

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2019			
								May	Jun	Jul	Aug
<b>Contract Condition</b>											
<b>General</b>											
<b>Contract Condition</b>											
<b>Contract Condition</b>											
KD01	KD-1(1948d)- Section Subject to Excision comprises all works(excl. land	0%	0	0		30-May-19	0				30-May-19* ◆ KD-1(1948d)- Section Subject to Excision comprises all works(excl. land
KD05	KD-5 (1978d) - Section Subject to Excision comprise Landscape	0%	0	0		13-Jun-19*	-3				13-Jun-19* ◆ KD-5 (1978d)- Section Subject to Excision comprise Lands
<b>ZONE 1 (Ch. 5640 to 5880)</b>											
<b>Noise Barrier Along Fanling Highway N/B</b>											
<b>Site Clearance &amp; Demolition of Existing Structure</b>											
<b>General</b>											
ADV210130	Zone 1 - Noise Barrier at FH N/B complete	0%	0	0		24-May-19	5				24-May-19 ◆ Zone 1 - Noise Barrier at FH N/B complete
<b>NB43B (Ch.5640-5880)-FH N/B Side</b>											
<b>Noise Barrier Works</b>											
NB01217	NB43B-1 - Footing & Wall Structure (bay 1-2)	90.38%	5	52	20-Mar-19 A	24-May-19	0				
NB01250	NB43B-1 - NB post & panel installation	0%	5	5	25-May-19	30-May-19	0				
<b>TWSR-West Construction</b>											
<b>Drainage &amp; Road Works</b>											
<b>Ch 5640-5880</b>											
RDZ10100	Z1: New Tai Wo Service Road West - Drainage & Road works near N/B	95.87%	10	242	07-Aug-18 A	30-May-19	0				
<b>Fanling Highway Construction</b>											
<b>Drainage &amp; Road Works</b>											
<b>Ch 5640-5880</b>											
RDZ11080	Z1 (Ch5640-5880) : Fanling Highway S/B - road works (lane 1)	71.43%	8	28	25-Apr-19 A	28-May-19	2				
RDZ11090	Z1 (Ch5640-5880) : Fanling Highway Road works (8 lanes)	0%	0	0		28-May-19	2				28-May-19 ◆ Z1 (Ch5640-5880) : Fanling Highway Road works (8 lanes) complete
<b>Other Works</b>											
<b>Landscape Softwork</b>											
<b>Landscape Works</b>											
Z1.LW.1000	Landscape soft work Zone1	87.76%	18	147	08-Dec-18 A	10-Jun-19	0				
<b>Establishment Works</b>											
<b>Establishment Works</b>											
Z1.EW.1000	Establishment work Zone1	0%	365	365	11-Jun-19	09-Jun-20	0				
<b>ZONE 2 (Ch. 5880 to 6930)</b>											
<b>General</b>											
<b>DRM Proposal</b>											
<b>DRM Proposal</b>											
ADV220290	NB at FLHY N/B construction Period (Zone 2)	91.3%	42	483	20-Nov-17 A	09-Jul-19	-86				
ADV220300	TWSR-W lane 2 construction	0%	50	50	10-Jul-19	05-Sep-19	-86				
ADV220310	NB at FLHY N/B construction Period (Zone 1)	98.96%	5	483	05-Oct-17 A	24-May-19	5				
<b>Noise Barrier Along Fanling Highway N/B</b>											
<b>Site Clearance &amp; Demolition of Existing Structure</b>											
<b>General</b>											
ADV220170	Zone 2 - Noise Barrier at FH N/B backfilling complete	0%	0	0		09-Jul-19	-86				09-Jul-19 ◆ Zone 2 - Noise Barrier at FH N/B ba
ADV220270	Zone 2 - Noise Barrier at FH N/B complete (Without Buffer Zone)	0%	0	0		09-Jul-19	-86				09-Jul-19 ◆ Zone 2 - Noise Barrier at FH N/B cor
<b>NB43A (Ch.5880-6060)-FH N/B Side</b>											
<b>Noise Barrier Works</b>											
NB01600	NB43A-2 - NB post & panel installation	0%	5	5	07-Aug-19	12-Aug-19	-39				
NB03330	Bus Shelter footing at NB43A - VO86	0%	19	19	10-Jun-19*	02-Jul-19	-39				
NB03340	Relocate Bus Shelter installation - VO86	0%	30	30	03-Jul-19	06-Aug-19	-39				
<b>NB50 (Ch.6060-6130)-FH N/B Side</b>											
<b>Noise Barrier Works</b>											
NB001175	NB50 - Drainage Works	61.9%	24	63	29-Mar-19 A	17-Jun-19	-86				
NB001180	NB50 -backfilling	0%	12	12	25-Jun-19	09-Jul-19	-86				
NB001200	NB50 -NB post & panel installation	0%	5	5	10-Jul-19	15-Jul-19	-15				
NB17571	NB50 - Drainage Works (VO on 14-6-18 - add 1 manhole)	0%	6	6	18-Jun-19	24-Jun-19	-86				
<b>NB50A (Ch.6130-6450)-FH N/B Side</b>											
<b>Noise Barrier Works</b>											
NB001270	NB50A - ID2-2 NB post & panel installation	0%	5	5	20-May-19	24-May-19	27				
NB01630	NB50A-1 - backfilling	0%	12	12	20-May-19	01-Jun-19	-56				
NB01650	NB50A-1 - NB post & panel installation	0%	5	5	03-Jun-19	08-Jun-19	15				
NB01700	NB50A-2 - NB post & panel installation	0%	5	5	20-May-19	24-May-19	27				
NB01750	NB50A-3 - NB post & panel installation	0%	5	5	20-May-19	24-May-19	27				
<b>NB60 (Ch.6450-6920)-FH N/B Side</b>											
<b>Noise Barrier Works</b>											
NB01755	NB60-1 (0-15m) - Sheet piling & Excavation	0%	6	6	20-May-19 A	25-May-19	4				
NB01757	NB60-1 (0-15m) - Footing & Wall Structure	0%	12	12	27-May-19*	10-Jun-19	4				
NB017571	NB60-1 (0-15m) - Drainage Works	0%	6	6	03-Jun-19	10-Jun-19	4				
NB01758	NB60-1 (0-15m) - Backfilling	0%	5	5	11-Jun-19	15-Jun-19	4				
NB01759	NB60-1 (0-15m) - NB post & panel installation	0%	5	5	17-Jun-19	21-Jun-19	4				
NB01820	NB60-1 - NB post & panel installation	0%	5	5	20-May-19	24-May-19	27				
NB01890	NB60-2 - NB post & panel installation	87.5%	5	40	03-Apr-19 A	24-May-19	27				
NB01960	NB60-ID3-2 - NB post & panel installation	90.38%	5	52	20-Mar-19 A	24-May-19	27				

	Project ID:WP Rev 07 (1905)	<b>Contract No. HY/2012/06</b> <b>Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange</b> <b>3 Month Rolling Program(20-May-19)</b>		Date	Revision	C/A...
	Layout: 3 Month Rolling Program			08-Nov-16	WP Rev 4	
	Page 1 of 5			17-Aug-17	WP Rev 5	
				28-Mar-18	WP Rev 6	
				27-Nov-18	WP Rev 6A	
	15-Jan-19	WP Rev 7				

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2019			
								May	Jun	Jul	Aug
								Gantt Chart			
NB02022	NB60-3 - NB post & panel installation	81.48%	5	27	23-Apr-19 A	24-May-19	27				
<b>Underground Utility Works</b>											
<b>Underground Utility Works</b>											
UU0110	Towngas duct laying and associated work before backfill in Zone 1 & 2	97.77%	9	404	20-Apr-18 A	28-May-19	-62				
<b>Bridge Construction</b>											
<b>New Tai Hang Footbridge</b>											
<b>General</b>											
THBF0655	Tai Hang Footbridge Complete	0%	0	0		28-Jun-19	-2	28-Jun-19 ◆ Tai Hang Footbridge Complete			
<b>TWSR-West/ FL Highway N/B Side Section</b>											
THBF0620	Finishes Work	95.09%	34	692	27-Feb-17 A	28-Jun-19	-2				
THBF0625	Bridge Structure complete (THFB-TWSR-W side)	0%	0	0		28-Jun-19	-2	28-Jun-19 ◆ Bridge Structure complete (THFB-TWSR-W side)			
<b>Crossing Fanling Highway Section</b>											
THBF0590	Finishes Work	88.89%	34	306	20-Jun-18 A	28-Jun-19	-2				
THBF0600	Bridge Structure complete (THFB-Cross fanling highway)	0%	0	0		28-Jun-19	-2	28-Jun-19 ◆ Bridge Structure complete (THFB-Cross fanling highway)			
<b>TWSR-East FL Highway S/B Side Section</b>											
THBF0640	Finishes Work	0%	30	30	20-May-19	24-Jun-19	2				
THBF0645	Bridge Structure complete (THFB-TWSR-E side)	0%	0	0		24-Jun-19	2	24-Jun-19 ◆ Bridge Structure complete (THFB-TWSR-E side)			
THBF0800	ABWF work	0%	30	30	20-May-19*	24-Jun-19	2				
<b>Lift at TWSR-W Side</b>											
L1580	EMSD inspection & approval	0%	28	28	20-May-19	16-Jun-19	10				
L1590	E&M and Finishes work	74.8%	32	127	21-Jan-19 A	26-Jun-19	0				
L1610	Lift available - NF115-Lift 1	0%	0	0		26-Jun-19	0	26-Jun-19 ◆ Lift available - NF115-Lift 1			
L1800	THFB Completion Date	0%	0	0		28-Jun-19	-2	28-Jun-19 ◆ THFB Completion Date			
<b>Lift at FLHY S/B</b>											
L1400	Roof cover for RC Platform	0%	30	30	20-May-19	24-Jun-19	-58				
L1410	Lift installation (NF78)	65.15%	23	66	25-Mar-19 A	15-Jun-19	-26				
L1420	Lift T&C	0%	14	14	15-Jun-19	29-Jun-19	-31				
L1430	EMSD inspection & approval	0%	28	28	29-Jun-19	27-Jul-19	-31				
L1440	E&M and Finishes work	0%	60	60	25-Jun-19	03-Sep-19	-58				
L1450	CLP Power available (by CLP)	98.79%	13	1076	21-Jun-16 A	01-Jun-19	-17				
L1490	THFB Completion Date	0%	0	0		28-Jun-19	-2	28-Jun-19 ◆ THFB Completion Date			
<b>New Tai Wo Footbridge</b>											
<b>TWSR-West/ FL Highway N/B Side Section</b>											
TWFB1390	Finishes Work	91.09%	58	651	20-May-17 A	27-Jul-19	-40				
TWFB1400	Bridge Structure complete (TWFB-TWSR-W side)	0%	0	0		27-Jul-19	-40	27-Jul-19 ◆ Bridge Structure complete (TWFB-TWSR-W side)			
<b>Crossing Fanling Highway Section</b>											
TWFB1460	Finishes Work	38.37%	53	86	06-Apr-19 A	22-Jul-19	-35				
TWFB1470	Bridge Structure complete (TWFB-Cross fanling highway)	0%	0	0		22-Jul-19	-35	22-Jul-19 ◆ Bridge Structure complete (TWFB-Cross fanling highway)			
<b>Lift at TWSR-W Side</b>											
L1710	Glass canopy on ground level	65.52%	30	87	08-Mar-19 A	24-Jun-19	-49				
L1740	Lift installation	5.71%	66	70	15-May-19 A	06-Aug-19	-85				
L1750	Lift T&C	0%	14	14	07-Aug-19	22-Aug-19	-85				
L1770	E&M and Finishes work	18.33%	98	120	23-Apr-19 A	12-Sep-19	-80				
<b>Signalized Junction</b>											
<b>New Tai Hang Footbridge</b>											
<b>TWSR-West/ FL Highway N/B Side Section</b>											
THBF0630	Installation of Traffic Signal Poles at TWSR-W N/B (Tai hang Junction)	0%	21	21	20-Jul-19	13-Aug-19	-61				
THBF0650	Ducting & Cable Draw Installation (Tai hang Junction)	25%	30	40	08-May-19 A	24-Jun-19	-61				
THBF0660	Installation of Traffic Signal Poles at TWSR-W S/B (Tai hang Junction)	0%	21	21	25-Jun-19	19-Jul-19	-61				
THBF0670	E-prom ordering by EMSD (Tai hang Junction)	86.64%	29	217	20-Nov-18 A	24-Jun-19	-27				
THBF0680	Ducting & cable draw inspection by EMSD (Tai hang Junction)	0%	6	6	25-Jun-19	02-Jul-19	-22				
THBF0690	Ducting & cable draw rectification (Tai hang Junction)	0%	12	12	03-Jul-19	16-Jul-19	-22				
THBF0692	PCCW cable installation & connection (Tai hang Junction)	0%	6	6	14-Aug-19	20-Aug-19	-46				
THBF0694	EMSD cable & equipment installation (Tai hang Junction)	0%	21	21	14-Aug-19	06-Sep-19	-61				
<b>TWSR-West Construction</b>											
<b>Drainage &amp; Road Works</b>											
<b>Ch 5880-6740</b>											
RDZ20170	Z2 : New TWSR-West road Works (lane 2)	0%	50	50	10-Jul-19	05-Sep-19	-86				
<b>Noise Barrier Along Fanling Highway S/B</b>											
<b>NB51 (Ch.5935-6055)-FH S/B Side</b>											
<b>Noise Barrier Works</b>											
NB02310	NB51 ID1-3 (0-25m) - NB post & panel installation	0%	5	5	20-May-19*	24-May-19	27				
NB03370	NB51(bay 15) - NB post & panel installation	0%	5	5	20-May-19	24-May-19	27				
<b>NB52 (Ch.6055-6125) -FH S/B Side (MTRC I&amp;P Area)</b>											
<b>Noise Barrier Works</b>											
NB03390	NB52 (bay 21) - NB post & panel installation	0%	5	5	20-May-19*	24-May-19	27				
<b>NB53 (Ch.6125-6300) -FH S/B Side (MTRC I&amp;P Area)</b>											
<b>Noise Barrier Works</b>											
NB02480	NB53 (0-100m) - NB post & panel installation	0%	5	5	20-May-19	24-May-19	27				
NB02540	NB53 ID2-3 (100-125m) - NB production	44.19%	24	43	01-May-19 A	12-Jun-19	8				
NB02550	NB53 ID2-3 (100-125m) - NB post & panel installation	0%	5	5	13-Jun-19	18-Jun-19	7				
NB02572	NB53 (125-180m) - Drainage Works	0%	18	18	18-Jun-19	09-Jul-19	-22				
NB02574	NB53 (125-180m) - Drainage Works (VO on 14-6-18 - add 2 manhole)	0%	12	12	10-Jul-19	23-Jul-19	-22				
NB02600	NB53 (125-180m) - NB post & panel installation	0%	5	5	20-May-19*	24-May-19	27				
<b>NB55 (Ch.6300-6360)-FH S/B Side (MTRC I&amp;P Area)</b>											

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2019				
								May	Jun	Jul	Aug	
<b>Noise Barrier Works</b>												
NB02642	NB55 - Drainage Works	0%	18	18	20-May-19	10-Jun-19	-22					
NB02644	NB55 - Drainage Works (VO on 14-6-18 - add 1 manhole)	0%	6	6	11-Jun-19	17-Jun-19	-22					
NB02670	NB55 - NB post & panel installation	0%	5	5	20-May-19*	24-May-19	27					
<b>NB56 (Ch.6360-6400)-FH S/B Side (MTRC I&amp;P Area)</b>												
<b>Noise Barrier Works</b>												
NB02712	NB56 - Drainage Works	0%	6	6	11-Jun-19	17-Jun-19	-16					
NB02714	NB56 - Drainage Works (VO on 14-6-18 - add 4 manhole)	0%	24	24	18-Jun-19	16-Jul-19	-16					
NB02740	NB56 - NB post & panel installation	0%	5	5	20-May-19*	24-May-19	27					
<b>NB61 (Ch.6400-6560)-FH S/B Side (MTRC I&amp;P Area)</b>												
<b>Noise Barrier Works</b>												
NB02784	NB61 (0-50m) - Drainage Works (VO on 14-6-18 - add 3 manhole)	0%	18	18	20-May-19	10-Jun-19	-16					
NB02860	NB61 (50-160m) - NB post & panel installation	0%	5	5	20-May-19*	24-May-19	27					
<b>NB61A (Ch.6560-6745)-FH S/B Side (MTRC I&amp;P Area)</b>												
<b>Noise Barrier Works</b>												
NB02930	NB61A (0-50m) - NB post & panel installation	0%	5	5	20-May-19	24-May-19	27					
NB02990	NB61A ID2-3 (50-75m) - NB production	66.67%	15	45	20-Apr-19 A	03-Jun-19	17					
NB03000	NB61A ID2-3 (50-75m) - NB post & panel installation	0%	5	5	04-Jun-19	10-Jun-19	14					
NB03024	NB61A (75-190m) - Drainage Works (VO on 16-10-18 - add 4 manhole)	80.19%	21	106	01-Feb-19 A	13-Jun-19	11					
NB03050	NB61A (75-190m) - NB post & panel installation	93.35%	22	331	05-May-18 A	14-Jun-19	10					
<b>Fanling Highway Construction</b>												
<b>Drainage &amp; Road Works</b>												
<b>Ch 5880-6740</b>												
RDZ41270	Z2 (CH5880-6740) : Fanling Highway S/B - road works (lane 1)	0%	90	90	20-May-19	03-Sep-19	-58					
<b>Other Works</b>												
<b>TCSS Works</b>												
<b>TCSS Pre-Construction Works</b>												
TCSS0170	Sign Gantry Factory production - AADS1	0%	30	30	25-Jun-19	30-Jul-19	-67					
TCSS0190	Sign Gantry Factory production - ADS1	0%	30	30	03-Jun-19	09-Jul-19	-67					
TCSS0200	Sign Gantry Factory production - FADS1	50%	23	46	18-Apr-19 A	15-Jun-19	-66					
TCSS0210	Sign Gantry Factory production - G55	84.21%	6	38	07-Apr-19 A	25-May-19	-67					
TCSS0220	Sign Gantry Factory production - G54	50%	23	46	18-Apr-19 A	15-Jun-19	-9					
<b>AADS1</b>												
TCSS1670	Sign Gantry Erection - AADS1	0%	21	21	31-Jul-19	23-Aug-19	-67					
<b>FVMS1 (Deleted by DWG HY/2012/06/SK/0866)</b>												
TCSS1420	Slow lane footing -FVMS1 (NB50A)	0%	0	0		20-May-19	484					
<b>ADS1</b>												
TCSS1440	Slow lane footing - ADS1 (NB50A)	0%	0	0		20-May-19	-25					
TCSS1990	Sign Gantry Erection - ADS1	0%	18	18	10-Jul-19	30-Jul-19	-67					
<b>FADS1</b>												
TCSS2060	Sign Gantry Erection - FADS1	0%	18	18	18-Jun-19	09-Jul-19	-67					
<b>G55</b>												
TCSS1750	Sign Gantry Erection - G55	0%	18	18	27-May-19	17-Jun-19	-67					
<b>Landscape Softwork</b>												
<b>Landscape Works</b>												
Z2.LW.1000	Landscape soft work Zone2	0%	120	120	20-May-19	11-Oct-19	-57					
<b>Pai Lau in Tai Hang (VO126)</b>												
<b>Pai Lau in Tai Hang (VO126)</b>												
<b>Pai Lau in Tai Hang (VO126)</b>												
PL00995	VO126 Suspension on 20-Feb-19 (HY/2012/06)/M15/220.126(5)	85.54%	12	83	20-Feb-19 A	01-Jun-19	-124					
PL01000	Works area access date (14-Dec-2018)	0%	0	0	03-Jun-19		-124					
PL01010	CLP relocation of Overhead Cable	0%	12	12	20-May-19*	01-Jun-19	-94					
PL01020	Excavation	0%	12	12	03-Jun-19	17-Jun-19	-124					
PL01030	Footing	0%	12	12	18-Jun-19	02-Jul-19	-124					
PL01040	backfill	0%	6	6	03-Jul-19	09-Jul-19	-124					
PL01050	Pai Lau Superstructure	0%	65	65	10-Jul-19	24-Sep-19	-124					
PL01060	Material submission for finishes works	88.27%	21	179	05-Nov-18 A	13-Jun-19	-113					
PL01070	Material submission approval	0%	30	30	14-Jun-19	19-Jul-19	-113					
PL01080	Material Order & delivery on site	0%	45	45	20-Jul-19	10-Sep-19	-113					
<b>South Buffer Zone 1 (SBZ1) (within Zone 2)(Ch.6740 to 6930)</b>												
<b>Noise Barrier Along Fanling Highway N/B</b>												
<b>NB60 (Ch.6450-6920)-FH N/B Side</b>												
<b>Noise Barrier Works</b>												
NB02082	NB60-4 - NB post & panel installation	90.38%	5	52	20-Mar-19 A	24-May-19	27					
NB02125	NB60-5 (408-468m) - Drainage Works	70.11%	26	87	04-Mar-19 A	19-Jun-19	-82					
NB02130	NB60-5 - backfilling	0%	12	12	20-Jun-19	04-Jul-19	-82					
<b>NB66 (Ch.6920-6930)-FH N/B Side</b>												
<b>Noise Barrier Works</b>												
NB02190	NB66 - NB post & panel installation	90.38%	5	52	20-Mar-19 A	24-May-19	27					
<b>Bridge Construction</b>												
<b>Kau Lung Hang Vehicular Bridge</b>												
<b>KLH Bridge - West Ramp</b>												
KLH.1290	West Ramp - Planting	0%	21	21	20-May-19	13-Jun-19	11					
<b>KLH Bridge - Deck 1</b>												
KLH.3430	Deck 1 - Planting	0%	21	21	20-May-19	13-Jun-19	11					
<b>KLH Bridge - Deck 3</b>												

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2019			
								May	Jun	Jul	Aug
								Gantt Chart			
KLH.3500	Deck 3 - Planting	0%	21	21	20-May-19	13-Jun-19	-3				
<b>KLH Bridge - East Ramp</b>											
KLH.3590	East Ramp - Planting	0%	34	34	20-May-19	28-Jun-19	450				
<b>KLH Bridge - Ramp R2</b>											
Z2.KLH.1550	Ramp R2 - Steel roof	97.14%	19	664	14-Mar-17 A	11-Jun-19	13				
<b>KLH Bridge - Staircase S1</b>											
Z2.KLH.1490	S1 - RC deck slab	0%	12	12	20-May-19	01-Jun-19	-40				
Z2.KLH.1500	S1 - Roof steel frame installation	0%	30	30	03-Jun-19	09-Jul-19	-40				
Z2.KLH.1750	S1 - Corrugated steel roof	0%	18	18	10-Jul-19	30-Jul-19	-40				
Z2.KLH.1760	S1 - Handrail	0%	12	12	31-Jul-19	13-Aug-19	-40				
Z2.KLH.1770	S1 - Lighting & finishes works	0%	12	12	31-Jul-19	13-Aug-19	-40				
<b>Bridge Road Work</b>											
Z2.KLH.2040	Landscape work of KLHVB	36.67%	38	60	23-Apr-19 A	04-Jul-19	-6				
<b>Lift at TWSR-W Side</b>											
L01110	Lift T&C	17.65%	14	17	16-May-19 A	04-Jun-19	12				
L01120	EMSD inspection & approval (Assume 7 days is required instead)	0%	7	7	05-Jun-19	11-Jun-19	15				
L01130	Finishes work	53.41%	41	88	20-Mar-19 A	08-Jul-19	-9				
L01150	Lift available - NF117-Lift 1	0%	0	0		08-Jul-19	-9				08-Jul-19 ♦ Lift available - NF117-Lift 1
<b>Signalized Junction</b>											
<b>Kau Lung Hang Vehicular Bridge</b>											
<b>KLH Bridge - West Ramp</b>											
Z2.KLH.1032	Installation of Traffic Signal Poles at TWSR-W N/B (KLHVB)	0%	21	21	28-Jun-19	23-Jul-19	-43				
Z2.KLH.1042	Ducting & Cable Draw Installation (KLHVB)	76.92%	12	52	28-Mar-19 A	01-Jun-19	-43				
Z2.KLH.1052	Installation of Traffic Signal Poles at TWSR-W S/B (KLHVB)	0%	21	21	03-Jun-19	27-Jun-19	-43				
Z2.KLH.1072	Ducting & cable draw inspection by EMSD (KLHVB)	0%	6	6	03-Jun-19	10-Jun-19	-10				
Z2.KLH.1082	Ducting & cable draw rectification (KLHVB)	0%	12	12	11-Jun-19	24-Jun-19	-10				
Z2.KLH.1092	PCCW cable installation & connection (KLHVB)	0%	6	6	24-Jul-19	30-Jul-19	-34				
Z2.KLH.1102	EMSD cable & equipment installation (KLHVB)	0%	21	21	24-Jul-19	16-Aug-19	-43				
Z2.KLH.1112	Traffic Signal Installation complete (KLHVB)	0%	0	0		16-Aug-19	-43				16-Aug-19 ♦ T
<b>Noise Barrier Along Fanling Highway S/B</b>											
<b>NB62 (Ch.6745-6910)-FH S/B Side (MTRC I&amp;P Area)</b>											
<b>Noise Barrier Works</b>											
NB03170	NB62 (80-110m) Under bridge - NB post & panel installation	85.93%	28	199	20-Oct-18 A	21-Jun-19	4				
<b>Fanling Highway Construction</b>											
<b>Drainage &amp; Road Works</b>											
<b>Ch 6740-6930</b>											
RDZ20520	Z2 (CH6740-6930) : Fanling Highway S/B - road works (lane 1)	8.33%	22	24	17-May-19 A	14-Jun-19	10				
<b>North Buffer Zone 2 (NBZ2) (within Zone 4) (Ch. 7925 to 8100)</b>											
<b>Bridge Construction</b>											
<b>New Ho Ka Yuen Footbridge</b>											
<b>TWSR-West/ FL Highway N/B Side Section</b>											
HKY1520	VO11 - slope improvement work	0%	45	45	20-May-19	12-Jul-19	-21				
<b>ZONE 4 (Ch. 7925 to 8700)</b>											
<b>Noise Barrier Along TWSR-West and Laying New Utilities</b>											
<b>Underground Utility Works</b>											
<b>DN450 DI Watermain "A" (Ch 1989-2529)</b>											
DI0210	DN450 DI watermain laying at TWSR-W (CHA 2020)	16.67%	15	18	16-May-19 A	05-Jun-19	-54				
DI0220	DN450 DI watermain laying at TWSR-W (CHA 2070)	0%	15	15	06-Jun-19	24-Jun-19	-54				
DI0230	DN450 DI watermain laying at TWSR-W (CHA 2200)	0%	15	15	25-Jun-19	12-Jul-19	-54				
DI0240	DN450 DI watermain laying at TWSR-W (CHA 2370)	0%	15	15	13-Jul-19	30-Jul-19	-54				
<b>Bridge Construction</b>											
<b>New Wo Hop Shek Pedstrian &amp; Cycle Bridge</b>											
<b>General</b>											
WHS1110	Wo Hop Shek Bridge Complete	0%	0	0		17-Jun-19	0				17-Jun-19 ♦ Wo Hop Shek Bridge Complete
<b>TWSR-West/ FL Highway N/B Side Section</b>											
WHS1420	Ramp Finishes Work	91.34%	24	277	13-Jul-18 A	17-Jun-19	0				
WHS1430	Bridge Structure complete (WHS-TWSR-W side)	0%	0	0		17-Jun-19	0				17-Jun-19 ♦ Bridge Structure complete (WHS-TWSR-W side)
<b>VO152 - Additional Retaining Wall in Zone 4 Near at Grade Cycle Track and Footpath at \</b>											
<b>Cycle Track</b>											
WHS1460	TTA for closure of slip Y lane 1 for material delivery	0%	3	3	08-Jun-19	11-Jun-19	-192				
WHS1560	Retaining Wall construction	0%	24	24	12-Jun-19	10-Jul-19	-192				
WHS1570	Concrete Footing for railing	0%	10	10	11-Jul-19	22-Jul-19	-192				
WHS1580	Concrete Footing for Expressway boundary fence	0%	10	10	23-Jul-19	02-Aug-19	-192				
WHS1590	300 U-channel	0%	12	12	03-Aug-19	16-Aug-19	-144				
WHS1600	backfill	0%	3	3	17-Aug-19	20-Aug-19	-144				
<b>Footpath</b>											
WHS2150	Concrete Footing for railing	0%	15	15	03-Aug-19	20-Aug-19	-192				
<b>TWSR-West Construction</b>											
<b>Drainage &amp; Road Works</b>											
<b>TWSR-West/ FL Highway N/B Side Section</b>											
RDZ41180	TWSR -W Road Works rectification	0%	18	18	31-Jul-19	20-Aug-19	-54				
<b>Slip Road Y Construction</b>											
<b>Drainage &amp; Road Works</b>											
<b>TWSR-East FL Highway S/B Side Section</b>											
RDZ41080	Construct Slip Rd Y- 2nd lane (Ch8370-8650)(SA340) (Z4)	0%	16	16	20-May-19 A	06-Jun-19	-192				
RDZ41089	Slip Road Y (Ch7925-8650) complete	0%	0	0		06-Jun-19	-192				06-Jun-19 ♦ Slip Road Y (Ch7925-8650) complete
<b>Fanling Highway Construction</b>											

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2019				
								May	Jun	Jul	Aug	
<b>Drainage &amp; Road Works</b>												
<b>TWSR-West/ FL Highway N/B Side Section</b>												
RDZ41170	Complete Slip road V and associated slope work	0%	35	35	20-May-19	29-Jun-19	-11					
<b>TWSR-East FL Highway S/B Side Section</b>												
RDZ41150	Central Divider construction	79.31%	6	29	18-Apr-19 A	25-May-19	-30					
RDZ41160	Final pavement & final road marking	0%	18	18	27-May-19	17-Jun-19	-30					
<b>Other Works</b>												
<b>TCSS Works</b>												
<b>TCSS Pre-Construction Works</b>												
TCSS0180	Sign Gantry Factory production - FVMS1 (Deleted)	0%	0	0	20-May-19	20-May-19	484					
<b>Civil Provision for TCSS Works</b>												
TCSS2150	M12 for CCTV	0%	14	14	29-Jul-19	13-Aug-19	-62					
TCSS2160	P51 for VLSL	0%	14	14	14-Aug-19	29-Aug-19	-62					
TCSS2170	P52 for VLSL	0%	14	14	14-Aug-19	29-Aug-19	-62					
TCSS2210	Pillar box, isolator & associated duct work - PL207 for G34 & G35	0%	30	30	20-May-19	24-Jun-19	-96					
TCSS2220	Pillar box, isolator & associated duct work - PL252 for G52	0%	30	30	25-Jun-19	30-Jul-19	-96					
TCSS2230	Pillar box, isolator & associated duct work - PL251 for G51 & FL01	0%	30	30	31-Jul-19	03-Sep-19	-96					
TCSS2250	FL01 mounted on top of DS53	0%	30	30	20-May-19	24-Jun-19	-36					
TCSS2260	FL02 mounted on top of ADS52	0%	30	30	25-Jun-19	30-Jul-19	-36					
<b>G35</b>												
TCSS1810	Sign Gantry Erection - G35 (Z4)	20%	16	20	15-May-19 A	06-Jun-19	-62					
<b>G36</b>												
TCSS1570	latest date for Slow lane footing available - G36 (NB by other)	0%	0	0		03-Jul-19	-62					
TCSS1830	Sign Gantry Erection - G36 (Z4)	0%	21	21	04-Jul-19	27-Jul-19	-62					
<b>DS50</b>												
TCSS1850	Sign Gantry Erection - DS50 (Z4) (Deleted by Verbal instruction , VO is	0%	0	0	20-May-19	20-May-19	24					
<b>FADS8</b>												
TCSS1630	Fast lane footing - FADS8 (CH8220, S/B)	84.62%	4	26	23-Apr-19 A	23-May-19	-50					
TCSS1870	Sign Gantry Erection - FADS8 (Z4)	0%	21	21	08-Jun-19	03-Jul-19	-62					
<b>TCSS Hub Room</b>												
TCSS1900	TCSS Hub Room Structure	71.08%	24	83	06-Mar-19 A	17-Jun-19	-90					
TCSS1910	TCSS Hub Room Finishes	0%	45	45	18-Jun-19	09-Aug-19	-90					
TCSS1920	TCSS Hub Room BS provision	0%	45	45	10-Aug-19	03-Oct-19	-90					
<b>VO Relocation of Traffic Sign at Pak Wo Road &amp; Jockey Club Road</b>												
<b>VO Relocation of Traffic Sign at Pak Wo Road &amp; Jockey Club Road</b>												
TS01000	VO issue date (Assumed 21-Jan-19)	0%	0	0	20-May-19*		-95					
TS01010	XP application period - Pak Wo Road	92.97%	9	128	21-Jan-19 A	28-May-19	-126					
TS01030	TTA submission & approval	0%	30	30	20-May-19	24-Jun-19	-123					
TS01040	TTA	0%	2	2	25-Jun-19	26-Jun-19	-123					
TS01050	Sheet piling & excavation	0%	18	18	27-Jun-19	18-Jul-19	-123					
TS01060	Footing (FL02, ADS52)	0%	45	45	19-Jul-19	09-Sep-19	-123					
TS01110	TTA	0%	2	2	25-Jun-19	26-Jun-19	-84					
TS01120	Sheet piling & excavation	0%	12	12	27-Jun-19	11-Jul-19	-84					
TS01130	Footing (ADS51)	0%	30	30	12-Jul-19	15-Aug-19	-84					
TS01140	Post & sign installation (ADS51)	0%	10	10	16-Aug-19	27-Aug-19	-84					
TS1160	XP application period - Jockey Club Road	92.97%	9	128	21-Jan-19 A	28-May-19	-126					
TS1170	TTA submission & approval	0%	30	30	20-May-19	24-Jun-19	-123					
TS1180	TTA	0%	2	2	25-Jun-19	26-Jun-19	-123					
TS1190	Sheet piling & excavation	0%	18	18	27-Jun-19	18-Jul-19	-123					
TS1200	Footing (DS53, FL01)	0%	45	45	19-Jul-19	09-Sep-19	-123					
<b>Ducting Works in Traffic Signalized Junction at Pak Wo Road</b>												
<b>WHS Interchange</b>												
TSJ01005	VO issued Date (Assume 14-Jun-19)	0%	0	0	14-Jun-19*		0					
TSJ01006	Procurement & subletting	92.68%	9	123	26-Jan-19 A	27-Jun-19	-137					
TSJ01010	Site Clearance	0%	5	5	28-Jun-19	04-Jul-19	-137					
TSJ01020	Trial Pits excavation	0%	10	10	05-Jul-19	16-Jul-19	-137					
TSJ01030	Determination of proposed cable alignment	0%	14	14	17-Jul-19	01-Aug-19	-137					
TSJ01040	Duct Laying (Road Crossing) - Wo Hing Road	0%	9	9	02-Aug-19	12-Aug-19	-137					
TSJ01050	Duct Laying (Road Crossing) - Pak Wo Road	0%	42	42	13-Aug-19	02-Oct-19	-137					
<b>Pak Wo Road and Jockey Club Road Junction</b>												
TSJ01260	Existing MJ modified by HyD structure	77.08%	11	48	01-Apr-19 A	31-May-19	-27					
TSJ01270	Road Construction & reinstatement (new 2nd stage after MJ)	0%	35	35	01-Jun-19	13-Jul-19	-27					