

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2019			
								Jul	Aug	Sep	Oct
ZONE 1 (Ch. 5640 to 5880)											
Noise Barrier Along Fanling Highway N/B											
NB43B (Ch.5640-5880)-FH N/B Side											
Noise Barrier Works											
NB01250	NB43B-1 - NB post & panel installation	0%	5	5	10-Jul-19 A	25-Jul-19	428				
Other Works											
VO189 - Irrigation System in Zone 1 and Zone 2											
VO189 - Irrigation System in Zone 1 and Zone 2											
IS0110	Material submission to WSD & approval for VO189	27.78%	65	90	27-May-19 A	05-Oct-19	-150				
IS0120	Irrigation system installation in Zone 1	0%	30	30	08-Oct-19	11-Nov-19	-146				
Landscape Softwork											
Landscape Works											
Z1.LW.1000	Landscape soft work Zone1	87.76%	18	147	08-Dec-18 A	02-Dec-19	-146				
ZONE 2 (Ch. 5880 to 6930)											
General											
DRM Proposal											
DRM Proposal											
ADVZ20290	NB at FLHY N/B construction Period (Zone 2)	99.38%	3	483	20-Nov-17 A	23-Jul-19	0				
ADVZ20300	TWSR-W lane 2 construction	0%	50	50	24-Aug-19	24-Oct-19	-99				
ADVZ20305	FLHY HS & lane 1 construction	0%	31	31	29-Jun-19 A	24-Aug-19	-50				
Noise Barrier Along Fanling Highway N/B											
Site Clearance & Demolition of Existing Structure											
General											
ADVZ20270	Zone 2 - Noise Barrier at FH N/B complete (Without Buffer Zone)	0%	0	0		20-Jul-19	-69				20-Jul-19 ◆ Zone 2 - Noise Barrier at FH N/B complete (Without Buffer Zone SBZ1)
NB43A (Ch.5880-6060)-FH N/B Side											
Noise Barrier Works											
NB03330	Bus Shelter footing at NB43A - VO86	0%	19	19	30-Jul-19*	20-Aug-19	376				
NB03340	Relocate Bus Shelter installation - VO86	0%	30	30	21-Aug-19	25-Sep-19	376				
NB50 (Ch.6060-6130)-FH N/B Side											
Noise Barrier Works											
NB001200	NB50 -NB post & panel installation	0%	5	5	20-Jun-19 A	25-Jul-19	-24				
NB50A (Ch.6130-6450)-FH N/B Side											
Noise Barrier Works											
NB001270	NB50A - ID2-2 NB post & panel installation	0%	17	17	20-Jul-19	08-Aug-19	-36				
NB01650	NB50A-1 - NB post & panel installation	0%	17	5	03-Jun-19 A	08-Aug-19	-36				
NB60 (Ch.6450-6920)-FH N/B Side											
Noise Barrier Works											
NB01759	NB60-1 (0-15m) - NB post & panel installation	0%	17	17	20-Jul-19	08-Aug-19	-36				
NB01820	NB60-1 - NB post & panel installation	0%	17	17	20-Jul-19	08-Aug-19	-36				
NB01890	NB60-2 - NB post & panel installation	57.5%	17	40	03-Apr-19 A	08-Aug-19	-36				
NB01960	NB60-ID3-2 - NB post & panel installation	90.38%	5	52	20-Mar-19 A	25-Jul-19	-24				
NB02022	NB60-3 - NB post & panel installation	81.48%	5	27	23-Apr-19 A	25-Jul-19	-24				
Underground Utility Works											
Underground Utility Works											
UU0110	Towngas duct laying and associated work before backfill in Zone 1 & 2	90.1%	40	404	20-Apr-18 A	28-Aug-19	-119				
Bridge Construction											
New Tai Hang Footbridge											
General											
THBF0655	Tai Hang Footbridge Complete	0%	0	0		23-Aug-19	-49				23-Aug-19 ◆ Tai Hang Footbridge Complete
TWSR-East FL Highway S/B Side Section											
THBF0640	Finishes Work	0%	30	30	20-Jul-19	23-Aug-19	-49				
THBF0645	Bridge Structure complete (THFB-TWSR-E side)	0%	0	0		23-Aug-19	-49				23-Aug-19 ◆ Bridge Structure complete (THFB-TWSR-E side)
THBF0800	ABWF work	0%	30	30	20-Jul-19*	23-Aug-19	-49				
Lift at TWSR-W Side											
L1800	THFB Completion Date	0%	0	0		23-Aug-19	-49				23-Aug-19 ◆ THFB Completion Date
Lift at FLHY S/B											
L1400	Roof cover for RC Platform	0%	30	30	20-Jul-19	23-Aug-19	-84				
L1410	Lift installation (NF78)	84.85%	10	66	25-Mar-19 A	31-Jul-19	-62				
L1420	Lift T&C	0%	12	12	02-Aug-19	13-Aug-19	-76				
L1430	EMSD inspection & approval	0%	28	28	14-Aug-19	10-Sep-19	-76				
L1440	E&M and Finishes work	0%	35	35	24-Aug-19	05-Oct-19	-84				
L1450	CLP Power available (by CLP)	98.79%	13	1076	21-Jun-16 A	01-Aug-19	-76				
L1460	Lift available - NF78	0%	0	0		05-Oct-19	-84				05-Oct-19 ◆ Lift available
L1490	THFB Completion Date	0%	0	0		23-Aug-19	-49				23-Aug-19 ◆ THFB Completion Date
New Tai Wo Footbridge											
TWSR-West/ FL Highway N/B Side Section											
TWFB1390	Finishes Work	94.93%	33	651	20-May-17 A	27-Aug-19	-66				
TWFB1400	Bridge Structure complete (TWFB-TWSR-W side)	0%	0	0		27-Aug-19	-66				27-Aug-19 ◆ Bridge Structure complete (TWFB-TWSR-W side)
Crossing Fanling Highway Section											
TWFB1460	Finishes Work	67.44%	28	86	06-Apr-19 A	21-Aug-19	-61				
TWFB1470	Bridge Structure complete (TWFB-Cross fanling highway)	0%	0	0		21-Aug-19	-61				21-Aug-19 ◆ Bridge Structure complete (TWFB-Cross fanling highway)

- Remaining Level of Effort
- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone
- Crit. Milestone

Project ID:WP Rev 07 (1907)
 Layout: 3 Month Rolling Program
 Page 1 of 4

Contract No. HY/2012/06
Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange
3 Month Rolling Program(20-Jul-19)



Date	Revision	C/A...
08-Nov-16	WP Rev 4	
17-Aug-17	WP Rev 5	
28-Mar-18	WP Rev 6	
27-Nov-18	WP Rev 6A	
15-Jan-19	WP Rev 7	

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2019			
								Jul	Aug	Sep	Oct
Lift at TWSR-W Side											
L1740	Lift installation	41.43%	41	70	15-May-19 A	05-Sep-19	-111				
L1750	Lift T&C	0%	14	14	06-Sep-19	23-Sep-19	-111				
L1760	EMSD inspection & approval	0%	28	28	24-Sep-19	21-Oct-19	-133				
L1770	E&M and Finishes work	39.17%	73	120	23-Apr-19 A	16-Oct-19	-106				
Signalized Junction											
New Tai Hang Footbridge											
TWSR-West/ FL Highway N/B Side Section											
THBF0630	Installation of Traffic Signal Poles at TWSR-W N/B (Tai hang Junction)	0%	21	21	30-Aug-19	24-Sep-19	-96				
THBF0650	Ducting & Cable Draw Installation (Tai hang Junction)	65%	14	40	08-May-19 A	05-Aug-19	-96				
THBF0660	Installation of Traffic Signal Poles at TWSR-W S/B (Tai hang Junction)	0%	21	21	06-Aug-19	29-Aug-19	-96				
THBF0670	E-prom ordering by EMSD (Tai hang Junction)	93.09%	15	217	20-Nov-18 A	05-Aug-19	-69				
THBF0680	Ducting & cable draw inspection by EMSD (Tai hang Junction)	0%	6	6	06-Aug-19	12-Aug-19	-57				
THBF0690	Ducting & cable draw rectification (Tai hang Junction)	0%	12	12	13-Aug-19	26-Aug-19	-57				
THBF0692	PCCW cable installation & connection (Tai hang Junction)	0%	6	6	03-Oct-19	10-Oct-19	-87				
THBF0694	EMSD cable & equipment installation (Tai hang Junction)	0%	21	21	25-Sep-19	21-Oct-19	-96				
TWSR-West Construction											
Drainage & Road Works											
Ch 5880-6740											
RDZ20170	Z2 : New TWSR-West road Works (lane 2)	0%	50	50	24-Aug-19	24-Oct-19	-99				
Noise Barrier Along Fanling Highway S/B											
NB51 (Ch.5935-6055)-FH S/B Side											
Noise Barrier Works											
NB02310	NB51 ID1-3 (0-25m) - NB post & panel installation	0%	19	5	20-Jun-19 A	10-Aug-19	-38				
NB03370	NB51(bay 15) - NB post & panel installation	0%	19	5	20-Jul-19 A	10-Aug-19	-38				
NB52 (Ch.6055-6125) -FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB03390	NB52 (bay 21) - NB post & panel installation	0%	19	5	20-Jun-19 A	10-Aug-19	-38				
NB61 (Ch.6400-6560)-FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02860	NB61 (50-160m) - NB post & panel installation	0%	10	5	20-Jun-19 A	31-Jul-19	-29				
NB61A (Ch.6560-6745)-FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02930	NB61A (0-50m) - NB post & panel installation	0%	5	5	20-Jul-19	25-Jul-19	-24				
NB03050	NB61A (75-190m) - NB post & panel installation	94.86%	17	331	05-May-18 A	08-Aug-19	-36				
Fanling Highway Construction											
Drainage & Road Works											
Ch 5880-6740											
RDZ41200	Z2 (CH5880-6740) : Fanling Highway N/B - road works (lane 1)	0%	31	31	29-Jun-19 A	24-Aug-19	-50				
RDZ41270	Z2 (CH5880-6740) : Fanling Highway S/B - road works (lane 1)	65.56%	31	90	20-May-19 A	24-Aug-19	-50				
RDZ41280	Z2 (CH5880-6740) : Fanling Highway Road works (8 lanes)	0%	0	0		24-Aug-19	-50				
Other Works											
TCSS Works											
TCSS Pre-Construction Works											
TCSS0170	Sign Gantry Factory production - AADS1	0%	30	30	09-Aug-19	12-Sep-19	-87				
TCSS0190	Sign Gantry Factory production - ADS1	86.67%	4	30	28-Jun-19 A	24-Jul-19	-62				
TCSS0200	Sign Gantry Factory production - FADS1	76.09%	11	46	18-Apr-19 A	01-Aug-19	-87				
TCSS0220	Sign Gantry Factory production - G54	28.26%	33	46	01-Jun-19 A	27-Aug-19	-70				
Civil Provision for TCSS Works											
TCSS2180	Pillar box, isolator & associated duct work - PL204 for G30 & G55	0%	30	30	22-Jul-19	24-Aug-19	-50				
TCSS2190	Pillar box, isolator & associated duct work - PL205 for G54 & M10	0%	30	30	22-Jul-19	24-Aug-19	-50				
TCSS2200	Pillar box, isolator & associated duct work - PL206 for G32	0%	30	30	22-Jul-19	24-Aug-19	-50				
TCSS2270	Civil Provision for TCSS works available (Zone 2)	0%	0	0		24-Aug-19	-50				
AADS1											
TCSS1670	Sign Gantry Erection - AADS1	0%	21	21	13-Sep-19	10-Oct-19	-87				
ADS1											
TCSS1990	Sign Gantry Erection - ADS1	0%	18	18	23-Aug-19	12-Sep-19	-87				
FADS1											
TCSS2060	Sign Gantry Erection - FADS1	0%	18	18	02-Aug-19	22-Aug-19	-87				
G55											
TCSS1750	Sign Gantry Erection - G55	50%	9	18	16-Jul-19 A	30-Jul-19	-85				
G54											
TCSS2120	Sign Gantry Erection - G54	0%	18	18	28-Aug-19	18-Sep-19	-70				
VO184 - Irrigation System in SA328 and SA329											
VO184 - Irrigation System in SA328 and SA329											
IS0122	Material submission to WSD & approval for VO184	27.78%	65	90	27-May-19 A	05-Oct-19	-150				
IS0140	Irrigation system installation in SA328 and SA329	0%	52	52	08-Oct-19	06-Dec-19	-150				
VO189 - Irrigation System in Zone 1 and Zone 2											
VO189 - Irrigation System in Zone 1 and Zone 2											
IS0130	Irrigation system installation in Zone 2	0%	52	52	08-Oct-19	06-Dec-19	-150				
Landscape Softwork											
Landscape Works											
Z2.LW.1000	Landscape soft work Zone2	0%	120	120	07-Sep-19	03-Feb-20	-150				
Pai Lau in Tai Hang (VO126)											
Pai Lau in Tai Hang (VO126)											
Pai Lau in Tai Hang (VO126)											
Pai Lau in Tai Hang (VO126)											
PL00995	VO126 Suspension on 20-Feb-19 (HY/2012/06)/M15/220.126/(5)	85.54%	12	83	20-Feb-19 A	02-Aug-19	-175				

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2019			
								Jul	Aug	Sep	Oct
WHS1460	TTA for closure of slip Y lane 1 for material delivery	0%	3	3	31-Aug-19*	03-Sep-19	-263				
WHS1560	Retaining Wall construction	0%	24	24	04-Sep-19	03-Oct-19	-263				
WHS1570	Concrete Footing for railing	0%	10	10	04-Oct-19	16-Oct-19	-263				
WHS1580	Concrete Footing for Expressway boundary fence	0%	10	10	17-Oct-19	28-Oct-19	-263				
TWSR-West Construction											
Drainage & Road Works											
TWSR-West/ FL Highway N/B Side Section											
RDZ41180	TWSR -W Road Works rectification	0%	18	18	11-Sep-19	03-Oct-19	-90				
Slip Road Y Construction											
Drainage & Road Works											
TWSR-East FL Highway S/B Side Section											
RDZ41080	Construct Slip Rd Y- 2nd lane (Ch8370-8650)(SA340) (Z4	0%	36	16	20-May-19 A	30-Aug-19	-263				
RDZ41089	Slip Road Y (Ch7925-8650) complete	0%	0	0		30-Aug-19	-263				
30-Aug-19 ◆ Slip Road Y (Ch7925-8650) complete											
Fanling Highway Construction											
Drainage & Road Works											
TWSR-West/ FL Highway N/B Side Section											
RDZ41170	Complete Slip road V and associated slope work	71.43%	10	35	20-Jun-19 A	31-Jul-19	-37				
TWSR-East FL Highway S/B Side Section											
RDZ41160	Final pavement & final road marking	0%	18	18	20-Jul-19	09-Aug-19	-75				
Other Works											
TCSS Works											
TCSS Pre-Construction Works											
TCSS0180	Sign Gantry Factory production - FVMS1 (Deleted)	0%	0	0	20-Jul-19	20-Jul-19	433				
Civil Provision for TCSS Works											
TCSS2150	M12 for CCTV	0%	14	14	10-Aug-19	26-Aug-19	-73				
TCSS2160	P51 for VSLS	0%	14	14	31-Aug-19	17-Sep-19	-77				
TCSS2170	P52 for VSLS	0%	14	14	31-Aug-19	17-Sep-19	-77				
TCSS2210	Pillar box, isolator & associated duct work - PL207 for G34 & G35	0%	30	30	29-Jul-19*	31-Aug-19	-154				
TCSS2220	Pillar box, isolator & associated duct work - PL252 for G52	0%	30	30	02-Sep-19	09-Oct-19	-154				
TCSS2230	Pillar box, isolator & associated duct work - PL251 for G51 & FL01	0%	30	30	10-Oct-19	13-Nov-19	-154				
TCSS2250	FL01 mounted on top of DS53	0%	30	30	20-Jul-19	23-Aug-19	-87				
TCSS2260	FL02 mounted on top of ADS52	0%	30	30	24-Aug-19	28-Sep-19	-87				
DS50											
TCSS1850	Sign Gantry Erection - DS50 (Z4) (Deleted by Verbal instruction , VO is	0%	0	0	20-Jul-19	20-Jul-19	-27				
TCSS Hub Room											
TCSS1900	TCSS Hub Room Structure	90.36%	8	83	06-Mar-19 A	29-Jul-19	-125				
TCSS1910	TCSS Hub Room Finishes	0%	45	45	30-Jul-19	20-Sep-19	-125				
TCSS1920	TCSS Hub Room BS provision	0%	45	45	21-Sep-19	14-Nov-19	-125				
VO190 - Irrigation System near Ho Ka Yuen Footbridge											
VO190 - Irrigation System near Ho Ka Yuen Footbridge											
IS150	Material submission to WSD & approval for VO190	27.78%	65	90	30-May-19 A	05-Oct-19	-170				
IS160	Irrigation system installation near Ho Ka Yuen Footbridge	0%	52	52	08-Oct-19	06-Dec-19	-170				
VO Relocation of Traffic Sign at Pak Wo Road & Jockey Club Road											
VO Relocation of Traffic Sign at Pak Wo Road & Jockey Club Road											
TS01000	VO issue date (Assumed 21-Jan-19)	0%	0	0	20-Jul-19*		-146				
◆ VO issue date (Assumed 21-Jan-19)											
TS01010	XP application period - Pak Wo Road	92.97%	9	128	21-Jan-19 A	28-Jul-19	-187				
TS01030	TTA submission & approval	0%	30	30	20-Jul-19	23-Aug-19	-174				
TS01040	TTA	0%	2	2	24-Aug-19	26-Aug-19	-174				
TS01050	Sheet piling & excavation	0%	18	18	27-Aug-19	17-Sep-19	-174				
TS01060	Footing (FL02, ADS52)	0%	45	45	18-Sep-19	11-Nov-19	-174				
TS1160	XP application period - Jockey Club Road	92.97%	9	128	21-Jan-19 A	28-Jul-19	-187				
TS1170	TTA submission & approval	0%	30	30	20-Jul-19	23-Aug-19	-174				
TS1180	TTA	0%	2	2	24-Aug-19	26-Aug-19	-174				
TS1190	Sheet piling & excavation	0%	18	18	27-Aug-19	17-Sep-19	-174				
TS1200	Footing (DS53, FL01)	0%	45	45	18-Sep-19	11-Nov-19	-174				
Ducting Works in Traffic Signalized Junction at Pak Wo Road											
WHS Interchange											
TSJ01005	VO issued Date (Assume 14-Jun-19)	0%	0	0	20-Jul-19*		-30				
◆ VO issued Date (Assume 14-Jun-19)											
TSJ01006	Procurement & subletting	92.68%	9	123	26-Jan-19 A	02-Aug-19	-268				
TSJ01010	Site Clearance	0%	5	5	03-Aug-19	08-Aug-19	-268				
TSJ01020	Trial Pits excavation	0%	10	10	09-Aug-19	20-Aug-19	-268				
TSJ01030	Determination of proposed cable alignment	0%	14	14	21-Aug-19	05-Sep-19	-268				
TSJ01040	Duct Laying (Road Crossing) - Wo Hing Road	0%	9	9	06-Sep-19	17-Sep-19	-268				
TSJ01050	Duct Laying (Road Crossing) - Pak Wo Road	0%	42	42	18-Sep-19	07-Nov-19	-268				
Pak Wo Road and Jockey Club Road Junction											
TSJ01260	Existing MJ modified by HyD structure	0%	48	48	20-Jul-19*	13-Sep-19	-22				
TSJ01270	Road Construction & reinstatement (new 2nd stage after MJ	0%	35	35	16-Sep-19	28-Oct-19	-216				