

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2019				2020
								Oct	Nov	Dec	Jan	
<b>Contract Condition</b>												
<b>General</b>												
<b>Contract Condition</b>												
KD06	KD-6 (1978d) - Comprises Landscapes Softworks in Zone 2 excluding SA322A, SA323A,	0%	0	0		02-Nov-19*	0					02-Nov-19* ◆ KD-6 (1978d) - Comprises Landscapes Softworks in
<b>ZONE 1 (Ch. 5640 to 5880)</b>												
<b>Other Works</b>												
VO189 - Irrigation System in Zone 1 and Zone 2												
<b>VO189 - Irrigation System in Zone 1 and Zone 2</b>												
IS0120	Irrigation system installation in Zone 1	0%	30	30	01-Nov-19*	05-Dec-19	268					
<b>Establishment Works</b>												
<b>Establishment Works</b>												
Z1.EW.1000	Establishment work Zone1	35.89%	234	365	11-Jun-19 A	09-Jun-20	0					
<b>ZONE 2 (Ch. 5880 to 6930)</b>												
<b>General</b>												
DRM Proposal												
<b>DRM Proposal</b>												
ADVZ20300	TWSR-W lane 2 construction	0%	50	50	25-Oct-19	21-Dec-19	254					
<b>Noise Barrier Along Fanling Highway N/B</b>												
NB43A (Ch.5880-6060)-FH N/B Side												
<b>Noise Barrier Works</b>												
NB03340	Relocate Bus Shelter installation - VO86	0%	11	11	16-Dec-19*	30-Dec-19	249					
<b>Underground Utility Works</b>												
<b>Underground Utility Works</b>												
UU0110	Towgas duct laying and associated work before backfill in Zone 1 & 2	98.22%	10	563	20-Apr-18 A	29-Oct-19	249					
UU0130	TTA duct laying and Road reinstatement by Towgas in Zone 1 & 2 (if required)	0%	120	120	30-Oct-19	26-Feb-20	249					
<b>Bridge Construction</b>												
New Tai Hang Footbridge												
<b>General</b>												
THBF0655	Tai Hang Footbridge Complete	0%	0	0		30-Dec-19	249					30-Dec-19 ◆ Tai Hang Fo
<b>TWSR-East FL Highway S/B Side Section</b>												
THBF0640	Finishes Work	0%	59	30	25-Sep-19 A	30-Dec-19	249					
THBF0645	Bridge Structure complete (THFB-TWSR-E side)	0%	0	0		30-Dec-19	249					30-Dec-19 ◆ Bridge Struc
THBF0800	ABWF work	0%	59	30	25-Sep-19 A	30-Dec-19	249					
<b>Lift at TWSR-W Side</b>												
L1800	THFB Completion Date	0%	0	0		30-Dec-19	249					30-Dec-19 ◆ THFB Comp
<b>Lift at FLHY S/B</b>												
L1400	Roof cover for RC Platform	66.67%	10	30	25-Sep-19 A	31-Oct-19	263					
L1430	EMSD inspection & approval	0%	28	28	20-Oct-19	16-Nov-19	350					
L1440	E&M and Finishes work	0%	35	35	01-Nov-19	11-Dec-19	263					
L1450	CLP Power available (by CLP)	98.92%	13	1204	21-Jun-16 A	01-Nov-19	366					
L1460	Lift available - NF78	0%	0	0		11-Dec-19	263					11-Dec-19 ◆ Lift available - NF78
L1490	THFB Completion Date	0%	0	0		30-Dec-19	249					30-Dec-19 ◆ THFB Comp
New Tai Wo Footbridge												
<b>General</b>												
TWFB1110	Tai Wo Footbridge Complete	0%	0	0		30-Dec-19	235					30-Dec-19 ◆ Tai Wo Foot
<b>Crossing Fanling Highway Section</b>												
TWFB1460	Finishes Work	64.88%	59	168	06-Apr-19 A	30-Dec-19	235					
TWFB1470	Bridge Structure complete (TWFB-Cross fanling highway)	0%	0	0		30-Dec-19	235					30-Dec-19 ◆ Bridge Struc
<b>Lift at TWSR-W Side</b>												
L1750	Lift T&C	18.18%	9	11	20-Sep-19 A	30-Oct-19	263					
L1760	EMSD inspection & approval	0%	28	28	31-Oct-19	27-Nov-19	322					
L1770	E&M and Finishes work	76%	36	150	23-Apr-19 A	30-Nov-19	258					
L1790	Lift available - NF116-Lift 1	0%	0	0		30-Nov-19	258					30-Nov-19 ◆ Lift available - NF116-Lift 1
L1810	New Tai Wo footbridge completion	0%	0	0		30-Dec-19	249					30-Dec-19 ◆ New Tai Wo
<b>Signalized Junction</b>												
New Tai Hang Footbridge												
<b>TWSR-West/ FL Highway N/B Side Section</b>												
THBF0630	Installation of Traffic Signal Poles at TWSR-W N/B (Tai hang Junction)	0%	21	21	30-Nov-19	24-Dec-19	231					
THBF0650	Ducting & Cable Draw Installation (Tai hang Junction)	89.31%	14	131	08-May-19 A	05-Nov-19	231					
THBF0660	Installation of Traffic Signal Poles at TWSR-W S/B (Tai hang Junction)	0%	21	21	06-Nov-19	29-Nov-19	231					
THBF0670	E-prom ordering by EMSD (Tai hang Junction)	95.43%	15	328	20-Nov-18 A	05-Nov-19	332					

	Project ID: WP Rev 08 (1910) Layout: 3 Month Rolling Program Page 1 of 4	<b>Contract No. HY/2012/06</b> <b>Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange</b> <b>3 Month Rolling Program(20-Oct-19)</b>		Date	Revision	C/A...
				17-Aug-17	WP Rev 5	
				28-Mar-18	WP Rev 6	
				27-Nov-18	WP Rev 6A	
				15-Jan-19	WP Rev 7	
				31-Oct-19	WP Rev 8	

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2019				2020
								Oct	Nov	Dec	Jan	
THBF0680	Ducting & cable draw inspection by EMSD (Tai hang Junction)	0%	6	6	06-Nov-19	12-Nov-19	270					
THBF0690	Ducting & cable draw rectification (Tai hang Junction)	0%	12	12	13-Nov-19	26-Nov-19	270					
THBF0692	PCCW cable installation & connection (Tai hang Junction)	0%	6	6	27-Dec-19	03-Jan-20	246					
THBF0694	EMSD cable & equipment installation (Tai hang Junction)	0%	21	21	27-Dec-19	21-Jan-20	231					
<b>TWSR-West Construction</b>												
<b>Drainage &amp; Road Works</b>												
<b>Ch 5880-6740</b>												
RDZ20140	Z2 (CH5880-6930) : New TWSR - West Road works (2 lanes) complete	0%	0	0		21-Dec-19	254					21-Dec-19 ◆ Z2 (CH5880-6930)
RDZ20170	Z2 : New TWSR-Westroad Works (lane 2)	0%	50	50	25-Oct-19	21-Dec-19	254					
<b>Other Works</b>												
<b>TCSS Works</b>												
<b>Civil Provision for TCSS Works</b>												
TCSS2140	M10 for CCTV	0%	14	14	31-Dec-19	16-Jan-20	235					
TCSS2180	Pillar box, isolator & associated duct work - PL204 for G30 & G55	0%	16	16	21-Oct-19	07-Nov-19	292					
TCSS2190	Pillar box, isolator & associated duct work - PL205 for G54 & M10	0%	16	16	21-Oct-19	07-Nov-19	292					
TCSS2200	Pillar box, isolator & associated duct work - PL206 for G32	0%	16	16	21-Oct-19	07-Nov-19	292					
TCSS2270	Civil Provision for TCSS works available (Zone 2)	0%	0	0		07-Nov-19	292					07-Nov-19 ◆ Civil Provision for TCSS works available (Zone 2)
<b>G54</b>												
TCSS2120	Sign Gantry Erection - G54	68%	8	25	04-Sep-19 A	29-Oct-19	300					
<b>VO184 - Irrigation System in SA328 and SA329</b>												
<b>VO184 - Irrigation System in SA328 and SA329</b>												
IS0140	Irrigation system installation in SA328 and SA329	34.69%	32	49	04-Sep-19 A	26-Nov-19	276					
<b>VO189 - Irrigation System in Zone 1 and Zone 2</b>												
<b>VO189 - Irrigation System in Zone 1 and Zone 2</b>												
IS0130	Irrigation system installation in Zone 2	34.69%	32	49	04-Sep-19 A	26-Nov-19	276					
<b>Landscape Softwork</b>												
<b>Landscape Works</b>												
Z2.LW.1000	Landscape soft work Zone2	62.5%	12	32	25-Sep-19 A	02-Nov-19	0					
<b>Establishment Works</b>												
<b>Establishment Works</b>												
Z2.EW.1000	Establishment work Zone2	0%	365	365	02-Nov-19	01-Nov-20	0					
<b>Pai Lau in Tai Hang (VO126)</b>												
<b>Pai Lau in Tai Hang (VO126)</b>												
<b>Pai Lau in Tai Hang (VO126)</b>												
PL01050	Pai Lau Superstructure	12.31%	57	65	07-Oct-19A	27-Dec-19	210					
PL01070	Material submission approval	0%	30	30	19-Oct-19A	23-Nov-19	192					
PL01080	Material Order & delivery on site	0%	45	45	25-Nov-19	18-Jan-20	192					
<b>South Buffer Zone 1 (SBZ1) (within Zone 2)(Ch.6740 to 6930)</b>												
<b>Bridge Construction</b>												
<b>Kau Lung Hang Vehicular Bridge</b>												
<b>KLH Bridge - West Ramp</b>												
KLH.1290	West Ramp - Planting	0%	21	21	15-Nov-19*	09-Dec-19	265					
<b>KLH Bridge - Deck 1</b>												
KLH.3430	Deck 1 - Planting	0%	21	21	15-Nov-19	09-Dec-19	265					
<b>KLH Bridge - Deck 3</b>												
KLH.3500	Deck 3 - Planting	0%	21	21	15-Nov-19	09-Dec-19	265					
<b>KLH Bridge - East Ramp</b>												
KLH.3590	East Ramp - Planting	0%	21	21	15-Nov-19	09-Dec-19	265					
<b>KLH Bridge - Staircase S1</b>												
Z2.KLH.1500	S1 - Roof steel frame installation	75.61%	10	41	11-Sep-19 A	31-Oct-19	268					
Z2.KLH.1750	S1 - Corrugated steel roof	0%	18	18	01-Nov-19	21-Nov-19	268					
Z2.KLH.1760	S1 - Handrail	0%	12	12	22-Nov-19	05-Dec-19	268					
Z2.KLH.1770	S1 - Lighting & finishes works	0%	12	12	22-Nov-19	05-Dec-19	268					
<b>Bridge Road Work</b>												
Z2.KLH.2040	Landscape work of KLHVB	78.66%	35	164	23-Apr-19A	29-Nov-19	273					
<b>Lift at TWSR-W Side</b>												
L01130	Finishes work	95.06%	8	162	20-Mar-19A	29-Oct-19	300					
L01150	Lift available - NF117-Lift 1	0%	0	0		29-Oct-19	300					29-Oct-19 ◆ Lift available - NF117-Lift 1
<b>Signalized Junction</b>												
<b>Kau Lung Hang Vehicular Bridge</b>												
<b>KLH Bridge - West Ramp</b>												
Z2.KLH.1032	Installation of Traffic Signal Poles at TWSR-W N/B (KLHVB)	0%	21	21	14-Nov-19	07-Dec-19	245					
Z2.KLH.1052	Installation of Traffic Signal Poles at TWSR-W S/B (KLHVB)	0%	21	21	21-Oct-19	13-Nov-19	245					
Z2.KLH.1082	Ducting & cable draw rectification (KLHVB)	50%	6	12	19-Oct-19A	26-Oct-19	290					
Z2.KLH.1092	PCCW cable installation & connection (KLHVB)	0%	6	6	09-Dec-19	14-Dec-19	254					
Z2.KLH.1102	EMSD cable & equipment installation (KLHVB)	0%	21	21	09-Dec-19	04-Jan-20	245					

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2019				2020
								Oct	Nov	Dec	Jan	
Z2.KLH.1112	Traffic Signal Installation complete (KLHVB)	0%	0	0		04-Jan-20	245				04-Jan-20	◆ Traffic Signal
<b>North Buffer Zone 2 (NBZ2) (within Zone 4) (Ch. 7925 to 8100)</b>												
<b>Bridge Construction</b>												
New Ho Ka Yuen Footbridge												
<b>TWSR-West/ FL Highway N/B Side Section</b>												
HKY1520	VO11 - slope improvement work	0%	45	45	21-Nov-19	15-Jan-20	236					
<b>ZONE 4 (Ch. 7925 to 8700)</b>												
<b>Noise Barrier Along TWSR-West and Laying New Utilities</b>												
Underground Utility Works												
<b>DN450 DI Watermain "A" (Ch 1989-2529)</b>												
DI0220	DN450 DI watermain laying at TWSR-W (CHA 2070)	20%	12	15	27-Sep-19 A	02-Nov-19	236					
DI0240	DN450 DI watermain laying at TWSR-W (CHA 2370)	0%	15	15	04-Nov-19	20-Nov-19	236					
<b>Bridge Construction</b>												
New Wo Hop Shek Pedestrian & Cycle Bridge												
<b>General</b>												
WHS1110	Wo Hop Shek Bridge Complete	0%	0	0		16-Dec-19	259				16-Dec-19	◆ Wo Hop Shek Bridge
<b>TWSR-West/ FL Highway N/B Side Section</b>												
WHS1420	Ramp Finishes Work	87.56%	49	394	13-Jul-18 A	16-Dec-19	259					
WHS1430	Bridge Structure complete (WHS-TWSR-W side)	0%	0	0		16-Dec-19	259				16-Dec-19	◆ Bridge Structure comp
VO152 - Additional Retaining Wall in Zone 4 Near at Grade Cycle Track and Footpath at WHS Bridge												
<b>Cycle Track</b>												
WHS1560	Retaining Wall construction	0%	24	24	14-Nov-19*	11-Dec-19	116					
WHS1570	Concrete Footing for railing	0%	10	10	12-Dec-19	23-Dec-19	116					
WHS1580	Concrete Footing for Expressway boundary fence	0%	10	10	24-Dec-19	07-Jan-20	116					
WHS1590	300 U-channel	0%	12	12	08-Jan-20	21-Jan-20	164					
<b>Footpath</b>												
WHS2150	Concrete Footing for railing	0%	15	15	08-Jan-20	24-Jan-20	116					
<b>TWSR-West Construction</b>												
Drainage & Road Works												
<b>TWSR-West/ FL Highway N/B Side Section</b>												
RDZ41180	TWSR -W Road Works rectification	0%	18	18	21-Nov-19	11-Dec-19	263					
<b>Fanling Highway Construction</b>												
Drainage & Road Works												
<b>TWSR-West/ FL Highway N/B Side Section</b>												
RDZ41170	Complete Slip road V and associated slope work	73.63%	24	91	20-Jun-19A	16-Nov-19	284					
<b>Other Works</b>												
<b>TCSS Works</b>												
<b>TCSS Pre-Construction Works</b>												
TCSS0180	Sign Gantry Factory production - FVMS1 (Deleted)	0%	0	0	21-Oct-19	21-Oct-19	308					
<b>Civil Provision for TCSS Works</b>												
TCSS2150	M12 for CCTV	0%	14	14	02-Jan-20*	17-Jan-20	0					
TCSS2160	P51 for VLS	0%	14	14	21-Oct-19	05-Nov-19	-4					
TCSS2170	P52 for VLS	0%	14	14	21-Oct-19	05-Nov-19	-4					
TCSS2210	Pillar box, isolator & associated duct work - PL207 for G34 & G35	0%	30	30	06-Nov-19*	10-Dec-19	-4					
TCSS2230	Pillar box, isolator & associated duct work - PL251 for G51	0%	30	30	11-Dec-19	17-Jan-20	204					
TCSS2240	Pillar box, isolator & associated duct work - PL208 for M12, G36, P51, P52 & FL02	0%	30	30	18-Jan-20	24-Feb-20	204					
<b>DS50</b>												
TCSS1850	Sign Gantry Erection - DS50 (Z4) (Deleted by Verbal instruction, VO is pending)	0%	0	0	21-Oct-19	21-Oct-19	308					
<b>TCSS Hub Room</b>												
TCSS1910	TCSS Hub Room Finishes	85.71%	7	49	29-Aug-19 A	28-Oct-19	256					
TCSS1920	TCSS Hub Room BS provision	0%	45	45	29-Oct-19	19-Dec-19	256					
VO190 - Irrigation System near Ho Ka Yuen Footbridge												
<b>VO190 - Irrigation System near Ho Ka Yuen Footbridge</b>												
IS160	Irrigation system installation near Ho Ka Yuen Footbridge	73.91%	6	23	04-Sep-19 A	26-Oct-19	302					
<b>Landscape Softwork</b>												
<b>Landscape Works</b>												
Z4.LW.1000	Landscape soft work Zone4	73.91%	6	23	04-Sep-19 A	26-Oct-19	302					
<b>Establishment Works</b>												
<b>Establishment Works</b>												
Z3.EW.1000	Establishment work Zone4	4.66%	348	365	02-Oct-19A	01-Oct-20	0					
VO Relocation of Traffic Sign at Pak Wo Road & Jockey Club Road												
<b>VO Relocation of Traffic Sign at Pak Wo Road &amp; Jockey Club Road</b>												
TS01030	TTA submission & approval	0%	66	34	02-Sep-19 A	08-Jan-20	125					
TS01040	TTA	0%	2	2	09-Jan-20	10-Jan-20	125					
TS01050	Sheet piling & excavation	0%	18	18	11-Jan-20	03-Feb-20	125					
TS1160	XP application period - Jockey Club Road	33.33%	72	108	08-Aug-19 A	30-Dec-19	164					
TS1180	TTA	0%	2	2	31-Dec-19	02-Jan-20	132					
TS1190	Sheet piling & excavation	0%	18	18	03-Jan-20	23-Jan-20	132					

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2019				2020
								Oct	Nov	Dec	Jan	
								<b>Ducting Works in Traffic Signalized Junction at Pak Wo Road</b>				
<b>WHS Interchange</b>												
TSJ01050	Duct Laying (Road Crossing) - Pak Wo Road	0%	60	46	17-Sep-19 A	31-Dec-19	99					
TSJ01160	Duct Laying and Drawpit construction (Along Existing Slope Crest or Planter)	0%	43	43	02-Jan-20	22-Feb-20	99					
<b>Pak Wo Road and Jockey Club Road Junction</b>												
TSJ01260	Existing MJ modified by HyD structure	0%	61	61	26-Oct-19*	08-Jan-20	101					
TSJ01270	Road Construction & reinstatement (new 2nd stage after MJ modification by HyD)	0%	35	35	09-Jan-20	20-Feb-20	101					
<b>Commissioning of Traffic Signalized Junction (by EMSD)</b>												
TSJ01220	Eprom procurement	0%	60	60	16-Dec-19	28-Feb-20	99					