

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014				
								Feb	Mar	Apr	May	
<b>Contract Condition</b>												
<b>General</b>												
<b>Contract Condition</b>												
POSSA320	Site Area SA320 (0d)	0%	0	0	01-Apr-14*		0					◆ Site Area SA320 (0d)
POSSA320A	Site Area SA320A (120d)	0%	0	0	01-Apr-14*		0					◆ Site Area SA320A (120d)
POSSA320B	Site Area SA320B (0d)	0%	0	0	01-Apr-14*		0					◆ Site Area SA320B (0d)
POSSA322	Site Area SA322 (120d)	0%	0	0	01-Apr-14*		0					◆ Site Area SA322 (120d)
POSSA324	Site Area SA324 (180d)	0%	0	0	01-Apr-14*		0					◆ Site Area SA324 (180d)
POSSA325	Site Area SA325 (180d)	0%	0	0	01-Apr-14*		0					◆ Site Area SA325 (180d)
POSSA326	Site Area SA326 (180d)	0%	0	0	01-Apr-14*		0					◆ Site Area SA326 (180d)
POSSA327	Site Area SA327 (180d)	0%	0	0	01-Apr-14*		0					◆ Site Area SA327 (180d)
POSSA328	Site Area SA328 (90d)	0%	0	0	01-Apr-14*		0					◆ Site Area SA328 (90d)
POSSA329	Site Area SA329 (90d)	0%	0	0	01-Apr-14*		0					◆ Site Area SA329 (90d)
POSSA340	Site Area SA340 (0d)	0%	0	0	27-Feb-14*		0					◆ Site Area SA340 (0d)
POSSA343	Site Area SA343 (180d)	0%	0	0	27-Feb-14*		0					◆ Site Area SA343 (180d)
POSSA343A	Site Area SA343A (180d)	0%	0	0	27-Feb-14*		0					◆ Site Area SA343A (180d)
POSSA345	Site Area SA345 (0d)	0%	0	0	28-Feb-14*		0					◆ Site Area SA345 (0d)
<b>ZONE 2 (Ch. 5880 to 6930)</b>												
<b>Noise Barrier Along TWSR-West and Laying New Utilities</b>												
<b>Site Clearance &amp; Demolition of Existing Structure</b>												
<b>Demolition Work</b>												
Z2.P2N.1242	Pending for design brief from Villager/ Engineer	40%	18	30	01-Jan-14A	12-Mar-14	-10					
Z2.P2N.1245	Method statement submission/ approval	0%	60	60	13-Mar-14	28-May-14	-10					
<b>NB47 (Ch.5880-5930)-TWSR West Side</b>												
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>												
TSZ10250	Sheet Piling & Excavation(-6m below ground) (along NB47)	0%	18	18	01-Apr-14	25-Apr-14	-94					
TSZ10260	DSD Trunk Sewer laying (along NB47)	0%	18	18	26-Apr-14	19-May-14	-94					
<b>NB48 (Ch.5995-6120)-TWSR West Side</b>												
<b>Noise Barrier Works</b>												
NB00355	NB48 - Pre-drilling	0%	27	27	01-Apr-14	08-May-14	9					
NB00360	NB48 (NB48/1-5 up to THFB) piling (0.19m -54no)	0%	81	81	09-May-14	13-Aug-14	9					
<b>NB49B (Ch.6215-6235)-TWSR West Side</b>												
<b>Noise Barrier Works</b>												
NB00545	NB49B - Pre-drilling	0%	22	22	01-Apr-14	30-Apr-14	-21					
NB00550	NB49B piling (0.19m -22no)	0%	33	33	02-May-14	11-Jun-14	-21					
<b>NB54 (Ch.6240-6280)-TWSR West Side</b>												
<b>Noise Barrier Works</b>												
NB00605	NB54 - ID2-1 Pre-drilling	0%	18	18	02-May-14	23-May-14	-6					
<b>NB57 (Ch.6365-6445)-TWSR West Side</b>												
<b>Noise Barrier Works</b>												
NB00800	NB57 -Pre-drilling	0%	40	40	01-Apr-14	23-May-14	-55					
<b>NB59 (Ch.6490-6590)-TWSR West Side</b>												
<b>Noise Barrier Works</b>												
NB00940	NB59 -Pre-drilling	0%	47	47	01-Apr-14	31-May-14	-42					
<b>NB63 (Ch.6610-6700)-TWSR West Side</b>												
<b>Noise Barrier Works</b>												
NB4550	NB63 - ID3-1 piling (0.19m -18no)-1 rigs	0%	27	27	20-Feb-14	22-Mar-14	-31					
NB4560	NB63 - ID3-1 Footing & Wall Structure	0%	60	60	24-Mar-14	09-Jun-14	52					
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>												
TSZ10300	Sheet Piling & Excavation(-7m below ground) (along NB63)	0%	21	21	01-Apr-14	29-Apr-14	-38					
TSZ10310	DSD Trunk Sewer laying (along NB63)	0%	18	18	30-Apr-14	22-May-14	-38					
<b>DSD Southern Trunk Sewer - Trenchless Construction</b>												
TSZ10950	Construct Pipe jacking pits	0%	60	60	30-Apr-14	12-Jul-14	175					
<b>Bridge Construction</b>												

<p>Remaining Level o... Actual Level of Effort Actual Work Remaining Work Critical Remaining ... ◆ Milestone ◆ Crit Milestone</p>	<p>Project File: HY/2012/06: IWP Rev. 5 (1402) Layout: 3 Month Rolling Program Page 1 of 4 Primavera Systems, Inc.</p>	<p><b>Contract No. HY/2012/06</b></p> <p><b>Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange</b></p> <p><b>3 Month Rolling Program(20-Feb-14)</b></p>			Date	Revision	C..	Ap...
		07...	IWP Rev 4					
28...	IWP Rev 5							

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014				
								Feb	Mar	Apr	May	
<b>New Tai Hang Footbridge</b>												
<b>General</b>												
THBF0100	Site Clearance	0%	30	30	01-Apr-14	12-May-14	-89					
THBF0330	Structure steel Shop drawing submission (THFB)	0%	60	60	20-Feb-14	07-May-14	802					
THBF0335	Structure steel Shop drawing approval (THFB)	0%	30	30	15-Apr-14	24-May-14	802					
<b>TWSR-East FL Highway S/B Side Section</b>												
THBF0430	Precautionary work for MTRC I&P area	0%	45	45	13-May-14	05-Jul-14	-89					
<b>New Tai Wo Footbridge</b>												
<b>General</b>												
TWFB1010	Site Clearance	0%	30	30	01-Apr-14	12-May-14	15					
TWFB1020	Structure steel Shop drawing submission (TWFB)	0%	90	90	20-Feb-14	12-Jun-14	989					
<b>TWSR-West/ FL Highway NB Side Section</b>												
TWFB1310	TWAB1 - Predrilling	0%	27	27	13-May-14	13-Jun-14	15					
<b>Temporary Tai Wo Footbridge</b>												
<b>Design Works</b>												
TWFB-T1000	Procurement of Temporary bridge Design consultant	0%	52	52	20-Feb-14	25-Apr-14	368					
TWFB-T1010	Design preparation	0%	90	90	26-Apr-14	13-Aug-14	368					
<b>Demolition of Existing Tai Wo Footbridge</b>												
<b>TWSR-West/ FL Highway NB Side Section</b>												
TWFB-DE0900	Site Clearance	0%	30	30	01-Apr-14	12-May-14	773					
<b>Noise Barrier Along Fanling Highway S/B</b>												
<b>NB51 (Ch.5935-6055)-FH S/B Side</b>												
<b>Noise Barrier Works</b>												
NB02250	NB51 ID1-3 (0-25m), 18nos Predrilling	0%	10	10	01-Apr-14	12-Apr-14	484					
NB02260	NB51 ID1-3 (0-25m) 18nos Piling- 1 rigs	0%	27	27	14-Apr-14	20-May-14	484					
<b>NB61A (Ch.6560-6745)-FH S/B Side (MTRC I&amp;P Area)</b>												
<b>Noise Barrier Works</b>												
NB02870	Coordinate with MTRC for Precautionary Measure	70%	18	60	13-Nov-13 A	12-Mar-14	-116					
NB02880	Precautionary Measure installation	0%	26	26	13-Mar-14	12-Apr-14	-116					
NB02940	NB61A D 2-3 (50-75m), 18nos Predrilling	0%	18	18	14-Apr-14	09-May-14	24					
NB02950	NB61A D 2-3 (50-75m) 18nos Piling- 1 rigs	0%	18	18	10-May-14	30-May-14	24					
NB03010	NB61A (75-190m) - Sheet piling & Excavation	0%	26	26	14-Apr-14	19-May-14	-116					
<b>Other Works</b>												
<b>Site Clearance &amp; Demolition of Existing Structure</b>												
<b>General</b>												
Z2.P2N.1000	Liaison with relevant villages houses's owner and related parties	0%	30	30	17-Mar-14	24-Apr-14	-110					
Z2.P2N.1010	Submission of contractor's design for site formation	0%	28	28	25-Apr-14	29-May-14	-110					
Z2.P2N.1030	Submission of DIA & SIA report to DSD	0%	14	14	14-May-14	29-May-14	-110					
<b>South Buffer Zone 1 (SBZ1) (within Zone 2)(Ch.6740 to 6930)</b>												
<b>General</b>												
<b>General</b>												
<b>General</b>												
POSSA328a	Tree Felling/Transplant	0%	30	30	01-Apr-14	12-May-14	11					
POSSA328a10	Site Clearance/ Trip Pit etc	0%	30	30	13-May-14	17-Jun-14	11					
POSSA329a	Tree Felling/Transplant	0%	30	30	01-Apr-14	12-May-14	-116					
POSSA329a10	Site Clearance/ Trip Pit etc	0%	30	30	13-May-14	17-Jun-14	-116					
<b>Noise Barrier Along TWSR-West and Laying New Utilities</b>												
<b>NB64 (Ch.6860-6920)-TWSR West Side</b>												
<b>Noise Barrier Works</b>												
NB001000	NB64 -Pre-drilling	0%	35	35	01-Apr-14	17-May-14	-128					
NB001010	NB64 -piling (0.19m -78no)	0%	90	90	19-May-14	02-Sep-14	-128					
<b>Bridge Construction</b>												
<b>Kau Lung Hang Vehicular Bridge</b>												
<b>General</b>												
Z2.KLH.1070	Consent from Engineer	10.71%	25	28	28-Nov-13 A	20-Mar-14	19					
<b>Demolition of Existing Nam Wa Po Footbridge</b>												
<b>General</b>												

<p>Remaining Level o... Actual Level of Effort Actual Work Remaining Work Critical Remaining ... Milestone Crit. Milestone</p>	<p>Project File: HY/2012/06: IWP Rev. 5 (1402) Layout: 3 Month Rolling Program Page 2 of 4 Primavera Systems, Inc.</p>	<p>Contract No. HY/2012/06 <b>Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange</b> 3 Month Rolling Program(20-Feb-14)</p>		Date	Revision	C..	Ap...
				07...	IWP Rev 4		
28...	IWP Rev 5						

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014			
								Feb	Mar	Apr	May
Z2.NWP.0500	Site Clearance	0%	20	20	01-Apr-14	28-Apr-14	-79				
Z2.NWP.1000	Modification of Existing Planter for Pier of Temporary Footbridge	0%	25	25	29-Apr-14	29-May-14	-79				
<b>North Buffer Zone 2 (NBZ2) (within Zone 4) (Ch. 7925 to 8100)</b>											
<b>Site Formation</b>											
<b>Site Formation Works</b>											
<b>Site Formation Work</b>											
Z4SF1060	Backfilling up to formation level for Drainage work	0%	30	30	20-Feb-14	26-Mar-14	-100				
Z4SF1065	Drainage Work	0%	30	30	27-Mar-14	07-May-14	-100				
Z4SF1070	Backfilling (~20000m3)	0%	180	180	08-May-14	09-Dec-14	-100				
<b>Retaining Wall W76</b>											
<b>Structure Works</b>											
RW761080	Base slab - W76 (~7m high)	0%	12	12	20-Feb-14	05-Mar-14	-92				
RW761085	Wall construction - W76 (~7m high)	0%	40	40	06-Mar-14	25-Apr-14	-92				
<b>Bridge Construction</b>											
<b>New Ho Ka Yuen Footbridge</b>											
<b>General</b>											
HKY1020	Site Clearance (TWSR-W side)	0%	30	30	27-Feb-14	02-Apr-14	-68				
HKY1030	Structure steel Shop drawing submission (HKYB)	0%	60	60	20-Feb-14	07-May-14	-11				
HKY1040	Structure steel Shop drawing approval (HKYB)	0%	30	30	15-Apr-14	24-May-14	-11				
<b>TWSR-West/ FL Highway NB Side Section</b>											
HKY1140	HKYP6 - Predrilling	0%	24	24	03-Apr-14	07-May-14	126				
HKY1150	HKYP6 - Pre-bored H pile (8 nos)	0%	24	24	08-May-14	05-Jun-14	126				
HKY1172	HKYP1 - Predrilling	0%	12	12	08-May-14	21-May-14	147				
HKY1220	HKYAB3 - Predrilling	0%	12	12	08-May-14	21-May-14	180				
<b>TWSR-East FL Highway S/B Side Section</b>											
HKY1490	Temp Access formation	60%	18	45	10-Feb-14 A	12-Mar-14	-50				
HKY1500	HKYAB1 - Predrilling	0%	12	12	03-Apr-14	17-Apr-14	-68				
HKY1510	HKYAB1 - Pre-bored H pile (4 nos)	0%	12	12	15-May-14	28-May-14	19				
HKY1770	HKYP5 - Predrilling	0%	12	12	20-Feb-14	05-Mar-14	165				
HKY1820	HKYAB2 - Pre-bored H pile (22 nos)	0%	66	66	20-Feb-14	14-May-14	19				
HKY1830	HKYAB2 - Pile Test	0%	28	28	15-May-14	11-Jun-14	98				
<b>Demolition of Existing Ho Ka Yuen Footbridge</b>											
<b>TWSR-West/ FL Highway NB Side Section</b>											
HKY1880	Construct Temp Ramp for existing HKY footbridge	0%	90	90	03-Apr-14	25-Jul-14	-28				
HKY1900	Erect temp platform for demolishing Ramp & staircase at TWSR-W	0%	45	45	03-Apr-14	31-May-14	18				
<b>ZONE 4 (Ch. 7925 to 8700)</b>											
<b>Noise Barrier Along TWSR-West and Laying New Utilities</b>											
<b>NB77 (Ch.8090-8450)-FH N/B Side</b>											
<b>Noise Barrier Works</b>											
NB4290	NB77 -Pre-drilling (Ch8090-8190)	0%	96	96	27-Feb-14	26-Jun-14	-35				
NB4300	NB77 - piling (NB77/01-08, 0.19m -64no)	0%	96	96	29-Apr-14	22-Aug-14	-29				
<b>Bridge Construction</b>											
<b>New Wo Hop Shek Pedstrian &amp; Cycle Bridge</b>											
<b>General</b>											
WHS1010	Site Clearance & Temp Platform erection (SA340)	0%	45	45	27-Feb-14	24-Apr-14	426				
WHS1020	Structure steel Shop drawing submission (WHSB)	0%	60	60	20-Feb-14	07-May-14	461				
WHS1030	Structure steel Shop drawing approval (WHSB)	0%	30	30	15-Apr-14	24-May-14	461				
<b>TWSR-West/ FL Highway N/B Side Section</b>											
WHS1150	WHSP2 - Predrilling	0%	24	24	12-May-14	09-Jun-14	426				
WHS1230	WHSAB1 - Predrilling	0%	12	12	25-Apr-14	10-May-14	426				
WHS1240	WHSAB1 - Pre-bored H pile (4 nos)	0%	12	12	12-May-14	24-May-14	453				
<b>Crossing Fanling Highway Section</b>											
WHS1450	WHSP1 - Pre-bored H pile (6 nos)	0%	18	18	20-Feb-14	12-Mar-14	875				
WHS1460	WHSP1 - Pile Test	0%	28	28	13-Mar-14	09-Apr-14	1094				

	Project File: HY/2012/06: IWP Rev. 5 (1402) Layout: 3 Month Rolling Program Page 3 of 4 Primavera Systems, Inc.	Contract No. HY/2012/06 <b>Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange</b> 3 Month Rolling Program(20-Feb-14)	<table border="1"> <tr> <th>Date</th> <th>Revision</th> <th>C..</th> <th>Ap...</th> </tr> <tr> <td>07...</td> <td>IWP Rev 4</td> <td></td> <td></td> </tr> <tr> <td>28...</td> <td>IWP Rev 5</td> <td></td> <td></td> </tr> </table>	Date	Revision	C..	Ap...	07...	IWP Rev 4			28...	IWP Rev 5		
	Date	Revision	C..	Ap...											
07...	IWP Rev 4														
28...	IWP Rev 5														

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014			
								Feb	Mar	Apr	May
WHS1470	WHSP1 - Pile cap, Pier and Pier Head	0%	52	52	10-Apr-14	16-Jun-14	875				
<b>TWSR-East FL Highway S/B Side Section</b>											
WHS2045	Temp footbridge construction for pedestrian diversion	0%	40	40	27-Feb-14	15-Apr-14	-111				
WHS2050	North Abutment Wall (AW1) - Predrilling	0%	12	12	16-Apr-14	03-May-14	-111				
WHS2060	North Abutment Wall (AW1) - Pre-bored H pile (4 nos)	0%	16	16	05-May-14	23-May-14	-111				
<b>Fanling Highway Construction</b>											
<b>Drainage &amp; Road Works</b>											
<b>TWSR-East FL Highway S/B Side Section</b>											
RDZ41004	Site Clearance & Tree Felling	0%	70	70	27-Feb-14	26-May-14	-104				
<b>Other Works</b>											
<b>Retaining Wall W77A</b>											
<b>TWSR-East FL Highway S/B Side Section</b>											
RWZ4.1050	Site Clearance	0%	30	30	27-Feb-14	02-Apr-14	-43				
RWZ4.1060	Base slab & Wall (0-3m high)- RW77A (Ch.50-130)	0%	60	60	03-Apr-14	19-Jun-14	-43				
<b>Retaining Wall W77B</b>											
<b>TWSR-East FL Highway S/B Side Section</b>											
RWZ4.1092	Site Clearance	0%	30	30	03-Apr-14	14-May-14	62				
<b>Retaining Wall W78</b>											
<b>TWSR-East FL Highway S/B Side Section</b>											
RWZ4.0900	Site Clearance	0%	30	30	15-May-14	19-Jun-14	92				
<b>TCSS Works</b>											
<b>TCSS Pre-Construction Works</b>											
TCSS0100	Acquire Design Criteria from Drawing & procurement	0%	180	180	20-Feb-14	27-Sep-14	582				

	Project File: HY/2012/06: IWP Rev. 5 (1402) Layout: 3 Month Rolling Program Page 4 of 4 Primavera Systems, Inc.	<b>Contract No. HY/2012/06</b>  <b>Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange</b>  <b>3 Month Rolling Program(20-Feb-14)</b>		<table border="1"> <tr> <th>Date</th> <th>Revision</th> <th>C..</th> <th>Ap...</th> </tr> <tr> <td>07...</td> <td>IWP Rev 4</td> <td></td> <td></td> </tr> <tr> <td>28...</td> <td>IWP Rev 5</td> <td></td> <td></td> </tr> </table>	Date	Revision	C..	Ap...	07...	IWP Rev 4			28...	IWP Rev 5		
	Date	Revision	C..	Ap...												
07...	IWP Rev 4															
28...	IWP Rev 5															

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014				
								Mar	Apr	May	Jun	
<b>Contract Condition</b>												
<b>General</b>												
<b>Contract Condition</b>												
POSSA320	Site Area SA320 (0d)	0%	0	0	01-Apr-14*		0					
POSSA320A	Site Area SA320A (120d)	0%	0	0	01-Apr-14*		0					
POSSA320B	Site Area SA320B (0d)	0%	0	0	01-Apr-14*		0					
POSSA322	Site Area SA322 (120d)	0%	0	0	01-Apr-14*		0					
POSSA322A	Site Area SA322A (180d)	0%	0	0	13-Jun-14*		0					◆ Site
POSSA322B	Site Area SA322B (180d)	0%	0	0	13-Jun-14*		0					◆ Site
POSSA324	Site Area SA324 (180d)	0%	0	0	01-Apr-14*		0					
POSSA325	Site Area SA325 (180d)	0%	0	0	01-Apr-14*		0					
POSSA326	Site Area SA326 (180d)	0%	0	0	01-Apr-14*		0					
POSSA327	Site Area SA327 (180d)	0%	0	0	01-Apr-14*		0					
POSSA328	Site Area SA328 (90d)	0%	0	0	01-Apr-14*		0					
POSSA329	Site Area SA329 (90d)	0%	0	0	01-Apr-14*		0					
POSSA340	Site Area SA340 (0d)	0%	0	0	01-Apr-14*		0					
POSSA343	Site Area SA343 (180d)	0%	0	0	20-Mar-14*		-16					◆ Site Area SA343 (180d)
POSSA343A	Site Area SA343A (180d)	0%	0	0	20-Mar-14*		-16					◆ Site Area SA343A (180d)
<b>ZONE 2 (Ch. 5880 to 6930)</b>												
<b>Noise Barrier Along TWSR-West and Laying New Utilities</b>												
<b>Site Clearance &amp; Demolition of Existing Structure</b>												
<b>Demolition Work</b>												
Z2.P2N.1242	Pending for design brief from Villager/ Engineer	40%	18	30	01-Jan-14A	10-Apr-14	-34					
Z2.P2N.1245	Method statement submission/ approval	0%	60	60	11-Apr-14	26-Jun-14	-34					
<b>NB47 (Ch.5880-5930)-TWSR West Side</b>												
<b>Noise Barrier Works</b>												
NB00270	NB47 (Ch5880-5930)- Footing & Wall Structure	0%	30	30	09-Jun-14	14-Jul-14	-94					
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>												
TSZ10250	Sheet Piling & Excavation(-6m below ground) (along NB47)	0%	18	18	01-Apr-14	25-Apr-14	-94					
TSZ10260	DSD Trunk Sewer laying (along NB47)	0%	18	18	26-Apr-14	19-May-14	-94					
TSZ10270	Backfill up to NB47 footing level	0%	16	16	20-May-14	07-Jun-14	-94					
TSZ10280	Watermain installation (along NB47)	0%	26	26	09-Jun-14	09-Jul-14	-92					
<b>NB48 (Ch.5995-6120)-TWSR West Side</b>												
<b>Noise Barrier Works</b>												
NB00355	NB48 - Pre-drilling	0%	27	27	01-Apr-14	08-May-14	9					
NB00360	NB48 (NB48/1-5 up to THFB) piling (0.19m -54no)	0%	81	81	09-May-14	13-Aug-14	9					
NB00415	NB48 (NB48/5-10) Pre-drilling	0%	64	64	13-Jun-14	27-Aug-14	76					
<b>NB49B (Ch.6215-6235)-TWSR West Side</b>												
<b>Noise Barrier Works</b>												
NB00545	NB49B - Pre-drilling	0%	22	22	01-Apr-14	30-Apr-14	-21					
NB00550	NB49B piling (0.19m -22no)	0%	33	33	02-May-14	11-Jun-14	-21					
<b>NB54 (Ch.6240-6280)-TWSR West Side</b>												
<b>Noise Barrier Works</b>												
NB00605	NB54 - ID2-1 Pre-drilling	0%	18	18	02-May-14	23-May-14	-6					
<b>NB57 (Ch.6365-6445)-TWSR West Side</b>												
<b>Noise Barrier Works</b>												
NB00800	NB57 -Pre-drilling	0%	40	40	01-Apr-14	23-May-14	-55					
NB00810	NB57 piling (0.19m -82no)	0%	123	123	24-May-14	20-Oct-14	-55					
<b>NB58 (Ch.6445-6480)-TWSR West Side</b>												
<b>Noise Barrier Works</b>												
NB00870	NB58 -Pre-drilling	0%	22	22	03-Jun-14	27-Jun-14	184					
<b>NB59 (Ch.6490-6590)-TWSR West Side</b>												
<b>Noise Barrier Works</b>												
NB00940	NB59 -Pre-drilling	0%	47	47	01-Apr-14	31-May-14	-42					

	Project File: HY/2012/06: IWP Rev. 5 (1403) Layout: 3 Month Rolling Program Page 1 of 4 Primavera Systems, Inc.	<b>Contract No. HY/2012/06</b> <b>Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange</b> <b>3 Month Rolling Program(20-Mar-14)</b>		Date Revision C.. Ap... 07... IWP Rev 4 28... IWP Rev 5
--	--	---	--	---


Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014			
								Mar	Apr	May	Jun
NB00950	NB59 - piling (0.19m -94no)	0%	144	144	03-Jun-14	21-Nov-14	-42				
<b>NB63 (Ch.6610-6700)-TWSR West Side</b>											
<b>Noise Barrier Works</b>											
NB4550	NB63 - ID3-1 piling (0.19m -18no)-1 rigs	0%	27	27	20-Mar-14	24-Apr-14	-55				
NB4560	NB63 - ID3-1 Footing & Wall Structure	0%	60	60	25-Apr-14	08-Jul-14	28				
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>											
TSZ10300	Sheet Piling & Excavation (~7m below ground) (along NB63)	0%	21	21	25-Apr-14	21-May-14	-55				
TSZ10310	DSD Trunk Sewer laying (along NB63)	0%	18	18	22-May-14	12-Jun-14	-55				
TSZ10320	Backfill up to NB63 footing level	0%	34	34	13-Jun-14	23-Jul-14	-55				
<b>DSD Southern Trunk Sewer - Trenchless Construction</b>											
TSZ10950	Construct Pipe jacking pits	0%	60	60	22-May-14	01-Aug-14	158				
<b>Bridge Construction</b>											
<b>New Tai Hang Footbridge</b>											
<b>General</b>											
THBF0100	Site Clearance	0%	30	30	01-Apr-14	12-May-14	-89				
THBF0330	Structure steel Shop drawing submission (THFB)	0%	60	60	20-Mar-14	05-Jun-14	778				
THBF0335	Structure steel Shop drawing approval (THFB)	0%	30	30	19-May-14	23-Jun-14	778				
<b>TWSR-East FL Highway S/B Side Section</b>											
THBF0430	Precautionary work for MTRC I&P area	0%	45	45	13-May-14	05-Jul-14	-89				
<b>New Tai Wo Footbridge</b>											
<b>General</b>											
TWFB1010	Site Clearance	0%	30	30	01-Apr-14	12-May-14	15				
TWFB1020	Structure steel Shop drawing submission (TWFB)	0%	90	90	20-Mar-14	11-Jul-14	965				
<b>TWSR-West/ FL Highway N/B Side Section</b>											
TWFB1270	TWP4, TWP5 - Predrilling	0%	24	24	14-Jun-14	12-Jul-14	62				
TWFB1310	TWAB1 - Predrilling	0%	27	27	13-May-14	13-Jun-14	15				
TWFB1320	TWAB1 - Pre-bored H pile (18 nos)	0%	54	54	14-Jun-14	16-Aug-14	15				
<b>Temporary Tai Wo Footbridge</b>											
<b>Design Works</b>											
TWFB-T1000	Procurement of Temporary bridge Design consultant	0%	52	52	20-Mar-14	26-May-14	344				
TWFB-T1010	Design preparation	0%	90	90	27-May-14	11-Sep-14	344				
<b>Demolition of Existing Tai Wo Footbridge</b>											
<b>TWSR-West/ FL Highway N/B Side Section</b>											
TWFB-DE0900	Site Clearance	0%	30	30	01-Apr-14	12-May-14	773				
<b>Noise Barrier Along Fanling Highway S/B</b>											
<b>NB51 (Ch.5935-6055)-FH S/B Side</b>											
<b>Noise Barrier Works</b>											
NB02250	NB51 ID1-3 (0-25m), 18nos Predrilling	0%	10	10	01-Apr-14	12-Apr-14	484				
NB02260	NB51 ID1-3 (0-25m) 18nos Piling- 1 rigs	0%	27	27	14-Apr-14	20-May-14	484				
NB02270	NB51 ID1-3 (0-25m) - Sheet piling & Excavation	0%	21	21	21-May-14	14-Jun-14	484				
NB02280	NB51 ID1-3 (0-25m) - Footing & Wall Structure	0%	90	90	16-Jun-14	30-Sep-14	484				
<b>NB61A (Ch.6560-6745)-FH S/B Side (MTRC I&amp;P Area)</b>											
<b>Noise Barrier Works</b>											
NB02940	NB61A D 2-3 (50-75m), 18nos Predrilling	0%	18	18	01-Apr-14	25-Apr-14	34				
NB02950	NB61A D 2-3 (50-75m) 18nos Piling- 1 rigs	0%	18	18	26-Apr-14	19-May-14	34				
NB03010	NB61A (75-190m) - Sheet piling & Excavation	0%	26	26	20-Mar-14	23-Apr-14	-96				
NB03020	NB61A (75-190m) - Footing & Wall Structure	0%	70	70	24-Apr-14	18-Jul-14	-96				
<b>Other Works</b>											
<b>Site Clearance &amp; Demolition of Existing Structure</b>											
<b>General</b>											
Z2.P2N.0990	Pending for Govt compensation negotiation with village complete	0%	0	0	20-Mar-14		-113				◆ Pending for Govt compensation negotiation with village complete
Z2.P2N.1000	Liaison with relevant villages houses's owner and related parties	0%	30	30	20-Mar-14	28-Apr-14	-113				
Z2.P2N.1010	Submission of contractor's design for site formation	0%	28	28	29-Apr-14	03-Jun-14	-113				
Z2.P2N.1020	Approval of contractor's Design by Engineer	0%	14	14	12-Jun-14	27-Jun-14	-113				
Z2.P2N.1030	Submission of DIA & SIA report to DSD	0%	14	14	17-May-14	03-Jun-14	-113				

Remaining Level o...  
 Actual Level of Effort  
 Actual Work  
 Remaining Work  
 Critical Remaining ...  
 Milestone  
 Crit. Milestone

Project File: HY/2012/06: IWP Rev. 5 (1403)  
 Layout: 3 Month Rolling Program  
 Page 2 of 4  
 Primavera Systems, Inc.

**Contract No. HY/2012/06**  
**Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange**  
**3 Month Rolling Program(20-Mar-14)**

Date	Revision	C..	Ap...
07...	IWP Rev 4		
28...	IWP Rev 5		




Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014				
								Mar	Apr	May	Jun	
Z2.P2N.1040	Consent from DSD	0%	21	21	04-Jun-14	27-Jun-14	-113					
Z2.P2N.1050	Temporary access road construction	0%	21	21	13-Jun-14	08-Jul-14	-110					
Z2.P2N.1060	Site clearance	0%	10	10	13-Jun-14	24-Jun-14	-110					
<b>South Buffer Zone 1 (SBZ1) (within Zone 2)(Ch.6740 to 6930)</b>												
<b>General</b>												
<b>General</b>												
<b>General</b>												
POSSA328a	Tree Felling/Transplant	0%	30	30	01-Apr-14	12-May-14	11					
POSSA328a10	Site Clearance/ Trip Pit etc	0%	30	30	13-May-14	17-Jun-14	11					
POSSA329a	Tree Felling/Transplant	0%	30	30	01-Apr-14	12-May-14	-116					
POSSA329a10	Site Clearance/ Trip Pit etc	0%	30	30	13-May-14	17-Jun-14	-116					
<b>Noise Barrier Along TWSR-West and Laying New Utilities</b>												
<b>NB64 (Ch.6860-6920)-TWSR West Side</b>												
<b>Noise Barrier Works</b>												
NB001000	NB64 -Pre-drilling	0%	35	35	01-Apr-14	17-May-14	-128					
NB001010	NB64 -piling (0.19m -78no)	0%	90	90	19-May-14	02-Sep-14	-128					
<b>Bridge Construction</b>												
<b>Kau Lung Hang Vehicular Bridge</b>												
<b>General</b>												
Z2.KLH.1070	Consent from Engineer	10.71%	25	28	28-Nov-13 A	22-Apr-14	-5					
<b>KLH Bridge - West Ramp</b>												
Z2.KLH.0900	West Abutment- Pre-drilling work	0%	20	20	18-Jun-14	11-Jul-14	11					
<b>KLH Bridge - Deck 3</b>												
Z2.KLH.1325	Construct Temp Road - For diversion of existing TWR east	0%	20	20	18-Jun-14	11-Jul-14	-116					
<b>KLH Bridge - Deck 2</b>												
Z2.KLH.1190	Temp road diversion at TWSR-W for TTA for VBP5 works	0%	45	45	18-Jun-14	09-Aug-14	37					
<b>Demolition of Existing Nam Wa Po Footbridge</b>												
<b>General</b>												
Z2.NWP.0500	Site Clearance	0%	20	20	01-Apr-14	28-Apr-14	-79					
Z2.NWP.1000	Modification of Existing Planter for Pier of Temporary Footbridge	0%	25	25	29-Apr-14	29-May-14	-79					
Z2.NWP.1010	Removal of Existing Staircase Portion	0%	26	26	30-May-14	30-Jun-14	-79					
<b>North Buffer Zone 2 (NBZ2) (within Zone 4) (Ch. 7925 to 8100)</b>												
<b>Site Formation</b>												
<b>Site Formation Works</b>												
<b>Site Formation Work</b>												
Z4SF1060	Backfilling up to formation level for Drainage work	53.33%	14	30	20-Feb-14 A	04-Apr-14	-108					
Z4SF1065	Drainage Work	0%	30	30	07-Apr-14	16-May-14	-108					
Z4SF1070	Backfilling (~20000m3)	0%	180	180	17-May-14	18-Dec-14	-108					
<b>Retaining Wall W76</b>												
<b>Structure Works</b>												
RW761080	Base slab - W76 (~7m high)	0%	12	12	20-Mar-14	02-Apr-14	4					
RW761085	Wall construction - W76 (~7m high)	0%	40	40	03-Apr-14	26-May-14	4					
<b>Bridge Construction</b>												
<b>New Ho Ka Yuen Footbridge</b>												
<b>General</b>												
HKY1020	Site Clearance (TWSR-W side)	0%	30	30	01-Apr-14	12-May-14	-96					
HKY1030	Structure steel Shop drawing submission (HKYB)	0%	60	60	20-Mar-14	05-Jun-14	-35					
HKY1040	Structure steel Shop drawing approval (HKYB)	0%	30	30	19-May-14	23-Jun-14	-35					
<b>TWSR-West/ FL Highway N/B Side Section</b>												
HKY1140	HKYP6 - Predrilling	0%	24	24	13-May-14	10-Jun-14	98					
HKY1150	HKYP6 - Pre-bored H pile (8 nos)	0%	24	24	11-Jun-14	09-Jul-14	98					
HKY1172	HKYP1 - Predrilling	0%	12	12	11-Jun-14	24-Jun-14	119					
HKY1220	HKYAB3 - Predrilling	0%	12	12	11-Jun-14	24-Jun-14	152					
<b>TWSR-East FL Highway S/B Side Section</b>												
HKY1500	HKYAB1 - Predrilling	0%	12	12	13-May-14	26-May-14	-96					

Remaining Level o...  
 Actual Level of Effort  
 Actual Work  
 Remaining Work  
 Critical Remaining ...  
 Milestone  
 Crit. Milestone

Project File: HY/2012/06: IWP Rev. 5 (1403)  
 Layout: 3 Month Rolling Program  
 Page 3 of 4  
 Primavera Systems, Inc.

**Contract No. HY/2012/06**  
**Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange**  
**3 Month Rolling Program(20-Mar-14)**

Date	Revision	C..	Ap...
07...	IWP Rev 4		
28...	IWP Rev 5		



Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014			
								Mar	Apr	May	Jun
HKY1510	HKYAB1 - Pre-bored H pile (4 nos)	0%	12	12	13-Jun-14	26-Jun-14	-5				
HKY1770	HKYP5 - Predrilling	0%	12	12	20-Mar-14	02-Apr-14	141				
HKY1820	HKYAB2 - Pre-bored H pile (22 nos)	0%	66	66	20-Mar-14	12-Jun-14	-5				
HKY1830	HKYAB2 - Pile Test	0%	28	28	13-Jun-14	10-Jul-14	69				
<b>Demolition of Existing Ho Ka Yuen Footbridge</b>											
<b>TWSR-West/ FL Highway N/B Side Section</b>											
HKY1880	Construct Temp Ramp for existing HKY footbridge	0%	90	90	13-May-14	27-Aug-14	-56				
HKY1900	Erect temp platform for demolishing Ramp & staircase at TWSR-W	0%	45	45	13-May-14	05-Jul-14	-10				
<b>ZONE 4 (Ch. 7925 to 8700)</b>											
<b>Noise Barrier Along TWSR-West and Laying New Utilities</b>											
<b>NB77 (Ch.8090-8450)-FH N/B Side</b>											
<b>Noise Barrier Works</b>											
NB4290	NB77 -Pre-drilling (Ch8090-8190)	0%	96	96	01-Apr-14	30-Jul-14	-63				
NB4300	NB77 - piling (NB77/01-08, 0.19m -64no)	0%	96	96	04-Jun-14	25-Sep-14	-57				
<b>Bridge Construction</b>											
<b>New Wo Hop Shek Pedrian &amp; Cycle Bridge</b>											
<b>General</b>											
WHS1010	Site Clearance & Temp Platform erection (SA340)	0%	45	45	01-Apr-14	29-May-14	398				
WHS1020	Structure steel Shop drawing submission (WHSB)	0%	60	60	20-Mar-14	05-Jun-14	437				
WHS1030	Structure steel Shop drawing approval (WHSB)	0%	30	30	19-May-14	23-Jun-14	437				
<b>TWSR-West/ FL Highway N/B Side Section</b>											
WHS1150	WHSP2 - Predrilling	0%	24	24	14-Jun-14	12-Jul-14	398				
WHS1230	WHSAB1 - Predrilling	0%	12	12	30-May-14	13-Jun-14	398				
WHS1240	WHSAB1 - Pre-bored H pile (4 nos)	0%	12	12	14-Jun-14	27-Jun-14	425				
<b>Crossing Fanling Highway Section</b>											
WHS1450	WHSP1 - Pre-bored H pile (6 nos)	0%	32	18	03-Mar-14 A	30-Apr-14	837				
WHS1460	WHSP1 - Pile Test	0%	28	28	01-May-14	28-May-14	1045				
WHS1470	WHSP1 - Pile cap, Pier and Pier Head	0%	52	52	29-May-14	30-Jul-14	838				
<b>TWSR-East FL Highway S/B Side Section</b>											
WHS2045	Temp footbridge construction for pedestrian diversion	0%	40	40	01-Apr-14	23-May-14	-139				
WHS2050	North Abutment Wall (AW1) - Predrilling	0%	12	12	24-May-14	07-Jun-14	-139				
WHS2060	North Abutment Wall (AW1) - Pre-bored H pile (4 nos)	0%	16	16	09-Jun-14	26-Jun-14	-139				
<b>Fanling Highway Construction</b>											
<b>Drainage &amp; Road Works</b>											
<b>TWSR-East FL Highway S/B Side Section</b>											
RDZ41004	Site Clearance & Tree Felling	0%	70	70	01-Apr-14	28-Jun-14	-132				
<b>Other Works</b>											
<b>Retaining Wall W77A</b>											
<b>TWSR-East FL Highway S/B Side Section</b>											
RWZ4.1050	Site Clearance	0%	30	30	01-Apr-14	12-May-14	-71				
RWZ4.1060	Base slab & Wall (0-3m high)- RW77A (Ch.50-130)	0%	60	60	13-May-14	23-Jul-14	-71				
<b>Retaining Wall W77B</b>											
<b>TWSR-East FL Highway S/B Side Section</b>											
RWZ4.1092	Site Clearance	0%	30	30	13-May-14	17-Jun-14	34				
<b>Retaining Wall W78</b>											
<b>TWSR-East FL Highway S/B Side Section</b>											
RWZ4.0900	Site Clearance	0%	30	30	18-Jun-14	23-Jul-14	64				
<b>TCSS Works</b>											
<b>TCSS Pre-Construction Works</b>											
TCSS0100	Acquire Design Criteria from Drawing & procurement	0%	180	180	20-Mar-14	28-Oct-14	558				

<p>                 Remaining Level o...                  Actual Level of Effort                  Actual Work                  Remaining Work                  Critical Remaining ...                  Milestone                  Crit. Milestone             </p>	Project File: HY/2012/06: IWP Rev. 5 (1403) Layout: 3 Month Rolling Program Page 4 of 4 Primavera Systems, Inc.	<b>Contract No. HY/2012/06</b>  <b>Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange</b>  <b>3 Month Rolling Program(20-Mar-14)</b>		Date	Revision	C..	Ap...
				07...	IWP Rev 4		
	28...	IWP Rev 5					



Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014			
								Apr	May	Jun	Jul
<b>Contract Condition</b>											
<b>General</b>											
<b>Contract Condition</b>											
<b>Contract Condition</b>											
POSSA320	Site Area SA320 (0d)	0%	0	0	20-Apr-14*		-19				◆ Site Area SA320 (0d)
POSSA320A	Site Area SA320A (120d)	0%	0	0	20-Apr-14*		-19				◆ Site Area SA320A (120d)
POSSA322	Site Area SA322 (120d)	0%	0	0	20-Apr-14*		-19				◆ Site Area SA322 (120d)
POSSA322A	Site Area SA322A (180d)	0%	0	0	13-Jun-14*		0				◆ Site Area SA322A (180d)
POSSA322B	Site Area SA322B (180d)	0%	0	0	13-Jun-14*		0				◆ Site Area SA322B (180d)
POSSA323A	Site Area SA323A (360d)	0%	0	0	13-Jul-14*		0				◆ Site Area SA323A (360d)
POSSA323B	Site Area SA323B (360d)	0%	0	0	13-Jul-14*		0				◆ Site Area SA323B (360d)
POSSA324	Site Area SA324 (180d)	0%	0	0	20-Apr-14*		-19				◆ Site Area SA324 (180d)
POSSA325	Site Area SA325 (180d)	0%	0	0	20-Apr-14*		-19				◆ Site Area SA325 (180d)
POSSA326	Site Area SA326 (180d)	0%	0	0	20-Apr-14*		-19				◆ Site Area SA326 (180d)
POSSA327	Site Area SA327 (180d)	0%	0	0	20-Apr-14*		-19				◆ Site Area SA327 (180d)
POSSA328	Site Area SA328 (90d)	0%	0	0	20-Apr-14*		-19				◆ Site Area SA328 (90d)
POSSA329	Site Area SA329 (90d)	0%	0	0	20-Apr-14*		-19				◆ Site Area SA329 (90d)
POSSA340	Site Area SA340 (0d)	0%	0	0	20-Apr-14*		-19				◆ Site Area SA340 (0d)
<b>ZONE 2 (Ch. 5880 to 6930)</b>											
<b>Noise Barrier Along TWSR-West and Laying New Utilities</b>											
<b>Site Clearance &amp; Demolition of Existing Structure</b>											
<b>Demolition Work</b>											
Z2.P2N.1242	Pending for design brief from Villager/ Engineer	40%	18	30	01-Jan-14A	14-May-14	-58				
Z2.P2N.1245	Method statement submission/ approval	0%	60	60	15-May-14	25-Jul-14	-58				
<b>NB47 (Ch.5880-5930)-TWSR West Side</b>											
<b>Noise Barrier Works</b>											
NB00270	NB47 (Ch5880-5930)- Footing & Wall Structure	0%	30	30	25-Jun-14	30-Jul-14	-108				
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>											
TSZ10250	Sheet Piling & Excavation (~6m below ground) (along NB47)	0%	18	18	22-Apr-14	14-May-14	-108				
TSZ10260	DSD Trunk Sewer laying (along NB47)	0%	18	18	15-May-14	05-Jun-14	-108				
TSZ10270	Backfill up to NB47 footing level	0%	16	16	06-Jun-14	24-Jun-14	-108				
TSZ10280	Watermain installation (along NB47)	0%	26	26	25-Jun-14	25-Jul-14	-106				
<b>NB48 (Ch.5995-6120)-TWSR West Side</b>											
<b>Noise Barrier Works</b>											
NB00355	NB48 - Pre-drilling	0%	27	27	22-Apr-14	24-May-14	-5				
NB00360	NB48 (NB48/1-5 up to THFB) piling (0.19m -54no)	0%	81	81	26-May-14	29-Aug-14	-5				
NB00415	NB48 (NB48/5-10) Pre-drilling	0%	64	64	13-Jun-14	27-Aug-14	76				
<b>NB49B (Ch.6215-6235)-TWSR West Side</b>											
<b>Noise Barrier Works</b>											
NB00545	NB49B - Pre-drilling	0%	22	22	22-Apr-14	19-May-14	-35				
NB00550	NB49B piling (0.19m -22no)	0%	33	33	20-May-14	27-Jun-14	-35				
<b>NB54 (Ch.6240-6280)-TWSR West Side</b>											
<b>Noise Barrier Works</b>											
NB00605	NB54 - ID2-1 Pre-drilling	0%	18	18	20-May-14	10-Jun-14	-20				
<b>NB57 (Ch.6365-6445)-TWSR West Side</b>											
<b>Noise Barrier Works</b>											
NB00800	NB57 -Pre-drilling	0%	40	40	22-Apr-14	10-Jun-14	-69				
NB00810	NB57 piling (0.19m -82no)	0%	123	123	11-Jun-14	05-Nov-14	-69				
<b>NB58 (Ch.6445-6480)-TWSR West Side</b>											
<b>Noise Barrier Works</b>											
NB00870	NB58 -Pre-drilling	0%	22	22	19-Jun-14	15-Jul-14	170				
<b>NB59 (Ch.6490-6590)-TWSR West Side</b>											
<b>Noise Barrier Works</b>											
NB00940	NB59 -Pre-drilling	0%	47	47	22-Apr-14	18-Jun-14	-56				
NB00950	NB59 - piling (0.19m -94no)	0%	144	144	19-Jun-14	08-Dec-14	-56				

	Project File: HY/2012/06: IWP Rev. 5 (1404)	<p align="center"><b>Contract No. HY/2012/06</b></p> <p align="center"><b>Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange</b></p> <p align="center"><b>3 Month Rolling Program(20-Apr-14)</b></p>	Date	Revision	C..	Ap...
	Layout: 3 Month Rolling Program		07...	IWP Rev 4		
Page 1 of 5			28...	IWP Rev 5		
Primavera Systems, Inc.						



Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014				
								Apr	May	Jun	Jul	
<b>NB63 (Ch.6610-6700)-TWSR West Side</b>												
<b>Noise Barrier Works</b>												
NB4550	NB63 - ID3-1 piling (0.19m -18no)-1 rigs	0%	27	27	22-Apr-14	24-May-14	-79					
NB4560	NB63 - ID3-1 Footing & Wall Structure	0%	60	60	26-May-14	05-Aug-14	4					
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>												
TSZ10300	Sheet Piling & Excavation (~7m below ground) (along NB63)	0%	21	21	26-May-14	19-Jun-14	-79					
TSZ10310	DSD Trunk Sewer laying (along NB63)	0%	18	18	20-Jun-14	11-Jul-14	-79					
TSZ10320	Backfill up to NB63 footing level	0%	34	34	12-Jul-14	20-Aug-14	-79					
<b>DSD Southern Trunk Sewer - Trenchless Construction</b>												
TSZ10950	Construct Pipe jacking pits	0%	60	60	20-Jun-14	29-Aug-14	134					
<b>Bridge Construction</b>												
<b>New Tai Hang Footbridge</b>												
<b>General</b>												
THBF0100	Site Clearance	0%	30	30	22-Apr-14	28-May-14	-103					
THBF0330	Structure steel Shop drawing submission (THFB)	0%	60	60	22-Apr-14	04-Jul-14	754					
THBF0335	Structure steel Shop drawing approval (THFB)	0%	30	30	17-Jun-14	22-Jul-14	754					
<b>TWSR-East FL Highway S/B Side Section</b>												
THBF0430	Precautionary work for MTRC I&P area	0%	45	45	29-May-14	22-Jul-14	-103					
<b>New Tai Wo Footbridge</b>												
<b>General</b>												
TWFB1010	Site Clearance	0%	30	30	22-Apr-14	28-May-14	1					
TWFB1020	Structure steel Shop drawing submission (TWFB)	0%	90	90	22-Apr-14	08-Aug-14	941					
<b>TWSR-West/ FL Highway N/B Side Section</b>												
TWFB1270	TWP4, TWP5 - Predrilling	0%	24	24	02-Jul-14	29-Jul-14	48					
TWFB1310	TWAB1 - Predrilling	0%	27	27	29-May-14	30-Jun-14	1					
TWFB1320	TWAB1 - Pre-bored H pile (18 nos)	0%	54	54	02-Jul-14	02-Sep-14	1					
<b>Temporary Tai Wo Footbridge</b>												
<b>Design Works</b>												
TWFB-T1000	Procurement of Temporary bridge Design consultant	0%	52	52	22-Apr-14	24-Jun-14	320					
TWFB-T1010	Design preparation	0%	90	90	25-Jun-14	11-Oct-14	320					
<b>Demolition of Existing Tai Wo Footbridge</b>												
<b>TWSR-West/ FL Highway N/B Side Section</b>												
TWFB-DE0900	Site Clearance	0%	30	30	22-Apr-14	28-May-14	759					
<b>Noise Barrier Along Fanling Highway S/B</b>												
<b>NB51 (Ch.5935-6055)-FH S/B Side</b>												
<b>Noise Barrier Works</b>												
NB02250	NB51 ID1-3 (0-25m), 18nos Predrilling	0%	10	10	22-Apr-14	03-May-14	470					
NB02260	NB51 ID1-3 (0-25m) 18nos Piling- 1 rigs	0%	27	27	05-May-14	06-Jun-14	470					
NB02270	NB51 ID1-3 (0-25m) - Sheet piling & Excavation	0%	21	21	07-Jun-14	02-Jul-14	470					
NB02280	NB51 ID1-3 (0-25m) - Footing & Wall Structure	0%	90	90	03-Jul-14	18-Oct-14	470					
<b>NB61A (Ch.6560-6745)-FH S/B Side (MTRC I&amp;P Area)</b>												
<b>Noise Barrier Works</b>												
NB02940	NB61A D 2-3 (50-75m), 18nos Predrilling	0%	18	18	22-Apr-14	14-May-14	20					
NB02950	NB61A D 2-3 (50-75m) 18nos Piling- 1 rigs	0%	18	18	15-May-14	05-Jun-14	20					
NB03010	NB61A (75-190m) - Sheet piling & Excavation	0%	26	26	22-Apr-14	23-May-14	-120					
NB03020	NB61A (75-190m) - Footing & Wall Structure	0%	70	70	24-May-14	15-Aug-14	-120					
<b>Other Works</b>												
<b>Site Clearance &amp; Demolition of Existing Structure</b>												
<b>Contract Condition</b>												
MCLT1000	Engineer Excise Section 3b Option	0%	0	0		12-Jul-14*	0					12-Jul-14* ◆ Eng
Z2.P2N.1280	Re-provision of Man Ching Lung Tong	0%	150	150	14-Jul-14	10-Jan-15	6					
<b>General</b>												
Z2.P2N.0990	Pending for Govt compensation negotiation with village complete	0%	0	0	22-Apr-14		-137					◆ Pending for Govt compensation negotiation with village complete
Z2.P2N.1000	Liaison with relevant villages houses's owner and related parties	0%	30	30	22-Apr-14	28-May-14	-137					
Z2.P2N.1010	Submission of contractor's design for site formation	0%	28	28	29-May-14	02-Jul-14	-137					

<p>Remaining Level o... Actual Level of Effort Actual Work Remaining Work Critical Remaining ... ◆ Milestone ◆ Crit. Milestone</p>	<p>Project File: HY/2012/06: IWP Rev. 5 (1404)</p> <p>Layout: 3 Month Rolling Program</p> <p>Page 2 of 5</p> <p>Primavera Systems, Inc.</p>	<p>Contract No. HY/2012/06</p> <p>Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange</p> <p>3 Month Rolling Program(20-Apr-14)</p>		Date	Revision	C..	Ap...
				07...	IWP Rev 4		
	28...	IWP Rev 5					

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014			
								Apr	May	Jun	Jul
Z2.P2N.1020	Approval of contractor's Design by Engineer	0%	14	14	11-Jul-14	26-Jul-14	-137				
Z2.P2N.1030	Submission of DIA & SIA report to DSD	0%	14	14	16-Jun-14	02-Jul-14	-137				
Z2.P2N.1040	Consent from DSD	0%	21	21	03-Jul-14	26-Jul-14	-137				
Z2.P2N.1050	Temporary access road construction	0%	21	21	13-Jun-14	08-Jul-14	-110				
Z2.P2N.1060	Site clearance	0%	10	10	13-Jun-14	24-Jun-14	-110				

**South Buffer Zone 1 (SBZ1) (within Zone 2)(Ch.6740 to 6930)**

**General**

**General**

**General**

POSSA328a	Tree Felling/Transplant	0%	30	30	22-Apr-14	28-May-14	-3				
POSSA328a10	Site Clearance/ Trip Pit etc	0%	30	30	29-May-14	04-Jul-14	-3				
POSSA329a	Tree Felling/Transplant	0%	30	30	22-Apr-14	28-May-14	-20				
POSSA329a10	Site Clearance/ Trip Pit etc	0%	30	30	29-May-14	04-Jul-14	-20				

**Noise Barrier Along TWSR-West and Laying New Utilities**

**NB64 (Ch.6860-6920)-TWSR West Side**

**Noise Barrier Works**

NB001000	NB64 -Pre-drilling	0%	35	35	22-Apr-14	04-Jun-14	-142				
NB001010	NB64 -piling (0.19m -78no)	0%	90	90	05-Jun-14	19-Sep-14	-142				

**Bridge Construction**

**Kau Lung Hang Vehicular Bridge**

**General**

Z2.KLH.1070	Consent from Engineer	10.71%	25	28	28-Nov-13 A	22-May-14	32				
-------------	-----------------------	--------	----	----	-------------	-----------	----	--	--	--	--

**KLH Bridge - West Ramp**

Z2.KLH.0900	West Abutment- Pre-drilling work	0%	20	20	05-Jul-14	28-Jul-14	-3				
-------------	----------------------------------	----	----	----	-----------	-----------	----	--	--	--	--

**KLH Bridge - Deck 3**

Z2.KLH.1325	Construct Temp Road - For diversion of existing TWR east	0%	20	20	05-Jul-14	28-Jul-14	-20				
Z2.KLH.1790	East Abutment - Pre-bored H-pile piling works (13 Nos.)	12.82%	34	39	28-Mar-14 A	03-Jun-14	21				
Z2.KLH.1800	East Abutment - Pile testing	0%	30	30	04-Jun-14	09-Jul-14	21				
Z2.KLH.1810	East Abutment - Pile caps, abutment wall construction	0%	75	75	10-Jul-14	08-Oct-14	21				
Z2.KLH.1830	VBP7 - Pre-bored H-pile piling works (7 Nos.)	4.76%	20	21	09-Apr-14 A	16-May-14	200				
Z2.KLH.1840	VBP7- Pile testing	0%	30	30	17-May-14	21-Jun-14	200				
Z2.KLH.1860	VBP8 - Pre-drilling work	0%	10	10	22-Apr-14	03-May-14	102				
Z2.KLH.1870	VBP8 - Pre-bored H-pile piling works (6 Nos.)	0%	18	18	04-Jun-14	24-Jun-14	78				
Z2.KLH.1880	VBP8 - Pile testing	0%	30	30	25-Jun-14	30-Jul-14	78				

**KLH Bridge - Deck 2**

Z2.KLH.1190	Temp road diversion at TWSR-W for TTA for VBP5 works	0%	45	45	05-Jul-14	26-Aug-14	23				
-------------	--	----	----	----	-----------	-----------	----	--	--	--	--

**Demolition of Existing Nam Wa Po Footbridge**

**General**

Z2.NWP.0500	Site Clearance	0%	20	20	22-Apr-14	16-May-14	-93				
Z2.NWP.1000	Modification of Existing Planter for Pier of Temporary Footbridge	0%	25	25	17-May-14	16-Jun-14	-93				
Z2.NWP.1010	Removal of Existing Staircase Portion	0%	26	26	17-Jun-14	17-Jul-14	-93				
Z2.NWP.1020	Temp. Steel Ramp, Pier, Deck Construction	0%	45	45	18-Jul-14	08-Sep-14	-93				

**North Buffer Zone 2 (NBZ2) (within Zone 4) (Ch. 7925 to 8100)**

**Site Formation**

**Site Formation Works**

**Site Formation Work**

Z4SF1060	Backfilling up to formation level for Drainage work	53.33%	14	30	20-Feb-14 A	09-May-14	18				
Z4SF1065	Drainage Work	0%	30	30	10-May-14	14-Jun-14	18				
Z4SF1070	Backfilling (~20000m3)	0%	180	180	11-Mar-14 A	25-Nov-14	-88				

**Retaining Wall W76**

**Structure Works**

RW761080	Base slab - W76 (~7m high)	0%	12	12	22-Apr-14	07-May-14	-20				
RW761085	Wall construction - W76 (~7m high)	0%	40	40	08-May-14	24-Jun-14	-20				

**Bridge Construction**

Project File: HY/2012/06: IWP Rev. 5 (1404)  
 Layout: 3 Month Rolling Program  
 Page 3 of 5  
 Primavera Systems, Inc.

Contract No. HY/2012/06  
**Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange**  
 3 Month Rolling Program(20-Apr-14)

Date	Revision	C..	Ap...
07...	IWP Rev 4		
28...	IWP Rev 5		


Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014				
								Apr	May	Jun	Jul	
<b>New Ho Ka Yuen Footbridge</b>												
<b>General</b>												
HKY1020	Site Clearance (TWSR-W side)	0%	30	30	22-Apr-14	28-May-14	-70					
HKY1030	Structure steel Shop drawing submission (HKYB)	0%	60	60	22-Apr-14	04-Jul-14	-59					
HKY1040	Structure steel Shop drawing approval (HKYB)	0%	30	30	17-Jun-14	22-Jul-14	-59					
<b>TWSR-West/ FL Highway NB Side Section</b>												
HKY1140	HKYP6 - Predrilling	0%	24	24	29-May-14	26-Jun-14	84					
HKY1150	HKYP6 - Pre-bored H pile (8 nos)	0%	24	24	27-Jun-14	25-Jul-14	84					
HKY1172	HKYP1 - Predrilling	0%	12	12	27-Jun-14	11-Jul-14	105					
HKY1220	HKYAB3 - Predrilling	0%	12	12	27-Jun-14	11-Jul-14	138					
<b>TWSR-East FL Highway S/B Side Section</b>												
HKY1500	HKYAB1 - Predrilling	0%	12	12	29-May-14	12-Jun-14	-5					
HKY1770	HKYP5 - Predrilling	0%	12	12	22-Apr-14	07-May-14	117					
HKY1810	HKYAB2 - Predrilling	42.42%	19	33	14-Jan-14A	15-May-14	-48					
HKY1820	HKYAB2 - Pre-bored H pile (22 nos)	0%	66	66	16-May-14	02-Aug-14	-48					
<b>Demolition of Existing Ho Ka Yuen Footbridge</b>												
<b>TWSR-West/ FL Highway NB Side Section</b>												
HKY1880	Construct Temp Ramp for existing HKY footbridge	0%	90	90	29-May-14	13-Sep-14	-70					
HKY1900	Erect temp platform for demolishing Ramp & staircase at TWSR-W	0%	45	45	29-May-14	22-Jul-14	-24					
<b>ZONE 4 (Ch. 7925 to 8700)</b>												
<b>Noise Barrier Along TWSR-West and Laying New Utilities</b>												
<b>NB75 (Ch.7930-8090)-FH N/B Side</b>												
<b>Noise Barrier Works</b>												
NB4100	NB75 -Pre-drilling (Ch7990-8000)-(HKY-P1)	0%	24	24	12-Jul-14	08-Aug-14	105					
<b>NB77 (Ch.8090-8450)-FH N/B Side</b>												
<b>Noise Barrier Works</b>												
NB4290	NB77 -Pre-drilling (Ch8090-8190)	0%	96	96	22-Apr-14	15-Aug-14	-77					
NB4300	NB77 - piling (NB77/01-08, 0.19m -64no)	0%	96	96	20-Jun-14	14-Oct-14	-71					
<b>Bridge Construction</b>												
<b>New Wo Hop Shek Pedstrian &amp; Cycle Bridge</b>												
<b>General</b>												
WHS1010	Site Clearance & Temp Platform erection (SA340)	0%	45	45	22-Apr-14	16-Jun-14	411					
WHS1020	Structure steel Shop drawing submission (WHSB)	0%	60	60	22-Apr-14	04-Jul-14	413					
WHS1030	Structure steel Shop drawing approval (WHSB)	0%	30	30	17-Jun-14	22-Jul-14	413					
<b>TWSR-West/ FL Highway NB Side Section</b>												
WHS1160	WHSP2 - Pre-bored H pile (8 nos)	0%	24	24	16-Jul-14	12-Aug-14	411					
WHS1230	WHSAB1 - Predrilling	0%	12	12	17-Jun-14	30-Jun-14	411					
WHS1240	WHSAB1 - Pre-bored H pile (4 nos)	0%	12	12	02-Jul-14	15-Jul-14	411					
WHS1250	WHSAB1 - Pile Test	0%	28	28	16-Jul-14	12-Aug-14	1091					
WHS1894	WHSP3 - Pre-bored H pile (6 nos)	0%	18	18	22-Apr-14	14-May-14	519					
WHS1896	WHSP3 - Pile Test	0%	28	28	15-May-14	11-Jun-14	648					
WHS1898	WHSP3 - Pile cap, Pier and Pier Head	0%	30	30	12-Jun-14	17-Jul-14	520					
WHS1910	WHSP4 - Pre-bored H pile (6 nos)	0%	18	18	15-May-14	05-Jun-14	543					
WHS1920	WHSP4 - Pile Test	0%	28	28	06-Jun-14	03-Jul-14	679					
WHS1930	WHSP4 - Pile cap, Pier and Pier Head	0%	30	30	18-Jul-14	21-Aug-14	520					
WHS1940	WHSP5 - Predrilling	0%	18	18	17-Jun-14	08-Jul-14	528					
WHS1950	WHSP5 - Pre-bored H pile (6 nos)	0%	18	18	09-Jul-14	29-Jul-14	528					
<b>Crossing Fanling Highway Section</b>												
WHS1450	WHSP1 - Pre-bored H pile (6 nos)	16.67%	15	18	03-Mar-14A	10-May-14	830					
WHS1460	WHSP1 - Pile Test	0%	28	28	10-May-14	07-Jun-14	1035					
WHS1470	WHSP1 - Pile cap, Pier and Pier Head	0%	52	52	09-Jun-14	08-Aug-14	830					
<b>TWSR-East FL Highway S/B Side Section</b>												
WHS2045	Temp footbridge construction for pedestrian diversion	0%	40	40	22-Apr-14	10-Jun-14	-153					

Remaining Level o...  
 Actual Level of Effort  
 Actual Work  
 Remaining Work  
 Critical Remaining ...  
 Milestone  
 Crit. Milestone

Project File: HY/2012/06: IWP Rev. 5 (1404)  
 Layout: 3 Month Rolling Program  
 Page 4 of 5  
 Primavera Systems, Inc.

**Contract No. HY/2012/06**  
**Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange**  
**3 Month Rolling Program(20-Apr-14)**

Date	Revision	C..	Ap...
07...	IWP Rev 4		
28...	IWP Rev 5		



Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014			
								Apr	May	Jun	Jul
WHS2050	North Abutment Wall (AW1) - Predrilling	0%	12	12	11-Jun-14	24-Jun-14	-153				
WHS2060	North Abutment Wall (AW1) - Pre-bored H pile (4 nos)	0%	16	16	25-Jun-14	14-Jul-14	-153				
WHS2070	North Abutment Wall (AW1) - Pile Test	0%	28	28	15-Jul-14	11-Aug-14	896				
WHS2075	North Abutment Wall (AW1) - Temp Shoring	0%	45	45	15-Jul-14	04-Sep-14	-153				
<b>Slip Road Y Construction</b>											
Drainage & Road Works											
<b>TWSR-East FL Highway S/B Side Section</b>											
RDZ41000	Construct Slip Rd Y (Ch8250-8370)(SA340) (Z4 TTA-Stage 1)	0%	130	130	17-Jul-14	18-Dec-14	-146				
<b>Fanling Highway Construction</b>											
Drainage & Road Works											
<b>TWSR-East FL Highway S/B Side Section</b>											
RDZ41004	Site Clearance & Tree Felling	0%	70	70	22-Apr-14	16-Jul-14	-146				
RDZ41005	Construct FH S/B Lane 1,2 (Ch8250-8370)(SA340) (Z4 TTA-Stage 1)	0%	130	130	17-Jul-14	18-Dec-14	-146				
<b>Other Works</b>											
Retaining Wall W77A											
<b>TWSR-East FL Highway S/B Side Section</b>											
RWZ4.1050	Site Clearance	0%	30	30	22-Apr-14	28-May-14	-85				
RWZ4.1060	Base slab & Wall (0-3m high)- RW77A (Ch.50-130)	0%	60	60	29-May-14	08-Aug-14	-85				
Retaining Wall W77B											
<b>TWSR-East FL Highway S/B Side Section</b>											
RWZ4.1092	Site Clearance	0%	30	30	29-May-14	04-Jul-14	20				
Retaining Wall W78											
<b>TWSR-East FL Highway S/B Side Section</b>											
RWZ4.0900	Site Clearance	0%	30	30	05-Jul-14	08-Aug-14	50				
TCSS Works											
<b>TCSS Pre-Construction Works</b>											
TCSS0100	Acquire Design Criteria from Drawing & procurement	0%	180	180	22-Apr-14	25-Nov-14	534				

Remaining Level of Effort  
 Actual Level of Effort  
 Actual Work  
 Remaining Work  
 Critical Remaining Work  
 Milestone  
 Crit. Milestone

Project File: HY/2012/06: IWP Rev. 5 (1404)  
 Layout: 3 Month Rolling Program  
 Page 5 of 5  
 Primavera Systems, Inc.

**Contract No. HY/2012/06**  
**Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange**  
**3 Month Rolling Program(20-Apr-14)**



Date	Revision	C..	Ap...
07...	IWP Rev 4		
28...	IWP Rev 5		