

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014				2015			
								Nov	Dec	Jan	Feb	Nov	Dec	Jan	Feb
<b>Contract Condition</b>															
<b>General</b>															
<b>Contract Condition</b>															
<b>Contract Condition</b>															
POSSA310	Site Area SA 310 (395d)	0%	0	0	20-Nov-14*		-96								
POSSA320B	Site Area SA320B (0d)	0%	0	0	01-Jan-15*		0								
POSSA321	Site Area SA321 (120d)	0%	0	0	01-Jan-15*		0								
POSSA322A	Site Area SA322A (180d)	0%	0	0	01-Jan-15*		0								
POSSA322B	Site Area SA322B (180d)	0%	0	0	01-Jan-15*		0								
POSSA323	Site Area SA323 (360d)	0%	0	0	20-Nov-14*		-51								
POSSA323A	Site Area SA323A (360d) (not required)	0%	0	0	20-Nov-14*		-130								
POSSA327	Site Area SA327 (180d)	0%	0	0	01-Jan-15*		0								
<b>Partial Possession Status</b>															
<b>Contract Condition</b>															
<b>Contract Condition</b>															
POSSA320-180	SA320/326	0%	0	0	20-Nov-14		-184								
<b>ZONE 1 (Ch. 5640 to 5880)</b>															
<b>Noise Barrier Along TWSR-West and Laying New Utilities</b>															
<b>Site Clearance &amp; Demolition of Existing Structure</b>															
<b>General</b>															
ADVZ10100	Site clearance (Additional Transplant - pending for VO)	6.67%	28	30	30-May-14 A	22-Dec-14	-18								
<b>NB42 (Ch.5640-5740)-TWSR West Side</b>															
<b>Noise Barrier Works</b>															
NB00110	NB42 (Ch5640-5740) - Footing & Wall Structure	0%	45	45	20-Jan-15	20-Mar-15	60								
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>															
TSZ10100	Sheet Piling & Excavation(~5m below ground) (along NB42)	0%	21	21	23-Dec-14	19-Jan-15	45								
TSZ10130	Watermain installation (along NB42)	0%	30	30	20-Jan-15	03-Mar-15	45								
<b>NB42A (Ch.5750-5810)-TWSR West Side</b>															
<b>Noise Barrier Works</b>															
NB00190	NB42A (Ch5750-5810) - Footing & Wall Structure	0%	30	30	16-Jan-15	27-Feb-15	-18								
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>															
TSZ10150	Sheet Piling & Excavation(~5m below ground) (along NB42A)	0%	18	18	23-Dec-14	15-Jan-15	-18								
<b>ZONE 2 (Ch. 5880 to 6930)</b>															
<b>Noise Barrier Along TWSR-West and Laying New Utilities</b>															
<b>Site Clearance &amp; Demolition of Existing Structure</b>															
<b>Demolition Work</b>															
Z2.P2N.1245	Method statement submission/ approval	80%	12	60	24-Jul-14 A	03-Dec-14	994								
Z2.P2N.1250	Construction of proposed SHRINE	0%	165	165	04-Dec-14	03-Jul-15	994								
<b>NB47 (Ch.5880-5930)-TWSR West Side</b>															
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>															
TSZ10250	Sheet Piling & Excavation(~6m below ground) (along NB47)	0%	18	18	02-Jan-15	22-Jan-15	-317								
TSZ10260	DSD Trunk Sewer laying (along NB47)	0%	18	18	23-Jan-15	12-Feb-15	-317								
TSZ10270	Backfill up to NB47 footing level	0%	16	16	13-Feb-15	11-Mar-15	-317								
<b>NB48 (Ch.5995-6120)-TWSR West Side</b>															
<b>Noise Barrier Works</b>															
NB00415	NB48 (NB48/5-10) Pre-drilling	0%	64	64	02-Jan-15	25-Mar-15	-91								
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>															
TSZ10400	Sheet Piling & Excavation(~5m below ground) (along NB48, 0-60m)	0%	21	21	20-Nov-14	13-Dec-14	-72								
TSZ10410	DSD Trunk Sewer laying (along NB48, 0-60m)	0%	18	18	15-Dec-14	07-Jan-15	-72								
TSZ10420	Backfill up to NB48, 0-60m footing level	0%	32	32	08-Jan-15	13-Feb-15	-72								
TSZ10430	Watermain installation (along NB48, 0-60m)	0%	30	30	14-Feb-15	28-Mar-15	-62								
<b>NB49 (Ch.6145-6215)-TWSR West Side</b>															
<b>Noise Barrier Works</b>															
NB00485	NB49 - Pre-drilling	34%	33	50	03-Nov-14 A	30-Dec-14	-31								
<b>NB54 (Ch.6240-6280)-TWSR West Side</b>															
<b>Noise Barrier Works</b>															
NB00605	NB54 - ID2-1 Pre-drilling (Deleted notified on 14-5, VO issued)	0%	0	0	20-Nov-14	20-Nov-14	-51								
NB00665	NB54 -Pre-drilling	0%	24	24	15-Nov-14 A	17-Dec-14	-75								
<b>NB54A (Ch.6290-6350)-TWSR West Side</b>															
<b>Noise Barrier Works</b>															
NB00730	NB54A -Pre-drilling	41.67%	21	36	26-Feb-14 A	13-Dec-14	-2								
NB00740	NB54A piling (0.19m -72no)	6.48%	101	108	05-May-14 A	28-Mar-15	-22								
<b>NB57 (Ch.6365-6445)-TWSR West Side</b>															
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>															
TSZ10700	Sheet Piling & Excavation(~5m below ground) (along NB57)	0%	21	21	20-Nov-14	13-Dec-14	-81								
TSZ10710	DSD Trunk Sewer laying (along NB57)	0%	18	18	15-Dec-14	07-Jan-15	-81								
TSZ10720	Backfill up to NB57 footing level	0%	20	20	08-Jan-15	30-Jan-15	-81								
TSZ10730	Watermain installation (along NB57)	0%	30	30	31-Jan-15	14-Mar-15	-39								
<b>NB58 (Ch.6445-6480)-TWSR West Side</b>															
<b>Noise Barrier Works</b>															
NB00875	Pending for RSS revised detail of NB58 - piling	0%	14	14	03-Sep-14 A	05-Dec-14	1907								
<b>NB59 (Ch.6490-6590)-TWSR West Side</b>															

Project ID: DWP Rev 01 (1411)  
 Layout: 3 Month Rolling Program  
 Page 1 of 4

**Contract No. HY/2012/06**  
**Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange**  
**3 Month Rolling Program(20-Nov-14)**



Date	Revision	C.	App...
22-Jan-14	IWP Rev 4		
26-Feb-14	IWP Rev 5		
13-May...	WP Rev 1		
30-Jun-14	WP Rev...		

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014				2015			
								Nov		Dec		Jan		Feb	
<b>Noise Barrier Works</b>															
NB00950	NB59 - piling (0.19m-94no)	0%	144	144	20-Nov-14	22-May-15	-184								
<b>NB63 (Ch.6610-6700)-TWSR West Side</b>															
<b>Noise Barrier Works</b>															
NB01020	NB63 - Footing & Wall Structure	43.33%	34	60	23-Jun-14 A	31-Dec-14	-201								
NB01040	NB63 - NB production	0%	45	45	01-Jan-15	14-Feb-15	1366								
NB4560	NB63 - ID3-1 Footing & Wall Structure	66.67%	20	60	14-Jun-14 A	12-Dec-14	-187								
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>															
TSZ10300	Sheet Piling & Excavation (~7m below ground) (along NB63)	0%	12	12	02-Jan-15	15-Jan-15	-201								
TSZ10310	DSD Trunk Sewer laying (along NB63)	0%	18	18	16-Jan-15	05-Feb-15	-201								
TSZ10330	Watermain installation (along NB63)	0%	30	30	06-Feb-15	20-Mar-15	-201								
<b>DSD Southern Trunk Sewer - Trenchless Construction</b>															
TSZ10950	Construct Pipe jacking pits	0%	60	60	16-Jan-15	07-Apr-15	-39								
<b>Box Culvert Extension ID1</b>															
<b>Structure Works</b>															
ID1-0100	Box Culvert Extension ID1 structure	13.56%	102	118	20-Oct-14 A	30-Mar-15	-118								
<b>Box Culvert Extension ID2</b>															
<b>Structure Works</b>															
ID2-0100	Box Culvert Extension ID2 structure	13.56%	102	118	20-Oct-14 A	30-Mar-15	-118								
<b>Bridge Construction</b>															
<b>New Tai Hang Footbridge</b>															
<b>General</b>															
THBF0330	Structure steel Shop drawing submission (THFB)	0%	60	60	20-Nov-14	31-Jan-15	545								
THBF0335	Structure steel Shop drawing approval (THFB)	0%	30	30	15-Jan-15	18-Feb-15	545								
THBF0340	Structure steel procurement (THFB)	0%	150	150	19-Feb-15	18-Jul-15	685								
<b>TWSR-West/ FL Highway N/B Side Section</b>															
THBF0120	THP5 - Pre-bored H pile (8 nos)	0%	24	24	04-Dec-14	03-Jan-15	-155								
THBF0130	THP5 - Pile Test	0%	28	28	03-Jan-15	31-Jan-15	921								
THBF0140	THP5 - Pile cap, Pier and Pier Head	0%	45	45	19-Jan-15	19-Mar-15	732								
THBF0160	THP8, THP9 - Pre-bored H pile (8 nos)	0%	24	24	05-Jan-15	31-Jan-15	-155								
THBF0170	THP8, THP9 - Pile Test	0%	28	28	31-Jan-15	28-Feb-15	1019								
THBF0180	THP8, THP9 - Pile cap, Pier and Pier Head	0%	30	30	16-Feb-15	30-Mar-15	813								
THBF0200	THAB3 - Pre-bored H pile (4 nos)	0%	12	12	20-Nov-14	03-Dec-14	-155								
THBF0210	THAB3 - Pile Test	0%	28	28	04-Dec-14	31-Dec-14	1047								
THBF0220	THAB3 - pile cap & abutment wall	0%	30	30	18-Dec-14	24-Jan-15	834								
THBF0230	THAB3 - Backfilling (~4m)	0%	27	27	26-Jan-15	05-Mar-15	834								
THBF0290	THAB2 - Pre-bored H pile (18 nos)	0%	54	54	02-Feb-15	16-Apr-15	-155								
<b>TWSR-East FL Highway S/B Side Section</b>															
THBF0440	THAB1 - Predrilling	0%	12	12	20-Nov-14	03-Dec-14	670								
THBF0490	THP2 - Predrilling	0%	12	12	04-Dec-14	17-Dec-14	670								
THBF0700	THP3 - Predrilling	0%	6	6	18-Dec-14	24-Dec-14	688								
THBF0740	THP4 - Predrilling	0%	6	6	27-Dec-14	03-Jan-15	698								
<b>New Tai Wo Footbridge</b>															
<b>General</b>															
TWFB1020	Structure steel Shop drawing submission (TWFB)	0%	90	90	20-Nov-14	16-Mar-15	766								
<b>TWSR-West/ FL Highway N/B Side Section</b>															
TWFB1280	TWP4, TWP5 - Pre-bored H pile (14 nos)	0%	42	42	26-Jan-15	23-Mar-15	-100								
TWFB1320	TWAB1 - Pre-bored H pile (18 nos)	0%	54	54	20-Nov-14	24-Jan-15	-117								
TWFB1330	TWAB1 - Pile Test	0%	28	28	24-Jan-15	21-Feb-15	-143								
TWFB1340	TWAB1 - pile cap & abutment wall	0%	30	30	09-Feb-15	23-Mar-15	-118								
<b>Temporary Tai Wo Footbridge</b>															
<b>Design Works</b>															
TWFB-T1010	Design preparation	0%	90	90	20-Nov-14	16-Mar-15	197								
<b>Demolition of Existing Tai Wo Footbridge</b>															
<b>TWSR-West/ FL Highway N/B Side Section</b>															
TWFB-DE0900	Site Clearance	0%	30	30	01-Nov-14 A	24-Dec-14	584								
<b>Noise Barrier Along Fanling Highway S/B</b>															
<b>NB51 (Ch.5935-6055)-FH S/B Side</b>															
<b>Noise Barrier Works</b>															
NB02270	NB51 ID1-3 (0-25m) - Sheet piling & Excavation	0%	21	21	20-Nov-14	13-Dec-14	332								
NB02280	NB51 ID1-3 (0-25m) - Footing & Wall Structure	0%	90	90	15-Dec-14	13-Apr-15	332								
<b>NB61 (Ch.6400-6560)-FH S/B Side (MTRC I&amp;P Area)</b>															
<b>Noise Barrier Works</b>															
NB02830	NB61 (50-160m) - Footing & Wall Structure	0%	80	80	19-Jul-14 A	04-Mar-15	141								
<b>NB61A (Ch.6560-6745)-FH S/B Side (MTRC I&amp;P Area)</b>															
<b>Noise Barrier Works</b>															
NB02960	NB61A ID2-3 (50-75m) - Sheet piling & Excavation	0%	10	10	20-Nov-14	01-Dec-14	932								
NB02970	NB61A ID2-3 (50-75m) - Footing & Wall Structure	0%	70	70	02-Dec-14	04-Mar-15	932								
NB03040	NB61A (75-190m) - NB production	0%	45	45	20-Nov-14	03-Jan-15	1408								
NB03050	NB61A (75-190m) - NB post & panel installation	0%	5	5	05-Jan-15	09-Jan-15	1130								
<b>Other Works</b>															
<b>Site Clearance &amp; Demolition of Existing Structure</b>															
<b>Contract Condition</b>															
MCLT1040	Engineer approval	0%	12	12	16-Sep-14 A	03-Dec-14	-106								
MCLT1050	Apply cert for exemption by DLO by Engineer	0%	12	12	04-Dec-14	17-Dec-14	-106								
MCLT1060	Design available for construction	0%	0	0		17-Dec-14	-106								

17-Dec-14 ♦ Design available for construction

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014				2015					
								Nov	Dec	Jan	Feb	Nov	Dec	Jan	Feb		
MCLT1070	Method Statement submission & Demolish House for New MCLT	0%	40	40	20-Nov-14	08-Jan-15	1881										
MCLT1080	Construct New MCLT (Structure)	0%	60	60	18-Dec-14	09-Mar-15	-106										
<b>General</b>																	
Z2.P2N.1010	Submission of contractor's design for site formation	0%	28	28	13-Dec-14	17-Jan-15	-277										
Z2.P2N.1050	Temporary access road construction	0%	21	21	02-Jan-15	26-Jan-15	-277										
Z2.P2N.1060	Site clearance	0%	10	10	02-Jan-15	13-Jan-15	-277										
Z2.P2N.1070	SA322A: Tree Removal Works	0%	14	14	14-Jan-15	29-Jan-15	-277										
Z2.P2N.1080	Site fomration works (Demolition of existing villiage houses with log no.	0%	50	50	19-Jan-15	25-Mar-15	-277										
<b>South Buffer Zone 1 (SBZ1) (within Zone 2)(Ch.6740 to 6930)</b>																	
<b>Noise Barrier Along TWSR-West and Laying New Utilities</b>																	
<b>NB63A (Ch.6710-6840)-TWSR West Side</b>																	
<b>Noise Barrier Works</b>																	
NB01090	NB63A-1 - NB production	0%	45	45	20-Nov-14	03-Jan-15	768										
NB01120	NB63A-2 - Footing & Wall Structure (ch10.7-24.2)	0%	30	30	20-Nov-14	24-Dec-14	73										
NB01140	NB63A-2 - NB production	0%	45	45	25-Dec-14	07-Feb-15	733										
NB01170	NB63A-3 - Footing & Wall Structure (ch24.2-86.9)	0%	50	50	27-Dec-14	04-Mar-15	73										
<b>NB64 &amp; NB64A (Ch.6860-6920)-TWSR West Side</b>																	
<b>Noise Barrier Works</b>																	
NB001010	NB64 & NB64A -piling (0.19m -78no)	0%	90	90	17-Nov-14 A	16-Mar-15	-172										
<b>Bridge Construction</b>																	
<b>Kau Lung Hang Vehicular Bridge</b>																	
<b>KLH Bridge - West Ramp</b>																	
Z2.KLH.1002	West Abutment- Pile cap & Structural Wall	0%	90	90	20-Nov-14	16-Mar-15	-59										
<b>KLH Bridge - Deck 1</b>																	
Z2.KLH.1012	Pier VBP1- Pile testing	0%	28	28	20-Nov-14	22-Dec-14	53										
Z2.KLH.1018	Pier VBP2- Pre-bored H-pile piling works (8 Nos.)	0%	24	24	20-Nov-14 A	17-Dec-14	129										
Z2.KLH.1020	Pier VBP2- Pile testing	0%	28	28	18-Dec-14	22-Jan-15	129										
<b>KLH Bridge - Ramp R1</b>																	
Z2.KLH.1440	Ramp R1 - Pre-bored H-pile piling works (R1P1-P3) (9 Nos.)	70.37%	8	27	30-Sep-14 A	28-Nov-14	232										
Z2.KLH.1450	Ramp R1 - Pile caps and pier construction (R1P1)	0%	40	40	29-Nov-14	17-Jan-15	232										
Z2.KLH.1660	Ramp R1 - Pile caps and pier construction (R1P2)	0%	40	40	19-Jan-15	13-Mar-15	232										
Z2.KLH.1710	Ramp R1 - Abutment R1 - base slab & wall	0%	45	45	20-Nov-14	14-Jan-15	285										
Z2.KLH.1720	Ramp R1 - Abutment R1 - Top slab	0%	30	30	15-Jan-15	18-Feb-15	285										
<b>KLH Bridge - Deck 3</b>																	
Z2.KLH.1350	VBP6 - Pre-bored H-pile piling works (12 Nos.)	0%	60	60	20-Nov-14	31-Jan-15	-75										
Z2.KLH.1360	VBP6 - Pile cap, pier construction	0%	90	90	02-Feb-15	30-May-15	-75										
Z2.KLH.1810	East Abutment - Pile caps, abutment wall construction	36%	48	75	20-Oct-14 A	17-Jan-15	-63										
Z2.KLH.1890	VBP8 - Pile caps, pier and pier head construction	0%	75	75	19-Jan-15	27-Apr-15	-63										
<b>KLH Bridge - Deck 2</b>																	
Z2.KLH.1142	Deck 2 precast concrete beam Shop drawing submission & approval	0%	150	150	20-Nov-14	18-Apr-15	60										
Z2.KLH.1220	VBP5- Pile cap, pier, pier head construction	0%	80	80	20-Nov-14	04-Mar-15	7										
<b>KLH Bridge - Ramp R2</b>																	
Z2.KLH.1520	Ramp R2 - Pre-bored H-pile piling works (18 Nos.)	38.89%	33	54	27-Jun-14 A	02-Jan-15	88										
Z2.KLH.1530	Ramp R2 - Pile cap, abutment and pier construction	0%	120	120	30-Dec-14	02-Jun-15	88										
Z2.KLH.1590	Land Possession for House 190B	0%	0	0		20-Nov-14	-41										
20-Nov-14* ♦ Land Possession for House 190B																	
<b>Demolition of Existing Nam Wa Po Footbridge</b>																	
<b>General</b>																	
Z2.NWP.0500	Site Clearance	0%	26	20	29-Aug-14 A	19-Dec-14	-164										
Z2.NWP.1000	Modification of Existing Planter for Pier of Temporary Footbridge	0%	25	25	20-Dec-14	21-Jan-15	-164										
Z2.NWP.1010	Removal of Existing Staircase Portion	0%	26	26	22-Jan-15	28-Feb-15	-164										
<b>North Buffer Zone 2 (NBZ2) (within Zone 4) (Ch. 7925 to 8100)</b>																	
<b>Site Formation</b>																	
<b>Site Formation Works</b>																	
<b>Site Formation Work</b>																	
Z4SF1070	Backfilling (~20000m3)	70.56%	53	180	10-May-14 A	02-Feb-15	-142										
<b>Retaining Wall W76</b>																	
<b>Structure Works</b>																	
RW761085	Wall construction - W76 (~7m high)	0%	46	40	03-Oct-14 A	15-Jan-15	-142										
Z4SF1090	Watermains installation	0%	21	21	03-Feb-15	06-Mar-15	-142										
Z4SF1100	Firemain installation	0%	21	21	03-Feb-15	06-Mar-15	-142										
<b>Bridge Construction</b>																	
<b>New Ho Ka Yuen Footbridge</b>																	
<b>General</b>																	
HKY1040	Structure steel Shop drawing approval (HKYB)	86.67%	4	30	25-Aug-14 A	24-Nov-14	-163										
HKY1050	Structure steel procurement (HKYB)	0%	150	150	25-Nov-14	23-Apr-15	-196										
<b>TWSR-West/ FL Highway N/B Side Section</b>																	
HKY1135	Soil nail works	0%	50	50	20-Nov-14	20-Jan-15	-146										
HKY1150	HKYP6 - Pre-bored H pile (8 nos)	0%	24	24	21-Jan-15	17-Feb-15	-146										
HKY1160	HKYP6 - Pile Test	0%	28	28	18-Feb-15	17-Mar-15	-74										
HKY1172	HKYP1 - Predrilling	0%	12	12	20-Nov-14	03-Dec-14	11										
HKY1174	HKYP1 - Pre-bored H pile (4 nos)	0%	12	12	18-Feb-15	11-Mar-15	-39										
HKY1220	HKYAB3 - Predrilling	0%	12	12	20-Nov-14	03-Dec-14	-84										
HKY1230	HKYAB3 - Pre-bored H pile (4 nos)	0%	12	12	18-Feb-15	11-Mar-15	-146										
HKY1275	Existing HKY bridge structure removed (TWSR-W)	0%	0	0		20-Nov-14	-84										
HKY1280	HKYP7 - Predrilling	0%	18	18	18-Dec-14	10-Jan-15	-52										
20-Nov-14 ♦ Existing HKY bridge structure removed (TWSR-W)																	

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014				2015			
								Nov		Dec		Jan		Feb	
HKY1320	HKYAB4 - Predrilling	0%	24	24	20-Nov-14	17-Dec-14	-84								
<b>TWSR-East FL Highway S/B Side Section</b>															
HKY1530	HKYAB1 - pile cap & abutment wall	0%	30	30	20-Nov-14	24-Dec-14	-45								
HKY1540	HKYAB1 - Backfilling (~3m)	0%	20	20	27-Dec-14	20-Jan-15	-45								
HKY1580	HKYP3 - Pile cap, Pier and Pier Head	0%	45	45	20-Nov-14	14-Jan-15	-40								
HKY1760	HKYP4 - Pile cap, Pier and Pier Head	60%	18	45	15-Oct-14 A	10-Dec-14	17								
HKY1800	HKYP5 - Pile cap, Pier and Pier Head	0%	45	45	18-Sep-14 A	14-Jan-15	-10								
HKY1840	HKYAB2 - pile cap & abutment wall	0%	60	60	01-Nov-14 A	31-Jan-15	-52								
HKY1850	HKYAB2 - Backfilling (~4m)	0%	27	27	02-Feb-15	12-Mar-15	-52								
<b>TWSR-East Construction</b>															
<b>NB74 (Ch.7930-7980)-FH S/B Side</b>															
<b>Noise Barrier Works</b>															
NB4005	NB74 - Footing & Wall Structure	0%	70	70	03-Feb-15	07-May-15	170								
<b>ZONE 4 (Ch. 7925 to 8700)</b>															
<b>Noise Barrier Along TWSR-West and Laying New Utilities</b>															
<b>NB75 (Ch.7930-8090)-FH N/B Side</b>															
<b>Noise Barrier Works</b>															
NB4100	NB75 - Pre-drilling (Ch7990-8000)-(HKY-P1)	0%	24	24	04-Dec-14	03-Jan-15	11								
<b>Bridge Construction</b>															
<b>New Wo Hop Shek Pedstrian &amp; Cycle Bridge</b>															
<b>General</b>															
WHS1030	Structure steel Shop drawing approval (WHSB)	90%	3	30	23-Aug-14 A	22-Nov-14	290								
WHS1040	Structure steel procurement (WHSB)	0%	150	150	22-Nov-14	21-Apr-15	362								
<b>TWSR-West/ FL Highway N/B Side Section</b>															
WHS1160	WHSP2 - Pre-bored H pile (8 nos)	0%	24	24	04-Dec-14	03-Jan-15	273								
WHS1170	WHSP2 - Pile Test	0%	28	28	03-Jan-15	31-Jan-15	339								
WHS1180	WHSP2 - Pile cap, Pier and Pier Head	0%	45	45	19-Jan-15	19-Mar-15	273								
WHS1200	WHSP6 - Pre-bored H pile (6 nos)	0%	18	18	05-Jan-15	24-Jan-15	304								
WHS1210	WHSP6 - Pile Test	0%	28	28	24-Jan-15	21-Feb-15	383								
WHS1224	WHSP7 - Pre-bored H pile (6 nos)	0%	18	18	26-Jan-15	14-Feb-15	327								
WHS1226	WHSP7 - Pile Test	0%	28	28	14-Feb-15	14-Mar-15	419								
WHS1240	WHSAB1 - Pre-bored H pile (4 nos)	0%	12	12	20-Nov-14	03-Dec-14	273								
WHS1250	WHSAB1 - Pile Test	0%	28	28	04-Dec-14	31-Dec-14	947								
WHS1260	WHSAB1 - pile cap & abutment wall	0%	30	30	18-Dec-14	24-Jan-15	752								
WHS1270	WHSAB1 - Backfilling (~4m)	0%	27	27	26-Jan-15	05-Mar-15	752								
WHS1894	WHSP3 - Pre-bored H pile (6 nos)	0%	18	18	20-Nov-14	10-Dec-14	332								
WHS1896	WHSP3 - Pile Test	0%	28	28	11-Dec-14	07-Jan-15	414								
WHS1898	WHSP3 - Pile cap, Pier and Pier Head	0%	30	30	08-Jan-15	11-Feb-15	327								
WHS1910	WHSP4 - Pre-bored H pile (6 nos)	0%	18	18	11-Dec-14	03-Jan-15	352								
WHS1920	WHSP4 - Pile Test	0%	28	28	03-Jan-15	31-Jan-15	444								
WHS1930	WHSP4 - Pile cap, Pier and Pier Head	0%	30	30	12-Feb-15	26-Mar-15	327								
WHS1950	WHSP5 - Pre-bored H pile (6 nos)	0%	18	18	05-Jan-15	24-Jan-15	361								
WHS1960	WHSP5 - Pile Test	0%	28	28	24-Jan-15	21-Feb-15	459								
<b>Crossing Fanling Highway Section</b>															
WHS1470	WHSP1 - Pile cap, Pier and Pier Head	3.85%	50	52	18-Jun-14 A	20-Jan-15	693								
<b>TWSR-East FL Highway S/B Side Section</b>															
WHS2075	North Abutment Wall (AW1) - Temp Shoring	0%	45	45	20-Nov-14	14-Jan-15	263								
WHS2080	North Abutment Wall (AW1) -pile cap & abutment wall	0%	60	60	15-Jan-15	02-Apr-15	523								
<b>Slip Road Y Construction</b>															
<b>Underground Utility Works</b>															
<b>DN600 and DN900 Watermain</b>															
DN1000	DN600 & DN900 watermain laying (Ch8250-8370)(SA340) (near Z4	0%	50	50	22-Jan-15	28-Mar-15	-434								
DN1030	DN600 & DN900 watermain laying (Ch7925-8050)(SA346)	0%	120	120	03-Feb-15	08-Jul-15	-120								
<b>VO - Wall 76A Construction</b>															
<b>Retaining Wall W76A</b>															
<b>TWSR-East FL Highway S/B Side Section</b>															
W76A1017	W76A backfilling work (bay 3, 4, 6-7)	0%	25	25	14-Nov-14 A	18-Dec-14	-434								
W76A1018	Temp. road work for TTA for W76A (TTA-2)	0%	26	26	19-Dec-14	21-Jan-15	-434								
<b>Other Works</b>															
<b>Retaining Wall W77A</b>															
<b>TWSR-East FL Highway S/B Side Section</b>															
RWZ4.1060	Base slab & Wall (0-3m high)- RW77A (Ch.50-130)	0%	60	60	20-Nov-14	31-Jan-15	293								
RWZ4.1070	Backfilling (0-3m) - RW77A (Ch.50-130)	0%	30	30	02-Feb-15	16-Mar-15	548								
RWZ4.1075	Temp Shoring & Excavation	0%	45	45	15-Jan-15	16-Mar-15	263								
<b>Retaining Wall W77B</b>															
<b>TWSR-East FL Highway S/B Side Section</b>															
RWZ4.1092	Site Clearance	86.67%	4	30	21-Jul-14 A	24-Nov-14	424								
RWZ4.1100	Base slab & Wall (0-3m high)- RW77B (Ch 0-40)	0%	60	60	02-Feb-15	23-Apr-15	368								
<b>Retaining Wall W78</b>															
<b>TWSR-East FL Highway S/B Side Section</b>															
RWZ4.0900	Site Clearance	0%	30	30	25-Nov-14	31-Dec-14	454								
<b>TCSS Works</b>															
<b>TCSS Pre-Construction Works</b>															
TCSS0100	Acquire Design Criteria from Drawings & procurement	0%	180	180	20-Nov-14	07-Jul-15	359								

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014				2015						
								Dec	Jan	Feb	Mar	Dec	Jan	Feb	Mar			
<b>Contract Condition</b>																		
<b>General</b>																		
<b>Contract Condition</b>																		
POSSA322A	Site Area SA322A (180d)	0%	0	0	01-Jan-15*		0											
POSSA322B	Site Area SA322B (180d)	0%	0	0	01-Jan-15*		0											
POSSA323A	Site Area SA323A (360d) (not required)	0%	0	0	20-Dec-14*		-160											
POSSA327	Site Area SA327 (180d)	0%	0	0	01-Jan-15*		0											
<b>ZONE 1 (Ch. 5640 to 5880)</b>																		
<b>Noise Barrier Along TWSR-West and Laying New Utilities</b>																		
<b>Site Clearance &amp; Demolition of Existing Structure</b>																		
<b>General</b>																		
ADVZ10100	Site clearance (Additional Transplant - pending for VO)	6.67%	28	30	30-May-14 A	24-Jan-15	-44											
<b>NB42 (Ch.5640-5740)-TWSR West Side</b>																		
<b>Noise Barrier Works</b>																		
NB00110	NB42 (Ch5640-5740) - Footing & Wall Structure	0%	45	45	27-Feb-15	23-Apr-15	34											
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>																		
TSZ10100	Sheet Piling & Excavation (~5m below ground) (along NB42)	0%	21	21	26-Jan-15	18-Feb-15	19											
TSZ10130	Watermain installation (along NB42)	0%	30	30	27-Feb-15	02-Apr-15	19											
<b>NB42A (Ch.5750-5810)-TWSR West Side</b>																		
<b>Noise Barrier Works</b>																		
NB00190	NB42A (Ch5750-5810) - Footing & Wall Structure	0%	30	30	16-Feb-15	30-Mar-15	-44											
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>																		
TSZ10150	Sheet Piling & Excavation (~5m below ground) (along NB42A)	0%	18	18	26-Jan-15	14-Feb-15	-44											
<b>ZONE 2 (Ch. 5880 to 6930)</b>																		
<b>Noise Barrier Along TWSR-West and Laying New Utilities</b>																		
<b>Site Clearance &amp; Demolition of Existing Structure</b>																		
<b>Demolition Work</b>																		
Z2.P2N.1245	Method statement submission/ approval	80%	12	60	24-Jul-14 A	06-Jan-15	968											
Z2.P2N.1250	Construction of proposed SHRINE	0%	165	165	07-Jan-15	03-Aug-15	968											
<b>NB47 (Ch.5880-5930)-TWSR West Side</b>																		
<b>Noise Barrier Works</b>																		
NB00270	NB47 (Ch5880-5930)- Footing & Wall Structure	0%	30	30	03-Mar-15	09-Apr-15	-309											
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>																		
TSZ10250	Sheet Piling & Excavation (~6m below ground) (along NB47)	0%	18	18	20-Dec-14	13-Jan-15	-309											
TSZ10260	DSD Trunk Sewer laying (along NB47)	0%	18	18	14-Jan-15	03-Feb-15	-309											
TSZ10270	Backfill up to NB47 footing level	0%	16	16	04-Feb-15	02-Mar-15	-309											
TSZ10280	Watermain installation (along NB47)	0%	26	26	03-Mar-15	01-Apr-15	-307											
<b>NB48 (Ch.5995-6120)-TWSR West Side</b>																		
<b>Noise Barrier Works</b>																		
NB00415	NB48 (NB48/5-10) Pre-drilling	0%	64	64	02-Jan-15	25-Mar-15	-91											
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>																		
TSZ10400	Sheet Piling & Excavation (~5m below ground) (along NB48, 0-60m)	0%	21	21	20-Dec-14	16-Jan-15	-98											
TSZ10410	DSD Trunk Sewer laying (along NB48, 0-60m)	0%	18	18	17-Jan-15	06-Feb-15	-98											
TSZ10420	Backfill up to NB48, 0-60m footing level	0%	32	32	07-Feb-15	24-Mar-15	-98											
<b>NB49 (Ch.6145-6215)-TWSR West Side</b>																		
<b>Noise Barrier Works</b>																		
NB00485	NB49 - Pre-drilling	86%	7	50	03-Nov-14 A	30-Dec-14	-31											
<b>NB54 (Ch.6240-6280)-TWSR West Side</b>																		
<b>Noise Barrier Works</b>																		
NB00605	NB54 - ID2-1 Pre-drilling (Deleted notified on 14-5, VO issued)	0%	0	0	20-Dec-14	20-Dec-14	-77											
NB00665	NB54 -Pre-drilling	0%	24	24	15-Nov-14 A	20-Jan-15	-101											
<b>NB54A (Ch.6290-6350)-TWSR West Side</b>																		
<b>Noise Barrier Works</b>																		
NB00730	NB54A -Pre-drilling	41.67%	21	36	26-Feb-14 A	16-Jan-15	-8											
NB00740	NB54A piling (0.19m -72no)	30.56%	75	108	05-May-14 A	28-Mar-15	-22											
<b>NB57 (Ch.6365-6445)-TWSR West Side</b>																		
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>																		
TSZ10700	Sheet Piling & Excavation (~5m below ground) (along NB57)	0%	21	21	15-Dec-14 A	16-Jan-15	-107											
TSZ10710	DSD Trunk Sewer laying (along NB57)	0%	18	18	17-Jan-15	06-Feb-15	-107											
TSZ10720	Backfill up to NB57 footing level	0%	20	20	07-Feb-15	10-Mar-15	-107											
TSZ10730	Watermain installation (along NB57)	0%	30	30	11-Mar-15	17-Apr-15	-65											
<b>NB58 (Ch.6445-6480)-TWSR West Side</b>																		
<b>Noise Barrier Works</b>																		
NB00875	Pending for RSS revised detail of NB58 - piling	0%	14	14	03-Sep-14 A	08-Jan-15	1820											
NB00880	NB58 - piling (0.19m -44no)	0%	66	66	15-Dec-14 A	18-Mar-15	38											
<b>NB59 (Ch.6490-6590)-TWSR West Side</b>																		
<b>Noise Barrier Works</b>																		
NB00950	NB59 - piling (0.19m -94no)	0%	144	144	20-Dec-14	24-Jun-15	-210											
<b>NB63 (Ch.6610-6700)-TWSR West Side</b>																		
<b>Noise Barrier Works</b>																		

	Project ID: DWP Rev 01 (1412)	<p align="center"><b>Contract No. HY/2012/06</b></p> <p align="center"><b>Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange</b></p> <p align="center"><b>3 Month Rolling Program(20-Dec-14)</b></p>		Date	Revision	C.	App...
	Layout: 3 Month Rolling Program			22-Jan-14	IWP Rev 4		
Page 1 of 5				26-Feb-14	IWP Rev 5		
				13-May-...	WP Rev 1		
				30-Jun-14	WP Rev...		

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014				2015					
								Dec	Jan	Feb	Mar	Dec	Jan	Feb	Mar		
NB01040	NB63 - NB production	0%	45	45	20-Dec-14	02-Feb-15	1378										
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>																	
TSZ10300	Sheet Piling & Excavation (~7m below ground) (along NB63)	0%	12	12	02-Jan-15	15-Jan-15	-201										
TSZ10310	DSD Trunk Sewer laying (along NB63)	0%	18	18	16-Jan-15	05-Feb-15	-201										
TSZ10330	Watermain installation (along NB63)	0%	30	30	06-Feb-15	20-Mar-15	-201										
<b>DSD Southern Trunk Sewer - Trenchless Construction</b>																	
TSZ10950	Construct Pipe jacking pits	0%	60	60	16-Jan-15	07-Apr-15	-39										
<b>Box Culvert Extension ID1</b>																	
<b>Structure Works</b>																	
ID1-0100	Box Culvert Extension ID1 structure	34.75%	77	118	20-Oct-14 A	31-Mar-15	-119										
<b>Box Culvert Extension ID2</b>																	
<b>Structure Works</b>																	
ID2-0100	Box Culvert Extension ID2 structure	34.75%	77	118	20-Oct-14 A	31-Mar-15	-119										
<b>Bridge Construction</b>																	
<b>New Tai Hang Footbridge</b>																	
<b>General</b>																	
THBF0330	Structure steel Shop drawing submission (THFB)	0%	60	60	20-Dec-14	11-Mar-15	519										
THBF0335	Structure steel Shop drawing approval (THFB)	0%	30	30	14-Feb-15	28-Mar-15	519										
<b>TWSR-West/ FL Highway N/B Side Section</b>																	
THBF0120	THP5 - Pre-bored H pile (8 nos)	0%	24	24	13-Nov-14 A	20-Jan-15	718										
THBF0130	THP5 - Pile Test	0%	28	28	21-Jan-15	17-Feb-15	904										
THBF0140	THP5 - Pile cap, Pier and Pier Head	0%	45	45	04-Feb-15	08-Apr-15	718										
THBF0160	THP8, THP9 - Pre-bored H pile (8 nos)	0%	24	24	08-Nov-14 A	20-Jan-15	823										
THBF0170	THP8, THP9 - Pile Test	0%	28	28	21-Jan-15	17-Feb-15	1030										
THBF0180	THP8, THP9 - Pile cap, Pier and Pier Head	0%	30	30	04-Feb-15	18-Mar-15	823										
THBF0200	THAB3 - Pre-bored H pile (4 nos)	0%	12	12	08-Nov-14 A	06-Jan-15	809										
THBF0210	THAB3 - Pile Test	0%	28	28	07-Jan-15	03-Feb-15	1013										
THBF0220	THAB3 - pile cap & abutment wall	0%	30	30	21-Jan-15	04-Mar-15	808										
THBF0230	THAB3 - Backfilling (~4m)	0%	27	27	05-Mar-15	08-Apr-15	808										
THBF0250	THP6, THP7 - Pre-bored H pile (14 nos)	0%	42	42	17-Nov-14 A	10-Feb-15	614										
THBF0260	THP6, THP7 - Pile Test	0%	28	28	11-Feb-15	10-Mar-15	901										
THBF0270	THP6, THP7 - Pile cap, Pier and Pier Head	0%	30	30	27-Feb-15	02-Apr-15	720										
THBF0290	THAB2 - Pre-bored H pile (18 nos)	0%	54	54	12-Dec-14 A	04-Mar-15	-121										
THBF0300	THAB2 - Pile Test	0%	28	28	05-Mar-15	01-Apr-15	-155										
THBF0310	THAB2 - pile cap & abutment wall	0%	30	30	19-Mar-15	25-Apr-15	-123										
<b>TWSR-East FL Highway S/B Side Section</b>																	
THBF0440	THAB1 - Predrilling	0%	12	12	20-Dec-14	06-Jan-15	644										
THBF0450	THAB1 - Pre-bored H pile (4 nos)	0%	12	12	11-Feb-15	04-Mar-15	614										
THBF0460	THAB1 - Pile Test	0%	28	28	05-Mar-15	01-Apr-15	800										
THBF0470	THAB1 - pile cap & abutment wall	0%	30	30	19-Mar-15	25-Apr-15	638										
THBF0490	THP2 - Predrilling	0%	12	12	07-Jan-15	20-Jan-15	644										
THBF0500	THP2 - Pre-bored H pile (8 nos)	0%	24	24	05-Mar-15	01-Apr-15	614										
THBF0700	THP3 - Predrilling	0%	6	6	21-Jan-15	27-Jan-15	662										
THBF0740	THP4 - Predrilling	0%	6	6	28-Jan-15	03-Feb-15	672										
<b>New Tai Wo Footbridge</b>																	
<b>General</b>																	
TWFB1020	Structure steel Shop drawing submission (TWFB)	0%	90	90	20-Dec-14	18-Apr-15	740										
<b>TWSR-West/ FL Highway N/B Side Section</b>																	
TWFB1280	TWP4, TWP5 - Pre-bored H pile (14 nos)	0%	42	42	05-Mar-15	25-Apr-15	-126										
TWFB1320	TWAB1 - Pre-bored H pile (18 nos)	0%	54	54	20-Dec-14	04-Mar-15	-143										
TWFB1330	TWAB1 - Pile Test	0%	28	28	05-Mar-15	01-Apr-15	-182										
TWFB1340	TWAB1 - pile cap & abutment wall	0%	30	30	19-Mar-15	25-Apr-15	-144										
<b>Temporary Tai Wo Footbridge</b>																	
<b>Design Works</b>																	
TWFB-T1010	Design preparation	43.33%	51	90	01-Nov-14 A	28-Feb-15	210										
TWFB-T1020	Engineer Comment	0%	26	26	02-Mar-15	31-Mar-15	210										
<b>Demolition of Existing Tai Wo Footbridge</b>																	
<b>TWSR-West/ FL Highway N/B Side Section</b>																	
TWFB-DE0900	Site Clearance	0%	30	30	01-Nov-14 A	27-Jan-15	558										
<b>Noise Barrier Along Fanling Highway S/B</b>																	
<b>NB51 (Ch.5935-6055)-FH S/B Side</b>																	
<b>Noise Barrier Works</b>																	
NB02270	NB51 ID1-3 (0-25m) - Sheet piling & Excavation	0%	21	21	20-Dec-14	16-Jan-15	306										
NB02280	NB51 ID1-3 (0-25m) - Footing & Wall Structure	0%	90	90	17-Jan-15	14-May-15	306										
<b>NB55 (Ch.6300-6360)-FH S/B Side (MTRC I&amp;P Area)</b>																	
<b>Noise Barrier Works</b>																	
NB02610	Coordinate with MTRC for Precautionary Measure	0%	60	60	21-Jan-15	11-Apr-15	381										
<b>NB56 (Ch.6360-6400)-FH S/B Side (MTRC I&amp;P Area)</b>																	
<b>Noise Barrier Works</b>																	
NB02710	NB56 - Footing & Wall Structure	0%	60	60	20-Dec-14	11-Mar-15	381										
NB02720	NB56- backfilling	0%	50	50	12-Mar-15	13-May-15	381										
NB02730	NB56 - NB production	0%	45	45	12-Mar-15	25-Apr-15	1296										
<b>NB61 (Ch.6400-6560)-FH S/B Side (MTRC I&amp;P Area)</b>																	
<b>Noise Barrier Works</b>																	

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014				2015		
								Dec	Jan	Feb	Mar			
NB02830	NB61 (50-160m) - Footing & Wall Structure	28.75%	57	80	19-Jul-14 A	07-Mar-15	929							
NB02840	NB61 (50-160m) - backfilling	0%	50	50	09-Mar-15	09-May-15	929							
NB02850	NB61 (50-160m) - NB production	0%	45	45	07-Mar-15	21-Apr-15	1300							
<b>NB61A (Ch.6560-6745)-FH S/B Side (MTRC I&amp;P Area)</b>														
<b>Noise Barrier Works</b>														
NB02960	NB61A ID2-3 (50-75m)- Sheet piling & Excavation	0%	10	10	20-Dec-14	03-Jan-15	906							
NB02970	NB61A ID2-3 (50-75m) - Footing & Wall Structure	0%	70	70	05-Jan-15	07-Apr-15	906							
NB03040	NB61A (75-190m) - NB production	0%	45	45	20-Dec-14	02-Feb-15	1378							
NB03050	NB61A (75-190m) - NB post & panel installation	0%	5	5	03-Feb-15	07-Feb-15	1105							
<b>Other Works</b>														
<b>Site Clearance &amp; Demolition of Existing Structure</b>														
<b>Contract Condition</b>														
MCLT1030	Design Preparation	46.15%	14	26	06-Aug-14 A	08-Jan-15	-146							
MCLT1040	Engineer approval	0%	12	12	09-Jan-15	22-Jan-15	-146							
MCLT1050	Apply cert for exemption by DLO by Engineer	0%	12	12	23-Jan-15	05-Feb-15	-146							
MCLT1060	Design available for construction	0%	0	0		05-Feb-15	-146							
MCLT1070	Method Statement submission & Demolish House for New MCLT	0%	40	40	20-Dec-14	07-Feb-15	1794							
MCLT1080	Construct New MCLT (Structure)	0%	60	60	06-Feb-15	28-Apr-15	-146							
<b>General</b>														
Z2.P2N.1010	Submission of contractor's design for site formation	28.57%	20	28	13-Dec-14 A	17-Jan-15	-277							
Z2.P2N.1050	Temporary access road construction	0%	21	21	02-Jan-15	26-Jan-15	-277							
Z2.P2N.1060	Site clearance	0%	10	10	02-Jan-15	13-Jan-15	-277							
Z2.P2N.1070	SA322A: Tree Removal Works	0%	14	14	14-Jan-15	29-Jan-15	-277							
Z2.P2N.1080	Site formation works (Demolition of existing village houses with log no.	0%	50	50	19-Jan-15	25-Mar-15	-277							
<b>South Buffer Zone 1 (SBZ1) (within Zone 2)(Ch.6740 to 6930)</b>														
<b>Noise Barrier Along TWSR-West and Laying New Utilities</b>														
<b>NB63A (Ch.6710-6840)-TWSR West Side</b>														
<b>Noise Barrier Works</b>														
NB01090	NB63A-1 - NB production	0%	45	45	20-Dec-14	02-Feb-15	738							
NB01120	NB63A-2 - Footing & Wall Structure (ch10.7-24.2)	0%	30	30	20-Dec-14	27-Jan-15	47							
NB01140	NB63A-2 - NB production	0%	45	45	28-Jan-15	13-Mar-15	699							
NB01170	NB63A-3 - Footing & Wall Structure (ch24.2-86.9)	0%	50	50	28-Jan-15	07-Apr-15	47							
<b>NB64 &amp; NB64A (Ch.6860-6920)-TWSR West Side</b>														
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>														
TSZ10900	Sheet Piling & Excavation (~5m below ground) (along NB64)	0%	21	21	20-Dec-14	16-Jan-15	-108							
TSZ10910	DSD Trunk Sewer laying (along NB64)	0%	18	18	17-Jan-15	06-Feb-15	-108							
TSZ10920	Backfill up to NB64 footing level	0%	32	32	07-Feb-15	24-Mar-15	-108							
<b>Bridge Construction</b>														
<b>Kau Lung Hang Vehicular Bridge</b>														
<b>KLH Bridge - West Ramp</b>														
Z2.KLH.1002	West Abutment- Pile cap & Structural Wall	28.89%	64	90	20-Nov-14 A	16-Mar-15	-59							
Z2.KLH.1140	West Ramp - Backfilling (5m-Dx112m-L)	0%	140	140	17-Mar-15	03-Sep-15	-59							
<b>KLH Bridge - Deck 1</b>														
Z2.KLH.1012	Pier VBP1- Pile testing	0%	28	28	20-Dec-14	24-Jan-15	27							
Z2.KLH.1014	Pier VBP1- Pile caps, pier and pier head construction	0%	90	90	17-Mar-15	07-Jul-15	-9							
Z2.KLH.1020	Pier VBP2- Pile testing	7.14%	26	28	18-Dec-14 A	22-Jan-15	129							
<b>KLH Bridge - Ramp R1</b>														
Z2.KLH.1450	Ramp R1 - Pile caps and pier construction (R1P1)	0%	40	40	20-Dec-14	07-Feb-15	214							
Z2.KLH.1660	Ramp R1 - Pile caps and pier construction (R1P2)	0%	40	40	09-Feb-15	07-Apr-15	214							
Z2.KLH.1710	Ramp R1 - Abutment R1 - base slab & wall	0%	45	45	20-Dec-14	13-Feb-15	259							
Z2.KLH.1720	Ramp R1 - Abutment R1 - Top slab	0%	30	30	14-Feb-15	28-Mar-15	259							
<b>KLH Bridge - Deck 3</b>														
Z2.KLH.1350	VBP6 - Pre-bored H-pile piling works (12 Nos.)	0%	60	60	22-Dec-14 A	11-Mar-15	-101							
Z2.KLH.1360	VBP6 - Pile cap, pier construction	0%	90	90	12-Mar-15	02-Jul-15	-101							
Z2.KLH.1810	East Abutment - Pile caps, abutment wall construction	36%	48	75	20-Oct-14 A	17-Feb-15	-89							
Z2.KLH.1890	VBP8 - Pile caps, pier and pier head construction	0%	75	75	18-Feb-15	29-May-15	-89							
<b>KLH Bridge - Deck 2</b>														
Z2.KLH.1142	Deck 2 precast concrete beam Shop drawing submission & approval	0%	150	150	20-Dec-14	18-May-15	30							
Z2.KLH.1220	VBP5- Pile cap, pier, pier head construction	0%	80	80	20-Dec-14	07-Apr-15	-19							
<b>KLH Bridge - Ramp R2</b>														
Z2.KLH.1520	Ramp R2 - Pre-bored H-pile piling works (18 Nos.)	20.37%	43	54	27-Jun-14 A	11-Feb-15	54							
Z2.KLH.1530	Ramp R2 - Pile cap, abutment and pier construction	0%	120	120	09-Feb-15	14-Jul-15	54							
Z2.KLH.1590	Land Possession for House 190B	0%	0	0		20-Dec-14	-67							
<b>Demolition of Existing Nam Wa Po Footbridge</b>														
<b>General</b>														
Z2.NWP.1020	Temp. Steel Ramp, Pier, Deck Construction	84.44%	7	45	20-Oct-14 A	30-Dec-14	-75							
Z2.NWP.1030	Diversion of Existing Pedestrian to Temp. Steel Ramp	0%	1	1	31-Dec-14	31-Dec-14	-75							
Z2.NWP.1050	Removal of Existing Ramp Portion and Deck Above Existing TWSR	0%	30	30	02-Jan-15	05-Feb-15	-75							
<b>North Buffer Zone 2 (NBZ2) (within Zone 4) (Ch. 7925 to 8100)</b>														
<b>Site Formation</b>														
<b>Site Formation Works</b>														
<b>Site Formation Work</b>														
Z4SF1070	Backfilling (~20000m3)	66.67%	60	180	10-May-14 A	11-Mar-15	-167							

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014				2015			
								Dec		Jan		Feb		Mar	
<b>Retaining Wall W76</b>															
<b>Structure Works</b>															
RW761085	Wall construction - W76 (~7m high)	0%	46	40	03-Oct-14 A	14-Feb-15	-153								
Z4SF1090	Watermains installation	0%	21	21	12-Mar-15	08-Apr-15	-167								
Z4SF1100	Firemain installation	0%	21	21	12-Mar-15	08-Apr-15	-167								
<b>Bridge Construction</b>															
<b>New Ho Ka Yuen Footbridge</b>															
<b>General</b>															
HKY1040	Structure steel Shop drawing approval (HKYB)	86.67%	4	30	25-Aug-14 A	24-Dec-14	-189								
HKY1050	Structure steel procurement (HKYB)	0%	150	150	25-Dec-14	23-May-15	-226								
<b>TWSR-West/ FL Highway N/B Side Section</b>															
HKY1135	Soil nail works	0%	50	50	13-Dec-14 A	27-Feb-15	-172								
HKY1150	HKYP6 - Pre-bored H pile (8 nos)	0%	24	24	28-Feb-15	27-Mar-15	-172								
HKY1172	HKYP1 - Predrilling	0%	12	12	20-Dec-14	06-Jan-15	-15								
HKY1275	Existing HKY bridge structure removed (TWSR-W)	0%	0	0		20-Dec-14	-110								
HKY1280	HKYP7 - Predrilling	0%	18	18	21-Jan-15	10-Feb-15	-78								
HKY1320	HKYAB4 - Predrilling	0%	24	24	20-Dec-14	20-Jan-15	-110								
<b>TWSR-East FL Highway S/B Side Section</b>															
HKY1530	HKYAB1 - pile cap & abutment wall	86.67%	4	30	24-Nov-14 A	24-Dec-14	-45								
HKY1540	HKYAB1 - Backfilling (~3m)	0%	20	20	27-Dec-14	20-Jan-15	-45								
HKY1580	HKYP3 - Pile cap, Pier and Pier Head	57.78%	19	45	24-Nov-14 A	14-Jan-15	-40								
HKY1760	HKYP4 - Pile cap, Pier and Pier Head	60%	18	45	15-Oct-14 A	13-Jan-15	-9								
HKY1800	HKYP5 - Pile cap, Pier and Pier Head	55.56%	20	45	18-Sep-14 A	15-Jan-15	-11								
HKY1840	HKYAB2 - pile cap & abutment wall	43.33%	34	60	01-Nov-14 A	31-Jan-15	-52								
HKY1850	HKYAB2 - Backfilling (~4m)	0%	27	27	02-Feb-15	12-Mar-15	-52								
<b>TWSR-East Construction</b>															
<b>NB74 (Ch.7930-7980)-FH S/B Side</b>															
<b>Noise Barrier Works</b>															
NB4005	NB74 - Footing & Wall Structure	0%	70	70	12-Mar-15	06-Jun-15	145								
<b>ZONE 4 (Ch. 7925 to 8700)</b>															
<b>Noise Barrier Along TWSR-West and Laying New Utilities</b>															
<b>NB75 (Ch.7930-8090)-FH N/B Side</b>															
<b>Noise Barrier Works</b>															
NB4100	NB75 -Pre-drilling (Ch7990-8000)-(HKY-P1)	0%	24	24	07-Jan-15	03-Feb-15	-15								
<b>Bridge Construction</b>															
<b>New Wo Hop Shek Pedstrian &amp; Cycle Bridge</b>															
<b>General</b>															
WHS1030	Structure steel Shop drawing approval (WHSB)	90%	3	30	23-Aug-14 A	23-Dec-14	264								
WHS1040	Structure steel procurement (WHSB)	0%	150	150	24-Dec-14	22-May-15	331								
<b>TWSR-West/ FL Highway N/B Side Section</b>															
WHS1160	WHSP2 - Pre-bored H pile (8 nos)	0%	24	24	07-Jan-15	03-Feb-15	247								
WHS1170	WHSP2 - Pile Test	0%	28	28	04-Feb-15	03-Mar-15	308								
WHS1180	WHSP2 - Pile cap, Pier and Pier Head	0%	45	45	18-Feb-15	22-Apr-15	247								
WHS1200	WHSP6 - Pre-bored H pile (6 nos)	0%	18	18	04-Feb-15	04-Mar-15	278								
WHS1210	WHSP6 - Pile Test	0%	28	28	05-Mar-15	01-Apr-15	344								
WHS1224	WHSP7 - Pre-bored H pile (6 nos)	0%	18	18	05-Mar-15	25-Mar-15	301								
WHS1240	WHSAB1 - Pre-bored H pile (4 nos)	0%	12	12	20-Dec-14	06-Jan-15	247								
WHS1250	WHSAB1 - Pile Test	0%	28	28	07-Jan-15	03-Feb-15	913								
WHS1260	WHSAB1 - pile cap & abutment wall	0%	30	30	21-Jan-15	04-Mar-15	726								
WHS1270	WHSAB1 - Backfilling (~4m)	0%	27	27	05-Mar-15	08-Apr-15	726								
WHS1894	WHSP3 - Pre-bored H pile (6 nos)	0%	18	18	20-Dec-14	13-Jan-15	306								
WHS1896	WHSP3 - Pile Test	0%	28	28	14-Jan-15	10-Feb-15	380								
WHS1898	WHSP3 - Pile cap, Pier and Pier Head	0%	30	30	11-Feb-15	25-Mar-15	298								
WHS1910	WHSP4 - Pre-bored H pile (6 nos)	0%	18	18	14-Jan-15	03-Feb-15	326								
WHS1920	WHSP4 - Pile Test	0%	28	28	04-Feb-15	03-Mar-15	413								
WHS1950	WHSP5 - Pre-bored H pile (6 nos)	0%	18	18	04-Feb-15	04-Mar-15	335								
WHS1960	WHSP5 - Pile Test	0%	28	28	05-Mar-15	01-Apr-15	420								
<b>Crossing Fanling Highway Section</b>															
WHS1470	WHSP1 - Pile cap, Pier and Pier Head	3.85%	50	52	18-Jun-14 A	27-Feb-15	667								
<b>TWSR-East FL Highway S/B Side Section</b>															
WHS2075	North Abutment Wall (AW1) - Temp Shoring	57.78%	19	45	24-Nov-14 A	14-Jan-15	263								
WHS2080	North Abutment Wall (AW1) -pile cap & abutment wall	0%	60	60	15-Jan-15	02-Apr-15	523								
<b>Slip Road Y Construction</b>															
<b>Underground Utility Works</b>															
<b>DN600 and DN900 Watermain</b>															
DN1000	DN600 & DN900 watermain laying (Ch8250-8370)(SA340) (near Z4)	84%	8	50	21-Nov-14 A	31-Dec-14	-355								
DN1030	DN600 & DN900 watermain laying (Ch7925-8050)(SA346)	0%	120	120	12-Mar-15	06-Aug-15	-145								
<b>VO - Wall 76A Construction</b>															
<b>Retaining Wall W76A</b>															
<b>TWSR-East FL Highway S/B Side Section</b>															
W76A1018	Temp. road work for TTA for W76A (TTA-2)	0%	26	26	20-Dec-14	22-Jan-15	-373								
W76A1019	Shift to TTA-1	0%	1	1	23-Jan-15	23-Jan-15	-373								
W76A1020	W76A construction (bay 4,5,9)	0%	36	36	24-Jan-15	14-Mar-15	-373								



Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014				2015				
								Dec				Jan			Feb	Mar
W76A1030	W76A backfilling work (bay 4,5,9)	0%	25	25	16-Mar-15	16-Apr-15	-373									
<b>Other Works</b>																
<b>Retaining Wall W77A</b>																
<b>TWSR-East FL Highway S/B Side Section</b>																
RWZ4.1060	Base slab & Wall (0-3m high)-RW77A (Ch.50-130)	0%	60	60	20-Dec-14	11-Mar-15	267									
RWZ4.1070	Backfilling (0-3m) - RW77A (Ch.50-130)	0%	30	30	12-Mar-15	18-Apr-15	522									
RWZ4.1075	Temp Shoring & Excavation	0%	45	45	15-Jan-15	16-Mar-15	263									
RWZ4.1080	Base slab & Wall (3-7m high)-RW77A (Ch.0-50)	0%	90	90	17-Mar-15	07-Jul-15	263									
<b>Retaining Wall W77B</b>																
<b>TWSR-East FL Highway S/B Side Section</b>																
RWZ4.1100	Base slab & Wall (0-3m high)-RW77B (Ch 0-40)	0%	60	60	12-Mar-15	26-May-15	342									
<b>Retaining Wall W78</b>																
<b>TWSR-East FL Highway S/B Side Section</b>																
RWZ4.0900	Site Clearance	0%	30	30	20-Dec-14	27-Jan-15	432									
<b>TCSS Works</b>																
<b>TCSS Pre-Construction Works</b>																
TCSS0100	Acquire Design Criteria from Drawing & procurement	0%	180	180	20-Dec-14	06-Aug-15	333									

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2015			
								2014	Jan	Feb	Mar
<b>Contract Condition</b>											
<b>General</b>											
<b>Contract Condition</b>											
<b>Contract Condition</b>											
KD03a	KD-3a (270d) - Comprises all works in SA322A (Area: Resite Houses)	0%	0	0		20-Jan-15'	-281				20-Jan-15' ♦ KD-3a (270d) - Comprises all works in SA322A (Area: Resite Houses)
POSSA323A	Site Area SA323A (360d) (not required)	0%	0	0	20-Jan-15*		-191				♦ Site Area SA323A (360d) (not required)
POSSA327	Site Area SA327 (180d)	0%	0	0	20-Jan-15*		-19				♦ Site Area SA327 (180d)
<b>ZONE 1 (Ch. 5640 to 5880)</b>											
<b>Noise Barrier Along TWSR-West and Laying New Utilities</b>											
<b>NB42 (Ch.5640-5740)-TWSR West Side</b>											
<b>Noise Barrier Works</b>											
NB00110	NB42 (Ch5640-5740) - Footing & Wall Structure	0%	45	45	13-Feb-15	17-Apr-15	39				
NB00120	NB42 (Ch5640-5740) - NB production	0%	45	45	18-Apr-15	01-Jun-15	1259				
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>											
TSZ10100	Sheet Piling & Excavation (~5m below ground) (along NB42)	0%	21	21	20-Jan-15	12-Feb-15	24				
TSZ10130	Watermain installation (along NB42)	0%	30	30	13-Feb-15	27-Mar-15	24				
TSZ10140	Firemain installation (along NB42)	0%	30	30	28-Mar-15	06-May-15	24				
<b>NB42A (Ch.5750-5810)-TWSR West Side</b>											
<b>Noise Barrier Works</b>											
NB00190	NB42A (Ch5750-5810) - Footing & Wall Structure	0%	30	30	10-Feb-15	24-Mar-15	-39				
NB00200	NB42A (Ch5750-5810) - NB production	0%	45	45	25-Mar-15	08-May-15	1283				
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>											
TSZ10150	Sheet Piling & Excavation (~5m below ground) (along NB42A)	0%	18	18	20-Jan-15	09-Feb-15	-39				
TSZ10180	Watermain installation (along NB42A)	0%	20	20	25-Mar-15	20-Apr-15	-39				
<b>Underground Utility Works</b>											
UUZ10110	Utility cable laying by Utility companies (Along NB42A)	0%	24	24	25-Mar-15	24-Apr-15	-23				
<b>ZONE 2 (Ch. 5880 to 6930)</b>											
<b>Noise Barrier Along TWSR-West and Laying New Utilities</b>											
<b>Site Clearance &amp; Demolition of Existing Structure</b>											
<b>Demolition Work</b>											
Z2.P2N.1250	Construction of proposed SHRINE	0%	165	165	20-Jan-15	15-Aug-15	957				
Z2.P2N.1290	Demolition of Man Ching Lung Tong	0%	15	15	26-Jan-15*	11-Feb-15	0				
<b>NB47 (Ch.5880-5930)-TWSR West Side</b>											
<b>Noise Barrier Works</b>											
NB00270	NB47 (Ch5880-5930)- Footing & Wall Structure	0%	30	30	30-Mar-15	07-May-15	-332				
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>											
TSZ10250	Sheet Piling & Excavation (~6m below ground) (along NB47)	0%	18	18	20-Jan-15	09-Feb-15	-332				
TSZ10260	DSD Trunk Sewer laying (along NB47)	0%	18	18	10-Feb-15	10-Mar-15	-332				
TSZ10270	Backfill up to NB47 footing level	0%	16	16	11-Mar-15	28-Mar-15	-332				
TSZ10280	Watermain installation (along NB47)	0%	26	26	30-Mar-15	02-May-15	-330				
<b>NB47A (Ch.5950-5975)-TWSR West Side</b>											
<b>Noise Barrier Works</b>											
NB00300	NB47A - ID1-1 piling (0.19m -24no)	0%	50	50	01-Apr-15	03-Jun-15	-290				
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>											
TSZ10560	Watermain & Firemain installation (Along NB47A-above ID1)	0%	28	28	01-Apr-15	07-May-15	121				
<b>Underground Utility Works</b>											
UUZ20240	Utility cable laying by Utility companies (Along NB47A-above)	0%	12	12	01-Apr-15	17-Apr-15	137				
<b>NB48 (Ch.5995-6120)-TWSR West Side</b>											
<b>Noise Barrier Works</b>											
NB00415	NB48 (NB48/5-10) Pre-drilling	76.56%	15	64	18-Dec-14 A	05-Feb-15	-57				
NB00420	NB48 (NB48/5-10) piling (0.19m -64no)	0%	96	96	06-Feb-15	11-Jun-15	-57				
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>											
TSZ10400	Sheet Piling & Excavation (~5m below ground) (along NB48, 0-60m)	0%	21	21	20-Jan-15	12-Feb-15	-121				
TSZ10410	DSD Trunk Sewer laying (along NB48, 0-60m)	0%	18	18	13-Feb-15	13-Mar-15	-121				
TSZ10420	Backfill up to NB48, 0-60m footing level	0%	32	32	14-Mar-15	23-Apr-15	-121				
<b>NB49 (Ch.6145-6215)-TWSR West Side</b>											
<b>Noise Barrier Works</b>											
NB00485	NB49 - Pre-drilling	70%	15	50	03-Nov-14 A	05-Feb-15	4				
NB00490	NB49 piling (0.19m -96no)	0%	96	96	12-Jan-15 A	23-May-15	-47				
<b>NB54 (Ch.6240-6280)-TWSR West Side</b>											
<b>Noise Barrier Works</b>											
NB00605	NB54 - ID2-1 Pre-drilling (Deleted notified on 14-5, VO issued)	0%	0	0	20-Jan-15	20-Jan-15	-100				
NB00610	NB54 - ID2-1 piling (0.19m -18no)- (Deleted notified on 14-5, VO issued)	0%	0	0	01-Apr-15	01-Apr-15	-154				
NB00620	NB54 - ID2-1 Sheet piling & excavation (~3m)	0%	18	18	01-Apr-15	24-Apr-15	-38				
NB00665	NB54 -Pre-drilling	20.83%	19	24	15-Nov-14 A	10-Feb-15	-119				
NB00670	NB54 piling (0.19m -24no)-1 rigs	0%	72	72	01-Apr-15	30-Jun-15	-154				
<b>NB54A (Ch.6290-6350)-TWSR West Side</b>											
<b>Noise Barrier Works</b>											
NB00730	NB54A -Pre-drilling	33.33%	24	36	26-Feb-14 A	16-Feb-15	-24				
NB00740	NB54A piling (0.19m -72no)	48.15%	56	108	05-May-14 A	02-Apr-15	-26				

Project ID: DWP Rev 01 (1501)  
 Layout: 3 Month Rolling Program  
 Page 1 of 5

**Contract No. HY/2012/06**  
**Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange**  
**3 Month Rolling Program(20-Jan-15)**



Date	Revision	C..App...
22-Jan-14	IWP Rev 4	
26-Feb-14	IWP Rev 5	
13-May-...	WP Rev 1	
30-Jun-14	WP Rev...	

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2015					
								2014	Jan	Feb	Mar	Apr	
<b>NB57 (Ch.6365-6445)-TWSR West Side</b>													
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>													
TSZ10700	Sheet Piling & Excavation (~5m below ground) (along NB57)	0%	21	21	15-Dec-14 A	12-Feb-15	-130						
TSZ10710	DSD Trunk Sewer laying (along NB57)	0%	18	18	13-Feb-15	13-Mar-15	-130						
TSZ10720	Backfill up to NB57 footing level	0%	20	20	14-Mar-15	09-Apr-15	-130						
TSZ10730	Watermain installation (along NB57)	0%	30	30	10-Apr-15	15-May-15	-88						
<b>NB59 (Ch.6490-6590)-TWSR West Side</b>													
<b>Noise Barrier Works</b>													
NB00950	NB59 - piling (0.19m -94no)	75.69%	35	144	02-Jan-15 A	09-Mar-15	-124						
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>													
TSZ10800	Sheet Piling & Excavation (~5m below ground) (along NB59)	0%	28	28	10-Mar-15	14-Apr-15	-124						
TSZ10810	DSD Trunk Sewer laying (along NB59)	0%	30	30	15-Apr-15	20-May-15	-124						
<b>NB63 (Ch.6610-6700)-TWSR West Side</b>													
<b>Noise Barrier Works</b>													
NB01030	NB63 - backfilling	0%	50	50	25-Mar-15	27-May-15	-126						
NB01040	NB63 - NB production	0%	45	45	20-Jan-15	05-Mar-15	1347						
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>													
TSZ10300	Sheet Piling & Excavation (~7m below ground) (along NB63)	0%	12	12	20-Jan-15	02-Feb-15	-54						
TSZ10310	DSD Trunk Sewer laying (along NB63)	0%	18	18	03-Feb-15	03-Mar-15	1719						
TSZ10330	Watermain installation (along NB63)	0%	30	30	04-Mar-15	10-Apr-15	1719						
TSZ10340	Firemain installation (along NB63)	0%	30	30	11-Apr-15	16-May-15	1719						
<b>DSD Southern Trunk Sewer - Trenchless Construction</b>													
TSZ10950	Construct Pipe jacking pits	0%	60	60	03-Feb-15	24-Apr-15	-54						
<b>Underground Utility Works</b>													
UUZ20230	Utility cable laying by Utility companies (Along NB63-100m)	0%	48	48	27-Dec-14 A	24-Mar-15	-126						
<b>Box Culvert Extension ID1</b>													
<b>Structure Works</b>													
ID1-0100	Box Culvert Extension ID1 structure	54.24%	54	118	20-Oct-14 A	31-Mar-15	-119						
<b>Box Culvert Extension ID2</b>													
<b>Structure Works</b>													
ID2-0100	Box Culvert Extension ID2 structure	54.24%	54	118	20-Oct-14 A	31-Mar-15	-119						
<b>Bridge Construction</b>													
<b>New Tai Hang Footbridge</b>													
<b>General</b>													
THBF0330	Structure steel Shop drawing submission (THFB)	0%	60	60	20-Jan-15	10-Apr-15	496						
THBF0335	Structure steel Shop drawing approval (THFB)	0%	30	30	21-Mar-15	28-Apr-15	496						
<b>TWSR-West/ FL Highway N/B Side Section</b>													
THBF0120	THP5 - Pre-bored H pile (8 nos)	75%	6	24	13-Nov-14 A	26-Jan-15	713						
THBF0130	THP5 - Pile Test	0%	28	28	27-Jan-15	23-Feb-15	898						
THBF0140	THP5 - Pile cap, Pier and Pier Head	0%	45	45	10-Feb-15	14-Apr-15	713						
THBF0160	THP8, THP9 - Pre-bored H pile (8 nos)	50%	12	24	08-Nov-14 A	02-Feb-15	812						
THBF0170	THP8, THP9 - Pile Test	0%	28	28	03-Feb-15	02-Mar-15	1017						
THBF0180	THP8, THP9 - Pile cap, Pier and Pier Head	0%	30	30	17-Feb-15	31-Mar-15	812						
THBF0200	THAB3 - Pre-bored H pile (4 nos)	50%	6	12	08-Nov-14 A	26-Jan-15	792						
THBF0210	THAB3 - Pile Test	0%	28	28	27-Jan-15	23-Feb-15	993						
THBF0220	THAB3 - pile cap & abutment wall	0%	30	30	10-Feb-15	24-Mar-15	791						
THBF0230	THAB3 - Backfilling (~4m)	0%	27	27	25-Mar-15	28-Apr-15	791						
THBF0250	THP6, THP7 - Pre-bored H pile (14 nos)	42.86%	24	42	17-Nov-14 A	16-Feb-15	609						
THBF0260	THP6, THP7 - Pile Test	0%	28	28	17-Feb-15	16-Mar-15	895						
THBF0270	THP6, THP7 - Pile cap, Pier and Pier Head	0%	30	30	03-Mar-15	09-Apr-15	717						
THBF0290	THAB2 - Pre-bored H pile (18 nos)	55.56%	24	54	12-Dec-14 A	16-Feb-15	-114						
THBF0300	THAB2 - Pile Test	0%	28	28	17-Feb-15	16-Mar-15	-139						
THBF0310	THAB2 - pile cap & abutment wall	0%	30	30	03-Mar-15	09-Apr-15	-109						
THBF0320	THAB2 - Backfilling (~3m)	0%	20	20	10-Apr-15	04-May-15	697						
<b>TWSR-East FL Highway S/B Side Section</b>													
THBF0440	THAB1 - Predrilling	0%	12	12	20-Jan-15	02-Feb-15	621						
THBF0450	THAB1 - Pre-bored H pile (4 nos)	0%	12	12	17-Feb-15	10-Mar-15	609						
THBF0460	THAB1 - Pile Test	0%	28	28	11-Mar-15	07-Apr-15	794						
THBF0470	THAB1 - pile cap & abutment wall	0%	30	30	25-Mar-15	02-May-15	633						
THBF0490	THP2 - Predrilling	0%	12	12	03-Feb-15	16-Feb-15	621						
THBF0500	THP2 - Pre-bored H pile (8 nos)	0%	24	24	11-Mar-15	10-Apr-15	609						
THBF0510	THP2 - Pile Test	0%	28	28	11-Apr-15	08-May-15	824						
THBF0700	THP3 - Predrilling	0%	6	6	17-Feb-15	03-Mar-15	639						
THBF0710	THP3 - Pre-bored H pile (4 nos)	0%	16	16	11-Apr-15	29-Apr-15	609						
THBF0740	THP4 - Predrilling	0%	6	6	04-Mar-15	10-Mar-15	649						
<b>New Tai Wo Footbridge</b>													
<b>General</b>													
TWFB1020	Structure steel Shop drawing submission (TWFB)	0%	90	90	20-Jan-15	16-May-15	717						
<b>TWSR-West/ FL Highway N/B Side Section</b>													
TWFB1280	TWP4, TWP5 - Pre-bored H pile (14 nos)	0%	42	42	01-Apr-15	23-May-15	-149						
TWFB1320	TWAB1 - Pre-bored H pile (18 nos)	0%	54	54	20-Jan-15	31-Mar-15	-166						
TWFB1330	TWAB1 - Pile Test	0%	28	28	01-Apr-15	28-Apr-15	-209						

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2015					
								2014	Jan	Feb	Mar	Apr	
TWFB1340	TWAB1 - pile cap & abutment wall	0%	30	30	15-Apr-15	20-May-15	-164						
<b>Temporary Tai Wo Footbridge</b>													
<b>Design Works</b>													
TWFB-T1010	Design preparation	66.67%	30	90	01-Nov-14 A	03-Mar-15	208						
TWFB-T1020	Engineer Comment	0%	26	26	04-Mar-15	02-Apr-15	208						
TWFB-T1030	Design amendment	0%	26	26	07-Apr-15	07-May-15	208						
<b>Demolition of Existing Tai Wo Footbridge</b>													
<b>TWSR-West/ FL Highway N/B Side Section</b>													
TWFB-DE0900	Site Clearance	0%	30	30	01-Nov-14 A	03-Mar-15	535						
<b>Noise Barrier Along Fanling Highway S/B</b>													
<b>NB51 (Ch.5935-6055)-FH S/B Side</b>													
<b>Noise Barrier Works</b>													
NB02270	NB51 ID1-3 (0-25m) - Sheet piling & Excavation	0%	21	21	22-Jan-15 A	12-Feb-15	283						
NB02280	NB51 ID1-3 (0-25m) - Footing & Wall Structure	0%	90	90	13-Feb-15	11-Jun-15	283						
<b>NB53 (Ch.6125-6300) -FH S/B Side (MTRC I&amp;P Area)</b>													
<b>Noise Barrier Works</b>													
NB02420	Coordinate with MTRC for Precautionary Measure	0%	60	60	20-Jan-15	10-Apr-15	473						
NB02430	Precautionary Measure installation	0%	26	26	11-Apr-15	12-May-15	473						
<b>NB55 (Ch.6300-6360)-FH S/B Side (MTRC I&amp;P Area)</b>													
<b>Noise Barrier Works</b>													
NB02640	NB55 - Footing & Wall Structure	31.67%	41	60	07-Nov-14 A	16-Mar-15	505						
NB02650	NB55- backfilling	0%	50	50	17-Mar-15	18-May-15	505						
NB02660	NB55 - NB production	0%	45	45	17-Mar-15	30-Apr-15	1291						
<b>NB56 (Ch.6360-6400)-FH S/B Side (MTRC I&amp;P Area)</b>													
<b>Noise Barrier Works</b>													
NB02710	NB56 - Footing & Wall Structure	0%	60	60	20-Dec-14 A	10-Apr-15	1021						
NB02720	NB56- backfilling	0%	50	50	11-Apr-15	10-Jun-15	1699						
NB02730	NB56 - NB production	0%	45	45	11-Apr-15	25-May-15	1266						
<b>NB61 (Ch.6400-6560)-FH S/B Side (MTRC I&amp;P Area)</b>													
<b>Noise Barrier Works</b>													
NB02830	NB61 (50-160m) - Footing & Wall Structure	76.25%	19	80	19-Jul-14 A	10-Feb-15	944						
NB02840	NB61 (50-160m) - backfilling	0%	50	50	11-Feb-15	21-Apr-15	944						
NB02850	NB61 (50-160m) - NB production	0%	45	45	11-Feb-15	27-Mar-15	1325						
NB02860	NB61 (50-160m) - NB post & panel installation	0%	5	5	28-Mar-15	02-Apr-15	1066						
<b>NB61A (Ch.6560-6745)-FH S/B Side (MTRC I&amp;P Area)</b>													
<b>Noise Barrier Works</b>													
NB02910	NB61A (0-50m)- backfilling	0%	50	50	20-Jan-15	26-Mar-15	1759						
NB02920	NB61A (0-50m) - NB production	0%	45	45	20-Jan-15	05-Mar-15	1347						
NB02930	NB61A (0-50m) - NB post & panel installation	0%	5	5	06-Mar-15	11-Mar-15	1085						
NB02960	NB61A ID2-3 (50-75m)- Sheet piling & Excavation	0%	10	10	21-Jan-15 A	30-Jan-15	987						
NB02970	NB61A ID2-3 (50-75m) - Footing & Wall Structure	0%	70	70	31-Jan-15	05-May-15	987						
NB03040	NB61A (75-190m) - NB production	0%	45	45	20-Jan-15	05-Mar-15	1347						
NB03050	NB61A (75-190m) - NB post & panel installation	0%	5	5	06-Mar-15	11-Mar-15	1085						
<b>Other Works</b>													
<b>Site Clearance &amp; Demolition of Existing Structure</b>													
<b>Contract Condition</b>													
MCLT1030	Design Preparation	46.15%	14	26	06-Aug-14 A	04-Feb-15	-163						
MCLT1040	Engineer approval	0%	12	12	05-Feb-15	18-Feb-15	-163						
MCLT1050	Apply cert for exemption by DLO by Engineer	0%	12	12	27-Feb-15	12-Mar-15	-163						
MCLT1060	Design available for construction	0%	0	0		12-Mar-15	-163						
MCLT1080	Construct New MCLT (Structure)	0%	60	60	13-Mar-15	27-May-15	-163						
<b>South Buffer Zone 1 (SBZ1) (within Zone 2)(Ch.6740 to 6930)</b>													
<b>Noise Barrier Along TWSR-West and Laying New Utilities</b>													
<b>NB63A (Ch.6710-6840)-TWSR West Side</b>													
<b>Noise Barrier Works</b>													
NB01090	NB63A-1 - NB production	0%	45	45	20-Jan-15	05-Mar-15	707						
NB01120	NB63A-2 - Footing & Wall Structure (ch10.7-24.2)	0%	30	30	20-Jan-15	03-Mar-15	24						
NB01140	NB63A-2 - NB production	0%	45	45	04-Mar-15	17-Apr-15	664						
NB01170	NB63A-3 - Footing & Wall Structure (ch24.2-86.9)	0%	50	50	04-Mar-15	05-May-15	24						
<b>NB64 &amp; NB64A (Ch.6860-6920)-TWSR West Side</b>													
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>													
TSZ10900	Sheet Piling & Excavation (~5m below ground) (along NB64)	0%	21	21	20-Jan-15	12-Feb-15	-131						
TSZ10910	DSD Trunk Sewer laying (along NB64)	0%	18	18	13-Feb-15	13-Mar-15	-131						
TSZ10920	Backfill up to NB64 footing level	0%	32	32	14-Mar-15	23-Apr-15	-131						
<b>Bridge Construction</b>													
<b>Kau Lung Hang Vehicular Bridge</b>													
<b>KLH Bridge - West Ramp</b>													
Z2.KLH.1002	West Abutment- Pile cap & Structural Wall	25.56%	67	90	20-Dec-14 A	18-Apr-15	-85						
<b>KLH Bridge - Deck 1</b>													
Z2.KLH.1012	Pier VBP1- Pile testing	32.14%	19	28	20-Nov-14 A	10-Feb-15	13						
<b>KLH Bridge - Ramp R1</b>													
Z2.KLH.1450	Ramp R1 - Pile caps and pier construction (R1P1)	0%	40	40	20-Jan-15	14-Mar-15	191						
Z2.KLH.1660	Ramp R1 - Pile caps and pier construction (R1P2)	0%	40	40	16-Mar-15	05-May-15	191						
Z2.KLH.1710	Ramp R1 - Abutment R1 - base slab & wall	0%	45	45	20-Jan-15	20-Mar-15	236						
Z2.KLH.1720	Ramp R1 - Abutment R1 - Top slab	0%	30	30	21-Mar-15	28-Apr-15	236						

12-Mar-15 ♦ Design available for construction

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2015					
								2014	Jan	Feb	Mar	Apr	
<b>KLH Bridge - Deck 3</b>													
Z2.KLH.1350	VBP6 - Pre-bored H-pile piling works (12 Nos.)	75%	15	60	22-Dec-14 A	05-Feb-15	-79						
Z2.KLH.1360	VBP6 - Pile cap, pier construction	0%	90	90	06-Feb-15	04-Jun-15	-79						
Z2.KLH.1810	East Abutment - Pile caps, abutment wall construction	36%	48	75	20-Oct-14 A	24-Mar-15	-112						
Z2.KLH.1890	VBP8 - Pile caps, pier and pier head construction	0%	75	75	25-Mar-15	26-Jun-15	-112						
<b>KLH Bridge - Deck 2</b>													
Z2.KLH.1144	Deck 2 Precast concrete beam production (30 beams)	0%	150	150	18-Mar-15	14-Aug-15	92						
Z2.KLH.1158	VBP4-Pre-drilling work	0%	15	15	28-Feb-15	17-Mar-15	81						
Z2.KLH.1160	VBP4- Pre-bored H-pile piling works (9 Nos.)	0%	27	27	16-Mar-15	18-Apr-15	81						
Z2.KLH.1170	VBP4- Pile cap, pier & pier head construction	0%	80	80	17-Apr-15	23-Jul-15	81						
Z2.KLH.1220	VBP5- Pile cap, pier, pier head construction	83.75%	13	80	20-Nov-14 A	03-Feb-15	25						
Z2.KLH.1222	VBP5 - Backfilling & Road Work for TTA for VBP4	0%	14	14	04-Feb-15	27-Feb-15	81						
<b>KLH Bridge - Ramp R2</b>													
Z2.KLH.1520	Ramp R2 - Pre-bored H-pile piling works (18 Nos.)	20.37%	43	54	27-Jun-14 A	18-Mar-15	31						
Z2.KLH.1530	Ramp R2 - Pile cap, abutment and pier construction	0%	120	120	16-Mar-15	10-Aug-15	31						
Z2.KLH.1590	Land Possession for House 190B	0%	0	0		20-Jan-15	-90						
<b>Demolition of Existing Nam Wa Po Footbridge</b>													
<b>General</b>													
Z2.NWP.1020	Temp. Steel Ramp, Pier, Deck Construction	82.22%	8	45	20-Oct-14 A	28-Jan-15	-99						
Z2.NWP.1030	Diversion of Existing Pedestrian to Temp. Steel Ramp	0%	1	1	29-Jan-15	29-Jan-15	-99						
Z2.NWP.1050	Removal of Existing Ramp Portion and Deck Above Existing TWSR	0%	30	30	30-Jan-15	13-Mar-15	-99						
<b>North Buffer Zone 2 (NBZ2) (within Zone 4) (Ch. 7925 to 8100)</b>													
<b>Site Formation</b>													
<b>Site Formation Works</b>													
<b>Site Formation Work</b>													
Z4SF1070	Backfilling (~20000m3)	70%	54	180	10-May-14 A	31-Mar-15	-184						
<b>Retaining Wall W76</b>													
<b>Structure Works</b>													
RW761085	Wall construction - W76 (~7m high)	42.5%	23	40	03-Oct-14 A	14-Feb-15	-153						
Z4SF1090	Watermains installation	0%	21	21	01-Apr-15	28-Apr-15	-184						
Z4SF1100	Firemain installation	0%	21	21	01-Apr-15	28-Apr-15	-184						
<b>Bridge Construction</b>													
<b>New Ho Ka Yuen Footbridge</b>													
<b>General</b>													
HKY1050	Structure steel procurement (HKYB)	17.33%	124	150	10-Dec-14 A	23-May-15	-226						
<b>TWSR-West/ FL Highway N/B Side Section</b>													
HKY1135	Soil nail works	0%	50	50	13-Dec-14 A	26-Mar-15	-195						
HKY1150	HKYP6 - Pre-bored H pile (8 nos)	0%	24	24	27-Mar-15	27-Apr-15	-195						
HKY1172	HKYP1 - Predrilling	0%	12	12	20-Jan-15	02-Feb-15	-38						
HKY1275	Existing HKY bridge structure removed (TWSR-W)	0%	0	0		20-Jan-15	-133						
HKY1280	HKYP7 - Predrilling	0%	18	18	17-Feb-15	17-Mar-15	-101						
HKY1320	HKYAB4 - Predrilling	0%	24	24	20-Jan-15	16-Feb-15	-133						
<b>TWSR-East FL Highway S/B Side Section</b>													
HKY1530	HKYAB1 - pile cap & abutment wall	13.33%	26	30	24-Nov-14 A	18-Feb-15	-90						
HKY1540	HKYAB1 - Backfilling (~3m)	0%	20	20	27-Feb-15	21-Mar-15	-90						
HKY1580	HKYP3 - Pile cap, Pier and Pier Head	42.22%	26	45	24-Nov-14 A	18-Feb-15	-70						
HKY1760	HKYP4 - Pile cap, Pier and Pier Head	0%	54	45	15-Oct-14 A	31-Mar-15	-68						
HKY1800	HKYP5 - Pile cap, Pier and Pier Head	0%	77	45	18-Sep-14 A	30-Apr-15	-91						
HKY1840	HKYAB2 - pile cap & abutment wall	0%	88	60	01-Nov-14 A	14-May-15	-129						
<b>TWSR-East Construction</b>													
<b>NB74 (Ch.7930-7980)-FH S/B Side</b>													
<b>Noise Barrier Works</b>													
NB4005	NB74 - Footing & Wall Structure	0%	70	70	01-Apr-15	27-Jun-15	128						
<b>ZONE 4 (Ch. 7925 to 8700)</b>													
<b>Noise Barrier Along TWSR-West and Laying New Utilities</b>													
<b>NB75 (Ch.7930-8090)-FH N/B Side</b>													
<b>Noise Barrier Works</b>													
NB4100	NB75 -Pre-drilling (Ch7990-8000)-(HKY-P1)	0%	24	24	03-Feb-15	10-Mar-15	-38						
<b>Bridge Construction</b>													
<b>New Wo Hop Shek Pedstrian &amp; Cycle Bridge</b>													
<b>General</b>													
WHS1040	Structure steel procurement (WHSB)	18%	123	150	10-Dec-14 A	22-May-15	331						
<b>TWSR-West/ FL Highway N/B Side Section</b>													
WHS1160	WHSP2 - Pre-bored H pile (8 nos)	0%	24	24	03-Feb-15	10-Mar-15	224						
WHS1170	WHSP2 - Pile Test	0%	28	28	11-Mar-15	07-Apr-15	273						
WHS1180	WHSP2 - Pile cap, Pier and Pier Head	0%	45	45	25-Mar-15	20-May-15	224						
WHS1200	WHSP6 - Pre-bored H pile (6 nos)	0%	18	18	11-Mar-15	31-Mar-15	255						
WHS1210	WHSP6 - Pile Test	0%	28	28	01-Apr-15	28-Apr-15	317						
WHS1224	WHSP7 - Pre-bored H pile (6 nos)	0%	18	18	01-Apr-15	24-Apr-15	278						
WHS1240	WHSAB1 - Pre-bored H pile (4 nos)	0%	12	12	20-Jan-15	02-Feb-15	224						
WHS1250	WHSAB1 - Pile Test	0%	28	28	03-Feb-15	02-Mar-15	886						
WHS1260	WHSAB1 - pile cap & abutment wall	0%	30	30	17-Feb-15	31-Mar-15	703						
WHS1270	WHSAB1 - Backfilling (~4m)	0%	27	27	01-Apr-15	06-May-15	703						

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2015					
								2014	Jan	Feb	Mar	Apr	
WHS1894	WHSP3 - Pre-bored H pile (6 nos)	0%	18	18	20-Jan-15	09-Feb-15	283						
WHS1896	WHSP3 - Pile Test	0%	28	28	10-Feb-15	09-Mar-15	353						
WHS1898	WHSP3 - Pile cap, Pier and Pier Head	0%	30	30	10-Mar-15	16-Apr-15	282						
WHS1910	WHSP4 - Pre-bored H pile (6 nos)	0%	18	18	10-Feb-15	10-Mar-15	303						
WHS1920	WHSP4 - Pile Test	0%	28	28	11-Mar-15	07-Apr-15	378						
WHS1930	WHSP4 - Pile cap, Pier and Pier Head	0%	30	30	17-Apr-15	22-May-15	282						
WHS1950	WHSP5 - Pre-bored H pile (6 nos)	0%	18	18	11-Mar-15	31-Mar-15	312						
WHS1960	WHSP5 - Pile Test	0%	28	28	01-Apr-15	28-Apr-15	393						
<b>Crossing Fanling Highway Section</b>													
WHS1470	WHSP1 - Pile cap, Pier and Pier Head	0%	54	52	18-Jun-14 A	31-Mar-15	640						
<b>TWSR-East FL Highway S/B Side Section</b>													
WHS2075	North Abutment Wall (AW1) - Temp Shoring	77.78%	10	45	24-Nov-14 A	30-Jan-15	249						
WHS2080	North Abutment Wall (AW1) -pile cap & abutment wall	0%	60	60	31-Jan-15	22-Apr-15	509						
<b>Slip Road Y Construction</b>													
<b>Drainage &amp; Road Works</b>													
<b>TWSR-East FL Highway S/B Side Section</b>													
RDZ41000	Construct Slip Rd Y (Ch8250-8370)(SA340) (Z4	0%	95	95	15-Apr-15	07-Aug-15	-361						
<b>Underground Utility Works</b>													
<b>DN600 and DN900 Watermain</b>													
DN1030	DN600 & DN900 watermain laying (Ch7925-8050)(SA346)	16.67%	100	120	15-Nov-14 A	29-May-15	-88						
<b>VO - Wall 76A Construction</b>													
<b>Retaining Wall W76A</b>													
<b>TWSR-East FL Highway S/B Side Section</b>													
W76A1018	PCCW drawpitt construction	0%	26	26	19-Jan-15 A	18-Feb-15	-371						
W76A1019	W76A construction (bay 4,5 wall)	0%	23	1	15-Jan-15 A	14-Feb-15	-368						
W76A1020	W76A construction (bay 9)	0%	12	12	27-Feb-15	12-Mar-15	-371						
W76A1030	W76A backfilling work (bay 4,5,9)	0%	25	25	13-Mar-15	14-Apr-15	-371						
W76A1040	Stage 1 road work ready to start	0%	0	0	15-Apr-15		-371						
W76A1050	Drainage work for Caltex access road	0%	150	150	15-Apr-15	13-Oct-15	759						
<b>Fanling Highway Construction</b>													
<b>Drainage &amp; Road Works</b>													
<b>TWSR-East FL Highway S/B Side Section</b>													
RDZ41005	Construct FH S/B Lane 1,2 (Ch8250-8370)(SA340) (Z4	0%	100	100	15-Apr-15	13-Aug-15	-371						
<b>Other Works</b>													
<b>Retaining Wall W77A</b>													
<b>TWSR-East FL Highway S/B Side Section</b>													
RWZ4.1060	Base slab & Wall (0-3m high)- RW77A (Ch.50-130)	0%	60	60	20-Jan-15	10-Apr-15	244						
RWZ4.1070	Backfilling (0-3m) - RW77A (Ch.50-130)	0%	30	30	11-Apr-15	16-May-15	499						
RWZ4.1075	Temp Shoring & Excavation	0%	45	45	31-Jan-15	01-Apr-15	249						
RWZ4.1080	Base slab & Wall (3-7m high)- RW77A (Ch.0-50)	0%	90	90	11-Apr-15	29-Jul-15	244						
<b>Retaining Wall W77B</b>													
<b>TWSR-East FL Highway S/B Side Section</b>													
RWZ4.1100	Base slab & Wall (0-3m high)- RW77B (Ch 0-40)	0%	60	60	11-Apr-15	23-Jun-15	319						
<b>Retaining Wall W78</b>													
<b>TWSR-East FL Highway S/B Side Section</b>													
RWZ4.0900	Site Clearance	0%	30	30	20-Jan-15	03-Mar-15	409						
<b>TCSS Works</b>													
<b>TCSS Pre-Construction Works</b>													
TCSS0100	Acquire Design Criteria from Drawing & procurement	0%	180	180	20-Jan-15	02-Sep-15	310						