

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2015				
								Oct	Nov	Dec	2016 Jan	
Contract Condition												
General												
Contract Condition												
KD16	KD-16 (883d) - N2: Connection of realigned Tai Wo Service Road East	0%	0	0		20-Oct-15*	59					
POSSA323A	Site Area SA323A (360d) (not required)	0%	0	0	20-Oct-15		1720					
POSSA327	Site Area SA327 (180d)	0%	0	0	20-Oct-15*		-292					
POSSA327A	Site Area SA327A (730d)	0%	0	0	20-Oct-15*		-94					
POSSA345	Site Area SA345 (0d)	0%	0	0	30-Nov-15*		0					
ZONE 1 (Ch. 5640 to 5880)												
Noise Barrier Along TWSR-West and Laying New Utilities												
NB42 (Ch.5640-5740)-TWSR West Side												
Noise Barrier Works												
NB00114	NB42 (bay 303) - Footing & Wall Structure - 1 bays - VO	0%	45	45	20-Oct-15	11-Dec-15	80					
NB00115	NB42 (Ch5640-5740) - Backfilling	0%	12	12	04-Jan-16	16-Jan-16	78					
NB00120	NB42 (Ch5640-5740) - NB production	0%	45	45	20-Oct-15	03-Dec-15	1263					
NB00130	NB42 (Ch5640-5740) - NB post & panel installation	0%	5	5	18-Jan-16	22-Jan-16	978					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10130	Watermain installation (along NB42)	0%	30	30	22-Oct-15	25-Nov-15	78					
TSZ10140	Firemain installation (along NB42)	0%	30	30	26-Nov-15	02-Jan-16	78					
Underground Utility Works												
UUZ10100	Utility cable laying by Utility companies (Along NB42)	97.22%	1	36	21-Aug-15 A	20-Oct-15	78					
UUZ20250	Utility cable laying (Along NB42 bay 303 VO)	0%	14	14	12-Dec-15	30-Dec-15	80					
NB42A (Ch.5750-5810)-TWSR West Side												
Noise Barrier Works												
NB00195	NB42A (Ch5750-5810) - backfilling	0%	12	12	30-Dec-15	13-Jan-16	81					
NB00200	NB42A (Ch5750-5810) - NB production	0%	45	45	20-Oct-15	03-Dec-15	1263					
NB00210	NB42A (Ch5750-5810) - NB post & panel installation	0%	5	5	14-Jan-16	19-Jan-16	981					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10150	Sheet Piling & Excavation (~5m below ground) (along NB42A)	0%	18	18	20-Oct-15	10-Nov-15	81					
TSZ10180	Watermain installation (along NB42A)	0%	20	20	11-Nov-15	03-Dec-15	81					
TSZ10190	Firemain installation (along NB42A)	0%	20	20	04-Dec-15	29-Dec-15	81					
Underground Utility Works												
UUZ10110	Utility cable laying by Utility companies (Along NB42A)	95%	1	20	21-Aug-15 A	20-Oct-15	138					
NB47B (Ch.5820-5880)-TWSR West Side												
Noise Barrier Works												
NB00231	Stop works by Landload nearby	25.81%	23	31	21-Aug-15 A	16-Nov-15	57					
NB00233	NB47B (bay 311A)- Footing & Wall Structure - VO	0%	45	45	17-Nov-15	11-Jan-16	57					
NB00240	NB47B (Ch5820-5880) - NB production	0%	45	45	20-Oct-15	03-Dec-15	1263					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10230	Watermain installation (along NB47B)	0%	20	20	21-Sep-15 A	12-Nov-15	99					
TSZ10240	Firemain installation (along NB47B)	0%	20	20	13-Nov-15	05-Dec-15	99					
Underground Utility Works												
UUZ10121	Utility cable laying by Utility companies (along bay 311A)	0%	14	14	12-Jan-16	27-Jan-16	57					
Noise Barrier Along Fanling Highway S/B												
NB44 (Ch.5700-5760)-FH S/B Side												
Noise Barrier Works												
NB01385	NB44 - Excavation & Footing & Wall Structure (1 bays)	0%	50	50	18-Dec-15	26-Feb-16	918					
NB45 (Ch.5760-5820)-FH S/B Side												
Noise Barrier Works												
NB01435	NB45 - Excavation & Footing & Wall Structure (2 bays)	25.37%	50	67	01-Sep-15 A	17-Dec-15	918					
NB01440	NB45 - NB production	0%	45	45	18-Dec-15	31-Jan-16	1204					
NB46 (Ch.5820-5880)-FH S/B Side												
Noise Barrier Works												
NB01490	NB46 - NB production	0%	45	45	18-Dec-15	31-Jan-16	1204					
ZONE 2 (Ch. 5880 to 6930)												
Noise Barrier Along TWSR-West and Laying New Utilities												
Site Clearance & Demolition of Existing Structure												
Demolition Work												
Z2.P2N.1250	Construction of proposed SHRINE	0%	165	165	20-Oct-15	19-May-16	871					
NB47 (Ch.5880-5930)-TWSR West Side												
Noise Barrier Works												
NB00270	NB47 (Ch5880-5930)- Footing & Wall Structure - 5 bays	90.86%	16	175	11-Mar-15 A	07-Nov-15	88					

	Project ID: DWP Rev 02 (1510)	Contract No. HY/2012/06 Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange 3 Month Rolling Program(20-Oct-15)	Date	Revision	C.	Appro...
	Layout: 3 Month Rolling Program		13-Mar...	WP Rev 1		
	Page 1 of 7		30-Jun...	WP Rev...		



Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2015				2016
								Oct	Nov	Dec	Jan	
NB00280	NB47 (Ch5880-5930)- NB production	0%	45	45	07-Nov-15	22-Dec-15	1219					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10260	DSD Trunk Sewer laying (along NB47)	58.62%	24	58	17-Aug-15 A	17-Nov-15	87					
TSZ10270	Backfill up to NB47 footing level	0%	6	6	18-Nov-15	24-Nov-15	87					
TSZ10280	Watermain installation (along NB47)	0%	26	26	25-Nov-15	24-Dec-15	87					
TSZ10290	Firemain installation (along NB47)	0%	26	26	28-Dec-15	27-Jan-16	87					
NB47A (Ch.5950-5975)-TWSR West Side												
Noise Barrier Works												
NB00330	NB47A - backfilling	79.17%	5	24	07-Sep-15 A	10-Dec-15	107					
NB00335	Backfilling (Along NB47A-above ID1)	58.33%	5	12	06-Oct-15 A	10-Dec-15	107					
NB00340	NB47A - NB production	0%	45	45	20-Oct-15	03-Dec-15	1238					
NB00350	NB47A - NB post & panel installation	0%	5	5	11-Dec-15	16-Dec-15	987					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10380	Watermain installation (along NB47A)	76.32%	9	38	24-Aug-15 A	30-Oct-15	107					
TSZ10390	Firemain installation (along NB47A)	35.71%	9	14	09-Oct-15 A	30-Oct-15	107					
TSZ10560	Watermain & Firemain installation (Along NB47A-above ID1)	73.53%	9	34	25-Aug-15 A	30-Oct-15	137					
Underground Utility Works												
UUZ20110	Utility cable laying by Utility companies (Along NB47A)	0%	30	30	31-Oct-15	04-Dec-15	107					
UUZ20240	Utility cable laying by Utility companies (Along NB47A-above)	0%	30	30	31-Oct-15	04-Dec-15	107					
NB48 (Ch.5995-6120)-TWSR West Side												
Noise Barrier Works												
NB00390	NB48 (Ch5995-6060) - backfilling	0%	12	12	18-Jan-16	30-Jan-16	66					
NB00400	NB48 (Ch5995-6060) - NB production	0%	45	45	20-Oct-15	03-Dec-15	1238					
NB00440	NB48 (Ch6060-6120) - Footing & Wall Structure - 5 bays	22.22%	35	45	01-Sep-15 A	30-Nov-15	84					
NB00460	NB48 (Ch6060-6120) - NB production	0%	45	45	01-Dec-15	14-Jan-16	1196					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10420	Backfill up to NB48, 0-60m footing level	0%	13	6	24-Oct-15 A	04-Nov-15	66					
TSZ10430	Watermain installation (along NB48, 0-60m)	0%	30	30	05-Nov-15	09-Dec-15	66					
TSZ10440	Firemain installation (along NB48, 0-60m)	0%	30	30	10-Dec-15	16-Jan-16	66					
TSZ10450	Sheet Piling & Excavation (~5m below ground) (along NB48)	85.71%	9	63	05-Aug-15 A	30-Oct-15	40					
TSZ10460	DSD Trunk Sewer laying (along NB48, 60-110m)	0%	18	18	31-Oct-15	20-Nov-15	54					
TSZ10470	Backfill up to NB48, 60-110m footing level	0%	6	6	21-Nov-15	27-Nov-15	54					
TSZ10480	Watermain installation (along NB48, 60-110m)	0%	26	26	28-Nov-15	30-Dec-15	54					
TSZ10490	Firemain installation (along NB48, 60-110m)	0%	26	26	31-Dec-15	30-Jan-16	54					
Underground Utility Works												
UUZ20120	Utility cable laying by Utility companies (Along NB48, 0-60m)	0%	24	24	20-Oct-15	17-Nov-15	115					
UUZ20130	Utility cable laying by Utility companies (Along NB48, 60-110m)	0%	20	20	01-Dec-15	23-Dec-15	84					
NB49 (Ch.6145-6215)-TWSR West Side												
Noise Barrier Works												
NB00509	NB49 - Footing & Wall Structure - bays 5	0%	15	5	21-Sep-15 A	06-Nov-15	34					
NB00510	NB49 - Footing & Wall Structure - 4 bays	0%	40	40	27-Oct-15	11-Dec-15	4					
NB00513	NB49 bays 1-4 was disrupt & stopped by Villager	0%	5	5	22-Sep-15 A	26-Oct-15	4					
NB00530	NB49 - NB production	0%	45	45	12-Dec-15	25-Jan-16	1185					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10500	Sheet Piling & Excavation (~7m below ground) (along NB49)	0%	14	14	12-Dec-15	30-Dec-15	4					
TSZ10510	DSD Trunk Sewer laying (along NB49)	0%	12	12	31-Dec-15	14-Jan-16	4					
TSZ10520	Backfill up to NB49 footing level	0%	6	6	15-Jan-16	21-Jan-16	4					
NB49B (Ch.6215-6235)-TWSR West Side												
Noise Barrier Works												
NB00547	Hoarding erection for access	0%	6	6	20-Oct-15	27-Oct-15	11					
NB00549	NB49B - Pre-drilling	0%	6	6	28-Oct-15	03-Nov-15	11					
NB00550	NB49B piling (0.19m -20no)	0%	21	21	04-Nov-15	27-Nov-15	11					
NB00560	NB49B- Sheet piling & Excavation	0%	12	12	23-Dec-15	08-Jan-16	42					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10550	Sheet Piling & Excavation (~5m below ground) (along NB49B)	0%	21	21	28-Nov-15	22-Dec-15	11					
TSZ10570	DSD Trunk Sewer laying (along NB49B - ID2-1)	0%	34	34	23-Dec-15	03-Feb-16	11					
NB54 (Ch.6240-6280)-TWSR West Side												
Noise Barrier Works												
NB00690	NB54 - Footing & Wall Structure - 2 bays	36.84%	60	95	09-Sep-15 A	30-Jan-16	34					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10600	Sheet Piling & Excavation (~5m below ground) (along NB54)	77.14%	8	35	20-Aug-15 A	29-Oct-15	34					
TSZ10610	DSD Trunk Sewer laying (along NB54 except ID2-1 section)	0%	21	21	30-Oct-15	23-Nov-15	34					
TSZ10620	Backfill up to NB54 footing level	0%	6	6	24-Nov-15	30-Nov-15	34					
TSZ10630	Watermain installation (along NB54)	0%	30	30	01-Dec-15	07-Jan-16	44					
TSZ10640	Firemain installation (along NB54)	0%	30	30	08-Jan-16	20-Feb-16	44					
NB54A (Ch.6290-6350)-TWSR West Side												
Noise Barrier Works												
NB00760	NB54A - Footing & Wall Structure - 6 bays	51.81%	40	83	01-Aug-15 A	05-Dec-15	75					
NB00780	NB54A - NB production	0%	45	45	05-Dec-15	19-Jan-16	1191					

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2015				
								Oct	Nov	Dec	2016	
								Jan				
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10650	Sheet Piling & Excavation (~5m below ground) (along NB54A)	88.24%	8	68	13-Jul-15 A	29-Oct-15	14					
TSZ10660	DSD Trunk Sewer laying (along NB54A)	0%	18	18	30-Oct-15	19-Nov-15	47					
TSZ10670	Backfill up to NB54A footing level	0%	6	6	20-Nov-15	26-Nov-15	47					
TSZ10680	Watermain installation (along NB54A)	0%	30	30	27-Nov-15	04-Jan-16	47					
TSZ10690	Firemain installation (along NB54A)	0%	30	30	05-Jan-16	17-Feb-16	47					
Underground Utility Works												
UUZ20170	Utility cable laying by Utility companies (Along NB54A, 0-60m)	0%	24	24	07-Dec-15	06-Jan-16	75					
NB57 (Ch.6365-6445)-TWSR West Side												
Noise Barrier Works												
NB00830	NB57 - Footing & Wall Structure - 7 bays	84.17%	60	379	15-Dec-14 A	07-May-16	13					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10710	DSD Trunk Sewer laying (along NB57)	0%	18	18	16-Jan-16	05-Feb-16	13					
TSZ10775	Wash-out chamber water pipe diversion at the site access for NB57	0%	52	52	13-Nov-15	15-Jan-16	13					
TSZ10785	PCCW drawpit by Pccw	28.57%	20	28	11-Sep-15 A	12-Nov-15	13					
NB58 (Ch.6445-6480)-TWSR West Side												
Noise Barrier Works												
NB00900	NB58 - Footing & Wall Structure - 3 bays	40%	42	70	15-Sep-15 A	08-Dec-15	77					
NB00920	NB58 - NB production	0%	45	45	09-Dec-15	22-Jan-16	1188					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10760	DSD Trunk Sewer laying (along NB58)	0%	18	18	17-Oct-15 A	10-Nov-15	62					
TSZ10780	Watermain installation (along NB58)	0%	20	20	11-Nov-15	03-Dec-15	62					
TSZ10790	Firemain installation (along NB58)	0%	20	20	04-Dec-15	29-Dec-15	62					
TSZ11010	Backfilling	0%	12	12	30-Dec-15	13-Jan-16	62					
NB59 (Ch.6490-6590)-TWSR West Side												
Noise Barrier Works												
NB00970	NB59 - Footing & Wall Structure - 9 bays	52.94%	72	153	02-May-15 A	15-Jan-16	29					
NB00990	NB59 - NB production	0%	45	45	16-Jan-16	29-Feb-16	1138					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10810	DSD Trunk Sewer laying (along NB59)	85.29%	25	170	08-Apr-15 A	18-Nov-15	28					
TSZ10820	Backfill up to NB59 footing level	0%	6	6	19-Nov-15	25-Nov-15	28					
TSZ10830	Watermain installation (along NB59)	0%	30	30	26-Nov-15	02-Jan-16	28					
TSZ10840	Firemain installation (along NB59)	0%	30	30	04-Jan-16	06-Feb-16	28					
Underground Utility Works												
UUZ20200	Utility cable laying by Utility companies (Along NB59, 0-95m)	0%	38	38	16-Jan-16	09-Mar-16	29					
NB63 (Ch.6610-6700)-TWSR West Side												
Noise Barrier Works												
NB01040	NB63 - NB production	0%	45	45	20-Oct-15	03-Dec-15	1238					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10310	DSD Trunk Sewer laying (along NB63)	0%	24	21	24-Sep-15 A	17-Nov-15	55					
TSZ10330	Watermain installation (along NB63)	0%	30	30	18-Nov-15	22-Dec-15	55					
TSZ10340	Firemain installation (along NB63)	0%	30	30	23-Dec-15	29-Jan-16	55					
DSD Southern Trunk Sewer - Trenchless Construction												
TSZ10970	Both end manholes construction & trench sewer connection	63.64%	20	55	07-Sep-15 A	12-Nov-15	97					
TSZ10980	Backfilling of jacking pits	0%	32	32	13-Nov-15	19-Dec-15	135					
TSZ11020	Watermain & Firemain installation above Trunk Sewer	0%	50	50	13-Nov-15	13-Jan-16	97					
TSZ11025	Town gas pipe laying (change of design)	0%	20	20	14-Jan-16*	05-Feb-16	97					
TSZ11035	DSD trunk sewer along NB63	88.57%	8	70	10-Jul-15 A	29-Oct-15	179					
Underground Utility Works												
UUZ20230	Utility cable laying by Utility companies (Along NB63-100m)	86.29%	34	248	27-Dec-14 A	28-Nov-15	105					
Bridge Construction												
New Tai Hang Footbridge												
General												
THBF0335	Structure steel Shop drawing approval (THFB)	98.72%	3	235	04-Dec-14 A	23-Oct-15	153					
THBF0340	Structure steel procurement (THFB)	0%	150	150	24-Oct-15	21-Mar-16	197					
TWSR-West/ FL Highway N/B Side Section												
THBF0140	THP5 - Pile cap, Pier and Pier Head	0%	45	45	20-Oct-15	11-Dec-15	274					
THBF0180	THP8, THP9 - Pile cap, Pier and Pier Head	68.03%	39	122	13-Jul-15 A	04-Dec-15	420					
THBF0220	THAB3 - pile cap & abutment wall	0%	30	30	20-Oct-15	24-Nov-15	402					
THBF0230	THAB3 - Backfilling (~4m)	0%	27	27	25-Nov-15	28-Dec-15	402					
THBF0235	Steel Staircase ready for erection (THFB-TWSR-W side)	0%	0	0		28-Dec-15	402					28-Dec-15 ♦ Steel Staircase rea
THBF0270	THP6, THP7 - Pile cap, Pier and Pier Head	0%	30	30	12-Dec-15	19-Jan-16	294					
THBF0310	THAB2 - pile cap & abutment wall	0%	30	30	12-Dec-15	19-Jan-16	274					
TWSR-East FL Highway S/B Side Section												
THBF0450	THAB1 - Pre-bored H pile (4 nos)	0%	12	12	30-Oct-15	12-Nov-15	49					
THBF0460	THAB1 - Pile Test	0%	28	28	13-Nov-15	10-Dec-15	343					
THBF0470	THAB1 - pile cap & abutment wall	0%	30	30	27-Nov-15	04-Jan-16	272					
THBF0480	THAB1 - Backfilling (~3m)	0%	20	20	05-Jan-16	27-Jan-16	272					
THBF0500	THP2 - Pre-bored H pile (8 nos)	0%	24	24	13-Nov-15	10-Dec-15	49					

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2015			
								Oct	Nov	Dec	2016 Jan
THBF0510	THP2 - Pile Test	0%	28	28	11-Dec-15	07-Jan-16	377				
THBF0720	THP3 - Pile Test	0%	28	28	20-Oct-15	16-Nov-15	429				
THBF0730	THP3 - Pile cap, Pier and Pier Head	0%	45	45	11-Dec-15	04-Feb-16	310				
THBF0750	THP4 - Pre-bored H pile (4 nos)	50%	8	16	13-Oct-15 A	29-Oct-15	49				
THBF0760	THP4 - Pile Test	0%	28	28	30-Oct-15	26-Nov-15	381				
THBF0770	THP4 - Pile cap, Pier and Pier Head	0%	45	45	13-Nov-15	07-Jan-16	304				
THBF0780	Modified existing column head of existing footbridge	0%	30	30	08-Jan-16	20-Feb-16	304				
Lift at TWSR-W Side											
L1470	Pre-bored H Piling Rig mobilisation & set up period	0%	12	12	30-Oct-15	12-Nov-15	114				
L1480	THB (W) - Pre-bored H pile (4 nos)	0%	18	18	13-Nov-15	03-Dec-15	114				
L1490	Pile test	0%	30	30	04-Dec-15	11-Jan-16	114				
L1500	Temp work & Pile cap	0%	45	45	12-Jan-16	12-Mar-16	114				
L1556	Lift contractor sub-letting	25.56%	67	90	21-Sep-15 A	09-Jan-16	44				
L1557	Lift submission & ordering period	0%	270	270	11-Jan-16	12-Dec-16	44				
L1600	CLP Power available (by CLP)	0%	365	365	20-Oct-15	18-Oct-16	206				
Lift at FLHY S/B											
L1345	THB (E) - Pre-bored H pile - NF78 (12 nos)	0%	36	36	11-Dec-15	25-Jan-16	49				
L1450	CLP Power available (by CLP)	0%	365	365	20-Oct-15	18-Oct-16	210				
New Tai Wo Footbridge											
General											
TWFB1030	Structure steel Shop drawing approval (TWFB)	88.55%	30	262	04-Dec-14 A	24-Nov-15	176				
TWFB1040	Structure steel procurement (TWFB)	19.59%	119	148	22-Aug-15 A	15-Feb-16	144				
TWSR-West/ FL Highway N/B Side Section											
TWFB1160	TWP1 - Pile cap, Pier and Pier Head	0%	45	45	20-Oct-15	11-Dec-15	251				
TWFB1240	TWAB2 - pile cap & abutment wall	0%	30	30	20-Oct-15	24-Nov-15	889				
TWFB1250	TWAB2 - Backfilling (~4m)	0%	27	27	25-Nov-15	28-Dec-15	889				
TWFB1260	Steel Staircase ready for erection (THFB-TWSR-W side)	0%	0	0		28-Dec-15	889				28-Dec-15 ♦ Steel Staircase rea
TWFB1290	TWP4, TWP5 - Pile Test	0%	28	28	05-Oct-15 A	16-Nov-15	185				
TWFB1300	TWP4, TWP5 - Pile cap, Pier and Pier Head	0%	30	30	03-Nov-15	07-Dec-15	143				
TWFB1340	TWAB1 - pile cap & abutment wall	0%	30	30	22-Oct-15 A	24-Nov-15	139				
TWFB1350	TWAB1 - Backfilling (~3m)	0%	20	20	25-Nov-15	17-Dec-15	216				
TWFB1360	Steel Ramp ready for erection (TWFB-TWSR-W side)	0%	0	0		17-Dec-15	216				17-Dec-15 ♦ Steel Ramp ready for erectio
TWSR-East FL Highway S/B Side Section											
TWFB1480	Precautionary work for MTRC I&P area	0%	45	45	20-Oct-15	11-Dec-15	786				
TWFB1540	TWP3 - Predrilling	0%	12	12	12-Dec-15	28-Dec-15	786				
Lift at TWSR-W Side											
L1650	Temp work & Pile cap	0%	45	45	20-Oct-15	11-Dec-15	729				
L1660	Lift pit	0%	30	30	12-Dec-15	19-Jan-16	729				
L1720	Lift contractor sub-letting	25.56%	67	90	21-Sep-15 A	09-Jan-16	595				
L1730	Lift submission & ordering period	0%	270	270	11-Jan-16	12-Dec-16	595				
L1780	CLP Power available (by CLP)	0%	365	365	20-Oct-15	18-Oct-16	880				
Temporary Tai Wo Footbridge											
Design Works											
TWFB-T1010	Design preparation	86.52%	12	89	20-Jul-15 A	03-Nov-15	162				
TWFB-T1020	Engineer Comment	0%	26	26	04-Nov-15	03-Dec-15	162				
TWFB-T1030	Design amendment	0%	26	26	04-Dec-15	06-Jan-16	162				
TWFB-T1040	Design Available	0%	0	0		06-Jan-16	162				06-Jan-16 ♦ Design Av
Construction Works											
TWFB-T1060	Erect Temp Ramp	76.39%	17	72	18-Jul-15 A	09-Nov-15	85				
TWFB-T1208	Erect Temp Column & link bridge to existing bridge at FLHY S/B	0%	150	150	07-Jan-16	18-Jul-16	271				
Demolition of Existing Tai Wo Footbridge											
TWSR-West/ FL Highway N/B Side Section											
TWFB-T1130	Demolish existing ramp & staircase at TWSR-W	0%	30	30	10-Nov-15	14-Dec-15	85				
TWFB-T1135	Demolish existing TWFB across TWSR-W	0%	45	45	14-Jan-16	15-Mar-16	62				
TWFB-T1230	Watermain & Firemain at NB58 & backfill	0%	52	52	11-Nov-15	13-Jan-16	62				
Noise Barrier Along Fanling Highway S/B											
NB51 (Ch.5935-6055)-FH S/B Side											
Noise Barrier Works											
NB02280	NB51 ID1-3 (0-25m) - Footing & Wall Structure	0%	90	90	20-Oct-15	05-Feb-16	558				
NB53 (Ch.6125-6300) -FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02430	Precautionary Measure installation	0%	26	26	20-Oct-15	19-Nov-15	743				
NB02440	NB53 (0-100m) - Sheet piling & Excavation	0%	26	26	20-Nov-15	19-Dec-15	743				
NB02450	NB53 (0-100m) - Footing & Wall Structure	0%	60	60	21-Dec-15	11-Mar-16	743				
NB02490	NB53 ID2-3 (100-125m), 18nos Predrilling	0%	10	10	03-Dec-15	14-Dec-15	826				
NB02500	NB53 ID2-3 (100-125m) 18nos Piling- 1 rigs	0%	27	27	15-Dec-15	18-Jan-16	826				
NB02510	NB53 ID2-3 (100-125m) - Sheet piling & Excavation	0%	21	21	19-Jan-16	20-Feb-16	826				
NB02590	NB53 (125-180m) - NB production	0%	45	45	20-Oct-15	03-Dec-15	1238				
NB02600	NB53 (125-180m) - NB post & panel installation	0%	5	5	04-Dec-15	09-Dec-15	993				

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2015				2016
								Oct	Nov	Dec	Jan	
NB55 (Ch.6300-6360)-FH S/B Side (MTRC I&P Area)												
Noise Barrier Works												
NB02640	NB55 - Footing & Wall Structure	91.4%	24	279	07-Nov-14 A	17-Nov-15	826					
NB02650	NB55- backfilling	0%	50	50	18-Nov-15	18-Jan-16	826					
NB02660	NB55 - NB production	0%	45	45	18-Nov-15	01-Jan-16	1209					
NB02670	NB55 - NB post & panel installation	0%	5	5	02-Jan-16	07-Jan-16	971					
NB56 (Ch.6360-6400)-FH S/B Side (MTRC I&P Area)												
Noise Barrier Works												
NB02730	NB56 - NB production	0%	45	45	20-Oct-15	03-Dec-15	1238					
NB02740	NB56 - NB post & panel installation	0%	5	5	04-Dec-15	09-Dec-15	993					
NB61 (Ch.6400-6560)-FH S/B Side (MTRC I&P Area)												
Noise Barrier Works												
NB02770	NB61 (0-50m) - Sheet piling & Excavation	0%	18	18	20-Oct-15	10-Nov-15	918					
NB02780	NB61 (0-50m) - Footing & Wall Structure	0%	50	50	11-Nov-15	11-Jan-16	918					
NB02790	NB61 (0-50m)- backfilling	0%	50	50	12-Jan-16	18-Mar-16	918					
NB02800	NB61 (0-50m) - NB production	0%	45	45	12-Jan-16	25-Feb-16	1154					
NB02850	NB61 (50-160m) - NB production	0%	45	45	20-Oct-15	03-Dec-15	1238					
NB02860	NB61 (50-160m) - NB post & panel installation	0%	5	5	04-Dec-15	09-Dec-15	993					
NB61A (Ch.6560-6745)-FH S/B Side (MTRC I&P Area)												
Noise Barrier Works												
NB02920	NB61A (0-50m) - NB production	0%	45	45	20-Oct-15	03-Dec-15	1238					
NB02930	NB61A (0-50m) - NB post & panel installation	0%	5	5	04-Dec-15	09-Dec-15	993					
NB02970	NB61A ID2-3 (50-75m) - Footing & Wall Structure	81.5%	32	173	01-Apr-15 A	26-Nov-15	964					
NB02980	NB61A ID2-3 (50-75m)- backfilling	0%	20	20	27-Nov-15	19-Dec-15	979					
NB02990	NB61A ID2-3 (50-75m) - NB production	0%	45	45	27-Nov-15	10-Jan-16	1200					
NB03000	NB61A ID2-3 (50-75m) - NB post & panel installation	0%	5	5	11-Jan-16	15-Jan-16	964					
NB03040	NB61A (75-190m) - NB production	0%	45	45	20-Oct-15	03-Dec-15	1238					
NB03050	NB61A (75-190m) - NB post & panel installation	0%	5	5	04-Dec-15	09-Dec-15	993					
Other Works												
Site Clearance & Demolition of Existing Structure												
Contract Condition												
MCLT1050	Apply cert for exemption by DLO by Engineer	0%	0	0	20-Oct-15	20-Oct-15	1387					
MCLT1080	Construct New MCLT (Structure)	65.52%	40	116	21-Jul-15 A	05-Dec-15	4					
MCLT1090	New MCLT - finishes works	0%	75	75	07-Dec-15	15-Mar-16	4					
TCSS Works												
FADS1												
TCSS2010	Piling (6nos, 0.19m mini pile)	47.06%	18	34	02-Sep-15 A	10-Nov-15	802					
G54												
TCSS1500	Slow lane footing - G54 (NB61)	0%	0	0		20-Oct-15	886	20-Oct-15 ◆ Slow lane footing - G54 (NB61)				
South Buffer Zone 1 (SBZ1) (within Zone 2)(Ch.6740 to 6930)												
Noise Barrier Along TWSR-West and Laying New Utilities												
NB63A (Ch.6710-6840)-TWSR West Side												
Noise Barrier Works												
NB01090	NB63A-1 - NB production	0%	45	45	20-Oct-15	03-Dec-15	634					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10850	Sheet Piling & Excavation (~6m below ground) (along NB63A)	0%	26	26	16-Nov-15	15-Dec-15	0					
TSZ10860	DSD Trunk Sewer laying (along NB63A)	0%	26	26	16-Dec-15	18-Jan-16	0					
TSZ10870	Backfill up to NB63A footing level	0%	6	6	19-Jan-16	25-Jan-16	0					
NB64 & NB64A (Ch.6860-6920)-TWSR West Side												
Noise Barrier Works												
NB001030	NB64 & NB64A -Footing & Wall Structure - 7 bays	75.91%	33	137	19-May-15 A	27-Nov-15	58					
NB001050	NB64 & NB64A -NB production	0%	45	45	28-Nov-15	11-Jan-16	595					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10910	DSD Trunk Sewer laying (along NB64)	0%	18	18	28-Nov-15	18-Dec-15	58					
TSZ10920	Backfill up to NB64 footing level	0%	6	6	19-Dec-15	28-Dec-15	58					
TSZ10930	Watermain installation (along NB64)	0%	30	30	29-Dec-15	02-Feb-16	58					
Underground Utility Works												
UUZ20220	Utility cable laying by Utility companies (Along NB64, 60m)	0%	24	24	28-Nov-15	28-Dec-15	94					
Bridge Construction												
Kau Lung Hang Vehicular Bridge												
KLH Bridge - West Ramp												
Z2.KLH.1140	West Ramp - Backfilling (5m-Dx112m-L)-change to Rock fill	65.22%	56	161	15-Jun-15 A	24-Dec-15	5					
Z2.KLH.1230	West Ramp - Road Slab	0%	45	45	28-Dec-15	27-Feb-16	5					
Advance Works for VBP3 construction												
Z2.KLH.1280	Pier VBP3 complete and road reinstatement work	0%	22	12	20-Oct-15 A	14-Nov-15	0					
Z2.KLH.1290	Affected NB construction at TWSR-W resume	0%	0	0	16-Nov-15		0	◆ Affected NB construction at TWSR-W resume				
KLH Bridge - Deck 1												
Z2.KLH.1050	Pier VBP3 Pile caps, pier and pier head construction	80.51%	23	118	30-May-15 A	16-Nov-15	21					
Z2.KLH.1120	Deck 1 - Bridge deck construction (West Abutment to VBP1)	27%	73	100	10-Oct-15 A	16-Jan-16	33					

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2015				2016
								Oct	Nov	Dec	Jan	
Z2.KLH.1125	Deck 1 - Bridge deck construction (VBP1 to VBP2)	0%	73	73	20-Oct-15	16-Jan-16	33					
Z2.KLH.1130	Deck 1 - Bridge deck construction (VBP2 to VBP3)	0%	62	62	17-Nov-15	30-Jan-16	21					
KLH Bridge - Ramp R1												
Z2.KLH.1450	Ramp R1 - Pile caps and pier construction (R1P1)	84.62%	16	104	02-Jul-15 A	07-Nov-15	171					
Z2.KLH.1670	Ramp R1 - Pile caps and pier construction (R1P3)	0%	40	40	20-Oct-15	05-Dec-15	147					
Z2.KLH.1680	Ramp R1 - Ramp construction (Abutment R1 to R1P1)	0%	45	45	09-Nov-15	02-Jan-16	171					
Z2.KLH.1685	Ramp R1 - Ramp construction (R1P1 to P1P3)	0%	45	45	07-Dec-15	30-Jan-16	147					
Z2.KLH.1710	Ramp R1 - Abutment R1 - base slab & wall	71.94%	39	139	22-Jun-15 A	04-Dec-15	73					
Z2.KLH.1720	Ramp R1 - Abutment R1 - Top slab	0%	30	30	05-Dec-15	12-Jan-16	73					
Z2.KLH.1730	Ramp R1 - Abutment R1 - Staircase	0%	90	90	13-Jan-16	11-May-16	73					
KLH Bridge - Deck 3												
Z2.KLH.1370	Deck - East abutment to VBP8	0%	90	90	02-Jan-16	29-Apr-16	4					
Z2.KLH.1380	Deck - VBP6 to VBP7	0%	85	85	31-Dec-15	22-Apr-16	10					
Z2.KLH.1400	Deck - VBP7 to VBP8	0%	90	90	02-Jan-16	29-Apr-16	4					
Z2.KLH.1850	VBP7 - Pile caps, pier and pier head construction	61.6%	48	125	18-May-15 A	30-Dec-15	5					
Z2.KLH.1890	VBP8 - Pile caps, pier and pier head construction	47.37%	60	114	20-Jul-15 A	31-Dec-15	4					
KLH Bridge - Deck 2												
Z2.KLH.1170	VBP4- Pile cap, pier & pier head construction	52.56%	37	78	01-Sep-15 A	02-Dec-15	28					
Z2.KLH.1180	VBP4 - Backfilling & Road Work for TTA for VBP3	0%	14	14	03-Dec-15	18-Dec-15	28					
Z2.KLH.1250	Beam Erection -Above Fanling Highway s/b (2B) (Bet. P4 to P5)	0%	60	60	21-Dec-15	11-Mar-16	27					
Z2.KLH.1260	Beam Erection -Above MTRC rail track (2C) (Bet P5 to P6)	33.33%	8	12	05-Sep-15 A	19-Dec-15	-8					
Z2.KLH.1553	In situ concrete top slab & diaphragm (Above MTR Bet. P5 to P6)	0%	59	59	21-Dec-15	27-May-16	-24					
KLH Bridge - East Ramp												
Z2.KLH.1410	East Ramp - excavation	70.41%	58	196	08-Apr-15 A	29-Dec-15	114					
Z2.KLH.1420	East Ramp base slab & Abutment wall	56.99%	83	193	12-May-15 A	28-Jan-16	29					
KLH Bridge - Ramp R2												
Z2.KLH.1523	VO 028 - Boundary Wall to Hse 190B structure	0%	24	24	02-Nov-15*	28-Nov-15	976					
Z2.KLH.1524	VO 028 - Boundary Wall to Hse 190B E&M, Drainage	0%	26	26	30-Nov-15	31-Dec-15	976					
Z2.KLH.1530	Ramp R2 - Pile cap, abutment and pier construction	0%	120	120	24-Nov-15	28-Apr-16	-67					
Lift at TWSR-W Side												
L01093	Lift contractor sub-letting	59.6%	40	99	10-Aug-15 A	05-Dec-15	636					
L01094	Lift submission & ordering period	0%	270	270	07-Dec-15	10-Nov-16	636					
L01140	CLP Power available (by CLP)	0%	365	365	20-Oct-15	18-Oct-16	896					
Lift at FLHY S/B												
L01160	Piling Rig mobilisation & set up period	96.08%	2	51	10-Aug-15 A	22-Oct-15	-67					
L01170	KLH (E) lift - pile (9 nos)	0%	27	27	23-Oct-15	23-Nov-15	-67					
L01300	CLP Power available (by CLP)	0%	365	365	20-Oct-15	18-Oct-16	903					
North Buffer Zone 2 (NBZ2) (within Zone 4) (Ch. 7925 to 8100)												
Bridge Construction												
New Ho Ka Yuen Footbridge												
General												
HKY1060	Steel Staircase & Ramp prefabrication (HKYB-TWSR-W)	0%	30	30	20-Oct-15	24-Nov-15	93					
HKY1070	Steel Staircase & Ramp available on site (HKYB-TWSR-W side)	0%	0	0	25-Nov-15		93					◆ Steel Staircase & Ramp available on site (HKYB-
HKY1080	Steel Staircase & Ramp prefabrication (HKYB-TWSR-E side)	0%	40	40	20-Oct-15	05-Dec-15	38					
HKY1090	Steel Staircase & Ramp available on site (HKYB-TWSR-E side)	0%	0	0	07-Dec-15		38					◆ Steel Staircase & Ramp available on s
HKY1100	Steel Bridge prefabrication (HKYB)	0%	50	50	20-Oct-15	17-Dec-15	139					
HKY1110	Steel Bridge available on site (HKYB)	0%	0	0	18-Dec-15		139					◆ Steel Bridge available on sit
TWSR-West/ FL Highway N/B Side Section												
HKY1230	HKYAB3 - Pre-bored H pile (6 nos) - VO40	0%	18	18	30-Nov-15	19-Dec-15	-29					
HKY1240	HKYAB3 - Pile Test	0%	28	28	21-Dec-15	25-Jan-16	-29					
HKY1288	TMLG additional stop work period	38.46%	16	26	08-Oct-15 A	07-Nov-15	-29					
HKY1290	HKYP7 - Pre-bored H pile (6 nos)	0%	18	18	09-Nov-15	28-Nov-15	-29					
TWSR-East FL Highway S/B Side Section												
HKY1590	Erect Staircase (HKYFB-TWSR-E side)	0%	30	30	07-Dec-15	13-Jan-16	38					
HKY1600	Finishes Work	0%	30	30	14-Jan-16	26-Feb-16	113					
HKY1760	HKYP4 - Pile cap, Pier and Pier Head	92.86%	22	308	15-Oct-14 A	14-Nov-15	86					
HKY1860	Erect Steel Ramp (HKYFB-TWSR-E side)	0%	75	75	14-Jan-16	23-Apr-16	38					
ZONE 4 (Ch. 7925 to 8700)												
Bridge Construction												
New Wo Hop Shek Pedstrian & Cycle Bridge												
General												
WHS1050	Steel Ramp prefabrication (WHSB)	48%	26	50	24-Aug-15 A	19-Nov-15	67					
WHS1060	Steel Ramp available on site (WHSB)	0%	0	0	20-Nov-15		67					◆ Steel Ramp available on site (WHSB)
WHS1070	Steel Staircase prefabrication (WHSB)	48%	26	50	24-Aug-15 A	19-Nov-15	1012					
WHS1080	Steel Staircase available on site (WHSB)	0%	0	0	20-Nov-15		1012					◆ Steel Staircase available on site (WHSB)
TWSR-West/ FL Highway N/B Side Section												
WHS1180	WHSP2 - Pile cap, Pier and Pier Head	18.92%	60	74	17-Aug-15 A	31-Dec-15	3					
WHS1220	WHSP6 - Pile cap, Pier and Pier Head	0%	45	45	12-Dec-15	05-Feb-16	3					
WHS1228	WHSP7 - Pile cap, Pier and Pier Head	0%	45	45	20-Oct-15	11-Dec-15	936					

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2015				2016	
								Oct	Nov	Dec	Jan		
WHS1260	WHSAB1 - pile cap & abutment wall	0%	30	30	12-Dec-15	19-Jan-16	936						
WHS1898	WHSP3 - Pile cap, Pier and Pier Head	45.95%	60	111	02-Jul-15 A	31-Dec-15	3						
WHS1930	WHSP4 - Pile cap, Pier and Pier Head	45.95%	60	111	02-Jul-15 A	31-Dec-15	3						
WHS1970	WHSP5 - Pile cap, Pier and Pier Head	0%	30	30	02-Jan-16	05-Feb-16	3						
Crossing Fanling Highway Section													
WHS1480	Erect WHS bridge Structure across fanling highway	0%	90	90	02-Jan-16	29-Apr-16	18						
TWSR-East FL Highway S/B Side Section													
WHS2090	North Abutment Wall (AW1) - Backfilling (~6m)	93.75%	10	160	02-Apr-15 A	31-Oct-15	68						
Slip Road Y Construction													
Drainage & Road Works													
TWSR-East FL Highway S/B Side Section													
RDZ41000	Construct Slip Rd Y (Ch8250-8370)(SA340) (Z4	81.28%	35	187	02-Mar-15 A	30-Nov-15	28						
RDZ41010	Construct Slip Rd Y (Ch8100-8250)(SA342) (Z4	56.25%	35	80	13-Jul-15 A	30-Nov-15	28						
RDZ41020	Construct Slip Rd Y @ existing TWSR-E junction	0%	70	70	01-Dec-15	03-Mar-16	28						
RDZ41082	Construct Slip Rd Y (Ch7925-8050)(SA3460) - 1 lane @	21.85%	93	119	17-Sep-15 A	18-Feb-16	1						
Underground Utility Works													
DN600 and DN900 Watermain													
DN1054	Watermain (DN900/1200) changeover for DN600 Works	0%	60	60	20-Oct-15	02-Jan-16	2						
DN1056	Laying DN600 section after DN900 changeover Works	0%	65	65	02-Jan-16	30-Mar-16	2						
VO - Wall 76A Construction													
Retaining Wall W76A													
TWSR-East FL Highway S/B Side Section													
W76A1050	Drainage work for Caltex access road	0%	150	150	20-Oct-15	29-Apr-16	768						
Fanling Highway Construction													
Drainage & Road Works													
TWSR-East FL Highway S/B Side Section													
RDZ41005	Construct FH S/B Lane 1,2 (Ch8250-8370)(SA340) (Z4	73.26%	50	187	02-Mar-15 A	17-Dec-15	23						
RDZ41015	Construct FH S/B Lane 1,2 (Ch8100-8250)(SA342) (Z4	61.54%	50	130	12-May-15 A	17-Dec-15	23						
RDZ41025	Construct FH S/B Lane 1,2 @ existing TWSR-E junction	0%	60	60	18-Jan-16	09-Apr-16	0						
RDZ41040	Construct FH S/B Lane 1,2 (Ch8000-8050)(SA340)(Z4	0%	73	73	19-Oct-15 A	16-Jan-16	0						
RDZ41042	TTA for HKY P2 works	0%	5	5	18-Jan-16	22-Jan-16	48						
Other Works													
Retaining Wall W77A													
TWSR-East FL Highway S/B Side Section													
RWZ4.1070	Backfilling (0-3m) - RW77A (Ch.50-130)	26.67%	22	30	21-Sep-15 A	14-Nov-15	327						
Retaining Wall W77B													
TWSR-East FL Highway S/B Side Section													
RWZ4.1100	Base slab & Wall (0-3m high)- RW77B (Ch 0-40)	0%	60	60	20-Oct-15	31-Dec-15	244						
RWZ4.1110	Backfilling (0-3m) - RW77B (Ch 0-40)	0%	30	30	02-Jan-16	05-Feb-16	274						
TCSS Works													
TCSS Pre-Construction Works													
TCSS0100	Acquire Design Criteria from Drawing & procurement	74.9%	64	255	27-Feb-15 A	06-Jan-16	328						
TCSS0110	Confirm Design criteria with Engineer	0%	30	30	07-Jan-16	05-Feb-16	417						