

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016									
								Apr	May	Jun	Jul						
Contract Condition																	
General																	
Contract Condition																	
KD17	KD-17 (1097d) -N3: Commission of Slip Road Y (Section bet. Fanling Site Area SA323A (360d) (not required)	0%	0	0		31-May-16	49										31-May-16* ◆ KD-17 (1097d) -N3: Commission of Slip Road
POSSA323A	Site Area SA323A (360d) (not required)	0%	0	0	20-Apr-16		1541										◆ Site Area SA323A (360d) (not required)
POSSA327	Site Area SA327 (180d)	0%	0	0	20-Apr-16*		-475										◆ Site Area SA327 (180d)
POSSA327A	Site Area SA327A (730d)	0%	0	0	20-Apr-16*		-277										◆ Site Area SA327A (730d)
POSSA345	Site Area SA345 (0d)	0%	0	0	20-Apr-16*		-142										◆ Site Area SA345 (0d)
ZONE 1 (Ch. 5640 to 5880)																	
Noise Barrier Along TWSR-West and Laying New Utilities																	
DSD Southern Trunk Sewer, Water Main, Fire Main Works																	
DSD Southern Trunk Sewer, Water Main Fire Main Works																	
DSD0090	All backfill along TWSR-W complete	0%	0	0	13-Jul-16		19										◆ All b
DSD0100	DSD Trunk Sewer Laying - overall testing (Zone 1 & Zone 2)	0%	45	45	13-Jul-16	02-Sep-16	19										
NB42 (Ch.5640-5740)-TWSR West Side																	
Noise Barrier Works																	
NB00115	NB42 (Ch5640-5740) - Backfilling	0%	12	12	18-Jun-16	02-Jul-16	26										
NB00120	NB42 (Ch5640-5740) - NB production	87.86%	21	173	20-Oct-15 A	10-May-16	1105										
NB00130	NB42 (Ch5640-5740) - NB post & panel installation	0%	5	5	11-May-16	17-May-16	894										
DSD Southern Trunk Sewer, Water Main Fire Main Works																	
TSZ10130	Watermain installation (along NB42)	40%	18	30	21-Mar-16 A	11-May-16	26										
TSZ10140	Firemain installation (along NB42)	0%	30	30	12-May-16	17-Jun-16	26										
NB42A (Ch.5750-5810)-TWSR West Side																	
Noise Barrier Works																	
NB00200	NB42A (Ch5750-5810) - NB production	64.44%	16	45	20-Feb-16 A	05-May-16	1110										
NB00210	NB42A (Ch5750-5810) - NB post & panel installation	0%	5	5	06-May-16	11-May-16	898										
DSD Southern Trunk Sewer, Water Main Fire Main Works																	
TSZ10190	Firemain installation (along NB42A)	0%	20	20	20-Apr-16	13-May-16	21										
NB47B (Ch.5820-5880)-TWSR West Side																	
Noise Barrier Works																	
NB00235	NB47B (Ch5820-5880)- backfilling	0%	12	12	11-May-16	25-May-16	12										
NB00250	NB47B (Ch5820-5880)- NB post & panel installation	0%	5	5	20-Apr-16	25-Apr-16	911										
DSD Southern Trunk Sewer, Water Main Fire Main Works																	
TSZ10240	Firemain installation (along NB47B)	87.02%	17	131	13-Nov-15 A	10-May-16	12										
Underground Utility Works																	
UUZ10121	Utility cable laying by Utility companies (along bay 311A)	82.28%	14	79	13-Jan-16 A	06-May-16	-4										
UUZ10130	Z1 Utility work complete is ready for energization	0%	0	0		06-May-16	-4										06-May-16 ◆ Z1 Utility work complete is ready for energization
Noise Barrier Along Fanling Highway N/B																	
Site Clearance & Demolition of Existing Structure																	
Underground Utility Works																	
ADV220175	All UU and backfill along TWSR-W complete	0%	0	0		02-Jun-16	7										02-Jun-16 ◆ All UU and backfill along TWSR-W comp
ADV220180	Utility cable changeover period (NWT)	0%	184	184	28-May-16	27-Nov-16	-26										
TWSR-West Construction																	
Drainage & Road Works																	
Ch 5640-5880																	
RDZ10090	Z1: New Tai Wo Service Road West - Drainage & Road works (2 lanes)	0%	176	176	03-Jun-16	03-Jan-17	28										
Noise Barrier Along Fanling Highway S/B																	
NB44 (Ch.5700-5760)-FH S/B Side																	
Noise Barrier Works																	
NB01390	NB44 - NB production	0%	45	45	20-Apr-16	03-Jun-16	1081										
NB01400	NB44 - NB post & panel installation	0%	5	5	04-Jun-16	10-Jun-16	874										
NB45 (Ch.5760-5820)-FH S/B Side																	
Noise Barrier Works																	
NB01440	NB45 - NB production	0%	45	45	20-Apr-16	03-Jun-16	1081										
NB01450	NB45 - NB post & panel installation	0%	5	5	04-Jun-16	10-Jun-16	874										
NB46 (Ch.5820-5880)-FH S/B Side																	
Noise Barrier Works																	
NB01490	NB46 - NB production	0%	45	45	20-Apr-16	03-Jun-16	1081										
NB01500	NB46 - NB post & panel installation	0%	5	5	04-Jun-16	10-Jun-16	874										
ZONE 2 (Ch. 5880 to 6930)																	
Noise Barrier Along TWSR-West and Laying New Utilities																	
Site Clearance & Demolition of Existing Structure																	
Demolition Work																	
Z2.P2N.1250	Construction of proposed SHRINE	0%	165	165	20-Apr-16	05-Nov-16	731										
NB47 (Ch.5880-5930)-TWSR West Side																	
Noise Barrier Works																	
NB00275	NB47 (Ch5880-5930)- backfilling	0%	12	12	04-Jun-16	18-Jun-16	22										
NB00280	NB47 (Ch5880-5930)- NB production	2.17%	45	46	19-Mar-16 A	03-Jun-16	1056										
NB00290	NB47 (Ch5880-5930)- NB post & panel installation	0%	5	5	04-Jun-16	10-Jun-16	854										
DSD Southern Trunk Sewer, Water Main Fire Main Works																	

	Project ID: WP Rev 03 (1604)	Contract No. HY/2012/06 Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange 3 Month Rolling Program(20-Apr-16)		Date	Revision	C...A
	Layout: 3 Month Rolling Program			13-May-14	WP Rev 1	
	Page 1 of 8			30-Jun-14	WP Rev 1A	
				28-Aug-15	WP Rev 2	
	07-Apr-16	WP Rev 3				

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016			
								Apr	May	Jun	Jul
TSZ10280	Watermain installation (along NB47)	71.79%	11	39	20-Feb-16 A	03-May-16	22				
TSZ10290	Firemain installation (along NB47)	0%	26	26	04-May-16	03-Jun-16	22				
NB47A (Ch.5950-5975)-TWSR West Side											
Noise Barrier Works											
NB00330	NB47A - backfilling	97.31%	5	186	07-Sep-15 A	28-May-16	9				
NB00335	Backfilling (Along NB47A-above ID1)	96.93%	5	163	06-Oct-15 A	28-May-16	9				
NB00340	NB47A - NB production	91.57%	14	166	20-Oct-15 A	03-May-16	1087				
NB00350	NB47A - NB post & panel installation	0%	5	5	30-May-16	03-Jun-16	859				
Underground Utility Works											
UUZ20110	Utility cable laying by Utility companies (Along NB47A)	59.09%	27	66	13-Jan-16 A	23-May-16	-17				
UUZ20240	Utility cable laying by Utility companies (Along NB47A-above	64.94%	27	77	13-Jan-16 A	23-May-16	-17				
NB48 (Ch.5995-6120)-TWSR West Side											
Noise Barrier Works											
NB00390	NB48 (Ch5995-6060) - backfilling	0%	12	12	11-Jun-16	24-Jun-16	17				
NB00400	NB48 (Ch5995-6060) - NB production	0%	45	45	20-Mar-16 A	03-Jun-16	1056				
NB00410	NB48 (Ch5995-6060) - NB post & panel installation	0%	5	5	25-Jun-16	30-Jun-16	837				
NB00450	NB48 (Ch6060-6120) - backfilling	0%	12	12	07-Jun-16	21-Jun-16	20				
NB00460	NB48 (Ch6060-6120) - NB production	0%	45	45	20-Mar-16 A	03-Jun-16	1056				
NB00470	NB48 (Ch6060-6120) - NB post & panel installation	0%	5	5	22-Jun-16	27-Jun-16	840				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10430	Watermain installation (along NB48, 0-60m)	60%	12	30	21-Mar-16 A	04-May-16	17				
TSZ10440	Firemain installation (along NB48, 0-60m)	0%	30	30	05-May-16	10-Jun-16	17				
TSZ10480	Watermain installation (along NB48, 60-110m)	0%	26	26	19-Apr-16 A	21-May-16	20				
TSZ10490	Firemain installation (along NB48, 60-110m)	0%	26	26	06-May-16	06-Jun-16	20				
Underground Utility Works											
UUZ20120	Utility cable laying by Utility companies (Along NB48, 0-60m)	0%	24	24	21-Jan-16 A	19-May-16	-14				
UUZ20130	Utility cable laying by Utility companies (Along NB48, 60-110m)	0%	20	20	05-Feb-16 A	13-May-16	-10				
NB49 (Ch.6145-6215)-TWSR West Side											
Noise Barrier Works											
NB00520	NB49 - backfilling	0%	12	12	21-Jun-16	05-Jul-16	25				
NB00530	NB49 - NB production	0%	45	45	20-Apr-16	03-Jun-16	1056				
NB00540	NB49 - NB post & panel installation	0%	5	5	06-Jul-16	11-Jul-16	829				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10510	DSD Trunk Sewer laying (along NB49)	16.67%	10	12	11-Apr-16 A	30-Apr-16	25				
TSZ10530	Watermain installation (along NB49)	0%	20	20	03-May-16	26-May-16	25				
TSZ10540	Firemain installation (along NB49)	0%	20	20	27-May-16	20-Jun-16	25				
Underground Utility Works											
UUZ20140	Utility cable laying by Utility companies (Along NB49, 0-70m)	48.28%	30	58	03-Feb-16 A	26-May-16	-20				
NB49B (Ch.6215-6235)-TWSR West Side											
Noise Barrier Works											
NB00570	NB49B - Footing & Wall Structure - 2 bays	50%	10	20	14-Mar-16 A	05-May-16	-13				
NB00574	Pending for revised RC detail design	0%	7	5	13-Apr-16 A	27-Apr-16	-13				
NB00580	NB49B - backfilling	0%	12	12	06-May-16	20-May-16	16				
NB00590	NB49B - NB production	0%	45	45	06-May-16	19-Jun-16	1040				
NB00600	NB49B - NB post & panel installation	0%	5	5	20-Jun-16	24-Jun-16	842				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10550	Sheet Piling & Excavation (~5m below ground) (along NB49B)	0%	21	21	06-May-16	31-May-16	19				
TSZ10570	DSD Trunk Sewer laying (along NB49B - ID2-1)	0%	34	34	01-Jun-16	12-Jul-16	19				
TSZ10580	Watermain installation (along NB49B)	0%	20	20	13-Jul-16	04-Aug-16	23				
Underground Utility Works											
UUZ20150	Utility cable laying by Utility companies (Along NB49B, 0-16m)	0%	10	10	06-May-16	18-May-16	-13				
NB54 (Ch.6240-6280)-TWSR West Side											
Noise Barrier Works											
NB00710	NB54 - NB production	39.19%	45	74	20-Jan-16 A	03-Jun-16	1056				
NB00720	NB54 - NB post & panel installation	0%	5	5	04-Jun-16	10-Jun-16	854				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10630	Watermain installation (along NB54)	0%	30	30	20-Apr-16	26-May-16	71				
TSZ10640	Firemain installation (along NB54)	0%	30	30	27-May-16	02-Jul-16	71				
Underground Utility Works											
UUZ20160	Utility cable laying by Utility companies (Along NB54, 0-40m)	75.51%	12	49	21-Jan-16 A	04-May-16	-2				
NB54A (Ch.6290-6350)-TWSR West Side											
Noise Barrier Works											
NB00760	NB54A - Footing & Wall Structure - 6 bays	98.04%	4	204	01-Aug-15 A	23-Apr-16	-6				
NB00770	NB54A - backfilling	0%	12	12	16-Jun-16	29-Jun-16	58				
NB00780	NB54A - NB production	0%	45	45	23-Apr-16	07-Jun-16	1052				
NB00790	NB54A - NB post & panel installation	0%	5	5	30-Jun-16	06-Jul-16	833				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10680	Watermain installation (along NB54A)	63.64%	16	44	14-Mar-16 A	09-May-16	58				
TSZ10690	Firemain installation (along NB54A)	0%	30	30	10-May-16	15-Jun-16	58				
Underground Utility Works											
UUZ20170	Utility cable laying by Utility companies (Along NB54A, 0-60m)	0%	12	12	25-Apr-16	09-May-16	-6				
NB57 (Ch.6365-6445)-TWSR West Side											
Noise Barrier Works											

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016			
								Apr	May	Jun	Jul
NB00840	NB57 - backfilling	0%	12	12	19-Apr-16 A	04-May-16	29				
NB00850	NB57 - NB production	0%	45	45	20-Apr-16	03-Jun-16	1056				
NB00860	NB57 - NB post & panel installation	0%	5	5	04-Jun-16	10-Jun-16	854				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10730	Watermain installation (along NB57)	0%	27	27	10-May-16	11-Jun-16	31				
TSZ10740	Firemain installation (along NB57)	0%	30	30	13-Jun-16	18-Jul-16	31				
TSZ10785	PCCW drawpit by Pccw	69.23%	16	52	29-Jan-16 A	09-May-16	31				
TSZ10990	Backfilling for UU and Firemain & Watermain	0%	12	12	19-Jul-16	01-Aug-16	31				
Underground Utility Works											
UUZ20180	Utility cable laying by Utility companies (Along NB57, 0-80m)	0%	26	26	26-Feb-16 A	21-May-16	-16				
NB58 (Ch.6445-6480)-TWSR West Side											
Noise Barrier Works											
NB00900	NB58 - Footing & Wall Structure - 3 bays	96.39%	6	166	15-Sep-15 A	26-Apr-16	-8				
NB00910	NB58 - backfilling	0%	12	12	12-May-16	26-May-16	11				
NB00920	NB58 - NB production	0%	45	45	27-Apr-16	10-Jun-16	1049				
NB00930	NB58 - NB post & panel installation	0%	5	5	11-Jun-16	16-Jun-16	849				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10780	Watermain installation (along NB58)	0%	40	40	20-Apr-16	07-Jun-16	51				
TSZ10790	Firemain installation (along NB58)	0%	40	40	20-Apr-16	07-Jun-16	51				
TSZ11010	Backfilling	0%	12	12	01-Jun-16	15-Jun-16	51				
Underground Utility Works											
UUZ20190	Utility cable laying by Utility companies (Along NB58, 0-45m)	0%	12	12	27-Apr-16	11-May-16	-8				
NB59 (Ch.6490-6590)-TWSR West Side											
Noise Barrier Works											
NB00970	NB59 - Footing & Wall Structure - 9 bays	96.25%	10	267	02-May-15 A	30-Apr-16	94				
NB00980	NB59 - backfilling	0%	12	12	04-Jul-16	16-Jul-16	44				
NB00990	NB59 - NB production	0%	45	45	30-Apr-16	14-Jun-16	1034				
NB01000	NB59 - NB post & panel installation	0%	12	12	18-Jul-16	30-Jul-16	812				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10830	Watermain installation (along NB59)	0%	30	30	11-Apr-16 A	26-May-16	44				
TSZ10840	Firemain installation (along NB59)	0%	30	30	27-May-16	02-Jul-16	44				
Underground Utility Works											
UUZ20200	Utility cable laying by Utility companies (Along NB59, 0-95m)	53.73%	31	67	29-Jan-16 A	27-May-16	-21				
NB63 (Ch.6610-6700)-TWSR West Side											
Noise Barrier Works											
NB01040	NB63 - NB production	57.14%	45	105	20-Jan-16 A	03-Jun-16	1056				
NB01050	NB63 - NB post & panel installation	0%	5	5	04-Jun-16	10-Jun-16	854				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10330	Watermain installation (along NB63)	48.28%	30	58	15-Feb-16 A	26-May-16	56				
TSZ10340	Firemain installation (along NB63)	0%	30	30	27-May-16	02-Jul-16	56				
DSD Southern Trunk Sewer - Trenchless Construction											
TSZ11020	Watermain & Firemain installation above Trunk Sewer	87.01%	10	77	14-Dec-15 A	30-Apr-16	57				
TSZ11025	Town gas pipe laying (change of design)	0%	20	20	03-May-16	26-May-16	57				
Underground Utility Works											
UUZ20230	Utility cable laying by Utility companies (Along NB63~100m)	98.34%	6	362	29-Jan-15 A	26-Apr-16	4				
Bridge Construction											
New Tai Hang Footbridge											
General											
THBF0335	Structure steel Shop drawing approval (THFB)	99.2%	3	377	04-Dec-14 A	22-Apr-16	1246				
THBF0340	Structure steel procurement (THFB)	59.6%	122	302	22-Sep-15 A	19-Aug-16	47				
TWSR-West/ FL Highway N/B Side Section											
THBF0140	THP5 - Pile cap, Pier and Pier Head	58.82%	77	187	31-Oct-15 A	22-Jul-16	182				
THBF0180	THP8, THP9 - Pile cap, Pier and Pier Head	72.4%	77	279	13-Jul-15 A	22-Jul-16	242				
THBF0220	THAB3 - pile cap & abutment wall	0%	69	69	20-Apr-16	13-Jul-16	223				
THBF0230	THAB3 - Backfilling (~4m)	0%	27	27	14-Jul-16	13-Aug-16	223				
THBF0270	THP6, THP7 - Pile cap, Pier and Pier Head	77.78%	16	72	01-Feb-16 A	09-May-16	163				
THBF0310	THAB2 - pile cap & abutment wall	0%	30	30	10-May-16	15-Jun-16	163				
THBF0320	THAB2 - Backfilling (~3m)	0%	20	20	16-Jun-16	09-Jul-16	163				
THBF0325	Steel Ramp ready for erection (THFB-TWSR-W side)	0%	0	0		09-Jul-16	163				09-Jul-16 ♦ Steel R
TWSR-East FL Highway S/B Side Section											
THBF0470	THAB1 - pile cap & abutment wall	0%	30	30	03-May-16	07-Jun-16	154				
THBF0480	THAB1 - Backfilling (~3m)	0%	20	20	08-Jun-16	02-Jul-16	154				
THBF0510	THP2 - Pile Test	85.33%	11	75	16-Feb-16 A	30-Apr-16	188				
THBF0520	THP2 - Pile cap, Pier and Pier Head	0%	45	45	04-Jul-16	24-Aug-16	154				
THBF0720	THP3 - Pile Test	85.33%	11	75	16-Feb-16 A	30-Apr-16	250				
THBF0730	THP3 - Pile cap, Pier and Pier Head	0%	45	45	03-May-16	25-Jun-16	204				
THBF0760	THP4 - Pile Test	85.33%	11	75	16-Feb-16 A	30-Apr-16	212				
THBF0770	THP4 - Pile cap, Pier and Pier Head	0%	45	45	03-May-16	25-Jun-16	174				
THBF0780	Modified existing column head of existing footbridge	0%	30	30	27-Jun-16	01-Aug-16	174				
Lift at TWSR-W Side											
L1500	Temp work & Pile cap	0%	45	45	20-Apr-16	14-Jun-16	102				
L1510	Lift pit (NF115)	0%	30	30	15-Jun-16	20-Jul-16	102				

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016			
								Apr	May	Jun	Jul
L1556	Lift contractor sub-letting	88.8%	14	125	21-Sep-15 A	06-May-16	47				
L1557	Lift submission & ordering period	0%	240	240	07-May-16	01-Mar-17	47				
L1600	CLP Power available (by CLP)	0%	365	365	20-Apr-16	19-Apr-17	97				
Lift at FLHY S/B											
L1345	THB (E) - Pre-bored H pile - NF78 (8 nos)	89.13%	10	92	31-Dec-15 A	30-Apr-16	73				
L1350	Temp work & Pipe cap	0%	40	40	03-May-16	20-Jun-16	73				
L1360	Lift pit	0%	30	30	21-Jun-16	26-Jul-16	73				
L1450	CLP Power available (by CLP)	0%	365	365	20-Apr-16	19-Apr-17	99				
New Tai Wo Footbridge											
General											
TWFB1030	Structure steel Shop drawing approval (TWFB)	92.57%	30	404	04-Dec-14 A	26-May-16	121				
TWFB1040	Structure steel procurement (TWFB)	70.57%	88	299	22-Aug-15 A	16-Jul-16	96				
TWFB1050	Steel Staircase & Ramp prefabrication (TWFB-TWSR-W)	0%	60	60	18-Jul-16	26-Sep-16	79				
TWFB1090	Steel Bridge prefabrication (TWFB)	0%	60	60	18-Jul-16	26-Sep-16	644				
TWSR-West/ FL Highway N/B Side Section											
TWFB1160	TWP1 - Pile cap, Pier and Pier Head	45.76%	32	59	18-Feb-16 A	28-May-16	209				
TWFB1240	TWAB2 - pile cap & abutment wall	0%	30	30	07-May-16	13-Jun-16	735				
TWFB1250	TWAB2 - Backfilling (~4m)	0%	27	27	14-Jun-16	15-Jul-16	735				
TWFB1260	Steel Staircase ready for erection (THFB-TWSR-W side)	0%	0	0		15-Jul-16	735				15-Jul-16 ♦ St
TWFB1300	TWP4, TWP5 - Pile cap, Pier and Pier Head	92.91%	9	127	16-Nov-15 A	29-Apr-16	202				
TWFB1340	TWAB1 - pile cap & abutment wall	79.73%	30	148	22-Oct-15 A	26-May-16	161				
TWFB1350	TWAB1 - Backfilling (~3m)	0%	20	20	27-May-16	20-Jun-16	161				
TWFB1360	Steel Ramp ready for erection (TWFB-TWSR-W side)	0%	0	0		20-Jun-16	161				20-Jun-16 ♦ Steel Ramp ready for ere
Crossing Fanling Highway Section											
TWFB1410	TWP2 - Predrilling	0%	18	18	24-Jun-16	15-Jul-16	51				
TWFB1420	TWP2 - Pre-bored H pile (6 nos)	0%	18	18	16-Jul-16	05-Aug-16	51				
Lift at TWSR-W Side											
L1660	Lift pit	0%	30	30	15-Apr-16 A	26-May-16	634				
L1670	Lift shaft & roof	0%	52	52	27-May-16	28-Jul-16	634				
L1720	Lift contractor sub-letting	90%	13	133	21-Sep-15 A	06-May-16	510				
L1730	Lift submission & ordering period	0%	270	270	06-May-16	06-Apr-17	510				
L1780	CLP Power available (by CLP)	0%	365	365	20-Apr-16	19-Apr-17	699				
Temporary Tai Wo Footbridge											
Design Works											
TWFB-T1010	Design preparation	86.19%	31	227	20-Jul-15 A	28-May-16	88				
TWFB-T1020	Engineer Comment	0%	26	26	28-May-16	29-Jun-16	88				
TWFB-T1030	Design amendment	0%	26	26	29-Jun-16	30-Jul-16	88				
Demolition of Existing Tai Wo Footbridge											
TWSR-West/ FL Highway N/B Side Section											
TWFB-T1135	Demolish existing TWFB across TWSR-W	0%	25	25	16-Jun-16	15-Jul-16	51				
TWFB-T1230	Watermain & Firemain at NB58 & backfill	0%	46	46	20-Apr-16	15-Jun-16	51				
TWSR-West Construction											
Drainage & Road Works											
Ch 5880-6125											
RDZ20160	Z2 : New TWSR-West D&R Works (lane 1)	0%	120	120	03-Jun-16	26-Oct-16	5				
Noise Barrier Along Fanling Highway S/B											
NB51 (Ch.5935-6055)-FH S/B Side											
Noise Barrier Works											
NB02280	NB51 ID1-3 (0-25m) - Footing & Wall Structure	0%	90	90	20-Apr-16	06-Aug-16	418				
NB53 (Ch.6125-6300) -FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02430	Precautionary Measure installation	0%	26	26	20-Apr-16	21-May-16	603				
NB02440	NB53 (0-100m) - Sheet piling & Excavation	0%	26	26	23-May-16	22-Jun-16	603				
NB02450	NB53 (0-100m) - Footing & Wall Structure	0%	60	60	23-Jun-16	01-Sep-16	603				
NB02490	NB53 ID2-3 (100-125m), 18nos Predrilling	0%	10	10	04-Jun-16	16-Jun-16	686				
NB02500	NB53 ID2-3 (100-125m) 18nos Piling- 1 rigs	0%	27	27	17-Jun-16	19-Jul-16	686				
NB02590	NB53 (125-180m) - NB production	0%	45	45	20-Apr-16	03-Jun-16	1056				
NB02600	NB53 (125-180m) - NB post & panel installation	0%	5	5	04-Jun-16	10-Jun-16	854				
NB55 (Ch.6300-6360)-FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02640	NB55 - Footing & Wall Structure	94.3%	24	421	07-Nov-14 A	19-May-16	686				
NB02650	NB55- backfilling	0%	50	50	20-May-16	19-Jul-16	686				
NB02660	NB55 - NB production	86.67%	10	75	15-Jan-16 A	29-Apr-16	1091				
NB56 (Ch.6360-6400)-FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02730	NB56 - NB production	39.19%	45	74	20-Feb-16 A	03-Jun-16	1056				
NB02740	NB56 - NB post & panel installation	0%	5	5	04-Jun-16	10-Jun-16	854				
NB61 (Ch.6400-6560)-FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02770	NB61 (0-50m) - Sheet piling & Excavation	0%	18	18	20-Apr-16	11-May-16	778				
NB02780	NB61 (0-50m) - Footing & Wall Structure	0%	50	50	12-May-16	12-Jul-16	778				
NB02790	NB61 (0-50m)- backfilling	0%	50	50	13-Jul-16	08-Sep-16	778				
NB02800	NB61 (0-50m) - NB production	0%	45	45	13-Jul-16	26-Aug-16	972				

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016			
								Apr	May	Jun	Jul
NB02850	NB61 (50-160m) - NB production	0%	45	45	20-Apr-16	03-Jun-16	1056				
NB02860	NB61 (50-160m) - NB post & panel installation	0%	5	5	04-Jun-16	10-Jun-16	854				
NB61A (Ch.6560-6745)-FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02920	NB61A (0-50m) - NB production	39.19%	45	74	20-Feb-16 A	03-Jun-16	1056				
NB02930	NB61A (0-50m) - NB post & panel installation	0%	5	5	04-Jun-16	10-Jun-16	854				
NB02970	NB61A ID2-3 (50-75m) - Footing & Wall Structure	89.84%	32	315	01-Apr-15 A	28-May-16	824				
NB02980	NB61A ID2-3 (50-75m)- backfilling	0%	20	20	30-May-16	22-Jun-16	839				
NB02990	NB61A ID2-3 (50-75m) - NB production	0%	45	45	28-May-16	12-Jul-16	1017				
NB03000	NB61A ID2-3 (50-75m) - NB post & panel installation	0%	5	5	12-Jul-16	18-Jul-16	823				
NB03040	NB61A (75-190m) - NB production	39.19%	45	74	20-Feb-16 A	03-Jun-16	1056				
NB03050	NB61A (75-190m) - NB post & panel installation	0%	5	5	04-Jun-16	10-Jun-16	854				
Other Works											
Site Clearance & Demolition of Existing Structure											
Contract Condition											
MCLT1050	Apply cert for exemption by DLO by Engineer	0%	0	0	20-Apr-16	20-Apr-16	1249				
MCLT1080	Construct New MCLT (Structure)	87.84%	27	222	21-Jul-15 A	23-May-16	109				
MCLT1090	New MCLT - finishes works	0%	75	75	24-May-16	20-Aug-16	109				
TCSS Works											
G54											
TCSS1500	Slow lane footing - G54 (NB61)	0%	0	0		20-Apr-16	746				20-Apr-16 ♦ Slow lane footing - G54 (NB61)
South Buffer Zone 1 (SBZ1) (within Zone 2)(Ch.6740 to 6930)											
Noise Barrier Along TWSR-West and Laying New Utilities											
NB63A (Ch.6710-6840)-TWSR West Side											
Noise Barrier Works											
NB01090	NB63A-1 - NB production	0%	45	45	20-Apr-16	03-Jun-16	452				
NB01130	NB63A-2 - backfilling	0%	12	12	20-May-16	02-Jun-16	5				
NB01140	NB63A-2 - NB production	0%	45	45	20-Apr-16	03-Jun-16	452				
NB01150	NB63A-2 - NB post & panel installation	0%	5	5	04-Jun-16	10-Jun-16	364				
NB01170	NB63A-3 - Footing & Wall Structure (ch24.2-86.9) - 5 bays	81.82%	12	66	18-Jan-16 A	04-May-16	17				
NB01180	NB63A-3 - backfilling	0%	12	12	20-May-16	02-Jun-16	5				
NB01190	NB63A-3 - NB production	0%	45	45	05-May-16	18-Jun-16	437				
NB01200	NB63A-3 - NB post & panel installation	0%	5	5	20-Jun-16	24-Jun-16	352				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10860	DSD Trunk Sewer laying (along NB63A)	18.75%	26	32	14-Mar-16 A	21-May-16	33				
TSZ10880	Watermain installation (along NB63A)	0%	30	30	23-May-16	27-Jun-16	33				
TSZ10890	Firemain installation (along NB63A)	0%	30	30	28-Jun-16	02-Aug-16	33				
Underground Utility Works											
UUZ20210	Utility cable laying by Utility companies (Along NB63A, 125m)	0%	24	12	18-Mar-16 A	19-May-16	-14				
NB64 & NB64A (Ch.6860-6920)-TWSR West Side											
Noise Barrier Works											
NB001060	NB64 & NB64A -NB post & panel installation	54.55%	5	11	14-Mar-16 A	25-Apr-16	401				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10910	DSD Trunk Sewer laying (along NB64)	0%	18	18	20-Apr-16	11-May-16	35				
TSZ10920	Backfill up to NB64 footing level	0%	6	6	12-May-16	19-May-16	35				
TSZ10930	Watermain installation (along NB64)	0%	30	30	20-May-16	24-Jun-16	35				
TSZ10940	Firemain installation (along NB64)	0%	30	30	25-Jun-16	30-Jul-16	35				
Underground Utility Works											
UUZ20220	Utility cable laying by Utility companies (Along NB64, 60m)	0%	24	24	29-Feb-16 A	19-May-16	-14				
Bridge Construction											
Kau Lung Hang Vehicular Bridge											
Target Milestone											
MS01	Completion of Bridge Deck 1 Structure between West	0%	0	0		17-May-16	0				17-May-16* ♦ Completion of Bridge Deck 1 Structure between West At
MS02	Completion of Bridge Deck 2 Structure between VPB3 to VBP6	0%	0	0		27-Apr-16*	3				27-Apr-16* ♦ Completion of Bridge Deck 2 Structure between VPB3 to VBP6
MS03	Completion of Bridge Deck 3 Structure between	0%	0	0		31-May-16	0				31-May-16* ♦ Completion of Bridge Deck 3 Structure betw
MS04	Completion of Installation of all Precast Concrete Skins	0%	0	0		13-Jun-16*	15				13-Jun-16* ♦ Completion of Installation of all
MS05	Completion of Installation of all Parapet Walls and Planter Walls	0%	0	0		14-Jul-16*	2				14-Jul-16* ♦ Co
Other Off-Site Prefabrication											
PC0260	Parapet Concrete Skin Fabrication	74.7%	21	83	12-Jan-16 A	16-May-16	27				
KLH Bridge - West Ramp											
KLH.1034	West Ramp Structure Work (6 bays after P3-4 beams lifting)	70.15%	20	67	20-Feb-16 A	13-May-16	0				
KLH.1140	West Ramp - Backfilling & Drainage	0%	45	45	16-May-16	08-Jul-16	0				
KLH.1180	West Ramp - Parapet skin (92nos)	11.11%	40	45	07-Apr-16 A	07-Jun-16	0				
KLH.1240	West Ramp -Parapet Wall & Planter Wall	0%	45	45	21-May-16	14-Jul-16	0				
KLH.1250	West Ramp - Road Surface work ready to start	0%	0	0	09-Jul-16		0				♦ West Ra
KLH.1260	West Ramp - barrier	0%	21	21	15-Jul-16	08-Aug-16	0				
KLH.1280	West Ramp - Lighting	0%	21	21	15-Jul-16	08-Aug-16	0				
KLH.1290	West Ramp - Planting	0%	21	21	15-Jul-16	08-Aug-16	0				
KLH Bridge - Deck 1											
KLH.1130	Deck 1 - Bridge deck construction (VBP2 to VBP3)	56%	22	50	14-Mar-16 A	17-May-16	0				
KLH.3380	Deck 1 - Parapet skin (61nos)	49.12%	29	57	14-Mar-16 A	25-May-16	6				
KLH.3390	Deck 1 - Parapet Wall & Planter Wall	0%	45	45	07-May-16	30-Jun-16	6				

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016				
								Apr	May	Jun	Jul	
KLH.3400	Deck 1 - Road Surface work ready to start	0%	0	0	02-Jul-16		6					◆ Deck 1 - Road
KLH.3410	Deck 1 - barrier	0%	21	21	02-Jul-16	26-Jul-16	11					
KLH.3420	Deck 1 - Lighting	0%	21	21	02-Jul-16	26-Jul-16	11					
KLH.3430	Deck 1 - Planting	0%	21	21	02-Jul-16	26-Jul-16	11					
KLH.3630	Pedestrian walkway Roof & Parapet P2 to P3	0%	30	30	07-Jun-16	13-Jul-16	8					
KLH.3640	Pedestrian walkway floor finishes P2 to P3	0%	14	14	14-Jul-16	29-Jul-16	8					
KLH Bridge - Deck 2												
KLH.3122	Diaphragm construction (steel fixing & formwork)	0%	6	6	20-Apr-16	26-Apr-16	2					
KLH.3124	Diaphragm concreting	0%	1	1	27-Apr-16	27-Apr-16	1					
KLH.3130	Precast Concrete Skin (P5 to P6)(14nos)	0%	8	8	29-Apr-16	18-May-16	3					
KLH.3140	Parapet wall (P5 to P6)	0%	30	30	11-May-16	16-Jun-16	4					
KLH.3150	Finished Surface of Road ready for P5-P6	0%	0	0	17-Jun-16		4					◆ Finished Surface of Road re
KLH.3160	Pedestrian walkway Roof & Parapet P5-P6	0%	30	30	17-Jun-16	22-Jul-16	4					
KLH.3170	Pedestrian walkway floor finishes P5-P6	0%	14	14	19-Jul-16	03-Aug-16	4					
KLH.3230	Precast Concrete Skin (P4 to P5)(12nos)	0%	5	5	03-May-16	07-May-16	2					
KLH.3240	Parapet wall (P4 to P5)	0%	30	30	09-May-16	14-Jun-16	2					
KLH.3250	Finished Surface of Road ready for P4 to P5	0%	0	0	15-Jun-16		2					◆ Finished Surface of Road read
KLH.3260	Pedestrian walkway Roof & Parapet P4 to P5	0%	30	30	15-Jun-16	20-Jul-16	2					
KLH.3330	Precast Concrete Skin (P3 to P4)(11nos)	28.57%	10	14	23-Apr-16 A	30-Apr-16	2					
KLH.3340	Parapet wall (P3 to P4)	0%	30	30	03-May-16	07-Jun-16	7					
KLH.3350	Finished Surface of Road ready for P3 to P4	0%	0	0	08-Jun-16		7					◆ Finished Surface of Road ready for P
KLH.3360	Pedestrian walkway Roof & Parapet P3 to P4	0%	30	30	08-Jun-16	14-Jul-16	7					
KLH.3370	Pedestrian walkway floor finishes P3 to P4	0%	14	14	15-Jul-16	30-Jul-16	7					
KLH Bridge - Deck 3												
KLH.1380	Deck - VBP6 to VBP7	58.02%	34	81	20-Feb-16 A	31-May-16	0					
KLH.1400	Deck - VBP7 to VBP8	81.05%	18	95	28-Dec-15 A	11-May-16	6					
KLH.3450	Deck 3 - Parapet skin (61nos)	0%	44	44	20-Apr-16	13-Jun-16	0					
KLH.3460	Deck 3 - Parapet Wall & Planter Wall	0%	45	45	21-May-16	14-Jul-16	0					
KLH.3470	Deck 3 - Road Surface work ready to start	0%	0	0	15-Jul-16		0					◆ De
KLH.3480	Deck 3 - barrier	0%	21	21	15-Jul-16	08-Aug-16	0					
KLH.3490	Deck 3 - Lighting	0%	21	21	15-Jul-16	08-Aug-16	0					
KLH.3500	Deck 3 - Planting	0%	21	21	15-Jul-16	08-Aug-16	0					
KLH.3650	Pedestrian walkway Roof & Parapet P6 to P7	0%	30	30	17-Jun-16	22-Jul-16	0					
KLH Bridge - East Ramp												
KLH.3520	East Ramp Structure Work (5/8 remaining)	93.79%	10	161	02-Oct-15 A	30-Apr-16	1					
KLH.3530	East Ramp - Backfilling & Drainage	0%	60	60	25-Apr-16	07-Jul-16	1					
KLH.3540	East Ramp - Parapet skin (79nos)	43.33%	34	60	23-Mar-16 A	31-May-16	13					
KLH.3550	East Ramp -Parapet Wall & Planter Wall	0%	45	45	07-May-16	30-Jun-16	13					
KLH.3560	East Ramp - Road Surface work ready to start	0%	0	0	08-Jul-16		1					◆ East Ran
KLH.3570	East Ramp - barrier	0%	21	21	08-Jul-16	01-Aug-16	6					
KLH.3580	East Ramp - Lighting	0%	21	21	08-Jul-16	01-Aug-16	6					
KLH.3590	East Ramp - Planting	0%	21	21	08-Jul-16	01-Aug-16	6					
KLH Bridge - Ramp R1												
Z2.KLH.1450	Ramp R1 - Pile caps and pier construction (R1P1)	91.32%	21	242	02-Jul-15 A	16-May-16	4					
Z2.KLH.1680	Ramp R1 - Ramp construction (Abutment R1 to R1P1)	0%	40	40	17-May-16	04-Jul-16	30					
Z2.KLH.1685	Ramp R1 - Ramp construction (R1P1 to P1P3)	0%	40	40	17-May-16	04-Jul-16	4					
Z2.KLH.1710	Ramp R1 - Abutment R1 - base slab & wall	91.63%	21	251	22-Jun-15 A	16-May-16	10					
Z2.KLH.1720	Ramp R1 - Abutment R1 - Top slab	0%	30	30	17-May-16	21-Jun-16	10					
Z2.KLH.1730	Ramp R1 - Abutment R1 - Staircase	0%	30	30	22-Jun-16	27-Jul-16	10					
Z2.KLH.3610	Ramp R1 - Steel roof	0%	40	40	02-Jun-16	20-Jul-16	4					
Z2.KLH.3620	Ramp R1 - finishes work	0%	30	30	29-Jun-16	03-Aug-16	4					
KLH Bridge - Ramp R2												
Z2.KLH.1523	VO 028 - Boundary Wall to Hse 190B structure	0%	24	24	20-Apr-16*	19-May-16	846					
Z2.KLH.1524	VO 028 - Boundary Wall to Hse 190B E&M, Drainage	0%	26	26	20-May-16	20-Jun-16	846					
Z2.KLH.1530	Ramp R2 - Pile cap, abutment and pier construction	77.3%	32	141	20-Nov-15 A	28-May-16	1					
Z2.KLH.1540	Ramp R2 - Ramp construction	0%	65	65	28-Apr-16	16-Jul-16	1					
Z2.KLH.1545	Ramp R2 - Ramp construction (section after VBP6-7 deck)	0%	35	35	18-Jul-16	26-Aug-16	1					
Bridge Road Work												
Z2.KLH.1930	Road Pavement Works (East Ramp)	0%	26	26	08-Jul-16	06-Aug-16	1					
Z2.KLH.1940	Road Pavement Works (Deck 1)	0%	26	26	02-Jul-16	01-Aug-16	6					
Z2.KLH.1950	Road Pavement Works (Deck 2)	0%	26	26	17-Jun-16	18-Jul-16	18					
Z2.KLH.1960	Road Pavement Works (Deck 3)	0%	21	21	15-Jul-16	08-Aug-16	0					
Z2.KLH.1970	Road Pavement Works (West Ramp)	0%	26	26	09-Jul-16	08-Aug-16	0					
Lift at TWSR-W Side												
L01093	Lift contractor sub-letting	90.83%	20	218	10-Aug-15 A	13-May-16	86					
L01094	Lift submission & ordering period	0%	270	270	16-May-16	13-Apr-17	86					
L01140	CLP Power available (by CLP)	0%	365	365	04-Apr-16 A	19-Apr-17	187					
Lift at FLHY S/B												

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016			
								Apr	May	Jun	Jul
L01180	Earliest date for lift construction resume	0%	0	0	14-Jun-16		79				◆ Earliest date for lift construction
L01190	Set up & Pile test	0%	45	45	14-Jun-16	05-Aug-16	79				
L01300	CLP Power available (by CLP)	0%	365	365	20-Apr-16	19-Apr-17	190				
Noise Barrier Along Fanling Highway S/B											
NB62 (Ch.6745-6910)-FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB03080	NB62 (0-80m) - Sheet piling & Excavation	0%	18	18	20-Apr-16	11-May-16	12				
NB03090	NB62 (0-80m) - Footing & Wall Structure	0%	60	60	12-May-16	23-Jul-16	12				
NB03180	NB62 (110-170m) - Sheet piling & Excavation	0%	18	18	28-Jun-16	19-Jul-16	7				
NB70 (Ch.6910-6930)-FH S/B Side											
Noise Barrier Works											
NB03250	NB70 - Sheet piling & Excavation	0%	18	18	20-Apr-16	11-May-16	7				
NB03260	NB70 - Footing & Wall Structure	0%	26	26	12-May-16	13-Jun-16	7				
NB03270	NB70- backfilling	0%	12	12	14-Jun-16	27-Jun-16	7				
NB03280	NB70 - NB production	0%	45	45	14-Jun-16	28-Jul-16	1001				
North Buffer Zone 2 (NBZ2) (within Zone 4) (Ch. 7925 to 8100)											
Bridge Construction											
New Ho Ka Yuen Footbridge											
General											
HKY1060	Steel Staircase & Ramp prefabrication (HKYB-TWSR-W)	0%	30	30	01-Apr-16 A	26-May-16	-9				
HKY1070	Steel Staircase & Ramp available on site (HKYB-TWSR-W side)	0%	0	0	27-May-16		-9				◆ Steel Staircase & Ramp available on site (HKYB-TWSR-W side)
HKY1100	Steel Bridge prefabrication (HKYB)	0%	45	45	01-Apr-16 A	14-Jun-16	4				
HKY1110	Steel Bridge available on site (HKYB)	0%	0	0	15-Jun-16		4				◆ Steel Bridge available on site (HKYB)
TWSR-West/ FL Highway N/B Side Section											
HKY1162	Mobilisation, backfill & remove completed ELS & Redesign ELS	33.33%	20	30	14-Apr-16 A	13-May-16	-59				
HKY1170	HKYP6 - Pile cap, Pier and Pier Head	0%	60	60	16-May-16	26-Jul-16	-59				
HKY1310	HKYP7 - Pile cap, Pier and Pier Head	67.33%	33	101	18-Jan-16 A	30-May-16	-12				
HKY1350	HKYAB4 - pile cap & abutment wall	40%	33	55	21-Mar-16 A	30-May-16	-24				
HKY1360	HKYAB4 - Backfilling (~3m)	0%	12	12	31-May-16	14-Jun-16	-24				
Crossing Fanling Highway Section											
HKY1416	TTA Stage 4 start	0%	0	0	16-Jun-16		1203				◆ TTA Stage 4 start
HKY1450	HKYP2 - Pile cap, Pier and Pier Head	35.71%	36	56	26-Feb-16 A	02-Jun-16	13				
TWSR-East FL Highway S/B Side Section											
HKY1600	Finishes Work	0%	30	30	20-Apr-16	26-May-16	43				
HKY1610	Bridge Structure complete (HKYFB-TWSR-E side)	0%	0	0		05-Jul-16	11				05-Jul-16 ◆ Bridge Structure complete (HKYFB-TWSR-E side)
HKY1860	Erect Steel Ramp (HKYFB-TWSR-E side)	43.86%	32	57	20-Feb-16 A	28-May-16	11				
HKY1870	Steel Ramp finishes work (HKYFB-TWSR-E side)	0%	30	30	30-May-16	05-Jul-16	11				
ZONE 4 (Ch. 7925 to 8700)											
Noise Barrier Along Fanling Highway N/B											
NB77 (Ch.8090-8450)-FH N/B Side											
Noise Barrier Works											
NB4285	TTA for FH N/B (Stage 6) start	0%	0	0	16-Jul-16		35				◆ TTA for FH N/B (Stage 6) start
Bridge Construction											
New Wo Hop Shek Pedstrian & Cycle Bridge											
General											
WHS1060	Steel Ramp available on site (WHSB)	0%	0	0	20-Apr-16		35				◆ Steel Ramp available on site (WHSB)
WHS1080	Steel Staircase available on site (WHSB)	0%	0	0	20-Apr-16		898				◆ Steel Staircase available on site (WHSB)
TWSR-West/ FL Highway N/B Side Section											
WHS1228	WHSP7 - Pile cap, Pier and Pier Head	0%	45	45	20-Apr-16	14-Jun-16	796				
WHS1260	WHSAB1 - pile cap & abutment wall	0%	30	30	15-Jun-16	20-Jul-16	796				
WHS1930	WHSP4 - Pile cap, Pier and Pier Head	86.33%	35	256	02-Jul-15 A	01-Jun-16	0				
WHS1980	1st half Steel Ramp ready for erection (WHS-TWSR-W side)	0%	0	0		01-Jun-16	0				01-Jun-16 ◆ 1st half Steel Ramp ready for erection (WHS-TWSR-W side)
WHS1990	Erect 1st half ramp	0%	60	60	02-Jun-16	12-Aug-16	0				
Crossing Fanling Highway Section											
WHS1480	Erect WHS bridge Structure across fanling highway	70%	27	90	20-Jan-16 A	23-May-16	83				
WHS1490	Finishes Work	0%	30	30	24-May-16	28-Jun-16	83				
WHS1500	Bridge Structure complete (WHSB-Cross fanling highway)	0%	0	0		28-Jun-16	83				28-Jun-16 ◆ Bridge Structure complete (WHSB-Cross fanling highway)
Slip Road Y Construction											
Drainage & Road Works											
TWSR-East FL Highway S/B Side Section											
RDZ41020	Construct Slip Rd Y @ existing TWSR-E junction	79.39%	34	165	01-Dec-15 A	31-May-16	29				
RDZ41082	Construct Slip Rd Y (Ch7925-8050)(SA3460) - 1 lane @	83.17%	34	202	17-Sep-15 A	31-May-16	1215				
RDZ41084	Construct Slip Rd Y (Ch7925-8050)(SA3460) - 1 temp	81.32%	34	182	11-Nov-15 A	31-May-16	40				
Underground Utility Works											
DN600 and DN900 Watermain											
DN1056	Laying DN600 section after DN900 changeover Works	56.41%	34	78	01-Feb-16 A	31-May-16	23				
DN1060	Watermain (DN600) changeover for TTA stage 4	0%	6	6	01-Jun-16	07-Jun-16	23				
VO - Wall 76A Construction											
Retaining Wall W76A											
TWSR-East FL Highway S/B Side Section											
W76A1050	Drainage work for Caltex access road	0%	150	150	20-Apr-16	19-Oct-16	628				
Fanling Highway Construction											
Drainage & Road Works											
TWSR-East FL Highway S/B Side Section											
RDZ41025	Construct FH S/B Lane 1,2 @ existing TWSR-E junction	77.33%	34	150	18-Dec-15 A	31-May-16	29				

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016			
								Apr	May	Jun	Jul
RDZ41050	Traffic Diversion for FH S/B road construction (Z4 TTA-Stage 4)	0%	6	6	08-Jun-16	15-Jun-16	23				
RDZ41090	Remove FH central barrier	0%	25	25	16-Jun-16	15-Jul-16	23				
RDZ41100	TTA for FH N/B Lane 1, 2, 3 construction (Ch7925-8600)(SA340)	0%	6	6	16-Jul-16	22-Jul-16	23				
Other Works											
Retaining Wall W77B											
TWSR-East FL Highway S/B Side Section											
RWZ4.1100	Base slab & Wall (0-3m high)- RW77B (Ch 0-40)	0%	59	52	01-Mar-16 A	30-Jun-16	167				
RWZ4.1110	Backfilling (0-3m) - RW77B (Ch 0-40)	0%	30	30	02-Jul-16	05-Aug-16	197				
TCSS Works											
TCSS Pre-Construction Works											
TCSS0120	Prepare Shop Drawing-TCSS	0%	45	45	20-Apr-16	14-Jun-16	277				
TCSS0130	Shop Drawing Comment & Approval	0%	21	21	15-Jun-16	05-Jul-16	346				
TCSS0140	Revised & Re-submission TCSS shop Drawing	0%	18	18	06-Jul-16	26-Jul-16	277				
FVMS2 (Deleted by RFI-138, Pending for VO)											
TCSS1640	Slow lane footing - FVMS2 (CH8400, S/B)- Deleted by RFI-138	0%	30	30	16-Jun-16	21-Jul-16	610				