

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016				
								Jul	Aug	Sep	Oct	
Contract Condition												
General												
Contract Condition												
KD11	KD-11(1061d)- S1: Achievement: Kau Lung Hang Veh. Bridge &	0%	0	0		06-Aug-16	2					06-Aug-16* ◆ KD-11(1061d)- S1: Achievement: Kau Lung Hang Veh. Bridge & Er
POSSA323A	Site Area SA323A (360d) (not required)	0%	0	0	20-Jul-16		1450					◆ Site Area SA323A (360d) (not required)
POSSA327	Site Area SA327 (180d)	0%	0	0	20-Jul-16*		-566					◆ Site Area SA327 (180d)
POSSA327A	Site Area SA327A (730d)	0%	0	0	20-Jul-16*		-368					◆ Site Area SA327A (730d)
POSSA345	Site Area SA345 (0d)	0%	0	0	20-Jul-16*		-233					◆ Site Area SA345 (0d)
ZONE 1 (Ch. 5640 to 5880)												
Noise Barrier Along TWSR-West and Laying New Utilities												
DSD Southern Trunk Sewer, Water Main, Fire Main Works												
DSD Southern Trunk Sewer, Water Main Fire Main Works												
DSD0090	DSD Truck Sewer Laying complete	0%	0	0	18-Aug-16		8					◆ DSD Truck Sewer Laying complete
DSD0100	DSD Trunk Sewer Laying - overall testing (Zone 1 & Zone 2)	0%	45	45	18-Aug-16	12-Oct-16	8					
DSD0110	DSD Trunk Sewer Laying - overall inspection	0%	30	30	13-Oct-16	16-Nov-16	8					
NB42 (Ch.5640-5740)-TWSR West Side												
Noise Barrier Works												
NB00115	NB42 (Ch5640-5740) - Backfilling	0%	12	12	24-Aug-16	06-Sep-16	-30					
NB00131	NB42 (Ch5640-5740) - NB panel installation	0%	5	5	20-Jul-16	25-Jul-16	837					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10140	Firemain installation (along NB42)	0%	30	30	20-Jul-16	23-Aug-16	-30					
NB42A (Ch.5750-5810)-TWSR West Side												
Noise Barrier Works												
NB00210	NB42A (Ch5750-5810) - NB post & panel installation	67.92%	17	53	06-May-16 A	08-Aug-16	825					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10190	Firemain installation (along NB42A)	0%	20	20	20-Jul-16	11-Aug-16	-53					
NB47B (Ch.5820-5880)-TWSR West Side												
Noise Barrier Works												
NB00250	NB47B (Ch5820-5880) - NB post & panel installation	0%	34	15	20-Jun-16 A	27-Aug-16	808					
Underground Utility Works												
UZZ10121	Utility cable laying by Utility companies (along bay 311A)	71.76%	37	131	13-Jan-16 A	31-Aug-16	-166					
UZZ10130	Z1 Utility work complete is ready for energization	0%	0	0		31-Aug-16	-166					31-Aug-16 ◆ Z1 Utility work complete is ready for energiz
Noise Barrier Along Fanling Highway N/B												
Site Clearance & Demolition of Existing Structure												
Underground Utility Works												
ADVZ20175	All UU and backfill along TWSR-W complete	0%	0	0		28-Sep-16	-111					28-Sep-16 ◆ All UU and backfil
ADVZ20180	Utility cable changeover period (NWT)	0%	184	184	29-Sep-16	31-Mar-17	-150					
ADVZ20182	Additional Utility cable changeover period (PCCW, HCG)	0%	274	274	29-Sep-16	29-Jun-17	-240					
TWSR-West Construction												
Drainage & Road Works												
Ch 5640-5880												
RDZ10090	Z1: New Tai Wo Service Road West - Drainage & Road works (2 lanes)	0%	176	176	29-Sep-16	12-May-17	-70					
Noise Barrier Along Fanling Highway S/B												
NB44 (Ch.5700-5760)-FH S/B Side												
Noise Barrier Works												
NB01390	NB44 - NB production	0%	45	45	20-Jul-16	02-Sep-16	990					
NB01400	NB44 - NB post & panel installation	0%	5	5	03-Sep-16	08-Sep-16	798					
NB45 (Ch.5760-5820)-FH S/B Side												
Noise Barrier Works												
NB01440	NB45 - NB production	68.89%	14	45	20-May-16 A	02-Aug-16	1021					
NB01450	NB45 - NB post & panel installation	0%	5	5	03-Aug-16	08-Aug-16	825					
NB46 (Ch.5820-5880)-FH S/B Side												
Noise Barrier Works												
NB01490	NB46 - NB production	68.89%	14	45	20-May-16 A	02-Aug-16	1021					
NB01500	NB46 - NB post & panel installation	0%	5	5	03-Aug-16	08-Aug-16	825					
ZONE 2 (Ch. 5880 to 6930)												
Noise Barrier Along TWSR-West and Laying New Utilities												
Site Clearance & Demolition of Existing Structure												
Demolition Work												
Z2.P2N.1250	Construction of proposed SHRINE	0%	165	165	20-Jul-16	11-Feb-17	657					
NB47 (Ch.5880-5930)-TWSR West Side												
Noise Barrier Works												
NB00290	NB47 (Ch5880-5930)- NB post & panel installation	0%	5	5	20-Jul-16	25-Jul-16	817					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10290	Firemain installation (along NB47)	0%	26	26	20-Jul-16	18-Aug-16	1149					
NB47A (Ch.5950-5975)-TWSR West Side												
Noise Barrier Works												
NB00350	NB47A - NB post & panel installation	0%	5	5	20-Jul-16	25-Jul-16	817					
Underground Utility Works												
UZZ20110	Utility cable laying by Utility companies (Along NB47A)	72.52%	36	131	13-Jan-16 A	30-Aug-16	-165					
UZZ20240	Utility cable laying by Utility companies (Along NB47A-above	72.52%	36	131	13-Jan-16 A	30-Aug-16	-165					
NB48 (Ch.5995-6120)-TWSR West Side												

	Project ID: WP Rev 03 (1607)	Contract No. HY/2012/06 Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange 3 Month Rolling Program(20-Jul-16)		Date	Revision	C...	A
	Layout: 3 Month Rolling Program			13-May-14	WP Rev 1		
	Page 1 of 7			30-Jun-14	WP Rev 1A		
				28-Aug-15	WP Rev 2		
	07-Apr-16	WP Rev 3					

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016				
								Jul	Aug	Sep	Oct	
Noise Barrier Works												
NB00390	NB48 (Ch5995-6060) - backfilling	0%	12	12	08-Sep-16	22-Sep-16	-58					
NB00410	NB48 (Ch5995-6060) - NB post & panel installation	0%	5	5	23-Sep-16	28-Sep-16	762					
NB00450	NB48 (Ch6060-6120) - backfilling	0%	12	12	07-Sep-16	21-Sep-16	-57					
NB00470	NB48 (Ch6060-6120) - NB post & panel installation	0%	5	5	22-Sep-16	27-Sep-16	763					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10440	Firemain installation (along NB48, 0-60m)	0%	30	30	20-Jun-16 A	23-Aug-16	-45					
TSZ10490	Firemain installation (along NB48, 60-110m)	0%	26	26	20-Jun-16 A	18-Aug-16	-41					
Underground Utility Works												
UUZ20120	Utility cable laying by Utility companies (Along NB48, 0-60m)	72.61%	43	157	21-Jan-16 A	07-Sep-16	-172					
UUZ20130	Utility cable laying by Utility companies (Along NB48, 60-110m)	70.63%	42	143	05-Feb-16 A	06-Sep-16	-171					
NB49 (Ch.6145-6215)-TWSR West Side												
Noise Barrier Works												
NB00520	NB49 - backfilling	0%	12	12	24-Aug-16	06-Sep-16	-15					
NB00530	NB49 - NB production	57.94%	23	54	20-May-16 A	11-Aug-16	988					
NB00540	NB49 - NB post & panel installation	0%	5	5	07-Sep-16	12-Sep-16	775					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10530	Watermain installation (along NB49)	60%	10	25	01-Jun-16 A	30-Jul-16	-15					
TSZ10540	Firemain installation (along NB49)	0%	20	20	01-Aug-16	23-Aug-16	-15					
Underground Utility Works												
UUZ20140	Utility cable laying by Utility companies (Along NB49, 0-70m)	82.4%	22	125	03-Feb-16 A	13-Aug-16	-151					
NB49B (Ch.6215-6235)-TWSR West Side												
Noise Barrier Works												
NB00590	NB49B - NB production	68.89%	14	45	20-May-16 A	02-Aug-16	996					
NB00600	NB49B - NB post & panel installation	0%	5	5	03-Aug-16	08-Aug-16	805					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10570	DSD Trunk Sewer laying (along NB49B - ID2-1)	61.76%	13	34	01-Jun-16 A	03-Aug-16	4					
TSZ10580	Watermain installation (along NB49B)	0%	20	20	04-Aug-16	26-Aug-16	4					
TSZ10590	Firemain installation (along NB49B)	0%	20	20	27-Aug-16	20-Sep-16	4					
Underground Utility Works												
UUZ20150	Utility cable laying by Utility companies (Along NB49B, 0-16m)	25.81%	23	31	10-Jun-16 A	15-Aug-16	-152					
NB54 (Ch.6240-6280)-TWSR West Side												
Noise Barrier Works												
NB00720	NB54 - NB post & panel installation	0%	5	5	20-Jul-16	25-Jul-16	817					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10630	Watermain installation (along NB54)	46.3%	29	54	20-May-16 A	22-Aug-16	-2					
TSZ10640	Firemain installation (along NB54)	0%	30	30	23-Aug-16	27-Sep-16	-2					
Underground Utility Works												
UUZ20160	Utility cable laying by Utility companies (Along NB54, 0-40m)	80.28%	28	142	21-Jan-16 A	20-Aug-16	-157					
NB54A (Ch.6290-6350)-TWSR West Side												
Noise Barrier Works												
NB00770	NB54A - backfilling	0%	12	12	29-Sep-16	14-Oct-16	-30					
NB00780	NB54A - NB production	68.89%	14	45	20-May-16 A	02-Aug-16	996					
NB00790	NB54A - NB post & panel installation	0%	5	5	15-Oct-16	20-Oct-16	745					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10680	Watermain installation (along NB54A)	82.8%	16	93	14-Mar-16 A	06-Aug-16	-16					
TSZ10690	Firemain installation (along NB54A)	0%	30	30	08-Aug-16	10-Sep-16	-16					
Underground Utility Works												
UUZ20170	Utility cable laying by Utility companies (Along NB54A, 0-60m)	0%	60	60	05-Jul-16 A	28-Sep-16	-189					
NB57 (Ch.6365-6445)-TWSR West Side												
Noise Barrier Works												
NB00860	NB57 - NB post & panel installation	0%	5	5	20-Jul-16	25-Jul-16	817					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10730	Watermain installation (along NB57)	0%	27	27	20-Jul-16	19-Aug-16	-27					
TSZ10740	Firemain installation (along NB57)	0%	30	30	20-Aug-16	24-Sep-16	-27					
TSZ10990	Backfilling for UU and Firemain & Watermain	0%	12	12	26-Sep-16	11-Oct-16	-27					
Underground Utility Works												
UUZ20180	Utility cable laying by Utility companies (Along NB57, 0-80m)	75.21%	30	121	26-Feb-16 A	23-Aug-16	-159					
NB58 (Ch.6445-6480)-TWSR West Side												
Noise Barrier Works												
NB00910	NB58 - backfilling	0%	12	12	30-Aug-16	12-Sep-16	-80					
NB00920	NB58 - NB production	40.79%	45	76	20-May-16 A	02-Sep-16	965					
NB00930	NB58 - NB post & panel installation	0%	5	5	13-Sep-16	19-Sep-16	770					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10780	Watermain installation (along NB58)	0%	40	40	20-Jul-16	03-Sep-16	-8					
TSZ10790	Firemain installation (along NB58)	0%	40	40	20-Jul-16	03-Sep-16	-8					
TSZ11010	Backfilling	0%	12	12	29-Aug-16	10-Sep-16	-8					
Underground Utility Works												
UUZ20190	Utility cable laying by Utility companies (Along NB58, 0-45m)	45.31%	35	64	16-May-16 A	29-Aug-16	-164					
NB59 (Ch.6490-6590)-TWSR West Side												
Noise Barrier Works												
NB00980	NB59 - backfilling	0%	12	12	01-Sep-16	14-Sep-16	-7					
NB00990	NB59 - NB production	80.26%	15	76	20-May-16 A	03-Aug-16	984					
NB01000	NB59 - NB post & panel installation	0%	12	12	15-Sep-16	29-Sep-16	761					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10830	Watermain installation (along NB59)	64.77%	31	88	11-Apr-16 A	24-Aug-16	-1					

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016			
								Jul	Aug	Sep	Oct
TSZ10840	Firemain installation (along NB59)	40.32%	37	62	20-May-16 A	31-Aug-16	-7				
Underground Utility Works											
UUZ20200	Utility cable laying by Utility companies (Along NB59, 0-95m)	86.18%	17	123	29-Jan-16 A	08-Aug-16	-146				
NB63 (Ch.6610-6700)-TWSR West Side											
Noise Barrier Works											
NB01050	NB63 - NB post & panel installation	0%	5	5	20-Jul-16	25-Jul-16	817				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10340	Firemain installation (along NB63)	83.33%	5	30	20-Jun-16 A	25-Jul-16	37				
DSD Southern Trunk Sewer - Trenchless Construction											
TSZ11025	Town gas pipe laying (change of design)	0%	20	20	20-Jul-16	11-Aug-16	13				
Underground Utility Works											
UUZ20230	Utility cable laying by Utility companies (Along NB63-100m)	96.15%	16	416	29-Jan-15 A	06-Aug-16	-145				
Bridge Construction											
New Tai Hang Footbridge											
General											
THBF0350	Steel Staircase & Ramp prefabrication (THFB-TWSR-W)	0%	90	90	20-Jul-16	04-Nov-16	95				
THBF0370	Steel Staircase & Bridge prefabrication (THFB-TWSR-E side)	0%	90	90	20-Jul-16	04-Nov-16	95				
THBF0390	Steel Bridge prefabrication (THFB)	0%	50	50	20-Jul-16	15-Sep-16	135				
THBF0400	Steel Bridge available on site (THFB)	0%	0	0	17-Sep-16		135				◆ Steel Bridge available on site
TWSR-West/ FL Highway N/B Side Section											
THBF0140	THP5 - Pile cap, Pier and Pier Head	77.68%	52	233	31-Oct-15 A	16-Nov-16	85				
THBF0180	THP8, THP9 - Pile cap, Pier and Pier Head	84%	52	325	13-Jul-15 A	16-Nov-16	35				
THBF0220	THAB3 - pile cap & abutment wall	27.54%	50	69	15-Jul-16 A	15-Sep-16	35				
THBF0230	THAB3 - Backfilling (~4m)	0%	27	27	17-Sep-16	20-Oct-16	168				
THBF0270	THP6, THP7 - Pile cap, Pier and Pier Head	82.91%	40	234	01-Feb-16 A	17-Jan-17	35				
Crossing Fanling Highway Section											
THBF0530	THP1 - Predrilling	0%	12	12	23-Sep-16	07-Oct-16	46				
TWSR-East FL Highway S/B Side Section											
THBF0470	THAB1 - pile cap & abutment wall	0%	30	30	20-Jul-16	23-Aug-16	90				
THBF0480	THAB1 - Backfilling (~3m)	0%	20	20	24-Aug-16	15-Sep-16	90				
THBF0520	THP2 - Pile cap, Pier and Pier Head	0%	45	45	17-Sep-16	10-Nov-16	90				
THBF0730	THP3 - Pile cap, Pier and Pier Head	0%	45	45	10-Sep-16	04-Nov-16	95				
THBF0770	THP4 - Pile cap, Pier and Pier Head	0%	45	45	20-Jul-16	09-Sep-16	95				
Lift at TWSR-W Side											
L1510	Lift pit (NF115)	70%	9	30	09-Jul-16 A	29-Jul-16	94				
L1520	Lift shaft & roof	0%	52	52	30-Jul-16	29-Sep-16	94				
L1530	Structural Laminated glass wall installation	0%	30	30	30-Sep-16	05-Nov-16	136				
L1540	RC Platform connect to bridge	0%	30	30	30-Sep-16	05-Nov-16	94				
L1557	Lift submission & ordering period	6.25%	225	240	02-Jul-16 A	27-Apr-17	2				
L1600	CLP Power available (by CLP)	0%	365	365	20-Jul-16	19-Jul-17	6				
Lift at FLHY S/B											
L1350	Temp work & Pipe cap	62.5%	15	40	20-Jun-16 A	05-Aug-16	34				
L1360	Lift pit	0%	30	30	06-Aug-16	09-Sep-16	34				
L1370	Lift shaft & roof	0%	90	90	10-Sep-16	29-Dec-16	34				
L1450	CLP Power available (by CLP)	0%	365	365	20-Jul-16	19-Jul-17	8				
New Tai Wo Footbridge											
General											
TWFB1040	Structure steel procurement (TWFB)	92.78%	26	360	22-Aug-15 A	14-Aug-16	67				
TWFB1050	Steel Staircase & Ramp prefabrication (TWFB-TWSR-W)	0%	60	60	15-Aug-16	26-Oct-16	55				
TWFB1090	Steel Bridge prefabrication (TWFB)	0%	60	60	15-Aug-16	26-Oct-16	620				
TWSR-West/ FL Highway N/B Side Section											
TWFB1160	TWP1 - Pile cap, Pier and Pier Head	86.73%	15	113	18-Feb-16 A	05-Aug-16	152				
TWFB1240	TWAB2 - pile cap & abutment wall	0%	30	30	20-Jul-16	23-Aug-16	675				
TWFB1250	TWAB2 - Backfilling (~4m)	0%	27	27	24-Aug-16	24-Sep-16	675				
TWFB1260	Steel Staircase ready for erection (THFB-TWSR-W side)	0%	0	0		24-Sep-16	675				24-Sep-16 ◆ Steel Staircase ready
TWFB1300	TWP4, TWP5 - Pile cap, Pier and Pier Head	82.76%	35	203	16-Nov-15 A	29-Aug-16	102				
TWFB1340	TWAB1 - pile cap & abutment wall	86.3%	30	219	22-Oct-15 A	23-Aug-16	87				
TWFB1350	TWAB1 - Backfilling (~3m)	0%	20	20	24-Aug-16	15-Sep-16	87				
TWFB1360	Steel Ramp ready for erection (TWFB-TWSR-W side)	0%	0	0		15-Sep-16	87				15-Sep-16 ◆ Steel Ramp ready for erection
Crossing Fanling Highway Section											
TWFB1410	TWP2 - Predrilling	0%	18	18	10-Sep-16	03-Oct-16	0				
TWFB1420	TWP2 - Pre-bored H pile (6 nos)	0%	18	18	04-Oct-16*	25-Oct-16	0				
Lift at TWSR-W Side											
L1670	Lift shaft & roof	0%	52	51	21-Jun-16 A	19-Sep-16	590				
L1680	Structural Laminated glass wall installation	0%	30	30	20-Sep-16	26-Oct-16	637				
L1690	RC Link slab connect to bridge	0%	30	30	20-Sep-16	26-Oct-16	590				
L1730	Lift submission & ordering period	5.56%	255	270	02-Jul-16 A	05-Jun-17	464				
L1780	CLP Power available (by CLP)	0%	365	365	20-Jul-16	19-Jul-17	608				
Temporary Tai Wo Footbridge											
Design Works											
TWFB-T1020	Engineer Comment	0%	26	26	28-Jun-16 A	18-Aug-16	45				
TWFB-T1030	Design amendment	0%	26	26	19-Aug-16	19-Sep-16	45				
TWFB-T1040	Design Available	0%	0	0		19-Sep-16	45				19-Sep-16 ◆ Design Available
Construction Works											

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016			
								Jul	Aug	Sep	Oct
TWFB-T1208	Erect Temp Column & link bridge to existing bridge at FLHY S/B	0%	150	150	20-Sep-16	27-Mar-17	109				
Demolition of Existing Tai Wo Footbridge											
TWSR-West/ FL Highway NB Side Section											
TWFB-T1135	Demolish existing TWFB across TWSR-W	0%	25	25	12-Sep-16	13-Oct-16	-8				
TWFB-T1230	Watermain & Firemain at NB58 & backfill	0%	46	46	20-Jul-16	10-Sep-16	-8				
TWSR-West Construction											
Drainage & Road Works											
Ch 5880-6125											
RDZ20160	Z2 : New TWSR-West D&R Works (lane 1)	0%	120	120	29-Sep-16	01-Mar-17	-93				
Noise Barrier Along Fanling Highway S/B											
NB51 (Ch.5935-6055)-FH S/B Side											
Noise Barrier Works											
NB02280	NB51 ID1-3 (0-25m) - Footing & Wall Structure	0%	90	90	20-Jul-16	04-Nov-16	344				
NB53 (Ch.6125-6300) -FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02430	Precautionary Measure installation	0%	26	26	20-Jul-16	18-Aug-16	529				
NB02440	NB53 (0-100m) - Sheet piling & Excavation	0%	26	26	19-Aug-16	19-Sep-16	529				
NB02450	NB53 (0-100m) - Footing & Wall Structure	0%	60	60	20-Sep-16	30-Nov-16	529				
NB02490	NB53 ID2-3 (100-125m), 18nos Predrilling	0%	10	10	01-Sep-16	12-Sep-16	612				
NB02500	NB53 ID2-3 (100-125m) 18nos Piling- 1 rigs	0%	27	27	13-Sep-16	17-Oct-16	612				
NB02510	NB53 ID2-3 (100-125m) - Sheet piling & Excavation	0%	21	21	18-Oct-16	10-Nov-16	612				
NB02590	NB53 (125-180m) - NB production	68.89%	14	45	20-May-16 A	02-Aug-16	996				
NB02600	NB53 (125-180m) - NB post & panel installation	0%	5	5	03-Aug-16	08-Aug-16	805				
NB55 (Ch.6300-6360)-FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02640	NB55 - Footing & Wall Structure	95.12%	24	492	07-Nov-14 A	16-Aug-16	612				
NB02650	NB55- backfilling	0%	50	50	17-Aug-16	17-Oct-16	612				
NB02660	NB55 - NB production	79.7%	40	197	15-Jan-16 A	28-Aug-16	970				
NB02670	NB55 - NB post & panel installation	0%	5	5	18-Oct-16	22-Oct-16	743				
NB56 (Ch.6360-6400)-FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02730	NB56 - NB production	89.63%	14	135	20-Feb-16 A	02-Aug-16	996				
NB02740	NB56 - NB post & panel installation	0%	5	5	03-Aug-16	08-Aug-16	805				
NB61 (Ch.6400-6560)-FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02770	NB61 (0-50m) - Sheet piling & Excavation	0%	18	18	20-Jul-16	09-Aug-16	704				
NB02780	NB61 (0-50m) - Footing & Wall Structure	0%	50	50	10-Aug-16	08-Oct-16	704				
NB02790	NB61 (0-50m)- backfilling	0%	50	50	11-Oct-16	07-Dec-16	704				
NB02800	NB61 (0-50m) - NB production	0%	45	45	08-Oct-16	22-Nov-16	884				
NB02850	NB61 (50-160m) - NB production	0%	45	45	20-Jul-16	02-Sep-16	965				
NB02860	NB61 (50-160m) - NB post & panel installation	0%	5	5	03-Sep-16	08-Sep-16	778				
NB61A (Ch.6560-6745)-FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02920	NB61A (0-50m) - NB production	88.97%	15	136	20-Feb-16 A	03-Aug-16	995				
NB02930	NB61A (0-50m) - NB post & panel installation	0%	5	5	04-Aug-16	09-Aug-16	804				
NB02970	NB61A ID2-3 (50-75m) - Footing & Wall Structure	91.71%	32	386	01-Apr-15 A	25-Aug-16	750				
NB02980	NB61A ID2-3 (50-75m)- backfilling	0%	20	20	26-Aug-16	19-Sep-16	765				
NB02990	NB61A ID2-3 (50-75m) - NB production	0%	45	45	26-Aug-16	09-Oct-16	928				
NB03000	NB61A ID2-3 (50-75m) - NB post & panel installation	0%	5	5	11-Oct-16	15-Oct-16	749				
NB03040	NB61A (75-190m) - NB production	88.97%	15	136	20-Feb-16 A	03-Aug-16	995				
NB03050	NB61A (75-190m) - NB post & panel installation	0%	5	5	04-Aug-16	09-Aug-16	804				
Other Works											
Site Clearance & Demolition of Existing Structure											
Contract Condition											
MCLT1050	Apply cert for exemption by DLO by Engineer	0%	0	0	20-Jul-16	20-Jul-16	1175				
MCLT1090	New MCLT - finishes works	34.25%	48	73	20-May-16 A	13-Sep-16	89				
MCLT1100	New MCLT completion	0%	0	0		13-Sep-16	89				13-Sep-16* ◆ New MCLT completion
TCSS Works											
G54											
TCSS1500	Slow lane footing - G54 (NB61)	0%	0	0		20-Jul-16	672				20-Jul-16 ◆ Slow lane footing - G54 (NB61)
South Buffer Zone 1 (SBZ1) (within Zone 2)(Ch.6740 to 6930)											
Noise Barrier Along TWSR-West and Laying New Utilities											
NB63A (Ch.6710-6840)-TWSR West Side											
Noise Barrier Works											
NB01090	NB63A-1 - NB production	68.89%	14	45	20-May-16 A	02-Aug-16	392				
NB01100	NB63A-1 - NB post & panel installation	0%	5	5	03-Aug-16	08-Aug-16	315				
NB01150	NB63A-2 - NB post & panel installation	0%	5	5	20-Jul-16	25-Jul-16	327				
NB01170	NB63A-3 - Footing & Wall Structure (ch24.2-86.9) - 5 bays	84.17%	22	139	18-Jan-16 A	13-Aug-16	1153				
NB01190	NB63A-3 - NB production	38.64%	27	44	03-Jun-16 A	15-Aug-16	379				
NB01200	NB63A-3 - NB post & panel installation	0%	5	5	16-Aug-16	20-Aug-16	304				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10860	DSD Trunk Sewer laying (along NB63A)	88.35%	12	103	14-Mar-16 A	02-Aug-16	21				
TSZ10880	Watermain installation (along NB63A)	0%	30	30	03-Aug-16	06-Sep-16	1103				
TSZ10890	Firemain installation (along NB63A)	0%	30	30	07-Sep-16	14-Oct-16	1103				
Underground Utility Works											
UUZ20210	Utility cable laying by Utility companies (Along NB63A, 125m)	67.59%	35	108	18-Mar-16 A	29-Aug-16	-164				

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016				
								Jul	Aug	Sep	Oct	
NB64 & NB64A (Ch.6860-6920)-TWSR West Side												
Noise Barrier Works												
NB001040	NB64 & NB64A -backfilling	0%	12	12	28-Sep-16	13-Oct-16	-14					
NB001060	NB64 & NB64A -NB post & panel installation	71.3%	31	108	14-Mar-16 A	24-Aug-16	301					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10910	DSD Trunk Sewer laying (along NB64)	70.59%	25	85	20-Apr-16 A	17-Aug-16	-14					
TSZ10920	Backfill up to NB64 footing level	0%	6	6	18-Aug-16	24-Aug-16	-14					
TSZ10930	Watermain installation (along NB64)	0%	30	30	25-Aug-16	29-Sep-16	-14					
TSZ10940	Firemain installation (along NB64)	0%	30	30	25-Aug-16	29-Sep-16	-14					
Underground Utility Works												
UZZ20220	Utility cable laying by Utility companies (Along NB64. 60m)	71.77%	35	124	29-Feb-16 A	29-Aug-16	-164					
Bridge Construction												
Kau Lung Hang Vehicular Bridge												
Target Milestone												
MS06	Commissioning of Kau Lung Hang Vehicular Bridge to enable	0%	0	0		06-Aug-16	1					06-Aug-16* ◆ Commissioning of Kau Lung Hang Vehicular Bridge to enable den
KLH Bridge - West Ramp												
KLH.1140	West Ramp - Backfilling & Drainage	84.09%	7	44	17-May-16 A	27-Jul-16	0					
KLH.1240	West Ramp -Parapet Wall & Planter Wall	84.44%	7	45	21-May-16 A	27-Jul-16	94					
KLH.1250	West Ramp - Road Surface work ready to start	0%	0	0	28-Jul-16		0					◆ West Ramp - Road Surface work ready to start
KLH.1260	West Ramp - barrier	0%	21	21	28-Jul-16	20-Aug-16	94					
KLH.1280	West Ramp - Lighting	0%	21	21	28-Jul-16	20-Aug-16	94					
KLH.1290	West Ramp - Planting	0%	21	21	28-Jul-16	20-Aug-16	824					
KLH.1300	West Ramp Complete	0%	0	0		20-Aug-16	94					20-Aug-16 ◆ West Ramp Complete
KLH Bridge - Deck 1												
KLH.3410	Deck 1 - barrier	0%	16	16	20-Jul-16	06-Aug-16	0					
KLH.3420	Deck 1 - Lighting	0%	16	16	20-Jul-16	06-Aug-16	0					
KLH.3430	Deck 1 - Planting	0%	21	21	20-Jul-16	12-Aug-16	831					
KLH.3440	Deck 1 - Complete	0%	0	0		06-Aug-16	0					06-Aug-16 ◆ Deck 1 - Complete
KLH.3630	Pedestrian walkway Roof & Parapet P2 to P3	0%	30	30	20-Jul-16	23-Aug-16	78					
KLH.3640	Pedestrian walkway floor finishes P2 to P3	0%	14	14	24-Aug-16	08-Sep-16	78					
KLH Bridge - Deck 2												
KLH.3160	Pedestrian walkway Roof & Parapet P5-P6	0%	30	30	20-Jul-16	23-Aug-16	82					
KLH.3170	Pedestrian walkway floor finishes P5-P6	0%	14	14	19-Aug-16	03-Sep-16	82					
KLH.3260	Pedestrian walkway Roof & Parapet P4 to P5	0%	30	30	20-Jul-16	23-Aug-16	78					
KLH.3270	Pedestrian walkway floor finishes P4 to P5	0%	14	14	24-Aug-16	08-Sep-16	78					
KLH.3360	Pedestrian walkway Roof & Parapet P3 to P4	0%	30	30	20-Jul-16	23-Aug-16	78					
KLH.3370	Pedestrian walkway floor finishes P3 to P4	0%	14	14	24-Aug-16	08-Sep-16	78					
KLH Bridge - Deck 3												
KLH.3480	Deck 3 - barrier	0%	16	16	20-Jul-16	06-Aug-16	0					
KLH.3490	Deck 3 - Lighting	0%	16	16	20-Jul-16	06-Aug-16	0					
KLH.3500	Deck 3 - Planting	0%	21	21	20-Jul-16	12-Aug-16	831					
KLH.3510	Deck 3 - Complete	0%	0	0		06-Aug-16	0					06-Aug-16 ◆ Deck 3 - Complete
KLH.3650	Pedestrian walkway Roof & Parapet P6 to P7	0%	30	30	20-Jul-16	23-Aug-16	78					
KLH.3660	Pedestrian walkway floor finishes P6 to P7	0%	14	14	24-Aug-16	08-Sep-16	78					
KLH Bridge - East Ramp												
KLH.3530	East Ramp - Backfilling & Drainage	87.76%	6	49	09-May-16 A	26-Jul-16	1169					
KLH.3550	East Ramp -Parapet Wall & Planter Wall	66.67%	15	45	07-May-16 A	05-Aug-16	1160					
KLH.3570	East Ramp - barrier	0%	16	16	20-Jul-16	06-Aug-16	0					
KLH.3580	East Ramp - Lighting	0%	16	16	20-Jul-16	06-Aug-16	0					
KLH.3590	East Ramp - Planting	0%	21	21	20-Jul-16	12-Aug-16	831					
KLH.3600	East Ramp Complete	0%	0	0		06-Aug-16	0					06-Aug-16 ◆ East Ramp Complete
KLH Bridge - Ramp R1												
Z2.KLH.1450	Ramp R1 - Pile caps and pier construction (R1P1)	88.96%	35	317	02-Jul-15 A	29-Aug-16	21					
Z2.KLH.1670	Ramp R1 - Pile caps and pier construction (R1P3)	0%	40	40	20-Jul-16	03-Sep-16	16					
Z2.KLH.1680	Ramp R1 - Ramp construction (Abutment R1 to R1P1)	0%	40	40	30-Aug-16	18-Oct-16	47					
Z2.KLH.1685	Ramp R1 - Ramp construction (R1P1 to P1P3)	0%	40	40	05-Sep-16	24-Oct-16	16					
Z2.KLH.1710	Ramp R1 - Abutment R1 - base slab & wall	93.25%	21	311	22-Jun-15 A	12-Aug-16	41					
Z2.KLH.1720	Ramp R1 - Abutment R1 - Top slab	0%	30	30	13-Aug-16	17-Sep-16	41					
Z2.KLH.1730	Ramp R1 - Abutment R1 - Staircase	0%	30	30	19-Sep-16	25-Oct-16	41					
Z2.KLH.3610	Ramp R1 - Steel roof	0%	40	40	22-Sep-16	09-Nov-16	16					
KLH Bridge - Ramp R2												
Z2.KLH.1523	VO 028 - Boundary Wall to Hse 190B structure	0%	24	24	20-Jul-16*	16-Aug-16	772					
Z2.KLH.1524	VO 028 - Boundary Wall to Hse 190B E&M. Drainage	0%	26	26	17-Aug-16	15-Sep-16	772					
Z2.KLH.1530	Ramp R2 - Pile cap, abutment and pier construction	83.67%	32	196	20-Nov-15 A	25-Aug-16	5					
Z2.KLH.1540	Ramp R2 - Ramp construction	0%	45	45	28-Jul-16	19-Sep-16	5					
Z2.KLH.1545	Ramp R2 - Ramp construction (section after VBP6-7 deck)	0%	35	35	20-Sep-16	01-Nov-16	5					
Z2.KLH.1550	Ramp R2 - Steel roof	0%	40	40	07-Oct-16	23-Nov-16	14					
Bridge Road Work												
Z2.KLH.1930	Road Pavement Works (East Ramp)	38.46%	16	26	08-Jul-16 A	06-Aug-16	0					
Z2.KLH.1940	Road Pavement Works (Deck 1)	46.15%	14	26	23-Jul-16 A	04-Aug-16	2					
Z2.KLH.1950	Road Pavement Works (Deck 2)	50%	13	26	13-Jul-16 A	03-Aug-16	3					
Z2.KLH.1960	Road Pavement Works (Deck 3)	0%	16	16	20-Jul-16	06-Aug-16	0					

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016			
								Jul	Aug	Sep	Oct
Z2.KLH.1970	Road Pavement Works (West Ramp)	0%	9	9	28-Jul-16	06-Aug-16	0				
Z2.KLH.1980	KLHVB road work complete	0%	0	0		06-Aug-16	0				06-Aug-16 ◆ KLHVB road work complete
Z2.KLH.2020	Completion of Stage S1 of works (KD11)	0%	0	0		06-Aug-16	0				06-Aug-16 ◆ Completion of Stage S1 of works (KD11)
Z2.KLH.2040	Landscape work of KLHVB	0%	120	120	08-Aug-16	30-Dec-16	686				
Lift at TWSR-W Side											
L01000	KLHVB completed	0%	0	0	08-Aug-16		0				◆ KLHVB completed
L01010	Demolish Temp NWP ramp	0%	21	21	08-Aug-16	31-Aug-16	0				
L01015	Pre-bored H Piling Rig mobilisation & set up period	0%	10	10	01-Sep-16	12-Sep-16	0				
L01020	KLH (W) lift -Pre-bored H pile (4 nos)	0%	16	16	13-Sep-16	03-Oct-16	0				
L01030	Pile test (As Confirmed by ER, No pile test is required)	0%	0	0	04-Oct-16	04-Oct-16	88				
L01040	Temp work & Pile cap	0%	45	45	04-Oct-16	25-Nov-16	88				
L01093	Lift contractor sub-letting	96.14%	10	259	10-Aug-15 A	30-Jul-16	22				
L01094	Lift submission & ordering period	0%	270	270	01-Aug-16	05-Jul-17	22				
L01140	CLP Power available (by CLP)	20.16%	305	382	04-Apr-16 A	20-May-17	156				
Lift at FLHY S/B											
L01180	Earliest date for lift construction resume	0%	0	0	17-Aug-16		25				◆ Earliest date for lift construction resume
L01190	Set up & Pile test	0%	45	45	17-Aug-16	11-Oct-16	25				
L01200	Temp work & Pier cap	0%	60	60	12-Oct-16	20-Dec-16	25				
L01300	CLP Power available (by CLP)	20.16%	305	382	04-Apr-16 A	20-May-17	159				
Demolition of Existing Nam Wa Po Footbridge											
Demolition Work											
Z2.NWP.1060	Temporary support installation at existing Fanling Highway	0%	65	65	21-Sep-16	07-Dec-16	5				
Noise Barrier Along Fanling Highway S/B											
NB62 (Ch.6745-6910)-FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB03080	NB62 (0-80m) - Sheet piling & Excavation	0%	18	18	24-Aug-16	13-Sep-16	-14				
NB03090	NB62 (0-80m) - Footing & Wall Structure	0%	45	45	14-Sep-16	08-Nov-16	-14				
NB03130	NB62 (80-110m) Under bridge - Sheet piling & Excavation	0%	12	12	10-Aug-16	23-Aug-16	-14				
NB03140	NB62 (80-110m) Under bridge - Footing & Wall Structure	0%	25	25	24-Aug-16	22-Sep-16	30				
NB03150	NB62 (80-110m) Under bridge - backfilling	0%	14	14	23-Sep-16	11-Oct-16	30				
NB03160	NB62 (80-110m) Under bridge - NB production	0%	45	45	23-Sep-16	06-Nov-16	900				
NB03180	NB62 (110-170m) - Sheet piling & Excavation	0%	18	18	20-Jul-16	09-Aug-16	-14				
NB03190	NB62 (110-170m) - Footing & Wall Structure	0%	60	60	10-Aug-16	21-Oct-16	1				
NB70 (Ch.6910-6930)-FH S/B Side											
Noise Barrier Works											
NB03260	NB70 - Footing & Wall Structure	21.21%	26	33	11-Jun-16 A	18-Aug-16	61				
NB03270	NB70- backfilling	0%	12	12	19-Aug-16	01-Sep-16	61				
NB03280	NB70 - NB production	0%	45	45	19-Aug-16	02-Oct-16	935				
NB03290	NB70- NB post & panel installation	0%	5	5	03-Oct-16	07-Oct-16	755				
North Buffer Zone 2 (NBZ2) (within Zone 4) (Ch. 7925 to 8100)											
Bridge Construction											
New Ho Ka Yuen Footbridge											
General											
HKY1070	Steel Staircase & Ramp available on site (HKYB-TWSR-W side)	0%	0	0	20-Jul-16		-41				◆ Steel Staircase & Ramp available on site (HKYB-TWSR-W side)
HKY1180	Ho Ka Yuen Footbridge Complete	0%	0	0		11-Oct-16	-70				11-Oct-16 ◆ Ho Ka
TWSR-West/ FL Highway N/B Side Section											
HKY1170	HKYP6 - Pile cap, Pier and Pier Head	51.67%	29	60	13-Jun-16 A	22-Aug-16	-70				
HKY1250	HKYAB3 - pile cap & abutment wall	0%	30	30	23-Aug-16	27-Sep-16	753				
HKY1260	HKYAB3 - Backfilling (~4m)	0%	12	12	28-Sep-16	13-Oct-16	753				
HKY1270	Steel Staircase ready for erection (THFB-TWSR-W side)	0%	0	0		13-Oct-16	753				13-Oct-16 ◆ Steel
HKY1273	Erect Staircase (HKY-TWSR-W side)	0%	30	30	14-Oct-16	17-Nov-16	753				
HKY1350	HKYAB4 - pile cap & abutment wall	89.87%	8	79	21-Mar-16 A	28-Jul-16	-61				
HKY1360	HKYAB4 - Backfilling (~3m)	0%	12	12	29-Jul-16	11-Aug-16	-61				
HKY1370	Steel Ramp ready for erection (HKY-TWSR-W side)	0%	0	0		22-Aug-16	-70				22-Aug-16 ◆ Steel Ramp ready for erection (HKY-TWSR-W side)
HKY1390	Erect Ramp (HKY-TWSR-W)	0%	26	26	23-Aug-16	22-Sep-16	-70				
HKY1400	Finishes Work	0%	26	26	08-Sep-16	11-Oct-16	-70				
HKY1410	Bridge Structure complete (HKY-TWSR-W side)	0%	0	0		11-Oct-16	-70				11-Oct-16 ◆ Bridge
Crossing Fanling Highway Section											
HKY1416	TTA Stage 4 start	0%	0	0	17-Aug-16		1151				◆ TTA Stage 4 start
HKY1460	Erect HKY bridge Structure across fanling highway	0%	12	12	23-Aug-16	05-Sep-16	-54				
HKY1470	Finishes Work	0%	12	12	06-Sep-16	20-Sep-16	-54				
HKY1480	Bridge Structure complete (THFB-Cross fanling highway)	0%	0	0		20-Sep-16	-54				20-Sep-16 ◆ Bridge Structure complet
TWSR-East FL Highway S/B Side Section											
HKY1600	Finishes Work	0%	30	30	20-Jul-16	23-Aug-16	-31				
HKY1610	Bridge Structure complete (HKYFB-TWSR-E side)	0%	0	0		23-Aug-16	-31				23-Aug-16 ◆ Bridge Structure complete (HKYFB-TWSR-E side)
HKY1870	Steel Ramp finishes work (HKYFB-TWSR-E side)	0%	30	30	20-Jul-16	23-Aug-16	-31				
Demolition of Existing Ho Ka Yuen Footbridge											
Crossing Fanling Highway Section											
HKY1680	Erect Temp platform for bridge demolition	0%	52	52	09-Aug-16	11-Oct-16	-66				
HKY1690	Demolish existing HKY Footbridge	0%	30	30	12-Oct-16	15-Nov-16	-66				
TWSR-East FL Highway S/B Side Section											
HKY1670	Demolish existing HKY footbridge (TWSR-E side)	0%	30	30	17-Oct-16	19-Nov-16	-70				
ZONE 4 (Ch. 7925 to 8700)											
Noise Barrier Along Fanling Highway N/B											

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2016					
								Jul	Aug	Sep	Oct		
NB77 (Ch.8090-8450)-FH N/B Side													
Noise Barrier Works													
NB4285	TTA for FH N/B (Stage 6) start	0%	0	0	09-Sep-16		12						◆ TTA for FH N/B (Stage 6) start
NB4290	NB77 -Pre-drilling (Ch8090-8190)	0%	24	24	17-Sep-16	17-Oct-16	6						
NB4300	NB77 - piling (NB77/01-08, 0.19m -34no)	0%	68	68	05-Oct-16	23-Dec-16	6						
NB4350	NB77 -Pre-drilling (Ch8190-8290)	0%	72	72	17-Sep-16	12-Dec-16	26						
NB4410	NB77 -Pre-drilling (Ch8290-8390)	0%	60	60	18-Oct-16	28-Dec-16	20						
Bridge Construction													
New Wo Hop Shek Pedstrian & Cycle Bridge													
General													
WHS1120	Diversion of existing pedestrian from existing to proposed footbridge	0%	1	1	19-Sep-16	19-Sep-16	15						
TWSR-West/ FL Highway N/B Side Section													
WHS1930	WHSP4 - Pile cap, Pier and Pier Head	96.7%	10	303	02-Jul-15 A	30-Jul-16	-20						
WHS1980	1st half Steel Ramp ready for erection (WHS-TWSR-W side)	0%	0	0		30-Jul-16	-20						30-Jul-16 ◆ 1st half Steel Ramp ready for erection (WHS-TWSR-W side)
WHS1990	Erect 1st half ramp	47.83%	36	69	10-May-16 A	30-Aug-16	-32						
WHS2000	Erect temp pedestrian ramp besides 1st half ramp	0%	45	45	27-Jul-16	17-Sep-16	-32						
WHS2010	Erect temp access between existing bridge to 1st half ramp	0%	45	45	27-Jul-16	17-Sep-16	-32						
WHS2020	Diverse pedestrian from existing ramp to new ramp	0%	0	0		17-Sep-16	-32						17-Sep-16 ◆ Diverse pedestrian from existing
Crossing Fanling Highway Section													
WHS1490	Finishes Work	0%	30	30	20-Jul-16	23-Aug-16	36						
WHS1500	Bridge Structure complete (WHSB-Cross fanling highway)	0%	0	0		23-Aug-16	36						23-Aug-16 ◆ Bridge Structure complete (WHSB-Cross fanling highway)
Demolition of Existing Wo Hop Shek Pedstrian & Cycle Bridge													
TWSR-West/ FL Highway N/B Side Section													
WHS1870	Install Temp support to remove existing ramp	0%	20	20	19-Sep-16	13-Oct-16	-32						
WHS1880	Remove existing ramp for 2nd half new ramp construction	0%	20	20	14-Oct-16	05-Nov-16	-32						
WHS1890	Demolish existing WHS footbridge (TWSR-W side)	0%	30	30	20-Sep-16	26-Oct-16	576						
Crossing Fanling Highway Section													
WHS1790	Erect Temp platform for bridge demolition	0%	60	60	20-Jul-16	28-Sep-16	488						
WHS1800	Demolish existing WHS Footbridge	0%	60	60	29-Sep-16	09-Dec-16	488						
TWSR-East FL Highway S/B Side Section													
WHS1840	Demolish existing WHS Footbridge abutment wall at W77A	0%	40	40	20-Sep-16	07-Nov-16	15						
Slip Road Y Construction													
Drainage & Road Works													
TWSR-East FL Highway S/B Side Section													
RDZ41020	Construct Slip Rd Y @ existing TWSR-E junction	89.6%	18	173	01-Dec-15 A	09-Aug-16	6						
Underground Utility Works													
DN600 and DN900 Watermain													
DN1056	Laying DN600 section after DN900 changeover Works	92.92%	8	113	01-Feb-16 A	28-Jul-16	10						
DN1060	Watermain (DN600) changeover for TTA stage 4	0%	6	6	29-Jul-16	04-Aug-16	10						
VO - Wall 76A Construction													
Retaining Wall W76A													
TWSR-East FL Highway S/B Side Section													
W76A1050	Drainage work for Caltex access road	0%	150	150	20-Jul-16	17-Jan-17	554						
Fanling Highway Construction													
Drainage & Road Works													
TWSR-East FL Highway S/B Side Section													
RDZ41025	Construct FH S/B Lane 1,2 @ existing TWSR-E junction	88.61%	18	158	18-Dec-15 A	09-Aug-16	6						
RDZ41050	Traffic Diversion for FH S/B road construction (Z4 TTA-Stage 4)	0%	6	6	10-Aug-16	16-Aug-16	6						
RDZ41090	Remove FH central barrier	0%	20	20	17-Aug-16	08-Sep-16	6						
RDZ41100	TTA for FH N/B Lane 1, 2, 3 construction (Ch7925-8600)(SA340)	0%	6	6	09-Sep-16	15-Sep-16	6						
RDZ41114	Construct FH N/B Lane 3 (Ch7925-8600)	0%	68	68	17-Sep-16	07-Dec-16	201						
Other Works													
Retaining Wall W77B													
TWSR-East FL Highway S/B Side Section													
RWZ4.1100	Base slab & Wall (0-3m high)- RW77B (Ch 0-40)	59.86%	59	147	01-Mar-16 A	27-Sep-16	93						
RWZ4.1110	Backfilling (0-3m) - RW77B (Ch 0-40)	0%	30	30	28-Sep-16	03-Nov-16	123						
TCSS Works													
TCSS Pre-Construction Works													
TCSS0120	Prepare Shop Drawing-TCSS	0%	45	45	20-Jul-16	09-Sep-16	203						
TCSS0130	Shop Drawing Comment & Approval	0%	21	21	10-Sep-16	30-Sep-16	259						
TCSS0140	Revised & Re-submission TCSS shop Drawing	0%	18	18	03-Oct-16	24-Oct-16	203						
G35													
TCSS1550	Slip road island footing - G35 (CH8410, N/B)	0%	30	30	17-Sep-16	24-Oct-16	412						
FVMS2 (Deleted by RFI-138, Pending for VO)													
TCSS1640	Slow lane footing - FVMS2 (CH8400, S/B)- Deleted by RFI-138	0%	30	30	17-Aug-16	21-Sep-16	558						