
**CONSTRUCTION PROGRAMME OF
NOVEMBER 2018**

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2018				2019		
								Nov		Dec		Jan		Feb
								Actual	Remaining	Actual	Remaining	Actual	Remaining	Actual
Contract Condition														
General														
Contract Condition														
Contract Condition														
KD19	KD-19 (1734d)- N5:Acheive: Rd widening & reconst. of Fanling	0%	0	0		24-Nov-18	45						24-Nov-18* ◆ KD-19 (1734d)- N5:Acheive: Rd widening & reconst. of Fanling Highway@NB	
ZONE 1 (Ch. 5640 to 5880)														
Noise Barrier Along Fanling Highway N/B														
Site Clearance & Demolition of Existing Structure														
General														
ADVZ10130	Zone 1 - Noise Barrier at FH N/B complete	0%	0	0		02-Jan-19	116						02-Jan-19 ◆ Zone 1 - Noise Barrier at FH N/B complete	
NB43B (Ch.5640-5880)-FH N/B Side														
Noise Barrier Works														
NB01216	NB43B-0 - Structure works of additional bay between tolo 2 & 3 -	77.5%	9	40	11-Sep-18 A	29-Nov-18	111							
NB01217	NB43B-1 - Footing & Wall Structure (bay 1-2)	0%	26	26	30-Nov-18	02-Jan-19	111							
NB01250	NB43B-1 - NB post & panel installation	0%	5	5	03-Jan-19	08-Jan-19	111							
NB01300	NB43B-2 - NB post & panel installation	0%	5	5	05-Nov-18 A	24-Nov-18	146							
NB01350	NB43B-3 - NB post & panel installation	0%	5	5	07-Nov-18 A	24-Nov-18	146							
TWSR-West Construction														
Drainage & Road Works														
Ch 5640-5880														
RDZ10100	Z1: New Tai Wo Service Road West - Drainage & Road works near N/B	45.55%	104	191	07-Aug-18 A	26-Mar-19	47							
Fanling Highway Construction														
Drainage & Road Works														
Ch 5640-5880														
RDZ11020	Z1 (Ch5640-5880) : Fanling Highway N/B - D&R works (lane	45%	11	20	05-Nov-18 A	01-Dec-18	-4							
RDZ11030	Z1 (Ch5640-5880) : Fanling Highway N/B - D&R works (lane 3)	0%	16	16	03-Dec-18	20-Dec-18	-4							
RDZ11040	Z1 (Ch5640-5880) : Fanling Highway N/B - D&R works (lane 4)	0%	16	16	21-Dec-18	11-Jan-19	-4							
RDZ11050	Z1 (Ch5640-5880) : Fanling Highway S/B - D&R works (lane 4)	0%	60	60	12-Jan-19	25-Mar-19	-4							
Other Works														
Landscape Softwork														
Landscape Works														
Z1.LW.1000	Landscape soft work Zone1	0%	150	150	10-Dec-18	14-Jun-19	-4							
ZONE 2 (Ch. 5880 to 6930)														
General														
DRM Proposal														
DRM Proposal														
ADVZ20290	NB at FLHY N/B construction Period (Zone 2)	39.93%	248	412	20-Nov-17 A	19-Sep-19	-209							
ADVZ20310	NB at FLHY N/B construction Period (Zone 1)	89.77%	35	342	05-Oct-17 A	02-Jan-19	116							
Noise Barrier Along Fanling Highway N/B														
NB43A (Ch.5880-6060)-FH N/B Side														
Noise Barrier Works														
NB001110	NB43A - ID1-2 backfilling	69.23%	12	39	15-Sep-18 A	03-Dec-18	27							
NB001120	NB43A - ID1-2 NB production	40%	45	75	20-Sep-18 A	03-Jan-19	112							
NB001130	NB43A - ID1-2 NB post & panel installation	0%	5	5	04-Jan-19	09-Jan-19	90							
NB01530	NB43A-1 - backfilling	0%	12	12	17-Nov-18 A	03-Dec-18	27							
NB01550	NB43A-1 - NB post & panel installation	0%	5	5	04-Dec-18	08-Dec-18	114							
NB01570	NB43A-2 - Footing & Wall Structure (bay 7-14)	92.66%	13	177	03-Apr-18 A	04-Dec-18	-22							
NB01575	NB43A-2 (86.8-166.7m) - Drainage Works	29.41%	24	34	08-Oct-18 A	17-Dec-18	-33							
NB01576	NB43A-2 (86.8-166.7m) - Drainage Works (VO on 14-6-18 - add 1	0%	6	6	18-Dec-18	24-Dec-18	-33							
NB01580	NB43A-2 - backfilling	0%	12	12	12-Jan-19	25-Jan-19	-16							
NB01590	NB43A-2 - NB production	72.64%	29	106	04-Aug-18 A	18-Dec-18	128							
NB01600	NB43A-2 - NB post & panel installation	0%	5	5	19-Feb-19	23-Feb-19	53							
NB03330	Bus Shelter footing at NB43A - VO86	0%	30	30	05-Dec-18	11-Jan-19	-16							
NB03340	Relocate Bus Shelter installation - VO86	0%	30	30	12-Jan-19	18-Feb-19	53							
NB50 (Ch.6060-6130)-FH N/B Side														
Noise Barrier Works														
NB001170	NB50 -Footing & Wall Structure	75%	15	60	07-Nov-18 A	06-Dec-18	-18							
NB001175	NB50 - Drainage Works	0%	24	24	27-Dec-18	24-Jan-19	-33							
NB001180	NB50 -backfilling	0%	12	12	01-Feb-19	16-Feb-19	-33							
NB001190	NB50 -NB production	0%	45	45	07-Dec-18	20-Jan-19	95							
NB001200	NB50 -NB post & panel installation	0%	5	5	18-Feb-19	22-Feb-19	54							
NB17571	NB50 - Drainage Works (VO on 14-6-18 - add 1 manhole)	0%	6	6	25-Jan-19	31-Jan-19	-33							
NB50A (Ch.6130-6450)-FH N/B Side														
Noise Barrier Works														
NB001240	NB50A - ID2-2 Footing & Wall Structure	0%	50	50	20-Nov-18 A	19-Jan-19	-195							
NB001245	NB50A - ID2-2 Drainage Works	0%	18	18	21-Jan-19	12-Feb-19	-195							
NB001250	NB50A - ID2-2 backfilling	0%	12	12	13-Feb-19	26-Feb-19	-41							
NB001260	NB50A - ID2-2 NB production	0%	45	45	19-Jan-19	05-Mar-19	51							
NB01610	NB50A (0-108m) - Sheet piling & Excavation	58.33%	5	12	29-Oct-18 A	24-Nov-18	-195							

	Project ID:WP Rev 06 (1811)	<p align="center">Contract No. HY/2012/06</p> <p align="center">Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange</p> <p align="center">3 Month Rolling Program(20-Nov-18)</p>		Date	Revision	C..Ap...
	Layout: 3 Month Rolling Program			28-Aug-15	WP Rev 2	
Page 1 of 6				07-Apr-16	WP Rev 3	
				08-Nov-16	WP Rev 4	
				17-Aug-17	WP Rev 5	
				28-Mar-18	WP Rev 6	

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2018				2019		
								Nov		Dec		Jan		Feb
NB01620	NB50A(0-108m) - Footing & Wall Structure	0%	78	78	26-Nov-18	01-Mar-19	-195							
NB01660	NB50A(132-228m) - Sheet piling & Excavation	50%	5	10	29-Oct-18 A	24-Nov-18	-203							
NB01670	NB50A(132-228m) - Footing & Wall Structure	0%	71	71	26-Nov-18	21-Feb-19	-203							
NB60 (Ch.6450-6920)-FH N/B Side														
Noise Barrier Works														
NB01790	NB60-1 -(15-63m) Footing & Wall Structure	28.21%	28	39	06-Oct-18 A	21-Dec-18	-49							
NB01810	NB60-1 - NB production	0%	45	45	22-Dec-18	04-Feb-19	80							
NB01865	NB60-2 (108-174m) - Drainage Works	0%	24	24	11-Dec-18	10-Jan-19	-27							
NB01866	NB60-2 (108-174m) - Drainage Works (VO on 16-10-18 - add 2	0%	12	12	11-Jan-19	24-Jan-19	-27							
NB01870	NB60-2 - backfilling	0%	12	12	25-Jan-19	09-Feb-19	-27							
NB01880	NB60-2 - NB production	0%	45	45	20-Nov-18	03-Jan-19	112							
NB01890	NB60-2 - NB post & panel installation	0%	5	5	11-Feb-19	15-Feb-19	60							
NB01935	NB60-ID3-2 ((174-192m) - Drainage Works	0%	18	18	20-Nov-18	10-Dec-18	-27							
NB01940	NB60-ID3-2 - backfilling	0%	12	12	11-Dec-18	24-Dec-18	9							
NB01950	NB60-ID3-2 - NB production	0%	45	45	20-Nov-18	03-Jan-19	112							
NB01960	NB60-ID3-2 - NB post & panel installation	0%	5	5	04-Jan-19	09-Jan-19	90							
NB02000	NB60-3 (192-300m) - Footing & Wall Structure	95%	6	110	20-Aug-18 A	26-Nov-18	-209							
NB02005	NB60-3 (192-300m) - Drainage Works (VO on 16-10-18 - remain 1	0%	6	6	26-Nov-18	03-Dec-18	-209							
NB02006	NB60-3 (192-300m) - Drainage Works (VO on 16-10-18 - add 11	0%	176	176	03-Dec-18	10-Jul-19	-209							
NB02020	NB60-3 - NB production	0%	45	45	26-Nov-18	10-Jan-19	106							
NB02022	NB60-3 - NB post & panel installation	0%	5	5	10-Jan-19	16-Jan-19	85							
Underground Utility Works														
Underground Utility Works														
UU0100	CLP cable laying and associated work before backfill in Zone 1 & 2	46.43%	120	224	15-Aug-18 A	10-Apr-19	-94							
UU0110	Towngas duct laying and associated work before backfill in Zone 1 & 2	65.42%	120	347	20-Apr-18 A	16-Apr-19	-94							
Bridge Construction														
New Tai Hang Footbridge														
TWSR-West/ FL Highway N/B Side Section														
THBF0620	Finishes Work	97.33%	14	525	27-Feb-17 A	05-Dec-18	117							
THBF0625	Bridge Structure complete (THFB-TWSR-W side)	0%	0	0		05-Dec-18	117							
05-Dec-18 ♦ Bridge Structure complete (THFB-TWSR-W side)														
Crossing Fanling Highway Section														
THBF0590	Finishes Work	92.66%	8	109	20-Jun-18 A	28-Nov-18	123							
THBF0600	Bridge Structure complete (THFB-Cross fanling highway)	0%	0	0		28-Nov-18	123							
28-Nov-18 ♦ Bridge Structure complete (THFB-Cross fanling highway)														
TWSR-East FL Highway S/B Side Section														
THBF0470	THAB1 - pile cap & abutment wall	92.57%	45	606	21-Nov-16 A	14-Jan-19	6							
THBF0480	THAB1 - Backfilling (~3m)	0%	20	20	15-Jan-19	08-Feb-19	6							
THBF0570	Erect Staircase (THFB-TWSR-E side)	0%	30	30	09-Feb-19	15-Mar-19	6							
THBF0800	ABWF work	0%	30	30	20-Nov-18	24-Dec-18	101							
Lift at TWSR-W Side														
L1555	Glass canopy on ground level	0%	30	30	12-Nov-18 A	24-Dec-18	101							
L1560	Lift installation (NF115)	0%	70	70	12-Nov-18 A	14-Feb-19	28							
L1570	Lift T&C	0%	14	14	15-Feb-19	02-Mar-19	28							
L1590	E&M and Finishes work	0%	120	120	20-Nov-18	15-Apr-19	11							
Lift at FLHY S/B														
L1380	Structural Laminated glass wall installation	0%	30	30	22-Nov-18*	28-Dec-18	-45							
L1400	Roof cover for RC Platform	0%	30	30	20-Nov-18	24-Dec-18	-43							
L1410	Lift installation (NF78)	0%	70	70	29-Dec-18	23-Mar-19	-45							
L1440	E&M and Finishes work	0%	100	100	27-Dec-18	30-Apr-19	-39							
L1450	CLP Power available (by CLP)	96.49%	31	882	21-Jun-16 A	20-Dec-18	39							
New Tai Wo Footbridge														
General														
TWFB1100	Steel Bridge available on site (TWFB)	0%	0	0	22-Nov-18*		0							
♦ Steel Bridge available on site (TWFB)														
TWSR-West/ FL Highway N/B Side Section														
TWFB1390	Finishes Work	92.95%	34	482	20-May-17 A	31-Dec-18	83							
TWFB1400	Bridge Structure complete (TWFB-TWSR-W side)	0%	0	0		31-Dec-18	83							
31-Dec-18 ♦ Bridge Structure complete (TWFB-TWSR-W side)														
Crossing Fanling Highway Section														
TWFB1440	TWP2 - Pile cap	56.52%	10	23	18-Oct-18 A	30-Nov-18	-12							
TWFB1445	TWP2 - Pier and Pier Head	0%	45	45	01-Dec-18	25-Jan-19	-12							
TWFB1447	Erect TWFB across TWSR-W (P1 to P2)	0%	12	12	26-Jan-19	11-Feb-19	-12							
TWFB1448	Erect Temp tower for TWFB erection at Central Divier	0%	30	30	27-Dec-18	31-Jan-19	-17							
TWFB1450	Erect TWFB across fanling highway	0%	12	12	01-Feb-19	16-Feb-19	-17							
TWFB1460	Finishes Work	0%	18	18	18-Feb-19	09-Mar-19	-17							
TWSR-East FL Highway S/B Side Section														
TWFB1570	TWP3 - Pile cap, Pier and Pier Head	17.81%	60	73	15-Oct-18 A	31-Jan-19	-17							
Lift at TWSR-W Side														
L1680	Structural Laminated glass wall installation	93.09%	13	188	17-Mar-18 A	04-Dec-18	-16							
L1700	Metal cover on RC platform	0%	30	30	20-Nov-18	24-Dec-18	-33							
L1710	Glass canopy on ground level	0%	30	30	27-Dec-18	31-Jan-19	424							
L1740	Lift installation	0%	70	70	27-Dec-18	21-Mar-19	-20							
L1770	E&M and Finishes work	0%	120	120	27-Dec-18	24-May-19	-33							
Signalized Junction														
New Tai Hang Footbridge														
TWSR-West/ FL Highway N/B Side Section														

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2018				2019		
								Nov		Dec		Jan		Feb
THBF0670	E-prom ordering by EMSD (Tai hang Junction)	0%	90	90	09-Dec-18	08-Mar-19	-61							
Noise Barrier Along Fanling Highway S/B														
NB51 (Ch.5935-6055)-FH S/B Side														
Noise Barrier Works														
NB02310	NB51 ID1-3 (0-25m) - NB post & panel installation	0%	5	5	20-Nov-18	24-Nov-18	126							
NB52 (Ch.6055-6125) -FH S/B Side (MTRC I&P Area)														
Noise Barrier Works														
NB03390	NB52 (bay 21) - NB post & panel installation	0%	5	5	20-Nov-18	24-Nov-18	126							
NB53 (Ch.6125-6300) -FH S/B Side (MTRC I&P Area)														
Noise Barrier Works														
NB02460	NB53 (0-100m)- backfilling	0%	50	50	20-Nov-18	19-Jan-19	81							
NB02470	NB53 (0-100m) - NB production	0%	45	45	20-Nov-18	03-Jan-19	112							
NB02480	NB53 (0-100m) - NB post & panel installation	0%	5	5	04-Jan-19	09-Jan-19	90							
NB02520	NB53 ID2-3 (100-125m) - Footing & Wall Structure	3.23%	60	62	18-Oct-18 A	31-Jan-19	16							
NB02530	NB53 ID2-3 (100-125m) - backfilling	0%	50	50	01-Feb-19	02-Apr-19	16							
NB02540	NB53 ID2-3 (100-125m) - NB production	0%	45	45	01-Feb-19	17-Mar-19	39							
NB02600	NB53 (125-180m) - NB post & panel installation	0%	5	5	20-Nov-18	24-Nov-18	126							
NB55 (Ch.6300-6360)-FH S/B Side (MTRC I&P Area)														
Noise Barrier Works														
NB02670	NB55 - NB post & panel installation	0%	5	5	20-Nov-18	24-Nov-18	126							
NB56 (Ch.6360-6400)-FH S/B Side (MTRC I&P Area)														
Noise Barrier Works														
NB02712	NB56 - Drainage Works	0%	6	6	14-Feb-19	20-Feb-19	32							
NB02740	NB56 - NB post & panel installation	0%	5	5	20-Nov-18	24-Nov-18	126							
NB61 (Ch.6400-6560)-FH S/B Side (MTRC I&P Area)														
Noise Barrier Works														
NB02782	NB61 (0-50m) - Drainage Works	0%	12	12	08-Jan-19	21-Jan-19	32							
NB02784	NB61 (0-50m) - Drainage Works (VO on 14-6-18 - add 3 manhole)	0%	18	18	22-Jan-19	13-Feb-19	32							
NB02790	NB61 (0-50m)- backfilling	88.71%	28	248	20-Jan-18 A	21-Dec-18	103							
NB02800	NB61 (0-50m) - NB production	91%	27	300	20-Jan-18 A	16-Dec-18	130							
NB02810	NB61 (0-50m) - NB post & panel installation	0%	5	5	17-Dec-18	21-Dec-18	103							
NB02832	NB61 (50-160m) - Drainage Works	0%	24	24	07-Dec-18	07-Jan-19	2							
NB02834	NB61 (50-160m) - Drainage Works (VO on 14-6-18 - add 6 manhole)	0%	36	36	08-Jan-19	20-Feb-19	2							
NB02850	NB61 (50-160m) - NB production	0%	45	45	20-Nov-18	03-Jan-19	112							
NB02860	NB61 (50-160m) - NB post & panel installation	0%	5	5	04-Jan-19	09-Jan-19	90							
NB61A (Ch.6560-6745)-FH S/B Side (MTRC I&P Area)														
Noise Barrier Works														
NB02902	NB61A (0-50m) - Drainage Works	50%	9	18	12-Nov-18 A	29-Nov-18	2							
NB02904	NB61A (0-50m) - Drainage Works (VO on 16-10-18 - add 1 manhole)	0%	6	6	30-Nov-18	06-Dec-18	2							
NB02930	NB61A (0-50m) - NB post & panel installation	0%	5	5	20-Nov-18	24-Nov-18	126							
NB02970	NB61A ID2-3 (50-75m) - Footing & Wall Structure	96.93%	33	1076	01-Apr-15 A	29-Dec-18	58							
NB02980	NB61A ID2-3 (50-75m)- backfilling	0%	20	20	31-Dec-18	23-Jan-19	73							
NB02990	NB61A ID2-3 (50-75m) - NB production	0%	45	45	29-Dec-18	12-Feb-19	72							
NB03000	NB61A ID2-3 (50-75m) - NB post & panel installation	0%	5	5	12-Feb-19	18-Feb-19	58							
NB03022	NB61A (75-190m) - Drainage Works	50%	15	30	05-Nov-18 A	06-Dec-18	32							
NB03024	NB61A (75-190m) - Drainage Works (VO on 16-10-18 - add 4 manhole)	0%	24	24	07-Dec-18	07-Jan-19	32							
NB03050	NB61A (75-190m) - NB post & panel installation	96.5%	5	143	05-May-18 A	24-Nov-18	126							
Box Culvert ID3 Works														
VO58 Extension of ID3														
ID30130	Backfill	0%	20	20	01-Feb-19	26-Feb-19	-39							
ID30140	Wing Wall Construction	0%	50	50	01-Dec-18*	31-Jan-19	-39							
Other Works														
TCSS Works														
TCSS Pre-Construction Works														
TCSS0200	Sign Gantry Factory production - FADS1	0%	30	30	21-Jan-19	26-Feb-19	-61							
TCSS0210	Sign Gantry Factory production - G55	56.67%	13	30	31-Oct-18 A	04-Dec-18	-22							
AADS1														
TCSS1400	Slow lane footing - AADS1 (NB43A)	0%	0	0		03-Dec-18	63							
ADS1														
TCSS1970	Back filling & reinstatement road work (2m)	20%	14	18	20-Oct-18 A	06-Dec-18	33							
FADS1														
TCSS2050	TTA application & Approval - FADS1	28.89%	64	90	20-Oct-18 A	07-Feb-19	-45							
G55														
TCSS1740	TTA application & Approval - G55	85.39%	13	89	20-Aug-18 A	04-Dec-18	-22							
TCSS1750	Sign Gantry Erection - G55	0%	28	28	05-Dec-18	09-Jan-19	-22							
Pai Lau in Tai Hang (VO126)														
Pai Lau in Tai Hang (VO126)														
Pai Lau in Tai Hang (VO126)														
PL01000	Works area access date (14-Dec-2018)	0%	0	0	14-Dec-18*		0							
PL01010	CLP relocation of Overhead Cable	0%	12	12	15-Jan-19*	28-Jan-19	0							
PL01020	Excavation	0%	12	12	14-Dec-18	29-Dec-18	6							
PL01030	Footing	0%	12	12	31-Dec-18	14-Jan-19	6							
PL01040	backfill	0%	6	6	15-Jan-19	21-Jan-19	6							
PL01050	Pai Lau Superstructure	0%	65	65	29-Jan-19	17-Apr-19	0							

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2018				2019		
								Nov		Dec		Jan		Feb
								Start	End	Start	End	Start	End	Start
PL01060	Material submission for finishes works	21.67%	47	60	05-Nov-18 A	16-Jan-19	0							
PL01070	Material submission approval	0%	30	30	17-Jan-19	22-Feb-19	0							
South Buffer Zone 1 (SBZ1) (within Zone 2)(Ch.6740 to 6930)														
Noise Barrier Along TWSR-West and Laying New Utilities														
NB64 & NB64A (Ch.6860-6920)-TWSR West Side														
Noise Barrier Works														
NB003350	Bus Shelter footing & shelter near NB64 - VO86	75.76%	40	165	21-May-18 A	08-Jan-19	91							
Noise Barrier Along Fanling Highway N/B														
NB60 (Ch.6450-6920)-FH N/B Side														
Noise Barrier Works														
NB02060	NB60-4 - Footing & Wall Structure	81.63%	18	98	16-Jul-18 A	10-Dec-18	-61							
NB02065	NB60-4 (300-408m) - Drainage Works	0%	24	24	11-Dec-18	10-Jan-19	-61							
NB02066	NB60-4 (300-408m) - Drainage Works (VO on 16-10-18 - add 3	0%	18	18	11-Jan-19	31-Jan-19	-61							
NB02070	NB60-4 - backfilling	0%	20	20	01-Feb-19	26-Feb-19	-61							
NB02080	NB60-4 - NB production	0%	45	45	11-Dec-18	24-Jan-19	91							
NB02082	NB60-4 - NB post & panel installation	0%	5	5	25-Jan-19	30-Jan-19	72							
NB02120	NB60-5 - Footing & Wall Structure	50%	30	60	12-Sep-18 A	24-Dec-18	-55							
NB02125	NB60-5 (408-468m) - Drainage Works	0%	24	24	01-Feb-19	02-Mar-19	-57							
NB02140	NB60-5 - NB production	0%	40	40	25-Dec-18	02-Feb-19	-64							
NB02142	NB60-5 - NB post & panel installation	0%	5	5	04-Feb-19	11-Feb-19	-52							
NB66 (Ch.6920-6930)-FH N/B Side														
Noise Barrier Works														
NB02165	NB66 - Drainage Works	89.47%	16	152	08-May-18 A	07-Dec-18	-59							
NB02170	NB66- backfilling	0%	15	15	27-Dec-18	14-Jan-19	-6							
NB02180	NB66 - NB production	0%	45	45	20-Nov-18	03-Jan-19	112							
NB02190	NB66 - NB post & panel installation	0%	5	5	15-Jan-19	19-Jan-19	81							
NB03320	Bus Shelter footing - VO86	0%	30	30	20-Nov-18	24-Dec-18	-6							
Bridge Construction														
Kau Lung Hang Vehicular Bridge														
KLH Bridge - West Ramp														
KLH.1290	West Ramp - Planting	0%	21	21	20-Nov-18	13-Dec-18	110							
KLH Bridge - Deck 1														
KLH.3430	Deck 1 - Planting	0%	21	21	20-Nov-18	13-Dec-18	110							
KLH Bridge - Deck 3														
KLH.3500	Deck 3 - Planting	0%	21	21	20-Nov-18	13-Dec-18	142							
KLH Bridge - East Ramp														
KLH.3590	East Ramp - Planting	0%	34	34	20-Nov-18	31-Dec-18	450							
KLH Bridge - Ramp R1														
Z2.KLH.3610	Ramp R1 - Steel roof	98.13%	10	534	19-Jan-17 A	30-Nov-18	121							
KLH Bridge - Ramp R2														
Z2.KLH.1550	Ramp R2 - Steel roof	97.96%	10	490	14-Mar-17 A	30-Nov-18	121							
KLH Bridge - Staircase S1														
Z2.KLH.1464	S1 - Steel work prefabrication	6.67%	28	30	15-Nov-18 A	17-Dec-18	-11							
Z2.KLH.1466	S1 - Steel frame available on site	0%	0	0		17-Dec-18	-9							
Z2.KLH.1470	NB60-5 post installation completed for S1	0%	0	0	12-Feb-19		-52							
Z2.KLH.1480	S1- Deck Steel Frame erection	0%	30	30	12-Feb-19	18-Mar-19	-52							
Bridge Road Work														
Z2.KLH.2040	Landscape work of KLHVB	0%	120	120	20-Nov-18	15-Apr-19	11							
Lift at TWSR-W Side														
L01090	Glass canopy (As Confirmed by ER, No glass canopy is required)	0%	0	0	24-Nov-18*	24-Nov-18	0							
L01100	Lift installation	0%	70	70	01-Dec-18*	26-Feb-19	0							
L01130	Finishes work	0%	88	88	24-Nov-18	12-Mar-19	39							
Lift at FLHY S/B														
L01260	Lift installation	40%	45	75	12-Sep-18 A	14-Jan-19	72							
L01270	Lift T&C	0%	14	14	15-Jan-19	28-Jan-19	87							
L01280	EMSD inspection & approval (Assume 7 days is required instead	0%	7	7	29-Jan-19	04-Feb-19	87							
L01290	Finishes work	3.23%	60	62	18-Oct-18 A	31-Jan-19	71							
L01310	Lift available - NF117-Lift 2	0%	0	0		04-Feb-19	68							
Signalized Junction														
Kau Lung Hang Vehicular Bridge														
KLH Bridge - West Ramp														
Z2.KLH.1042	Ducting & Cable Draw Installation (KLHVB)	0%	30	30	28-Jan-19*	05-Mar-19	-18							
Z2.KLH.1062	E-prom ordering by EMSD (KLHVB)	24.44%	68	90	30-Oct-18 A	27-Jan-19	-21							
Noise Barrier Along Fanling Highway S/B														
NB62 (Ch.6745-6910)-FH S/B Side (MTRC I&P Area)														
Noise Barrier Works														
NB03170	NB62 (80-110m) Under bridge - NB post & panel installation	30%	4	5	20-Oct-18 A	23-Nov-18	128							
North Buffer Zone 2 (NBZ2) (within Zone 4) (Ch. 7925 to 8100)														
Bridge Construction														
New Ho Ka Yuen Footbridge														
TWSR-West/ FL Highway N/B Side Section														
HKY1440	Remaining Finishes works of HKYFB	98.42%	9	570	21-Nov-16 A	29-Nov-18	109							
HKY1520	VO11 - slope improvement work	0%	45	45	30-Nov-18	24-Jan-19	109							
TWSR-East FL Highway S/B Side Section														
HKY1870	Steel Ramp finishes work (HKYFB-TWSR-E side)	92.24%	50	644	13-Oct-16 A	19-Jan-19	113							
ZONE 4 (Ch. 7925 to 8700)														

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2018				2019		
								Nov		Dec		Jan		Feb
Noise Barrier Along TWSR-West and Laying New Utilities														
Underground Utility Works														
DN450 DI Watermain "A" (Ch 1989-2529)														
DI0190	DN450 DI watermain laying (450-500m)	0%	30	30	20-Nov-18	24-Dec-18	53							
DI0200	DN450 DI watermain laying (500-540m)	0%	30	30	27-Dec-18	31-Jan-19	53							
Noise Barrier Along Fanling Highway N/B														
NB75 (Ch.7930-8090)-FH N/B Side														
Noise Barrier Works														
NB4275	NB75 - NB panel installation	0%	20	20	20-Nov-18	12-Dec-18	23							
NB4280	NB75 complete	0%	0	0		12-Dec-18	23							
NB77 (Ch.8090-8450)-FH N/B Side														
Noise Barrier Works														
NB4330	NB77 - NB production (Ch8090-8190)	28.89%	32	45	21-Nov-18 A	21-Dec-18	0							
NB4340	NB77 - NB post & panel installation (Ch8090-8190)	0%	15	15	22-Dec-18	11-Jan-19	0							
NB4400	NB77 - NB post & panel installation (Ch8190-8290)	0%	15	15	20-Nov-18	06-Dec-18	28							
NB4440	NB77 - backfilling (Ch8290-8390)	35%	13	20	13-Nov-18 A	04-Dec-18	0							
NB4450	NB77 - NB production (Ch8290-8390)	89.47%	20	190	03-May-18 A	09-Dec-18	12							
NB4460	NB77 - NB post & panel installation (Ch8290-8390)	0%	15	15	10-Dec-18	28-Dec-18	11							
NB4490	NB77 - Footing & Wall Structure (NB77/31 - 32, 0.19m & G35)	61.54%	10	26	15-Oct-18 A	30-Nov-18	6							
NB4500	NB77 - backfilling (Ch8390-8450)	0%	13	12	20-Nov-18 A	04-Dec-18	0							
NB4510	NB77 - NB production (Ch8390-8450)	0%	30	30	01-Dec-18	30-Dec-18	7							
NB4520	NB77 - NB post & panel installation (Ch8390-8450)	0%	5	5	31-Dec-18	05-Jan-19	5							
NB4530	NB77 complete	0%	0	0		11-Jan-19	0							
NB4570	NB77 backfilling complete	0%	0	0		04-Dec-18	0							
NB4590	1650 Drainage Lining installation	0%	90	90	28-Dec-18	16-Apr-19	42							
Bridge Construction														
New Wo Hop Shek Pedstrian & Cycle Bridge														
TWSR-West/ FL Highway N/B Side Section														
WHS1228	WHSP7 - Pile cap, Pier and Pier Head	0%	45	45	27-Dec-18	20-Feb-19	58							
WHS1270	WHSAB1 - Backfilling (~4m)	0%	27	27	20-Nov-18 A	20-Dec-18	106							
WHS1420	Ramp Finishes Work	73.21%	30	112	13-Jul-18 A	24-Dec-18	58							
TWSR-West Construction														
Drainage & Road Works														
TWSR-West/ FL Highway N/B Side Section														
RDZ41180	TWSR -W Road Works rectification	0%	50	50	01-Feb-19	02-Apr-19	53							
Slip Road Y Construction														
Drainage & Road Works														
TWSR-East FL Highway S/B Side Section														
RDZ41088	Gazetial period for Slip Road Y commissioning	0%	183	183	17-Dec-18	17-Jun-19	-25							
Fanling Highway Construction														
Drainage & Road Works														
TWSR-West/ FL Highway N/B Side Section														
RDZ41108	Construct FH N/B Lane 4 (at NBZ2)	92.86%	5	70	20-Aug-18 A	24-Nov-18	8							
RDZ41109	TTA Lane 4 (at NBZ2) with Chun Wo	0%	0	0		24-Nov-18	8							
RDZ41110	Construct FH N/B Lane 1 (Ch8100-8600)	0%	18	18	05-Dec-18	27-Dec-18	0							
RDZ41112	Construct FH N/B Lane 2 (Ch8100-8600)	0%	18	18	28-Dec-18	18-Jan-19	0							
RDZ41114	Construct FH N/B Lane 3 (Ch8100-8600)	0%	18	18	19-Jan-19	11-Feb-19	0							
RDZ41119	Construct FH N/B lane 4 (Ch8100-8600)	0%	18	18	12-Feb-19	04-Mar-19	0							
TWSR-East FL Highway S/B Side Section														
RDZ41133	Construct FH S/B Lane 3 (Ch8100-8470)	98.24%	3	170	27-Mar-18 A	22-Nov-18	82							
RDZ41135	Construct FHS/B Lane 4 (Ch8100-8470)	98.24%	3	170	27-Mar-18 A	22-Nov-18	82							
RDZ41137	Construct FHS/B Lane 1,2,3 (Ch8470-8600)	0%	60	60	02-Jan-19	14-Mar-19	15							
RDZ41170	Complete Slip road V and associated slope work	0%	120	120	12-Jan-19	10-Jun-19	0							
Other Works														
Retaining Wall W78														
TWSR-East FL Highway S/B Side Section														
RWZ4.1020	Backfilling (6-11m high) - RW78 (Ch.0-50) (Slope S55)	78.31%	18	83	01-Sep-18 A	10-Dec-18	-4							
RWZ4.1030	Base slab & Wall (0-6m high)- RW78 (Ch.50-129)	65.66%	34	99	01-Sep-18 A	31-Dec-18	-20							
RWZ4.1040	Backfilling (0-6m high) - RW78 (Ch.50-101) (Slope S55)	0%	30	30	02-Jan-19	07-Feb-19	-20							
Slope Works														
TWSR-East FL Highway S/B Side Section														
S1040	Slope S54A-Cut ~4m	0%	40	40	20-Nov-18	08-Jan-19	87							
S1050	Slope S54B-Cut ~5m	0%	40	40	20-Nov-18	08-Jan-19	87							
S1060	Slope S55-Fill ~10m	0%	30	30	08-Feb-19	14-Mar-19	-20							
TCSS Works														
TCSS Pre-Construction Works														
TCSS0180	Sign Gantry Factory production - FVMS1 (Deleted)	0%	0	0	20-Nov-18	20-Nov-18	484							
TCSS0230	Sign Gantry Factory production - G34 (Z4)	33.33%	20	30	02-Nov-18 A	12-Dec-18	3							
TCSS0250	Sign Gantry Factory production - G36 (Z4)	0%	30	30	11-Dec-18	17-Jan-19	3							
TCSS0260	Sign Gantry Factory production - DS50 (Z4)	0%	30	30	16-Jan-19	21-Feb-19	3							
Civil Provision for TCSS Works														
TCSS2210	Pillar box, isolator & associated duct work - PL207 for G34 & G35	0%	30	30	05-Dec-18	11-Jan-19	30							
TCSS2220	Pillar box, isolator & associated duct work - PL252 for G52	0%	30	30	12-Jan-19	18-Feb-19	30							
TCSS2230	Pillar box, isolator & associated duct work - PL251 for G51 & FL01	0%	30	30	19-Feb-19	25-Mar-19	30							

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2018				2019	
								Nov		Dec		Jan	Feb
TCSS1780	TTA application & Approval - G34 (Z4)	93.66%	9	142	20-Jun-18 A	29-Nov-18	14						
TCSS1790	Sign Gantry Erection - G34 (Z4)	0%	28	28	13-Dec-18	17-Jan-19	3						
G35													
TCSS1800	TTA application & Approval - G35 (Z4)	0%	90	90	11-Jan-19	03-May-19	3						
G36													
TCSS1570	latest date for Slow lane footing available - G36 (NB by other)	0%	0	0		10-Dec-18	3						
TCSS1820	TTA application & Approval - G36 (Z4)	55.32%	42	94	20-Sep-18 A	10-Jan-19	9						
TCSS1830	Sign Gantry Erection - G36 (Z4)	0%	28	28	18-Jan-19	21-Feb-19	3						
DS50													
TCSS1840	TTA application & Approval - DS50 (Z4)	23.33%	69	90	02-Nov-18 A	13-Feb-19	10						
FADS8													
TCSS1630	Fast lane footing - FADS8 (CH8220, S/B)	0%	30	30	20-Nov-18	24-Dec-18	77						
TCSS1860	TTA application & Approval - FADS8 (Z4)	0%	90	90	06-Dec-18	26-Mar-19	3						
TCSS Hub Room													
TCSS1900	TCSS Hub Room Structure	0%	45	45	20-Nov-18	14-Jan-19	28						
TCSS1910	TCSS Hub Room Finishes	0%	45	45	15-Jan-19	09-Mar-19	28						

10-Dec-18 ♦ latest date for Slow lane footing available - G36 (NB by other)

**CONSTRUCTION PROGRAMME OF
DECEMBER 2018**

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2018		2019		
								Dec	Jan	Feb	Mar	
ZONE 1 (Ch. 5640 to 5880)												
Noise Barrier Along Fanling Highway N/B												
Site Clearance & Demolition of Existing Structure												
General												
ADVZ10130	Zone 1 - Noise Barrier at FH N/B complete	0%	0	0		01-Feb-19	94				01-Feb-19	Zone 1 - Noise Barrier at FH N/B complete
NB43B (Ch.5640-5880)-FH N/B Side												
Noise Barrier Works												
NB01216	NB43B-0 - Structure works of additional bay between tolo 2 & 3 -	86.36%	9	66	11-Sep-18 A	02-Jan-19	89					
NB01217	NB43B-1 - Footing & Wall Structure (bay 1-2)	0%	26	26	03-Jan-19	01-Feb-19	89					
NB01250	NB43B-1 - NB post & panel installation	0%	5	5	02-Feb-19	09-Feb-19	89					
NB01300	NB43B-2 - NB post & panel installation	72.22%	5	18	05-Nov-18 A	27-Dec-18	124					
NB01350	NB43B-3 - NB post & panel installation	68.75%	5	16	07-Nov-18 A	27-Dec-18	124					
TWSR-West Construction												
Drainage & Road Works												
Ch 5640-5880												
RDZ10100	Z1: New Tai Wo Service Road West - Drainage & Road works near N/B	59.16%	78	191	07-Aug-18 A	26-Mar-19	51					
Fanling Highway Construction												
Drainage & Road Works												
Ch 5640-5880												
RDZ11030	Z1 (Ch5640-5880) : Fanling Highway N/B - D&R works (lane 3)	56.25%	7	16	03-Dec-18 A	29-Dec-18	2					
RDZ11040	Z1 (Ch5640-5880) : Fanling Highway N/B - D&R works (lane 4)	0%	16	16	31-Dec-18	18-Jan-19	2					
RDZ11050	Z1 (Ch5640-5880) : Fanling Highway S/B - D&R works (lane 4)	0%	52	52	19-Jan-19	22-Mar-19	2					
Other Works												
Landscape Softwork												
Landscape Works												
Z1.LW.1000	Landscape soft work Zone1	8.67%	137	150	08-Dec-18 A	10-Jun-19	0					
ZONE 2 (Ch. 5880 to 6930)												
General												
DRM Proposal												
DRM Proposal												
ADVZ20290	NB at FLHY N/B construction Period (Zone 2)	66.52%	154	460	20-Nov-17 A	29-Jun-19	-79					
ADVZ20310	NB at FLHY N/B construction Period (Zone 1)	90.49%	35	368	05-Oct-17 A	01-Feb-19	94					
Noise Barrier Along Fanling Highway N/B												
Site Clearance & Demolition of Existing Structure												
General												
ADVZ20210	Zone 2 - Noise Barrier at FH N/B structure work complete	0%	0	0		31-Jan-19	28				31-Jan-19	Zone 2 - Noise Barrier at FH N/B structure
NB43A (Ch.5880-6060)-FH N/B Side												
Noise Barrier Works												
NB001120	NB43A - ID1-2 NB production	85.85%	15	106	20-Sep-18 A	03-Jan-19	168					
NB001130	NB43A - ID1-2 NB post & panel installation	0%	5	5	04-Jan-19	09-Jan-19	136					
NB01550	NB43A-1 - NB post & panel installation	0%	5	5	20-Dec-18	27-Dec-18	146					
NB01570	NB43A-2 - Footing & Wall Structure (bay 7-14)	96.55%	7	203	03-Apr-18 A	29-Dec-18	20					
NB01575	NB43A-2 (86.8-166.7m) - Drainage Works	60%	24	60	08-Oct-18 A	19-Jan-19	3					
NB01576	NB43A-2 (86.8-166.7m) - Drainage Works (VO on 14-6-18 - add 1	0%	6	6	21-Jan-19	26-Jan-19	3					
NB01580	NB43A-2 - backfilling	0%	12	12	07-Feb-19	20-Feb-19	26					
NB01590	NB43A-2 - NB production	78.83%	29	137	04-Aug-18 A	17-Jan-19	154					
NB01600	NB43A-2 - NB post & panel installation	0%	5	5	14-Mar-19	19-Mar-19	79					
NB03330	Bus Shelter footing at NB43A - VO86	0%	30	30	31-Dec-18	04-Feb-19	26					
NB03340	Relocate Bus Shelter installation - VO86	0%	30	30	07-Feb-19	13-Mar-19	79					
NB50 (Ch.6060-6130)-FH N/B Side												
Noise Barrier Works												
NB001170	NB50 -Footing & Wall Structure	73.08%	7	26	07-Nov-18 A	29-Dec-18	26					
NB001175	NB50 - Drainage Works	0%	24	24	28-Jan-19	26-Feb-19	3					
NB001180	NB50 -backfilling	0%	12	12	06-Mar-19	19-Mar-19	3					
NB001190	NB50 -NB production	0%	45	45	29-Dec-18	12-Feb-19	128					
NB17571	NB50 - Drainage Works (VO on 14-6-18 - add 1 manhole)	0%	6	6	27-Feb-19	05-Mar-19	3					
NB50A (Ch.6130-6450)-FH N/B Side												
Noise Barrier Works												
NB001240	NB50A - ID2-2 Footing & Wall Structure	52%	24	50	20-Nov-18 A	19-Jan-19	-63					
NB001245	NB50A - ID2-2 Drainage Works	0%	18	18	21-Jan-19	12-Feb-19	-63					
NB001250	NB50A - ID2-2 backfilling	0%	12	12	13-Feb-19	26-Feb-19	21					
NB001260	NB50A - ID2-2 NB production	0%	45	45	19-Jan-19	05-Mar-19	107					
NB001270	NB50A - ID2-2 NB post & panel installation	0%	5	5	05-Mar-19	11-Mar-19	86					
NB01620	NB50A(0-108m) - Footing & Wall Structure	49.09%	28	55	26-Nov-18 A	24-Jan-19	19					
NB01640	NB50A-1 - NB production	0%	45	45	25-Jan-19	10-Mar-19	102					
NB01670	NB50A (132-228m) - Footing & Wall Structure	38.18%	34	55	26-Nov-18 A	31-Jan-19	-55					
NB01675	NB50A (132-228m) - Drainage Works (VO on 14-6-18 - remain 2	0%	12	12	13-Feb-19	26-Feb-19	-63					
NB01676	NB50A (132-228m) - Drainage Works (VO on 14-6-18 - add 7	0%	56	56	27-Feb-19	08-May-19	-63					
NB01690	NB50A-2 - NB production	0%	45	45	01-Feb-19	17-Mar-19	95					

	Project ID:WP Rev 07 (1812)	Contract No. HY/2012/06 Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange 3 Month Rolling Program(20-Dec-18)		Date	Revision	C. A...
	Layout: 3 Month Rolling Program			08-Nov-16	WP Rev 4	
Page 1 of 6				17-Aug-17	WP Rev 5	
				28-Mar-18	WP Rev 6	
				27-Nov-18	WP Rev 6A	
				03-Dec-18	WP Rev 7	

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2018				2019					
								2018				2019					
								Dec	Jan	Feb	Mar	Dec	Jan	Feb	Mar		
NB01709	CLP occupied by CLPP for duct laying	0%	8	5	12-Dec-18 A	31-Dec-18	-33										
NB01710	NB50A (225-311m) - Sheet piling & Excavation (S4-S5)	0%	12	12	02-Jan-19	15-Jan-19	-33										
NB01720	NB50A-3 - Footing & Wall Structure (S4-S5)	0%	12	12	09-Jan-19	22-Jan-19	-33										
NB01725	NB50A (225-311m) - Drainage Works (VO on 14-6-18 - delete 1	0%	12	12	23-Jan-19	07-Feb-19	-33										
NB01726	NB50A (225-311m) - Drainage Works (VO on 14-6-18 - add 7	0%	56	56	08-Feb-19	15-Apr-19	-33										
NB01740	NB50A-3 - NB production	0%	45	45	23-Jan-19	08-Mar-19	104										
NB60 (Ch.6450-6920)-FH N/B Side																	
Noise Barrier Works																	
NB01810	NB60-1 - NB production	26.67%	33	45	08-Dec-18 A	21-Jan-19	150										
NB01865	NB60-2 (108-174m) - Drainage Works	8.33%	22	24	17-Dec-18 A	17-Jan-19	11										
NB01866	NB60-2 (108-174m) - Drainage Works (VO on 16-10-18 - add 2	0%	12	12	18-Jan-19	31-Jan-19	11										
NB01870	NB60-2 - backfilling	0%	12	12	01-Feb-19	16-Feb-19	29										
NB01880	NB60-2 - NB production	66.67%	15	45	20-Nov-18 A	03-Jan-19	168										
NB01890	NB60-2 - NB post & panel installation	0%	5	5	18-Feb-19	22-Feb-19	100										
NB01935	NB60-ID3-2 ((174-192m) - Drainage Works	0%	18	18	01-Feb-19	23-Feb-19	11										
NB01940	NB60-ID3-2 - backfilling	0%	12	12	25-Feb-19	09-Mar-19	11										
NB01950	NB60-ID3-2 - NB production	66.67%	15	45	20-Nov-18 A	03-Jan-19	168										
NB01960	NB60-ID3-2 - NB post & panel installation	0%	5	5	11-Mar-19	15-Mar-19	82										
NB02005	NB60-3 (192-300m) - Drainage Works (VO on 16-10-18 - remain 1	0%	6	6	20-Dec-18	28-Dec-18	-79										
NB02006	NB60-3 (192-300m) - Drainage Works (VO on 16-10-18 - add 11	0%	88	88	29-Dec-18	15-Apr-19	-79										
NB02020	NB60-3 - NB production	51.11%	22	45	26-Nov-18 A	10-Jan-19	161										
NB02022	NB60-3 - NB post & panel installation	0%	5	5	11-Jan-19	16-Jan-19	130										
Underground Utility Works																	
Underground Utility Works																	
UU0100	CLP cable laying and associated work before backfill in Zone 1 & 2	64.47%	70	197	15-Aug-18 A	27-Feb-19	22										
UU0110	Towing duct laying and associated work before backfill in Zone 1 & 2	75.31%	80	324	20-Apr-18 A	09-Mar-19	18										
Bridge Construction																	
New Tai Hang Footbridge																	
TWSR-West/ FL Highway N/B Side Section																	
THBF0620	Finishes Work	97.34%	14	527	27-Feb-17 A	08-Jan-19	137										
THBF0625	Bridge Structure complete (THFB-TWSR-W side)	0%	0	0		08-Jan-19	137										
Crossing Fanling Highway Section																	
THBF0590	Finishes Work	94.07%	8	135	20-Jun-18 A	31-Dec-18	143										
THBF0600	Bridge Structure complete (THFB-Cross fanling highway)	0%	0	0		31-Dec-18	143										
TWSR-East FL Highway S/B Side Section																	
THBF0470	THAB1 - pile cap & abutment wall	92.88%	45	632	21-Nov-16 A	15-Feb-19	26										
THBF0480	THAB1 - Backfilling (~3m)	0%	20	20	16-Feb-19	11-Mar-19	26										
THBF0570	Erect Staircase (THFB-TWSR-E side)	0%	30	30	12-Mar-19	16-Apr-19	26										
THBF0800	ABWF work	0%	30	30	20-Dec-18	26-Jan-19	121										
Lift at TWSR-W Side																	
L1560	Lift installation (NF115)	42.86%	44	77	12-Nov-18 A	14-Feb-19	70										
L1570	Lift T&C	0%	14	14	15-Feb-19	02-Mar-19	70										
L1580	EMSD inspection & approval	0%	28	28	02-Mar-19	30-Mar-19	88										
L1590	E&M and Finishes work	0%	120	120	20-Dec-18	20-May-19	31										
Lift at FLHY S/B																	
L1380	Structural Laminated glass wall installation	33.33%	20	30	15-Dec-18 A	15-Jan-19	-10										
L1400	Roof cover for RC Platform	0%	30	30	20-Dec-18	26-Jan-19	-20										
L1410	Lift installation (NF78)	0%	70	70	28-Jan-19	25-Apr-19	-20										
L1440	E&M and Finishes work	0%	100	100	28-Jan-19	31-May-19	-19										
L1450	CLP Power available (by CLP)	96.6%	31	913	21-Jun-16 A	19-Jan-19	68										
New Tai Wo Footbridge																	
TWSR-West/ FL Highway N/B Side Section																	
TWFB1390	Finishes Work	88.38%	56	482	20-May-17 A	28-Feb-19	81										
TWFB1400	Bridge Structure complete (TWFB-TWSR-W side)	0%	0	0		28-Feb-19	81										
Crossing Fanling Highway Section																	
TWFB1445	TWP2 - Pier and Pier Head	0%	45	45	20-Dec-18	15-Feb-19	18										
TWFB1447	Erect TWFB across TWSR-W (P1 to P2)	0%	12	12	16-Feb-19	01-Mar-19	18										
TWFB1448	Erect Temp tower for TWFB erection at Central Divier	0%	30	30	28-Jan-19	05-Mar-19	3										
TWFB1450	Erect TWFB across fanling highway	0%	12	12	06-Mar-19	19-Mar-19	3										
TWSR-East FL Highway S/B Side Section																	
TWFB1570	TWP3 - Pile cap, Pier and Pier Head	33.33%	60	90	15-Oct-18 A	05-Mar-19	3										
Lift at TWSR-W Side																	
L1700	Metal cover on RC platform	0%	30	30	20-Dec-18	26-Jan-19	-13										
L1710	Glass canopy on ground level	0%	30	30	28-Jan-19	05-Mar-19	543										
L1740	Lift installation	0%	70	70	28-Jan-19	25-Apr-19	0										
L1770	E&M and Finishes work	0%	120	120	28-Jan-19	25-Jun-19	-13										
Signalized Junction																	
New Tai Hang Footbridge																	
TWSR-West/ FL Highway N/B Side Section																	
THBF0650	Ducting & Cable Draw Installation (Tai hang Junction)	0%	30	30	18-Feb-19	23-Mar-19	12										
THBF0670	E-prom ordering by EMSD (Tai hang Junction)	33.33%	60	90	20-Nov-18 A	17-Feb-19	14										
Noise Barrier Along Fanling Highway S/B																	
NB51 (Ch.5935-6055)-FH S/B Side																	

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2018				2019				
								Dec		Jan		Feb		Mar		
PL01030	Footing	0%	12	12	07-Jan-19	19-Jan-19	1									
PL01040	backfill	0%	6	6	21-Jan-19	26-Jan-19	1									
PL01050	Pai Lau Superstructure	0%	65	65	29-Jan-19	17-Apr-19	0									
PL01060	Material submission for finishes works	65%	21	60	05-Nov-18 A	16-Jan-19	0									
PL01070	Material submission approval	0%	30	30	17-Jan-19	22-Feb-19	0									
PL01080	Material Order & delivery on site	0%	45	45	23-Feb-19	17-Apr-19	0									
South Buffer Zone 1 (SBZ1) (within Zone 2)(Ch.6740 to 6930)																
Noise Barrier Along TWSR-West and Laying New Utilities																
NB64 & NB64A (Ch.6860-6920)-TWSR West Side																
Noise Barrier Works																
NB003350	Bus Shelter footing & shelter near NB64 - VO86	79.06%	40	191	21-May-18 A	09-Feb-19	111									
Noise Barrier Along Fanling Highway N/B																
NB60 (Ch.6450-6920)-FH N/B Side																
Noise Barrier Works																
NB02065	NB60-4 (300-408m) - Drainage Works	0%	24	24	11-Jan-19	09-Feb-19	-19									
NB02066	NB60-4 (300-408m) - Drainage Works (VO on 16-10-18 - add 3	0%	18	18	11-Feb-19	02-Mar-19	-19									
NB02070	NB60-4 - backfilling	0%	20	20	04-Mar-19	26-Mar-19	-3									
NB02080	NB60-4 - NB production	20%	36	45	11-Dec-18 A	24-Jan-19	147									
NB02082	NB60-4 - NB post & panel installation	0%	5	5	25-Jan-19	30-Jan-19	118									
NB02125	NB60-5 (408-468m) - Drainage Works	0%	24	24	04-Mar-19	30-Mar-19	-19									
NB02140	NB60-5 - NB production	0%	26	26	20-Dec-18 A	14-Jan-19	13									
NB02142	NB60-5 - NB post & panel installation	0%	5	5	15-Jan-19	19-Jan-19	11									
NB66 (Ch.6920-6930)-FH N/B Side																
Noise Barrier Works																
NB02165	NB66 - Drainage Works	91.01%	16	178	08-May-18 A	10-Jan-19	-19									
NB02170	NB66- backfilling	0%	15	15	11-Jan-19	28-Jan-19	44									
NB02180	NB66 - NB production	66.67%	15	45	20-Nov-18 A	03-Jan-19	168									
NB02190	NB66 - NB post & panel installation	0%	5	5	29-Jan-19	02-Feb-19	115									
Bridge Construction																
Kau Lung Hang Vehicular Bridge																
KLH Bridge - West Ramp																
KLH.1290	West Ramp - Planting	0%	21	21	20-Dec-18	16-Jan-19	130									
KLH Bridge - Deck 1																
KLH.3430	Deck 1 - Planting	0%	21	21	20-Dec-18	16-Jan-19	130									
KLH Bridge - Deck 3																
KLH.3500	Deck 3 - Planting	0%	21	21	20-Dec-18	16-Jan-19	116									
KLH Bridge - East Ramp																
KLH.3590	East Ramp - Planting	0%	34	34	20-Dec-18	31-Jan-19	569									
KLH Bridge - Ramp R2																
Z2.KLH.1550	Ramp R2 - Steel roof	98.04%	10	510	14-Mar-17 A	03-Jan-19	141									
KLH Bridge - Staircase S1																
Z2.KLH.1464	S1 - Steel work prefabrication	15.15%	28	33	15-Nov-18 A	16-Jan-19	16									
Z2.KLH.1466	S1 - Steel frame available on site	0%	0	0		16-Jan-19	14									
Z2.KLH.1470	NB60-5 post installation completed for S1	0%	0	0	21-Jan-19		11									
Z2.KLH.1480	S1- Deck Steel Frame erection	0%	30	30	21-Jan-19	26-Feb-19	11									
Z2.KLH.1490	S1- RC deck slab	0%	20	20	27-Feb-19	21-Mar-19	11									
Bridge Road Work																
Z2.KLH.2040	Landscape work of KLHVB	0%	120	120	20-Dec-18	20-May-19	31									
Lift at TWSR-W Side																
L01090	Glass canopy (As Confirmed by ER, No glass canopy is required)	0%	0	0	20-Dec-18*	20-Dec-18	-22									
L01100	Lift installation	0%	70	70	20-Dec-18*	16-Mar-19	-16									
L01110	Lift T&C	0%	14	14	18-Mar-19	02-Apr-19	61									
L01130	Finishes work	0%	88	88	20-Dec-18	08-Apr-19	63									
Lift at FLHY S/B																
L01270	Lift T&C	0%	14	14	18-Dec-18 A	02-Jan-19	168									
L01280	EMSD inspection & approval (Assume 7 days is required instead	0%	7	7	03-Jan-19	09-Jan-19	168									
L01290	Finishes work	61.36%	34	88	18-Oct-18 A	31-Jan-19	117									
L01310	Lift available - NF117-Lift 2	0%	0	0		31-Jan-19	117									
Signalized Junction																
Kau Lung Hang Vehicular Bridge																
KLH Bridge - West Ramp																
Z2.KLH.1042	Ducting & Cable Draw Installation (KLHVB)	0%	30	30	28-Jan-19*	05-Mar-19	0									
Z2.KLH.1052	Installation of Traffic Signal Poles at TWSR-W S/B (KLHVB)	0%	21	21	06-Mar-19	29-Mar-19	28									
Z2.KLH.1062	E-prom ordering by EMSD (KLHVB)	57.78%	38	90	30-Oct-18 A	27-Jan-19	0									
Z2.KLH.1072	Ducting & cable draw inspection by EMSD (KLHVB)	0%	6	6	06-Mar-19	12-Mar-19	61									
Z2.KLH.1082	Ducting & cable draw rectification (KLHVB)	0%	12	12	13-Mar-19	26-Mar-19	61									
Noise Barrier Along Fanling Highway S/B																
NB62 (Ch.6745-6910)-FH S/B Side (MTRC I&P Area)																
Noise Barrier Works																
NB03170	NB62 (80-110m) Under bridge - NB post & panel installation	88.14%	4	30	20-Oct-18 A	24-Dec-18	148									
Fanling Highway Construction																
Drainage & Road Works																
Ch 6740-6930																
RDZ20520	Z2 (CH6740-6930) : Fanling Highway S/B - D&R works (lane 1)	0%	24	24	06-Mar-19	02-Apr-19	67									
North Buffer Zone 2 (NBZ2) (within Zone 4) (Ch. 7925 to 8100)																

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2018				2019			
								Dec		Jan		Feb		Mar	
Bridge Construction															
New Ho Ka Yuen Footbridge															
TWSR-West/ FL Highway N/B Side Section															
HKY1440	Remaining Finishes works of HKYFB	98.49%	9	596	21-Nov-16 A	02-Jan-19	83								
HKY1520	VO11 - slope improvement work	0%	45	45	03-Jan-19	26-Feb-19	83								
TWSR-East FL Highway S/B Side Section															
HKY1870	Steel Ramp finishes work (HKYFB-TWSR-E side)	96.27%	25	670	13-Oct-16 A	21-Jan-19	112								
ZONE 4 (Ch. 7925 to 8700)															
Noise Barrier Along TWSR-West and Laying New Utilities															
Underground Utility Works															
DN450 DI Watermain "A" (Ch 1989-2529)															
DI0190	DN450 DI watermain laying (450-500m)	86.67%	4	30	21-Nov-18 A	24-Dec-18	53								
DI0200	DN450 DI watermain laying (500-540m)	0%	30	30	27-Dec-18	31-Jan-19	53								
Noise Barrier Along Fanling Highway N/B															
NB75 (Ch.7930-8090)-FH N/B Side															
Noise Barrier Works															
NB4275	NB75 - NB panel installation	15%	17	20	20-Nov-18 A	11-Jan-19	0								
NB4280	NB75 complete	0%	0	0		11-Jan-19	0								
NB77 (Ch.8090-8450)-FH N/B Side															
Noise Barrier Works															
NB4510	NB77 - NB production (Ch8390-8450)	70%	9	30	01-Dec-18 A	28-Dec-18	9								
NB4520	NB77 - NB post & panel installation (Ch8390-8450)	0%	5	5	29-Dec-18	04-Jan-19	6								
NB4530	NB77 complete	0%	0	0		04-Jan-19	6								
NB4570	NB77 backfilling complete	0%	0	0		20-Dec-18	5								
Bridge Construction															
New Wo Hop Shek Pedstrian & Cycle Bridge															
TWSR-West/ FL Highway N/B Side Section															
WHS1228	WHSP7 - Pile cap, Pier and Pier Head	0%	45	45	20-Dec-18 A	15-Feb-19	62								
WHS1280	Steel Staircase ready for erection (WHS-TWSR-W side)	0%	0	0		15-Feb-19	62								
WHS1290	Erect Staircase (WHS-TWSR-W side)	0%	30	30	16-Feb-19	22-Mar-19	62								
WHS1420	Ramp Finishes Work	78.26%	30	138	13-Jul-18 A	26-Jan-19	107								
TWSR-West Construction															
Drainage & Road Works															
TWSR-West/ FL Highway N/B Side Section															
RDZ41180	TWSR -W Road Works rectification	0%	50	50	01-Feb-19	02-Apr-19	53								
Slip Road Y Construction															
Drainage & Road Works															
TWSR-East FL Highway S/B Side Section															
RDZ41080	Construct Slip Rd Y- 2nd lane (Ch8370-8650)(SA340) (Z4	0%	55	55	15-Mar-19	23-May-19	0								
RDZ41088	Gazettal period for Slip Road Y commissioning	17.49%	151	183	22-Nov-18 A	19-May-19	4								
Fanling Highway Construction															
Drainage & Road Works															
TWSR-West/ FL Highway N/B Side Section															
RDZ41112	Construct FH N/B Lane 2 (Ch8100-8600)	0%	18	18	20-Dec-18	12-Jan-19	5								
RDZ41114	Construct FH N/B Lane 3 (Ch8100-8600)	0%	18	18	14-Jan-19	02-Feb-19	5								
RDZ41119	Construct FH N/B lane 4 (Ch8100-8600)	0%	18	18	04-Feb-19	26-Feb-19	5								
TWSR-East FL Highway S/B Side Section															
RDZ41137	Construct FHS/B Lane 1,2,3 (Ch8470-8600)	0%	60	60	31-Dec-18	13-Mar-19	16								
RDZ41140	Fanling Highway road work complete (except final pavement)	0%	0	0		26-Feb-19	5								
RDZ41150	Central Divider construction	0%	24	24	27-Feb-19	26-Mar-19	5								
RDZ41170	Complete Slip road V and associated slope work	0%	120	120	12-Jan-19	10-Jun-19	0								
Other Works															
Retaining Wall W78															
TWSR-East FL Highway S/B Side Section															
RWZ4.1020	Backfilling (6-11m high) - RW78 (Ch.0-50) (Slope S55)	78.31%	18	83	01-Sep-18 A	12-Jan-19	0								
RWZ4.1030	Base slab & Wall (0-6m high)- RW78 (Ch.50-129)	92.93%	7	99	01-Sep-18 A	29-Dec-18	11								
RWZ4.1040	Backfilling (0-6m high) - RW78 (Ch.50-101) (Slope S55)	0%	20	20	14-Jan-19	07-Feb-19	0								
Slope Works															
TWSR-East FL Highway S/B Side Section															
S1040	Slope S54A-Cut ~4m	0%	40	40	20-Dec-18	09-Feb-19	61								
S1050	Slope S54B-Cut ~5m	0%	40	40	20-Dec-18	09-Feb-19	61								
S1060	Slope S55-Fill ~10m	0%	30	30	08-Feb-19	14-Mar-19	0								
TCSS Works															
TCSS Pre-Construction Works															
TCSS0180	Sign Gantry Factory production - FVMS1 (Deleted)	0%	0	0	20-Dec-18	20-Dec-18	603								
TCSS0230	Sign Gantry Factory production - G34 (Z4)	91.43%	3	35	02-Nov-18 A	22-Dec-18	-6								
TCSS0250	Sign Gantry Factory production - G36 (Z4)	0%	30	30	21-Dec-18	28-Jan-19	-6								
TCSS0260	Sign Gantry Factory production - DS50 (Z4)	0%	30	30	26-Jan-19	04-Mar-19	-6								
TCSS0270	Sign Gantry Factory production - FADS8 (Z4)	0%	30	30	02-Mar-19	06-Apr-19	-6								
Civil Provision for TCSS Works															
TCSS2210	Pillar box, isolator & associated duct work - PL207 for G34 & G35	0%	30	30	20-Dec-18	26-Jan-19	17								
TCSS2220	Pillar box, isolator & associated duct work - PL252 for G52	0%	30	30	28-Jan-19	05-Mar-19	17								
TCSS2230	Pillar box, isolator & associated duct work - PL251 for G51 & FL01	0%	30	30	06-Mar-19	10-Apr-19	17								
TCSS2250	FL01 mounted on top of DS53	0%	30	30	13-Mar-19	17-Apr-19	11								
G34															
TCSS1790	Sign Gantry Erection - G34 (Z4)	0%	28	28	24-Dec-18	28-Jan-19	-6								
G35															

**CONSTRUCTION PROGRAMME OF
JANUARY 2019**

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2019					
								Jan	Feb	Mar	Apr		
ZONE 1 (Ch. 5640 to 5880)													
Noise Barrier Along Fanling Highway N/B													
Site Clearance & Demolition of Existing Structure													
General													
ADVZ10130	Zone 1 - Noise Barrier at FH N/B complete	0%	0	0		30-Mar-19	47						30-Mar-19 ◆ Zone 1 - Noise B
NB43B (Ch.5640-5880)-FH N/B Side													
Noise Barrier Works													
NB01217	NB43B-1 - Footing & Wall Structure (bay 1-2)	0%	26	26	01-Mar-19*	30-Mar-19	42						
NB01250	NB43B-1 - NB post & panel installation	0%	5	5	01-Apr-19	06-Apr-19	42						
NB01300	NB43B-2 - NB post & panel installation	88.64%	5	44	05-Nov-18 A	25-Jan-19	100						
NB01350	NB43B-3 - NB post & panel installation	88.1%	5	42	07-Nov-18 A	25-Jan-19	100						
TWSR-West Construction													
Drainage & Road Works													
Ch 5640-5880													
RDZ10100	Z1: New Tai Wo Service Road West - Drainage & Road works near N/B	71.73%	54	191	07-Aug-18 A	26-Mar-19	51						
Fanling Highway Construction													
Drainage & Road Works													
Ch 5640-5880													
RDZ11040	Z1 (Ch5640-5880) : Fanling Highway N/B - road works (lane 4)	0%	28	16	30-Dec-18 A	23-Feb-19	25						
RDZ11050	Z1 (Ch5640-5880) : Fanling Highway S/B - road works (lane 4)	32.69%	35	52	30-Dec-18 A	04-Mar-19	18						
RDZ11060	Z1 (Ch5640-5880) : Fanling Highway S/B - road works (lane 3)	0%	16	16	05-Mar-19	22-Mar-19	18						
RDZ11070	Z1 (Ch5640-5880) : Fanling Highway S/B - road works (lane 2)	0%	16	16	23-Mar-19	11-Apr-19	18						
RDZ11080	Z1 (Ch5640-5880) : Fanling Highway S/B - road works (lane 1)	0%	20	20	12-Apr-19	09-May-19	18						
Other Works													
Landscape Softwork													
Landscape Works													
Z1.LW.1000	Landscape soft work Zone1	23.13%	113	147	08-Dec-18 A	10-Jun-19	0						
ZONE 2 (Ch. 5880 to 6930)													
General													
DRM Proposal													
DRM Proposal													
ADVZ20290	NB at FLHY N/B construction Period (Zone 2)	72.69%	130	476	20-Nov-17 A	29-Jun-19	-79						
ADVZ20310	NB at FLHY N/B construction Period (Zone 1)	85.28%	58	394	05-Oct-17 A	30-Mar-19	47						
Noise Barrier Along Fanling Highway N/B													
Site Clearance & Demolition of Existing Structure													
General													
ADVZ20210	Zone 2 - Noise Barrier at FH N/B structure work complete	0%	0	0		31-Jan-19	28						31-Jan-19 ◆ Zone 2 - Noise Barrier at FH N/B structure work complete
NB43A (Ch.5880-6060)-FH N/B Side													
Noise Barrier Works													
NB01575	NB43A-2 (86.8-166.7m) - Drainage Works	94.19%	5	86	08-Oct-18 A	25-Jan-19	-2						
NB01576	NB43A-2 (86.8-166.7m) - Drainage Works (VO on 14-6-18 - add 1	0%	6	6	26-Jan-19	01-Feb-19	-2						
NB01580	NB43A-2 - backfilling	0%	12	12	02-Feb-19	18-Feb-19	28						
NB01590	NB43A-2 - NB production	82.63%	29	167	04-Aug-18 A	17-Feb-19	123						
NB03330	Bus Shelter footing at NB43A - VO86	0%	30	30	01-Mar-19*	04-Apr-19	30						
NB03340	Relocate Bus Shelter installation - VO86	0%	30	30	06-Apr-19	15-May-19	30						
NB50 (Ch.6060-6130)-FH N/B Side													
Noise Barrier Works													
NB001175	NB50 - Drainage Works	0%	24	24	02-Feb-19	04-Mar-19	-2						
NB001180	NB50 -backfilling	0%	12	12	12-Mar-19	25-Mar-19	-2						
NB001190	NB50 -NB production	46.67%	24	45	29-Dec-18 A	12-Feb-19	128						
NB001200	NB50 -NB post & panel installation	0%	5	5	26-Mar-19	30-Mar-19	69						
NB17571	NB50 - Drainage Works (VO on 14-6-18 - add 1 manhole)	0%	6	6	05-Mar-19	11-Mar-19	-2						
NB50A (Ch.6130-6450)-FH N/B Side													
Noise Barrier Works													
NB001245	NB50A - ID2-2 Drainage Works	0%	18	18	21-Jan-19 A	12-Feb-19	-63						
NB001250	NB50A - ID2-2 backfilling	0%	12	12	13-Feb-19	26-Feb-19	21						
NB001260	NB50A - ID2-2 NB production	0%	45	45	20-Jan-19 A	05-Mar-19	107						
NB001270	NB50A - ID2-2 NB post & panel installation	0%	5	5	06-Mar-19	11-Mar-19	86						
NB01640	NB50A-1 - NB production	0%	45	45	20-Jan-19	05-Mar-19	107						
NB01670	NB50A (132-228m) - Footing & Wall Structure	81.82%	10	55	26-Nov-18 A	31-Jan-19	-55						
NB01675	NB50A (132-228m) - Drainage Works (VO on 14-6-18 - remain 2	0%	12	12	13-Feb-19	26-Feb-19	-63						
NB01676	NB50A (132-228m) - Drainage Works (VO on 14-6-18 - add 7	0%	56	56	27-Feb-19	08-May-19	-63						
NB01690	NB50A-2 - NB production	0%	45	45	01-Feb-19	17-Mar-19	95						
NB01720	NB50A-3 - Footing & Wall Structure (S4-S5)	16.67%	10	12	09-Jan-19 A	31-Jan-19	-33						
NB01725	NB50A (225-311m) - Drainage Works (VO on 14-6-18 - delete 1	0%	12	12	01-Feb-19	16-Feb-19	-33						
NB01726	NB50A (225-311m) - Drainage Works (VO on 14-6-18 - add 7	0%	56	56	18-Feb-19	27-Apr-19	-33						
NB01740	NB50A-3 - NB production	0%	45	45	01-Feb-19	17-Mar-19	95						
NB60 (Ch.6450-6920)-FH N/B Side													
Noise Barrier Works													
NB01795	NB60-1 (15-108m) - Drainage Works	0%	24	24	16-Apr-19	17-May-19	-79						

	Project ID: WP Rev 07 (1901)	Contract No. HY/2012/06 Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange 3 Month Rolling Program(20-Jan-19)		Date	Revision	C/A...
	Layout: 3 Month Rolling Program			08-Nov-16	WP Rev 4	
	Page 1 of 6			17-Aug-17	WP Rev 5	
				28-Mar-18	WP Rev 6	
				27-Nov-18	WP Rev 6A	
				15-Jan-19	WP Rev 7	

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2019					
								2018	Jan	Feb	Mar	Apr	
NB01810	NB60-1 - NB production	95.56%	2	45	08-Dec-18 A	21-Jan-19	150						
NB01865	NB60-2 (108-174m) - Drainage Works	60%	10	25	17-Dec-18 A	31-Jan-19	11						
NB01866	NB60-2 (108-174m) - Drainage Works (VO on 16-10-18 - add 2	16.67%	10	12	18-Jan-19 A	31-Jan-19	11						
NB01870	NB60-2 - backfilling	0%	12	12	01-Feb-19	16-Feb-19	29						
NB01890	NB60-2 - NB post & panel installation	0%	5	5	18-Feb-19	22-Feb-19	100						
NB01935	NB60-ID3-2 ((174-192m) - Drainage Works	0%	18	18	01-Feb-19	23-Feb-19	11						
NB01940	NB60-ID3-2 - backfilling	0%	12	12	25-Feb-19	09-Mar-19	11						
NB01960	NB60-ID3-2 - NB post & panel installation	0%	5	5	11-Mar-19	15-Mar-19	82						
NB02006	NB60-3 (192-300m) - Drainage Works (VO on 16-10-18 - add 11	20.45%	70	88	29-Dec-18 A	15-Apr-19	-79						
NB02010	NB60-3 - backfilling	0%	12	12	16-Apr-19	03-May-19	-31						
NB02022	NB60-3 - NB post & panel installation	0%	5	5	21-Jan-19	25-Jan-19	122						
Underground Utility Works													
Underground Utility Works													
UU0100	CLP cable laying and associated work before backfill in Zone 1 & 2	80.2%	39	197	15-Aug-18 A	27-Feb-19	22						
UU0110	Towgas duct laying and associated work before backfill in Zone 1 & 2	84.88%	49	324	20-Apr-18 A	09-Mar-19	18						
Bridge Construction													
New Tai Hang Footbridge													
TWSR-West/ FL Highway N/B Side Section													
THBF0620	Finishes Work	89.51%	58	553	27-Feb-17 A	30-Mar-19	69						
THBF0625	Bridge Structure complete (THFB-TWSR-W side)	0%	0	0		30-Mar-19	69						30-Mar-19 ◆ Bridge Structure
Crossing Fanling Highway Section													
THBF0590	Finishes Work	63.98%	58	161	20-Jun-18 A	30-Mar-19	69						
THBF0600	Bridge Structure complete (THFB-Cross fanling highway)	0%	0	0		30-Mar-19	69						30-Mar-19 ◆ Bridge Structure
TWSR-East FL Highway S/B Side Section													
THBF0470	THAB1 - pile cap & abutment wall	95.14%	32	658	21-Nov-16 A	28-Feb-19	15						
THBF0480	THAB1 - Backfilling (~3m)	0%	20	20	01-Mar-19	23-Mar-19	15						
THBF0570	Erect Stairecase (THFB-TWSR-E side)	0%	30	30	25-Mar-19	03-May-19	15						
THBF0800	ABWF work	0%	30	30	15-Feb-19*	21-Mar-19	77						
Lift at TWSR-W Side													
L1570	Lift T&C	28.57%	10	14	16-Jan-19 A	31-Jan-19	94						
L1580	EMSD inspection & approval	0%	28	28	01-Feb-19	28-Feb-19	118						
L1590	E&M and Finishes work	0%	120	120	21-Jan-19	18-Jun-19	7						
Lift at FLHY S/B													
L1380	Structural Laminated glass wall installation	0%	30	30	19-Jan-19 A	26-Feb-19	-8						
L1390	RC Platform connect to bridge (THSC-2 & TH-P2)	80%	10	50	20-Sep-18 A	31-Jan-19	-18						
L1400	Roof cover for RC Platform	0%	30	30	01-Feb-19	09-Mar-19	-18						
L1410	Lift installation (NF78)	0%	70	70	11-Mar-19	05-Jun-19	-18						
L1440	E&M and Finishes work	0%	100	100	11-Mar-19	12-Jul-19	-13						
L1450	CLP Power available (by CLP)	98.62%	13	943	21-Jun-16 A	01-Feb-19	103						
New Tai Wo Footbridge													
TWSR-West/ FL Highway N/B Side Section													
TWFB1390	Finishes Work	89.06%	58	530	20-May-17 A	30-Mar-19	55						
TWFB1400	Bridge Structure complete (TWFB-TWSR-W side)	0%	0	0		30-Mar-19	55						30-Mar-19 ◆ Bridge Structure
Crossing Fanling Highway Section													
TWFB1445	TWP2 - Pier and Pier Head	0%	45	45	21-Jan-19	15-Mar-19	0						
TWFB1447	Erect TWFB across TWSR-W (P1 to P2)	0%	12	12	16-Mar-19	29-Mar-19	12						
TWFB1448	Erect Temp tower for TWFB erection at Central Divier	0%	30	30	23-Feb-19	29-Mar-19	0						
TWFB1450	Erect TWFB across fanling highway	0%	12	12	30-Mar-19	13-Apr-19	0						
TWFB1460	Finishes Work	0%	18	18	15-Apr-19	09-May-19	0						
TWSR-East FL Highway S/B Side Section													
TWFB1570	TWP3 - Pile cap, Pier and Pier Head	78.45%	25	116	15-Oct-18 A	20-Feb-19	20						
Lift at TWSR-W Side													
L1700	Metal cover on RC platform	0%	30	30	08-Mar-19*	12-Apr-19	8						
L1710	Glass canopy on ground level	0%	30	30	08-Mar-19	12-Apr-19	8						
L1740	Lift installation	0%	70	70	21-Jan-19	15-Apr-19	6						
L1750	Lift T&C	0%	14	14	16-Apr-19	06-May-19	6						
L1770	E&M and Finishes work	0%	120	120	21-Jan-19	18-Jun-19	-7						
Signalized Junction													
New Tai Hang Footbridge													
TWSR-West/ FL Highway N/B Side Section													
THBF0650	Ducting & Cable Draw Installation (Tai hang Junction)	0%	30	30	18-Feb-19	23-Mar-19	12						
THBF0660	Installation of Traffic Signal Poles at TWSR-W S/B (Tai hang Junction)	0%	21	21	25-Mar-19	18-Apr-19	12						
THBF0670	E-prom ordering by EMSD (Tai hang Junction)	67.78%	29	90	20-Nov-18 A	17-Feb-19	14						
THBF0680	Ducting & cable draw inspection by EMSD (Tai hang Junction)	0%	6	6	25-Mar-19	30-Mar-19	51						
THBF0690	Ducting & cable draw rectification (Tai hang Junction)	0%	12	12	01-Apr-19	15-Apr-19	51						
Noise Barrier Along Fanling Highway S/B													
NB51 (Ch.5935-6055)-FH S/B Side													
Noise Barrier Works													
NB02310	NB51 ID1-3 (0-25m) - NB post & panel installation	0%	5	5	01-Mar-19*	06-Mar-19	90						
NB03360	NB51(bay 15) - Footing & Wall Structure & backfill	0%	35	35	01-Mar-19	11-Apr-19	55						
NB03370	NB51(bay 15) - NB post & panel installation	0%	5	5	12-Apr-19	17-Apr-19	55						
NB52 (Ch.6055-6125) -FH S/B Side (MTRC I&P Area)													
Noise Barrier Works													

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2019					
								2018	Jan	Feb	Mar	Apr	
NB03390	NB52 (bay 21) - NB post & panel installation	0%	5	5	01-Mar-19*	06-Mar-19	90						
NB53 (Ch.6125-6300) -FH S/B Side (MTRC I&P Area)													
Noise Barrier Works													
NB02460	NB53 (0-100m)- backfilling	48%	26	50	20-Dec-18 A	21-Feb-19	101						
NB02470	NB53 (0-100m) - NB production	68.89%	14	45	20-Dec-18 A	02-Feb-19	138						
NB02480	NB53 (0-100m) - NB post & panel installation	0%	5	5	04-Feb-19	11-Feb-19	110						
NB02520	NB53 ID2-3 (100-125m) - Footing & Wall Structure	88.64%	10	88	18-Oct-18 A	31-Jan-19	62						
NB02530	NB53 ID2-3 (100-125m) - backfilling	0%	50	50	01-Feb-19	02-Apr-19	62						
NB02540	NB53 ID2-3 (100-125m) - NB production	0%	45	45	01-Feb-19	17-Mar-19	95						
NB02550	NB53 ID2-3 (100-125m) - NB post & panel installation	0%	5	5	03-Apr-19	09-Apr-19	62						
NB02600	NB53 (125-180m) - NB post & panel installation	0%	5	5	01-Mar-19*	06-Mar-19	90						
NB55 (Ch.6300-6360)-FH S/B Side (MTRC I&P Area)													
Noise Barrier Works													
NB02642	NB55 - Drainage Works	0%	18	18	23-Mar-19	13-Apr-19	22						
NB02644	NB55 - Drainage Works (VO on 14-6-18 - add 1 manhole)	0%	6	6	15-Apr-19	24-Apr-19	22						
NB02670	NB55 - NB post & panel installation	0%	5	5	01-Mar-19*	06-Mar-19	90						
NB56 (Ch.6360-6400)-FH S/B Side (MTRC I&P Area)													
Noise Barrier Works													
NB02712	NB56 - Drainage Works	0%	6	6	09-Apr-19	15-Apr-19	33						
NB02714	NB56 - Drainage Works (VO on 14-6-18 - add 4 manhole)	0%	24	24	16-Apr-19	17-May-19	33						
NB02740	NB56 - NB post & panel installation	0%	5	5	01-Mar-19*	06-Mar-19	90						
NB61 (Ch.6400-6560)-FH S/B Side (MTRC I&P Area)													
Noise Barrier Works													
NB02782	NB61 (0-50m) - Drainage Works	0%	12	12	04-Mar-19	16-Mar-19	33						
NB02784	NB61 (0-50m) - Drainage Works (VO on 14-6-18 - add 3 manhole)	0%	18	18	18-Mar-19	08-Apr-19	33						
NB02790	NB61 (0-50m)- backfilling	99.27%	2	274	20-Jan-18 A	22-Jan-19	125						
NB02810	NB61 (0-50m) - NB post & panel installation	0%	5	5	01-Mar-19*	06-Mar-19	90						
NB02832	NB61 (50-160m) - Drainage Works	37.5%	15	24	10-Jan-19 A	08-Feb-19	22						
NB02834	NB61 (50-160m) - Drainage Works (VO on 14-6-18 - add 6 manhole)	0%	36	36	09-Feb-19	22-Mar-19	22						
NB02860	NB61 (50-160m) - NB post & panel installation	0%	5	5	01-Mar-19*	06-Mar-19	90						
NB61A (Ch.6560-6745)-FH S/B Side (MTRC I&P Area)													
Noise Barrier Works													
NB02902	NB61A (0-50m) - Drainage Works	78.57%	9	42	12-Nov-18 A	30-Jan-19	570						
NB02904	NB61A (0-50m) - Drainage Works (VO on 16-10-18 - add 1 manhole)	0%	6	6	15-Jan-19 A	26-Jan-19	121						
NB02930	NB61A (0-50m) - NB post & panel installation	0%	5	5	21-Jan-19	25-Jan-19	122						
NB02970	NB61A ID2-3 (50-75m) - Footing & Wall Structure	97.07%	33	1128	01-Apr-15 A	01-Mar-19	51						
NB02980	NB61A ID2-3 (50-75m)- backfilling	0%	20	20	02-Mar-19	25-Mar-19	69						
NB02990	NB61A ID2-3 (50-75m) - NB production	0%	45	45	02-Mar-19	15-Apr-19	66						
NB03000	NB61A ID2-3 (50-75m) - NB post & panel installation	0%	5	5	16-Apr-19	24-Apr-19	52						
NB03022	NB61A (75-190m) - Drainage Works	81.48%	10	54	05-Nov-18 A	31-Jan-19	33						
NB03024	NB61A (75-190m) - Drainage Works (VO on 16-10-18 - add 4 manhole)	0%	24	24	01-Feb-19	02-Mar-19	33						
NB03050	NB61A (75-190m) - NB post & panel installation	97.44%	5	195	05-May-18 A	25-Jan-19	122						
Box Culvert ID3 Works													
VO58 Extension of ID3													
ID30130	Backfill	0%	20	20	29-Mar-19	25-Apr-19	-39						
ID30140	Wing Wall Construction	0%	40	40	11-Feb-19*	28-Mar-19	-39						
Other Works													
TCSS Works													
TCSS Pre-Construction Works													
TCSS0190	Sign Gantry Factory production - ADS1	0%	30	30	06-Apr-19	15-May-19	-28						
TCSS0200	Sign Gantry Factory production - FADS1	0%	30	30	15-Feb-19	21-Mar-19	-7						
TCSS0210	Sign Gantry Factory production - G55	0%	30	30	15-Feb-19*	21-Mar-19	-28						
AADS1													
TCSS1660	TTA application & Approval - AADS1	0%	90	90	19-Feb-19	10-Jun-19	-28						
FADS1													
TCSS2060	Sign Gantry Erection - FADS1	0%	21	21	17-Apr-19	15-May-19	-28						
G55													
TCSS1750	Sign Gantry Erection - G55	0%	21	21	22-Mar-19	16-Apr-19	-28						
Landscape Softwork													
Landscape Works													
Z2.LW.1000	Landscape soft work Zone2	0%	150	150	29-Mar-19	28-Sep-19	-48						
Pai Lau in Tai Hang (VO126)													
Pai Lau in Tai Hang (VO126)													
Pai Lau in Tai Hang (VO126)													
Pai Lau in Tai Hang (VO126)													
PL01000	Works area access date (14-Dec-2018)	0%	0	0	21-Jan-19*		-29						
PL01010	CLP relocation of Overhead Cable	0%	12	12	21-Jan-19*	02-Feb-19	1						
PL01020	Excavation	0%	12	12	21-Jan-19	02-Feb-19	-17						
PL01030	Footing	0%	12	12	04-Feb-19	19-Feb-19	-17						
PL01040	backfill	0%	6	6	20-Feb-19	26-Feb-19	-17						
PL01050	Pai Lau Superstructure	0%	65	65	27-Feb-19	18-May-19	-17						
PL01060	Material submission for finishes works	65%	21	60	05-Nov-18 A	15-Feb-19	-18						
PL01070	Material submission approval	0%	30	30	16-Feb-19	22-Mar-19	-18						
PL01080	Material Order & delivery on site	0%	45	45	23-Mar-19	20-May-19	-18						

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2019					
								2018	Jan	Feb	Mar	Apr	
South Buffer Zone 1 (SBZ1) (within Zone 2)(Ch.6740 to 6930)													
Noise Barrier Along TWSR-West and Laying New Utilities													
NB64 & NB64A (Ch.6860-6920)-TWSR West Side													
Noise Barrier Works													
NB003350	Bus Shelter footing & shelter near NB64 - VO86	81.57%	40	217	21-May-18 A	09-Mar-19	87						
Noise Barrier Along Fanling Highway N/B													
NB60 (Ch.6450-6920)-FH N/B Side													
Noise Barrier Works													
NB02065	NB60-4 (300-408m) - Drainage Works	33.33%	16	24	11-Jan-19 A	09-Feb-19	-19						
NB02066	NB60-4 (300-408m) - Drainage Works (VO on 16-10-18 - add 3	0%	18	18	11-Feb-19	02-Mar-19	-19						
NB02070	NB60-4 - backfilling	0%	20	20	04-Mar-19	26-Mar-19	-3						
NB02080	NB60-4 - NB production	88.89%	5	45	11-Dec-18 A	24-Jan-19	147						
NB02082	NB60-4 - NB post & panel installation	0%	5	5	25-Jan-19	30-Jan-19	118						
NB02125	NB60-5 (408-468m) - Drainage Works	0%	24	24	04-Mar-19	30-Mar-19	-19						
NB02130	NB60-5 - backfilling	0%	12	12	01-Apr-19	15-Apr-19	-19						
NB02142	NB60-5 - NB post & panel installation	0%	5	5	21-Jan-19	25-Jan-19	26						
NB66 (Ch.6920-6930)-FH N/B Side													
Noise Barrier Works													
NB02190	NB66 - NB post & panel installation	0%	5	5	21-Jan-19	25-Jan-19	122						
Bridge Construction													
Kau Lung Hang Vehicular Bridge													
KLH Bridge - West Ramp													
KLH.1290	West Ramp - Planting	0%	21	21	21-Jan-19	15-Feb-19	106						
KLH Bridge - Deck 1													
KLH.3430	Deck 1 - Planting	0%	21	21	21-Jan-19	15-Feb-19	106						
KLH Bridge - Deck 3													
KLH.3500	Deck 3 - Planting	0%	21	21	21-Jan-19	15-Feb-19	92						
KLH Bridge - East Ramp													
KLH.3590	East Ramp - Planting	0%	34	34	21-Jan-19	02-Mar-19	545						
KLH Bridge - Ramp R2													
Z2.KLH.1550	Ramp R2 - Steel roof	98.13%	10	536	14-Mar-17 A	31-Jan-19	117						
KLH Bridge - Staircase S1													
Z2.KLH.1464	S1 - Steel work prefabrication	53.52%	33	71	13-Dec-18 A	21-Feb-19	6						
Z2.KLH.1466	S1 - Steel frame available on site	0%	0	0		21-Feb-19	5						
Z2.KLH.1470	NB60-5 post installation completed for S1	0%	0	0	26-Jan-19		26						
Z2.KLH.1480	S1- Deck Steel Frame erection	0%	24	24	22-Feb-19	21-Mar-19	5						
Z2.KLH.1490	S1- RC deck slab	0%	12	12	22-Mar-19	04-Apr-19	5						
Z2.KLH.1500	S1 - Roof steel frame installation	0%	30	30	06-Apr-19	15-May-19	5						
Bridge Road Work													
Z2.KLH.2040	Landscape work of KLHVB	0%	60	60	21-Mar-19*	04-Jun-19	18						
Lift at TWSR-W Side													
L01090	Glass canopy (As Confirmed by ER, No glass canopy is required)	0%	0	0	21-Jan-19*	21-Jan-19	-46						
L01100	Lift installation	0%	70	70	12-Feb-19*	09-May-19	20						
L01130	Finishes work	0%	88	88	21-Jan-19	10-May-19	39						
Lift at FLHY S/B													
L01280	EMSD inspection & approval (Assume 7 days is required instead	0%	7	7	20-Jan-19	26-Jan-19	151						
L01290	Finishes work	61.36%	34	88	18-Oct-18 A	02-Mar-19	93						
L01310	Lift available - NF117-Lift 2	0%	0	0		02-Mar-19	93						
Signalized Junction													
Kau Lung Hang Vehicular Bridge													
KLH Bridge - West Ramp													
Z2.KLH.1032	Installation of Traffic Signal Poles at TWSR-W N/B (KLHVB)	0%	21	21	30-Mar-19	27-Apr-19	28						
Z2.KLH.1042	Ducting & Cable Draw Installation (KLHVB)	0%	30	30	28-Jan-19*	05-Mar-19	0						
Z2.KLH.1052	Installation of Traffic Signal Poles at TWSR-W S/B (KLHVB)	0%	21	21	06-Mar-19	29-Mar-19	28						
Z2.KLH.1062	E-prom ordering by EMSD (KLHVB)	91.11%	8	90	30-Oct-18 A	27-Jan-19	0						
Z2.KLH.1072	Ducting & cable draw inspection by EMSD (KLHVB)	0%	6	6	06-Mar-19	12-Mar-19	61						
Z2.KLH.1082	Ducting & cable draw rectification (KLHVB)	0%	12	12	13-Mar-19	26-Mar-19	61						
Noise Barrier Along Fanling Highway S/B													
NB62 (Ch.6745-6910)-FH S/B Side (MTRC I&P Area)													
Noise Barrier Works													
NB03170	NB62 (80-110m) Under bridge - NB post & panel installation	6.31%	52	56	20-Oct-18 A	23-Mar-19	75						
North Buffer Zone 2 (NBZ2) (within Zone 4) (Ch. 7925 to 8100)													
Bridge Construction													
New Ho Ka Yuen Footbridge													
TWSR-West/ FL Highway N/B Side Section													
HKY1440	Remaining Finishes works of HKYFB	98.55%	9	622	21-Nov-16 A	30-Jan-19	65						
HKY1520	VO11 - slope improvement work	0%	45	45	31-Jan-19	26-Mar-19	65						
TWSR-East FL Highway S/B Side Section													
HKY1870	Steel Ramp finishes work (HKYFB-TWSR-E side)	96.27%	25	671	13-Oct-16 A	20-Feb-19	94						
ZONE 4 (Ch. 7925 to 8700)													
Noise Barrier Along TWSR-West and Laying New Utilities													
Underground Utility Works													
DN450 DI Watermain "A" (Ch 1989-2529)													
DI0210	DN450 DI watermain laying at TWSR-W (CHA 2020)	0%	15	15	21-Jan-19	08-Feb-19	24						
DI0220	DN450 DI watermain laying at TWSR-W (CHA 2070)	0%	15	15	09-Feb-19	26-Feb-19	24						
DI0230	DN450 DI watermain laying at TWSR-W (CHA 2200)	0%	15	15	27-Feb-19	15-Mar-19	24						

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2019					
								2018	Jan	Feb	Mar	Apr	
DI0240	DN450 DI watermain laying at TWSR-W (CHA 2370)	0%	15	15	16-Mar-19	02-Apr-19	29						
Noise Barrier Along Fanling Highway N/B NB75 (Ch.7930-8090)-FH N/B Side													
Noise Barrier Works													
NB4275	NB75 - NB panel installation	76.74%	10	43	20-Nov-18 A	31-Jan-19	19						
NB4280	NB75 complete	0%	0	0		31-Jan-19	19						31-Jan-19 ♦ NB75 complete
NB77 (Ch.8090-8450)-FH N/B Side													
Noise Barrier Works													
NB4520	NB77 - NB post & panel installation (Ch8390-8450)	0%	5	5	21-Jan-19	25-Jan-19	24						
NB4530	NB77 complete	0%	0	0		25-Jan-19	24						25-Jan-19 ♦ NB77 complete
NB4570	NB77 backfilling complete	0%	0	0		21-Jan-19	-13						21-Jan-19 ♦ NB77 backfilling complete
Bridge Construction													
New Wo Hop Shek Pedstrian & Cycle Bridge													
General													
WHS1110	Wo Hop Shek Bridge Complete	0%	0	0		04-Apr-19	58						04-Apr-19 ♦ Wo Hop Shek
TWSR-West/ FL Highway N/B Side Section													
WHS1228	WHSP7 - Pile cap, Pier and Pier Head	30%	32	45	20-Dec-18 A	28-Feb-19	58						
WHS1280	Steel Staircase ready for erection (WHS-TWSR-W side)	0%	0	0		28-Feb-19	58						28-Feb-19 ♦ Steel Staircase ready for erection (WHS-TWSR-W side)
WHS1290	Erect Staircase (WHS-TWSR-W side)	0%	30	30	28-Feb-19	04-Apr-19	58						
WHS1420	Ramp Finishes Work	81.71%	30	164	13-Jul-18 A	26-Feb-19	89						
WHS1430	Bridge Structure complete (WHS-TWSR-W side)	0%	0	0		04-Apr-19	58						04-Apr-19 ♦ Bridge Structure complete
TWSR-West Construction													
Drainage & Road Works													
TWSR-West/ FL Highway N/B Side Section													
RDZ41180	TWSR -W Road Works rectification	0%	50	50	16-Mar-19	18-May-19	24						
Slip Road Y Construction													
Drainage & Road Works													
TWSR-East FL Highway S/B Side Section													
RDZ41080	Construct Slip Rd Y- 2nd lane (Ch8370-8650)(SA340) (Z4)	0%	55	55	22-Mar-19	30-May-19	0						
Fanling Highway Construction													
Drainage & Road Works													
TWSR-West/ FL Highway N/B Side Section													
RDZ41112	Construct FH N/B Lane 2 (Ch8100-8600)	0%	18	18	21-Jan-19	12-Feb-19	-13						
RDZ41114	Construct FH N/B Lane 3 (Ch8100-8600)	0%	18	18	13-Feb-19	05-Mar-19	-13						
RDZ41119	Construct FH N/B lane 4 (Ch8100-8600)	0%	18	18	06-Mar-19	26-Mar-19	-13						
TWSR-East FL Highway S/B Side Section													
RDZ41137	Construct FHS/B Lane 1,2,3 (Ch8470-8600)	0%	60	60	21-Jan-19	02-Apr-19	5						
RDZ41140	Fanling Highway road work complete (except final pavement)	0%	0	0		26-Mar-19	-13						26-Mar-19 ♦ Fanling Highway road work complete
RDZ41150	Central Divider construction	0%	24	24	27-Mar-19	27-Apr-19	-13						
RDZ41170	Complete Slip road V and associated slope work	0%	90	90	01-Feb-19	24-May-19	19						
Other Works													
Retaining Wall W78													
TWSR-East FL Highway S/B Side Section													
RWZ4.1040	Backfilling (0-6m high) - RW78 (Ch.50-101) (Slope S55)	0%	20	20	14-Jan-19 A	14-Feb-19	0						
Slope Works													
TWSR-East FL Highway S/B Side Section													
S1040	Slope S54A-Cut ~4m	0%	40	40	21-Jan-19	09-Mar-19	43						
S1050	Slope S54B-Cut ~5m	0%	40	40	21-Jan-19	09-Mar-19	43						
S1060	Slope S55-Fill ~10m	0%	30	30	15-Feb-19	21-Mar-19	0						
TCSS Works													
TCSS Pre-Construction Works													
TCSS0180	Sign Gantry Factory production - FVMS1 (Deleted)	0%	0	0	21-Jan-19	21-Jan-19	579						
TCSS0230	Sign Gantry Factory production - G34 (Z4)	53.33%	14	30	01-Dec-18 A	07-Feb-19	0						
TCSS0240	Sign Gantry Factory production - G35 (Z4)	0%	32	30	05-Dec-18 A	28-Feb-19	66						
TCSS0250	Sign Gantry Factory production - G36 (Z4)	0%	32	30	05-Dec-18 A	28-Feb-19	3						
TCSS0260	Sign Gantry Factory production - DS50 (Z4)	0%	32	30	05-Dec-18 A	28-Feb-19	24						
TCSS0270	Sign Gantry Factory production - FADS8 (Z4)	0%	32	30	05-Dec-18 A	28-Feb-19	45						
Civil Provision for TCSS Works													
TCSS2210	Pillar box, isolator & associated duct work - PL207 for G34 & G35	0%	30	30	21-Jan-19	26-Feb-19	-1						
TCSS2220	Pillar box, isolator & associated duct work - PL252 for G52	0%	30	30	27-Feb-19	02-Apr-19	-1						
TCSS2230	Pillar box, isolator & associated duct work - PL251 for G51 & FL01	0%	30	30	03-Apr-19	13-May-19	-1						
TCSS2250	FL01 mounted on top of DS53	0%	30	30	11-Apr-19	20-May-19	-7						
G34													
TCSS1790	Sign Gantry Erection - G34 (Z4)	0%	21	21	08-Feb-19	04-Mar-19	0						
G35													
TCSS1800	TTA application & Approval - G35 (Z4)	53.33%	42	90	03-Jan-19 A	12-Mar-19	56						
G36													
TCSS1570	latest date for Slow lane footing available - G36 (NB by other)	0%	0	0		04-Mar-19	0						04-Mar-19 ♦ latest date for Slow lane footing available
TCSS1830	Sign Gantry Erection - G36 (Z4)	0%	21	21	05-Mar-19	28-Mar-19	0						
DS50													
TCSS1840	TTA application & Approval - DS50 (Z4)	77.38%	19	84	02-Nov-18 A	13-Feb-19	37						
TCSS1850	Sign Gantry Erection - DS50 (Z4)	0%	21	21	29-Mar-19	26-Apr-19	0						
FADS8													
TCSS1630	Fast lane footing - FADS8 (CH8220, S/B)	0%	30	30	21-Jan-19	26-Feb-19	47						
TCSS1860	TTA application & Approval - FADS8 (Z4)	40%	54	90	06-Dec-18 A	26-Mar-19	23						
TCSS Hub Room													

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2019					
								2018	Jan	Feb	Mar	Apr	
TCSS1900	TCSS Hub Room Structure	0%	45	45	21-Jan-19	15-Mar-19	-16						
TCSS1910	TCSS Hub Room Finishes	0%	45	45	16-Mar-19	13-May-19	-16						
VO Relocation of Traffic Sign at Pak Wo Road & Jockey Club Road													
VO Relocation of Traffic Sign at Pak Wo Road & Jockey Club Road													
TS01000	VO issue date (Assumed 21-Jan-19)	0%	0	0	21-Jan-19*		0						◆ VO issue date (Assumed 21-Jan-19)
TS01010	XP application period - Pak Wo Road	0%	90	90	21-Jan-19	20-Apr-19	-88						
TS01030	TTA submission & approval	0%	30	30	21-Jan-19	26-Feb-19	-28						
TS1160	XP application period - Jockey Club Road	0%	90	90	21-Jan-19	20-Apr-19	-88						
TS1170	TTA submission & approval	0%	30	30	21-Jan-19	26-Feb-19	-28						