

---

**CONSTRUCTION PROGRAMME OF  
August 2019**

---

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2019				
									Aug	Sep	Oct	Nov
ZONE 1 (Ch. 5640 to 5880)												
Noise Barrier Along Fanling Highway N/B												
NB43B (Ch.5640-5880)-FH N/B Side												
Noise Barrier Works												
NB01250	NB43B-1 - NB post & panel installation	64.29%	5	14	10-Jul-19 A	24-Aug-19	402					
Other Works												
VO189 - Irrigation System in Zone 1 and Zone 2												
VO189 - Irrigation System in Zone 1 and Zone 2												
IS0110	Material submission to WSD & approval for VO189	64.55%	39	110	27-May-19 A	05-Oct-19	-150					
IS0120	Irrigation system installation in Zone 1	0%	30	30	08-Oct-19	11-Nov-19	-146					
Landscape Softwork												
Landscape Works												
Z1.LW.1000	Landscape soft work Zone1	93.86%	18	293	08-Dec-18 A	02-Dec-19	-146					
ZONE 2 (Ch. 5880 to 6930)												
General												
DRM Proposal												
DRM Proposal												
ADVZ20300	TWSR-W lane 2 construction	0%	50	50	24-Sep-19	22-Nov-19	-124					
ADVZ20305	FLHY HS & lane 1 construction	89.58%	5	48	29-Jun-19 A	24-Aug-19	-50					
Noise Barrier Along Fanling Highway N/B												
NB43A (Ch.5880-6060)-FH N/B Side												
Noise Barrier Works												
NB03340	Relocate Bus Shelter installation - VO86	0%	30	30	20-Aug-19	24-Sep-19	377					
NB60 (Ch.6450-6920)-FH N/B Side												
Noise Barrier Works												
NB01759	NB60-1 (0-15m) - NB post & panel installation	70.59%	5	17	15-Aug-19 A	24-Aug-19	-50					
NB01820	NB60-1 - NB post & panel installation	70.59%	5	17	15-Aug-19 A	24-Aug-19	-50					
NB01890	NB60-2 - NB post & panel installation	95.15%	5	103	03-Apr-19 A	24-Aug-19	-50					
NB01960	NB60-ID3-2 - NB post & panel installation	95.15%	5	103	20-Mar-19 A	24-Aug-19	-50					
NB02022	NB60-3 - NB post & panel installation	93.59%	5	78	23-Apr-19 A	24-Aug-19	-50					
Underground Utility Works												
Underground Utility Works												
UU0110	Towngas duct laying and associated work before backfill in Zone 1 & 2	91.94%	40	496	20-Apr-18 A	28-Sep-19	-150					
Bridge Construction												
New Tai Hang Footbridge												
General												
THBF0655	Tai Hang Footbridge Complete	0%	0	0		24-Sep-19	-75					
TWSR-East FL Highway S/B Side Section												
THBF0640	Finishes Work	0%	30	30	20-Aug-19	24-Sep-19	-75					
THBF0645	Bridge Structure complete (THFB-TWSR-E side)	0%	0	0		24-Sep-19	-75					
THBF0800	ABWF work	0%	30	30	20-Aug-19*	24-Sep-19	-75					
Lift at TWSR-W Side												
L1800	THFB Completion Date	0%	0	0		24-Sep-19	-75					
Lift at FLHY S/B												
L1400	Roof cover for RC Platform	0%	30	30	20-Aug-19	24-Sep-19	-110					
L1410	Lift installation (NF78)	96.15%	4	104	25-Mar-19 A	23-Aug-19	-77					
L1420	Lift T&C	0%	6	6	02-Sep-19	07-Sep-19	-101					
L1430	EMSD inspection & approval	0%	28	28	08-Sep-19	05-Oct-19	-101					
L1440	E&M and Finishes work	0%	35	35	25-Sep-19	06-Nov-19	-110					
L1450	CLP Power available (by CLP)	98.86%	13	1137	21-Jun-16 A	01-Sep-19	-101					
L1460	Lift available - NF78	0%	0	0		06-Nov-19	-110					
L1490	THFB Completion Date	0%	0	0		24-Sep-19	-75					
New Tai Wo Footbridge												
General												
TWFB1110	Tai Wo Footbridge Complete	0%	0	0		21-Oct-19	-110					
TWSR-West/ FL Highway N/B Side Section												
TWFB1390	Finishes Work	95.13%	33	677	20-May-17 A	27-Sep-19	-92					
TWFB1400	Bridge Structure complete (TWFB-TWSR-W side)	0%	0	0		27-Sep-19	-92					
Crossing Fanling Highway Section												
TWFB1460	Finishes Work	75%	28	112	06-Apr-19 A	21-Sep-19	-87					
TWFB1470	Bridge Structure complete (TWFB-Cross fanling highway)	0%	0	0		21-Sep-19	-87					
Lift at TWSR-W Side												
L1740	Lift installation	84.38%	15	96	15-May-19 A	05-Sep-19	-111					
L1750	Lift T&C	0%	14	14	06-Sep-19	23-Sep-19	-111					
L1760	EMSD inspection & approval	0%	28	28	24-Sep-19	21-Oct-19	-133					
L1770	E&M and Finishes work	67.81%	47	146	23-Apr-19 A	16-Oct-19	-106					
L1790	Lift available - NF116-Lift 1	0%	0	0		21-Oct-19	-110					
L1810	New Tai Wo footbridge completion	0%	0	0		21-Oct-19	-96					
Signalized Junction												
New Tai Hang Footbridge												
TWSR-West/ FL Highway N/B Side Section												



Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2019				
									Aug	Sep	Oct	Nov
Z2.KLH.1750	S1 - Corrugated steel roof	0%	18	18	11-Oct-19	31-Oct-19	-117					
Z2.KLH.1760	S1 - Handrail	0%	12	12	01-Nov-19	14-Nov-19	-117					
Z2.KLH.1770	S1 - Lighting & finishes works	0%	12	12	01-Nov-19	14-Nov-19	-117					
Bridge Road Work												
Z2.KLH.2040	Landscape work of KLHVB	68.47%	35	111	23-Apr-19 A	30-Sep-19	-80					
Lift at TWSR-W Side												
L01130	Finishes work	93.55%	8	124	20-Mar-19 A	28-Aug-19	-53					
L01150	Lift available - NF117-Lift 1	0%	0	0		28-Aug-19	-53					
Signalized Junction												
Kau Lung Hang Vehicular Bridge												
KLH Bridge - West Ramp												
Z2.KLH.1032	Installation of Traffic Signal Poles at TWSR-W N/B (KLHVB)	0%	21	21	02-Oct-19	26-Oct-19	-122					
Z2.KLH.1042	Ducting & Cable Draw Installation (KLHVB)	86.67%	14	105	28-Mar-19 A	04-Sep-19	-122					
Z2.KLH.1052	Installation of Traffic Signal Poles at TWSR-W S/B (KLHVB)	0%	21	21	05-Sep-19	30-Sep-19	-122					
Z2.KLH.1072	Ducting & cable draw inspection by EMSD (KLHVB)	0%	6	6	05-Sep-19	11-Sep-19	-89					
Z2.KLH.1082	Ducting & cable draw rectification (KLHVB)	0%	12	12	12-Sep-19	26-Sep-19	-89					
Z2.KLH.1092	PCCW cable installation & connection (KLHVB)	0%	6	6	28-Oct-19	02-Nov-19	-113					
Z2.KLH.1102	EMSD cable & equipment installation (KLHVB)	0%	21	21	28-Oct-19	20-Nov-19	-122					
Fanling Highway Construction												
Drainage & Road Works												
Ch 6740-6930												
RDZ20440	Z2 (CH6740-6930) : Fanling Highway N/B - road works (lane 1)	89.58%	5	48	29-Jun-19 A	24-Aug-19	-50					
RDZ20530	Z2 (CH6740-6930): Fanling Highway Road works (8 lanes)	0%	0	0		24-Aug-19	-50					
North Buffer Zone 2 (NBZ2) (within Zone 4) (Ch. 7925 to 8100)												
Bridge Construction												
New Ho Ka Yuen Footbridge												
TWSR-West/ FL Highway N/B Side Section												
HKY1520	VO11 - slope improvement work	0%	45	45	03-Oct-19	25-Nov-19	-134					
ZONE 4 (Ch. 7925 to 8700)												
Noise Barrier Along TWSR-West and Laying New Utilities												
Underground Utility Works												
DN450 DI Watermain "A" (Ch 1989-2529)												
DI0220	DN450 DI watermain laying at TWSR-W (CHA 2070)	0%	15	15	13-Sep-19	02-Oct-19	-134					
DI0230	DN450 DI watermain laying at TWSR-W (CHA 2200)	85%	6	40	20-Jun-19 A	26-Aug-19	-134					
DI0240	DN450 DI watermain laying at TWSR-W (CHA 2370)	0%	15	15	27-Aug-19	12-Sep-19	-134					
Bridge Construction												
New Wo Hop Shek Pedstrian & Cycle Bridge												
General												
WHS1110	Wo Hop Shek Bridge Complete	0%	0	0		30-Sep-19	-88					
TWSR-West/ FL Highway N/B Side Section												
WHS1420	Ramp Finishes Work	89.74%	35	341	13-Jul-18 A	30-Sep-19	-88					
WHS1430	Bridge Structure complete (WHS-TWSR-W side)	0%	0	0		30-Sep-19	-88					
VO152 - Additional Retaining Wall in Zone 4 Near at Grade Cycle Track and Footpath at \												
Cycle Track												
WHS1460	TTA for closure of slip Y lane 1 for material delivery	0%	3	3	20-Sep-19*	23-Sep-19	-279					
WHS1560	Retaining Wall construction	0%	24	24	24-Sep-19	23-Oct-19	-279					
WHS1570	Concrete Footing for railing	0%	10	10	24-Oct-19	04-Nov-19	-279					
WHS1580	Concrete Footing for Expressway boundary fence	0%	10	10	05-Nov-19	15-Nov-19	-279					
WHS1590	300 U-channel	0%	12	12	16-Nov-19	29-Nov-19	-231					
Footpath												
WHS2150	Concrete Footing for railing	0%	15	15	16-Nov-19	03-Dec-19	-279					
TWSR-West Construction												
Drainage & Road Works												
TWSR-West/ FL Highway N/B Side Section												
RDZ41180	TWSR -W Road Works rectification	0%	18	18	03-Oct-19	24-Oct-19	-107					
Slip Road Y Construction												
Drainage & Road Works												
TWSR-East FL Highway S/B Side Section												
RDZ41080	Construct Slip Rd Y- 2nd lane (Ch8370-8650)(SA340) (Z4	70.11%	26	87	20-May-19 A	19-Sep-19	-279					
RDZ41089	Slip Road Y (Ch7925-8650) complete	0%	0	0		19-Sep-19	-279					
Fanling Highway Construction												
Drainage & Road Works												
TWSR-West/ FL Highway N/B Side Section												
RDZ41170	Complete Slip road V and associated slope work	71.43%	10	35	20-Jun-19 A	30-Aug-19	-63					
Other Works												
TCSS Works												
TCSS Pre-Construction Works												
TCSS0180	Sign Gantry Factory production - FVMS1 (Deleted)	0%	0	0	20-Aug-19	20-Aug-19	407					
Civil Provision for TCSS Works												
TCSS2150	M12 for CCTV	0%	14	14	20-Aug-19	04-Sep-19	-81					
TCSS2160	P51 for VSLS	0%	14	14	20-Sep-19	08-Oct-19	-93					
TCSS2170	P52 for VSLS	0%	14	14	20-Sep-19	08-Oct-19	-93					
TCSS2210	Pillar box, isolator & associated duct work - PL207 for G34 & G35	0%	30	30	20-Aug-19*	24-Sep-19	-173					
TCSS2220	Pillar box, isolator & associated duct work - PL252 for G52	0%	30	30	25-Sep-19	31-Oct-19	-173					
TCSS2230	Pillar box, isolator & associated duct work - PL251 for G51	0%	30	30	01-Nov-19	05-Dec-19	-173					
DS50												
TCSS1850	Sign Gantry Erection - DS50 (Z4) (Deleted by Verbal instruction , VO is	0%	0	0	20-Aug-19	20-Aug-19	-53					



WP Rev. 7 (Progress Update)(20-Aug-19)				3 Month Rolling Program				Page 4 of 4 (22-Aug-19)			
Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2019			
								Aug	Sep	Oct	Nov
<b>TCSS Hub Room</b>											
TCSS1900	TCSS Hub Room Structure	93.22%	8	118	06-Mar-19 A	28-Aug-19	-151				
TCSS1910	TCSS Hub Room Finishes	0%	45	45	29-Aug-19	23-Oct-19	-151				
TCSS1920	TCSS Hub Room BS provision	0%	45	45	24-Oct-19	14-Dec-19	-151				
<b>VO190 - Irrigation System near Ho Ka Yuen Footbridge</b>											
<b>VO190 - Irrigation System near Ho Ka Yuen Footbridge</b>											
IS150	Material submission to WSD & approval for VO190	63.55%	39	107	30-May-19 A	05-Oct-19	-170				
IS160	Irrigation system installation near Ho Ka Yuen Footbridge	0%	52	52	08-Oct-19	06-Dec-19	-170				
<b>VO Relocation of Traffic Sign at Pak Wo Road &amp; Jockey Club Road</b>											
<b>VO Relocation of Traffic Sign at Pak Wo Road &amp; Jockey Club Road</b>											
TS01000	VO issue date (Assumed 21-Jan-19)	0%	0	0	20-Aug-19*		-172				
TS01030	TTA submission & approval	0%	30	30	02-Sep-19*	09-Oct-19	-211				
TS01040	TTA	0%	2	2	10-Oct-19	11-Oct-19	-211				
TS01050	Sheet piling & excavation	0%	18	18	12-Oct-19	01-Nov-19	-211				
TS01060	Footing (FL02, ADS52)	0%	45	45	02-Nov-19	24-Dec-19	-211				
TS1160	XP application period - Jockey Club Road	0%	90	90	08-Aug-19 A	17-Nov-19	-299				
TS1180	TTA	0%	2	2	18-Nov-19	19-Nov-19	-244				
<b>Ducting Works in Traffic Signalized Junction at Pak Wo Road</b>											
<b>WHS Interchange</b>											
TSJ01030	Determination of proposed cable alignment	0%	14	14	20-Aug-19	04-Sep-19	-267				
TSJ01040	Duct Laying (Road Crossing) - Wo Hing Road	0%	9	9	05-Sep-19	16-Sep-19	-267				
TSJ01050	Duct Laying (Road Crossing) - Pak Wo Road	0%	42	42	17-Sep-19	06-Nov-19	-267				
TSJ01160	Duct Laying and Drawpit construction (Along Existing Slope	0%	43	43	07-Nov-19	28-Dec-19	-267				
<b>Pak Wo Road and Jockey Club Road Junction</b>											
TSJ01260	Existing MJ modified by HyD structure	0%	48	48	16-Sep-19*	12-Nov-19	0				
TSJ01270	Road Construction & reinstatement (new 2nd stage after MJ	0%	35	35	13-Nov-19	23-Dec-19	-264				
<b>Commissioning of Traffic Signalized Junction (by EMSD)</b>											
TSJ01220	Eprom procurement	0%	60	60	24-Oct-19	04-Jan-20	-267				

---

**CONSTRUCTION PROGRAMME OF  
September 2019**

---

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Start	Finish	Total Float	2019				
							Sep	Oct	Nov	Dec	
Contract Condition											
General											
Contract Condition											
Contract Condition											
KD06	KD-6 (1978d) - Comprises Landscapes Softworks in Zone 2	0%	0		02-Nov-19	0			02-Nov-19*	◆ KD-6 (1978d) - Comprises Landscapes Softworks	
KD07	KD-7 (1978d) - Comprises remainder of Landscaping	0%	0		02-Oct-19*	0		02-Oct-19*	◆ KD-7 (1978d) - Comprises remainder of Landscaping Softworks		
ZONE 1 (Ch. 5640 to 5880)											
Other Works											
VO189 - Irrigation System in Zone 1 and Zone 2											
VO189 - Irrigation System in Zone 1 and Zone 2											
IS0120	Irrigation system installation in Zone 1	0%	30	25-Sep-19	31-Oct-19	298					
Establishment Works											
Establishment Works											
Z1.EW.1000	Establishment work Zone1	29.04%	259	11-Jun-19 A	09-Jun-20	0					
ZONE 2 (Ch. 5880 to 6930)											
General											
DRM Proposal											
DRM Proposal											
ADVZ20300	TWSR-W lane 2 construction	0%	50	30-Oct-19	28-Dec-19	250					
Noise Barrier Along Fanling Highway N/B											
NB43A (Ch.5880-6060)-FH N/B Side											
Noise Barrier Works											
NB03340	Relocate Bus Shelter installation - VO86	0%	30	25-Sep-19	31-Oct-19	298					
Underground Utility Works											
Underground Utility Works											
UU0110	Towngas duct laying and associated work before backfill in Zone 1 & 2	92.83%	40	20-Apr-18 A	03-Nov-19	307					
UU0130	TTA, duct laying and Road reinstatement by Towngas in Zone 1	0%	120	25-Sep-19	22-Jan-20	284					
Bridge Construction											
New Tai Hang Footbridge											
General											
THBF0655	Tai Hang Footbridge Complete	0%	0		31-Oct-19	298			31-Oct-19	◆ Tai Hang Footbridge Complete	
TWSR-East FL Highway S/B Side Section											
THBF0640	Finishes Work	0%	30	25-Sep-19	31-Oct-19	298					
THBF0645	Bridge Structure complete (THFB-TWSR-E side)	0%	0		31-Oct-19	298			31-Oct-19	◆ Bridge Structure complete (THFB-TWSR-E side)	
THBF0800	ABWF work	0%	30	25-Sep-19*	31-Oct-19	298					
Lift at TWSR-W Side											
L1800	THFB Completion Date	0%	0		31-Oct-19	298			31-Oct-19	◆ THFB Completion Date	
Lift at FLHY S/B											
L1400	Roof cover for RC Platform	0%	30	25-Sep-19	31-Oct-19	263					
L1420	Lift T&C	0%	6	08-Oct-19	13-Oct-19	356					
L1430	EMSD inspection & approval	0%	28	14-Oct-19	10-Nov-19	356					
L1440	E&M and Finishes work	0%	35	01-Nov-19	11-Dec-19	263					
L1450	CLP Power available (by CLP)	98.92%	13	21-Jun-16 A	07-Oct-19	356					
L1460	Lift available - NF78	0%	0		11-Dec-19	263				11-Dec-19 ◆ Lift available	
L1490	THFB Completion Date	0%	0		31-Oct-19	298			31-Oct-19	◆ THFB Completion Date	
New Tai Wo Footbridge											
General											
TWFB1110	Tai Wo Footbridge Complete	0%	0		31-Oct-19	284			31-Oct-19	◆ Tai Wo Footbridge Complete	
Crossing Fanling Highway Section											
TWFB1460	Finishes Work	82.93%	28	06-Apr-19 A	29-Oct-19	286					
TWFB1470	Bridge Structure complete (TWFB-Cross fanling highway)	0%	0		29-Oct-19	286			29-Oct-19	◆ Bridge Structure complete (TWFB-Cross fanling highway)	
Lift at TWSR-W Side											
L1750	Lift T&C	0%	7	20-Sep-19 A	03-Oct-19	285					
L1760	EMSD inspection & approval	0%	28	04-Oct-19	31-Oct-19	349					
L1770	E&M and Finishes work	85.62%	21	23-Apr-19 A	21-Oct-19	293					
L1790	Lift available - NF116-Lift 1	0%	0		31-Oct-19	284			31-Oct-19	◆ Lift available - NF116-Lift 1	
L1810	New Tai Wo footbridge completion	0%	0		31-Oct-19	298			31-Oct-19	◆ New Tai Wo footbridge completion	
Signalized Junction											
New Tai Hang Footbridge											
TWSR-West/ FL Highway N/B Side Section											
THBF0630	Installation of Traffic Signal Poles at TWSR-W N/B (Tai hang Junction)	0%	21	07-Nov-19	30-Nov-19	251					
THBF0650	Ducting & Cable Draw Installation (Tai hang Junction)	88.98%	14	08-May-19 A	12-Oct-19	251					
THBF0660	Installation of Traffic Signal Poles at TWSR-W S/B (Tai hang Junction)	0%	21	14-Oct-19	06-Nov-19	251					
THBF0670	E-prom ordering by EMSD (Tai hang Junction)	95.36%	15	20-Nov-18 A	13-Oct-19	355					
THBF0680	Ducting & cable draw inspection by EMSD (Tai hang Junction)	0%	6	14-Oct-19	19-Oct-19	290					
THBF0690	Ducting & cable draw rectification (Tai hang Junction)	0%	12	21-Oct-19	02-Nov-19	290					
THBF0692	PCCW cable installation & connection (Tai hang Junction)	0%	6	09-Dec-19	14-Dec-19	260					
THBF0694	EMSD cable & equipment installation (Tai hang Junction)	0%	21	02-Dec-19	27-Dec-19	251					
TWSR-West Construction											
Drainage & Road Works											
Ch 5880-6740											





Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Start	Finish	Total Float	2019				
								Sep	Oct	Nov	Dec
DI0220	DN450 DI watermain laying at TWSR-W (CHA 2070)	0%	15	17-Oct-19	02-Nov-19	251					
DI0230	DN450 DI watermain laying at TWSR-W (CHA 2200)	97.47%	2	20-Jun-19 A	26-Sep-19	251					
DI0240	DN450 DI watermain laying at TWSR-W (CHA 2370)	0%	15	27-Sep-19	16-Oct-19	251					
Bridge Construction											
New Wo Hop Shek Pedstrian & Cycle Bridge											
General											
WHS1110	Wo Hop Shek Bridge Complete	0%	0		05-Nov-19	294					05-Nov-19 ◆ Wo Hop Shek Bridge Complete
TWSR-West/ FL Highway N/B Side Section											
WHS1420	Ramp Finishes Work	91.28%	34	13-Jul-18 A	05-Nov-19	294					
WHS1430	Bridge Structure complete (WHS-TWSR-W side)	0%	0		05-Nov-19	294					05-Nov-19 ◆ Bridge Structure complete (WHS-TWSR-W side)
VO152 - Additional Retaining Wall in Zone 4 Near at Grade Cycle Track and Footp											
Cycle Track											
WHS1460	TTA for closure of slip Y lane 1 for material delivery	0%	3	10-Oct-19*	12-Oct-19	143					
WHS1560	Retaining Wall construction	0%	24	14-Oct-19	09-Nov-19	143					
WHS1570	Concrete Footing for railing	0%	10	11-Nov-19	21-Nov-19	143					
WHS1580	Concrete Footing for Expressway boundary fence	0%	10	22-Nov-19	03-Dec-19	143					
WHS1590	300 U-channel	0%	12	04-Dec-19	17-Dec-19	191					
WHS1600	backfill	0%	3	18-Dec-19	20-Dec-19	191					
WHS1610	Cycle Track sub-base & wearing course	0%	6	21-Dec-19	30-Dec-19	191					
Footpath											
WHS2150	Concrete Footing for railing	0%	15	04-Dec-19	20-Dec-19	143					
WHS2160	Concrete Footing for Expressway boundary fence	0%	15	21-Dec-19	10-Jan-20	143					
TWSR-West Construction											
Drainage & Road Works											
TWSR-West/ FL Highway N/B Side Section											
RDZ41180	TWSR -W Road Works rectification	0%	18	04-Nov-19	23-Nov-19	278					
Slip Road Y Construction											
Drainage & Road Works											
TWSR-East FL Highway S/B Side Section											
RDZ41080	Construct Slip Rd Y- 2nd lane (Ch8370-8650)(SA340) (Z4	90.35%	11	20-May-19 A	09-Oct-19	5					
RDZ41089	Slip Road Y (Ch7925-8650) complete	0%	0		09-Oct-19	5					09-Oct-19 ◆ Slip Road Y (Ch7925-8650) complete
Fanling Highway Construction											
Drainage & Road Works											
TWSR-West/ FL Highway N/B Side Section											
RDZ41170	Complete Slip road V and associated slope work	88.51%	10	20-Jun-19 A	08-Oct-19	318					
Other Works											
TCSS Works											
TCSS Pre-Construction Works											
TCSS0180	Sign Gantry Factory production - FVMS1 (Deleted)	0%	0	25-Sep-19	25-Sep-19	328					
Civil Provision for TCSS Works											
TCSS2160	P51 for VSLS	0%	14	10-Oct-19	25-Oct-19	5					
TCSS2170	P52 for VSLS	0%	14	10-Oct-19	25-Oct-19	5					
TCSS2210	Pillar box, isolator & associated duct work - PL207 for G34 & G35	0%	30	01-Nov-19*	05-Dec-19	0					
TCSS2230	Pillar box, isolator & associated duct work - PL251 for G51	0%	30	06-Dec-19	13-Jan-20	208					
DS50											
TCSS1850	Sign Gantry Erection - DS50 (Z4) (Deleted by Verbal instruction , VO is	0%	0	25-Sep-19	25-Sep-19	328					
TCSS Hub Room											
TCSS1910	TCSS Hub Room Finishes	40%	27	29-Aug-19 A	28-Oct-19	256					
TCSS1920	TCSS Hub Room BS provision	0%	45	29-Oct-19	19-Dec-19	256					
VO190 - Irrigation System near Ho Ka Yuen Footbridge											
VO190 - Irrigation System near Ho Ka Yuen Footbridge											
IS160	Irrigation system installation near Ho Ka Yuen Footbridge	73.91%	6	04-Sep-19 A	02-Oct-19	0					
Landscape Softwork											
Landscape Works											
Z4.LW.1000	Landscape soft work Zone4	73.91%	6	04-Sep-19 A	02-Oct-19	0					
Establishment Works											
Establishment Works											
Z3.EW.1000	Establishment work Zone4	0%	365	03-Oct-19	01-Oct-20	0					
VO Relocation of Traffic Sign at Pak Wo Road & Jockey Club Road											
VO Relocation of Traffic Sign at Pak Wo Road & Jockey Club Road											
TS01030	TTA submission & approval	50%	15	02-Sep-19 A	14-Oct-19	196					
TS01040	TTA	0%	2	15-Oct-19	16-Oct-19	196					
TS01050	Sheet piling & excavation	0%	18	17-Oct-19	06-Nov-19	196					
TS01060	Footing (FL02, ADS52)	0%	45	07-Nov-19	31-Dec-19	196					
TS1160	XP application period - Jockey Club Road	41.75%	60	08-Aug-19 A	23-Nov-19	201					
TS1180	TTA	0%	2	25-Nov-19	26-Nov-19	161					
TS1190	Sheet piling & excavation	0%	18	27-Nov-19	17-Dec-19	161					
TS1200	Footing (DS53, FL01)	0%	45	18-Dec-19	13-Feb-20	161					
Ducting Works in Traffic Signalized Junction at Pak Wo Road											
WHS Interchange											
TSJ01050	Duct Laying (Road Crossing) - Pak Wo Road	7.14%	39	17-Sep-19 A	11-Nov-19	140					
TSJ01160	Duct Laying and Drawpit construction (Along Existing Slope	0%	43	12-Nov-19	03-Jan-20	140					
Pak Wo Road and Jockey Club Road Junction											
TSJ01260	Existing MJ modified by HyD structure	0%	48	08-Oct-19*	02-Dec-19	0					
TSJ01270	Road Construction & reinstatement (new 2nd stage after MJ	0%	35	03-Dec-19	15-Jan-20	130					
Commissioning of Traffic Signalized Junction (by EMSD)											
TSJ01220	Eprom procurement	0%	60	09-Nov-19	21-Jan-20	130					

---

**CONSTRUCTION PROGRAMME OF  
October 2019**

---

WP Rev. 8 (Progress Update)(20-Oct-19)				3 Month Rolling Program				Page 1 of 4 (01-Nov-19)				
Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2019				2020
									Oct	Nov	Dec	Jan
Contract Condition												
General												
Contract Condition												
Contract Condition												
KD06	KD-6 (1978d) - Comprises Landscapes Softworks in Zone 2 excluding SA322A, SA323A,	0%	0	0		02-Nov-19*	0	02-Nov-19*	KD-6 (1978d) - Comprises Landscapes Softworks in			
ZONE 1 (Ch. 5640 to 5880)												
Other Works												
VO189 - Irrigation System in Zone 1 and Zone 2												
VO189 - Irrigation System in Zone 1 and Zone 2												
IS0120	Irrigation system installation in Zone 1	0%	30	30	01-Nov-19*	05-Dec-19	268					
Establishment Works												
Establishment Works												
Z1.EW.1000	Establishment work Zone1	35.89%	234	365	11-Jun-19 A	09-Jun-20	0					
ZONE 2 (Ch. 5880 to 6930)												
General												
DRM Proposal												
DRM Proposal												
ADVZ20300	TWSR-W lane 2 construction	0%	50	50	25-Oct-19	21-Dec-19	254					
Noise Barrier Along Fanling Highway N/B												
NB43A (Ch.5880-6060)-FH N/B Side												
Noise Barrier Works												
NB03340	Relocate Bus Shelter installation - VO86	0%	11	11	16-Dec-19*	30-Dec-19	249					
Underground Utility Works												
Underground Utility Works												
UU0110	Towngas duct laying and associated work before backfill in Zone 1 & 2	98.22%	10	563	20-Apr-18 A	29-Oct-19	249					
UU0130	TTA, duct laying and Road reinstatement by Towngas in Zone 1 & 2 (if required)	0%	120	120	30-Oct-19	26-Feb-20	249					
Bridge Construction												
New Tai Hang Footbridge												
General												
THBF0655	Tai Hang Footbridge Complete	0%	0	0		30-Dec-19	249				30-Dec-19	Tai Hang Fo
TWSR-East FL Highway S/B Side Section												
THBF0640	Finishes Work	0%	59	30	25-Sep-19 A	30-Dec-19	249					
THBF0645	Bridge Structure complete (THFB-TWSR-E side)	0%	0	0		30-Dec-19	249				30-Dec-19	Bridge Struc
THBF0800	ABWF work	0%	59	30	25-Sep-19 A	30-Dec-19	249					
Lift at TWSR-W Side												
L1800	THFB Completion Date	0%	0	0		30-Dec-19	249				30-Dec-19	THFB Com
Lift at FLHY S/B												
L1400	Roof cover for RC Platform	66.67%	10	30	25-Sep-19 A	31-Oct-19	263					
L1430	EMSD inspection & approval	0%	28	28	20-Oct-19	16-Nov-19	350					
L1440	E&M and Finishes work	0%	35	35	01-Nov-19	11-Dec-19	263					
L1450	CLP Power available (by CLP)	98.92%	13	1204	21-Jun-16 A	01-Nov-19	366					
L1460	Lift available - NF78	0%	0	0		11-Dec-19	263				11-Dec-19	Lift available - NF78
L1490	THFB Completion Date	0%	0	0		30-Dec-19	249				30-Dec-19	THFB Com
New Tai Wo Footbridge												
General												
TWFB1110	Tai Wo Footbridge Complete	0%	0	0		30-Dec-19	235				30-Dec-19	Tai Wo Foot
Crossing Fanling Highway Section												
TWFB1460	Finishes Work	64.88%	59	168	06-Apr-19 A	30-Dec-19	235					
TWFB1470	Bridge Structure complete (TWFB-Cross fanling highway)	0%	0	0		30-Dec-19	235				30-Dec-19	Bridge Struc
Lift at TWSR-W Side												
L1750	Lift T&C	18.18%	9	11	20-Sep-19 A	30-Oct-19	263					
L1760	EMSD inspection & approval	0%	28	28	31-Oct-19	27-Nov-19	322					
L1770	E&M and Finishes work	76%	36	150	23-Apr-19 A	30-Nov-19	258					
L1790	Lift available - NF116-Lift 1	0%	0	0		30-Nov-19	258				30-Nov-19	Lift available - NF116-Lift 1
L1810	New Tai Wo footbridge completion	0%	0	0		30-Dec-19	249				30-Dec-19	New Tai Wo
Signalized Junction												
New Tai Hang Footbridge												
TWSR-West/ FL Highway N/B Side Section												
THBF0630	Installation of Traffic Signal Poles at TWSR-W N/B (Tai hang Junction)	0%	21	21	30-Nov-19	24-Dec-19	231					
THBF0650	Ducting & Cable Draw Installation (Tai hang Junction)	89.31%	14	131	08-May-19 A	05-Nov-19	231					
THBF0660	Installation of Traffic Signal Poles at TWSR-W S/B (Tai hang Junction)	0%	21	21	06-Nov-19	29-Nov-19	231					
THBF0670	E-prom ordering by EMSD (Tai hang Junction)	95.43%	15	328	20-Nov-18 A	05-Nov-19	332					

Remaining Level o...

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining ...

◆

◆ Milestone

◆

◆ Crit Milestone

Project ID:WP Rev 08 (1910)

Layout: 3 Month Rolling Program

Page 1 of 4

Contract No. HY/2012/06

Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange

3 Month Rolling Program(20-Oct-19)

Date

17-Aug-17

28-Mar-18

27-Nov-18

15-Jan-19

31-Oct-19

Revision

WP Rev 5

WP Rev 6

WP Rev 6A

WP Rev 7

WP Rev 8

C/A...

WP Rev. 8 (Progress Update)(20-Oct-19)			3 Month Rolling Program					Page 2 of 4 (01-Nov-19)					
Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2019					2020
									Oct	Nov	Dec	Jan	
	THBF0680	Ducting & cable draw inspection by EMSD (Tai hang Junction)	0%	6	6	06-Nov-19	12-Nov-19	270					
	THBF0690	Ducting & cable draw rectification (Tai hang Junction)	0%	12	12	13-Nov-19	26-Nov-19	270					
	THBF0692	PCCW cable installation & connection (Tai hang Junction)	0%	6	6	27-Dec-19	03-Jan-20	246					
	THBF0694	EMSD cable & equipment installation (Tai hang Junction)	0%	21	21	27-Dec-19	21-Jan-20	231					
TWSR-West Construction													
Drainage & Road Works													
Ch 5880-6740													
	RDZ20140	Z2 (CH5880-6930) : New TWSR- West Road works (2 lanes) complete	0%	0	0		21-Dec-19	254					
	RDZ20170	Z2 : New TWSR-West road Works (lane 2)	0%	50	50	25-Oct-19	21-Dec-19	254					
Other Works													
TCSS Works													
Civil Provision for TCSS Works													
	TCSS2140	M10 for CCTV	0%	14	14	31-Dec-19	16-Jan-20	235					
	TCSS2180	Pillar box, isolator & associated duct work - PL204 for G30 & G55	0%	16	16	21-Oct-19	07-Nov-19	292					
	TCSS2190	Pillar box, isolator & associated duct work - PL205 for G54 & M10	0%	16	16	21-Oct-19	07-Nov-19	292					
	TCSS2200	Pillar box, isolator & associated duct work - PL206 for G32	0%	16	16	21-Oct-19	07-Nov-19	292					
	TCSS2270	Civil Provision for TCSS works available (Zone 2)	0%	0	0		07-Nov-19	292					
G54													
	TCSS2120	Sign Gantry Erection - G54	68%	8	25	04-Sep-19 A	29-Oct-19	300					
VO184 - Irrigation System in SA328 and SA329													
VO184 - Irrigation System in SA328 and SA329													
	IS0140	Irrigation system installation in SA328 and SA329	34.69%	32	49	04-Sep-19 A	26-Nov-19	276					
VO189 - Irrigation System in Zone 1 and Zone 2													
VO189 - Irrigation System in Zone 1 and Zone 2													
	IS0130	Irrigation system installation in Zone 2	34.69%	32	49	04-Sep-19 A	26-Nov-19	276					
Landscape Softwork													
Landscape Works													
	Z2.LW.1000	Landscape soft work Zone2	62.5%	12	32	25-Sep-19 A	02-Nov-19	0					
Establishment Works													
Establishment Works													
	Z2.EW.1000	Establishment work Zone2	0%	365	365	02-Nov-19	01-Nov-20	0					
Pai Lau in Tai Hang (VO126)													
Pai Lau in Tai Hang (VO126)													
Pai Lau in Tai Hang (VO126)													
	PL01050	Pai Lau Superstructure	12.31%	57	65	07-Oct-19 A	27-Dec-19	210					
	PL01070	Material submission approval	0%	30	30	19-Oct-19 A	23-Nov-19	192					
	PL01080	Material Order & delivery on site	0%	45	45	25-Nov-19	18-Jan-20	192					
South Buffer Zone 1 (SBZ1) (within Zone 2)(Ch.6740 to 6930)													
Bridge Construction													
Kau Lung Hang Vehicular Bridge													
KLH Bridge - West Ramp													
	KLH.1290	West Ramp - Planting	0%	21	21	15-Nov-19*	09-Dec-19	265					
KLH Bridge - Deck 1													
	KLH.3430	Deck 1 - Planting	0%	21	21	15-Nov-19	09-Dec-19	265					
KLH Bridge - Deck 3													
	KLH.3500	Deck 3 - Planting	0%	21	21	15-Nov-19	09-Dec-19	265					
KLH Bridge - East Ramp													
	KLH.3590	East Ramp - Planting	0%	21	21	15-Nov-19	09-Dec-19	265					
KLH Bridge - Staircase S1													
	Z2.KLH.1500	S1 - Roof steel frame installation	75.61%	10	41	11-Sep-19 A	31-Oct-19	268					
	Z2.KLH.1750	S1 - Corrugated steel roof	0%	18	18	01-Nov-19	21-Nov-19	268					
	Z2.KLH.1760	S1 - Handrail	0%	12	12	22-Nov-19	05-Dec-19	268					
	Z2.KLH.1770	S1 - Lighting & finishes works	0%	12	12	22-Nov-19	05-Dec-19	268					
Bridge Road Work													
	Z2.KLH.2040	Landscape work of KLHVB	78.66%	35	164	23-Apr-19 A	29-Nov-19	273					
Lift at TWSR-W Side													
	L01130	Finishes work	95.06%	8	162	20-Mar-19 A	29-Oct-19	300					
	L01150	Lift available - NF117-Lift 1	0%	0	0		29-Oct-19	300					
Signalized Junction													
Kau Lung Hang Vehicular Bridge													
KLH Bridge - West Ramp													
	Z2.KLH.1032	Installation of Traffic Signal Poles at TWSR-W N/B (KLHVB)	0%	21	21	14-Nov-19	07-Dec-19	245					
	Z2.KLH.1052	Installation of Traffic Signal Poles at TWSR-W S/B (KLHVB)	0%	21	21	21-Oct-19	13-Nov-19	245					
	Z2.KLH.1082	Ducting & cable draw rectification (KLHVB)	50%	6	12	19-Oct-19 A	26-Oct-19	290					
	Z2.KLH.1092	PCCW cable installation & connection (KLHVB)	0%	6	6	09-Dec-19	14-Dec-19	254					
	Z2.KLH.1102	EMSD cable & equipment installation (KLHVB)	0%	21	21	09-Dec-19	04-Jan-20	245					

WP Rev. 8 (Progress Update)(20-Oct-19)				3 Month Rolling Program				Page 3 of 4 (01-Nov-19)				
Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2019				2020
									Oct	Nov	Dec	Jan
Z2.KLH.1112	Traffic Signal Installation complete (KLHVB)	0%	0	0		04-Jan-20	245				04-Jan-20	◆ Traffic Signal
North Buffer Zone 2 (NBZ2) (within Zone 4) (Ch. 7925 to 8100)												
Bridge Construction												
New Ho Ka Yuen Footbridge												
TWSR-West/ FL Highway N/B Side Section												
HKY1520	VO11 - slope improvement work	0%	45	45	21-Nov-19	15-Jan-20	236					
ZONE 4 (Ch. 7925 to 8700)												
Noise Barrier Along TWSR-West and Laying New Utilities												
Underground Utility Works												
DN450 DI Watermain "A" (Ch 1989-2529)												
DI0220	DN450 DI watermain laying at TWSR-W (CHA 2070)	20%	12	15	27-Sep-19 A	02-Nov-19	236					
DI0240	DN450 DI watermain laying at TWSR-W (CHA 2370)	0%	15	15	04-Nov-19	20-Nov-19	236					
Bridge Construction												
New Wo Hop Shek Pedstrian & Cycle Bridge												
General												
WHS1110	Wo Hop Shek Bridge Complete	0%	0	0		16-Dec-19	259				16-Dec-19	◆ Wo Hop Shek Bridge
TWSR-West/ FL Highway N/B Side Section												
WHS1420	Ramp Finishes Work	87.56%	49	394	13-Jul-18 A	16-Dec-19	259					
WHS1430	Bridge Structure complete (WHS-TWSR-W side)	0%	0	0		16-Dec-19	259				16-Dec-19	◆ Bridge Structure complete
VO152 - Additional Retaining Wall in Zone 4 Near at Grade Cycle Track and Footpath at WHS Bridge												
Cycle Track												
WHS1560	Retaining Wall construction	0%	24	24	14-Nov-19*	11-Dec-19	116					
WHS1570	Concrete Footing for railing	0%	10	10	12-Dec-19	23-Dec-19	116					
WHS1580	Concrete Footing for Expressway boundary fence	0%	10	10	24-Dec-19	07-Jan-20	116					
WHS1590	300 U-channel	0%	12	12	08-Jan-20	21-Jan-20	164					
Footpath												
WHS2150	Concrete Footing for railing	0%	15	15	08-Jan-20	24-Jan-20	116					
TWSR-West Construction												
Drainage & Road Works												
TWSR-West/ FL Highway N/B Side Section												
RDZ41180	TWSR -W Road Works rectification	0%	18	18	21-Nov-19	11-Dec-19	263					
Fanling Highway Construction												
Drainage & Road Works												
TWSR-West/ FL Highway N/B Side Section												
RDZ41170	Complete Slip road V and associated slope work	73.63%	24	91	20-Jun-19 A	16-Nov-19	284					
Other Works												
TCSS Works												
TCSS Pre-Construction Works												
TCSS0180	Sign Gantry Factory production - FVMS1 (Deleted)	0%	0	0	21-Oct-19	21-Oct-19	308					
Civil Provision for TCSS Works												
TCSS2150	M12 for CCTV	0%	14	14	02-Jan-20*	17-Jan-20	0					
TCSS2160	P51 for VSLS	0%	14	14	21-Oct-19	05-Nov-19	-4					
TCSS2170	P52 for VSLS	0%	14	14	21-Oct-19	05-Nov-19	-4					
TCSS2210	Pillar box, isolator & associated duct work - PL207 for G34 & G35	0%	30	30	06-Nov-19*	10-Dec-19	-4					
TCSS2230	Pillar box, isolator & associated duct work - PL251 for G51	0%	30	30	11-Dec-19	17-Jan-20	204					
TCSS2240	Pillar box, isolator & associated duct work - PL208 for M12, G36, P51, P52 & FL02	0%	30	30	18-Jan-20	24-Feb-20	204					
DS50												
TCSS1850	Sign Gantry Erection - DS50 (Z4) (Deleted by Verbal instruction , VO is pending)	0%	0	0	21-Oct-19	21-Oct-19	308					
TCSS Hub Room												
TCSS1910	TCSS Hub Room Finishes	85.71%	7	49	29-Aug-19 A	28-Oct-19	256					
TCSS1920	TCSS Hub Room BS provision	0%	45	45	29-Oct-19	19-Dec-19	256					
VO190 - Irrigation System near Ho Ka Yuen Footbridge												
VO190 - Irrigation System near Ho Ka Yuen Footbridge												
IS160	Irrigation system installation near Ho Ka Yuen Footbridge	73.91%	6	23	04-Sep-19 A	26-Oct-19	302					
Landscape Softwork												
Landscape Works												
Z4.LW.1000	Landscape soft work Zone4	73.91%	6	23	04-Sep-19 A	26-Oct-19	302					
Establishment Works												
Establishment Works												
Z3.EW.1000	Establishment work Zone4	4.66%	348	365	02-Oct-19 A	01-Oct-20	0					
VO Relocation of Traffic Sign at Pak Wo Road & Jockey Club Road												
VO Relocation of Traffic Sign at Pak Wo Road & Jockey Club Road												
TS01030	TTA submission & approval	0%	66	34	02-Sep-19 A	08-Jan-20	125					
TS01040	TTA	0%	2	2	09-Jan-20	10-Jan-20	125					
TS01050	Sheet piling & excavation	0%	18	18	11-Jan-20	03-Feb-20	125					
TS1160	XP application period - Jockey Club Road	33.33%	72	108	08-Aug-19 A	30-Dec-19	164					
TS1180	TTA	0%	2	2	31-Dec-19	02-Jan-20	132					
TS1190	Sheet piling & excavation	0%	18	18	03-Jan-20	23-Jan-20	132					



WP Rev. 8 (Progress Update)(20-Oct-19)			3 Month Rolling Program						Page 4 of 4 (01-Nov-19)				
Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2019				2020	
									Oct	Nov	Dec	Jan	
Ducting Works in Traffic Signalized Junction at Pak Wo Road													
WHS Interchange													
TSJ01050	Duct Laying (Road Crossing) - Pak Wo Road	0%	60	46	17-Sep-19 A	31-Dec-19	99						
TSJ01160	Duct Laying and Drawpit construction (Along Existing Slope Crest or Planter)	0%	43	43	02-Jan-20	22-Feb-20	99						
Pak Wo Road and Jockey Club Road Junction													
TSJ01260	Existing MJ modified by HyD structure	0%	61	61	26-Oct-19*	08-Jan-20	101						
TSJ01270	Road Construction & reinstatement (new 2nd stage after MJ modification by HyD)	0%	35	35	09-Jan-20	20-Feb-20	101						
Commissioning of Traffic Signalized Junction (by EMSD)													
TSJ01220	Eprom procurement	0%	60	60	16-Dec-19	28-Feb-20	99						