

# **Appendix A**

## **Construction Programme**











Activity ID	Activity Name	OD	RD	Start	Finish	TF	2017				
							Aug	Sep	Oct	Nov	Dec
FHI-LR1-1060	Noise Barrier NB67 - Footing (37.6m) (Bay 1 - Bay 3)	44	44	13-Sep-17	06-Nov-17	10					
FHI-LR1-1310	Installation of Steelwork & Transparent Panel - Noise Barrier 66 (76m)	20	20	09-Oct-17	01-Nov-17	48					
FHI-LR1-1120	Road Formation, Road Drainage, TCSS ducting, Kerb and Pavement (CH 80 - CH 240)	45	45	09-Oct-17	30-Nov-17	0					
FHI-LR1-1300	Installation of Steelwork & Transparent Panel - Noise Barrier 67 (132m)	30	30	07-Nov-17	11-Dec-17	44					
<b>Link Road 2 (near Abutment AA1)</b>											
FHI-LR2-2040c	Footing of Sign Gantry DS11	12	12	21-Aug-17*	02-Sep-17	0					
FHI-LR2-2040b	Road Formation, Road Drainage, Kerb (SMH1302 - 1303 & MY2.4 - 2.5)	45	45	04-Sep-17	27-Oct-17	548					
FHI-LR2-2030	Construction of Retaining Wall (3SW-D/FR32)	55	55	02-Nov-17*	08-Jan-18	364					
<b>Link Road 4 (near Abutment AC1)</b>											
FHI-LR4-4020	Construction of Retaining Wall beside Abutment AC1	120	38	15-May-17 A	04-Oct-17	0					
FHI-LR4-4030	Road Formation, Road Drainage, TCSS ducting, Kerb and Pavement	55	55	25-Sep-17	30-Nov-17	0					
<b>WSD Works</b>											
<b>DN450 Fire Mains (CHA)</b>											
WA-2010	Pipe Laying - CHA 460 - 508 (DN450) along Ext. TWSR West NB, 48m	188	13	01-Sep-16 A	04-Sep-17	0					
WA-3010b	Pipe Laying - CHA 705 - 720 (DN450) (saw-cut) along Ext. TWSR West SB, 15m	60	10	14-Jun-17 A	31-Aug-17	3					
WA-1120	Pipe Laying - CHA 270 - 315 (DN450) near Ext. TWSR West, 45m	25	0	24-Jul-17 A	15-Aug-17 A						
WA-1130	Pipe Laying - CHA 315 - 385 (DN450) near Ext. TWSR West, 70m	32	32	24-Jul-17 A	26-Sep-17	58					
WA-1110	Pipe Laying - CHA 155 - 270 (DN450) near Ext. TWSR West, 115m	44	44	24-Aug-17 A	12-Oct-17	30					
WA-1010c	Pipe Laying - CHA 35 - 55 (DN450) near Ext. TWSR West, 20m	28	28	30-Aug-17	30-Sep-17	56					
WA-2020	Pipe Laying - CHA 508 - 540 (DN450) along Ext. TWSR West SB, 32m	65	65	05-Sep-17	22-Nov-17	0					
WA-1010a	Pipe Laying - CHA 0 - 20 (DN450) near Ext. TWSR West, 20m	28	28	03-Oct-17	06-Nov-17	56					
WA-1020	Pipe Laying - CHA 55 - 155 (DN450) near Ext. TWSR West, 100m	45	45	13-Oct-17	05-Dec-17	30					
<b>DN600 Water Mains (CHB)</b>											
WB-1030B	Pipe Laying - CHB 360 - 410 (DN600), 50m, from TWSRE to Pier AA4	21	0	18-Jul-17 A	08-Aug-17 A						
WB-1060B	Pipe Laying - CHB 577 - 585 (DN600) near J-Bridge, 8m	16	16	21-Aug-17*	07-Sep-17	33					
WB-1050	Pipe Laying - CHB 455 - 510 (DN600), 55m, from combined valve chamber to Realigned TWSR East	18	18	08-Sep-17	28-Sep-17	33					
WB-1040	Pipe Laying - CHB 430 - 455 (DN600), 25m, from Pier AB7 to combined valve chamber	18	18	29-Sep-17	21-Oct-17	33					
WB-1030C	Pipe Laying - CHB 410 - 430 (DN600), 20m, from Pier AA4 to Pier AB7	18	18	23-Oct-17	13-Nov-17	33					
WB-4000	Pressure Test for CHB (CHB 360 - 570)	14	14	14-Nov-17	29-Nov-17	33					

Date	Revision	Checked	Approved















