

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014			
								Jul	Aug	Sep	Oct
Contract Condition											
General											
Contract Condition											
Contract Condition											
POSSA323A	Site Area SA323A (360d)	0%	0	0	20-Jul-14*		-7				◆ Site Area SA323A (360d)
POSSA323B	Site Area SA323B (360d)	0%	0	0	20-Jul-14*		-7				◆ Site Area SA323B (360d)
POSSA326	Site Area SA326 (180d)	0%	0	0	01-Aug-14*		0				◆ Site Area SA326 (180d)
POSSA327	Site Area SA327 (180d)	0%	0	0	01-Sep-14*		0				◆ Site Area SA327 (180d)
POSSA328	Site Area SA328 (90d)	0%	0	0	20-Jul-14*		-5				◆ Site Area SA328 (90d)
POSSA329	Site Area SA329 (90d)	0%	0	0	20-Jul-14*		-5				◆ Site Area SA329 (90d)
POSSA340	Site Area SA340 (0d)	0%	0	0	20-Jul-14*		-19				◆ Site Area SA340 (0d)
Z1.1000	Instruction by The Engineer to Commence Work (Section Subject to Excision-424d)(SA310)	0%	0	0		14-Sep-14*	0				◆ 14-Sep-14* Instruction by The Engineer
ZONE 1 (Ch. 5640 to 5880)											
Noise Barrier Along TWSR-West and Laying New Utilities											
Site Clearance & Demolition of Existing Structure											
General											
ADVZ10100	Site clearance	6.67%	28	30	30-May-14 A	21-Aug-14	84				
NB42 (Ch.5640-5740)-TWSR West Side											
Noise Barrier Works											
NB00110	NB42 (Ch5640-5740) - Footing & Wall Structure	0%	45	45	17-Sep-14	10-Nov-14	162				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10100	Sheet Piling & Excavation(-5m below ground) (along NB42)	0%	21	21	22-Aug-14	16-Sep-14	147				
TSZ10130	Watermain installation (along NB42)	0%	30	30	17-Sep-14	23-Oct-14	147				
NB42A (Ch.5750-5810)-TWSR West Side											
Noise Barrier Works											
NB00190	NB42A (Ch5750-5810) - Footing & Wall Structure	0%	30	30	13-Sep-14	20-Oct-14	84				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10150	Sheet Piling & Excavation(-5m below ground) (along NB42A)	0%	18	18	22-Aug-14	12-Sep-14	84				
ZONE 2 (Ch. 5880 to 6930)											
Noise Barrier Along TWSR-West and Laying New Utilities											
Site Clearance & Demolition of Existing Structure											
Demolition Work											
Z2.P2N.1242	Pending for design brief from Villager/ Engineer	40%	18	30	01-Jan-14 A	09-Aug-14	-131				
Z2.P2N.1245	Method statement submission/ approval	0%	60	60	11-Aug-14	22-Oct-14	-131				
NB48 (Ch.5995-6120)-TWSR West Side											
Noise Barrier Works											
NB00360	NB48 (NB48/1-5 up to THFB) piling (0.19m -54no)	38.27%	50	81	14-Jun-14 A	17-Sep-14	-20				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10400	Sheet Piling & Excavation(-5m below ground) (along NB48, 0-60m)	0%	21	21	18-Sep-14	14-Oct-14	-20				
TSZ10410	DSD Trunk Sewer laying (along NB48, 0-60m)	0%	18	18	15-Oct-14	04-Nov-14	-20				
NB49B (Ch.6215-6235)-TWSR West Side											
Noise Barrier Works											
NB00545	NB49B - Pre-drilling	0%	22	22	21-Jul-14	14-Aug-14	-54				
NB00550	NB49B piling (0.19m -22no)	0%	33	33	15-Aug-14	23-Sep-14	-54				
NB54 (Ch.6240-6280)-TWSR West Side											
Noise Barrier Works											
NB00605	NB54 - ID2-1 Pre-drilling (Deleted notified on 14-5, VO issued accordingly)	0%	0	0	15-Aug-14	15-Aug-14	-45				
NB57 (Ch.6365-6445)-TWSR West Side											
Noise Barrier Works											
NB00800	NB57 -Pre-drilling	25%	30	40	19-Jun-14 A	23-Aug-14	-132				
NB00810	NB57 piling (0.19m -82no)	0%	123	123	25-Aug-14	21-Jan-15	-132				
NB63 (Ch.6610-6700)-TWSR West Side											
Noise Barrier Works											
NB4560	NB63 - ID3-1 Footing & Wall Structure	45%	33	60	14-Jun-14 A	27-Aug-14	-8				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10300	Sheet Piling & Excavation(-7m below ground) (along NB63)	0%	12	12	01-Sep-14	15-Sep-14	-135				
TSZ10310	DSD Trunk Sewer laying (along NB63)	0%	18	18	16-Sep-14	08-Oct-14	-135				

	Project ID:DWP Rev 01 (1407)	<p align="center">Contract No. HY/2012/06</p> <p align="center">Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange</p> <p align="center">3 Month Rolling Program(20-Jul-14)</p>		Date	Revision	C..
	Layout: 3 Month Rolling Program			22-Jan-14	IWP Rev 4	
Page 1 of 5				26-Feb-14	IWP Rev 5	
				13-May-14	WP Rev 1	
				30-Jun-14	WP Rev 1A	


Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014					
								Jul	Aug	Sep	Oct		
TSZ10320	Backfill up to NB63 footing level	0%	34	34	09-Oct-14	17-Nov-14	-135						
DSD Southern Trunk Sewer - Trenchless Construction													
TSZ10950	Construct Pipe jacking pits	0%	60	60	16-Sep-14	26-Nov-14	61						
Bridge Construction													
New Tai Hang Footbridge													
General													
THBF0330	Structure steel Shop drawing submission (THFB)	0%	60	60	21-Jul-14	29-Sep-14	647						
THBF0335	Structure steel Shop drawing approval (THFB)	0%	30	30	12-Sep-14	18-Oct-14	647						
THBF0340	Structure steel procurement (THFB)	0%	150	150	18-Oct-14	17-Mar-15	808						
TWSR-West/ FL Highway N/B Side Section													
THBF0120	THP5 - Pre-bored H pile (8 nos)	0%	24	24	04-Aug-14	30-Aug-14	-53						
THBF0130	THP5 - Pile Test	0%	28	28	30-Aug-14	27-Sep-14	1047						
THBF0140	THP5 - Pile cap, Pier and Pier Head	0%	45	45	15-Sep-14	07-Nov-14	835						
THBF0160	THP8, THP9 - Pre-bored H pile (8 nos)	0%	24	24	01-Sep-14	29-Sep-14	-53						
THBF0170	THP8, THP9 - Pile Test	0%	28	28	30-Sep-14	27-Oct-14	1143						
THBF0180	THP8, THP9 - Pile cap, Pier and Pier Head	0%	30	30	14-Oct-14	17-Nov-14	917						
THBF0200	THAB3 - Pre-bored H pile (4 nos)	0%	12	12	21-Jul-14	02-Aug-14	-53						
THBF0210	THAB3 - Pile Test	0%	28	28	02-Aug-14	30-Aug-14	1170						
THBF0220	THAB3 - pile cap & abutment wall	0%	30	30	18-Aug-14	22-Sep-14	936						
THBF0230	THAB3 - Backfilling (~4m)	0%	27	27	23-Sep-14	25-Oct-14	936						
THBF0240	THP6, THP7 - Predrilling	37.5%	15	24	10-Jun-14 A	06-Aug-14	727						
THBF0290	THAB2 - Pre-bored H pile (18 nos)	0%	54	54	30-Sep-14	03-Dec-14	-53						
TWSR-East FL Highway S/B Side Section													
THBF0436	Trial pit for locating C350 watermain (2nd trial)	40%	9	15	10-Jul-14 A	30-Jul-14	763						
THBF0440	THAB1 - Predrilling	0%	12	12	07-Aug-14	20-Aug-14	757						
THBF0490	THP2 - Predrilling	0%	12	12	21-Aug-14	03-Sep-14	757						
THBF0700	THP3 - Predrilling	0%	6	6	04-Sep-14	11-Sep-14	775						
THBF0740	THP4 - Predrilling	0%	6	6	12-Sep-14	18-Sep-14	785						
New Tai Wo Footbridge													
General													
TWFB1010	Site Clearance	0%	30	30	21-Jul-14	23-Aug-14	-45						
TWFB1020	Structure steel Shop drawing submission (TWFB)	0%	90	90	21-Jul-14	05-Nov-14	868						
TWSR-West/ FL Highway N/B Side Section													
TWFB1130	TWP1 - Predrilling	0%	12	12	08-Sep-14	22-Sep-14	163						
TWFB1210	TWAB2 - Predrilling	0%	12	12	25-Aug-14	06-Sep-14	163						
TWFB1310	TWAB1 - Predrilling	0%	27	27	27-Jun-14 A	20-Aug-14	-42						
TWFB1320	TWAB1 - Pre-bored H pile (18 nos)	0%	54	54	25-Aug-14	29-Oct-14	-45						
Temporary Tai Wo Footbridge													
Design Works													
TWFB-T1010	Design preparation	0%	90	90	21-Jul-14	05-Nov-14	299						
Demolition of Existing Tai Wo Footbridge													
TWSR-West/ FL Highway N/B Side Section													
TWFB-DE0900	Site Clearance	0%	30	30	21-Jul-14	23-Aug-14	686						
Noise Barrier Along Fanling Highway S/B													
NB51 (Ch.5935-6055)-FH S/B Side													
Noise Barrier Works													
NB02270	NB51 ID1-3 (0-25m) - Sheet piling & Excavation	0%	21	21	21-Jul-14	13-Aug-14	434						
NB02280	NB51 ID1-3 (0-25m) - Footing & Wall Structure	0%	90	90	14-Aug-14	29-Nov-14	434						
NB61A (Ch.6560-6745)-FH S/B Side (MTRC I&P Area)													
Noise Barrier Works													
NB03020	NB61A (75-190m) - Footing & Wall Structure	0%	79	70	02-Jun-14 A	23-Oct-14	-190						
Other Works													
Site Clearance & Demolition of Existing Structure													
Contract Condition													
Z2.P2N.1280	Re-provision of Man Ching Lung Tong	0%	150	150	21-Jul-14	17-Jan-15	0						
General													

	Project ID: DWP Rev 01 (1407)	<p align="center">Contract No. HY/2012/06</p> <p align="center">Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange</p> <p align="center">3 Month Rolling Program(20-Jul-14)</p>		Date	Revision	C...
	Layout: 3 Month Rolling Program			22-Jan-14	IWP Rev 4	
Page 2 of 5				26-Feb-14	IWP Rev 5	
				13-May-14	WP Rev 1	
				30-Jun-14	WP Rev 1A	

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014				
								Jul	Aug	Sep	Oct	
Z2.P2N.1000	Liaison with relevant villages houses's owner and related parties	0%	30	30	10-Oct-14	13-Nov-14	-277					
South Buffer Zone 1 (SBZ1) (within Zone 2)(Ch.6740 to 6930)												
General												
General												
General												
POSSA328a	Tree Felling/Transplant	0%	30	30	21-Jul-14	23-Aug-14	-76					
POSSA328a10	Site Clearance/ Trip Pit etc	0%	30	30	25-Aug-14	29-Sep-14	-76					
POSSA329a	Tree Felling/Transplant	0%	30	30	21-Jul-14	23-Aug-14	-59					
POSSA329a10	Site Clearance/ Trip Pit etc	0%	30	30	25-Aug-14	29-Sep-14	-59					
Noise Barrier Along TWSR-West and Laying New Utilities												
NB64 & NB64A (Ch.6860-6920)-TWSR West Side												
Noise Barrier Works												
NB001000	NB64 & NB64A - Pre-drilling	60%	14	35	15-May-14 A	05-Aug-14	-194					
NB001010	NB64 & NB64A - piling (0.19m - 78no)	0%	90	90	06-Aug-14	21-Nov-14	-194					
Bridge Construction												
Kau Lung Hang Vehicular Bridge												
General												
Z2.KLH.1070	Consent from Engineer	10.71%	25	28	28-Nov-13 A	18-Aug-14	-41					
KLH Bridge - West Ramp												
Z2.KLH.0900	West Abutment - Pre-drilling work	0%	20	20	30-Sep-14	24-Oct-14	-76					
KLH Bridge - Ramp R1												
Z2.KLH.1430	Ramp R1 - Pre-drilling work (R1P1-P3)	0%	27	27	15-May-14 A	20-Aug-14	75					
KLH Bridge - Deck 3												
Z2.KLH.1325	Construct Temp Road - For diversion of existing TWR east	0%	20	20	30-Sep-14	24-Oct-14	-59					
Z2.KLH.1800	East Abutment - Pile testing	0%	30	30	21-Jul-14	23-Aug-14	-18					
Z2.KLH.1810	East Abutment - Pile caps, abutment wall construction	0%	75	75	25-Aug-14	22-Nov-14	-18					
Z2.KLH.1840	VBP7 - Pile testing	0%	30	30	21-Jul-14	23-Aug-14	147					
Z2.KLH.1880	VBP8 - Pile testing	0%	30	30	21-Jul-14	23-Aug-14	57					
KLH Bridge - Deck 2												
Z2.KLH.1190	Temp road diversion at TWSR-W for TTA for VBP5 works	0%	45	45	30-Sep-14	22-Nov-14	-32					
KLH Bridge - Ramp R2												
Z2.KLH.1510	Ramp R2 - Pre-drilling work	0%	28	28	06-Feb-14 A	20-Oct-14	114					
Z2.KLH.1520	Ramp R2 - Pre-bored H-pile piling works (18 Nos.)	0%	54	54	27-Jun-14 A	29-Nov-14	114					
Z2.KLH.1590	Land Possession for House 190B	0%	0	0		30-Sep-14*	0					30-Sep-14* ◆ Land Posses
Demolition of Existing Nam Wa Po Footbridge												
General												
Z2.NWP.0500	Site Clearance	0%	20	20	21-Jul-14	12-Aug-14	-166					
Z2.NWP.1000	Modification of Existing Planter for Pier of Temporary Footbridge	0%	25	25	13-Aug-14	11-Sep-14	-166					
Z2.NWP.1010	Removal of Existing Staircase Portion	0%	26	26	12-Sep-14	14-Oct-14	-166					
Z2.NWP.1020	Temp. Steel Ramp, Pier, Deck Construction	0%	45	45	15-Oct-14	05-Dec-14	-166					
North Buffer Zone 2 (NBZ2) (within Zone 4) (Ch. 7925 to 8100)												
Site Formation												
Site Formation Works												
Site Formation Work												
Z4SF1065	Drainage Work	23.33%	23	30	10-May-14 A	15-Aug-14	-62					
Z4SF1070	Backfilling (~20000m3)	28.89%	128	180	10-May-14 A	19-Dec-14	-107					
Retaining Wall W76												
Structure Works												
RW761080	Base slab - W76 (~7m high)	0%	28	28	21-Jul-14	21-Aug-14	-107					
RW761085	Wall construction - W76 (~7m high)	0%	40	40	22-Aug-14	10-Oct-14	-107					
Bridge Construction												
New Ho Ka Yuen Footbridge												
General												
HKY1030	Structure steel Shop drawing submission (HKYB)	41.67%	35	60	20-Jun-14 A	29-Aug-14	-107					
HKY1040	Structure steel Shop drawing approval (HKYB)	0%	30	30	13-Aug-14	17-Sep-14	-107					
HKY1050	Structure steel procurement (HKYB)	0%	150	150	18-Sep-14	14-Feb-15	-128					
TWSR-West/ FL Highway NB Side Section												

	Project ID: DWP Rev 01 (1407)	<p align="center">Contract No. HY/2012/06</p> <p align="center">Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange</p> <p align="center">3 Month Rolling Program(20-Jul-14)</p>		Date	Revision	C...
	Layout: 3 Month Rolling Program			22-Jan-14	IWP Rev 4	
Page 3 of 5				26-Feb-14	IWP Rev 5	
				13-May-14	WP Rev 1	
				30-Jun-14	WP Rev 1A	

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014			
								Jul	Aug	Sep	Oct
HKY1135	Soil nail works	0%	50	50	05-Sep-14	05-Nov-14	-108				
TWSR-East FL Highway S/B Side Section											
HKY1510	HKYAB1 - Pre-bored H pile (4 nos)	0%	12	12	01-Sep-14	15-Sep-14	-42				
HKY1520	HKYAB1 - Pile Test	0%	28	28	16-Sep-14	13-Oct-14	-4				
HKY1530	HKYAB1 - pile cap & abutment wall	0%	30	30	30-Sep-14	05-Nov-14	-3				
HKY1560	HKYP3 - Pre-bored H pile (8 nos)	4.17%	23	24	04-Jul-14 A	15-Aug-14	-29				
HKY1570	HKYP3 - Pile Test	0%	28	28	16-Aug-14	12-Sep-14	35				
HKY1580	HKYP3 - Pile cap, Pier and Pier Head	0%	45	45	30-Aug-14	24-Oct-14	27				
HKY1740	HKYP4 - Pre-bored H pile (6 nos)	0%	18	18	16-Sep-14	08-Oct-14	-42				
HKY1750	HKYP4 - Pile Test	0%	28	28	09-Oct-14	05-Nov-14	-52				
HKY1780	HKYP5 - Pre-bored H pile (8 nos)	0%	24	24	09-Oct-14	05-Nov-14	-10				
HKY1820	HKYAB2 - Pre-bored H pile (22 nos)	45.45%	36	66	10-Jun-14 A	30-Aug-14	-42				
HKY1830	HKYAB2 - Pile Test	0%	28	28	30-Aug-14	27-Sep-14	-10				
HKY1840	HKYAB2 - pile cap & abutment wall	0%	60	60	29-Sep-14	09-Dec-14	-9				
Demolition of Existing Ho Ka Yuen Footbridge											
TWSR-West/ FL Highway N/B Side Section											
HKY1880	Construct Temp Ramp for existing HKY footbridge	55.56%	40	90	11-Jun-14 A	04-Sep-14	-108				
HKY1890	Pedestrian diversion	0%	1	1	05-Sep-14	05-Sep-14	-63				
HKY1900	Erect temp platform for demolishing Ramp & staircase at TWSR-W	0%	45	45	21-Jul-14	11-Sep-14	-67				
HKY1910	Demolish existing ramp & staircase at TWSR-W	0%	40	40	12-Sep-14	30-Oct-14	-67				
ZONE 4 (Ch. 7925 to 8700)											
Bridge Construction											
New Wo Hop Shek Pedstrian & Cycle Bridge											
General											
WHS1020	Structure steel Shop drawing submission (WHSB)	0%	35	35	21-Jul-14	29-Aug-14	345				
WHS1030	Structure steel Shop drawing approval (WHSB)	0%	30	30	13-Aug-14	17-Sep-14	345				
WHS1040	Structure steel procurement (WHSB)	0%	150	150	18-Sep-14	14-Feb-15	428				
TWSR-West/ FL Highway N/B Side Section											
WHS1160	WHSP2 - Pre-bored H pile (8 nos)	0%	24	24	04-Aug-14	30-Aug-14	375				
WHS1170	WHSP2 - Pile Test	0%	28	28	30-Aug-14	27-Sep-14	465				
WHS1180	WHSP2 - Pile cap, Pier and Pier Head	0%	45	45	15-Sep-14	07-Nov-14	376				
WHS1200	WHSP6 - Pre-bored H pile (6 nos)	0%	18	18	01-Sep-14	22-Sep-14	406				
WHS1210	WHSP6 - Pile Test	0%	28	28	23-Sep-14	20-Oct-14	507				
WHS1224	WHSP7 - Pre-bored H pile (6 nos)	0%	18	18	23-Sep-14	15-Oct-14	429				
WHS1226	WHSP7 - Pile Test	0%	28	28	16-Oct-14	12-Nov-14	541				
WHS1240	WHSAB1 - Pre-bored H pile (4 nos)	0%	12	12	21-Jul-14	02-Aug-14	375				
WHS1250	WHSAB1 - Pile Test	0%	28	28	02-Aug-14	30-Aug-14	1070				
WHS1260	WHSAB1 - pile cap & abutment wall	0%	30	30	18-Aug-14	22-Sep-14	854				
WHS1270	WHSAB1 - Backfilling (~4m)	0%	27	27	23-Sep-14	25-Oct-14	854				
WHS1894	WHSP3 - Pre-bored H pile (6 nos)	0%	18	18	21-Jul-14	09-Aug-14	434				
WHS1896	WHSP3 - Pile Test	0%	28	28	09-Aug-14	06-Sep-14	537				
WHS1898	WHSP3 - Pile cap, Pier and Pier Head	0%	30	30	08-Sep-14	15-Oct-14	426				
WHS1910	WHSP4 - Pre-bored H pile (6 nos)	0%	18	18	11-Aug-14	30-Aug-14	454				
WHS1920	WHSP4 - Pile Test	0%	28	28	30-Aug-14	27-Sep-14	570				
WHS1930	WHSP4 - Pile cap, Pier and Pier Head	0%	30	30	16-Oct-14	19-Nov-14	426				
WHS1950	WHSP5 - Pre-bored H pile (6 nos)	0%	18	18	01-Sep-14	22-Sep-14	463				
WHS1960	WHSP5 - Pile Test	0%	28	28	23-Sep-14	20-Oct-14	583				
Crossing Fanling Highway Section											
WHS1470	WHSP1 - Pile cap, Pier and Pier Head	0%	52	52	18-Jun-14 A	19-Sep-14	793				
TWSR-East FL Highway S/B Side Section											
WHS2060	North Abutment Wall (AW1) - Pre-bored H pile (4 nos)	0%	16	16	21-Jul-14	07-Aug-14	349				
WHS2070	North Abutment Wall (AW1) - Pile Test	0%	28	28	08-Aug-14	04-Sep-14	802				
WHS2075	North Abutment Wall (AW1) - Temp Shoring	0%	45	45	08-Aug-14	30-Sep-14	349				



Project ID: DWP Rev 01 (1407)
 Layout: 3 Month Rolling Program
 Page 4 of 5

Contract No. HY/2012/06
Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange
 3 Month Rolling Program(20-Jul-14)



Date	Revision	C...
22-Jan-14	IWP Rev 4	
26-Feb-14	IWP Rev 5	
13-May-14	WP Rev 1	
30-Jun-14	WP Rev 1A	

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014			
								Jul	Aug	Sep	Oct
WHS2080	North Abutment Wall (AW1) -pile cap & abutment wall	0%	60	60	03-Oct-14	11-Dec-14	609				
Slip Road Y Construction											
Underground Utility Works											
DN600 and DN900 Watermain											
DN0910	Design Information available for construction - DN600 Stage 1 (Vertical Alignment)	0%	0	0	21-Jul-14		-399				◆ Design Information available for construction - DN600 Stage 1 (Vertical Alignment)
DN1000	DN600 & DN900 watermain laying (Ch8250-8370)(SA340) (near Z4 TTA-Stage 1)	0%	70	70	30-Jul-14	22-Oct-14	-407				
VO - Wall 76A Construction											
Retaining Wall W76A											
TWSR-East FL Highway S/B Side Section											
W76A1015	Temp. road work for TTA for DN600	69.23%	8	26	11-Jun-14 A	29-Jul-14	-407				
W76A1032	W76A construction (bay 1-2 & 11-13)	61.33%	29	75	19-May-14 A	22-Aug-14	-212				
W76A1035	W76A backfilling work (bay 1-2 & 11-13)	0%	26	26	23-Aug-14	23-Sep-14	-212				
Fanling Highway Construction											
Drainage & Road Works											
TWSR-East FL Highway S/B Side Section											
RDZ41004	Site Clearance & Tree Felling	85%	9	60	20-May-14 A	30-Jul-14	-166				
Other Works											
Retaining Wall W77A											
TWSR-East FL Highway S/B Side Section											
RWZ4.1060	Base slab & Wall (0-3m high)- RW77A (Ch.50-130)	0%	60	60	21-Jul-14	29-Sep-14	395				
RWZ4.1070	Backfilling (0-3m) - RW77A(Ch.50-130)	0%	30	30	30-Sep-14	05-Nov-14	650				
RWZ4.1075	Temp Shoring & Excavation	0%	45	45	03-Oct-14	24-Nov-14	349				
Retaining Wall W77B											
TWSR-East FL Highway S/B Side Section											
RWZ4.1092	Site Clearance	0%	30	30	21-Jul-14	23-Aug-14	500				
RWZ4.1100	Base slab & Wall (0-3m high)- RW77B (Ch0-40)	0%	60	60	30-Sep-14	10-Dec-14	470				
Retaining Wall W78											
TWSR-East FL Highway S/B Side Section											
RWZ4.0900	Site Clearance	0%	30	30	25-Aug-14	29-Sep-14	530				
TCSS Works											
TCSS Pre-Construction Works											
TCSS0100	Acquire Design Criteria from Drawing & procurement	0%	180	180	21-Jul-14	02-Mar-15	461				

	Project ID: DWP Rev 01 (1407)	<p align="center">Contract No. HY/2012/06</p> <p align="center">Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange</p> <p align="center">3 Month Rolling Program(20-Jul-14)</p>		Date	Revision	C..
	Layout: 3 Month Rolling Program			22-Jan-14	IWP Rev 4	
	Page 5 of 5			26-Feb-14	IWP Rev 5	
				13-May-14	WP Rev 1	
				30-Jun-14	WP Rev 1A	