# **Environmental Protection Department**

Contract No. HY/2012/06

# Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange

Monthly EM&A Report For July 2015

[08/2015]

Name	Signature
Joanne Ko	Jarraho.
Y W Fung	2.
	Joanne Ko

\ /:	D 0	Datas	40 4 0045	
Version:	Rev. 0	Date:	12 August 2015	

#### Disclaimer

This report is prepared for Environmental Protection Department and is given for its sole benefit in relation to and pursuant to Contract No. HY/2012/06 and may not be disclosed to, quoted to or relied upon by any person other than Environmental Protection Department without our prior written consent. No person (other than Environmental Protection Department) into whose possession a copy of this report comes may rely on this report without our express written consent and Environmental Protection Department may not rely on it for any purpose other than as described above.

AECOM Asia Co. Ltd.

15/F, Grand Central Plaza, Tower 1, 138 Shatin Rural Committee Road, Shatin, NT, Hong Kong Tel: (852) 3922 9000 Fax: (852) 2317 7609 www.aecom.com



Our ref JFP/EC/TK/ro/T329380/22.05/L-0083

**T** 2828 5919

terence.kong@mottmac.com.hk

Your ref

Hyder-Arup-Black & Veatch Joint Venture c/o Hyder Consulting Limited 47/F Hopewell Centre 183 Queen's Road East Wanchai, Hong Kong

Dear Sir.

12 August 2015 By Fax (2805 5028) & Post

Attn: Mr. James Penny

Environmental Monitoring and Audit (EM&A) for Widening of Tolo Highway/Fanling Highway between Island House Interchange and Fanling

Stage 2 (between Tai Hang to Wo Hop Shek Interchange)

Environmental Permit No. EP-324/2008/C

Condition 3.3 – Submission of Monthly EM&A Report – July 2015 for the portion of Stage 2 works under Contract No. HY/2012/06

We refer to the revised Monthly EM&A Report – July 2015 received on 12 August 2015 submitted by the Environmental Team via email. Pursuant to Environmental Permit Condition 3.3, I hereby verify the Monthly EM&A Report – July 2015 (Rev. 0) for the portion of works under Stage 2 of the captioned Project which is managed under Contract No. HY/2012/06.

Yours faithfully

for MOTT MACDONALD HONG KONG LIMITED

Terence Kong

Independent Environmental Checker

c.c. HyD – Mr. Chung Lok Chin / Mr. Tang Man Kai (Fax: 2714 5198)
AECOM – Mr. Y W Fung (Fax:2891 0305)

# **TABLE OF CONTENTS**

			Page
EXE	CUTIVE SUMMAR	Υ	3
1	INTRODUCTION		5
			5 6 6 7
2	AIR QUALITY MO	NITORING	8
	<ul> <li>2.2 Monitoring E</li> <li>2.3 Monitoring L</li> <li>2.4 Monitoring P</li> <li>2.5 Monitoring N</li> <li>2.6 Monitoring S</li> </ul>	ocations arameters and Frequency	8 8 8 9 10
3	NOISE MONITOR	ING	12
	<ul><li>3.2 Monitoring E</li><li>3.3 Monitoring L</li><li>3.4 Monitoring P</li><li>3.5 Monitoring N</li></ul>	ocations arameters and Frequency lethodology chedule for the Reporting period	12 12 12 12 13 13
4	ENVIRONMENTA	L SITE INSPECTION AND AUDIT	15
	<ul><li>4.3 Environment</li><li>4.4 Implementat</li><li>4.5 Summary of</li></ul>	e Solid and Liquid Waste Management Status cal Licenses and Permits ion Status of Environmental Mitigation Measures Exceedances of the Environmental Quality Performance Limit Complaints, Notification of Summons and Successful Prosecutions	15 15 16 17 18 18
5	FUTURE KEY ISS	UES	19
	5.2 Key Issues f	Programme for the Coming Months or the Coming Month chedule for the Coming Month	19 19 19
6	CONCLUSIONS A	ND RECOMMENDATIONS	20
	6.1 Conclusions 6.2 Recommend	lations	20 20

# **List of Tables**

Table 1.1	Contact Information of Key Personnel
Table 2.1	Air Quality Monitoring Equipment
Table 2.2	Locations of Impact Air Quality Monitoring Station
Table 2.3	Air Quality Monitoring Parameters, Frequency and Duration
Table 2.4	Summary of 1-hour TSP Monitoring Results in the Reporting Period
Table 2.5	Summary of 24-hour TSP Monitoring Results in the Reporting Period
Table 3.1	Noise Monitoring Equipment
Table 3.2	Locations of Impact Noise Monitoring Stations
Table 3.3	Noise Monitoring Parameters, Frequency and Duration
Table 3.4	Summary of Construction Noise Monitoring Results in the Reporting Period
Table 4.1	Summary of Waste Flow Table
Table 4.2	Summary of Environmental Licensing and Permit Status

# **Figures**

Figure 1.1	General Project Layout Plan
Figure 1.2a-b	Locations of Monitoring Station
Figure 4.1	<b>Environmental Complaint Handling Procedures</b>

# **List of Appendices**

Appendix A	Project Organization Structure
Appendix B	Construction Programme
Appendix C	Implementation Schedule of Environmental Mitigation Measures (EMIS)
Appendix D	Summary of Action and Limit Levels
Appendix E	Calibration Certificates of Monitoring Equipments
Appendix F	EM&A Monitoring Schedules
Appendix G	Impact Air Quality Monitoring Results and their Graphical Presentation
Appendix H	Meteorological Data for the Reporting period
Appendix I	Impact Daytime Construction Noise Monitoring Results and their Graphical Presentation
Appendix J	Event Action Plan
Appendix K	Site Inspection Summaries
Appendix L	Statistics on Complaints, Notifications of Summons and Successful Prosecutions

#### **EXECUTIVE SUMMARY**

The proposed widening of Tolo Highway and Fanling Highway between Island House Interchange and Fanling (the Project) is a Designated Project under the Environmental Impact Assessment Ordinance (Cap. 499) (EIAO). An Environmental Impact Assessment (EIA) Report (the approved EIA Report) together with an Environmental Monitoring and Audit (EM&A) Manual (the approved EM&A Manual) were completed and approved under the EIAO on 14 July 2000 (Register Number: EIA-043/2000).

The objective of the Project "Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling" is to widen Tolo Highway and Fanling Highway to dual 4-lane carriageway in order to alleviate the current traffic congestion problems and to cope with the increasing transport demands to and from the The Project is a designated project and governed by an Environmental Permit (EP-324/2008) issued by the EPD on 23 December 2008. Subsequently, the EPD issued a Variation of Environmental Permit (EP-324/2008/A) (VEP) on 31 January 2012 and the VEP (EP-324/2008/B) was granted on 17 March 2014. The current valid VEP was applied on 9 March 2015 and the VEP (EP-324/2008/C) was subsequently granted on 27 March 2015.

The construction works for this Project are delivered in 2 stages i.e. Stage 1 (between Island House Interchange and Tai Hang) and Stage 2 (between Tai Hang and Wo Hop Shek Interchange). Stage 2 would be implemented under two works contracts. Contract No. HY2012/06 "Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange" and the entrusted portion to CEDD under Contract No. CV/2012/09 "Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works – Contract 3". This report focuses on Contract No. HY2012/06 "Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange" in Stage 2 of the Project only.

Pursuant to the EP (EP-324/2008/C) Condition 2.7, the Capture Survey Trip Report for Ma Wat River Northern Meander (Version 2) for the Project was submitted on 24 December 2013 by the Environmental Team (ET) and verified by the Independent Environmental Checker (IEC) on 6 January 2014.

The construction phase of the Contract under the EP and the Environmental Monitoring and Audit (EM&A) programme of the contract commenced on 21 November 2013. The impact environmental monitoring and audit includes air quality and noise monitoring.

This report documents the findings of EM&A works conducted in the period between 1 and 31 July 2015. As informed by the Contractor, construction activities in the reporting period were:

- Site clearance
- Ground investigation
- Piling works
- Pipe laying
- Retaining wall construction
- Noise barrier
- Excavation
- Backfilling
- Drainage
- Temporary bridge construction
- House construction
- Footbridge demolition
- Bridge construction

# **Reporting Change**

There was no reporting change required in the reporting period.

#### **Breaches of Action and Limit Levels for Air Quality**

No exceedance of Action and Limit Level was recorded for 1-hour and 24-hour TSP monitoring in the reporting period.

#### **Breaches of Action and Limit Levels for Noise**

No Action or Limit Level exceedance of construction noise was recorded in the reporting month. No noise complaints related to 0700 – 1900 hours on normal weekdays was received and followed by Environmental Team in the reporting month.

#### Complaint, Notification of Summons and Successful Prosecution

No complaint, notification of summons and successful prosecution was received in the reporting period.

#### **Future Key Issues**

Key issues to be considered in the coming month include:

- Properly store and label oils and chemicals on site:
- Chemical, chemical waste and waste management;
- Collection of construction waste should be carried out regularly:
- Properly maintain all drainage facilities and wheel washing facilities on site;
- Exposed slopes should be covered up properly if no temporary work will be conducted;
- Quieter powered mechanical equipment should be used;
- Suppress dust generated from excavation activities and haul road traffic; and
- Tree protective measures for all retained trees should be well maintained.

#### 1 INTRODUCTION

#### 1.1 Background

- 1.1.1. Tolo Highway and Fanling Highway are the expressways in the North East New Territories (NENT) connecting Sha Tin, Tai Po and Fanling. These highways form a vital part of the strategic Route 9, which links Hong Kong Island to the boundary at Shenzhen. At present, this section of Route 9 is a dual 3-lane carriageway. However, at several major interchanges along this section of Route 9, the highway is a dual-2 lane carriageway only. Severe congestion is a frequent occurrence during the peak periods, particularly in the Kowloon-bound direction.
- 1.1.2. The objective of the Project "Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling" is to widen Tolo Highway and Fanling Highway to dual 4-lane carriageway in order to alleviate the current traffic congestion problems and to cope with the increasing transport demands to and from the urban areas and also cross boundary traffic.
- 1.1.3. The Project is a designated project and governed by an Environmental Permit (EP-324/2008) issued by the EPD on 23 December 2008. Subsequently, the EPD issued a Variation of Environmental Permit (EP-324/2008/A) (VEP) on 31 January 2012 and the VEP (EP-324/2008/B) was granted on 17 March 2014. The current valid VEP was applied on 9 March 2015 and the VEP (EP-324/2008/C) was subsequently granted on 27 March 2015.
- 1.1.4. The scope of the Project comprises mainly:-
  - (i) Widening of a 5.7 km section of Tolo Highway and 3.0 km section of Fanling Highway between Island House Interchange and Wo Hop Shek Interchange from the existing dual 3-lane to dual 4lane, including construction of new vehicular bridges;
  - (ii) Widening of interchange sections at Island House Interchange, Tai Po North Interchange, and Lam Kam Road Interchange from dual 2-lane to dual 3-lane, except Sha Tin bound carriageway at Tai Po North Interchange, which is widened from 3-lane to 4-lane, including realignment of various slip roads:
  - (iii) Modification and reconstruction of highways, vehicular bridges, underpasses and footbridges.
- 1.1.5. The construction works for this Project will be delivered in 2 stages i.e. Stage 1 (between Island House Interchange and Tai Hang) and Stage 2 (between Tai Hang and Wo Hop Shek Interchange). Stage 2 would be implemented under two works contracts. Contract No. HY/2012/06 "Widening of Fanling Highway Tai Hang to Wo Hop Shek Interchange" and the entrusted portion to CEDD under Contract No. CV/2012/09 "Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works Contract 3". This report focuses on Contract No. HY2012/06 "Widening of Fanling Highway Tai Hang to Wo Hop Shek Interchange" in Stage 2 of the Project only.
- 1.1.6. Hyder-Arup-Black and Veatch Joint Venture (HABVJV) are appointed by Highways Department (HyD) as the consultants for the design and construction assignment for the Tolo project under Agreement No. CE 58/2000 Supplementary Agreement No. 3 (SA3) (i.e. the Engineer for the Contract).
- 1.1.7. China State Construction Engineering (Hong Kong) Ltd. (CSHK) was commissioned as the Contractor of the Contract.
- 1.1.8. AECOM Asia Co. Ltd. was commissioned by China State Construction Engineering (Hong Kong) Limited as the Environmental Team (ET) to undertake the Environmental Monitoring and Audit (EM&A) works for the Contract and Mott MacDonald Hong Kong Ltd. acts as the Independent Environmental Checker (IEC) for the Contract.
- 1.1.9. The construction phase of the Contract under the EP commenced on 21 November 2013.
- 1.1.10. According to the updated EM&A Manual of Stage 2 of the Project, there is a need of an EM&A programme including air quality and noise monitoring. The EM&A programme for Stage 2 of the Project commenced on 21 November 2013.

# 1.2 Scope of Report

1.2.1 This is the twenty-first monthly EM&A Report under the Contract No. HY/2012/06 "Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange. This report presents a summary of the environmental monitoring and audit works, list of activities and mitigation measures proposed by the ET for the Contract in July 2015.

#### 1.3 Project Organization

1.3.1 The project organization structure is shown in Appendix A. The key personnel contact names and numbers are summarized in Table 1.1.

Table 1.1 Contact Information of Key Personnel

Party	Position	Name	Telephone	Fax
<b>ER</b> (Hyder-Arup-Black & Veatch Joint Venture)	Chief Resident Engineer	Edwin Chung	6115 0818	2638 0950
<b>IEC</b> (Mott MacDonald Hong Kong Limited)	Independent Environmental Checker	Terence Kong	2828 5919	2827 1823
Contractor (China State	Environmental	Michael Tsang	9277 4956	2672 2501
Construction Engineering (Hong Kong) Limited)	Officer	C C Chow	9679 6315	2672 2501
ET (AECOM Asia Company Limited)	ET Leader	Y W Fung	3922 9393	3922 9797

#### 1.4 Summary of Construction Works

- 1.4.1 The construction phase for the Contract under the EP commenced on 21 November 2013.
- 1.4.2 Details of the construction works carried out by the Contractor in this reporting period are listed below:
  - Site clearance
  - Ground investigation
  - Piling works
  - Pipe laying
  - Retaining wall construction
  - Noise barrier
  - Excavation
  - Backfilling
  - Drainage
  - Temporary bridge construction
  - House construction

- Footbridge demolition
- Bridge construction
- 1.4.3 The Construction Programme is shown in Appendix B.
- 1.4.4 The general layout plan of the Project site showing the contract areas is shown in Figure 1.1.
- 1.4.5 The environmental mitigation measures implementation schedule are presented in Appendix C.

#### 1.5 Summary of EM&A Programme Requirements

- 1.5.1 The EM&A programme required environmental monitoring for air quality, noise and environmental site inspections for air quality, water quality, noise, waste management, ecology, and landscape and visual impact. The EM&A requirements for each parameter described in the following sections include:-
  - All monitoring parameters;
  - Monitoring schedules for the reporting period and forthcoming months;
  - Action and Limit levels for all environmental parameters;
  - Event / Action Plan;
  - Environmental mitigation measures, as recommended in the Project EIA study final report; and
  - Environmental requirement in contract documents.

#### 2 AIR QUALITY MONITORING

#### 2.1 Monitoring Requirements

2.1.1 In accordance with the updated EM&A Manual, baseline 1-hour and 24-hour TSP levels at one air quality monitoring station was established. Impact 1-hour TSP monitoring was conducted for at least three times every 6 days, while impact 24-hour TSP monitoring was carried out for at least once every 6 days. The Action and Limit level of the air quality monitoring is provided in Appendix D.

# 2.2 Monitoring Equipment

2.2.1 24-hour TSP air quality monitoring was performed using High Volume Sampler (HVS) located at each designated monitoring station. The HVS meets all the requirements of the updated EM&A Manual. Portable direct reading dust meters were used to carry out the 1-hour TSP monitoring. Brand and model of the equipment is given in Table 2.1.

Table 2.1 Air Quality Monitoring Equipment

Equipment	Brand and Model
Portable direct reading dust meter (1-hour TSP)	Sibata Digital Dust Monitor (Model No. LD-3 and LD-3B)
High Volume Sampler (24-hour TSP)	Tisch Total Suspended Particulate Mass Flow Controlled High Volume Air Sampler (Model No. TE-5170)

# 2.3 Monitoring Locations

2.3.1 The monitoring station was set up at the proposed location in accordance with updated EM&A Manual. Table 2.2 describes details of the monitoring station. The locations are shown in Figure 1.2a.

Table 2.2 Locations of Impact Air Quality Monitoring Station

Location	Monitoring Station
AM2 (SR2)	Fanling Government Secondary School

# 2.4 Monitoring Parameters and Frequency

2.4.1 Table 2.3 summarizes the monitoring parameters, frequency and duration of impact TSP monitoring.

Table 2.3 Air Quality Monitoring Parameters and Frequency

Parameter	Frequency		
24-hour TSP	Once every 6 days		
1-hour TSP	3 times every 6 days while the highest dust impact was expected		

#### 2.5 Monitoring Methodology

#### 2.5.1 24-hour TSP Monitoring

- (a) The HVS was installed in the vicinity of the air sensitive receivers. The following criteria were considered in the installation of the HVS.
  - (i) A horizontal platform with appropriate support to secure the sampler against gusty wind was provided.
  - (ii) The distance between the HVS and any obstacles, such as buildings, was at least twice the height that the obstacle protrudes above the HVS.
  - (iii) A minimum of 2 meters separation from walls, parapets and penthouse for rooftop sampler.
  - (iv) A minimum of 2 meters separation from any supporting structure, measured horizontally.
  - (v) No furnace or incinerator flues nearby.
  - (vi) Airflow around the sampler was unrestricted.
  - (vii) Permission was obtained to set up the samplers and access to the monitoring stations.
  - (viii) A secured supply of electricity was obtained to operate the samplers.
  - (ix) The sampler was located more than 20 meters from any dripline.
  - (x) Any wire fence and gate, required to protect the sampler, did not obstruct the monitoring process.
  - (xi) Flow control accuracy was kept within ±2.5% deviation over 24-hour sampling period.

#### (b) Preparation of Filter Papers

- (i) Glass fibre filters, G810 were labelled and sufficient filters that were clean and without pinholes were selected.
- (ii) All filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than ±3 °C; the relative humidity (RH) was < 50% and not variable by more than ±5%. A convenient working RH was 40%.
- (iii) All filter papers were prepared and analysed by ALS Technichem (HK) Pty Ltd., which is a HOKLAS accredited laboratory and has comprehensive quality assurance and quality control programmes.

#### (c) Field Monitoring

- (i) The power supply was checked to ensure the HVS works properly.
- (ii) The filter holder and the area surrounding the filter were cleaned.
- (iii) The filter holder was removed by loosening the four bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully.
- (iv) The filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter.
- (v) The swing bolts were fastened to hold the filter holder down to the frame. The pressure applied was sufficient to avoid air leakage at the edges.
- (vi) Then the shelter lid was closed and was secured with the aluminum strip.
- (vii) The HVS was warmed-up for about 5 minutes to establish run-temperature conditions.
- (viii) A new flow rate record sheet was set into the flow recorder.
- (ix) On site temperature and atmospheric pressure readings were taken and the flow rate of the HVS was checked and adjusted at around 1.1 m<sup>3</sup>/min, and complied with the range specified in the updated EM&A Manual (i.e. 0.6-1.7 m<sup>3</sup>/min).
- (x) The programmable digital timer was set for a sampling period of 24 hrs, and the starting time, weather condition and the filter number were recorded.
- (xi) The initial elapsed time was recorded.
- (xii) At the end of sampling, on site temperature and atmospheric pressure readings were taken and the final flow rate of the HVS was checked and recorded.
- (xiii) The final elapsed time was recorded.

- (xiv) The sampled filter was removed carefully and folded in half length so that only surfaces with collected particulate matter were in contact.
- (xv) It was then placed in a clean plastic envelope and sealed.
- (xvi) All monitoring information was recorded on a standard data sheet.
- (xvii) Filters were then sent to ALS Technichem (HK) Pty Ltd. for analysis.

#### (d) Maintenance and Calibration

- (i) The HVS and its accessories were maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply.
- (ii) 5-point calibration of the HVS was conducted using TE-5025A Calibration Kit prior to the commencement of baseline monitoring. Bi-monthly 5-point calibration of the HVS will be carried out during impact monitoring.
- (iii) Calibration certificate of the HVSs are provided in Appendix E.

#### 2.5.2 1-hour TSP Monitoring

#### (a) Measuring Procedures

The measuring procedures of the 1-hour dust meter were in accordance with the Manufacturer's Instruction Manual as follows:-

- (i) Turn the power on.
- (ii) Close the air collecting opening cover.
- (iii) Push the "TIME SETTING" switch to [BG].
- (iv) Push "START/STOP" switch to perform background measurement for 6 seconds.
- (v) Turn the knob at SENSI ADJ position to insert the light scattering plate.
- (vi) Leave the equipment for 1 minute upon "SPAN CHECK" is indicated in the display.
- (vii) Push "START/STOP" switch to perform automatic sensitivity adjustment. This measurement takes 1 minute.
- (viii) Pull out the knob and return it to MEASURE position.
- (ix) Push the "TIME SETTING" switch the time set in the display to 3 hours.
- (x) Lower down the air collection opening cover.
- (xi) Push "START/STOP" switch to start measurement.

#### (b) Maintenance and Calibration

- (i) The 1-hour TSP meter was calibrated at 1-year intervals against a continuous particulate TEOM Monitor, Series 1400ab. Calibration certificates of the Laser Dust Monitors are provided in Appendix E.
- (ii) 1-hour validation checking of the TSP meter against HVS is carried out yearly at the air quality monitoring locations.

#### 2.6 Monitoring Schedule for the Reporting period

2.6.1 The schedule for environmental monitoring in July 2015 is provided in Appendix F.

#### 2.7 Results and Observations

2.7.1 The monitoring results for 1-hour TSP and 24-hour TSP are summarized in Table 2.4 and 2.5 respectively. Detailed impact air quality monitoring results are presented in Appendix G.

Table 2.4 Summary of 1-hour TSP Monitoring Results in the Reporting Period

Location	Average (μg/m³)	Range (μg/m³)	Action Level (μg/m³)	Limit Level (µg/m³)
AM2 (Fanling Government Secondary School)	74.9	67.6 – 79.4	317.8	500

Table 2.5 Summary of 24-hour TSP Monitoring Results in the Reporting Period

Location	Average (μg/m³)	Range (μg/m³)	Action Level (μg/m³)	Limit Level (μg/m³)
AM2 (Fanling Government Secondary School)	19.6	15.5 – 30.4	200.7	260

- 2.7.2 The major dust source during the monitoring was mainly from nearby traffic emission.
- 2.7.3 All 1-hour and 24-hour TSP results were below the Action and Limit Level at all monitoring locations in the reporting period.
- 2.7.4 The event action plan is annexed in Appendix J.
- 2.7.5 Weather information including wind speed and wind direction is annexed in Appendix H. The information was obtained from the Hong Kong Observatory Tai Po and Tai Mei Tuk Automatic Weather Stations.

#### 3 NOISE MONITORING

#### 3.1 Monitoring Requirements

3.1.1 In accordance with the EM&A Manual, impact noise monitoring was conducted for at least once per week during the construction phase of the Contract. The Action and Limit level of the noise monitoring is provided in Appendix D.

#### 3.2 Monitoring Equipment

3.2.1 Noise monitoring was performed using sound level meter at each designated monitoring station. The sound level meters deployed comply with the International Electrotechnical Commission Publications (IEC) 651:1979 (Type 1) and 804:1985 (Type 1) specifications. Acoustic calibrator was deployed to check the sound level meters at a known sound pressure level. Brand and model of the equipment is given in Table 3.1.

Table 3.1 Noise Monitoring Equipment

Equipment	Brand and Model
Integrated Sound Level Meter	Rion NL-31 & B&K 2238
Acoustic Calibrator	Rion NC-73

#### 3.3 Monitoring Locations

3.3.1 Monitoring stations M2 and M3 were set up at the proposed locations in accordance with updated EM&A Manual. Figure 1.2a-b shows the locations of the monitoring stations. Table 3.2 describes the details of the monitoring stations.

Table 3.2 Locations of Impact Noise Monitoring Stations

Monitoring Station	Location	Description
M2	West Tai Wo	1.2m from the ground floor free-field of the Residential
M3	Fanling Government Secondary School	1m from the exterior of the roof top façade of the school

#### 3.4 Monitoring Parameters and Frequency

3.4.1 Table 3.3 summarizes the monitoring parameters, frequency and duration of impact noise monitoring.

Table 3.3 Noise Monitoring Parameters, Frequency and Duration

Parameter	Frequency
30-mins measurement at each monitoring station between 0700 and 1900 on normal weekdays. $L_{eq}$ , $L_{10}$ and $L_{90}$ would be recorded.	At least once per week

#### 3.5 Monitoring Methodology

#### 3.5.1 Monitoring Procedure

- (a) Façade measurement was made at monitoring station M3, while free-field measurement was made at monitoring station M2.
- (b) The sound level meter was set on a tripod at a height of 1.2 m above the ground for free-field measurements at monitoring station M2.
- (c) The battery condition was checked to ensure the correct functioning of the meter.
- (d) Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:-
  - (i) frequency weighting: A
  - (ii) time weighting: Fast
  - (iii) time measurement:  $L_{eq(30\text{-minutes})}$  during non-restricted hours i.e. 07:00-1900 on normal weekdays;  $L_{eq(5\text{-minutes})}$  during restricted hours i.e. 19:00-23:00 and 23:00-07:00 of normal weekdays, whole day of Sundays and Public Holidays
- (e) Prior to and after each noise measurement, the meter was calibrated using the acoustic calibrator for 94dB(A) at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1 dB(A), the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- (f) During the monitoring period, the L<sub>eq</sub>, L<sub>10</sub> and L<sub>90</sub> were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- (g) Noise measurement was paused during periods of high intrusive noise (e.g. dog barking, helicopter noise) if possible. Observations were recorded when intrusive noise was unavoidable.
- (h) Noise monitoring was cancelled in the presence of fog, rain, wind with a steady speed exceeding 5m/s, or wind with gusts exceeding 10m/s.

#### 3.5.2 Maintenance and Calibration

- (a) The microphone head of the sound level meter was cleaned with soft cloth at regular intervals.
- (b) The meter and calibrator were sent to the supplier or HOKLAS laboratory to check and calibrate at yearly intervals.
- (c) Calibration certificates of the sound level meters and acoustic calibrators are provided in Appendix E.

#### 3.6 Monitoring Schedule for the Reporting period

3.6.1 The schedule for environmental monitoring in July 2015 is provided in Appendix F.

#### 3.7 Monitoring Results

3.7.1 The monitoring results for construction noise are summarized in Table 3.4 and the monitoring data is provided in Appendix I.

Table 3.4 Summary of Construction Noise Monitoring Results in the Reporting Period

	Average, dB(A),	Range, dB(A),	Limit Level, dB(A),
	L <sub>eg (30 mins)</sub>	L <sub>eg (30 mins)</sub>	L <sub>eg (30 mins)</sub>
M2*	69.3	68.4 – 70.2	75
M3 <sup>#</sup>	63.2	54.7 – 64.6	65/70

<sup>\*+3</sup>dB(A) Façade correction included

<sup>#</sup> Limit Level of 70dB(A) applies to education institutes while 65dB(A) applies during school examination period.

- 3.7.2 No Action or Limit Level exceedance of construction noise was recorded in the reporting month. No noise complaints related to 0700 1900 hours on normal weekdays was received and followed by Environmental Team in the reporting month.
- 3.7.3 Major noise sources during noise monitoring in the reporting period were mainly road traffic noise.
- 3.7.4 The event action plan is annexed in Appendix J.

#### 4 ENVIRONMENTAL SITE INSPECTION AND AUDIT

#### 4.1 Site Inspection

- 4.1.1 Site Inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures for the Contract. In the reporting period, 4 site inspections were carried out respectively on 7, 16, 21 and 28 July 2015 for the Contract. While no specific observation was recorded, recommendations on remedial actions were given to the Contractor for precautionary purpose.
- 4.1.2 The environmental site inspections summaries are provided in Appendix K.
- 4.1.3 Particular observations during the site inspections are described below:

#### Air Quality

4.1.4 Dusty materials were observed outside the site entrances of ID1 and near NB59. The Contractor should clean the entrances regularly to prevent dusty materials from entering public roads.

#### Noise

4.1.5 The Contractor should step up noise abatement measures to minimize noise nuisance during construction works. The Contractor should maximize the area of the sound-proof canvas or use equivalent measures to close the gap between the canvas and the ground, and wrap the breaker with effective sound-proof materials.

#### Water Quality

4.1.6 The Contractor was reminded to ensure the pump of the pit functions properly to effectively transfer accumulated water to the wastewater treatment facilities. (Reminder)

#### Chemical and Waste Management

4.1.7 Stagnant water and general refuse was observed in the drip tray. The Contractor should clear the stagnant water and general refuse, and dispose of them as chemical waste.

#### Landscape and Visual Impact

4.1.8 No adverse observation was identified in the reporting period.

#### Miscellaneous

- 4.1.9 Stagnant water was observed at the sheetpiling area. The Contractor should deploy a pump to pump away the water and ensure the water is treated before discharging from the construction site.
- 4.1.10 The Contractor was reminded to post the latest EP at all vehicle site entrances. (Reminder)
- 4.1.11 Stagnant water and general refuse was observed in the drip tray. The Contractor should clear the stagnant water and general refuse, and dispose of them as chemical waste.
- 4.1.12 Stagnant water was found in the bar bending area. The Contractor should clear the stagnant water to prevent mosquito breeding.

#### 4.2 Advice on the Solid and Liquid Waste Management Status

- 4.2.1 The Contractor has registered as chemical waste producers for the Contract. C&D material sorting was carried out on site. Sufficient numbers of receptacles were available for general refuse collection.
- 4.2.2 As advised by the Contractor, 1,236 m³ of inert C&D material was disposed of as public fill to Tuen Mun 38 (of which 0 m³ was broken concrete), while 40 m³ of general refuse was disposed of at NENT landfill. 87 kg of paper/cardboard packaging, 0 kg of plastics and 0 kg of metals were collected by recycling contractors in the reporting period. 674 m³ of inert C&D materials was reused on site. 162 m³ of inert C&D materials was reused in other projects. 400 m³ of inert C&D materials was disposed of as public fill at NENT. 0 kg of chemical wastes was collected by licensed contractors in the reporting period.
- 4.2.3 The actual amounts of different types of waste generated by the activities of the Project in the reporting period are shown in Table 4.1.

Table 4.1 Summary of Waste Flow Table

Waste Type	Actual Amount	Disposal/Reuse Locations
Inert C&D materials	1,236 m <sup>3</sup> (of which 0 m <sup>3</sup>	Tuen Mun 38
	was broken concrete)	
General refuse	40 m <sup>3</sup>	NENT Landfill
Paper/cardboard packaging	87 kg	Recycling Contractors
Plastics	0 kg	Recycling Contractors
Metals	0 kg	Recycling Contractors
C&D materials reused on site	674 m <sup>3</sup>	Site Area
C&D materials reused in other	162 m <sup>3</sup>	Other projects
projects	102 111	Other projects
C&D materials reused in NENT	400 m <sup>3</sup>	NENT Landfill
for backfilling	400 111	INCINI Landilli
Chemical wastes	0 kg	Licensed Contractors

4.2.4 The Contractor was advised to maintain on site waste sorting and recording system and maximize reuse / recycle of C&D wastes.

#### 4.3 Environmental Licenses and Permits

4.3.1 The environmental licenses and permits for Stage 2 of the Project and valid in the reporting period is summarized in Table 4.2.

Table 4.2 Summary of Environmental Licensing and Permit Status

Statutory	License/	License or	Valid	Period	License/ Permit	Remarks
Reference	Permit	Permit No.	From	То	Holder	rtomarko
EIAO	Environmental Permit	EP- 324/2008/C	27/03/2015	N/A	НуD	The VEP (EP- 324/2008/C) was subsequently granted on 27 March 2015 which superseded the previous EP (EP- 324/2008/B).

Statutory	License/	License or	Valid	Period	License/ Permit	Remarks
Reference	Permit	Permit No.	From	То	Holder	itemarks
WPCO	Discharge License (Site)	WT00017159 -2013	18/09/2013	30/09/2018	CSHK	
WDO	Chemical Waste Producer Registration	5213-722- C3822-01	5/09/2013	N/A	CSHK	Chemical waste produced in Contract HY/2012/06
WDO	Billing Account for Disposal of Construction Waste	7009328	08/09/2009	N/A	CSHK	Waste disposal in Contract HY/2008/09
		GW-RN0119- 15	26/02/2015	25/08/2015	CSHK	Zone A Grouting (SA340)
		GW-RN0149- 15	15/03/2015	23/08/2015	CSHK	Zone 2 Coring of Road Pavement Samples (South Bound)
		GW-RN0278- 15	08/05/2015	10/07/2015	СЅНК	Zone 4 Tree Felling (Slip road from Pak Wo Road to Fanling Highway, South Bound)
NCO	Construction Noise Permit	GW-RN0289- 15	23/05/2015	05/07/2015	сѕнк	Zone 2 Road Marking Alternation (Fanling Highway near VBP3, North Bound)
		GW-RN0293- 15	19/05/2015	30/09/2015	CSHK	Zone 2 Removal of catch fence (VBP 5 & 6)
		GW-RN0376- 15	27/06/2015	29/11/2015	CSHK	Zone 4 Loading of Precast Beam (Precast Yard)
		GW-RN0408- 15	04/07/2015	29/11/2015	CSHK	Zone 2 Installation of Precast Beam (South Bound)
		GW-RN0427- 15	19/07/2015	30/08/2015	CSHK	Zone 4 Tree Felling (North Bound)

# 4.4 Implementation Status of Environmental Mitigation Measures

4.4.1 A summary of the Implementation Schedule of Environmental Mitigation Measures (EMIS) is presented in Appendix C.

#### 4.5 Summary of Exceedances of the Environmental Quality Performance Limit

- 4.5.1 All 1-hour and 24-hour TSP monitoring results complied with the Action / Limit Levels in the reporting period.
- 4.5.2 No Action or Limit Level exceedance of construction noise was recorded in the reporting month. No noise complaints related to 0700 1900 hours on normal weekdays was received and followed by Environmental Team in the reporting month.

# 4.6 Summary of Complaints, Notification of Summons and Successful Prosecutions

- 4.6.1 The Environmental Complaint Handling Procedure is annexed in Figure 4.1.
- 4.6.2 No complaint, notification of summons and successful prosecution was received in the reporting period.
- 4.6.3 Statistics on complaints, notifications of summons and successful prosecutions are summarized in Appendix L.

#### **5 FUTURE KEY ISSUES**

### 5.1 Construction Programme for the Coming Months

- 5.1.1 The major construction works for the Contract in August 2015 will be:-
  - Site clearance
  - Ground investigation
  - Piling works
  - Pipe laying
  - Retaining wall construction
  - Noise barrier
  - Excavation
  - Backfilling
  - Drainage
  - Temporary bridge construction
  - House construction
  - Footbridge demolition
  - Bridge construction

# 5.2 Key Issues for the Coming Month

- 5.2.1 Key issues to be considered in August 2015:-
  - Properly store and label oils and chemicals on site;
  - Chemical, chemical waste and waste management;
  - Collection of construction waste should be carried out regularly;
  - Properly maintain all drainage facilities and wheel washing facilities on site;
  - Exposed slopes should be covered up properly if no temporary work will be conducted;
  - Quieter powered mechanical equipment should be used;
  - Suppress dust generated from excavation activities and haul road traffic; and
  - Tree protective measures for all retained trees should be well maintained.

#### 5.3 Monitoring Schedule for the Coming Month

5.3.1 The tentative schedule for environmental monitoring in August 2015 is provided in Appendix F.

#### 6 CONCLUSIONS AND RECOMMENDATIONS

#### 6.1 Conclusions

- 6.1.1 The construction phase and EM&A programme of the Contract commenced on 21 November 2013.
- 6.1.2 All 1-hour and 24-hour TSP monitoring results complied with the Action / Limit Levels in the reporting period.
- 6.1.3 No Action or Limit Level exceedance of construction noise was recorded in the reporting month. No noise complaints related to 0700 1900 hours on normal weekdays was received and followed by Environmental Team in the reporting month.
- 6.1.4 4 environmental site inspections were carried out in July 2015. Recommendations on remedial actions were given to the Contractors for the deficiencies identified during the site audits.
- 6.1.5 No complaint, notification of summons and successful prosecution was received in the reporting period.

#### 6.2 Recommendations

6.2.1 According to the environmental site inspections performed in the reporting period, the following recommendations on remedial actions were provided to the Contractor for precautionary purpose:

#### Air Quality Impact

 The Contractor was recommended to clean the entrances regularly to prevent dusty materials from entering public roads.

#### Construction Noise Impact

The Contractor was recommended to maximize the area of the sound-proof canvas or use
equivalent measures to close the gap between the canvas and the ground, and wrap the breaker
with effective sound-proof materials.

#### Water Quality Impact

Nil.

#### Chemical and Waste Management

• The Contractor was recommended to clear general refuse and dispose of them properly.


#### Landscape and Visual Impact

Nil.

#### Miscellaneous

- The Contractor was recommended to deploy a pump to pump away stagnant water and ensure the water is treated before discharging from the construction site.
- The Contractor was recommended to post the latest EP at all vehicle site entrances.

**FIGURES** 



CONTRACT NO. HY/2012/06


WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE

**AECOM** 

Layout Plan


Date: Dec 2013 Figure 1.1



CONTRACT NO. HY/2012/06
WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE






This Drawing has been prepared for the use of AECOM's circuit. It may not be used, modified, reproduced or relied upon by third parsies, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsover, to any party that uses or relies on this drawing without AECOM's express written consont.

CONTRACT NO. HY/2012/06
WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE



Date: Dec 2013 Figure 1.2b




CONTRACT NO. HY/2012/06
WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE



Project No.: 60307376 Date: Dec 2013 Figure 4.1

# APPENDIX A PROJECT ORGANIZATION STRUCTURE



CONTRACT NO. HY/2012/06

WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE



Project No.: 60307376 Date: Dec 2013 Appendix A

# APPENDIX B CONSTRUCTION PROGRAMMES


tv ID	S Update)(20-Jul-15) - Accelerat			O-i		Month Rollin		۵.11				. ugo 1	l of 6 (27-Jul-
ty ID	Activity Name	Dur. % Complete		Original Duration		Finish	Total Float		Jul	2015 Aug	Se		Oct
ontract C	ondition								Jui	Aug	36	P	<u> </u>
eneral													
Contract Co Contract C													
KD16	KD-16 (883d) - N2: Connection of realigned Tai Wo Service Road B		0	0		16-Oct-15*	62						16-Oct-15*
POSSA323A	Site Area SA323A (360d) (not required)	0%	0	0	20-Jul-15*		-372		♦ Site Are	a SA323A (360d) (not requ	ired)		
POSSA327	Site Area SA327 (180d)	0%	0	0	20-Jul-15*		-200			a SA327 (180d)			
POSSA327A	Site Area SA327A (730d)	0%	0	0	20-Jul-15*		-2		◆ Site Area	a SA327A (730d)			
	h. 5640 to 5880)										1		
	i <mark>er Along TWSR-West a</mark> 640-5740)-TWSR West S		New Uti	lities									
Noise Barr		iue											
NB00110	NB42 (Ch5640-5740) - Footing & Wall Structure - 8 bays					15-Sep-15							
NB00120	NB42 (Ch5640-5740) - NB production	0%			16-Sep-15	30-Oct-15	1297		1 1 1 1				
DSD South	nern Trunk Sewer, Water Watermain installation (along NE				16-Sep-15	23-Oct-15	268		 				
Undergrou	and Utility Works	<u> </u>			<u>'</u>		<u> </u>				1		
UUZ10100	Utility cable laying by Utility companies (Along NB42)	0%	38	38	16-Sep-15	02-Nov-15	128					1	
	5750-5810)-TWSR West	Side									1		
Noise Barr	ier Works NB42A (Ch5750-5810) - Footing	& 23.08%	50	65	13-Apr-15 A	15-Sep-15	108		 				
NB00200	Wall Structure - 5 bays NB42A (Ch5750-5810) - NB	0%			16-Sep-15	30-Oct-15							
DSD South	production nern Trunk Sewer, Water	Main Fire I	Main Worl	ks .	<u>'</u>						1		
TSZ10150	Sheet Piling & Excavation(~5m below ground) (along NB42A)	0%			16-Sep-15	08-Oct-15	108		i		[	:	
TSZ10180	Watermain installation (along NB42A)	0%	20	20	09-Oct-15	02-Nov-15	108						
	nd Utility Works					110.0.11							<u></u>
UUZ10110	Utility cable laying by Utility companies (Along NB42A)	0%	20	20	16-Sep-15	10-Oct-15	146					1	
NB47B (Ch. <mark>Noise Barr</mark>	5820-5880)-TWSR West	Side									!		
NB00230	NB47B (Ch5820-5880)- Footing Wall Structure - 4 bays	& 0%	30	30	14-Jul-15 A	22-Aug-15	146						
NB00235	NB47B (Ch5820-5880)- backfillin	ng 0%	12	12	12-Oct-15	26-Oct-15	146						
NB00240	NB47B (Ch5820-5880) - NB production	0%	45	45	22-Aug-15	06-Oct-15	1321				!		
	ern Trunk Sewer, Water				24 Aug 45	15 Can 15	1.16						
TSZ10230 TSZ10240	Watermain installation (along NB47B) Firemain installation (along NB4	0% 7B) 0%			24-Aug-15 16-Sep-15	15-Sep-15 10-Oct-15			 				
	, ,	7Б) 076	20	20	16-Sep-15	10-001-15	140						
Undergrou UUZ10120	und Utility Works Utility cable laying by Utility	0%	20	20	24-Aug-15	15-Sep-15	166		 			i	
Noise Barri	companies (Along NB47B) ier Along Fanling High	way S/B											
NB44 (Ch.5 <sup>-</sup>	700-5760)-FH S/B Side	·											
Noise Barr NB01385	NB44 - Excavation & Footing & V	Vall 0%	50	50	20-Jul-15	15-Sep-15	1045						
NB01390	Structure (1 bays) NB44 - NB production	0%	45	45	16-Sep-15	30-Oct-15	1297		 			<u> </u>	
NB45 (Ch.5	760-5820)-FH S/B Side										1		
Noise Barr		Vall 09/	50	50	20 Jul 15	15 Cop 15	1045						
NB01435	Structure (2 bays)  NB45 - NB production				20-Jul-15 16-Sep-15	15-Sep-15 30-Oct-15							
	·	0%	45	45	16-Sep-15	30-001-15	1297		 				
Noise Barr	820-5880)-FH S/B Side								 				
NB01490	NB46 - NB production	0%	45	45	20-Jul-15	02-Sep-15	1355						
NB01500	NB46 - NB post & panel installati	on 0%	5	5	03-Sep-15	08-Sep-15	1089						
•	h. 5880 to 6930)										1		
	ier Along TWSR-West a nce & Demolition of Existin			lities							1		
Demolition		ig Structure							 				
Z2.P2N.1250	Construction of proposed SHRIN	E 0%	165	165	20-Jul-15	03-Feb-16	948						
	880-5930)-TWSR West S	ide											
Noise Barr NB00270	NB47 (Ch5880-5930)- Footing &	78.18%	24	110	11-Mar-15 A	15-Aug-15	40		 				
NB00280	Wall Structure - 5 bays NB47 (Ch5880-5930)- NB	0%	45	45	15-Aug-15	29-Sep-15	1303						
DSD South	production nern Trunk Sewer, Water	Main Fire I	Main Worl	ks							1		
TSZ10260	DSD Trunk Sewer laying (along NB47)	0%			17-Aug-15	05-Sep-15	40				!		
TSZ10270	Backfill up to NB47 footing level	0%	6	6	07-Sep-15	12-Sep-15	40					1	
TSZ10280	Watermain installation (along NE	347) 0%	26	26	14-Sep-15	15-Oct-15	40						
TSZ10290	Firemain installation (along NB4	7) 0%	26	26	16-Oct-15	16-Nov-15	40						
	5950-5975)-TWSR West	Side									1		
Noise Barr NB00330	NB47A - backfilling	0%	12	12	09-Sep-15	22-Sep-15	172						
NB00335	Backfilling (Along NB47A-above				21-Aug-15	03-Sep-15							
NB00340	ID1) NB47A - NB production	0%			20-Jul-15	02-Sep-15							
NB00350	NB47A - NB post & panel installa	tion 0%	5	5	23-Sep-15	29-Sep-15							
DSD South	ern Trunk Sewer, Water	Main Fire I	∣ <mark>Main Wor</mark> l	KS									
	·								·		· · · · · · · · · · · · · · · · · · ·		
Remaining Le	· ·	/ 02 (1507)				Contract	No.	HY/201	2/06		Dat 22-J	te Revi C	Approve
GUUALLEVELOI	Lavarite Da	Ilina Droarom						_	- 14 - 11 01 - 1 - 1 - 1	arahanga T	26		
Actual Work	Layout: 3 Month Ro	lling Program	Wideni	ng of I	-anling H	ighway -	Tai l	lang to	o Wo Hop Shek Int	erchange			
	ork Page 1 of 6	ning Program	Wideni	ng of I	•	•		_	о wo нор Snek int (20-Jul-15)	erchange	13		

, ,	Update)(20-Jul-15) - Acceleration F			Ori		Month Rolling P				rage	e 2 of 6 (27-
y ID	Activity Name	Dur. % Complete	Rem. Duration			Finish To		l lui	2015	Con	Oct
TSZ10350	Sheet Piling & Excavation(~5m	70.91%	16	55	05-May-15 A	A 06-Aug-15		Jul	Aug	Sep	00
TSZ10380	below ground) (along NB47A) Watermain installation (along	0%	14	14	07-Aug-15	22-Aug-15 17	2	i 			
TSZ10390	NB47A) Firemain installation (along NB47A)	0%	14	14	24-Aug-15	08-Sep-15 17	2	<u>;</u> ;			
TSZ10560	Watermain & Firemain installation	0%	28	28	20-Jul-15	20-Aug-15 18	8	! !			
	(Along NB47A-above ID1)  ad Utility Works		-		1 1 1 1	1 19 1		1		1	-
UUZ20110	Utility cable laying by Utility	0%	10	10	07-Aug-15	18-Aug-15 19	0	 			
UUZ20240	companies (Along NB47A) Utility cable laying by Utility	0%	10	10	07-Aug-15	18-Aug-15 19	0	<u> </u>			
IR/18 (Ch 50	companies (Along NB47A-above 95-6120)-TWSR West Side					J		 		1	-
Noise Barri	•							1		 	-
NB00380	NB48 (Ch5995-6060) - Footing & Wall Structure - 4 bays	81.52%	17	92	18-Apr-15 A	07-Aug-15 13	4	 			
NB00400	NB48 (Ch5995-6060) - NB production	0%	45	45	08-Aug-15	21-Sep-15 13	11				
NB00440	NB48 (Ch6060-6120) - Footing & Wall Structure - 5 bays	0%	45	45	16-Sep-15	10-Nov-15 10	1				!
DSD Southe	ern Trunk Sewer, Water Ma	in Fire M	ain Work	S				 		 	
TSZ10400	Sheet Piling & Excavation(~5m below ground) (along NB48, 0-60m)	66.13%	21	62	02-May-15 A	12-Aug-15 1	1				
TSZ10410	DSD Trunk Sewer laying (along NB48, 0-60m)	0%	18	18	13-Aug-15	02-Sep-15 1	1	<del>'</del>		<u>.</u>	
TSZ10420	Backfill up to NB48, 0-60m footing	0%	6	6	03-Sep-15	09-Sep-15 1	1				
TSZ10430	level Watermain installation (along NB48,	0%	30	30	10-Sep-15	16-Oct-15 1	1	<u></u>			
TSZ10440	0-60m) Firemain installation (along NB48,	0%	30	30	17-Oct-15	21-Nov-15 1°	1	<del> </del> 			
TSZ10450	0-60m) Sheet Piling & Excavation(~5m	0%	26	26	20-Jul-15	18-Aug-15 8	3	 		 	
TSZ10460	below ground) (along NB48.  DSD Trunk Sewer laying (along	0%	18	18	19-Aug-15	08-Sep-15 10				<u> </u>	<del> </del>
	NB48, 60-110m)					·		· 			
TSZ10470	Backfill up to NB48, 60-110m footing level	0%	6	6	09-Sep-15	15-Sep-15 10		<u> </u>		÷	<u> </u>
TSZ10480	Watermain installation (along NB48, 60-110m)	0%	26	26	16-Sep-15	17-Oct-15 11		 			
TSZ10490	Firemain installation (along NB48, 60-110m)	0%	26	26	19-Oct-15	18-Nov-15 11	4				
	nd Utility Works							 			
UUZ20120	Utility cable laying by Utility companies (Along NB48, 0-60m)	0%	24	24	08-Aug-15	04-Sep-15 17	5				
	45-6215)-TWSR West Side										
Noise Barri NB00508	er Works VO for using silent piler & slient piler	27.78%	13	18	16-Jul-15 A	03-Aug-15 4	,	'		-	
NB00510	mobilisation  NB49 - Footing & Wall Structure - 5	0%	54	54	04-Aug-15	07-Oct-15 4		1		! ! !	
	bays				04-Aug-15			¦ <del></del>			
NB00530	NB49 - NB production	0%	45	45	06-OCI-15	21-Nov-15 12	50	 		1	
DSD Souther TSZ10500	ern Trunk Sewer, Water Ma Sheet Piling & Excavation(~7m	ain Fire M	ain Works	<b>S</b> 14	08-Oct-15	24-Oct-15 4	7	! ! !		 	
	below ground) (along NB49)		14	14	06-001-15	24-001-15 4		1			
•	6215-6235)-TWSR West Side	Э						1			-
<mark>Noise Barri</mark> NB00550	NB49B piling (0.19m -20no)- rigs	0%	21	21	27-Jul-15*	19-Aug-15 (		<u> </u>			
JR54 (Ch 62	182 240-6280)-TWSR West Side									1	
Noise Barri								 		1	
NB00620	NB54 - ID2-1 Sheet piling &	0%	18	18	20-Jul-15	08-Aug-15 1	1				<del> </del>
NB00630	excavation (~3m) NB54 - ID2-1 Footing & Wall	0%	60	60	10-Aug-15	20-Oct-15 1	1	<del> </del>		1	1
DSD Southe	Structure - 2 bays ern Trunk Sewer, Water Ma	in Fire M	ain Work	S				 		1	
TSZ10600	Sheet Piling & Excavation(~5m below ground) (along NB54)	0%	14	14	10-Aug-15	25-Aug-15 3	3			 	
TSZ10610	DSD Trunk Sewer laying (along NB54 excep ID2-1 section)	0%	21	21	26-Aug-15	18-Sep-15 3	3			!	
TSZ10620	Backfill up to NB54 footing level	0%	6	6	19-Sep-15	25-Sep-15 3	3				
TSZ10630	Watermain installation (along NB54)	0%	30	30	26-Sep-15	03-Nov-15 9	7	<u>.</u>		_	
NB54A (Ch 6	 	9									
	ern Trunk Sewer, Water Ma		ain Work	S							
TSZ10650	Sheet Piling & Excavation(~5m below ground) (along NB54A)	0%	26	26	13-Jul-15 A	18-Aug-15 6	3			1	
TSZ10660	DSD Trunk Sewer laying (along NB54A)	0%	18	18	19-Aug-15	08-Sep-15 10	2				·
TSZ10670	Backfill up to NB54A footing level	0%	6	6	09-Sep-15	15-Sep-15 10	2	·  -  -	-		
TSZ10680	Watermain installation (along	0%	30	30	16-Sep-15	23-Oct-15 10	6	, 			1
NB57 (Ch 62	NB54A) 665-6445)-TWSR West Side							! !		1	1 1 1 1
Noise Barri								<u> </u> 		1	- I
NB00830	NB57 - Footing & Wall Structure - 7 bays	80.52%	60	308	15-Dec-14 A	30-Jan-16 5	1	:			: - T
DSD Southe	ern Trunk Sewer, Water Ma	in Fire M	ain Work	S						1	
TSZ10774	Completion NB57 Bay 1 & 2 and preparation works	61.19%	26	67	02-May-15 A	18-Aug-15 5	1				
TSZ10775	Wash-out chamber water pipe diversion at the site access for NB57	0%	52	52	19-Aug-15	20-Oct-15 5	1				
NB58 (Ch.64	45-6480)-TWSR West Side										
Noise Barri	er Works					lau ii					<u> </u>
NB00900	NB58 - Footing & Wall Structure - 3 bays	0%	50	50	22-Sep-15	21-Nov-15 9					1
	ern Trunk Sewer, Water Ma				07.1	04.4					
TSZ10750	Sheet Piling & Excavation(~5m below ground) (along NB58)	0%	21	21	07-Aug-15	31-Aug-15		¦ 		<u> </u>	: :
TSZ10760	DSD Trunk Sewer laying (along NB58)	0%	18	18	01-Sep-15	21-Sep-15		 			1
TSZ10780	Watermain installation (along NB58)	0%	20	20	22-Sep-15	16-Oct-15					1
TSZ10790	Firemain installation (along NB58)	0%	20	20	17-Oct-15	10-Nov-15	1				
NB59 (Ch.64	90-6590)-TWSR West Side										
Noise Barri	er Works					Man a				<u> </u>	
NB00970	NB59 - Footing & Wall Structure - 9 bays	39.81%	62	103		30-Sep-15 11				1	
NB00990	NB59 - NB production	0%	45	45	01-Oct-15	14-Nov-15 12	15				
	ern Trunk Sewer, Water Ma							 			
TSZ10810	DSD Trunk Sewer laying (along NB59)	67.03%	30	91	08-Apr-15 A	22-Aug-15 10					
TSZ10820	Backfill up to NB59 footing level	0%	6	6	24-Aug-15	29-Aug-15 10	0				
TSZ10830	Watermain installation (along NB59)	0%	30	30	31-Aug-15	06-Oct-15 10	0	<del>,</del>   			
TSZ10840	Firemain installation (along NB59)	0%	30	30	07-Oct-15	11-Nov-15 10	0	, 			
Undergrour	nd Utility Works									1	
J. WOL MI OUI	Utility cable laying by Utility								·		

			ı				
ity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration			Total Float 2015
NB63 (Ch.66 <sup>2</sup>	10-6700)-TWSR West Side						Jul Aug Sep Oct
Noise Barrie	er Works	201	45	45	00 1 1 45	00.015	
	NB63 - NB production	0%	45	45	20-Jul-15	02-Sep-15 1	330
TSZ10300	ern Trunk Sewer, Water Ma Sheet Piling & Excavation(~7m	in Fire M 0%	<mark>ain Worl</mark> 12		20-Jul-15	01-Aug-15 1	126
	below ground) (along NB63) DSD Trunk Sewer laying (along	0%	18	18	03-Aug-15	22-Aug-15 1	126
	NB63) Watermain installation (along NB63)	0%	30	30	24-Aug-15	26-Sep-15 1	126
TSZ10340	Firemain installation (along NB63)	0%	30	30	29-Sep-15	04-Nov-15 1	126
DSD Southe	ern Trunk Sewer - Trenchle	ss Const	ruction				
TSZ10960	DSD Trunk Sewer laying (along NB63 - ID3-1)-Trenchless	57.5%	17	40	22-Jun-15 A	07-Aug-15 1	137
TSZ10970	Both end manholes construction & trench sewer connection	0%	60	60	08-Aug-15	19-Oct-15	137
	Town gas pjpe jacking work	0%	101	101	31-Aug-15*	31-Dec-15	77
TSZ11035	DSD trunk sewer along NB63	38.33%	37	60	10-Jul-15 A	31-Aug-15	392
	d Utility Works						
	Utility cable laying by Utility companies (Along NB63~100m)	91.95%	12	149	27-Dec-14 A	01-Aug-15 2	204
B <b>ridge Cons</b> New Tai Hang							
General	g rootbridge						
THBF0335	Structure steel Shop drawing approval (THFB)	83.78%	30	185		22-Aug-15 2	203
	Structure steel procurement (THFB)	0%	150	150	22-Aug-15	19-Jan-16 2	259
	/ FL Highway N/B Side Se THP5 - Pile cap, Pier and Pier Head		AF	ΛE	20-Jul-15	00-Son 45	431
	THP5 - Pile cap, Pier and Pier Head THP8, THP9 - Pile cap, Pier and	0%	62	45 30		09-Sep-15 4	
	Pier Head THAB3 - pile cap & abutment wall	0%	30	30	13-Jul-15 A 20-Jul-15	22-Aug-15 4	
	THAB3 - pile cap & abutment wall  THAB3 - Backfilling (~4m)	0%	27	27	20-Jul-15 24-Aug-15	22-Aug-15 2 23-Sep-15 2	
	Steel Staircase ready for erection	0%	0	0	27-Aug-15	23-Sep-15 2	
	(THFB-TWSR-W side) THP6, THP7 - Pile cap, Pier and	0%	30	30	20-Jul-15	22-Aug-15 4	
	Pier Head THAB2 - pile cap & abutment wall	0%	30	30	20-Jul-15	22-Aug-15 3	
	THAB2 - Backfilling (~3m)	0%	20	20	24-Aug-15	15-Sep-15 3	
	Steel Ramp ready for erection	0%	0	0		15-Sep-15 3	
	(THFB-TWSR-W side) FL Highway S/B Side Sect					10 000	
	THAB1 - Pre-bored H pile (4 nos)	0%	12	12	03-Aug-15	15-Aug-15 3	309
THBF0460	THAB1 - Pile Test	0%	28	28	15-Aug-15	12-Sep-15 4	432
THBF0470	THAB1 - pile cap & abutment wall	0%	30	30	31-Aug-15	06-Oct-15 3	345
THBF0480	THAB1 - Backfilling (~3m)	0%	20	20	07-Oct-15	30-Oct-15 3	345
THBF0500	THP2 - Pre-bored H pile (8 nos)	0%	24	24	17-Aug-15	12-Sep-15 3	309
THBF0510	THP2 - Pile Test	0%	28	28	12-Sep-15	10-Oct-15 4	466
THBF0710	THP3 - Pre-bored H pile (4 nos)	0%	16	16	14-Sep-15	03-Oct-15	309
THBF0720	THP3 - Pile Test	0%	28	28	03-Oct-15	31-Oct-15 4	445
THBF0730	THP3 - Pile cap, Pier and Pier Head	0%	45	45	19-Oct-15	10-Dec-15 3	355
THBF0750	THP4 - Pre-bored H pile (4 nos)	0%	16	16	05-Oct-15	23-Oct-15 3	309
New Tai Wo F	ootbridge						
General TWFB1030	Structure steel Shop drawing	83.78%	30	185	04-Dec-14 A	22-Aug-15	40
	approval (TWFB) Structure steel procurement (TWFB)	0%	150				
	/ FL Highway N/B Side Se				13 1		
-	TWP1 - Pre-bored H pile (8 nos)	82.86%	12	70	22-Apr-15 A	01-Aug-15 1	103
TWFB1150	TWP1 - Pile Test	0%	28	28	01-Aug-15	29-Aug-15 1	124
TWFB1160	TWP1 - Pile cap, Pier and Pier Head	0%	45	45	17-Aug-15	09-Oct-15	103
TWFB1230	TWAB2 - Pile Test	0%	28	28	20-Jul-15	16-Aug-15 1	124
TWFB1240	TWAB2 - pile cap & abutment wall	0%	30	30	03-Aug-15	05-Sep-15 1	104
TWFB1250	TWAB2 - Backfilling (~4m)	0%	27	27	07-Sep-15	09-Oct-15	954
	Steel Staircase ready for erection (THFB-TWSR-W side)	0%	0	0		09-Oct-15	954 09-Oct-15 ◆ St
TWFB1280	TWP4, TWP5 - Pre-bored H pile (14 nos)	58.62%	24	58	11-May-15 A	15-Aug-15	168
	TWP4, TWP5 - Pile Test	0%	28	28	15-Aug-15	12-Sep-15 2	213
	TWP4, TWP5 - Pile cap, Pier and Pier Head	0%	30	30	31-Aug-15	06-Oct-15	165
	TWAB1 - Pile Test	0%	28	28	20-Jul-15	16-Aug-15 2	219
TWFB1340	TWAB1 - pile cap & abutment wall	0%	30	30	03-Aug-15	05-Sep-15	
TWFB1350	TWAB1 - Backfilling (~3m)	0%	20	20	07-Sep-15	30-Sep-15	
TWFB1360	Steel Ramp ready for erection (TWFB-TWSR-W side)	0%	0	0		06-Oct-15	181 06-Oct-15 ♦ Stee
TWSR-East	FL Highway S/B Side Sect		45	ΛF	20- let 45	00-805-45	863
	Precautionary work for MTRC I&P area	0%	45	45	20-Jul-15	09-Sep-15 8	
	TWP3 - Predrilling	0%	12	12	10-Sep-15	23-Sep-15 8	203
Temporary Tai	i Wo Footbridge ks						
	Design preparation	0%	60	60	20-Jul-15*	26-Sep-15	95
TWFB-T1020	Engineer Comment	0%	26	26	29-Sep-15	30-Oct-15	95
Construction							
	Erect Temp Ramp	21.11%	71	90	18-Jul-15 A	12-Oct-15	11
	Existing Tai Wo Footbridge						
	/ FL Highway N/B Side Sed Demolish existing ramp & staircase	ction 0%	30	30	13-Oct-15	17-Nov-15	11
	at TWSR-W	0 70 .		-			· · · · · · · · · · · · · · · · · · ·

, 0	Update)(20-Jul-15) - Acceleration F					Ionth Rolling				Pa	ge 4 of 6 (27-J
rity ID	Activity Name	Dur. % Complete		Original Duration			otal loat		2015	Con	
	35-6055)-FH S/B Side						Ju		Aug	Sep Sep	Oct
Noise Barri NB02280	er Works NB51 ID1-3 (0-25m) - Footing &	0%	90	90	20-Jul-15	04-Nov-15	35				
	Wall Structure			90	20-301-13	04-1107-13	100				
Noise Barri	55-6125) -FH S/B Side (MTI er Works	RC I&P A	rea)								
NB02362	Coordinate with MTRC for Precautionary Measure	0%	60	60	19-Oct-15	30-Dec-15	320			 	
	25-6300) -FH S/B Side (MTI	RC I&P A	rea)							1 1 1	
Noise Barri NB02430	Precautionary Measure installation	0%	20	6 26	20-Jul-15	18-Aug-15	320				
NB02440	NB53 (0-100m) - Sheet piling &	0%	20	6 26	19-Aug-15	17-Sep-15	320			1	
NB02450	NB53 (0-100m) - Footing & Wall	0%	60	0 60	18-Sep-15	30-Nov-15	320				
NB02490	Structure NB53 ID2-3 (100-125m), 18nos Predrilling	0%	10	10	01-Sep-15	11-Sep-15	003				
NB02500	NB53 ID2-3 (100-125m) 18nos Piling- 1 rigs	0%	2	7 27	12-Sep-15	15-Oct-15	003				
NB02510	NB53 ID2-3 (100-125m) - Sheet piling & Excavation	0%	2	1 21	16-Oct-15	10-Nov-15	003				
NB02590	NB53 (125-180m) - NB production	0%	4	5 45	20-Jul-15	02-Sep-15	330			<u> </u>	
NB02600	NB53 (125-180m) - NB post & panel installation	0%		5 5	03-Sep-15	08-Sep-15	069				
•	00-6360)-FH S/B Side (MTF	RC I&P Ar	ea)							1	
Noise Barri NB02640	er Works NB55 - Footing & Wall Structure	88.12%	24	1 202	07-Nov-14 A	15-Aug-15	003			 	
NB02650	NB55- backfilling	0%	50	50	17-Aug-15	15-Oct-15	003			 	
NB02660	NB55 - NB production	0%	4:	5 45	_	29-Sep-15	303				
NB02670	NB55 - NB post & panel installation	0%	;	5 5	29-Sep-15	06-Oct-15	047			; 	· · · · · · · · · · · · · · · · · · ·
NB56 (Ch.63	     60-6400 -FH S/B Side (MTF	RC I&P Ar	ea)								
Noise Barri		0%	4:	5 45	20 1.1.45	02 50= 45	220				
NB02730 NB02740	NB56 - NB production  NB56 - NB post & panel installation	0%		5 5	20-Jul-15 03-Sep-15	02-Sep-15 1				<u>-</u>	
	i i			3	03-3ер-13	06-Sep-15	009			1	
Noise Barri	00-6560)-FH S/B Side (MTF er Works	RC I&P Ar	ea)								
NB02770	NB61 (0-50m) - Sheet piling & Excavation	0%	18	3 18	20-Jul-15	08-Aug-15	95				
NB02780	NB61 (0-50m) - Footing & Wall Structure	0%	50	50	10-Aug-15	08-Oct-15	95				
NB02790	NB61 (0-50m)- backfilling	0%	50	50	09-Oct-15	07-Dec-15	95			1	
NB02800	NB61 (0-50m) - NB production	0%	4	5 45	09-Oct-15	22-Nov-15	249				
NB02850	NB61 (50-160m) - NB production	0%	45	5 45	20-Jul-15	02-Sep-15				i !	
NB02860	NB61 (50-160m) - NB post & panel installation	0%		5 5	03-Sep-15	08-Sep-15	069				
NB61A (Ch.6 Noise Barri	5560-6745)-FH S/B Side (MT	TRC I&P A	Area)							i !	
NB02920	NB61A (0-50m) - NB production	0%	4	5 45	20-Jul-15	02-Sep-15	330			<u></u>	
NB02930	NB61A (0-50m) - NB post & panel	0%		5 5	03-Sep-15	08-Sep-15	069				
NB02970	installation NB61A ID2-3 (50-75m) - Footing & Wall Structure	66.67%	32	2 96	01-Apr-15 A	25-Aug-15	041			 	
NB02980	NB61A ID2-3 (50-75m)- backfilling	0%	20	20	26-Aug-15	17-Sep-15	056				
NB02990	NB61A ID2-3 (50-75m) - NB production	0%	4:	5 45	26-Aug-15	09-Oct-15	293			!	!
NB03000	NB61A ID2-3 (50-75m) - NB post & panel installation	0%	Į.	5 5	10-Oct-15	15-Oct-15	039			 	
NB03040	NB61A (75-190m) - NB production	0%	4	5 45	20-Jul-15	02-Sep-15	330			<u> </u>	
NB03050	NB61A (75-190m) - NB post & panel installation	0%	;	5 5	03-Sep-15	08-Sep-15	069				
Other Works		<b>.</b>								 	
Site Clearand Contract Co	ce & Demolition of Existing S	Structure								 	
MCLT1050	Apply cert for exemption by DLO by Engineer	0%	(	0	20-Jul-15	20-Jul-15	462				
MCLT1080	Construct New MCLT (Structure)	0%	90	90	20-Jul-15	04-Nov-15	16			ļ	
TCSS Works	;	J								1	
<b>G54</b> TCSS1500	Slow lane footing - G54 (NB61)	0%		0 0		20-Jul-15	063 20-Jul-15	o	e footing - G54 (NB61)	1 1 1 1	
					c 6020\				<b>5</b> , ,	1 1 1	
	<mark>er Zone 1 (SBZ1) (with</mark> er Along TWSR-West and				. <del>. 093</del> 0)					1	
NB63A (Ch.6	710-6840)-TWSR West Side									 	 
Noise Barri NB01090	er Works NB63A-1 - NB production	0%	4:	5 45	20-Jul-15	02-Sep-15	726			<u> </u>	<u> </u>
	4A (Ch.6860-6920)-TWSR V		7.	.0							
Noise Barri	er Works	vost Siue									
NB001030	NB64 & NB64A -Footing & Wall Structure - 7 bays	45%	3:			26-Aug-15					
NB001050	NB64 & NB64A -NB production	0%	4		27-Aug-15	10-Oct-15	888				
DSD Souther	ern Trunk Sewer, Water Ma	ain Fire N	<mark>lain Wo</mark> i		27-Aug-15	16-Sep-15	35				
TSZ10910	NB64) Backfill up to NB64 footing level	0%		6 6	_	23-Sep-15					
TSZ10920	Watermain installation (along NB64)		3(		24-Sep-15	· ·	35				
	nd Utility Works	370			. 300 10	30. 10					
Undergrour UUZ20220	Utility WORKS Utility cable laying by Utility companies (Along NB64, 60m)	0%	24	1 24	27-Aug-15	23-Sep-15	71			:	
Bridge Cons										; ! !	
Kau Lung Ha	ng Vehicular Bridge									1 1 1 1	
	e - West Ramp   West Ramp - Backfilling	20%	20	25	15-Jun-15 A	11-Aug-15	70			; ;	
Z2.KLH.1230	(5m-Dx112m-L)-change to Rock fill West Ramp - Road Slab	0%	90			27-Nov-15					
	·				<u> </u>						
KI H KIIMM		75.000/	20	9 119	11-Feb-15 A	21 Aug 15	24				<u>+</u>
KLH Bridge Z2.KLH.1014	Pier VBP1- Pile caps, pier and pier	75.63%	29	119	11-1 6D-13 A	21-Aug-15	01			!	
	Pier VBP1- Pile caps, pier and pier head construction Pier VBP2- Pile caps, pier and pier head construction	75.63%	34			27-Aug-15				1 	

rity ID	Activity Name	Dur. %	Rem	Original	3 M	Finish	Total						Pa	
ity iD	Activity Name	Complete	Duration		Start	1 1111311	Float		Jul		201 Aug	5	Sep	Oct
Z2.KLH.1120	Deck 1 - Bridge deck construction (West Abutment to VBP1)	0%	100	100	22-Aug-15	19-Dec-15	61				9			
Z2.KLH.1125	Deck 1 - Bridge deck construction (VBP1 to VBP2)	0%	100	100	28-Aug-15	28-Dec-15	56							
KLH Bridge														 
Z2.KLH.1450	Ramp R1 - Pile caps and pier construction (R1P1)	0%	62	40	02-Jul-15 A	30-Sep-15	202							
Z2.KLH.1660	Ramp R1 - Pile caps and pier construction (R1P2)	0%	62	40	02-Jul-15 A	30-Sep-15	162							
Z2.KLH.1670	Ramp R1 - Pile caps and pier construction (R1P3)	0%	40	40	02-Oct-15	18-Nov-15	162	!				1		
Z2.KLH.1680	Ramp R1 - Ramp construction (Abutment R1 to R1P1)	0%	45	45	02-Oct-15	24-Nov-15	202							
Z2.KLH.1710	Ramp R1 - Abutment R1 - base slab & wall	0%	62	45	22-Jun-15 A	30-Sep-15	127							
Z2.KLH.1720	Ramp R1 - Abutment R1 - Top slab	0%	30	30	02-Oct-15	06-Nov-15	127							
KLH Bridge														
Z2.KLH.1370	Deck - East abutment to VBP8	0%	90	90	17-Oct-15	03-Feb-16	73					 		
Z2.KLH.1380	Deck - VBP6 to VBP7	0%	90	90	10-Oct-15	27-Jan-16	0							
Z2.KLH.1400	Deck - VBP7 to VBP8	0%	90	90	17-Oct-15	03-Feb-16	73							
Z2.KLH.1850	VBP7 - Pile caps, pier and pier head construction	36.84%	48	76	18-May-15 A	12-Sep-15	21	:						
Z2.KLH.1890	VBP8 - Pile caps, pier and pier head construction	0%	75	75	20-Jul-15	16-Oct-15	73							
KLH Bridge	- Deck 2													
Z2.KLH.1159	Piling Rig Remobilisation Period due to TGC VO	94.23%	3	52	30-May-15 A		41	-		. <u></u>		<u></u>		
Z2.KLH.1160	VBP4- Pre-bored H-pile piling works (9 Nos.)	0%	27	27	23-Jul-15	22-Aug-15								
Z2.KLH.1170	VBP4- Pile cap, pier & pier head construction	0%	80	80	21-Aug-15	25-Nov-15		¬			·   			
Z2.KLH.1222	VBP5 - Backfilling & Road Work	0%	14	14	20-Jul-15	04-Aug-15	295					!		
Z2.KLH.1260	Beam Erection - Above MTRC rail track (2C) (Bet P5 to P6)	0%	30	30	31-Jul-15	09-Oct-15	0			<u> </u>				
Z2.KLH.1553	Insitu concrete top slab & diaphram (Above MTR Bet. P5 to P6)	0%	65	65	12-Oct-15	30-Mar-16	3							•
	- East Ramp									<u></u>				
Z2.KLH.1410	East Ramp - excavation	50.41%	60	121	08-Apr-15 A	·								
Z2.KLH.1420	East Ramp base slab & Abutment wall	30.08%	86	123	12-May-15 A	30-Oct-15	110							
KLH Bridge	- Ramp R2	251	٠.١	0.1	20.1.1.7	45.0	1000		<u></u>					
	VO 028 - Boundary Wall to Hse 190B structure	0%	24	24	20-Jul-15	15-Aug-15							<u></u>	
Z2.KLH.1524	VO 028 - Boundary Wall to Hse 190B E&M, Drainage	0%	26	26	17-Aug-15	15-Sep-15								
Z2.KLH.1530	Ramp R2 - Pile cap, abutment and pier construction	0%	120	120	20-Jul-15	09-Dec-15	39		_					
North Buffe	er Zone 2 (NBZ2) (with	in Zone	4) (Ch.	7925	to 8100									
Z4SF1110	Backfilling up to road finishes level	74.19%	8	31	22-Jun-15 A	28-Jul-15	95							·
Bridge Cons	struction	74.19%	8	31	22-Jun-15 A	28-Jul-15	95							
Bridge Cons New Ho Ka Y General	struction /uen Footbridge													
Bridge Cons New Ho Ka Y General HKY1060	Struction /uen Footbridge  Steel Staircase & Ramp prefabrication (HKYB-TWSR-W	0%	30	30	20-Jul-15	28-Jul-15 22-Aug-15	167							
Bridge Cons New Ho Ka Y General HKY1060 HKY1070	Struction /uen Footbridge  Steel Staircase & Ramp prefabrication (HKYB-TWSR-W Steel Staircase & Ramp available on site (HKYB-TWSR-W side)	0%	30	30	20-Jul-15 24-Aug-15	22-Aug-15	167 167					1	Staircase & Ramp ava	
Bridge Cons New Ho Ka Y General HKY1060 HKY1070 HKY1080	Steel Staircase & Ramp prefabrication (HKYB-TWSR-W Steel Staircase & Ramp available on site (HKYB-TWSR-W side) Steel Staircase & Ramp prefabrication (HKYB-TWSR-E side)	0% 0% 0%	30 0	30 0 40	20-Jul-15 24-Aug-15 20-Jul-15		167 167 112					1	· 	
Bridge Cons New Ho Ka Y General HKY1060 HKY1070 HKY1080 HKY1090	Struction /uen Footbridge  Steel Staircase & Ramp prefabrication (HKYB-TWSR-W Steel Staircase & Ramp available on site (HKYB-TWSR-W side) Steel Staircase & Ramp prefabrication (HKYB-TWSR-E side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side)	0% 0% 0% 0%	30 0 40	30 0 40	20-Jul-15 24-Aug-15 20-Jul-15 04-Sep-15	22-Aug-15 03-Sep-15	167 167 112 112					1	•	
Bridge Cons New Ho Ka Y General HKY1060 HKY1070 HKY1080 HKY1090 HKY1100	Struction /uen Footbridge  Steel Staircase & Ramp prefabrication (HKYB-TWSR-W Steel Staircase & Ramp available on site (HKYB-TWSR-W side) Steel Staircase & Ramp prefabrication (HKYB-TWSR-E side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Bridge prefabrication (HKYB)	0% 0% 0% 0%	30 0 40 0 50	30 0 40 0 50	20-Jul-15 24-Aug-15 20-Jul-15 04-Sep-15 20-Jul-15	22-Aug-15	167 167 112 112 213					1	◆ Steel Staircase &	Ramp available
Bridge Cons New Ho Ka Y General HKY1060 HKY1070 HKY1080 HKY1090	Struction  Yuen Footbridge  Steel Staircase & Ramp prefabrication (HKYB-TWSR-W Steel Staircase & Ramp available on site (HKYB-TWSR-W side) Steel Staircase & Ramp prefabrication (HKYB-TWSR-E side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Bridge prefabrication (HKYB)  Steel Bridge available on site (HKYB)	0% 0% 0% 0%	30 0 40	30 0 40	20-Jul-15 24-Aug-15 20-Jul-15 04-Sep-15	22-Aug-15 03-Sep-15	167 167 112 112					1	◆ Steel Staircase &	
Bridge Cons New Ho Ka Y General HKY1060 HKY1070 HKY1080 HKY1090 HKY1100	Struction /uen Footbridge  Steel Staircase & Ramp prefabrication (HKYB-TWSR-W Steel Staircase & Ramp available on site (HKYB-TWSR-W side) Steel Staircase & Ramp prefabrication (HKYB-TWSR-E side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Bridge prefabrication (HKYB) Steel Bridge available on site	0% 0% 0% 0%	30 0 40 0 50	30 0 40 0 50	20-Jul-15 24-Aug-15 20-Jul-15 04-Sep-15 20-Jul-15	22-Aug-15 03-Sep-15 15-Sep-15	167 167 112 112 213 213					1	◆ Steel Staircase &	Ramp available
Bridge Cons New Ho Ka Y General HKY1060 HKY1070 HKY1090 HKY1100 HKY1110 HKY1110	Steel Staircase & Ramp prefabrication (HKYB-TWSR-W Steel Staircase & Ramp available on site (HKYB-TWSR-W side) Steel Staircase & Ramp prefabrication (HKYB-TWSR-E side) Steel Staircase & Ramp prefabrication (HKYB-TWSR-E side) Steel Bridge prefabrication (HKYB) Steel Bridge available on site (HKYB) HKY footbridge design available for FLHY & TWSR-W section t/ FL Highway N/B Side Sec	0% 0% 0% 0% 0% 0% 88.21%	30 0 40 0 50 0	30 0 40 0 50 0 212	20-Jul-15 24-Aug-15 20-Jul-15 04-Sep-15 20-Jul-15 16-Sep-15 28-Oct-14 A	22-Aug-15 03-Sep-15 15-Sep-15	167 167 112 112 213 213 126					1	◆ Steel Staircase &	Ramp available
Bridge Cons New Ho Ka Y General HKY1060 HKY1070 HKY1090 HKY1100 HKY1110 HKY1210 TWSR-West	Steel Staircase & Ramp prefabrication (HKYB-TWSR-W Steel Staircase & Ramp available on site (HKYB-TWSR-W side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Bridge prefabrication (HKYB) Steel Bridge available on site (HKYB) HKY footbridge design available for FLHY & TWSR-W section t/ FL Highway N/B Side Sec	0% 0% 0% 0% 0% 88.21%	30 0 40 0 50 0 25	30 0 40 0 50 0 212	20-Jul-15 24-Aug-15 20-Jul-15 04-Sep-15 20-Jul-15 16-Sep-15 28-Oct-14 A	22-Aug-15 03-Sep-15 15-Sep-15 17-Aug-15	167 167 112 112 213 213 126					1	◆ Steel Staircase &	Ramp available
Bridge Cons New Ho Ka Y General HKY1060 HKY1070 HKY1080 HKY1090 HKY1110 HKY1110 HKY1110 HKY1210 TWSR-West HKY1278 HKY1290	Struction  Yuen Footbridge  Steel Staircase & Ramp prefabrication (HKYB-TWSR-W Steel Staircase & Ramp available on site (HKYB-TWSR-W side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Bridge prefabrication (HKYB)  Steel Bridge available on site (HKYB) HKY footbridge design available for FLHY & TWSR-W section  t/ FL Highway N/B Side Se HKYP7 - Remove existing structure  HKYP7 - Pre-bored H pile (6 nos)	0% 0% 0% 0% 0% 0% 88.21% Ction 0%	30 0 40 0 50 0 25	30 0 40 0 50 0 212	20-Jul-15 24-Aug-15 20-Jul-15 04-Sep-15 20-Jul-15 16-Sep-15 28-Oct-14 A 20-Jul-15 24-Aug-15	22-Aug-15 03-Sep-15 15-Sep-15 17-Aug-15 22-Aug-15 12-Sep-15	167 167 112 112 213 213 126					1	◆ Steel Staircase &	Ramp available
Bridge Cons New Ho Ka Y General HKY1060 HKY1070 HKY1080 HKY1100 HKY1110 HKY1110 HKY1210  TWSR-Wes HKY1278 HKY1290 HKY1310	Steel Staircase & Ramp prefabrication (HKYB-TWSR-W Steel Staircase & Ramp available on site (HKYB-TWSR-W side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Bridge prefabrication (HKYB) Steel Bridge prefabrication (HKYB)  Steel Bridge available on site (HKYB) HKY footbridge design available for FLHY & TWSR-W section t/ FL Highway N/B Side Se HKYP7 - Remove existing structure HKYP7 - Pre-bored H pile (6 nos) HKYP7 - Pile cap, Pier and Pier Head	0% 0% 0% 0% 0% 88.21% ction 0% 0%	30 0 40 0 50 0 25 30 18	30 0 40 0 50 0 212 30 18 30	20-Jul-15 24-Aug-15 20-Jul-15 04-Sep-15 20-Jul-15 16-Sep-15 28-Oct-14 A 20-Jul-15 24-Aug-15 14-Sep-15	22-Aug-15 03-Sep-15 15-Sep-15 17-Aug-15 22-Aug-15 12-Sep-15 20-Oct-15	167 167 112 112 213 213 126 0 0					1	◆ Steel Staircase &	Ramp available
Bridge Cons New Ho Ka Y General HKY1060 HKY1070 HKY1080 HKY1090 HKY1110 HKY1110 TWSR-West HKY1278 HKY1290 HKY1310 HKY1350	Steel Staircase & Ramp prefabrication (HKYB-TWSR-W Steel Staircase & Ramp available on site (HKYB-TWSR-W side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Bridge prefabrication (HKYB) Steel Bridge available on site (HKYB) HKY footbridge design available for FLHY & TWSR-W section t/ FL Highway N/B Side Sec HKYP7 - Remove existing structure HKYP7 - Pre-bored H pile (6 nos) HKYP7 - Pile cap, Pier and Pier Head HKYAB4 - pile cap & abutment wall	0% 0% 0% 0% 0% 0% 88.21% ction 0% 0% 0%	30 0 40 0 50 0 25 30 18 30 30	30 0 40 0 50 0 212 30 18 30 30	20-Jul-15 24-Aug-15 20-Jul-15 04-Sep-15 20-Jul-15 16-Sep-15 28-Oct-14 A 20-Jul-15 24-Aug-15 14-Sep-15 20-Jul-15	22-Aug-15  15-Sep-15  17-Aug-15  22-Aug-15  12-Sep-15  20-Oct-15  22-Aug-15	167 167 112 112 213 213 126 0 0					1	◆ Steel Staircase &	Ramp available
Bridge Cons New Ho Ka Y General HKY1060 HKY1070 HKY1080 HKY1100 HKY1110 HKY1110 HKY1210  TWSR-Wes HKY1278 HKY1290 HKY1310	Steel Staircase & Ramp prefabrication (HKYB-TWSR-W Steel Staircase & Ramp available on site (HKYB-TWSR-W side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Bridge prefabrication (HKYB) Steel Bridge prefabrication (HKYB)  Steel Bridge available on site (HKYB) HKY footbridge design available for FLHY & TWSR-W section t/ FL Highway N/B Side Se HKYP7 - Remove existing structure HKYP7 - Pre-bored H pile (6 nos) HKYP7 - Pile cap, Pier and Pier Head	0% 0% 0% 0% 0% 88.21% ction 0% 0%	30 0 40 0 50 0 25 30 18	30 0 40 0 50 0 212 30 18 30	20-Jul-15 24-Aug-15 20-Jul-15 04-Sep-15 20-Jul-15 16-Sep-15 28-Oct-14 A 20-Jul-15 24-Aug-15 14-Sep-15	22-Aug-15 03-Sep-15 15-Sep-15 17-Aug-15 22-Aug-15 12-Sep-15 20-Oct-15	167 167 112 112 213 213 126 0 0					1	◆ Steel Staircase &	Ramp available
Bridge Cons New Ho Ka Y General HKY1060 HKY1070 HKY1080 HKY1100 HKY1110 HKY1110 HKY1210  TWSR-West HKY1278 HKY1290 HKY1310 HKY1350 HKY1360  TWSR-East	Steel Staircase & Ramp prefabrication (HKYB-TWSR-W Steel Staircase & Ramp available on site (HKYB-TWSR-W side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Bridge prefabrication (HKYB) Steel Bridge prefabrication (HKYB) Steel Bridge available on site (HKYB) HKY footbridge design available for FLHY & TWSR-W section  t/ FL Highway N/B Side Section HKYP7 - Pre-bored H pile (6 nos) HKYP7 - Pile cap, Pier and Pier Head HKYAB4 - pile cap & abutment wall HKYAB4 - Backfilling (~3m)  FL Highway S/B Side Section	0% 0% 0% 0% 0% 0% 88.21% Ction 0% 0% 0% 0%	30 0 40 0 50 0 25 30 18 30 30	30 0 40 0 50 0 212 30 18 30 30	20-Jul-15 24-Aug-15 20-Jul-15 04-Sep-15 20-Jul-15 16-Sep-15 28-Oct-14 A 20-Jul-15 24-Aug-15 14-Sep-15 20-Jul-15	22-Aug-15  03-Sep-15  15-Sep-15  17-Aug-15  22-Aug-15  20-Oct-15  22-Aug-15  05-Sep-15	167 112 112 213 213 126 0 0 0 36 36					1	◆ Steel Staircase &	Ramp available
Bridge Cons New Ho Ka Y General HKY1060 HKY1070 HKY1080 HKY1100 HKY1110 HKY1110 HKY1210  TWSR-West HKY1278 HKY1290 HKY1310 HKY1350 HKY1360  TWSR-East HKY1580	Steel Staircase & Ramp prefabrication (HKYB-TWSR-W Steel Staircase & Ramp available on site (HKYB-TWSR-W side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Bridge prefabrication (HKYB) Steel Bridge available on site (HKYB) HKY footbridge design available for FLHY & TWSR-W section t/ FL Highway N/B Side Section HKYP7 - Pre-bored H pile (6 nos) HKYP7 - Pile cap, Pier and Pier Head HKYAB4 - Backfilling (-3m) FL Highway S/B Side Section HKYP3 - Pile cap, Pier and Pier Head	0% 0% 0% 0% 0% 88.21% ction 0% 0% 0% 0% 0%	30 0 40 0 50 0 25 30 18 30 30 12	30 0 40 0 50 0 212 30 18 30 30 12	20-Jul-15 24-Aug-15 20-Jul-15 04-Sep-15 20-Jul-15 16-Sep-15 28-Oct-14 A 20-Jul-15 24-Aug-15 24-Aug-15 24-Aug-15	22-Aug-15  03-Sep-15  15-Sep-15  17-Aug-15  22-Aug-15  22-Aug-15  22-Aug-15  13-Aug-15	167 167 112 112 213 213 126 0 0 0 36 36					1	◆ Steel Staircase &	Ramp available
Bridge Cons New Ho Ka Y General HKY1060 HKY1070 HKY1080 HKY1100 HKY1110 HKY1110 HKY1210 TWSR-West HKY1278 HKY1278 HKY1290 HKY1310 HKY1350 HKY1360 TWSR-East HKY1580 HKY1590	Steel Staircase & Ramp prefabrication (HKYB-TWSR-W Steel Staircase & Ramp available on site (HKYB-TWSR-W side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Bridge prefabrication (HKYB) Steel Bridge available on site (HKYB) HKY footbridge design available for FLHY & TWSR-W section  t/ FL Highway N/B Side Sec HKYP7 - Pre-bored H pile (6 nos) HKYP7 - Pre-bored H pile (6 nos) HKYP7 - Pile cap, Pier and Pier Head HKYAB4 - pile cap & abutment wall HKYAB4 - Backfilling (-3m)  FL Highway S/B Side Sec HKYP3 - Pile cap, Pier and Pier Head Erect Stairecase (HKYFB-TWSR-E side)	0% 0% 0% 0% 0% 0% 88.21% ction 0% 0% 0% 0% 0% 0%	30 0 40 0 50 0 25 30 18 30 30 12	30 0 40 0 50 0 212 30 18 30 30 12	20-Jul-15 24-Aug-15 20-Jul-15 04-Sep-15 20-Jul-15 16-Sep-15 28-Oct-14 A 20-Jul-15 24-Aug-15 14-Sep-15 20-Jul-15 24-Aug-15	22-Aug-15  15-Sep-15  17-Aug-15  22-Aug-15  22-Aug-15  22-Aug-15  13-Aug-15  10-Oct-15	167 112 112 213 213 126 0 0 0 36 36 36					1	◆ Steel Staircase &	Ramp available
Bridge Cons New Ho Ka Y General HKY1060 HKY1070 HKY1080 HKY1100 HKY1110 HKY1110 HKY1210  TWSR-West HKY1278 HKY1290 HKY1310 HKY1350 HKY1360  TWSR-East HKY1580 HKY1590 HKY1600	Steel Staircase & Ramp prefabrication (HKYB-TWSR-W Steel Staircase & Ramp available on site (HKYB-TWSR-W side) Steel Staircase & Ramp available on site (HKYB-TWSR-W side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Bridge prefabrication (HKYB) Steel Bridge available on site (HKYB) HKY footbridge design available for FLHY & TWSR-W section t/ FL Highway N/B Side Section HKYP7 - Remove existing structure HKYP7 - Pre-bored H pile (6 nos) HKYP7 - Pile cap, Pier and Pier Head HKYAB4 - Backfilling (~3m) FL Highway S/B Side Section HKYP3 - Pile cap, Pier and Pier Head Erect Stairecase (HKYFB-TWSR-E side) Finishes Work	0% 0% 0% 0% 0% 88.21% ction 0% 0% 0% 0% 0% 0% 0% 0% 0%	30 0 40 0 50 0 25 30 18 30 30 12	30 0 40 0 50 0 212 30 18 30 30 12	20-Jul-15 24-Aug-15 20-Jul-15 04-Sep-15 20-Jul-15 16-Sep-15 28-Oct-14 A 20-Jul-15 24-Aug-15 24-Aug-15 24-Aug-15 24-Aug-15	22-Aug-15  15-Sep-15  17-Aug-15  22-Aug-15  22-Aug-15  22-Aug-15  10-Oct-15  16-Nov-15	167 112 112 213 213 126 0 0 0 36 36 130 112					1	◆ Steel Staircase &	Ramp available
Bridge Cons New Ho Ka Y General HKY1060 HKY1070 HKY1080 HKY1100 HKY1100 HKY1110 HKY1210  TWSR-West HKY1278 HKY1290 HKY1350 HKY1350 HKY1360  TWSR-East HKY1580 HKY1590 HKY1600 HKY1760	Steel Staircase & Ramp prefabrication (HKYB-TWSR-W Steel Staircase & Ramp available on site (HKYB-TWSR-W side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Bridge prefabrication (HKYB) Steel Bridge prefabrication (HKYB) Steel Bridge available on site (HKYB) HKY footbridge design available for FLHY & TWSR-W section  t/ FL Highway N/B Side Sec HKYP7 - Pre-bored H pile (6 nos) HKYP7 - Pre-bored H pile (6 nos) HKYP7 - Pile cap, Pier and Pier Head HKYAB4 - pile cap & abutment wall HKYAB4 - Backfilling (-3m)  FL Highway S/B Side Sec HKYP3 - Pile cap, Pier and Pier Head Erect Stairecase (HKYFB-TWSR-E side) Finishes Work  HKYP4 - Pile cap, Pier and Pier	0% 0% 0% 0% 0% 0% 88.21%  Ction 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0%	30 0 40 0 50 0 25 30 18 30 30 12 22 30 30	30 0 40 0 50 0 212 30 18 30 30 12 186 30 30 220	20-Jul-15 24-Aug-15 20-Jul-15 04-Sep-15 20-Jul-15 16-Sep-15 28-Oct-14 A 20-Jul-15 24-Aug-15 14-Sep-15 20-Jul-15 24-Aug-15 14-Sep-15 12-Oct-14 A	22-Aug-15  15-Sep-15  17-Aug-15  22-Aug-15  12-Sep-15  20-Oct-15  22-Aug-15  13-Aug-15  10-Oct-15  13-Aug-15	167 167 112 213 213 126 0 0 0 36 36 36 130 112 187					1	◆ Steel Staircase &	Ramp available
Bridge Cons New Ho Ka Y General HKY1060 HKY1070 HKY1080 HKY1100 HKY1110 HKY1110 HKY1210  TWSR-West HKY1278 HKY1278 HKY1290 HKY1310 HKY1350 HKY1360  TWSR-East HKY1580 HKY1580 HKY1600 HKY1760 HKY1760 HKY1800	Steel Staircase & Ramp prefabrication (HKYB-TWSR-W Steel Staircase & Ramp available on site (HKYB-TWSR-W Side) Steel Staircase & Ramp available on site (HKYB-TWSR-W side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Bridge prefabrication (HKYB) Steel Bridge available on site (HKYB) HKY footbridge design available for FLHY & TWSR-W section t/ FL Highway N/B Side Se HKYP7 - Remove existing structure HKYP7 - Pre-bored H pile (6 nos) HKYP7 - Pile cap, Pier and Pier Head HKYAB4 - Backfilling (~3m) FL Highway S/B Side Sect HKYP3 - Pile cap, Pier and Pier Head Erect Stairecase (HKYFB-TWSR-E side) Finishes Work HKYP4 - Pile cap, Pier and Pier Head HKYP5 - Pile cap, Pier and Pier	0% 0% 0% 0% 0% 88.21% ction 0% 0% 0% 0% 0% 0% 0% 0% 0% 90%	30 0 40 0 50 0 25 30 18 30 30 12 22 30 30 22	30 0 40 0 50 0 212 30 18 30 30 12 186 30 30 220 220	20-Jul-15 24-Aug-15 20-Jul-15 04-Sep-15 20-Jul-15 16-Sep-15 28-Oct-14 A 20-Jul-15 24-Aug-15 14-Sep-15 24-Aug-15 24-Aug-15 12-Oct-15 15-Oct-14 A	22-Aug-15  15-Sep-15  17-Aug-15  22-Aug-15  22-Aug-15  22-Aug-15  10-Oct-15  10-Oct-15  16-Nov-15  13-Aug-15  13-Aug-15	167 167 112 112 213 213 126 0 0 0 36 36 36 130 112 187 160					1	◆ Steel Staircase &	Ramp available
Bridge Cons New Ho Ka Y General HKY1060 HKY1070 HKY1080 HKY1100 HKY1100 HKY1110 HKY1210  TWSR-West HKY1278 HKY1290 HKY1350 HKY1350 HKY1360  TWSR-East HKY1580 HKY1590 HKY1600 HKY1760	Steel Staircase & Ramp prefabrication (HKYB-TWSR-W Steel Staircase & Ramp available on site (HKYB-TWSR-W side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Bridge prefabrication (HKYB) Steel Bridge available on site (HKYB) HKY footbridge design available for FLHY & TWSR-W section  t/ FL Highway N/B Side Sec HKYP7 - Pre-bored H pile (6 nos)  HKYP7 - Pre-bored H pile (6 nos)  HKYP7 - Pile cap, Pier and Pier Head HKYAB4 - Backfilling (-3m)  FL Highway S/B Side Sect HKYP3 - Pile cap, Pier and Pier Head Erect Stairecase (HKYFB-TWSR-E side) Finishes Work  HKYP4 - Pile cap, Pier and Pier Head HKYP5 - Pile cap, Pier and Pier	0% 0% 0% 0% 0% 0% 88.21%  Ction 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0%	30 0 40 0 50 0 25 30 18 30 30 12 22 30 30	30 0 40 0 50 0 212 30 18 30 30 12 186 30 30 220	20-Jul-15 24-Aug-15 20-Jul-15 04-Sep-15 20-Jul-15 16-Sep-15 28-Oct-14 A 20-Jul-15 24-Aug-15 14-Sep-15 20-Jul-15 24-Aug-15 14-Sep-15 12-Oct-14 A	22-Aug-15  15-Sep-15  17-Aug-15  22-Aug-15  12-Sep-15  20-Oct-15  22-Aug-15  13-Aug-15  10-Oct-15  13-Aug-15	167 167 112 112 213 213 126 0 0 0 36 36 36 130 112 187 160					1	◆ Steel Staircase &	Ramp available
Bridge Cons New Ho Ka Y General HKY1060 HKY1070 HKY1080 HKY1100 HKY1110 HKY1110 HKY1110 HKY1210  TWSR-West HKY1278 HKY1290 HKY1310 HKY1350 HKY1360  TWSR-East HKY1580 HKY1600 HKY1600 HKY1760 HKY1800 HKY1860  Demolition of	Steel Staircase & Ramp prefabrication (HKYB-TWSR-W Steel Staircase & Ramp available on site (HKYB-TWSR-W side) Steel Staircase & Ramp available on site (HKYB-TWSR-W side) Steel Staircase & Ramp prefabrication (HKYB-TWSR-E side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Bridge prefabrication (HKYB) Steel Bridge available on site (HKYB) HKY footbridge design available for FLHY & TWSR-W section t/ FL Highway N/B Side Sec HKYP7 - Pre-bored H pile (6 nos) HKYP7 - Pre-bored H pile (6 nos) HKYP7 - Pile cap, Pier and Pier Head HKYAB4 - pile cap & abutment wall HKYAB4 - Backfilling (-3m)  FL Highway S/B Side Sec HKYP3 - Pile cap, Pier and Pier Head Erect Stairecase (HKYFB-TWSR-E side) Finishes Work  HKYP4 - Pile cap, Pier and Pier Head Erect Steel Ramp (HKYFB-TWSR-E side) f Existing Ho Ka Yuen Footb	0% 0% 0% 0% 0% 0% 0% 88.21%  ction 0% 0% 0% 0% 0% 0% 0% 0% ction 88.17% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0%	30 0 40 0 50 0 25 30 18 30 30 12 22 30 30 22	30 0 40 0 50 0 212 30 18 30 30 12 186 30 30 220 220	20-Jul-15 24-Aug-15 20-Jul-15 04-Sep-15 20-Jul-15 16-Sep-15 28-Oct-14 A 20-Jul-15 24-Aug-15 14-Sep-15 24-Aug-15 24-Aug-15 12-Oct-15 15-Oct-14 A	22-Aug-15  15-Sep-15  17-Aug-15  22-Aug-15  22-Aug-15  22-Aug-15  10-Oct-15  10-Oct-15  16-Nov-15  13-Aug-15  13-Aug-15	167 167 112 112 213 213 126 0 0 0 36 36 36 130 112 187 160					1	◆ Steel Staircase &	Ramp available
Bridge Cons New Ho Ka Y General HKY1060 HKY1070 HKY1080 HKY1100 HKY1110 HKY1110 HKY1110 HKY1210  TWSR-West HKY1278 HKY1290 HKY1310 HKY1350 HKY1360  TWSR-East HKY1580 HKY1600 HKY1600 HKY1760 HKY1800 HKY1860  Demolition of	Steel Staircase & Ramp prefabrication (HKYB-TWSR-W Steel Staircase & Ramp available on site (HKYB-TWSR-W side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Bridge prefabrication (HKYB) Steel Bridge prefabrication (HKYB)  Steel Bridge available on site (HKYB) HKY footbridge design available for FLHY & TWSR-W section t/ FL Highway N/B Side Section HKYP7 - Remove existing structure  HKYP7 - Pre-bored H pile (6 nos)  HKYP7 - Pile cap, Pier and Pier Head HKYAB4 - Backfilling (-3m)  FL Highway S/B Side Section HKYP3 - Pile cap, Pier and Pier Head Erect Stairecase (HKYFB-TWSR-E side) Finishes Work  HKYP4 - Pile cap, Pier and Pier Head HKYP5 - Pile cap, Pier and Pier Head Erect Stairecase (HKYFB-TWSR-E side) Finishes Work  FL Highway S/B Side Section Finishes Work  FE Side Section FILE Highway S/B Side Section FILE Highwa	0% 0% 0% 0% 0% 88.21% ction 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% ction 88.17% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0%	30 0 40 0 50 0 25 30 18 30 30 12 22 30 30 22	30 0 40 0 50 0 212 30 18 30 30 12 186 30 30 220 220	20-Jul-15 24-Aug-15 20-Jul-15 04-Sep-15 20-Jul-15 16-Sep-15 28-Oct-14 A 20-Jul-15 24-Aug-15 14-Sep-15 24-Aug-15 24-Aug-15 12-Oct-15 15-Oct-14 A 15-Oct-14 A	22-Aug-15  15-Sep-15  17-Aug-15  22-Aug-15  22-Aug-15  22-Aug-15  22-Aug-15  13-Aug-15  13-Aug-15  13-Aug-15  11-Jan-16	167 167 112 112 213 213 126 0 0 0 36 36 36 130 112 187 160 160					1	◆ Steel Staircase &	Ramp available
Bridge Cons New Ho Ka Y General HKY1060 HKY1070 HKY1080 HKY1100 HKY1100 HKY1110 HKY1210  TWSR-West HKY1278 HKY1278 HKY1290 HKY1350 HKY1350 HKY1360  TWSR-East HKY1580 HKY1590 HKY1600 HKY1760 HKY1800 HKY1860  Demolition of TWSR-East HKY1950	Steel Staircase & Ramp prefabrication (HKYB-TWSR-W Steel Staircase & Ramp available on site (HKYB-TWSR-W side) Steel Staircase & Ramp available on site (HKYB-TWSR-W side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Bridge prefabrication (HKYB) Steel Bridge available on site (HKYB) HKY footbridge design available for FLHY & TWSR-W section  1/ FL Highway N/B Side Sec HKYP7 - Pre-bored H pile (6 nos) HKYP7 - Pre-bored H pile (6 nos) HKYP7 - Pile cap, Pier and Pier Head HKYAB4 - Backfilling (-3m)  FL Highway S/B Side Sect HKYP3 - Pile cap, Pier and Pier Head Erect Stairecase (HKYFB-TWSR-E side) Finishes Work  HKYP4 - Pile cap, Pier and Pier Head Erect Steel Ramp (HKYFB-TWSR-E side)  Fexisting Ho Ka Yuen Footb FL Highway S/B Side Sect Existing Staircase location	0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0	30 0 40 0 50 0 25 30 18 30 30 12 22 30 30 22 22 75	30 0 40 0 50 0 212 30 18 30 30 12 186 30 220 220 75	20-Jul-15 24-Aug-15 20-Jul-15 04-Sep-15 20-Jul-15 16-Sep-15 28-Oct-14 A 20-Jul-15 24-Aug-15 14-Sep-15 20-Jul-15 24-Aug-15 24-Aug-15 12-Oct-14 A 15-Oct-14 A 12-Oct-15 30-Mar-15 A	22-Aug-15  15-Sep-15  17-Aug-15  22-Aug-15  12-Sep-15  20-Oct-15  22-Aug-15  10-Oct-15  13-Aug-15  13-Aug-15  11-Jan-16	167 112 112 213 213 126 0 0 0 36 36 36 130 112 187 160 160					1	◆ Steel Staircase &	Ramp available
Bridge Cons New Ho Ka Y General HKY1060 HKY1070 HKY1080 HKY1100 HKY1110 HKY1110 HKY1210  TWSR-West HKY1278 HKY1290 HKY1310 HKY1350 HKY1360  TWSR-East HKY1580 HKY1600 HKY1600 HKY1600 HKY1760 HKY1800 HKY1800 HKY1800 HKY1800 HKY1800 HKY1800 HKY1800 HKY1800 HKY1800 HKY1960	Steel Staircase & Ramp prefabrication (HKYB-TWSR-W Steel Staircase & Ramp available on site (HKYB-TWSR-W side) Steel Staircase & Ramp available on site (HKYB-TWSR-W side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Bridge prefabrication (HKYB) Steel Bridge available on site (HKYB) HKY footbridge design available for FLHY & TWSR-W section t/ FL Highway N/B Side Sec HKYP7 - Pre-bored H pile (6 nos) HKYP7 - Pre-bored H pile (6 nos) HKYP7 - Pile cap, Pier and Pier Head HKYAB4 - pile cap & abutment wall HKYAB4 - Backfilling (~3m)  FL Highway S/B Side Sec HKYP3 - Pile cap, Pier and Pier Head Erect Staircase (HKYFB-TWSR-E side) Finishes Work  HKYP4 - Pile cap, Pier and Pier Head Erect Steel Ramp (HKYFB-TWSR-E side) f Existing Ho Ka Yuen Footb FL Highway S/B Side Sec Erection of Temp Ramp at TWSR-E Existing Staircase location Demolish existing TWSR-E existing Ramp	0% 0% 0% 0% 0% 0% 88.21% ction 0% 0% 0% 0% 0% 0% 0% 0% 0% ction 88.17% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0%	30 0 40 0 50 0 25 30 18 30 30 12 22 22 75	30 0 40 0 50 0 212 30 18 30 30 12 186 30 30 220 220 75	20-Jul-15 24-Aug-15 20-Jul-15 04-Sep-15 20-Jul-15 16-Sep-15 28-Oct-14 A 20-Jul-15 24-Aug-15 14-Sep-15 20-Jul-15 24-Aug-15 12-Oct-15 15-Oct-14 A 15-Oct-14 A 12-Oct-15	22-Aug-15  15-Sep-15  17-Aug-15  22-Aug-15  22-Aug-15  22-Aug-15  20-Oct-15  22-Aug-15  13-Aug-15  11-Jan-16  04-Aug-15  16-Sep-15	167 167 112 112 213 213 126 0 0 0 36 36 36 130 112 187 160 110 160 112					1	♦ Steel Staircase &	Ramp available
Bridge Cons New Ho Ka Y General HKY1060 HKY1070 HKY1080 HKY1100 HKY1110 HKY1110 HKY1210  TWSR-West HKY1278 HKY1290 HKY1350 HKY1350 HKY1360  TWSR-East HKY1580 HKY1590 HKY1600 HKY1760 HKY1800	Steel Staircase & Ramp prefabrication (HKYB-TWSR-W Steel Staircase & Ramp available on site (HKYB-TWSR-W side) Steel Staircase & Ramp available on site (HKYB-TWSR-W side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Bridge prefabrication (HKYB) Steel Bridge available on site (HKYB) HKY footbridge design available for FLHY & TWSR-W section  1/ FL Highway N/B Side Sec HKYP7 - Pre-bored H pile (6 nos) HKYP7 - Pre-bored H pile (6 nos) HKYP7 - Pile cap, Pier and Pier Head HKYAB4 - Backfilling (-3m)  FL Highway S/B Side Sec HKYP3 - Pile cap, Pier and Pier Head Erect Stairecase (HKYFB-TWSR-E side) Finishes Work  HKYP4 - Pile cap, Pier and Pier Head Erect Steel Ramp (HKYFB-TWSR-E side)  f Existing Ho Ka Yuen Footb FL Highway S/B Side Sec Erection of Temp Ramp at TWSR-E Existing Staircase location Demolish existing TWSR-E existing Ramp 1 lane of slip road Y space available	0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0	30 0 40 0 50 0 25 30 18 30 30 12 22 30 30 22 22 75	30 0 40 0 50 0 212 30 18 30 30 12 186 30 220 220 75	20-Jul-15 24-Aug-15 20-Jul-15 04-Sep-15 20-Jul-15 16-Sep-15 28-Oct-14 A 20-Jul-15 24-Aug-15 14-Sep-15 20-Jul-15 24-Aug-15 12-Oct-15 15-Oct-14 A 15-Oct-14 A 12-Oct-15	22-Aug-15  15-Sep-15  17-Aug-15  22-Aug-15  12-Sep-15  20-Oct-15  22-Aug-15  10-Oct-15  13-Aug-15  13-Aug-15  11-Jan-16	167 167 112 112 213 213 126 0 0 0 36 36 36 130 112 187 160 110 160 112					1	◆ Steel Staircase &	Ramp available
Bridge Cons New Ho Ka Y General HKY1060 HKY1070 HKY1080 HKY1100 HKY1110 HKY1110 HKY1210  TWSR-West HKY1278 HKY1290 HKY1350 HKY1350 HKY1360  TWSR-East HKY1580 HKY1590 HKY1600 HKY1600 HKY1760 HKY1860  Demolition of TWSR-East HKY1950 HKY1950 HKY1950 HKY1970  TWSR-East	Steel Staircase & Ramp prefabrication (HKYB-TWSR-W Steel Staircase & Ramp available on site (HKYB-TWSR-W side) Steel Staircase & Ramp available on site (HKYB-TWSR-B side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Bridge prefabrication (HKYB) Steel Bridge available on site (HKYB) HKY footbridge design available for FLHY & TWSR-W section t/ FL Highway N/B Side Sec HKYP7 - Pre-bored H pile (6 nos) HKYP7 - Pre-bored H pile (6 nos) HKYP7 - Pile cap, Pier and Pier Head HKYAB4 - pile cap & abutment wall HKYAB4 - Backfilling (-3m)  FL Highway S/B Side Sec HKYP3 - Pile cap, Pier and Pier Head Erect Staircase (HKYFB-TWSR-E side) Finishes Work  HKYP4 - Pile cap, Pier and Pier Head Erect Steel Ramp (HKYFB-TWSR-E side) f Existing Ho Ka Yuen Footb FL Highway S/B Side Sec Existing Ho Ka Yuen Footb FL Highway S/B Side Sec Erection of Temp Ramp at TWSR-E Existing Staircase location Demolish existing TWSR-E existing Ramp 1 lane of slip road Y space available  Construction	0% 0% 0% 0% 0% 0% 88.21% ction 0% 0% 0% 0% 0% 0% 0% 0% 0% ction 88.17% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0%	30 0 40 0 50 0 25 30 18 30 30 12 22 22 75	30 0 40 0 50 0 212 30 18 30 30 12 186 30 30 220 220 75	20-Jul-15 24-Aug-15 20-Jul-15 04-Sep-15 20-Jul-15 16-Sep-15 28-Oct-14 A 20-Jul-15 24-Aug-15 14-Sep-15 20-Jul-15 24-Aug-15 12-Oct-15 15-Oct-14 A 15-Oct-14 A 12-Oct-15	22-Aug-15  15-Sep-15  17-Aug-15  22-Aug-15  22-Aug-15  22-Aug-15  20-Oct-15  22-Aug-15  13-Aug-15  11-Jan-16  04-Aug-15  16-Sep-15	167 167 112 112 213 213 126 0 0 0 36 36 36 130 112 187 160 110 160 112					1	♦ Steel Staircase &	Ramp available
Bridge Cons New Ho Ka Y General HKY1060 HKY1070 HKY1080 HKY1100 HKY1110 HKY1110 HKY1210  TWSR-West HKY1278 HKY1290 HKY1310 HKY1350 HKY1360  TWSR-East HKY1580 HKY1600 HKY1600 HKY1600 HKY1760 HKY1800 HKY1760 HKY1800 HKY1960 HKY1960 TWSR-East HKY1950 HKY1950 HKY1960 HKY1960 HKY1960 HKY1960 HKY1970 TWSR-East Drainage & R	Steel Staircase & Ramp prefabrication (HKYB-TWSR-W Steel Staircase & Ramp available on site (HKYB-TWSR-W side) Steel Staircase & Ramp available on site (HKYB-TWSR-B side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Bridge prefabrication (HKYB) Steel Bridge available on site (HKYB) HKY footbridge design available for FLHY & TWSR-W section t/ FL Highway N/B Side Sec HKYP7 - Pre-bored H pile (6 nos) HKYP7 - Pre-bored H pile (6 nos) HKYP7 - Pile cap, Pier and Pier Head HKYAB4 - pile cap & abutment wall HKYAB4 - Backfilling (-3m)  FL Highway S/B Side Sec HKYP3 - Pile cap, Pier and Pier Head Erect Staircase (HKYFB-TWSR-E side) Finishes Work  HKYP4 - Pile cap, Pier and Pier Head Erect Steel Ramp (HKYFB-TWSR-E side) f Existing Ho Ka Yuen Footb FL Highway S/B Side Sec Existing Ho Ka Yuen Footb FL Highway S/B Side Sec Erection of Temp Ramp at TWSR-E Existing Staircase location Demolish existing TWSR-E existing Ramp 1 lane of slip road Y space available  Construction	0% 0% 0% 0% 0% 0% 0% 88.21%  ction 0% 0% 0% 0% 0% 0% 0% ction 88.17% 0% 0% 0% 0% 0% 0% 0% 0% 0%	30 0 40 0 50 0 25 30 18 30 30 12 22 22 75	30 0 40 0 50 0 212 30 18 30 30 12 186 30 30 220 220 75	20-Jul-15 24-Aug-15 20-Jul-15 04-Sep-15 20-Jul-15 16-Sep-15 28-Oct-14 A 20-Jul-15 24-Aug-15 14-Sep-15 20-Jul-15 24-Aug-15 12-Oct-15 15-Oct-14 A 15-Oct-14 A 12-Oct-15	22-Aug-15  15-Sep-15  17-Aug-15  22-Aug-15  22-Aug-15  22-Aug-15  20-Oct-15  22-Aug-15  13-Aug-15  11-Jan-16  04-Aug-15  16-Sep-15	167 167 112 112 213 213 126 0 0 0 36 36 36 130 112 187 160 110 160 112					1	♦ Steel Staircase &	Ramp available
Bridge Cons New Ho Ka Y General HKY1060 HKY1070 HKY1080 HKY1100 HKY1110 HKY1110 HKY1210  TWSR-West HKY1278 HKY1278 HKY1278 HKY1278 HKY1350 HKY1360  TWSR-East HKY1580 HKY1600 HKY1600 HKY1600 HKY1760 HKY1800 HKY1760 HKY1800 HKY1800 HKY1960 TWSR-East HKY1950	Steel Staircase & Ramp prefabrication (HKYB-TWSR-W Steel Staircase & Ramp available on site (HKYB-TWSR-W side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Bridge prefabrication (HKYB) Steel Bridge available on site (HKYB) HKY footbridge design available for FLHY & TWSR-W section t/ FL Highway N/B Side Sec HKYP7 - Pre-bored H pile (6 nos) HKYP7 - Pre-bored H pile (6 nos) HKYP7 - Pile cap, Pier and Pier Head HKYAB4 - pile cap & abutment wall HKYAB4 - Backfilling (-3m)  FL Highway S/B Side Sec HKYP3 - Pile cap, Pier and Pier Head Erect Staircase (HKYFB-TWSR-E side) Finishes Work  HKYP4 - Pile cap, Pier and Pier Head Erect Steel Ramp (HKYFB-TWSR-E side) f Existing Ho Ka Yuen Footb FL Highway S/B Side Sec Erection of Temp Ramp at TWSR-E Existing Staircase location Demolish existing TWSR-E existing Ramp 1 lane of slip road Y space available  Construction Road Works	0% 0% 0% 0% 0% 0% 0% 88.21%  ction 0% 0% 0% 0% 0% 0% 0% ction 88.17% 0% 0% 0% 0% 0% 0% 0% 0% 0%	30 0 40 0 50 0 25 30 18 30 30 12 22 22 75	30 0 40 0 50 0 212 30 18 30 30 12 186 30 220 220 75 80 37 0	20-Jul-15 24-Aug-15 20-Jul-15 04-Sep-15 20-Jul-15 16-Sep-15 28-Oct-14 A 20-Jul-15 24-Aug-15 14-Sep-15 20-Jul-15 24-Aug-15 12-Oct-15 15-Oct-14 A 15-Oct-14 A 12-Oct-15	22-Aug-15  15-Sep-15  17-Aug-15  22-Aug-15  22-Aug-15  22-Aug-15  22-Aug-15  13-Aug-15  13-Aug-15  13-Aug-15  13-Aug-15  11-Jan-16  04-Aug-15  16-Sep-15	167 167 112 112 213 213 126 0 0 0 36 36 36 130 112 187 160 110 0 0					1	♦ Steel Staircase &	Ramp available
Bridge Cons New Ho Ka Y General HKY1060 HKY1070 HKY1080 HKY1100 HKY1100 HKY1110 HKY1210  TWSR-West HKY1278 HKY1290 HKY1350 HKY1350 HKY1360  TWSR-East HKY1580 HKY1590 HKY1600 HKY1760 HKY1760 HKY1760 HKY1800 HKY1860  Demolition of TWSR-East HKY1950 HKY1970  TWSR-East TWSR-East TWSR-East TWSR-East	Steel Staircase & Ramp prefabrication (HKYB-TWSR-W Steel Staircase & Ramp available on site (HKYB-TWSR-W side) Steel Staircase & Ramp prefabrication (HKYB-TWSR-E side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Bridge prefabrication (HKYB) Steel Bridge available on site (HKYB) HKY footbridge design available for FLHY & TWSR-W section  1/ FL Highway N/B Side Sec HKYP7 - Pre-bored H pile (6 nos) HKYP7 - Pre-bored H pile (6 nos) HKYP7 - Pile cap, Pier and Pier Head HKYAB4 - Backfilling (-3m)  FL Highway S/B Side Sec HKYP3 - Pile cap, Pier and Pier Head HKYAB4 - Pile cap, Pier and Pier Head HKYP5 - Pile cap, Pier and Pier Head Frect Stairecase (HKYFB-TWSR-E side)  f Existing Ho Ka Yuen Footb FL Highway S/B Side Sec Erection of Temp Ramp at TWSR-E Existing Staircase location Demolish existing TWSR-E existing Ramp 1 lane of slip road Y space available  Construction Road Works FL Highway S/B Side Sec Road work for New TWSR-East	0% 0% 0% 0% 0% 0% 88.21% ction 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0%	30 0 40 0 50 0 25 30 18 30 30 12 22 30 30 22 22 75	30 0 40 0 50 0 212 30 18 30 30 12 186 30 220 220 75 80 37 0	20-Jul-15 24-Aug-15 20-Jul-15 04-Sep-15 20-Jul-15 16-Sep-15 28-Oct-14 A 20-Jul-15 24-Aug-15 14-Sep-15 24-Aug-15 24-Aug-15 12-Oct-15 15-Oct-14 A 15-Oct-14 A 12-Oct-15	22-Aug-15  15-Sep-15  17-Aug-15  22-Aug-15  22-Aug-15  22-Aug-15  22-Aug-15  13-Aug-15  13-Aug-15  13-Aug-15  13-Aug-15  11-Jan-16  04-Aug-15  16-Sep-15	167 167 112 112 213 213 126 0 0 0 36 36 36 130 112 187 160 110 0 0					1	♦ Steel Staircase &	Ramp available
Bridge Cons New Ho Ka Y General HKY1060 HKY1070 HKY1080 HKY1100 HKY1110 HKY1110 HKY1210  TWSR-Wes HKY1278 HKY1278 HKY1278 HKY1278 HKY1280 HKY1360  TWSR-East HKY1580 HKY1600 HKY1760 HKY1760 HKY1760 HKY1760 HKY1760 HKY1800 HKY1760 TWSR-East	Steel Staircase & Ramp prefabrication (HKYB-TWSR-W Steel Staircase & Ramp available on site (HKYB-TWSR-W side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Bridge prefabrication (HKYB) Steel Bridge available on site (HKYB) HKY footbridge design available for FLHY & TWSR-W section t/ FL Highway N/B Side Se HKYP7 - Remove existing structure HKYP7 - Pre-bored H pile (6 nos) HKYP7 - Pile cap, Pier and Pier Head HKYAB4 - Backfilling (~3m) FL Highway S/B Side Sect HKYP3 - Pile cap, Pier and Pier Head Erect Stairecase (HKYFB-TWSR-E side) Finishes Work HKYP4 - Pile cap, Pier and Pier Head Erect Steel Ramp (HKYFB-TWSR-E side) f Existing Ho Ka Yuen Footb FL Highway S/B Side Sect Erection of Temp Ramp at TWSR-E Existing Ho Ka Yuen Footb FL Highway S/B Side Sect Crection of Staircase location Demolish existing TWSR-E existing Ramp 1 lane of slip road Y space available  Construction Road Works FL Highway S/B Side Sect Road work for New TWSR-East	0% 0% 0% 0% 0% 0% 88.21% ction 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0%	30 0 40 0 50 0 25 30 18 30 30 12 22 30 30 22 22 75	30 0 40 0 50 0 212 30 18 30 30 12 186 30 220 220 75 80 37 0	20-Jul-15 24-Aug-15 20-Jul-15 04-Sep-15 20-Jul-15 16-Sep-15 28-Oct-14 A 20-Jul-15 24-Aug-15 14-Sep-15 24-Aug-15 24-Aug-15 12-Oct-15 15-Oct-14 A 15-Oct-14 A 12-Oct-15	22-Aug-15  15-Sep-15  17-Aug-15  22-Aug-15  22-Aug-15  22-Aug-15  22-Aug-15  13-Aug-15  13-Aug-15  13-Aug-15  13-Aug-15  11-Jan-16  04-Aug-15  16-Sep-15	167 167 112 112 213 213 126 0 0 0 36 36 36 130 112 187 160 110 0 0					1	♦ Steel Staircase &	Ramp available
Bridge Cons New Ho Ka Y General HKY1060 HKY1070 HKY1080 HKY1100 HKY1100 HKY1110 HKY1210  TWSR-West HKY1278 HKY1278 HKY1278 HKY1278 HKY1350 HKY1360  TWSR-East HKY1580 HKY1590 HKY1600 HKY1760 HKY1760 HKY1760 HKY1760 HKY1760 HKY1760 HKY1800 HKY1760 HKY1800 HKY1970 TWSR-East	Steel Staircase & Ramp prefabrication (HKYB-TWSR-W Steel Staircase & Ramp available on site (HKYB-TWSR-W side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Bridge prefabrication (HKYB) Steel Bridge available on site (HKYB) HKY footbridge design available for FLHY & TWSR-W section t/ FL Highway N/B Side Sec HKYP7 - Pre-bored H pile (6 nos) HKYP7 - Pre-bored H pile (6 nos) HKYP7 - Pile cap, Pier and Pier Head HKYAB4 - pile cap & abutment wall HKYAB4 - Backfilling (~3m)  FL Highway S/B Side Sec HKYP3 - Pile cap, Pier and Pier Head Erect Staircase (HKYFB-TWSR-E side) Finishes Work  HKYP4 - Pile cap, Pier and Pier Head Erect Steel Ramp (HKYFB-TWSR-E side) f Existing Ho Ka Yuen Footb FL Highway S/B Side Sec Erection of Temp Ramp at TWSR-E Existing Staircase location Demolish existing TWSR-E existing Ramp 1 lane of slip road Y space available  Construction Road Works FL Highway S/B Side Sect Road work for New TWSR-East	0% 0% 0% 0% 0% 0% 88.21% ction 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0%	30 0 40 0 50 0 25 30 18 30 30 12 22 30 30 22 22 75	30 0 40 0 50 0 212 30 18 30 30 12 186 30 220 220 75 80 37 0	20-Jul-15 24-Aug-15 20-Jul-15 04-Sep-15 20-Jul-15 16-Sep-15 28-Oct-14 A 20-Jul-15 24-Aug-15 14-Sep-15 24-Aug-15 24-Aug-15 12-Oct-15 15-Oct-14 A 15-Oct-14 A 12-Oct-15	22-Aug-15  15-Sep-15  17-Aug-15  22-Aug-15  22-Aug-15  22-Aug-15  22-Aug-15  13-Aug-15  13-Aug-15  13-Aug-15  13-Aug-15  11-Jan-16  04-Aug-15  16-Sep-15	167 167 112 112 213 213 126 0 0 0 36 36 36 130 112 187 160 110 0 0					1	♦ Steel Staircase &	Ramp available
Bridge Cons New Ho Ka Y General HKY1060 HKY1070 HKY1080 HKY1100 HKY1110 HKY1110 HKY1210  TWSR-Wes HKY1278 HKY1278 HKY1278 HKY1278 HKY1280 HKY1360  TWSR-East HKY1580 HKY1600 HKY1760 HKY1760 HKY1760 HKY1760 HKY1760 HKY1800 HKY1760 TWSR-East	Steel Staircase & Ramp prefabrication (HKYB-TWSR-W Steel Staircase & Ramp available on site (HKYB-TWSR-W side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Bridge prefabrication (HKYB) Steel Bridge available on site (HKYB) HKY footbridge design available for FLHY & TWSR-W section t/ FL Highway N/B Side Se HKYP7 - Remove existing structure HKYP7 - Pre-bored H pile (6 nos) HKYP7 - Pile cap, Pier and Pier Head HKYAB4 - Backfilling (~3m) FL Highway S/B Side Sect HKYP3 - Pile cap, Pier and Pier Head Erect Stairecase (HKYFB-TWSR-E side) Finishes Work HKYP4 - Pile cap, Pier and Pier Head Erect Steel Ramp (HKYFB-TWSR-E side) f Existing Ho Ka Yuen Footb FL Highway S/B Side Sect Erection of Temp Ramp at TWSR-E Existing Ho Ka Yuen Footb FL Highway S/B Side Sect Crection of Staircase location Demolish existing TWSR-E existing Ramp 1 lane of slip road Y space available  Construction Road Works FL Highway S/B Side Sect Road work for New TWSR-East	0% 0% 0% 0% 0% 0% 88.21% ction 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0%	30 0 40 0 50 0 25 30 18 30 30 12 22 30 30 22 22 75	30 0 40 0 50 0 212 30 18 30 30 12 186 30 220 220 75 80 37 0	20-Jul-15 24-Aug-15 20-Jul-15 04-Sep-15 20-Jul-15 16-Sep-15 28-Oct-14 A 20-Jul-15 24-Aug-15 14-Sep-15 24-Aug-15 24-Aug-15 12-Oct-15 15-Oct-14 A 15-Oct-14 A 12-Oct-15	22-Aug-15  15-Sep-15  17-Aug-15  22-Aug-15  12-Sep-15  20-Oct-15  22-Aug-15  10-Oct-15  13-Aug-15  13-Aug-15  11-Jan-16  04-Aug-15  16-Sep-15	167 167 112 112 213 213 126 0 0 0 36 36 36 130 112 187 160 110 0 0					1	♦ Steel Staircase &	Ramp available
Bridge Cons New Ho Ka Y General HKY1060 HKY1070 HKY1080 HKY1100 HKY1110 HKY1110 HKY1210  TWSR-West HKY1278 HKY1278 HKY1278 HKY1278 HKY1350 HKY1360  TWSR-East HKY1580 HKY1600 HKY1600 HKY1600 HKY1760 HKY1760 HKY1760 HKY1800 HKY1760 HKY1800 HKY1760 HKY1800 HKY1760 HKY1800 HKY1950 HKY1960 HKY1970  TWSR-East	Steel Staircase & Ramp prefabrication (HKYB-TWSR-W Steel Staircase & Ramp available on site (HKYB-TWSR-W side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Bridge prefabrication (HKYB) Steel Bridge available on site (HKYB) HKY footbridge design available for FLHY & TWSR-W section t/ FL Highway N/B Side Sec HKYP7 - Pre-bored H pile (6 nos) HKYP7 - Pre-bored H pile (6 nos) HKYP7 - Pile cap, Pier and Pier Head HKYAB4 - pile cap & abutment wall HKYAB4 - Backfilling (-3m)  FL Highway S/B Side Sec HKYP3 - Pile cap, Pier and Pier Head Erect Staircase (HKYFB-TWSR-E side) Finishes Work  HKYP4 - Pile cap, Pier and Pier Head Erect Steel Ramp (HKYFB-TWSR-E side) f Existing Ho Ka Yuen Footb FL Highway S/B Side Sec Erection of Temp Ramp at TWSR-E Existing Staircase location Demolish existing TWSR-E existing Ramp 1 lane of slip road Y space available  Construction Road Works FL Highway S/B Side Sec Road work for New TWSR-East  1. 7925 to 8700)  Struction Shek Pedstrian & Cycle Bri	0% 0% 0% 0% 0% 0% 88.21%  ction 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0%	30 0 40 0 50 0 25 30 18 30 30 12 22 22 75	30 0 40 0 50 0 212 30 18 30 30 12 186 30 220 220 75 80 37 0	20-Jul-15 24-Aug-15 20-Jul-15 04-Sep-15 20-Jul-15 16-Sep-15 28-Oct-14 A 20-Jul-15 24-Aug-15 14-Sep-15 24-Aug-15 24-Aug-15 12-Oct-15 15-Oct-14 A 15-Oct-14 A 12-Oct-15 30-Mar-15 A 05-Aug-15	22-Aug-15  15-Sep-15  17-Aug-15  22-Aug-15  12-Sep-15  22-Aug-15  05-Sep-15  13-Aug-15  13-Aug-15  13-Aug-15  11-Jan-16  04-Aug-15  16-Sep-15  16-Sep-15	167 167 112 112 213 213 126 0 0 0 36 36 36 130 112 187 160 160 112					1	♦ Steel Staircase &	Ramp available
Bridge Cons New Ho Ka Y General HKY1060 HKY1070 HKY1080 HKY1100 HKY1110 HKY1110 HKY1210  TWSR-West HKY1278 HKY1278 HKY1278 HKY1280 HKY1360 TWSR-East HKY1580 HKY1590 HKY1600 HKY1760 HKY1760 HKY1760 HKY1760 HKY1760 HKY1760 HKY1800 TWSR-East HKY1950 HKY1970 TWSR-East HKY1950 HKY1970 TWSR-East	Steel Staircase & Ramp prefabrication (HKYB-TWSR-W Steel Staircase & Ramp available on site (HKYB-TWSR-W side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Staircase & Ramp available on site (HKYB-TWSR-E side) Steel Bridge prefabrication (HKYB) Steel Bridge available on site (HKYB) HKY footbridge design available for FLHY & TWSR-W section  **If L Highway N/B Side Sectory HKYP7 - Pre-bored H pile (6 nos)  HKYP7 - Pre-bored H pile (6 nos)  HKYP7 - Pile cap, Pier and Pier Head HKYAB4 - Backfilling (-3m)  **FL Highway S/B Side Sectory HKYP3 - Pile cap, Pier and Pier Head Erect Stairecase (HKYFB-TWSR-E side) Finishes Work  HKYP4 - Pile cap, Pier and Pier Head Erect Steel Ramp (HKYFB-TWSR-E side)  **Existing Ho Ka Yuen Footb FL Highway S/B Side Sectory Hamping Howay S/B Side Sectory Hamping Howay S/B Side Sectory Hamping Howay S/B Side Sectory FL Highway S/B Side Sectory Ramp  1 lane of slip road Y space available  **Construction** Road Works FL Highway S/B Side Sectory Road Works FL Highway S/B Side Sectory Road work for New TWSR-East  1. 7925 to 8700)  Shek Pedstrian & Cycle Bri	0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0	30 0 40 0 50 0 25 30 18 30 30 12 22 22 75 14 37 0	30 0 40 0 50 0 212 30 18 30 30 12 186 30 220 75 80 37 0	20-Jul-15 24-Aug-15 20-Jul-15 04-Sep-15 20-Jul-15 16-Sep-15 28-Oct-14 A 20-Jul-15 24-Aug-15 14-Sep-15 24-Aug-15 24-Aug-15 12-Oct-15 15-Oct-14 A 15-Oct-14 A 12-Oct-15	22-Aug-15  15-Sep-15  17-Aug-15  22-Aug-15  12-Sep-15  20-Oct-15  22-Aug-15  10-Oct-15  13-Aug-15  13-Aug-15  11-Jan-16  04-Aug-15  16-Sep-15	167 167 112 112 213 213 126 0 0 0 36 36 36 130 112 187 160 160 112					1	♦ Steel Staircase &  ♦ Steel B	Ramp available



APPENDIX C
IMPLEMENTATION SCHEDULE OF
ENVIRONMENTAL MITIGATION MEASURES
(EMIS)

## **Appendix C - Implementation Schedule of Environmental Mitigation Measures (EMIS)**

## Air Quality - Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Air Quality during construction	Restricting heights from which materials are dropped, as far as practicable to minimize the fugitive dust arising from unloading/loading.	During construction	V
	All stockpiles of excavated materials or spoil of more than 50m³ shall be enclosed, covered or dampened during dry or windy conditions.		V
	Effective water sprays shall be used to control potential dust emission sources such as unpaved haul roads and active construction areas.		V
	All spraying of materials and surfaces shall avoid excessive water usage.		V
	Vehicles that have the potential to create dust while transporting materials shall be covered, with the cover properly secured and extended over the edges of the side and tail boards.		V
	Materials shall be dampened, if necessary, before transportation.		V
	Travelling speeds shall be controlled to reduce traffic induced dust dispersion and re-suspension within the site from the operating haul trucks.		V
	Vehicle washing facilities shall be provided to minimize the quantity of material deposited on public roads.		@

# **Noise – Schedule of Recommended Mitigation Measures**

Impact	Mitigation Measures	Timing	Implementation Status
Noise during construction	Use of silenced plant or plant equipped with mufflers or dampers in substitute of ordinary plant.	During construction	V
	Reduce the number of equipment and their percentage on-time.		V
	3.5 m and 5.5 m high temporary noise barrier at culvert construction work area (Figure 2a of the Environmental Permit).		#
	3 m high temporary noise barrier along the northern edge of Bridge 12 at ground level (Figure 2b of the Environmental Permit).		#
	2 m high temporary noise barrier along the northern edge of Bridge 12 at bridge level (Figure 2b of the Environmental Permit).		#
	2.5 m high temporary noise barrier along Tai Wo Service Road West (Figure 2c of the Environmental Permit).		#
	3.5m and 7m high temporary noise barrier along Tai Wo Services Road West near Tai Hang (Figure 2c of the Environmental Permit).		#
	7 m high temporary noise barrier along Tai Wo Service Road West near Tai Wo Footbridge work area (Figure 2d of the Environmental Permit).		#
	7 m high temporary noise barrier near Kiu Tau Footbridge work area (Figure 2d of the Environmental Permit).		#
	2.5 m high temporary noise barrier near river diversion work area (Figure 2e of the Environmental Permit).		#

# Water Quality – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Water quality during construction	<ul> <li>Demolition and reconstruction of bridges</li> <li>Prevent off-site migration through use of sheet piles.</li> <li>Minimise duration of works as far as practical.</li> <li>All sewer and drainage connections should be sealed to prevent debris, soil, sand, etc, from entering public sewers/drains.</li> <li>Site surface runoff should be settled to remove sand/silt before it is discharged into the existing storm drains.</li> <li>Road Widening Works, Earthworks and Culvert Extension Works</li> <li>Wastewater generated from any concrete batching washdown of equipment or similar activities should be discharged into foul sewers, after the removal of settable solids, and pH adjustment as necessary. All sewage discharges from the study area should meet the TM standards and approval from EPD through the licensing process is required.</li> <li>Sand traps, oil interceptors and other pollution prevention installations should be provided, properly cleaned and maintained.</li> <li>Runoff from exposed working areas, unfinished slopes and from unlined temporary channels should be directed to stilling basins and/or silt traps before discharging to the drainage outfalls.</li> <li>Regular inspections of stilling basins and/or silt traps are required to ensure that sediment is not conveyed into the existing drainage system.</li> <li>Open stockpiles should be covered with a tarpaulin cover.</li> <li>During the wet season, any exposed top soils should be covered with a tarpaulin, shotcreted or hydroseeded.</li> <li>Sand and silt from wash-water from vehicle washing should be settled out before discharging into storm drains.</li> <li>Fuels should be stored in bunded areas such that spillage can be easily collected.</li> </ul>		V

# Waste - Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Waste management during construction	<ul> <li>General Waste</li> <li>Transport of wastes off site as soon as possible.</li> <li>Maintenance of accurate waste records.</li> <li>Minimisation of waste generation for disposal (via reduction/recycling/re-use).</li> <li>No on-site burning will be permitted.</li> <li>Use of re-useable metal hoardings/signboards.</li> </ul>	During construction	@
	Vegetation from site clearance     Segregation of materials to facilitate disposal.     Mulching to reduce bulk and where possible review opportunities for the possible beneficial use within landscaping areas.		V
	Demolition Wastes - Segregation of materials to facilitate disposal Appropriate stockpile management.		V
	Excavated Materials     Segregation of materials to facilitate disposal / reuse.     Appropriate stockpile management.     Re-use of excavated material on or off site (where possible).     Special handling and disposal procedures in the event that contaminated materials are excavated.		V
	<ul> <li>Construction Wastes</li> <li>Segregation of materials to facilitate recycling/reuse (within designated area in appropriate containers/stockpiles).</li> <li>Appropriate stockpile management.</li> <li>Planning to reduce over ordering and waste generation.</li> <li>Recycling and re-use of materials where possible (e.g. metal, wood from formwork)</li> <li>For material which cannot be re-used/recycled, collection should be carried out by an approved waste contractor for landfill disposal.</li> </ul>		V
	Bentonite Slurries - Bentonite slurries should be reused as far as possible Disposal in accordance with Practice Note For Professional Persons ProPECC PN 1/94.	-	#

<ul> <li>Chemical Wastes</li> <li>Storage within locked, covered and bunded area.</li> <li>The storage area shall not be located adjacent to sensitive receivers e.g. drains.</li> <li>Minimise waste production and recycle oils/solvents where possible.</li> <li>A spill response procedure shall be in place and absorption material available for minor spillages.</li> <li>Use appropriate and labelled containers.</li> <li>Educate site workers on site cleanliness/waste management procedures.</li> <li>If chemical wastes are to be generated, the contractor must register with EPD as a chemical waste producer.</li> <li>The chemical wastes shall be collected by a licensed chemical waste collector.</li> </ul>	V
Municipal Wastes     Waste shall be stored within a temporary refuse collection facility, in appropriate containers prior to collection and disposal.     Regular, daily collections are required by an approved waste collector.	V

# **Ecology – Schedule of Recommended Mitigation Measures**

Impact	Mitigation Measures	Timing	Implementation Status
Ecology during construction	<ul> <li>Accurate Delineation of Works Area</li> <li>Boundaries of proposed works areas shall be clearly identified and separated from external areas by a physical barrier to prevent encroachment of adjacent habitats.</li> <li>Individual trees which fall within the works areas but which work plans do not require removal are to be retained and fenced off to maximize protection.</li> </ul>	During construction	V
	Vegetation Clearance     No fires shall be lit within the works area for the purpose of burning cleared vegetation.     The Contractor shall give consideration to mulching the cleared vegetation for recycling within the works area / adjacent land.		V
	<ul> <li>Dust generation There are a number of measures which shall be taken as specified in the Air Pollution Control (Construction Dust) Regulation on 'Dust Control Requirements, including the following key measures to be applied during construction: <ul> <li>Vehicle washing facilities to be provided at every discernible or designated vehicle exit point;</li> <li>All temporary site access roads shall be sprayed with water to suppress dust as necessary;</li> <li>All dusty materials should be sprayed with water immediately prior to any handling; and</li> <li>All debris should be covered entirely by impervious sheeting or stored in a sheltered debris collection area.</li> </ul> </li></ul>		V
	Surface Run-off In general, mitigation measures shall be in accordance with ProPECC PN1/94 on 'Construction Site Drainage'. Key measures include:  - Bund and cover stock piles to avoid run-off;  - Channel any run-off through a system of oil, grease and sediment / silt traps and reuse water on site where ever practical;  - All vehicle maintenance to be undertaken within a bunded area; and  - Maximise vegetation retention on-site to maximise absorption (minimise transport).		V

### Landscape and Visual Impact – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Responsibility
Landscape & Visual during construction	Preservation of Existing Vegetation     Trees identified for retention within the project limit would be protected during the works;     The tree transplanting and planting works shall be implemented by approved Landscape Contractors.	During construction	V
	Temporary Works Areas     Where feasible the works areas would be screened using hoarding and existing vegetation would be retained where possible to reduce the landscape and visual impacts arising from the construction activity. The landscape of these works areas would be restored following the completion of the construction phase.		V
	Hoarding     A hoarding would be erected where practicable in the most visually sensitive locations to screen the temporary construction works from the local VSRs.		V
	<ul> <li>Top Soils</li> <li>The works will result in disturbance to extensive areas of topsoil. Topsoil worthy of retention should be stockpiled for use following completion of the civil engineering works. It should either be temporarily vegetated with hydroseeded grass or turned over on a regular basis.</li> </ul>		#
	Protection of Important Landscape Features - Important features such as temples, Island House and kilns within the study area, although remote from the proposed works retained and adequately protected.		#

#### Legend:

V = implemented;

x = not implemented;

@ = partially implemented;

+ = recommended and immediately implemented during the site inspection by the Contractor;

N/A = not applicable - No such work was undertaken or no such material was used on site;

# = to be implemented.

# APPENDIX D SUMMARY OF ACTION AND LIMIT LEVELS

# **Appendix D - Summary of Action and Limit Levels**

Table 1 – Action and Limit Levels for 1-hour TSP

Location	Action Level	Limit Level	
AM2	317.8 μg/m3	500 μg/m3	

Table 2 - Action and Limit Levels for 24-hour TSP

Location	Action Level	Limit Level
AM2	200.7 μg/m3	260 μg/m3

Table 3 – Action and Limit Levels for Construction Noise (0700-1900 hrs of normal weekdays)

Location	Action Level	Limit Level
M2	When one documented	75 dB(A)
	complaint, related to 0700 -	
	1900 hours on normal	
M3*	weekdays, is received	65/70 dB(A)
	from any one of the sensitive	
	receivers	

<sup>\*</sup>Daytime noise Limit Level of 70 dB(A) applies to education institutions, while 65dB(A) applies during school examination period

APPENDIX E
CALIBRATION CERTIFICATES OF
MONITORING EQUIPMENTS

# Total Suspended Particulates (TSP) Sampler Field Calibration Report

Station	Fanling Governr	nent Secondary	School (AM2)		Operator	:Shum Kar	n Yuen
Date:	: 27-May-15			•	. 27-Jul		
Model No:	:TE-5170					O.T.S	
Equipment No.:	:A-001-74T						
					8.		
			Ambient C	Condition			
Tempera	ature, Ta	303.0	Kelvin	Pressu	ıre, Pa	756.5	mmHg
		Provinces	ifice Transfer Sta	ndard Informat	tion	1	
Equipme		988	Slope, mc	1.97	518	Intercept, bc	-0.01001
Last Calibration Date: 28-May-14		n	nc x Qstd + bc =	= [H x (Pa/760)	x (298/Ta)] <sup>1/2</sup>		
Next Calibration Date: 28-Ma					[11 1 (1 4/700)	A (250/14)]	
	1		Calibration of				
Calibration	Н	[H v (Po/74	(0) v (200/Ta)1/2	Qstd (m <sup>3</sup> /min)	W	[ΔW x (Pa/760) :	x (298/Ta)] <sup>1/2</sup>
Point	in. of water	[11 x (1 a//0	$[H \times (Pa/760) \times (298/Ta)]^{1/2}$		in. of oil	Y-ax	
1	6.8		2.58	X - axis	4.6	2.12	
2	5.7		2.36	1.20	3.7	1.90	
3	4.6		2.12	1.08	3.1	1.74	
4	3.6		1.88	0.96	2.4	1.53	
5	2.4		1.53	0.78	1.5	1.21	
By Linear Regr	ession of Y on 2	X				***************************************	
Slope , mw =	1.6870	_	]	Intercept, bw =		-0.098	33
Correlation C	oefficient* =	0.	9988		,		
			Set Point Ca				
			$d = 1.21 \text{ m}^3/\text{min } (4)$	3 CFM)			
From the Regress	sion Equation, th	ne "Y" value ac	cording to				
		m x (	Qstd + b = [W x (P)]	a/760) x (298/T:	$a)$ $1^{1/2}$		
Therefore, S	Set Point $W = (r$	$m \times Qstd + b)^2$	x (760 / Pa) x (T	a / 298 ) =	3.	86	
*If Correlation C	oefficient < 0.99	00, check and re	ecalibrate again.				
Remarks:							
						- AD - AD	
QC Reviewer:	HWCh	enh 5 s	Signature:	1.		Date: 27/5	15

# Total Suspended Particulates (TSP) Sampler Field Calibration Report

Station	Fanling Governm	ent Secondary	School (AM2)		Operator:	Shum Kan	n Yuen
Date:	27-Jul-15				Next Due Date:	27-Sep	-15
Model No:	TE-5170		Verified Against:			O.T.S	988
Equipment No.:	A-001-74T				Expiration Date:	28-May-	2015
			Ambient C	Condition			
Temperat	ture, Ta	303.0	Kelvin	Pressu	ıre, Pa	757.3	mmHg
S 15							
	T		rifice Transfer Sta	l			
Equipme		843	Slope, mc	1.99	924	Intercept, bc	-0.01238
Last Calibra		9-Dec-14	1	mc x Qstd + bc =	= [H x (Pa/760)	$x (298/Ta)]^{1/2}$	
Next Calibra	ation Date:	9-Dec-15	***				
		***************************************	Calibration of	TSP Sampler			
Calibration Point	H in. of water	[H x (Pa/7	60) x (298/Ta)] <sup>1/2</sup>	Qstd (m³/min) <b>X - axis</b>	W in. of oil	[ΔW x (Pa/760) : <b>Y-ax</b>	
1	7.0		2.62	1.32	4.5	2.10	)
2	5.8		2.38	1.20	3.7	1.90	)
3	4.5		2.10	1.06	3.1	1.74	
4	3.5		1.85	0.93	2.4	1.53	
5	2.3		1.50	0.76	1.6	1.25	5
By Linear Regr		X					
Slope, mw =		_		Intercept, bw =		0.132	20
Correlation C	oefficient* =	0	.9982				
							(4.6
			Set Point C				
			$std = 1.21 \text{ m}^3/\text{min}$ (4)	43 CFM)			
From the Regress	sion Equation, t	he "Y" value a	ccording to				
		m x	Qstd + b = [W x (]	Pa/760) x (298/T	$[a]^{1/2}$	e e	
Therefore, S	Set Point W = (	m x Ostd + b )	<sup>2</sup> x ( 760 / Pa ) x ( 7	Τa / 298 ) =	3	3.83	
	(			,			*
*If Correlation C	Coefficient < 0.9	90, check and	recalibrate again.				
Remarks:							
,							
,				) <sub>1</sub>		- / -	1 -
QCReviewer: 上	US CHAN	<u> </u>	Signature:			Date: 27//	115



TISCH ENVIRONMENTAL, INC. 145 SOUTH MIAMI AVE VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX

#### ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - De Operator	ec 09, 2014 Tisch	Rootsmeter Orifice I.I		438320 0843	Ta (K) - Pa (mm) -	293 - 755.65
PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER (mm)	ORFICE DIFF H2O (in.)
1 2 3 4 5	NA NA NA NA NA	NA NA NA NA NA	1.00 1.00 1.00 1.00	1.4010 0.9950 0.8830 0.8420 0.6960	3.2 6.4 7.9 8.8 12.7	2.00 4.00 5.00 5.50 8.00

#### DATA TABULATION

Vstd	(x axis) Qstd	(y axis)	Va	(x axis) Qa	(y axis)
1.0069 1.0027 1.0006 0.9994 0.9942	0.7187 1.0077 1.1332 1.1870 1.4285	1.4221 2.0112 2.2486 2.3584 2.8443	0.9957 0.9915 0.9894 0.9883 0.9831	0.7107 0.9965 1.1206 1.1738 1.4126	0.8806 1.2454 1.3924 1.4603 1.7612
Qstd slop intercept coefficient	t (b) = ent (r) =	1.99924 -0.01238 0.99990 	 Qa slope intercept coefficie v axis =	z (b) =	1.25189 -0.00766 0.99990

#### CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta)
Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa] Qa = Va/Time

For subsequent flow rate calculations:

Qstd =  $1/m\{ [SQRT (H2O (Pa/760) (298/Ta))] - b \}$ Qa =  $1/m\{ [SQRT H2O (Ta/Pa)] - b \}$ 

# **EQUIPMENT CALIBRATION RECORD**

Type:				Laser Di	ust Moni	tor		
	facturer/Brand:		-	SIBATA	act mom			
Model	l No.:		-	LD-3				
	ment No.:			A.005.07				
Sensi	tivity Adjustment	Scale Set	ting:	557 CP	И			
Opera	ator:		_	Mike She	ek (MSKN	<i>M</i> )		
Standa	rd Equipment							
							750 - 330	
Equip			precht & Pa			, ,		
Venue			erport (Pui \	ring Seco	ondary So	chool)		
Model Serial			es 1400AB	1401100	00000			
Serial	NO.	Con		DAB2198		V . 10500		
Last C	Calibration Date*:	Sen 7 Ma	ay 2015	00C1436	59803	K <sub>o</sub> : <u>12500</u>		
		-						
*Remar	ks: Recommend	ed interval	I for hardwa	re calibra	tion is 1 y	year		
Calibra	tion Result							
Consid	tivity Adjustment	Saala Satt	lina (Poforo	Calibratia	· n ) ·	<i>557</i> OF	28.4	
	tivity Adjustment tivity Adjustment					557 CF 557 CF		
Ochsii	livity Adjustille III	ocale oeti	ing (Aiter C	alibration	).	CF	IVI	
Hour	Date	Т	ime	Aml	pient	Concentration <sup>1</sup>	Total	Count/
	(dd-mm-yy)			Con	dition	(mg/m³)	Count <sup>2</sup>	Minute <sup>3</sup>
				Temp	R.H.	Y-axis		X-axis
				(°C)	(%)			
1	08-05-15	09:15	- 10.15	26.9	76	0.04417	1763	29.38
2	08-05-15	10:15	- 11:15	26.9	76	0.04625	1851	30.85
3	08-05-15	11:15	- 12:15	26.9	77	0.04513	1805	30.08
4	08-05-15	12:15	- 13:15	27.1	77	0.04828	1926	32.10
Note:						shnick TEOM®		
	<ol><li>Total Count</li><li>Count/minut</li></ol>							
	o. Countrillina	e was care	diated by ( )	otal Cou	11000)			
By Line	ar Regression of	Y or X						
	(K-factor):		0.0015					
	ation coefficient:		0.9983	8				
Validit	y of Calibration F	Secord:	8 May 20	16				
	,		_ 0 may 20	, -				
Remark	KS:							
				()		10		
L								
					1			
QC Re	eviewer: YW F	ung	Signa	ture:	1	Date	e: _11 Ma	y 2015

# **EQUIPMENT CALIBRATION RECORD**

Type: Manuf	acturer/Brand:		_	Laser Du SIBATA	ıst Moni	tor		
Model			_	LD-3B				
Equip	ment No.:		-	A.005.14	а	×		
Sensit	ivity Adjustment	Scale Settir	ng: _	786 CPI	И			
Opera	tor:		_	Mike She	k (MSKN	1)		
Standa	rd Equipment				0.00			
Fauta					TEOL®			
Equip			recht & Pa			- I I)		
Venue			rport (Pui \	ring Seco	naary So	cnool)		
Model		-	s 1400AB					
Serial	No:	Contr		DAB21989				
1	N-121 - 12 - 15 - 1 +	Sens		00C14365	59803	K <sub>o</sub> : <u>12500</u>	0 <u>2</u>	
Last C	Calibration Date*:	/ Ma	y 2015					
*Remar	ks: Recommend	ed interval t	for hardwai	re calibrat	tion is 1 y	/ear		
Calibra	tion Result						- 10 N N N N N N N N N N N N N N N N N N	
	ivity Adjustment ivity Adjustment					786 CP		
Hour	Date	Tir	ne	1	pient	Concentration <sup>1</sup>	Total	Count/
	(dd-mm-yy)			Cond	dition	(mg/m <sup>3</sup> )	Count <sup>2</sup>	Minute <sup>3</sup>
	980.00,000.00			Temp (°C)	R.H. (%)	Y-axis		X-axis
1	13-05-15	13:15	14:15	27.4	78	0.05084	2178	36.30
2	13-05-15	14:15 -	15:15	27.5	78	0.05236	2243	37.38
3	13-05-15	15:15 -	16:15	27.5	78	0.05345	2295	38.25
4	13-05-15	16:15 -	17:15	27.4	77	0.05272	2261	37.68
Note:	Monitoring of 2. Total Count 3. Count/minut	lata was me was logged	easured by by Laser I	Rupprecl Dust Mon	ht & Pata itor	shnick TEOM®	,	
By Linea	ar Regression of	Y or X						
	(K-factor):		0.0014					
Correl	ation coefficient:		0.9972					
Validit	y of Calibration F	Record:	13 May 2	016				
Remark	s:							
QC Re	eviewer: YW F	ung	Signa	ture:	9	Date	e: 14 May	y 2015



### 綜合試驗有限公司 SOILS & MATERIALS ENGINEERING CO., LTD.

G/F., 9/F., 12/F., 13/F. & 20/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. 香港黃竹坑道37號利達中心地下,9樓,12樓,13樓及20樓 E-mail: smec@cigismec.com Website: www.cigismec.com Tel: (852) 2873 6860 Fax: (852) 2555 7533



#### CERTIFICATE OF CALIBRATION

Certificate No.:

15CA0317 03

Page

of

Item tested

Description: Manufacturer: Sound Level Meter (Type 1) B & K Microphone B & K 4188

Type/Model No.: Serial/Equipment No.: 2238 2285692

2791211

Adaptors used:

-

-

Item submitted by

Customer Name:

AECOM ASIA CO., LTD.

Address of Customer: Request No.:

ř

Date of receipt:

17-Mar-2015

Date of test:

18-Mar-2015

Reference equipment used in the calibration

Description:

Multi function sound calibrator Signal generator Model: B&K 4226 Serial No. 2288444 Expiry Date: 20-Jun-2015

CIGISMEC CEPREI CEPREI

Traceable to:

Signal generator

DS 360 DS 360 33873 61227 09-Apr-2015 09-Apr-2015

Ambient conditions

Temperature: Relative humidity:

Air pressure:

21 ± 1 °C 60 ± 10 % 1010 ± 5 hPa

Test specifications

 The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 and the lab calibration procedure SMTP004-CA-152.

2, The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of ±20%.

 The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure responsess of the Sound Level Meter.

#### Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

Min/Feng Jun Qi

Actual Measurement data are documented on worksheets.

Approved Signatory:

Date:

19-Mar-2015

Company Chop:

SENGINEGRAS COMMERCE OF STREET OF S

**Comments:** The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

© Soils & Materials Engineering Co., Ltd

Form No.CARP152-1/Issue 1/Rev.C/01/02/2007



### 綜合試驗有限公司 SOILS & MATERIALS ENGINEERING CO., LTD.

G/F., 9/F., 12/F., 13/F. & 20/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. 香港黃竹坑道37號利達中心地下,9樓,12樓,13樓及20樓 Website: www.cigismec.com E-mail: smec@cigismec.com

Tel: (852) 2873 6860 Fax: (852) 2555 7533



## **CERTIFICATE OF CALIBRATION**

Certificate No.:

14CA1106 04-01

Page

of

2

Item tested

Description:

Sound Level Meter (Type 1)

Microphone

Manufacturer: Type/Model No.: Rion Co., Ltd. **NL-31** 

Rion Co., Ltd.

Serial/Equipment No.:

00320528 / N.007.03A

UC-53A 90565

Adaptors used:

Item submitted by

Customer Name:

AECOM ASIA CO., LTD.

Address of Customer:

Request No.

06-Nov-2014

Date of receipt:

Date of test:

07-Nov-2014

Reference equipment used in the calibration

Description:

Multi function sound calibrator

Model: B&K 4226 Serial No.

**Expiry Date:** 

Traceable to:

Signal generator

DS 360

2288444

15-Jun-2015

CIGISMEC

Signal generator

DS 360

33873 61227 09-Apr-2015 09-Apr-2015 CEPREI CEPREI

Ambient conditions

Temperature:

22 ± 1 °C

Relative humidity: Air pressure:

65 ± 10 % 1010 ± 10 hPa

Test specifications

1, The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 and the lab calibration procedure SMTP004-CA-152

2, The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of ±20%

3, The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure responsess of the Sound Level Meter.

#### Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed

Details of the performed measurements are presented on page 2 of this certificate.

Actual Measurement data are documented on worksheets

Approved Signatory:

Date:

08-Nov-2014

Company Chop:

Huang Jian Min/Feng Jun Qi

The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

© Soils & Materials Engineering Co., Ltd

Form No.CARP152-1/Issue 1/Rev.C/01/02/2007



## 綜合試驗有限公司 SOILS & MATERIALS ENGINEERING CO., LTD.

G/F., 9/F., 12/F., 13/F. & 20/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. 香港黃竹坑道37號利達中心地下,9樓,12樓,13樓及20樓 E-mail: smec@cigismec.com Website: www.cigismec.com

Tel: (852) 2873 6860 Fax: (852) 2555 7533



#### CERTIFICATE OF CALIBRATION

Certificate No.:

14CA1106 04-02

Page:

Item tested

Description:

Acoustical Calibrator (Class 1)

Manufacturer:

Rion Co., Ltd.

Type/Model No .:

NC-73

Serial/Equipment No.:

10307223 / N.004.08

Adaptors used:

Item submitted by

Curstomer:

AECOM ASIA CO., LTD.

Address of Customer:

Request No.: Date of receipt:

06-Nov-2014

Date of test:

07-Nov-2014

#### Reference equipment used in the calibration

Description: Lab standard microphone Preamplifier	Model: B&K 4180 B&K 2673	Serial No. 2412857 2239857	Expiry Date: 13-May-2015	Traceable to:
Measuring amplifier Signal generator	B&K 2610 DS 360	2346941 61227	10-Apr-2015 08-Apr-2015 09-Apr-2015	CEPREI CEPREI CEPREI
Digital multi-meter Audio analyzer	34401A 8903B	US36087050 GB41300350	17-Dec-2014 07-Apr-2015	CEPREI CEPREI
Universal counter	53132A	MY40003662	11-Apr-2015	CEPREI

#### Ambient conditions

Temperature:

22 ± 1 °C

Relative humidity:

65 ± 10 %

Air pressure:

1010 ± 10 hPa

#### Test specifications

- 1, The Sound Calibrator has been calibrated in accordance with the requirements as specified in IEC 60942 1997 Annex B and the lab calibration procedure SMTP004-CA-156
- 2. The calibrator was tested with its axis vertical facing downwards at the specific frequency using insert voltage technique.
- 3, The results are rounded to the nearest 0.01 dB and 0.1 Hz and have not been corrected for variations from a reference pressure of 1013.25 hectoPascals as the maker's information indicates that the instrument is insensitive to pressure changes.

#### Test results

This is to certify that the sound calibrator conforms to the requirements of annex B of IEC 60942: 1997 for the conditions under which the test was performed. This does not imply that the sound calibrator meets IEC 60942 under any other conditions.

Details of the performed measurements are presented on page 2 of this certificate.

Huang Jian Min/Feng Jun Qi

Approved Signatory:

Date:

08-Nov-2014

Company Chop:

Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

© Soils & Materials Engineering Co., Ltd

Form No.CARP156-1/Issue 1/Rev.D/01/03/2007

# APPENDIX F EM&A MONITORING SCHEDULES

# Contract No. HY/2012/06 Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange Impact Monitoring and Audit Schedule for July 2015

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			1-Jul	2-Jul	3-Jul	4-Jul
						,
5-Jul	6-Jul	7-Jul	8-Jul	9-Jul	10-Ju <mark>l</mark>	11-Jul
5-001	1-hr TSP 24-hr TSP Noise	<i>1</i> -3ui	0-Jul	9-34	1-hr TSP 24-hr TSP Noise	11-301
12-Jul	13-Jul	14-Jul	15-Jul	16-Jul 1-hr TSP 24-hr TSP Noise	17-Jul	18-Jul
19-Jul	20-Jul	21-Jul	22-Jul 1-hr TSP 24-hr TSP Noise	23-Jul	24-Jul	25-Jul
26-Jul	27-Jul	28-Jul 1-hr TSP 24-hr TSP Noise	29-Jul	30-Jul	31-Jul	

# Contract No. HY/2012/06 Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange Tentative Impact Monitoring and Audit Schedule for August 2015

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
						1-Aug
2-Aug	3-Aug	4-Aug	5-Aug	6-Aug	7-Aug	8-Aug
	1-hr TSP					
	24-hr TSP					1-hr TSP
	Noise					24-hr TSP
9-Aug	10-Aug	11-Aug	12-Aug	13-Aug	14-Aug	15-Aug
- Criag	107149	117149	12 7 (49)	107149	1-hr TSP	10 7109
					24-hr TSP	
					Noise	
16-Aug	17-Aug	18-Aug	19-Aug	20-Aug	21-Aug	22-Aug
			1-hr TSP			
			24-hr TSP			1-hr TSP
			Noise			24-hr TSP
23-Aug	24-Aug	25-Aug	26-Aug	27-Aug	28-Aug	29-Aug
					1-hr TSP	
					24-hr TSP	
					Noise	
30-Aug	31-Aug					
30-Aug	31-Aug					

The schedule is subject to change due to unforeseeable circumstances (e.g. adverse weather, etc)

APPENDIX G
IMPACT AIR QUALITY MONITORING
RESULTS AND THEIR GRAPHICAL
PRESENTATION

# Appendix G Impact Air Quality Monitoring Results


## 24-hour TSP Monitoring Results at Station AM2 (Fanling Government Secondary School)

Date	Weather	Air	Atmospheric	Flow Rate	e (m³/min.)	Av. flow	Total vol.	Filter W	/eight (g)	Particulate	Elapse	e Time	Sampling	Conc.	Action Level	Limit Level
	Condition	Temp. (°C	Pressure(hPa)	Initial	Final	(m³/min)	(m <sup>3</sup> )	Initial	Final	weight(g)	Initial	Final	Time(hrs.)	(µg/m³)	(µg/m <sup>3</sup> )	(µg/m <sup>3</sup> )
6-Jul-15	Sunny	29.2	1001.3	1.314	1.314	1.314	1892.2	2.7982	2.8557	0.0575	5762.03	5786.03	24.00	30.4	200.7	260
10-Jul-15	Cloudy	29.9	1007.2	1.314	1.314	1.314	1892.2	2.8354	2.8659	0.0305	5786.03	5810.03	24.00	16.1	200.7	260
16-Jul-15	Sunny	30.2	1009.4	1.314	1.314	1.314	1892.2	2.7908	2.8254	0.0346	5810.03	5834.03	24.00	18.3	200.7	260
22-Jul-15	Rainy	30.8	1006.1	1.314	1.314	1.314	1892.2	2.7837	2.8131	0.0294	5834.03	5858.03	24.00	15.5	200.7	260
28-Jul-15	Fine	29.2	1012.1	1.314	1.314	1.314	1892.2	2.8064	2.8395	0.0331	5858.03	5882.03	24.00	17.5	200.7	260
													Average	19.6		

 Average
 19.6

 Min
 15.5

 Max
 30.4



This Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsover, to any party that uses or relies on this drawing without AECOM's express written consent.

CONTRACT NO. HY/2012/06
WIDENING OF FANLING HIGHWAY
- TAI HANG TO WO HOP SHEK INTERCHANGE




Project No.: 60307376 Date: Aug-15 Appendix G

# Appendix G Impact Air Quality Monitoring Results

# 1-hour TSP Monitoring Results at Station AM2 (Fanling Government Secondary School)

	Start	1st Hour	2nd Hour	3rd Hour
	Time	Conc.	Conc.	Conc.
Date	(hh:mm)	(µg/m³)	(µg/m³)	(µg/m³)
6-Jul-15	11:00	74.8	77.6	75.9
10-Jul-15	13:00	67.6	69.2	70.5
16-Jul-15	10:42	77.4	79.0	77.8
22-Jul-15	10:40	74.3	73.2	75.5
28-Jul-15	10:00	76.2	79.4	75.8
	•		Average	74.9
			Min	67.6
			Max	79.4



This Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsover, to any party that uses or relies on this drawing without AECOM's express written consen

WIDENING OF FANLING HIGHWAY
- TAI HANG TO WO HOP SHEK INTERCHANGE



Project No.: 60307376 Date: Aug-15 Appendix G

APPENDIX H
METEOROLOGICAL DATA FOR THE
REPORTING MONTH

GOVHK香港政府一站通 繁體版 简体版 SEARCH Enter search keyword(s)

Home

About us

What's new

Back

# Daily Extract of Meteorological Observations, July 2015 - Tai Mei Tuk

HKO Side Lights										
Our Services			Ŋ	ear 2015	o ▼ Month [	7 ▼ Go				
Visitors Figures			Air '	Tempera	ture	Mean	Mean		Prevailing	Mean
Press releases	Day	Mean Pressure	Absolute	Mean	Absolute	Dew	Relative	Total Rainfall	Wind	Wind
Today's Weather	Duy	(hPa)	Daily Max	(deg.	Daily Min	Point (deg. C)	Humidity (%)	(mm)	Direction (degrees)	Speed (km/h)
Warnings			(deg. C)	C)	(deg. C)	(deg. c)	(70)		(degrees)	(1111, 11)
Local Weather	01	***	32.8	30.0	27.8	***	***	0.0	230	16.5
Observations	02	***	32.9	30.0	28.0	***	***	0.0	230	16.3
Weather Forecast	03	***	34.0	29.9	27.5	***	***	0.0	230	10.8
Weather Monitoring	04	***	33.6	29.4	27.1	***	***	0.0	150	6.1
Imagery	05	***	31.7	28.5	26.5	***	***	0.0	050	10.5
Computer Forecast	06	***	32.5	29.0	25.1	***	***	0.0	040	9.9
Products	07	***	33.3	29.2	25.3	***	***	0.0	040	16.0
MyObservatory	08	***	32.0	28.0	24.6	***	***	0.0	040	16.8
Tropical Cyclones	09	***	29.6	25.5	23.3	***	***	2.5	270	16.5
Aviation Weather Services	10	***	30.3	26.8	24.0	***	***	19.0	080	18.2
Marine Meteorological	11	***	34.2	29.9	25.6	***	***	0.0	050	7.0
Services	12	***	35.2	30.5	26.8	***	***	0.0	270	6.9
Weather Information for Sports	13	***	36.0	30.6	27.2	***	***	0.0	150	4.6
Weather Information for	14	***	34.0	30.2	26.9	***	***	0.0	140	7.2
Communities	15	***	34.9	30.6	27.9	***	***	0.0	050	7.6
China Weather	16	***	32.4	29.1	25.0	***	***	36.5	060	5.2
World Weather	17	***	32.3	29.2	26.6	***	***	0.0	270	7.7
Climatological Information	18	***	30.1	27.8	26.0	***	***	1.5	080	15.5
Services	19	***	32.4	28.4	25.4	***	***	4.5	090	17.4
> Climate Watch	20	***	26.6	25.5	24.6	***	***	40.0	050	12.2
> Climate Statistics	21	***	26.6	25.3	23.9	***	***	31.5	270	25.3
> Climate Prediction	22	***	28.5	26.5	23.9	***	***	14.0	230	13.3
> Climate Knowledge	23	***	28.7	26.8	24.9	***	***	29.5	270	11.8
> Need More	24	***	28.9	27.4	24.7	***	***	31.0	250	18.4
Information?	25	***	29.3	27.9	26.5	***	***	18.5	250	13.0
> Global Climate	26	***	31.3	28.1	25.7	***	***	13.0	250	14.5
Services	27	***	33.2	28.7	25.5	***	***	1.5	150	8.7
> Other Useful Links	28	***	32.7	28.9	26.3	***	***	0.0	050	5.5
Climate Forecast	29	***	32.5	27.7	25.2	***	***	11.0	050	7.6
Climate Change	30	***	32.1	28.0	25.9	***	***	0.0	050	4.9
El Nino and La Nina	31	***	33.1	28.6	25.3	***	***	0.0	070	5.7

\*\*\* unavailable

Rainfall measured in increment of 0.5 mm. Amount of < 0.5 mm cannot be detected

Earthquakes and

Tsunamis

Astronomy, Space

Weather and Geomagnetism

Time and Calendar

Radiation Monitoring, Assessment and Protection

Educational Resources Publications Media and Information Services Audio/Video Webpage Electronic services World Meteorological Day World Meteorological
Media and Information Services Audio/Video Webpage Electronic services World Meteorological Day
Services Audio/Video Webpage Electronic services World Meteorological Day
Audio/Video Webpage Electronic services World Meteorological Day
Electronic services World Meteorological Day
World Meteorological Day
World Meteorological
110110 1110100101091001
Organization-Official City
Weather Forecasts
World Meteorological
Organization-Global
Severe Weather
Public forms
Contact & Support
Access to information
Tender notices
Links
Important notices
Personalized Website
Mobile Version
RSS Feeds
Text Only Version



Back

2003 | Important notices | Privacy policy

Last revision date: <24 Jun 2015>

GovHK香港政府一站通 繁體版 简体版 SEARCH Enter search keyword(s)

Home

About us

What's new

Back

# Daily Extract of Meteorological Observations, July 2015 - Tai Po

HKO Side Lights Our Services			Y	/ear 2015	o ▼ Month [	7 ▼ Go				
Visitors Figures			Air '	Tempera	ture					l
Press releases		Mean	Absolute	Mean	Absolute	Mean Dew	Mean Relative	Total	Prevailing Wind	Mean   Wind
Today's Weather	Day	Pressure (hPa)	Daily Max	(deg.	Daily Min	Point	Humidity	Rainfall (mm)	Direction	Speed
Warnings			(deg. C)	(C)	(deg. C)	(deg. C)	(%)		(degrees)	(km/h)
Local Weather	01	1003.3	33.5	30.8	29.0	26.0	76	***	***	***
Observations	02	1002.4	33.9	31.0	29.4	25.9	74	***	***	***
Weather Forecast	03	1002.2	33.8	30.9	29.0	25.7	74	***	***	***
Weather Monitoring	04	1002.3	32.7	29.8	28.1	25.8	79	***	***	***
Imagery	05	1002.6	33.0	29.0	26.9	25.8	83	***	***	***
Computer Forecast	06	1001.0	31.5	29.1	27.0	23.7	73	***	***	***
Products	07	1000.3	31.3	29.0	26.3	20.9	62	***	***	***
MyObservatory	08	1000.2	31.6	28.7	26.2	20.6	62	***	***	***
Tropical Cyclones	09	997.2	29.3	27.0	25.1	21.9	74	***	***	***
Aviation Weather Services	10	1000.0	32.9	28.2	25.6	24.5	81	***	***	***
Marine Meteorological	11	999.6	35.4	30.6	27.1	24.3	71	***	***	***
Services	12	1000.6	34.3	30.8	27.5	24.6	71	***	***	***
Weather Information for	13	1001.8	35.1	30.8	28.3	25.5	74	***	***	***
Sports	14	1001.7	34.5	30.3	27.5	26.0	79	***	***	***
Weather Information for	15	1000.8	32.5	29.9	27.8	26.2	81	***	***	***
Communities	16	1000.1	31.2	29.0	26.0	26.4	86	***	***	***
China Weather	17	1001.1	32.3	28.6	25.7	25.7	85	***	***	***
World Weather	18	1001.4	31.0	28.6	26.0	25.9	86	***	***	***
Climatological Information Services	19	1000.9	32.3	29.3	27.1	24.8	77	***	***	***
> Climate Watch	20	1001.0	28.1	26.7	25.9	25.7	94	***	***	***
	21	1006.0	27.6	26.2	24.9	24.0	88	***	***	***
> Climate Statistics	22	1007.8	28.8	27.0	24.9	25.1	90	***	***	***
> Climate Prediction	23	1007.5	28.3	26.8	24.9	25.3	92	***	***	***
> Climate Knowledge	24	1006.5	28.6	27.2	23.8	25.1	88	***	***	***
> Need More	25	1006.1	29.3	27.9	26.2	25.0	84	***	***	***
Information?	26	1008.5	30.8	28.1	25.5	25.0	84	***	***	***
> Global Climate	27	1011.0	31.5	28.4	25.8	24.9	82	***	***	***
Services	28	1011.7	32.0	28.3	25.5	24.2	80	***	***	***
> Other Useful Links	29	1011.7	30.1	26.8	25.0	24.4	87	***	***	***
Climate Forecast	30	1011.3	29.8	26.7	24.7	24.4	86	***	***	***
Climate Change	31							***	***	***
El Nino and La Nina		1010.7	31.1	27.5	24.1	23.6	80	"^^	I	L

\*\*\* unavailable

Rainfall measured in increment of 0.5 mm. Amount of < 0.5 mm cannot be detected

Earthquakes and

Tsunamis

Astronomy, Space

Weather and Geomagnetism

Time and Calendar

Radiation Monitoring, Assessment and

Protection

Educational Resources Publications Media and Information Services Audio/Video Webpage Electronic services World Meteorological Day
Media and Information Services Audio/Video Webpage Electronic services World Meteorological Day
Services Audio/Video Webpage Electronic services World Meteorological Day
Audio/Video Webpage Electronic services World Meteorological Day
Electronic services World Meteorological Day
World Meteorological Day
Marid Mataeralegical
World Meteorological
Organization-Official City
Weather Forecasts
World Meteorological
Organization-Global
Severe Weather
Public forms
Contact & Support
Access to information
Tender notices
Links
Important notices
Personalized Website
Mobile Version
RSS Feeds
Text Only Version



Back

2003 | Important notices | Privacy policy

Last revision date: <24 Jun 2015>

APPENDIX I
IMPACT DAYTIME CONSTRUCTION NOISE
MONITORING RESULTS AND THEIR
GRAPHICAL PRESENTATION

#### Appendix I Impact Daytime Construction Noise Monitoring Results


Location : M2 (West Tai Wo - Free Field)
Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results


	Meas	ured Noise Lev	Limit Level,	Exceedance		
Date	Start Time	Leq*	L10*	L90*	dB(A)	(Y/N)
6-Jul-15	10:00	69.2	71.4	67.1	75	N
10-Jul-15	13:20	69.0	70.5	66.5	75	N
16-Jul-15	9:48	69.5	71.8	65.9	75	N
22-Jul-15	9:57	68.4	70.4	66.3	75	N
28-Jul-15	9:50	70.2	73.1	68.0	75	N
	Min	68.4	70.4	65.9		
	Max	70.2	73.1	68.0		
	Average	69.3	71.6	66.8		

**Location : M3 (Fanling Government Secondary School- Façade)**Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results

	Meas	ured Noise Lev	Limit Level,	Exceedance		
Date	Start Time	Leq	L10	L90	dB(A)^	(Y/N)
6-Jul-15	10:58	54.7	67.4	61.2	70	N
10-Jul-15	13:00	63.4	64.5	61.0	70	N
16-Jul-15	10:44	64.2	66.0	61.1	70	N
22-Jul-15	10:52	63.9	65.1	62.2	70	N
28-Jul-15	10:00	64.6	67.4	62.1	70	N
	Min	54.7	64.5	61.0		
	Max	64.6	67.4	62.2		
	Average	63.2	66.2	61.6		

<sup>\* +3</sup>dB(A) Façade effect correction included ^ Limit Level of 70dB(A) applies to education institutes while 65dB(A) applies during school examination period.





Remark:

^ Limit Level of 70dB(A) applies to education institutes while 65dB(A) applies during school examination period.

This Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts on responsibility, and denies any liability whatsower, to any party that uses or relies on this drawing without AECOM's express written consent.

CONTRACT NO. HY/2012/06

WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE

**A**ECOM

Graphical Presentation of Impact Daytime Construction Noise Monitoring Results

Project No.: 60307376 Date: Aug-15 Appendix I

#### APPENDIX J EVENT ACTION PLAN

## **Appendix J – Event Action Plan**

## Event / Action Plan for Air Quality

Event		Action	1	
	ET Leader	IEC	ER	Contractor
Action Level				
Exceedance for one sample	Identify source;     Inform IEC and ER;     Repeat measurement to confirm finding;     Increase monitoring frequency to dailv.	Check monitoring data submitted by ET;     Check Contractor's working method.	1. Notify Contractor.	Rectify any unacceptable practice;     Amend working methods if appropriate.
Exceedance for two or more consecutive samples	<ol> <li>Identify source;</li> <li>Inform IEC and ER;</li> <li>Repeat measurements to confirm findings;</li> <li>Increase monitoring frequency to daily;</li> <li>Discuss with IEC and Contractor on remedial actions required;</li> <li>If exceedance continues, arrange meeting with IEC and ER;</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor on possible remedial measures;</li> <li>Advise the ER on the effectiveness of the proposed remedial measures;</li> <li>Supervise Implementation of remedial measures.</li> </ol>	Confirm receipt of notification of failure in writing;     Notify Contractor;     Ensure remedial measures properly implemented.	Submit proposals for remedial actions to IEC within 3 working days of notification;     Implement the agreed proposals;     Amend proposal if appropriate.


## Event / Action Plan for Air Quality

Event		Action	1	
Action Level	ET Leader	IEC	ER	Contractor
Limit Level				
Exceedance for one sample	<ol> <li>Identify source;</li> <li>Inform IEC, ER, Contractor and EPD;</li> <li>Repeat measurement to confirm finding;</li> <li>Increase monitoring frequency to daily;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor on possible remedial measures;</li> <li>Advise ER on the effectiveness of the proposed remedial measures;</li> <li>Supervise implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of exceedance in writing;</li> <li>Notify Contractor;</li> <li>Ensure remedial measures properly implemented.</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Amend proposal if appropriate.</li> </ol>
Exceedance for two or more consecutive samples	<ol> <li>Notify IEC, ER, Contractor and EPD;</li> <li>Identify source;</li> <li>Repeat measurement to confirm findings;</li> <li>Increase frequency to daily;</li> <li>Analyse Contractor's working procedures to determine possible mitigation to be;</li> <li>Arrange meeting with IEC and ER to discuss the remedial actions to be taken;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	<ol> <li>Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise ER accordingly;</li> <li>Supervise the implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of exceedance in writing;</li> <li>Notify Contractor;</li> <li>In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>Ensure remedial measures properly implemented;</li> <li>If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Resubmit proposals if problem still not under control;</li> <li>Stop the relevant portion of works as determined by ER until the exceedance is abated.</li> </ol>

## Event / Action Plan for Noise Impact

Event		Action	n	
Limit Level	ET Leader	IEC	ER	Contractor
Action Level	<ol> <li>Notify IEC and the Contractor.</li> <li>Carry out investigation.</li> <li>Report the results of investigation to IEC and the Contractor.</li> <li>Discuss with the Contractor and formulate remedial measures.</li> <li>Increase monitoring frequency to check mitigation effectiveness.</li> </ol>	Review with analysed results submitted by ET.     Review the proposed remedial measures by the Contractor and advise ER accordingly.     Supervise the implement of remedial measures.	<ol> <li>Confirm receipt of notification of failure in writing.</li> <li>Notify the Contractor.</li> <li>Require the Contractor to propose remedial measures for the analysed noise problem.</li> <li>Ensure remedial measures are properly implemented.</li> </ol>	Submit noise mitigation proposals to IEC.     Implement noise mitigation proposals.
Limit Level	<ol> <li>Notify, IEC, ER, EPD and the Contractor.</li> <li>Identify the source.</li> <li>Repeat measurement to confirm findings.</li> <li>Increase monitoring frequency.</li> <li>Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented.</li> <li>Inform IEC, ER, and EPD the causes &amp; actions taken for the exceedances.</li> <li>Assess effectiveness of the Contractor's remedial actions and keep IEC, EPD and ER informed of the results.</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>		<ol> <li>Confirm receipt of notification of failure in writing.</li> <li>Notify the Contractor.</li> <li>Require the Contractor to propose remedial measures for the analysed noise problem.</li> <li>Ensure remedial measures are properly implemented.</li> <li>If exceedance continues, consider what activity of the work is responsible and instruct the Contractor to stop that activity of work until the exceedance is abated.</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance.</li> <li>Submit proposals for remedial actions to IEC within 3 working days of notification.</li> <li>Implement the agreed proposals.</li> <li>Resubmit proposals if problem still not under control.</li> <li>Stop the relevant activity of works as determined by the ER until the exceedance is abated.</li> </ol>

### APPENDIX K SITE INSPECTION SUMMARIES





## **Site Inspection Summary**

Contract No.	HY/2012/06
Date:	7 July 2015
Time:	14:00
Inspection No.:	86

Con	tract No.	HY/2012/06
		7 July 2015
		14:00
Insp	ection No.:	86
Non-	compliance	
	Nil	
Obse	ervations	
	Follow-up Ol	bservation(s)
1.	The public ro	oad has been cleaned and cleared of muddy water. (Closed)
	New Observ	ration(s)
		<del></del>
2.	Stagnant wa away the wa	tter was observed at the sheetpiling area. The Contractor should deploy a pump to pump ter and ensure the water is treated before discharging from the construction site.
	Reminder(s)	
	Nil.	
Rema	arks	

Nil




EM&A Environmental Inspection Record WIDENING OF TOLO HIGHWAY (STAGE 2) BETWEEN TAI HANG AND WO HOP SHEK INTERCHANGE

Inspection Information		
Contract No.	HY/2012/06	
Date:	16 July 2015	
Time:	14:00	
Inspection No.:	87	

Contract in	0.	H1/2012/00		
Date:		16 July 2015		
Time:		14:00		
Inspection No.: 87		87		
Non-complia				
,				
Nil				
Observation	s			
Follow	/-up Ol	oservation(s)		
1. Stagn	ant wa	ter has been cleared. (Closed)		
New C	<u>Observ</u>	ation(s)		
	<ol> <li>Dusty materials were observed outside the site entrances of ID1 and near NB59. The Contractor should clean the entrances regularly to prevent dusty materials from entering public roads.</li> </ol>			
Remir	nder(s)			
The C	The Contractor was reminded to post the latest EP at all vehicle site entrances.			
Dama ::!				
Remarks				
•				

# Nil






Inspection Information

mopoulon mornique.		
Contract No.	HY/2012/06	
Date:	21 July 2015	
Time:	14:00	
Inspection No.:	88	

Dat	e:	21 July 2015
Tim		14:00
Insp	pection No.:	88
Non-	compliance	
	Nil	
Obse	ervations	
	Follow-up O	bservation(s)
1.	Dusty mater	ial outside site entrances has been cleaned. (Closed)
	•	
	New Observ	ration(s)
2.	construction equivalent m	tor should step up noise abatement measures to minimize noise nuisance during works. The Contractor should maximize the area of the sound-proof canvas or use neasures to close the gap between the canvas and the ground, and wrap the breaker with und-proof materials.
	Reminder(s)	
	Nil.	
Rem	arks	
	Nil	





Inspection Information

Contract No.	HY/2012/06
Date:	28 July 2015
Time:	14:00
Inspection No.:	89

Date:		28 July 2015		
Time:		14:00		
Insp	Inspection No.: 89			
Non-	compliance			
	Nil			
Obse	ervations			
		bservation(s)		
1.	. The gap between the sound-proof canvas and the ground has been filled by water-filled barriers. The breaker has been wrapped with sound-proof materials. (Closed)			
	New Observ	ation(s)		
2.	. Stagnant water and general refuse was observed in the drip tray. The Contractor should clear the stagnant water and general refuse, and dispose of them as chemical waste.			
3.	Stagnant water was found in the bar bending area. The Contractor should clear the stagnant water to prevent mosquito breeding.			
	Reminder(s)			
	The Contractor was reminded to ensure the pump of the pit functions properly to effectively transfer accumulated water to the wastewater treatment facilities.			
Rem	arks			
	Nil			

APPENDIX L
STATISTICS ON COMPLAINTS,
NOTIFICATION OF SUMMONS AND
SUCCESSFUL PROSECUTIONS

Appendix L
Statistics on Complaints, Notifications of Summons and Successful Prosecutions

	Date Received	Subject	Status	Total no. followed up by the ET this month	Total no. followed up by the ET since project commencement
Environmental	19 December 2013	EPD referred a complaint from Lot no. 116 of Fui Sha Wai at Tai Hang of Tai Po which is concerned about the construction noise and diesel-like smell generated from construction activities nearby which caused nuisance and health problems on 19 December 2013 morning.	Closed	0	5
complaints	24 February 2014	EPD referred an air-and-odour complaint on 24 February 2014. The complainant complained about the construction site located near the bus stop in Fui Sha Wai, Tai Hang, Tai Wo Service Road West. When construction works were carried out, odour, white smoke and dust were generated. The complainant asked for follow-up actions.	Closed		

	Date Received	Subject	Status	Total no. followed up by the ET this month	Total no. followed up by the ET since project commencement
		EPD referred an air complaint on 24 October 2014.			
		A resident complained against the excavation works of Tai Wo	Closed		
	00 0 - 4 - 4	Service Road West between Nam Wah Po & Tai Hang Tsuen, which			
	23 October	have piled up high stockpiles, causing serious dust nuisance to his			
	2014	house.			
		The resident also complained that the stockpiles have not been			
		covered and watered properly. He now requires the EPD to follow up.			
		The location of complaint is near Lamppost Location EB5717.			
		EPD referred a water complaint on 31 December 2014.			
	31	The complainant complained about the muddy river outside Tai Hang	Closed		
	December	Village Office on 29 December 2014. It was suspected that the muddy			
	2014	water was discharged from the construction works of the Project.			
		He required the EPD to follow up.			

	Date Received	Subject	Status	Total no. followed up by the ET this month	Total no. followed up by the ET since project commencement
	25 March 2015	EPD referred a water complaint on 25 March 2015.  The complainant complained about the generation of the smell of gasoline from the Widening of Fanling Highway construction site on Tai Wo Service Road West, causing serious nuisance to nearby houses.  The situation has continued for a few weeks and she asked the EPD to follow up as soon as possible.	Closed		
Notification of summons		-	-	0	0
Successful Prosecutions	-	-	-	0	0