

## **Environmental Protection Department**

Contract No. HY/2012/06

# Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange

Monthly EM&A Report For October 2015

[11/2015]

	Name	S	igŋature
Prepared & Checked:	Oscar Yip		
Reviewed & Approved:	YW Fung	)	<i>(</i> .
	C 1 3		****

Version:	Rev. 0	Date:	13 November 2015
----------	--------	-------	------------------

#### Disclaimer

This report is prepared for Environmental Protection Department and is given for its sole benefit in relation to and pursuant to Contract No. HY/2012/06 and may not be disclosed to, quoted to or relied upon by any person other than Environmental Protection Department without our prior written consent. No person (other than Environmental Protection Department) into whose possession a copy of this report comes may rely on this report without our express written consent and Environmental Protection Department may not rely on it for any purpose other than as described above.

AECOM Asia Co. Ltd.

15/F, Grand Central Plaza, Tower 1, 138 Shatin Rural Committee Road, Shatin, NT, Hong Kong Tel: (852) 3922 9000 Fax: (852) 2317 7609 www.aecom.com

#### **TABLE OF CONTENTS**

			Page
EXEC	CUTI	VE SUMMARY	3
1	INTR	ODUCTION	5
	1.1 1.2 1.3 1.4 1.5	Background Scope of Report Project Organization Summary of Construction Works Summary of EM&A Programme Requirements	5 6 6 7
2	AIR (	QUALITY MONITORING	8
	2.1 2.2 2.3 2.4 2.5 2.6 2.7	Monitoring Requirements Monitoring Equipment Monitoring Locations Monitoring Parameters and Frequency Monitoring Methodology Monitoring Schedule for the Reporting period Results and Observations	8 8 8 9 10
3 I	NOIS	SE MONITORING	12
;	3.1 3.2 3.3 3.4 3.5 3.6 3.7	Monitoring Requirements Monitoring Equipment Monitoring Locations Monitoring Parameters and Frequency Monitoring Methodology Monitoring Schedule for the Reporting period Monitoring Results	12 12 12 12 13 13
4 1	ENVI	RONMENTAL SITE INSPECTION AND AUDIT	15
	4.1 4.2 4.3 4.4 4.5 4.6	Site Inspection Advice on the Solid and Liquid Waste Management Status Environmental Licenses and Permits Implementation Status of Environmental Mitigation Measures Summary of Exceedances of the Environmental Quality Performance Limit Summary of Complaints, Notification of Summons and Successful Prosecutions	15 16 16 17 17 18
5 I	FUT	JRE KEY ISSUES	19
;	5.1 5.2 5.3	Construction Programme for the Coming Months Key Issues for the Coming Month Monitoring Schedule for the Coming Month	19 19 19
6 (	CON	CLUSIONS AND RECOMMENDATIONS	20
	6.1 6.2	Conclusions Recommendations	20 20

#### **List of Tables**

Contact Information of Key Personnel
Air Quality Monitoring Equipment
Locations of Impact Air Quality Monitoring Station
Air Quality Monitoring Parameters, Frequency and Duration
Summary of 1-hour TSP Monitoring Results in the Reporting Period
Summary of 24-hour TSP Monitoring Results in the Reporting Period
Noise Monitoring Equipment
Locations of Impact Noise Monitoring Stations
Noise Monitoring Parameters, Frequency and Duration
Summary of Construction Noise Monitoring Results in the Reporting Period
Summary of Waste Flow Table
Summary of Environmental Licensing and Permit Status

## **Figures**

Figure 1.1	General Project Layout Plan
Figure 1.2a-b	Locations of Monitoring Station
Figure 4.1	<b>Environmental Complaint Handling Procedures</b>

### **List of Appendices**

Appendix A	Project Organization Structure
Appendix B	Construction Programme
Appendix C	Implementation Schedule of Environmental Mitigation Measures (EMIS)
Appendix D	Summary of Action and Limit Levels
Appendix E	Calibration Certificates of Monitoring Equipments
Appendix F	EM&A Monitoring Schedules
Appendix G	Impact Air Quality Monitoring Results and their Graphical Presentation
Appendix H	Meteorological Data for the Reporting period
Appendix I	Impact Daytime Construction Noise Monitoring Results and their Graphical Presentation
Appendix J	Event Action Plan
Appendix K	Site Inspection Summaries
Appendix L	Statistics on Complaints, Notifications of Summons and Successful Prosecutions

#### **EXECUTIVE SUMMARY**

The proposed widening of Tolo Highway and Fanling Highway between Island House Interchange and Fanling (the Project) is a Designated Project under the Environmental Impact Assessment Ordinance (Cap. 499) (EIAO). An Environmental Impact Assessment (EIA) Report (the approved EIA Report) together with an Environmental Monitoring and Audit (EM&A) Manual (the approved EM&A Manual) were completed and approved under the EIAO on 14 July 2000 (Register Number: EIA-043/2000).

The objective of the Project "Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling" is to widen Tolo Highway and Fanling Highway to dual 4-lane carriageway in order to alleviate the current traffic congestion problems and to cope with the increasing transport demands to and from The Project is a designated project and governed by an Environmental Permit (EP-324/2008) issued by the EPD on 23 December 2008. Subsequently, the EPD issued Variation of Environmental Permits of EP-324/2008/A, EP-324/2008/B and EP-324/2008/C on 31 January 2012, 17 March 2014 and 27 March 2015 respectively. The current valid VEP was applied on 19 August 2015 and the VEP (EP-324/2008/D) was subsequently granted on 27 August 2015.

The construction works for this Project are delivered in 2 stages i.e. Stage 1 (between Island House Interchange and Tai Hang) and Stage 2 (between Tai Hang and Wo Hop Shek Interchange). Stage 2 would be implemented under two works contracts. Contract No. HY2012/06 "Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange" and the entrusted portion to CEDD under Contract No. CV/2012/09 "Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works – Contract 3". This report focuses on Contract No. HY2012/06 "Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange" in Stage 2 of the Project only.

Pursuant to the EP (EP-324/2008/D) Condition 2.7, the Capture Survey Trip Report for Ma Wat River Northern Meander (Version 2) for the Project was submitted on 24 December 2013 by the Environmental Team (ET) and verified by the Independent Environmental Checker (IEC) on 6 January 2014.

The construction phase of the Contract under the EP and the Environmental Monitoring and Audit (EM&A) programme of the contract commenced on 21 November 2013. The impact environmental monitoring and audit includes air quality and noise monitoring.

This report documents the findings of EM&A works conducted in the period between 1 and 31 October 2015. As informed by the Contractor, construction activities in the reporting period were:

- Site clearance
- Ground investigation
- Piling works
- Pipe laying
- Retaining wall construction
- Noise Barrier
- Excavation
- Backfilling
- Drainage
- Temporary bridge construction
- House Construction
- Foot Bridge demolition
- Bridge construction

#### **Reporting Change**

There was no reporting change required in the reporting period.

#### **Breaches of Action and Limit Levels for Air Quality**

No exceedance of Action and Limit Level was recorded for 1-hour and 24-hour TSP monitoring in the reporting period.

#### **Breaches of Action and Limit Levels for Noise**

No Action or Limit Level exceedance of construction noise was recorded in the reporting month. No noise complaints related to 0700 – 1900 hours on normal weekdays was received and followed by Environmental Team in the reporting month.

#### Complaint, Notification of Summons and Successful Prosecution

No complaint, notification of summons and successful prosecution was received in the reporting period.

#### **Future Key Issues**

Key issues to be considered in the coming month include:

- Properly store and label oils and chemicals on site:
- Chemical, chemical waste and waste management;
- Collection of construction waste should be carried out regularly;
- Properly maintain all drainage facilities and wheel washing facilities on site;
- Exposed slopes should be covered up properly if no temporary work will be conducted;
- Quieter powered mechanical equipment should be used;
- Suppress dust generated from excavation activities and haul road traffic; and
- Tree protective measures for all retained trees should be well maintained.

#### 1 INTRODUCTION

#### 1.1 Background

- 1.1.1. Tolo Highway and Fanling Highway are the expressways in the North East New Territories (NENT) connecting Sha Tin, Tai Po and Fanling. These highways form a vital part of the strategic Route 9, which links Hong Kong Island to the boundary at Shenzhen. At present, this section of Route 9 is a dual 3-lane carriageway. However, at several major interchanges along this section of Route 9, the highway is a dual-2 lane carriageway only. Severe congestion is a frequent occurrence during the peak periods, particularly in the Kowloon-bound direction.
- 1.1.2. The objective of the Project "Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling" is to widen Tolo Highway and Fanling Highway to dual 4-lane carriageway in order to alleviate the current traffic congestion problems and to cope with the increasing transport demands to and from the urban areas and also cross boundary traffic.
- 1.1.3. The Project is a designated project and governed by an Environmental Permit (EP-324/2008) issued by the EPD on 23 December 2008. Subsequently, the EPD issued a Variation of Environmental Permit (EP-324/2008/A) (VEP) on 31 January 2012 and the VEP (EP-324/2008/B) was granted on 17 March 2014. The current valid VEP was applied on 9 March 2015 and the VEP (EP-324/2008/C) was subsequently granted on 27 March 2015.
- 1.1.4. The scope of the Project comprises mainly:-
  - (i) Widening of a 5.7 km section of Tolo Highway and 3.0 km section of Fanling Highway between Island House Interchange and Wo Hop Shek Interchange from the existing dual 3-lane to dual 4-lane, including construction of new vehicular bridges;
  - (ii) Widening of interchange sections at Island House Interchange, Tai Po North Interchange, and Lam Kam Road Interchange from dual 2-lane to dual 3-lane, except Sha Tin bound carriageway at Tai Po North Interchange, which is widened from 3-lane to 4-lane, including realignment of various slip roads:
  - (iii) Modification and reconstruction of highways, vehicular bridges, underpasses and footbridges.
- 1.1.5. The construction works for this Project will be delivered in 2 stages i.e. Stage 1 (between Island House Interchange and Tai Hang) and Stage 2 (between Tai Hang and Wo Hop Shek Interchange). Stage 2 would be implemented under two works contracts. Contract No. HY/2012/06 "Widening of Fanling Highway Tai Hang to Wo Hop Shek Interchange" and the entrusted portion to CEDD under Contract No. CV/2012/09 "Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works Contract 3". This report focuses on Contract No. HY2012/06 "Widening of Fanling Highway Tai Hang to Wo Hop Shek Interchange" in Stage 2 of the Project only.
- 1.1.6. Hyder-Arup-Black and Veatch Joint Venture (HABVJV) are appointed by Highways Department (HyD) as the consultants for the design and construction assignment for the Tolo project under Agreement No. CE 58/2000 Supplementary Agreement No. 3 (SA3) (i.e. the Engineer for the Contract).
- 1.1.7. China State Construction Engineering (Hong Kong) Ltd. (CSHK) was commissioned as the Contractor of the Contract.
- 1.1.8. AECOM Asia Co. Ltd. was commissioned by China State Construction Engineering (Hong Kong) Limited as the Environmental Team (ET) to undertake the Environmental Monitoring and Audit (EM&A) works for the Contract and Mott MacDonald Hong Kong Ltd. acts as the Independent Environmental Checker (IEC) for the Contract.
- 1.1.9. The construction phase of the Contract under the EP commenced on 21 November 2013.
- 1.1.10. According to the updated EM&A Manual of Stage 2 of the Project, there is a need of an EM&A programme including air quality and noise monitoring. The EM&A programme for Stage 2 of the Project commenced on 21 November 2013.

#### 1.2 Scope of Report

1.2.1 This is the twenty-fourth monthly EM&A Report under the Contract No. HY/2012/06 "Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange. This report presents a summary of the environmental monitoring and audit works, list of activities and mitigation measures proposed by the ET for the Contract in October 2015.

#### 1.3 Project Organization

1.3.1 The project organization structure is shown in Appendix A. The key personnel contact names and numbers are summarized in Table 1.1.

Table 1.1 Contact Information of Key Personnel

Party	Position	Name	Telephone	Fax
<b>ER</b> (Hyder-Arup-Black & Veatch Joint Venture)	Chief Resident Engineer	Edwin Chung	6115 0818	2638 0950
<b>IEC</b> (Mott MacDonald Hong Kong Limited)	Independent Environmental Checker	Terence Kong	2828 5919	2827 1823
Contractor (China State	Environmental	Michael Tsang	9277 4956	2672 2501
Construction Engineering (Hong Kong) Limited)	Officer	C C Chow	9679 6315	2672 2501
ET (AECOM Asia Company Limited)	ET Leader	Y W Fung	3922 9393	3922 9797

#### 1.4 Summary of Construction Works

- 1.4.1 The construction phase for the Contract under the EP commenced on 21 November 2013.
- 1.4.2 Details of the construction works carried out by the Contractor in this reporting period are listed below:
  - Site clearance
  - Ground investigation
  - Piling works
  - Pipe laying
  - Retaining wall construction
  - Noise Barrier
  - Excavation
  - Backfilling
  - Drainage
  - Temporary bridge construction
  - House Construction

- Foot Bridge demolition
- Bridge construction
- 1.4.3 The Construction Programme is shown in Appendix B.
- 1.4.4 The general layout plan of the Project site showing the contract areas is shown in Figure 1.1.
- 1.4.5 The environmental mitigation measures implementation schedule are presented in Appendix C.

#### 1.5 Summary of EM&A Programme Requirements

- 1.5.1 The EM&A programme required environmental monitoring for air quality, noise and environmental site inspections for air quality, water quality, noise, waste management, ecology, and landscape and visual impact. The EM&A requirements for each parameter described in the following sections include:-
  - All monitoring parameters;
  - Monitoring schedules for the reporting period and forthcoming months;
  - Action and Limit levels for all environmental parameters;
  - Event / Action Plan;
  - Environmental mitigation measures, as recommended in the Project EIA study final report; and
  - Environmental requirement in contract documents.

#### 2 AIR QUALITY MONITORING

#### 2.1 Monitoring Requirements

2.1.1 In accordance with the updated EM&A Manual, baseline 1-hour and 24-hour TSP levels at one air quality monitoring station was established. Impact 1-hour TSP monitoring was conducted for at least three times every 6 days, while impact 24-hour TSP monitoring was carried out for at least once every 6 days. The Action and Limit level of the air quality monitoring is provided in Appendix D.

#### 2.2 Monitoring Equipment

2.2.1 24-hour TSP air quality monitoring was performed using High Volume Sampler (HVS) located at each designated monitoring station. The HVS meets all the requirements of the updated EM&A Manual. Portable direct reading dust meters were used to carry out the 1-hour TSP monitoring. Brand and model of the equipment is given in Table 2.1.

Table 2.1 Air Quality Monitoring Equipment

Equipment	Brand and Model
Portable direct reading dust meter (1-hour TSP)	Sibata Digital Dust Monitor (Model No. LD-3)
High Volume Sampler (24-hour TSP)	Tisch Total Suspended Particulate Mass Flow Controlled High Volume Air Sampler (Model No. TE-5170)

#### 2.3 Monitoring Locations

2.3.1 The monitoring station was set up at the proposed location in accordance with updated EM&A Manual. Table 2.2 describes details of the monitoring station. The locations are shown in Figure 1.2a.

Table 2.2 Locations of Impact Air Quality Monitoring Station

Location	Monitoring Station
AM2 (SR2)	Fanling Government Secondary School

#### 2.4 Monitoring Parameters and Frequency

2.4.1 Table 2.3 summarizes the monitoring parameters, frequency and duration of impact TSP monitoring.

Table 2.3 Air Quality Monitoring Parameters and Frequency

Parameter	Frequency
24-hour TSP	Once every 6 days
1-hour TSP	3 times every 6 days while the highest dust impact was expected

#### 2.5 Monitoring Methodology

#### 2.5.1 24-hour TSP Monitoring

- (a) The HVS was installed in the vicinity of the air sensitive receivers. The following criteria were considered in the installation of the HVS.
  - (i) A horizontal platform with appropriate support to secure the sampler against gusty wind was provided.
  - (ii) The distance between the HVS and any obstacles, such as buildings, was at least twice the height that the obstacle protrudes above the HVS.
  - (iii) A minimum of 2 meters separation from walls, parapets and penthouse for rooftop sampler.
  - (iv) A minimum of 2 meters separation from any supporting structure, measured horizontally.
  - (v) No furnace or incinerator flues nearby.
  - (vi) Airflow around the sampler was unrestricted.
  - (vii) Permission was obtained to set up the samplers and access to the monitoring stations.
  - (viii) A secured supply of electricity was obtained to operate the samplers.
  - (ix) The sampler was located more than 20 meters from any dripline.
  - (x) Any wire fence and gate, required to protect the sampler, did not obstruct the monitoring process.
  - (xi) Flow control accuracy was kept within ±2.5% deviation over 24-hour sampling period.

#### (b) Preparation of Filter Papers

- (i) Glass fibre filters, G810 were labelled and sufficient filters that were clean and without pinholes were selected.
- (ii) All filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than ±3 °C; the relative humidity (RH) was < 50% and not variable by more than ±5%. A convenient working RH was 40%.
- (iii) All filter papers were prepared and analysed by ALS Technichem (HK) Pty Ltd., which is a HOKLAS accredited laboratory and has comprehensive quality assurance and quality control programmes.

#### (c) Field Monitoring

- (i) The power supply was checked to ensure the HVS works properly.
- (ii) The filter holder and the area surrounding the filter were cleaned.
- (iii) The filter holder was removed by loosening the four bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully.
- (iv) The filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter.
- (v) The swing bolts were fastened to hold the filter holder down to the frame. The pressure applied was sufficient to avoid air leakage at the edges.
- (vi) Then the shelter lid was closed and was secured with the aluminum strip.
- (vii) The HVS was warmed-up for about 5 minutes to establish run-temperature conditions.
- (viii) A new flow rate record sheet was set into the flow recorder.
- (ix) On site temperature and atmospheric pressure readings were taken and the flow rate of the HVS was checked and adjusted at around 1.1 m<sup>3</sup>/min, and complied with the range specified in the updated EM&A Manual (i.e. 0.6-1.7 m<sup>3</sup>/min).
- (x) The programmable digital timer was set for a sampling period of 24 hrs, and the starting time, weather condition and the filter number were recorded.
- (xi) The initial elapsed time was recorded.
- (xii) At the end of sampling, on site temperature and atmospheric pressure readings were taken and the final flow rate of the HVS was checked and recorded.
- (xiii) The final elapsed time was recorded.

- (xiv) The sampled filter was removed carefully and folded in half length so that only surfaces with collected particulate matter were in contact.
- (xv) It was then placed in a clean plastic envelope and sealed.
- (xvi) All monitoring information was recorded on a standard data sheet.
- (xvii) Filters were then sent to ALS Technichem (HK) Pty Ltd. for analysis.

#### (d) Maintenance and Calibration

- (i) The HVS and its accessories were maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply.
- (ii) 5-point calibration of the HVS was conducted using TE-5025A Calibration Kit prior to the commencement of baseline monitoring. Bi-monthly 5-point calibration of the HVS will be carried out during impact monitoring.
- (iii) Calibration certificate of the HVSs are provided in Appendix E.

#### 2.5.2 1-hour TSP Monitoring

#### (a) Measuring Procedures

The measuring procedures of the 1-hour dust meter were in accordance with the Manufacturer's Instruction Manual as follows:-

- (i) Turn the power on.
- (ii) Close the air collecting opening cover.
- (iii) Push the "TIME SETTING" switch to [BG].
- (iv) Push "START/STOP" switch to perform background measurement for 6 seconds.
- (v) Turn the knob at SENSI ADJ position to insert the light scattering plate.
- (vi) Leave the equipment for 1 minute upon "SPAN CHECK" is indicated in the display.
- (vii) Push "START/STOP" switch to perform automatic sensitivity adjustment. This measurement takes 1 minute.
- (viii) Pull out the knob and return it to MEASURE position.
- (ix) Push the "TIME SETTING" switch the time set in the display to 3 hours.
- (x) Lower down the air collection opening cover.
- (xi) Push "START/STOP" switch to start measurement.

#### (b) Maintenance and Calibration

- (i) The 1-hour TSP meter was calibrated at 1-year intervals against a continuous particulate TEOM Monitor, Series 1400ab. Calibration certificates of the Laser Dust Monitors are provided in Appendix E.
- (ii) 1-hour validation checking of the TSP meter against HVS is carried out yearly at the air quality monitoring locations.

#### 2.6 Monitoring Schedule for the Reporting period

2.6.1 The schedule for environmental monitoring in October 2015 is provided in Appendix F.

#### 2.7 Results and Observations

2.7.1 The monitoring results for 1-hour TSP and 24-hour TSP are summarized in Table 2.4 and 2.5 respectively. Detailed impact air quality monitoring results are presented in Appendix G.

Table 2.4 Summary of 1-hour TSP Monitoring Results in the Reporting Period

Location	Average (μg/m³)	Range (μg/m³)	Action Level (μg/m³)	Limit Level (µg/m³)
AM2 (Fanling Government Secondary School)	77.7	72.8 – 80.6	317.8	500

Table 2.5 Summary of 24-hour TSP Monitoring Results in the Reporting Period

Location	Average (μg/m³)	Range (μg/m³)	Action Level (μg/m³)	Limit Level (μg/m³)
AM2 (Fanling Government Secondary School)	46.9	20.7 – 87.6	200.7	260

- 2.7.2 The major dust source during the monitoring was mainly from nearby traffic emission.
- 2.7.3 All 1-hour and 24-hour TSP results were below the Action and Limit Level at all monitoring locations in the reporting period.
- 2.7.4 The event action plan is annexed in Appendix J.
- 2.7.5 Weather information including wind speed and wind direction is annexed in Appendix H. The information was obtained from the Hong Kong Observatory Tai Po and Tai Mei Tuk Automatic Weather Stations.

#### 3 NOISE MONITORING

#### 3.1 Monitoring Requirements

3.1.1 In accordance with the EM&A Manual, impact noise monitoring was conducted for at least once per week during the construction phase of the Contract. The Action and Limit level of the noise monitoring is provided in Appendix D.

#### 3.2 Monitoring Equipment

3.2.1 Noise monitoring was performed using sound level meter at each designated monitoring station. The sound level meters deployed comply with the International Electrotechnical Commission Publications (IEC) 651:1979 (Type 1) and 804:1985 (Type 1) specifications. Acoustic calibrator was deployed to check the sound level meters at a known sound pressure level. Brand and model of the equipment is given in Table 3.1.

Table 3.1 Noise Monitoring Equipment

Equipment	Brand and Model
Integrated Sound Level Meter	B&K 2238
Acoustic Calibrator	Rion NC-73

#### 3.3 Monitoring Locations

3.3.1 Monitoring stations M2 and M3 were set up at the proposed locations in accordance with updated EM&A Manual. Figure 1.2a-b shows the locations of the monitoring stations. Table 3.2 describes the details of the monitoring stations.

Table 3.2 Locations of Impact Noise Monitoring Stations

Monitoring Station	Location	Description
M2	West Tai Wo	1.2m from the ground floor free-field of the Residential
M3	Fanling Government Secondary School	1m from the exterior of the roof top façade of the school

#### 3.4 Monitoring Parameters and Frequency

3.4.1 Table 3.3 summarizes the monitoring parameters, frequency and duration of impact noise monitoring.

Table 3.3 Noise Monitoring Parameters, Frequency and Duration

Parameter	Frequency
30-mins measurement at each monitoring station between 0700 and 1900 on normal weekdays. $L_{eq}$ , $L_{10}$ and $L_{90}$ would be recorded.	At least once per week

#### 3.5 Monitoring Methodology

#### 3.5.1 Monitoring Procedure

- (a) Façade measurement was made at monitoring station M3, while free-field measurement was made at monitoring station M2.
- (b) The sound level meter was set on a tripod at a height of 1.2 m above the ground for free-field measurements at monitoring station M2.
- (c) The battery condition was checked to ensure the correct functioning of the meter.
- (d) Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:-
  - (i) frequency weighting: A
  - (ii) time weighting: Fast
  - (iii) time measurement:  $L_{eq(30\text{-minutes})}$  during non-restricted hours i.e. 07:00-1900 on normal weekdays;  $L_{eq(5\text{-minutes})}$  during restricted hours i.e. 19:00-23:00 and 23:00-07:00 of normal weekdays, whole day of Sundays and Public Holidays
- (e) Prior to and after each noise measurement, the meter was calibrated using the acoustic calibrator for 94dB(A) at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1 dB(A), the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- (f) During the monitoring period, the L<sub>eq</sub>, L<sub>10</sub> and L<sub>90</sub> were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- (g) Noise measurement was paused during periods of high intrusive noise (e.g. dog barking, helicopter noise) if possible. Observations were recorded when intrusive noise was unavoidable.
- (h) Noise monitoring was cancelled in the presence of fog, rain, wind with a steady speed exceeding 5m/s, or wind with gusts exceeding 10m/s.

#### 3.5.2 Maintenance and Calibration

- (a) The microphone head of the sound level meter was cleaned with soft cloth at regular intervals.
- (b) The meter and calibrator were sent to the supplier or HOKLAS laboratory to check and calibrate at yearly intervals.
- (c) Calibration certificates of the sound level meters and acoustic calibrators are provided in Appendix E.

#### 3.6 Monitoring Schedule for the Reporting period

3.6.1 The schedule for environmental monitoring in October 2015 is provided in Appendix F.

#### 3.7 Monitoring Results

3.7.1 The monitoring results for construction noise are summarized in Table 3.4 and the monitoring data is provided in Appendix I.

Table 3.4 Summary of Construction Noise Monitoring Results in the Reporting Period

	Average, dB(A),	Range, dB(A),	Limit Level, dB(A),
	L <sub>eg (30 mins)</sub>	L <sub>eg (30 mins)</sub>	L <sub>eg (30 mins)</sub>
M2*	69.9	68.7 – 70.6	75
M3 <sup>#</sup>	65.0	64.2 - 66.4	65/70

<sup>\*+3</sup>dB(A) Façade correction included

# Limit Level of 70dB(A) applies to education institutes while 65dB(A) applies during school examination period.

- 3.7.2 No Action or Limit Level exceedance of construction noise was recorded in the reporting month. No noise complaints related to 0700 1900 hours on normal weekdays was received and followed by Environmental Team in the reporting month.
- 3.7.3 Major noise sources during noise monitoring in the reporting period were mainly road traffic noise.
- 3.7.4 The event action plan is annexed in Appendix J.

#### 4 ENVIRONMENTAL SITE INSPECTION AND AUDIT

#### 4.1 Site Inspection

- 4.1.1 Site Inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures for the Contract. In the reporting period, 4 site inspections were carried out respectively on 7, 15, 20 and 27 October 2015 for the Contract. While no specific observation was recorded, recommendations on remedial actions were given to the Contractor for precautionary purpose.
- 4.1.2 The environmental site inspections summaries are provided in Appendix K.
- 4.1.3 Particular observations during the site inspections are described below:

#### Air Quality

- 4.1.1 A stock of cement is observed uncovered. The Contractor should cover them with impervious sheeting entirely.
- 4.1.2 Dry haul road was observed at SA328. The Contractor should dampen the road to reduce dust generation.
- 4.1.3 Open stockpile was observed uncovered. The Contractor should cover the stockpile with impervious sheeting to prevent dust generation.

#### Noise

4.1.4 No adverse observation was identified in the reporting period.

#### Water Quality

4.1.5 The Contractor should provide sufficient mitigation measures to prevent muddy water generated by wheel washing or surface runoff from entering public road.

#### Chemical and Waste Management

4.1.6 Oil drums were observed on bare ground. The Contractor should provide drip trays to prevent any oil leakage.

#### Landscape and Visual Impact

4.1.7 No adverse observation was identified in the reporting period.

#### Miscellaneous

4.1.8 Stagnant water on H-beam was observed. The Contractor should remove the stagnant water.

#### 4.2 Advice on the Solid and Liquid Waste Management Status

- 4.2.1 The Contractor has registered as chemical waste producers for the Contract. C&D material sorting was carried out on site. Sufficient numbers of receptacles were available for general refuse collection.
- 4.2.2 As advised by the Contractor, 1,192 m³ of inert C&D material was disposed of as public fill to Tuen Mun 38 (of which 186 m³ was broken concrete), while 75 m³ of general refuse was disposed of at NENT landfill. 67 kg of paper/cardboard packaging, 0 kg of plastics and 34 kg of metals were collected by recycling contractors in the reporting period. 526 m³ of inert C&D materials was reused on site. 242 m³ of inert C&D materials was reused in other projects. 238 m³ of inert C&D materials was disposed of as public fill at NENT. 0 kg of chemical wastes was collected by licensed contractors in the reporting period.
- 4.2.3 The actual amounts of different types of waste generated by the activities of the Project in the reporting period are shown in Table 4.1.

Table 4.1 Summary of Waste Flow Table

Waste Type	Actual Amount	Disposal/Reuse Locations
Inert C&D materials	1,192 m <sup>3</sup> (of which 0 m <sup>3</sup>	Tuen Mun 38
	was broken concrete)	
General refuse	75 m <sup>3</sup>	NENT Landfill
Paper/cardboard packaging	67 kg	Recycling Contractors
Plastics	0 kg	Recycling Contractors
Metals	34 kg	Recycling Contractors
C&D materials reused on site	526 m <sup>3</sup>	Site Area
C&D materials reused in other	242 m <sup>3</sup>	Other projects
projects	272 111	Other projects
C&D materials reused in NENT	238 m <sup>3</sup>	NENT Landfill
for backfilling	250 111	INCINI Landilli
Chemical wastes	0 kg	Licensed Contractors

4.2.4 The Contractor was advised to maintain on site waste sorting and recording system and maximize reuse / recycle of C&D wastes.

#### 4.3 Environmental Licenses and Permits

4.3.1 The environmental licenses and permits for Stage 2 of the Project and valid in the reporting period is summarized in Table 4.2.

Table 4.2 Summary of Environmental Licensing and Permit Status

Statutory	License/	License or Permit	Valid	Period	License / Permit	Remarks
Reference	Permit	No.	From	То	Holder	11011101110
EIAO	Environmental Permit	EP-324/2008/D	27/08/2015	N/A	HyD	
WPCO	Discharge License (Site)	WT00017159-2013	18/09/2013	30/09/2018	CSHK	
WDO	Chemical Waste Producer Registration	5213-722-C3822- 01	05/09/2013	N/A	CSHK	Chemical waste produced in Contract HY/2012/06

AECOM Asia Co. Ltd. 16 November 2015

Statutory	License/	License or Permit	Valid	Period	License / Permit	Remarks
Reference	Permit	No.	From	То	Holder	Remarks
WDO	Billing Account for Disposal of Construction Waste	7017860	N/A	N/A	CSHK	Waste disposal in Contract HY/2012/06
		GW-RN0376-15	27/06/2015	29/11/2015	CSHK	Zone 4 Loading of Precast Beam (Precast Yard)
		GW-RN0408-15	04/07/2015	29/11/2015	CSHK	Zone 2 Installation of Precast Beam (South Bound)
		GW-RN0610-15	27/09/2015	15/11/2015	CSHK	Zone 4 Tree Felling (South Bound)
NCO	Construction Noise Permit	GW-RN0643-15	20/10/2015	19/12/2015	CSHK	Zone 4 Assembling of prefabricated bridge segments (North Bound)
	Noise Permit	GW-RN0644-15	20/10/2015	19/12/2015	CSHK	Zone 4 Delivery of Prefabricated Bridge Segments (South Bound)
		GW-RN0676-15	24/10/2015	16/01/2016	CSHK	Zone 2 Installation of supporting tower over MTR tracks (South Bound)
		GW-RN0685-15	25/10/2015	20/12/2015	CSHK	Zone 4 Installation of Prefabricated Bridge Segments (South Bound)

#### 4.4 Implementation Status of Environmental Mitigation Measures

4.4.1 A summary of the Implementation Schedule of Environmental Mitigation Measures (EMIS) is presented in Appendix C.

#### 4.5 Summary of Exceedances of the Environmental Quality Performance Limit

- 4.5.1 All 1-hour and 24-hour TSP monitoring results complied with the Action / Limit Levels in the reporting period.
- 4.5.2 No Action or Limit Level exceedance of construction noise was recorded in the reporting month. No noise complaints related to 0700 1900 hours on normal weekdays was received and followed by Environmental Team in the reporting month.

#### 4.6 Summary of Complaints, Notification of Summons and Successful Prosecutions

- 4.6.1 The Environmental Complaint Handling Procedure is annexed in Figure 4.1.
- 4.6.2 No complaint, notification of summons and successful prosecution was received in the reporting period.
- 4.6.3 Statistics on complaints, notifications of summons and successful prosecutions are summarized in Appendix L.

#### **5 FUTURE KEY ISSUES**

#### 5.1 Construction Programme for the Coming Months

- 5.1.1 The major construction works for the Contract in November 2015 will be:-
  - Site clearance
  - Ground investigation
  - Piling works
  - Pipe laying
  - Retaining wall construction
  - Noise Barrier
  - Excavation
  - Backfilling
  - Drainage
  - Temporary bridge construction
  - House Construction
  - Foot Bridge demolition
  - Bridge construction

#### 5.2 Key Issues for the Coming Month

- 5.2.1 Key issues to be considered in November 2015:-
  - Properly store and label oils and chemicals on site;
  - Chemical, chemical waste and waste management;
  - Collection of construction waste should be carried out regularly;
  - Properly maintain all drainage facilities and wheel washing facilities on site;
  - Exposed slopes should be covered up properly if no temporary work will be conducted;
  - Quieter powered mechanical equipment should be used;
  - Suppress dust generated from excavation activities and haul road traffic; and
  - Tree protective measures for all retained trees should be well maintained.

#### 5.3 Monitoring Schedule for the Coming Month

5.3.1 The tentative schedule for environmental monitoring in November 2015 is provided in Appendix F.

#### 6 CONCLUSIONS AND RECOMMENDATIONS

#### 6.1 Conclusions

- 6.1.1 The construction phase and EM&A programme of the Contract commenced on 21 November 2013.
- 6.1.2 All 1-hour and 24-hour TSP monitoring results complied with the Action / Limit Levels in the reporting period.
- 6.1.3 No Action or Limit Level exceedance of construction noise was recorded in the reporting month. No noise complaints related to 0700 1900 hours on normal weekdays was received and followed by Environmental Team in the reporting month.
- 6.1.4 4 environmental site inspections were carried out in October 2015. Recommendations on remedial actions were given to the Contractors for the deficiencies identified during the site audits.
- 6.1.5 No complaint, notification of summons and successful prosecution was received in the reporting period.

#### 6.2 Recommendations

6.2.1 According to the environmental site inspections performed in the reporting period, the following recommendations on remedial actions were provided to the Contractor for precautionary purpose:

#### Air Quality Impact

- The Contractor should cover cement stock with impervious sheeting entirely.
- Dry haul roads at SA328 should be dampened to reduce dust generation.
- Open stockpile should be covered with impervious sheeting to prevent dust generation after works.

#### Noise Impact

No adverse observation was identified in the reporting period.

#### Water Quality Impact

 The Contractor should provide sufficient mitigation measures to prevent muddy water generated by wheel washing or surface runoff from entering public road.

#### Chemical and Waste Management

• The Contractor should provide drip trays to oil drums to prevent any oil leakage.


#### Landscape and Visual Impact

No adverse observation was identified in the reporting period.

#### Miscellaneous

The Contractor should remove the stagnant water on H-beam.

**FIGURES** 



CONTRACT NO. HY/2012/06


WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE

**AECOM** 

Layout Plan


Date: Dec 2013 Figure 1.1



CONTRACT NO. HY/2012/06
WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE






This Drawing has been prepared for the use of AECOM's circuit. It may not be used, modified, reproduced or relied upon by third parsies, except as agreed by AECOM or as required by law. AECOM excepts no responsibility, and denies any liability whatsover, to any party that uses or relies on this drawing without AECOM's express written consont.

CONTRACT NO. HY/2012/06
WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE



Date: Dec 2013 Figure 1.2b




CONTRACT NO. HY/2012/06
WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE



Project No.: 60307376 Date: Dec 2013 Figure 4.1

# APPENDIX A PROJECT ORGANIZATION STRUCTURE



CONTRACT NO. HY/2012/06


WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE



Project No.: 60307376 Date: Dec 2013 Appendix A


# APPENDIX B CONSTRUCTION PROGRAMMES




rity ID	ss Update)(20-Oct-15)					Ionth Rolling Prog	ıram			Paç	ge 2 of 7 (24-O
	Activity Name	Dur. % Complete	Rem. ( Duration [			Finish Total Float		Oct	2015 Nov	Dec	2016 Jan
NB00280	NB47 (Ch5880-5930)- NB production	0%	45	45	07-Nov-15	22-Dec-15 1219		OCI	NOV	Dec	Jaii
<b>DSD South</b>	hern Trunk Sewer, Water Ma	ain Fire M	ain Works	5							
TSZ10260	DSD Trunk Sewer laying (along	58.62%	24	58	17-Aug-15 A	17-Nov-15 87					
TSZ10270	NB47) Backfill up to NB47 footing level	0%	6	6	18-Nov-15	24-Nov-15 87					
TSZ10280	Watermain installation (along NB47)	0%	26	26	25-Nov-15	24-Dec-15 87					
TSZ10290	Firemain installation (along NB47)	0%	26	26	28-Dec-15	27-Jan-16 87					
NB47A (Ch.	.5950-5975)-TWSR West Side	е									
Noise Barr	rier Works										
NB00330	NB47A - backfilling	79.17%	5	24	07-Sep-15 A	10-Dec-15 107		! 			
NB00335	Backfilling (Along NB47A-above	58.33%	5	12	06-Oct-15 A	10-Dec-15 107					
NB00340	ID1) NB47A - NB production	0%	45	45	20-Oct-15	03-Dec-15 1238					
NB00350	NB47A - NB post & panel installation	0%	5	5	11-Dec-15	16-Dec-15 987					
DSD South	hern Trunk Sewer, Water Ma	ain Fire M	ain Works	2							
TSZ10380	Watermain installation (along	76.32%	9	38	24-Aug-15 A	30-Oct-15 107		  - 		<del>-</del>	
TSZ10390	NB47A) Firemain installation (along NB47A)	35.71%	9	14	09-Oct-15 A					<u>-</u>	
TSZ10590	Watermain & Firemain installation	73.53%	9	34	25-Aug-15 A				ļ		
	(Along NB47A-above ID1)	. 0.00 /0	9	U-T	A	137					
Undergrou UUZ20110	und Utility Works Utility cable laying by Utility	0%	30	30	31-Oct-15	04-Dec-15 107					
UUZ20240	companies (Along NB47A)  Utility cable laying by Utility	0%	30	30	31-Oct-15	04-Dec-15 107	ļ				
	companies (Along NB47A-above		30	JU	31-00-13	04-Dec-19 10/					
`	995-6120)-TWSR West Side								1		
Noise Barr			1	1-	40	20 1: 15			ļ		
NB00390	NB48 (Ch5995-6060) - backfilling	0%	12	12	18-Jan-16	30-Jan-16 66		<u> </u>			
NB00400	NB48 (Ch5995-6060) - NB production	0%	45	45	20-Oct-15	03-Dec-15 1238	<u></u>				
NB00440	NB48 (Ch6060-6120) - Footing & Wall Structure - 5 bays	22.22%	35	45	·	30-Nov-15 84					
NB00460	NB48 (Ch6060-6120) - NB production	0%	45	45	01-Dec-15	14-Jan-16 1196		1 1 1 1			
DSD South	hern Trunk Sewer, Water Ma	ain Fire M	ain Works	3							
TSZ10420	Backfill up to NB48, 0-60m footing level	0%	13	6	24-Oct-15 A	04-Nov-15 66					
TSZ10430	Watermain installation (along NB48, 0-60m)	0%	30	30	05-Nov-15	09-Dec-15 66					
TSZ10440	Firemain installation (along NB48, 0-60m)	0%	30	30	10-Dec-15	16-Jan-16 66					
TSZ10450	Sheet Piling & Excavation(~5m below ground) (along NB48.	85.71%	9	63	05-Aug-15 A	30-Oct-15 40					
TSZ10460	DSD Trunk Sewer laying (along NB48, 60-110m)	0%	18	18	31-Oct-15	20-Nov-15 54					
TSZ10470	Backfill up to NB48, 60-110m footing	0%	6	6	21-Nov-15	27-Nov-15 54				<b>-</b>	
TSZ10480	level Watermain installation (along NB48,	0%	26	26	28-Nov-15	30-Dec-15 54					
TSZ10490	60-110m) Firemain installation (along NB48,	0%	26	26	31-Dec-15	30-Jan-16 54		; 			
Undergrou	60-110m) und Utility Works							1 1 1 1			
UUZ20120	Utility cable laying by Utility	0%	24	24	20-Oct-15	17-Nov-15 115					
UUZ20130	companies (Along NB48, 0-60m) Utility cable laying by Utility	0%	20	20	01-Dec-15	23-Dec-15 84					
NB49 (Ch.6	companies (Along NB48, 60-110m) 6145-6215)-TWSR West Side							1 1 1 1			
Noise Barr	<u>'</u>										
NB00509	NB49 - Footing & Wall Structure -	0%	15	5	21-Sep-15 A	06-Nov-15 34					
NB00510	bays 5 NB49 - Footing & Wall Structure - 4	0%	40	40	27-Oct-15	11-Dec-15 4					
NB00513	bays NB49 bays 1-4 was disrupt &	0%	5	5	22-Sep-15 A	26-Oct-15 4		 			
NB00530	stopped by Villager NB49 - NB production	0%	45	45	12-Dec-15	25-Jan-16 1185		 			
	·				12-060-13	25-5411-10 1105		1 1 1			
	hern Trunk Sewer, Water Ma Sheet Piling & Excavation(~7m	ain Fire M	ain Works	14	12-Dec-15	30-Dec-15 4			ļ		
	below ground) (along NB49)		12	12	31-Dec-15	14-Jan-16 4	ļ				
TSZ10500	DSD Trunk Sower loving /glass	707	12			17-Jail-10 4	I	 	<b> </b>		
TSZ10500 TSZ10510	DSD Trunk Sewer laying (along NB49)	0%		<i>i</i>	15 lon 10	21-lon 16 4	+	!		!	
TSZ10500 TSZ10510 TSZ10520	NB49) Backfill up to NB49 footing level	0%	6	6	15-Jan-16	21-Jan-16 4					
TSZ10500 TSZ10510 TSZ10520 NB49B (Ch.	NB49) Backfill up to NB49 footing level .6215-6235)-TWSR West Sid	0%	6	6	15-Jan-16	21-Jan-16 4					
TSZ10500 TSZ10510 TSZ10520 NB49B (Ch.	NB49) Backfill up to NB49 footing level .6215-6235)-TWSR West Sid	0% e									
TSZ10500 TSZ10510 TSZ10520 NB49B (Ch. Noise Barr NB00547	NB49) Backfill up to NB49 footing level .6215-6235)-TWSR West Sid rier Works Hoarding erection for access	0% e	6	6	20-Oct-15	27-Oct-15 11					
TSZ10500 TSZ10510 TSZ10520 NB49B (Ch. Noise Barr NB00547 NB00549	NB49) Backfill up to NB49 footing level  .6215-6235)-TWSR West Sid rier Works Hoarding erection for access NB49B - Pre-drilling	0% e 0% 0%	6	6	20-Oct-15 28-Oct-15	27-Oct-15 11 03-Nov-15 11					
TSZ10500 TSZ10510 TSZ10520 NB49B (Ch. Noise Barr NB00547 NB00549 NB00550	NB49) Backfill up to NB49 footing level .6215-6235)-TWSR West Sid rier Works Hoarding erection for access NB49B - Pre-drilling NB49B piling (0.19m -20no	0% e 0% 0%	6	6 6 21	20-Oct-15 28-Oct-15 04-Nov-15	27-Oct-15 11					
TSZ10500 TSZ10510 TSZ10520 NB49B (Ch. Noise Barr NB00547 NB00549	NB49) Backfill up to NB49 footing level  .6215-6235)-TWSR West Sid rier Works Hoarding erection for access NB49B - Pre-drilling	0% e 0% 0%	6	6	20-Oct-15 28-Oct-15	27-Oct-15 11 03-Nov-15 11					
TSZ10500 TSZ10510 TSZ10520 NB49B (Ch. Noise Barr NB00547 NB00549 NB00550 NB00560	NB49) Backfill up to NB49 footing level .6215-6235)-TWSR West Sid rier Works Hoarding erection for access NB49B - Pre-drilling NB49B piling (0.19m -20no	0% e 0% 0% 0%	6 6 21 12	6 6 21 12	20-Oct-15 28-Oct-15 04-Nov-15	27-Oct-15 11 03-Nov-15 11 27-Nov-15 11					
TSZ10500 TSZ10510 TSZ10520 NB49B (Ch. Noise Barr NB00547 NB00549 NB00550 NB00560	NB49) Backfill up to NB49 footing level  .6215-6235)-TWSR West Sid rier Works Hoarding erection for access NB49B - Pre-drilling NB49B piling (0.19m -20no NB49B- Sheet piling & Excavation	0% e 0% 0% 0%	6 6 21 12	6 6 21 12	20-Oct-15 28-Oct-15 04-Nov-15	27-Oct-15 11 03-Nov-15 11 27-Nov-15 11					
TSZ10500 TSZ10510 TSZ10520 NB49B (Ch. Noise Barr NB00547 NB00549 NB00550 NB00560 DSD South	NB49) Backfill up to NB49 footing level  .6215-6235)-TWSR West Sid rier Works Hoarding erection for access NB49B - Pre-drilling NB49B piling (0.19m -20no NB49B- Sheet piling & Excavation hern Trunk Sewer, Water Ma Sheet Piling & Excavation(~5m below ground) (along NB49B) DSD Trunk Sewer laying (along	0% 0% 0% 0% 0% ain Fire M	6 6 21 12 ain Works	6 6 21 12	20-Oct-15 28-Oct-15 04-Nov-15 23-Dec-15	27-Oct-15 11 03-Nov-15 11 27-Nov-15 11 08-Jan-16 42					
TSZ10500 TSZ10510 TSZ10520 NB49B (Ch. Noise Barr NB00547 NB00549 NB00550 NB00560 DSD South TSZ10550 TSZ10570	NB49) Backfill up to NB49 footing level  .6215-6235)-TWSR West Sid rier Works Hoarding erection for access NB49B - Pre-drilling NB49B piling (0.19m -20no NB49B- Sheet piling & Excavation hern Trunk Sewer, Water Ma Sheet Piling & Excavation(~5m below ground) (along NB49B)	0%  0%  0%  0%  0%  0%  0%  0%  0%  0%	6 6 21 12 ain Works	6 6 21 12 21	20-Oct-15 28-Oct-15 04-Nov-15 23-Dec-15	27-Oct-15 11 03-Nov-15 11 27-Nov-15 11 08-Jan-16 42 22-Dec-15 11					
TSZ10500 TSZ10510 TSZ10520 NB49B (Ch. Noise Barr NB00547 NB00549 NB00550 NB00560 DSD South TSZ10550 TSZ10570	NB49) Backfill up to NB49 footing level  .6215-6235)-TWSR West Sid rier Works Hoarding erection for access NB49B - Pre-drilling NB49B piling (0.19m -20no NB49B- Sheet piling & Excavation hern Trunk Sewer, Water Ma Sheet Piling & Excavation(~5m below ground) (along NB49B) DSD Trunk Sewer laying (along NB49B - ID2-1) S240-6280)-TWSR West Side	0%  0%  0%  0%  0%  0%  0%  0%  0%  0%	6 6 21 12 ain Works	6 6 21 12 21	20-Oct-15 28-Oct-15 04-Nov-15 23-Dec-15	27-Oct-15 11 03-Nov-15 11 27-Nov-15 11 08-Jan-16 42 22-Dec-15 11					
TSZ10500 TSZ10510 TSZ10520 NB49B (Ch. Noise Barr NB00547 NB00549 NB00550 NB00560 DSD South TSZ10550 TSZ10570 NB54 (Ch.6	NB49) Backfill up to NB49 footing level  .6215-6235)-TWSR West Sid rier Works Hoarding erection for access NB49B - Pre-drilling NB49B piling (0.19m -20no NB49B- Sheet piling & Excavation hern Trunk Sewer, Water Machan Sheet Piling & Excavation (~5m below ground) (along NB49B) DSD Trunk Sewer laying (along NB49B - ID2-1) S240-6280)-TWSR West Side rier Works NB54 - Footing & Wall Structure - 2	0%  0%  0%  0%  0%  0%  0%  0%  0%  0%	6 6 21 12 ain Works	6 6 21 12 21	20-Oct-15 28-Oct-15 04-Nov-15 23-Dec-15	27-Oct-15 11 03-Nov-15 11 27-Nov-15 11 08-Jan-16 42 22-Dec-15 11 03-Feb-16 11					
TSZ10500 TSZ10510 TSZ10520 NB49B (Ch. Noise Barr NB00547 NB00550 NB00550 NB00560 DSD South TSZ10570 NB54 (Ch.6. Noise Barr NB00690	NB49) Backfill up to NB49 footing level  .6215-6235)-TWSR West Sid rier Works Hoarding erection for access NB49B - Pre-drilling NB49B piling (0.19m -20no NB49B- Sheet piling & Excavation hern Trunk Sewer, Water Mac Sheet Piling & Excavation(-5m below ground) (along NB49B) DSD Trunk Sewer laying (along NB49B - ID2-1) 6240-6280)-TWSR West Side rier Works	0%  0%  0%  0%  0%  0%  0%  36.84%	6 6 21 12 ain Works 21 34	6 6 21 12 21 34	20-Oct-15 28-Oct-15 04-Nov-15 23-Dec-15 28-Nov-15 23-Dec-15	27-Oct-15 11 03-Nov-15 11 27-Nov-15 11 08-Jan-16 42 22-Dec-15 11 03-Feb-16 11					
TSZ10500 TSZ10510 TSZ10520 NB49B (Ch. Noise Barr NB00547 NB00550 NB00550 NB00560 DSD South TSZ10570 NB54 (Ch.6. Noise Barr NB00690	NB49) Backfill up to NB49 footing level  .6215-6235)-TWSR West Sid rier Works Hoarding erection for access NB49B - Pre-drilling NB49B piling (0.19m -20no NB49B- Sheet piling & Excavation hern Trunk Sewer, Water Ma Sheet Piling & Excavation(~5m below ground) (along NB49B) DSD Trunk Sewer laying (along NB49B - ID2-1) 5240-6280)-TWSR West Side rier Works NB54 - Footing & Wall Structure - 2 bays hern Trunk Sewer, Water Ma Sheet Piling & Excavation(~5m	0%  0%  0%  0%  0%  0%  0%  36.84%	6 6 21 12 ain Works 21 34	6 6 21 12 21 34	20-Oct-15 28-Oct-15 04-Nov-15 23-Dec-15 28-Nov-15 23-Dec-15	27-Oct-15 11 03-Nov-15 11 27-Nov-15 11 08-Jan-16 42 22-Dec-15 11 03-Feb-16 11					
TSZ10500 TSZ10510 TSZ10510 TSZ10520 NB49B (Ch. Noise Barr NB00547 NB00549 NB00550 NB00560 DSD South TSZ10570 NB54 (Ch.6. Noise Barr NB00690 DSD South	NB49) Backfill up to NB49 footing level  .6215-6235)-TWSR West Sid rier Works Hoarding erection for access NB49B - Pre-drilling NB49B piling (0.19m -20no NB49B- Sheet piling & Excavation hern Trunk Sewer, Water Ma Sheet Piling & Excavation(~5m below ground) (along NB49B) DSD Trunk Sewer laying (along NB49B - ID2-1) 6240-6280)-TWSR West Side rier Works NB54 - Footing & Wall Structure - 2 bays hern Trunk Sewer, Water Ma Sheet Piling & Excavation(~5m below ground) (along NB54) DSD Trunk Sewer laying (along	0%  0%  0%  0%  0%  0%  0%  36.84%  ain Fire M	6 6 21 12 ain Works 21 34	6 6 21 12 21 34	20-Oct-15 28-Oct-15 04-Nov-15 23-Dec-15 28-Nov-15 23-Dec-15	27-Oct-15 11 03-Nov-15 11 27-Nov-15 11 08-Jan-16 42 22-Dec-15 11 03-Feb-16 11					
TSZ10500 TSZ10510 TSZ10510 TSZ10520 NB49B (Ch. Noise Barr NB00547 NB00549 NB00550 NB00560 DSD South TSZ10570 NB54 (Ch.6) Noise Barr NB00690 DSD South TSZ10600	NB49) Backfill up to NB49 footing level  .6215-6235)-TWSR West Sid rier Works Hoarding erection for access NB49B - Pre-drilling NB49B piling (0.19m -20no NB49B- Sheet piling & Excavation hern Trunk Sewer, Water Ma Sheet Piling & Excavation(~5m below ground) (along NB49B) DSD Trunk Sewer laying (along NB49B - ID2-1) .5240-6280)-TWSR West Side rier Works NB54 - Footing & Wall Structure - 2 bavs hern Trunk Sewer, Water Ma Sheet Piling & Excavation(~5m below ground) (along NB54)	0% e  0% 0% 0% 0% ain Fire M 0% 0% 36.84% ain Fire M 77.14%	6 6 21 12 ain Works 21 34 60 ain Works	6 6 21 12 21 34	20-Oct-15 28-Oct-15 04-Nov-15 23-Dec-15 28-Nov-15 23-Dec-15	27-Oct-15 11 03-Nov-15 11 27-Nov-15 11 08-Jan-16 42 22-Dec-15 11 03-Feb-16 11 30-Jan-16 34					
TSZ10500 TSZ10510 TSZ10510 TSZ10520 NB49B (Ch. Noise Barr NB00547 NB00549 NB00550 NB00560 DSD South TSZ10570 NB54 (Ch.6) Noise Barr NB00690 DSD South TSZ10600 TSZ10610 TSZ10620	NB49) Backfill up to NB49 footing level  .6215-6235)-TWSR West Sid rier Works Hoarding erection for access NB49B - Pre-drilling NB49B piling (0.19m -20no NB49B- Sheet piling & Excavation hern Trunk Sewer, Water Ma Sheet Piling & Excavation(~5m below ground) (along NB49B) DSD Trunk Sewer laying (along NB49B - ID2-1) .2240-6280)-TWSR West Side rier Works NB54 - Footing & Wall Structure - 2 bavs hern Trunk Sewer, Water Ma Sheet Piling & Excavation(~5m below ground) (along NB54) DSD Trunk Sewer laying (along NB54 excep ID2-1 section) Backfill up to NB54 footing level	0%  e  0%  0%  0%  0%  0%  ain Fire M  36.84%  ain Fire M  77.14%  0%  0%	6 6 21 12 ain Works 21 34 60 ain Works 8 21 6	6 6 21 12 21 34 95 35 21 6	20-Oct-15 28-Oct-15 04-Nov-15 23-Dec-15 28-Nov-15 23-Dec-15 09-Sep-15 A 20-Aug-15 A 30-Oct-15 24-Nov-15	27-Oct-15 11 03-Nov-15 11 27-Nov-15 11 08-Jan-16 42 22-Dec-15 11 03-Feb-16 11 30-Jan-16 34 29-Oct-15 34 23-Nov-15 34					
TSZ10500 TSZ10510 TSZ10510 TSZ10520 NB49B (Ch. Noise Barr NB00547 NB00549 NB00550 NB00560 DSD South TSZ10570 NB54 (Ch.6) Noise Barr NB00690 DSD South TSZ10600 TSZ10610 TSZ10620 TSZ10630	NB49) Backfill up to NB49 footing level  .6215-6235)-TWSR West Sid rier Works Hoarding erection for access NB49B - Pre-drilling NB49B piling (0.19m -20no NB49B- Sheet piling & Excavation hern Trunk Sewer, Water Ma Sheet Piling & Excavation(~5m below ground) (along NB49B) DSD Trunk Sewer laying (along NB49B - ID2-1) 6240-6280)-TWSR West Side rier Works NB54 - Footing & Wall Structure - 2 bays hern Trunk Sewer, Water Ma Sheet Piling & Excavation(~5m below ground) (along NB54) DSD Trunk Sewer laying (along NB54 excep ID2-1 section) Backfill up to NB54 footing level Watermain installation (along NB54)	0%  0%  0%  0%  0%  0%  0%  ain Fire M  0%  36.84%  ain Fire M  77.14%  0%  0%	6 6 21 12 ain Works 21 34 60 ain Works 8 21 6	6 6 21 12 21 34 95 35 21 6 30	20-Oct-15 28-Oct-15 04-Nov-15 23-Dec-15 28-Nov-15 23-Dec-15 09-Sep-15 A 20-Aug-15 A 30-Oct-15 24-Nov-15	27-Oct-15 11 03-Nov-15 11 27-Nov-15 11 08-Jan-16 42 22-Dec-15 11 03-Feb-16 11 30-Jan-16 34 29-Oct-15 34 23-Nov-15 34 07-Jan-16 44					
TSZ10500 TSZ10510 TSZ10510 TSZ10520 NB49B (Ch. Noise Barr NB00547 NB00549 NB00550 NB00560 DSD South TSZ10570 NB54 (Ch.6 Noise Barr NB00690 DSD South TSZ10610 TSZ10620 TSZ10630 TSZ10640	NB49) Backfill up to NB49 footing level  .6215-6235)-TWSR West Sid rier Works Hoarding erection for access NB49B - Pre-drilling NB49B piling (0.19m -20no NB49B- Sheet piling & Excavation hern Trunk Sewer, Water Ma Sheet Piling & Excavation(~5m below ground) (along NB49B) DSD Trunk Sewer laying (along NB49B - ID2-1) .2240-6280)-TWSR West Side rier Works NB54 - Footing & Wall Structure - 2 bavs hern Trunk Sewer, Water Ma Sheet Piling & Excavation(~5m below ground) (along NB54) DSD Trunk Sewer, Water Ma Sheet Piling & Excavation(~5m below ground) (along NB54) DSD Trunk Sewer laying (along NB54 excep ID2-1 section) Backfill up to NB54 footing level Watermain installation (along NB54) Firemain installation (along NB54)	0% e  0% 0% 0% 0% ain Fire M 0% 0% 36.84% 77.14% 0% 0% 0%	6 6 21 12 ain Works 21 34 60 ain Works 8 21 6	6 6 21 12 21 34 95 35 21 6	20-Oct-15 28-Oct-15 04-Nov-15 23-Dec-15 28-Nov-15 23-Dec-15 09-Sep-15 A 20-Aug-15 A 30-Oct-15 24-Nov-15	27-Oct-15 11 03-Nov-15 11 27-Nov-15 11 08-Jan-16 42 22-Dec-15 11 03-Feb-16 11 30-Jan-16 34 29-Oct-15 34 23-Nov-15 34					
TSZ10500 TSZ10510 TSZ10510 TSZ10510 TSZ10510 TSZ10520 NB49B (Ch. Noise Barr NB00547 NB00549 NB00550 NB00560 DSD South TSZ10570 NB54 (Ch.6) Noise Barr NB00690 DSD South TSZ10610 TSZ10610 TSZ10620 TSZ10630 TSZ10640 NB54A (Ch.	NB49) Backfill up to NB49 footing level  .6215-6235)-TWSR West Sid rier Works Hoarding erection for access NB49B - Pre-drilling NB49B piling (0.19m -20no NB49B- Sheet piling & Excavation hern Trunk Sewer, Water Ma Sheet Piling & Excavation(~5m below ground) (along NB49B) DSD Trunk Sewer laying (along NB49B - ID2-1) .6240-6280)-TWSR West Side rier Works NB54 - Footing & Wall Structure - 2 bays hern Trunk Sewer, Water Ma Sheet Piling & Excavation(~5m below ground) (along NB54) DSD Trunk Sewer laying (along NB54 excep ID2-1 section) Backfill up to NB54 footing level Watermain installation (along NB54) Firemain installation (along NB54)	0% e  0% 0% 0% 0% ain Fire M 0% 0% 36.84% 77.14% 0% 0% 0%	6 6 21 12 ain Works 21 34 60 ain Works 8 21 6	6 6 21 12 21 34 95 35 21 6 30	20-Oct-15 28-Oct-15 04-Nov-15 23-Dec-15 28-Nov-15 23-Dec-15 09-Sep-15 A 20-Aug-15 A 30-Oct-15 24-Nov-15	27-Oct-15 11 03-Nov-15 11 27-Nov-15 11 08-Jan-16 42 22-Dec-15 11 03-Feb-16 11 30-Jan-16 34 29-Oct-15 34 23-Nov-15 34 07-Jan-16 44					
TSZ10500 TSZ10510 TSZ10510 TSZ10520 NB49B (Ch. Noise Barr NB00547 NB00549 NB00550 NB00560 DSD South TSZ10570 NB54 (Ch.6 Noise Barr NB00690 DSD South TSZ10610 TSZ10620 TSZ10630 TSZ10640	NB49) Backfill up to NB49 footing level  .6215-6235)-TWSR West Sid rier Works Hoarding erection for access NB49B - Pre-drilling NB49B piling (0.19m -20no NB49B- Sheet piling & Excavation hern Trunk Sewer, Water Ma Sheet Piling & Excavation(~5m below ground) (along NB49B) DSD Trunk Sewer laying (along NB49B - ID2-1) .6240-6280)-TWSR West Side rier Works NB54 - Footing & Wall Structure - 2 bays hern Trunk Sewer, Water Ma Sheet Piling & Excavation(~5m below ground) (along NB54) DSD Trunk Sewer laying (along NB54 excep ID2-1 section) Backfill up to NB54 footing level Watermain installation (along NB54) Firemain installation (along NB54)	0% e  0% 0% 0% 0% ain Fire M 0% 0% 36.84% 77.14% 0% 0% 0%	6 6 21 12 ain Works 21 34 60 ain Works 8 21 6	6 6 21 12 21 34 95 35 21 6 30	20-Oct-15 28-Oct-15 04-Nov-15 23-Dec-15  28-Nov-15 23-Dec-15  09-Sep-15 A  20-Aug-15 A  30-Oct-15 24-Nov-15 01-Dec-15 08-Jan-16	27-Oct-15 11 03-Nov-15 11 27-Nov-15 11 08-Jan-16 42 22-Dec-15 11 03-Feb-16 11 30-Jan-16 34 29-Oct-15 34 23-Nov-15 34 07-Jan-16 44					

, ,	s Update)(20-Oct-15)		<u>l</u> .	0.1		Ionth Rolling		ram				Page 3	3 of 7 (24-Od
ty ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float		Oct	2015 Nov		Doc	2016 Jan
DSD South	ern Trunk Sewer, Water Mai	in Fire M	ain Work	S					Oct	Nov		Dec	Jan
TSZ10650	Sheet Piling & Excavation(~5m below ground) (along NB54A)	88.24%	8	68	13-Jul-15 A	29-Oct-15	14	:		 	<u>i</u>		<b>†</b>
TSZ10660	DSD Trunk Sewer laying (along	0%	18	18	30-Oct-15	19-Nov-15	47			 			<u> </u>
TSZ10670	NB54A) Backfill up to NB54A footing level	0%	6	6	20-Nov-15	26-Nov-15	47	<del> </del>		 	-		
TSZ10680	Watermain installation (along	0%	30	30	27-Nov-15	04-Jan-16	47			 			
TSZ10690	NB54A) Firemain installation (along NB54A)	0%	30	30	05-Jan-16	17-Feb-16	47			 			
Undergrour	nd Utility Works												
UUZ20170	Utility cable laying by Utility	0%	24	24	07-Dec-15	06-Jan-16	75			 			
NR57 (Ch 63	companies (Along NB54A, 0-60m) B65-6445)-TWSR West Side												
Noise Barri	*												
NB00830	NB57 - Footing & Wall Structure - 7	84.17%	60	379	15-Dec-14 A	07-May-16	13			 	<del> </del>		
	bays				13-260-147	01-Way-10							
	ern Trunk Sewer, Water Mai				40 1- 40	05 F-1- 40	40			 			
TSZ10710	DSD Trunk Sewer laying (along NB57)	0%	18	18	16-Jan-16	05-Feb-16				 <u></u>			
TSZ10775	Wash-out chamber water pipe diversion at the site access for NB57	0%	52	52	13-Nov-15	15-Jan-16				 			
TSZ10785	PCCW drawpit by Pccw	28.57%	20	28	11-Sep-15 A	12-Nov-15	13						
NB58 (Ch.64	145-6480)-TWSR West Side												
Noise Barri	er Works												
NB00900	NB58 - Footing & Wall Structure - 3 bays	40%	42	70	15-Sep-15 A	08-Dec-15	77			 			
NB00920	NB58 - NB production	0%	45	45	09-Dec-15	22-Jan-16	1188			 			
DSD South	ern Trunk Sewer, Water Mai	in Fire M	ain Work	S									
TSZ10760	DSD Trunk Sewer laying (along	0%	18	18	17-Oct-15 A	10-Nov-15	62			 			İ
TSZ10780	NB58) Watermain installation (along NB58)	0%	20	20	11-Nov-15	03-Dec-15	62						
TSZ10790	Firemain installation (along NB58)	0%	20	20	04-Dec-15	29-Dec-15	62			 			<del> </del>
TSZ11010	Backfilling	0%	12	12	30-Dec-15	13-Jan-16	62			 			ļ
NB59 (Cb 64	190-6590)-TWSR West Side												
Noise Barri	,												
NB00970	NB59 - Footing & Wall Structure - 9	52.94%	72	153	02-May-15 A	15-Jan-16	29			 	<u> </u>		ļ
NB00970	bays  NB59 - NB production	0%	45	45	-	29-Feb-16				 			
	·				10-0411-10	~7-1 €N-10	1130						
	ern Trunk Sewer, Water Mai				00 4 - 45	40.11	000			 <u> </u>	<u> </u>		
TSZ10810	DSD Trunk Sewer laying (along NB59)	85.29%	25	170	08-Apr-15 A						<u></u>		
TSZ10820	Backfill up to NB59 footing level	0%	6	6		25-Nov-15				 			<u></u>
TSZ10830	Watermain installation (along NB59)	0%	30	30	26-Nov-15	02-Jan-16	28						<u> </u>
TSZ10840	Firemain installation (along NB59)	0%	30	30	04-Jan-16	06-Feb-16	28						
Undergrour	nd Utility Works				1								
UUZ20200	Utility cable laying by Utility	0%	38	38	16-Jan-16	09-Mar-16	29			 			
NB63 (Ch.66	companies (Along NB59, 0-95m) 610-6700)-TWSR West Side												
Noise Barri	,												
NB01040	NB63 - NB production	0%	45	45	20-Oct-15	03-Dec-15	1238			 			
DSD South	ern Trunk Sewer, Water Mai	in Fire M	ain Work	S									
TSZ10310	DSD Trunk Sewer laying (along	0%	24	21	24-Sep-15 A	17-Nov-15	55			 			
TSZ10330	NB63) Watermain installation (along NB63)	0%	30	30	·	22-Dec-15				 			
TSZ10340	Firemain installation (along NB63)		-		10 1101 10		00			 			
	Firemain installation (along NB03)	00/	20	20	22 Dog 15	20 lon 16	55						
DSD Southe		0%	30	30	23-Dec-15	29-Jan-16	55						
	ern Trunk Sewer - Trenchle	ss Const	ruction							 			
TSZ10970	Both end manholes construction & trench sewer connection	63.64%	ruction 20	55	07-Sep-15 A	12-Nov-15	97						
TSZ10970 TSZ10980	Both end manholes construction & trench sewer connection Backfilling of jacking pits	63.64%	ruction 20 32	55 32	07-Sep-15 A 13-Nov-15	12-Nov-15 19-Dec-15	97						
TSZ10970	Both end manholes construction & trench sewer connection Backfilling of jacking pits Watermain & Firemain installation above Trunk Sewer	63.64%	ruction 20	55	07-Sep-15 A 13-Nov-15 13-Nov-15	12-Nov-15 19-Dec-15 13-Jan-16	97 135 97						
TSZ10970 TSZ10980	Both end manholes construction & trench sewer connection Backfilling of jacking pits Watermain & Firemain installation	63.64%	ruction 20 32	55 32	07-Sep-15 A 13-Nov-15	12-Nov-15 19-Dec-15	97 135 97						
TSZ10970 TSZ10980 TSZ11020	Both end manholes construction & trench sewer connection Backfilling of jacking pits  Watermain & Firemain installation above Trunk Sewer Town gas pipe laying (change of	63.64% 0% 0%	20 32 50	55 32 50	07-Sep-15 A 13-Nov-15 13-Nov-15	12-Nov-15 19-Dec-15 13-Jan-16 05-Feb-16	97 135 97						
TSZ10970 TSZ10980 TSZ11020 TSZ11025 TSZ11035	Both end manholes construction & trench sewer connection Backfilling of jacking pits Watermain & Firemain installation above Trunk Sewer Town gas pjpe laying (change of design)	63.64% 0% 0% 0%	ruction 20 32 50 20	55 32 50 20	07-Sep-15 A 13-Nov-15 13-Nov-15 14-Jan-16*	12-Nov-15 19-Dec-15 13-Jan-16 05-Feb-16	97 135 97 97						
TSZ10970 TSZ10980 TSZ11020 TSZ11025 TSZ11035	Both end manholes construction & trench sewer connection Backfilling of jacking pits Watermain & Firemain installation above Trunk Sewer Town gas pipe laying (change of design) DSD trunk sewer along NB63  nd Utility Works Utility cable laying by Utility	63.64% 0% 0% 0%	ruction 20 32 50 20	55 32 50 20	07-Sep-15 A 13-Nov-15 13-Nov-15 14-Jan-16*	12-Nov-15 19-Dec-15 13-Jan-16 05-Feb-16 29-Oct-15	97 135 97 97 179						
TSZ10970 TSZ10980 TSZ11020 TSZ11025 TSZ11035 Undergrour UUZ20230	Both end manholes construction & trench sewer connection Backfilling of jacking pits Watermain & Firemain installation above Trunk Sewer Town gas pjpe laying (change of design) DSD trunk sewer along NB63  nd Utility Works Utility cable laying by Utility companies (Along NB63~100m)	63.64% 0% 0% 0% 0% 88.57%	ruction 20 32 50 20 8	55 32 50 20 70	07-Sep-15 A 13-Nov-15 13-Nov-15 14-Jan-16* 10-Jul-15 A	12-Nov-15 19-Dec-15 13-Jan-16 05-Feb-16 29-Oct-15	97 135 97 97 179						
TSZ10970 TSZ10980 TSZ11020 TSZ11025 TSZ11035 Undergrour UUZ20230 Bridge Cons	Both end manholes construction & trench sewer connection Backfilling of jacking pits  Watermain & Firemain installation above Trunk Sewer Town gas pipe laying (change of design) DSD trunk sewer along NB63  nd Utility Works  Utility cable laying by Utility companies (Along NB63~100m)  struction	63.64% 0% 0% 0% 0% 88.57%	ruction 20 32 50 20 8	55 32 50 20 70	07-Sep-15 A 13-Nov-15 13-Nov-15 14-Jan-16* 10-Jul-15 A	12-Nov-15 19-Dec-15 13-Jan-16 05-Feb-16 29-Oct-15	97 135 97 97 179						
TSZ10970  TSZ10980  TSZ11020  TSZ11025  TSZ11035  Undergrour  UUZ20230  Bridge Cons  New Tai Han	Both end manholes construction & trench sewer connection Backfilling of jacking pits  Watermain & Firemain installation above Trunk Sewer Town gas pipe laying (change of design) DSD trunk sewer along NB63  nd Utility Works  Utility cable laying by Utility companies (Along NB63~100m)  struction	63.64% 0% 0% 0% 0% 88.57%	ruction 20 32 50 20 8	55 32 50 20 70	07-Sep-15 A 13-Nov-15 13-Nov-15 14-Jan-16* 10-Jul-15 A	12-Nov-15 19-Dec-15 13-Jan-16 05-Feb-16 29-Oct-15	97 135 97 97 179						
TSZ10970 TSZ10980 TSZ11020 TSZ11025 TSZ11035 Undergrour UUZ20230 Bridge Cons New Tai Han-	Both end manholes construction & trench sewer connection Backfilling of jacking pits  Watermain & Firemain installation above Trunk Sewer Town gas pipe laying (change of design) DSD trunk sewer along NB63  Ind Utility Works  Utility Cable laying by Utility companies (Along NB63~100m)  Struction  Ing Footbridge	63.64% 0% 0% 0% 88.57%	ruction 20 32 50 20 8	55 32 50 20 70	07-Sep-15 A 13-Nov-15 13-Nov-15 14-Jan-16* 10-Jul-15 A 27-Dec-14 A	12-Nov-15 19-Dec-15 13-Jan-16 05-Feb-16 29-Oct-15	97 135 97 97 179						
TSZ10970 TSZ10980 TSZ11020 TSZ11025 TSZ11035 Undergrour UUZ20230 Bridge Cons New Tai Han General THBF0335	Both end manholes construction & trench sewer connection Backfilling of jacking pits  Watermain & Firemain installation above Trunk Sewer Town gas pipe laying (change of design) DSD trunk sewer along NB63  Ind Utility Works Utility cable laying by Utility companies (Along NB63~100m)  Struction Ing Footbridge  Structure steel Shop drawing approval (THFB)	63.64% 0% 0% 0% 88.57% 86.29%	ruction 20 32 50 20 8	55 32 50 20 70 248	07-Sep-15 A 13-Nov-15 13-Nov-15 14-Jan-16* 10-Jul-15 A 27-Dec-14 A	12-Nov-15 19-Dec-15 13-Jan-16 05-Feb-16 29-Oct-15 28-Nov-15	97 135 97 97 179 105						
TSZ10970 TSZ10980 TSZ11020 TSZ11025 TSZ11035 Undergrour UUZ20230 Bridge Cons New Tai Han General THBF0335 THBF0340	Both end manholes construction & trench sewer connection Backfilling of jacking pits  Watermain & Firemain installation above Trunk Sewer Town gas pipe laying (change of design) DSD trunk sewer along NB63  Ind Utility Works  Utility Cable laying by Utility companies (Along NB63~100m)  Struction Ing Footbridge  Structure steel Shop drawing approval (THFB) Structure steel procurement (THFB)	63.64% 0% 0% 0% 88.57% 86.29%	ruction 20 32 50 20 8	55 32 50 20 70	07-Sep-15 A 13-Nov-15 13-Nov-15 14-Jan-16* 10-Jul-15 A 27-Dec-14 A	12-Nov-15 19-Dec-15 13-Jan-16 05-Feb-16 29-Oct-15	97 135 97 97 179 105						
TSZ10970 TSZ10980 TSZ11020 TSZ11025 TSZ11035 Undergrour UUZ20230 Bridge Cons New Tai Han General THBF0335 THBF0340 TWSR-Wes	Both end manholes construction & trench sewer connection Backfilling of jacking pits  Watermain & Firemain installation above Trunk Sewer Town gas pipe laying (change of design) DSD trunk sewer along NB63  Ind Utility Works Utility cable laying by Utility companies (Along NB63~100m)  Struction Ing Footbridge  Structure steel Shop drawing approval (THFB) Structure steel procurement (THFB)	86.29% ss Const	ruction 20 32 50 20 8 34	55 32 50 20 70 248	07-Sep-15 A 13-Nov-15 13-Nov-15 14-Jan-16* 10-Jul-15 A  27-Dec-14 A  04-Dec-14 A	12-Nov-15 19-Dec-15 13-Jan-16 05-Feb-16 29-Oct-15 28-Nov-15	97 135 97 97 179 105						
TSZ10970 TSZ10980 TSZ11020 TSZ11025 TSZ11035 Undergrour UUZ20230 Bridge Cons New Tai Han General THBF0335 THBF0340 TWSR-Wes THBF0140	Both end manholes construction & trench sewer connection Backfilling of jacking pits  Watermain & Firemain installation above Trunk Sewer Town gas pipe laying (change of design) DSD trunk sewer along NB63  Ind Utility Works  Utility Cable laying by Utility companies (Along NB63~100m)  Struction Ing Footbridge  Structure steel Shop drawing approval (THFB) Structure steel procurement (THFB)  St/ FL Highway N/B Side Section 19 S	98.72% 0% 0% 0% 08 86.29%	ruction 20 32 50 20 8 34 34 45	55 32 50 20 70 248 235 150	07-Sep-15 A 13-Nov-15 13-Nov-15 14-Jan-16* 10-Jul-15 A  27-Dec-14 A  04-Dec-14 A 24-Oct-15	12-Nov-15 19-Dec-15 13-Jan-16 05-Feb-16 29-Oct-15 28-Nov-15 23-Oct-15 21-Mar-16	97 135 97 97 179 105						
TSZ10970 TSZ10980 TSZ11020 TSZ11025 TSZ11035 Undergrour UUZ20230 Bridge Cons New Tai Han General THBF0335 THBF0340 TWSR-Wes	Both end manholes construction & trench sewer connection Backfilling of jacking pits  Watermain & Firemain installation above Trunk Sewer Town gas pipe laying (change of design) DSD trunk sewer along NB63  Ind Utility Works Utility cable laying by Utility companies (Along NB63~100m)  Struction Ing Footbridge  Structure steel Shop drawing approval (THFB) Structure steel procurement (THFB)	86.29% ss Const	ruction 20 32 50 20 8 34	55 32 50 20 70 248	07-Sep-15 A 13-Nov-15 13-Nov-15 14-Jan-16* 10-Jul-15 A  27-Dec-14 A  24-Oct-15  20-Oct-15 13-Jul-15 A	12-Nov-15 19-Dec-15 13-Jan-16 05-Feb-16 29-Oct-15 28-Nov-15 23-Oct-15 21-Mar-16	97 135 97 97 179 105						
TSZ10970 TSZ10980 TSZ11020 TSZ11025 TSZ11035 Undergrour UUZ20230 Bridge Cons New Tai Han General THBF0335 THBF0340 TWSR-Wes THBF0140	Both end manholes construction & trench sewer connection Backfilling of jacking pits  Watermain & Firemain installation above Trunk Sewer Town gas pipe laying (change of design) DSD trunk sewer along NB63  Ind Utility Works  Utility Cable laying by Utility companies (Along NB63~100m)  Struction Ing Footbridge  Structure steel Shop drawing approval (THFB) Structure steel procurement (THFB)  Structure Steel procurement (THFB)  Structure Steel procurement (THFB)  Structure Steel procurement (THFB)  Structure Steel procurement (THFB)  Structure Steel procurement (THFB)	98.72% 0% 0% 0% 08 86.29%	ruction 20 32 50 20 8 34 34 45	55 32 50 20 70 248 235 150	07-Sep-15 A 13-Nov-15 13-Nov-15 14-Jan-16* 10-Jul-15 A  27-Dec-14 A  04-Dec-14 A 24-Oct-15	12-Nov-15 19-Dec-15 13-Jan-16 05-Feb-16 29-Oct-15 28-Nov-15 23-Oct-15 21-Mar-16	97 135 97 97 179 105						
TSZ10970 TSZ10980 TSZ11020 TSZ11025 TSZ11035 Undergrour UUZ20230 Bridge Cons New Tai Han General THBF0335 THBF0340 TWSR-Wes THBF0140 THBF0180	Both end manholes construction & trench sewer connection Backfilling of jacking pits  Watermain & Firemain installation above Trunk Sewer Town gas pipe laying (change of design) DSD trunk sewer along NB63  Ind Utility Works  Utility cable laying by Utility companies (Along NB63~100m)  Struction Ing Footbridge  Structure steel Shop drawing approval (THFB) Structure steel procurement (THFB)  Structure Steel Procurement (THFB)  Structure Steel Procurement (THFB)  THP5 - Pile cap, Pier and Pier Head  THP8, THP9 - Pile cap, Pier and Pier Head	98.72% 98.00% 98.00% 98.00% 98.72% 98.72% 98.72% 98.72%	ruction 20 32 50 20 8 34 34 45 39	55 32 50 20 70 248 235 150	07-Sep-15 A 13-Nov-15 13-Nov-15 14-Jan-16* 10-Jul-15 A  27-Dec-14 A  24-Oct-15  20-Oct-15 13-Jul-15 A	12-Nov-15 19-Dec-15 13-Jan-16 05-Feb-16 29-Oct-15 28-Nov-15 23-Oct-15 21-Mar-16	97 135 97 179 105 153 197 274 420 402						
TSZ10970 TSZ10980 TSZ11020 TSZ11025 TSZ11035 Undergrour UUZ20230 Bridge Cons New Tai Han General THBF0335 THBF0340 TWSR-Wes THBF0140 THBF0180 THBF01220	Both end manholes construction & trench sewer connection Backfilling of jacking pits  Watermain & Firemain installation above Trunk Sewer Town gas pipe laying (change of design) DSD trunk sewer along NB63  Ind Utility Works  Utility cable laying by Utility companies (Along NB63~100m)  Struction Ing Footbridge  Structure steel Shop drawing approval (THFB) Structure steel procurement (THFB)  Structure steel procurement (THFB)  Structure steel procurement (THFB)  THP5 - Pile cap, Pier and Pier Head  THP8, THP9 - Pile cap, Pier and Pier Head  THAB3 - Backfilling (~4m)  Steel Staircase ready for erection	98.72% 98.0% 0% 0% 86.29%	ruction  20  32  50  20  8  34  34  45  39  30	55 32 50 20 70 248 235 150 45 122 30	07-Sep-15 A 13-Nov-15 13-Nov-15 14-Jan-16* 10-Jul-15 A  27-Dec-14 A  24-Oct-15  20-Oct-15 13-Jul-15 A	12-Nov-15 19-Dec-15 13-Jan-16 05-Feb-16 29-Oct-15 28-Nov-15 23-Oct-15 21-Mar-16 11-Dec-15 04-Dec-15 24-Nov-15	97 135 97 97 179 105 153 197 274 420 402					28-Dec-15 •	Steel Staircas
TSZ10970 TSZ10980 TSZ11020 TSZ11025 TSZ11035 Undergrour UUZ20230 Bridge Cons New Tai Han General THBF0335 THBF0340 TWSR-Wes THBF0140 THBF0180 THBF0220 THBF0230	Both end manholes construction & trench sewer connection Backfilling of jacking pits  Watermain & Firemain installation above Trunk Sewer Town gas pipe laying (change of design) DSD trunk sewer along NB63  Ind Utility Works  Utility Cable laying by Utility companies (Along NB63~100m)  Struction Ing Footbridge  Structure steel Shop drawing approval (THFB) Structure steel procurement (THFB)  Structure steel procurement (THFB)  Stry FL Highway N/B Side Sector of the sector of	98.72% 0% 98.72% 0% 68.03% 0%	ruction  20  32  50  20  8  34  34  35  45  39  30  27	55 32 50 20 70 248 235 150 45 122 30 27	07-Sep-15 A 13-Nov-15 13-Nov-15 14-Jan-16* 10-Jul-15 A  27-Dec-14 A  24-Oct-15  20-Oct-15 13-Jul-15 A	12-Nov-15 19-Dec-15 13-Jan-16 05-Feb-16 29-Oct-15 28-Nov-15 23-Oct-15 21-Mar-16 11-Dec-15 04-Dec-15 24-Nov-15	97 135 97 179 105 153 197 274 420 402 402					28-Dec-15 ◆	Steel Stairca:
TSZ10970 TSZ10980 TSZ11020 TSZ11025 TSZ11035 Undergrour UUZ20230 Bridge Cons New Tai Han General THBF0335 THBF0340 TWSR-Wes THBF0140 THBF0180 THBF0220 THBF0230 THBF0235	Both end manholes construction & trench sewer connection Backfilling of jacking pits  Watermain & Firemain installation above Trunk Sewer Town gas pjpe laying (change of design) DSD trunk sewer along NB63  Ind Utility Works  Utility cable laying by Utility companies (Along NB63~100m)  Struction  The Footbridge  Structure steel Shop drawing approval (THFB) Structure steel procurement (THFB)  Structure steel procurement (THFB)  The File cap, Pier and Pier Head The The File cap, Pier and Pier Head The The The File cap & abutment wall Thas - Backfilling (-4m)  Steel Staircase ready for erection (THFB-TWSR-W side)	98.72% 98.00% 98.00% 98.00% 98.00% 98.00% 98.00% 98.00% 98.00%	20 32 50 20 8 34 34 34 35 150 45 39 30 27 0	55 32 50 20 70 248 235 150 45 122 30 27 0	07-Sep-15 A 13-Nov-15 13-Nov-15 14-Jan-16* 10-Jul-15 A  27-Dec-14 A  24-Oct-15  20-Oct-15 13-Jul-15 A  20-Oct-15	12-Nov-15 19-Dec-15 13-Jan-16 05-Feb-16 29-Oct-15 28-Nov-15 21-Mar-16 11-Dec-15 04-Dec-15 24-Nov-15 28-Dec-15	97 135 97 97 179 105 153 197 274 420 402 402 402 294					28-Dec-15 •	Steel Stairca
TSZ10970 TSZ10980 TSZ11020 TSZ11025 TSZ11035 Undergrour UUZ20230 Bridge Cons New Tai Han General THBF0335 THBF0340 TWSR-Wes THBF0140 THBF0180 THBF0220 THBF0230 THBF0235 THBF0270 THBF0210	Both end manholes construction & trench sewer connection Backfilling of jacking pits  Watermain & Firemain installation above Trunk Sewer Town gas pjpe laying (change of design) DSD trunk sewer along NB63  Ind Utility Works  Utility cable laying by Utility companies (Along NB63~100m)  Struction Ing Footbridge  Structure steel Shop drawing approval (THFB) Structure steel procurement (THFB) Structure steel procurement (THFB)  Stry FL Highway N/B Side Section (THPS - Pile cap, Pier and Pier Head THAB3 - pile cap & abutment wall THAB3 - Backfilling (~4m)  Steel Staircase ready for erection (THFB-TWSR-W side) THP6, THP7 - Pile cap, Pier and Pier Head THAB2 - pile cap & abutment wall	98.72% 98.00% 98.00% 98.00% 68.03% 0% 0% 0% 0% 0%	ruction  20  32  50  20  8  34  34  35  45  39  30  27  0  30	55 32 50 20 70 248 235 150 45 122 30 27 0 30	07-Sep-15 A 13-Nov-15 13-Nov-15 14-Jan-16* 10-Jul-15 A  27-Dec-14 A  24-Oct-15  20-Oct-15 13-Jul-15 A  20-Oct-15 12-Dec-15	12-Nov-15 19-Dec-15 13-Jan-16 05-Feb-16 29-Oct-15  28-Nov-15  21-Mar-16  11-Dec-15 04-Dec-15 24-Nov-15 28-Dec-15 19-Jan-16	97 135 97 97 179 105 153 197 274 420 402 402 402 294					28-Dec-15 ◆ :	Steel Stairca
TSZ10970 TSZ10980 TSZ11020 TSZ11025 TSZ11035  Undergrour UUZ20230  Bridge Cons New Tai Han General THBF0335 THBF0340  TWSR-Wes THBF0140 THBF0180 THBF0220 THBF0235 THBF02310 THBF02310 THBF03110	Both end manholes construction & trench sewer connection Backfilling of jacking pits  Watermain & Firemain installation above Trunk Sewer Town gas pipe laying (change of design) DSD trunk sewer along NB63  Ind Utility Works  Utility Cable laying by Utility companies (Along NB63~100m)  Struction Ing Footbridge  Structure steel Shop drawing approval (THFB) Structure steel procurement (THFB)  Stry FL Highway N/B Side Sector HP5 - Pile cap, Pier and Pier Head THP8, THP9 - Pile cap, Pier and Pier Head THAB3 - pile cap & abutment wall THAB3 - Backfilling (~4m)  Steel Staircase ready for erection (THFB-TWSR-W side) THP6, THP7 - Pile cap, Pier and Pier Head THAB2 - pile cap & abutment wall THAB3 - Backfilling (~4m)	98.72% 98.72% 0% 0% 86.29% 98.72% 0% 68.03% 0% 0% 0% 0% 0%	ruction  20  32  50  20  8  34  34  35  150  45  39  30  27  0  30  30	55 32 50 20 70 248 235 150 45 122 30 27 0 30 30	07-Sep-15 A 13-Nov-15 13-Nov-15 14-Jan-16* 10-Jul-15 A  27-Dec-14 A  24-Oct-15  20-Oct-15 13-Jul-15 A  20-Oct-15 12-Dec-15 12-Dec-15	12-Nov-15 19-Dec-15 13-Jan-16 05-Feb-16 29-Oct-15  28-Nov-15  21-Mar-16  11-Dec-15 04-Dec-15 24-Nov-15 28-Dec-15 19-Jan-16 19-Jan-16	97 135 97 97 179 105 153 197 274 420 402 402 402 294 274					28-Dec-15 ◆ :	Steel Stairca
TSZ10970 TSZ10980 TSZ11020 TSZ11025 TSZ11025 TSZ11035  Undergrour UUZ20230  Bridge Cons New Tai Han General THBF0335 THBF0340 TWSR-Wes THBF0140 THBF0180 THBF0220 THBF0230 THBF0235 THBF0230 THBF0235 THBF0270 THBF0310 TWSR-East THBF0450	Both end manholes construction & trench sewer connection Backfilling of jacking pits  Watermain & Firemain installation above Trunk Sewer Town gas pjpe laying (change of design) DSD trunk sewer along NB63  Ind Utility Works  Utility cable laying by Utility companies (Along NB63~100m)  Struction Ing Footbridge  Structure steel Shop drawing approval (THFB) Structure steel procurement (THFB) Structure steel procurement (THFB)  Stry FL Highway N/B Side Section (THAB3 - pile cap, Pier and Pier Head THAB3 - pile cap & abutment wall THAB3 - Backfilling (~4m)  Steel Staircase ready for erection (THFB-TWSR-W side) THP6, THP7 - Pile cap, Pier and Pier Head THAB2 - pile cap & abutment wall THAB3 - Backfilling (~4m)  Steel Staircase ready for erection (THFB-TWSR-W side) THP6, THP7 - Pile cap, Pier and Pier Head THAB2 - pile cap & abutment wall	98.72% 98.72% 0% 68.03% 0% 68.03% 0% 0% 0% 0% 0% 0% 0% 0% 0%	20 32 50 20 8 34 34 34 35 150 45 39 30 27 0 30 30	55 32 50 20 70 248 235 150 45 122 30 27 0 30 30	07-Sep-15 A 13-Nov-15 13-Nov-15 14-Jan-16* 10-Jul-15 A  27-Dec-14 A  24-Oct-15  20-Oct-15 13-Jul-15 A  20-Oct-15 12-Dec-15 12-Dec-15 30-Oct-15	12-Nov-15 19-Dec-15 13-Jan-16 05-Feb-16 29-Oct-15  28-Nov-15  23-Oct-15 21-Mar-16  11-Dec-15 04-Dec-15 24-Nov-15 28-Dec-15 19-Jan-16 19-Jan-16	97 135 97 179 105 153 197 274 420 402 402 402 294 274					28-Dec-15 ◆ :	Steel Stairca
TSZ10970 TSZ10980 TSZ11020 TSZ11025 TSZ11035  Undergrour UUZ20230  Bridge Cons New Tai Han General THBF0335 THBF0340  TWSR-Wes THBF0140 THBF0180 THBF0220 THBF0235 THBF0235 THBF0235 THBF02450 THBF0310  TWSR-East THBF0450 THBF0460	Both end manholes construction & trench sewer connection Backfilling of jacking pits  Watermain & Firemain installation above Trunk Sewer Town gas pipe laying (change of design) DSD trunk sewer along NB63  Ind Utility Works  Utility Cable laying by Utility companies (Along NB63~100m)  Struction Ing Footbridge  Structure steel Shop drawing approval (THFB) Structure steel procurement (THFB)  Stry FL Highway N/B Side Sector HP5 - Pile cap, Pier and Pier Head THP8, THP9 - Pile cap, Pier and Pier Head THAB3 - Backfilling (~4m)  Steel Staircase ready for erection (THFB-TWSR-W side) THP6, THP7 - Pile cap, Pier and Pier Head THAB2 - pile cap & abutment wall  the THAB3 - Backfilling (~4m)  Steel Staircase ready for erection (THFB-TWSR-W side) THP6, THP7 - Pile cap, Pier and Pier Head THAB2 - pile cap & abutment wall  the THAB4 - Pre-bored H pile (4 nos) THAB1 - Pre-bored H pile (4 nos)	98.72% 98.72% 0% 0% 86.29% 98.72% 0% 68.03% 0% 0% 0% 0% 0%	ruction  20  32  50  20  8  34  34  35  150  45  39  30  27  0  30  30  12  28	55 32 50 20 70 248 235 150 45 122 30 27 0 30 30 30	07-Sep-15 A 13-Nov-15 13-Nov-15 14-Jan-16* 10-Jul-15 A  27-Dec-14 A  24-Oct-15  13-Jul-15 A  20-Oct-15 12-Dec-15 12-Dec-15 13-Nov-15	12-Nov-15 19-Dec-15 13-Jan-16 05-Feb-16 29-Oct-15  28-Nov-15  23-Oct-15 21-Mar-16  11-Dec-15 24-Nov-15 28-Dec-15 19-Jan-16 19-Jan-16  12-Nov-15 10-Dec-15	97 135 97 97 179 105 153 197 274 420 402 402 402 294 274					28-Dec-15 ◆ :	Steel Stairca
TSZ10970 TSZ10980 TSZ11020 TSZ11025 TSZ11025 TSZ11035  Undergrour UUZ20230  Bridge Cons New Tai Han General THBF0335 THBF0340 TWSR-Wes THBF0140 THBF0180 THBF0220 THBF0230 THBF0235 THBF0230 THBF0235 THBF0270 THBF0310 TWSR-East THBF0450	Both end manholes construction & trench sewer connection Backfilling of jacking pits  Watermain & Firemain installation above Trunk Sewer Town gas pjpe laying (change of design) DSD trunk sewer along NB63  Ind Utility Works  Utility cable laying by Utility companies (Along NB63~100m)  Struction Ing Footbridge  Structure steel Shop drawing approval (THFB) Structure steel procurement (THFB) Structure steel procurement (THFB)  Stry FL Highway N/B Side Section (THAB3 - pile cap, Pier and Pier Head THAB3 - pile cap & abutment wall THAB3 - Backfilling (~4m)  Steel Staircase ready for erection (THFB-TWSR-W side) THP6, THP7 - Pile cap, Pier and Pier Head THAB2 - pile cap & abutment wall THAB3 - Backfilling (~4m)  Steel Staircase ready for erection (THFB-TWSR-W side) THP6, THP7 - Pile cap, Pier and Pier Head THAB2 - pile cap & abutment wall	98.72% 98.72% 0% 68.03% 0% 68.03% 0% 0% 0% 0% 0% 0% 0% 0% 0%	20 32 50 20 8 34 34 34 35 150 45 39 30 27 0 30 30	55 32 50 20 70 248 235 150 45 122 30 27 0 30 30	07-Sep-15 A 13-Nov-15 13-Nov-15 14-Jan-16* 10-Jul-15 A  27-Dec-14 A  24-Oct-15  13-Jul-15 A  20-Oct-15 12-Dec-15 12-Dec-15 13-Nov-15	12-Nov-15 19-Dec-15 13-Jan-16 05-Feb-16 29-Oct-15  28-Nov-15  23-Oct-15 21-Mar-16  11-Dec-15 04-Dec-15 24-Nov-15 28-Dec-15 19-Jan-16 19-Jan-16	97 135 97 97 179 105 153 197 274 420 402 402 402 294 274					28-Dec-15 •	Steel Stairca
TSZ10970 TSZ10980 TSZ11020 TSZ11025 TSZ11025 TSZ11035  Undergrour UUZ20230  Bridge Cons New Tai Han General THBF0335 THBF0340 TWSR-Wes THBF0140 THBF0180 THBF0220 THBF0235 THBF0235 THBF0235 THBF0270 THBF0310 TWSR-East THBF0450 THBF0460	Both end manholes construction & trench sewer connection Backfilling of jacking pits  Watermain & Firemain installation above Trunk Sewer Town gas pipe laying (change of design) DSD trunk sewer along NB63  Ind Utility Works  Utility Cable laying by Utility companies (Along NB63~100m)  Struction Ing Footbridge  Structure steel Shop drawing approval (THFB) Structure steel procurement (THFB)  Stry FL Highway N/B Side Sector HP5 - Pile cap, Pier and Pier Head THP8, THP9 - Pile cap, Pier and Pier Head THAB3 - Backfilling (~4m)  Steel Staircase ready for erection (THFB-TWSR-W side) THP6, THP7 - Pile cap, Pier and Pier Head THAB2 - pile cap & abutment wall  the THAB3 - Backfilling (~4m)  Steel Staircase ready for erection (THFB-TWSR-W side) THP6, THP7 - Pile cap, Pier and Pier Head THAB2 - pile cap & abutment wall  the THAB4 - Pre-bored H pile (4 nos) THAB1 - Pre-bored H pile (4 nos)	98.72%   98.72%   98.00%   0%   0%   0%   0%   0%   0%   0%	ruction  20  32  50  20  8  34  34  35  150  45  39  30  27  0  30  30  12  28	55 32 50 20 70 248 235 150 45 122 30 27 0 30 30 30	07-Sep-15 A 13-Nov-15 13-Nov-15 14-Jan-16* 10-Jul-15 A  27-Dec-14 A  24-Oct-15  13-Jul-15 A  20-Oct-15 12-Dec-15 12-Dec-15 13-Nov-15	12-Nov-15 19-Dec-15 13-Jan-16 05-Feb-16 29-Oct-15  28-Nov-15  23-Oct-15 21-Mar-16  11-Dec-15 24-Nov-15 28-Dec-15 19-Jan-16 19-Jan-16  12-Nov-15 10-Dec-15	97 135 97 179 105 153 197 274 420 402 402 402 294 274					28-Dec-15 ◆ :	Steel Stairca

	s Update)(20-Oct-15)					onth Rollin		am			Page 4	4 of 7 (24-Od
ity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float			2015		2016
THBF0510	THP2 - Pile Test	0%	28	28	11-Dec-15	07-Jan-16	377	C	Oct	Nov	Dec	Jan
THBF0720	THP3 - Pile Test	0%	28	28	20-Oct-15	16-Nov-15	429					
THBF0730	THP3 - Pile cap, Pier and Pier Head	0%	45	45	11-Dec-15	04-Feb-16	310					
THBF0750	THP4 - Pre-bored H pile (4 nos)	50%	8	16	13-Oct-15 A	29-Oct-15	49					-
THBF0760	THP4 - Pile Test	0%	28	28	30-Oct-15	26-Nov-15						
THBF0770	THP4 - Pile cap, Pier and Pier Head	0%	45	45	13-Nov-15	07-Jan-16						
THBF0780	Modified existing column head of existing footbridge	0%	30	30	08-Jan-16	20-Feb-16	304				1 1 1 1	
Lift at TWS					1				· <u>-</u>			
L1470	Pre-bored H Piling Rig mobilisation & set up period	0%	12	12	30-Oct-15	12-Nov-15						
L1480	THB (W) - Pre-bored H pile (4 nos)	0%	18	18	13-Nov-15	03-Dec-15	114					
L1490	Pile test	0%	30	30	04-Dec-15	11-Jan-16	114					
L1500	Temp work & Pile cap	0%	45	45	12-Jan-16	12-Mar-16	114					
L1556	Lift contractor sub-letting	25.56%	67	90	21-Sep-15 A	09-Jan-16	44				·	
L1557	Lift submission & ordering period	0%	270	270	11-Jan-16	12-Dec-16	44					_
L1600	CLP Power available (by CLP)	0%	365	365	20-Oct-15	18-Oct-16	206				!	
Lift at FLHY	/ S/B											
L1345	THB (E) - Pre-bored H pile - NF78	0%	36	36	11-Dec-15	25-Jan-16	49					
L1450	(12 nos) CLP Power available (by CLP)	0%	365	365	20-Oct-15	18-Oct-16					<u> </u>	ļ <u>-</u>
New Tai Wo I	` , ,	5,0	330									
	1 ootbridge									1		
General	Ctructure at all Characters to	00.550	60	202	04.0	24 No. 15	470				-	
TWFB1030	Structure steel Shop drawing approval (TWFB)	88.55%	30	262	04-Dec-14 A						<u> </u>	<u> </u>
TWFB1040	Structure steel procurement (TWFB)		119	148	22-Aug-15 A	15-Feb-16	144					
TWSR-West	t/ FL Highway N/B Side Se	ction										
TWFB1160	TWP1 - Pile cap, Pier and Pier Head	0%	45	45	20-Oct-15	11-Dec-15	251					
TWFB1240	TWAB2 - pile cap & abutment wall	0%	30	30	20-Oct-15	24-Nov-15	889					
TWFB1250	TWAB2 - Backfilling (~4m)	0%	27	27	25-Nov-15	28-Dec-15	889					
TWFB1260	Steel Staircase ready for erection	0%	0	0		28-Dec-15	889				28-Dec-15 ◆	Steel Stairca
TWFB1290	(THFB-TWSR-W side) TWP4, TWP5 - Pile Test	0%	28	28	05-Oct-15 A	16-Nov-15	185				 	
TWFB1300	TWP4, TWP5 - Pile cap, Pier and	0%	30	30	03-Nov-15	07-Dec-15	143					
TWFB1340	Pier Head TWAB1 - pile cap & abutment wall	0%	30	30	22-Oct-15 A	24-Nov-15	139				 	-
TWFB1350	TWAB1 - Backfilling (~3m)	0%	20	20	25-Nov-15	17-Dec-15						
	, , ,				25-NOV-15						47.00.45.40.410.41	
TWFB1360	Steel Ramp ready for erection (TWFB-TWSR-W side)	0%	0	0		17-Dec-15	216				17-Dec-15 ♦ Steel Ram	ip ready for e
	FL Highway S/B Side Sect											
TWFB1480	Precautionary work for MTRC I&P area	0%	45	45	20-Oct-15	11-Dec-15	786					
TWFB1540	TWP3 - Predrilling	0%	12	12	12-Dec-15	28-Dec-15	786					
Lift at TWS	R-W Side											
L1650	Temp work & Pile cap	0%	45	45	20-Oct-15	11-Dec-15	729					
L1660	Lift pit	0%	30	30	12-Dec-15	19-Jan-16	729					
L1720	Lift contractor sub-letting	25.56%	67	90	21-Sep-15 A	09-Jan-16	595				1	+
L1730	Lift submission & ordering period	0%	270	270	11-Jan-16	12-Dec-16	595					_
L1780	CLP Power available (by CLP)	0%	365	365	20-Oct-15	18-Oct-16	880					
Temporary Ta	ai Wo Footbridge										1	
Design Wor	<u> </u>										1 1 1 1	
TWFB-T1010		96 52%	12	80	20-Jul-15 A	03 Nov 15	162					
	Design preparation	86.52%	12	89								
TWFB-T1020	Engineer Comment	0%	26	26	04-Nov-15	03-Dec-15						<u> </u>
TWFB-T1030	Design amendment	0%	26	26	04-Dec-15	06-Jan-16						,
TWFB-T1040	Design Available	0%	0	0		06-Jan-16	162				06-Jai	n-16 ♦ Des
Construction	on Works											
TWFB-T1060	Erect Temp Ramp	76.39%	17	72	18-Jul-15 A	09-Nov-15	85			<u> </u>		
TWFB-T1208	Erect Temp Column & link bridge to existing bridge at FLHY S/B	0%	150	150	07-Jan-16	18-Jul-16	271					
Demolition of	f Existing Tai Wo Footbridge					,						
	t/ FL Highway N/B Side Se									1		
TWFB-T1130	Demolish existing ramp & staircase	0%	30	30	10-Nov-15	14-Dec-15	85					
	at TWSR-W Demolish existing TWFB across	0%	45	45	14-Jan-16	15-Mar-16				1		
	TWSR-W Watermain & Firemain at NB58 &	0%	52	52	11-Nov-15	13-Jan-16				·		ļ <del>-</del>
	backfill		J.			13				1		
	er Along Fanling Highway	y 3/B								1		
`	935-6055)-FH S/B Side									1	1	
Noise Barri					1.				· <u></u>		<u></u>	<u> </u>
NB02280	NB51 ID1-3 (0-25m) - Footing & Wall Structure	0%	90	90	20-Oct-15	05-Feb-16	558					
NB53 (Ch.61	25-6300) -FH S/B Side (MTF	RC I&P Are	ea)									
Noise Barri	er Works										1	
	Precautionary Measure installation	0%	26	26	20-Oct-15	19-Nov-15	743					
NB02430	NB53 (0-100m) - Sheet piling &	0%	26	26	20-Nov-15	19-Dec-15	743				<u> </u>	
NB02430 NB02440	Excavation	0%	60	60	21-Dec-15	11-Mar-16						<u> </u>
NB02440		. 0 /0	50							1		
NB02440 NB02450	NB53 (0-100m) - Footing & Wall Structure		40	40	U3 D~- 12	11111	/6-	į.		1		1
NB02440 NB02450 NB02490	NB53 (0-100m) - Footing & Wall Structure NB53 ID2-3 (100-125m), 18nos Predrilling	0%	10	10	03-Dec-15	14-Dec-15					<u></u>	<u> </u>
NB02440 NB02450 NB02490 NB02500	NB53 (0-100m) - Footing & Wall Structure NB53 ID2-3 (100-125m), 18nos Predrillina NB53 ID2-3 (100-125m) 18nos Piling- 1 rigs	0%	27	27	15-Dec-15	18-Jan-16	826					
NB02440 NB02450 NB02490	NB53 (0-100m) - Footing & Wall Structure NB53 ID2-3 (100-125m), 18nos Predrilling NB53 ID2-3 (100-125m) 18nos Piling-1 rigs NB53 ID2-3 (100-125m) - Sheet	0%					826					
NB02440 NB02450 NB02490 NB02500	NB53 (0-100m) - Footing & Wall Structure NB53 ID2-3 (100-125m), 18nos Predrillina NB53 ID2-3 (100-125m) 18nos Piling- 1 rigs	0%	27	27	15-Dec-15	18-Jan-16	826 826					





ty ID	Activity Name	Dur. %	Rem.	Original	Start	Finish	Total				
., i.e	Activity Name	Complete	Duration				Float	Ort	2015	D	2016
WHS1260	WHSAB1 - pile cap & abutment wall	0%	30	30	12-Dec-15	19-Jan-16	936	Oct	Nov	Dec	Jan
WHS1898	WHSP3 - Pile cap, Pier and Pier	45.95%	60	111	02-Jul-15 A	31-Dec-15	3		 	<u> </u>	
WHS1930	Head WHSP4 - Pile cap, Pier and Pier	45.95%	60	111	02-Jul-15 A	31-Dec-15	3		 	<u>.</u>	
WHS1970	Head WHSP5 - Pile cap, Pier and Pier	0%	30	30	02-Jan-16	05-Feb-16	3		 		
	Head	078	30	30	02-Jan-10	03-1 60-10	3			1	
	Fanling Highway Section				1				 	<u> </u>	<u></u>
WHS1480	Erect WHS bridge Structure across fanling highway	0%	90	90	02-Jan-16	29-Apr-16	18				
TWSR-Eas	st FL Highway S/B Side Sect	tion									
WHS2090	North Abutment Wall (AW1) - Backfilling (~6m)	93.75%	10	160	02-Apr-15 A	31-Oct-15	68				
lip Road \	Y Construction				1						
rainage &	Road Works										
	st FL Highway S/B Side Sec	ion									
RDZ41000	Construct Slip Rd Y	81.28%	35	187	02-Mar-15 A	30-Nov-15	28		 	i	
RDZ41010	(Ch8250-8370)(SA340) (Z4 Construct Slip Rd Y	56.25%	35				28		 	i I	
RDZ41020	(Ch8100-8250)(SA342) (Z4 Construct Slip Rd Y @ existing	0%	70	70	01-Dec-15		28		 		
	TWSR-E junction Construct Slip Rd Y								 		
RDZ41082	(Ch7925-8050)(SA3460) - 1 lane @	21.85%	93	119	17-Sep-15 A	18-Feb-16	1			1	
Indergroun	d Utility Works										
DN600 and	I DN900 Watermain										
DN1054	Watermain (DN900/1200) changeover for DN600 Works	0%	60	60	20-Oct-15	02-Jan-16	2	_			
DN1056	Laying DN600 section after DN900 changeover Works	0%	65	65	02-Jan-16	30-Mar-16	2		 		
								;			
TWSR-Eas W76A1050	Drainage work for Caltex access	0%	150	150	20-Oct-15	29-Apr-16	768		 		
W76A1050	road		150	150	20-Oct-15	29-Apr-16	768				
w76A1050 anling Hig	ghway Construction		150	150	20-Oct-15	29-Apr-16	768				
W76A1050 <b>anling Hiç</b> Orainage &	ghway Construction Road Works	0%	150	150	20-Oct-15	29-Apr-16	768				
w76A1050 anling Hig Prainage & FWSR-Eas	ghway Construction	0%	150 50				768				
W76A1050 anling Hig Orainage & TWSR-Eas RDZ41005	road ghway Construction Road Works st FL Highway S/B Side Sect Construct FH S/B Lane 1,2 (Ch8250-8370)(SA340) (Z4	0% tion 73.26%	50	187	02-Mar-15 A	17-Dec-15	23				
W76A1050  anling High  orainage &  TWSR-Eas  RDZ41005  RDZ41015	road  ghway Construction  Road Works  of FL Highway S/B Side Sect  Construct FH S/B Lane 1,2 (Ch8250-8370)(SA340) (Z4  Construct FH S/B Lane 1,2 (Ch8100-8250)(SA342) (Z4	0% tion 73.26% 61.54%	50 50	187 130	02-Mar-15 A	17-Dec-15	23				
w76A1050  anling Highteninage & TWSR-East RDZ41005  RDZ41015  RDZ41025	road  ghway Construction  Road Works  st FL Highway S/B Side Sect  Construct FH S/B Lane 1,2 (Ch8250-8370)(SA340) (Z4  Construct FH S/B Lane 1,2 (Ch8100-8250)(SA342) (Z4  Construct FH S/B Lane 1,2 @existing TWSR-E junction	0% tion 73.26% 61.54%	50 50	187 130 60	02-Mar-15 A 12-May-15 A 18-Jan-16	17-Dec-15 17-Dec-15 09-Apr-16	23 23 0				
w76A1050  anling Highter American Series Ameri	road  ghway Construction  Road Works  It FL Highway S/B Side Sector  Construct FH S/B Lane 1,2 (Ch8250-8370)(SA340) (Z4  Construct FH S/B Lane 1,2 (Ch8100-8250)(SA342) (Z4  Construct FH S/B Lane 1,2 existing TWSR-E junction  Construct FH S/B Lane 1,2 (Ch8000-8050)(SA340)(Z4	0% tion 73.26% 61.54% 0%	50 50 60 73	187 130 60 73	02-Mar-15 A 12-May-15 A 18-Jan-16 19-Oct-15 A	17-Dec-15 17-Dec-15 09-Apr-16 16-Jan-16	23 23 0				
w76A1050  anling Hightainage & TWSR-East RDZ41005  RDZ41015  RDZ41025  RDZ41040  RDZ41042	road ghway Construction Road Works  It FL Highway S/B Side Sect Construct FH S/B Lane 1,2 (Ch8250-8370)(SA340) (Z4 Construct FH S/B Lane 1,2 (Ch8100-8250)(SA342) (Z4 Construct FH S/B Lane 1,2 existing TWSR-E junction Construct FH S/B Lane 1,2 (Ch8000-8050)(SA340)(Z4 TTA for HKY P2 works	0% tion 73.26% 61.54%	50 50	187 130 60 73	02-Mar-15 A 12-May-15 A 18-Jan-16	17-Dec-15 17-Dec-15 09-Apr-16 16-Jan-16	23 23 0				
w76A1050  anling Higher American Service	road  ghway Construction  Road Works  at FL Highway S/B Side Sector  Construct FH S/B Lane 1,2 (Ch8250-8370)(SA340) (Z4  Construct FH S/B Lane 1,2 (Ch8100-8250)(SA342) (Z4  Construct FH S/B Lane 1,2 (Ch8100-8250)(SA342) (Z4  Construct FH S/B Lane 1,2 (ch8000-8050)(SA340)(Z4  TTA for HKY P2 works	0% tion 73.26% 61.54% 0%	50 50 60 73	187 130 60 73	02-Mar-15 A 12-May-15 A 18-Jan-16 19-Oct-15 A	17-Dec-15 17-Dec-15 09-Apr-16 16-Jan-16	23 23 0				
w76A1050  anling Hightainage & TWSR-East RDZ41005  RDZ41015  RDZ41040  RDZ41042  ther World Retaining W	road ghway Construction Road Works  It FL Highway S/B Side Sect Construct FH S/B Lane 1,2 (Ch8250-8370)(SA340) (Z4 Construct FH S/B Lane 1,2 (Ch8100-8250)(SA342) (Z4 Construct FH S/B Lane 1,2 existing TWSR-E junction Construct FH S/B Lane 1,2 (Ch8000-8050)(SA340)(Z4 TTA for HKY P2 works  KS  //all W77A	0% tion 73.26% 61.54% 0% 0% 0%	50 50 60 73	187 130 60 73	02-Mar-15 A 12-May-15 A 18-Jan-16 19-Oct-15 A	17-Dec-15 17-Dec-15 09-Apr-16 16-Jan-16	23 23 0				
w76A1050  anling Hightainage & TWSR-East RDZ41005  RDZ41015  RDZ41040  RDZ41042  ther World Retaining W	road  ghway Construction  Road Works  at FL Highway S/B Side Sector  Construct FH S/B Lane 1,2 (Ch8250-8370)(SA340) (Z4  Construct FH S/B Lane 1,2 (Ch8100-8250)(SA342) (Z4  Construct FH S/B Lane 1,2 (Ch8100-8250)(SA342) (Z4  Construct FH S/B Lane 1,2 (Ch8000-8050)(SA340)(Z4  TTA for HKY P2 works   ks  /all W77A  at FL Highway S/B Side Sector  Construct FL S/B Lane 1,2 (Ch8000-8050)(SA340)(Z4  Construct FH S/B L	0% tion 73.26% 61.54% 0% 0% 0%	50 50 60 73	187 130 60 73	02-Mar-15 A 12-May-15 A 18-Jan-16 19-Oct-15 A	17-Dec-15 17-Dec-15 09-Apr-16 16-Jan-16	23 23 0				
w76A1050  anling Higher American Series of the control of the cont	road  ghway Construction  Road Works  It FL Highway S/B Side Sect  Construct FH S/B Lane 1,2 (Ch8250-8370)(SA340) (Z4  Construct FH S/B Lane 1,2 (Ch8100-8250)(SA342) (Z4  Construct FH S/B Lane 1,2 (Ch8100-8250)(SA342) (Z4  Construct FH S/B Lane 1,2 (Ch8000-8050)(SA340)(Z4  TTA for HKY P2 works  It FL Highway S/B Side Sect  Backfilling (0-3m) - RW77A	0% tion 73.26% 61.54% 0% 0% 0%	50 50 60 73	187 130 60 73 5	02-Mar-15 A 12-May-15 A 18-Jan-16 19-Oct-15 A 18-Jan-16	17-Dec-15 17-Dec-15 09-Apr-16 16-Jan-16	23 23 0 0				
w76A1050  anling Hightan Hight	road  ghway Construction  Road Works  st FL Highway S/B Side Sect  Construct FH S/B Lane 1,2 (Ch8250-8370)(SA340) (Z4  Construct FH S/B Lane 1,2 (Ch8100-8250)(SA342) (Z4  Construct FH S/B Lane 1,2 (Ch8100-8250)(SA342) (Z4  Construct FH S/B Lane 1,2 (Ch8000-8050)(SA340)(Z4  TTA for HKY P2 works   ks  /all W77A  st FL Highway S/B Side Sect  Backfilling (0-3m) - RW77A (Ch.50-130)	0% tion 73.26% 61.54% 0% 0%	50 50 60 73 5	187 130 60 73 5	02-Mar-15 A 12-May-15 A 18-Jan-16 19-Oct-15 A 18-Jan-16	17-Dec-15 17-Dec-15 09-Apr-16 16-Jan-16 22-Jan-16	23 23 0 0				
wr6A1050  anling Higher American Service	road  ghway Construction  Road Works  st FL Highway S/B Side Sect  Construct FH S/B Lane 1,2 (Ch8250-8370)(SA340) (Z4  Construct FH S/B Lane 1,2 (Ch8100-8250)(SA342) (Z4  Construct FH S/B Lane 1,2 (Ch8100-8250)(SA342) (Z4  Construct FH S/B Lane 1,2 (Ch8000-8050)(SA340)(Z4  TTA for HKY P2 works   ks  /all W77A  st FL Highway S/B Side Sect  Backfilling (0-3m) - RW77A (Ch.50-130)	0% tion 73.26% 61.54% 0% 0% 0% 26.67%	50 50 60 73 5	187 130 60 73 5	02-Mar-15 A 12-May-15 A 18-Jan-16 19-Oct-15 A 18-Jan-16	17-Dec-15 17-Dec-15 09-Apr-16 16-Jan-16 22-Jan-16	23 23 0 0				
w76A1050  anling Hightan American Ameri	road ghway Construction Road Works  st FL Highway S/B Side Sect Construct FH S/B Lane 1,2 (Ch8250-8370)(SA340) (Z4 Construct FH S/B Lane 1,2 (Ch8100-8250)(SA342) (Z4 Construct FH S/B Lane 1,2 (Ch8100-8250)(SA342) (Z4 Construct FH S/B Lane 1,2 (Ch8000-8050)(SA340)(Z4 TTA for HKY P2 works  ks  /all W77A  st FL Highway S/B Side Sect Backfilling (0-3m) - RW77A (Ch.50-130) /all W77B  st FL Highway S/B Side Sect Base slab & Wall (0-3m high)-	0% tion 73.26% 61.54% 0% 0% 0% 26.67%	50 50 60 73 5	187 130 60 73 5	02-Mar-15 A 12-May-15 A 18-Jan-16 19-Oct-15 A 18-Jan-16	17-Dec-15 17-Dec-15 09-Apr-16 16-Jan-16 22-Jan-16	23 23 0 0 48				
wr6A1050  anling Higher Andrews Andrew	road  ghway Construction  Road Works  at FL Highway S/B Side Sector  Construct FH S/B Lane 1,2 (Ch8250-8370)(SA340) (Z4  Construct FH S/B Lane 1,2 (Ch8100-8250)(SA342) (Z4  Construct FH S/B Lane 1,2 (Ch8100-8250)(SA342) (Z4  Construct FH S/B Lane 1,2 (Ch8000-8050)(SA340)(Z4  TTA for HKY P2 works  KS  /all W77A  at FL Highway S/B Side Sector  Backfilling (0-3m) - RW77A (Ch.50-130)  /all W77B  at FL Highway S/B Side Sector  Base slab & Wall (0-3m high)- RW77B (Ch 0-40)  Backfilling (0-3m) - RW77B (Ch	0% tion 73.26% 61.54% 0% 0% 0% tion 26.67%	50 50 60 73 5	187 130 60 73 5	02-Mar-15 A 12-May-15 A 18-Jan-16 19-Oct-15 A 18-Jan-16	17-Dec-15 17-Dec-15 09-Apr-16 16-Jan-16 22-Jan-16	23 23 0 0 48 327				
wr6A1050  anling Higher Andrews Andrew	road  ghway Construction  Road Works  at FL Highway S/B Side Sector  Construct FH S/B Lane 1,2 (Ch8250-8370)(SA340) (Z4  Construct FH S/B Lane 1,2 (Ch8100-8250)(SA342) (Z4  Construct FH S/B Lane 1,2 (Ch8100-8250)(SA342) (Z4  Construct FH S/B Lane 1,2 (Ch8000-8050)(SA340)(Z4  TTA for HKY P2 works   ks  /all W77A  at FL Highway S/B Side Sector  Backfilling (0-3m) - RW77A (Ch.50-130)  //all W77B  at FL Highway S/B Side Sector  Base slab & Wall (0-3m high)- RW77B (Ch 0-40)  Backfilling (0-3m) - RW77B (Ch 0-40)  Backfilling (0-3m) - RW77B (Ch 0-40)	0% tion 73.26% 61.54% 0% 0% 0% tion 26.67%	50 50 60 73 5	187 130 60 73 5	02-Mar-15 A 12-May-15 A 18-Jan-16 19-Oct-15 A 18-Jan-16	17-Dec-15 17-Dec-15 09-Apr-16 16-Jan-16 22-Jan-16	23 23 0 0 48 327				
wr6A1050  anling Higher Higher World Higher World Higher World Higher Hight Higher Hig	road ghway Construction Road Works  st FL Highway S/B Side Sector Construct FH S/B Lane 1,2 (Ch8250-8370)(SA340) (Z4 Construct FH S/B Lane 1,2 (Ch8100-8250)(SA342) (Z4 Construct FH S/B Lane 1,2 @existing TWSR-E junction Construct FH S/B Lane 1,2 (Ch8000-8050)(SA340)(Z4 TTA for HKY P2 works  ks  //all W77A  st FL Highway S/B Side Sector Base slab & Wall (0-3m) - RW77A (Ch.50-130)  //all W77B  st FL Highway S/B Side Sector Base slab & Wall (0-3m high)-RW77B (Ch.0-40)  Backfilling (0-3m) - RW77B (Ch.0-40)  Backfilling (0-3m) - RW77B (Ch.0-40)  Backfilling (0-3m) - RW77B (Ch.0-40)	0% tion 73.26% 61.54% 0% 0% 0% tion 26.67%	50 50 60 73 5	187 130 60 73 5	02-Mar-15 A 12-May-15 A 18-Jan-16 19-Oct-15 A 18-Jan-16	17-Dec-15 17-Dec-15 09-Apr-16 16-Jan-16 22-Jan-16	23 23 0 0 48 327				
anling High prainage & TWSR-East RDZ41005 RDZ41005 RDZ41040 RDZ41042 ther Worl Retaining W TWSR-East RWZ4.1070 Retaining W TWSR-East RWZ4.1110 RWZ4.1110 CSS Work	road  ghway Construction  Road Works  at FL Highway S/B Side Sector  Construct FH S/B Lane 1,2 (Ch8250-8370)(SA340) (Z4  Construct FH S/B Lane 1,2 (Ch8100-8250)(SA342) (Z4  Construct FH S/B Lane 1,2 (Ch8100-8250)(SA342) (Z4  Construct FH S/B Lane 1,2 (Ch8000-8050)(SA340)(Z4  TTA for HKY P2 works   KS  /all W77A  at FL Highway S/B Side Sector  Backfilling (0-3m) - RW77A (Ch.50-130)  /all W77B  at FL Highway S/B Side Sector  Base slab & Wall (0-3m high)- RW77B (Ch 0-40)  Backfilling (0-3m) - RW77B (Ch 0-40)  Backfilling (0-3m) - RW77B (Ch 0-40)  SC  Construction Works	0% tion 73.26% 61.54% 0% 0% 0% tion 26.67%	50 50 60 73 5	187 130 60 73 5	02-Mar-15 A 12-May-15 A 18-Jan-16 19-Oct-15 A 18-Jan-16 21-Sep-15 A	17-Dec-15 17-Dec-15 09-Apr-16 16-Jan-16 22-Jan-16 14-Nov-15 31-Dec-15 05-Feb-16	23 23 0 0 48 327 244 274				
w76A1050  anling Higher Drainage &  TWSR-East RDZ41005  RDZ41025  RDZ41040  RDZ41042  ther World Retaining W  TWSR-East RWZ4.1070  Retaining W  TWSR-East RWZ4.1110  RWZ4.1110  CCSS Work	road ghway Construction Road Works  st FL Highway S/B Side Sector Construct FH S/B Lane 1,2 (Ch8250-8370)(SA340) (Z4 Construct FH S/B Lane 1,2 (Ch8100-8250)(SA342) (Z4 Construct FH S/B Lane 1,2 @existing TWSR-E junction Construct FH S/B Lane 1,2 (Ch8000-8050)(SA340)(Z4 TTA for HKY P2 works  ks  //all W77A  st FL Highway S/B Side Sector Base slab & Wall (0-3m) - RW77A (Ch.50-130)  //all W77B  st FL Highway S/B Side Sector Base slab & Wall (0-3m high)-RW77B (Ch.0-40)  Backfilling (0-3m) - RW77B (Ch.0-40)  Backfilling (0-3m) - RW77B (Ch.0-40)  Backfilling (0-3m) - RW77B (Ch.0-40)	0% tion 73.26% 61.54% 0% 0% 0% tion 26.67%	50 50 60 73 5	187 130 60 73 5 30 60 30	02-Mar-15 A 12-May-15 A 18-Jan-16 19-Oct-15 A 18-Jan-16 21-Sep-15 A	17-Dec-15 17-Dec-15 09-Apr-16 16-Jan-16 22-Jan-16	23 0 0 48 327 244 274				

APPENDIX C
IMPLEMENTATION SCHEDULE OF
ENVIRONMENTAL MITIGATION MEASURES
(EMIS)

### Appendix C - Implementation Schedule of Environmental Mitigation Measures (EMIS)

### Air Quality - Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Air Quality during construction	Restricting heights from which materials are dropped, as far as practicable to minimize the fugitive dust arising from unloading/loading.	During construction	V
	All stockpiles of excavated materials or spoil of more than 50m³ shall be enclosed, covered or dampened during dry or windy conditions.		@
	Effective water sprays shall be used to control potential dust emission sources such as unpaved haul roads and active construction areas.		@
	All spraying of materials and surfaces shall avoid excessive water usage.		V
	Vehicles that have the potential to create dust while transporting materials shall be covered, with the cover properly secured and extended over the edges of the side and tail boards.		V
	Materials shall be dampened, if necessary, before transportation.		V
	Travelling speeds shall be controlled to reduce traffic induced dust dispersion and re-suspension within the site from the operating haul trucks.		V
	Vehicle washing facilities shall be provided to minimize the quantity of material deposited on public roads.		V

### **Noise – Schedule of Recommended Mitigation Measures**

Impact	Mitigation Measures	Timing	Implementation Status
Noise during construction	Use of silenced plant or plant equipped with mufflers or dampers in substitute of ordinary plant.	During construction	V
	Reduce the number of equipment and their percentage on-time.		V
	3.5 m and 5.5 m high temporary noise barrier at culvert construction work area (Figure 2a of the Environmental Permit).		V
	3 m high temporary noise barrier along the northern edge of Bridge 12 at ground level (Figure 2b of the Environmental Permit).		V
	2 m high temporary noise barrier along the northern edge of Bridge 12 at bridge level (Figure 2b of the Environmental Permit).		V
	2.5 m high temporary noise barrier along Tai Wo Service Road West (Figure 2c of the Environmental Permit).		V
	3.5m and 7m high temporary noise barrier along Tai Wo Services Road West near Tai Hang (Figure 2c of the Environmental Permit).		V
	7 m high temporary noise barrier along Tai Wo Service Road West near Tai Wo Footbridge work area (Figure 2d of the Environmental Permit).		V
	7 m high temporary noise barrier near Kiu Tau Footbridge work area (Figure 2d of the Environmental Permit).		V
	2.5 m high temporary noise barrier near river diversion work area (Figure 2e of the Environmental Permit).		N.A.

### Water Quality – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Water quality during construction	<ul> <li>Demolition and reconstruction of bridges</li> <li>Prevent off-site migration through use of sheet piles.</li> <li>Minimise duration of works as far as practical.</li> <li>All sewer and drainage connections should be sealed to prevent debris, soil, sand, etc, from entering public sewers/drains.</li> <li>Site surface runoff should be settled to remove sand/silt before it is discharged into the existing storm drains.</li> <li>Road Widening Works, Earthworks and Culvert Extension Works</li> <li>Wastewater generated from any concrete batching washdown of equipment or similar activities should be discharged into foul sewers, after the removal of settable solids, and pH adjustment as necessary. All sewage discharges from the study area should meet the TM standards and approval from EPD through the licensing process is required.</li> <li>Sand traps, oil interceptors and other pollution prevention installations should be provided, properly cleaned and maintained.</li> <li>Runoff from exposed working areas, unfinished slopes and from unlined temporary channels should be directed to stilling basins and/or silt traps before discharging to the drainage outfalls.</li> <li>Regular inspections of stilling basins and/or silt traps are required to ensure that sediment is not conveyed into the existing drainage system.</li> <li>Open stockpiles should be covered with a tarpaulin cover.</li> <li>During the wet season, any exposed top soils should be covered with a tarpaulin, shotcreted or hydroseeded.</li> <li>Sand and silt from wash-water from vehicle washing should be settled out before discharging into storm drains.</li> <li>Fuels should be stored in bunded areas such that spillage can be easily collected.</li> </ul>		@

### Waste - Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Waste management during construction	<ul> <li>General Waste</li> <li>Transport of wastes off site as soon as possible.</li> <li>Maintenance of accurate waste records.</li> <li>Minimisation of waste generation for disposal (via reduction/recycling/re-use).</li> <li>No on-site burning will be permitted.</li> <li>Use of re-useable metal hoardings/signboards.</li> </ul>	During construction	V
	Vegetation from site clearance Segregation of materials to facilitate disposal.  Mulching to reduce bulk and where possible review opportunities for the possible beneficial use within landscaping areas.		V
	Demolition Wastes - Segregation of materials to facilitate disposal Appropriate stockpile management.		V
	<ul> <li>Excavated Materials</li> <li>Segregation of materials to facilitate disposal / reuse.</li> <li>Appropriate stockpile management.</li> <li>Re-use of excavated material on or off site (where possible).</li> <li>Special handling and disposal procedures in the event that contaminated materials are excavated.</li> </ul>		V
	Construction Wastes Segregation of materials to facilitate recycling/reuse (within designated area in appropriate containers/stockpiles). Appropriate stockpile management. Planning to reduce over ordering and waste generation. Recycling and re-use of materials where possible (e.g. metal, wood from formwork) For material which cannot be re-used/recycled, collection should be carried out by an approved waste contractor for landfill disposal.		V
	<ul> <li>Bentonite Slurries</li> <li>Bentonite slurries should be reused as far as possible.</li> <li>Disposal in accordance with Practice Note For Professional Persons ProPECC PN 1/94.</li> </ul>		#

<ul> <li>Chemical Wastes</li> <li>Storage within locked, covered and bunded area.</li> <li>The storage area shall not be located adjacent to sensitive receivers e.g. drains.</li> <li>Minimise waste production and recycle oils/solvents where possible.</li> <li>A spill response procedure shall be in place and absorption material available for minor spillages.</li> <li>Use appropriate and labelled containers.</li> <li>Educate site workers on site cleanliness/waste management procedures.</li> <li>If chemical wastes are to be generated, the contractor must register with EPD as a chemical waste producer.</li> <li>The chemical wastes shall be collected by a licensed chemical waste collector.</li> </ul>	@
Municipal Wastes     Waste shall be stored within a temporary refuse collection facility, in appropriate containers prior to collection and disposal.     Regular, daily collections are required by an approved waste collector.	V

### **Ecology – Schedule of Recommended Mitigation Measures**

Impact	Mitigation Measures	Timing	Implementation Status
Ecology during construction	<ul> <li>Accurate Delineation of Works Area</li> <li>Boundaries of proposed works areas shall be clearly identified and separated from external areas by a physical barrier to prevent encroachment of adjacent habitats.</li> <li>Individual trees which fall within the works areas but which work plans do not require removal are to be retained and fenced off to maximize protection.</li> </ul>	During construction	V
	Vegetation Clearance     No fires shall be lit within the works area for the purpose of burning cleared vegetation.     The Contractor shall give consideration to mulching the cleared vegetation for recycling within the works area / adjacent land.		V
	<ul> <li>Dust generation There are a number of measures which shall be taken as specified in the Air Pollution Control (Construction Dust) Regulation on 'Dust Control Requirements, including the following key measures to be applied during construction: <ul> <li>Vehicle washing facilities to be provided at every discernible or designated vehicle exit point;</li> <li>All temporary site access roads shall be sprayed with water to suppress dust as necessary;</li> <li>All dusty materials should be sprayed with water immediately prior to any handling; and</li> <li>All debris should be covered entirely by impervious sheeting or stored in a sheltered debris collection area.</li> </ul> </li></ul>		V
	Surface Run-off In general, mitigation measures shall be in accordance with ProPECC PN1/94 on 'Construction Site Drainage'. Key measures include:  - Bund and cover stock piles to avoid run-off;  - Channel any run-off through a system of oil, grease and sediment / silt traps and reuse water on site where ever practical;  - All vehicle maintenance to be undertaken within a bunded area; and  - Maximise vegetation retention on-site to maximise absorption (minimise transport).		V

### Landscape and Visual Impact – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Responsibility
Landscape & Visual during construction	Preservation of Existing Vegetation     Trees identified for retention within the project limit would be protected during the works;     The tree transplanting and planting works shall be implemented by approved Landscape Contractors.	During construction	V
	Temporary Works Areas     Where feasible the works areas would be screened using hoarding and existing vegetation would be retained where possible to reduce the landscape and visual impacts arising from the construction activity. The landscape of these works areas would be restored following the completion of the construction phase.		V
	Hoarding     A hoarding would be erected where practicable in the most visually sensitive locations to screen the temporary construction works from the local VSRs.		V
	<ul> <li>Top Soils</li> <li>The works will result in disturbance to extensive areas of topsoil. Topsoil worthy of retention should be stockpiled for use following completion of the civil engineering works. It should either be temporarily vegetated with hydroseeded grass or turned over on a regular basis.</li> </ul>		#
	Protection of Important Landscape Features - Important features such as temples, Island House and kilns within the study area, although remote from the proposed works retained and adequately protected.		#

### Legend:

V = implemented;

x = not implemented;

@ = partially implemented;

+ = recommended and immediately implemented during the site inspection by the Contractor;

N/A = not applicable - No such work was undertaken or no such material was used on site;

# = to be implemented.

# APPENDIX D SUMMARY OF ACTION AND LIMIT LEVELS

### **Appendix D - Summary of Action and Limit Levels**

Table 1 – Action and Limit Levels for 1-hour TSP

Location	Action Level	Limit Level	
AM2	317.8 μg/m3	500 μg/m3	

Table 2 - Action and Limit Levels for 24-hour TSP

Location	Action Level	Limit Level	
AM2	200.7 μg/m3	260 μg/m3	

Table 3 – Action and Limit Levels for Construction Noise (0700-1900 hrs of normal weekdays)

Location	Action Level	Limit Level
M2	M2 When one documented	
	complaint, related to 0700 -	
	1900 hours on normal	
M3*	weekdays, is received	65/70 dB(A)
	from any one of the sensitive	
	receivers	

<sup>\*</sup>Daytime noise Limit Level of 70 dB(A) applies to education institutions, while 65dB(A) applies during school examination period

APPENDIX E
CALIBRATION CERTIFICATES OF
MONITORING EQUIPMENTS

## Total Suspended Particulates (TSP) Sampler Field Calibration Report

Station	Fanling Governm	ent Secondary	School (AM2)		Operator:	Shum Kan	n Yuen
Date:				26-Nov	<i>y</i> -15		
Model No:	TE-5170			Verified Against: O.T.S 988			
Equipment No.:	A-001-74T			Expiration Date: 28-May-2015			
			Ambient C	Condition		-	
Tempera	ture, Ta	304.0	Kelvin	Pressu	ıre, Pa	756.1	mmHg
		-	10 TO 6 C				
Equipme	out No.	0.000 0.0000	rifice Transfer Sta				0.01000
Equipme Last Calibra		843	Slope, mc	1.99	924	Intercept, bc	-0.01238
Next Calibra		9-Dec-14	n	nc x Qstd + bc =	= [H x (Pa/760)	$(298/Ta)^{1/2}$	
Next Callor	ation Date:	9-Dec-15					
			Calibration of	TSP Sampler			
Calibration	Н			Qstd	117	FAXV (D. MCC)	(200/22 >1/2
Point	in. of water	[H x (Pa/76	50) x (298/Ta)] <sup>1/2</sup>	(m³/min) <b>X - axis</b>	W in. of oil	[ΔW x (Pa/760) x <b>Y-ax</b>	
1	6.9		2.59	1.30	4.5	2.09	)
2	5.8		2.38	1.20	3.9	1.95	
3	4.5		2.09	1.05	3.0	1.71	
4	3.6		1.87	0.94	2.6	1.59	
5	2.2		1.46	0.74	1.6	1.25	;
By Linear Regr	ession of Y on X	<b>(</b>					
Slope, mw =	1.4859	<u> </u>	]	Intercept, bw =		0.163	7
Correlation C	oefficient* =	0.	.9985				
				***			
F 41 - TCD F:	11017		Set Point Ca				
From the Regres		100	$td = 1.21 \text{ m}^3/\text{min} (4)$	3 CFM)			
From the Regres	sion Equation, th	e i value a	ccording to				
		m x	Qstd + b = [W x (P	Pa/760) x (298/T	(a)] <sup>1/2</sup>		
Therefore, S	Set Point W = ( n	$(1 \times Q)^2$	<sup>2</sup> x ( 760 / Pa ) x ( T	(a / 298) =	3.	.95	\{\bar{\chi}
*ICC 1.: C		0 1 1 1					
*If Correlation C	oemcient < 0.99	o, check and i	recalibrate again.				
Remarks:							
				1		1_1	
QC Reviewer:	IN YOU		Signature:	NR		Date: 26/9/	2015



TISCH ENVIRONMENTAL, INC. 145 SOUTH MIAMI AVE VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX

### ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - De Operator	ec 09, 2014 Tisch	Rootsmeter Orifice I.I		438320 0843	Ta (K) - Pa (mm) -	293 - 755.65
PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER (mm)	ORFICE DIFF H2O (in.)
1 2 3 4 5	NA NA NA NA NA	NA NA NA NA NA	1.00 1.00 1.00 1.00	1.4010 0.9950 0.8830 0.8420 0.6960	3.2 6.4 7.9 8.8 12.7	2.00 4.00 5.00 5.50 8.00

### DATA TABULATION

Vstd	(x axis) Qstd	(y axis)		Va	(x axis) Qa	(y axis)
1.0069 1.0027 1.0006 0.9994 0.9942	0.7187 1.0077 1.1332 1.1870 1.4285	1.4221 2.0112 2.2486 2.3584 2.8443		0.9957 0.9915 0.9894 0.9883 0.9831	0.7107 0.9965 1.1206 1.1738 1.4126	0.8806 1.2454 1.3924 1.4603 1.7612
Qstd slop intercept coefficient y axis =	t (b) = ent (r) =	1.99924 -0.01238 0.99990 	     Ta)	Qa slope intercept coefficie v axis =	z (b) =	1.25189 -0.00766 0.99990

### CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta)
Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa] Qa = Va/Time

For subsequent flow rate calculations:

Qstd =  $1/m\{ [SQRT (H2O (Pa/760) (298/Ta))] - b \}$ Qa =  $1/m\{ [SQRT H2O (Ta/Pa)] - b \}$ 

### **EQUIPMENT CALIBRATION RECORD**

Type:				Laser Di	ust Moni	tor		
	facturer/Brand:		-	SIBATA	act mom			
Model	l No.:		-	LD-3				
	ment No.:			A.005.07				
Sensi	tivity Adjustment	Scale Sett	ing:	557 CP	И			
Opera	ator:		_	Mike She	ek (MSKN	M)		
Standa	rd Equipment							
		_						
Equip			precht & Pa	and the same of th		, ,		
Venue			erport (Pui \	ring Seco	ondary So	chool)		
Model Serial			es 1400AB	0400400	00000			
Serial	NO.	Con		DAB2198		V . 40500	\ <u>\</u>	
Last C	Calibration Date*:	Sens	ay 2015	00C1436	59803	K <sub>o</sub> : <u>12500</u>		
						11.0		
*Remar	ks: Recommend	ed interval	for hardwa	re calibra	tion is 1 y	year		
Calibra	tion Result				- W-			
Sonsi	tivity Adjustment	Scala Satt	ina (Poforo	Calibratic	n).	557 CF	OM	
	tivity Adjustment tivity Adjustment					557 CF 557 CF		
0011011	avity / tajastiniont	ocale octi	ing (Aiter O	andration	).	01	IVI	
Hour	Date	Ti	ime	Aml	pient	Concentration <sup>1</sup>	Total	Count/
	(dd-mm-yy)			Con	dition	(mg/m <sup>3</sup> )	Count <sup>2</sup>	Minute <sup>3</sup>
				Temp	R.H.	Y-axis		X-axis
				(°C)	(%)			
1	08-05-15	09:15	- 10.15	26.9	76	0.04417	1763	29.38
2	08-05-15	10:15	- 11:15	26.9	76	0.04625	1851	30.85
3	08-05-15	11:15	- 12:15	26.9	77	0.04513	1805	30.08
4	08-05-15	12:15	- 13:15	27.1	77	0.04828	1926	32.10
Note:						shnick TEOM®		
	<ol><li>Total Count</li><li>Count/minut</li></ol>							
	o. oddrienima	o was care	diated by (	otal oou	11000)			
By Line	ar Regression of	Y or X						
	(K-factor):		0.0015					
Correl	lation coefficient:		0.9983					
Validit	y of Calibration F	Record:	8 May 20	16				
Remark	ks:							
				,		731, 31, 32, 4, 32		
L								
					1.			
QC Re	eviewer: YW F	ung	Signa	ture:	1	Date	e: _11 Ma	y 2015

### **EQUIPMENT CALIBRATION RECORD**

Model Equipr Sensit	ment No.: ivity Adjustment	Scale Settii	ng: _	Laser Do SIBATA LD-3 A.005.09 797 CPI	a M			
Opera	tor:		Y	Mike She	ek (MSKN	<u>//)</u>		
Standa	rd Equipment							
	e: No.:	4000	)					
Calibra	tion Result							
Sensit	ivity Adjustment ivity Adjustment		ng (After Ca	alibration		797 CF		Count/
	(dd-mm-yy)				R.H. (%)	(mg/m³) <b>Y-axis</b>	Count <sup>2</sup>	Minute <sup>3</sup> X-axis
1	08-05-15	13:15 -		27.1	77	0.04986	1994	33.23
3	08-05-15	14:15 -	15:15	27.1	77	0.05083	2037	33.95
4	08-05-15 08-05-15	15:15 - 16:15 -	16:15 17:15	27.1 27.1	77 76	0.05012 0.05241	2003 2095	33.38 34.92
Slope Correla	Note: 1. Monitoring data was measured by Rupprecht & Patashnick TEOM® 2. Total Count was logged by Laser Dust Monitor 3. Count/minute was calculated by (Total Count/60)  By Linear Regression of Y or X Slope (K-factor): 0.0015 Correlation coefficient: 0.9968  Validity of Calibration Record: 8 May 2016							
QC Re	eviewer: _ <i>YW F</i>	ung	Signal	ture:	ŋ/	Date	э: _11 Ма	y 2015



### 綜合試驗有限公司 SOILS & MATERIALS ENGINEERING CO., LTD.

G/F., 9/F., 12/F., 13/F. & 20/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. 香港黃竹坑道37號利達中心地下,9樓,12樓,13樓及20樓 E-mail: smec@cigismec.com Website: www.cigismec.com Tel: (852) 2873 6860 Fax: (852) 2555 7533



### CERTIFICATE OF CALIBRATION

Certificate No.:

15CA0317 03

Page

of

Item tested

Description: Manufacturer: Sound Level Meter (Type 1) B & K Microphone B & K 4188

Type/Model No.: Serial/Equipment No.: 2238 2285692

2791211

Adaptors used:

-

-

Item submitted by

Customer Name:

AECOM ASIA CO., LTD.

Address of Customer: Request No.:

ř

Date of receipt:

17-Mar-2015

Date of test:

18-Mar-2015

Reference equipment used in the calibration

Description:

Multi function sound calibrator Signal generator Model: B&K 4226 Serial No. 2288444 Expiry Date: 20-Jun-2015

CIGISMEC CEPREI CEPREI

Traceable to:

Signal generator

DS 360 DS 360 33873 61227 09-Apr-2015 09-Apr-2015

Ambient conditions

Temperature: Relative humidity:

Air pressure:

21 ± 1 °C 60 ± 10 % 1010 ± 5 hPa

Test specifications

 The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 and the lab calibration procedure SMTP004-CA-152.

2, The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of ±20%.

 The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure responsess of the Sound Level Meter.

### Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

Min/Feng Jun Qi

Actual Measurement data are documented on worksheets.

Approved Signatory:

Date:

19-Mar-2015

Company Chop:

SENGINEGRAS COMMERCE OF STREET OF S

**Comments:** The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

© Soils & Materials Engineering Co., Ltd

Form No.CARP152-1/Issue 1/Rev.C/01/02/2007



### 綜合試驗有限公司 SOILS & MATERIALS ENGINEERING CO., LTD.

G/F., 9/F., 12/F., 13/F. & 20/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. 香港黃竹坑道37號利達中心地下,9樓,12樓,13樓及20樓 E-mail: smec@cigismec.com Website: www.cigismec.com

Tel: (852) 2873 6860 Fax: (852) 2555 7533



### CERTIFICATE OF CALIBRATION

Certificate No.:

15CA0703 02-02

Page

of

2

Item tested

Description:

Sound Level Meter (Type 1)

Microphone

Manufacturer:

**B&K** 2238

**B&K** 4188

Type/Model No.: Serial/Equipment No.:

2800927

2791214

Adaptors used:

Item submitted by

N.009

Customer Name: Address of Customer: AECOM ASIA CO., LTD.

Request No.: Date of receipt:

03-Jul-2015

Date of test:

04-Jul-2015

### Reference equipment used in the calibration

Description:

Multi function sound calibrator Signal generator Signal generator

Model: B&K 4226 DS 360

DS 360

Serial No. 2288444

19-Jun-2016 33873 16-Apr-2016 16-Apr-2016 61227

**Expiry Date:** Traceable to:

CIGISMEC CEPREI CEPREI

### Ambient conditions

Temperature:

21 ± 1 °C 60 + 10 %

Relative humidity: Air pressure:

1000 ± 5 hPa

### Test specifications

- The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580; Part 1: 1997 and the lab calibration procedure SMTP004-CA-152.
- 2, The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of ±20%.
- 3, The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure responsess of the Sound Level Meter.

### Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

Feng Jun Qi

Actual Measurement data are documented on worksheets.

Approved Signatory:

Date:

06-Jul-2015

Company Chop:

The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

© Soils & Materials Engineering Co., Ltd.

Form No.CARP152-1/Issue 1/Rev.C/01/02/2007



### 綜合試驗有限公司 SOILS & MATERIALS ENGINEERING CO., LTD.

G/F., 9/F., 12/F., 13/F. & 20/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. 香港黃竹坑道37號利達中心地下,9樓,12樓,13樓及20樓 E-mail: smec@cigismec.com Website: www.cigismec.com

Tel: (852) 2873 6860 Fax: (852) 2555 7533



### CERTIFICATE OF CALIBRATION

Certificate No.:

14CA1106 04-02

Page:

Item tested

Description:

Acoustical Calibrator (Class 1)

Manufacturer:

Rion Co., Ltd.

Type/Model No .:

NC-73

Serial/Equipment No.:

10307223 / N.004.08

Adaptors used:

Item submitted by

Curstomer:

AECOM ASIA CO., LTD.

Address of Customer:

Request No.: Date of receipt:

06-Nov-2014

Date of test:

07-Nov-2014

### Reference equipment used in the calibration

Description: Lab standard microphone Preamplifier	Model:	Serial No.	Expiry Date:	Traceable to:
	B&K 4180	2412857	13-May-2015	SCL
	B&K 2673	2239857	10-Apr-2015	CEPREI
Measuring amplifier Signal generator	B&K 2610	2346941	08-Apr-2015	CEPREI
	DS 360	61227	09-Apr-2015	CEPREI
Digital multi-meter Audio analyzer Universal counter	34401A 8903B 53132A	US36087050 GB41300350 MY40003662	17-Dec-2014 07-Apr-2015 11-Apr-2015	CEPREI CEPREI

### Ambient conditions

Temperature:

22 ± 1 °C

Relative humidity:

65 ± 10 %

Air pressure:

1010 ± 10 hPa

### Test specifications

- 1, The Sound Calibrator has been calibrated in accordance with the requirements as specified in IEC 60942 1997 Annex B and the lab calibration procedure SMTP004-CA-156
- 2. The calibrator was tested with its axis vertical facing downwards at the specific frequency using insert voltage technique.
- 3, The results are rounded to the nearest 0.01 dB and 0.1 Hz and have not been corrected for variations from a reference pressure of 1013.25 hectoPascals as the maker's information indicates that the instrument is insensitive to pressure changes.

### Test results

This is to certify that the sound calibrator conforms to the requirements of annex B of IEC 60942: 1997 for the conditions under which the test was performed. This does not imply that the sound calibrator meets IEC 60942 under any other conditions.

Details of the performed measurements are presented on page 2 of this certificate.

Huang Jian Min/Feng Jun Qi

Approved Signatory:

Date:

08-Nov-2014

Company Chop:

Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

© Soils & Materials Engineering Co., Ltd

Form No.CARP156-1/Issue 1/Rev.D/01/03/2007

# APPENDIX F EM&A MONITORING SCHEDULES

# Contract No. HY/2012/06 Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange Impact Monitoring and Audit Schedule for October 2015

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				1-Oct	2-Oct	3-Oct
						1-hr TSP
						24-hr TSP
4-Oct	5-Oct	6-Oct	7-Oct	8-Oct	9-Oct	10-Oct
			1-hr TSP			
			24-hr TSP			
			Noise			
11-Oct	12-Oct	13-Oct	14-Oct	15-Oct	16-Oct	17-Oct
	0	1-hr TSP				50.
		24-hr TSP				
		Noise				
18-Oct	19-Oct	20-Oct	21-Oct	22-Oct	23-Oct	24-Oct
	1-hr TSP					1-hr TSP
	24-hr TSP					24-hr TSP
	Noise					
25-Oct	26-Oct	27-Oct	28-Oct	29-Oct	30-Oct	31-Oct
			1-hr TSP			
			24-hr TSP			
			Noise			

# Contract No. HY/2012/06 Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange Tentative Impact Monitoring and Audit Schedule for November 2015

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
1-Nov	2-Nov	3-Nov	4-Nov	5-Nov	6-Nov	7-Nov
		1-hr TSP				
		24-hr TSP				
		Noise				
8-Nov	9-Nov	10-Nov	11-Nov	12-Nov	13-Nov	14-Nov
	1-hr TSP					1-hr TSP
	24-hr TSP					24-hr TSP
	Noise					
15-Nov	16-Nov	17-Nov	18-Nov	19-Nov	20-Nov	21-Nov
					1-hr TSP	
					24-hr TSP	
					Noise	
22-Nov	23-Nov	24-Nov	25-Nov	26-Nov	27-Nov	28-Nov
				1-hr TSP		
				24-hr TSP		
				Noise		
29-Nov	30-Nov					

The schedule is subject to change due to unforeseeable circumstances (e.g. adverse weather, etc)

APPENDIX G
IMPACT AIR QUALITY MONITORING
RESULTS AND THEIR GRAPHICAL
PRESENTATION

# Appendix G Impact Air Quality Monitoring Results


### 24-hour TSP Monitoring Results at Station AM2 (Fanling Government Secondary School)

Date	Weather	Air	Atmospheric	Flow Rate	e (m³/min.)	Av. flow	Total vol.	Filter W	/eight (g)	Particulate	Elapse	e Time	Sampling	Conc.	Action Level	Limit Level
	Condition	Temp. (°C	Pressure(hPa)	Initial	Final	(m³/min)	(m <sup>3</sup> )	Initial	Final	weight(g)	Initial	Final	Time(hrs.)	(µg/m³)	(µg/m <sup>3</sup> )	(µg/m <sup>3</sup> )
3-Oct-15	Sunny	26.8	1011.7	1.314	1.314	1.314	1892.2	2.8379	2.8976	0.0597	6194.03	6218.03	24.00	31.6	200.7	260
7-Oct-15	Fine	26.4	1012.7	1.314	1.314	1.314	1892.2	2.8069	2.8461	0.0392	6218.03	6242.03	24.00	20.7	200.7	260
13-Oct-15	Sunny	25.1	1018.7	1.314	1.314	1.314	1892.2	2.7828	2.8730	0.0902	6242.03	6266.03	24.00	47.7	200.7	260
19-Oct-15	Sunny	25.3	1010.2	1.314	1.314	1.314	1892.2	2.8150	2.9808	0.1658	6266.03	6290.03	24.00	87.6	200.7	260
24-Oct-15	Sunny	26.8	1015.0	1.314	1.314	1.314	1892.2	2.8352	2.9250	0.0898	6290.03	6314.03	24.00	47.5	200.7	260
28-Oct-15	Sunny	26.7	1017.0	1.314	1.314	1.314	1892.2	2.8408	2.9401	0.0993	6314.03	6338.03	24.00	52.5	200.7	260

 Average
 46.9

 Min
 20.7

 Max
 87.6



This Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsover, to any party that uses or relies on this drawing without AECOM's express written consent.

CONTRACT NO. HY/2012/06
WIDENING OF FANLING HIGHWAY
- TAI HANG TO WO HOP SHEK INTERCHANGE




Project No.: 60307376 Date: Nov-15 Appendix G

# Appendix G Impact Air Quality Monitoring Results

# 1-hour TSP Monitoring Results at Station AM2 (Fanling Government Secondary School)

	Start	1st Hour	2nd Hour	3rd Hour
	Time	Conc.	Conc.	Conc.
Date	(hh:mm)	(µg/m³)	(µg/m³)	(µg/m³)
3-Oct-15	13:15	79.2	78.9	78.5
7-Oct-15	12:57	78.1	77.4	76.7
13-Oct-15	14:43	78.6	79.2	77.9
19-Oct-15	14:20	78.8	80.6	79.3
24-Oct-15	14:00	77.2	78.3	77.1
28-Oct-15	13:05	74.6	76.1	72.8
			Average	77.7
			Min	72.8
			Max	80.6



This Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsover, to any party that uses or relies on this drawing without AECOM's express written consent.

WIDENING OF FANLING HIGHWAY
- TAI HANG TO WO HOP SHEK INTERCHANGE



Project No.: 60307376 Date: Nov-15 Appendix G

APPENDIX H
METEOROLOGICAL DATA FOR THE
REPORTING MONTH





GOVHK香港政府一站通 繁體版 简体版

SEARCH Enter search keyword(s)

Home

About us

What's new

Back

### Daily Extract of Meteorological Observations , October 2015 -Tai Mei Tuk

Our Services					▼ Month 10	0 ▼ Go		1		
Visitors Figures				Tempera		Mean	Mean	m . 1	Prevailing	Mean
Press releases	Day	Mean Pressure	Absolute Daily	Mean	Absolute Daily	Dew	Relative	Total Rainfall	Wind	Wind
Today's Weather		(hPa)	Max	(deg. C)	Min	Point (deg. C)	Humidity (%)	(mm)	Direction (degrees)	Speed (km/h)
Warnings			(deg. C)		(deg. C)	, ,	1 1			
Local Weather	01	***	31.1	28.2	26.3	***	***	3.0	170	6.1
Observations	02	***	31.0	27.5	25.5	***	***	4.0	070	13.8
Weather Forecast	03	***	28.3	25.9	24.6	***	***	35.5	070	32.2
Weather Monitoring	04	***	27.8	26.5	24.7	***	***	47.0	110	43.4
Imagery	05	***	27.4	26.2	24.8	***	***	91.5	110	29.8
Computer Forecast	06	***	27.1	26.1	25.4	***	***	50.0	110	25.5
Products	07	***	27.4	25.9	24.7	***	***	11.5	070	5.9
MyObservatory	08	***	30.9	27.7#	23.1	***	***	0.5#	280#	7.6#
Tropical Cyclones	09	***	29.8	26.2	23.5	***	***	0.0	050	12.0
Aviation Weather Services	10	***	25.9	23.2	19.2	***	***	1.5	050	15.9
Marine Meteorological	11	***	21.7	20.3	18.4	***	***	0.5	060	16.2
Services	12	***	25.0	23.2	20.6	***	***	0.0	060	13.2
Weather Information for	13	***	28.2	24.6	22.6	***	***	0.0	070	11.7
Sports	14	***	28.7	24.5	22.2	***	***	0.0	070	9.3
Weather Information for	15	***	29.9	25.1	22.4	***	***	0.0	160	6.2
Communities	16	***	29.5	25.3	22.2	***	***	0.0	160	4.9
China Weather	17	***	30.3	25.5	22.5	***	***	0.0	130	6.1
World Weather	18	***	28.9	24.9	21.9	***	***	0.0	280	7.1
Climatological Information	19	***	29.1	24.8	21.7	***	***	0.0	050	9.0
Services	20	***	29.5	25.4	22.8	***	***	0.0	060	7.0
> Climate Watch	21	***	31.3	26.2	23.1	***	***	0.0	170	3.5
> Climate Statistics	22	***	31.1	26.7	24.0	***	***	0.0	160	7.2
> Climate Prediction	23	***				***	***			
> Climate Knowledge	24	***	31.6	26.6	23.9	***	***	0.0	160	5.3
> Need More	$\vdash$		30.1	26.6	23.7			0.0	110	10.3
Information?	25	***	27.4	26.0	25.2	***	***	0.0	120	22.0
> Global Climate	26	***	26.7	25.1	23.9	***	***	0.0	110	12.4
Services	27	***	31.3	26.5	23.8	***	***	0.0	150	4.4
> Other Useful Links	28	***	29.6	26.1	24.5	***	***	0.0	110	13.0
Climate Forecast	29	***	28.2	25.8	24.4	***	***	0.0	110	15.8
Climate Change	30	***	29.7	26.0	23.9	***	***	0.0	060	9.5
El Nino and La Nina	31	***	27.0	25.2	21.8	***	***	0.5	110	24.1

\*\*\* unavailable

# data incomplete

..... r

Time and Calendar

Radiation Monitoring,

Astronomy, Space

Assessment and

Protection

Tsunamis

Weather and Geomagnetism

Rainfall measured in increment of 0.5 mm. Amount of < 0.5 mm cannot be detected

### 11/12/2015

Edu	cationa	I Res	ources

Publications

Media and Information

Services

Audio/Video Webpage

Electronic services

World Meteorological Day

World Meteorological

Organization-Official City

Weather Forecasts

World Meteorological

Organization-Global

Severe Weather

Public forms

Contact & Support

Access to information

Tender notices

Links

Important notices

Personalized Website

Mobile Version

RSS Feeds

Text Only Version

Back



2003 | Important notices | Privacy policy

Last revision date: <24 Jun 2015>





繁體版 简体版 GOVHK香港政府一站通

SEARCH Enter search keyword(s)

Home

What's new

About us **HKO Side Lights** 

Back

### Daily Extract of Meteorological Observations, October 2015 -Tai Po

Our Services	Year 2015 ▼ Month					0 ▼ Go				
Visitors Figures			Air '	Гетрега	ture	M	M		D	
Press releases	Dov	Mean Pressure	Absolute	Mean	Absolute	Mean Dew	Mean Relative	Total Rainfall	Prevailing Wind	Mean Wind
Today's Weather	Day	(hPa)	Daily Max	(deg.	Daily Min	Point (deg. C)	Humidity (%)	(mm)	Direction (degrees)	Speed (km/h)
Warnings			(deg. C)	(C)	(deg. C)	(ueg. c)	(70)		(degrees)	(KIII/II)
Local Weather	01	1012.6	29.9	27.8	26.2	25.5	88	***	***	***
Observations	02	1012.3	29.6	27.0	24.8	22.6	77	***	***	***
Weather Forecast	03	1011.9	28.7	26.3	23.8	23.6	85	***	***	***
Weather Monitoring	04	1013.1	28.2	26.9	24.9	24.5	87	***	***	***
Imagery	05	1015.0	28.0	26.2	24.4	24.6	91	***	***	***
Computer Forecast	06	1013.8	26.6	25.5	24.3	24.8	96	***	***	***
Products	07	1012.4	26.2	25.3	24.5	24.7	97	***	***	***
MyObservatory	08	1010.1	31.0	27.2	24.0	23.3	80	***	***	***
Tropical Cyclones	09	1011.2	28.9	26.1	23.2	20.7	73	***	***	***
Aviation Weather Services	10	1013.8	25.6	23.1	19.6	19.2	79	***	***	***
Marine Meteorological	11	1018.2	22.1	19.5	17.8	15.9	80	***	***	***
Services	12	1018.9	24.4	22.2	18.9	16.6	71	***	***	***
Weather Information for	13	1018.6	27.0	24.1	21.5	18.5	71	***	***	***
Sports	14	1017.3	27.4	24.0	21.2	19.3	76	***	***	***
Weather Information for	15	1015.0	27.8	24.2	21.3	20.0	78	***	***	***
Communities	16	1013.6	28.9	24.7	20.9	19.5	74	***	***	***
China Weather	17	1013.2	29.5	24.7	21.2	18.3	70	***	***	***
World Weather	18	1012.4	28.1	24.0	20.4	17.9	70	***	***	***
Climatological Information	19	1010.1	26.9	23.6	20.1	16.3	64	***	***	***
Services	20	1008.4	28.1	24.5	21.6	17.0	64	***	***	***
> Climate Watch	21	1010.0	29.1	25.1	21.5	19.2	70	***	***	***
> Climate Statistics	22	1011.8	30.0	26.1	23.1	20.3	71	***	***	***
> Climate Prediction	23	1011.8	29.7		22.6	20.7	74	***	***	***
> Climate Knowledge	24			26.0				***	***	***
> Need More		1014.8	28.6	26.0	22.8	21.5	77	***	***	***
Information?	25	1016.6	27.6	26.1	25.3	21.2	75			
> Global Climate	26	1016.6	25.7	25.0	24.1	21.7	82	***	***	***
Services	27	1015.3	29.0	25.9	22.9	22.1	80	***	***	***
> Other Useful Links	28	1016.7	28.8	26.1	23.6	22.8	82	***	***	***
Climate Forecast	29	1017.9	27.8	25.8	24.7	22.3	82	***	***	***
Climate Change	30	1017.6	28.4	26.0	24.4	22.7	82	***	***	***
El Nino and La Nina	31	1020.2	26.7	25.3	23.2	21.1	78	***	***	***

\*\*\* unavailable

Rainfall measured in increment of 0.5 mm. Amount of < 0.5 mm cannot be detected

Astronomy, Space

Earthquakes and Tsunamis

Weather and Geomagnetism

Time and Calendar

Radiation Monitoring,

Assessment and

### 11/12/2015

Edu	cational	Resources

Publications

Media and Information

Services

Audio/Video Webpage

Electronic services

World Meteorological Day

World Meteorological

Organization-Official City

Weather Forecasts

World Meteorological

Organization-Global

Severe Weather

Public forms

Contact & Support

Access to information

Tender notices

Links

Important notices

Personalized Website

Mobile Version

RSS Feeds

Text Only Version

Back



2003 | Important notices | Privacy policy

Last revision date: <24 Jun 2015>

APPENDIX I
IMPACT DAYTIME CONSTRUCTION NOISE
MONITORING RESULTS AND THEIR
GRAPHICAL PRESENTATION

### Appendix I Impact Daytime Construction Noise Monitoring Results


Location : M2 (West Tai Wo - Free Field)
Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results


	Measured Noise Level for 30-min, dB(A)			Limit Level,	Exceedance	
Date	Start Time	Leq*	L10*	L90*	dB(A)	(Y/N)
7-Oct-15	15:40	68.7	70.5	66.9	75	N
13-Oct-15	13:49	69.8	72.6	68.2	75	N
19-Oct-15	13:30	70.2	71.1	66.9	75	N
28-Oct-15	14:00	70.6	72.0	67.3	75	N
	Min	68.7	70.5	66.9		
	Max	70.6	72.6	68.2		
	Average	69.9	71.6	67.4		

**Location : M3 (Fanling Government Secondary School- Façade)**Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results

	Meas	Measured Noise Level for 30-min, dB(A)			Limit Level,	Exceedance
Date	Start Time	Leq	L10	L90	dB(A)^	(Y/N)
7-Oct-15	14:46	66.4	68.1	64.5	70	N
13-Oct-15	14:41	64.4	66.8	63.0	70	N
19-Oct-15	14:19	64.6	67.0	62.2	70	N
28-Oct-15	13:10	64.2	66.0	62.0	70	N
	Min	64.2	66.0	62.0		
	Max	66.4	68.1	64.5		
	Average	65.0	67.0	63.0		

<sup>\* +3</sup>dB(A) Façade effect correction included ^ Limit Level of 70dB(A) applies to education institutes while 65dB(A) applies during school examination per





Remark:

^ Limit Level of 70dB(A) applies to education institutes while 65dB(A) applies during school examination period.

his Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsover, to any party that uses or relies on this drawing without AECOM's express written consent.

CONTRACT NO. HY/2012/06

WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE

Project No.: 60307376 Date: Nov-15 Appendix I

### APPENDIX J EVENT ACTION PLAN

## **Appendix J – Event Action Plan**

### Event / Action Plan for Air Quality

Event		Action	1	
	ET Leader	IEC	ER	Contractor
Action Level				
Exceedance for one sample	Identify source;     Inform IEC and ER;     Repeat measurement to confirm finding;     Increase monitoring frequency to dailv.	Check monitoring data submitted by ET;     Check Contractor's working method.	1. Notify Contractor.	Rectify any unacceptable practice;     Amend working methods if appropriate.
Exceedance for two or more consecutive samples	<ol> <li>Identify source;</li> <li>Inform IEC and ER;</li> <li>Repeat measurements to confirm findings;</li> <li>Increase monitoring frequency to daily;</li> <li>Discuss with IEC and Contractor on remedial actions required;</li> <li>If exceedance continues, arrange meeting with IEC and ER;</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor on possible remedial measures;</li> <li>Advise the ER on the effectiveness of the proposed remedial measures;</li> <li>Supervise Implementation of remedial measures.</li> </ol>	Confirm receipt of notification of failure in writing;     Notify Contractor;     Ensure remedial measures properly implemented.	Submit proposals for remedial actions to IEC within 3 working days of notification;     Implement the agreed proposals;     Amend proposal if appropriate.

### Event / Action Plan for Air Quality

Event		Action	1	
Action Level	ET Leader	IEC	ER	Contractor
Limit Level				
Exceedance for one sample	<ol> <li>Identify source;</li> <li>Inform IEC, ER, Contractor and EPD;</li> <li>Repeat measurement to confirm finding;</li> <li>Increase monitoring frequency to daily;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor on possible remedial measures;</li> <li>Advise ER on the effectiveness of the proposed remedial measures;</li> <li>Supervise implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of exceedance in writing;</li> <li>Notify Contractor;</li> <li>Ensure remedial measures properly implemented.</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Amend proposal if appropriate.</li> </ol>
Exceedance for two or more consecutive samples	<ol> <li>Notify IEC, ER, Contractor and EPD;</li> <li>Identify source;</li> <li>Repeat measurement to confirm findings;</li> <li>Increase frequency to daily;</li> <li>Analyse Contractor's working procedures to determine possible mitigation to be;</li> <li>Arrange meeting with IEC and ER to discuss the remedial actions to be taken;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	<ol> <li>Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise ER accordingly;</li> <li>Supervise the implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of exceedance in writing;</li> <li>Notify Contractor;</li> <li>In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>Ensure remedial measures properly implemented;</li> <li>If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Resubmit proposals if problem still not under control;</li> <li>Stop the relevant portion of works as determined by ER until the exceedance is abated.</li> </ol>

### Event / Action Plan for Noise Impact

Event		Action	n	
Limit Level	ET Leader	IEC	ER	Contractor
Action Level	<ol> <li>Notify IEC and the Contractor.</li> <li>Carry out investigation.</li> <li>Report the results of investigation to IEC and the Contractor.</li> <li>Discuss with the Contractor and formulate remedial measures.</li> <li>Increase monitoring frequency to check mitigation effectiveness.</li> </ol>	Review with analysed results submitted by ET.     Review the proposed remedial measures by the Contractor and advise ER accordingly.     Supervise the implement of remedial measures.	<ol> <li>Confirm receipt of notification of failure in writing.</li> <li>Notify the Contractor.</li> <li>Require the Contractor to propose remedial measures for the analysed noise problem.</li> <li>Ensure remedial measures are properly implemented.</li> </ol>	Submit noise mitigation proposals to IEC.     Implement noise mitigation proposals.
Limit Level	<ol> <li>Notify, IEC, ER, EPD and the Contractor.</li> <li>Identify the source.</li> <li>Repeat measurement to confirm findings.</li> <li>Increase monitoring frequency.</li> <li>Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented.</li> <li>Inform IEC, ER, and EPD the causes &amp; actions taken for the exceedances.</li> <li>Assess effectiveness of the Contractor's remedial actions and keep IEC, EPD and ER informed of the results.</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>		<ol> <li>Confirm receipt of notification of failure in writing.</li> <li>Notify the Contractor.</li> <li>Require the Contractor to propose remedial measures for the analysed noise problem.</li> <li>Ensure remedial measures are properly implemented.</li> <li>If exceedance continues, consider what activity of the work is responsible and instruct the Contractor to stop that activity of work until the exceedance is abated.</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance.</li> <li>Submit proposals for remedial actions to IEC within 3 working days of notification.</li> <li>Implement the agreed proposals.</li> <li>Resubmit proposals if problem still not under control.</li> <li>Stop the relevant activity of works as determined by the ER until the exceedance is abated.</li> </ol>

### APPENDIX K SITE INSPECTION SUMMARIES



WIDENING OF TOLO HIGHWAY (STAGE 2)
BETWEEN TAI HANG AND WO HOP SHEK INTERCHANGE



### **Site Inspection Summary**

Inspection Information

Contract No.	HY/2012/06
Date:	7 October 2015
Time:	14:00
Inspection No.:	99

### Non-compliance

Nil

### Observations

### Follow-up Observation(s)

- The public road is cleaned. The muddy water generated has been diverted to a sedimentation tank before discharge. (Closed)
- 2. Stagnant water is removed. The material skip has been inverted to prevent retaining water. (Closed)

### New Observation(s)

The Contractor should provide sufficient mitigation measures to prevent muddy water generated by wheel washing or surface runoff from entering public road.

### Reminder(s)

Nil.

### Remarks

Nil

	Name	Signature	Date
Prepared by	Oscar Yip	- M	8 October 2015
Checked by	Y W Fung		8 October 2015



WIDENING OF TOLO HIGHWAY (STAGE 2) BETWEEN TAI HANG AND WO HOP SHEK INTERCHANGE

Site Inspection Summary

Inspection Information

Contract No.	HY/2012/06
Date:	15 October 2015
Time:	14:00
Inspection No.:	100

Non-compliance

Nil

### Observations

### Follow-up Observation(s)

1. Mitigation measures to prevent muddy water generated by wheel washing and surface runoff from entering public road is improved at NB49.

A concrete bund has been construction at site entrance. (Closed)

### New Observation(s)

- A stock of cement is observed uncovered. The Contractor should cover them with impervious sheeting entirely.
- Dry haul road was observed at SA328. The Contractor should dampen the road to reduce dust generation.


Reminder(s)

Nil.

Remarks

Nil

	Name	/ Signature	Date
Prepared by	Oscar Yip	The -	19 October 2015
Checked by	Y W Fung	9	19 October 2015





### **Site Inspection Summary**

Inspection Information

Contract No.	HY/2012/06
Date:	20 October 2015
Time:	14:00
Inspection No.:	101

### Non-compliance

Nil

### Observations

### Follow-up Observation(s)

- All the cement bags were removed. (Closed)
- 2. The haul road was dampened to reduce dust generation. (Closed)

### New Observation(s)

- Open stockpile was observed uncovered. The Contractor should cover the stockpile with impervious sheeting to prevent dust generation.
- Oil drums were observed on bare ground. The Contractor should provide drip trays to prevent any oil leakage.


### Reminder(s)

Nil.

### Remarks

Nil

	Name	Şignature	Date
Prepared by	Oscar Yip		22 October 2015
Checked by	Y W Fung		22 October 2015



WIDENING OF TOLO HIGHWAY (STAGE 2) BETWEEN TAI HANG AND WO HOP SHEK INTERCHANGE

### **Site Inspection Summary**

Inspection Information

Contract No.	HY/2012/06
Date:	27 October 2015
Time:	14:00
Inspection No.:	102

### Non-compliance

Nil

### Observations

### Follow-up Observation(s)

- The uncovered stockpile was covered. (Closed)
- 2. One of the oil drums was provisioned with drip tray to prevent any oil leakage. The other one was removed. (Closed)

### New Observation(s)

- Stagnant water on H-beam was observed. The Contractor should remove the stagnant water.
- Open stockpile was observed uncovered entirely. The Contractor should cover the stockpile entirely with impervious sheeting to prevent dust generation.

### Reminder(s)

Nil.

### Remarks

Nil

	Name	Signature	Date
Prepared by	Oscar Yip	The second	30 October 2015
Checked by	Y W Fung	4	30 October 2015

ì

APPENDIX L
STATISTICS ON COMPLAINTS,
NOTIFICATION OF SUMMONS AND
SUCCESSFUL PROSECUTIONS

Appendix L Statistics on Complaints, Notifications of Summons and Successful Prosecutions

	Date Received	Subject	Status	Total no. followed up by the ET this month	Total no. followed up by the ET since project commencement
Environmental	19 December 2013	EPD referred a complaint from Lot no. 116 of Fui Sha Wai at Tai Hang of Tai Po which is concerned about the construction noise and diesel-like smell generated from construction activities nearby which caused nuisance and health problems on 19 December 2013 morning.	Closed	0	5
complaints	24 February 2014	EPD referred an air-and-odour complaint on 24 February 2014. The complainant complained about the construction site located near the bus stop in Fui Sha Wai, Tai Hang, Tai Wo Service Road West. When construction works were carried out, odour, white smoke and dust were generated. The complainant asked for follow-up actions.	Closed		

	Date Received	Subject	Status	Total no. followed up by the ET this month	Total no. followed up by the ET since project commencement
		EPD referred an air complaint on 24 October 2014.			
		A resident complained against the excavation works of Tai Wo	Closed		
	00 0 - 4 - 4	Service Road West between Nam Wah Po & Tai Hang Tsuen, which			
	23 October	have piled up high stockpiles, causing serious dust nuisance to his			
	2014	house.			
		The resident also complained that the stockpiles have not been			
		covered and watered properly. He now requires the EPD to follow up.			
		The location of complaint is near Lamppost Location EB5717.			
		EPD referred a water complaint on 31 December 2014.			
	31	The complainant complained about the muddy river outside Tai Hang	Closed		
	December 2014	Village Office on 29 December 2014. It was suspected that the muddy			
		water was discharged from the construction works of the Project.			
		He required the EPD to follow up.			

	Date Received	Subject	Status	Total no. followed up by the ET this month	Total no. followed up by the ET since project commencement
	25 March 2015	EPD referred a water complaint on 25 March 2015.  The complainant complained about the generation of the smell of gasoline from the Widening of Fanling Highway construction site on Tai Wo Service Road West, causing serious nuisance to nearby houses.  The situation has continued for a few weeks and she asked the EPD to follow up as soon as possible.	Closed		
Notification of summons		-	-	0	0
Successful Prosecutions	-	-	-	0	0