

Environmental Protection Department

Contract No. HY/2012/06

Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange

Monthly EM&A Report For March 2016

[4/2016]

	Name	Signature
Prepared & Checked:	Oscar Yip	
Reviewed & Approved:	YW Fung	1.

	WEST CONTRACTOR OF THE PARTY OF			
Version:	Rev. 0	Date:	12 April 2016	

Disclaimer

This report is prepared for Environmental Protection Department and is given for its sole benefit in relation to and pursuant to Contract No. HY/2012/06 and may not be disclosed to, quoted to or relied upon by any person other than Environmental Protection Department without our prior written consent. No person (other than Environmental Protection Department) into whose possession a copy of this report comes may rely on this report without our express written consent and Environmental Protection Department may not rely on it for any purpose other than as described above.

AECOM Asia Co. Ltd.

15/F, Grand Central Plaza, Tower 1, 138 Shatin Rural Committee Road, Shatin, NT, Hong Kong Tel: (852) 3922 9000 Fax: (852) 2317 7609 www.aecom.com



Our ref

JFP/EC/ST/pl/T329380/22.05/L-0117

T 2828 5920

F

steven.tang@mottmac.com.hk

Your ref

Hyder-Arup-Black & Veatch Joint Venture c/o Arcadis 20/F, AXA Tower, Landmark East, 100 How Ming Street, Kwun Tong, Hong Kong

> 12 April 2016 By Fax (2805 5028) & Hand

Attn: Mr. James Penny

Dear Sir,

Environmental Monitoring and Audit (EM&A) for Widening of Tolo Highway/Fanling Highway between Island House Interchange and Fanling

Stage 2 (between Tai Hang to Wo Hop Shek Interchange)

Environmental Permit No. EP-324/2008/D

Condition 3.3 – Submission of Monthly EM&A Report –March 2016 for the portion of Stage 2 works under Contract No. HY/2012/06

We refer to the revised Monthly EM&A Report – March 2016 received on 12 April 2016 submitted by the Environmental Team via email. Pursuant to Environmental Permit Condition 3.3, I hereby verify the Monthly EM&A Report – March 2016 (Rev. 0) for the portion of works under Stage 2 of the captioned Project which is managed under Contract No. HY/2012/06.

Yours faithfully

for MOTT MACDONALD HONG KONG LIMITED

Steven Tang

Independent Environmental Checker

c.c. HyD – Mr. Chung Lok Chin (Fax: 2714 5198) AECOM – Mr. Y W Fung (Fax: 2891 0305)

TABLE OF CONTENTS

			Page
EXE	CUT	IVE SUMMARY	3
1	INTF	RODUCTION	5
	1.1 1.2 1.3 1.4 1.5	Background Scope of Report Project Organization Summary of Construction Works Summary of EM&A Programme Requirements	5 6 6 7
2	AIR	QUALITY MONITORING	8
	2.1 2.2 2.3 2.4 2.5 2.6 2.7	Monitoring Requirements Monitoring Equipment Monitoring Locations Monitoring Parameters and Frequency Monitoring Methodology Monitoring Schedule for the Reporting period Results and Observations	8 8 8 9 10
3	NOIS	SE MONITORING	12
	3.1 3.2 3.3 3.4 3.5 3.6 3.7	Monitoring Requirements Monitoring Equipment Monitoring Locations Monitoring Parameters and Frequency Monitoring Methodology Monitoring Schedule for the Reporting period Monitoring Results	12 12 12 12 13 13
4	ENV	IRONMENTAL SITE INSPECTION AND AUDIT	15
	4.1 4.2 4.3 4.4 4.5 4.6	Site Inspection Advice on the Solid and Liquid Waste Management Status Environmental Licenses and Permits Implementation Status of Environmental Mitigation Measures Summary of Exceedances of the Environmental Quality Performance Limit Summary of Complaints, Notification of Summons and Successful Prosecutions	15 17 17 19 19
5	FUT	URE KEY ISSUES	20
	5.1 5.2 5.3	Construction Programme for the Coming Months Key Issues for the Coming Month Monitoring Schedule for the Coming Month	20 20 20
6	CON	ICLUSIONS AND RECOMMENDATIONS	21
	6.1 6.2	Conclusions Recommendations	21 21

List of Tables

Table 1.1	Contact Information of Key Personnel
Table 2.1	Air Quality Monitoring Equipment
Table 2.2	Locations of Impact Air Quality Monitoring Station
Table 2.3	Air Quality Monitoring Parameters, Frequency and Duration
Table 2.4	Summary of 1-hour TSP Monitoring Results in the Reporting Period
Table 2.5	Summary of 24-hour TSP Monitoring Results in the Reporting Period
Table 3.1	Noise Monitoring Equipment
Table 3.2	Locations of Impact Noise Monitoring Stations
Table 3.3	Noise Monitoring Parameters, Frequency and Duration
Table 3.4	Summary of Construction Noise Monitoring Results in the Reporting Period
Table 4.1	Summary of Waste Flow Table
Table 4.2	Summary of Environmental Licensing and Permit Status

Figures

Figure 1.1	General Project Layout Plan
Figure 1.2a-b	Locations of Monitoring Station
Figure 4.1	Environmental Complaint Handling Procedures

List of Appendices

Appendix A	Project Organization Structure
Appendix B	Construction Programme
Appendix C	Implementation Schedule of Environmental Mitigation Measures (EMIS)
Appendix D	Summary of Action and Limit Levels
Appendix E	Calibration Certificates of Monitoring Equipments
Appendix F	EM&A Monitoring Schedules
Appendix G	Impact Air Quality Monitoring Results and their Graphical Presentation
Appendix H	Meteorological Data for the Reporting period
Appendix I	Impact Daytime Construction Noise Monitoring Results and their Graphical Presentation
Appendix J	Event Action Plan
Appendix K	Site Inspection Summaries
Appendix L	Statistics on Complaints, Notifications of Summons and Successful Prosecutions

EXECUTIVE SUMMARY

The proposed widening of Tolo Highway and Fanling Highway between Island House Interchange and Fanling (the Project) is a Designated Project under the Environmental Impact Assessment Ordinance (Cap. 499) (EIAO). An Environmental Impact Assessment (EIA) Report (the approved EIA Report) together with an Environmental Monitoring and Audit (EM&A) Manual (the approved EM&A Manual) were completed and approved under the EIAO on 14 July 2000 (Register Number: EIA-043/2000).

The objective of the Project "Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling" is to widen Tolo Highway and Fanling Highway to dual 4-lane carriageway in order to alleviate the current traffic congestion problems and to cope with the increasing transport demands to and from the urban areas and also cross boundary traffic.

The Project is a designated project and governed by an Environmental Permit (EP-324/2008) issued by the EPD on 23 December 2008. Subsequently, the EPD issued Variation of Environmental Permits of EP-324/2008/A, EP-324/2008/B and EP-324/2008/C on 31 January 2012, 17 March 2014 and 27 March 2015 respectively. The current valid VEP was applied on 19 August 2015 and the VEP (EP-324/2008/D) was subsequently granted on 27 August 2015.

The construction works for this Project are delivered in 2 stages i.e. Stage 1 (between Island House Interchange and Tai Hang) and Stage 2 (between Tai Hang and Wo Hop Shek Interchange). Stage 2 would be implemented under two works contracts. Contract No. HY2012/06 "Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange" and the entrusted portion to CEDD under Contract No. CV/2012/09 "Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works – Contract 3". This report focuses on Contract No. HY2012/06 "Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange" in Stage 2 of the Project only.

Pursuant to the EP (EP-324/2008/D) Condition 2.7, the Capture Survey Trip Report for Ma Wat River Northern Meander (Version 2) for the Project was submitted on 24 December 2013 by the Environmental Team (ET) and verified by the Independent Environmental Checker (IEC) on 6 January 2014.

The construction phase of the Contract under the EP and the Environmental Monitoring and Audit (EM&A) programme of the contract commenced on 21 November 2013. The impact environmental monitoring and audit includes air quality and noise monitoring.

This report documents the findings of EM&A works conducted in the period between 1 and 30 March 2016. As informed by the Contractor, construction activities in the reporting period were:

- Site clearance
- Ground investigation
- Piling works
- Pipe laying
- Retaining wall construction
- Noise Barrier
- Excavation
- Backfilling
- Drainage
- Temporary bridge construction
- House Construction
- Foot Bridge demolition
- Bridge construction

Reporting Change

There was no reporting change required in the reporting period.

Breaches of Action and Limit Levels for Air Quality

No exceedance of Action and Limit Level was recorded for 1-hour and 24-hour TSP monitoring in the reporting period.

Breaches of Action and Limit Levels for Noise

No Action or Limit Level exceedance of construction noise was recorded in the reporting month. No noise complaints related to 0700 - 1900 hours on normal weekdays was received and followed by Environmental Team in the reporting month.

Complaint, Notification of Summons and Successful Prosecution

No complaint, notification of summons and successful prosecution was received in the reporting period.

Future Key Issues

Key issues to be considered in the coming month include:

- Properly store and label oils and chemicals on site;
- Chemical, chemical waste and waste management;
- Collection of construction waste should be carried out regularly;
- Properly maintain all drainage facilities and wheel washing facilities on site:
- Exposed slopes should be covered up properly if no temporary work will be conducted;
- Quieter powered mechanical equipment should be used;
- Suppress dust generated from excavation activities and haul road traffic; and
- Tree protective measures for all retained trees should be well maintained.

1 INTRODUCTION

1.1 Background

- 1.1.1. Tolo Highway and Fanling Highway are the expressways in the North East New Territories (NENT) connecting Sha Tin, Tai Po and Fanling. These highways form a vital part of the strategic Route 9, which links Hong Kong Island to the boundary at Shenzhen. At present, this section of Route 9 is a dual 3-lane carriageway. However, at several major interchanges along this section of Route 9, the highway is a dual-2 lane carriageway only. Severe congestion is a frequent occurrence during the peak periods, particularly in the Kowloon-bound direction.
- 1.1.2. The objective of the Project "Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling" is to widen Tolo Highway and Fanling Highway to dual 4-lane carriageway in order to alleviate the current traffic congestion problems and to cope with the increasing transport demands to and from the urban areas and also cross boundary traffic.
- 1.1.3. The Project is a designated project and governed by an Environmental Permit (EP-324/2008) issued by the EPD on 23 December 2008. Subsequently, the EPD issued a Variation of Environmental Permit (EP-324/2008/A) (VEP) on 31 January 2012 and the VEP (EP-324/2008/B) was granted on 17 March 2014. The current valid VEP was applied on 9 March 2015 and the VEP (EP-324/2008/C) was subsequently granted on 27 March 2015.
- 1.1.4. The scope of the Project comprises mainly:-
 - Widening of a 5.7 km section of Tolo Highway and 3.0 km section of Fanling Highway between Island House Interchange and Wo Hop Shek Interchange from the existing dual 3-lane to dual 4lane, including construction of new vehicular bridges;
 - (ii) Widening of interchange sections at Island House Interchange, Tai Po North Interchange, and Lam Kam Road Interchange from dual 2-lane to dual 3-lane, except Sha Tin bound carriageway at Tai Po North Interchange, which is widened from 3-lane to 4-lane, including realignment of various slip roads:
 - (iii) Modification and reconstruction of highways, vehicular bridges, underpasses and footbridges.
- 1.1.5. The construction works for this Project will be delivered in 2 stages i.e. Stage 1 (between Island House Interchange and Tai Hang) and Stage 2 (between Tai Hang and Wo Hop Shek Interchange). Stage 2 would be implemented under two works contracts. Contract No. HY/2012/06 "Widening of Fanling Highway Tai Hang to Wo Hop Shek Interchange" and the entrusted portion to CEDD under Contract No. CV/2012/09 "Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works Contract 3". This report focuses on Contract No. HY2012/06 "Widening of Fanling Highway Tai Hang to Wo Hop Shek Interchange" in Stage 2 of the Project only.
- 1.1.6. Hyder-Arup-Black and Veatch Joint Venture (HABVJV) are appointed by Highways Department (HyD) as the consultants for the design and construction assignment for the Tolo project under Agreement No. CE 58/2000 Supplementary Agreement No. 3 (SA3) (i.e. the Engineer for the Contract).
- 1.1.7. China State Construction Engineering (Hong Kong) Ltd. (CSHK) was commissioned as the Contractor of the Contract.
- 1.1.8. AECOM Asia Co. Ltd. was commissioned by China State Construction Engineering (Hong Kong) Limited as the Environmental Team (ET) to undertake the Environmental Monitoring and Audit (EM&A) works for the Contract and Mott MacDonald Hong Kong Ltd. acts as the Independent Environmental Checker (IEC) for the Contract.
- 1.1.9. The construction phase of the Contract under the EP commenced on 21 November 2013.
- 1.1.10. According to the updated EM&A Manual of Stage 2 of the Project, there is a need of an EM&A programme including air quality and noise monitoring. The EM&A programme for Stage 2 of the Project commenced on 21 November 2013.

1.2 Scope of Report

1.2.1 This is the twenty-ninth monthly EM&A Report under the Contract No. HY/2012/06 "Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange. This report presents a summary of the environmental monitoring and audit works, list of activities and mitigation measures proposed by the ET for the Contract in March 2016.

1.3 Project Organization

1.3.1 The project organization structure is shown in Appendix A. The key personnel contact names and numbers are summarized in Table 1.1.

Table 1.1 Contact Information of Key Personnel

Party	Position	Name	Telephone	Fax
ER (Hyder-Arup-Black & Veatch Joint Venture)	Chief Resident Engineer	Edwin Chung	6115 0818	2638 0950
IEC (Mott MacDonald Hong Kong Limited)	Independent Environmental Checker	Steven Tang	2828 5920	2827 1823
Contractor (China State	Environmental	Michael Tsang	9277 4956	2672 2501
Construction Engineering (Hong Kong) Limited)	Officer	C C Chow	9679 6315	2672 2501
ET (AECOM Asia Company Limited)	ET Leader	Y W Fung	3922 9393	3922 9797

1.4 Summary of Construction Works

- 1.4.1 The construction phase for the Contract under the EP commenced on 21 November 2013.
- 1.4.2 Details of the construction works carried out by the Contractor in this reporting period are listed below:
 - Site clearance
 - Ground investigation
 - Piling works
 - Pipe laying
 - Retaining wall construction
 - Noise Barrier
 - Excavation
 - Backfilling
 - Drainage
 - Temporary bridge construction
 - House Construction

- Foot Bridge demolition
- Bridge construction
- 1.4.3 The Construction Programme is shown in Appendix B.
- 1.4.4 The general layout plan of the Project site showing the contract areas is shown in Figure 1.1.
- 1.4.5 The environmental mitigation measures implementation schedule are presented in Appendix C.

1.5 Summary of EM&A Programme Requirements

- 1.5.1 The EM&A programme required environmental monitoring for air quality, noise and environmental site inspections for air quality, water quality, noise, waste management, ecology, and landscape and visual impact. The EM&A requirements for each parameter described in the following sections include:-
 - All monitoring parameters;
 - Monitoring schedules for the reporting period and forthcoming months;
 - Action and Limit levels for all environmental parameters;
 - Event / Action Plan:
 - Environmental mitigation measures, as recommended in the Project EIA study final report; and
 - Environmental requirement in contract documents.

2 AIR QUALITY MONITORING

2.1 Monitoring Requirements

2.1.1 In accordance with the updated EM&A Manual, baseline 1-hour and 24-hour TSP levels at one air quality monitoring station was established. Impact 1-hour TSP monitoring was conducted for at least three times every 6 days, while impact 24-hour TSP monitoring was carried out for at least once every 6 days. The Action and Limit level of the air quality monitoring is provided in Appendix D.

2.2 Monitoring Equipment

2.2.1 24-hour TSP air quality monitoring was performed using High Volume Sampler (HVS) located at each designated monitoring station. The HVS meets all the requirements of the updated EM&A Manual. Portable direct reading dust meters were used to carry out the 1-hour TSP monitoring. Brand and model of the equipment is given in Table 2.1.

Table 2.1 Air Quality Monitoring Equipment

Equipment	Brand and Model
Portable direct reading dust meter (1-hour TSP)	Sibata Digital Dust Monitor (Model No. LD-3)
High Volume Sampler (24-hour TSP)	Tisch Total Suspended Particulate Mass Flow Controlled High Volume Air Sampler (Model No. TE-5170)

2.3 Monitoring Locations

2.3.1 The monitoring station was set up at the proposed location in accordance with updated EM&A Manual. Table 2.2 describes details of the monitoring station. The locations are shown in Figure 1.2a.

Table 2.2 Locations of Impact Air Quality Monitoring Station

Location	Monitoring Station
AM2 (SR2)	Fanling Government Secondary School

2.4 Monitoring Parameters and Frequency

2.4.1 Table 2.3 summarizes the monitoring parameters, frequency and duration of impact TSP monitoring.

Table 2.3 Air Quality Monitoring Parameters and Frequency

Parameter	Frequency
24-hour TSP	Once every 6 days
1-hour TSP	3 times every 6 days while the highest dust impact was expected

2.5 Monitoring Methodology

2.5.1 24-hour TSP Monitoring

- (a) The HVS was installed in the vicinity of the air sensitive receivers. The following criteria were considered in the installation of the HVS.
 - (i) A horizontal platform with appropriate support to secure the sampler against gusty wind was provided.
 - (ii) The distance between the HVS and any obstacles, such as buildings, was at least twice the height that the obstacle protrudes above the HVS.
 - (iii) A minimum of 2 meters separation from walls, parapets and penthouse for rooftop sampler.
 - (iv) A minimum of 2 meters separation from any supporting structure, measured horizontally.
 - (v) No furnace or incinerator flues nearby.
 - (vi) Airflow around the sampler was unrestricted.
 - (vii) Permission was obtained to set up the samplers and access to the monitoring stations.
 - (viii) A secured supply of electricity was obtained to operate the samplers.
 - (ix) The sampler was located more than 20 meters from any dripline.
 - (x) Any wire fence and gate, required to protect the sampler, did not obstruct the monitoring process.
 - (xi) Flow control accuracy was kept within ±2.5% deviation over 24-hour sampling period.

(b) Preparation of Filter Papers

- (i) Glass fibre filters, G810 were labelled and sufficient filters that were clean and without pinholes were selected.
- (ii) All filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than ±3 °C; the relative humidity (RH) was < 50% and not variable by more than ±5%. A convenient working RH was 40%.
- (iii) All filter papers were prepared and analysed by ALS Technichem (HK) Pty Ltd., which is a HOKLAS accredited laboratory and has comprehensive quality assurance and quality control programmes.

(c) Field Monitoring

- (i) The power supply was checked to ensure the HVS works properly.
- (ii) The filter holder and the area surrounding the filter were cleaned.
- (iii) The filter holder was removed by loosening the four bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully.
- (iv) The filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter.
- (v) The swing bolts were fastened to hold the filter holder down to the frame. The pressure applied was sufficient to avoid air leakage at the edges.
- (vi) Then the shelter lid was closed and was secured with the aluminum strip.
- (vii) The HVS was warmed-up for about 5 minutes to establish run-temperature conditions.
- (viii) A new flow rate record sheet was set into the flow recorder.
- (ix) On site temperature and atmospheric pressure readings were taken and the flow rate of the HVS was checked and adjusted at around 1.1 m³/min, and complied with the range specified in the updated EM&A Manual (i.e. 0.6-1.7 m³/min).
- (x) The programmable digital timer was set for a sampling period of 24 hrs, and the starting time, weather condition and the filter number were recorded.
- (xi) The initial elapsed time was recorded.
- (xii) At the end of sampling, on site temperature and atmospheric pressure readings were taken and the final flow rate of the HVS was checked and recorded.
- (xiii) The final elapsed time was recorded.

- (xiv) The sampled filter was removed carefully and folded in half length so that only surfaces with collected particulate matter were in contact.
- (xv) It was then placed in a clean plastic envelope and sealed.
- (xvi) All monitoring information was recorded on a standard data sheet.
- (xvii) Filters were then sent to ALS Technichem (HK) Pty Ltd. for analysis.

(d) Maintenance and Calibration

- (i) The HVS and its accessories were maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply.
- (ii) 5-point calibration of the HVS was conducted using TE-5025A Calibration Kit prior to the commencement of baseline monitoring. Bi-monthly 5-point calibration of the HVS will be carried out during impact monitoring.
- (iii) Calibration certificate of the HVSs are provided in Appendix E.

2.5.2 1-hour TSP Monitoring

(a) Measuring Procedures

The measuring procedures of the 1-hour dust meter were in accordance with the Manufacturer's Instruction Manual as follows:-

- (i) Turn the power on.
- (ii) Close the air collecting opening cover.
- (iii) Push the "TIME SETTING" switch to [BG].
- (iv) Push "START/STOP" switch to perform background measurement for 6 seconds.
- (v) Turn the knob at SENSI ADJ position to insert the light scattering plate.
- (vi) Leave the equipment for 1 minute upon "SPAN CHECK" is indicated in the display.
- (vii) Push "START/STOP" switch to perform automatic sensitivity adjustment. This measurement takes 1 minute.
- (viii) Pull out the knob and return it to MEASURE position.
- (ix) Push the "TIME SETTING" switch the time set in the display to 3 hours.
- (x) Lower down the air collection opening cover.
- (xi) Push "START/STOP" switch to start measurement.

(b) Maintenance and Calibration

- (i) The 1-hour TSP meter was calibrated at 1-year intervals against a continuous particulate TEOM Monitor, Series 1400ab. Calibration certificates of the Laser Dust Monitors are provided in Appendix E.
- (ii) 1-hour validation checking of the TSP meter against HVS is carried out yearly at the air quality monitoring locations.

2.6 Monitoring Schedule for the Reporting period

2.6.1 The schedule for environmental monitoring in March 2016 is provided in Appendix F.

2.7 Results and Observations

2.7.1 The monitoring results for 1-hour TSP and 24-hour TSP are summarized in Table 2.4 and 2.5 respectively. Detailed impact air quality monitoring results are presented in Appendix G.

Table 2.4 Summary of 1-hour TSP Monitoring Results in the Reporting Period

Location	Average (μg/m³)	Range (μg/m³)	Action Level (μg/m³)	Limit Level (µg/m³)
AM2 (Fanling Government Secondary School)	73.2	63.8 – 81.2	317.8	500

Table 2.5 Summary of 24-hour TSP Monitoring Results in the Reporting Period

Location	Average (μg/m³)	Range (μg/m³)	Action Level (μg/m³)	Limit Level (μg/m³)
AM2 (Fanling Government Secondary School)	33.5	9.5 – 71.3	200.7	260

- 2.7.2 The major dust source during the monitoring was mainly from nearby traffic emission.
- 2.7.3 All 1-hour and 24-hour TSP results were below the Action and Limit Level at all monitoring locations in the reporting period.
- 2.7.4 The event action plan is annexed in Appendix J.
- 2.7.5 Weather information including wind speed and wind direction is annexed in Appendix H. The information was obtained from the Hong Kong Observatory Tai Po and Tai Mei Tuk Automatic Weather Stations.

3 NOISE MONITORING

3.1 Monitoring Requirements

3.1.1 In accordance with the EM&A Manual, impact noise monitoring was conducted for at least once per week during the construction phase of the Contract. The Action and Limit level of the noise monitoring is provided in Appendix D.

3.2 Monitoring Equipment

3.2.1 Noise monitoring was performed using sound level meter at each designated monitoring station. The sound level meters deployed comply with the International Electrotechnical Commission Publications (IEC) 651:1979 (Type 1) and 804:1985 (Type 1) specifications. Acoustic calibrator was deployed to check the sound level meters at a known sound pressure level. Brand and model of the equipment is given in Table 3.1.

Table 3.1 Noise Monitoring Equipment

Equipment	Brand and Model
Integrated Sound Level Meter	B&K 2238
Acoustic Calibrator	Rion NC-74

3.3 Monitoring Locations

3.3.1 Monitoring stations M2 and M3 were set up at the proposed locations in accordance with updated EM&A Manual. Figure 1.2a-b shows the locations of the monitoring stations. Table 3.2 describes the details of the monitoring stations.

Table 3.2 Locations of Impact Noise Monitoring Stations

Monitoring Station	Location	Description
M2	West Tai Wo	1.2m from the ground floor free-field of the Residential
M3	Fanling Government Secondary School	1m from the exterior of the roof top façade of the school

3.4 Monitoring Parameters and Frequency

3.4.1 Table 3.3 summarizes the monitoring parameters, frequency and duration of impact noise monitoring.

Table 3.3 Noise Monitoring Parameters, Frequency and Duration

Parameter	Frequency
30-mins measurement at each monitoring station between 0700 and 1900 on normal weekdays. L_{eq} , L_{10} and L_{90} would be recorded.	At least once per week

3.5 Monitoring Methodology

3.5.1 Monitoring Procedure

- (a) Façade measurement was made at monitoring station M3, while free-field measurement was made at monitoring station M2.
- (b) The sound level meter was set on a tripod at a height of 1.2 m above the ground for free-field measurements at monitoring station M2.
- (c) The battery condition was checked to ensure the correct functioning of the meter.
- (d) Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:-
 - (i) frequency weighting: A
 - (ii) time weighting: Fast
 - (iii) time measurement: $L_{eq(30-minutes)}$ during non-restricted hours i.e. 07:00-1900 on normal weekdays; $L_{eq(5-minutes)}$ during restricted hours i.e. 19:00-23:00 and 23:00-07:00 of normal weekdays, whole day of Sundays and Public Holidays
- (e) Prior to and after each noise measurement, the meter was calibrated using the acoustic calibrator for 94dB(A) at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1 dB(A), the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- (f) During the monitoring period, the L_{eq}, L₁₀ and L₉₀ were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- (g) Noise measurement was paused during periods of high intrusive noise (e.g. dog barking, helicopter noise) if possible. Observations were recorded when intrusive noise was unavoidable.
- (h) Noise monitoring was cancelled in the presence of fog, rain, wind with a steady speed exceeding 5m/s, or wind with gusts exceeding 10m/s.

3.5.2 Maintenance and Calibration

- (a) The microphone head of the sound level meter was cleaned with soft cloth at regular intervals.
- (b) The meter and calibrator were sent to the supplier or HOKLAS laboratory to check and calibrate at yearly intervals.
- (c) Calibration certificates of the sound level meters and acoustic calibrators are provided in Appendix E.

3.6 Monitoring Schedule for the Reporting period

3.6.1 The schedule for environmental monitoring in March 2016 is provided in Appendix F.

3.7 Monitoring Results

3.7.1 The monitoring results for construction noise are summarized in Table 3.4 and the monitoring data is provided in Appendix I.

Table 3.4 Summary of Construction Noise Monitoring Results in the Reporting Period

	Average, dB(A),	Range, dB(A),	Limit Level, dB(A),
	L _{eq} (30 mins)	Leq (30 mins)	L _{eq (30 mins)}
M2*	69.8	67.3 – 71.4	75
M3#	63.7	61.2 – 65.2	65/70

^{*+3}dB(A) Facade correction included

Limit Level of 70dB(A) applies to education institutes while 65dB(A) applies during school examination period.

- 3.7.2 No Action or Limit Level exceedance of construction noise was recorded in the reporting month. No noise complaints related to 0700 1900 hours on normal weekdays was received and followed by Environmental Team in the reporting month.
- 3.7.3 Major noise sources during noise monitoring in the reporting period were mainly road traffic noise.
- 3.7.4 The event action plan is annexed in Appendix J.

4 ENVIRONMENTAL SITE INSPECTION AND AUDIT

4.1 Site Inspection

- 4.1.1 Site Inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures for the Contract. In the reporting period, 5 site inspections were carried out respectively on 1, 8, 17, 22 and 29 March 2016 for the Contract. While no specific observation was recorded, recommendations on remedial actions were given to the Contractor for precautionary purpose.
- 4.1.2 The environmental site inspections summaries are provided in Appendix K.
- 4.1.3 Particular observations during the site inspections are described below:

Air Quality

- 4.1.4 Dry haul road was observed at SA328. The Contractor should dampen the road to reduce dust generation.
- 4.1.5 The Contractor was reminded to cover or remove the stockpile at SA323 before the end of the work. (Reminder)
- 4.1.6 A roller at SA323 was observed without NRMM label. The Contractor should provide and affix the valid NRMM label for the mentioned roller.

Noise

4.1.7 No adverse observation was identified in the reporting period.

Water Quality

- 4.1.8 Mud trail was observed at the entrance of NB49. The Contractor should clear the mud trail and provide effective wheel washing facilities.
- 4.1.9 The Contractor should provide sandbags or other equivalent measures at WHSFB-AW1 to prevent surface runoff from entering public road and public drainage.
- 4.1.10 Mud trails were observed at SA328 and SA329. The Contractor should remove the mud trails and improve the efficiency of wheel washing.

Chemical and Waste Management

4.1.11 The Contractor was reminded to improve the site tidiness. (Reminder)

Landscape and Visual Impact

4.1.12 No adverse observation was identified in the reporting period.

Miscellaneous

- 4.1.13 Stagnant water was observed at SA340 under P2. The Contractor should remove the stagnant water to prevent mosquito breeding.
- 4.1.14 Standing water was observed on metal panels. The Contractor should remove or turn over the panels such that no water can be retained.
- 4.1.15 Stagnant water was observed at SA323. The Contractor should remove the stagnant water to prevent mosquito breeding.

4.2 Advice on the Solid and Liquid Waste Management Status

- 4.2.1 The Contractor has registered as chemical waste producers for the Contract. C&D material sorting was carried out on site. Sufficient numbers of receptacles were available for general refuse collection.
- 4.2.2 As advised by the Contractor, 2,086 m³ of inert C&D material was disposed of as public fill to Tuen Mun 38 (of which 0 m³ was broken concrete), while 70 m³ of general refuse was disposed of at NENT landfill. 64 kg of paper/cardboard packaging, 0 kg of plastics and 0 kg of metals were collected by recycling contractors in the reporting period. 1,135 m³ of inert C&D materials was reused on site. 368 m³ of inert C&D materials was reused in other projects. 520 m³ of inert C&D materials was disposed of as public fill at NENT. 0 kg of chemical wastes was collected by licensed contractors in the reporting period.
- 4.2.3 The actual amounts of different types of waste generated by the activities of the Project in the reporting period are shown in Table 4.1.

Table 4.1 Summary of Waste Flow Table

Waste Type	Actual Amount	Disposal/Reuse Locations
Inert C&D materials	2,086 m ³ (of which 0 m ³ was broken concrete)	Tuen Mun 38
General refuse	70 m ³	NENT Landfill
Paper/cardboard packaging	64 kg	Recycling Contractors
Plastics	0 kg	Recycling Contractors
Metals	0 kg	Recycling Contractors
C&D materials reused on site	1,135 m ³	Site Area
C&D materials reused in other projects	368 m³	Other projects
C&D materials reused in NENT for backfilling	520 m ³	NENT Landfill
Chemical wastes	0 kg	Licensed Contractors

4.2.4 The Contractor was advised to maintain on site waste sorting and recording system and maximize reuse / recycle of C&D wastes.

4.3 Environmental Licenses and Permits

4.3.1 The environmental licenses and permits for Stage 2 of the Project and valid in the reporting period is summarized in Table 4.2.

Table 4.2 Summary of Environmental Licensing and Permit Status

Statutory	License/	License or Permit	Valid	Period	License / Permit	Remarks
Reference	Permit	No.	From	То	Holder	11011101110
EIAO	Environmental Permit	EP-324/2008/D	27/08/2015	N/A	HyD	
WPCO	Discharge License (Site)	WT00017159-2013	18/09/2013	30/09/2018	CSHK	
WDO	Chemical Waste Producer Registration	5213-722-C3822- 01	05/09/2013	N/A	CSHK	Chemical waste produced in Contract HY/2012/06

Statutory	License/	License or Permit	Valid	Period	License / Permit	Remarks
Reference	Permit	No.	From	То	Holder	Kemarks
WDO	Billing Account for Disposal of Construction Waste	7017860	N/A	N/A	CSHK	Waste disposal in Contract HY/2012/06
		GW-RN0830-15	24/12/2015	22/03/2016	CSHK	Operation of VMS at north bound of Tolo Highway near Mui Shue Hang
		GW-RN0843-15	26/12/2015	22/03/2016	CSHK	Zone 2 Installation of Precast Beam (South Bound)
		GW-RN0861-15	18/12/2015	03/06/2016	CSHK	Zone 4 Installation of watermain near Caltex Petrol Station
		GW-RN0022-16	31/01/2016	24/04/2016	CSHK	Zone 2 Road Making Modification near Wo Po Bridge (South Bound)
		GW-RN0029-16	21/01/2016	20/04/2016	CSHK	Zone 2 Concreting work and lifting operation over MTR's Track
NCO	Construction Noise Permit	GW-RN0055-16	29/01/2016	30/06/2016	CSHK	Zone 4 Drainage Inspection at Fanling Highway between CH23.7 and CH24.2
		GW-RN0091-16	20/02/2016	26/07/2016	CSHK	Zone2 Installation of Precast Beam (South Bound)
		GW-RN0112-16	21/02/2016	17/04/2016	CSHK	Zone 4 Installation of Prefabricated Bridge Sement near Wo Hop Shek (South Bound)
		GW-RN0134-16	06/03/2016	17/7/2016	CSHK	Zone 1 & 2 Installation of Noise Barrier near Tai Hang (South Bound)
		GW-RN0138-16	06/03/2016	31/07/2016	CSHK	Zone 2 Concreting for Noise Barrier Footings (South Bound)

Statutory	License/	License or Permit	Valid	Period	License / Permit	Remarks
Reference	Permit	No.	From	То	Holder	romanio
		GW-RN0180-16	22/03/2016	13/08/2016	CSHK	Zone 2 Concreting on Deck 2A of KLHVB (North Bound)
		GW-RN0183-16	18/03/2016	13/08/2016	CSHK	Zone 2 Concreting on Deck 2B of KLHVB (South Bound)

4.4 Implementation Status of Environmental Mitigation Measures

4.4.1 A summary of the Implementation Schedule of Environmental Mitigation Measures (EMIS) is presented in Appendix C.

4.5 Summary of Exceedances of the Environmental Quality Performance Limit

- 4.5.1 All 1-hour and 24-hour TSP monitoring results complied with the Action / Limit Levels in the reporting period.
- 4.5.2 No Action or Limit Level exceedance of construction noise was recorded in the reporting month. No noise complaints related to 0700 1900 hours on normal weekdays was received and followed by Environmental Team in the reporting month.

4.6 Summary of Complaints, Notification of Summons and Successful Prosecutions

- 4.6.1 The Environmental Complaint Handling Procedure is annexed in Figure 4.1.
- 4.6.2 No complaint, notification of summons and successful prosecution was received in the reporting period.
- 4.6.3 Statistics on complaints, notifications of summons and successful prosecutions are summarized in Appendix L.

5 FUTURE KEY ISSUES

5.1 Construction Programme for the Coming Months

- 5.1.1 The major construction works for the Contract in April 2016 will be:-
 - Site clearance
 - Ground investigation
 - Pipe laying
 - Retaining wall construction
 - Noise Barrier
 - Excavation
 - Backfilling
 - Drainage
 - Temporary bridge construction
 - House Construction
 - Foot Bridge demolition
 - Bridge construction

5.2 Key Issues for the Coming Month

- 5.2.1 Key issues to be considered in April 2016:-
 - Properly store and label oils and chemicals on site;
 - Chemical, chemical waste and waste management;
 - Collection of construction waste should be carried out regularly;
 - Properly maintain all drainage facilities and wheel washing facilities on site;
 - Exposed slopes should be covered up properly if no temporary work will be conducted;
 - Quieter powered mechanical equipment should be used;
 - Suppress dust generated from excavation activities and haul road traffic; and
 - Tree protective measures for all retained trees should be well maintained.

5.3 Monitoring Schedule for the Coming Month

5.3.1 The tentative schedule for environmental monitoring in April 2016 is provided in Appendix F.

6 CONCLUSIONS AND RECOMMENDATIONS

6.1 Conclusions

- 6.1.1 The construction phase and EM&A programme of the Contract commenced on 21 November 2013.
- 6.1.2 All 1-hour and 24-hour TSP monitoring results complied with the Action / Limit Levels in the reporting period.
- 6.1.3 No Action or Limit Level exceedance of construction noise was recorded in the reporting month. No noise complaints related to 0700 1900 hours on normal weekdays was received and followed by Environmental Team in the reporting month.
- 6.1.4 5 environmental site inspections were carried out in March 2016. Recommendations on remedial actions were given to the Contractors for the deficiencies identified during the site audits.
- 6.1.5 No complaint, notification of summons and successful prosecution was received in the reporting period.

6.2 Recommendations

6.2.1 According to the environmental site inspections performed in the reporting period, the following recommendations on remedial actions were provided to the Contractor for precautionary purpose:

Air Quality Impact

- The Contractor should dampen the road to reduce dust generation.
- The Contractor was reminded to cover or remove the stockpile before the end of the work.
- The Contractor should provide and affix the valid NRMM label for the mentioned roller.

Noise Impact

No adverse observation was identified in the reporting period.

Water Quality Impact

- The Contractor should clear the mud trail and provide effective wheel washing facilities.
- The Contractor should provide sandbags or other equivalent measures to prevent surface runoff from entering public road and public.

Chemical and Waste Management

The Contractor was reminded to improve the site tidiness.


Landscape and Visual Impact

No adverse observation was identified in the reporting period.

Miscellaneous

- The Contractor should remove the stagnant water to prevent mosquito breeding.
- The Contractor should remove or turn over the panels such that no water can be retained.

FIGURES



CONTRACT NO. HY/2012/06


WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE

AECOM

Layout Plan


Date: Dec 2013 Figure 1.1



CONTRACT NO. HY/2012/06
WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE






This Drawing has been prepared for the use of AECOM's circuit. It may not be used, modified, reproduced or relied upon by third parsies, except as agreed by AECOM or as required by law. AECOM excepts no responsibility, and denies any liability whatsover, to any party that uses or relies on this drawing without AECOM's express written consont.

CONTRACT NO. HY/2012/06
WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE



Date: Dec 2013 Figure 1.2b




CONTRACT NO. HY/2012/06
WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE



Project No.: 60307376 Date: Dec 2013 Figure 4.1

APPENDIX A PROJECT ORGANIZATION STRUCTURE



CONTRACT NO. HY/2012/06

WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE



Project No.: 60307376 Date: Dec 2013 Appendix A

APPENDIX B CONSTRUCTION PROGRAMMES


	Update)(20-Mar-16)					onth Rollin		AIII				ge 2 of 7 (22-Ma
rity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float			2016	Mari	1
NB00290	NB47 (Ch5880-5930)- NB post &	0%	5	5	04-May-16	09-May-16	880	Ma	r	Apr	May	Jun
	panel installation ern Trunk Sewer, Water Ma	ain Fire M	ain Worl	KS								
	Watermain installation (along NB47)	64.1%	14	39	20-Feb-16 A	09-Apr-16	41					
TSZ10290	Firemain installation (along NB47)	0%	26	26	11-Apr-16	11-May-16	41					1
•	950-5975)-TWSR West Side	Э										
Noise Barrie NB00330	NB47A - backfilling	97.31%	5	186	07-Sep-15 A	30-Apr-16	0					
NB00335	Backfilling (Along NB47A-above	96.93%	5	163	06-Oct-15 A	30-Apr-16	0				-	
NB00340	ID1) NB47A - NB production	91.57%	14	166	20-Oct-15 A	02-Apr-16	1118			•		
NB00350	NB47A - NB post & panel installation	0%	5	5	03-May-16	07-May-16	881					
Undergroun	d Utility Works										i 	
	Utility cable laying by Utility companies (Along NB47A)	59.09%	27	66	26-Jan-16 A	25-Apr-16	0					
UUZ20240	Utility cable laying by Utility companies (Along NB47A-above	64.94%	27	77	13-Jan-16 A	25-Apr-16	0					
•	95-6120)-TWSR West Side											1
Noise Barrie	er Works NB48 (Ch5995-6060) - backfilling	0%	12	12	19-May-16	01-Jun-16	36					
NB00400	NB48 (Ch5995-6060) - NB	0%	45	45	20-Mar-16 A	03-May-16	1087					
NB00410	production NB48 (Ch5995-6060) - NB post &	0%	5	5	02-Jun-16	07-Jun-16	856					
NB00450	panel installation NB48 (Ch6060-6120) - backfilling	0%	12	12	06-Jun-16	20-Jun-16	21					
NB00460	NB48 (Ch6060-6120) - NB	0%	45	45	20-Mar-16 A	03-May-16	1087					
	production ern Trunk Sewer, Water Ma										!	
	Watermain installation (along NB48, 0-60m)	0%	30		21-Mar-16	28-Apr-16	36			1		
TSZ10440	Firemain installation (along NB48, 0-60m)	0%	30	30	12-Apr-16	18-May-16	36				- 	·
TSZ10460	DSD Trunk Sewer laying (along NB48, 60-110m)	88%	15	125	31-Oct-15 A	11-Apr-16	21			1		
TSZ10470	Backfill up to NB48, 60-110m footing level	0%	6	6	12-Apr-16	18-Apr-16	21					
TSZ10480	Watermain installation (along NB48, 60-110m)	0%	26	26	19-Apr-16	20-May-16	21					
TSZ10490	Firemain installation (along NB48, 60-110m)	0%	26	26	05-May-16	04-Jun-16	21					
Undergroun	d Utility Works											
UUZ20120	Utility cable laying by Utility companies (Along NB48, 0-60m)	0%	24	24	21-Mar-16	21-Apr-16	8					
UUZ20130	Utility cable laying by Utility companies (Along NB48, 60-110m)	0%	20	20	21-Mar-16	16-Apr-16	12					
	45-6215)-TWSR West Side											
Noise Barrie NB00520	NB49 - backfilling	0%	12	12	06-Jun-16	20-Jun-16	17					
NB00530	NB49 - NB production	0%	45	45	20-Mar-16	03-May-16	1087					
DSD Southe	ern Trunk Sewer, Water Ma	ain Fire M	ain Worl	(S								
TSZ10500	Sheet Piling & Excavation(~7m below ground) (along NB49)	80.95%	8		01-Feb-16 A	01-Apr-16	17			†		
TSZ10510	DSD Trunk Sewer laying (along NB49)	0%	12	12	02-Apr-16	16-Apr-16	17					
TSZ10530	Watermain installation (along NB49)	0%	20	20	18-Apr-16	11-May-16	17					1
TSZ10540	Firemain installation (along NB49)	0%	20	20	12-May-16	04-Jun-16	17					
	d Utility Works	40.000/	30	58	16 Feb 16 A	20 Apr 16	2					
	Utility cable laying by Utility companies (Along NB49, 0-70m)	48.28%	30	36	16-Feb-16 A	26-Api-16						
NB49B (Ch.6) Noise Barrie	215-6235)-TWSR West Side	e										
NB00570	NB49B - Footing & Wall Structure - 2 bays	30%	14	20	14-Mar-16 A	09-Apr-16	8			<u> </u>		
NB00580	NB49B - backfilling	0%	12	12	11-Apr-16	23-Apr-16	37					
NB00590	NB49B - NB production	0%	45	45	09-Apr-16	24-May-16	1066				!	
NB00600	NB49B - NB post & panel installation	0%	5	5	24-May-16	30-May-16	863				_	
	ern Trunk Sewer, Water Ma		ain Worl	KS								
TSZ10550	Sheet Piling & Excavation(~5m below ground) (along NB49B)	0%	21		11-Apr-16	05-May-16						
	DSD Trunk Sewer laying (along NB49B - ID2-1)	0%	34	34	06-May-16	16-Jun-16				ļ		
TSZ10580	Watermain installation (along NB49B)	0%	20	20	17-Jun-16	11-Jul-16	44					
UUZ20150	d Utility Works Utility cable laying by Utility	0%	10	10	11-Apr-16	21-Apr-16	8					
	companies (Along NB49B, 0-16m) 40-6280)-TWSR West Side	J /0	10			pi 10						-
NB54 (Cn.624 Noise Barrie											1	
	NB54 - NB production	81.08%	14	74	20-Jan-16 A	02-Apr-16	1118			<u> </u>		
NB00720	NB54 - NB post & panel installation	0%	5	5	05-Apr-16	09-Apr-16	904				<u> </u>	
	ern Trunk Sewer, Water Ma Watermain installation (along NB54)				24 Mar 40	20 1 10	00					
TSZ10630	, ,	0%	30		21-Mar-16	28-Apr-16						<u> </u>
TSZ10640	Firemain installation (along NB54)	0%	30	30	29-Apr-16	04-Jun-16	93					
Undergroun UUZ20160	d Utility Works Utility cable laying by Utility companies (Along NB54, 0-40m)	87.76%	6	49	21-Jan-16 A	30-Mar-16	26					
	companies (Along NB54, 0-40m) 290-6350)-TWSR West Side											
Noise Barrie	er Works											
NB00760	NB54A - Footing & Wall Structure - 6 bays	90.69%	19		01-Aug-15 A	•						
NB00770	NB54A - backfilling	0%	12	12	16-Jun-16	29-Jun-16	58					
NB00780	NB54A - NB production	0%	45	45	16-Apr-16	30-May-16	1060				1	
	ern Trunk Sewer, Water Ma				26-Nov-15 A	25 A== 10	FC				-	
	DSD Trunk Sewer laying (along NB54A)	76.52%	27			•					<u> </u>	<u> </u>
TSZ10670	Backfill up to NB54A footing level	12.64%	6		26-Apr-16	03-May-16						-
TSZ10680	Watermain installation (along NB54A)	13.64%	38	44	14-Mar-16 A	บ 9-May-16	58				1	
TSZ10690	Firemain installation (along NB54A)	0%	30	30	10-May-16	45	58			1		

	s Update)(20-Mar-16)	<u> </u>		0		Month Rolling F					F	age 3 of 7 (22-M
ty ID	Activity Name	Dur. % Complete	Rem. Duration				loat	Mar		2016 Apr	May	Jun
UUZ20170	Utility cable laying by Utility companies (Along NB54A, 0-60m)	0%	12	12	16-Apr-16	29-Apr-16	1	Wei		7.01	■ ividy	- Cuit
NB57 (Ch.63	365-6445)-TWSR West Side											1
Noise Barri NB00840	ier Works NB57 - backfilling	0%	12	12	21-Mar-16	07-Apr-16	51					
NB00850	NB57 - NB production	0%	45	45	20-Mar-16	03-May-16 1						
NB00860	NB57 - NB post & panel installation	0%	5	5	04-May-16	09-May-16 8						
	nern Trunk Sewer, Water Ma				o i may 10	oo may 10						
TSZ10730	Watermain installation (along NB57)		27	27	13-Apr-16	16-May-16	53					
TSZ10740	Firemain installation (along NB57)	0%	30	30	17-May-16	21-Jun-16	53					
TSZ10785	PCCW drawpit by Pccw	69.23%	16	52	29-Jan-16 A	12-Apr-16	53					
Undergrou	nd Utility Works											
UUZ20180	Utility cable laying by Utility companies (Along NB57, 0-80m) 445-6480)-TWSR West Side	0%	26	26	21-Mar-16	23-Apr-16	6					
Noise Barri	ier Works		10	100	45.0 45.4	45.4.40						
NB00900	NB58 - Footing & Wall Structure - 3 bays	88.55%	19	166	·	<u> </u>	1					
NB00910	NB58 - backfilling	0%	12	12	30-Apr-16	16-May-16				<u></u>		
NB00920	NB58 - NB production	0%	45	45	16-Apr-16	30-May-16 1						
NB00930	NB58 - NB post & panel installation	0%	5	5	31-May-16	04-Jun-16 8	358					
DSD South TSZ10760	nern Trunk Sewer, Water Ma DSD Trunk Sewer laying (along	ain Fire M 35%	ain Work	S 20	12-Mar-16 A	08-Apr-16	7					
TSZ10780	NB58) Watermain installation (along NB58)		40	40	09-Apr-16	27-May-16	14					
TSZ10790	Firemain installation (along NB58)	0%	40	40	09-Apr-16	27-May-16						
TSZ11010	Backfilling	0%	12	12	21-May-16	,	14		<u>-</u>			<u> </u>
	, and the second	576	12		vidy 10	-5 0411 10	-					
Undergrou UUZ20190	nd Utility Works Utility cable laying by Utility companies (Along NB58, 0-45m)	0%	12	12	16-Apr-16	29-Apr-16	1				-	
NB59 (Ch.64	490-6590)-TWSR West Side											
Noise Barri	ier Works NB59 - Footing & Wall Structure - 9	97.38%	7	267	02 May 15 A	31-Mar-16 1	10					
NB00970	bays NB59 - backfilling	97.36%	12	12	15-Jun-16	28-Jun-16						
			45	45	01-Apr-16	15-May-16 1						
NB00990	NB59 - NB production	0%			01-Apr-16	15-May-16 1	J64					
TSZ10810	nern Trunk Sewer, Water Ma DSD Trunk Sewer laying (along	ain Fire M 97.56%	ain Work	S 287	08-Apr-15 A	31-Mar-16	59					
TSZ10830	NB59) Watermain installation (along NB59)	0%	30	30	01-Apr-16	07-May-16	59					
TSZ10840	Firemain installation (along NB59)	0%	30	30	09-May-16	14-Jun-16	59					<u> </u>
Undergrou	nd Utility Works											
UUZ20200	Utility cable laying by Utility companies (Along NB59, 0-95m)	53.73%	31	67	29-Jan-16 A	29-Apr-16	1				_	<u>†</u>
•	610-6700)-TWSR West Side											
Noise Barri NB01030	ier Works NB63 - backfilling	62.5%	6	16	09-Mar-16 A	30-Mar-16	26					
NB01040	NB63 - NB production	57.14%	45	105		03-May-16 1						
NB01050	NB63 - NB post & panel installation	0%	5	5	04-May-16	09-May-16 8						
	ern Trunk Sewer, Water Ma],						
TSZ10330	Watermain installation (along NB63)		30	58	15-Feb-16 A	28-Apr-16	78				•	
TSZ10340	Firemain installation (along NB63)	0%	30	30	29-Apr-16	04-Jun-16	78					
DSD South	nern Trunk Sewer - Trenchle	ess Const	ruction									
TSZ11020	Watermain & Firemain installation above Trunk Sewer	94.81%	4	77	14-Dec-15 A	24-Mar-16	65					
TSZ11025	Town gas pipe laying (change of design)	0%	20	20	29-Mar-16*	21-Apr-16	65					
Undergrou	nd Utility Works Utility cable laying by Utility	98.34%	6	362	27 Dec 14 A	30-Mar-16	26					
	companies (Along NB63~100m)	96.34%	0	302	27-Det-14 A	30-IVIAI-10	20		_			
<mark>Bridge Con</mark> New Tai Han	nstruction ng Footbridge											
General	<u> </u>											; !
THBF0335	Structure steel Shop drawing approval (THFB)	99.2%	3	377		23-Mar-16 1						
THBF0340	Structure steel procurement (THFB)	59.6%	122	302	22-Sep-15 A	19-Jul-16	78					
TWSR-Wes	st/ FL Highway N/B Side Se THP5 - Pile cap, Pier and Pier Head		77	187	31_Oct 15 ^	25-Jun-16 2	204					
THBF0220	THP8, THP9 - Pile cap, Pier and Pier Head	72.4%	77	279		25-Jun-16 2						
THBF0220	THAB3 - pile cap & abutment wall	0%	69	69	21-Mar-16	16-Jun-16 2						
THBF0230	THAB3 - Backfilling (~4m)	0%	27	27	17-Jun-16		245					
THBF0270	THP6, THP7 - Pile cap, Pier and Pier Head	47.22%	38	72		09-May-16 1		-				
THBF0310	THAB2 - pile cap & abutment wall	0%	30	30	10-May-16	15-Jun-16 1						
THBF0320	THAB2 - Backfilling (~3m)	0%	20	20	16-Jun-16	09-Jul-16 1	63					
TWSR-East	t FL Highway S/B Side Sec THAB1 - pile cap & abutment wall	tion 0%	30	30	03-May-16	07-Jun-16 1	54					<u> </u>
THBF0480	THAB1 - Backfilling (~3m)	0%	20	20	08-Jun-16		54					
THBF0480	THP2 - Pile Test	44%		75	16-Feb-16 A		88	-				
THBF0510	THP2 - Pile lest		42	75			250					
111000/20		44%	42			'						
THEFOTOO	THP3 - Pile cap, Pier and Pier Head	0%	45	45		25-Jun-16 2						
THBF0730		44%	42	75	ть-гер-16 А	30-Apr-16 2	212					
THBF0760	THP4 - Pile Test		4-	4-	02 14- 12	25 km 10	71	!				
THBF0760 THBF0770	THP4 - Pile cap, Pier and Pier Head	0%	45	45	03-May-16	25-Jun-16 1	74					
THBF0760	THP4 - Pile cap, Pier and Pier Head		45	45 45	03-May-16	25-Jun-16 1						

, ,	s Update)(20-Mar-16)	<u> </u>				onth Rolling		am 			Page	4 of 7 (22-Ma
ty ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float			2016		
L1557	Lift submission & ordering period	6.3%	253	270	01-Mar-16 A	25-Jan-17	10		Mar	Apr	May	Jun
L1600	CLP Power available (by CLP)	0%	365	365	20-Mar-16	19-Mar-17	56		I	 		
Lift at FLH												
L1345	THB (E) - Pre-bored H pile - NF78 (8 nos)		32	92	31-Dec-15 A		14			 		
L1350 L1450	Temp work & Pipe cap CLP Power available (by CLP)	0%	40	40 365	03-May-16 20-Mar-16	20-Jun-16 19-Mar-17	59			 		
	, ,	0 76	365	303	20-Wai-16	19-IVIAI-17	39				 	1
New Tai Wo General	rootbridge											<u> </u>
TWFB1030	Structure steel Shop drawing approval (TWFB)	92.57%	30	404	04-Dec-14 A		98				1	
TWFB1040	Structure steel procurement (TWFB)		88	299	22-Aug-15 A		71			 		1
TWFB1050	Steel Staircase & Ramp prefabrication (TWFB-TWSR-W	0%	60	60		25-Aug-16 25-Aug-16				 		
	Steel Bridge prefabrication (TWFB)	0%	60	60	16-Jun-16	25-Aug-16	670					
TW5R-Wes	st/ FL Highway N/B Side Se TWP1 - Pile cap, Pier and Pier Head		32	59	18-Feb-16 A	30-Apr-16	186			 		
TWFB1240	TWAB2 - pile cap & abutment wall	0%	30	30	11-Apr-16	17-May-16	757			 		
TWFB1250	TWAB2 - Backfilling (~4m)	0%	27	27	18-May-16	18-Jun-16	757			 		1
TWFB1260	Steel Staircase ready for erection (THFB-TWSR-W side)	0%	0	0		18-Jun-16	757			 †		18-Jun-
TWFB1300	TWP4, TWP5 - Pile cap, Pier and Pier Head	76.38%	30	127	16-Nov-15 A	28-Apr-16	158				1	- 1
TWFB1340	TWAB1 - pile cap & abutment wall	79.73%	30	148	22-Oct-15 A	28-Apr-16	138	<u> </u>			1	
TWFB1350	TWAB1 - Backfilling (~3m)	0%	20	20	29-Apr-16	24-May-16	138					
TWFB1360	Steel Ramp ready for erection (TWFB-TWSR-W side)	0%	0	0		24-May-16	138				24-May-16 ♦ Ste	el Ramp read
Crossing F	Tanling Highway Section TWP2 - Predrilling	0%	18	18	14-Jun-16	05-Jul-16	14			 ļ		-
Lift at TWS	Ĭ,	70	10	.5		Jul 10						
L1650	Temp work & Pile cap	93.06%	5	72	21-Dec-15 A	29-Mar-16	651			 †		-
L1660	Lift pit	0%	30	30	30-Mar-16	05-May-16	651			 	<u></u>	-
L1670	Lift shaft & roof	0%	52	52	06-May-16	08-Jul-16	651			 		
L1730	Lift submission & ordering period	3.33%	261	270	10-Mar-16 A	11-Feb-17	554					1
L1780	CLP Power available (by CLP)	0%	365	365	20-Mar-16	19-Mar-17	730					!
	ai Wo Footbridge											1
Design Wo	rks Design preparation	86.19%	31	227	20-Jul-15 A	30-Apr-16	65			 		
TWFB-T1020	Engineer Comment	0%	26	26	30-Apr-16	02-Jun-16	65			 		
TWFB-T1030	Design amendment	0%	26	26	02-Jun-16	05-Jul-16	65			 		
Demolition o	of Existing Tai Wo Footbridge]						1 1 1 1
TWSR-Wes	st/ FL Highway N/B Side Se Demolish existing TWFB across	ction 0%	25	25	04-Jun-16	05-Jul-16	14			 		
TWFB-T1230	TWSR-W Watermain & Firemain at NB58 &	0%	46	46		03-Jun-16	14			 V		
TWSR-Was	backfill t Construction											1
Drainage & F	Road Works											1
Ch 5880-61 RDZ20160	25 Z2 : New TWSR-West D&R Works	0%	120	120	18-May-16	08-Oct-16	19			 		
Noise Barri	(lane 1) er Along Fanling Highwa				,							1
	935-6055)-FH S/B Side	у О/В										1
Noise Barri	ier Works NB51 ID1-3 (0-25m) - Footing &	0%	90	90	21-Mar-16	12-Jul-16	440					i i - -
	Wall Structure 125-6300) -FH S/B Side (MT				2	000					1	1 1 1
Noise Barri		NC IAF AI	ea)								<u> </u>	<u> </u>
NB02430	Precautionary Measure installation	0%	26	26		23-Apr-16						
NB02440	NB53 (0-100m) - Sheet piling & Excavation	0%	26	26	25-Apr-16	26-May-16	625					
	NB53 (0-100m) - Footing & Wall										-	
NB02450	Structure	0%	60	60		06-Aug-16				 		1
NB02490	Structure NB53 ID2-3 (100-125m), 18nos Predrilling	0%	60	10	09-May-16	20-May-16	708					
NB02490 NB02500	Structure NB53 ID2-3 (100-125m), 18nos Predrilling NB53 ID2-3 (100-125m) 18nos Piling- 1 rigs	0%	60 10 27	10 27	09-May-16 21-May-16	20-May-16 22-Jun-16	708 708					
NB02490 NB02500 NB02590	Structure NB53 ID2-3 (100-125m), 18nos Predrilling NB53 ID2-3 (100-125m) 18nos Piling- 1 rigs NB53 (125-180m) - NB production	0% 0% 0%	60 10 27 45	10 27 45	09-May-16 21-May-16 20-Mar-16	20-May-16 22-Jun-16 03-May-16	708 708 1087					
NB02490 NB02500 NB02590 NB02600	Structure NB53 ID2-3 (100-125m), 18nos Predrilling NB53 ID2-3 (100-125m) 18nos Piling- 1 rigs NB53 (125-180m) - NB production NB53 (125-180m) - NB post & panel installation	0% 0% 0% 0%	60 10 27 45 5	10 27	09-May-16 21-May-16 20-Mar-16	20-May-16 22-Jun-16	708 708 1087					
NB02490 NB02500 NB02590 NB02600	Structure NB53 ID2-3 (100-125m), 18nos Predrilling NB53 ID2-3 (100-125m) 18nos Piling-1 rigs NB53 (125-180m) - NB production NB53 (125-180m) - NB post & panel installation 300-6360)-FH S/B Side (MTFier Works	0% 0% 0% 0%	60 10 27 45 5	10 27 45	09-May-16 21-May-16 20-Mar-16	20-May-16 22-Jun-16 03-May-16	708 708 1087					
NB02490 NB02500 NB02590 NB02600 NB55 (Ch.63	Structure NB53 ID2-3 (100-125m), 18nos Predrilling NB53 ID2-3 (100-125m) 18nos Pilling-1 rigs NB53 (125-180m) - NB production NB53 (125-180m) - NB post & panel installation 300-6360)-FH S/B Side (MTF	0% 0% 0% 0%	60 10 27 45 5	10 27 45 5	09-May-16 21-May-16 20-Mar-16 04-May-16	20-May-16 22-Jun-16 03-May-16 09-May-16	708 708 1087 880					
NB02490 NB02500 NB02590 NB02600 NB55 (Ch.63 Noise Barri NB02640 NB02650	Structure NB53 ID2-3 (100-125m), 18nos Predrilling NB53 ID2-3 (100-125m) 18nos Piling-1 rigs NB53 (125-180m) - NB production NB53 (125-180m) - NB post & panel installation 300-6360)-FH S/B Side (MTFier Works NB55 - Footing & Wall Structure NB55- backfilling	0% 0% 0% 0% RC I&P Are	60 10 27 45 5 ea)	10 27 45 5 421 50	09-May-16 21-May-16 20-Mar-16 04-May-16 07-Nov-14 A 22-Apr-16	20-May-16 22-Jun-16 03-May-16 09-May-16 21-Apr-16 22-Jun-16	708 708 1087 880 708					
NB02490 NB02500 NB02590 NB02600 NB55 (Ch.63 Noise Barri NB02640 NB02650	Structure NB53 ID2-3 (100-125m), 18nos Predrilling NB53 ID2-3 (100-125m) 18nos Piling-1 rigs NB53 (125-180m) - NB production NB53 (125-180m) - NB post & panel installation 300-6360)-FH S/B Side (MTFier Works) NB55 - Footing & Wall Structure NB55- backfilling NB55 - NB production	0% 0% 0% 0% RC I&P Are 94.3% 0% 86.67%	60 10 27 45 5 24 50	10 27 45 5	09-May-16 21-May-16 20-Mar-16 04-May-16	20-May-16 22-Jun-16 03-May-16 09-May-16 21-Apr-16 22-Jun-16	708 708 1087 880 708					
NB02490 NB02500 NB02590 NB02600 NB55 (Ch.63 Noise Barri NB02640 NB02650 NB02660	Structure NB53 ID2-3 (100-125m), 18nos Predrilling NB53 ID2-3 (100-125m) 18nos Piling-1 rigs NB53 (125-180m) - NB production NB53 (125-180m) - NB post & panel installation 300-6360)-FH S/B Side (MTFier Works) NB55 - Footing & Wall Structure NB55 - backfilling NB55 - NB production 360-6400)-FH S/B Side (MTF	0% 0% 0% 0% RC I&P Are 94.3% 0% 86.67%	60 10 27 45 5 24 50	10 27 45 5 421 50	09-May-16 21-May-16 20-Mar-16 04-May-16 07-Nov-14 A 22-Apr-16	20-May-16 22-Jun-16 03-May-16 09-May-16 21-Apr-16 22-Jun-16	708 708 1087 880 708					
NB02490 NB02500 NB02590 NB02600 NB55 (Ch.63 Noise Barri NB02640 NB02650	Structure NB53 ID2-3 (100-125m), 18nos Predrilling NB53 ID2-3 (100-125m) 18nos Piling-1 rigs NB53 (125-180m) - NB production NB53 (125-180m) - NB post & panel installation 300-6360)-FH S/B Side (MTFier Works) NB55 - Footing & Wall Structure NB55 - backfilling NB55 - NB production 360-6400)-FH S/B Side (MTF	0% 0% 0% 0% RC I&P Are 94.3% 0% 86.67%	60 10 27 45 5 24 50	10 27 45 5 421 50	09-May-16 21-May-16 20-Mar-16 04-May-16 07-Nov-14 A 22-Apr-16	20-May-16 22-Jun-16 03-May-16 09-May-16 21-Apr-16 22-Jun-16 29-Mar-16	708 708 1087 880 708 708 1122					
NB02490 NB02500 NB02590 NB02600 NB55 (Ch.63 Noise Barri NB02640 NB02650 NB02660 NB02660 NB56 (Ch.63 Noise Barri	Structure NB53 ID2-3 (100-125m), 18nos Predrilling NB53 ID2-3 (100-125m) 18nos Priling-1 rigs NB53 (125-180m) - NB production NB53 (125-180m) - NB post & panel installation 300-6360)-FH S/B Side (MTFier Works NB55 - Footing & Wall Structure NB55- backfilling NB55 - NB production 360-6400)-FH S/B Side (MTFier Works	94.3% 0% 8C I&P Are 94.3% 0% 86.67%	60 10 27 45 5 ea) 24 50 10	10 27 45 5 421 50 75	09-May-16 21-May-16 20-Mar-16 04-May-16 07-Nov-14 A 22-Apr-16 15-Jan-16 A	20-May-16 22-Jun-16 03-May-16 09-May-16 21-Apr-16 22-Jun-16 29-Mar-16	708 708 1087 880 708 708 1122					
NB02490 NB02500 NB02590 NB02600 NB55 (Ch.63 Noise Barri NB02640 NB02650 NB02660 NB02660 NB56 (Ch.63 Noise Barri NB02740 NB02740 NB61 (Ch.64	Structure NB53 ID2-3 (100-125m), 18nos Predrilling NB53 ID2-3 (100-125m) 18nos Predrilling NB53 ID2-3 (100-125m) 18nos Piling-1 rigs NB53 (125-180m) - NB production NB53 (125-180m) - NB post & panel installation 300-6360)-FH S/B Side (MTFiler Works) NB55 - Footing & Wall Structure NB55 - backfilling NB55 - NB production 360-6400)-FH S/B Side (MTFiler Works) NB56 - NB production NB56 - NB post & panel installation 400-6560)-FH S/B Side (MTFiler Works)	94.3% 94.3% 0% 86.67% RC I&P Are	60 10 27 45 5 ea) 24 50 10 ea)	10 27 45 5 421 50 75	09-May-16 21-May-16 20-Mar-16 04-May-16 07-Nov-14 A 22-Apr-16 15-Jan-16 A	20-May-16 22-Jun-16 03-May-16 09-May-16 21-Apr-16 22-Jun-16 29-Mar-16	708 708 1087 880 708 708 1122					
NB02490 NB02500 NB02590 NB02600 NB55 (Ch.63 Noise Barri NB02640 NB02650 NB02660 NB56 (Ch.63 Noise Barri NB02730 NB02740 NB61 (Ch.64 Noise Barri	Structure NB53 ID2-3 (100-125m), 18nos Predrilling NB53 ID2-3 (100-125m) 18nos Priling-1 rigs NB53 (125-180m) - NB production NB53 (125-180m) - NB post & panel installation 300-6360)-FH S/B Side (MTFier Works) NB55 - Footing & Wall Structure NB55 - NB production 360-6400)-FH S/B Side (MTFier Works) NB56 - NB production NB56 - NB post & panel installation 400-6560)-FH S/B Side (MTFier Works)	0% 0% 0% 0% RC I&P Are 94.3% 0% 86.67% RC I&P Are	60 10 27 45 5 ea) 24 50 10 ea)	10 27 45 5 421 50 75	09-May-16 21-May-16 20-Mar-16 04-May-16 07-Nov-14 A 22-Apr-16 15-Jan-16 A 20-Feb-16 A 04-May-16	20-May-16 22-Jun-16 03-May-16 09-May-16 21-Apr-16 22-Jun-16 29-Mar-16 03-May-16	708 708 1087 880 708 708 1122					
NB02490 NB02500 NB02590 NB02600 NB55 (Ch.63 Noise Barri NB02640 NB02650 NB02660 NB56 (Ch.63 Noise Barri NB02730 NB02740 NB61 (Ch.64 Noise Barri NB02770	Structure NB53 ID2-3 (100-125m), 18nos Predrilling NB53 ID2-3 (100-125m) 18nos Pridrilling NB53 ID2-3 (100-125m) 18nos Piling-1 rigs NB53 (125-180m) - NB production NB53 (125-180m) - NB post & panel installation 300-6360)-FH S/B Side (MTFier Works NB55 - Footing & Wall Structure NB55 - NB production 360-6400)-FH S/B Side (MTFier Works NB56 - NB production NB56 - NB post & panel installation 400-6560)-FH S/B Side (MTFier Works NB61 (0-50m) - Sheet piling & Excavation	0% 0% 0% 0% 0% RC I&P Are 94.3% 0% 86.67% RC I&P Are	60 10 27 45 5 ea) 24 50 10 ea)	10 27 45 5 421 50 75 74 5	09-May-16 21-May-16 20-Mar-16 04-May-16 07-Nov-14 A 22-Apr-16 15-Jan-16 A 20-Feb-16 A 04-May-16	20-May-16 22-Jun-16 03-May-16 09-May-16 21-Apr-16 22-Jun-16 29-Mar-16 09-May-16	708 708 1087 880 708 1122 1087 880					
NB02490 NB02500 NB02590 NB02600 NB55 (Ch.63 Noise Barri NB02640 NB02660 NB02660 NB56 (Ch.63 Noise Barri NB02730 NB02740 NB61 (Ch.64 Noise Barri NB02770 NB02770 NB02780	Structure NB53 ID2-3 (100-125m), 18nos Predrilling NB53 ID2-3 (100-125m) 18nos Priling-1 rigs NB53 (125-180m) - NB production NB53 (125-180m) - NB post & panel installation 300-6360)-FH S/B Side (MTFier Works) NB55 - Footing & Wall Structure NB55 - NB production 360-6400)-FH S/B Side (MTFier Works) NB56 - NB production NB56 - NB production 400-6560)-FH S/B Side (MTFier Works) NB61 (0-50m) - Sheet piling & Excavation NB61 (0-50m) - Footing & Wall Structure	0% 0% 0% 0% 0% RC I&P Are 94.3% 0% 86.67% RC I&P Are 39.19% 0% RC I&P Are	60 10 27 45 5 5 24 50 10 24 50 10	10 27 45 5 421 50 75 74 5	09-May-16 21-May-16 20-Mar-16 04-May-16 07-Nov-14 A 22-Apr-16 15-Jan-16 A 04-May-16 21-Mar-16 15-Apr-16	20-May-16 22-Jun-16 03-May-16 09-May-16 21-Apr-16 22-Jun-16 29-Mar-16 09-May-16	708 708 1087 880 708 708 1122 1087 880 800					
NB02490 NB02500 NB02590 NB02600 NB55 (Ch.63 Noise Barri NB02640 NB02660 NB02660 NB56 (Ch.63 Noise Barri NB02730 NB02740 NB61 (Ch.64 Noise Barri NB02770 NB02780 NB02780 NB02790	Structure NB53 ID2-3 (100-125m), 18nos Predrilling NB53 ID2-3 (100-125m) 18nos Priling-1 rigs NB53 (125-180m) - NB production NB53 (125-180m) - NB post & panel installation 300-6360)-FH S/B Side (MTFier Works) NB55 - Footing & Wall Structure NB55 - NB production 360-6400)-FH S/B Side (MTFier Works) NB56 - NB production NB56 - NB post & panel installation 400-6560)-FH S/B Side (MTFier Works) NB56 - NB post & panel installation 400-6560)-FH S/B Side (MTFier Works) NB61 (0-50m) - Sheet piling & Excavation NB61 (0-50m) - Footing & Wall Structure NB61 (0-50m) - Footing & Wall Structure	0% 0% 0% 0% 0% RC I&P Are 94.3% 0% 86.67% RC I&P Are 39.19% 0% 0% 0%	60 10 27 45 5 ea) 24 50 10 ea) 18 50 50	10 27 45 5 421 50 75 74 5	09-May-16 21-May-16 20-Mar-16 04-May-16 07-Nov-14 A 22-Apr-16 15-Jan-16 A 04-May-16 21-Mar-16 15-Apr-16 16-Jun-16	20-May-16 22-Jun-16 03-May-16 09-May-16 21-Apr-16 22-Jun-16 29-Mar-16 09-May-16 09-May-16 14-Apr-16 15-Jun-16	708 708 1087 880 708 1122 1087 880 800 800 800					
NB02490 NB02500 NB02590 NB02600 NB55 (Ch.63 Noise Barri NB02640 NB02650 NB02660 NB56 (Ch.63 Noise Barri NB02730 NB02740 NB61 (Ch.64 Noise Barri NB02770 NB02780 NB02790 NB02800	Structure NB53 ID2-3 (100-125m), 18nos Predrilling NB53 ID2-3 (100-125m) 18nos Pridrilling NB53 ID2-3 (100-125m) 18nos Piling-1 rigs NB53 (125-180m) - NB production NB53 (125-180m) - NB post & panel installation 300-6360)-FH S/B Side (MTFiling Works NB55 - Footing & Wall Structure NB55 - backfilling NB55 - NB production 360-6400)-FH S/B Side (MTFiling Works NB56 - NB production NB56 - NB post & panel installation 400-6560)-FH S/B Side (MTFiling Works NB61 (0-50m) - Sheet piling & Excavation NB61 (0-50m) - Footing & Wall Structure NB61 (0-50m) - Dackfilling NB61 (0-50m) - NB production	0% 0% 0% 0% 0% 0% RC I&P Are 94.3% 0% 86.67% RC I&P Are 39.19% 0% 0% 0% 0%	60 10 27 45 5 5 24 50 10 24 50 10 45 5 5 5 45	10 27 45 5 421 50 75 74 5 5 50 45	09-May-16 21-May-16 20-Mar-16 04-May-16 07-Nov-14 A 22-Apr-16 15-Jan-16 A 20-Feb-16 A 04-May-16 21-Mar-16 15-Apr-16 16-Jun-16	20-May-16 22-Jun-16 03-May-16 09-May-16 21-Apr-16 22-Jun-16 29-Mar-16 09-May-16 14-Apr-16 15-Jun-16 13-Aug-16 30-Jul-16	708 708 1087 880 708 708 1122 1087 880 800 800 999					
NB02490 NB02500 NB02590 NB02600 NB55 (Ch.63 Noise Barri NB02640 NB02660 NB02660 NB56 (Ch.63 Noise Barri NB02730 NB02740 NB61 (Ch.64 Noise Barri NB02770 NB02780 NB02780 NB02790	Structure NB53 ID2-3 (100-125m), 18nos Predrilling NB53 ID2-3 (100-125m) 18nos Priling-1 rigs NB53 (125-180m) - NB production NB53 (125-180m) - NB post & panel installation 300-6360)-FH S/B Side (MTFier Works) NB55 - Footing & Wall Structure NB55 - NB production 360-6400)-FH S/B Side (MTFier Works) NB56 - NB production NB56 - NB post & panel installation 400-6560)-FH S/B Side (MTFier Works) NB56 - NB post & panel installation 400-6560)-FH S/B Side (MTFier Works) NB61 (0-50m) - Sheet piling & Excavation NB61 (0-50m) - Footing & Wall Structure NB61 (0-50m) - Footing & Wall Structure	0% 0% 0% 0% 0% RC I&P Are 94.3% 0% 86.67% RC I&P Are 39.19% 0% 0% 0%	60 10 27 45 5 ea) 24 50 10 ea) 18 50 50	10 27 45 5 421 50 75 74 5	09-May-16 21-May-16 20-Mar-16 04-May-16 07-Nov-14 A 22-Apr-16 15-Jan-16 A 20-Feb-16 A 04-May-16 21-Mar-16 15-Apr-16 16-Jun-16 16-Jun-16 20-Mar-16	20-May-16 22-Jun-16 03-May-16 09-May-16 21-Apr-16 22-Jun-16 29-Mar-16 09-May-16 09-May-16 14-Apr-16 15-Jun-16	708 708 1087 880 708 1122 1087 880 800 800 999 1087					

	ss Update)(20-Mar-16)					lonth Rolling	g Prog	ram 			Page 5 of 7 (22-Ma		
ity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float			2016			
Noise Barr	rier Works							Mar		Apr	May	Jun Jun	
NB02920	NB61A (0-50m) - NB production	39.19%	45	74	20-Feb-16 A	03-May-16	1087					†	
NB02930	NB61A (0-50m) - NB post & panel installation	0%	5	5	04-May-16	09-May-16	880					†	
NB02970	NB61A ID2-3 (50-75m) - Footing & Wall Structure	89.84%	32	315	01-Apr-15 A	30-Apr-16	846	·				; ; ;	
NB02980	NB61A ID2-3 (50-75m)- backfilling	0%	20	20	03-May-16	26-May-16	861					†	
NB02990	NB61A ID2-3 (50-75m) - NB production	0%	45	45	30-Apr-16	14-Jun-16	1045					<u> </u>	
NB03000	NB61A ID2-3 (50-75m) - NB post &	0%	5	5	14-Jun-16	20-Jun-16	846					; ;	
NB03040	panel installation NB61A (75-190m) - NB production	39.19%	45	74	20-Feb-16 A	03-May-16	1087					! !	
NB03050	NB61A (75-190m) - NB post & panel	0%	5	5	04-May-16	09-May-16	880					; ; ;	
Other Work	installation ks											! !	
Site Clearan	nce & Demolition of Existing S	Structure											
Contract C MCLT1050	Apply cert for exemption by DLO by	0%	0	0	21-Mar-16	21-Mar-16	1271					 	
MCLT1080	Engineer Construct New MCLT (Structure)	87.84%	27	222	21-Jul-15 A				' 			¦ 	
MCLT1080	New MCLT - finishes works	0%	75		26-Apr-16	26-Jul-16	131				ļ	! ! !	
		0%	75	75	20-Api-16	26-301-16	131					1 1 1	
TCSS Works	is .											i !	
TCSS1500	Slow lane footing - G54 (NB61)	0%	0	0		21-Mar-16	768	21-Mar-16	◆ Slow la	ne footing - G54 (NB61)		 	
South Buff	fer Zone 1 (SBZ1) (with	in Zone	2)(Ch.	6740 t	o 6930)							!	
	ier Along TWSR-West and												
	6710-6840)-TWSR West Side)										! !	
Noise Barr NB01090	rier Works NB63A-1 - NB production	0%	45	45	20-Mar-16	03-May-16	483					i 1 1 1	
NB01130	NB63A-2 - backfilling	0%	12			17-May-16						 	
NB01140	NB63A-2 - NB production	0%	45	45	20-Mar-16	03-May-16						, 	
NB01150	NB63A-2 - NB post & panel	0%	5			23-May-16						 	
NB01170	installation NB63A-3 - Footing & Wall Structure	69.7%	20	66	18-Jan-16 A		0		<u> </u>	<u> </u>		1 1 1 7	
NB01170	(ch24.2-86.9) - 5 bays	09.7 %	12	12		17-May-16						<u> </u>	
	NB63A-3 - backfilling				-							: : :	
NB01190	NB63A-3 - NB production	0%	45	45	16-Apr-16	31-May-16					1	<u> </u> <u> </u>	
NB01200	NB63A-3 - NB post & panel installation	0%	5	5	31-May-16	06-Jun-16	367						
DSD South TSZ10860	nern Trunk Sewer, Water Ma DSD Trunk Sewer laying (along	in Fire M 18.75%	<mark>ain Worl</mark> 26		14-Mar-16 A	23-Anr-16	55						
TSZ10880	NB63A) Watermain installation (along	0%	30	30	25-Apr-16	31-May-16						; ; ; ,	
TSZ10890	NB63A) Firemain installation (along NB63A)	0%	30	30	01-Jun-16	07-Jul-16	55						
	` ` ` '	0 78	30	30	01-3011-10	07-301-10	33						
Undergrou UUZ20210	und Utility Works Utility cable laying by Utility	0%	12	12	18-Apr-16	30-Apr-16	0					 	
NIDGA & NIDG	companies (Along NB63A, 125m) 64A (Ch.6860-6920)-TWSR W	lost Sido			•	'						1	
Noise Barr		rest olde										! ! !	
NB001060	NB64 & NB64A -NB post & panel installation	54.55%	5	11	14-Mar-16 A	29-Mar-16	423						
DSD South	nern Trunk Sewer, Water Ma DSD Trunk Sewer laying (along	<mark>in Fire M</mark> 0%	<mark>ain Worl</mark> 18		21-Mar-16	14-Apr-16	57					ļ 	
	NB64) Backfill up to NB64 footing level					21-Apr-16						; ; 	
TSZ10920		0%	6	6	15-Apr-16	·						 	
TSZ10930	Watermain installation (along NB64)	0%	30	30	22-Apr-16	28-May-16							
TSZ10940	Firemain installation (along NB64)	0%	30	30	30-May-16	05-Jul-16	57					1	
Undergrou UUZ20220	und Utility Works Utility cable laying by Utility	0%	24	24	21-Mar-16	21-Apr-16	8				-	¦ ¦	
	companies (Along NB64, 60m)	070	24	24	21-Wai-10	21-Api-10	0					!	
Bridge Con	nstruction ang Vehicular Bridge											1 1 1	
Target Mile												1 1 1 1	
MS01	Completion of Bridge Deck 1 Structure between West	0%	0	0		17-May-16	0				17-May-16* ♦ Completion	of Bridge D	
MS02	Completion of Bridge Deck 2 Structure between VPB3 to VBP6	0%	0	0		29-Apr-16*	1			29-Apr-16*	Completion of Bridge Deck	;	
11000	Completion of Bridge Deck 3	0%	0	0		31-May-16	0				31-May-16* •	Completio	
MS03	Structure between	1				1	4.4			1		4-Jun-16*	
MS03	Completion of Installation of all	0%	0	0		14-Jun-16'	14			-	:	1	
MS04 Other Off-S	Completion of Installation of all Precast Concrete Skins Site Prefabrication										<u> </u>		
MS04	Completion of Installation of all Precast Concrete Skins	61.45%	32		12-Jan-16 A				1				
Other Off-S PC0260 KLH Bridge	Completion of Installation of all Precast Concrete Skins Site Prefabrication Parapet Concrete Skin Fabrication Pe - West Ramp	61.45%	32	83		30-Apr-16	25						
Other Off-S PC0260 KLH Bridge KLH.1034	Completion of Installation of all Precast Concrete Skins Site Prefabrication Parapet Concrete Skin Fabrication Perwest Ramp West Ramp Structure Work (6 bays after P3-4 beams lifting)	61.45%	32	83	20-Feb-16 A	30-Apr-16	25						
MS04 Other Off-SpC0260 KLH Bridge KLH.1034 KLH.1140	Completion of Installation of all Precast Concrete Skins Site Prefabrication Parapet Concrete Skin Fabrication Personal Person	61.45% 37.31% 0%	32 42 45	83 67 45	20-Feb-16 A 16-May-16	30-Apr-16 13-May-16 08-Jul-16	25 0 0						
MS04 Other Off-S PC0260 KLH Bridge KLH.1034 KLH.1140 KLH.1180	Completion of Installation of all Precast Concrete Skins Site Prefabrication Parapet Concrete Skin Fabrication Pe - West Ramp West Ramp Structure Work (6 bays after P3-4 beams lifting) West Ramp - Backfilling & Drainage West Ramp - Parapet skin (92nos)	61.45% 37.31% 0% 0%	32 42 45 45	83 67 45 45	20-Feb-16 A 16-May-16 14-Apr-16	30-Apr-16 13-May-16 08-Jul-16 07-Jun-16	25 0 0						
MS04 Other Off-S PC0260 KLH Bridge KLH.1034 KLH.1140 KLH.1180 KLH.1240	Completion of Installation of all Precast Concrete Skins Site Prefabrication Parapet Concrete Skin Fabrication Per West Ramp West Ramp Structure Work (6 bays after P3-4 beams lifting) West Ramp - Backfilling & Drainage West Ramp - Parapet skin (92nos) West Ramp -Parapet Wall & Planter Wall	61.45% 37.31% 0%	32 42 45	83 67 45 45	20-Feb-16 A 16-May-16 14-Apr-16	30-Apr-16 13-May-16 08-Jul-16	25 0 0						
MS04 Other Off-S PC0260 KLH Bridge KLH.1034 KLH.1140 KLH.1180 KLH.1240 KLH Bridge	Completion of Installation of all Precast Concrete Skins Site Prefabrication Parapet Concrete Skin Fabrication Per West Ramp West Ramp Structure Work (6 bays after P3-4 beams lifting) West Ramp - Backfilling & Drainage West Ramp - Parapet skin (92nos) West Ramp -Parapet Wall & Planter Wall Per Deck 1	61.45% 37.31% 0% 0% 0%	42 45 45 45	83 67 45 45 45	20-Feb-16 A 16-May-16 14-Apr-16 21-May-16	30-Apr-16 13-May-16 08-Jul-16 07-Jun-16 14-Jul-16	25 0 0 0						
MS04 Other Off-S PC0260 KLH Bridge KLH.1034 KLH.1140 KLH.1180 KLH.1240 KLH Bridge KLH.1130	Completion of Installation of all Precast Concrete Skins Site Prefabrication Parapet Concrete Skin Fabrication Personal Parapet Concrete Skin Fabrication West Ramp Structure Work (6 bays after P3-4 beams lifting) West Ramp - Backfilling & Drainage West Ramp - Parapet Skin (92nos) West Ramp - Parapet Wall & Planter Wall Personal Parapet Construction (VBP2 to VBP3)	61.45% 37.31% 0% 0% 0%	32 42 45 45 45 45	83 67 45 45 45	20-Feb-16 A 16-May-16 14-Apr-16 21-May-16	30-Apr-16 13-May-16 08-Jul-16 07-Jun-16 14-Jul-16	25 0 0 0 0						
MS04 Other Off-S PC0260 KLH Bridge KLH.1034 KLH.1140 KLH.1180 KLH.1240 KLH Bridge KLH.1130 KLH.3380	Completion of Installation of all Precast Concrete Skins Site Prefabrication Parapet Concrete Skin Fabrication Personal Parapet Work (6 bays after P3-4 beams lifting) West Ramp - Backfilling & Drainage West Ramp - Parapet skin (92nos) West Ramp - Parapet Wall & Planter Wall Personal Parapet Wall & Planter Wall Personal Parapet Wall & Planter Wall Deck 1 - Bridge deck construction (VBP2 to VBP3) Deck 1 - Parapet skin (61nos)	61.45% 37.31% 0% 0% 0% 12% 47.37%	32 42 45 45 45 44 30	83 67 45 45 45 50	20-Feb-16 A 16-May-16 14-Apr-16 21-May-16 14-Mar-16 A	30-Apr-16 13-May-16 08-Jul-16 07-Jun-16 14-Jul-16 17-May-16 25-May-16	25 0 0 0 0						
MS04 Other Off-S PC0260 KLH Bridge KLH.1034 KLH.1140 KLH.11240 KLH.8380 KLH.3390	Completion of Installation of all Precast Concrete Skins Site Prefabrication Parapet Concrete Skin Fabrication Personal Person	61.45% 37.31% 0% 0% 0% 12% 47.37% 0%	32 42 45 45 45 44 30 45	83 67 45 45 45 50 57 45	20-Feb-16 A 16-May-16 14-Apr-16 21-May-16 14-Mar-16 A 14-Mar-16 A	30-Apr-16 13-May-16 08-Jul-16 07-Jun-16 14-Jul-16 17-May-16 25-May-16 30-Jun-16	25 0 0 0 0						
MS04 Other Off-S PC0260 KLH Bridge KLH.1034 KLH.1140 KLH.1180 KLH.1240 KLH Bridge KLH.1130 KLH.3380	Completion of Installation of all Precast Concrete Skins Site Prefabrication Parapet Concrete Skin Fabrication Per West Ramp West Ramp Structure Work (6 bays after P3-4 beams lifting) West Ramp - Backfilling & Drainage West Ramp - Parapet skin (92nos) West Ramp -Parapet Wall & Planter Wall Per Deck 1 Deck 1 - Bridge deck construction (VBP2 to VBP3) Deck 1 - Parapet skin (61nos) Deck 1 - Parapet Wall & Planter	61.45% 37.31% 0% 0% 0% 12% 47.37%	32 42 45 45 45 44 30	83 67 45 45 45 50 57 45	20-Feb-16 A 16-May-16 14-Apr-16 21-May-16 14-Mar-16 A	30-Apr-16 13-May-16 08-Jul-16 07-Jun-16 14-Jul-16 17-May-16 25-May-16	25 0 0 0 0						
MS04 Other Off-S PC0260 KLH Bridge KLH.1034 KLH.1140 KLH.1180 KLH.1240 KLH.8380 KLH.3380 KLH.3390 KLH.3630 KLH Bridge KLH.3630	Completion of Installation of all Precast Concrete Skins Site Prefabrication Parapet Concrete Skin Fabrication Personal Parapet Work (6 bays after P3-4 beams lifting) West Ramp - Backfilling & Drainage West Ramp - Parapet skin (92nos) West Ramp - Parapet Wall & Planter Wall Peck 1 - Bridge deck construction (VBP2 to VBP3) Deck 1 - Parapet Skin (61nos) Deck 1 - Parapet Wall & Planter Wall Pedestrian walkway Roof & Parapet P2 to P3 Peck 2	61.45% 37.31% 0% 0% 0% 12% 47.37% 0%	32 42 45 45 45 44 30 45 30	83 67 45 45 45 45 50 57 45 30	20-Feb-16 A 16-May-16 14-Apr-16 21-May-16 14-Mar-16 A 14-Mar-16 A 07-May-16	30-Apr-16 13-May-16 08-Jul-16 07-Jun-16 14-Jul-16 17-May-16 25-May-16 30-Jun-16	25 0 0 0 0 0 6 6 8						
MS04 Other Off-S PC0260 KLH Bridge KLH.1034 KLH.1140 KLH.1180 KLH.1240 KLH.3380 KLH.3380 KLH.3630 KLH.3630 KLH Bridge KLH.3110	Completion of Installation of all Precast Concrete Skins Site Prefabrication Parapet Concrete Skin Fabrication Personal Parapet Work (6 bays after P3-4 beams lifting) West Ramp - Backfilling & Drainage West Ramp - Parapet skin (92nos) West Ramp - Parapet Wall & Planter Wall Peck 1 - Bridge deck construction (VBP2 to VBP3) Deck 1 - Parapet skin (61nos) Deck 1 - Parapet Wall & Planter Wall Pedestrian walkway Roof & Parapet P2 to P3 Peck 2 Insitu concrete top slab (P5 to P6)	61.45% 37.31% 0% 0% 0% 12% 47.37% 0% 0%	32 42 45 45 45 44 30 45 30	83 67 45 45 45 50 57 45 30	20-Feb-16 A 16-May-16 14-Apr-16 21-May-16 14-Mar-16 A 14-Mar-16 A 07-May-16 07-Jun-16	30-Apr-16 13-May-16 08-Jul-16 07-Jun-16 14-Jul-16 25-May-16 30-Jun-16 13-Jul-16	25 0 0 0 0 0 6 6 8						
MS04 Other Off-S PC0260 KLH Bridge KLH.1034 KLH.1140 KLH.1180 KLH.1240 KLH.8380 KLH.3380 KLH.3390 KLH.3390 KLH.3630 KLH.3630 KLH.3110 KLH.3120	Completion of Installation of all Precast Concrete Skins Site Prefabrication Parapet Concrete Skin Fabrication Personal Parapet Work (6 bays after P3-4 beams lifting) West Ramp - Backfilling & Drainage West Ramp - Parapet skin (92nos) West Ramp - Parapet Wall & Planter Wall Personal Parapet Wall & Planter Wall Peck 1 - Parapet Skin (61nos) Deck 1 - Parapet Wall & Planter Wall Pedestrian walkway Roof & Parapet Personal Par	61.45% 37.31% 0% 0% 0% 12% 47.37% 0% 0% 79.41% 0%	32 42 45 45 45 44 30 45 30	83 67 45 45 45 50 57 45 30	20-Feb-16 A 16-May-16 14-Apr-16 21-May-16 14-Mar-16 A 07-May-16 07-Jun-16 09-Jan-16 A	30-Apr-16 13-May-16 08-Jul-16 07-Jun-16 14-Jul-16 17-May-16 25-May-16 13-Jul-16 11-Apr-16 20-Apr-16	25 0 0 0 0 0 6 6 8						
MS04 Other Off-S PC0260 KLH Bridge KLH.1034 KLH.1140 KLH.1180 KLH.1240 KLH.3380 KLH.3380 KLH.3630 KLH.3630 KLH Bridge KLH.3110	Completion of Installation of all Precast Concrete Skins Site Prefabrication Parapet Concrete Skin Fabrication Personal Parapet Skin (6 bays after P3-4 beams lifting) West Ramp - Backfilling & Drainage West Ramp - Parapet skin (92nos) West Ramp - Parapet Wall & Planter Wall Peck 1 - Bridge deck construction (VBP2 to VBP3) Deck 1 - Parapet skin (61nos) Deck 1 - Parapet Wall & Planter Wall Pedestrian walkway Roof & Parapet P2 to P3 Pock 2 Insitu concrete top slab (P5 to P6) 2nd Pre-Stressing of Beams (P5 to	61.45% 37.31% 0% 0% 0% 12% 47.37% 0% 0%	32 42 45 45 45 44 30 45 30	83 67 45 45 45 50 57 45 30	20-Feb-16 A 16-May-16 14-Apr-16 21-May-16 14-Mar-16 A 07-May-16 07-Jun-16 09-Jan-16 A	30-Apr-16 13-May-16 08-Jul-16 07-Jun-16 14-Jul-16 25-May-16 30-Jun-16 13-Jul-16	25 0 0 0 0 0 6 6 8						
MS04 Other Off-S PC0260 KLH Bridge KLH.1034 KLH.1140 KLH.1180 KLH.1240 KLH.8380 KLH.3380 KLH.3390 KLH.3390 KLH.3630 KLH.3630 KLH.3110 KLH.3120	Completion of Installation of all Precast Concrete Skins Site Prefabrication Parapet Concrete Skin Fabrication Personal Parapet Work (6 bays after P3-4 beams lifting) West Ramp - Backfilling & Drainage West Ramp - Parapet skin (92nos) West Ramp - Parapet Wall & Planter Wall Peck 1 - Bridge deck construction (VBP2 to VBP3) Deck 1 - Parapet Skin (61nos) Deck 1 - Parapet Wall & Planter Wall Pedestrian walkway Roof & Parapet P2 to P3 Personal Parapet P5 to P6) Insitu concrete top slab (P5 to P6) Diaphragm construction (steel fixing)	61.45% 37.31% 0% 0% 0% 12% 47.37% 0% 0% 79.41% 0%	32 42 45 45 45 44 30 45 30	83 67 45 45 45 50 57 45 30 34 4 6	20-Feb-16 A 16-May-16 14-Apr-16 21-May-16 14-Mar-16 A 07-May-16 07-Jun-16 09-Jan-16 A	30-Apr-16 13-May-16 08-Jul-16 07-Jun-16 14-Jul-16 17-May-16 25-May-16 13-Jul-16 11-Apr-16 20-Apr-16	25 0 0 0 0 6 6 8						
MS04 Other Off-S PC0260 KLH Bridge KLH.1034 KLH.1140 KLH.1180 KLH.1240 KLH.3380 KLH.3380 KLH.3390 KLH.3630 KLH.3630 KLH.3630 KLH.3110 KLH.3120 KLH.3122	Completion of Installation of all Precast Concrete Skins Site Prefabrication Parapet Concrete Skin Fabrication Parapet Concrete Skin Fabrication Parapet Concrete Skin Fabrication Personal Skin Fabrication West Ramp Structure Work (6 bays after P3-4 beams lifting) West Ramp - Parapet skin (92nos) West Ramp - Parapet Skin (92nos) West Ramp - Parapet Wall & Planter Wall Peck 1 - Bridge deck construction (VBP2 to VBP3) Deck 1 - Parapet Skin (61nos) Deck 1 - Parapet Wall & Planter Wall Pedestrian walkway Roof & Parapet P2 to P3 Pedestrian walkway Roof & Parapet P2 to P3 Pock 2 Insitu concrete top slab (P5 to P6) Znd Pre-Stressing of Beams (P5 to P6) Diaphragm construction (steel fixing & formwork)	61.45% 37.31% 0% 0% 0% 12% 47.37% 0% 0% 79.41% 0%	32 42 45 45 45 44 30 45 30 7 4 6	83 67 45 45 45 50 57 45 30 34 4 6	20-Feb-16 A 16-May-16 14-Apr-16 21-May-16 14-Mar-16 A 14-Mar-16 A 07-May-16 07-Jun-16 09-Jan-16 A 13-Apr-16	30-Apr-16 13-May-16 08-Jul-16 07-Jun-16 14-Jul-16 25-May-16 30-Jun-16 13-Jul-16 20-Apr-16 27-Apr-16	25 0 0 0 0 6 6 8 0 0 1						

	S Update)(20-Mar-16)	D. 01		O=i=:		Month Rollin		am			Page 6	of 7 (22-M
ty ID	Activity Name	Dur. % Complete	Duration	Original Duration	Start	Finish	Total Float		Mar	2016 Apr	May	Jun
KLH.3210	Insitu concrete top slab (P4 to P5)	0%	18	18	21-Mar-16	14-Apr-16	2		Ividi	Api	iviay	Juli
KLH.3230	Precast Concrete Skin (P4 to P5)(12nos)	0%	14	14	15-Apr-16	30-Apr-16	7					
KLH.3240	Parapet wall (P4 to P5)	0%	30	30	03-May-16	07-Jun-16	7					
KLH.3250	Finished Surface of Road ready for P4 to P5	0%	0	0	08-Jun-16		7					♦ Fir
KLH.3260	Pedestrian walkway Roof & Parapet P4 to P5	0%	30	30	08-Jun-16	14-Jul-16	7					
KLH.3310	Insitu concrete top slab (P3 to P4)	0%	18	18	30-Mar-16	20-Apr-16	2					
KLH.3330	Precast Concrete Skin (P3 to	0%	14	14	21-Apr-16	07-May-16	2					
KLH.3340	P4)(11nos) Parapet wall (P3 to P4)	0%	30	30	09-May-16	14-Jun-16	2			-		
KLH.3350	Finished Surface of Road ready for	0%	0	0	15-Jun-16		2					
KLH.3360	P3 to P4 Pedestrian walkway Roof & Parapet	0%	30	30	15-Jun-16	20-Jul-16	2					
KLH Bridge	P3 to P4											
KLH.1370	Deck - East abutment to VBP8	87.6%	16	129	28-Oct-15 A	12-Apr-16	5					
KLH.1380	Deck - VBP6 to VBP7	30.86%	56	81	20-Feb-16 A	31-May-16	0					
KLH.1400	Deck - VBP7 to VBP8	66.32%	32	95	28-Dec-15 A	30-Apr-16	14					
KLH.3450	Deck 3 - Parapet skin (61nos)	0%	45	45	19-Apr-16	13-Jun-16	0					
KLH.3460	Deck 3 - Parapet Wall & Planter	0%	45	45	21-May-16	14-Jul-16	0					
KLH.3650	Wall Pedestrian walkway Roof & Parapet	0%	30	30	17-Jun-16	22-Jul-16	0					
KI H Bridge	P6 to P7 P - East Ramp											
KLH.3520	East Ramp Structure Work (5/8 remaining)	83.23%	27	161	02-Oct-15 A	25-Apr-16	0			1		
KLH.3530	East Ramp - Backfilling & Drainage	0%	60	60	26-Apr-16	08-Jul-16	0			•		
KLH.3540	East Ramp - Parapet skin (79nos)	0%	60	60	01-Apr-16	14-Jun-16	2					
KLH.3550	East Ramp -Parapet Wall & Planter	0%	45	45	21-May-16	14-Jul-16	2			-		
KLH Bridge	Wall e - Ramp R1											
Z2.KLH.1450	Ramp R1 - Pile caps and pier construction (R1P1)	87.19%	31	242	02-Jul-15 A	29-Apr-16	8				=	
Z2.KLH.1680	Ramp R1 - Ramp construction	0%	40	40	30-Apr-16	18-Jun-16	42					
Z2.KLH.1685	(Abutment R1 to R1P1) Ramp R1 - Ramp construction	0%	40	40	30-Apr-16	18-Jun-16	8					
Z2.KLH.1710	(R1P1 to P1P3) Ramp R1 - Abutment R1 - base slab	87.25%	32	251	22-Jun-15 A	30-Apr-16	21					
Z2.KLH.1720	& wall Ramp R1 - Abutment R1 - Top slab	0%	30	30	03-May-16	07-Jun-16	21					
Z2.KLH.1730	Ramp R1 - Abutment R1 - Staircase	0%	30	30	08-Jun-16	14-Jul-16	21					
Z2.KLH.3610	Ramp R1 - Steel roof	0%	40	40	19-May-16	06-Jul-16	8					
	e - Ramp R2				10 1110, 10							
Z2.KLH.1523	VO 028 - Boundary Wall to Hse	0%	24	24	21-Mar-16*	21-Apr-16	868					
Z2.KLH.1524	190B structure VO 028 - Boundary Wall to Hse	0%	26	26	22-Apr-16	24-May-16	868					
Z2.KLH.1530	190B E&M, Drainage Ramp R2 - Pile cap, abutment and	65.96%	48	141	20-Nov-15 A	21-May-16	85					
Z2.KLH.1540	pier construction Ramp R2 - Ramp construction	0%	65	65	21-Apr-16	09-Jul-16	85					
Lift at TWS	R-W Side											
L01093	Lift contractor sub-letting	81.65%	40	218	10-Aug-15 A	11-May-16	88					
L01094	Lift submission & ordering period	0%	270	270	12-May-16	11-Apr-17	88					
L01140	CLP Power available (by CLP)	0%	365	365	20-Mar-16	19-Mar-17	218					
Lift at FLH	/ S/B											
L01180	Earliest date for lift construction resume	0%	0	0	06-Jun-16		85					◆ Earli
L01190	Set up & Pile test	0%	45	45	06-Jun-16	29-Jul-16	85					
L01300	CLP Power available (by CLP)	0%	365	365	20-Mar-16	19-Mar-17	221					
Noise Barrie	er Along Fanling Highwa	y S/B	, ,		<u> </u>	<u> </u>						
	745-6910)-FH S/B Side (MTF	RC I&P Are	a)									
Noise Barri NB03080	NB62 (0-80m) - Sheet piling &	0%	18	18	21-Mar-16	14-Apr-16	34					
NB03090	Excavation NB62 (0-80m) - Footing & Wall	0%	60	60	15-Apr-16	27-Jun-16						
NB03180	Structure NB62 (110-170m) - Sheet piling &	0%	18	18	01-Jun-16	22-Jun-16						
	Excavation	0 70	10	10	5. Juli-10	oun-10	23					
NB70 (Ch.69 Noise Barri	910-6930)-FH S/B Side											
NB03250	NB70 - Sheet piling & Excavation	0%	18	18	21-Mar-16	14-Apr-16	29					
NB03260	NB70 - Footing & Wall Structure	0%	26	26	15-Apr-16	17-May-16	29	 				
NB03270	NB70- backfilling	0%	12	12	18-May-16	31-May-16	29			-		
NB03280	NB70 - NB production	0%	45	45	18-May-16	01-Jul-16	1028			-		
orth Buffe	er Zone 2 (NBZ2) (with	in Zope	4) (Ch	7025	to 8100	\						
Bridge Con		m Zone		720								
	Yuen Footbridge											
Conoral	Steel Staircase 9 Barra	00/	20	20	01-Apr 40*	07-May-16	7					
General HKY1060	Steel Staircase & Ramp prefabrication (HKYB-TWSR-W	0%	30	30	01-Apr-16*	or-iviay-16					A Charl China C C	amp are "
HKY1060	Steel Staircase & Ramp available	0%	0	0	09-May-16	00::	6				◆ Steel Staircase & R	anıp avalla
HKY1060 HKY1070	on site (HKYB-TWSR-W side)	0%	45	45	01-Apr-16*	26-May-16						
HKY1060 HKY1070 HKY1100	Steel Bridge prefabrication (HKYB)		0	0	27-May-16		19				♦ Ste	eel Bridge a
HKY1060 HKY1070		0%										
HKY1060 HKY1070 HKY1100 HKY1110 TWSR-Wes	Steel Bridge prefabrication (HKYB) Steel Bridge available on site (HKYB) t/ FL Highway N/B Side Se	ction	1	<u>^ · · </u>	00.5	04 **	. 10					
HKY1060 HKY1070 HKY1100 HKY1110 TWSR-Wes HKY1170	Steel Bridge prefabrication (HKYB) Steel Bridge available on site (HKYB) t/ FL Highway N/B Side Se HKYP6 - Pile cap, Pier and Pier Head	ction 30.86%	56	81	20-Feb-16 A							<u> </u>
HKY1060 HKY1070 HKY1100 HKY1110 TWSR-Wes HKY1170 HKY1250	Steel Bridge prefabrication (HKYB) Steel Bridge available on site (HKYB) t/ FL Highway N/B Side Se HKYP6 - Pile cap, Pier and Pier Head HKYAB3 - pile cap & abutment wall	ction 30.86%	30	81 30	01-Jun-16	07-Jul-16	822					
HKY1060 HKY1070 HKY1100 HKY1110 TWSR-Wes HKY1170	Steel Bridge prefabrication (HKYB) Steel Bridge available on site (HKYB) t/ FL Highway N/B Side Se HKYP6 - Pile cap, Pier and Pier Head	ction 30.86%				07-Jul-16	822					
HKY1060 HKY1070 HKY1100 HKY1110 TWSR-Wes HKY1170 HKY1250	Steel Bridge prefabrication (HKYB) Steel Bridge available on site (HKYB) t/ FL Highway N/B Side Se HKYP6 - Pile cap, Pier and Pier Head HKYAB3 - pile cap & abutment wall HKYP7 - Pile cap, Pier and Pier	ction 30.86%	30	30	01-Jun-16	07-Jul-16	822					
HKY1060 HKY1070 HKY1100 HKY1110 TWSR-Wes HKY1170 HKY1250 HKY1310	Steel Bridge prefabrication (HKYB) Steel Bridge available on site (HKYB) t/ FL Highway N/B Side Se HKYP6 - Pile cap, Pier and Pier Head HKYAB3 - pile cap & abutment wall HKYP7 - Pile cap, Pier and Pier Head	ction 30.86% 0% 45.54%	30 55	30 101	01-Jun-16 18-Jan-16 A	07-Jul-16 30-May-16	822 6 -24 6 -24					



APPENDIX C
IMPLEMENTATION SCHEDULE OF
ENVIRONMENTAL MITIGATION MEASURES
(EMIS)

Appendix C - Implementation Schedule of Environmental Mitigation Measures (EMIS)

Air Quality - Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Air Quality during construction	Restricting heights from which materials are dropped, as far as practicable to minimize the fugitive dust arising from unloading/loading.	During construction	V
	All stockpiles of excavated materials or spoil of more than 50m³ shall be enclosed, covered or dampened during dry or windy conditions.		+
	Effective water sprays shall be used to control potential dust emission sources such as unpaved haul roads and active construction areas.		@
	All spraying of materials and surfaces shall avoid excessive water usage.		V
	Vehicles that have the potential to create dust while transporting materials shall be covered, with the cover properly secured and extended over the edges of the side and tail boards.		V
	Materials shall be dampened, if necessary, before transportation.		V
	Travelling speeds shall be controlled to reduce traffic induced dust dispersion and re-suspension within the site from the operating haul trucks.		V
	Vehicle washing facilities shall be provided to minimize the quantity of material deposited on public roads.		@

Noise – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Noise during construction	Use of silenced plant or plant equipped with mufflers or dampers in substitute of ordinary plant.	During construction	V
	Reduce the number of equipment and their percentage on-time.		V
	3.5 m and 5.5 m high temporary noise barrier at culvert construction work area (Figure 2a of the Environmental Permit).		V
	3 m high temporary noise barrier along the northern edge of Bridge 12 at ground level (Figure 2b of the Environmental Permit).		V
	2 m high temporary noise barrier along the northern edge of Bridge 12 at bridge level (Figure 2b of the Environmental Permit).		V
	2.5 m high temporary noise barrier along Tai Wo Service Road West (Figure 2c of the Environmental Permit).		V
	3.5m and 7m high temporary noise barrier along Tai Wo Services Road West near Tai Hang (Figure 2c of the Environmental Permit).		V
	7 m high temporary noise barrier along Tai Wo Service Road West near Tai Wo Footbridge work area (Figure 2d of the Environmental Permit).		V
	7 m high temporary noise barrier near Kiu Tau Footbridge work area (Figure 2d of the Environmental Permit).		V
	2.5 m high temporary noise barrier near river diversion work area (Figure 2e of the Environmental Permit).		N.A.

Water Quality – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Water quality during construction	 Demolition and reconstruction of bridges Prevent off-site migration through use of sheet piles. Minimise duration of works as far as practical. All sewer and drainage connections should be sealed to prevent debris, soil, sand, etc, from entering public sewers/drains. Site surface runoff should be settled to remove sand/silt before it is discharged into the existing storm drains. Road Widening Works, Earthworks and Culvert Extension Works Wastewater generated from any concrete batching washdown of equipment or similar activities should be discharged into foul sewers, after the removal of settable solids, and pH adjustment as necessary. All sewage discharges from the study area should meet the TM standards and approval from EPD through the licensing process is required. Sand traps, oil interceptors and other pollution prevention installations should be provided, properly cleaned and maintained. Runoff from exposed working areas, unfinished slopes and from unlined temporary channels should be directed to stilling basins and/or silt traps before discharging to the drainage outfalls. Regular inspections of stilling basins and/or silt traps are required to ensure that sediment is not conveyed into the existing drainage system. Open stockpiles should be covered with a tarpaulin cover. During the wet season, any exposed top soils should be covered with a tarpaulin, shotcreted or hydroseeded. Sand and silt from wash-water from vehicle washing should be settled out before discharging into storm drains. Fuels should be stored in bunded areas such that spillage can be easily collected. 		@

Waste – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Waste management during construction	 General Waste Transport of wastes off site as soon as possible. Maintenance of accurate waste records. Minimisation of waste generation for disposal (via reduction/recycling/re-use). No on-site burning will be permitted. Use of re-useable metal hoardings/signboards. 	During construction	V
	Vegetation from site clearance Segregation of materials to facilitate disposal. Mulching to reduce bulk and where possible review opportunities for the possible beneficial use within landscaping areas.		V
	Demolition Wastes - Segregation of materials to facilitate disposal Appropriate stockpile management.		V
	 Excavated Materials Segregation of materials to facilitate disposal / reuse. Appropriate stockpile management. Re-use of excavated material on or off site (where possible). Special handling and disposal procedures in the event that contaminated materials are excavated. 		V
	Construction Wastes Segregation of materials to facilitate recycling/reuse (within designated area in appropriate containers/stockpiles). Appropriate stockpile management. Planning to reduce over ordering and waste generation. Recycling and re-use of materials where possible (e.g. metal, wood from formwork) For material which cannot be re-used/recycled, collection should be carried out by an approved waste contractor for landfill disposal.		V
	 Bentonite Slurries Bentonite slurries should be reused as far as possible. Disposal in accordance with Practice Note For Professional Persons ProPECC PN 1/94. 		#

 Chemical Wastes Storage within locked, covered and bunded area. The storage area shall not be located adjacent to sensitive receivers e.g. drains. Minimise waste production and recycle oils/solvents where possible. A spill response procedure shall be in place and absorption material available for minor spillages. Use appropriate and labelled containers. Educate site workers on site cleanliness/waste management procedures. If chemical wastes are to be generated, the contractor must register with EPD as a chemical waste producer. The chemical wastes shall be collected by a licensed chemical waste collector. 	V
 Municipal Wastes Waste shall be stored within a temporary refuse collection facility, in appropriate containers prior to collection and disposal. Regular, daily collections are required by an approved waste collector. 	+

Ecology – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Ecology during construction	 Accurate Delineation of Works Area Boundaries of proposed works areas shall be clearly identified and separated from external areas by a physical barrier to prevent encroachment of adjacent habitats. Individual trees which fall within the works areas but which work plans do not require removal are to be retained and fenced off to maximize protection. 	During construction	V
	Vegetation Clearance No fires shall be lit within the works area for the purpose of burning cleared vegetation. The Contractor shall give consideration to mulching the cleared vegetation for recycling within the works area / adjacent land.		V
	 Dust generation There are a number of measures which shall be taken as specified in the Air Pollution Control (Construction Dust) Regulation on 'Dust Control Requirements, including the following key measures to be applied during construction: Vehicle washing facilities to be provided at every discernible or designated vehicle exit point; All temporary site access roads shall be sprayed with water to suppress dust as necessary; All dusty materials should be sprayed with water immediately prior to any handling; and All debris should be covered entirely by impervious sheeting or stored in a sheltered debris collection area. 		V
	Surface Run-off In general, mitigation measures shall be in accordance with ProPECC PN1/94 on 'Construction Site Drainage'. Key measures include: - Bund and cover stock piles to avoid run-off; - Channel any run-off through a system of oil, grease and sediment / silt traps and reuse water on site where ever practical; - All vehicle maintenance to be undertaken within a bunded area; and - Maximise vegetation retention on-site to maximise absorption (minimise transport).		V

Landscape and Visual Impact – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Responsibility
Landscape & Visual during construction	Preservation of Existing Vegetation Trees identified for retention within the project limit would be protected during the works; The tree transplanting and planting works shall be implemented by approved Landscape Contractors.	During construction	V
	Temporary Works Areas Where feasible the works areas would be screened using hoarding and existing vegetation would be retained where possible to reduce the landscape and visual impacts arising from the construction activity. The landscape of these works areas would be restored following the completion of the construction phase.		V
	Hoarding - A hoarding would be erected where practicable in the most visually sensitive locations to screen the temporary construction works from the local VSRs.		V
	Top Soils The works will result in disturbance to extensive areas of topsoil. Topsoil worthy of retention should be stockpiled for use following completion of the civil engineering works. It should either be temporarily vegetated with hydroseeded grass or turned over on a regular basis.		#
	Protection of Important Landscape Features - Important features such as temples, Island House and kilns within the study area, although remote from the proposed works retained and adequately protected.		#

Legend:

V = implemented;

x = not implemented;

@ = partially implemented;

+ = recommended and immediately implemented during the site inspection by the Contractor;

N/A = not applicable - No such work was undertaken or no such material was used on site;

= to be implemented.

APPENDIX D SUMMARY OF ACTION AND LIMIT LEVELS

Appendix D - Summary of Action and Limit Levels

Table 1 – Action and Limit Levels for 1-hour TSP

Location	Action Level	Limit Level		
AM2	317.8 μg/m3	500 μg/m3		

Table 2 - Action and Limit Levels for 24-hour TSP

Location	Action Level	Limit Level		
AM2	200.7 μg/m3	260 μg/m3		

Table 3 – Action and Limit Levels for Construction Noise (0700-1900 hrs of normal weekdays)

Location	Action Level	Limit Level
M2	When one documented	75 dB(A)
	complaint, related to 0700 -	
	1900 hours on normal	
M3*	weekdays, is received	65/70 dB(A)
	from any one of the sensitive	
	receivers	

^{*}Daytime noise Limit Level of 70 dB(A) applies to education institutions, while 65dB(A) applies during school examination period

APPENDIX E
CALIBRATION CERTIFICATES OF
MONITORING EQUIPMENTS



TISCH ENVIRONMENTAL, INC. 145 SOUTH MIAMI AVE VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - Ma Operator	ay 29, 201 Tisch	5 Rootsmeter Orifice I.	S/N D =======	0438320 0988 ========	Ta (K) - Pa (mm)	. 297 - 755.65
PLATE OR Run # 1 2 3 4 5	VOLUME START (m3) NA NA NA NA	VOLUME STOP (m3) NA NA NA NA NA	DIFF VOLUME (m3) 1.00 1.00 1.00 1.00	DIFF TIME (min) 1.3980 0.9910 0.8790 0.8380 0.6890	METER DIFF Hg (mm) 3.2 6.3 7.8 8.6 12.6	ORFICE DIFF H2O (in.) 2.00 4.00 5.00 5.50 8.00
				. – – – – – – – – –	'	

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)		Va	(x axis) Qa	(y axis)
0.9934 0.9893 0.9872 0.9862 0.9809	0.7106 0.9983 1.1231 1.1769 1.4237	1.4125 1.9976 2.2334 2.3424 2.8251		0.9957 0.9917 0.9896 0.9886 0.9833	0.7123 1.0007 1.1258 1.1797 1.4271	0.8866 1.2539 1.4019 1.4703 1.7732
Qstd slop intercept coefficie y axis =	(b) = ent (r) =	1.97831 0.01264 0.99985 a/760)(298/T	 a)]	Qa slope intercept coefficie	(m) = (b) =	1.23878 0.00793 0.99985

CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta)
Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa] Qa = Va/Time

For subsequent flow rate calculations:

Qstd = $1/m\{[SQRT(H2O(Pa/760)(298/Ta))] - b\}$ Qa = $1/m\{[SQRT H2O(Ta/Pa)] - b\}$

Total Suspended Particulates (TSP) Sampler Field Calibration Report

Station	Fanling Government	nent Secondary	School (AM2)		Operator:	Shum Kan	n Yuen
Date:	26-Jan-16				Next Due Date:	26-Mar	-16
Model No:	TE-5170				Verified Against:	O.T.S	988
Equipment No.:	A-001-74T				Expiration Date:	29-May-	2016
			Ambient C	Condition	41214		
Tempera	ture, Ta	286.0	Kelvin	Pressu	ıre, Pa	769.1	mmHg
	- Control of the Cont		ifice Transfer Sta	ndard Informat	tion		
Equipme	ent No.:	988	Slope, mc	1.97	831	Intercept, bc	0.01264
Last Calibra	ation Date:	29-May-15	'n	nc x Qstd + bc =	= [H x (Pa/760)	$(298/Ta)^{1/2}$	
Next Calibra	ation Date:	29-May-16		ne a Qstu · be	[II x (I a/ /00)	A (276/14)]	
_			Calibration of	TCD Commission	1000		
		T	Calibration of	Qstd			
Calibration Point	H in. of water	[H x (Pa/76	[H x (Pa/760) x (298/Ta)] ^{1/2}		W in. of oil	[ΔW x (Pa/760) x Y-ax	
1	7.2		2.76		4.5	2.18	
2	5.9		2.49	1.25	3.9	2.03	
3	4.5		2.18	1.09	3.2	1.84	
4	3.6		1.95	0.98	2.7	1.69	
5	2.6		1.66	0.83	2.0	1.45	
By Linear Regr		X					
Slope, mw =		_		Intercept, bw =		0.405	1
Correlation C	oefficient* =	0	9964				
	alose.	21/2					
			Set Point C	alculation			
From the TSP Fi	eld Calibration	Curve, take Qs	$td = 1.21 \text{ m}^3/\text{min} (4)$	43 CFM)			
From the Regres	sion Equation, t	he "Y" value a	ecording to				
		m x	Qstd + b = [W x (I	Pa/760) x (298/T	[a)] ^{1/2}		
TI C	7 . D W (0.41.15	2 (760 / P.) (7	D (200)	_		
Therefore,	Set Point W = (m x Qstd + b)	² x (760 / Pa) x (7	(a / 298) =	3	.68	
*If Correlation C	Coefficient < 0.9	90, check and	recalibrate again.				
Remarks:							
						galitic strings in the	
2		,		1		/ .	/ /
QC Reviewer:	US CHA	N_	Signature:			Date: 26 / 1/	16

Total Suspended Particulates (TSP) Sampler Field Calibration Report

	Fanling Governn	nent Secondary	School (AM2)		Operator:	Shum Kam	Yuen
Date:	24-Mar-16				Next Due Date:	24-May-	16
Model No:	TE-5170				Verified Against:	O.T.S 9	188
Equipment No.:	A-001-74T				Expiration Date:	29-May-20	016
			Ambient C	Condition			
Tempera	ture, Ta	291.0	Kelvin	Pressu	ure, Pa	763.9	mmHg
	4			7/8/4/			200
	10.500		ifice Transfer Sta	ndard Informat	tion		
Equipme		988	Slope, mc	1.97	7831	Intercept, bc	0.01264
Last Calibra		29-May-15	r	nc x Ostd + bc =	$= [H \times (Pa/760)]$	$(298/Ta)^{1/2}$	
Next Calibra	ation Date:	29-May-16			[11 11 (1 111 / 100)	(2>0/14)]	- A
			Calibration of	TSP Sampler			
Calibration Point	H in. of water	[H x (Pa/7)	60) x (298/Ta)] ^{1/2}	Qstd (m³/min) X - axis	W in. of oil	[ΔW x (Pa/760) x Y-axis	, , ,
1	7.0		2.68				
1	5.8	-		1.35	4.6	2.18	The Walter Co.
2	4.4	+	2.44	1.23	3.9	2.00	
3	3.5		2.13	1.07	3.2	1.81	
4	2.6		1.90	0.95	2.6	1.64	
5 Par I in son Poss		<u></u>	1.64	0.82	2.0	1.43	ar
By Linear Regr Slope, mw =		A	3	Intercept, bw =	:	0.3102	
Correlation C			.9986			0.0102	
			Set Point C	alculation			
			$td = 1.21 \text{ m}^3/\text{min} (4)$	3 CFM)			
From the Regres	sion Equation, t	he "Y" value a	ccording to				
		m x	Qstd + b = [W x (I	Pa/760) x (298/T	[a] ^{1/2}		
TEL C 4		0 1 1 1	· · • · · · · · · · · · · · · · · · · ·			20	
Therefore, S	Set Point $W = ($	m x Qstd + b)	² x (760 / Pa) x (T	(298) =	3	.83	
	Coefficient < 0.9	90, check and	recalibrate again.		SHIP TO ST		
*If Correlation C							
*If Correlation C							

EQUIPMENT CALIBRATION RECORD

Model	facturer/Brand: No.: ment No.:		-	Laser Do SIBATA LD-3 A.005.07		tor		
	tivity Adjustment	Scale Set	ting:	557 CPI	И			
Opera	itor:			Mike She	ek (MSKN	<i>(</i>)		
Standa	rd Equipment							
Equipo Venue Model Serial Last C	e: No.:	Cyb Seri Con Sen			ondary So	chool) K _o : <u>125</u> 0	00	
*Remar	ks: Recommend	ed interva	I for hardwa	re calibra	tion is 1 y	/ear		
Calibra	tion Result	0.5						
Sensit	tivity Adjustment tivity Adjustment	Scale Set	ting (After C	alibration):	557	CPM CPM	
Hour	Date (dd-mm-yy)	Т	ime	COSSAC 0101018	dition R.H. (%)	Concentration (mg/m³) Y-axis	Total Count ²	Count/ Minute ³ X-axis
1	08-05-15	09:15	- 10:15	26.9	76	0.04417	1763	29.38
2	08-05-15	10:15	- 11:15	26.9	76	0.04625	1851	30.85
3 4	08-05-15	11:15	- 12:15	26.9	77	0.04513	1805	30.08
Note:	08-05-15	12:15	- 13:15	27.1	77	0.04828 shnick TEOM®	1926	32.10
By Linea Slope Correl	2. Total Count 3. Count/minut ar Regression of (K-factor): ation coefficient: y of Calibration F	was logge te was cald Y or X	ed by Laser I	Dust Mon Γotal Cou	itor	ISTITION TEORY		
Remark	ss:							
QC Re	eviewer: <u>YW F</u>	ung	Signa	ture:	1.	Da	ate: _11 Ma	y 2015

EQUIPMENT CALIBRATION RECORD

Mode Equip Sensi	ment No.: tivity Adjustment	Scale Settii	ng: _	SIBATA LD-3 A.005.09 797 CPI	И			
Opera	ator:			Mike She	k (MSKN	1)		
Standa	rd Equipment							
	e: l No.:	Cybe Serie Contr Sens 7 Ma	or: 120 / 2015	7ing Seco 0AB21989 00C14369	99803 59803	K _o : <u>12500</u>)	
Calibra	tion Result	-						
Sensi	tivity Adjustment tivity Adjustment Date		ng (After Ca	alibration		797 CF 797 CF		Count/
	(dd-mm-yy)			Condition Temp R.H. (°C) (%)		(mg/m³) Y-axis	Count ²	Minute ³ X-axis
1	08-05-15	13:15 -		27.1	77	0.04986	1994	33.23
3	08-05-15 08-05-15	14:15 - 15:15 -	15:15 16:15	27.1 27.1	77 77	0.05083	2037	33.95
4	08-05-15	16:15 -	17:15	27.1	76	0.05012 0.05241	2003 2095	33.38 34.92
Slope Correl Validit	2. Total Count 3. Count/minut ar Regression of (K-factor): lation coefficient: by of Calibration F	was logged e was calcu Y or X	by Laser [Oust Mon otal Cou	itor	shnick TEOM [®]		
QC R	eviewer: YW F	- -una	Signat	ture:	η/	Date	ə: 11 Ma	v 2015



G/F., 9/F., 12/F., 13/F. & 20/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. 香港黃竹坑道37號利達中心地下,9樓,12樓,13樓及20樓 E-mail: smec@cigismec.com Website: www.cigismec.com

Tel: (852) 2873 6860 Fax: (852) 2555 7533



CERTIFICATE OF CALIBRATION

Certificate No.:

15CA0703 02-02

Page

of

2

Item tested

Description:

Sound Level Meter (Type 1)

Microphone

Manufacturer:

B&K

B&K

Type/Model No.: Serial/Equipment No.: 2238 2800927 4188

Adaptors used:

2791214

Item submitted by

N.009

Customer Name:

AECOM ASIA CO., LTD.

Address of Customer: Request No.:

Date of receipt:

03-Jul-2015

Date of test:

04-Jul-2015

Reference equipment used in the calibration

Description: Multi function sound calibrator Signal generator

B&K 4226 DS 360 DS 360

Model:

Serial No. 2288444

33873

61227

Expiry Date: 19-Jun-2016 16-Apr-2016 16-Apr-2016

Traceable to: CIGISMEC CEPREI

CEPREI

Signal generator Ambient conditions

Temperature: Relative humidity:

Air pressure:

21 ± 1 °C 60 + 10 % 1000 ± 5 hPa

Test specifications

- The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580; Part 1: 1997 and the lab calibration procedure SMTP004-CA-152.
- 2, The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of ±20%.
- 3, The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure responsess of the Sound Level Meter.

Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

Feng Jun Qi

Actual Measurement data are documented on worksheets.

Approved Signatory:

Date:

06-Jul-2015

Company Chop:

The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

© Soils & Materials Engineering Co., Ltd.

Form No.CARP152-1/Issue 1/Rev.C/01/02/2007



G/F., 9/F., 12/F., 13/F. & 20/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. 香港黃竹坑道37號利達中心地下,9樓,12樓,13樓及20樓 E-mail: smec@cigismec.com Website: www.cigismec.com

Tel: (852) 2873 6860 Fax: (852) 2555 7533



CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.:

15CA0703 02-02

Page

2

2

1. Electrical Tests

The electrical tests were performed using an equivalent capacitance substituted for the microphone. The results are given in below with test status and the estimated uncertainties. The "Pass" means the result of the test is inside the tolerances stated in the test specifications. The "-" means the result of test is outside these tolerances.

Test:	Subtest:	Status:	Expanded Uncertanity (dB)	Coverage Factor
Self-generated noise	A	Pass	0.3	
pacitical and the state of the	С	Pass	1.0	2.1
	Lin	Pass	2.0	2.2
Linearity range for Leq	At reference range, Step 5 dB at 4 kHz	Pass	0.3	
	Reference SPL on all other ranges	Pass	0.3	
	2 dB below upper limit of each range	Pass	0.3	
	2 dB above lower limit of each range	Pass	0.3	
Linearity range for SPL	At reference range, Step 5 dB at 4 kHz	Pass	0.3	
Frequency weightings	A	Pass	0.3	
	С	Pass	0.3	
	Lin	Pass	0.3	
Time weightings	Single Burst Fast	Pass	0.3	
	Single Burst Slow	Pass	0.3	
Peak response	Single 100µs rectangular pulse	Pass	0.3	
R.M.S. accuracy	Crest factor of 3	Pass	0.3	
Time weighting I	Single burst 5 ms at 2000 Hz	Pass	0.3	
	Repeated at frequency of 100 Hz	Pass	0.3	
Time averaging	1 ms burst duty factor 1/103 at 4kHz	Pass	0.3	
0 0	1 ms burst duty factor 1/104 at 4kHz	Pass	0.3	
Pulse range	Single burst 10 ms at 4 kHz	Pass	0.4	
Sound exposure level	Single burst 10 ms at 4 kHz	Pass	0.4	
Overload indication	SPL	Pass	0.3	
	Leq	Pass	0.4	

2, Acoustic tests

The complete sound level meter was calibrated on the reference range using a B&K 4226 acoustic calibrator with 1000Hz and SPL 94 dB. The sensitivity of the sound level meter was adjusted. The test result at 125 Hz and 8000 Hz are given in below with test status and the estimated uncertainties.

Test:	Subtest	Status	Expanded Uncertanity (dB)	Coverage Factor
Acoustic response	Weighting A at 125 Hz	Pass	0.3	
	Weighting A at 8000 Hz	Pass	0.5	

3, Response to associated sound calibrator

N/A

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

End

Calibrated by:

Fung Chi Yip e: 04-Jul-2015

A STATE OF THE STA

Checked by:

Date:

Lam Tze Wai 06-Jul-2015

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.

© Soils & Materials Engineering Co., Ltd.

Form No.CARP152-2/Issue 1/Rev.C/01/02/200



G/F., 9/F., 12/F., 13/F. & 20/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. 香港黃竹坑道37號利達中心地下,9樓,12樓,13樓及20樓 E-mail: smec@cigismec.com Website: www.cigismec.com

Tel: (852) 2873 6860 Fax: (852) 2555 7533

1



CERTIFICATE OF CALIBRATION

Certificate No.:

15CA0422 02

Page:

of

2

Item tested

Description: Manufacturer: Acoustical Calibrator (Class 1) Rion Co., Ltd.

Type/Model No.: Serial/Equipment No.: NC-74 34246490

Adaptors used:

Yes

(N.004.10)

Item submitted by

Curstomer:

AECOM ASIA CO., LTD.

Address of Customer:

Request No .:

Date of receipt:

22-Apr-2015

Date of test:

28-Apr-2015

Reference equipment used in the calibration

Description: Lab standard microphone Preamplifier Measuring amplifier	Model:	Serial No.	Expiry Date:	Traceable to:
	B&K 4180	2341427	15-Apr-2016	SCL
	B&K 2673	2239857	22-Apr-2016	CEPREI
	B&K 2610	2346941	22-Apr-2016	CEPREI
Signal generator	DS 360	61227	16-Apr-2016	CEPREI
Digital multi-meter	34401A	US36087050	17-Apr-2016	CEPREI
Audio analyzer	8903B	GB41300350	17-Apr-2016	CEPREI
Universal counter	53132A	MY40003662	16-Apr-2016	CEPREI

Ambient conditions

Temperature:

Air pressure:

Relative humidity:

21 ± 1 °C

60 ± 10 % 1005 ± 5 hPa

Test specifications

- The Sound Calibrator has been calibrated in accordance with the requirements as specified in IEC 60942 1997 Annex B 1, and the lab calibration procedure SMTP004-CA-156.
- 2. The calibrator was tested with its axis vertical facing downwards at the specific frequency using insert voltage technique.
- 3, The results are rounded to the nearest 0.01 dB and 0.1 Hz and have not been corrected for variations from a reference pressure of 1013.25 hectoPascals as the maker's information indicates that the instrument is insensitive to pressure changes.

Test results

This is to certify that the sound calibrator conforms to the requirements of annex B of IEC 60942; 1997 for the conditions under which the test was performed. This does not imply that the sound calibrator meets IEC 60942 under any other conditions.

Details of the performed measurements are presented on page 2 of this certificate

Approved Signatory:

Date:

29-Apr-2015

Company Chop:

Huang Jian Min/Feng Jun Qi

Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

© Soils & Materials Engineering Co., Ltd

Form No.CARP156-1/Issue 1/Rev D/01/03/2007



G/F., 9/F., 12/F., 13/F. & 20/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. 香港黃竹坑道37號利達中心地下,9樓,12樓,13樓及20樓 E-mail: smec@cigismec.com Website: www.cigismec.com

Tel: (852) 2873 6860 Fax: (852) 2555 7533



CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.:

15CA0422 02

Page:

2

Measured Sound Pressure Level 1.

The output Sound Pressure Level in the calibrator head was measured at the setting and frequency shown using a calibrated laboratory standard microphone and insert voltage technique. The results are given in below with the estimated uncertainties.

(Output level in dB re 20 uPa)

	Frequency Output Sound Pressure Shown Level Setting Hz dB		Measured Output Sound Pressure Level dB	Estimated Expanded Uncertainty dB
1	000	94.00	94.27	0.10

2, Sound Pressure Level Stability - Short Term Fluctuations

The Short Term Fluctuations was determined by measuring the maximum and minimum of the fast weighted DC output of the B&K 2610 measuring amplifier over a 20 second time interval as required in the standard. The Short Term Fluctuation was found to be:

At 1000 Hz

STF = 0.002 dB

Estimated expanded uncertainty

0.005 dB

3. **Actual Output Frequency**

The determination of actual output frequency was made using a B&K 4180 microphone together with a B&K 2673 preamplifier connected to a B&K 2610 measuring amplifier. The AC output of the B&K 2610 was taken to an universal counter which was used to determine the frequency averaged over 20 second of operation as required by the standard. The actual output frequency at 1 KHz was:

At 1000 Hz

Actual Frequency = 1001.9 Hz

Estimated expanded uncertainty

0.1 Hz

Coverage factor k = 2.2

4, **Total Noise and Distortion**

For the Total Noise and Distortion measurement, the unfiltered AC output of the B&K 2610 measuring amplifier was connected to an Agilent Type 8903 B distortion analyser. The TND result at 1 KHz was:

At 1000 Hz

TND = 1.3 %

Estimated expanded uncertainty

0.7 %

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

Calibrated by:

End

Fung Chi Yip

Checked by:

Lam Tze Wai

Date: 28-Apr-2015 Date:

29-Apr-2015

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.

© Soils & Materials Engineering Co. Ltd.

Form No.CARP156-2/Issue 1/Rev.C/01/05/2005

APPENDIX F EM&A MONITORING SCHEDULES

Contract No. HY/2012/06 Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange Impact Monitoring and Audit Schedule for March 2016

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		1-Mar	2-Mar	3-Mar	4-Mar	5-Mar
					1-hr TSP	
					24-hr TSP	
					Noise	
6-Mar	7-Mar	8-Mar	9-Mar	10-Mar	11-Mar	12-Mar
				1-hr TSP		
				24-hr TSP		
				Noise		
13-Mar	14-Mar	15-Mar	16-Mar	17-Mar	18-Mar	19-Mar
			1-hr TSP			
			24-hr TSP			
			Noise			
20-Mar		22-Mar	23-Mar	24-Mar	25-Mar	26-Mar
	1-hr TSP			1-hr TSP		
	24-hr TSP			24-hr TSP		
	Noise					
27-Mar	28-Mar	29-Mar	30-Mar	31-Mar		
			1-hr TSP			
			24-hr TSP			
			Noise			

Contract No. HY/2012/06 Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange Tentative Impact Monitoring and Audit Schedule for April 2016

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					1-Apr	2-Apr
3-Apr	4-Apr	5-Apr	6-Apr	7-Apr	8-Apr	9-Apr
		1-hr TSP				
		24-hr TSP				
		Noise				
10-Apr	11-Apr	12-Apr	13-Apr	14-Apr	15-Apr	16-Apr
	1-hr TSP					1-hr TSP
	24-hr TSP					24-hr TSP
	Noise					
17-Apr	18-Apr	19-Apr	20-Apr	21-Apr	22-Apr	23-Apr
ΙΤ-ΑΡΙ	Ιο-Αρι	19-Арі	20-Αρι	21-Αρι	1-hr TSP	23-Αρι
					24-hr TSP	
					Noise	
					140130	
24-Apr	25-Apr	26-Apr	27-Apr	28-Apr	29-Apr	30-Apr
·	•	·	'	1-hr TSP	•	•
				24-hr TSP		
				Noise		

The schedule is subject to change due to unforeseeable circumstances (e.g. adverse weather, etc)

APPENDIX G
IMPACT AIR QUALITY MONITORING
RESULTS AND THEIR GRAPHICAL
PRESENTATION

Appendix G Impact Air Quality Monitoring Results


24-hour TSP Monitoring Results at Station AM2 (Fanling Government Secondary School)

Date	Weather	Air	Atmospheric	Flow Rate	e (m³/min.)	Av. flow	Total vol.	Filter W	eight (g)	Particulate	Elapse	e Time	Sampling	Conc.	Action Level	Limit Level
	Condition	Temp. (°C	Pressure(hPa)	Initial	Final	(m³/min)	(m ³)	Initial	Final	weight(g)	Initial	Final	Time(hrs.)	(µg/m³)	(µg/m ³)	(µg/m ³)
4-Mar-16	Sunny	20.2	1018.1	1.314	1.314	1.314	1892.2	2.7468	2.8184	0.0716	6890.03	6914.03	24.00	37.8	200.7	260
10-Mar-16	Rainy	13.4	1019.5	1.314	1.314	1.314	1892.2	2.8466	2.8645	0.0179	6914.03	6938.03	24.00	9.5	200.7	260
16-Mar-16	Fine	15.3	1015.0	1.314	1.314	1.314	1892.2	2.8321	2.9023	0.0702	6938.03	6962.03	24.00	37.1	200.7	260
21-Mar-16	Cloudy	17.1	1014.8	1.314	1.314	1.314	1892.2	2.8048	2.8391	0.0343	6962.03	6986.03	24.00	18.1	200.7	260
24-Mar-16	Cloudy	15.3	1020.2	1.314	1.314	1.314	1892.2	2.9065	2.9580	0.0515	6986.03	7010.03	24.00	27.2	200.7	260
30-Mar-16	Cloudy	20.0	1018.3	1.314	1.314	1.314	1892.2	2.8067	2.9416	0.1349	7010.03	7034.03	24.00	71.3	200.7	260

 Average
 33.5

 Min
 9.5

 Max
 71.3



This Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsover, to any party that uses or relies on this drawing without AECOM's express written consen

CONTRACT NO. HY/2012/06
WIDENING OF FANLING HIGHWAY
- TAI HANG TO WO HOP SHEK INTERCHANGE




Project No.: 60307376 Date: Mar-16 Appendix G

Appendix G Impact Air Quality Monitoring Results

1-hour TSP Monitoring Results at Station AM2 (Fanling Government Secondary School)

	Start	1st Hour	2nd Hour	3rd Hour	
	Time	Conc.	Conc.	Conc.	
Date	(hh:mm)	(µg/m³)	(µg/m³)	(µg/m³)	
4-Mar-16	9:50	73.3	70.5	72.1	
10-Mar-16	10:00	65.2	63.8	67.2	
16-Mar-16	10:10	70.6	72.4	68.8	
21-Mar-16	10:05	78.8	75.2	74.4	
24-Mar-16	13:06	74.6	75.1	74.1	
30-Mar-16	13:25	81.2	80.7	79.8	
			Average	73.2	
			Min	63.8	
			Max	81.2	



This Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsover, to any party that uses or relies on this drawing without AECOM's express written consen

WIDENING OF FANLING HIGHWAY
- TAI HANG TO WO HOP SHEK INTERCHANGE



Project No.: 60307376 Date: Mar-16 Appendix G

APPENDIX H
METEOROLOGICAL DATA FOR THE
REPORTING MONTH





GOVHK香港政府一站通 繁體版 简体版 SEARCH Enter search keyword(s)

SITE MAP

Home

What's new

About us

HKO Side Lights

Our Services

Visitors Figures Press releases

Today's Weather Warnings

Local Weather

Observations

Weather Forecast

Weather Monitoring Imagery

Computer Forecast

Products

MyObservatory

Met on Map

Tropical Cyclones

Aviation Weather Services Marine Meteorological

Services

Weather Information for

Weather Information for

Communities

China Weather World Weather

Climatological Information

Services

> Climate Watch

> Climate Statistics

> Climate Prediction

> Climate Knowledge

> Need More

Information?

> Global Climate Services

> Other Useful Links

Climate Forecast Climate Change

El Nino and La Nina

Earthquakes and

Tsunamis

Astronomy, Space

Weather and

Geomagnetism

Time and Calendar

Radiation Monitoring, Assessment and

Back

Daily Extract of Meteorological Observations, March 2016 -Tai Po

Year 2016 ▼ Month 3 ▼

Day Pressure (hPa)	Air Temperature								
	Pressure	Absolute Daily Max (deg. C)	Mean (deg. C)	Absolute Daily Min (deg. C)	Mean Dew Point (deg. C)	Mean Relative Humidity (%)	Total Rainfall (mm)	Prevailing Wind Direction (degrees)	Mean Wind Speed (km/h)
01	1025.1	19.1	16.2	14.2	10.6	70	***	***	***
02	1024.2	19.1	16.1	13.8	9.6	66	***	***	***
03	1021.2	22.3	17.7	12.9	13.6	78	***	***	***
04	1018.3	22.9	19.0	15.7	16.3	84	***	***	***
05	1016.9	22.9	20.4	18.7	16.9	81	***	***	***
06	1015.8	25.1	21.1	18.0	18.3	85	***	***	***
07	1015.1	19.8	18.6	17.3	17.8	95	***	***	***
08	1012.6	19.9	19.4	18.7	18.4	94	***	***	***
09	1012.6	21.3	20.0	17.1	19.5	97	***	***	***
10	1020.3	17.4	12.2	8.9	10.7	90	***	***	***
11	1023.5	12.5	10.2	8.5	6.2	76	***	***	***
12	1018.4	14.4	13.0	10.6	10.8	86	***	***	***
13	1015.0	16.5	15.5	14.1	14.9	96	***	***	***
14	1018.6	15.6	14.4	12.6	11.2	81	***	***	***
15	1017.7	15.3	14.2	13.4	10.7	80	***	***	***
16	1015.1#	16.0	15.2#	13.7	13.6#	91#	***	***	***
17	1014.6	17.5	16.5	15.6	15.8	96	***	***	***
18	1012.2	19.9	18.6	17.1	18.2	98	***	***	***
19	1013.2#	23.2	20.5#	18.7	20.1#	97#	***	***	***
20	1014.9	21.5	18.9	17.7	17.2	90	***	***	***
21	1015.0	18.4	17.2	16.5	16.3	95	***	***	***
22	1013.6	17.6	16.7	15.9	15.9	95	***	***	***
23	1013.1	19.5	18.1	17.1	17.7	98	***	***	***
24	1020.6	18.0	15.1	12.5	14.3	95	***	***	***
25	1024.3	16.1	13.2	10.9	8.1	73	***	***	***
26	1023.9	20.3	14.6	9.1	8.3	68	***	***	***
27	1024.5	21.2	16.0	11.7	7.5	59	***	***	***
28	1024.5	19.1	15.6	12.0	8.1	63	***	***	***
29	1021.8	20.1	17.1	13.2	9.9	64	***	***	***
30	1018.6	22.1	19.2	17.7	16.3	84	***	***	***
31	1015.4	24.5	20.4	17.6	18.8	90	***	***	***

*** unavailable

data incomplete

Rainfall measured in increment of 0.5 mm. Amount of < 0.5 mm cannot be detected

4/11/2016

Protection

Educational Resources

Publications

Media and Information

Services

Audio/Video Webpage

Electronic services

World Meteorological Day

World Meteorological

Organization-Official City

Weather Forecasts

World Meteorological

Organization-Global

Severe Weather

Public forms

Contact & Support

Access to information

Tender notices

Links

Important notices

Personalized Website

Mobile Version

RSS Feeds

Text Only Version

Back



2003 | Important notices | Privacy policy

Last revision date: <18 Feb 2016>





GOVHK香港政府一站通 繁體版 简体版 SEARCH Enter search keyword(s)

SITE MAP

Home

About us

What's new

HKO Side Lights Our Services Visitors Figures Press releases

Local Weather Observations Weather Forecast Weather Monitoring

Computer Forecast

Aviation Weather Services Marine Meteorological

Weather Information for

Weather Information for

Climatological Information

> Climate Watch > Climate Statistics > Climate Prediction > Climate Knowledge

> Need More Information? > Global Climate Services

Imagery

Products MyObservatory Met on Map **Tropical Cyclones**

Services

Communities China Weather World Weather

Services

Today's Weather Warnings

Back

Daily Extract of Meteorological Observations, March 2016 -Tai Mei Tuk

Year	2016 ▼	Month	3 ▼	Go

	1	Year 2016 ▼ Month Air Temperature		3 ▼ Go			1	1	
Day Mean Pressure (hPa)	Pressure	Absolute Daily Max (deg. C)	Mean (deg. C)	Absolute Daily Min (deg. C)	Mean Dew Point (deg. C)	Mean Relative Humidity (%)	Total Rainfall (mm)	Prevailing Wind Direction (degrees)	Mean Wind Speed (km/h)
01	***	21.7	16.4	13.7	***	***	0.0	110	14.8
02	***	21.5	16.4	13.3	***	***	0.0	100	14.3
03	***	24.9	18.5	14.1	***	***	0.0	090	6.0
04	***	25.3	20.0	16.6	***	***	0.0	070	5.5
05	***	25.6	21.1	18.9	***	***	0.0	080	5.5
06	***	27.0	21.9	18.6	***	***	0.0	280	4.0
07	***	20.7	19.0	18.3	***	***	1.0	080	6.7
08	***	20.7	19.6	18.8	***	***	0.0	070	6.9
09	***	22.2	20.2	16.5	***	***	12.0	080	8.6
10	***	16.6	12.1	8.6	***	***	17.0	060	15.4
11	***	13.8	10.6	8.5	***	***	0.0	050	9.3
12	***	14.3	13.1	11.1	***	***	0.5	050	15.7
13	***	17.0	15.7	14.1	***	***	6.0	100	8.2
14	***	16.5	14.8	13.0	***	***	0.0	050	12.3
15	***	15.4	14.2	13.4	***	***	0.5	060	16.0
16	***	16.3	15.2	14.0	***	***	2.0	070	12.9
17	***	17.5	16.5	15.8	***	***	6.5	130	6.8
18	***	22.0	19.4	17.2	***	***	0.0	080	4.3
19	***	25.9	22.0	19.4	***	***	2.5	080	4.5
20	***	22.6	18.7	17.4	***	***	0.5	090	18.8
21	***	18.0	17.2	16.7	***	***	60.0	090	14.2
22	***	17.2	16.6	15.8	***	***	4.0	100	14.0
23	***	20.4	18.3	17.2	***	***	11.0	140	6.2
24	***	17.8	14.8	11.9	***	***	24.5	050	19.1
25	***	16.1	13.4	11.1	***	***	1.0	050	10.8
26	***	22.1	15.4	10.6	***	***	0.0	140	7.7
27	***	22.3	16.8	11.5	***	***	0.0	070	13.4
28	***	21.2	16.3	12.6	***	***	0.0	090	12.8
29	***	23.5	17.8	13.9	***	***	0.0	080	6.0
30	***	24.0	19.9	18.0	***	***	0.5	070	4.9
31	***	27.2	21.5	18.1	***	***	0.0	270	3.6

*** unavailable

Rainfall measured in increment of 0.5 mm. Amount of < 0.5 mm cannot be detected

El Nino and La Nina Earthquakes and

> Other Useful Links Climate Forecast Climate Change

Tsunamis

Astronomy, Space

Weather and

Geomagnetism

Time and Calendar

Radiation Monitoring,

Assessment and

4/11/2016

Protection

Educational Resources

Publications

Media and Information

Services

Audio/Video Webpage

Electronic services

World Meteorological Day

World Meteorological

Organization-Official City

Weather Forecasts

World Meteorological

Organization-Global

Severe Weather

Public forms

Contact & Support

Access to information

Tender notices

Links

Important notices

Personalized Website

Mobile Version

RSS Feeds

Text Only Version

Back



2003 | Important notices | Privacy policy

Last revision date: <18 Feb 2016>

APPENDIX I
IMPACT DAYTIME CONSTRUCTION NOISE
MONITORING RESULTS AND THEIR
GRAPHICAL PRESENTATION

Appendix I Impact Daytime Construction Noise Monitoring Results


Location : M2 (West Tai Wo - Free Field)
Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results


	Meas	ured Noise Lev	Limit Level,	Exceedance		
Date	Start Time	Leq*	L10*	L90*	dB(A)	(Y/N)
4-Mar-16	10:45	69.6	71.5	67.4	75	N
10-Mar-16	11:05	69.8	73.4	65.9	75	N
16-Mar-16	11:00	70.6	74.8	67.5	75	N
21-Mar-16	10:10	71.4	74.5	67.2	75	N
24-Mar-16	11:19	68.8	70.1	64.6	75	N
30-Mar-16	15:49	67.3	69.8	72.9	75	N
	Min	67.3	69.8	64.6		
	Max	71.4	74.8	72.9		
	Average	69.8	72.8	68.5		

Location : M3 (Fanling Government Secondary School- Façade)Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results

	Measured Noise Level for 30-min, dB(A)				Limit Level,	Exceedance
Date	Start Time	Leq	L10	L90	dB(A)^	(Y/N)
4-Mar-16	9:50	61.2	62.5	57.5	70	N
10-Mar-16	10:10	63.2	66.8	59.6	70	N
16-Mar-16	10:10	64.0	67.6	60.2	70	N
21-Mar-16	11:10	63.6	67.5	60.2	70	N
24-Mar-16	13:00	64.2	66.3	62.0	70	N
30-Mar-16	16:40	65.2	67.9	71.4	70	N
	Min	61.2	62.5	57.5		
	Max	65.2	67.9	71.4		
	Average	63.7	66.7	65.0		

^{* +3}dB(A) Façade effect correction included ^ Limit Level of 70dB(A) applies to education institutes while 65dB(A) applies during school examination period.





Remark:

^ Limit Level of 70dB(A) applies to education institutes while 65dB(A) applies during school examination period

AECO

CONTRACT NO. HY/2012/06

WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE

Graphical Presentation of Impact Daytime Construction Noise Monitoring Results

Project No.: 60307376 Date: Apr-16 Appendix I

APPENDIX J EVENT ACTION PLAN

Appendix J – Event Action Plan

Event / Action Plan for Air Quality

Event		Action	1	
	ET Leader	IEC	ER	Contractor
Action Level				
Exceedance for one sample	Identify source; Inform IEC and ER; Repeat measurement to confirm finding; Increase monitoring frequency to dailv.	Check monitoring data submitted by ET; Check Contractor's working method.	1. Notify Contractor.	Rectify any unacceptable practice; Amend working methods if appropriate.
Exceedance for two or more consecutive samples	 Identify source; Inform IEC and ER; Repeat measurements to confirm findings; Increase monitoring frequency to daily; Discuss with IEC and Contractor on remedial actions required; If exceedance continues, arrange meeting with IEC and ER; If exceedance stops, cease additional monitoring. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ER on the effectiveness of the proposed remedial measures; Supervise Implementation of remedial measures. 	Confirm receipt of notification of failure in writing; Notify Contractor; Ensure remedial measures properly implemented.	Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Amend proposal if appropriate.

Event / Action Plan for Air Quality

Event		Action	1	
Action Level	ET Leader	IEC	ER	Contractor
Limit Level				
Exceedance for one sample	 Identify source; Inform IEC, ER, Contractor and EPD; Repeat measurement to confirm finding; Increase monitoring frequency to daily; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise ER on the effectiveness of the proposed remedial measures; Supervise implementation of remedial measures. 	 Confirm receipt of notification of exceedance in writing; Notify Contractor; Ensure remedial measures properly implemented. 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Amend proposal if appropriate.
Exceedance for two or more consecutive samples	 Notify IEC, ER, Contractor and EPD; Identify source; Repeat measurement to confirm findings; Increase frequency to daily; Analyse Contractor's working procedures to determine possible mitigation to be; Arrange meeting with IEC and ER to discuss the remedial actions to be taken; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; If exceedance stops, cease additional monitoring. 	 Discuss amongst ER, ET, and Contractor on the potential remedial actions; Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise ER accordingly; Supervise the implementation of remedial measures. 	 Confirm receipt of notification of exceedance in writing; Notify Contractor; In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented; Ensure remedial measures properly implemented; If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Resubmit proposals if problem still not under control; Stop the relevant portion of works as determined by ER until the exceedance is abated.

Event / Action Plan for Noise Impact

Event		Action	n	
Limit Level	ET Leader	IEC	ER	Contractor
Action Level	 Notify IEC and the Contractor. Carry out investigation. Report the results of investigation to IEC and the Contractor. Discuss with the Contractor and formulate remedial measures. Increase monitoring frequency to check mitigation effectiveness. 	Review with analysed results submitted by ET. Review the proposed remedial measures by the Contractor and advise ER accordingly. Supervise the implement of remedial measures.	 Confirm receipt of notification of failure in writing. Notify the Contractor. Require the Contractor to propose remedial measures for the analysed noise problem. Ensure remedial measures are properly implemented. 	Submit noise mitigation proposals to IEC. Implement noise mitigation proposals.
Limit Level	 Notify, IEC, ER, EPD and the Contractor. Identify the source. Repeat measurement to confirm findings. Increase monitoring frequency. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented. Inform IEC, ER, and EPD the causes & actions taken for the exceedances. Assess effectiveness of the Contractor's remedial actions and keep IEC, EPD and ER informed of the results. If exceedance stops, cease additional monitoring. 		 Confirm receipt of notification of failure in writing. Notify the Contractor. Require the Contractor to propose remedial measures for the analysed noise problem. Ensure remedial measures are properly implemented. If exceedance continues, consider what activity of the work is responsible and instruct the Contractor to stop that activity of work until the exceedance is abated. 	 Take immediate action to avoid further exceedance. Submit proposals for remedial actions to IEC within 3 working days of notification. Implement the agreed proposals. Resubmit proposals if problem still not under control. Stop the relevant activity of works as determined by the ER until the exceedance is abated.

APPENDIX K SITE INSPECTION SUMMARIES

Site Inspection Summary

Inspection Information

Contract No.	HY/2012/06
Date:	1 March2016
Time:	14:00
Inspection No.:	120

Non-compliance

Nil

Observations

Follow-up Observation(s)

- 1. The Contractor was improved the housekeeping and keep the site in a tidy condition. (Closed)
- 2. The NRMM label was provided and affixed on the excavator properly. (Closed)
- 3. The stagnant water was removed. (Closed)

New Observation(s)

4. Dry haul road was observed at SA328. The Contractor should dampen the road to reduce dust generation.


Reminder(s)

Nil.

Remarks

	Name	Şignature	Date
Prepared by	Oscar Yip	The state of the s	4 March 2016
Checked by	Y W Fung		4 March 2016

EM&A Environmental Inspection Record





Site Inspection Summary

Inspection Information

Contract No.	HY/2012/06	
Date:	8 March 2016	
Time:	14:00	
Inspection No.:	121	

Non-compliance

Nil

Observations

Follow-up Observation(s)

1. The haul road was dampened. (Closed)

New Observation(s)

2. Mud trail was observed at the entrance of NB49. The Contractor should clear the mud trail and provide effective wheel washing facilities.

Reminder(s)

The Contractor was reminded to cover or remove the stockpile at SA323 before the end of the work.

Remarks

	Name	Signature	Date
Prepared by	Oscar Yip	1	9 March 2016
Checked by	Y W Fung	9	9 March 2016

Site Inspection Summary

Inspection Information

Contract No.	HY/2012/06
Date:	17 March 2016
Time:	14:00
Inspection No.:	122

Non-compliance

Nil

Observations

Follow-up Observation(s)

1. The mud trail was removed. (Closed)

New Observation(s)

- 2. Stagnant water was observed at SA340 under P2. The Contractor should remove the stagnant water to prevent mosquito breeding.
- 3. The Contractor should provide sandbags or other equivalent measures at WHSFB-AW1 to prevent surface runoff from entering public road and public drainage.
- 4. Standing water was observed on metal panels. The Contractor should remove or turn over the panels such that no water can be retained.

Reminder(s)

Nil.

Remarks

	Name	\$ignature	Date
Prepared by	Oscar Yip		21 March 2016
Checked by	Y W Fung		21 March 2016

Site Inspection Summary

Inspection Information

Contract No.	HY/2012/06
Date:	22 March 2016
Time:	14:00
Inspection No.:	123

	00000000				
ΛI	nn	nnm	ni	nn	00
/ V	UII-	com	DII	all	CE

Nil

Observations

Follow-up Observation(s)

- 1. The stagnant water was removed. (Closed)
- 2. The temporary slop has been covered to prevent soil from washing to public road. (Closed)
- 3. The metal panels have been covered. (Closed)

New Observation(s)

4. Mud trails were observed at SA328 and SA329. The Contractor should remove the mud trails and improve the efficiency of wheel washing.

Reminder(s)

Nil.

Remarks

	Name	\$ignature	Date
Prepared by	Oscar Yip	The state of the s	29 March 2016
Checked by	Y W Fung		29 March 2016



Site Inspection Summary

Inspection Information

Contract No.	HY/2012/06	
Date:	29 March 2016	
Time:	14:00	
Inspection No.:	124	

Non-compliance

Nil

Observations

Follow-up Observation(s)

1. The mud trails at SA328 and SA329 were removed. (Closed)

New Observation(s)

- 2. Stagnant water was observed at SA323. The Contractor should remove the stagnant water to prevent mosquito breeding.
- 3. A roller at SA323 was observed without NRMM label. The Contractor should provide and affix the valid NRMM label for the mentioned roller.

Reminder(s)

The Contractor was reminded to improve the site tidiness.

Remarks

	Name	Signature	Date
Prepared by	Oscar Yip	TA	5 April 2016
Checked by	Y W Fung	1	5 April 2016

APPENDIX L
STATISTICS ON COMPLAINTS,
NOTIFICATION OF SUMMONS AND
SUCCESSFUL PROSECUTIONS

Appendix L Statistics on Complaints, Notifications of Summons and Successful Prosecutions

	Date Received	Subject	Status	Total no. followed up by the ET this month	Total no. followed up by the ET since project commencement
Environmental	19 December 2013	EPD referred a complaint from Lot no. 116 of Fui Sha Wai at Tai Hang of Tai Po which is concerned about the construction noise and diesel-like smell generated from construction activities nearby which caused nuisance and health problems on 19 December 2013 morning.	Closed	0	5
complaints	24 February 2014	EPD referred an air-and-odour complaint on 24 February 2014. The complainant complained about the construction site located near the bus stop in Fui Sha Wai, Tai Hang, Tai Wo Service Road West. When construction works were carried out, odour, white smoke and dust were generated. The complainant asked for follow-up actions.	Closed		

Date Receive	Subject	Status	Total no. followed up by the ET this month	Total no. followed up by the ET since project commencement
	EPD referred an air complaint on 24 October 2014.			
	A resident complained against the excavation works of Tai Wo			
23 Octob	Service Road West between Nam Wah Po & Tai Hang Tsuen, which			
	have piled up high stockpiles, causing serious dust nuisance to his	Closed		
2014	house.			
	The resident also complained that the stockpiles have not been			
	covered and watered properly. He now requires the EPD to follow up.			
	The location of complaint is near Lamppost Location EB5717.			
	EPD referred a water complaint on 31 December 2014.			
31	The complainant complained about the muddy river outside Tai Hang			
Decemb	Village Office on 29 December 2014. It was suspected that the muddy	Closed		
2014	water was discharged from the construction works of the Project.			
	He required the EPD to follow up.			

	Date Received	Subject	Status	Total no. followed up by the ET this month	Total no. followed up by the ET since project commencement
	25 March 2015	EPD referred a water complaint on 25 March 2015. The complainant complained about the generation of the smell of gasoline from the Widening of Fanling Highway construction site on Tai Wo Service Road West, causing serious nuisance to nearby houses. The situation has continued for a few weeks and she asked the EPD to follow up as soon as possible.	Closed		
Notification of summons		-	-	0	0
Successful Prosecutions	-	-	-	0	0