

# **Environmental Protection Department**

Contract No. HY/2012/06

# Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange

# Monthly EM&A Report For August 2016

[9/2016]

	Name		Signature
Prepared & Checked:	Candy Chung		chupt
Reviewed & Approved:	Y W Fung		2-
			/
Version:	Rev. 0	Date:	14 September 2016

# Disclaimer

This report is prepared for Environmental Protection Department and is given for its sole benefit in relation to and pursuant to Contract No. HY/2012/06 and may not be disclosed to, quoted to or relied upon by any person other than Environmental Protection Department without our prior written consent. No person (other than Environmental Protection Department) into whose possession a copy of this report comes may rely on this report without our express written consent and Environmental Protection Department may not rely on it for any purpose other than as described above.

AECOM Asia Co. Ltd. 15/F, Grand Central Plaza, Tower 1, 138 Shatin Rural Committee Road, Shatin, NT, Hong Kong Tel: (852) 3922 9000 Fax: (852) 2317 7609 www.aecom.com M MOTT MACDONALD

Hyder-Arup-Black & Veatch Joint Venture c/o Arcadis 20/F, AXA Tower, Landmark East, 100 How Ming Street, Kwun Tong, Hong Kong Attn: Mr. James Penny

Your Reference

Our Reference JFP/EC/ST/pl/T329380/22 .05/L-0134

20/F AIA Kowloon Tower Landmark East 100 How Ming Street Kwun Tong Kowloon Hong Kong

T +852 2828 5757 F +852 2827 1823 mottmac.hk Environmental Monitoring and Audit (EM&A) for Widening of Tolo Highway/Fanling Highway between Island House Interchange and Fanling Stage 2 (between Tai Hang to Wo Hop Shek Interchange) Environmental Permit No. EP-324/2008/D Condition 3.3 – Submission of Monthly EM&A Report – August 2016 for the portion of Stage 2 works under Contract No. HY/2012/06

> 14 September 2016 By Fax (2805 5028) & Hand

We refer to the revised Monthly EM&A Report – August 2016 received on 14 September 2016 submitted by the Environmental Team via email. Pursuant to Environmental Permit Condition 3.3, I hereby verify the Monthly EM&A Report – August 2016 (Rev. 0) for the portion of works under Stage 2 of the captioned Project which is managed under Contract No. HY/2012/06.

Yours faithfully for MOTT MACDONALD HONG KONG LIMITED

Steven Tang Independent Environmental Checker

c.c. HyD AECOM

Mr. Chung Lok Chin Mr. Y W Fung By Fax (2714 5198) By Fax (2891 0305)

# TABLE OF CONTENTS

.,			Page
EXE	CUTI	VE SUMMARY	3
1	INTF	RODUCTION	5
		Background Scope of Report Project Organization Summary of Construction Works Summary of EM&A Programme Requirements	5 6 6 7
2	AIR	QUALITY MONITORING	8
	2.1 2.2 2.3 2.4 2.5 2.6 2.7	Monitoring Requirements Monitoring Equipment Monitoring Locations Monitoring Parameters and Frequency Monitoring Methodology Monitoring Schedule for the Reporting period Results and Observations	8 8 8 9 10 11
3	NOIS	SE MONITORING	12
	3.1 3.2 3.3 3.4 3.5 3.6 3.7	Monitoring Requirements Monitoring Equipment Monitoring Locations Monitoring Parameters and Frequency Monitoring Methodology Monitoring Schedule for the Reporting period Monitoring Results	12 12 12 13 13 13
4	ENV	IRONMENTAL SITE INSPECTION AND AUDIT	15
	4.1 4.2 4.3 4.4 4.5 4.6	Site Inspection Advice on the Solid and Liquid Waste Management Status Environmental Licenses and Permits Implementation Status of Environmental Mitigation Measures Summary of Exceedances of the Environmental Quality Performance Limit Summary of Complaints, Notification of Summons and Successful Prosecutions	15 16 18 18 18
5	FUT	URE KEY ISSUES	19
	5.1 5.2 5.3	Construction Programme for the Coming Months Key Issues for the Coming Month Monitoring Schedule for the Coming Month	19 19 19
6	CON	ICLUSIONS AND RECOMMENDATIONS	20
	6.1 6.2	Conclusions Recommendations	20 20

# List of Tables

- Table 1.1Contact Information of Key Personnel
- Table 2.1
   Air Quality Monitoring Equipment
- Table 2.2
   Locations of Impact Air Quality Monitoring Station
- Table 2.3
   Air Quality Monitoring Parameters, Frequency and Duration
- Table 2.4 Summary of 1-hour TSP Monitoring Results in the Reporting Period
- Table 2.5 Summary of 24-hour TSP Monitoring Results in the Reporting Period
- Table 3.1
   Noise Monitoring Equipment
- Table 3.2
   Locations of Impact Noise Monitoring Stations
- Table 3.3
   Noise Monitoring Parameters, Frequency and Duration
- Table 3.4
   Summary of Construction Noise Monitoring Results in the Reporting Period
- Table 4.1Summary of Waste Flow Table
- Table 4.2 Summary of Environmental Licensing and Permit Status

# Figures

Figure 1.1	General Project Layout Plan
Figure 1.2a-b	Locations of Monitoring Station
Figure 4.1	Environmental Complaint Handling Procedures

# **List of Appendices**

- Appendix A Project Organization Structure
- Appendix B Construction Programme
- Appendix C Implementation Schedule of Environmental Mitigation Measures (EMIS)
- Appendix D Summary of Action and Limit Levels
- Appendix E Calibration Certificates of Monitoring Equipments
- Appendix F EM&A Monitoring Schedules
- Appendix G Impact Air Quality Monitoring Results and their Graphical Presentation
- Appendix H Meteorological Data for the Reporting period
- Appendix I Impact Daytime Construction Noise Monitoring Results and their Graphical Presentation
- Appendix J Event Action Plan
- Appendix K Site Inspection Summaries
- Appendix L Statistics on Complaints, Notifications of Summons and Successful Prosecutions

# **EXECUTIVE SUMMARY**

The proposed widening of Tolo Highway and Fanling Highway between Island House Interchange and Fanling (the Project) is a Designated Project under the Environmental Impact Assessment Ordinance (Cap. 499) (EIAO). An Environmental Impact Assessment (EIA) Report (the approved EIA Report) together with an Environmental Monitoring and Audit (EM&A) Manual (the approved EM&A Manual) were completed and approved under the EIAO on 14 July 2000 (Register Number: EIA-043/2000).

The objective of the Project "Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling" is to widen Tolo Highway and Fanling Highway to dual 4-lane carriageway in order to alleviate the current traffic congestion problems and to cope with the increasing transport demands to and from the urban areas and also cross boundary traffic.

The Project is a designated project and governed by an Environmental Permit (EP-324/2008) issued by the EPD on 23 December 2008. Subsequently, the EPD issued Variation of Environmental Permits of EP-324/2008/A, EP-324/2008/B and EP-324/2008/C on 31 January 2012, 17 March 2014 and 27 March 2015 respectively. The current valid VEP was applied on 19 August 2015 and the VEP (EP-324/2008/D) was subsequently granted on 27 August 2015.

The construction works for this Project are delivered in 2 stages i.e. Stage 1 (between Island House Interchange and Tai Hang) and Stage 2 (between Tai Hang and Wo Hop Shek Interchange). Stage 2 would be implemented under two works contracts. Contract No. HY2012/06 "Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange" and the entrusted portion to CEDD under Contract No. CV/2012/09"Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works – Contract 3". This report focuses on Contract No. HY2012/06 "Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange" in Stage 2 of the Project only.

Pursuant to the EP (EP-324/2008/D) Condition 2.7, the Capture Survey Trip Report for Ma Wat River Northern Meander (Version 2) for the Project was submitted on 24 December 2013 by the Environmental Team (ET) and verified by the Independent Environmental Checker (IEC) on 6 January 2014.

The construction phase of the Contract under the EP and the Environmental Monitoring and Audit (EM&A) programme of the contract commenced on 21 November 2013. The impact environmental monitoring and audit includes air quality and noise monitoring.

This report documents the findings of EM&A works conducted in the period between 1 and 31 August 2016. As informed by the Contractor, construction activities in the reporting period were:

- Site clearance
- Ground investigation
- Pipe laying
- Retaining wall construction
- Noise Barrier
- Excavation
- Backfilling
- Drainage
- Temporary bridge construction
- House Construction
- Foot Bridge demolition
- Bridge construction

# **Reporting Change**

There was no reporting change required in the reporting period.

## Breaches of Action and Limit Levels for Air Quality

No exceedance of Action and Limit Level was recorded for 1-hour and 24-hour TSP monitoring in the reporting period.

## Breaches of Action and Limit Levels for Noise

No Action or Limit Level exceedance of construction noise was recorded in the reporting month. No noise complaints related to 0700 – 1900 hours on normal weekdays was received and followed by Environmental Team in the reporting month.

## Complaint, Notification of Summons and Successful Prosecution

No complaint, notification of summons and successful prosecution was received in the reporting period.

### Future Key Issues

Key issues to be considered in the coming month include:

- Properly store and label oils and chemicals on site;
- Chemical, chemical waste and waste management;
- Collection of construction waste should be carried out regularly;
- Properly maintain all drainage facilities and wheel washing facilities on site;
- Exposed slopes should be covered up properly if no temporary work will be conducted;
- Quieter powered mechanical equipment should be used;
- Suppress dust generated from excavation activities and haul road traffic; and
- Tree protective measures for all retained trees should be well maintained.

# 1 INTRODUCTION

## 1.1 Background

- 1.1.1. Tolo Highway and Fanling Highway are the expressways in the North East New Territories (NENT) connecting Sha Tin, Tai Po and Fanling. These highways form a vital part of the strategic Route 9, which links Hong Kong Island to the boundary at Shenzhen. At present, this section of Route 9 is a dual 3-lane carriageway. However, at several major interchanges along this section of Route 9, the highway is a dual-2 lane carriageway only. Severe congestion is a frequent occurrence during the peak periods, particularly in the Kowloon-bound direction.
- 1.1.2. The objective of the Project "Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling" is to widen Tolo Highway and Fanling Highway to dual 4-lane carriageway in order to alleviate the current traffic congestion problems and to cope with the increasing transport demands to and from the urban areas and also cross boundary traffic.
- 1.1.3. The Project is a designated project and governed by an Environmental Permit (EP-324/2008) issued by the EPD on 23 December 2008. Subsequently, the EPD issued Variation of Environmental Permits of EP-324/2008/A, EP-324/2008/B and EP-324/2008/C on 31 January 2012, 17 March 2014 and 27 March 2015 respectively. The current valid VEP was applied on 19 August 2015 and the VEP (EP-324/2008/D) was subsequently granted on 27 August 2015.
- 1.1.4. The scope of the Project comprises mainly:-
  - (i) Widening of a 5.7 km section of Tolo Highway and 3.0 km section of Fanling Highway between Island House Interchange and Wo Hop Shek Interchange from the existing dual 3-lane to dual 4-lane, including construction of new vehicular bridges;
  - Widening of interchange sections at Island House Interchange, Tai Po North Interchange, and Lam Kam Road Interchange from dual 2-lane to dual 3-lane, except Sha Tin bound carriageway at Tai Po North Interchange, which is widened from 3-lane to 4-lane, including realignment of various slip roads;
  - (iii) Modification and reconstruction of highways, vehicular bridges, underpasses and footbridges.
- 1.1.5. The construction works for this Project will be delivered in 2 stages i.e. Stage 1 (between Island House Interchange and Tai Hang) and Stage 2 (between Tai Hang and Wo Hop Shek Interchange). Stage 2 would be implemented under two works contracts. Contract No. HY/2012/06 "Widening of Fanling Highway Tai Hang to Wo Hop Shek Interchange" and the entrusted portion to CEDD under Contract No. CV/2012/09 "Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works Contract 3". This report focuses on Contract No. HY2012/06 "Widening of Fanling Highway Tai Hang to Wo Hop Shek Interchange" in Stage 2 of the Project only.
- 1.1.6. Hyder-Arup-Black and Veatch Joint Venture (HABVJV) are appointed by Highways Department (HyD) as the consultants for the design and construction assignment for the Tolo project under Agreement No. CE 58/2000 Supplementary Agreement No. 3 (SA3) (i.e. the Engineer for the Contract).
- 1.1.7. China State Construction Engineering (Hong Kong) Ltd. (CSHK) was commissioned as the Contractor of the Contract.
- 1.1.8. AECOM Asia Co. Ltd. was commissioned by China State Construction Engineering (Hong Kong) Limited as the Environmental Team (ET) to undertake the Environmental Monitoring and Audit (EM&A) works for the Contract and Mott MacDonald Hong Kong Ltd. acts as the Independent Environmental Checker (IEC) for the Contract.
- 1.1.9. The construction phase of the Contract under the EP commenced on 21 November 2013.
- 1.1.10. According to the updated EM&A Manual of Stage 2 of the Project, there is a need of an EM&A programme including air quality and noise monitoring. The EM&A programme for Stage 2 of the Project commenced on 21 November 2013.

## 1.2 Scope of Report

1.2.1 This is the thirty-forth monthly EM&A Report under the Contract No. HY/2012/06 "Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange. This report presents a summary of the environmental monitoring and audit works, list of activities and mitigation measures proposed by the ET for the Contract in August 2016.

## 1.3 **Project Organization**

1.3.1 The project organization structure is shown in Appendix A. The key personnel contact names and numbers are summarized in Table 1.1.

Party	Position	Name	Telephone	Fax
ER (Hyder-Arup-Black & Veatch Joint Venture)	Chief Resident Engineer	Edwin Chung	6115 0818	2638 0950
IEC (Mott MacDonald Hong Kong Limited)	Independent Environmental Checker	Steven Tang	2828 5920	2827 1823
Contractor (China State	Environmental	Michael Tsang	9277 4956	2672 2501
Construction Engineering (Hong Kong) Limited)	Officer	C C Chow	9679 6315	2672 2501
ET (AECOM Asia Company Limited)	ET Leader	Y W Fung	3922 9393	3922 9797

 Table 1.1
 Contact Information of Key Personnel

# 1.4 Summary of Construction Works

1.4.1 The construction phase for the Contract under the EP commenced on 21 November 2013.

1.4.2 Details of the construction works carried out by the Contractor in this reporting period are listed below:

- Site clearance
- Ground investigation
- Pipe laying
- Retaining wall construction
- Noise Barrier
- Excavation
- Backfilling
- Drainage
- Temporary bridge construction
- House Construction
- Foot Bridge demolitionBridge construction

- 1.4.3 The Construction Programme is shown in Appendix B.
- 1.4.4 The general layout plan of the Project site showing the contract areas is shown in Figure 1.1.
- 1.4.5 The environmental mitigation measures implementation schedule are presented in Appendix C.

## 1.5 Summary of EM&A Programme Requirements

- 1.5.1 The EM&A programme required environmental monitoring for air quality, noise and environmental site inspections for air quality, water quality, noise, waste management, ecology, and landscape and visual impact. The EM&A requirements for each parameter described in the following sections include:-
  - All monitoring parameters;
  - Monitoring schedules for the reporting period and forthcoming months;
  - Action and Limit levels for all environmental parameters;
  - Event / Action Plan;
  - Environmental mitigation measures, as recommended in the Project EIA study final report; and
  - Environmental requirement in contract documents.

# 2 AIR QUALITY MONITORING

## 2.1 Monitoring Requirements

2.1.1 In accordance with the updated EM&A Manual, baseline 1-hour and 24-hour TSP levels at one air quality monitoring station was established. Impact 1-hour TSP monitoring was conducted for at least three times every 6 days, while impact 24-hour TSP monitoring was carried out for at least once every 6 days. The Action and Limit level of the air quality monitoring is provided in Appendix D.

## 2.2 Monitoring Equipment

2.2.1 24-hour TSP air quality monitoring was performed using High Volume Sampler (HVS) located at each designated monitoring station. The HVS meets all the requirements of the updated EM&A Manual. Portable direct reading dust meters were used to carry out the 1-hour TSP monitoring. Brand and model of the equipment is given in Table 2.1.

Table 2.1Air Quality Monitoring Equipment

Equipment	Brand and Model
Portable direct reading dust meter (1-hour TSP)	Sibata Digital Dust Monitor (Model No. LD-3)
High Volume Sampler (24-hour TSP)	Tisch Total Suspended Particulate Mass Flow Controlled High Volume Air Sampler (Model No. TE-5170)

### 2.3 Monitoring Locations

2.3.1 The monitoring station was set up at the proposed location in accordance with updated EM&A Manual. Table 2.2 describes details of the monitoring station. The locations are shown in Figure 1.2a.

### Table 2.2 Locations of Impact Air Quality Monitoring Station

Location	Monitoring Station
AM2 (SR2)	Fanling Government Secondary School

### 2.4 Monitoring Parameters and Frequency

2.4.1 Table 2.3 summarizes the monitoring parameters, frequency and duration of impact TSP monitoring.

## Table 2.3 Air Quality Monitoring Parameters and Frequency

Parameter	Frequency
24-hour TSP	Once every 6 days
1-hour TSP	3 times every 6 days while the highest dust impact was expected

# 2.5 Monitoring Methodology

- 2.5.1 24-hour TSP Monitoring
  - (a) The HVS was installed in the vicinity of the air sensitive receivers. The following criteria were considered in the installation of the HVS.
    - (i) A horizontal platform with appropriate support to secure the sampler against gusty wind was provided.
    - (ii) The distance between the HVS and any obstacles, such as buildings, was at least twice the height that the obstacle protrudes above the HVS.
    - (iii) A minimum of 2 meters separation from walls, parapets and penthouse for rooftop sampler.
    - (iv) A minimum of 2 meters separation from any supporting structure, measured horizontally.
    - (v) No furnace or incinerator flues nearby.
    - (vi) Airflow around the sampler was unrestricted.
    - (vii) Permission was obtained to set up the samplers and access to the monitoring stations.
    - (viii) A secured supply of electricity was obtained to operate the samplers.
    - (ix) The sampler was located more than 20 meters from any dripline.
    - (x) Any wire fence and gate, required to protect the sampler, did not obstruct the monitoring process.
    - (xi) Flow control accuracy was kept within ±2.5% deviation over 24-hour sampling period.
  - (b) Preparation of Filter Papers
    - (i) Glass fibre filters, G810 were labelled and sufficient filters that were clean and without pinholes were selected.
    - (ii) All filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than ±3 °C; the relative humidity (RH) was < 50% and not variable by more than ±5%. A convenient working RH was 40%.
    - (iii) All filter papers were prepared and analysed by ALS Technichem (HK) Pty Ltd., which is a HOKLAS accredited laboratory and has comprehensive quality assurance and quality control programmes.
  - (c) Field Monitoring
    - (i) The power supply was checked to ensure the HVS works properly.
    - (ii) The filter holder and the area surrounding the filter were cleaned.
    - (iii) The filter holder was removed by loosening the four bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully.
    - (iv) The filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter.
    - (v) The swing bolts were fastened to hold the filter holder down to the frame. The pressure applied was sufficient to avoid air leakage at the edges.
    - (vi) Then the shelter lid was closed and was secured with the aluminum strip.
    - (vii) The HVS was warmed-up for about 5 minutes to establish run-temperature conditions.
    - (viii) A new flow rate record sheet was set into the flow recorder.
    - (ix) On site temperature and atmospheric pressure readings were taken and the flow rate of the HVS was checked and adjusted at around 1.1 m<sup>3</sup>/min, and complied with the range specified in the updated EM&A Manual (i.e. 0.6-1.7 m<sup>3</sup>/min).
    - (x) The programmable digital timer was set for a sampling period of 24 hrs, and the starting time, weather condition and the filter number were recorded.
    - (xi) The initial elapsed time was recorded.
    - (xii) At the end of sampling, on site temperature and atmospheric pressure readings were taken and the final flow rate of the HVS was checked and recorded.
    - (xiii) The final elapsed time was recorded.

- (xiv) The sampled filter was removed carefully and folded in half length so that only surfaces with collected particulate matter were in contact.
- (xv) It was then placed in a clean plastic envelope and sealed.
- (xvi) All monitoring information was recorded on a standard data sheet.
- (xvii) Filters were then sent to ALS Technichem (HK) Pty Ltd. for analysis.
- (d) Maintenance and Calibration
  - (i) The HVS and its accessories were maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply.
  - (ii) 5-point calibration of the HVS was conducted using TE-5025A Calibration Kit prior to the commencement of baseline monitoring. Bi-monthly 5-point calibration of the HVS will be carried out during impact monitoring.
  - (iii) Calibration certificate of the HVSs are provided in Appendix E.
- 2.5.2 1-hour TSP Monitoring
  - (a) Measuring Procedures

The measuring procedures of the 1-hour dust meter were in accordance with the Manufacturer's Instruction Manual as follows:-

- (i) Turn the power on.
- (ii) Close the air collecting opening cover.
- (iii) Push the "TIME SETTING" switch to [BG].
- (iv) Push "START/STOP" switch to perform background measurement for 6 seconds.
- (v) Turn the knob at SENSI ADJ position to insert the light scattering plate.
- (vi) Leave the equipment for 1 minute upon "SPAN CHECK" is indicated in the display.
- (vii) Push "START/STOP" switch to perform automatic sensitivity adjustment. This measurement takes 1 minute.
- (viii) Pull out the knob and return it to MEASURE position.
- (ix) Push the "TIME SETTING" switch the time set in the display to 3 hours.
- (x) Lower down the air collection opening cover.
- (xi) Push "START/STOP" switch to start measurement.
- (b) Maintenance and Calibration
  - (i) The 1-hour TSP meter was calibrated at 1-year intervals against a continuous particulate TEOM Monitor, Series 1400ab. Calibration certificates of the Laser Dust Monitors are provided in Appendix E.
  - (ii) 1-hour validation checking of the TSP meter against HVS is carried out yearly at the air quality monitoring locations.

# 2.6 Monitoring Schedule for the Reporting period

2.6.1 The schedule for environmental monitoring in August 2016 is provided in Appendix F.

## 2.7 Results and Observations

2.7.1 The monitoring results for 1-hour TSP and 24-hour TSP are summarized in Table 2.4 and 2.5 respectively. Detailed impact air quality monitoring results are presented in Appendix G.

Table 2.4	Summary of 1-hour TSP Monitoring Results in the Reporting Period

Location	Average (μg/m³)	Range (µg/m³)	Action Level (μg/m³)	Limit Level (µg/m³)
AM2 (Fanling Government Secondary School)	73.0	69.4 – 79.1	317.8	500

## Table 2.5 Summary of 24-hour TSP Monitoring Results in the Reporting Period

Location	Average (μg/m³)	Range (µg/m³)	Action Level (μg/m³)	Limit Level (µg/m³)
AM2 (Fanling Government Secondary School)	58.3	20.5 – 141.5	200.7	260

- 2.7.2 The major dust source during the monitoring was mainly from nearby traffic emission.
- 2.7.3 All 1-hour and 24-hour TSP results were below the Action and Limit Level at all monitoring locations in the reporting period.
- 2.7.4 The event action plan is annexed in Appendix J.
- 2.7.5 Weather information including wind speed and wind direction is annexed in Appendix H. The information was obtained from the Hong Kong Observatory Tai Po and Tai Mei Tuk Automatic Weather Stations.

# 3 NOISE MONITORING

## 3.1 Monitoring Requirements

3.1.1 In accordance with the EM&A Manual, impact noise monitoring was conducted for at least once per week during the construction phase of the Contract. The Action and Limit level of the noise monitoring is provided in Appendix D.

# 3.2 Monitoring Equipment

3.2.1 Noise monitoring was performed using sound level meter at each designated monitoring station. The sound level meters deployed comply with the International Electrotechnical Commission Publications (IEC) 651:1979 (Type 1) and 804:1985 (Type 1) specifications. Acoustic calibrator was deployed to check the sound level meters at a known sound pressure level. Brand and model of the equipment is given in Table 3.1.

Table 3.1	Noise Monitoring Equipment
-----------	----------------------------

Equipment	Brand and Model
Integrated Sound Level Meter	B&K 2238
Acoustic Calibrator	Rion NC-73

### 3.3 Monitoring Locations

3.3.1 Monitoring stations M2 and M3 were set up at the proposed locations in accordance with updated EM&A Manual. Figure 1.2a-b shows the locations of the monitoring stations. Table 3.2 describes the details of the monitoring stations.

### Table 3.2 Locations of Impact Noise Monitoring Stations

Monitoring Station	Location	Description
M2	West Tai Wo	1.2m from the ground floor free-field of the Residential
M3	Fanling Government Secondary School	1m from the exterior of the roof top façade of the school

## 3.4 Monitoring Parameters and Frequency

3.4.1 Table 3.3 summarizes the monitoring parameters, frequency and duration of impact noise monitoring.

# Table 3.3 Noise Monitoring Parameters, Frequency and Duration

Parameter	Frequency
30-mins measurement at each monitoring station between 0700 and 1900 on normal weekdays. $L_{eq}$ , $L_{10}$ and $L_{90}$ would be recorded.	At least once per week

## 3.5 Monitoring Methodology

- 3.5.1 Monitoring Procedure
  - (a) Façade measurement was made at monitoring station M3, while free-field measurement was made at monitoring station M2.
  - (b) The sound level meter was set on a tripod at a height of 1.2 m above the ground for free-field measurements at monitoring station M2.
  - (c) The battery condition was checked to ensure the correct functioning of the meter.
  - (d) Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:-
    - (i) frequency weighting: A
    - (ii) time weighting: Fast
    - (iii) time measurement: L<sub>eq(30-minutes)</sub> during non-restricted hours i.e. 07:00 1900 on normal weekdays; L<sub>eq(5-minutes)</sub> during restricted hours i.e. 19:00 – 23:00 and 23:00 – 07:00 of normal weekdays, whole day of Sundays and Public Holidays
  - (e) Prior to and after each noise measurement, the meter was calibrated using the acoustic calibrator for 94dB(A) at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1 dB(A), the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
  - (f) During the monitoring period, the L<sub>eq</sub>, L<sub>10</sub> and L<sub>90</sub> were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
  - (g) Noise measurement was paused during periods of high intrusive noise (e.g. dog barking, helicopter noise) if possible. Observations were recorded when intrusive noise was unavoidable.
  - (h) Noise monitoring was cancelled in the presence of fog, rain, wind with a steady speed exceeding 5m/s, or wind with gusts exceeding 10m/s.
- 3.5.2 Maintenance and Calibration
  - (a) The microphone head of the sound level meter was cleaned with soft cloth at regular intervals.
  - (b) The meter and calibrator were sent to the supplier or HOKLAS laboratory to check and calibrate at yearly intervals.
  - (c) Calibration certificates of the sound level meters and acoustic calibrators are provided in Appendix E.

### 3.6 Monitoring Schedule for the Reporting period

3.6.1 The schedule for environmental monitoring in August 2016 is provided in Appendix F.

#### 3.7 Monitoring Results

3.7.1 The monitoring results for construction noise are summarized in Table 3.4 and the monitoring data is provided in Appendix I.

#### Table 3.4 Summary of Construction Noise Monitoring Results in the Reporting Period

	Average, dB(A),	Range, dB(A),	Limit Level, dB(A),
	L <sub>eq</sub> (30 mins)	L <sub>eq (30 mins)</sub>	Leq (30 mins)
M2*	70.2	68.8 – 70.9	75
M3#	67.4	63.6 – 69.4	65/70

\*+3dB(A) Façade correction included

# Limit Level of 70dB(A) applies to education institutes while 65dB(A) applies during school examination period.

- 3.7.2 No Action or Limit Level exceedance of construction noise was recorded in the reporting month. No noise complaints related to 0700 1900 hours on normal weekdays was received and followed by Environmental Team in the reporting month.
- 3.7.3 Major noise sources during noise monitoring in the reporting period were mainly road traffic noise.
- 3.7.4 The event action plan is annexed in Appendix J.

# 4 ENVIRONMENTAL SITE INSPECTION AND AUDIT

## 4.1 Site Inspection

- 4.1.1 Site Inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures for the Contract. In the reporting period, 5 site inspections were carried out respectively on 3, 9, 18, 24 and 30 August 2016 for the Contract. While no specific observation was recorded, recommendations on remedial actions were given to the Contractor for precautionary purpose.
- 4.1.2 The environmental site inspections summaries are provided in Appendix K.
- 4.1.3 Particular observations during the site inspections are described below:

## Air Quality

4.1.4 Mud trail was observed at site entrance at SA342, SA325 and SA328. The Contractor should clear the mud trail and ensure the public road connecting to site entrance clear of dusty material.

#### Noise

4.1.5 No adverse observation was identified in the reporting period.

### Water Quality

4.1.6 No adverse observation was identified in the reporting period.

### Chemical and Waste Management

- 4.1.7 C&D waste and refuse were observed at SA328. The Contractor should remove the C&D waste and refuse to maintain the site in a clean and tidy condition.
- 4.1.8 Oil drums and chemical containers without secondary containment were observed at SA328, SA329 and SA340. The Contractor should provide them with drip trays to prevent potential spillage.

### Landscape and Visual Impact

4.1.9 No adverse observation was identified in the reporting period.

### Miscellaneous

4.1.10 Stagnant water was observed accumulated onsite at SA328, SA340 and in drip tray at Tai Hang footbridge work area. The Contractor should remove the stagnant water to prevent mosquito breeding.

## 4.2 Advice on the Solid and Liquid Waste Management Status

- 4.2.1 The Contractor has registered as chemical waste producers for the Contract. C&D material sorting was carried out on site. Sufficient numbers of receptacles were available for general refuse collection.
- 4.2.2 As advised by the Contractor, 3,380 m<sup>3</sup> of inert C&D material was generated in the reporting month (1,315 m<sup>3</sup> disposed of as public fill to Tuen Mun 38, 1,523 m<sup>3</sup> of inert C&D materials was reused on site, 542 m<sup>3</sup> of inert C&D materials was reused in other projects and 0m<sup>3</sup> was broken concrete). 75 m<sup>3</sup> of general refuse was disposed of at NENT landfill. 70 kg of paper/cardboard packaging, 1,654 kg of plastics and 0 kg of metals were collected by recycling Contractors, and 0 kg of chemical wastes was collected by licensed Contractors in the reporting period.
- 4.2.3 The actual amounts of different types of waste generated by the activities of the Project in the reporting period are shown in Table 4.1.

Waste Type	Actual Amount	Disposal/Reuse Locations
Inert C&D materials disposed as public fill	1,315 m <sup>3</sup> (of which 0 m <sup>3</sup> was broken concrete)	Tuen Mun 38
General refuse	75 m <sup>3</sup>	NENT Landfill
Paper/cardboard packaging	70 kg	Recycling Contractors
Plastics	1,654 kg	Recycling Contractors
Metals	0 kg	Recycling Contractors
C&D materials reused on site	1,523 m <sup>3</sup>	Site Area
C&D materials reused in other projects	542 m <sup>3</sup>	Other projects
C&D materials reused in NENT for backfilling	1,315 m <sup>3</sup>	NENT Landfill
Chemical wastes	0 kg	Licensed Contractors

4.2.4 The Contractor was advised to maintain on-site waste sorting and recording system and maximize reuse / recycle of C&D wastes.

### 4.3 Environmental Licenses and Permits

4.3.1 The environmental licenses and permits for Stage 2 of the Project and valid in the reporting period is summarized in Table 4.2.

Table 4.2	Summary of Environmental Licensing and Permit Statu	JS
-----------	---	----

Statutory	License/	License or Permit	Valid	Period	License / Permit	Remarks
Reference	Permit	No.	From	То	Holder	Remarks
EIAO	Environment al Permit	EP-324/2008/D	27/08/2015	N/A	HyD	
WPCO	Discharge License (Site)	WT00017159-2013	18/09/2013	30/09/2018	CSHK	
WDO	Chemical Waste Producer Registration	5213-722-C3822- 01	05/09/2013	N/A	CSHK	Chemical waste produced in Contract HY/2012/06

Statutory	License/	License or Permit	Valid	Period	License / Permit	Remarks
Reference	Permit	No.	From	То	Holder	iteliidi ks
WDO	Billing Account for Disposal of Construction Waste	7017860	N/A	N/A	CSHK	Waste disposal in Contract HY/2012/06
		GW-RN0180-16	22/03/2016	13/08/2016	СЅНК	Zone 2 Concreting on Deck 2A of KLHVB (North Bound)
		GW-RN0183-16	18/03/2016	13/08/2016	СЅНК	Zone 2 Concreting on Deck 2B of KLHVB (South Bound)
		GW-RN0368-16	29/05/2016	23/10/2016	CSHK	Zone 4 Installation of Noise Barrier on Sunday (North Bound)
		GW-RN0382-16	27/05/2016	03/11/2016	СЅНК	Zone 4 Installation of Noise Barrier on Weekdays (North Bound)
NCO	Construction	GW-RN0401-16	11/06/2016	23/10/2016	СЅНК	Zone 4 Installation of Ho Ka Yuen Footbridge (North Bound)
	Noise Permit	GW-RN0405-16	12/06/2016	23/10/2016	СЅНК	Zone 4 Installation of Ho Ka Yuen Footbridge (South Bound)
		GW-RN0490-16	09/07/2016	29/10/2016	CSHK	Zone 4 Road Marking Alternation near HKYF (South Bound)
		GW-RN0506-16	12/07/2016	13/12/2016	СЅНК	Zone 4 Road Resurfacing near Jockey Club Road (North Bound)
		GW-RN0534-16	15/07/2016	09/12/2016	СЅНК	Zone 4 Road Resurfacing at Slip Road of Jockey Club Rd and Fanling Highway A Bound (South Bound)

Statutory	License/	License or Permit	Valid	Period	License / Permit	Remarks
Reference	Permit	No.	From	То	Holder	Tomarite
		GW-RN0588-16	07/08/2016	30/10/2016		Zone 4 Road Marking Alternation between CH24.0 and 24.4 (South Bound)
		GW-RN0587-16	13/08/2016	14/10/2016		Zone 2 Demolition of Tai Wo Footbridge
		GW-RN0609-16	21/08/2016	23/10/2016		Zone 2 Concreting at south bound of Fanling Highway near Yuen Leng
		GW-RN0612-16	21/08/2016	16/10/2016		Zone 2 Tree Felling near Tai Hang
		GW-RN0630-16	21/08/2016	16/10/2016		Zone 4 Tree Felling near Wo Ho Shek Village

# 4.4 Implementation Status of Environmental Mitigation Measures

4.4.1 A summary of the Implementation Schedule of Environmental Mitigation Measures (EMIS) is presented in Appendix C.

## 4.5 Summary of Exceedances of the Environmental Quality Performance Limit

- 4.5.1 All 1-hour and 24-hour TSP monitoring results complied with the Action / Limit Levels in the reporting period.
- 4.5.2 No Action or Limit Level exceedance of construction noise was recorded in the reporting month. No noise complaints related to 0700 1900 hours on normal weekdays was received and followed by Environmental Team in the reporting month.

# 4.6 Summary of Complaints, Notification of Summons and Successful Prosecutions

- 4.6.1 The Environmental Complaint Handling Procedure is annexed in Figure 4.1.
- 4.6.2 No complaint, notification of summons and successful prosecution was received in the reporting period.
- 4.6.3 Statistics on complaints, notifications of summons and successful prosecutions are summarized in Appendix L.

# 5 FUTURE KEY ISSUES

## 5.1 Construction Programme for the Coming Months

- 5.1.1 The major construction works for the Contract in September 2016 will be:-
  - Site clearance
  - Ground investigation
  - Pipe laying
  - Retaining wall construction
  - Noise Barrier
  - Excavation
  - Backfilling
  - Drainage
  - Temporary bridge construction
  - House Construction
  - Foot Bridge demolition
  - Bridge construction
  - Piling

# 5.2 Key Issues for the Coming Month

- 5.2.1 Key issues to be considered in September 2016:-
  - Properly store and label oils and chemicals on site;
  - Chemical, chemical waste and waste management;
  - Collection of construction waste should be carried out regularly;
  - Properly maintain all drainage facilities and wheel washing facilities on site;
  - Exposed slopes should be covered up properly if no temporary work will be conducted;
  - Quieter powered mechanical equipment should be used;
  - Suppress dust generated from excavation activities and haul road traffic; and
  - Tree protective measures for all retained trees should be well maintained.

# 5.3 Monitoring Schedule for the Coming Month

5.3.1 The tentative schedule for environmental monitoring in September 2016 is provided in Appendix F.

# 6 CONCLUSIONS AND RECOMMENDATIONS

## 6.1 Conclusions

- 6.1.1 The construction phase and EM&A programme of the Contract commenced on 21 November 2013.
- 6.1.2 All 1-hour and 24-hour TSP monitoring results complied with the Action / Limit Levels in the reporting period.
- 6.1.3 No Action or Limit Level exceedance of construction noise was recorded in the reporting month. No noise complaints related to 0700 1900 hours on normal weekdays was received and followed by Environmental Team in the reporting month.
- 6.1.4 5 environmental site inspections were carried out in August 2016. Recommendations on remedial actions were given to the Contractors for the deficiencies identified during the site audits.
- 6.1.5 No complaint, notification of summons and successful prosecution was received in the reporting period.

### 6.2 Recommendations

6.2.1 According to the environmental site inspections performed in the reporting period, the following recommendations on remedial actions were provided to the Contractor for precautionary purpose:

### Air Quality Impact

• The Contractor should clear the mud trail and ensure the public road connecting to site entrance clear of dusty material.

### Noise Impact

• No adverse observation was identified in the reporting period.

# Water Quality Impact

• No adverse observation was identified in the reporting period.

### Chemical and Waste Management

- The Contractor should remove the C&D waste and refuse to maintain the site clean and tidy.
- The Contractor should provide chemical containers and oil drums with drip trays to prevent potential spillage.


### Landscape and Visual Impact

• No adverse observation was identified in the reporting period.

### Miscellaneous

• The Contractor should remove stagnant water to prevent mosquito breeding.

FIGURES




This Drawing has been prepared for the use of AECON's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECON or as required by law, AECON accepts no responsibility, and denies any liability whatover, to any party that uses or relies on this drawing without AECON's centers.

CONTRACT NO. HY/2012/06 WIDENING OF FANLING HIGHWAY - TAI HANG TO WO HOP SHEK INTERCHANGE



Layout Plan




This Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third pariet, except as agreed by AECOM or as required by law, AECOM accepts no responsibility, and denies any lability whatover, to any party that uses or relies on this drawing without AECOM's express written consent.

CONTRACT NO. HY/2012/06 WIDENING OF FANLING HIGHWAY - TAI HANG TO WO HOP SHEK INTERCHANGE



Locations of Monitoring Station




This Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsover, to any party that uses or relies on this drawing without AECOM's capress written consent.

CONTRACT NO. HY/2012/06 WIDENING OF FANLING HIGHWAY - TAI HANG TO WO HOP SHEK INTERCHANGE




Locations of Monitoring Station



- TAI HANG TO WO HOP SHEK INTERCHANGE

APPENDIX A PROJECT ORGANIZATION STRUCTURE



Date: Dec 2013

APPENDIX B CONSTRUCTION PROGRAMMES

ivity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duratior		Finish	Total Float		2016		
Contract C	Condition							Aug	Sep	Oct	Nov
General	ondition									1 1 1 1	
Contract Co	ndition									1 	
Contract C											
KD15	KD-15 (707d) - N1:Achievement: Demolition of Ho Ka Yuen	0%	0	0		17-Nov-16					17-Nov-
POSSA323A	Site Area SA323A (360d) (not required)	0%	0	0	20-Aug-16		1419		SA323A (360d) (not requi	ed)	
POSSA327	Site Area SA327 (180d)	0%	0	0	20-Aug-16*		-597		SA327 (180d)		
POSSA327A	Site Area SA327A (730d)	0%	0	0	20-Aug-16*		-399	<ul> <li>Site Area</li> </ul>	SA327A (730d)	, , , , , ,	
POSSA345	Site Area SA345 (0d)	0%	0	0	20-Aug-16*		-264	<ul> <li>Site Area</li> </ul>	SA345 (0d)		
ZONE 1 (C	h. 5640 to 5880)									- - - - - - - - - - - - - - - - - - -	
	er Along TWSR-West and			ities							
	ern Trunk Sewer, Water Main									     	
DSD South DSD0090	ern Trunk Sewer, Water Ma DSD Truck Sewer Laying complete	un Fire Ma 0%	ain Work	<b>S</b> 0	03-Oct-16		1			DSD Truck Sewer Layir	d complete
DSD0100	DSD Trunk Sewer Laying - overall	0%	45	45	03-Oct-16	24-Nov-16	1				
	testing (Zone 1 & Zone 2)	0,10	10	10		21110710					
NB42 (Ch.56	640-5740)-TWSR West Side									1 1 1 1	
NB00131	NB42 (Ch5640-5740) - NB panel installation	0%	5	5	20-Aug-16	25-Aug-16	810				
DSD South	ern Trunk Sewer, Water Ma	in Fire M	ain Work	S						 	
TSZ10140	Firemain installation (along NB42)	0%	30	30	20-Aug-16	24-Sep-16	289				
	5750-5810)-TWSR West Side	Э									1
Noise Barr	ier Works		e='	70	00.11		740				
NB00210	NB42A (Ch5750-5810) - NB post & panel installation	0%	97	78	00-IVIay-16 A	A 14-Dec-16	/18				
DSD South TSZ10190	ern Trunk Sewer, Water Ma Firemain installation (along NB42A)	in Fire Ma	ain Work 20	S 20	20-Aug-16	12-Sen-16	-80				
			20	20	, wy-10	.2 060-10				1 1 1 1	     
NB4/B (Ch.: Noise Barr	5820-5880)-TWSR West Side ier Works	J								1 1 1 1	 
NB00250	NB47B (Ch5820-5880)- NB post &	0%	59	59	20-Aug-16	31-Oct-16	756			 	<b>j</b>
Noise Barri	panel installation er Along Fanling Highwa	y N/B								1 	
Site Clearan	ce & Demolition of Existing										
	nd Utility Works	08(	101	404	04 NL 40	00.14: 17	400			     	
ADVZ20180	Utility cable changeover period (NWT)	0%	184	184	01-Nov-16	03-May-17					
ADVZ20182	Additional Utilitly cable changeover period (PCCW, HCG)	0%	274	274	01-Nov-16	01-Aug-17	-273				
	h. 5880 to 6930)										
	er Along TWSR-West and		New Util	ities						1 1 1 1 1	
	nce & Demolition of Existing S	Structure								1 1 1 1	
Demolition Z2.P2N.1250	Construction of proposed SHRINE	0%	165	165	20-Aug-16	15-Mar-17	630			1 4	
	880-5930)-TWSR West Side									, , , ,	
Noise Barr										1 1 1 1	
NB00290	NB47 (Ch5880-5930)- NB post & panel installation	0%	5	5	20-Aug-16	25-Aug-16	790			· · · · · · · · · · · · · · · · · · ·	
NB47A (Ch.	5950-5975)-TWSR West Side	e									
Noise Barr NB00350	ier Works NB47A - NB post & panel installation	0%	E	F	20 4.07 16	25 Aug 16	700			   	
	· ·	0%	5	Э	20-Aug-16	25-Aug-16	790			1 1 1 1 1	
Undergrou UUZ20110	nd Utility Works Utility cable laying by Utility	80.22%	36	182	13-Jan-16 A	03-Oct-16	-192				
UUZ20240	companies (Along NB47A) Utility cable laying by Utility	80.22%	36	182		03-Oct-16					
	companies (Along NB47A-above	00.22 /0	50	102	15-5411-10 A		-132				
	995-6120)-TWSR West Side ern Trunk Sewer, Water Ma	in Fire M	ain Work	·e						1 1 1 1	
TSZ10440	Firemain installation (along NB48,	0%	104	55	20-Jun-16 A	22-Dec-16	-146			 	
TSZ10490	0-60m) Firemain installation (along NB48,	0%	104	51	20-Jun-16 A	22-Dec-16	-146				
Undergrou	60-110m) nd Utility Works										
UUZ20120	Utility cable laying by Utility	76.37%	43	182	21-Jan-16 A	12-Oct-16	-199			+	
NB49 (Ch.6	companies (Along NB48, 0-60m) 145-6215)-TWSR West Side									I I I	
Noise Barr	ier Works										
NB00540	NB49 - NB post & panel installation	0%	5	5	20-Aug-16	25-Aug-16	790				
	ern Trunk Sewer, Water Ma				01 1 1	45.0	4055				
TSZ10530	Watermain installation (along NB49)	8%	46	50		15-Oct-16					
TSZ10540	Firemain installation (along NB49)	0%	20	20	17-Oct-16	08-Nov-16	1082				
	nd Utility Works	70.070	'	450		20.0	404				
UUZ20140	Utility cable laying by Utility companies (Along NB49, 0-70m)	76.67%	35	150	03-⊢eb-16 A	30-Sep-16	-191				
	6215-6235)-TWSR West Side	Э									
Noise Barr NB00590	ier Works NB49B - NB production	0%	26	26	20-Aug-16	14-Sep-16	953				
NB00600	NB49B - NB post & panel	0%	5	5	15-Sep-16	21-Sep-16				· · ·	
	installation			-	10-0eh-10	21-0eh-10	,00			1 1 1 1	
DSD South TSZ10570	ern Trunk Sewer, Water Ma DSD Trunk Sewer laying (along	tin Fire M 56.6%	ain Work 23	<b>S</b> 53	01-Jun-16 A	15-Sep-16	-103			· · ·	
TSZ10570	NB49B - ID2-1) Watermain installation (along	0%	20	20	17-Sep-16	12-Oct-16					
TSZ10580	NB49B)										
	Firemain installation (along NB49B)	0%	20	20	13-Oct-16	04-Nov-16	256				
Undergrou UUZ20150	nd Utility Works Utility cable laying by Utility	58.93%	23	56	10lun-16 ^	15-Sep-16	-170				
	companies (Along NB49B, 0-16m)	JO.93%	23	סט	10-Jun-16 A	10-3ep-16	-179			1 1	
	240-6280)-TWSR West Side									1 1 1 1 1	
Noise Barr									1	· _ ·	
Remaining Lev Actual Level of		608)			(	Contract	No. H	HY/2012/06			Revision P Rev 1
Actual Level of Actual Work	Layout: 3 Month Rolling	Program	Widenir	ng of I	Fanling H	ighwav -	Tai ⊦	lang to Wo Hop Shek Inte	rchange		P Rev 1 P Rev 1A
Remaining Wo	Dage 1 of 7				•	•		•			P Rev 2
0.00					3 Mon	th Rolling	g Pro	gram(20-Aug-16)	page lang	07-Apr-16 WI	P Rev 3
Critical Remain		I									

	Activity Name	Dur. %	Rem.	Original	I Start	Finish	Total			0010			
NBASSI			Duration			0- ·	Float	Aug	_	2016 Sep		Oct	No
NB00720	NB54 - NB post & panel installation	0%	5	5	20-Aug-16	25-Aug-16	790						
DSD South TSZ10630	ern Trunk Sewer, Water Ma Watermain installation (along NB54)	ain Fire Maii 55.7%	n Work 35	<mark>(S</mark> 79	20-May-16 A	30-Sep-16	-20						
TSZ10640	Firemain installation (along NB54)	0%	30	30	13-Sep-16	· · · · · · · · · · · · · · · · · · ·		 					
Undergrou	nd Utility Works				•								
UUZ20160	Utility cable laying by Utility companies (Along NB54, 0-40m)	84.43%	26	167	21-Jan-16 A	20-Sep-16	-182						
NB54A (Ch.6	6290-6350)-TWSR West Side	Э											
Noise Barri	ier Works NB54A - backfilling	0%	10	10	14 Nov 16	26-Nov-16	67	 					
NB00770	NB54A - NB production	81.33%	12 14	12 75	14-Nov-16 20-May-16 A			 					
					20-May-16 A	02-Sep-16	905						
TSZ10680	ern Trunk Sewer, Water Ma Watermain installation (along	66.1%	1 Work 40	<b>S</b> 118	14-Mar-16 A	07-Oct-16	-67						
TSZ10690	NB54A) Firemain installation (along NB54A)	0%	30	30	08-Oct-16	12-Nov-16	-67	 					
Undergrou	nd Utility Works												
UUZ20170	Utility cable laying by Utility companies (Along NB54A, 0-60m)	19.18%	59	73	05-Jul-16 A	31-Oct-16	-215						
	365-6445)-TWSR West Side												
Noise Barri	ier Works NB57 - NB post & panel installation	0%	5	F	20 Aug 16	25 Aug 16	700	 					
NB00860	· ·	0%	5	5	20-Aug-16	25-Aug-16	790						
DSD South TSZ10730	ern Trunk Sewer, Water Ma Watermain installation (along NB57)	ain Fire Maii	n Work 27	<b>S</b> 27	20-Aug-16	21-Sep-16	-54	 					
TSZ10740	Firemain installation (along NB57)	0%	30	30	22-Sep-16	28-Oct-16		 					
TSZ10990	Backfilling for UU and Firemain &	0%	12	12	29-Oct-16	11-Nov-16		 					
	Watermain				20 000 10		•••						
Undergrou UUZ20180	nd Utility Works Utility cable laying by Utility	76.03%	35	146	26-Feb-16 A	30-Sep-16	-191						
NB58 (Ch 64	companies (Along NB57. 0-80m) 145-6480)-TWSR West Side												
Noise Barri								 					
NB00910	NB58 - backfilling	0%	7	7	20-Aug-16	27-Aug-16	-67	 <b>—</b>					, , , ,
NB00920	NB58 - NB production	57.55%	45	106	20-May-16 A	03-Oct-16	934						
NB00930	NB58 - NB post & panel installation	0%	5	5	04-Oct-16	08-Oct-16	754					3	
	ern Trunk Sewer, Water Ma				00 A 40	47.0 4 40		 					
TSZ10780	Watermain installation (along NB58)	0%	40	40	29-Aug-16	17-Oct-16		 	· · · · · · · · · · · · · · · · · · ·				
TSZ10790	Firemain installation (along NB58)	0%	40	40	29-Aug-16	17-Oct-16	-42	 					
TSZ11010	Backfilling	0%	12	12	11-Oct-16	24-Oct-16	-42						•
Undergrou	nd Utility Works Utility cable laying by Utility	60.67%	35	89	16-May-16 A	30 Sop 16	-101	 					
	companies (Along NB58, 0-45m)	00.07 %	35	09	10-may-10 P	30-3ep-16	-191						
NB59 (Ch.64 Noise Barri	190-6590)-TWSR West Side												
NB00980	NB59 - backfilling	0%	12	12	03-Oct-16	17-Oct-16	-32	 					
NB00990	NB59 - NB production	80.26%	15	76	20-May-16 A	03-Sep-16	953						
NB01000	NB59 - NB post & panel installation	0%	12	12	18-Oct-16	31-Oct-16	736	 					
DSD South	ern Trunk Sewer, Water Ma	ain Fire Mair	n Work	S									
TSZ10830													1
-0210030	Watermain installation (along NB59)	91.15%	10	113	11-Apr-16 A	31-Aug-16	-7						
TSZ10830	Watermain installation (along NB59) Firemain installation (along NB59)	91.15% 88.51%	10 10	113 87	11-Apr-16 A 20-May-16 A								
TSZ10840 Undergrou	Firemain installation (along NB59)	88.51%	10	87	20-May-16 A	31-Aug-16	-7						
TSZ10840	Firemain installation (along NB59)				· ·	31-Aug-16	-7				·····		
TSZ10840 Undergrou UUZ20200 NB63 (Ch.66	Firemain installation (along NB59) nd Utility Works Utility cable laying by Utility companies (Along NB59, 0-95m) 510-6700)-TWSR West Side	88.51%	10	87	20-May-16 A	31-Aug-16	-7						
TSZ10840 Undergrou UUZ20200 NB63 (Ch.66 Noise Barri	Firemain installation (along NB59) nd Utility Works Utility cable laying by Utility companies (Along NB59, 0-95m) 510-6700)-TWSR West Side ier Works	88.51%	10	87	20-May-16 A	31-Aug-16 30-Sep-16	-7 -191						
TSZ10840 Undergroun UUZ20200 NB63 (Ch.66 Noise Barri NB01050	Firemain installation (along NB59) nd Utility Works Utility cable laying by Utility companies (Along NB59, 0-95m) 510-6700)-TWSR West Side ier Works NB63 - NB post & panel installation	88.51% 76.51% 0%	10 35 5	87 149 5	20-May-16 A	31-Aug-16	-7 -191						
TSZ10840 Undergroun UUZ20200 NB63 (Ch.66 Noise Barri NB01050	Firemain installation (along NB59) nd Utility Works Utility cable laying by Utility companies (Along NB59, 0-95m) 510-6700)-TWSR West Side ier Works	88.51% 76.51% 0%	10 35 5	87 149 5	20-May-16 A	30-Sep-16 25-Aug-16	-7 -191 790						
TSZ10840 Undergroun UUZ20200 NB63 (Ch.66 Noise Barri NB01050 DSD South TSZ10340	Firemain installation (along NB59) nd Utility Works Utility cable laying by Utility companies (Along NB59, 0-95m) 510-6700)-TWSR West Side ier Works NB63 - NB post & panel installation ern Trunk Sewer, Water Ma Firemain installation (along NB63)	88.51% 76.51% 0% ain Fire Main	10 35 5 <b>1 Work</b> 30	87 149 5	20-May-16 A	30-Sep-16 25-Aug-16	-7 -191 790						
TSZ10840 Undergroun UUZ20200 NB63 (Ch.66 Noise Barri NB01050 DSD South TSZ10340	Firemain installation (along NB59) nd Utility Works Utility cable laying by Utility companies (Along NB59, 0-95m) 510-6700)-TWSR West Side ier Works NB63 - NB post & panel installation ern Trunk Sewer, Water Ma Firemain installation (along NB63) ern Trunk Sewer - Trenchle Town gas pipe laying (change of	88.51% 76.51% 0% ain Fire Main	10 35 5 <b>1 Work</b> 30	87 149 5	20-May-16 A	30-Sep-16 25-Aug-16	-7 -191 790 -15						
TSZ10840 UDZ20200 NB63 (Ch.66 Noise Barri NB01050 DSD South TSZ10340 DSD South TSZ11025	Firemain installation (along NB59) nd Utility Works Utility cable laying by Utility companies (Along NB59, 0-95m) 510-6700)-TWSR West Side ier Works NB63 - NB post & panel installation ern Trunk Sewer, Water Ma Firemain installation (along NB63) ern Trunk Sewer - Trenchle Town gas pipe laying (change of design) nd Utility Works	88.51% 76.51% 0% ain Fire Main 0%	10 35 5 1 Work 30 ction	87 149 5 <b>S</b> 30	20-Aug-16 A 20-Aug-16 A 20-Aug-16 A	30-Sep-16 25-Aug-16 24-Sep-16	-7 -191 790 -15						
TSZ10840 Undergrou UUZ20200 NB63 (Ch.66 Noise Barri NB01050 DSD South TSZ10340 DSD South TSZ11025	Firemain installation (along NB59) nd Utility Works Utility cable laying by Utility companies (Along NB59, 0-95m) 510-6700)-TWSR West Side ier Works NB63 - NB post & panel installation ern Trunk Sewer, Water Ma Firemain installation (along NB63) ern Trunk Sewer - Trenchle Town gas pipe laying (change of design)	88.51% 76.51% 0% ain Fire Main 0%	10 35 5 1 Work 30 ction	87 149 5 <b>S</b> 30	20-Aug-16 A 20-Aug-16 A 20-Aug-16 A	30-Sep-16 25-Aug-16 24-Sep-16 12-Sep-16	-7 -191 790 -15 16						
TSZ10840 Undergroun UUZ20200 NB63 (Ch.66 Noise Barri NB01050 DSD South TSZ10340 DSD South TSZ11025 Undergroun UUZ20230 Bridge Con	Firemain installation (along NB59) nd Utility Works Utility cable laying by Utility companies (Along NB59, 0-95m) 510-6700)-TWSR West Side ier Works NB63 - NB post & panel installation ern Trunk Sewer, Water Ma Firemain installation (along NB63) ern Trunk Sewer - Trenchle Town gas pipe laying (change of design) nd Utility Works Utility cable laying by Utility companies (Along NB63~100m) struction	88.51% 76.51% 0% ain Fire Main 0%	10 35 5 1 Work 30 ction 20	87 149 5 30 20	20-May-16 A 29-Jan-16 A 20-Aug-16 20-Jun-16 A 20-Aug-16	30-Sep-16 25-Aug-16 24-Sep-16 12-Sep-16	-7 -191 790 -15 16						
TSZ10840 Undergroun UUZ20200 NB63 (Ch.60 Noise Barri NB01050 DSD South TSZ10340 DSD South TSZ11025 Undergroun UUZ20230 Bridge Con New Tai Han	Firemain installation (along NB59) nd Utility Works Utility cable laying by Utility companies (Along NB59, 0-95m) 510-6700)-TWSR West Side ier Works NB63 - NB post & panel installation ern Trunk Sewer, Water Ma Firemain installation (along NB63) ern Trunk Sewer - Trenchle Town gas pipe laying (change of design) nd Utility Works Utility cable laying by Utility companies (Along NB63~100m) struction	88.51% 76.51% 0% ain Fire Main 0%	10 35 5 1 Work 30 ction 20	87 149 5 30 20	20-May-16 A 29-Jan-16 A 20-Aug-16 20-Jun-16 A 20-Aug-16	30-Sep-16 25-Aug-16 24-Sep-16 12-Sep-16	-7 -191 790 -15 16						
TSZ10840 Undergroun UUZ20200 NB63 (Ch.66 Noise Barri NB01050 DSD South TSZ10340 DSD South TSZ11025 Undergroun UUZ20230 Bridge Con	Firemain installation (along NB59) nd Utility Works Utility cable laying by Utility companies (Along NB59, 0-95m) 510-6700)-TWSR West Side ier Works NB63 - NB post & panel installation ern Trunk Sewer, Water Ma Firemain installation (along NB63) ern Trunk Sewer - Trenchle Town gas pipe laying (change of design). nd Utility Works Utility cable laying by Utility companies (Along NB63~100m) struction ng Footbridge	88.51% 76.51% 0% ain Fire Main 0%	10 35 5 1 Work 30 ction 20	87 149 5 30 20	20-May-16 A 29-Jan-16 A 20-Aug-16 20-Jun-16 A 20-Aug-16	31-Aug-16 30-Sep-16 25-Aug-16 24-Sep-16 12-Sep-16 30-Sep-16	-7 -191 790 -15 16 -191						
TSZ10840 Undergroun UUZ20200 NB63 (Ch.66 Noise Barri NB01050 DSD South TSZ10340 DSD South TSZ11025 Undergroun UUZ20230 Bridge Con New Tai Han General THBF0350	Firemain installation (along NB59) nd Utility Works Utility cable laying by Utility companies (Along NB59, 0-95m) 510-6700)-TWSR West Side ier Works NB63 - NB post & panel installation ern Trunk Sewer, Water Ma Firemain installation (along NB63) ern Trunk Sewer - Trenchle Town gas pipe laying (change of design). nd Utility Works Utility cable laying by Utility companies (Along NB63~100m) struction ng Footbridge Steel Staircase & Ramp prefabrication (THFB-TWSR-W	88.51% 76.51% 0% ain Fire Main 0% 92.06%	10 35 5 1 Work 30 20 35	87 149 5 30 20 441	20-May-16 A 29-Jan-16 A 20-Aug-16 20-Jun-16 A 20-Jun-16 A 20-Jun-16 A	31-Aug-16 30-Sep-16 25-Aug-16 24-Sep-16 12-Sep-16 30-Sep-16	-7 -191 790 -15 16 -191						
TSZ10840 Undergroun UUZ20200 NB63 (Ch.66 Noise Barri NB01050 DSD South TSZ10340 DSD South TSZ11025 Undergroun UUZ20230 Bridge Con New Tai Han General THBF0350 THBF0360	Firemain installation (along NB59) nd Utility Works Utility cable laying by Utility companies (Along NB59, 0-95m) 510-6700)-TWSR West Side ier Works NB63 - NB post & panel installation ern Trunk Sewer, Water Ma Firemain installation (along NB63) ern Trunk Sewer - Trenchle Town gas pipe laying (change of design) nd Utility Works Utility cable laying by Utility companies (Along NB63~100m) struction ng Footbridge Steel Staircase & Ramp prefabrication (THFB-TWSR-W Steel Staircase & Ramp available on site (THFB-TWSR-W side)	88.51% 76.51% 0% ain Fire Main 0% 92.06% 92.06%	10 35 5 1 Work 30 20 35 64 0	87 149 5 30 20 441 90 0	20-May-16 A 29-Jan-16 A 20-Aug-16 20-Aug-16 20-Aug-16 20-Aug-16 29-Jan-15 A 29-Jan-15 A 20-Jul-16 A 07-Nov-16	31-Aug-16 30-Sep-16 25-Aug-16 24-Sep-16 30-Sep-16 30-Sep-16	-7 -191 790 -15 16 -191 -191						S1
TSZ10840 Undergroun UUZ20200 NB63 (Ch.66 Noise Barri NB01050 DSD South TSZ10340 DSD South TSZ11025 Undergroun UUZ20230 Bridge Con New Tai Han General THBF0350 THBF0360 THBF0370	Firemain installation (along NB59) nd Utility Works Utility cable laying by Utility companies (Along NB59, 0-95m) 510-6700)-TWSR West Side ier Works NB63 - NB post & panel installation ern Trunk Sewer, Water Ma Firemain installation (along NB63) ern Trunk Sewer - Trenchle Town gas pipe laying (change of design) nd Utility Works Utility cable laying by Utility companies (Along NB63~100m) struction og Footbridge Steel Staircase & Ramp prefabrication (THFB-TWSR-W Steel Staircase & Ramp available on site (THFB-TWSR-W side) Steel Staircase & Bridge prefabrication (THFB-TWSR-E side)	88.51% 76.51% 0% ain Fire Main 0% 92.06% 92.06% 28.89% 0% 28.89%	10 35 5 <b>n Work</b> 30 <b>ction</b> 20 35 64 0 63	87 149 5 30 20 441 90 0 90	20-May-16 A 29-Jan-16 A 20-Aug-16 A 20-Jun-16 A 20-Jun-16 A 20-Jun-16 A 20-Jun-16 A 20-Jun-16 A	31-Aug-16 30-Sep-16 25-Aug-16 24-Sep-16 30-Sep-16 30-Sep-16	-7 -191 790 -15 16 -191 -191 94 94 94						
TSZ10840 Undergroun UUZ20200 NB63 (Ch.66 Noise Barri NB01050 DSD South TSZ10340 DSD South TSZ11025 Undergroun UUZ20230 Bridge Con New Tai Han General THBF0350 THBF0360 THBF0370 THBF0380	Firemain installation (along NB59) nd Utility Works Utility cable laying by Utility companies (Along NB59, 0-95m) 510-6700)-TWSR West Side ier Works NB63 - NB post & panel installation ern Trunk Sewer, Water Ma Firemain installation (along NB63) ern Trunk Sewer - Trenchle Town gas pjpe laying (change of design) nd Utility Works Utility cable laying by Utility companies (Along NB63~100m) struction ng Footbridge Steel Staircase & Ramp prefabrication (THFB-TWSR-W Steel Staircase & Bridge prefabrication (THFB-TWSR-E side) Steel Staircase & Bridge available on site (THFB-TWSR-E side)	88.51% 76.51% 0% ain Fire Main 0% 92.06% 92.06% 28.89% 28.89% 0% 28.89% 0%	10 35 5 1 Work 30 20 35 64 64 0 63 0	87 149 5 30 20 441 441 90 0 90	20-May-16 A 29-Jan-16 A 20-Aug-16 20-Jun-16 A 20-Jun-16 A 29-Jan-15 A 29-Jan-15 A 20-Jul-16 A 07-Nov-16 20-Jul-16 A	31-Aug-16 30-Sep-16 25-Aug-16 24-Sep-16 30-Sep-16 30-Sep-16 30-Sep-16	-7 -191 790 -15 16 -191 -191 94 94 95 95						◆ Stee
TSZ10840 Undergroun UUZ20200 NB63 (Ch.66 Noise Barri NB01050 DSD South TSZ10340 DSD South TSZ11025 Undergroun UUZ20230 Bridge Con New Tai Han General THBF0350 THBF0370 THBF0380 THBF0390	Firemain installation (along NB59) nd Utility Works Utility cable laying by Utility companies (Along NB59, 0-95m) 510-6700)-TWSR West Side ier Works NB63 - NB post & panel installation ern Trunk Sewer, Water Ma Firemain installation (along NB63) ern Trunk Sewer - Trenchle Town gas pipe laying (change of design) nd Utility Works Utility cable laying by Utility companies (Along NB63~100m) struction og Footbridge Steel Staircase & Ramp prefabrication (THFB-TWSR-W Steel Staircase & Ramp prefabrication (THFB-TWSR-W Steel Staircase & Bridge prefabrication (THFB-TWSR-E side) Steel Staircase & Bridge available on site (THFB-TWSR-E side) Steel Bridge prefabrication (THFB)	88.51% 76.51% 0% ain Fire Main 0% 92.06% 92.06% 28.89% 28.89% 0% 28.89% 0% 54%	10 35 5 1 Work 30 Ction 20 35 64 0 63 0 23	87 149 5 30 20 441 90 0 90 0 90 0	20-May-16 A 29-Jan-16 A 20-Aug-16 A 20-Jun-16 A 20-Jun-16 A 20-Jun-16 A 20-Jun-16 A 20-Jun-16 A 07-Nov-16 20-Jun-16 A	31-Aug-16 30-Sep-16 25-Aug-16 24-Sep-16 30-Sep-16 30-Sep-16	-7 -191 790 -15 16 -191 -191 -191 94 94 94 95 95 135						◆ Stee
TSZ10840 Undergroun UUZ20200 NB63 (Ch.66 Noise Barri NB01050 DSD South TSZ10340 DSD South TSZ11025 Undergroun UUZ20230 Bridge Con New Tai Han General THBF0350 THBF0360 THBF0370 THBF0390 THBF0390 THBF0400	Firemain installation (along NB59) nd Utility Works Utility cable laying by Utility companies (Along NB59, 0-95m) 510-6700)-TWSR West Side ier Works NB63 - NB post & panel installation ern Trunk Sewer, Water Ma Firemain installation (along NB63) ern Trunk Sewer - Trenchle Town gas pipe laying (change of design) nd Utility Works Utility cable laying by Utility companies (Along NB63~100m) struction ng Footbridge Steel Staircase & Ramp prefabrication (THFB-TWSR-W Steel Staircase & Bridge prefabrication (THFB-TWSR-E side) Steel Staircase & Bridge available on site (THFB-TWSR-E side) Steel Bridge prefabrication (THFB) Steel Bridge available on site (THFB)	88.51% 76.51% 0% ain Fire Main 0% 92.06% 92.06% 28.89% 28.89% 0% 28.89% 100% 28.89%	10 35 5 1 Work 30 20 35 64 64 0 63 0	87 149 5 30 20 441 441 90 0 90	20-May-16 A 29-Jan-16 A 20-Aug-16 20-Jun-16 A 20-Jun-16 A 29-Jan-15 A 29-Jan-15 A 20-Jul-16 A 07-Nov-16 20-Jul-16 A	31-Aug-16 30-Sep-16 25-Aug-16 24-Sep-16 30-Sep-16 30-Sep-16 30-Sep-16	-7 -191 790 -15 16 -191 -191 94 94 95 95			◆ Stee	I Bridge ava	ilable on site (T	◆ Stee
TSZ10840 Undergroun UUZ20200 NB63 (Ch.66 Noise Barri NB01050 DSD South TSZ10340 DSD South TSZ11025 Undergroun UUZ20230 Bridge Con New Tai Han General THBF0350 THBF0370 THBF0370 THBF0390 THBF0390 THBF0400	Firemain installation (along NB59) nd Utility Works Utility cable laying by Utility companies (Along NB59, 0-95m) 510-6700)-TWSR West Side ier Works NB63 - NB post & panel installation ern Trunk Sewer, Water Ma Firemain installation (along NB63) ern Trunk Sewer - Trenchle Town gas pipe laying (change of design) nd Utility Works Utility cable laying by Utility companies (Along NB63~100m) struction ng Footbridge Steel Staircase & Ramp prefabrication (THFB-TWSR-W Steel Staircase & Bridge prefabrication (THFB-TWSR-W Steel Staircase & Bridge prefabrication (THFB-TWSR-E side) Steel Staircase & Bridge available on site (THFB-TWSR-E side) Steel Bridge prefabrication (THFB) Steel Bridge available on site (THFB)	88.51% 76.51% 0% ain Fire Main 0% ess Constru 0% 92.06% 7 92.00000000000000000000000	10 35 5 1 Work 30 <b>Ction</b> 20 35 64 0 63 0 23 0	87 149 5 30 20 441 90 0 90 0 90 0 0 0 0 0	20-May-16 A 29-Jan-16 A 20-Aug-16 20-Jun-16 A 20-Jun-16 A 20-Jul-16 A 07-Nov-16 20-Jul-16 A 05-Nov-16 20-Jul-16 A 17-Sep-16	<ul> <li>31-Aug-16</li> <li>30-Sep-16</li> <li>25-Aug-16</li> <li>24-Sep-16</li> <li>12-Sep-16</li> <li>30-Sep-16</li> <li>05-Nov-16</li> <li>04-Nov-16</li> <li>15-Sep-16</li> </ul>	-7 -191 790 -15 16 -191 -191 94 94 94 95 95 135 135			↓ Stee	I Bridge ava	ilable on site (T	◆ Stee
TSZ10840 Undergroun UUZ20200 NB63 (Ch.66 Noise Barri NB01050 DSD South TSZ10340 DSD South TSZ11025 Undergroun UUZ20230 Bridge Con New Tai Han General THBF0350 THBF0350 THBF0370 THBF0380 THBF0390 THBF0390 THBF0400	Firemain installation (along NB59) nd Utility Works Utility cable laying by Utility companies (Along NB59, 0-95m) 510-6700)-TWSR West Side ier Works NB63 - NB post & panel installation ern Trunk Sewer, Water Ma Firemain installation (along NB63) ern Trunk Sewer - Trenchle Town gas pipe laying (change of design) nd Utility Works Utility cable laying by Utility companies (Along NB63~100m) struction Ig Footbridge Steel Staircase & Ramp prefabrication (THFB-TWSR-W Steel Staircase & Ramp available on site (THFB-TWSR-W side) Steel Staircase & Bridge prefabrication (THFB-TWSR-E side) Steel Staircase & Bridge prefabrication (THFB-TWSR-E side) Steel Staircase & Bridge available on site (THFB-TWSR-E side) Steel Bridge prefabrication (THFB) Steel Bridge available on site (THFB) t/ FL Highway N/B Side Se THP5 - Pile cap, Pier and Pier Head	88.51%	10 35 5 1 Work 30 Ction 20 35 64 0 64 0 63 0 0 23 0	87 149 5 30 20 441 90 0 90 0 90 0 90 0 50 0 306	20-May-16 A 29-Jan-16 A 20-Aug-16 20-Jun-16 A 20-Jun-16 A 20-Jun-16 A 20-Jun-16 A 20-Jun-16 A 07-Nov-16 20-Jun-16 A 05-Nov-16 20-Jun-16 A 31-Oct-15 A	<ul> <li>31-Aug-16</li> <li>30-Sep-16</li> <li>25-Aug-16</li> <li>24-Sep-16</li> <li>12-Sep-16</li> <li>30-Sep-16</li> <li>05-Nov-16</li> <li>04-Nov-16</li> <li>15-Sep-16</li> <li>16-Nov-16</li> </ul>	-7 -191 790 -15 16 -191 -191 -191 -191 -191 -191 -191 -			↓ Stee	I Bridge ava		◆ Stee
TSZ10840 Undergroun UUZ20200 NB63 (Ch.66 Noise Barri NB01050 DSD South TSZ10340 DSD South TSZ11025 Undergroun UUZ20230 Bridge Con New Tai Han General THBF0350 THBF0370 THBF0370 THBF0380 THBF0390 THBF0390 THBF0140 THBF0140	Firemain installation (along NB59) nd Utility Works Utility cable laying by Utility companies (Along NB59, 0-95m) 510-6700)-TWSR West Side ier Works NB63 - NB post & panel installation ern Trunk Sewer, Water Ma Firemain installation (along NB63) ern Trunk Sewer - Trenchle Town gas pipe laying (change of design) nd Utility Works Utility cable laying by Utility companies (Along NB63~100m) struction ng Footbridge Steel Staircase & Ramp prefabrication (THFB-TWSR-W Steel Staircase & Ramp available on site (THFB-TWSR-W side) Steel Staircase & Bridge prefabrication (THFB-TWSR-E side). Steel Staircase & Bridge prefabrication (THFB-TWSR-E side). Steel Bridge prefabrication (THFB) Steel Bridge prefabrication (THFB) Steel Bridge available on site (THFB) t/ FL Highway N/B Side Se THP5 - Pile cap, Pier and Pier Head THP8, THP9 - Pile cap, Pier and Pier Head	88.51%         76.51%         76.51%         0%         ain Fire Main 0%         ess Construt 0%         92.06%         92.06%         28.89%         0%         0%         0%         92.06%         0% <td< td=""><td>10 35 5 1 Work 30 20 35 64 0 63 0 23 0 23 0</td><td>87 149 5 30 20 441 90 441 90 0 90 0 90 0 90 0 0 50 0 0 306 398</td><td>20-May-16 A 29-Jan-16 A 20-Aug-16 20-Jun-16 A 20-Jun-16 A 20-Jun-16 A 20-Jul-16 A 07-Nov-16 20-Jul-16 A 07-Nov-16 20-Jul-16 A 17-Sep-16 31-Oct-15 A 13-Jul-15 A</td><td>31-Aug-16 30-Sep-16 25-Aug-16 24-Sep-16 12-Sep-16 30-Sep-16 30-Sep-16 05-Nov-16 04-Nov-16 15-Sep-16</td><td>-7 -191 790 -15 16 -191 -191 94 94 94 95 95 135 135 135</td><td></td><td></td><td></td><td>I Bridge ava</td><td></td><td>◆ Stee</td></td<>	10 35 5 1 Work 30 20 35 64 0 63 0 23 0 23 0	87 149 5 30 20 441 90 441 90 0 90 0 90 0 90 0 0 50 0 0 306 398	20-May-16 A 29-Jan-16 A 20-Aug-16 20-Jun-16 A 20-Jun-16 A 20-Jun-16 A 20-Jul-16 A 07-Nov-16 20-Jul-16 A 07-Nov-16 20-Jul-16 A 17-Sep-16 31-Oct-15 A 13-Jul-15 A	31-Aug-16 30-Sep-16 25-Aug-16 24-Sep-16 12-Sep-16 30-Sep-16 30-Sep-16 05-Nov-16 04-Nov-16 15-Sep-16	-7 -191 790 -15 16 -191 -191 94 94 94 95 95 135 135 135				I Bridge ava		◆ Stee
TSZ10840 Undergroun UUZ20200 NB63 (Ch.66 Noise Barri NB01050 DSD South TSZ10340 DSD South TSZ11025 Undergroun UUZ20230 Bridge Con New Tai Han General THBF0350 THBF0350 THBF0350 THBF0370 THBF0380 THBF0390 THBF0390 THBF0140 THBF0140 THBF0180 THBF0180	Firemain installation (along NB59) nd Utility Works Utility cable laying by Utility companies (Along NB59, 0-95m) 510-6700)-TWSR West Side ier Works NB63 - NB post & panel installation ern Trunk Sewer, Water Ma Firemain installation (along NB63) ern Trunk Sewer - Trenchle Town gas pipe laying (change of design) nd Utility Works Utility cable laying by Utility companies (Along NB63~100m) struction ng Footbridge Steel Staircase & Ramp prefabrication (THFB-TWSR-W Steel Staircase & Ramp available on site (THFB-TWSR-W side) Steel Staircase & Bridge prefabrication (THFB-TWSR-E side) Steel Bridge available on site (THFB) Steel Bridge available on site (THFB) struction (THFB-TWSR-E side) Steel Bridge available on site (THFB) ster Herd THP8, THP9 - Pile cap, Pier and Pier Head THAB3 - pile cap & abutment wall	88.51%	10 35 5 1 Work 30 Ction 20 35 64 0 63 0 0 23 0 0 23 0 0 23 0	87 149 5 30 20 441 90 0 441 90 0 0 90 0 0 50 0 0 306 398 54	20-May-16 A 29-Jan-16 A 20-Aug-16 20-Aug-16 20-Jun-16 A 20-Aug-16 20-Jun-16 A 20-Jun-16 A 20-Jun-16 A 07-Nov-16 20-Jun-16 A 05-Nov-16 20-Jun-16 A 17-Sep-16 31-Oct-15 A 13-Jun-15 A	<ul> <li>31-Aug-16</li> <li>30-Sep-16</li> <li>25-Aug-16</li> <li>24-Sep-16</li> <li>12-Sep-16</li> <li>30-Sep-16</li> <li>05-Nov-16</li> <li>04-Nov-16</li> <li>15-Sep-16</li> <li>16-Nov-16</li> <li>15-Sep-16</li> </ul>	-7 -191 790 -15 16 -191 -191 -191 -191 -191 -191 -191 -				I Bridge ava		◆ Stee
TSZ10840 Undergroun UUZ20200 NB63 (Ch.66 Noise Barri NB01050 DSD South TSZ10340 DSD South TSZ11025 Undergroun UUZ20230 Bridge Con New Tai Han General THBF0350 THBF0370 THBF0370 THBF0380 THBF0390 THBF0390 THBF0140 THBF0140	Firemain installation (along NB59) nd Utility Works Utility cable laying by Utility companies (Along NB59, 0-95m) 510-6700)-TWSR West Side ier Works NB63 - NB post & panel installation ern Trunk Sewer, Water Ma Firemain installation (along NB63) ern Trunk Sewer - Trenchle Town gas pipe laying (change of design) nd Utility Works Utility cable laying by Utility companies (Along NB63~100m) struction ng Footbridge Steel Staircase & Ramp prefabrication (THFB-TWSR-W Steel Staircase & Ramp available on site (THFB-TWSR-W Side) Steel Staircase & Bridge prefabrication (THFB-TWSR-E side) Steel Staircase & Bridge on site (THFB-TWSR-E side) Steel Bridge prefabrication (THFB) Steel Bridge available on site (THFB)- t/ FL Highway N/B Side Se THP5 - Pile cap, Pier and Pier Head THAB3 - pile cap & abutment wall THAB3 - Backfilling (~4m)	88.51%       76.51%         76.51%       76.51%         00%       76.51%         ain Fire Main 0%       76.51%         92.06%       76.51%         92.06%       70%         92.06%       70%         28.89%       70%         0%       70%         0%       70%         0%       70%         0%       70%         0%       70%         0%       70%         0%       70%         10%       70%         10%       70%         10%       70%         10%       70%         10%       70%         10%       70%         10%       70%	10 35 5 1 Work 30 20 35 64 0 63 0 23 0 23 0	87 149 5 30 20 441 90 441 90 0 90 0 90 0 90 0 0 50 0 0 306 398	20-May-16 A 29-Jan-16 A 20-Aug-16 20-Jun-16 A 20-Jun-16 A 20-Jun-16 A 20-Jul-16 A 07-Nov-16 20-Jul-16 A 05-Nov-16 20-Jul-16 A 17-Sep-16 31-Oct-15 A 13-Jul-15 A	31-Aug-16 30-Sep-16 25-Aug-16 24-Sep-16 12-Sep-16 30-Sep-16 30-Sep-16 05-Nov-16 04-Nov-16 15-Sep-16	-7 -191 790 -15 16 -191 -191 -191 -191 -191 -191 -191 -			Stee	I Bridge ava		◆ Stea
TSZ10840 Undergroun UUZ20200 NB63 (Ch.66 Noise Barri NB01050 DSD South TSZ10340 DSD South TSZ11025 Undergroun UUZ20230 Bridge Con New Tai Han General THBF0350 THBF0350 THBF0350 THBF0380 THBF0390 THBF0390 THBF0140 THBF0140 THBF0140	Firemain installation (along NB59) nd Utility Works Utility cable laying by Utility companies (Along NB59, 0-95m) 510-6700)-TWSR West Side ier Works NB63 - NB post & panel installation ern Trunk Sewer, Water Ma Firemain installation (along NB63) ern Trunk Sewer - Trenchle Town gas pipe laying (change of design) nd Utility Works Utility cable laying by Utility companies (Along NB63~100m) struction ng Footbridge Steel Staircase & Ramp prefabrication (THFB-TWSR-W Steel Staircase & Ramp available on site (THFB-TWSR-W side) Steel Staircase & Bridge prefabrication (THFB-TWSR-E side) Steel Bridge available on site (THFB) Steel Bridge available on site (THFB) struction (THFB-TWSR-E side) Steel Bridge available on site (THFB) ster Herd THP8, THP9 - Pile cap, Pier and Pier Head THAB3 - pile cap & abutment wall	88.51%	10 35 5 1 Work 30 Ction 20 35 64 0 63 0 0 23 0 0 23 0 0 23 0	87 149 5 30 20 441 90 0 441 90 0 0 90 0 0 50 0 0 306 398 54	20-May-16 A 29-Jan-16 A 20-Aug-16 20-Aug-16 20-Jun-16 A 20-Aug-16 20-Jun-16 A 20-Jun-16 A 20-Jun-16 A 07-Nov-16 20-Jun-16 A 05-Nov-16 20-Jun-16 A 17-Sep-16 31-Oct-15 A 13-Jun-15 A	<ul> <li>31-Aug-16</li> <li>30-Sep-16</li> <li>25-Aug-16</li> <li>24-Sep-16</li> <li>12-Sep-16</li> <li>30-Sep-16</li> <li>05-Nov-16</li> <li>04-Nov-16</li> <li>15-Sep-16</li> <li>16-Nov-16</li> <li>15-Sep-16</li> </ul>	-7 -191 790 -15 16 -191 -191 -191 94 94 94 95 135 135 135 135 35 35 35 35			Stee	I Bridge ava		◆ Stee
TSZ10840 Undergroun UUZ20200 NB63 (Ch.66 Noise Barri NB01050 DSD South TSZ10340 DSD South TSZ11025 Undergroun UUZ20230 Bridge Con New Tai Han General THBF0350 THBF0350 THBF0370 THBF0380 THBF0390 THBF0390 THBF0140 THBF0140 THBF0140 THBF0140 THBF0140	Firemain installation (along NB59) nd Utility Works Utility cable laying by Utility companies (Along NB59, 0-95m) 510-6700)-TWSR West Side ier Works NB63 - NB post & panel installation ern Trunk Sewer, Water Ma Firemain installation (along NB63) ern Trunk Sewer - Trenchle Town gas pipe laying (change of design) nd Utility Works Utility cable laying by Utility companies (Along NB63~100m) struction ng Footbridge Steel Staircase & Ramp prefabrication (THFB-TWSR-W Steel Staircase & Ramp available on site (THFB-TWSR-W side) Steel Staircase & Bridge prefabrication (THFB-TWSR-E side) Steel Staircase & Bridge available on site (THFB-TWSR-E side) Steel Bridge prefabrication (THFB) Steel Bridge prefabrication (THFB) steel Bridge available on site (THFB) t/ FL Highway N/B Side Se THP5 - Pile cap, Pier and Pier Head THAB3 - pile cap & abutment wall THAB3 - Backfilling (~4m) Steel Staircase ready for erection	88.51%       76.51%         76.51%       76.51%         00%       76.51%         ain Fire Main 0%       76.51%         92.06%       76.51%         92.06%       70%         92.06%       70%         28.89%       70%         0%       70%         0%       70%         0%       70%         0%       70%         0%       70%         0%       70%         0%       70%         10%       70%         10%       70%         10%       70%         10%       70%         10%       70%         10%       70%         10%       70%	10 35 5 1 Work 30 Ction 20 35 64 0 63 0 23 0 23 0 26 26 26 23 27	87 149 5 30 20 441 90 441 90 0 90 0 90 0 90 0 0 90 0 0 306 398 54 27	20-May-16 A 29-Jan-16 A 20-Aug-16 20-Aug-16 20-Jun-16 A 20-Aug-16 20-Jun-16 A 20-Jun-16 A 20-Jun-16 A 07-Nov-16 20-Jun-16 A 05-Nov-16 20-Jun-16 A 17-Sep-16 31-Oct-15 A 13-Jun-15 A	31-Aug-16         30-Sep-16         25-Aug-16         24-Sep-16         12-Sep-16         30-Sep-16         05-Nov-16         05-Nov-16         15-Sep-16         16-Nov-16         15-Sep-16         20-Oct-16         16-Nov-16         15-Sep-16	-7 -191 790 -15 16 -191 -191 -191 -191 -191 -191 -191 -				I Bridge ava		◆ Stea
TSZ10840 Undergroun UUZ20200 NB63 (Ch.66 Noise Barri NB01050 DSD South TSZ10340 DSD South TSZ11025 Undergroun UUZ20230 Bridge Con New Tai Han General THBF0350 THBF0350 THBF0370 THBF0380 THBF0380 THBF0390 THBF0140 THBF0400 THBF0400 THBF0230 THBF0235	Firemain installation (along NB59) nd Utility Works Utility cable laying by Utility companies (Along NB59, 0-95m) 510-6700)-TWSR West Side ier Works NB63 - NB post & panel installation ern Trunk Sewer, Water Ma Firemain installation (along NB63) ern Trunk Sewer - Trenchle Town gas pipe laying (change of design) nd Utility Works Utility cable laying by Utility companies (Along NB63~100m) struction ng Footbridge Steel Staircase & Ramp prefabrication (THFB-TWSR-W Steel Staircase & Ramp available on site (THFB-TWSR-W side) Steel Staircase & Bridge prefabrication (THFB-TWSR-E side) Steel Staircase & Bridge on site (THFB-TWSR-E side) Steel Bridge prefabrication (THFB) Steel Bridge available on site (THFB) t/ FL Highway N/B Side Se THP5 - Pile cap, Pier and Pier Head THAB3 - Backfilling (~4m) Steel Staircase ready for erection (THFB-TWSR-W side) THAB3 - Backfilling (~4m) Steel Staircase ready for erection (THFB-TWSR-W side) THP6, THP7 - Pile cap, Pier and Pier Head Erect Staircase (THFB-TWSR-W	88.51%       76.51%       76.51%       0%       ain Fire Mail       0%       92.06%       92.06%       28.89%       28.89%       0%       28.89%       0%       28.89%       0%       28.89%       0%       28.89%       0%       28.89%       0%       28.89%       0%       28.89%       0%       28.89%       0%       28.89%       0%       28.89%       10%       10%       10%       10%       10%       10%       10%       10%       10%       10%       10%	10 35 5 1 Work 30 Ction 20 35 64 0 63 0 64 0 63 0 0 23 0 0 23 0 0 23 26 26 26 23 27 0	87 149 5 30 20 441 90 441 90 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	20-May-16 A 29-Jan-16 A 20-Aug-16 20-Aug-16 20-Jun-16 A 20-Aug-16 20-Jun-16 A 20-Jun-16 A 07-Nov-16 20-Jun-16 A 05-Nov-16 20-Jun-16 A 05-Nov-16 31-Oct-15 A 13-Jun-16 A 15-Jun-16 A	31-Aug-16         30-Sep-16         25-Aug-16         24-Sep-16         12-Sep-16         30-Sep-16         05-Nov-16         05-Nov-16         15-Sep-16         16-Nov-16         16-Nov-16         16-Nov-16         16-Nov-16         16-Nov-16         16-Nov-16         16-Nov-16         17-Jan-17	-7 -191 790 -15 16 -191 -191 94 94 94 95 135 135 135 135 135 35 35 35 35 168 145 35				I Bridge ava		◆ Stea
TSZ10840         Undergroun         UUZ20200         NB63 (Ch.66         Noise Barri         NB01050         DSD South         TSZ10340         DSD South         TSZ11025         Undergroun         UUZ20230         Bridge Con         New Tai Han         General         THBF0350         THBF0370         THBF0380         THBF0380         THBF0390         THBF0390         THBF0380         THBF0380         THBF0380         THBF0380         THBF0380         THBF0380         THBF0390         THBF0390         THBF0380         THBF0380         THBF0380         THBF0380         THBF0390         THBF0390         THBF0390         THBF0380         THBF0380         THBF0380         THBF0380         THBF0380         THBF0390         THBF0380         THBF0380         THBF0380         THBF0380         THBF0140 <td>Firemain installation (along NB59) nd Utility Works Utility cable laying by Utility companies (Along NB59, 0-95m) 510-6700)-TWSR West Side ier Works NB63 - NB post &amp; panel installation ern Trunk Sewer, Water Ma Firemain installation (along NB63) ern Trunk Sewer - Trenchle Town gas pipe laying (change of design) nd Utility Works Utility cable laying by Utility companies (Along NB63~100m) struction ng Footbridge Steel Staircase &amp; Ramp prefabrication (THFB-TWSR-W Steel Staircase &amp; Ramp available on site (THFB-TWSR-W side) Steel Staircase &amp; Bridge prefabrication (THFB-TWSR-E side). Steel Staircase &amp; Bridge prefabrication (THFB-TWSR-E side). Steel Staircase &amp; Bridge available on site (THFB-TWSR-E side). Steel Bridge prefabrication (THFB) Steel Bridge available on site (THFB) t/ FL Highway N/B Side Sec THP5 - Pile cap, Pier and Pier Head THAB3 - Backfilling (~4m) Steel Staircase (THFB-TWSR-W side) THP6, THP7 - Pile cap, Pier and Pier Head Erect Staircase (THFB-TWSR-W side) t FL Highway S/B Side Sec</td> <td>88.51%         76.51%         0%         ain Fire Main         0%         92.06%         ain Fire Main         0%         92.06%         ain Fire Main         0%         28.89%         ain Fire Main         0%     &lt;</td> <td>10 35 1 Work 30 <b>Ction</b> 20 35 64 0 63 0 23 0 23 0 26 26 26 23 27 0 0 40 30</td> <td>87 149 5 30 20 441 90 441 90 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0</td> <td>20-May-16 A 29-Jan-16 A 20-Aug-16 20-Jun-16 A 20-Jun-16 A 20-Jul-16 A 20-Jul-16 A 07-Nov-16 20-Jul-16 A 05-Nov-16 20-Jul-16 A 17-Sep-16 13-Jul-15 A 13-Jul-15 A 13-Jul-15 A 15-Jul-16 A 17-Sep-16 17-Nov-16</td> <td>31-Aug-16         30-Sep-16         25-Aug-16         24-Sep-16         12-Sep-16         30-Sep-16         05-Nov-16         05-Nov-16         15-Sep-16         15-Sep-16         15-Sep-16         15-Sep-16         15-Sep-16         16-Nov-16         16-Nov-16</td> <td>-7 -191 790 -15 16 94 94 94 94 95 135 135 135 135 135 135 135 135 135 13</td> <td></td> <td></td> <td></td> <td>I Bridge ava</td> <td></td> <td>◆ Stea</td>	Firemain installation (along NB59) nd Utility Works Utility cable laying by Utility companies (Along NB59, 0-95m) 510-6700)-TWSR West Side ier Works NB63 - NB post & panel installation ern Trunk Sewer, Water Ma Firemain installation (along NB63) ern Trunk Sewer - Trenchle Town gas pipe laying (change of design) nd Utility Works Utility cable laying by Utility companies (Along NB63~100m) struction ng Footbridge Steel Staircase & Ramp prefabrication (THFB-TWSR-W Steel Staircase & Ramp available on site (THFB-TWSR-W side) Steel Staircase & Bridge prefabrication (THFB-TWSR-E side). Steel Staircase & Bridge prefabrication (THFB-TWSR-E side). Steel Staircase & Bridge available on site (THFB-TWSR-E side). Steel Bridge prefabrication (THFB) Steel Bridge available on site (THFB) t/ FL Highway N/B Side Sec THP5 - Pile cap, Pier and Pier Head THAB3 - Backfilling (~4m) Steel Staircase (THFB-TWSR-W side) THP6, THP7 - Pile cap, Pier and Pier Head Erect Staircase (THFB-TWSR-W side) t FL Highway S/B Side Sec	88.51%         76.51%         0%         ain Fire Main         0%         92.06%         ain Fire Main         0%         92.06%         ain Fire Main         0%         28.89%         ain Fire Main         0%     <	10 35 1 Work 30 <b>Ction</b> 20 35 64 0 63 0 23 0 23 0 26 26 26 23 27 0 0 40 30	87 149 5 30 20 441 90 441 90 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	20-May-16 A 29-Jan-16 A 20-Aug-16 20-Jun-16 A 20-Jun-16 A 20-Jul-16 A 20-Jul-16 A 07-Nov-16 20-Jul-16 A 05-Nov-16 20-Jul-16 A 17-Sep-16 13-Jul-15 A 13-Jul-15 A 13-Jul-15 A 15-Jul-16 A 17-Sep-16 17-Nov-16	31-Aug-16         30-Sep-16         25-Aug-16         24-Sep-16         12-Sep-16         30-Sep-16         05-Nov-16         05-Nov-16         15-Sep-16         15-Sep-16         15-Sep-16         15-Sep-16         15-Sep-16         16-Nov-16         16-Nov-16	-7 -191 790 -15 16 94 94 94 94 95 135 135 135 135 135 135 135 135 135 13				I Bridge ava		◆ Stea
TSZ10840         Undergroun         UUZ20200         NB63 (Ch.66         Noise Barri         NB01050         DSD South         TSZ10340         DSD South         TSZ11025         Undergroun         UUZ20230         Bridge Con         New Tai Han         General         THBF0350         THBF0370         THBF0380         THBF0390         THBF0380         THBF0380         THBF0380         THBF0380         THBF0380         THBF0390         THBF0380         THBF0380         THBF0380         THBF0380         THBF0390         THBF0380         THBF0410	Firemain installation (along NB59) nd Utility Works Utility cable laying by Utility companies (Along NB59, 0-95m) 510-6700)-TWSR West Side ier Works NB63 - NB post & panel installation ern Trunk Sewer, Water Ma Firemain installation (along NB63) ern Trunk Sewer - Trenchle Town gas pipe laying (change of design) nd Utility Works Utility cable laying by Utility companies (Along NB63~100m) struction ng Footbridge Steel Staircase & Ramp prefabrication (THFB-TWSR-W Steel Staircase & Ramp available on site (THFB-TWSR-W Steel Staircase & Bridge prefabrication (THFB-TWSR-E side) Steel Staircase & Bridge prefabrication (THFB-TWSR-E side) Steel Bridge prefabrication (THFB) Steel Bridge prefabrication (THFB) Steel Bridge available on site (THFB) t/ FL Highway N/B Side Se THP5 - Pile cap, Pier and Pier Head THAB3 - pile cap & abutment wall THAB3 - pile cap & abutment wall THAB3 - pile cap & abutment wall THAB3 - bile cap Pier and Pier Head THP6, THP7 - Pile cap, Pier and Pier Head THAB3 - pile cap & abutment wall THAB3 - bile cap & Pier and Pier Head Erect Staircase (THFB-TWSR-W side)	88.51%	10 35 1 Work 30 Ction 20 35 64 0 63 0 23 0 23 0 26 26 23 27 0 0 40	87 149 5 30 20 441 90 441 90 0 90 0 90 0 90 0 0 90 0 0 306 398 308 398 54 27 0 280	20-May-16 A 29-Jan-16 A 20-Aug-16 20-Jun-16 A 20-Jun-16 A 20-Jun-16 A 20-Jul-16 A 07-Nov-16 20-Jul-16 A 05-Nov-16 20-Jul-16 A 17-Sep-16 31-Oct-15 A 13-Jul-15 A 15-Jul-16 A 15-Jul-16 A	31-Aug-16         30-Sep-16         25-Aug-16         24-Sep-16         12-Sep-16         30-Sep-16         05-Nov-16         05-Nov-16         15-Sep-16         15-Sep-16         15-Sep-16         15-Sep-16         15-Sep-16         16-Nov-16         16-Nov-16	-7 -191 790 -15 16 94 94 94 94 95 135 135 135 135 135 135 135 135 135 13			Stee	I Bridge ava		◆ Stea
TSZ10840         Undergroun         UUZ20200         NB63 (Ch.66         Noise Barri         NB01050         DSD South         TSZ10340         DSD South         TSZ11025         Undergroun         UUZ20230         Bridge Con         New Tai Han         General         THBF0350         THBF0370         THBF0380         THBF0390         THBF0400         TWSR-Wes         THBF0140         THBF0230         THBF0230         THBF0235         THBF0235         THBF0235         THBF0210	Firemain installation (along NB59) nd Utility Works Utility cable laying by Utility companies (Along NB59, 0-95m) 510-6700)-TWSR West Side ier Works NB63 - NB post & panel installation ern Trunk Sewer, Water Ma Firemain installation (along NB63) ern Trunk Sewer - Trenchle Town gas pipe laying (change of design) nd Utility Works Utility cable laying by Utility companies (Along NB63~100m) struction ng Footbridge Steel Staircase & Ramp prefabrication (THFB-TWSR-W Steel Staircase & Ramp available on site (THFB-TWSR-W side) Steel Staircase & Bridge prefabrication (THFB-TWSR-E side). Steel Staircase & Bridge prefabrication (THFB-TWSR-E side). Steel Staircase & Bridge available on site (THFB-TWSR-E side). Steel Bridge prefabrication (THFB) Steel Bridge available on site (THFB) t/ FL Highway N/B Side Sec THP5 - Pile cap, Pier and Pier Head THAB3 - Backfilling (~4m) Steel Staircase (THFB-TWSR-W side) THP6, THP7 - Pile cap, Pier and Pier Head Erect Staircase (THFB-TWSR-W side) t FL Highway S/B Side Sec	88.51%         76.51%         0%         ain Fire Main         0%         92.06%         ain Fire Main         0%         92.06%         ain Fire Main         0%         28.89%         ain Fire Main         0%     <	10 35 1 Work 30 <b>Ction</b> 20 35 64 0 63 0 23 0 23 0 26 26 26 23 27 0 0 40 30	87 149 5 30 20 441 90 441 90 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	20-May-16 A 29-Jan-16 A 20-Aug-16 20-Jun-16 A 20-Jun-16 A 20-Jul-16 A 20-Jul-16 A 07-Nov-16 20-Jul-16 A 05-Nov-16 20-Jul-16 A 17-Sep-16 13-Jul-15 A 13-Jul-15 A 13-Jul-15 A 15-Jul-16 A 17-Sep-16 17-Nov-16	31-Aug-16         30-Sep-16         25-Aug-16         24-Sep-16         12-Sep-16         30-Sep-16         05-Nov-16         05-Nov-16         15-Sep-16         15-Sep-16         15-Sep-16         15-Sep-16         15-Sep-16         16-Nov-16         16-Nov-16	-7 -191 790 -15 16 -191 -191 -191 -191 -191 -191 -191 -				I Bridge ava		◆ Stea
TSZ10840         Undergroun         UUZ20200         NB63 (Ch.66         Noise Barri         NB01050         DSD South         TSZ10340         DSD South         TSZ11025         Undergroun         UUZ20230         Bridge Con         New Tai Han         General         THBF0350         THBF0370         THBF0380         THBF0390         THBF0380         THBF0140         THBF0235         THBF0270         THBF0410         THBF0410	Firemain installation (along NB59) nd Utility Works Utility cable laying by Utility companies (Along NB59, 0-95m) 510-6700)-TWSR West Side ier Works NB63 - NB post & panel installation ern Trunk Sewer, Water Ma Firemain installation (along NB63) ern Trunk Sewer - Trenchle Town gas pipe laying (change of design) nd Utility Works Utility cable laying by Utility companies (Along NB63~100m) struction og Footbridge Steel Staircase & Ramp prefabrication (THFB-TWSR-W Steel Staircase & Bridge prefabrication (THFB-TWSR-W Steel Staircase & Bridge prefabrication (THFB-TWSR-E side) Steel Staircase & Bridge available on site (THFB-TWSR-E side) Steel Bridge prefabrication (THFB) Steel Bridge prefabrication (THFB) Steel Bridge available on site (THFB) t/ FL Highway N/B Side Se THP5 - Pile cap, Pier and Pier Head THP8, THP9 - Pile cap, Pier and Pier Head THAB3 - pile cap & abutment wall THAB3 - pile cap & abutment wall THAB3 - Dile cap Pier and Pier Head THP5, THP7 - Pile cap, Pier and Pier Head THAB3 - pile cap & abutment wall THAB3 - pile cap & abutment wall THAB3 - pile cap & Bidge Sec THP5 - Pile cap Pier and Pier Head THAB3 - pile cap & abutment wall THAB3 - pile cap & abutment wall THAB3 - pile cap & abutment wall THAB3 - pile cap & Bidge Sec THP5 - Pile cap Pier and Pier Head THAB3 - pile cap & Bidge Sec THP5 - Pile cap Pier and Pier Head THAB3 - pile cap & Bidge Sec THP5 - Pile cap Pier and Pier Head THAB3 - pile cap & Bidge Sec THAB1 - pile cap & Bidge Sec THAB	88.51%         76.51%         76.51%         0%         ain Fire Main 0%         ain Fire Main 0%         92.06%         92.06%         28.89%         0%         28.89%         0%         28.89%         0%         28.89%         0%         0%         0%         0%         0%         0%         10%         0%         10%         10%         10%         10%         10%         10%         10%         10%         10%         10%         10%	10 35 5 1 Work 30 ction 20 35 64 0 63 0 23 0 23 0 23 0 23 0 23 0 23 0 23	87 149 5 30 20 441 20 441 90 0 90 0 90 0 0 90 0 0 0 0 0 0 0 0 0	20-May-16 A 29-Jan-16 A 20-Aug-16 20-Jun-16 A 20-Jun-16 A 20-Jun-16 A 20-Jun-16 A 20-Jun-16 A 20-Jun-16 A 20-Jun-16 A 20-Jun-16 A 20-Jun-16 A 31-Oct-15 A 13-Jun-16 A 13-Jun-16 A 13-Jun-16 A 13-Jun-16 A 17-Sep-16 101-Feb-16 A 17-Nov-16	31-Aug-16         30-Sep-16         25-Aug-16         24-Sep-16         30-Sep-16         30-Sep-16         30-Sep-16         30-Sep-16         30-Sep-16         30-Sep-16         30-Sep-16         30-Sep-16         30-Sep-16         12-Sep-16         30-Sep-16         15-Sep-16         16-Nov-16         15-Sep-16         20-Oct-16         16-Nov-16         16-Nov-16         15-Sep-16         20-Oct-16         16-Nov-16         21-Dec-16         24-Sep-16         24-Sep-16	-7 -191 790 -15 16 94 -191 94 94 95 135 135 135 135 135 135 135 135 135 13				I Bridge ava		◆ Stea


	Activity Name	Dur. %		Original		Finish	Total		0040	
	THD4 Dile per District Dia 11		Duration 45			14.0-142	Float	Aug	2016 Sep	Oct Nov
THBF0770	THP4 - Pile cap, Pier and Pier Head	0%	45	45	20-Jul-16 A	14-Oct-16	68			
Lift at TWS	R-W Side	32.69%	35	52	16-Jul-16 A	30-Sep-16	93			
L1530	Structural Laminated glass wall	0%	30	30	03-Oct-16	07-Nov-16				
L1540	installation RC Platform connect to bridge	0%	30	30	03-Oct-16	07-Nov-16				
					03-Oct-16					
L1550	Metal cover on RC platform	0%	30	30		12-Dec-16				
L1557	Lift submission & ordering period	17.5%	198	240	02-Jul-16 A		2			
L1600	CLP Power available (by CLP)	8.49%	334	365	21-Jun-16 A	19-Jul-17	6			
Lift at FLHY	<b>/ S/B</b> Temp work & Pipe cap	CO 5%	45	40	20-Jun-16 A	00.0-= 40	7			
L1350	· · ·	62.5%	15	40						
L1360	Lift pit	0%	30	30	07-Sep-16	14-Oct-16	7			
L1370	Lift shaft & roof	0%	90	90	15-Oct-16	08-Feb-17				
L1450	CLP Power available (by CLP)	0%	365	365	20-Aug-16	19-Aug-17	-23			
New Tai Wo I	Footbridge									
General TWFB1050	Steel Staircase & Ramp	0%	60	60	15-Aug-16 A	01-Nov-16	50			· · · · · · · · · · · · · · · · · · ·
TWFB1060	prefabrication (TWFB-TWSR-W Steel Staircase & Ramp available	0%	0	0	02-Nov-16		50			♦ Steel Sta
TWFB1090	on site (TWFB-TWSR-W side) Steel Bridge prefabrication (TWFB)	0%	60	60	15-Aug-16 A	01 Nov 16				
					Ū	01-1100-10				A Stool Pri
TWFB1100	Steel Bridge available on site (TWFB)	0%	0	0	02-Nov-16		615			◆ Steel Bri
TWSR-West TWFB1160	t/ FL Highway N/B Side Se TWP1 - Pile cap, Pier and Pier Head		37	138	18-Feb-16 A	04-Oct-16	103			
TWFB1100	TWAB2 - pile cap & abutment wall	0%	37	30	20-Jul-16 A					
	· ·									
TWFB1250	TWAB2 - Backfilling (~4m)	0%	27	27	05-Oct-16	05-Nov-16				
TWFB1260	Steel Staircase ready for erection (THFB-TWSR-W side)	0%	0	0		05-Nov-16			<u></u>	05-Nov-16 ♦ Steel
TWFB1300	TWP4, TWP5 - Pile cap, Pier and Pier Head	78.51%	49	228	16-Nov-15 A		61			
TWFB1340	TWAB1 - pile cap & abutment wall	97.13%	7	244	22-Oct-15 A	27-Aug-16	83			
TWFB1350	TWAB1 - Backfilling (~3m)	0%	20	20	29-Aug-16	21-Sep-16	83			
TWFB1360	Steel Ramp ready for erection (TWFB-TWSR-W side)	0%	0	0		19-Oct-16	61			19-Oct-16 ♦ Steel Ramp ready fo
TWFB1370	Erect Stairecase (TWFB-TWSR-W	0%	60	60	07-Nov-16	18-Jan-17	641			
TWFB1380	side) Erect Ramp	0%	60	60	02-Nov-16	13-Jan-17	50			
Crossing Fa	anling Highway Section									
TWFB1410	TWP2 - Predrilling	0%	18	18	10-Sep-16	03-Oct-16	0			
TWFB1420	TWP2 - Pre-bored H pile (6 nos)	0%	18	18	04-Oct-16*	25-Oct-16	0			
TWFB1430	TWP2 - Pile Test	0%	28	28	26-Oct-16	22-Nov-16	-19			
TWFB1440	TWP2 - Pile cap	0%	45	45	09-Nov-16	03-Jan-17	-16			
Lift at TWS	R-W Side					1				
L1670	Lift shaft & roof	31.58%	52	76	21-Jun-16 A	22-Oct-16	563			
L1680	Structural Laminated glass wall	0%	30	30	24-Oct-16	26-Nov-16	610			
L1690	installation RC Link slab connect to bridge	0%	30	30	24-Oct-16	26-Nov-16	563			
L1730	Lift submission & ordering period	15.56%	228	270	02-Jul-16 A	05-Jun-17	464			
L1780	CLP Power available (by CLP)	0%	365	365	20-Aug-16	19-Aug-17	577			, , , , , , , , , , , , , , , , , , ,
Temporary Ta	ai Wo Footbridge									1 1 1 1 1 1 1
								i		
	KS Design amendment	0%	26	26	19-Aug-16 A	20-Sep-16	44			
Design Wor TWFB-T1030 TWFB-T1040		0%	26 0	26 0	19-Aug-16 A	20-Sep-16 20-Sep-16			20-Sep-16 ♦ Design	Available
TWFB-T1030 TWFB-T1040 Constructio	Design amendment Design Available Dn Works	0%	0	0		20-Sep-16	44		20-Sep-16 ♦ Design	Available
TWFB-T1030 TWFB-T1040 Constructic TWFB-T1205	Design amendment Design Available Den Works Erect Temp Column at FLHY N/B (besides TW-P2)	0%	0 100	0 100	26-Oct-16	20-Sep-16 02-Mar-17	44 16		20-Sep-16 ♦ Design	
TWFB-T1030 TWFB-T1040 Constructic TWFB-T1205	Design amendment Design Available On Works Erect Temp Column at FLHY N/B	0%	0	0		20-Sep-16	44 16		20-Sep-16 ♦ Design	
TWFB-T1030 TWFB-T1040 Constructic TWFB-T1205 TWFB-T1208 Demolition of	Design amendment Design Available Design Available Design Available Erect Temp Column at FLHY N/B (besides TW-P2) Erect Temp Column & link bridge to existing bridge at FLHY S/B f Existing Tai Wo Footbridge	0% 0% 0%	0 100	0 100	26-Oct-16	20-Sep-16 02-Mar-17	44 16		20-Sep-16 ♦ Design	
TWFB-T1030 TWFB-T1040 Constructic TWFB-T1205 TWFB-T1208 Demolition of TWSR-Wes	Design amendment Design Available Design Available Erect Temp Column at FLHY N/B (besides TW-P2) Erect Temp Column & link bridge to existing bridge at FLHY S/B F Existing Tai Wo Footbridge t/ FL Highway N/B Side Se	0% 0% 0%	0 100 150	0 100 150	26-Oct-16 21-Sep-16	20-Sep-16 02-Mar-17 28-Mar-17	44 16 108		20-Sep-16 ♦ Design	
TWFB-T1030 TWFB-T1040 Constructic TWFB-T1205 TWFB-T1208 Demolition of TWSR-Wes TWFB-T1135	Design amendment Design Available Design Available Erect Temp Column at FLHY N/B (besides TW-P2) Erect Temp Column & link bridge to existing bridge at FLHY S/B <b>f Existing Tai Wo Footbridge</b> <b>t/ FL Highway N/B Side Se</b> Demolish existing TWFB across TWSR-W	0% 0% 0% ction 0%	0 100 150 25	0 100 150 25	26-Oct-16 21-Sep-16 25-Oct-16	20-Sep-16 02-Mar-17 28-Mar-17 222-Nov-16	44 16 108 -42		20-Sep-16 ♦ Design	
TWFB-T1030 TWFB-T1040 Constructio TWFB-T1205 TWFB-T1208 Demolition of TWSR-West TWFB-T1135 TWFB-T1230	Design amendment Design Available Frect Temp Column at FLHY N/B (besides TW-P2) Erect Temp Column & link bridge to existing bridge at FLHY S/B <b>f Existing Tai Wo Footbridge</b> <b>t/ FL Highway N/B Side Se</b> Demolish existing TWFB across TWSR-W Watermain & Firemain at NB58 & backfill	0% 0% 0% Ction 0%	0 100 150	0 100 150	26-Oct-16 21-Sep-16	20-Sep-16 02-Mar-17 28-Mar-17	44 16 108		20-Sep-16 ♦ Design	
TWFB-T1030 TWFB-T1040 Constructio TWFB-T1205 TWFB-T1208 Demolition of TWSR-Wes TWFB-T1135 TWFB-T1135 TWFB-T1230	Design amendment Design Available Design Available Erect Temp Column at FLHY N/B (besides TW-P2) Erect Temp Column & link bridge to existing bridge at FLHY S/B <b>f Existing Tai Wo Footbridge</b> <b>t/ FL Highway N/B Side Se</b> Demolish existing TWFB across TWSR-W Watermain & Firemain at NB58 & backfill <b>er Along Fanling Highwa</b>	0% 0% 0% Ction 0%	0 100 150 25	0 100 150 25	26-Oct-16 21-Sep-16 25-Oct-16	20-Sep-16 02-Mar-17 28-Mar-17 222-Nov-16	44 16 108 -42		20-Sep-16 ♦ Design	
TWFB-T1030 TWFB-T1040 Constructic TWFB-T1205 TWFB-T1208 Demolition of TWSR-Wess TWFB-T1135 TWFB-T1135 TWFB-T1230 loise Barrie NB51 (Ch.59	Design amendment Design Available Design Available Erect Temp Column at FLHY N/B (besides TW-P2) Erect Temp Column & link bridge to existing bridge at FLHY S/B <b>f Existing Tai Wo Footbridge</b> <b>t/ FL Highway N/B Side Se</b> Demolish existing TWFB across TWSR-W Watermain & Firemain at NB58 & backfill <b>er Along Fanling Highwa</b> (35-6055)-FH S/B Side	0% 0% 0% Ction 0%	0 100 150 25	0 100 150 25	26-Oct-16 21-Sep-16 25-Oct-16	20-Sep-16 02-Mar-17 28-Mar-17 222-Nov-16	44 16 108 -42		20-Sep-16 ♦ Design	
TWFB-T1030 TWFB-T1040 Constructic TWFB-T1205 TWFB-T1208 Demolition of TWSR-Wess TWFB-T1135 TWFB-T1135 TWFB-T1230 loise Barrie NB51 (Ch.59	Design amendment Design Available Design Available Design Available Design Available Erect Temp Column at FLHY N/B (besides TW-P2) Erect Temp Column & link bridge to existing Tai Wo Footbridge t/ FL Highway N/B Side Se Demolish existing TWFB across TWSR-W Watermain & Firemain at NB58 & backfill Design Available Design A	0% 0% 0% Ction 0%	0 100 150 25	0 100 150 25	26-Oct-16 21-Sep-16 25-Oct-16 29-Aug-16	20-Sep-16 02-Mar-17 28-Mar-17 222-Nov-16	44 16 108 -42 -42		20-Sep-16 ♦ Design	
TWFB-T1030 TWFB-T1040 Constructio TWFB-T1205 TWFB-T1208 Demolition of TWSR-West TWFB-T1135 TWFB-T1230 Ioise Barrie NB51 (Ch.59 Noise Barrie NB02280	Design amendment Design Available Design Available Erect Temp Column at FLHY N/B (besides TW-P2) Erect Temp Column & link bridge to existing bridge at FLHY S/B <b>f Existing Tai Wo Footbridge</b> <b>t/ FL Highway N/B Side Se</b> Demolish existing TWFB across TWSR-W Watermain & Firemain at NB58 & backfill <b>er Along Fanling Highwa</b> 35-6055)-FH S/B Side <b>er Works</b>	0% 0% 0% Ction 0% 0% y S/B	0 100 150 25 46 90	0 100 150 25 46	26-Oct-16 21-Sep-16 25-Oct-16 29-Aug-16	20-Sep-16 02-Mar-17 28-Mar-17 22-Nov-16 24-Oct-16	44 16 108 -42 -42		20-Sep-16 ♦ Design	
TWFB-T1030 TWFB-T1040 Constructio TWFB-T1205 TWFB-T1208 Demolition of TWSR-Wes TWFB-T1135 TWFB-T1135 TWFB-T1230 loise Barrie NB51 (Ch.59 Noise Barri NB02280 NB53 (Ch.61 Noise Barri	Design amendment Design Available Design Available Design Available Frect Temp Column at FLHY N/B (besides TW-P2) Frect Temp Column & link bridge to existing bridge at FLHY S/B f Existing Tai Wo Footbridge t/ FL Highway N/B Side Se Demolish existing TWFB across TWSR-W Watermain & Firemain at NB58 & backfill Design Available TWSR-W Watermain & Firemain at NB58 & backfill Design Available Design Available Design Available Design Available Design Available Side Second Design Available Design Available Desi	0% 0% 0% ction 0% 0% y S/B	0 100 150 25 46 90	0 100 150 25 46 90	26-Oct-16 21-Sep-16 25-Oct-16 29-Aug-16 20-Aug-16	20-Sep-16 02-Mar-17 28-Mar-17 22-Nov-16 24-Oct-16 06-Dec-16	44 16 108 -42 -42 317		20-Sep-16 ♦ Design	
TWFB-T1030 TWFB-T1040 Constructio TWFB-T1205 TWFB-T1208 Demolition of TWSR-West TWFB-T1135 TWFB-T1230 loise Barrie NB51 (Ch.59 Noise Barri NB02280	Design amendment Design Available <b>on Works</b> Erect Temp Column at FLHY N/B (besides TW-P2) Erect Temp Column & link bridge to existing bridge at FLHY S/B <b>f Existing Tai Wo Footbridge</b> <b>t/ FL Highway N/B Side Se</b> Demolish existing TWFB across TWSR-W Watermain & Firemain at NB58 & backfill <b>er Along Fanling Highway</b> (35-6055)-FH S/B Side <b>er Works</b> NB51 ID1-3 (0-25m) - Footing & Wall Structure 25-6300) -FH S/B Side (MTI	0% 0% 0% Ction 0% 0% y S/B	0 100 150 25 46 90	0 100 150 25 46	26-Oct-16 21-Sep-16 25-Oct-16 29-Aug-16	20-Sep-16 02-Mar-17 28-Mar-17 22-Nov-16 24-Oct-16 06-Dec-16	44 16 108 -42 -42 317 502		20-Sep-16 ♦ Design	
TWFB-T1030 TWFB-T1040 Constructio TWFB-T1205 TWFB-T1208 Demolition of TWSR-Wes TWFB-T1135 TWFB-T1135 TWFB-T1230 loise Barrie NB51 (Ch.59 Noise Barri NB02280 NB53 (Ch.61 Noise Barri	Design amendment Design Available Design Available Design Available Frect Temp Column at FLHY N/B (besides TW-P2) Frect Temp Column & link bridge to existing bridge at FLHY S/B f Existing Tai Wo Footbridge t/ FL Highway N/B Side Se Demolish existing TWFB across TWSR-W Watermain & Firemain at NB58 & backfill Design Available TWSR-W Watermain & Firemain at NB58 & backfill Design Available Design Available Design Available Design Available Design Available Side Second Design Available Design Available Desi	0% 0% 0% ction 0% 0% y S/B	0 100 150 25 46 90	0 100 150 25 46 90	26-Oct-16 21-Sep-16 25-Oct-16 29-Aug-16 20-Aug-16	20-Sep-16 02-Mar-17 28-Mar-17 22-Nov-16 24-Oct-16 06-Dec-16	44 16 108 -42 -42 317 502		20-Sep-16 ♦ Design	
TWFB-T1030 TWFB-T1040 Constructio TWFB-T1205 TWFB-T1208 Demolition of TWSR-West TWFB-T1135 TWFB-T1135 TWFB-T1230 loise Barrie NB51 (Ch.59 Noise Barrie NB02280 NB53 (Ch.61 NB02430	Design amendment Design Available Design Available Design Available Frect Temp Column at FLHY N/B (besides TW-P2) Frect Temp Column & link bridge to existing bridge at FLHY S/B f Existing Tai Wo Footbridge t/ FL Highway N/B Side Se Demolish existing TWFB across TWSR-W Watermain & Firemain at NB58 & backfill Par Along Fanling Highway 35-6055)-FH S/B Side er Works NB51 ID1-3 (0-25m) - Footing & Wall Structure 25-6300) -FH S/B Side (MTI er Works Precautionary Measure installation NB53 (0-100m) - Sheet piling & Excavation NB53 (0-100m) - Footing & Wall	0% 0% ction 0% 0% y S/B	0 100 150 25 46 90 <b>a)</b>	0 100 150 25 46 90 26	26-Oct-16 21-Sep-16 25-Oct-16 29-Aug-16 20-Aug-16	20-Sep-16 02-Mar-17 28-Mar-17 22-Nov-16 24-Oct-16 06-Dec-16	44 16 108 -42 -42 317 502 502		20-Sep-16 ♦ Design	
TWFB-T1030 TWFB-T1040 Constructio TWFB-T1205 TWFB-T1208 Demolition of TWSR-Wess TWFB-T1135 TWFB-T1135 TWFB-T1230 loise Barrie NB51 (Ch.59 Noise Barrie NB02280 NB53 (Ch.61 Noise Barrie NB02430 NB02440	Design amendment Design Available Design Available Design Available Design Available Design Available Design Available Erect Temp Column at FLHY N/B (besides TW-P2) Erect Temp Column & link bridge to existing bridge at FLHY S/B <b>f Existing Tai Wo Footbridge</b> <b>t/ FL Highway N/B Side Se</b> Demolish existing TWFB across TWSR-W Watermain & Firemain at NB58 & backfill Def Along Fanling Highway 35-6055)-FH S/B Side er Works NB51 ID1-3 (0-25m) - Footing & Wall Structure 25-6300) -FH S/B Side (MTI er Works Precautionary Measure installation NB53 (0-100m) - Sheet piling & Excavation NB53 (0-100m) - Footing & Wall Structure NB53 ID2-3 (100-125m), 18nos	0%	0 100 150 25 46 90 a) 26 26	0 100 150 25 46 90 26 26	26-Oct-16 21-Sep-16 25-Oct-16 29-Aug-16 20-Aug-16 20-Aug-16	20-Sep-16 02-Mar-17 28-Mar-17 22-Nov-16 24-Oct-16 06-Dec-16 20-Sep-16 22-Oct-16	44 16 108 -42 -42 317 502 502		20-Sep-16 ♦ Design	
TWFB-T1030 TWFB-T1040 Constructio TWFB-T1205 TWFB-T1208 Demolition of TWSR-West TWFB-T1135 TWFB-T1135 TWFB-T1230 loise Barrie NB51 (Ch.59 Noise Barrie NB02280 NB53 (Ch.61 NB02430 NB02430 NB02450	Design amendment Design Available Design Available Design Available Frect Temp Column at FLHY N/B (besides TW-P2) Erect Temp Column & link bridge to existing bridge at FLHY S/B <b>f Existing Tai Wo Footbridge</b> <b>t/ FL Highway N/B Side Se</b> Demolish existing TWFB across TWSR-W Watermain & Firemain at NB58 & backfill <b>er Along Fanling Highway</b> 35-6055)-FH S/B Side <b>er Works</b> NB51 ID1-3 (0-25m) - Footing & Wall Structure <b>25-6300) -FH S/B Side (MTI</b> <b>er Works</b> Precautionary Measure installation NB53 (0-100m) - Sheet piling & Excavation NB53 ID2-3 (100-125m), 18nos Predrilling NB53 ID2-3 (100-125m) 18nos	0% 0% Ction 0% 0% y S/B RC I&P Area 0% RC I&P Area 0% Ction 0% 0%	0 100 150 25 46 90 a) 26 26 60	0 100 150 25 46 90 90 26 26 60	26-Oct-16 21-Sep-16 25-Oct-16 29-Aug-16 20-Aug-16 20-Aug-16 21-Sep-16 24-Oct-16	20-Sep-16 02-Mar-17 28-Mar-17 22-Nov-16 24-Oct-16 24-Oct-16 06-Dec-16 20-Sep-16 22-Oct-16 22-Oct-16	44 16 108 -42 -42 -42 317 502 502 502 502 585		20-Sep-16 ♦ Design	
TWFB-T1030 TWFB-T1040 Constructio TWFB-T1205 TWFB-T1208 Demolition of TWSR-Wes TWFB-T1135 TWFB-T1135 TWFB-T1230 Ioise Barrie NB51 (Ch.59 Noise Barrie NB5280 NB53 (Ch.61 NB02430 NB02440 NB02490	Design amendment Design Available Design Available Design Available Design Available Frect Temp Column at FLHY N/B (besides TW-P2) Erect Temp Column & link bridge to existing bridge at FLHY S/B <b>f Existing Tai Wo Footbridge</b> <b>t/ FL Highway N/B Side Se</b> Demolish existing TWFB across TWSR-W Watermain & Firemain at NB58 & backfill Def Along Fanling Highway 35-6055)-FH S/B Side er Works NB51 ID1-3 (0-25m) - Footing & Wall Structure 25-6300) -FH S/B Side (MTI er Works Precautionary Measure installation NB53 (0-100m) - Sheet piling & Excavation NB53 ID2-3 (100-125m), 18nos Predrilling NB53 ID2-3 (100-125m) - Sheet	0%	0 100 150 25 46 90 90 a) 26 26 60 10	0 100 150 25 46 90 26 26 26 60	26-Oct-16 21-Sep-16 25-Oct-16 29-Aug-16 20-Aug-16 20-Aug-16 21-Sep-16 21-Sep-16 24-Oct-16	20-Sep-16 02-Mar-17 28-Mar-17 28-Mar-17 22-Nov-16 24-Oct-16 06-Dec-16 20-Sep-16 20-Sep-16 22-Oct-16 04-Jan-17 17-Oct-16	44 16 108 -42 -42 -42 317 502 502 502 502 585		20-Sep-16 ♦ Design	
TWFB-T1030 TWFB-T1040 Constructio TWFB-T1205 TWFB-T1205 Demolition of TWSR-West TWFB-T1230 Ioise Barrie NB51 (Ch.59 Noise Barrie NB02280 NB53 (Ch.61 Noise Barri NB02430 NB02440 NB02450 NB02490 NB02500	Design amendment Design Available Design Available Design Available Frect Temp Column at FLHY N/B (besides TW-P2) Frect Temp Column & link bridge to existing bridge at FLHY S/B <b>f Existing Tai Wo Footbridge</b> <b>t/ FL Highway N/B Side Se</b> Demolish existing TWFB across TWSR-W Watermain & Firemain at NB58 & backfill <b>er Along Fanling Highwa</b> 35-6055)-FH S/B Side <b>er Works</b> NB51 ID1-3 (0-25m) - Footing & Wall Structure <b>25-6300) -FH S/B Side (MTI</b> <b>er Works</b> Precautionary Measure installation NB53 (0-100m) - Sheet piling & Excavation NB53 ID2-3 (100-125m), 18nos Predrilling NB53 ID2-3 (100-125m) 18nos Piling- 1 rigs	0%	0 100 150 25 46 90 a) 26 26 60 60 10 27	0 100 150 25 46 90 26 26 26 60 10	26-Oct-16 21-Sep-16 25-Oct-16 29-Aug-16 29-Aug-16 20-Aug-16 20-Aug-16 21-Sep-16 24-Oct-16 05-Oct-16 18-Oct-16	20-Sep-16 02-Mar-17 28-Mar-17 22-Nov-16 24-Oct-16 06-Dec-16 20-Sep-16 22-Oct-16 04-Jan-17 17-Oct-16 17-Nov-16 12-Dec-16	44 16 108 -42 -42 -42 317 502 502 502 502 585 585 585		20-Sep-16 ♦ Design	
TWFB-T1030 TWFB-T1040 Constructio TWFB-T1205 TWFB-T1208 Demolition of TWSR-Wess TWFB-T1135 TWFB-T1135 TWFB-T1230 Ioise Barrie NB51 (Ch.59 Noise Barrie NB5280 NB53 (Ch.61 NB02430 NB02440 NB02440 NB02450 NB02490 NB02510	Design amendment Design Available Design Available Design Available Frect Temp Column at FLHY N/B (besides TW-P2) Frect Temp Column & link bridge to existing bridge at FLHY S/B <b>f Existing Tai Wo Footbridge</b> <b>t/ FL Highway N/B Side Se</b> Demolish existing TWFB across TWSR-W Watermain & Firemain at NB58 & backfill <b>er Along Fanling Highway</b> 35-6055)-FH S/B Side <b>er Works</b> NB51 ID1-3 (0-25m) - Footing & Wall Structure <b>25-6300) -FH S/B Side (MTI</b> <b>er Works</b> Precautionary Measure installation NB53 (0-100m) - Sheet piling & Excavation NB53 ID2-3 (100-125m), 18nos Piling-1 rigs NB53 ID2-3 (100-125m) - Sheet piling & Excavation	0%	0 100 150 25 46 90 90 26 26 60 10 27 21	0 100 150 25 46 90 26 26 26 60 10 27 21	26-Oct-16 21-Sep-16 25-Oct-16 29-Aug-16 29-Aug-16 20-Aug-16 20-Aug-16 21-Sep-16 24-Oct-16 24-Oct-16 18-Nov-16	20-Sep-16 02-Mar-17 28-Mar-17 22-Nov-16 24-Oct-16 06-Dec-16 20-Sep-16 22-Oct-16 04-Jan-17 17-Oct-16 17-Nov-16 12-Dec-16	44 16 108 -42 -42 -42 317 502 502 502 502 585 585 585 965		20-Sep-16 ♦ Design	
TWFB-T1030 TWFB-T1040 Constructio TWFB-T1205 TWFB-T1205 TWFB-T1208 Demolition of TWSR-West TWFB-T1135 TWFB-T1230 Ioise Barrie NB51 (Ch.59 Noise Barrie NB02280 NB53 (Ch.61 Noise Barrie NB02430 NB02430 NB02450 NB02450 NB02450 NB02500 NB02510 NB02590 NB02600	Design amendment Design Available Design Available Design Available Design Available Frect Temp Column at FLHY N/B (besides TW-P2) Erect Temp Column & link bridge to existing bridge at FLHY S/B <b>f Existing Tai Wo Footbridge</b> <b>t/ FL Highway N/B Side Se</b> Demolish existing TWFB across TWSR-W Watermain & Firemain at NB58 & backfill <b>er Along Fanling Highway</b> 35-6055)-FH S/B Side <b>er Works</b> NB51 ID1-3 (0-25m) - Footing & Wall Structure 25-6300) -FH S/B Side (MTI <b>er Works</b> Precautionary Measure installation NB53 (0-100m) - Sheet piling & Excavation NB53 ID2-3 (100-125m), 18nos Predrilling NB53 ID2-3 (100-125m) - Sheet piling & Excavation NB53 (125-180m) - NB production NB53 (125-180m) - NB post & panel installation	0%	0 100 150 25 46 90 26 26 26 60 10 27 21 14 5	0 100 150 25 46 90 26 26 26 60 10 27 21 21	26-Oct-16 21-Sep-16 25-Oct-16 29-Aug-16 29-Aug-16 20-Aug-16 21-Sep-16 21-Sep-16 24-Oct-16 24-Oct-16 18-Oct-16 18-Nov-16 20-May-16 A	20-Sep-16 02-Mar-17 28-Mar-17 28-Mar-17 22-Nov-16 24-Oct-16 06-Dec-16 22-Oct-16 22-Oct-16 04-Jan-17 17-Oct-16 17-Nov-16 12-Dec-16	44 16 108 -42 -42 -42 317 502 502 502 502 585 585 585 965		20-Sep-16 ♦ Design	
TWFB-T1030 TWFB-T1040 Constructio TWFB-T1205 TWFB-T1205 TWFB-T1208 Demolition of TWSR-West TWFB-T1135 TWFB-T1230 Ioise Barrie NB51 (Ch.59 Noise Barrie NB02280 NB53 (Ch.61 NB02430 NB02430 NB02430 NB02450 NB02450 NB02500 NB02500 NB02590 NB02590 NB02600	Design amendment Design Available Design Available Design Available Design Available Frect Temp Column at FLHY N/B (besides TW-P2) Erect Temp Column & link bridge to existing bridge at FLHY S/B <b>f Existing Tai Wo Footbridge</b> <b>t/ FL Highway N/B Side Se</b> Demolish existing TWFB across TWSR-W Watermain & Firemain at NB58 & backfill <b>er Along Fanling Highway</b> 35-6055)-FH S/B Side <b>er Works</b> NB51 ID1-3 (0-25m) - Footing & Wall Structure 25-6300) -FH S/B Side (MTI <b>er Works</b> Precautionary Measure installation NB53 (0-100m) - Footing & Wall Structure NB53 ID2-3 (100-125m), 18nos Predrilling NB53 ID2-3 (100-125m) - Sheet piling & Excavation NB53 (125-180m) - NB poduction NB53 (125-180m) - NB post & panel installation <b>500-6360)-FH S/B Side (MTF</b>	0%	0 100 150 25 46 90 26 26 26 60 10 27 21 14 5	0 100 150 25 46 90 26 26 26 60 10 27 21 21	26-Oct-16 21-Sep-16 25-Oct-16 29-Aug-16 29-Aug-16 20-Aug-16 21-Sep-16 21-Sep-16 24-Oct-16 24-Oct-16 18-Oct-16 18-Nov-16 20-May-16 A	20-Sep-16 02-Mar-17 28-Mar-17 28-Mar-17 22-Nov-16 24-Oct-16 06-Dec-16 22-Oct-16 22-Oct-16 04-Jan-17 17-Oct-16 17-Nov-16 12-Dec-16	44 16 108 -42 -42 -42 317 502 502 502 502 585 585 585 965		20-Sep-16 ◆ Design	
TWFB-T1030 TWFB-T1040 Constructio TWFB-T1205 TWFB-T1205 TWFB-T1208 Demolition of TWSR-West TWFB-T1135 TWFB-T1230 Ioise Barrie NB51 (Ch.59 Noise Barrie NB02280 NB53 (Ch.61 NB02430 NB02430 NB02430 NB02450 NB02450 NB02500 NB02500 NB02590 NB02590 NB02590 NB02600	Design amendment Design Available Design Available Design Available Design Available Frect Temp Column at FLHY N/B (besides TW-P2) Erect Temp Column & link bridge to existing bridge at FLHY S/B <b>f Existing Tai Wo Footbridge</b> <b>t/ FL Highway N/B Side Se</b> Demolish existing TWFB across TWSR-W Watermain & Firemain at NB58 & backfill <b>er Along Fanling Highway</b> 35-6055)-FH S/B Side <b>er Works</b> NB51 ID1-3 (0-25m) - Footing & Wall Structure 25-6300) -FH S/B Side (MTI <b>er Works</b> Precautionary Measure installation NB53 (0-100m) - Footing & Wall Structure NB53 ID2-3 (100-125m), 18nos Predrilling NB53 ID2-3 (100-125m) - Sheet piling & Excavation NB53 (125-180m) - NB poduction NB53 (125-180m) - NB post & panel installation <b>500-6360)-FH S/B Side (MTF</b>	0%	0 100 150 25 46 90 26 26 26 60 10 27 21 14 5	0 100 150 25 46 90 26 26 26 60 10 27 21 21	26-Oct-16 21-Sep-16 25-Oct-16 29-Aug-16 29-Aug-16 20-Aug-16 21-Sep-16 21-Sep-16 24-Oct-16 24-Oct-16 18-Oct-16 18-Nov-16 20-May-16 A	20-Sep-16 02-Mar-17 28-Mar-17 28-Mar-17 22-Nov-16 24-Oct-16 06-Dec-16 06-Dec-16 22-Oct-16 22-Oct-16 04-Jan-17 17-Oct-16 17-Nov-16 12-Dec-16 02-Sep-16 02-Sep-16	44 16 108 -42 -42 -42 317 502 502 502 502 502 502 585 585 585 585 965 778		20-Sep-16 ♦ Design	
TWFB-T1030 TWFB-T1040 Constructio TWFB-T1205 TWFB-T1205 TWFB-T1208 Demolition of TWSR-West TWFB-T1135 TWFB-T1230 Ioise Barrie NB51 (Ch.59 Noise Barrie NB02280 NB53 (Ch.61 NB02430 NB02430 NB02450 NB02450 NB02500 NB02500 NB02590 NB02590 NB02590 NB02590 NB02590 NB02590 NB02590 NB02590 NB02590 NB02590 NB02590 NB02590 NB02590 NB02590 NB02590 NB02590 NB02590 NB02590	Design amendment Design Available Design Available Design Available Frect Temp Column at FLHY N/B (besides TW-P2) Frect Temp Column & link bridge to existing bridge at FLHY S/B <b>f Existing Tai Wo Footbridge</b> <b>t/ FL Highway N/B Side Se</b> Demolish existing TWFB across TWSR-W Watermain & Firemain at NB58 & backfill <b>er Along Fanling Highwa</b> 35-6055)-FH S/B Side <b>er Works</b> NB51 ID1-3 (0-25m) - Footing & Wall Structure 25-6300) -FH S/B Side (MTI <b>er Works</b> Precautionary Measure installation NB53 (0-100m) - Sheet piling & Excavation NB53 (0-100m) - Footing & Wall Structure NB53 ID2-3 (100-125m), 18nos Predrilling NB53 ID2-3 (100-125m) - Sheet piling & Excavation NB53 (125-180m) - NB production NB53 (125-180m) - NB post & panel installation 00-6360)-FH S/B Side (MTF	0%	0 100 150 25 46 90 26 26 60 10 27 21 14 5	0 100 150 25 46 90 26 26 26 26 60 10 27 21 75 5	26-Oct-16 21-Sep-16 25-Oct-16 29-Aug-16 29-Aug-16 20-Aug-16 21-Sep-16 24-Oct-16 24-Oct-16 18-Nov-16 18-Nov-16 20-May-16 A 03-Sep-16	20-Sep-16 02-Mar-17 28-Mar-17 28-Mar-17 22-Nov-16 24-Oct-16 06-Dec-16 06-Dec-16 22-Oct-16 22-Oct-16 04-Jan-17 17-Oct-16 17-Nov-16 12-Dec-16 02-Sep-16 02-Sep-16	44 16 108 -42 -42 -42 317 502 502 502 502 502 502 505 585 585 585 585 585 585 585		20-Sep-16 ◆ Design	
TWFB-T1030 TWFB-T1040 Constructio TWFB-T1205 TWFB-T1208 Demolition of TWSR-Wes TWFB-T1135 TWFB-T1135 TWFB-T1230 loise Barrie NB51 (Ch.59 Noise Barrie NB02280 NB53 (Ch.61 NB02430 NB02440 NB02450 NB02450 NB02450 NB02510 NB02500 NB02500 NB02500 NB02500 NB02500 NB02500 NB02500 NB02500 NB02600	Design amendment Design Available Design Available Design Available Frect Temp Column at FLHY N/B (besides TW-P2) Erect Temp Column & link bridge to existing bridge at FLHY S/B <b>f Existing Tai Wo Footbridge</b> <b>t/ FL Highway N/B Side Se</b> Demolish existing TWFB across TWSR-W Watermain & Firemain at NB58 & backfill <b>er Along Fanling Highway</b> 35-6055)-FH S/B Side <b>er Works</b> NB51 ID1-3 (0-25m) - Footing & Wall Structure <b>25-6300) -FH S/B Side (MTI</b> <b>er Works</b> Precautionary Measure installation NB53 (0-100m) - Sheet piling & Excavation NB53 ID2-3 (100-125m), 18nos Predriling NB53 ID2-3 (100-125m), 18nos Predriling NB53 ID2-3 (100-125m) - Sheet pilina & Excavation NB53 (125-180m) - NB production NB53 (125-180m) - NB post & panel installation <b>00-6360)-FH S/B Side (MTF</b> <b>er Works</b> NB55 - Footing & Wall Structure	0%	0 100 150 25 46 90 20 26 60 10 27 21 14 5 9	0 100 150 25 46 90 26 26 26 60 10 27 21 75 5 75	26-Oct-16 21-Sep-16 25-Oct-16 29-Aug-16 29-Aug-16 20-Aug-16 21-Sep-16 21-Sep-16 24-Oct-16 05-Oct-16 18-Nov-16 18-Nov-16 20-May-16 A 03-Sep-16	20-Sep-16 02-Mar-17 28-Mar-17 28-Mar-17 22-Nov-16 24-Oct-16 24-Oct-16 06-Dec-16 22-Oct-16 22-Oct-16 22-Oct-16 04-Jan-17 17-Oct-16 17-Nov-16 12-Dec-16 02-Sep-16 08-Sep-16 08-Sep-16	44 16 108 -42 -42 -42 -42 317 502 502 502 502 502 502 502 502		20-Sep-16 ◆ Design	
TWFB-T1030 TWFB-T1040 Constructio TWFB-T1205 TWFB-T1205 TWFB-T1208 Demolition of TWSR-West TWFB-T1135 TWFB-T1230 Ioise Barrie NB0210 NB02430 NB02430 NB02430 NB02440 NB02450 NB02500 NB02500 NB02500 NB02500 NB02590 NB02590 NB02590 NB02600 NB02600	Design amendment Design Available Design Available Design Available Frect Temp Column at FLHY N/B (besides TW-P2) Frect Temp Column & link bridge to existing bridge at FLHY S/B <b>f Existing Tai Wo Footbridge</b> <b>t/ FL Highway N/B Side Se</b> Demolish existing TWFB across TWSR-W Watermain & Firemain at NB58 & backfill <b>er Along Fanling Highwa</b> 35-6055)-FH S/B Side <b>er Works</b> NB51 ID1-3 (0-25m) - Footing & Wall Structure <b>25-6300) -FH S/B Side (MTI</b> <b>er Works</b> Precautionary Measure installation NB53 (0-100m) - Sheet piling & Excavation NB53 ID2-3 (100-125m), 18nos Predrilling NB53 ID2-3 (100-125m) 18nos Piling-1 rigs NB53 ID2-3 (100-125m) - Sheet piling & Excavation NB53 (125-180m) - NB production NB53 (125-180m) - NB post & panel installation <b>00-6360)-FH S/B Side (MTF</b> <b>er Works</b> NB55 - Footing & Wall Structure NB55 - backfilling	0%	0 100 150 25 46 90 26 26 26 60 10 27 21 14 5 9	0 100 150 25 46 90 26 26 26 26 26 20 21 27 21 75 5 517 50	26-Oct-16 21-Sep-16 25-Oct-16 29-Aug-16 29-Aug-16 20-Aug-16 21-Sep-16 24-Oct-16 24-Oct-16 18-Nov-16 18-Nov-16 20-May-16 A 03-Sep-16	20-Sep-16 02-Mar-17 28-Mar-17 28-Mar-17 22-Nov-16 24-Oct-16 24-Oct-16 06-Dec-16 22-Oct-16 22-Oct-16 22-Oct-16 04-Jan-17 17-Oct-16 17-Nov-16 12-Dec-16 02-Sep-16 08-Sep-16 08-Sep-16	44 16 108 -42 -42 -42 317 502 502 502 502 502 502 502 502		20-Sep-16 ♦ Design	

ity ID	Activity Name	Dur. %	Rem.	Original	Start	Finish	Total					
		Complete	Duration I	Duration			Float		Aug	2016 Sep	Oct	Nov
NB02730	NB56 - NB production	91.52%	14	165	20-Feb-16 A	02-Sep-16	965					<u>+</u>
NB02740	NB56 - NB post & panel installation	0%	5	5	03-Sep-16	08-Sep-16	778					
	400-6560)-FH S/B Side (MTF	RC I&P Area	a)									
Noise Barr NB02770	ier Works NB61 (0-50m) - Sheet piling &	0%	18	18	20-Aug-16	09-Sep-16	677					
	Excavation											
NB02780	NB61 (0-50m) - Footing & Wall Structure	0%	50	50	10-Sep-16	10-Nov-16						
NB02790	NB61 (0-50m)- backfilling	0%	50	50	11-Nov-16	11-Jan-17						L
NB02800	NB61 (0-50m) - NB production	0%	45	45	11-Nov-16	25-Dec-16						
NB02850	NB61 (50-160m) - NB production	0%	45	45	20-Aug-16	03-Oct-16	934					
NB02860	NB61 (50-160m) - NB post & panel installation	0%	5	5	04-Oct-16	08-Oct-16	754					
	6560-6745)-FH S/B Side (MT	RC I&P Ar	ea)									
Noise Barr NB02920	ier Works NB61A (0-50m) - NB production	90.96%	15	166	20-Feb-16 A	03-Sep-16	964					
NB02930	NB61A (0-50m) - NB post & panel	0%	5	5	05-Sep-16	09-Sep-16						
NB02970	installation NB61A ID2-3 (50-75m) - Footing &	92.21%	32	411	01-Apr-15 A	· · ·						
	Wall Structure					22-Oct-16						
NB02980	NB61A ID2-3 (50-75m)- backfilling	0%	20	20	28-Sep-16		738					
NB02990	NB61A ID2-3 (50-75m) - NB production	0%	45	45	28-Sep-16	11-Nov-16				L		
NB03000	NB61A ID2-3 (50-75m) - NB post & panel installation	0%	5	5	12-Nov-16	17-Nov-16		<u></u>				
NB03040	NB61A (75-190m) - NB production	90.96%	15	166	20-Feb-16 A							
NB03050	NB61A (75-190m) - NB post & panel installation	0%	5	5	05-Sep-16	09-Sep-16	777					
Other Work	(S											
	ce & Demolition of Existing S	Structure										
Contract C MCLT1050	Apply cert for exemption by DLO by	0%	0	0	20-Aug-16	20-Aug-16	1148		 I		-	
MCLT1090	Engineer New MCLT - finishes works	51.02%	48	98	20-May-16 A		62					
MCLT1100	New MCLT completion	0%	0	0		18-Oct-16*	62				18-Oct-16* ◆ New MCL	LT completio
	·	0.10	U	v								
TCSS Works	S											
TCSS1500	Slow lane footing - G54 (NB61)	0%	0	0		20-Aug-16	645		20-Aug-16 ♦ Slow la	ne footing - G54 (NB61)		
South Buff	er Zone 1 (SBZ1) (with	nin Zone	2)(Ch_6	740	to 6930)							
	er Along TWSR-West and					<u>.</u>						
	6710-6840)-TWSR West Sid											
Noise Barr								     				
NB01090	NB63A-1 - NB production	81.33%	14	75	20-May-16 A	· ·						
NB01100	NB63A-1 - NB post & panel installation	0%	5	5	03-Sep-16	08-Sep-16	288					
NB01150	NB63A-2 - NB post & panel installation	0%	5	5	20-Aug-16	25-Aug-16	300					
NB01170	NB63A-3 - Footing & Wall Structure (ch24.2-86.9) - 5 bays	86.59%	22	164	18-Jan-16 A	14-Sep-16	1126					
NB01190	NB63A-3 - NB production	63.51%	27	74	03-Jun-16 A	15-Sep-16	348					
NB01200	NB63A-3 - NB post & panel installation	0%	5	5	17-Sep-16	22-Sep-16	277					
<b>DSD South</b>	ern Trunk Sewer, Water Ma	ain Fire Ma	in Work	s							-	
TSZ10860	DSD Trunk Sewer laying (along NB63A)	69.3%	35	114	14-Mar-16 A	30-Sep-16	1					
TSZ10880	Watermain installation (along NB63A)	0%	30	30	03-Oct-16	07-Nov-16	1068					
TSZ10890	Firemain installation (along NB63A)	0%	30	30	21-Oct-16	24-Nov-16	1068					
Undergrou	nd Utility Works					,, 						
UUZ20210	Utility cable laying by Utility companies (Along NB63A, 125m)	73.68%	35	133	18-Mar-16 A	30-Sep-16	-191					
	64A (Ch.6860-6920)-TWSR V	Vest Side										
Noise Barr NB001040		0%	12	12	01-Nov-16	14-Nov-16	_11					
	NB64 & NB64A -backfilling		12	12								
NB001060	NB64 & NB64A -NB post & panel installation	76.69%	31	133	14-Mar-16 A	∠0-Sep-16	214					
DSD South TSZ10910	ern Trunk Sewer, Water Ma DSD Trunk Sewer laying (along	ain Fire Ma 74.75%	in Work 25	<b>S</b> 99	20-Apr-16 A	19-Sep-16	-41					
TSZ10910	NB64) Backfill up to NB64 footing level	0%	6	6	20-Api-16 A	26-Sep-16						
						· · ·						
TSZ10930	Watermain installation (along NB64)		30	30	27-Sep-16	02-Nov-16						
TSZ10940	Firemain installation (along NB64)	0%	30	30	27-Sep-16	02-Nov-16	-41					
Undergrou	nd Utility Works Utility cable laying by Utility	76.51%	25	140	20 Each 10 A	30-50- 40	-104				-	
	companies (Along NB64, 60m)	10.01%	35	149	29-Feb-16 A	50-3ep-16	-191				-	
Bridge Con												
Kau Lung Ha	ang Vehicular Bridge											
MS06	Commissioning of Kau Lung Hang Vehicular Bridge to enable	0%	0	0		20-Aug-16	-10		20-Aug-16* 🔶 Comm	s <mark>s</mark> ioning of Kau Lung Hang	Vehicular Bridge to enable c	lemolition o
KLH Bridge	Vehicular Bridge to enable e - West Ramp											
KLH.1290	West Ramp - Planting	0%	21	21	20-Aug-16	13-Sep-16	804					
KLH.1300	West Ramp Complete	0%	0	0		20-Aug-16	111		20-Aug-16 ♦ West R	amp Complete		
KLH Bridge	e - Deck 1											
KLH.3430	Deck 1 - Planting	0%	21	21	20-Aug-16	13-Sep-16	804					
	Pedestrian walkway Roof & Parapet P2 to P3	0%	30	30	20-Aug-16	24-Sep-16	67					
KLH.3630	Pedestrian walkway floor finishes	0%	14	14	26-Sep-16	13-Oct-16	67					
KLH.3630 KLH.3640	P2 to P3											
	e - Deck 2	0%	30	30	20-Aug-16	24-Sep-16	71					
KLH.3640	Pedestrian walkway Roof & Parapet			14	21-Sep-16	07-Oct-16	71					
KLH.3640	Pedestrian walkway Roof & Parapet P5-P6 Pedestrian walkway floor finishes	0%	14									
KLH.3640 KLH Bridge KLH.3160	Pedestrian walkway Roof & Parapet P5-P6 Pedestrian walkway floor finishes P5-P6 Pedestrian walkway Roof & Parapet	0%	14 30	30	20-Aug-16	24-Sep-16	67					
KLH.3640 KLH Bridge KLH.3160 KLH.3170	Pedestrian walkway Roof & Parapet P5-P6 Pedestrian walkway floor finishes P5-P6 Pedestrian walkway Roof & Parapet P4 to P5 Pedestrian walkway floor finishes	0%			20-Aug-16 26-Sep-16	24-Sep-16 13-Oct-16	67 67					
KLH.3640 KLH Bridge KLH.3160 KLH.3170 KLH.3260	Pedestrian walkway Roof & Parapet P5-P6 Pedestrian walkway floor finishes P5-P6 Pedestrian walkway Roof & Parapet P4 to P5	0% 0% 0%	30	30	26-Sep-16	· · · · ·	67					
KLH.3640 KLH Bridge KLH.3160 KLH.3170 KLH.3260 KLH.3270	Pedestrian walkway Roof & Parapet P5-P6 Pedestrian walkway floor finishes P5-P6 Pedestrian walkway Roof & Parapet P4 to P5 Pedestrian walkway floor finishes P4 to P5	0% 0% 0%	30 14	30 14		13-Oct-16	67					

ity ID	Activity Name	Dur. %		Original		Finish	Total								
		Complete	Duration				Float		Δ	lug	2 Sep	016	00	xt	Nov
KLH.3500	Deck 3 - Planting	0%	21	21	20-Aug-16	13-Sep-16	804								
KLH.3650	Pedestrian walkway Roof & Parapet P6 to P7	0%	30	30	20-Aug-16	24-Sep-16	67				-				
KLH.3660	Pedestrian walkway floor finishes	0%	14	14	26-Sep-16	13-Oct-16	67				-		i		
KLH Bridae	P6 to P7 e - East Ramp								1 1 1 1						
KLH.3590	East Ramp - Planting	0%	21	21	20-Aug-16	13-Sep-16	804		     				 , , ,		
KLH Bridge	e - Ramp R1								     				     		     
Z2.KLH.1670	Ramp R1 - Pile caps and pier construction (R1P3)	47.5%	21	40	08-Aug-16 A	13-Sep-16	24								
Z2.KLH.1680	Ramp R1 - Ramp construction (Abutment R1 to R1P1)	0%	40	40	20-Aug-16	07-Oct-16	71						÷		
Z2.KLH.1685	Ramp R1 - Ramp construction	0%	40	40	14-Sep-16	02-Nov-16	24						· • •		
Z2.KLH.1710	(R1P1 to P1P3) Ramp R1 - Abutment R1 - base slab	89.58%	35	336	22-Jun-15 A	30-Sep-16	16						1 		
Z2.KLH.1720	& wall Ramp R1 - Abutment R1 - Top slab	0%	30	30	03-Oct-16	07-Nov-16	16		, ,		-				
Z2.KLH.1730	Ramp R1 - Abutment R1 - Staircase	0%	30	30	08-Nov-16	12-Dec-16	16		   		-		   		
Z2.KLH.3610							_								
	Ramp R1 - Steel roof	0%	40	40	03-Oct-16	18-Nov-16								<u></u>	
Z2.KLH.3620	Ramp R1 - finishes work	0%	30	30	29-Oct-16	02-Dec-16	24								
	e - Ramp R2	00/	0.1	0.1	00 4	47.0 40	745								
Z2.KLH.1523	VO 028 - Boundary Wall to Hse 190B structure	0%	24	24	20-Aug-16*	17-Sep-16			, , ,				, , , ,		
Z2.KLH.1524	VO 028 - Boundary Wall to Hse 190B E&M, Drainage	0%	26	26	19-Sep-16	20-Oct-16									
Z2.KLH.1530	Ramp R2 - Pile cap, abutment and pier construction	61.54%	85	221	20-Nov-15 A	30-Nov-16	0	_ ,						• • • • •	
Z2.KLH.1540	Ramp R2 - Ramp construction	0%	45	45	24-Oct-16	14-Dec-16	0						T I I I I		
Z2.KLH.1545	Ramp R2 - Ramp construction	0%	35	35	04-Nov-16	14-Dec-16	0		     		+		•		
Z2.KLH.1550	(section after VBP6-7 deck) Ramp R2 - Steel roof	0%	40	40	12-Nov-16	30-Dec-16	0								•
Bridge Roa	d Work						1								
Z2.KLH.2040	Landscape work of KLHVB	0%	120	120	20-Aug-16	13-Jan-17	675						÷		
Lift at TWS	R-W Side						1								
L01015	Pre-bored H Piling Rig mobilisation	0%	10	10	01-Sep-16*	12-Sep-16	0		     		-		·		
L01020	& set up period KLH (W) lift -Pre-bored H pile (4	0%	16	16	13-Sep-16	03-Oct-16	0						÷		
L01030	nos) Pile test (As Confirmed by ER, No	0%	0	0	04-Oct-16	04-Oct-16	519		     		-				
L01040	pile test is required) Temp work & Pile cap	0%	45	45	04-Oct-16	25-Nov-16									
L01094	Lift submission & ordering period	6.3%	253	270	01-Aug-16 A		453						· · · · · · · · · · · · · · · · · · ·		
	0.1								   				! !		
L01140	CLP Power available (by CLP)	33.5%	274	412	04-Apr-16 A	20-May-17	685						1 1 1		
Lift at FLH		00/	0	0	40 Nov 40		111								
L01180	Earliest date for lift construction resume	0%	0		12-Nov-16		441								4
L01190	Set up & Pile test	0%	30	30	12-Nov-16	16-Dec-16	441								
L01300	CLP Power available (by CLP)	25.97%	305	412	04-Apr-16 A	20- lun-17	660								
<b>Demolition</b>	Temporary support installation at	ridge 0%	65	65	18-Oct-16	04-Jan-17									
Demolition Z2.NWP.1060 WSR-West Drainage & F	Work		65	65											
Demolition Z2.NWP.1060 WSR-West Drainage & F	Work Temporary support installation at existing Fanling Highway t Construction Road Works 1st interface connection to CW at		65				0								15-Nov-16
Demolition Z2.NWP.1060 WSR-West Drainage & F General CW01	Work Temporary support installation at existing Fanling Highway t Construction Road Works 1st interface connection to CW at S/B	0%				04-Jan-17	0								15-Nov-16
Demolition Z2.NWP.1060 WSR-West Drainage & F General CW01 loise Barrie NB62 (Ch.67	Work Temporary support installation at existing Fanling Highway t Construction Road Works 1st interface connection to CW at S/B er Along Fanling Highway 745-6910)-FH S/B Side (MTR	0% 0% <b>y S/B</b>	0			04-Jan-17	0								15-Nov-16
Demolition Z2.NWP.1060 WSR-West Drainage & F General CW01 loise Barrie NB62 (Ch.67	Work Temporary support installation at existing Fanling Highway t Construction Road Works 1st interface connection to CW at S/B er Along Fanling Highway 745-6910)-FH S/B Side (MTR ier Works NB62 (0-80m) - Sheet piling &	0% 0% <b>y S/B</b>	0			04-Jan-17	0								15-Nov-16
Demolition 22.NWP.1060 WSR-West Drainage & F General CW01 loise Barri NB62 (Ch.67 Noise Barri	Work Temporary support installation at existing Fanling Highway t Construction Road Works 1st interface connection to CW at s/B er Along Fanling Highway 745-6910)-FH S/B Side (MTR ier Works NB62 (0-80m) - Sheet piling & Excavation NB62 (0-80m) - Footing & Wall	0% 0% <b>y S/B</b> RC I&P Are	0 a)	0	18-Oct-16	04-Jan-17 15-Nov-16	0 0 0 -41								15-Nov-16'
Demolition Z2.NWP.1060 WSR-West Drainage & F General CW01 loise Barrie NB62 (Ch.67 Noise Barrie NB03080	Work Temporary support installation at existing Fanling Highway t Construction Road Works 1st interface connection to CW at S/B er Along Fanling Highway 745-6910)-FH S/B Side (MTR ier Works NB62 (0-80m) - Sheet piling & Excavation NB62 (0-80m) - Footing & Wall Structure NB62 (80-110m) Under bridge -	0% 0% y S/B RC I&P Are 0%	0 <b>a)</b> 18	0 18	18-Oct-16	04-Jan-17 15-Nov-16 18-Oct-16	0 0 0 -41 -41								15-Nov-16
Demolition Z2.NWP.1060 WSR-West Drainage & F General CW01 loise Barri NB62 (Ch.67 Noise Barri NB03080 NB03090	Work Temporary support installation at existing Fanling Highway t Construction Road Works 1st interface connection to CW at S/B er Along Fanling Highway 745-6910)-FH S/B Side (MTR ier Works NB62 (0-80m) - Sheet piling & Excavation NB62 (0-80m) - Footing & Wall Structure NB62 (80-110m) Under bridge - Sheet piling & Excavation NB62 (80-110m) Under bridge -	0% 0% <b>y S/B</b> 8C I&P Are 0%	0 <b>a)</b> 18 45	0 18 45	18-Oct-16 26-Sep-16 19-Oct-16	04-Jan-17 15-Nov-16 18-Oct-16 09-Dec-16	0 0 0 -41 -41								15-Nov-16
Demolition Z2.NWP.1060 WSR-West Drainage & F General CW01 loise Barri NB62 (Ch.67 Noise Barri NB03080 NB03090 NB03130	Work Temporary support installation at existing Fanling Highway t Construction Road Works 1st interface connection to CW at S/B er Along Fanling Highway 745-6910)-FH S/B Side (MTF ier Works NB62 (0-80m) - Sheet piling & Excavation NB62 (0-80m) - Footing & Wall Structure NB62 (80-110m) Under bridge - Sheet piling & Excavation NB62 (80-110m) Under bridge - Footing & Wall Structure NB62 (80-110m) Under bridge - Footing & Wall Structure NB62 (80-110m) Under bridge -	0% 0% <b>y S/B</b> RC I&P Are 0% 0%	0 <b>a)</b> 18 45 12	0 18 45 12	18-Oct-16 26-Sep-16 19-Oct-16 10-Sep-16	04-Jan-17 15-Nov-16 18-Oct-16 09-Dec-16 24-Sep-16	0 0 0 -41 -41 -41 3								15-Nov-16
Demolition Z2.NWP.1060 WSR-West Drainage & F General CW01 loise Barri NB62 (Ch.67 Noise Barri NB03080 NB03090 NB03130 NB03130 NB03140 NB03150	Work Temporary support installation at existing Fanling Highway t Construction Road Works 1st interface connection to CW at S/B er Along Fanling Highway 745-6910)-FH S/B Side (MTR ier Works NB62 (0-80m) - Sheet piling & Excavation NB62 (0-80m) - Footing & Wall Structure NB62 (80-110m) Under bridge - Sheet piling & Excavation NB62 (80-110m) Under bridge - Footing & Wall Structure NB62 (80-110m) Under bridge - Footing & Wall Structure NB62 (80-110m) Under bridge - Boackfilling	0% 0% <b>y S/B</b> C I&P Are 0% 0% 0% 0%	0 a) 18 45 12 25 14	0 18 45 12 25 14	18-Oct-16 18-Oct-16 26-Sep-16 19-Oct-16 10-Sep-16 26-Sep-16 27-Oct-16	04-Jan-17 15-Nov-16 18-Oct-16 09-Dec-16 24-Sep-16 26-Oct-16 11-Nov-16	0 0 0 -41 -41 -41 3 3 3								15-Nov-16
Demolition Z2.NWP.1060 WSR-West Drainage & F General CW01 NB62 (Ch.67 Noise Barrio NB62 (Ch.67 Noise Barrio NB62 (Ch.67 Noise Barrio NB62 (Ch.67 N058 Barrio NB63 (Ch.67 N058 Barrio N058	Work Temporary support installation at existing Fanling Highway t Construction Road Works 1st interface connection to CW at s/B er Along Fanling Highway 745-6910)-FH S/B Side (MTR ier Works NB62 (0-80m) - Sheet piling & Excavation NB62 (0-80m) - Footing & Wall Structure NB62 (80-110m) Under bridge - Sheet piling & Excavation NB62 (80-110m) Under bridge - Footing & Wall Structure NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - backfilling	0% 0% <b>y S/B</b> C I&P Are 0% 0% 0% 0% 0%	0 a) 18 45 12 25 14 45	0 18 45 12 25 14 45	18-Oct-16 18-Oct-16 26-Sep-16 19-Oct-16 10-Sep-16 26-Sep-16 27-Oct-16	04-Jan-17 15-Nov-16 18-Oct-16 09-Dec-16 24-Sep-16 26-Oct-16 11-Nov-16 10-Dec-16	0 0 0 -41 -41 -41 3 3 866								15-Nov-16
Demolition Z2.NWP.1060 WSR-West Drainage & F General CW01 Oise Barrio NB62 (Ch.67 Noise Barrio NB03090 NB03130 NB03130 NB03140 NB03150 NB03160 NB03180	Work Temporary support installation at existing Fanling Highway t Construction Road Works 1st interface connection to CW at S/B er Along Fanling Highway 745-6910)-FH S/B Side (MTF ier Works NB62 (0-80m) - Sheet piling & Excavation NB62 (80-110m) Under bridge - Sheet piling & Excavation NB62 (80-110m) Under bridge - Footing & Wall Structure NB62 (80-110m) Under bridge - Footing & Wall Structure NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - NB62 (110-170m) - Sheet piling & Excavation	0% 0% <b>y S/B</b> C I&P Are 0% 0% 0% 0% 0% 0%	0 a) 18 45 12 25 14 45 18	0 18 45 12 25 14 45 18	18-Oct-16 18-Oct-16 26-Sep-16 19-Oct-16 10-Sep-16 27-Oct-16 27-Oct-16 27-Oct-16	04-Jan-17 15-Nov-16 18-Oct-16 09-Dec-16 24-Sep-16 26-Oct-16 11-Nov-16 10-Dec-16 09-Sep-16	0 0 0 -41 -41 -41 3 3 866 -41								15-Nov-16
Demolition Z2.NWP.1060 WSR-West Drainage & F General CW01 Oise Barrio NB62 (Ch.67 Noise Barrio NB62 (Ch.67 N003080 NB03130 NB03130 NB03140 NB03150 NB03160 NB03180 NB03190	Work Temporary support installation at existing Fanling Highway t Construction Road Works 1st interface connection to CW at S/B er Along Fanling Highway 745-6910)-FH S/B Side (MTR ier Works NB62 (0-80m) - Sheet piling & Excavation NB62 (0-80m) - Footing & Wall Structure NB62 (80-110m) Under bridge - Sheet piling & Excavation NB62 (80-110m) Under bridge - Sheet piling & Excavation NB62 (80-110m) Under bridge - Sheet piling & Structure NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - backfilling NB62 (110-170m) - Sheet piling & Excavation NB62 (110-170m) - Footing & Wall Structure	0% 0% <b>y S/B</b> C I&P Are 0% 0% 0% 0% 0%	0 a) 18 45 12 25 14 45	0 18 45 12 25 14 45	18-Oct-16 18-Oct-16 26-Sep-16 19-Oct-16 10-Sep-16 26-Sep-16 27-Oct-16	04-Jan-17 15-Nov-16 18-Oct-16 09-Dec-16 24-Sep-16 26-Oct-16 11-Nov-16 10-Dec-16	0 0 0 -41 -41 -41 3 3 866 -41								35-Nov-16
Demolition Z2.NWP.1060 WSR-West Drainage & F General CW01 loise Barrie NB62 (Ch.67 Noise Barrie NB03090 NB03130 NB03130 NB03150 NB03150 NB03160 NB03180 NB03190	Work Temporary support installation at existing Fanling Highway t Construction Road Works 1st interface connection to CW at S/B er Along Fanling Highway 745-6910)-FH S/B Side (MTR ier Works NB62 (0-80m) - Sheet piling & Excavation NB62 (0-80m) - Footing & Wall Structure NB62 (80-110m) Under bridge - Sheet piling & Excavation NB62 (80-110m) Under bridge - Sheet piling & Excavation NB62 (80-110m) Under bridge - Sheet piling & Under bridge - Sheet piling & NB62 (80-110m) Under bridge - Backfilling NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - NB62 (80-110m) Under bridge - Backfilling NB62 (110-170m) - Sheet piling & Excavation NB62 (110-170m) - Footing & Wall Structure 910-6930)-FH S/B Side	0% 0% <b>y S/B</b> C I&P Are 0% 0% 0% 0% 0% 0%	0 a) 18 45 12 25 14 45 18	0 18 45 12 25 14 45 18	18-Oct-16 18-Oct-16 26-Sep-16 19-Oct-16 10-Sep-16 27-Oct-16 27-Oct-16 27-Oct-16	04-Jan-17 15-Nov-16 18-Oct-16 09-Dec-16 24-Sep-16 26-Oct-16 11-Nov-16 10-Dec-16 09-Sep-16	0 0 0 -41 -41 -41 3 3 866 -41								15-Nov-16
Demolition Z2.NWP.1060 WSR-West Drainage & F General CW01 loise Barrie NB62 (Ch.67 Noise Barrie NB03090 NB03130 NB03130 NB03150 NB03150 NB03160 NB03180 NB03190	Work Temporary support installation at existing Fanling Highway t Construction Road Works 1st interface connection to CW at S/B er Along Fanling Highway 745-6910)-FH S/B Side (MTR ier Works NB62 (0-80m) - Sheet piling & Excavation NB62 (80-110m) Under bridge - Sheet piling & Excavation NB62 (80-110m) Under bridge - Sheet piling & Excavation NB62 (80-110m) Under bridge - Sheet piling & Excavation NB62 (80-110m) Under bridge - Backfilling NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - Backfilling NB62 (110-170m) - Sheet piling & Excavation NB62 (110-170m) - Footing & Wall Structure 210-6930)-FH S/B Side ier Works	0% 0% <b>y S/B</b> C I&P Are 0% 0% 0% 0% 0% 0%	0 a) 18 45 12 25 14 45 18	0 18 45 12 25 14 45 18	18-Oct-16 18-Oct-16 26-Sep-16 19-Oct-16 10-Sep-16 27-Oct-16 27-Oct-16 27-Oct-16	04-Jan-17 15-Nov-16 18-Oct-16 09-Dec-16 24-Sep-16 24-Sep-16 11-Nov-16 10-Dec-16 09-Sep-16 22-Nov-16	0 0 0 -41 -41 -41 3 3 866 -41 -26								15-Nov-16
Demolition Z2.NWP.1060 WSR-West Drainage & F General CW01 loise Barrie NB62 (Ch.67 Noise Barrie NB03080 NB03130 NB03130 NB03140 NB03150 NB03160 NB03180 NB03190 NB03190 NB70 (Ch.69 Noise Barrie NB03260	Work Temporary support installation at existing Fanling Highway t Construction Road Works at interface connection to CW at S/B er Along Fanling Highway 745-6910)-FH S/B Side (MTR ier Works NB62 (0-80m) - Sheet piling & Excavation NB62 (0-80m) - Footing & Wall Structure NB62 (80-110m) Under bridge - Sheet piling & Excavation NB62 (80-110m) Under bridge - Sheet piling & Excavation NB62 (80-110m) Under bridge - Sheet piling & Excavation NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - NB62 (80-110m) Under bridge - NB62 (80-110m) Under bridge - NB62 (110-170m) - Sheet piling & Excavation NB62 (110-170m) - Footing & Wall Structure 210-6930)-FH S/B Side ier Works NB70 - Footing & Wall Structure	0% 0% <b>y S/B</b> <b>C 1&amp;P Are</b> 0% 0% 0% 0% 0% 0% 0% 0% 0% 0%	0 a) 18 45 12 25 14 45 18 60 10	0 18 45 12 25 14 45 18 60 58	18-Oct-16 18-Oct-16 26-Sep-16 19-Oct-16 10-Sep-16 26-Sep-16 27-Oct-16 27-Oct-16 27-Oct-16 20-Aug-16 10-Sep-16	04-Jan-17 15-Nov-16 18-Oct-16 09-Dec-16 24-Sep-16 26-Oct-16 10-Dec-16 10-Dec-16 09-Sep-16 22-Nov-16	0 0 -41 -41 -41 3 3 866 -41 -26 745								15-Nov-16
Demolition Z2.NWP.1060 WSR-West Drainage & F General CW01 loise Barrie NB62 (Ch.67 Noise Barrie NB03080 NB03130 NB03130 NB03150 NB03150 NB03160 NB03180 NB03180 NB03190 NB03190 NB70 (Ch.69 Noise Barri NB03260 NB03270	Work Temporary support installation at existing Fanling Highway t Construction Road Works Ist interface connection to CW at S/B er Along Fanling Highway 745-6910)-FH S/B Side (MTF ier Works NB62 (0-80m) - Sheet piling & Excavation NB62 (0-80m) - Footing & Wall Structure NB62 (80-110m) Under bridge - Sheet piling & Excavation NB62 (80-110m) Under bridge - Sheet piling & Excavation NB62 (80-110m) Under bridge - Sheet piling & Excavation NB62 (80-110m) Under bridge - BA62 (80-110m) Un	0% 0% <b>y S/B</b> <b>C I&amp;P Are</b> 0% 0% 0% 0% 0% 0% 82.76% 0%	0 a) 18 45 12 25 14 45 18 60 10 12	0 18 45 12 25 14 45 18 60 58 12	18-Oct-16 18-Oct-16 26-Sep-16 19-Oct-16 10-Sep-16 27-Oct-16 27-Oct-16 27-Oct-16 20-Aug-16 10-Sep-16	04-Jan-17 15-Nov-16 18-Oct-16 09-Dec-16 24-Sep-16 24-Sep-16 26-Oct-16 10-Dec-16 09-Sep-16 22-Nov-16 22-Nov-16	0 0 0 -41 -41 -41 3 3 866 -41 -26 745 60								15-Nov-16
Demolition Z2.NWP.1060 WSR-West Drainage & F General CW01 NB03E Barrio NB03080 NB03080 NB03140 NB03140 NB03150 NB03160 NB03180 NB03180 NB03190 NB03190 NB70 (Ch.69 NB03260 NB03270 NB03280	Work Temporary support installation at existing Fanling Highway t Construction Road Works Ist interface connection to CW at S/B er Along Fanling Highway (45-6910)-FH S/B Side (MTR) ier Works NB62 (0-80m) - Sheet piling & Excavation NB62 (0-80m) - Sheet piling & Excavation NB62 (80-110m) Under bridge - Sheet piling & Excavation NB62 (80-110m) Under bridge - Sheet piling & Excavation NB62 (80-110m) Under bridge - backfilling NB62 (110-170m) - Sheet piling & Excavation NB62 (110-170m) - Footing & Wall Structure NB70 - Footing & Wall Structure NB70 - NB production NB70 - NB production	0% 0% <b>X S/B</b> <b>XC 1&amp;P Are</b> 0% 0% 0% 0% 0% 0% 0% 0% 0% 0%	0 a) 18 45 12 25 14 45 18 60 10 10 12 45	0 18 45 12 25 14 45 18 60 58 12 45	18-Oct-16 18-Oct-16 26-Sep-16 19-Oct-16 10-Sep-16 27-Oct-16 27-Oct-16 27-Oct-16 20-Aug-16 10-Sep-16	04-Jan-17 15-Nov-16 18-Oct-16 09-Dec-16 24-Sep-16 26-Oct-16 10-Dec-16 09-Sep-16 22-Nov-16 31-Aug-16 02-Sep-16 15-Oct-16	0 0 -41 -41 -41 -41 -41 -41 -41 -41 -26 -41 -26 -41 -26 -41 -26 -41 -26 -41 -26 -41 -26 -41 -26 -41 -41 -41 -41 -41 -41 -41 -41 -41 -41								15-Nov-16'
Demolition Z2.NWP.1060 WSR-West Drainage & F General CW01 loise Barrie NB62 (Ch.67 Noise Barrie NB03090 NB03130 NB03130 NB03150 NB03150 NB03160 NB03180 NB03180 NB03180 NB03190 NB03200 NB03270 NB03280 NB03290	Work Temporary support installation at existing Fanling Highway t Construction Road Works Ist interface connection to CW at S/B er Along Fanling Highway 745-6910)-FH S/B Side (MTF ier Works NB62 (0-80m) - Sheet piling & Excavation NB62 (80-110m) Under bridge - Sheet piling & Excavation NB62 (80-110m) Under bridge - Sheet piling & Excavation NB62 (80-110m) Under bridge - Sheet piling & Excavation NB62 (80-110m) Under bridge - BAE2 (80-110m) Under bridge - Sheet piling & Excavation NB62 (80-110m) Under bridge - Sheet piling & Excavation NB62 (80-110m) Under bridge - BAE2 (80-110m) Under bridge - BAE2 (80-110m) Under bridge - BAE2 (80-110m) Under bridge - Sheet piling & NB62 (80-110m) Footing & Wall Structure NB62 (110-170m) - Sheet piling & Excavation NB62 (110-170m) - Footing & Wall Structure O10-6930)-FH S/B Side FOOTING & Wall Structure NB70 - Footing & Wall Structure NB70 - NB production NB70 - NB production NB70 - NB post & panel installation	0% 0% S/B C I&P Are 0% 0% 0% 0% 0% 0% 0% 0% 0% 0%	0 a) 18 45 12 25 14 45 18 60 10 12 45 5	0 18 45 12 25 14 45 18 60 58 12 45 5	18-Oct-16 18-Oct-16 26-Sep-16 19-Oct-16 20-Aug-16 27-Oct-16 27-Oct-16 20-Aug-16 10-Sep-16 10-Sep-16 10-Sep-16 11-Jun-16 A 19-Aug-16A 01-Sep-16	04-Jan-17 04-Jan-17 15-Nov-16 09-Dec-16 24-Sep-16 24-Sep-16 24-Sep-16 10-Dec-16 09-Sep-16 22-Nov-16 31-Aug-16 02-Sep-16 15-Oct-16 21-Oct-16	0 0 -41 -41 -41 -41 -41 -41 -41 -41 -26 -41 -26 -41 -26 -41 -26 -41 -26 -41 -26 -41 -26 -41 -26 -41 -41 -41 -41 -41 -41 -41 -41 -41 -41								15-Nov-16
Demolition Z2.NWP.1060 WSR-West Drainage & F General CW01 oise Barrie NB62 (Ch.67 Noise Barrie NB03090 NB03130 NB03130 NB03150 NB03150 NB03150 NB03150 NB03180 NB03180 NB03190 NB03190 NB70 (Ch.69 Noise Barrie NB03270 NB03270 NB03280 NB03290 orth Buffe ridge Con New Ho Ka	Work Temporary support installation at existing Fanling Highway t Construction Road Works Ist interface connection to CW at S/B er Along Fanling Highway (45-6910)-FH S/B Side (MTR ier Works NB62 (0-80m) - Sheet piling & Excavation NB62 (0-80m) - Sheet piling & Excavation NB62 (00-80m) - Footing & Wall Structure NB62 (80-110m) Under bridge - Sheet piling & Excavation NB62 (80-110m) Under bridge - Sheet piling & Excavation NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - NB62 (80-110m) Under bridge - backfilling NB62 (110-170m) - Sheet piling & Excavation NB62 (110-170m) - Footing & Wall Structure D10-6930)-FH S/B Side ier Works NB70 - Footing & Wall Structure NB70 - NB production NB70 - NB production NB70 - NB post & panel installation er Zone 2 (NBZ2) (with	0% 0% S/B C I&P Are 0% 0% 0% 0% 0% 0% 0% 0% 0% 0%	0 a) 18 45 12 25 14 45 18 60 10 12 45 5	0 18 45 12 25 14 45 18 60 58 12 45 5	18-Oct-16 18-Oct-16 26-Sep-16 19-Oct-16 20-Aug-16 27-Oct-16 27-Oct-16 20-Aug-16 10-Sep-16 10-Sep-16 10-Sep-16 11-Jun-16 A 19-Aug-16A 01-Sep-16	04-Jan-17 04-Jan-17 15-Nov-16 09-Dec-16 24-Sep-16 24-Sep-16 24-Sep-16 10-Dec-16 09-Sep-16 22-Nov-16 31-Aug-16 02-Sep-16 15-Oct-16 21-Oct-16	0 0 -41 -41 -41 -41 -41 -41 -41 -41 -26 -41 -26 -41 -26 -41 -26 -41 -26 -41 -26 -41 -26 -41 -26 -41 -41 -41 -41 -41 -41 -41 -41 -41 -41								15-Nov-16
Demolition Z2.NWP.1060 WSR-West Drainage & F General CW01 Ioise Barrie NB03090 NB03130 NB03130 NB03150 NB03150 NB03150 NB03160 NB03180 NB03180 NB03190 NB03190 NB03270 NB03270 NB03280 NB03290 orth Buffe General	Work Temporary support installation at existing Fanling Highway t Construction Road Works 1st interface connection to CW at S/B er Along Fanling Highway 745-6910)-FH S/B Side (MTF ier Works NB62 (0-80m) - Sheet piling & Excavation NB62 (80-110m) Under bridge - Sheet piling & Excavation NB62 (80-110m) Under bridge - Sheet piling & Excavation NB62 (80-110m) Under bridge - Sheet piling & Excavation NB62 (80-110m) Under bridge - backfilling NB62 (110-170m) - Sheet piling & Excavation NB62 (110-170m) - Sheet piling & Excavation NB62 (110-170m) - Footing & Wall Structure 210-6930)-FH S/B Side ier Works NB70 - Footing & Wall Structure NB70 - backfilling NB70 - NB production NB70 - NB production NB70 - NB post & panel installation er Zone 2 (NBZ2) (with struction Yuen Footbridge	0% y S/B C I&P Are 0% 0% 0% 0% 0% 0% 0% 0% 0% 0%	0 a) 18 45 12 25 14 45 18 60 10 12 45 5 4) (Ch.	0 18 45 12 25 14 45 18 60 58 12 45 5 5 7925	18-Oct-16         18-Oct-16         19-Oct-16         19-Oct-16         26-Sep-16         10-Sep-16         27-Oct-16         27-Oct-16         20-Aug-16         10-Sep-16         10-Sep-16         10-Sep-16         10-Sep-16         10-Sep-16         10-Sep-16         10-Sep-16         11-Jun-16 A         19-Aug-16 A         17-Oct-16         17-Oct-16         10-Sep-16	04-Jan-17 15-Nov-16 18-Oct-16 09-Dec-16 24-Sep-16 24-Sep-16 24-Sep-16 22-Nov-16 10-Dec-16 09-Sep-16 22-Nov-16 31-Aug-16 02-Sep-16 15-Oct-16 21-Oct-16	0 0 0 -41 -41 -41 3 3 866 -41 -26 745 60 922 744						n site (HKYB-T		
Demolition Z2.NWP.1060 WSR-West Drainage & F General CW01 loise Barrie NB62 (Ch.67 Noise Barri NB03080 NB03130 NB03130 NB03140 NB03150 NB03150 NB03160 NB03160 NB03180 NB03180 NB03200 NB70 (Ch.69 Noise Barri NB03200 NB03270 NB03270 NB03280 NB03290 Orth Buffe General HKY1070	Work Temporary support installation at existing Fanling Highway t Construction Road Works Ist interface connection to CW at S/B er Along Fanling Highway 745-6910)-FH S/B Side (MTF ier Works NB62 (0-80m) - Sheet piling & Excavation NB62 (0-80m) - Footing & Wall Structure NB62 (0-80m) - Footing & Wall Structure NB62 (80-110m) Under bridge - Sheet piling & Excavation NB62 (80-110m) Under bridge - Footing & Wall Structure NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - NB62 (80-110m) Under bridge - backfilling NB62 (110-170m) - Sheet piling & Excavation NB62 (110-170m) - Footing & Wall Structure O10-6930)-FH S/B Side ier Works NB70 - Footing & Wall Structure NB70 - NB production NB70 - NB production NB70 - NB post & panel installation er Zone 2 (NBZ2) (with struction Yuen Footbridge Steel Staircase & Ramp available on site (HKYB-TWSR-W side)	0%  O%  SXB  C I&P Are  0%  O%  O%  O%  O%  O%  0%  0%  0%  0%	0 a) 18 45 12 25 14 45 18 60 10 10 12 45 5 4) (Ch. 0	0 18 45 12 25 14 45 18 60 58 12 45 5 7925	18-Oct-16 18-Oct-16 26-Sep-16 19-Oct-16 20-Aug-16 27-Oct-16 27-Oct-16 20-Aug-16 10-Sep-16 10-Sep-16 10-Sep-16 11-Jun-16 A 19-Aug-16A 01-Sep-16	04-Jan-17 15-Nov-16 09-Dec-16 24-Sep-16 26-Oct-16 10-Dec-16 10-Dec-16 09-Sep-16 22-Nov-16 22-Nov-16 31-Aug-16 02-Sep-16 15-Oct-16 21-Oct-16	0 0 0 -41 -41 -41 -41 -41 -41 -41 -41 -26 -41 -26 -41 -26 -41 -26 -41 -26 -41 -26 -41 -26 -41 -26 -41 -41 -41 -41 -41 -41 -41 -41 -41 -41			◆ Steel S	i ircase & Ramp				
Demolition Z2.NWP.1060 WSR-West Drainage & F General CW01 loise Barrie NB03090 NB03130 NB03130 NB03140 NB03150 NB03150 NB03160 NB03180 NB03180 NB03180 NB03180 NB03200 NB03270 NB03270 NB03280 NB03290 Orth Buffe Sridge Con NB03290 Orth Buffe Sridge Con NB03290 HKY1180	Work Temporary support installation at existing Fanling Highway t Construction Road Works Ist interface connection to CW at S/B er Along Fanling Highway t45-6910)-FH S/B Side (MTF ier Works NB62 (0-80m) - Sheet piling & Excavation NB62 (0-80m) - Footing & Wall Structure NB62 (80-110m) Under bridge - Sheet piling & Excavation NB62 (80-110m) Under bridge - Sheet piling & Excavation NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - NB62 (80-110m) Under bridge - backfilling NB62 (110-170m) - Sheet piling & Excavation NB62 (110-170m) - Footing & Wall Structure O10-6930)-FH S/B Side ier Works NB70 - Footing & Wall Structure NB70- backfilling NB70 - NB production NB70- NB post & panel installation er Zone 2 (NBZ2) (with struction Yuen Footbridge Steel Staircase & Ramp available on site (HKYB-TWSR-W side) Ho Ka Yuen Footbridge Complete	0% y S/B C I&P Are 0% 0% 0% 0% 0% 0% 0% 0% 0% 0%	0 a) 18 45 12 25 14 45 18 60 10 12 45 5 4) (Ch. 0 0 0 0	0 18 45 12 25 14 45 18 60 58 12 45 5 7925 7925	18-Oct-16         18-Oct-16         19-Oct-16         19-Oct-16         26-Sep-16         10-Sep-16         27-Oct-16         27-Oct-16         20-Aug-16         10-Sep-16         10-Sep-16         10-Sep-16         10-Sep-16         10-Sep-16         10-Sep-16         10-Sep-16         11-Jun-16 A         19-Aug-16 A         17-Oct-16         17-Oct-16         10-Sep-16	04-Jan-17 15-Nov-16 09-Dec-16 09-Dec-16 24-Sep-16 24-Sep-16 10-Dec-16 09-Sep-16 22-Nov-16 31-Aug-16 02-Sep-16 15-Oct-16 21-Oct-16	0 0 0 -41 -41 -41 -41 3 3 866 -41 -26 745 60 922 744 922 744			◆ Steel S			n site (HKYB-T t-16 ◆ Ho Ka		a dige Compl
Demolition Z2.NWP.1060 WSR-West Drainage & F General CW01 Ioise Barrie NB03090 NB03130 NB03130 NB03140 NB03150 NB03150 NB03160 NB03160 NB03180 NB03190 NB03190 NB70 (Ch.69 Noise Barri NB03290 NB03270 NB03280 NB03280 NB03290 Orth Buff General HKY1190	Work Temporary support installation at existing Fanling Highway t Construction Road Works Ist interface connection to CW at S/B er Along Fanling Highway (45-6910)-FH S/B Side (MTR ier Works NB62 (0-80m) - Sheet piling & Excavation NB62 (0-80m) - Footing & Wall Structure NB62 (80-110m) Under bridge - Sheet piling & Excavation NB62 (80-110m) Under bridge - Sheet piling & Excavation NB62 (80-110m) Under bridge - Bodd (110m) Under bridge - Sheet piling & Excavation NB62 (80-110m) Under bridge - bodkfilling NB62 (110-170m) - Sheet piling & Excavation NB62 (110-170m) - Footing & Wall Structure D10-6930)-FH S/B Side ier Works NB70 - Footing & Wall Structure NB70 - NB production NB70 - NB production NB70 - NB post & panel installation er Zone 2 (NBZ2) (with struction Yuen Footbridge Steel Staircase & Ramp available on site (HKYB-TWSR-W side) Ho Ka Yuen Footbridge Complete Existing Ho Ka Yuen Footbridge	0% y S/B C 1&P Are 0% 0% 0% 0% 1 0% 0% 0% 0% 0% 1 0% 0% 0% 0% 0% 0% 0% 0% 0% 0%	0 a) 18 45 12 25 14 45 18 60 10 10 12 45 5 4) (Ch. 0	0 18 45 12 25 14 45 18 60 58 12 45 5 7925	18-Oct-16         18-Oct-16         19-Oct-16         19-Oct-16         26-Sep-16         10-Sep-16         27-Oct-16         27-Oct-16         20-Aug-16         10-Sep-16         10-Sep-16         10-Sep-16         10-Sep-16         10-Sep-16         10-Sep-16         10-Sep-16         11-Jun-16 A         19-Aug-16 A         17-Oct-16         17-Oct-16         10-Sep-16	04-Jan-17 15-Nov-16 09-Dec-16 24-Sep-16 26-Oct-16 10-Dec-16 10-Dec-16 09-Sep-16 22-Nov-16 22-Nov-16 31-Aug-16 02-Sep-16 15-Oct-16 21-Oct-16	0 0 0 -41 -41 -41 -41 3 3 866 -41 -26 745 60 922 744 922 744			◆ Steel S					
Demolition Z2.NWP.1060 WSR-West Drainage & F General CW01 Ioise Barri NB03090 NB03190 NB03150 NB03150 NB03150 NB03160 NB03180 NB03180 NB03190 NB03190 NB70 (Ch.69 Noise Barri NB03280 NB03290 Orth Buff Sridge Con NB03290 Orth Buff General HKY1070 HKY1180 HKY1190	Work Temporary support installation at existing Fanling Highway t Construction Road Works Ist interface connection to CW at S/B er Along Fanling Highway (45-6910)-FH S/B Side (MTR ier Works NB62 (0-80m) - Sheet piling & Excavation NB62 (0-80m) - Footing & Wall Structure NB62 (80-110m) Under bridge - Sheet piling & Excavation NB62 (80-110m) Under bridge - Sheet piling & Excavation NB62 (80-110m) Under bridge - Bodd (10m) Under bridge - Bodd (10m) Under bridge - backfilling NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - backfilling NB62 (110-170m) - Sheet piling & Excavation NB62 (110-170m) - Footing & Wall Structure D10-6930)-FH S/B Side ier Works NB70 - Footing & Wall Structure NB70 - NB production NB70 - NB production NB70 - NB post & panel installation er Zone 2 (NBZ2) (with struction Yuen Footbridge Steel Staircase & Ramp available on site (HKYB-TWSR-W side) Ho Ka Yuen Footbridge Complete Existing Ho Ka Yuen Footbridge Demolished st/ FL Highway N/B Side Se	0% y S/B C 1&P Are 0% 0% 0% 0% 1 0%	0 a) 18 45 12 25 14 45 18 60 10 12 45 5 4) (Ch. 0 0 0 0 0 0 0	0 18 45 12 25 14 45 18 60 58 12 45 5 7925 7925	18-Oct-16         18-Oct-16         19-Oct-16         19-Oct-16         26-Sep-16         10-Sep-16         27-Oct-16         20-Aug-16         10-Sep-16         10-Sep-16         10-Sep-16         10-Sep-16         20-Aug-16         20-Aug-16	04-Jan-17 15-Nov-16 18-Oct-16 09-Dec-16 24-Sep-16 26-Oct-16 10-Dec-16 09-Sep-16 22-Nov-16 22-Nov-16 15-Oct-16 21-Oct-16 21-Oct-16 17-Nov-16	0 0 -41 -41 -41 -41 -41 -41 -41 -41 -41 -41			◆ Steel S					a dige Compl
Demolition Z2.NWP.1060 WSR-West Drainage & F General CW01 loise Barrie NB62 (Ch.67 Noise Barrie NB03090 NB03130 NB03130 NB03150 NB03150 NB03150 NB03160 NB03180 NB03180 NB03190 NB70 (Ch.69 Noise Barrie NB03270 NB03270 NB03270 NB03280 NB03290 orth Buffe General HKY1180 HKY1180 HKY1190 TWSR-West	Work Temporary support installation at existing Fanling Highway t Construction Road Works Ist interface connection to CW at S/B er Along Fanling Highway (45-6910)-FH S/B Side (MTF ier Works NB62 (0-80m) - Sheet piling & Excavation NB62 (80-110m) Under bridge - Sheet piling & Excavation NB62 (80-110m) Under bridge - Sheet piling & Excavation NB62 (80-110m) Under bridge - Sheet piling & Excavation NB62 (80-110m) Under bridge - B62 (80-110m) Under bridge - B62 (80-110m) Under bridge - B62 (80-110m) Under bridge - Sheet piling & Excavation NB62 (80-110m) Under bridge - B62 (80-110m) Under bridge - B62 (80-110m) Under bridge - B62 (80-110m) Under bridge - NB62 (80-110m) Under bridge - B62 (80-110m) Under bridge - Steet Staircase NB70 - Sheet piling & Excavation NB70 - NB production NB70 - NB production NB70 - NB production NB70 - NB post & panel installation er Zone 2 (NBZ2) (with struction Yuen Footbridge Steel Staircase & Ramp available on site (HKYB-TWSR-W side) Ho Ka Yuen Footbridge Complete Existing Ho Ka Yuen Footbridge Demolished HKYAB3 - pile cap & abutment wall	0% SYS/B CI&P Are 0% 0% 1	0 a) 18 45 12 25 14 45 18 60 10 12 45 5 4) (Ch. 0 0 0 0 0 0 30	0 18 45 12 25 14 45 18 60 58 12 45 5 7925 7925 0 0 0 0 0 0 30	18-Oct-16         18-Oct-16         19-Oct-16         19-Oct-16         26-Sep-16         10-Sep-16         27-Oct-16         27-Oct-16         20-Aug-16         10-Sep-16         10-Sep-16         20-Aug-16         20-Aug-16         20-Aug-16         20-Aug-16	04-Jan-17 15-Nov-16 09-Dec-16 24-Sep-16 24-Sep-16 24-Sep-16 10-Dec-16 10-Dec-16 22-Nov-16 22-Nov-16 15-Oct-16 21-Oct-16 21-Oct-16 17-Nov-16	0 0 0 -41 -41 -41 -41 -41 -41 -41 -41 -41 -41								a dige Compl
Demolition Z2.NWP.1060 WSR-West Drainage & F General CW01 Ioise Barrie NB03090 NB03130 NB03130 NB03140 NB03150 NB03150 NB03160 NB03180 NB03180 NB03190 VB70 (Ch.69 Noise Barri NB03280 NB03270 NB03270 NB03280 NB03280 NB03290 Orth Buff( General HKY1070 HKY1180 HKY1190	Work Temporary support installation at existing Fanling Highway t Construction Road Works Ist interface connection to CW at S/B er Along Fanling Highway (45-6910)-FH S/B Side (MTR ier Works NB62 (0-80m) - Sheet piling & Excavation NB62 (0-80m) - Footing & Wall Structure NB62 (80-110m) Under bridge - Sheet piling & Excavation NB62 (80-110m) Under bridge - Sheet piling & Excavation NB62 (80-110m) Under bridge - Bodd (10m) Under bridge - Bodd (10m) Under bridge - backfilling NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - backfilling NB62 (110-170m) - Sheet piling & Excavation NB62 (110-170m) - Footing & Wall Structure D10-6930)-FH S/B Side ier Works NB70 - Footing & Wall Structure NB70 - NB production NB70 - NB production NB70 - NB post & panel installation er Zone 2 (NBZ2) (with struction Yuen Footbridge Steel Staircase & Ramp available on site (HKYB-TWSR-W side) Ho Ka Yuen Footbridge Complete Existing Ho Ka Yuen Footbridge Demolished st/ FL Highway N/B Side Se	0% y S/B C 1&P Are 0% 0% 0% 0% 1 0%	0 a) 18 45 12 25 14 45 18 60 10 12 45 5 4) (Ch. 0 0 0 0 0 0 0	0 18 45 12 25 14 45 18 60 58 12 45 5 7925 7925	18-Oct-16         18-Oct-16         19-Oct-16         19-Oct-16         26-Sep-16         10-Sep-16         27-Oct-16         20-Aug-16         10-Sep-16         10-Sep-16         10-Sep-16         10-Sep-16         20-Aug-16         20-Aug-16	04-Jan-17 15-Nov-16 18-Oct-16 09-Dec-16 24-Sep-16 26-Oct-16 10-Dec-16 09-Sep-16 22-Nov-16 22-Nov-16 15-Oct-16 21-Oct-16 21-Oct-16 17-Nov-16	0 0 0 -41 -41 -41 -41 -41 -41 -41 -41 -41 -41			Steel S					a dige Compl
Demolition Z2.NWP.1060 WSR-West Drainage & F General CW01 loise Barrie NB62 (Ch.67 Noise Barrie NB03090 NB03130 NB03130 NB03150 NB03150 NB03150 NB03160 NB03180 NB03180 NB03190 NB70 (Ch.69 Noise Barrie NB03270 NB03270 NB03270 NB03280 NB03290 orth Buffe General HKY1180 HKY1180 HKY1190 TWSR-West	Work Temporary support installation at existing Fanling Highway t Construction Road Works 1st interface connection to CW at S/B er Along Fanling Highway 745-6910)-FH S/B Side (MTF ier Works NB62 (0-80m) - Sheet piling & Excavation NB62 (0-80m) - Footing & Wall Structure NB62 (80-110m) Under bridge - Sheet piling & Excavation NB62 (80-110m) Under bridge - Footing & Wall Structure NB62 (80-110m) Under bridge - backfilling NB62 (110-170m) - Sheet piling & Excavation NB62 (110-170m) - Footing & Wall Structure D10-6930)-FH S/B Side ier Works NB70 - Footing & Wall Structure NB70 - NB production NB70 - NB production NB70 - NB post & panel installation er Zone 2 (NBZ2) (with struction Yuen Footbridge Steel Staircase & Ramp available on site (HKYB-TWSR-W side) Ho Ka Yuen Footbridge Complete Existing Ho Ka Yuen Footbridge Demolished t/ FL Highway N/B Side Se HKYAB3 - pile cap & abutment wall HKYAB3 - Backfilling (~4m) Steel Staircase ready for erection	0% SYS/B CI&P Are 0% 0% 1	0 a) 18 45 12 25 14 45 18 60 10 12 45 5 4) (Ch. 0 0 0 0 0 0 30	0 18 45 12 25 14 45 18 60 58 12 45 5 7925 7925 0 0 0 0 0 0 30	18-Oct-16         18-Oct-16         19-Oct-16         19-Oct-16         26-Sep-16         10-Sep-16         27-Oct-16         27-Oct-16         20-Aug-16         10-Sep-16         10-Sep-16         20-Aug-16         20-Aug-16         20-Aug-16         20-Aug-16	04-Jan-17 15-Nov-16 09-Dec-16 24-Sep-16 24-Sep-16 24-Sep-16 10-Dec-16 10-Dec-16 22-Nov-16 22-Nov-16 15-Oct-16 21-Oct-16 21-Oct-16 17-Nov-16	0 0 -41 -41 -41 -41 -41 -41 -41 -41 -41 -41			Steel S		07-Oc		Yuen Footbr	e) idge Compl 17-Nov-
Demolition Z2.NWP.1060 WSR-West Drainage & F General CW01 loise Barrie NB03090 NB03130 NB03130 NB03140 NB03150 NB03150 NB03160 NB03160 NB03180 NB03190 NB03270 NB03270 NB03270 NB03280 NB03290 orth Buffe Sridge Con NB03290 orth Buffe Sridge Con NB03290 Orth Buffe Sridge Con NB03290 Orth Suffe Sridge Con NB03290 Orth Suffe Sridge Con NB03290 Orth Suffe Sridge Con NB03290 Orth Suffe Sridge Con NB03290 Orth Suffe Sridge Con NB03290 Orth Suffe Sridge Con NB03290 NB0320 NB	Work Temporary support installation at existing Fanling Highway t Construction Road Works Ist interface connection to CW at S/B er Along Fanling Highway (45-6910)-FH S/B Side (MTF) ier Works NB62 (0-80m) - Sheet piling & Excavation NB62 (0-80m) - Footing & Wall Structure NB62 (80-110m) Under bridge - Sheet piling & Excavation NB62 (80-110m) Under bridge - Sheet piling & Excavation NB62 (80-110m) Under bridge - Footing & Wall Structure NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - NB62 (80-110m) Under bridge - backfilling NB62 (110-170m) - Sheet piling & Excavation NB62 (110-170m) - Footing & Wall Structure O10-6930)-FH S/B Side ier Works NB70 - Footing & Wall Structure NB70- backfilling NB70 - NB production NB70- NB production NB70- NB post & panel installation er Zone 2 (NBZ2) (with struction Yuen Footbridge Steel Staircase & Ramp available on site (HKYB-TWSR-W side) Ho Ka Yuen Footbridge Complete Existing Ho Ka Yuen Footbridge Demolished HKYAB3 - pile cap & abutment wall HKYAB3 - Backfilling (~4m) Steel Staircase ready for erection (THFB-TWSR-W side) Erect Staircase (HKY-TWSR-W	0% SXB SXB SXB SXB SXB SXB SXB SXB	0 a) 18 45 12 25 14 45 18 60 10 12 45 5 4) (Ch. 0 0 0 0 0 0 0 0 12 12 14 18 18 12 12 14 15 12 14 15 12 14 15 12 14 15 12 14 15 18 10 10 10 12 10 10 12 18 18 10 10 10 10 10 10 12 10 10 12 10 10 10 12 10 10 12 10 10 10 10 12 10 10 10 10 10 12 10 10 10 12 10 10 12 10 10 12 10 10 12 14 10 12 10 10 12 15 10 10 12 10 10 12 10 12 10 10 12 15 10 10 12 10 12 10 12 10 12 15 10 12 10 12 15 10 10 12 15 10 12 10 12 15 15 10 12 10 12 10 12 10 12 10 12 15 15 15 10 12 15 15 10 12 15 15 10 12 15 15 15 10 12 15 15 10 10 12 15 15 15 15 15 15 15 15 15 15	0 18 45 12 25 14 45 18 60 58 12 45 5 7925 7925 7925	18-Oct-16         18-Oct-16         19-Oct-16         19-Oct-16         26-Sep-16         10-Sep-16         27-Oct-16         27-Oct-16         20-Aug-16         10-Sep-16         10-Sep-16         20-Aug-16         20-Aug-16         20-Aug-16         20-Aug-16	04-Jan-17 15-Nov-16 18-Oct-16 09-Dec-16 24-Sep-16 26-Oct-16 10-Dec-16 09-Sep-16 22-Nov-16 22-Nov-16 15-Oct-16 21-Oct-16 21-Oct-16 17-Nov-16 17-Nov-16	0 0 0 -41 -41 -41 -41 -41 -41 -41 -41 -41 -41					07-Oc	-16 ♦ Ho Ka	Yuen Footbr	e) idge Compl 17-Nov-
Demolition Z2.NWP.1060 WSR-West Drainage & F General CW01 Ioise Barri NB03090 NB03130 NB03130 NB03130 NB03150 NB03150 NB03150 NB03180 NB03180 NB03180 NB03180 NB03270 NB03270 NB03270 NB03270 NB03280 NB03290 Orth Buff General HKY1070 HKY1180 HKY1180 HKY1250 HKY1260 HKY1270	Work Temporary support installation at existing Fanling Highway t Construction Road Works Ist interface connection to CW at S/B er Along Fanling Highway (45-6910)-FH S/B Side (MTF ier Works NB62 (0-80m) - Sheet piling & Excavation NB62 (0-80m) - Footing & Wall Structure NB62 (0-80m) - Footing & Wall Structure NB62 (80-110m) Under bridge - Sheet piling & Excavation NB62 (80-110m) Under bridge - Footing & Wall Structure NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - NB62 (80-110m) Under bridge - backfilling NB62 (110-170m) - Sheet piling & Excavation NB62 (110-170m) - Footing & Wall Structure O10-6930)-FH S/B Side ier Works NB70 - Footing & Wall Structure NB70 - NB production NB70 - NB production NB70 - NB post & panel installation er Zone 2 (NBZ2) (with struction Yuen Footbridge Steel Staircase & Ramp available on site (HKYB-TWSR-W side) Ho Ka Yuen Footbridge Complete Existing Ho Ka Yuen Footbridge Demolished t/ FL Highway N/B Side Se HKYAB3 - pile cap & abutment wall HKYAB3 - bile cap & abutment wall HKYAB3 - bile cap & abutment wall HKYAB3 - bile cap & abutment wall HKYAB3 - Backfilling (~4m)	0% SCI&PACE () () () () () () () () () ()	0 a) 18 45 12 25 14 45 18 60 10 12 45 5 4) (Ch. 0 0 0 0 0 0 0 0 0 0 0 0 0	0 18 45 12 25 14 45 18 60 58 12 45 5 7925 7925 0 0 0 0 0 12 0	18-Oct-16         18-Oct-16         19-Oct-16         19-Oct-16         26-Sep-16         10-Sep-16         27-Oct-16         27-Oct-16         20-Aug-16         17-Oct-16         10-Sep-16         20-Aug-16         20-Aug-16         20-Aug-16         20-Aug-16         20-Aug-16         20-Aug-16         20-Aug-16         20-Aug-16	04-Jan-17 15-Nov-16 18-Oct-16 09-Dec-16 24-Sep-16 24-Sep-16 24-Sep-16 10-Dec-16 10-Dec-16 22-Nov-16 15-Oct-16 15-Oct-16 21-Oct-16 15-Oct-16 15-Oct-16 15-Oct-16 15-Oct-16 11-Oct-16 11-Oct-16 11-Oct-16	0 0 -41 -41 -41 -41 -41 -41 -41 -41 -41 -41		20-Aug-		amp ready for ere	07-Oc	-16 ♦ Ho Ka Oct-16 ♦ Ste	Yuen Footbr	e) idge Compl 17-Nov-
Demolition Z2.NWP.1060 WSR-West Drainage & F General CW01 Ioise Barri NB03090 NB03130 NB03130 NB03150 NB03150 NB03150 NB03160 NB03160 NB03180 NB03190 NB03270 NB03280 NB03270 NB03280 NB03290 Orth Buffe General HKY1070 HKY1180 HKY1250 HKY1270 HKY1270	Work Temporary support installation at existing Fanling Highway t Construction Road Works 1st interface connection to CW at S/B er Along Fanling Highway 45-6910)-FH S/B Side (MTR ier Works NB62 (0-80m) - Sheet piling & Excavation NB62 (0-80m) - Sheet piling & Wall Structure NB62 (0-80m) - Footing & Wall Structure NB62 (80-110m) Under bridge - Sheet piling & Excavation NB62 (80-110m) Under bridge - Footing & Wall Structure NB62 (80-110m) Under bridge - Backfilling NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - NB62 (80-110m) Under bridge - backfilling NB62 (110-170m) - Sheet piling & Excavation NB62 (110-170m) - Footing & Wall Structure O10-6930)-FH S/B Side ier Works NB70 - Footing & Wall Structure NB70- backfilling NB70 - NB production NB70 - NB post & panel installation er Zone 2 (NBZ2) (with struction Yuen Footbridge Steel Staircase & Ramp available on site (HKYB-TWSR-W side) Ho Ka Yuen Footbridge Complete Existing Ho Ka Yuen Footbridge Demolished tt/FL Highway N/B Side Se HKYAB3 - pile cap & abutment wall HKYAB3 - Backfilling (~4m) Steel Staircase (HKY-TWSR-W side)	0%         0%         0%         y         S/B         C1&P Are         0%	0 a) 18 45 12 25 14 45 18 60 10 12 45 5 4) (Ch. 0 0 0 0 0 0 0 0 0 0 0 0 0	0 18 45 12 25 14 45 18 60 58 12 45 58 12 45 58 7925 7925 7925 7925 7925 7925 7925	18-Oct-16         18-Oct-16         19-Oct-16         19-Oct-16         26-Sep-16         10-Sep-16         27-Oct-16         27-Oct-16         20-Aug-16         17-Oct-16         10-Sep-16         20-Aug-16         20-Aug-16         20-Aug-16         20-Aug-16         20-Aug-16         20-Aug-16         20-Aug-16         20-Aug-16	04-Jan-17 15-Nov-16 18-Oct-16 09-Dec-16 24-Sep-16 26-Oct-16 10-Dec-16 09-Sep-16 22-Nov-16 10-Dec-16 21-Oct-16 21-Oct-16 15-Oct-16 17-Nov-16 11-Oct-16 11-Oct-16 11-Oct-16 11-Oct-16 15-Nov-16	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0		20-Aug-			07-Oc	-16 ♦ Ho Ka Oct-16 ♦ Ste	Yuen Footbr	idge Compl 17-Nov-
Demolition Z2.NWP.1060 WSR-West Drainage & F General CW01 Ioise Barri NB03090 NB03130 NB03130 NB03140 NB03150 NB03150 NB03150 NB03180 NB03180 NB03180 NB03290 NB70 (Ch.69 NB03290 NB03290 NB03290 Orth Buff Sridge Con NB03290 Orth Buff General HKY1070 HKY1190 TWSR-West HKY1250 HKY1270 HKY1270 HKY1273 HKY1370	Work Temporary support installation at existing Fanling Highway t Construction Road Works 1st interface connection to CW at S/B er Along Fanling Highway (45-6910)-FH S/B Side (MTF ier Works NB62 (0-80m) - Sheet piling & Excavation NB62 (0-80m) - Footing & Wall Structure NB62 (80-110m) Under bridge - Sheet piling & Excavation NB62 (80-110m) Under bridge - Footing & Wall Structure NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - NB62 (80-110m) Under bridge - NB62 (80-110m) Under bridge - NB62 (110-170m) - Sheet piling & Excavation NB62 (110-170m) - Footing & Wall Structure O10-6930)-FH S/B Side ier Works NB70 - Footing & Wall Structure NB70 - NB production NB70 - NB production NB70 - NB post & panel installation er Zone 2 (NBZ2) (with struction Yuen Footbridge Steel Staircase & Ramp available on site (HKYB-TWSR-W side) Ho Ka Yuen Footbridge Demolished t/ FL Highway N/B Side Se HKYAB3 - pile cap & abutment wall HKYAB3 - Backfilling (~4m) Steel Staircase ready for erection (THFB-TWSR-W side) Erect Staircase (HKY-TWSR-W side)	0%       0%         0%       0%         y       S/B         C       I&P Are         0%       0%	0 a) 18 45 12 25 14 45 18 60 10 12 45 5 4) (Ch. 0 0 0 0 0 0 0 0 0 0 0 0 0	0 18 45 12 25 14 45 18 60 58 12 45 5 7925 7925 0 0 0 0 0 0 12 0 30 12 0 30 0 12	18-Oct-16         18-Oct-16         19-Oct-16         19-Oct-16         26-Sep-16         10-Sep-16         27-Oct-16         20-Aug-16         17-Oct-16         10-Sep-16         10-Sep-16         20-Aug-16         20-Aug-16         20-Aug-16         20-Aug-16         20-Aug-16         20-Aug-16         11-Jun-16 A         12-Oct-16	04-Jan-17 15-Nov-16 18-Oct-16 09-Dec-16 24-Sep-16 24-Sep-16 10-Dec-16 10-Dec-16 10-Dec-16 22-Nov-16 15-Oct-16 15-Oct-16 15-Oct-16 15-Oct-16 15-Oct-16 15-Oct-16 15-Oct-16 15-Oct-16 15-Oct-16 15-Nov-16 15-Nov-16 11-Oct-16 11-Oct-16 11-Oct-16 11-Oct-16 11-Oct-16 15-Nov-16	0 0 -41 -41 -41 -41 -41 -41 -41 -41		20-Aug-			07-Oc	-16 ♦ Ho Ka Oct-16 ♦ Ste	Yuen Footbr	idge Compl 17-Nov-

tivity ID	Activity Name	Dur. %	Rem.	Original	Start	Finish	Total	
		Complete	Duration	Juration			Float	2016 Aug Sep Oct I
	anling Highway Section	001			10.0 10		4404	
HKY1416	TTA Stage 4 start	0%	0	0	19-Sep-16		1124	◆ TTA Stage 4 start
HKY1470	Finishes Work	0%	12	12	20-Aug-16	02-Sep-16	-40	
HKY1480	Bridge Structure complete (THFB-Cross fanling highway)	0%	0	0		02-Sep-16	-40	02-Sep-16 ♦ Bridge Structure complete (THFB-Cross fanling highway)
TWSR-East	t FL Highway S/B Side Sect	ion						
HKY1600	Finishes Work	0%	30	30	20-Aug-16	24-Sep-16	-58	
HKY1610	Bridge Structure complete	0%	0	0		24-Sep-16	-58	24-Sep-16 ♦ Bridge Structure complete (HKYFB-TW
HKY1870	(HKYFB-TWSR-E side) Steel Ramp finishes work	0%	30	30	20-Aug-16	24-Sep-16	-58	
Demolition o	(HKYFB-TWSR-E side) f Existing Ho Ka Yuen Footbi	ridae						
	anling Highway Section	luge						
HKY1680	Erect Temp platform for bridge	0%	30	30	01-Sep-16	07-Oct-16	-64	
HKY1690	demolition Demolish existing HKY Footbridge	0%	30	30	08-Oct-16	12-Nov-16	-64	
HKY1700	Removal of temporary platform	0%	30	30	14-Nov-16	17-Dec-16	707	
HKY1670	t FL Highway S/B Side Sect Demolish existing HKY footbridge	0%	30	30	14-Oct-16	17-Nov-16	-68	
	(TWSR-E side)	070	00	00		11 1107 10	00	
Other Work								
Slope Works	s t FL Highway S/B Side Sect	ion						
S1000	Slope S51-Fill ~3m	0%	40	40	18-Nov-16	06-Jan-17	587	
	h. 7925 to 8700) or Along Eapling Highway							
	<mark>er Along Fanling Highway</mark> 930-8090)-FH N/B Side	/ 11/15						
NB75 (Ch.79 Noise Barri								
NB4040	NB75 -Pre-drilling (Ch7930-7990)	0%	24	24	05-Nov-16	02-Dec-16	75	
NB4160	NB75 -Pre-drilling (Ch8000-8050)	0%	48	48	19-Nov-16	17-Jan-17	87	
		5,5						
NB/7 (Ch.80	090-8450)-FH N/B Side							
NB4285	TTA for FH N/B (Stage 6) start	0%	0	0	14-Oct-16		31	◆ TTA for FH N/₿ (Stage
NB4290	NB77 -Pre-drilling (Ch8090-8190)	0%	24	24	21-Oct-16	17-Nov-16	25	
NB4300	NB77 - piling (NB77/01-08, 0.19m	0%	68	68	07-Nov-16	27-Jan-17		
	-34no)							
NB4350	NB77 -Pre-drilling (Ch8190-8290)	0%	72	72	21-Oct-16	16-Jan-17	45	
NB4410	NB77 -Pre-drilling (Ch8290-8390)	0%	60	60	18-Nov-16	07-Feb-17	39	
Bridge Con	struction							
	o Shek Pedstrian & Cycle Bri	dge						
General		Ĭ						
WHS1120	Diversion of existing pedestrian from existing to proposed footbrdige	0%	1	1	26-Sep-16	26-Sep-16	9	
	t/ FL Highway N/B Side See	ction						
WHS1300	Existing WHS bridge structure removed	0%	0	0		11-Nov-16	-37	11-Nov-16
WHS1350	WHSAB2 - Predrilling (VO018)	0%	24	24	12-Nov-16	09-Dec-16	-37	
WHS1990	Erect 1st half ramp	90.43%	9	94	10-May-16	A 05-Sep-16	-37	
WHS2000	Erect temp pedestrian ramp besides	46.67%	24	45	27-Jul-16 A	23-Sep-16	-37	
WHS2010	1st half ramp Erect temp access between existing	46.67%	24	45		23-Sep-16		
	bridge to 1st half ramp				27-Jui-10 A	· ·		
WHS2020	Diverse pedestrian from existing ramp to new ramp	0%	0	0		23-Sep-16	-37	23-Sep-16 ♦ Divelse pedestrian from existing ramp to
	anling Highway Section				_			
WHS1490	Finishes Work	0%	30	30	20-Aug-16	24-Sep-16	9	
WHS1500	Bridge Structure complete (WHSB-Cross fanling highway)	0%	0	0		24-Sep-16	9	24-Sep-16 ♦ Bridge Structure complete (WH\$B-Cro
Demolition o	f Existing Wo Hop Shek Ped	strian & Cy	cle Brid	qe				
	t/ FL Highway N/B Side Sec		0.0 2	90				
WHS1870	Install Temp support to remove	0%	20	20	24-Sep-16	19-Oct-16	-37	
WHS1880	existing ramp Remove existing ramp for 2nd half	0%	20	20	20-Oct-16	11-Nov-16	-37	
WHS1890	new ramp construction Demolish existing WHS footbridge	0%	30	30	27-Sep-16	02-Nov-16	570	
WHS2030	(TWSR-W side) Remove temp filled platform	0%	30	30	03-Nov-16			
		0%	30	30	03-1107-16	JI-Dec-16	570	
Crossing Fa	anling Highway Section Erect Temp platform for bridge	0%	60	60	20-Aug-16	01-Nov-16	161	
	demolition							
WHS1800	Demolish existing WHS Footbridge	0%	60	60	02-Nov-16	13-Jan-17	461	
	t FL Highway S/B Side Sect							
WHS1840	Demolish existing WHS Footbridge abutment wall at W77A	0%	40	40	27-Sep-16	14-Nov-16	9	
Slip Road Y	Construction							
Drainage & F								
TWSR-East	t FL Highway S/B Side Sect							
RDZ41085	Construct Slip Rd Y (Ch7925-8050)(SA346) - remaining	0%	150	150	18-Nov-16	31-May-17	271	
Underground	d Utility Works							
	DN900 Watermain							
DN600 and	Watermain (DN600) changeover for TTA stage 4	0%	6	6	20-Aug-16	26-Aug-16	37	
DN600 and DN1060	6A Construction							
DN600 and DN1060								
DN600 and DN1060 VO - Wall 76 Retaining Wa TWSR-East	all W76A t <mark>FL Highway S/B Side Sec</mark> t			150	20-Aug-16	25-Feb-17	527	
DN600 and DN1060 VO - Wall 76 Retaining Wa	all W76A	tion 0%	150	150	Ŭ		4	
DN600 and DN1060 VO - Wall 76 Retaining Wa TWSR-East W76A1050	all W76A t FL Highway S/B Side Sect Drainage work for Caltex access road		150	130	Ū			
DN600 and DN1060 VO - Wall 76 Retaining Wa TWSR-East W76A1050	all W76A <b>FL Highway S/B Side Sect</b> Drainage work for Caltex access road hway Construction		150	130				
DN600 and DN1060 VO - Wall 76 Retaining Wa TWSR-East W76A1050 Fanling Hig Drainage & F TWSR-East	all W76A t FL Highway S/B Side Sect Drainage work for Caltex access road hway Construction Road Works t FL Highway S/B Side Sect	0%	150	130				
DN600 and DN1060 VO - Wall 76 Retaining Wa TWSR-East W76A1050 Fanling Hig Drainage & F	all W76A t FL Highway S/B Side Sect Drainage work for Caltex access road hway Construction Road Works t FL Highway S/B Side Sect Construct FH S/B Lane 1,2 @	0%	150	130		A 09-Sep-16	25	
DN600 and DN1060 VO - Wall 76 Retaining Wa TWSR-East W76A1050 Fanling Hig Drainage & F TWSR-East	all W76A <b>FL Highway S/B Side Sect</b> Drainage work for Caltex access road <b>hway Construction</b> Road Works <b>t FL Highway S/B Side Sect</b> Construct FH S/B Lane 1,2 @ existing TWSR-E junction Traffic Diversion for FH S/B road	0%						
DN600 and DN1060 VO - Wall 76 Retaining Wa TWSR-East W76A1050 Fanling Hig Drainage & F TWSR-East RDZ41025 RDZ41050	all W76A <b>FL Highway S/B Side Sect</b> Drainage work for Caltex access road <b>hway Construction</b> Road Works <b>FL Highway S/B Side Sect</b> Construct FH S/B Lane 1,2 @ existing TWSR-E junction Traffic Diversion for FH S/B road construction (24 TTA-Stage 4)	0% tion 90.16% 0%	18	183 6	18-Dec-15 / 10-Sep-16	17-Sep-16	25	
DN600 and DN1060 VO - Wall 76 Retaining Wa TWSR-East W76A1050 Fanling Hig Drainage & F TWSR-East RDZ41025 RDZ41050 RDZ41086	all W76A t FL Highway S/B Side Sect Drainage work for Caltex access road hway Construction Road Works t FL Highway S/B Side Sect Construct FH S/B Lane 1,2 @ existing TWSR-E junction Traffic Diversion for FH S/B road construct on (Z4 TTA-Stage 4) Construct FH S/B Lane 1 & 2 (Ch7925-8000)(SA346) (after HKY	0% tion 90.16% 0% 0%	18 6 145	183 6 145	18-Dec-15 <i>A</i> 10-Sep-16 18-Nov-16	17-Sep-16 24-May-17	25 265	
DN600 and DN1060 VO - Wall 76 Retaining Wa TWSR-East W76A1050 Fanling Hig Drainage & F TWSR-East RDZ41025 RDZ41050	all W76A <b>FL Highway S/B Side Sect</b> Drainage work for Caltex access road <b>hway Construction</b> Road Works <b>FL Highway S/B Side Sect</b> Construct FH S/B Lane 1,2 @ existing TWSR-E junction Traffic Diversion for FH S/B road construction (24 TTA-Stage 4) Construct FH S/B Lane 1 & 2	0% tion 90.16% 0%	18	183 6	18-Dec-15 / 10-Sep-16	17-Sep-16	25 265	
DN600 and DN1060 VO - Wall 76 Retaining Wa TWSR-East W76A1050 Fanling Hig Drainage & F TWSR-East RDZ41025 RDZ41050 RDZ41086	all W76A t FL Highway S/B Side Sect Drainage work for Caltex access road hway Construction Road Works t FL Highway S/B Side Sect Construct FH S/B Lane 1,2 @ existing TWSR-E junction Traffic Diversion for FH S/B road construct on (Z4 TTA-Stage 4) Construct FH S/B Lane 1 & 2 (Ch7925-8000)(SA346) (after HKY	0% tion 90.16% 0% 0%	18 6 145	183 6 145	18-Dec-15 <i>A</i> 10-Sep-16 18-Nov-16	17-Sep-16 24-May-17	25 265 25	

P Rev. 3 (Progree	ss Update)(20-Aug-16)				3 N	Ionth Rolling	g Progr	am				Page 7 of 7	' (29-Aug-
ctivity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float			2016			
									Aug	Sep	Oc	t	Nov
Other Wor	ks												
Retaining V	Vall W77A												
TWSR-Eas	st FL Highway S/B Side Sect	tion											
RWZ4.1075	Temp Shoring & Excavation	0%	45	45	15-Nov-16	09-Jan-17	9						
Retaining V	Vall W77B												
	st FL Highway S/B Side Sect	ion											
RWZ4.1100	Base slab & Wall (0-3m high)- RW77B (Ch 0-40)	65.7%	59	172	01-Mar-16 A	31-Oct-16	66						
RWZ4.1110	Backfilling (0-3m) - RW77B (Ch 0-40)	0%	30	30	01-Nov-16	05-Dec-16	96						
RWZ4.1115	Temp Shoring & Excavation	0%	45	45	15-Nov-16	09-Jan-17	9						
TCSS Work	<s< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></s<>												
<b>TCSS Pre-</b>	-Construction Works												
TCSS0120	Prepare Shop Drawing-TCSS	0%	45	45	20-Aug-16	14-Oct-16	176						
TCSS0130	Shop Drawing Comment & Approval	0%	21	21	15-Oct-16	04-Nov-16	224						ļ
TCSS0140	Revised & Re-submission TCSS shop Drawing	0%	18	18	05-Nov-16	25-Nov-16	175						
G35													
TCSS1550	Slip road island footing - G35 (CH8410, N/B)	0%	30	30	21-Oct-16	24-Nov-16	385						
FVMS2 (D	eleted by RFI-138, Pending f	or VO)											
TCSS1640	Slow lane footing - FVMS2 (CH8400, S/B)- Deleted by RFI-138	0%	30	30	19-Sep-16	25-Oct-16	531						



APPENDIX C IMPLEMENTATION SCHEDULE OF ENVIRONMENTAL MITIGATION MEASURES (EMIS)

## Appendix C - Implementation Schedule of Environmental Mitigation Measures (EMIS)

## Air Quality – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Air Quality during construction	Restricting heights from which materials are dropped, as far as practicable to minimize the fugitive dust arising from unloading/loading.	During construction	V
	All stockpiles of excavated materials or spoil of more than 50m <sup>3</sup> shall be enclosed, covered or dampened during dry or windy conditions.		V
	Effective water sprays shall be used to control potential dust emission sources such as unpaved haul roads and active construction areas.		V
	All spraying of materials and surfaces shall avoid excessive water usage.		V
	Vehicles that have the potential to create dust while transporting materials shall be covered, with the cover properly secured and extended over the edges of the side and tail boards.		V
	Materials shall be dampened, if necessary, before transportation.		V
	Travelling speeds shall be controlled to reduce traffic induced dust dispersion and re-suspension within the site from the operating haul trucks.		V
	Vehicle washing facilities shall be provided to minimize the quantity of material deposited on public roads.		@

## Noise – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Noise during construction	Use of silenced plant or plant equipped with mufflers or dampers in substitute of ordinary plant.	During construction	V
	Reduce the number of equipment and their percentage on-time.		V
	3.5 m and 5.5 m high temporary noise barrier at culvert construction work area (Figure 2a of the Environmental Permit).		V
	3 m high temporary noise barrier along the northern edge of Bridge 12 at ground level (Figure 2b of the Environmental Permit).	-	V
	2 m high temporary noise barrier along the northern edge of Bridge 12 at bridge level (Figure 2b of the Environmental Permit).		V
	2.5 m high temporary noise barrier along Tai Wo Service Road West (Figure 2c of the Environmental Permit).		V
	3.5m and 7m high temporary noise barrier along Tai Wo Services Road West near Tai Hang (Figure 2c of the Environmental Permit).		V
	7 m high temporary noise barrier along Tai Wo Service Road West near Tai Wo Footbridge work area (Figure 2d of the Environmental Permit).		V
	7 m high temporary noise barrier near Kiu Tau Footbridge work area (Figure 2d of the Environmental Permit).		V
	2.5 m high temporary noise barrier near river diversion work area (Figure 2e of the Environmental Permit).		N.A.

### Water Quality – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Water quality during construction	<ul> <li>Demolition and reconstruction of bridges</li> <li>Prevent off-site migration through use of sheet piles.</li> <li>Minimise duration of works as far as practical.</li> <li>All sewer and drainage connections should be sealed to prevent debris, soil, sand, etc, from entering public sewers/drains.</li> <li>Site surface runoff should be settled to remove sand/silt before it is discharged into the existing storm drains.</li> <li>Road Widening Works, Earthworks and Culvert Extension Works</li> <li>Wastewater generated from any concrete batching washdown of equipment or similar activities should be discharged into foul sewers, after the removal of settable solids, and pH adjustment as necessary. All sewage discharges from the study area should meet the TM standards and approval from EPD through the licensing process is required.</li> <li>Sand traps, oil interceptors and other pollution prevention installations should be provided, properly cleaned and maintained.</li> <li>Runoff from exposed working areas, unfinished slopes and from unlined temporary channels should be directed to stilling basins and/or silt traps are required to ensure that sediment is not conveyed into the existing drainage system.</li> <li>Open stockpiles should be covered with a tarpaulin cover.</li> <li>During the wet season, any exposed top soils should be covered with a tarpaulin, shotcreted or hydroseeded.</li> <li>Sand and silt from wash-water from vehicle washing should be settled out before discharging into storm drains.</li> </ul>	During construction	

## Waste – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Waste management during construction	<ul> <li>General Waste</li> <li>Transport of wastes off site as soon as possible.</li> <li>Maintenance of accurate waste records.</li> <li>Minimisation of waste generation for disposal (via reduction/recycling/re-use).</li> <li>No on-site burning will be permitted.</li> <li>Use of re-useable metal hoardings/signboards.</li> </ul>	During construction	V
	<ul> <li>Vegetation from site clearance</li> <li>Segregation of materials to facilitate disposal.</li> <li>Mulching to reduce bulk and where possible review opportunities for the possible beneficial use within landscaping areas.</li> </ul>		V
	Demolition Wastes - Segregation of materials to facilitate disposal Appropriate stockpile management.		V
	<ul> <li>Excavated Materials</li> <li>Segregation of materials to facilitate disposal / reuse.</li> <li>Appropriate stockpile management.</li> <li>Re-use of excavated material on or off site (where possible).</li> <li>Special handling and disposal procedures in the event that contaminated materials are excavated.</li> </ul>		V
	<ul> <li>Construction Wastes</li> <li>Segregation of materials to facilitate recycling/reuse (within designated area in appropriate containers/stockpiles).</li> <li>Appropriate stockpile management.</li> <li>Planning to reduce over ordering and waste generation.</li> <li>Recycling and re-use of materials where possible (e.g. metal, wood from formwork)</li> <li>For material which cannot be re-used/recycled, collection should be carried out by an approved waste contractor for landfill disposal.</li> </ul>		V
	<ul> <li>Bentonite Slurries</li> <li>Bentonite slurries should be reused as far as possible.</li> <li>Disposal in accordance with Practice Note For Professional Persons ProPECC PN 1/94.</li> </ul>		#

Chemical Wastes	@
- Storage within locked, covered and bunded area.	
<ul> <li>The storage area shall not be located adjacent to sensitive receivers e.g. drains.</li> </ul>	
- Minimise waste production and recycle oils/solvents where possible.	
- A spill response procedure shall be in place and absorption material available for minor spillages.	
- Use appropriate and labelled containers.	
- Educate site workers on site cleanliness/waste management procedures.	
- If chemical wastes are to be generated, the contractor must register with EPD as a chemical waste producer.	
- The chemical wastes shall be collected by a licensed chemical waste collector.	
Municipal Wastes	V
<ul> <li>Waste shall be stored within a temporary refuse collection facility, in appropriate containers prior to collection and disposal.</li> <li>Regular, daily collections are required by an approved waste collector.</li> </ul>	

## Ecology – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Ecology during construction	<ul> <li>Accurate Delineation of Works Area</li> <li>Boundaries of proposed works areas shall be clearly identified and separated from external areas by a physical barrier to prevent encroachment of adjacent habitats.</li> <li>Individual trees which fall within the works areas but which work plans do not require removal are to be retained and fenced off to maximize protection.</li> </ul>	During construction	V
	<ul> <li>Vegetation Clearance</li> <li>No fires shall be lit within the works area for the purpose of burning cleared vegetation.</li> <li>The Contractor shall give consideration to mulching the cleared vegetation for recycling within the works area / adjacent land.</li> </ul>		V
	<ul> <li>Dust generation <ul> <li>There are a number of measures which shall be taken as specified in the Air</li> <li>Pollution Control (Construction Dust) Regulation on 'Dust Control Requirements, including the following key measures to be applied during construction: <ul> <li>Vehicle washing facilities to be provided at every discernible or designated vehicle exit point;</li> <li>All temporary site access roads shall be sprayed with water to suppress dust as necessary;</li> <li>All dusty materials should be sprayed with water immediately prior to any handling; and</li> <li>All debris should be covered entirely by impervious sheeting or stored in a sheltered debris collection area.</li> </ul> </li> </ul></li></ul>		V
	<ul> <li>Surface Run-off</li> <li>In general, mitigation measures shall be in accordance with ProPECC PN1/94 on 'Construction Site Drainage'. Key measures include: <ul> <li>Bund and cover stock piles to avoid run-off;</li> <li>Channel any run-off through a system of oil, grease and sediment / silt traps and reuse water on site where ever practical;</li> <li>All vehicle maintenance to be undertaken within a bunded area; and</li> <li>Maximise vegetation retention on-site to maximise absorption (minimise transport).</li> </ul> </li> </ul>		V

### Landscape and Visual Impact – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Responsibility
Landscape & Visual during construction	<ul> <li>Preservation of Existing Vegetation</li> <li>Trees identified for retention within the project limit would be protected during the works;</li> <li>The tree transplanting and planting works shall be implemented by approved Landscape Contractors.</li> </ul>	During construction	V
	<ul> <li>Temporary Works Areas</li> <li>Where feasible the works areas would be screened using hoarding and existing vegetation would be retained where possible to reduce the landscape and visual impacts arising from the construction activity. The landscape of these works areas would be restored following the completion of the construction phase.</li> </ul>		V
	<ul> <li>Hoarding</li> <li>A hoarding would be erected where practicable in the most visually sensitive locations to screen the temporary construction works from the local VSRs.</li> </ul>	-	V
	<ul> <li>Top Soils</li> <li>The works will result in disturbance to extensive areas of topsoil. Topsoil worthy of retention should be stockpiled for use following completion of the civil engineering works. It should either be temporarily vegetated with hydroseeded grass or turned over on a regular basis.</li> </ul>		#
	<ul> <li>Protection of Important Landscape Features</li> <li>Important features such as temples, Island House and kilns within the study area, although remote from the proposed works retained and adequately protected.</li> </ul>		#

Legend:

V = implemented;

x = not implemented;

@ = partially implemented;

+ = recommended and immediately implemented during the site inspection by the Contractor;

N/A = not applicable - No such work was undertaken or no such material was used on site;

# = to be implemented.

APPENDIX D SUMMARY OF ACTION AND LIMIT LEVELS

## Appendix D - Summary of Action and Limit Levels

Table 1 – Act	ion and I	imit Levels	for 1-hc	
	ion anu i			

Location	Action Level	Limit Level	
AM2	317.8 μg/m3	500 μg/m3	

Table 2 – Action and Limit Levels for 24-hour TSP

Location	Action Level	Limit Level	
AM2	200.7 μg/m3	260 μg/m3	

Table 3 – Action and Limit Levels for Construction Noise (0700-1900 hrs of normal weekdays)

Location	Action Level	Limit Level
M2	When one documented	75 dB(A)
	complaint, related to 0700 -	
	1900 hours on normal	
M3*	weekdays, is received	65/70 dB(A)
	from any one of the sensitive	
	receivers	

\*Daytime noise Limit Level of 70 dB(A) applies to education institutions, while 65dB(A) applies during school examination period

APPENDIX E CALIBRATION CERTIFICATES OF MONITORING EQUIPMENTS



TISCH ENVIRONMENTAL, INC. 145 SOUTH MIAMI AVE VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX

# ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - May 31,	2016 Rootsmeter	-/	438320	Ta (K) -	298
Operator Tisch	Orifice I.1		0988	Pa (mm) -	754.38
PLATE         VOLUM           OR         STAR           Run #         (m3)           1         N           2         N           3         N           4         N           5         N	T STOP (m3) A NA A NA A NA A NA	DIFF VOLUME (m3) 1.00 1.00 1.00 1.00 1.00	DIFF TIME (min) 1.3670 0.9750 0.8700 0.8260 0.6830	METER DIFF Hg (mm) 3.2 6.4 7.9 8.7 12.7	ORFICE DIFF H2O (in.) 2.00 4.00 5.00 5.50 8.00

#### DATA TABULATION

Vstd	(x axis) Qstd	(y axis)		Va	(x axis) Qa	(y axis)
0.9884 0.9842 0.9821 0.9811 0.9758	0.7230 1.0094 1.1289 1.1878 1.4288	1.4090 1.9926 2.2278 2.3365 2.8179		0.9957 0.9915 0.9894 0.9884 0.9831	0.7284 1.0170 1.1373 1.1967 1.4394	0.8888 1.2570 1.4054 1.4740 1.7777
Qstd slop intercept coefficie	t (b) = ent (r) =	1.99349 -0.02737 0.99988 Pa/760) (298/5	[ [	Qa slope intercept coefficie y axis =	t (b) =	1.24829 -0.01727 0.99988 Ca/Pa)]

### CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta) Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa] Qa = Va/Time

For subsequent flow rate calculations:

Qstd =  $1/m\{ [SQRT(H2O(Pa/760)(298/Ta))] - b \}$ Qa =  $1/m\{ [SQRT(H2O(Ta/Pa)] - b \}$ 

# AECOM

## <u>Total Suspended Particulates (TSP) Sampler</u> <u>Field Calibration Report</u>

Station	Fanling Government Se	condary School (AM2)	Operator:	Shum Kam Yuen
Date:	19-Jul-16		Next Due Date:	19-Sep-16
Model No:	TE-5170		Verified Against:	O.T.S 988
Equipment No.:	A-001-74T		Expiration Date:	31-May-2017

Ambient Condition								
Temperature, Ta	305.0	Kelvin	Pressure, Pa	754.7	mmHg			

Orifice Transfer Standard Information								
Equipment No .:	988	Slope, mc	1.99349	Intercept, bc	-0.02737			
Last Calibration Date:	31-May-16			(0) (000/5 )11/2				
Next Calibration Date:	31-May-17	mc x Qstd + bc = [H x (Pa/760) x (298/Ta)] <sup>1/2</sup>						

Calibration	Н		Qstd		
Point in	. of water	[H x (Pa/760) x (298/Ta)] <sup>1/2</sup>	(m <sup>3</sup> /min) X - axis	W in. of oil	[ΔW x (Pa/760) x (298/Ta)] <sup>1/2</sup> Y-axis
1	6.9	2.59	1.31	4.7	2.14
2	5.7	2.35	1.19	3.9	1.95
3	4.3	2.04	1.04	3.0	1.71
4	3.5	1.84	0.94	2.6	1.59
5	2.4	1.53	0.78	1.7	1.28
By Linear Regressio	n of Y on X				
Slope , mw =	1.5931		Intercept, bw =		0.0581
<b>Correlation Coeffi</b>	cient* =	0.9981			

	Set Point Calculation	
From the TSP Field Calibration Curve, take Qs	$std = 1.21 \text{ m}^3/\text{min} (43 \text{ CFM})$	
From the Regression Equation, the "Y" value a	according to	

## m x Qstd + b = $[W x (Pa/760) x (298/Ta)]^{1/2}$

Therefore, Set Point W = 
$$(m \times Qstd + b)^2 \times (760 / Pa) \times (Ta / 298) =$$

\*If Correlation Coefficient < 0.990, check and recalibrate again.

WS

Remarks:

QC Reviewer:

Signature: <u>WS</u>

Date: 19/7)16

4.06

### EQUIPMENT CALIBRATION RECORD

Type:	Laser Dust Monitor
Manufacturer/Brand:	SIBATA
Model No.:	LD-3
Equipment No.:	A.005.07a
Sensitivity Adjustment Scale Setting:	557 CPM

Operator:

Mike Shek (MSKM)

### Standard Equipment

Equipment:	Rupprecht & Patashnick TEOM <sup>®</sup>					
Venue:	Cyberport (Pui Ying Secondary School)					
Model No.:	Series 1400AB					
Serial No:	Control:	140AB219899803				
	Sensor:	1200C143659803	Ko:	12500		
Last Calibration Date*:	7 May 201	6	_			

\*Remarks: Recommended interval for hardware calibration is 1 year

### **Calibration Result**

Sensitivity Adjustment Scale Setting (Before Calibration): Sensitivity Adjustment Scale Setting (After Calibration):

557	CPM
557	CPM

Hour	Date (dd-mm-yy)		Time	9	a contraction	bient dition	Concentration <sup>1</sup> (mg/m <sup>3</sup> )	Total Count <sup>2</sup>	Count/ Minute <sup>3</sup>
					Temp (°C)	R.H. (%)	Y-axis		X-axis
1	07-05-16	12:15	-	13:15	28.1	77	0.04530	1812	30.20
2	07-05-16	13:15	-	14:15	28.2	76	0.04659	1863	31.05
3	07-05-16	14:15	-	15:15	28.4	78	0.04560	1824	30.40
4	07-05-16	15:15	-	16:15	28.5	77	0.04434	1774	29.57

Note: 1. Monitoring data was measured by Rupprecht & Patashnick TEOM®

2. Total Count was logged by Laser Dust Monitor

3. Count/minute was calculated by (Total Count/60)

### By Linear Regression of Y or X

Slope (K-factor):	0.0015	
Correlation coefficient:	0.9969	
Validity of Calibration Record:	7 May 2017	
valuity of Galibration Record.	I Way LOTT	

R	en	na	rk	S:	

QC Reviewer:	YW Fung	Signature: _	M	Date:	09 May 2016

### EQUIPMENT CALIBRATION RECORD

Type:	Laser Dust Monitor
Manufacturer/Brand:	SIBATA
Model No.:	LD-3
Equipment No.:	A.005.09a
Sensitivity Adjustment Scale Setting:	797 CPM

Operator:

Mike Shek (MSKM)

### Standard Equipment

Equipment:	Rupprecht	& Patashnick TEOM <sup>®</sup>			
Venue:	Cyberport	Cyberport (Pui Ying Secondary School)			
Model No.:	Series 140	0AB			
Serial No:	Control:	140AB219899803			
	Sensor:	1200C143659803	K <sub>o</sub> :	12500	
Last Calibration Date*:	7 May 201	6			

\*Remarks: Recommended interval for hardware calibration is 1 year

#### **Calibration Result**

Sensitivity Adjustment Scale Setting (Before Calibration): Sensitivity Adjustment Scale Setting (After Calibration):

797	CPM
797	CPM

Hour	Date (dd-mm-yy)	Г	ime	9	Amb Cond	bient dition	Concentration <sup>1</sup> (mg/m <sup>3</sup> )	Total Count <sup>2</sup>	Count/ Minute <sup>3</sup>
					Temp (°C)	R.H. (%)	Y-axis		X-axis
1	07-05-16	11:45	-	12:45	28.2	77	0.04623	1847	30.78
2	07-05-16	12:45	-	13:45	28.2	78	0.04708	1885	31.42
3	07-05-16	13:45	-	14:45	28.3	76	0.04591	1836	30.60
4	07-05-16	14:45	-	15:45	28.4	77	0.04333	1726	28.77

Note: 1. Monitoring data was measured by Rupprecht & Patashnick TEOM®

2. Total Count was logged by Laser Dust Monitor

3. Count/minute was calculated by (Total Count/60)

By Linear Regression of Y or X		
Slope (K-factor):	0.0015	
Correlation coefficient:	0.9964	
Validity of Calibration Record:	7 May 2017	

R	em	nar	ks:

QC Reviewer:	YW Fung	S

C Signature:

Date: 09 May 2016



#### 综合試驗有限公司 SOILS & MATERIALS ENGINEERING CO., LTD. G/F., 9/F., 12/F., 13/F. & 20/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. 香港黃竹坑道37號利達中心地下,9樓,12樓,13樓及20樓

E-mail: smec@cigismec.com Website: www.cigismec.com '

Tel : (852) 2873 6860 Fax : (852) 2555 7533



## **CERTIFICATE OF CALIBRATION**

Certificate No.:	16CA0704 03-01			Page	1	of	2
Item tested							
Description: Manufacturer: Type/Model No.: Serial/Equipment No.: Adaptors used:	Sound Level Mete B & K 2238 2800927 / N.009.0		3 9 9 9	Microphone B & K 4188 2791211			
Item submitted by							
Customer Name: Address of Customer: Request No.: Date of receipt:	AECOM ASIA CO - - 04-Jul-2016	., LTD.					
Date of test:	07-Jul-2016						
Reference equipment	used in the calib	ration					
Description: Multi function sound calibrator Signal generator Signal generator	<b>Model:</b> B&K 4226 DS 360 DS 360	Serial No. 2288444 33873 61227		Expiry Date: 18-Jun-2017 18-Apr-2017 18-Apr-2017		Traceat CIGISME CEPREI CEPREI	
Ambient conditions							
Temperature: Relative humidity: Air pressure:	22 ± 1 °C 60 ± 10 % 1000 ± 5 hPa						
Test specifications							

- 1, The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 and the lab calibration procedure SMTP004-CA-152.
- 2. The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of +20%.
- 3. The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure responsess of the Sound Level Meter.

### Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

Actual Measurement data are documented on worksheets.

Approved Signatory: Min/Feng Jun Qi Huang Jia

Company Chop:



**Comments:** The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

09-Jul-2016

Date:

© Soils & Materials Engineering Co., Ltd.

Form No.CARP152-1/Issue 1/Rev.C/01/02/2007

Hong Kong Accreditation Service (HKAS) has accredited this laboratory (Reg. No. 028 - CAL) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific calibration activities as listed in the HOKLAS Directory of Accredited Laboratories. The results shown in this certificate were determined by this laboratory in accordance with its terms of accreditation. Such terms of accreditation stipulate that the results shall be traceable to the International System of Units (S.I.) or recognised measurement standards. This certificate shall not be reproduced except in full.



## 綜合試驗有限公司 SOILS & MATERIALS ENGINEERING CO., LTD.

16CA0704 03-01

G/F., 9/F., 12/F., 13/F. & 20/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. 香港黃竹坑道37號利達中心地下,9樓,12樓,13樓及20樓 E-mail: smec@cigismec.com Website: www.cigismec.com

Tel : (852) 2873 6860 Fax : (852) 2555 7533



## CERTIFICATE OF CALIBRATION

(Continuation Page)

Page

2 of 2

#### 1. **Electrical Tests**

Certificate No.:

The electrical tests were perfomed using an equivalent capacitance substituted for the microphone. The results are given in below with test status and the estimated uncertainties. The "Pass" means the result of the test is inside the tolerances stated in the test specifications. The "-" means the result of test is outside these tolerances.

Test:	Subtest:	Status:	Expanded Uncertanity (dB)	Coverage Factor
Self-generated noise	A	Pass	0.3	
generated helee	C	Pass	1.0	2.1
	Lin	Pass	2.0	2.1
Linearity range for Leg	At reference range, Step 5 dB at 4 kHz	Pass	0.3	2.2
Emodility lange for Leq	Reference SPL on all other ranges	Pass	0.3	
	2 dB below upper limit of each range	Pass	0.3	
	2 dB above lower limit of each range	Pass	0.3	
Linearity range for SPL	At reference range, Step 5 dB at 4 kHz	Pass	0.3	
Frequency weightings	A	Pass	0.3	
riequency weightings	C	Pass		
	Lin		0.3	
Time weightings		Pass	0.3	
Time weightings	Single Burst Fast	Pass	0.3	
Dook rooponoo	Single Burst Slow	Pass	0.3	
Peak response	Single 100µs rectangular pulse	Pass	0.3	
R.M.S. accuracy	Crest factor of 3	Pass	0.3	
Time weighting I	Single burst 5 ms at 2000 Hz	Pass	0.3	
	Repeated at frequency of 100 Hz	Pass	0.3	
Time averaging	1 ms burst duty factor 1/10 <sup>3</sup> at 4kHz	Pass	0.3	
	1 ms burst duty factor 1/10 <sup>4</sup> at 4kHz	Pass	0.3	
Pulse range	Single burst 10 ms at 4 kHz	Pass	0.4	
Sound exposure level	Single burst 10 ms at 4 kHz	Pass	0.4	
Overload indication	SPL	Pass	0.3	
	Leq	Pass	0.4	

#### 2, Acoustic tests


The complete sound level meter was calibrated on the reference range using a B&K 4226 acoustic calibrator with 1000Hz and SPL 94 dB. The sensitivity of the sound level meter was adjusted. The test result at 125 Hz and 8000 Hz are given in below with test status and the estimated uncertainties.

Test:	Subtest	Status	Expanded Uncertanity (dB)	Coverage Factor
Acoustic response	Weighting A at 125 Hz	Pass	0.3	
	Weighting A at 8000 Hz	Pass	0.5	

#### 3, Response to associated sound calibrator

#### N/A

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.



The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.

© Soils & Materials Engineering Co., Ltd.

Form No.CARP152-2/Issue 1/Rev.C/01/02/2007

Hong Kong Accreditation Service (HKAS) has accredited this laboratory (Reg. No. 028 - CAL) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific calibration activities as listed in the HOKLAS Directory of Accredited Laboratories. The results shown in this certificate were determined by this laboratory in accordance with its terms of accreditation. Such terms of accreditation stipulate that the results shall be traceable to the International System of Units (S.I.) or recognised measurement standards. This certificate shall not be reproduced except in full.



### 综合試驗有限公司 SOILS & MATERIALS ENGINEERING CO., LTD. G/F., 9/F., 12/F., 13/F. & 20/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong,

香港黃竹坑道37號利達中心地下,9樓,12樓,13樓及20樓 E-mail: smec@cigismec.com Website: www.cigismec.com Tel : (852) 2873 6860 Fax : (852) 2555 7533



## **CERTIFICATE OF CALIBRATION**

Certificate No.:	16CA0408 02		Page	1	of	2
Item tested						
Description: Manufacturer: Type/Model No.: Serial/Equipment No.: Adaptors used:	Sound Level Mete B & K 2238 2285692	er (Type 1)	B & K 4188 2791211			
Item submitted by						
Customer Name: Address of Customer: Request No.: Date of receipt:	AECOM ASIA CO - - 08-Apr-2016	., LTD.				
Date of test:	11-Apr-2016					
Reference equipment	used in the calib	ration				
Description: Multi function sound calibrator Signal generator Signal generator	<b>Model:</b> B&K 4226 DS 360 DS 360	Serial No. 2288444 33873 61227	Expiry Date: 19-Jun-2016 16-Apr-2016 16-Apr-2016		Traceab CIGISME CEPREI CEPREI	
Ambient conditions						
Temperature: Relative humidity: Air pressure:	21 ± 1 °C 50 ± 10 % 1010 ± 5 hPa					
Test specifications						

- 1. The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 and the lab calibration procedure SMTP004-CA-152.
- 2. The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of +20%.
- The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure responsess of the Sound Level Meter.

#### Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

Actual Measurement data are documented on worksheets.

Approved Signatory: Huang tian N n/Feng Jun Qi

12-Apr-2016 Company Chop:



**Comments:** The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

Date:

© Soils & Materials Engineering Co., Ltd.

Form No.CARP152-1/Issue 1/Rev.C/01/02/2007

Hong Kong Accreditation Service (HKAS) has accredited this laboratory (Reg. No. 028 - CAL) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific calibration activities as listed in the HOKLAS Directory of Accredited Laboratories. The results shown in this certificate were determined by this laboratory in accordance with its terms of accreditation. Such terms of accreditation stipulate that the results shall be traceable to the International System of Units (S.I.) or recognised measurement standards. This certificate shall not be reproduced except in full.



## 綜合試驗有限公司 SOILS & MATERIALS ENGINEERING CO., LTD.

16CA0408 02

G/F., 9/F., 12/F., 13/F. & 20/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. 香 港 黃 竹 坑 道 3 7 號 利 達 中 心 地 下 , 9 樓 , 1 2 樓 , 1 3 樓 及 2 0 樓 E-mail: smec@cigismec.com Website: www.cigismec.com

Tel : (852) 2873 6860 Fax : (852) 2555 7533



## CERTIFICATE OF CALIBRATION

(Continuation Page)

Page 2 of

2

#### 1. **Electrical Tests**

Certificate No.:

The electrical tests were performed using an equivalent capacitance substituted for the microphone. The results are given in below with test status and the estimated uncertainties. The "Pass" means the result of the test is inside the tolerances stated in the test specifications. The "-" means the result of test is outside these tolerances

Test:	Subtest:	Status:	Expanded Uncertanity (dB)	Coverage Factor
Self-generated noise	A	Pass	0.3	
5	C	Pass	1.0	2.1
	Lin	Pass	2.0	2.2
Linearity range for Leg	At reference range, Step 5 dB at 4 kHz	Pass	0.3	L.L
, ,	Reference SPL on all other ranges	Pass	0.3	
	2 dB below upper limit of each range	Pass	0.3	
	2 dB above lower limit of each range	Pass	0.3	
Linearity range for SPL	At reference range, Step 5 dB at 4 kHz	Pass	0.3	
Frequency weightings	A	Pass	0.3	
	С	Pass	0.3	
	Lin	Pass	0.3	
Time weightings	Single Burst Fast	Pass	0.3	
	Single Burst Slow	Pass	0.3	
Peak response	Single 100µs rectangular pulse	Pass	0.3	
R.M.S. accuracy	Crest factor of 3	Pass	0.3	
Time weighting I	Single burst 5 ms at 2000 Hz	Pass	0.3	
	Repeated at frequency of 100 Hz	Pass	0.3	
Time averaging	1 ms burst duty factor 1/10 <sup>3</sup> at 4kHz	Pass	0.3	
	1 ms burst duty factor 1/10 <sup>4</sup> at 4kHz	Pass	0.3	
Pulse range	Single burst 10 ms at 4 kHz	Pass	0.4	
Sound exposure level	Single burst 10 ms at 4 kHz	Pass	0.4	
Overload indication	SPL	Pass	0.3	
	Leq	Pass	0.4	

#### 2, Acoustic tests

The complete sound level meter was calibrated on the reference range using a B&K 4226 acoustic calibrator with 1000Hz and SPL 94 dB. The sensitivity of the sound level meter was adjusted. The test result at 125 Hz and 8000 Hz are given in below with test status and the estimated uncertainties.

Test:	Subtest	Status	Expanded Uncertanity (dB)	Coverage Factor
Acoustic response	Weighting A at 125 Hz	Pass	0.3	
	Weighting A at 8000 Hz	Pass	0.5	

#### 3, Response to associated sound calibrator

#### N/A

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.



The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.

© Soils & Materials Engineering Co., Ltd.

Form No.CARP152-2/Issue 1/Rev.C/01/02/2007

Hong Kong Accreditation Service (HKAS) has accredited this laboratory (Reg. No. 028 - CAL) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific calibration activities as listed in the HOKLAS Directory of Accredited Laboratories. The results shown in this certificate were determined by this laboratory in accordance with its terms of accreditation. Such terms of accreditation stipulate that the results shall be traceable to the International System of Units (S.I.) or recognised measurement standards. This certificate shall not be reproduced except in full.



G/F., 9/F., 12/F., 13/F. & 20/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. 香港黄竹坑道37號利達中心地下,9樓、12樓、13 樓及20樓 E-mail: smec@cigismec.com Website: www.cigismec.com Tel : (852) 2873 6860 Fax : (852) 2555 7533



## **CERTIFICATE OF CALIBRATION**

Certificate No.:	15CA1203 03		Page:	1	of	2
Item tested						
Description:	Acoustical Calibra	or (Class 1)				
Manufacturer:	Rion Co., Ltd.					
Type/Model No.:	NC-73					
Serial/Equipment No.:	10307223	N. L ST				
Adaptors used:	-					
Item submitted by						
Curstomer:	AECOM ASIA CO.	, LTD.				
Address of Customer:		<ul> <li>A second constraints</li> </ul>				
Request No.:	-					
Date of receipt:	03-Dec-2015					
Date of test:	, 03-Dec-2015					
Reference equipment	used in the calib	ration				
Description:	Model:	Serial No.	Expiry Date:	Т	raceabl	e to:
Lab standard microphone	B&K 4180	2341427	15-Apr-2016	S	SCL	
Preamplifier	B&K 2673	2239857	22-Apr-2016	C	CEPREI	
Measuring amplifier	B&K 2610	2346941	22-Apr-2016	C	EPREI	
Signal generator	DS 360	61227	16-Apr-2016	C	CEPREI	
Digital multi-meter	34401A	US36087050	17-Apr-2016	C	EPREI	
Audio analyzer	8903B	GB41300350	17-Apr-2016	C	EPREI	
Universal counter	53132A	MY40003662	16-Apr-2016	C	CEPREI	
Ambient conditions						
Temperature:	22 ± 1 °C					

## Test specifications

Relative humidity:

Air pressure:

- The Sound Calibrator has been calibrated in accordance with the requirements as specified in IEC 60942 1997 Annex B and the lab calibration procedure SMTP004-CA-156.
- 2, The calibrator was tested with its axis vertical facing downwards at the specific frequency using insert voltage technique.
- 3. The results are rounded to the nearest 0.01 dB and 0.1 Hz and have not been corrected for variations from a reference pressure of 1013.25 hectoPascals as the maker's information indicates that the instrument is insensitive to pressure changes.

#### **Test results**

This is to certify that the sound calibrator conforms to the requirements of annex B of IEC 60942: 1997 for the conditions under which the test was performed. This does not imply that the sound calibrator meets IEC 60942 under any other conditions.

Details of the performed measurements are presented on page 2 of this certificate.



Huang Jian Min/Feng Jun Qi

50 ± 10 %

1010 ± 5 hPa

04-Dec-2015 Company Chop:



Comments: The results reported in bis certificate refer to the conditon of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

Date:

© Soils & Materials Engineering Co., Ltd.

Form No.CARP156-1/Issue 1/Rev.D/01/03/2007

Hong Kong Accreditation Service (HKAS) has accredited this laboratory (Reg. No. 028 - CAL) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific calibration activities as listed in the HOKLAS Directory of Accredited Laboratories. The results shown in this certificate were determined by this laboratory in accordance with its terms of accreditation. Such terms of accreditation stipulate that the results shall be traceable to the International System of Units (S.I.) or recognised measurement standards. This certificate shall not be reproduced except in full.



#### 綜合試驗有限公司 SOILS & MATERIALS ENGINEERING CO., LTD. G/F., 9/F., 12/F., 13/F. & 20/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong.

香港黃竹坑道37號利達中心地下,9樓,12樓,13樓及20樓 Website: www.cigismec.com E-mail: smec@cigismec.com

Tel : (852) 2873 6860 Fax : (852) 2555 7533



## CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No .:

15CA1203 03

Page: 2 of 2

#### 1, Measured Sound Pressure Level

The output Sound Pressure Level in the calibrator head was measured at the setting and frequency shown using a calibrated laboratory standard microphone and insert voltage technique. The results are given in below with the estimated uncertainties.

Frequency	Output Sound Pressure	Measured Output	Estimated Expanded
Shown	Level Setting	Sound Pressure Level	Uncertainty
Hz	dB	dB	dB
1000	94.00	94.04	0.10

#### Sound Pressure Level Stability - Short Term Fluctuations 2.

The Short Term Fluctuations was determined by measuring the maximum and minimum of the fast weighted DC output of the B&K 2610 measuring amplifier over a 20 second time interval as required in the standard. The Short Term Fluctuation was found to be:

At 1000 Hz	STF = 0.002 dB

Estimated expanded uncertainty

#### 3, **Actual Output Frequency**

The determination of actual output frequency was made using a B&K 4180 microphone together with a B&K 2673 preamplifier connected to a B&K 2610 measuring amplifier. The AC output of the B&K 2610 was taken to an universal counter which was used to determine the frequency averaged over 20 second of operation as required by the standard. The actual output frequency at 1 KHz was:

0.005 dB

At 1000 Hz	Actual Frequency = 987.5 Hz	
Estimated expanded uncertainty	0.1 Hz	Coverage factor k = 2.2

#### **Total Noise and Distortion** 4,

For the Total Noise and Distortion measurement, the unfiltered AC output of the B&K 2610 measuring amplifier was connected to an Agilent Type 8903 B distortion analyser. The TND result at 1 KHz was:

At 1000 Hz	TND = 0.4 %
Estimated expanded uncertainty	0.7 %

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

	A (	- End -	1	
Calibrated by:	INT	Checked by:	F	
Date:	Fung Chi Yip 03-Dec-2015	Date:	Lam Tze Wai 04-Dec-2015	

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.

© Soils & Materials Engineering Co., Ltd Form No CARP156-2/Issue 1/Rev.C/01/05/2005 Hong Kong Accreditation Service (HKAS) has accredited this laboratory (Reg. No. 028 - CAL) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific calibration activities as listed in the HOKLAS Directory of Accredited Laboratories. The results shown in this certificate were determined by this laboratory in accordance with its terms of accreditation. Such terms of accreditation stipulate that the results shall be traceable to the International System of Units (S.I.) or recognised measurement standards. This certificate shall not be reproduced except in full.

APPENDIX F EM&A MONITORING SCHEDULES

## Contract No. HY/2012/06 Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange Tentative Impact Monitoring and Audit Schedule for August 2016

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	1-Aug	2-Aug	3-Aug	4-Aug	5-Aug	6-Aug
		1-hr TSP				
		24-hr TSP				
		Noise				
7-Aug		9-Aug	10-Aug	11-Aug	12-Aug	13-Aug
	1-hr TSP					1-hr TSP
	24-hr TSP					24-hr TSP
	Noise					
14-Aug	15-Aug	16-Aug	17-Aug	18-Aug		20-Aug
					1-hr TSP	
					24-hr TSP	
					Noise	
21-Aug	22-Aug	23-Aug	24-Aug	25-Aug	26-Aug	27-Aug
				1-hr TSP		
				24-hr TSP		
				Noise		
28-Aug	29-Aug	30-Aug	31-Aug			
			1-hr TSP			
			24-hr TSP			
			Noise			

## Contract No. HY/2012/06 Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange Impact Monitoring and Audit Schedule for September 2016

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				1-Sep	2-Sep	3-Sep
4-Sep	5-Sep	6-Sep	7-Sep	8-Sep	9-Sep	10-Sep
4-3ep	1-hr TSP	0-3ep	7-3ep	0-3ep	9-3ep	1-hr TSP
	24-hr TSP					24-hr TSP
	Noise					21111101
11-Sep	12-Sep	13-Sep	14-Sep	15-Sep	16-Sep	17-Sep
				1-hr TSP		
				24-hr TSP		
				Noise		
18-Sep	19-Sep	20-Sep	21-Sep	22-Sep	23-Sep	24-Sep
			1-hr TSP			
			24-hr TSP			
			Noise			
25-Sep	26-Sep	27-Sep	28-Sep	29-Sep	30-Sep	
		1-hr TSP				
		24-hr TSP				
		Noise				


The schedule is subject to change due to unforeseeable circumstances (e.g. adverse weather, etc)

APPENDIX G IMPACT AIR QUALITY MONITORING RESULTS AND THEIR GRAPHICAL PRESENTATION

### Appendix G Impact Air Quality Monitoring Results

## 1-hour TSP Monitoring Results at Station AM2 (Fanling Government Secondary School)

	Start	1st Hour	2nd Hour	3rd Hour
	Time	Conc.	Conc.	Conc.
Date	(hh:mm)	(µg/m <sup>3</sup> )	(µg/m³)	(µg/m³)
2-Aug-16	13:00	72.1	72.6	71.7
8-Aug-16	14:59	70.4	71.2	70.8
13-Aug-16	10:15	78.4	77.6	79.1
19-Aug-16	11:40	71.2	69.4	70.6
25-Aug-16	15:09	70.8	71.2	70.9
31-Aug-16	10:08	76.1	74.8	75.2
			Average	73.0
			Min	69.4
			Max	79.1



CONTRACT NO. HY/2012/06

WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE

AECOM


Graphical Presentation of Impact 1-hour TSP Monitoring Results

Date: Sep-16

## Appendix G Impact Air Quality Monitoring Results

24-hour TSP Monitoring Results at Station AM2 (Fanling Government Secondary School)

Date	Weather	Air	Atmospheric	Flow Rate	e (m <sup>3</sup> /min.)	Av. flow	Total vol.	Filter W	/eight (g)	Particulate	Elaps	e Time	Sampling	Conc.	Action Level	Limit Level
	Condition	Temp. (°C	Pressure(hPa)	Initial	Final	(m³/min)	(m <sup>3</sup> )	Initial	Final	weight(g)	Initial	Final	Time(hrs.)	(µg/m³)	(µq/m <sup>3</sup> )	(µq/m <sup>3</sup> )
2-Aug-16	Rainy	27.1	995.9	1.314	1.314	1.314	1892.2	2.8072	2.8693	0.0621	7558.03	7582.03	24.00	32.8	200.7	260
8-Aug-16	Sunny	30.5	1003.0	1.314	1.314	1.314	1892.2	2.8007	2.8827	0.0820	7582.03	7606.03	24.00	43.3	200.7	260
13-Aug-16	Sunny	28.8	999.8	1.314	1.314	1.314	1892.2	2.8278	2.8818	0.0540	7606.03	7630.03	24.00	28.5	200.7	260
19-Aug-16	Fine	28.2	1003.0	1.314	1.314	1.314	1892.2	2.8446	2.8833	0.0387	7630.03	7654.03	24.00	20.5	200.7	260
25-Aug-16	Fine	30.4	1004.2	1.314	1.314	1.314	1892.2	2.8290	2.9860	0.1570	7654.03	7678.03	24.00	83.0	200.7	260
31-Aug-16	Sunny	28.6	1006.3	1.314	1.314	1.314	1892.2	2.8408	3.1086	0.2678	7678.03	7702.03	24.00	141.5	200.7	260
													Average	58.3		
													Min	20.5		
													Max	141.5		



WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE

Graphical Presentation of Impact 24-hour TSP Monitoring Results

Date: Sep-16

APPENDIX H METEOROLOGICAL DATA FOR THE REPORTING MONTH



Hong Kong Observatory The Government of the Hong Kong Special Administrative Region Innovate with Science, Serve with Heart

繁體版 简体版 GOVHK香港政府一站通



🔎 SITE MAP 🖂 SEARCH Enter search keyword(s)

Home

## Back

## Daily Extract of Meteorological Observations, August 2016 -Tai Po

About us HKO Side Lights

What's new

Our Services				Year 201	6 ▼ Month [	8 🔻 Go				
Visitors Figures		Mean Pressure (hPa)	Air Temperature			Mean	Mean		Prevailing	Mean
Press releases	Day		Absolute	Mean (deg.	Absolute Daily Min	Dew Point (deg. C)	Relative Humidity (%)	Total Rainfall (mm)	Wind Direction (degrees)	Wind Speed (km/h)
Today's Weather Warnings	Day		Daily Max							
Local Weather			(deg. C)	C)	(deg. C)	(ueg. c)	(,,,)		(uegrees)	
Observations	01	998.4	31.7	29.6	26.7	24.6	75	***	***	***
Weather Forecast	02	994.9	28.3	26.1	24.4	24.6	92	***	***	***
Weather Monitoring	03	1005.9	26.9	26.1	25.0	25.2	95	***	***	***
Imagery	04	1008.3	27.8	26.1	25.4	25.5	96	***	***	***
Computer Forecast	05	1007.8	32.0	28.1	25.8	26.4	91	***	***	***
Products	06	1004.2	34.5	29.9	26.1	25.1	77	***	***	***
MyObservatory	07	1002.0	35.0	29.7	26.8	26.3	83	***	***	***
Met on Map	08	1002.2	35.0	29.6	27.0	26.7	85	***	***	***
Tropical Cyclones	09	1001.3	32.8	27.8	24.0	26.3#	90#	***	***	***
Aviation Weather Services	10	1002.0	27.8	25.9	23.9	***	***	***	***	***
Marine Meteorological	11	1002.5	30.4	27.1	25.5	***	***	***	***	***
Services	12	1000.6	29.9	27.4	26.1	26.7#	92#	***	***	***
Weather Information for	13	999.1	31.1	28.6	26.8	26.3	88	***	***	***
Sports	14	997.8	28.3	26.8	25.2	25.7	94	***	***	***
Weather Information for	15	996.9	29.2	26.3	25.0	25.7	97	***	***	***
Communities	16	995.6	26.9	26.0	25.1	25.7	98	***	***	***
China Weather	17	993.5	27.8	26.6	25.0	26.1	97	***	***	***
World Weather	18	995.8	27.9	26.7	25.6	26.0	96	***	***	***
Climatological Information	19	1002.6	30.1	27.7	25.9	26.5	94	***	***	***
Services	20	1004.1	32.1	28.1	26.5	27.3	95	***	***	***
> Climate Watch	21	1002.5	32.2	27.1	23.6	25.2	90	***	***	***
> Climate Statistics	22	1004.2	32.2	28.6	26.0	25.8	86	***	***	***
> Climate Prediction	23	1004.2	33.5	29.3	25.3	25.0	79	***	***	***
> Climate Knowledge	24	1003.3	32.4	29.5	26.7	25.7	80	***	***	***
> Need More	25	1003.7	32.6	29.7	26.7	26.0	81	***	***	***
Information?	26	1003.7	33.5	29.7	26.5	25.9	80	***	***	***
> Global Climate	20							***	***	***
Services	27	1005.9	31.6	29.1	26.6	26.0	83	***	***	***
> Other Useful Links		1006.0	29.4	26.7	24.8	24.2	87	***	***	***
Climate Forecast	29	1007.0	27.3	25.7	24.4	22.2	81			
Climate Change	30	1007.1	29.9	27.0	24.0	23.1	79	***	***	***
El Nino and La Nina	31	1005.7	30.5	27.5	24.3	24.7	85	***	***	***

\*\*\* unavailable

# data incomplete

Rainfall measured in increment of 0.5 mm. Amount of < 0.5 mm cannot be detected

Geomagnetism Time and Calendar

Earthquakes and

Astronomy, Space

Tsunamis

Weather and

Radiation Monitoring,

Assessment and



Home

What's new

About us

### Hong Kong Observatory

The Government of the Hong Kong Special Administrative Region Innovate with Science, Serve with Heart

GovHK香港政府一站通 繁體版 简体版



**SEARCH** Enter search keyword(s) SITE MAP Daily Extract of Meteorological Observations, August 2016 -

Tai Mei Tuk

# Back

#### **HKO Side Lights** Year 2016 V Month 8 V Go **Our Services Air Temperature** Visitors Figures Prevailing Mean Mean Mean Total Mean Absolute Absolute Dew Relative Wind Wind Press releases Mean Day Rainfall Pressure Daily Daily Point Humidity Speed Direction (deg. (hPa) (mm) Today's Weather Warnings Max Min (deg. C) (%) (degrees) (km/h) C) (deg. C) (deg. C) Local Weather 01 \*\*\* 32.7 \*\*\* \*\*\* 29.9 27.1 0.0 280 12.9 Observations \*\*\* \*\*\* 02 \*\*\* 44.5 28.3 26.0 24.5 240 24.0 Weather Forecast 03 \* \* \* 27.7 26.0 25.1 \* \* \* \* \* \* 29.0 060 7.3 Weather Monitoring 04 \*\*\* \* \* \* \*\*\* 29.0 26.2 25.2 6.5 060 14.7 Imagery 05 \*\*\* \*\*\* **Computer Forecast** 32.5 29.0 26.3 \*\*\* 060 6.8 0.0 Products 06 \*\*\* 33.9 30.0 26.1 \*\*\* \*\*\* 0.0 280 11.0 MyObservatory 07 \*\*\* \*\*\* \*\*\* 34.9 30.0 27.4 0.0 280 10.0 Met on Map 08 \* \* \* 34.6 29.6 27.3 \* \* \* \* \* \* 0.5 070 5.0 **Tropical Cyclones** 09 \*\*\* \*\*\* \*\*\* 33.7 28.1 24.1 40.0 280 4.0 **Aviation Weather Services** 10 \*\*\* \*\*\* \*\*\* 27.6 25.9 23.9 51.0 070 6.3 Marine Meteorological 11 \*\*\* 29.5 27.3 25.3 \*\*\* \*\*\* 050 6.4 0.0 Services 12 \*\*\* \*\*\* \*\*\* 30.3 27.6 26.4 1.5 290 6.6 Weather Information for 13 \*\*\* 31.6 \*\*\* \*\*\* 12.2 26.5 0.0 090 28.3 Sports 14 \*\*\* 28.5 25.0 \*\*\* \*\*\* 20.5 070 17.6 26.4 Weather Information for \*\*\* \*\*\* \*\*\* 11.6 15 29.6 26.3 24.9 18.0 060 Communities \*\*\* \*\*\* \*\*\* 16 27.1 25.9 25.0 8.0 050 15.9 China Weather 17 \* \* \* \*\*\* \*\*\* 27.8 26.5 25.4 11.0 090 30.3 World Weather 18 \*\*\* 25.3 \*\*\* \*\*\* 27.2 26.4 41.0 130 20.1 **Climatological Information** 19 \*\*\* 29.7 27.4 25.4 \*\*\* \*\*\* 0.5 090 11.6 Services \*\*\* \*\*\* 20 31.8 26.7 \*\*\* 28.7 0.0 280 3.6 > Climate Watch \*\*\* 21 30.8 26.8 22.4 \*\*\* \*\*\* 70.0 280 6.7 > Climate Statistics 22 \*\*\* \*\*\* \*\*\* 31.4 28.3 26.1 0.0 060 9.3 > Climate Prediction 23 \*\*\* 33.7 \*\*\* \*\*\* 29.2 26.2 0.0 160 4.3 > Climate Knowledge 24 \*\*\* 33.1 29.3 26.8 \*\*\* \*\*\* 0.0 060 8.0 > Need More 25 \*\*\* \*\*\* \*\*\* 34.0 29.6 26.8 0.0 070 7.7 Information? 26 \*\*\* \*\*\* \*\*\* 34.8 30.0 27.1 0.0 070 6.5 > Global Climate 27 \*\*\* \*\*\* \*\*\* 31.6 29.0 27.0 2.0 060 7.1 Services 28 \*\*\* 25.0 \*\*\* \*\*\* 11.8 28.5 26.8 48.0 050 > Other Useful Links 29 \*\*\* 27.6 25.7 24.9 \*\*\* \*\*\* 0.0 050 16.8 **Climate Forecast** 30 \*\*\* \*\*\* \*\*\* 31.9 24.9 0.0 170 4.3 27.5 **Climate Change** 31 \*\*\* \*\*\* \* \* \* 31.7 28.0 25.1 0.0 280 4.8 El Nino and La Nina Earthquakes and

\*\*\* unavailable

Rainfall measured in increment of 0.5 mm. Amount of < 0.5 mm cannot be detected

Weather and Geomagnetism

Tsunamis

Time and Calendar

Astronomy, Space

Radiation Monitoring,

Assessment and

APPENDIX I IMPACT DAYTIME CONSTRUCTION NOISE MONITORING RESULTS AND THEIR GRAPHICAL PRESENTATION

#### Appendix I Impact Daytime Construction Noise Monitoring Results

### Location : M2 (West Tai Wo - Free Field)


Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results

	Meas	sured Noise Lev	Limit Level,	Exceedance		
Date	Start Time	Leq*	L10*	L90*	dB(A)	(Y/N)
2-Aug-16	12:55	68.8	70.0	63.4	75	N
8-Aug-16	15:20	70.4	72.5	68.2	75	N
19-Aug-16	11:29	70.9	72.4	68.2	75	N
25-Aug-16	15:29	70.9	72.5	68.2	75	N
31-Aug-16	9:54	69.6	71.2	66.4	75	N
	Min	68.8	70.0	63.4		
	Max	70.9	72.5	68.2		
	Average	70.2	71.8	67.2		

# Location : M3 (Fanling Government Secondary School- Façade) Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results

	Meas	ured Noise Lev	Limit Level,	Exceedance		
Date	Start Time	Leq	L10	L90	dB(A)^	(Y/N)
2-Aug-16	13:00	63.6	66.0	60.1	70	N
8-Aug-16	16:10	68.2	70.5	66.3	70	N
19-Aug-16	11:14	68.5	70.4	66.7	70	N
25-Aug-16	15:16	69.4	71.5	67.2	70	N
31-Aug-16	10:46	64.9	66.0	62.1	70	N
	Min	63.6	66.0	60.1		
	Max	69.4	71.5	67.2		
	Average	67.4	69.5	65.3		

\* +3dB(A) Façade effect correction included
 ^ Limit Level of 70dB(A) applies to education institutes while 65dB(A) applies during school examination period.



APPENDIX J EVENT ACTION PLAN

# Appendix J – Event Action Plan

# Event / Action Plan for Air Quality

Event	Action			
	ET Leader	IEC	ER	Contractor
Action Level	·	•		·
Exceedance for one sample	<ol> <li>Identify source;</li> <li>Inform IEC and ER;</li> <li>Repeat measurement to confirm finding;</li> <li>Increase monitoring frequency to dailv.</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method.</li> </ol>	1. Notify Contractor.	<ol> <li>Rectify any unacceptable practice;</li> <li>Amend working methods if appropriate.</li> </ol>
Exceedance for two or more consecutive samples	<ol> <li>Identify source;</li> <li>Inform IEC and ER;</li> <li>Repeat measurements to confirm findings;</li> <li>Increase monitoring frequency to daily;</li> <li>Discuss with IEC and Contractor on remedial actions required;</li> <li>If exceedance continues, arrange meeting with IEC and ER;</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor on possible remedial measures;</li> <li>Advise the ER on the effectiveness of the proposed remedial measures;</li> <li>Supervise Implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>Ensure remedial measures properly implemented.</li> </ol>	<ol> <li>Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Amend proposal if appropriate.</li> </ol>

# Event / Action Plan for Air Quality

Event		Actior	ı	
Action Level	ET Leader	IEC	ER	Contractor
Limit Level	·		·	·
Exceedance for one sample	<ol> <li>Identify source;</li> <li>Inform IEC, ER, Contractor and EPD;</li> <li>Repeat measurement to confirm finding;</li> <li>Increase monitoring frequency to daily;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor on possible remedial measures;</li> <li>Advise ER on the effectiveness of the proposed remedial measures;</li> <li>Supervise implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of exceedance in writing;</li> <li>Notify Contractor;</li> <li>Ensure remedial measures properly implemented.</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Amend proposal if appropriate.</li> </ol>
Exceedance for two or more consecutive samples	<ol> <li>Notify IEC, ER, Contractor and EPD;</li> <li>Identify source;</li> <li>Repeat measurement to confirm findings;</li> <li>Increase frequency to daily;</li> <li>Analyse Contractor's working procedures to determine possible mitigation to be;</li> <li>Arrange meeting with IEC and ER to discuss the remedial actions to be taken;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	<ol> <li>Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise ER accordingly;</li> <li>Supervise the implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of exceedance in writing;</li> <li>Notify Contractor;</li> <li>In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>Ensure remedial measures properly implemented;</li> <li>If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ol>	<ul> <li>proposals;</li> <li>4. Resubmit proposals if problem still not under control;</li> <li>5. Stop the relevant portion of works as determined by ER until the exceedance is</li> </ul>

## Event / Action Plan for Noise Impact

Event		Action	ı	
Limit Level	ET Leader	IEC	ER	Contractor
Action Level	<ol> <li>Notify IEC and the Contractor.</li> <li>Carry out investigation.</li> <li>Report the results of investigation to IEC and the Contractor.</li> <li>Discuss with the Contractor and formulate remedial measures.</li> <li>Increase monitoring frequency to check mitigation effectiveness.</li> </ol>	<ol> <li>Review with analysed results submitted by ET.</li> <li>Review the proposed remedial measures by the Contractor and advise ER accordingly.</li> <li>Supervise the implement of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing.</li> <li>Notify the Contractor.</li> <li>Require the Contractor to propose remedial measures for the analysed noise problem.</li> <li>Ensure remedial measures are properly implemented.</li> </ol>	<ol> <li>Submit noise mitigation proposals to IEC.</li> <li>Implement noise mitigation proposals.</li> </ol>
Limit Level	<ol> <li>Notify, IEC, ER, EPD and the Contractor.</li> <li>Identify the source.</li> <li>Repeat measurement to confirm findings.</li> <li>Increase monitoring frequency.</li> <li>Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented.</li> <li>Inform IEC, ER, and EPD the causes &amp; actions taken for the exceedances.</li> <li>Assess effectiveness of the Contractor's remedial actions and keep IEC, EPD and ER informed of the results.</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	<ol> <li>Discuss amongst ER, ET Leader and the Contractor on the potential remedial actions.</li> <li>Review the Contractor's remedial actions whenever necessary to assure their effectiveness and advise ER accordingly.</li> <li>Supervise the implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing.</li> <li>Notify the Contractor.</li> <li>Require the Contractor to propose remedial measures for the analysed noise problem.</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance.</li> <li>Submit proposals for remedial actions to IEC within 3 working days of notification.</li> <li>Implement the agreed proposals.</li> <li>Resubmit proposals if problem still not under control.</li> <li>Stop the relevant activity of works as determined by the ER until the exceedance is abated.</li> </ol>

APPENDIX K SITE INSPECTION SUMMARIES



# Inspection Information Contract No. HY/2012/06 Date: 3 August 2016 Time: 14:00 Inspection No.: 142

### Non-compliance

Nil

Obse	ervations
	Follow-up Observation(s)
1.	Broken stones observed in drip tray at SA329 had been cleaned up. (Closed)
2.	Mud trail observed on public road at Tai Wo footbridge works area had been cleaned up. (Closed)
	New Observation(s)
3.	Stagnant water was observed accumulated onsite at SA328. The contractor should remove the stagnant water properly.
4.	Mud trail was observed at site entrance at SA328. The contractor should clean up the mud trail properly.
	<u>Reminder(s)</u> Nil.

#### Remarks

	Name	Signature	Date
Prepared by	Adam Zhu	a.	3 August 2016
Checked by	Y W Fung		3 August 2016

Inspection Information	nation	
Contract No.	HY/2012/06	
Date:	9 August 2016	
Time:	14:00	
Inspection No.:	143	
Non-compliance		
Nil		
Observations		

Follow-up Observation(s)

1. Uneven ground was flattened and stagnant water was removed at SA328. (Closed)

2. Mud trail at the site entrance at SA328 was removed. (Closed)

#### New Observation(s)

- 3. Mud trail was observed at the site entrance at SA328. The Contractor should clear the mud trail and ensure the public road connecting to site entrance keeps clear of dusty material.
- 4. C&D waste and refuse were observed at SA328. The Contractor should remove the C&D waste and refuse to maintain the site in a clean and tidy condition.
- 5. No secondary containment provided for oil drums was observed at SA328. The Contractor should provide oil drums with drip trays to prevent potential spillage.

#### Reminder(s)

6. Stagnant water was observed at SA328 after heavy rain. The Contractor was reminded to remove stagnant water to avoid mosquito breeding.

#### Remarks

	Name	Signature	Date
Prepared by	David Tsang	David	9 August 2016
Checked by	Y W Fung		9 August 2016

Contract No.	HY/2012/06	
Date:	18 August 2016	
Time:	14:00	
Inspection No.:	144	

#### Non-compliance

Nil

#### Observations

Follow-up Observation(s)

1. Mud trail had been cleaned up and the uneven ground had been flattened at SA328. (Closed)

- 2. Construction wastes observed at SA328 had been cleaned up properly at SA328. (Closed)
- 3. Oil drums observed at SA328 had been removed. (Closed)

#### New Observation(s)

4. An oil drum was observed without provision of secondary containment at SA329. The contractor should provide drip tray to the oil drum to retain oil leakage, if any.

Reminder (s) Nil.

#### Remarks

	Name	Signature	Date
Prepared by	Adam Zhu	A	25 August 2016
Checked by	Y W Fung	-	25 August 2016

AECOM

Inspe	ection Informa	ation
Cor	ntract No.	HY/2012/06
Dat	e:	24 August 2016
Tim	e:	14:00
Insp	pection No.:	145
Non-	compliance	
	Nil	
Obse	ervations	
	Follow-up O	bservation(s)
1.	Oil drum obs	served at SA329 had been removed properly. (Closed)
	New Observ	ration(s)
2.		nter was observed accumulated in drip tray at Tai Hang footbridge works area. The nould remove the stagnant water properly.
3.	Mud trail wa properly.	s observed at site entrance at SA325. The contractor should clean up the mud trail
	Reminder (s	)
	Nil.	
Rem	arks	

	Name	Signature	Date
Prepared by	Adam Zhu	12	25 August 2016
Checked by	Y W Fung		25 August 2016



Contract No.	HY/2012/06	
Date:	30 August 2016	
Time:	14:00	
Inspection No.:	146	

# Non-compliance

Non	Ion-compliance				
	Nil				
Obs	ervations				
	Follow-up Observation(s)				
1.	Stagnant water inside the drip tray at Tai Hang footbridge works area was removed. (Closed)				
2.	Mud trail at the site entrance at SA325 was cleaned. (Closed)				
	New Observation(s)				
3.	Stagnant water was observed accumulated at SA340. The Contractor should remove stagnant water to prevent mosquito breeding.				
4.	Chemical containers at SA340 were observed without secondary containment. The Contractor should provide drip trays for chemical containers to avoid potential leakage.				
5.	Mud trail was observed on the road at SA342. The Contractor should clean up mud trail for dust suppression.				
	<u>Reminder (s)</u> Nil.				

#### Remarks

	Name	Signature	Date
Prepared by	David Tsang	David	30 August 2016
Checked by	Y W Fung		30 August 2016

APPENDIX L STATISTICS ON COMPLAINTS, NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

# Appendix L

# Statistics on Complaints, Notifications of Summons and Successful Prosecutions

	Date Received	Subject	Status	Total no. followed up by the ET this month	Total no. followed up by the ET since project commencement
Environmental	19 December 2013	EPD referred a complaint from Lot no. 116 of Fui Sha Wai at Tai Hang of Tai Po which is concerned about the construction noise and diesel-like smell generated from construction activities nearby which caused nuisance and health problems on 19 December 2013 morning.	Closed	0	5
complaints	24 February 2014	EPD referred an air-and-odour complaint on 24 February 2014. The complainant complained about the construction site located near the bus stop in Fui Sha Wai, Tai Hang, Tai Wo Service Road West. When construction works were carried out, odour, white smoke and dust were generated. The complainant asked for follow-up actions.	Closed		

Date Received	Subject	Status	Total no. followed up by the ET this month	Total no. followed up by the ET since project commencement
23 October	EPD referred an air complaint on 24 October 2014. A resident complained against the excavation works of Tai Wo Service Road West between Nam Wah Po & Tai Hang Tsuen, which			
2014	have piled up high stockpiles, causing serious dust nuisance to his house. The resident also complained that the stockpiles have not been covered and watered properly. He now requires the EPD to follow up. The location of complaint is near Lamppost Location EB5717.	Closed		
31 December 2014	EPD referred a water complaint on 31 December 2014. The complainant complained about the muddy river outside Tai Hang Village Office on 29 December 2014. It was suspected that the muddy water was discharged from the construction works of the Project. He required the EPD to follow up.	Closed		

	Date Received	Subject	Status	Total no. followed up by the ET this month	Total no. followed up by the ET since project commencement
	25 March 2015	EPD referred a water complaint on 25 March 2015. The complainant complained about the generation of the smell of gasoline from the Widening of Fanling Highway construction site on Tai Wo Service Road West, causing serious nuisance to nearby houses. The situation has continued for a few weeks and she asked the EPD to follow up as soon as possible.	Closed		
Notification of summons	-	-	-	0	0
Successful Prosecutions	-	-	-	0	0