

# **Environmental Protection Department**

Contract No. HY/2012/06

# Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange

Monthly EM&A Report For October 2016

[11/2016]

	Name	Signature
Prepared & Checked:	Candy Chung	chips
Reviewed & Approved:	Y W Fung	7

Version:	Rev. 0	Date:	14 November 2016
VOIGIOII.	rtov. o	Date.	14 140 VCITIBOT 2010

# Disclaimer

This report is prepared for Environmental Protection Department and is given for its sole benefit in relation to and pursuant to Contract No. HY/2012/06 and may not be disclosed to, quoted to or relied upon by any person other than Environmental Protection Department without our prior written consent. No person (other than Environmental Protection Department) into whose possession a copy of this report comes may rely on this report without our express written consent and Environmental Protection Department may not rely on it for any purpose other than as described above.

AECOM Asia Co. Ltd.

15/F, Grand Central Plaza, Tower 1, 138 Shatin Rural Committee Road, Shatin, NT, Hong Kong Tel: (852) 3922 9000 Fax: (852) 2317 7609 www.aecom.com



Hyder-Arup-Black & Veatch Joint Venture c/o Arcadis 20/F, AXA Tower, Landmark East, 100 How Ming Street, Kwun Tong, Hong Kong Attn: Mr. James Penny

#### Your Reference

Our Reference JFP/EC/ST/pl/T329380/22 .05/L-0142

20/F AIA Kowloon Tower Landmark East 100 How Ming Street Kwun Tong Kowloon Hong Kong

T +852 2828 5757 F +852 2827 1823 mottmac.hk Environmental Monitoring and Audit (EM&A) for Widening of Tolo Highway/Fanling Highway between Island House Interchange and Fanling Stage 2 (between Tai Hang to Wo Hop Shek Interchange) Environmental Permit No. EP-324/2008/D Condition 3.3 – Submission of Monthly EM&A Report – October 2016 for the portion of Stage 2 works under Contract No. HY/2012/06

11 November 2016 By Fax (2805 5028) & Hand

We refer to the revised Monthly EM&A Report – October 2016 received on 11 November 2016 submitted by the Environmental Team via email. Pursuant to Environmental Permit Condition 3.3, I hereby verify the Monthly EM&A Report – October 2016 (Rev. 0) for the portion of works under Stage 2 of the captioned Project which is managed under Contract No. HY/2012/06.

Yours faithfully for MOTT MACDONALD HONG KONG LIMITED

Steven Tang

Independent Environmental Checker

C.C.

HyD

**AECOM** 

Mr. Chung Lok Chin

Mr. YW Fung

By Fax (2714 5198)

By Fax (2891 0305)

# **TABLE OF CONTENTS**

			Page
EXE	CUTI	VE SUMMARY	3
1	INTF	RODUCTION	5
		Background Scope of Report Project Organization Summary of Construction Works Summary of EM&A Programme Requirements	5 6 6 7
2	AIR	QUALITY MONITORING	8
	2.1 2.2 2.3 2.4 2.5 2.6 2.7	Monitoring Requirements Monitoring Equipment Monitoring Locations Monitoring Parameters and Frequency Monitoring Methodology Monitoring Schedule for the Reporting period Results and Observations	8 8 8 9 10 11
3	NOIS	SE MONITORING	12
	3.1 3.2 3.3 3.4 3.5 3.6 3.7	Monitoring Requirements Monitoring Equipment Monitoring Locations Monitoring Parameters and Frequency Monitoring Methodology Monitoring Schedule for the Reporting period Monitoring Results	12 12 12 12 13 13
4	ENV	IRONMENTAL SITE INSPECTION AND AUDIT	15
	4.1 4.2 4.3 4.4 4.5 4.6	Site Inspection Advice on the Solid and Liquid Waste Management Status Environmental Licenses and Permits Implementation Status of Environmental Mitigation Measures Summary of Exceedances of the Environmental Quality Performance Limit Summary of Complaints, Notification of Summons and Successful Prosecutions	15 16 16 18 18
5	FUT	URE KEY ISSUES	19
	5.1 5.2 5.3	Construction Programme for the Coming Months Key Issues for the Coming Month Monitoring Schedule for the Coming Month	19 19 19
6	CON	ICLUSIONS AND RECOMMENDATIONS	20
	6.1 6.2	Conclusions Recommendations	20 20

# **List of Tables**

Table 1.1	Contact Information of Key Personnel
Table 2.1	Air Quality Monitoring Equipment
Table 2.2	Locations of Impact Air Quality Monitoring Station
Table 2.3	Air Quality Monitoring Parameters, Frequency and Duration
Table 2.4	Summary of 1-hour TSP Monitoring Results in the Reporting Period
Table 2.5	Summary of 24-hour TSP Monitoring Results in the Reporting Period
Table 3.1	Noise Monitoring Equipment
Table 3.2	Locations of Impact Noise Monitoring Stations
Table 3.3	Noise Monitoring Parameters, Frequency and Duration
Table 3.4	Summary of Construction Noise Monitoring Results in the Reporting Period
Table 4.1	Summary of Waste Flow Table
Table 4.2	Summary of Environmental Licensing and Permit Status

# **Figures**

Figure 1.1	General Project Layout Plan
Figure 1.2a-b	Locations of Monitoring Station
Figure 4.1	Environmental Complaint Handling Procedures

# **List of Appendices**

Appendix A Appendix B Appendix C Appendix D Appendix E Appendix F Appendix G Appendix H Appendix I Appendix J Appendix K Appendix I	Project Organization Structure Construction Programme Implementation Schedule of Environmental Mitigation Measures (EMIS) Summary of Action and Limit Levels Calibration Certificates of Monitoring Equipments EM&A Monitoring Schedules Impact Air Quality Monitoring Results and their Graphical Presentation Meteorological Data for the Reporting period Impact Daytime Construction Noise Monitoring Results and their Graphical Presentation Event Action Plan Site Inspection Summaries Statistics on Complaints, Notifications of Summons and Successful Presecutions
Appendix L	Statistics on Complaints, Notifications of Summons and Successful Prosecutions

#### **EXECUTIVE SUMMARY**

The proposed widening of Tolo Highway and Fanling Highway between Island House Interchange and Fanling (the Project) is a Designated Project under the Environmental Impact Assessment Ordinance (Cap. 499) (EIAO). An Environmental Impact Assessment (EIA) Report (the approved EIA Report) together with an Environmental Monitoring and Audit (EM&A) Manual (the approved EM&A Manual) were completed and approved under the EIAO on 14 July 2000 (Register Number: EIA-043/2000).

The objective of the Project "Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling" is to widen Tolo Highway and Fanling Highway to dual 4-lane carriageway in order to alleviate the current traffic congestion problems and to cope with the increasing transport demands to and from the urban areas and also cross boundary traffic.

The Project is a designated project and governed by an Environmental Permit (EP-324/2008) issued by the EPD on 23 December 2008. Subsequently, the EPD issued Variation of Environmental Permits of EP-324/2008/A, EP-324/2008/B and EP-324/2008/C on 31 January 2012, 17 March 2014 and 27 March 2015 respectively. The current valid VEP was applied on 19 August 2015 and the VEP (EP-324/2008/D) was subsequently granted on 27 August 2015.

The construction works for this Project are delivered in 2 stages i.e. Stage 1 (between Island House Interchange and Tai Hang) and Stage 2 (between Tai Hang and Wo Hop Shek Interchange). Stage 2 would be implemented under two works contracts. Contract No. HY2012/06 "Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange" and the entrusted portion to CEDD under Contract No. CV/2012/09"Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works – Contract 3". This report focuses on Contract No. HY2012/06 "Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange" in Stage 2 of the Project only.

Pursuant to the EP (EP-324/2008/D) Condition 2.7, the Capture Survey Trip Report for Ma Wat River Northern Meander (Version 2) for the Project was submitted on 24 December 2013 by the Environmental Team (ET) and verified by the Independent Environmental Checker (IEC) on 6 January 2014.

The construction phase of the Contract under the EP and the Environmental Monitoring and Audit (EM&A) programme of the contract commenced on 21 November 2013. The impact environmental monitoring and audit includes air quality and noise monitoring.

This report documents the findings of EM&A works conducted in the period between 1 and 31 October 2016. As informed by the Contractor, construction activities in the reporting period were:

- Site clearance
- Ground investigation
- Pipe laying
- Retaining wall construction
- Noise Barrier
- Excavation
- Backfilling
- Drainage
- Temporary bridge construction
- House Construction
- Foot Bridge demolition
- Bridge construction

#### **Reporting Change**

There was no reporting change required in the reporting period.

#### **Breaches of Action and Limit Levels for Air Quality**

No exceedance of Action and Limit Level was recorded for 1-hour and 24-hour TSP monitoring in the reporting period.

#### **Breaches of Action and Limit Levels for Noise**

No Action or Limit Level exceedance of construction noise was recorded in the reporting month. No noise complaints related to 0700 – 1900 hours on normal weekdays was received and followed by Environmental Team in the reporting month.

#### Complaint, Notification of Summons and Successful Prosecution

No complaint, notification of summons and successful prosecution was received in the reporting period.

#### **Future Key Issues**

Key issues to be considered in the coming month include:

- Properly store and label oils and chemicals on site;
- Chemical, chemical waste and waste management;
- Collection of construction waste should be carried out regularly;
- Properly maintain all drainage facilities and wheel washing facilities on site;
- Exposed slopes should be covered up properly if no temporary work will be conducted;
- Quieter powered mechanical equipment should be used;
- Suppress dust generated from excavation activities and haul road traffic; and
- Tree protective measures for all retained trees should be well maintained.

# 1 INTRODUCTION

# 1.1 Background

- 1.1.1. Tolo Highway and Fanling Highway are the expressways in the North East New Territories (NENT) connecting Sha Tin, Tai Po and Fanling. These highways form a vital part of the strategic Route 9, which links Hong Kong Island to the boundary at Shenzhen. At present, this section of Route 9 is a dual 3-lane carriageway. However, at several major interchanges along this section of Route 9, the highway is a dual-2 lane carriageway only. Severe congestion is a frequent occurrence during the peak periods, particularly in the Kowloon-bound direction.
- 1.1.2. The objective of the Project "Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling" is to widen Tolo Highway and Fanling Highway to dual 4-lane carriageway in order to alleviate the current traffic congestion problems and to cope with the increasing transport demands to and from the urban areas and also cross boundary traffic.
- 1.1.3. The Project is a designated project and governed by an Environmental Permit (EP-324/2008) issued by the EPD on 23 December 2008. Subsequently, the EPD issued Variation of Environmental Permits of EP-324/2008/A, EP-324/2008/B and EP-324/2008/C on 31 January 2012, 17 March 2014 and 27 March 2015 respectively. The current valid VEP was applied on 19 August 2015 and the VEP (EP-324/2008/D) was subsequently granted on 27 August 2015.
- 1.1.4. The scope of the Project comprises mainly:-
  - Widening of a 5.7 km section of Tolo Highway and 3.0 km section of Fanling Highway between Island House Interchange and Wo Hop Shek Interchange from the existing dual 3-lane to dual 4lane, including construction of new vehicular bridges;
  - (ii) Widening of interchange sections at Island House Interchange, Tai Po North Interchange, and Lam Kam Road Interchange from dual 2-lane to dual 3-lane, except Sha Tin bound carriageway at Tai Po North Interchange, which is widened from 3-lane to 4-lane, including realignment of various slip roads:
  - (iii) Modification and reconstruction of highways, vehicular bridges, underpasses and footbridges.
- 1.1.5. The construction works for this Project will be delivered in 2 stages i.e. Stage 1 (between Island House Interchange and Tai Hang) and Stage 2 (between Tai Hang and Wo Hop Shek Interchange). Stage 2 would be implemented under two works contracts. Contract No. HY/2012/06 "Widening of Fanling Highway Tai Hang to Wo Hop Shek Interchange" and the entrusted portion to CEDD under Contract No. CV/2012/09 "Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works Contract 3". This report focuses on Contract No. HY2012/06 "Widening of Fanling Highway Tai Hang to Wo Hop Shek Interchange" in Stage 2 of the Project only.
- 1.1.6. Hyder-Arup-Black and Veatch Joint Venture (HABVJV) are appointed by Highways Department (HyD) as the consultants for the design and construction assignment for the Tolo project under Agreement No. CE 58/2000 Supplementary Agreement No. 3 (SA3) (i.e. the Engineer for the Contract).
- 1.1.7. China State Construction Engineering (Hong Kong) Ltd. (CSHK) was commissioned as the Contractor of the Contract.
- 1.1.8. AECOM Asia Co. Ltd. was commissioned by China State Construction Engineering (Hong Kong) Limited as the Environmental Team (ET) to undertake the Environmental Monitoring and Audit (EM&A) works for the Contract and Mott MacDonald Hong Kong Ltd. acts as the Independent Environmental Checker (IEC) for the Contract.
- 1.1.9. The construction phase of the Contract under the EP commenced on 21 November 2013.
- 1.1.10. According to the updated EM&A Manual of Stage 2 of the Project, there is a need of an EM&A programme including air quality and noise monitoring. The EM&A programme for Stage 2 of the Project commenced on 21 November 2013.

# 1.2 Scope of Report

1.2.1 This is the thirty-sixth monthly EM&A Report under the Contract No. HY/2012/06 "Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange. This report presents a summary of the environmental monitoring and audit works, list of activities and mitigation measures proposed by the ET for the Contract in October 2016.

#### 1.3 Project Organization

1.3.1 The project organization structure is shown in Appendix A. The key personnel contact names and numbers are summarized in Table 1.1.

Table 1.1 Contact Information of Key Personnel

Party	Position	Name	Telephone	Fax
ER (Hyder-Arup-Black & Veatch Joint Venture)	Chief Resident Engineer	Edwin Chung	6115 0818	2638 0950
IEC (Mott MacDonald Hong Kong Limited)	Independent Environmental Checker	Steven Tang	2828 5920	2827 1823
Contractor (China State	Environmental	Michael Tsang	9277 4956	2672 2501
Construction Engineering (Hong Kong) Limited)	Officer	C C Chow	9679 6315	2672 2501
ET (AECOM Asia Company Limited)	ET Leader	Y W Fung	3922 9393	3922 9797

# 1.4 Summary of Construction Works

- 1.4.1 The construction phase for the Contract under the EP commenced on 21 November 2013.
- 1.4.2 Details of the construction works carried out by the Contractor in this reporting period are listed below:
  - Site clearance
  - Ground investigation
  - Pipe laying
  - Retaining wall construction
  - Noise Barrier
  - Excavation
  - Backfilling
  - Drainage
  - Temporary bridge construction
  - House Construction
  - Foot Bridge demolition
  - Bridge construction

- 1.4.3 The Construction Programme is shown in Appendix B.
- 1.4.4 The general layout plan of the Project site showing the contract areas is shown in Figure 1.1.
- 1.4.5 The environmental mitigation measures implementation schedule are presented in Appendix C.

# 1.5 Summary of EM&A Programme Requirements

- 1.5.1 The EM&A programme required environmental monitoring for air quality, noise and environmental site inspections for air quality, water quality, noise, waste management, ecology, and landscape and visual impact. The EM&A requirements for each parameter described in the following sections include:-
  - All monitoring parameters;
  - Monitoring schedules for the reporting period and forthcoming months;
  - Action and Limit levels for all environmental parameters;
  - Event / Action Plan:
  - Environmental mitigation measures, as recommended in the Project EIA study final report; and
  - Environmental requirement in contract documents.

#### 2 AIR QUALITY MONITORING

#### 2.1 Monitoring Requirements

2.1.1 In accordance with the updated EM&A Manual, baseline 1-hour and 24-hour TSP levels at one air quality monitoring station was established. Impact 1-hour TSP monitoring was conducted for at least three times every 6 days, while impact 24-hour TSP monitoring was carried out for at least once every 6 days. The Action and Limit level of the air quality monitoring is provided in Appendix D.

# 2.2 Monitoring Equipment

2.2.1 24-hour TSP air quality monitoring was performed using High Volume Sampler (HVS) located at each designated monitoring station. The HVS meets all the requirements of the updated EM&A Manual. Portable direct reading dust meters were used to carry out the 1-hour TSP monitoring. Brand and model of the equipment is given in Table 2.1.

Table 2.1 Air Quality Monitoring Equipment

Equipment	Brand and Model
Portable direct reading dust meter (1-hour TSP)	Sibata Digital Dust Monitor (Model No. LD-3)
High Volume Sampler (24-hour TSP)	Tisch Total Suspended Particulate Mass Flow Controlled High Volume Air Sampler (Model No. TE-5170)

#### 2.3 Monitoring Locations

2.3.1 The monitoring station was set up at the proposed location in accordance with updated EM&A Manual. Table 2.2 describes details of the monitoring station. The locations are shown in Figure 1.2a.

Table 2.2 Locations of Impact Air Quality Monitoring Station

Location	Monitoring Station
AM2 (SR2)	Fanling Government Secondary School

#### 2.4 Monitoring Parameters and Frequency

2.4.1 Table 2.3 summarizes the monitoring parameters, frequency and duration of impact TSP monitoring.

Table 2.3 Air Quality Monitoring Parameters and Frequency

Parameter	Frequency		
24-hour TSP	Once every 6 days		
1-hour TSP	3 times every 6 days while the highest dust impact was expected		

#### 2.5 Monitoring Methodology

#### 2.5.1 24-hour TSP Monitoring

- (a) The HVS was installed in the vicinity of the air sensitive receivers. The following criteria were considered in the installation of the HVS.
  - (i) A horizontal platform with appropriate support to secure the sampler against gusty wind was provided.
  - (ii) The distance between the HVS and any obstacles, such as buildings, was at least twice the height that the obstacle protrudes above the HVS.
  - (iii) A minimum of 2 meters separation from walls, parapets and penthouse for rooftop sampler.
  - (iv) A minimum of 2 meters separation from any supporting structure, measured horizontally.
  - (v) No furnace or incinerator flues nearby.
  - (vi) Airflow around the sampler was unrestricted.
  - (vii) Permission was obtained to set up the samplers and access to the monitoring stations.
  - (viii) A secured supply of electricity was obtained to operate the samplers.
  - (ix) The sampler was located more than 20 meters from any dripline.
  - (x) Any wire fence and gate, required to protect the sampler, did not obstruct the monitoring process.
  - (xi) Flow control accuracy was kept within ±2.5% deviation over 24-hour sampling period.

## (b) Preparation of Filter Papers

- (i) Glass fibre filters, G810 were labelled and sufficient filters that were clean and without pinholes were selected.
- (ii) All filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than ±3 °C; the relative humidity (RH) was < 50% and not variable by more than ±5%. A convenient working RH was 40%.
- (iii) All filter papers were prepared and analysed by ALS Technichem (HK) Pty Ltd., which is a HOKLAS accredited laboratory and has comprehensive quality assurance and quality control programmes.

#### (c) Field Monitoring

- (i) The power supply was checked to ensure the HVS works properly.
- (ii) The filter holder and the area surrounding the filter were cleaned.
- (iii) The filter holder was removed by loosening the four bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully.
- (iv) The filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter.
- (v) The swing bolts were fastened to hold the filter holder down to the frame. The pressure applied was sufficient to avoid air leakage at the edges.
- (vi) Then the shelter lid was closed and was secured with the aluminum strip.
- (vii) The HVS was warmed-up for about 5 minutes to establish run-temperature conditions.
- (viii) A new flow rate record sheet was set into the flow recorder.
- (ix) On site temperature and atmospheric pressure readings were taken and the flow rate of the HVS was checked and adjusted at around 1.1 m³/min, and complied with the range specified in the updated EM&A Manual (i.e. 0.6-1.7 m³/min).
- (x) The programmable digital timer was set for a sampling period of 24 hrs, and the starting time, weather condition and the filter number were recorded.
- (xi) The initial elapsed time was recorded.
- (xii) At the end of sampling, on site temperature and atmospheric pressure readings were taken and the final flow rate of the HVS was checked and recorded.
- (xiii) The final elapsed time was recorded.

- (xiv) The sampled filter was removed carefully and folded in half length so that only surfaces with collected particulate matter were in contact.
- (xv) It was then placed in a clean plastic envelope and sealed.
- (xvi) All monitoring information was recorded on a standard data sheet.
- (xvii) Filters were then sent to ALS Technichem (HK) Pty Ltd. for analysis.

#### (d) Maintenance and Calibration

- (i) The HVS and its accessories were maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply.
- (ii) 5-point calibration of the HVS was conducted using TE-5025A Calibration Kit prior to the commencement of baseline monitoring. Bi-monthly 5-point calibration of the HVS will be carried out during impact monitoring.
- (iii) Calibration certificate of the HVSs are provided in Appendix E.

#### 2.5.2 1-hour TSP Monitoring

# (a) Measuring Procedures

The measuring procedures of the 1-hour dust meter were in accordance with the Manufacturer's Instruction Manual as follows:-

- (i) Turn the power on.
- (ii) Close the air collecting opening cover.
- (iii) Push the "TIME SETTING" switch to [BG].
- (iv) Push "START/STOP" switch to perform background measurement for 6 seconds.
- (v) Turn the knob at SENSI ADJ position to insert the light scattering plate.
- (vi) Leave the equipment for 1 minute upon "SPAN CHECK" is indicated in the display.
- (vii) Push "START/STOP" switch to perform automatic sensitivity adjustment. This measurement takes 1 minute.
- (viii) Pull out the knob and return it to MEASURE position.
- (ix) Push the "TIME SETTING" switch the time set in the display to 3 hours.
- (x) Lower down the air collection opening cover.
- (xi) Push "START/STOP" switch to start measurement.

# (b) Maintenance and Calibration

- (i) The 1-hour TSP meter was calibrated at 1-year intervals against a continuous particulate TEOM Monitor, Series 1400ab. Calibration certificates of the Laser Dust Monitors are provided in Appendix E.
- (ii) 1-hour validation checking of the TSP meter against HVS is carried out yearly at the air quality monitoring locations.

#### 2.6 Monitoring Schedule for the Reporting period

2.6.1 The schedule for environmental monitoring in October 2016 is provided in Appendix F.

#### 2.7 Results and Observations

2.7.1 The monitoring results for 1-hour TSP and 24-hour TSP are summarized in Table 2.4 and 2.5 respectively. Detailed impact air quality monitoring results are presented in Appendix G.

Table 2.4 Summary of 1-hour TSP Monitoring Results in the Reporting Period

Loca	ition	Average (μg/m³)	Range (μg/m³)	Action Level (μg/m³)	Limit Level (μg/m³)
(Fanling Go Secondar	overnment	72.5	68.9 – 77.2	317.8	500

Table 2.5 Summary of 24-hour TSP Monitoring Results in the Reporting Period

Location	Average (μg/m³)	Range (μg/m³)	Action Level (μg/m³)	Limit Level (μg/m³)
AM2 (Fanling Government Secondary School)	34.9	25.4 – 47.4	200.7	260

- 2.7.2 The major dust source during the monitoring was mainly from nearby traffic emission.
- 2.7.3 All 1-hour and 24-hour TSP results were below the Action and Limit Level at all monitoring locations in the reporting period.
- 2.7.4 The event action plan is annexed in Appendix J.
- 2.7.5 Weather information including wind speed and wind direction is annexed in Appendix H. The information was obtained from the Hong Kong Observatory Tai Po and Tai Mei Tuk Automatic Weather Stations.

# 3 NOISE MONITORING

# 3.1 Monitoring Requirements

3.1.1 In accordance with the EM&A Manual, impact noise monitoring was conducted for at least once per week during the construction phase of the Contract. The Action and Limit level of the noise monitoring is provided in Appendix D.

#### 3.2 Monitoring Equipment

3.2.1 Noise monitoring was performed using sound level meter at each designated monitoring station. The sound level meters deployed comply with the International Electrotechnical Commission Publications (IEC) 651:1979 (Type 1) and 804:1985 (Type 1) specifications. Acoustic calibrator was deployed to check the sound level meters at a known sound pressure level. Brand and model of the equipment is given in Table 3.1.

Table 3.1 Noise Monitoring Equipment

Equipment	Brand and Model
Integrated Sound Level Meter	B&K 2238
Acoustic Calibrator	Rion NC-73

#### 3.3 Monitoring Locations

3.3.1 Monitoring stations M2 and M3 were set up at the proposed locations in accordance with updated EM&A Manual. Figure 1.2a-b shows the locations of the monitoring stations. Table 3.2 describes the details of the monitoring stations.

Table 3.2 Locations of Impact Noise Monitoring Stations

Monitoring Station	Location	Description
M2	West Tai Wo	1.2m from the ground floor free-field of the Residential
M3	Fanling Government Secondary School	1m from the exterior of the roof top façade of the school

#### 3.4 Monitoring Parameters and Frequency

3.4.1 Table 3.3 summarizes the monitoring parameters, frequency and duration of impact noise monitoring.

Table 3.3 Noise Monitoring Parameters, Frequency and Duration

Parameter	Frequency
30-mins measurement at each monitoring station between 0700 and 1900 on normal weekdays. Leq, L10 and L90 would be recorded.	At least once per week

#### 3.5 Monitoring Methodology

#### 3.5.1 Monitoring Procedure

- (a) Façade measurement was made at monitoring station M3, while free-field measurement was made at monitoring station M2.
- (b) The sound level meter was set on a tripod at a height of 1.2 m above the ground for free-field measurements at monitoring station M2.
- (c) The battery condition was checked to ensure the correct functioning of the meter.
- (d) Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:-
  - (i) frequency weighting: A
  - (ii) time weighting: Fast
  - (iii) time measurement:  $L_{eq(30-minutes)}$  during non-restricted hours i.e. 07:00-1900 on normal weekdays;  $L_{eq(5-minutes)}$  during restricted hours i.e. 19:00-23:00 and 23:00-07:00 of normal weekdays, whole day of Sundays and Public Holidays
- (e) Prior to and after each noise measurement, the meter was calibrated using the acoustic calibrator for 94dB(A) at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1 dB(A), the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- (f) During the monitoring period, the L<sub>eq</sub>, L<sub>10</sub> and L<sub>90</sub> were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- (g) Noise measurement was paused during periods of high intrusive noise (e.g. dog barking, helicopter noise) if possible. Observations were recorded when intrusive noise was unavoidable.
- (h) Noise monitoring was cancelled in the presence of fog, rain, wind with a steady speed exceeding 5m/s, or wind with gusts exceeding 10m/s.

#### 3.5.2 Maintenance and Calibration

- (a) The microphone head of the sound level meter was cleaned with soft cloth at regular intervals.
- (b) The meter and calibrator were sent to the supplier or HOKLAS laboratory to check and calibrate at yearly intervals.
- (c) Calibration certificates of the sound level meters and acoustic calibrators are provided in Appendix E.

#### 3.6 Monitoring Schedule for the Reporting period

3.6.1 The schedule for environmental monitoring in October 2016 is provided in Appendix F.

#### 3.7 Monitoring Results

3.7.1 The monitoring results for construction noise are summarized in Table 3.4 and the monitoring data is provided in Appendix I.

Table 3.4 Summary of Construction Noise Monitoring Results in the Reporting Period

Location	Average, dB(A),	Range, dB(A),	Limit Level, dB(A),
	L <sub>eq (30 mins)</sub>	L <sub>eq (30 mins)</sub>	L <sub>eq (30 mins)</sub>
<b>M2*</b> (West Tai Wo)	70.0	69.6 – 70.3	75
M3 <sup>#</sup> (Fanling Government Secondary School)	65.2	61.1 – 68.8	65/70

<sup>\*+3</sup>dB(A) Façade correction included

<sup>#</sup> Limit Level of 70dB(A) applies to education institutes while 65dB(A) applies during school examination period.

- 3.7.2 No Action or Limit Level exceedance of construction noise was recorded in the reporting month. No noise complaints related to 0700 1900 hours on normal weekdays was received and followed by Environmental Team in the reporting month.
- 3.7.3 Major noise sources during noise monitoring in the reporting period were mainly road traffic noise.
- 3.7.4 The event action plan is annexed in Appendix J.

#### 4 ENVIRONMENTAL SITE INSPECTION AND AUDIT

#### 4.1 Site Inspection

- 4.1.1 Site Inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures for the Contract. In the reporting period, 4 site inspections were carried out respectively on 4, 13, 18 and 25 October 2016 for the Contract. While no specific observation was recorded, recommendations on remedial actions were given to the Contractor for precautionary purpose.
- 4.1.2 The environmental site inspections summaries are provided in Appendix K.
- 4.1.3 Particular observations during the site inspections are described below:

#### Air Quality

- 4.1.4 Exposed slope without cover was observed at SA346. The Contractor should cover the exposed slope properly to avoid potential windblown dust emission.
- 4.1.5 Mud trail was observed at SA310. The Contractor should clear the dusty materials to avoid windblown dust emission.

#### Noise

4.1.6 No adverse observation was identified in the reporting period.

#### Water Quality

- 4.1.7 The drainage system at SA342 was blocked at the onset of rainstorm. The Contractor should remove deposited silt and grit regularly to well maintain the drainage system.
- 4.1.8 Sandy materials were deposited near the existing drainage system at SA328. The Contractor should remove the silt; and implement measures to prevent surface runoff of site and silt from entering the drainage system.

#### Chemical and Waste Management

4.1.9 Chemical container without drip tray was found at SA325. The Contractor should provide secondary containment to avoid potential leakage.

#### Landscape and Visual Impact

4.1.10 No adverse observation was identified in the reporting period.

#### Miscellaneous

- 4.1.11 Standing water was observed at SA310, SA346 and SA340. The Contractor should remove the water to prevent mosquito breeding.
- 4.1.12 Retained water was observed in the drip tray at SA340. The Contractor should remove the water to prevent mosquito breeding.

#### 4.2 Advice on the Solid and Liquid Waste Management Status

- 4.2.1 The Contractor has registered as chemical waste producers for the Contract. C&D material sorting was carried out on site. Sufficient numbers of receptacles were available for general refuse collection.
- 4.2.2 As advised by the Contractor, 1,756 m³ of inert C&D material was generated in the reporting month (658 m³ disposed of as public fill to Tuen Mun 38, 733 m³ of inert C&D materials was reused on site, 365 m³ of inert C&D materials was reused in other projects and 0m³ was broken concrete). For C&D wastes, 45 m³ of general refuse was disposed of at NENT landfill, 67 kg of paper/cardboard packaging, 563 kg of plastics and 0 kg of metals were collected by recycling Contractors, and 0 kg of chemical wastes was collected by licensed Contractors in the reporting period.
- 4.2.3 The actual amounts of different types of waste generated by the activities of the Project in the reporting period are shown in Table 4.1.

Table 4.1 Summary of Waste Flow Table

Waste Type	Actual Amount	Disposal/Reuse Locations
Inert C&D materials disposed as public fill	658 m <sup>3</sup>	Tuen Mun 38
General refuse	45 m <sup>3</sup>	NENT Landfill
Paper/cardboard packaging	67 kg	Recycling Contractors
Plastics	563 kg	Recycling Contractors
Metals	0 kg	Recycling Contractors
C&D materials reused on site	733 m <sup>3</sup>	Site Area
C&D materials reused in other projects	365 m <sup>3</sup>	Other projects
C&D materials reused in NENT for backfilling	658 m <sup>3</sup>	NENT Landfill
Chemical wastes	0 kg	Licensed Contractors

4.2.4 The Contractor was advised to maintain on-site waste sorting and recording system and maximize reuse / recycle of C&D wastes.

#### 4.3 Environmental Licenses and Permits

4.3.1 The environmental licenses and permits for Stage 2 of the Project and valid in the reporting period is summarized in Table 4.2.

Table 4.2 Summary of Environmental Licensing and Permit Status

	Statutory	License/	License or	Valid	Period	License / Permit	Remarks
R	eference	Permit	Permit No.	From	То	Holder	
	EIAO	Environmental Permit	EP-324/2008/D	27/08/2015	N/A	HyD	
	WPCO	Discharge License (Site)	WT00017159- 2013	18/09/2013	30/09/2018	CSHK	
	WDO	Chemical Waste Producer Registration	5213-722-C3822- 01	05/09/2013	N/A	CSHK	Chemical waste produced in Contract HY/2012/06

Statutory	License/	License or	Valid	Period	License / Permit	Remarks
Reference	Permit	Permit No.	From	То	Holder	Kemarks
WDO	Billing Account for Disposal of Construction Waste	7017860	N/A	N/A	CSHK	Waste disposal in Contract HY/2012/06
		GW-RN0382-16	27/05/2016	3/11/2016	CSHK	Zone 4 Installation of Noise Barrier on Weekdays (North Bound)
		GW-RN0587-16	13/08/2016	14/10/2016	CSHK	Zone 2 Demolition of Tai Wo Footbridge
		GW-RN0609-16	21/08/2016	23/10/2016	CSHK	Zone 2 Concreting at south bound of Fanling Highway near Yuen Leng
		GW-RN0612-16	21/08/2016	16/10/2016	CSHK	Zone 2 Tree Felling near Tai Hang
		GW-RN0630-16	21/08/2016	16/10/2016	CSHK	Zone 4 Tree Felling near Wo Ho Shek Village
NCO	Construction Noise Permit	GW-RN0671-16	18/09/2016	30/10/2016	CSHK	Zone 4 Road Marking Alternation at North Bound of Fanling Highway, between CH23.4 and CH23.8
		GW-RN0681-16	13/09/2016	15/10/2016	CSHK	Zone 4 Demolition of Ho Ka Yuen Footbridge Fanling Highway between CH23.5 and CH23.6
		GW-RN0715-16	25/09/2016	13/11/2016	CSHK	Zone 4 Demolition of Sign Gantry Northbound of Fanling Highway between CH23.7 and CH23.9

Statutory	License/	License or	Valid	Period	License / Permit	Remarks
Reference	Permit	Permit No.	From	То	Holder	1.0
		GW-RN0776-16	22/10/2016	31/12/2016	CSHK	Zone 2 Demolition of Tai Wo Footbridge
		GW-RN0777-16	26/10/2016	02/04/2017	CSHK	Zone 2 Dismantling of steel platform of Kau Lung Hang Vehicular Bridge

# 4.4 Implementation Status of Environmental Mitigation Measures

4.4.1 A summary of the Implementation Schedule of Environmental Mitigation Measures (EMIS) is presented in Appendix C.

# 4.5 Summary of Exceedances of the Environmental Quality Performance Limit

- 4.5.1 All 1-hour and 24-hour TSP monitoring results complied with the Action / Limit Levels in the reporting period.
- 4.5.2 No Action or Limit Level exceedance of construction noise was recorded in the reporting month. No noise complaints related to 0700 1900 hours on normal weekdays was received and followed by Environmental Team in the reporting month.

#### 4.6 Summary of Complaints, Notification of Summons and Successful Prosecutions

- 4.6.1 The Environmental Complaint Handling Procedure is annexed in Figure 4.1.
- 4.6.2 No complaint, notification of summons and successful prosecution was received in the reporting period.
- 4.6.3 Statistics on complaints, notifications of summons and successful prosecutions are summarized in Appendix L.

#### 5 FUTURE KEY ISSUES

# 5.1 Construction Programme for the Coming Months

- 5.1.1 The major construction works for the Contract in November 2016 will be:-
  - Site clearance
  - Ground investigation
  - Pipe laying
  - Retaining wall construction
  - Noise Barrier
  - Excavation
  - Backfilling
  - Drainage
  - Temporary bridge construction
  - House Construction
  - Foot Bridge demolition
  - Bridge construction

# 5.2 Key Issues for the Coming Month

- 5.2.1 Key issues to be considered in November 2016:-
  - Properly store and label oils and chemicals on site;
  - Chemical, chemical waste and waste management;
  - Collection of construction waste should be carried out regularly;
  - Properly maintain all drainage facilities and wheel washing facilities on site;
  - Exposed slopes should be covered up properly if no temporary work will be conducted;
  - Quieter powered mechanical equipment should be used;
  - Suppress dust generated from excavation activities and haul road traffic; and
  - Tree protective measures for all retained trees should be well maintained.

# 5.3 Monitoring Schedule for the Coming Month

5.3.1 The tentative schedule for environmental monitoring in November 2016 is provided in Appendix F.

# 6 CONCLUSIONS AND RECOMMENDATIONS

#### 6.1 Conclusions

- 6.1.1 The construction phase and EM&A programme of the Contract commenced on 21 November 2013.
- 6.1.2 All 1-hour and 24-hour TSP monitoring results complied with the Action / Limit Levels in the reporting period.
- 6.1.3 No Action or Limit Level exceedance of construction noise was recorded in the reporting month. No noise complaints related to 0700 1900 hours on normal weekdays was received and followed by Environmental Team in the reporting month.
- 6.1.4 4 environmental site inspections were carried out in October 2016. Recommendations on remedial actions were given to the Contractors for the deficiencies identified during the site audits.
- 6.1.5 No complaint, notification of summons and successful prosecution was received in the reporting period.

#### 6.2 Recommendations

6.2.1 According to the environmental site inspections performed in the reporting period, the following recommendations on remedial actions were provided to the Contractor for precautionary purpose:

# Air Quality Impact

 The Contractor should cover exposed slopes properly and clear dusty materials to avoid potential windblown dust emission.

#### Noise Impact

No adverse observation was identified in the reporting period.

#### Water Quality Impact

- The Contractor should remove deposited silt and grit regularly to well maintain the drainage system.
- The Contractor should remove sandy materials deposited near the existing drainage system; and implement measures to prevent surface runoff of site and silt from entering the drainage system.

#### Chemical and Waste Management

 The Contractor should provide secondary containment to chemical containers to avoid potential leakage.


#### Landscape and Visual Impact

• No adverse observation was identified in the reporting period.

#### Miscellaneous

 The Contractor should remove standing water on ground and retained water in drip trays to prevent mosquito breeding.

**FIGURES** 



CONTRACT NO. HY/2012/06


WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE

**AECOM** 

Layout Plan


Date: Dec 2013 Figure 1.1



CONTRACT NO. HY/2012/06
WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE






This Drawing has been prepared for the use of AECOM's circuit. It may not be used, modified, reproduced or relied upon by third parsies, except as agreed by AECOM or as required by law. AECOM excepts no responsibility, and denies any liability whatsover, to any party that uses or relies on this drawing without AECOM's express written consont.

CONTRACT NO. HY/2012/06
WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE



Date: Dec 2013 Figure 1.2b




CONTRACT NO. HY/2012/06
WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE



Project No.: 60307376 Date: Dec 2013 Figure 4.1

# APPENDIX A PROJECT ORGANIZATION STRUCTURE



CONTRACT NO. HY/2012/06


WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE




Project No.: 60307376 Date: Dec 2013 Appendix A

# APPENDIX B CONSTRUCTION PROGRAMMES



ita / ID	A official Alexander	B 0.1		0-1		onth Rolling P						Page 2	2 of 6 (25-Od
ity ID	Activity Name	Dur. % Complete	Duration	Original Duration			otal		Oct	201	6 Nov	Dec	2017 Jan
TSZ10680	Watermain installation (along NB54A)	78.76%	48	226	14-Mar-16 A	14-Dec-16 2	27		001		1407		Jan
TSZ10690	Firemain installation (along NB54A)	0%	25	25	15-Dec-16	16-Jan-17 2	27						
Undergrou	nd Utility Works												
UUZ20170	Utility cable laying by Utility companies (Along NB54A, 0-60m)	89.9%	10	99	05-Jul-16 A	31-Oct-16	0	!					
•	365-6445)-TWSR West Side												
Noise Barr NB00860	NB57 - NB post & panel installation	50%	24	48	20-Sep-16 A	16-Nov-16 7	22						
DSD South	ern Trunk Sewer, Water Ma	in Fire Ma	in Work	·e	·								
TSZ10730	Watermain installation (along NB57)	0%	27	27	20-Oct-16	19-Nov-16	31					- <del> </del>	
TSZ10740	Firemain installation (along NB57)	0%	30	30	21-Nov-16	24-Dec-16 3	31						-
TSZ10990	Backfilling for UU and Firemain &	0%	12	12	28-Dec-16	11-Jan-17 3	31						
NB58 (Ch.64	Watermain 445-6480)-TWSR West Side												
Noise Barr	ier Works	===1	1		1						<u></u>		
NB00930	NB58 - NB post & panel installation	50%	24	48	20-Sep-16 A	16-Nov-16 7	22	1					
DSD South TSZ10790	ern Trunk Sewer, Water Ma Firemain installation (along NB58)	in Fire Ma 82.35%	in Work	<b>S</b> 51	29-Aug-16 A	29-Oct-16 8	35						
TSZ11010	Backfilling	55%	9	20	11-Oct-16 A		35						
		33 /6	9	20	TI-OCE-TO A	02-1100-10	55						
Undergrou UUZ20190	nd Utility Works Utility cable laying by Utility	92.86%	10	140	16-May-16 A	31-Oct-16	0						
NB59 (Ch 64	companies (Along NB58, 0-45m) 490-6590)-TWSR West Side												
Noise Barr	ier Works												
NB00980	NB59 - backfilling	0%	12	12		12-Dec-16							
NB01000	NB59 - NB post installation	25%	12	16	15-Oct-16 A	02-Nov-16 7	34						
	ern Trunk Sewer, Water Ma				20 May 42 f	29 Nov 40	30						.
TSZ10840	Firemain installation (along NB59)	78.75%	34	160	∠∪-ıvlay-16 A	28-Nov-16	) H					<u> </u>	
NB63 (Ch.66 Noise Barr	610-6700)-TWSR West Side												
NB01050	NB63 - NB post installation	70.59%	5	17	05-Oct-16 A	25-Oct-16 7	'41						
DSD South	ern Trunk Sewer, Water Ma	in Fire Ma	in Work	S									
TSZ10340	Firemain installation (along NB63)	77.1%	30	131	20-Jun-16 A	23-Nov-16 5	55						
Noise Barri	er Along Fanling Highway	/ N/B	,			1							
Site Clearan General	nce & Demolition of Existing S	Structure											
Bridge Con	Struction							i i					
	ng Footbridge												
New Tai Har	ng Footbridge  Steel Staircase & Ramp	83.52%	15	91	20-Jul-16 A	05-Nov-16 4	.00						
New Tai Har General	Steel Staircase & Ramp prefabrication (THFB-TWSR-W Steel Staircase & Ramp available	83.52%	15	91	20-Jul-16 A 07-Nov-16		.00			♦ Str	eel Staircase &	Ramp available on site (THFI	B-TWSR-W s
New Tai Har General THBF0350	Steel Staircase & Ramp prefabrication (THFB-TWSR-W Steel Staircase & Ramp available on site (THFB-TWSR-W side) Steel Staircase & Bridge		-			4				♦ Sti	eel Staircase &	Ramp available on site (THFI	3-TWSR-W s
New Tai Har General THBF0350 THBF0360	Steel Staircase & Ramp prefabrication (THFB-TWSR-W Steel Staircase & Ramp available on site (THFB-TWSR-W side) Steel Staircase & Bridge prefabrication (THFB-TWSR-E side) Steel Staircase & Bridge available	0%	0	0	07-Nov-16	04-Nov-16 4	.00					Ramp available on site (THFI	-
New Tai Har General THBF0350 THBF0360 THBF0370	Steel Staircase & Ramp prefabrication (THFB-TWSR-W Steel Staircase & Ramp available on site (THFB-TWSR-W side) Steel Staircase & Bridge prefabrication (THFB-TWSR-E side)	0% 84.44%	0 14	0 90	07-Nov-16 20-Jul-16 A	04-Nov-16 4	31						-
New Tai Har General THBF0350 THBF0370 THBF0380	Steel Staircase & Ramp prefabrication (THFB-TWSR-W Steel Staircase & Ramp available on site (THFB-TWSR-W side) Steel Staircase & Bridge prefabrication (THFB-TWSR-E side) Steel Staircase & Bridge available on site (THFB-TWSR-E side) Steel Bridge prefabrication (THFB) Steel Bridge available on site (THFB-TWSR-E side)	0% 84.44% 0%	0 14 0	0 90 0	07-Nov-16 20-Jul-16 A 05-Nov-16	4 04-Nov-16 4 17-Nov-16 4	.31				el Staircase & Br		TWSR-E sid
New Tai Har General THBF0350 THBF0360 THBF0370 THBF0380 THBF0390 THBF0400	Steel Staircase & Ramp prefabrication (THFB-TWSR-W Steel Staircase & Ramp available on site (THFB-TWSR-W side) Steel Staircase & Bridge prefabrication (THFB-TWSR-E side) Steel Staircase & Bridge available on site (THFB-TWSR-E side) Steel Bridge prefabrication (THFB) Steel Bridge available on site (THFB-TWSR-E side) Steel Bridge available on site (THFB)	0% 84.44% 0% 75.25% 0%	0 14 0 25	0 90 0 101 0	07-Nov-16 20-Jul-16 A 05-Nov-16 20-Jul-16 A 18-Nov-16	4 04-Nov-16 4 17-Nov-16 4	31 31 20				el Staircase & Br	idge available on site (THFB	TWSR-E sid
New Tai Har General THBF0350 THBF0360 THBF0370 THBF0380 THBF0390 THBF0400	Steel Staircase & Ramp prefabrication (THFB-TWSR-W Steel Staircase & Ramp available on site (THFB-TWSR-W side) Steel Staircase & Bridge prefabrication (THFB-TWSR-E side) Steel Staircase & Bridge available on site (THFB-TWSR-E side) Steel Bridge prefabrication (THFB) Steel Bridge available on site (THFB-TWSR-E side)	0% 84.44% 0% 75.25%	0 14 0 25	0 90 0	07-Nov-16 20-Jul-16 A 05-Nov-16 20-Jul-16 A 18-Nov-16	4 04-Nov-16 4 17-Nov-16 4	31 31 20				el Staircase & Br	idge available on site (THFB	TWSR-E sid
New Tai Har General THBF0350 THBF0360 THBF0370 THBF0380 THBF0390 THBF0400	Steel Staircase & Ramp prefabrication (THFB-TWSR-W Steel Staircase & Ramp available on site (THFB-TWSR-W side) Steel Staircase & Bridge prefabrication (THFB-TWSR-E side) Steel Staircase & Bridge available on site (THFB-TWSR-E side) Steel Bridge prefabrication (THFB) Steel Bridge available on site (THFB-TWSR-E side) Steel Bridge available on site (THFB)	0% 84.44% 0% 75.25% 0%	0 14 0 25	0 90 0 101 0	07-Nov-16 20-Jul-16 A 05-Nov-16 20-Jul-16 A 18-Nov-16	4 04-Nov-16 4 17-Nov-16 4 4 16-Nov-16 4	31 31 20				el Staircase & Br	idge available on site (THFB	TWSR-E sid
New Tai Har General THBF0350 THBF0360 THBF0370 THBF0380 THBF0400 THBF0400 TWSR-Wes THBF0140	Steel Staircase & Ramp prefabrication (THFB-TWSR-W Steel Staircase & Ramp available on site (THFB-TWSR-W side) Steel Staircase & Bridge prefabrication (THFB-TWSR-E side) Steel Staircase & Bridge available on site (THFB-TWSR-E side) Steel Staircase & Bridge available on site (THFB-TWSR-E side) Steel Bridge prefabrication (THFB) Steel Bridge available on site (THFB) Steel Bridge available on site (THFB) THPB available on site (THFB) THPB THE ATTER THE AT	0% 84.44% 0% 75.25% 0% ction 92.16%	0 14 0 25 0	0 90 0 101 0	07-Nov-16 20-Jul-16 A 05-Nov-16 20-Jul-16 A 18-Nov-16	16-Nov-16 4 16-Nov-16 4	31 31 20 20			♦ Stee	el Staircase & Br	idge available on site (THFB	TWSR-E sid
New Tai Har General THBF0350 THBF0360 THBF0370 THBF0380 THBF0390 THBF0400 TWSR-Wes THBF0140	Steel Staircase & Ramp prefabrication (THFB-TWSR-W Steel Staircase & Ramp available on site (THFB-TWSR-W side) Steel Staircase & Bridge prefabrication (THFB-TWSR-E side) Steel Staircase & Bridge available on site (THFB-TWSR-E side) Steel Bridge prefabrication (THFB) Steel Bridge available on site (THFB-TWSR-E side) Steel Bridge available on site (THFB) Steel Bridge available on site (THFB) THPB SIDE STAIR	0% 84.44% 0% 75.25% 0% 2tion 92.16% 93.97%	0 14 0 25 0	0 90 0 101 0 306 398	07-Nov-16 20-Jul-16 A 05-Nov-16 20-Jul-16 A 18-Nov-16	16-Nov-16 4 16-Nov-16 4 16-Nov-16 4	00 31 31 31 20 20 20 21 81			♦ Stee	el Staircase & Br	idge available on site (THFB idge available on site (THFB)	TWSR-E sid
New Tai Har General THBF0350 THBF0360 THBF0370 THBF0380 THBF0390 THBF0400 TWSR-Wes THBF0140 THBF0180 THBF0180	Steel Staircase & Ramp prefabrication (THFB-TWSR-W Steel Staircase & Ramp available on site (THFB-TWSR-W side) Steel Staircase & Bridge prefabrication (THFB-TWSR-E side) Steel Staircase & Bridge available on site (THFB-TWSR-E side) Steel Bridge prefabrication (THFB) Steel Bridge available on site (THFB) Steel Bridge available on site (THFB) St/ FL Highway N/B Side Sec THP5 - Pile cap, Pier and Pier Head THP8, THP9 - Pile cap, Pier and Pier Head Steel Staircase ready for erection (THFB-TWSR-W side) THP6, THP7 - Pile cap, Pier and	0% 84.44% 0% 75.25% 0% 2tion 92.16% 93.97% 0%	0 14 0 25 0 24 24	0 90 0 101 0 306 398	07-Nov-16 20-Jul-16 A 05-Nov-16 20-Jul-16 A 18-Nov-16 31-Oct-15 A	16-Nov-16 4 16-Nov-16 4 16-Nov-16 4 17-Jan-17 3	00 31 31 31 220 220 221 881 881			♦ Stee	el Staircase & Br	idge available on site (THFB idge available on site (THFB)	TWSR-E sid
New Tai Har General THBF0350 THBF0360 THBF0370 THBF0380 THBF0400 THBF0400 TWSR-Wes THBF0140 THBF0180 THBF0235 THBF0270	Steel Staircase & Ramp prefabrication (THFB-TWSR-W Steel Staircase & Ramp available on site (THFB-TWSR-W side) Steel Staircase & Bridge prefabrication (THFB-TWSR-E side) Steel Staircase & Bridge available on site (THFB-TWSR-E side) Steel Staircase & Bridge available on site (THFB-TWSR-E side) Steel Bridge prefabrication (THFB) Steel Bridge available on site (THFB) Steel Staircase ready for erection (THFB-TWSR-W side) THP6, THP7 - Pile cap, Pier and Pier Head THP6, THP7 - Pile cap, Pier and Pier Head	0% 84.44% 0% 75.25% 0% 2tion 92.16% 93.97% 0% 73.57%	0 14 0 25 0 24 24 0 74	0 90 0 101 0 306 398 0	07-Nov-16 20-Jul-16 A 05-Nov-16 20-Jul-16 A 18-Nov-16 31-Oct-15 A 13-Jul-15 A	16-Nov-16 4 16-Nov-16 4 16-Nov-16 4 16-Nov-16 4 17-Jan-17 3 26-Oct-16 3	00 31 31 31 20 20 20 21 81 81 41 41			♦ Stee	el Staircase & Br	idge available on site (THFB idge available on site (THFB)	TWSR-E sid
New Tai Har General THBF0350 THBF0360 THBF0370 THBF0380 THBF0390 THBF0400 TWSR-Wes THBF0140 THBF0180 THBF0180 THBF0270 THBF0270	Steel Staircase & Ramp prefabrication (THFB-TWSR-W Steel Staircase & Ramp available on site (THFB-TWSR-W side) Steel Staircase & Bridge prefabrication (THFB-TWSR-E side) Steel Staircase & Bridge available on site (THFB-TWSR-E side) Steel Staircase & Bridge available on site (THFB-TWSR-E side) Steel Bridge prefabrication (THFB) Steel Bridge available on site (THFB) Steel Staircase ready for erection (THFB-TWSR-W side) THP6, THP7 - Pile cap, Pier and Pier Head THAB2 - pile cap & abutment wall THAB2 - Backfilling (~3m) Steel Ramp ready for erection	0% 84.44% 0% 75.25% 0% 2tion 92.16% 93.97% 0% 73.57% 81.25%	0 14 0 25 0 24 24 24 0 74	0 90 0 101 0 306 398 0 280	07-Nov-16 20-Jul-16 A 05-Nov-16 20-Jul-16 A 18-Nov-16 31-Oct-15 A 13-Jul-15 A 01-Feb-16 A 16-Sep-16 A	16-Nov-16 4 16-Nov-16 4 16-Nov-16 4 16-Nov-16 4 17-Jan-17 3 18-Nov-16 3	000 331 331 331 331 331 331 331 331 331			♦ Stee	el Staircase & Br	idge available on site (THFB idge available on site (THFB)	TWSR-E sid
New Tai Har General THBF0350 THBF0360 THBF0370 THBF0380 THBF0400 THBF0400 THBF0140 THBF0180 THBF0235 THBF0270 THBF0310 THBF0320	Steel Staircase & Ramp prefabrication (THFB-TWSR-W Steel Staircase & Ramp available on site (THFB-TWSR-W side) Steel Staircase & Bridge prefabrication (THFB-TWSR-E side) Steel Staircase & Bridge available on site (THFB-TWSR-E side) Steel Bridge prefabrication (THFB-TWSR-E side) Steel Bridge available on site (THFB-TWSR-E side) Steel Bridge available on site (THFB) Steel Bridge available on site (THFB Side Section Steel Staircase ready for erection (THFB-TWSR-W side) THAB2 - pile cap & abutment wall THAB2 - Backfilling (~3m) Steel Ramp ready for erection (THFB-TWSR-W side) Erect Stairecase (THFB-TWSR-W	0% 84.44% 0% 75.25% 0% 0* 2tion 92.16% 93.97% 0% 73.57% 81.25% 0%	0 14 0 25 0 24 24 24 0 74 6	0 90 0 101 0 306 398 0 280 32	07-Nov-16 20-Jul-16 A 05-Nov-16 20-Jul-16 A 18-Nov-16 31-Oct-15 A 13-Jul-15 A 01-Feb-16 A 16-Sep-16 A 27-Oct-16	16-Nov-16 4 16-Nov-16 4 16-Nov-16 4 16-Nov-16 4 17-Jan-17 3 18-Nov-16 3	000 331 331 331 331 331 331 331 331 331			♦ Stee	el Staircase & Br	idge available on site (THFB idge available on site (THFB)	TWSR-E sid
New Tai Har General THBF0350 THBF0360 THBF0370 THBF0380 THBF0390 THBF0400 TWSR-Wes THBF0140 THBF0180 THBF01235 THBF0270 THBF0310 THBF0320 THBF0325	Steel Staircase & Ramp prefabrication (THFB-TWSR-W Steel Staircase & Ramp available on site (THFB-TWSR-W side) Steel Staircase & Bridge prefabrication (THFB-TWSR-E side) Steel Staircase & Bridge available on site (THFB-TWSR-E side) Steel Bridge prefabrication (THFB-TWSR-E side) Steel Bridge available on site (THFB-TWSR-E side) Steel Bridge available on site (THFB) Steel Bridge available on site (THFB Steel Staircase ready for erection (THFB-TWSR-W side) THP6, THP7 - Pile cap, Pier and Pier Head THAB2 - pile cap & abutment wall THAB2 - Backfilling (~3m) Steel Ramp ready for erection (THFB-TWSR-W side)	0% 84.44% 0% 75.25% 0% 2tion 92.16% 93.97% 0% 73.57% 81.25% 0% 0%	0 14 0 25 0 24 24 0 74 6 20	0 90 0 101 0 306 398 0 280 32 20	07-Nov-16 20-Jul-16 A 05-Nov-16 20-Jul-16 A 18-Nov-16 31-Oct-15 A 13-Jul-15 A 01-Feb-16 A 27-Oct-16	16-Nov-16 4 16-Nov-16 4 16-Nov-16 4 16-Nov-16 4 17-Jan-17 3 18-Nov-16 3 17-Jan-17 3	000 331 331 331 331 331 331 331 331 331			♦ Stee	el Staircase & Br	idge available on site (THFB idge available on site (THFB)	TWSR-E sid
New Tai Har General THBF0350 THBF0360 THBF0370 THBF0380 THBF0400 THBF0400 TWSR-Wes THBF0140 THBF0235 THBF0270 THBF0320 THBF0325 THBF0325 THBF0325 THBF0420 Crossing F	Steel Staircase & Ramp prefabrication (THFB-TWSR-W Steel Staircase & Ramp available on site (THFB-TWSR-W side) Steel Staircase & Bridge prefabrication (THFB-TWSR-E side) Steel Staircase & Bridge available on site (THFB-TWSR-E side) Steel Staircase & Bridge available on site (THFB-TWSR-E side) Steel Bridge prefabrication (THFB)  Steel Bridge available on site (THFB) St/ FL Highway N/B Side Sec THP5 - Pile cap, Pier and Pier Head  THP8, THP9 - Pile cap, Pier and Pier Head Steel Staircase ready for erection (THFB-TWSR-W side) THP6, THP7 - Pile cap, Pier and Pier Head THAB2 - pile cap & abutment wall  THAB2 - Backfilling (~3m)  Steel Ramp ready for erection (THFB-TWSR-W side) Erect Stairecase (THFB-TWSR-W side) Erect Ramp  Fanling Highway Section	0% 84.44% 0% 75.25% 0% 0% 2tion 92.16% 93.97% 0% 73.57% 81.25% 0% 0% 0%	0 14 0 25 0 24 24 24 0 74 6 20 0 30 60	0 90 0 101 0 306 398 0 280 32 20 0 30 60	07-Nov-16 20-Jul-16 A 05-Nov-16 20-Jul-16 A 18-Nov-16 31-Oct-15 A 13-Jul-15 A 01-Feb-16 A 27-Oct-16 17-Nov-16 18-Jan-17	16-Nov-16 4 17-Nov-16 4 16-Nov-16 4 16-Nov-16 4 16-Nov-16 3 18-Nov-16 3 17-Jan-17 3 21-Dec-16 4 06-Apr-17 3	00			♦ Stee	el Staircase & Br	idge available on site (THFB idge available on site (THFB)	TWSR-E sid
New Tai Har General THBF0350 THBF0360 THBF0370 THBF0380 THBF0390 THBF0400 TWSR-Wes THBF0140 THBF0180 THBF0180 THBF0270 THBF0325 THBF0320 THBF0326 THBF0326 THBF0326 THBF0327	Steel Staircase & Ramp prefabrication (THFB-TWSR-W Steel Staircase & Ramp available on site (THFB-TWSR-W side) Steel Staircase & Bridge prefabrication (THFB-TWSR-E side) Steel Staircase & Bridge available on site (THFB-TWSR-E side) Steel Bridge prefabrication (THFB) Steel Bridge available on site (THFB-TWSR-E side) Steel Bridge available on site (THFB) Steel Bridge available on site (THFB Steel Staircase ready for erection (THPB-TWSR-W side) THP6, THP7 - Pile cap, Pier and Pier Head THAB2 - pile cap & abutment wall THAB2 - Backfilling (~3m) Steel Ramp ready for erection (THFB-TWSR-W side) Erect Stairecase (THFB-TWSR-W side) Erect Ramp Fanling Highway Section THP1 - Predrilling	0% 84.44% 0% 75.25% 0% 2tion 92.16% 93.97% 0% 73.57% 81.25% 0% 0% 0% 0%	0 14 0 25 0 24 24 24 0 74 6 20 0 30 60	0 90 0 101 0 306 398 0 280 32 20 0 30 60	07-Nov-16 20-Jul-16 A 05-Nov-16 20-Jul-16 A 18-Nov-16 31-Oct-15 A 13-Jul-15 A 01-Feb-16 A 16-Sep-16 A 27-Oct-16 17-Nov-16 18-Jan-17	16-Nov-16 4 17-Nov-16 4 16-Nov-16 4 16-Nov-16 4 16-Nov-16 3 17-Jan-17 3 21-Dec-16 4 06-Apr-17 3	000			♦ Stee	el Staircase & Br	idge available on site (THFB idge available on site (THFB)	TWSR-E sid
New Tai Har General THBF0350 THBF0360 THBF0370 THBF0380 THBF0400 THBF0400 TWSR-Wes THBF0140 THBF0235 THBF0270 THBF0320 THBF0325 THBF0325 THBF0325 THBF0420 Crossing F	Steel Staircase & Ramp prefabrication (THFB-TWSR-W Steel Staircase & Ramp available on site (THFB-TWSR-W side) Steel Staircase & Bridge prefabrication (THFB-TWSR-E side) Steel Staircase & Bridge available on site (THFB-TWSR-E side) Steel Staircase & Bridge available on site (THFB-TWSR-E side) Steel Bridge prefabrication (THFB)  Steel Bridge available on site (THFB) St/ FL Highway N/B Side Sec THP5 - Pile cap, Pier and Pier Head  THP8, THP9 - Pile cap, Pier and Pier Head Steel Staircase ready for erection (THFB-TWSR-W side) THP6, THP7 - Pile cap, Pier and Pier Head THAB2 - pile cap & abutment wall  THAB2 - Backfilling (~3m)  Steel Ramp ready for erection (THFB-TWSR-W side) Erect Stairecase (THFB-TWSR-W side) Erect Ramp  Fanling Highway Section	0% 84.44% 0% 75.25% 0% 0% 2tion 92.16% 93.97% 0% 73.57% 81.25% 0% 0% 0%	0 14 0 25 0 24 24 24 0 74 6 20 0 30 60	0 90 0 101 0 306 398 0 280 32 20 0 30 60	07-Nov-16 20-Jul-16 A 05-Nov-16 20-Jul-16 A 18-Nov-16 31-Oct-15 A 13-Jul-15 A 01-Feb-16 A 27-Oct-16 17-Nov-16 18-Jan-17	16-Nov-16 4 17-Nov-16 4 16-Nov-16 4 16-Nov-16 4 16-Nov-16 3 18-Nov-16 3 17-Jan-17 3 21-Dec-16 4 06-Apr-17 3	000			♦ Stee	el Staircase & Br	idge available on site (THFB idge available on site (THFB)	TWSR-E sid
New Tai Har General THBF0350 THBF0360 THBF0370 THBF0380 THBF0390 THBF0400 TWSR-Wes THBF0140 THBF0180 THBF0235 THBF0270 THBF0320 THBF0320 THBF0320 THBF0325 THBF0410 THBF0420 Crossing FTHBF0530 THBF0540 TWSR-East	Steel Staircase & Ramp prefabrication (THFB-TWSR-W Steel Staircase & Ramp available on site (THFB-TWSR-W side) Steel Staircase & Bridge prefabrication (THFB-TWSR-E side) Steel Staircase & Bridge available on site (THFB-TWSR-E side) Steel Bridge prefabrication (THFB) Steel Bridge available on site (THFB-TWSR-E side) Steel Bridge available on site (THFB-TWSR-E side) Steel Bridge available on site (THFB) Steel Bridge available on site (THFB, THP9 - Pile cap, Pier and Pier Head Steel Staircase ready for erection (THFB-TWSR-W side) THAB2 - pile cap & abutment wall THAB2 - Backfilling (~3m) Steel Ramp ready for erection (THFB-TWSR-W side) Erect Staircase (THFB-TWSR-W side) Erect Ramp Freet Ramp Steel Bridge Section THP1 - Pre-bored H pile (6 nos) THP1 - Pre-bored H pile (6 nos)	0% 84.44% 0% 75.25% 0% 2tion 92.16% 93.97% 81.25% 0% 0% 0% 0% 0% 0%	0 14 0 25 0 24 24 24 0 74 6 20 0 30 60	0 90 0 101 0 306 398 0 280 32 20 0 30 60	07-Nov-16 20-Jul-16 A 05-Nov-16 20-Jul-16 A 18-Nov-16 31-Oct-15 A 13-Jul-15 A 01-Feb-16 A 27-Oct-16 17-Nov-16 18-Jan-17 31-Dec-16 16-Jan-17	16-Nov-16 4 17-Nov-16 4 16-Nov-16 4 16-Nov-16 4 16-Nov-16 3 18-Nov-16 3 17-Jan-17 3 21-Dec-16 4 06-Apr-17 3	000   31   31   31   31   31   31   31			◆ Stee	◆ Steel Br	idge available on site (THFB idge available on site (THFB)	B-TWSR-W
New Tai Har General THBF0350 THBF0360 THBF0370 THBF0380 THBF0390 THBF0400 TWSR-Wes THBF0140 THBF0180 THBF0235 THBF0270 THBF0320 THBF0320 THBF0320 THBF0320 THBF0320 THBF0325 THBF0410 THBF0420 Crossing F THBF0530 THBF0540 TWSR-East THBF0470	Steel Staircase & Ramp prefabrication (THFB-TWSR-W Steel Staircase & Ramp available on site (THFB-TWSR-W side) Steel Staircase & Bridge prefabrication (THFB-TWSR-E side) Steel Staircase & Bridge available on site (THFB-TWSR-E side) Steel Bridge prefabrication (THFB-TWSR-E side) Steel Bridge available on site (THFB-TWSR-E side) Steel Bridge available on site (THFB-TWSR-E side) Steel Bridge available on site (THFB) Steel Bridge available on site (THFB-TWSR-W side) THP6, THP7 - Pile cap, Pier and Pier Head THAB2 - pile cap & abutment wall THAB2 - Backfilling (~3m) Steel Ramp ready for erection (THFB-TWSR-W side) Erect Stairecase (THFB-TWSR-W side) Erect Stairecase (THFB-TWSR-W side) Erect Ramp THP1 - Pre-bored H pile (6 nos) THP1 - Pre-bored H pile (6 nos) THAB1 - pile cap & abutment wall	0% 84.44% 0% 75.25% 0%  ction 92.16% 93.97% 0% 73.57% 81.25% 0% 0% 0% 0% 0% 0% 0% 0%	0 14 0 25 0 24 24 24 0 74 6 20 0 30 60	0 90 0 101 0 306 398 0 280 32 20 0 30 60	07-Nov-16 20-Jul-16 A 05-Nov-16 20-Jul-16 A 18-Nov-16 31-Oct-15 A 13-Jul-15 A 01-Feb-16 A 16-Sep-16 A 27-Oct-16 18-Jan-17 31-Dec-16 16-Jan-17	4 04-Nov-16 4 17-Nov-16 4 16-Nov-16 4 16-Nov-16 4 16-Nov-16 3 17-Jan-17 3 26-Oct-16 3 17-Jan-17 3 21-Dec-16 4 06-Apr-17 3	000   31   31   31   31   31   31   31			◆ Stee	◆ Steel Br	idge available on site (THFB) idge available on site (THFB) rease ready for erection (THF	B-TWSR-W
New Tai Har General THBF0350 THBF0360 THBF0370 THBF0380 THBF0390 THBF0400 TWSR-Wes THBF0140 THBF0180 THBF0235 THBF0270 THBF0320 THBF0320 THBF0320 THBF0320 THBF0530 THBF0540 TWSR-East THBF0470 THBF0470 THBF0730	Steel Staircase & Ramp prefabrication (THFB-TWSR-W Steel Staircase & Ramp available on site (THFB-TWSR-W side) Steel Staircase & Bridge prefabrication (THFB-TWSR-E side) Steel Staircase & Bridge available on site (THFB-TWSR-E side) Steel Bridge prefabrication (THFB-TWSR-E side) Steel Bridge available on site (THFB-TWSR-E side) Steel Bridge available on site (THFB) Steel Bridge available on site (THFB - Pile cap, Pier and Pier Head Steel Staircase ready for erection (THFB-TWSR-W side) THAB2 - pile cap & abutment wall THAB2 - pile cap & abutment wall Erect Staircase (THFB-TWSR-W side) Erect Staircase (THFB-TWSR-W side) Erect Ramp Steel Ramp Ready Section THP1 - Pre-bored H pile (6 nos) THP1 - Pre-bored H pile (6 nos) THAB1 - pile cap & abutment wall THAB1 - pile cap & abutment wall THAB1 - pile cap & abutment wall	0% 84.44% 0% 75.25% 0% 2tion 92.16% 93.97% 81.25% 0% 0% 0% 0% 0% 0% 0% 0%	0 14 0 25 0 24 24 24 0 74 6 20 0 30 60	0 90 0 101 0 306 398 0 280 32 20 0 30 60 45	07-Nov-16 20-Jul-16 A 05-Nov-16 20-Jul-16 A 18-Nov-16 31-Oct-15 A 13-Jul-15 A 01-Feb-16 A 27-Oct-16 17-Nov-16 18-Jan-17 31-Dec-16 16-Jan-17	4 04-Nov-16 4 17-Nov-16 4 16-Nov-16 4 16-Nov-16 4 16-Nov-16 3 17-Jan-17 3 26-Oct-16 3 17-Jan-17 3 21-Dec-16 4 06-Apr-17 3 14-Jan-17 2 16-Mar-17 2 25-Jan-17 3	000   31   31   31   31   31   31   31			◆ Stee	◆ Steel Br	idge available on site (THFB) idge available on site (THFB) rease ready for erection (THF	B-TWSR-W
New Tai Har General THBF0350 THBF0360 THBF0370 THBF0380 THBF0390 THBF0400 TWSR-Wes THBF0140 THBF0180 THBF0235 THBF0270 THBF0310 THBF0320 THBF0325 THBF0325 THBF0410 THBF0420 Crossing FTHBF0530 THBF0530 THBF0530 THBF0540 TWSR-Easi THBF0470 THBF0730 THBF0730 THBF0770	Steel Staircase & Ramp prefabrication (THFB-TWSR-W Steel Staircase & Ramp available on site (THFB-TWSR-W side) Steel Staircase & Bridge prefabrication (THFB-TWSR-E side) Steel Staircase & Bridge available on site (THFB-TWSR-E side) Steel Bridge prefabrication (THFB) Steel Bridge available on site (THFB-TWSR-E side) Steel Bridge available on site (THFB) St/ FL Highway N/B Side Sec THP5 - Pile cap, Pier and Pier Head  THP8, THP9 - Pile cap, Pier and Pier Head Steel Staircase ready for erection (THFB-TWSR-W side) THP6, THP7 - Pile cap, Pier and Pier Head THAB2 - pile cap & abutment wall  THAB2 - Backfilling (~3m)  Steel Ramp ready for erection (THFB-TWSR-W side) Erect Stairecase (THFB-TWSR-W side) Erect Stairecase (THFB-TWSR-W side) Erect Ramp  THP1 - Pre-bored H pile (6 nos)  THP1 - Pre-bored H pile (6 nos)  THP3 - Pile cap, Pier and Pier Head  THP3 - Pile cap, Pier and Pier Head	0% 84.44% 0% 75.25% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 67.86%	0 14 0 25 0 24 24 24 0 74 6 20 0 30 60 12 45	0 90 0 101 0 306 398 0 280 32 20 0 30 60 45 45	07-Nov-16 20-Jul-16 A 05-Nov-16 20-Jul-16 A 18-Nov-16 31-Oct-15 A 13-Jul-15 A  01-Feb-16 A 27-Oct-16  17-Nov-16 18-Jan-17  20-Oct-16 01-Dec-16 20-Jul-16 A	4 04-Nov-16 4 17-Nov-16 4 16-Nov-16 4 16-Nov-16 4 16-Nov-16 3 18-Nov-16 3 17-Jan-17 3 21-Dec-16 4 06-Apr-17 3 14-Jan-17 2 16-Mar-17 2 25-Jan-17 3 30-Nov-16 3	00			◆ Stee	◆ Steel Br	idge available on site (THFB) idge available on site (THFB) rease ready for erection (THF	B-TWSR-W s
New Tai Har General THBF0350 THBF0360 THBF0370 THBF0380 THBF0390 THBF0400 TWSR-West THBF0140 THBF0180 THBF0270 THBF0325 THBF0270 THBF0320 THBF0325 THBF0410 THBF0325 THBF0410 THBF0470 THBF0530 THBF0540 TWSR-East THBF0470 THBF0770 THBF0770 THBF0770	Steel Staircase & Ramp prefabrication (THFB-TWSR-W Steel Staircase & Ramp available on site (THFB-TWSR-W side) Steel Staircase & Bridge prefabrication (THFB-TWSR-E side) Steel Staircase & Bridge available on site (THFB-TWSR-E side) Steel Bridge prefabrication (THFB-TWSR-E side) Steel Bridge available on site (THFB-TWSR-E side) Steel Bridge available on site (THFB) THP5 - Pile cap, Pier and Pier Head Steel Staircase ready for erection (THFB-TWSR-W side) THAB2 - pile cap & abutment wall THAB2 - Backfilling (~3m) Steel Ramp ready for erection (THFB-TWSR-W side) Erect Staircase (THFB-TWSR-W side) Erect Ramp Fanling Highway Section THP1 - Pre-bored H pile (6 nos) THP1 - Pre-bored H pile (6 nos) THP1 - Pre-bored H pile (6 nos) THP3 - Pile cap, Pier and Pier Head THP3 - Pile cap, Pier and Pier Head Modified existing column head of existing footbridge	0% 84.44% 0% 75.25% 0% 0% 0% 0% 0% 0% 0% 67.86% 0%	0 14 0 25 0 24 24 24 0 74 6 20 0 30 60 12 45 85 45 36 30	0 90 0 101 0 306 398 0 280 32 20 0 30 60 45 45 112 30	07-Nov-16 20-Jul-16 A 05-Nov-16 20-Jul-16 A 18-Nov-16 31-Oct-15 A 13-Jul-15 A 16-Sep-16 A 27-Oct-16 17-Nov-16 18-Jan-17 31-Dec-16 16-Jan-17	404-Nov-16 4 17-Nov-16 4 16-Nov-16 4 16-Nov-16 4 16-Nov-16 3 17-Jan-17 3 26-Oct-16 3 17-Jan-17 3 21-Dec-16 4 06-Apr-17 3 14-Jan-17 2 25-Jan-17 3 30-Nov-16 3	000			◆ Stee	◆ Steel Br	idge available on site (THFB) idge available on site (THFB) rease ready for erection (THF	B-TWSR-W
New Tai Har General THBF0350 THBF0360 THBF0370 THBF0380 THBF0390 THBF0400 TWSR-Wes THBF0140 THBF0180 THBF0235 THBF0270 THBF0320 THBF0320 THBF0325 THBF0325 THBF0410 THBF0420 Crossing FTHBF0530 THBF0530 THBF0540 TWSR-East THBF0470 THBF0770 THBF0770 THBF0785	Steel Staircase & Ramp prefabrication (THFB-TWSR-W Steel Staircase & Ramp available on site (THFB-TWSR-W side) Steel Staircase & Bridge prefabrication (THFB-TWSR-E side) Steel Staircase & Bridge available on site (THFB-TWSR-E side) Steel Bridge prefabrication (THFB-TWSR-E side) Steel Bridge available on site (THFB-TWSR-E side) Steel Bridge available on site (THFB-TWSR-E side) Steel Bridge available on site (THFB) Steel Bridge available on site (THFB, THP9 - Pile cap, Pier and Pier Head THAB2 - pile cap & abutment wall THAB2 - pile cap & abutment wall Erect Stairecase (THFB-TWSR-W side) Erect Stairecase (THFB-TWSR-W side) Erect Ramp Stalling Highway Section THP1 - Pre-bored H pile (6 nos) THP1 - Pre-bored H pile (6 nos) THP1 - Pre-bored H pile (6 nos) THP3 - Pile cap, Pier and Pier Head THP3 - Pile cap, Pier and Pier Head Modified existing column head of existing footbridge Reconstruction of existing span between P4 and existing pier	0% 84.44% 0% 75.25% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 67.86%	0 14 0 25 0 24 24 24 0 74 6 20 0 30 60 12 45	0 90 0 101 0 306 398 0 280 32 20 0 30 60 45 45	07-Nov-16 20-Jul-16 A 05-Nov-16 20-Jul-16 A 18-Nov-16 31-Oct-15 A 13-Jul-15 A 16-Sep-16 A 27-Oct-16 17-Nov-16 18-Jan-17 31-Dec-16 16-Jan-17	404-Nov-16 4 17-Nov-16 4 16-Nov-16 4 16-Nov-16 4 16-Nov-16 3 17-Jan-17 3 26-Oct-16 3 17-Jan-17 3 21-Dec-16 4 06-Apr-17 3 14-Jan-17 2 16-Mar-17 2 25-Jan-17 3 30-Nov-16 3	00			◆ Stee	◆ Steel Br	idge available on site (THFB) idge available on site (THFB) rease ready for erection (THF	B-TWSR-W
New Tai Har General THBF0350 THBF0360 THBF0370 THBF0380 THBF0390 THBF0400 TWSR-Wes THBF0140 THBF0180 THBF0235 THBF0270 THBF0320 THBF0320 THBF0325 THBF0410 THBF0325 THBF0470 THBF0530 THBF0530 THBF0530 THBF0540 TWSR-East THBF0470 THBF0770 THBF0770 THBF0770 THBF0785 Lift at TWS	Steel Staircase & Ramp prefabrication (THFB-TWSR-W Steel Staircase & Ramp available on site (THFB-TWSR-W side) Steel Staircase & Bridge prefabrication (THFB-TWSR-E side) Steel Staircase & Bridge available on site (THFB-TWSR-E side) Steel Bridge prefabrication (THFB-TWSR-E side) Steel Bridge available on site (THFB-TWSR-E side) Steel Bridge available on site (THFB-TWSR-E side) Steel Bridge available on site (THFB) Steel Bridge available on site (THFB - THE AND PIECE	0% 84.44% 0% 75.25% 0% 0% 0% 0% 0% 0% 67.86% 0% 0% 0%	0 14 0 25 0 24 24 24 0 74 6 20 0 30 60 12 45 45 36 30 30	0 90 0 101 0 306 398 0 280 32 20 0 30 60 45 45 45 112 30 30	07-Nov-16 20-Jul-16 A 05-Nov-16 20-Jul-16 A 18-Nov-16 31-Oct-15 A 13-Jul-15 A  16-Sep-16 A 27-Oct-16 17-Nov-16 18-Jan-17  20-Oct-16 01-Dec-16 20-Jul-16 A 01-Dec-16	4 04-Nov-16 4 17-Nov-16 4 16-Nov-16 4 16-Nov-16 4 16-Nov-16 3 17-Jan-17 3 26-Oct-16 3 17-Jan-17 3 21-Dec-16 4 06-Apr-17 3 14-Jan-17 2 25-Jan-17 3 30-Nov-16 3 07-Jan-17 3	00			◆ Stee	◆ Steel Br	idge available on site (THFB) idge available on site (THFB) rease ready for erection (THF	B-TWSR-W
New Tai Har General THBF0350 THBF0360 THBF0370 THBF0380 THBF0390 THBF0400 TWSR-Wes THBF0140 THBF0180 THBF0235 THBF0270 THBF0310 THBF0320 THBF0325 THBF0320 THBF0325 THBF0410 THBF0320 THBF0470 THBF0530	Steel Staircase & Ramp prefabrication (THFB-TWSR-W Steel Staircase & Ramp available on site (THFB-TWSR-W side) Steel Staircase & Bridge prefabrication (THFB-TWSR-E side) Steel Staircase & Bridge available on site (THFB-TWSR-E side) Steel Bridge prefabrication (THFB-TWSR-E side) Steel Bridge available on site (THFB-TWSR-E side) Steel Bridge available on site (THFB) Steel Bridge available on site (THFB, THP9 - Pile cap, Pier and Pier Head Steel Staircase ready for erection (THFB-TWSR-W side) THAB2 - pile cap & abutment wall THAB2 - Backfilling (~3m) Steel Ramp ready for erection (THFB-TWSR-W side) Erect Staircase (THFB-TWSR-W side) Erect Ramp THP1 - Pre-bored H pile (6 nos) THP1 - Pile cap, Pier and Pier Head Modified existing column head of existing footbridge Reconstruction of existing span between P4 and existing pier SR-W Side Lift shaft & roof	0% 84.44% 0% 75.25% 0% 0% 0% 0% 0% 0% 0% 67.86% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0%	0 14 0 25 0 24 24 24 0 74 6 20 0 30 60 12 45 36 30 30 30	0 90 0 101 0 306 398 0 280 32 20 0 30 60 12 45 45 112 30 30	07-Nov-16 20-Jul-16 A 05-Nov-16 20-Jul-16 A 18-Nov-16 31-Oct-15 A 13-Jul-15 A 01-Feb-16 A 16-Sep-16 A 27-Oct-16 18-Jan-17 31-Dec-16 16-Jan-17 20-Oct-16 01-Dec-16 20-Jul-16 A 01-Dec-16	16-Nov-16 4 17-Nov-16 4 16-Nov-16 4 16-Nov-16 4 16-Nov-16 3 17-Jan-17 3 26-Oct-16 3 17-Jan-17 3 21-Dec-16 4 06-Apr-17 3 14-Jan-17 2 16-Mar-17 2 25-Jan-17 3 30-Nov-16 3 30-Nov-16 3	00			◆ Stee	◆ Steel Br	idge available on site (THFB) idge available on site (THFB) rease ready for erection (THF	B-TWSR-W
New Tai Har General THBF0350 THBF0360 THBF0370 THBF0380 THBF0390 THBF0400 TWSR-Wes THBF0140 THBF0180 THBF0270 THBF0325 THBF0320 THBF0325 THBF0320 THBF0325 THBF0410 THBF0420 Crossing FTHBF0530 THBF0540 TWSR-East THBF0470 THBF0770 THBF0770 THBF0770 THBF0785 Lift at TWS L1520 L1530	Steel Staircase & Ramp prefabrication (THFB-TWSR-W Steel Staircase & Ramp available on site (THFB-TWSR-W side) Steel Staircase & Bridge prefabrication (THFB-TWSR-E side) Steel Staircase & Bridge available on site (THFB-TWSR-E side) Steel Bridge prefabrication (THFB-TWSR-E side) Steel Bridge available on site (THFB-TWSR-E side) Steel Bridge available on site (THFB) Steel Bridge available on site (THFB - THPG - Pile cap, Pier and Pier Head THAB2 - pile cap & abutment wall THAB2 - pile cap & abutment wall THAB2 - Breed Bridge (THFB-TWSR-W side) Erect Stairecase (THFB-TWSR-W side) Erect Ramp Steel Ramp Red Bridge (Steel Bridge) Erect Ramp THP1 - Pre-bored H pile (6 nos) THP1 - Pre-bored H pile (6 nos) THP1 - Pre-bored H pile (6 nos) THP3 - Pile cap, Pier and Pier Head Modified existing column head of existing footbridge Reconstruction of existing span between P4 and existing pier SR-W Side Lift shaft & roof Structural Laminated glass wall installation	0% 84.44% 0% 75.25% 0% 0% 93.97% 0% 0% 0% 0% 0% 0% 0% 67.86% 0% 0% 68.7% 0% 0%	0 14 0 25 0 24 24 24 0 74 6 20 0 30 60 12 45 36 30 30 30	0 90 0 101 0 306 398 0 280 32 20 0 30 60 45 45 112 30 30 115 30	07-Nov-16 20-Jul-16 A 05-Nov-16 20-Jul-16 A 18-Nov-16 31-Oct-15 A 13-Jul-15 A 16-Sep-16 A 27-Oct-16 17-Nov-16 18-Jan-17 31-Dec-16 16-Jan-17 20-Oct-16 01-Dec-16 20-Jul-16 A 01-Dec-16 09-Jan-17	404-Nov-16 4 17-Nov-16 4 16-Nov-16 4 16-Nov-16 4 16-Nov-16 3 17-Jan-17 3 26-Oct-16 3 17-Jan-17 3 21-Dec-16 4 06-Apr-17 3 14-Jan-17 2 16-Mar-17 2 25-Jan-17 3 30-Nov-16 3 07-Jan-17 3	00			◆ Stee	◆ Steel Br	idge available on site (THFB) idge available on site (THFB) rease ready for erection (THF	B-TWSR-W
New Tai Har General THBF0350 THBF0360 THBF0370 THBF0380 THBF0390 THBF0400 TWSR-Wes THBF0140 THBF0180 THBF0235 THBF0270 THBF0310 THBF0320 THBF0325 THBF0410 THBF0325 THBF0470 THBF0470 THBF0530 THBF0730 THBF0730 THBF0730 THBF0730 THBF0730	Steel Staircase & Ramp prefabrication (THFB-TWSR-W Steel Staircase & Ramp available on site (THFB-TWSR-W side) Steel Staircase & Bridge prefabrication (THFB-TWSR-E side) Steel Staircase & Bridge available on site (THFB-TWSR-E side) Steel Bridge prefabrication (THFB-TWSR-E side) Steel Bridge available on site (THFB-TWSR-E side) Steel Bridge available on site (THFB-TWSR-E side) Steel Bridge available on site (THFB) Steel Bridge available on site (THFB, THP9 - Pile cap, Pier and Pier Head Steel Staircase ready for erection (THFB-TWSR-W side) THP6, THP7 - Pile cap, Abutment wall THAB2 - Backfilling (~3m)  Steel Ramp ready for erection (THFB-TWSR-W side) Erect Staircase (THFB-TWSR-W side) Erect Staircase (THFB-TWSR-W side) Erect Ramp  Fanling Highway Section THP1 - Pre-bored H pile (6 nos)  THP1 - Pre-bored H pile (6 nos)  THP3 - Pile cap, Pier and Pier Head THP4 - Pile cap, Pier and Pier Head Modified existing column head of existing footbridge Reconstruction of existing span between P4 and existing pier SR-W Side  Lift shaft & roof  Structural Laminated glass wall installation RC Platform connect to bridge	0% 84.44% 0% 75.25% 0% 0% 0% 0% 0% 0% 0% 67.86% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0%	0 14 0 25 0 24 24 24 0 74 6 20 0 30 60 12 45 36 30 30 30 30	0 90 0 101 0 306 398 0 280 32 20 0 30 60 12 45 45 112 30 30 30 30 30 30 30 30 30 30 30 30 30	07-Nov-16 20-Jul-16 A 05-Nov-16 20-Jul-16 A 18-Nov-16 31-Oct-15 A 13-Jul-15 A 16-Sep-16 A 27-Oct-16 17-Nov-16 18-Jan-17 20-Oct-16 01-Dec-16 20-Jul-16 A 01-Dec-16 09-Jan-17	16-Nov-16 4 17-Nov-16 4 16-Nov-16 4 16-Nov-16 4 16-Nov-16 3 17-Jan-17 3 26-Oct-16 3 17-Jan-17 3 21-Dec-16 4 06-Apr-17 3 14-Jan-17 2 25-Jan-17 3 30-Nov-16 3 07-Jan-17 3 30-Nov-16 3	00			◆ Stee	◆ Steel Br	idge available on site (THFB) idge available on site (THFB) rease ready for erection (THF	B-TWSR-W
New Tai Har General THBF0350 THBF0360 THBF0370 THBF0380 THBF0390 THBF0400 TWSR-West THBF0140 THBF0180 THBF0270 THBF0310 THBF0325 THBF0325 THBF0410 THBF0325 THBF0410 THBF0420 Crossing For THBF0530 THBF0530 THBF0530 THBF0540 TWSR-Easi THBF0470 THBF0770 THBF0770 THBF0770 THBF0785 Lift at TWS L1520 L1530 L1540 L1550	Steel Staircase & Ramp prefabrication (THFB-TWSR-W Steel Staircase & Ramp available on site (THFB-TWSR-W side) Steel Staircase & Bridge prefabrication (THFB-TWSR-E side) Steel Staircase & Bridge available on site (THFB-TWSR-E side) Steel Bridge prefabrication (THFB-TWSR-E side) Steel Bridge available on site (THFB-TWSR-E side) Steel Bridge available on site (THFB) Steel Bridge available on site (THFB, THP9 - Pile cap, Pier and Pier Head Steel Staircase ready for erection (THFB-TWSR-W side) THAB2 - pile cap & abutment wall THAB2 - Backfilling (~3m) Steel Ramp ready for erection (THFB-TWSR-W side) Erect Staircase (THFB-TWSR-W side) Erect Ramp Fanling Highway Section THP1 - Pre-bored H pile (6 nos) THP1 -	0% 84.44% 0% 75.25% 0% 0% 0% 0% 0% 67.86% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0%	0 14 0 25 0 24 24 0 74 6 20 0 30 60 12 45 85 45 36 30 30 30 30 30 30 30 30 30 30 30 30 30	0 90 0 101 0 306 398 0 280 32 20 0 30 60 45 45 112 30 30 30 31 31 30 30 30 30 30 30 30 30 30 30 30 30 30	07-Nov-16 20-Jul-16 A 05-Nov-16 20-Jul-16 A 18-Nov-16 31-Oct-15 A 13-Jul-15 A 13-Jul-15 A 27-Oct-16 17-Nov-16 18-Jan-17 31-Dec-16 01-Dec-16 20-Jul-16 A 01-Dec-16 09-Jan-17	404-Nov-16 4 17-Nov-16 4 16-Nov-16 4 16-Nov-16 4 16-Nov-16 3 17-Jan-17 3 26-Oct-16 3 17-Jan-17 3 21-Dec-16 4 06-Apr-17 2 16-Mar-17 2 25-Jan-17 3 30-Nov-16 3 07-Jan-17 3 20-Feb-17 3	00			◆ Stee	◆ Steel Br	idge available on site (THFB) idge available on site (THFB) rease ready for erection (THF	B-TWSR-W
New Tai Har General THBF0350 THBF0360 THBF0370 THBF0380 THBF0390 THBF0400 TWSR-Wes THBF0140 THBF0180 THBF0235 THBF0270 THBF0320 THBF0320 THBF0325 THBF0320 THBF0325 THBF0410 THBF0325 THBF0470 THBF0730 THBF0530	Steel Staircase & Ramp prefabrication (THFB-TWSR-W Steel Staircase & Ramp available on site (THFB-TWSR-W side) Steel Staircase & Bridge prefabrication (THFB-TWSR-E side) Steel Staircase & Bridge available on site (THFB-TWSR-E side) Steel Bridge prefabrication (THFB-TWSR-E side) Steel Bridge available on site (THFB-TWSR-E side) Steel Bridge available on site (THFB) Steel Bridge available on site (THFB, THP9 - Pile cap, Pier and Pier Head THAB2 - Pile cap & abutment wall THAB2 - Pile cap & abutment wall THAB2 - Backfilling (~3m)  Steel Ramp ready for erection (THFB-TWSR-W side) Erect Stairecase (THFB-TWSR-W side) Erect Stairecase (THFB-TWSR-W side) Erect Ramp  Fanling Highway Section THP1 - Pre-bored H pile (6 nos)  THP1 - Pre-bored H pile (6 nos)  THP3 - Pile cap, Pier and Pier Head Modified existing column head of existing footbridge Reconstruction of existing span between P4 and existing pier SR-W Side  Lift shaft & roof  Structural Laminated glass wall installation RC Platform connect to bridge  Metal cover on RC platform  Lift submission & ordering period	0% 84.44% 0% 75.25% 0% 0% 0% 0% 0% 67.86% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0%	0 14 0 25 0 24 24 24 0 74 6 20 0 30 60 12 45 45 36 30 30 30 30 30 30 30 30 30 30 30 30 30	0 90 0 101 0 306 398 0 280 32 20 0 30 60 45 45 45 112 30 30 30 30 30 30 30 30 30 30 30 30 30	07-Nov-16 20-Jul-16 A 05-Nov-16 20-Jul-16 A 18-Nov-16 31-Oct-15 A 13-Jul-15 A  16-Sep-16 A 27-Oct-16 17-Nov-16 18-Jan-17  20-Oct-16 01-Dec-16 20-Jul-16 A 01-Dec-16 09-Jan-17  16-Jul-16 A 01-Dec-16 09-Jan-17	404-Nov-16 4 17-Nov-16 4 16-Nov-16 4 16-Nov-16 4 16-Nov-16 3 17-Jan-17 3 26-Oct-16 4 16-Apr-17 3 21-Dec-16 4 06-Apr-17 2 16-Mar-17 2 25-Jan-17 3 30-Nov-16 3 07-Jan-17 3 20-Feb-17 3 20-Feb-17 3	00			◆ Stee	◆ Steel Br	idge available on site (THFB) idge available on site (THFB) rease ready for erection (THF	B-TWSR-W
New Tai Har General THBF0350 THBF0360 THBF0370 THBF0380 THBF0390 THBF0400 TWSR-Wes THBF0140 THBF0180 THBF0235 THBF0270 THBF0310 THBF0320 THBF0325 THBF0410 THBF0325 THBF0410 THBF0420 Crossing FTHBF0530 THBF0540 TWSR-Easi THBF0470 THBF0770 THBF0770 THBF0785 Lift at TWS L1520 L1530 L1540 L1557 L1600	Steel Staircase & Ramp prefabrication (THFB-TWSR-W Steel Staircase & Ramp available on site (THFB-TWSR-W side) Steel Staircase & Bridge prefabrication (THFB-TWSR-E side) Steel Staircase & Bridge available on site (THFB-TWSR-E side) Steel Bridge prefabrication (THFB-TWSR-E side) Steel Bridge available on site (THFB-TWSR-E side) Steel Bridge available on site (THFB) THP5 - Pile cap, Pier and Pier Head Steel Staircase ready for erection (THFB-TWSR-W side) THAB2 - pile cap & abutment wall THAB2 - Backfilling (~3m) Steel Ramp ready for erection (THFB-TWSR-W side) Erect Stairecase (THFB-TWSR-W side) Erect Ramp THP1 - Pre-bored H pile (6 nos) THP1 - Pre-bored H pile (6 nos	0% 84.44% 0% 75.25% 0% 0% 0% 0% 0% 67.86% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0%	0 14 0 25 0 24 24 0 74 6 20 0 30 60 12 45 85 45 36 30 30 30 30 30 30 30 30 30 30 30 30 30	0 90 0 101 0 306 398 0 280 32 20 0 30 60 45 45 112 30 30 30 31 31 30 30 30 30 30 30 30 30 30 30 30 30 30	07-Nov-16 20-Jul-16 A 05-Nov-16 20-Jul-16 A 18-Nov-16 31-Oct-15 A 13-Jul-15 A 13-Jul-15 A 27-Oct-16 17-Nov-16 18-Jan-17 31-Dec-16 01-Dec-16 20-Jul-16 A 01-Dec-16 09-Jan-17	404-Nov-16 4 17-Nov-16 4 16-Nov-16 4 16-Nov-16 4 16-Nov-16 3 17-Jan-17 3 26-Oct-16 4 16-Apr-17 3 21-Dec-16 4 06-Apr-17 2 16-Mar-17 2 25-Jan-17 3 30-Nov-16 3 07-Jan-17 3 20-Feb-17 3 20-Feb-17 3	00			◆ Stee	◆ Steel Br	idge available on site (THFB) idge available on site (THFB) rease ready for erection (THF	B-TWSR-W
New Tai Har General THBF0350 THBF0360 THBF0370 THBF0380 THBF0390 THBF0400 TWSR-Wes THBF0140 THBF0180 THBF0235 THBF0270 THBF0310 THBF0320 THBF0325 THBF0410 THBF0325 THBF0410 THBF0420 Crossing FTHBF0530 THBF0530 THBF0530 THBF0550 THBF0550 THBF0550 THBF0750 THBF0750 THBF0770 THBF0780 THBF0785 Lift at TWSL L1550 L1557 L1600 Lift at FLH	Steel Staircase & Ramp prefabrication (THFB-TWSR-W Steel Staircase & Ramp available on site (THFB-TWSR-W side) Steel Staircase & Bridge prefabrication (THFB-TWSR-E side) Steel Staircase & Bridge available on site (THFB-TWSR-E side) Steel Bridge prefabrication (THFB-TWSR-E side) Steel Bridge available on site (THFB-TWSR-E side) Steel Bridge available on site (THFB) Steel Bridge available on site (THFB-TWSR-W side) THP6, THP7 - Pile cap, Pier and Pier Head THAB2 - pile cap & abutment wall THAB2 - Backfilling (~3m) Steel Ramp ready for erection (THFB-TWSR-W side) Erect Stairecase (THFB-TWSR-W side) Erect Ramp THP1 - Pre-bored H pile (6 nos) THAB1 - pile cap & abutment wall THP3 - Pile cap, Pier and Pier Head Modified existing column head of existing footbridge Reconstruction of existing span between P4 and existing pier SR-W Side Lift shaft & roof Structural Laminated glass wall installation RC Platform connect to bridge Metal cover on RC platform Lift submission & ordering period CLP Power available (by CLP)	0% 84.44% 0% 75.25% 0% 0% 0% 0% 0% 0% 67.86% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0%	0 14 0 25 0 24 24 24 0 74 6 20 0 30 60 12 45 36 30 30 30 30 30 30 30 30 30 30 30 30 30	0 90 0 101 0 306 398 0 280 32 20 0 30 60 12 45 45 112 30 30 30 30 30 30 30 30 30 30 30 30 30	07-Nov-16 20-Jul-16 A 05-Nov-16 20-Jul-16 A 18-Nov-16 31-Oct-15 A 13-Jul-15 A 13-Jul-15 A 27-Oct-16 17-Nov-16 18-Jan-17 20-Oct-16 01-Dec-16 20-Jul-16 A 01-Dec-16 09-Jan-17 16-Jul-16 A 01-Dec-16 09-Jan-17 02-Jul-16 A	04-Nov-16 4 17-Nov-16 4 16-Nov-16 4 16-Nov-16 4 16-Nov-16 3 17-Jan-17 3 26-Oct-16 3 17-Jan-17 3 21-Dec-16 4 06-Apr-17 3 14-Jan-17 2 25-Jan-17 3 30-Nov-16 3 07-Jan-17 3 20-Feb-17 3 20-Feb-17 3 20-Feb-17 3 20-Feb-17 3	00			◆ Stee	◆ Steel Br	idge available on site (THFB) idge available on site (THFB) rease ready for erection (THF	B-TWSR-W
New Tai Har General THBF0350 THBF0360 THBF0370 THBF0380 THBF0390 THBF0400 TWSR-Wes THBF0140 THBF0180 THBF0235 THBF0270 THBF0310 THBF0320 THBF0325 THBF0410 THBF0325 THBF0410 THBF0420 Crossing FTHBF0530 THBF0540 TWSR-Easi THBF0470 THBF0770 THBF0770 THBF0785 Lift at TWS L1520 L1530 L1540 L1557 L1600	Steel Staircase & Ramp prefabrication (THFB-TWSR-W Steel Staircase & Ramp available on site (THFB-TWSR-W side) Steel Staircase & Bridge prefabrication (THFB-TWSR-E side) Steel Staircase & Bridge available on site (THFB-TWSR-E side) Steel Bridge prefabrication (THFB-TWSR-E side) Steel Bridge available on site (THFB-TWSR-E side) Steel Bridge available on site (THFB) THP5 - Pile cap, Pier and Pier Head Steel Staircase ready for erection (THFB-TWSR-W side) THAB2 - pile cap & abutment wall THAB2 - Backfilling (~3m) Steel Ramp ready for erection (THFB-TWSR-W side) Erect Stairecase (THFB-TWSR-W side) Erect Ramp THP1 - Pre-bored H pile (6 nos) THP1 - Pre-bored H pile (6 nos	0% 84.44% 0% 75.25% 0% 0% 0% 0% 0% 67.86% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0%	0 14 0 25 0 24 24 24 0 74 6 20 0 30 60 12 45 45 36 30 30 30 30 30 30 30 30 30 30 30 30 30	0 90 0 101 0 306 398 0 280 32 20 0 30 60 45 45 45 112 30 30 30 30 30 30 30 30 30 30 30 30 30	07-Nov-16 20-Jul-16 A 05-Nov-16 20-Jul-16 A 18-Nov-16 31-Oct-15 A 13-Jul-15 A  16-Sep-16 A 27-Oct-16 17-Nov-16 18-Jan-17  20-Oct-16 01-Dec-16 20-Jul-16 A 01-Dec-16 09-Jan-17  16-Jul-16 A 01-Dec-16 09-Jan-17	404-Nov-16 4 17-Nov-16 4 16-Nov-16 4 16-Nov-16 4 16-Nov-16 3 18-Nov-16 3 17-Jan-17 3 21-Dec-16 4 06-Apr-17 3 14-Jan-17 2 16-Mar-17 2 25-Jan-17 3 30-Nov-16 3 07-Jan-17 3 20-Feb-17 3 20-Feb-17 3 27-Apr-17 3 27-Apr-17 3	00			◆ Stee	◆ Steel Br	idge available on site (THFB) idge available on site (THFB) rease ready for erection (THF	B-TWSR-W s

	s Update)(20-Oct-16)		<u></u>			lonth Rolling		am				Page 3	3 of 6 (25-Oct
vity ID	Activity Name	Dur. % Complete [	Rem. Duration	Original Duration	Start	Finish	Total Float		Oct		2016	Dec	2017 Jan
TWFB1050	Steel Staircase & Ramp	60%	36	90	15-Aug-16 A	30-Nov-16	113		Oct		Nov	Dec	Jan
TWFB1060	prefabrication (TWFB-TWSR-W Steel Staircase & Ramp available	0%	0	0	01-Dec-16		113					♦ Steel Staircase & Ramp	available on si
TWFB1090	on site (TWFB-TWSR-W side) Steel Bridge prefabrication (TWFB)	60%	36	90	15-Aug-16 A	30-Nov-16	590						
TWFB1100	Steel Bridge available on site	0%	0	0	01-Dec-16		590					♦ Steel Bridge available or	site (TWFB)
TWCD Was	(TWFB) st/ FL Highway N/B Side Sec	otion											, ,
TWFB1160	TWP1 - Pile cap, Pier and Pier Head	86.15%	32	231	18-Feb-16 A	25-Nov-16	117						
TWFB1240	TWAB2 - pile cap & abutment wall	70.37%	32	108	20-Jul-16 A	25-Nov-16	90						
TWFB1250	TWAB2 - Backfilling (~4m)	0%	27	27	26-Nov-16	29-Dec-16	90						
TWFB1260	Steel Staircase ready for erection	0%	0	0		29-Dec-16						29-Dec-16 ♠	Steel Staircas
	(THFB-TWSR-W side)				16-Nov-15 A							25 500 10 🛡	
TWFB1300	TWP4, TWP5 - Pile cap, Pier and Pier Head	92.12%	23	292						<u></u>			
TWFB1350	TWAB1 - Backfilling (~3m)	0%	10	9	21-Oct-16 A		139						
TWFB1360	Steel Ramp ready for erection (TWFB-TWSR-W side)	0%	0	0		15-Nov-16	126				15-Nov-16 ♦ Steel Rar	np ready for erection (TWFB-1	WSR-W side)
TWFB1370	Erect Stairecase (TWFB-TWSR-W side)	0%	60	60	30-Dec-16	18-Mar-17	90					[	
TWFB1380	Erect Ramp	0%	60	60	01-Dec-16	20-Feb-17	113						
Crossing F	anling Highway Section												
TWFB1410	TWP2 - Predrilling	0%	18	18	17-Jan-17	14-Feb-17	90						
Lift at TWS	R-W Side												
L1670	Lift shaft & roof	62.5%	60	160	21-Jun-16 A	30-Dec-16	492						
L1680	Structural Laminated glass wall installation	0%	30	30	31-Dec-16	13-Feb-17	535			,			
L1690	RC Link slab connect to bridge	0%	30	30	31-Dec-16	13-Feb-17	492						
L1730	Lift submission & ordering period	30.95%	203	294	02-Jul-16 A	04-Jul-17	422	<del>-</del>				<del> </del>	
L1780	CLP Power available (by CLP)	15.44%	334	395	20-Aug-16 A	18-Sep-17	526						
Temporary Te	ai Wo Footbridge												
Design Wo	rks												
TWFB-T1030	Design amendment	68.49%	23	73	19-Aug-16 A	15-Nov-16	220	!					
TWFB-T1040	Design Available	0%	0	0		15-Nov-16	220				15-Nov-16 ♦ Design A	vailable	
Construction	on Works		1										
TWFB-T1208	Erect Temp Column & link bridge to existing bridge at FLHY S/B	0%	150	150	16-Nov-16	27-May-17	284						
Demolition o	f Existing Tai Wo Footbridge												
TWSR-Wes	tt/ FL Highway N/B Side Sec Demolish existing TWFB across		2	2	02 Nov 16	OF New 16	0.5						
	TWSR-W	0%	3	3		05-Nov-16				- <u></u>			
TWFB-T1230	Watermain & Firemain at NB58 & backfill	77.78%	12	54	29-Aug-16 A	02-Nov-16	85			<u> </u>			
TWOD W.													
IWSR-West	t Construction												
Drainage & F	Road Works												
Drainage & F Ch 5880-67	Road Works 40												
Drainage & F	Road Works	0%	120	120	01-Nov-16	31-Mar-17	0						
Drainage & F Ch 5880-67 RDZ20160 Noise Barrio	Road Works 40 Z2: New TWSR-West D&R Works (lane 1) er Along Fanling Highway		120	120	01-Nov-16	31-Mar-17	0						
Drainage & F Ch 5880-67 RDZ20160 Noise Barrio NB46A (Ch.5	Road Works 40 Z2 : New TWSR-West D&R Works (lane 1) er Along Fanling Highway 5880-5935)-FH S/B Side		120	120	01-Nov-16	31-Mar-17	0						
Ch 5880-67 RDZ20160 Noise Barri NB46A (Ch.5 Noise Barri	Road Works 40 Z2:New TWSR-West D&R Works (lane 1) er Along Fanling Highway 5880-5935)-FH S/B Side	/ S/B											
Ch 5880-67 RDZ20160 Noise Barric NB46A (Ch.5 Noise Barric NB03230	Road Works 40  Z2: New TWSR-West D&R Works (lane 1) er Along Fanling Highway 5880-5935)-FH S/B Side ier Works Sheet piling for DN600 watermain diversion work (VO70)	/ S/B	14	14	26-Oct-16*	10-Nov-16	502						
Drainage & F Ch 5880-67 RDZ20160 Noise Barri NB46A (Ch.5 Noise Barri NB03230 NB03240	Road Works  40  Z2: New TWSR-West D&R Works (lane 1)  er Along Fanling Highway 5880-5935)-FH S/B Side ier Works Sheet piling for DN600 watermain diversion work (VO70)  Excavation & DN600 pipe laying	/ S/B			26-Oct-16*		502						
Drainage & F Ch 5880-67 RDZ20160 Noise Barri NB46A (Ch.5 Noise Barri NB03230 NB03240 NB51 (Ch.59	Road Works  40  Z2: New TWSR-West D&R Works (lane 1)  er Along Fanling Highway 5880-5935)-FH S/B Side ier Works  Sheet piling for DN600 watermain diversion work (VO70)  Excavation & DN600 pipe laying  935-6055)-FH S/B Side	/ S/B	14	14	26-Oct-16*	10-Nov-16	502						
Drainage & F Ch 5880-67 RDZ20160 Noise Barri NB46A (Ch.5 Noise Barri NB03230 NB03240	Road Works  40  Z2: New TWSR-West D&R Works (lane 1)  er Along Fanling Highway 5880-5935)-FH S/B Side ier Works Sheet piling for DN600 watermain diversion work (VO70) Excavation & DN600 pipe laying 035-6055)-FH S/B Side ier Works NB51 ID1-3 (0-25m) - Footing &	/ S/B	14	14	26-Oct-16*	10-Nov-16	502 502						
Drainage & F Ch 5880-67 RDZ20160 Noise Barri NB46A (Ch.5 Noise Barri NB03240 NB51 (Ch.59 Noise Barri NB02280	Road Works  40  Z2 : New TWSR-West D&R Works (lane 1)  er Along Fanling Highway (5880-5935)-FH S/B Side (ier Works)  Sheet piling for DN600 watermain diversion work (VO70)  Excavation & DN600 pipe laying (935-6055)-FH S/B Side (ier Works)  NB51 ID1-3 (0-25m) - Footing & Wall Structure	0% 0%	14 75	14 75	26-Oct-16* 11-Nov-16	10-Nov-16 17-Feb-17	502 502						
Drainage & F Ch 5880-67 RDZ20160  Noise Barri NB46A (Ch.5 Noise Barri NB03230  NB03240  NB51 (Ch.59 Noise Barri NB02280  NB53 (Ch.61	Road Works  40  Z2: New TWSR-West D&R Works (lane 1)  er Along Fanling Highway 5880-5935)-FH S/B Side ier Works Sheet piling for DN600 watermain diversion work (VO70) Excavation & DN600 pipe laying 935-6055)-FH S/B Side ier Works NB51 ID1-3 (0-25m) - Footing & Wall Structure 125-6300) -FH S/B Side (MTF	0% 0%	14 75	14 75	26-Oct-16* 11-Nov-16	10-Nov-16 17-Feb-17	502 502						
Drainage & F Ch 5880-67 RDZ20160 Noise Barri NB46A (Ch.5 Noise Barri NB03240 NB51 (Ch.59 Noise Barri NB02280	Road Works  40  Z2: New TWSR-West D&R Works (lane 1)  er Along Fanling Highway 5880-5935)-FH S/B Side ier Works Sheet piling for DN600 watermain diversion work (VO70) Excavation & DN600 pipe laying 935-6055)-FH S/B Side ier Works NB51 ID1-3 (0-25m) - Footing & Wall Structure 125-6300) -FH S/B Side (MTF	0% 0%	14 75	14 75	26-Oct-16* 11-Nov-16	10-Nov-16 17-Feb-17	502 502						
Drainage & F Ch 5880-67 RDZ20160  Noise Barri NB46A (Ch.5 Noise Barri NB03230 NB03240  NB51 (Ch.59 Noise Barri NB02280  NB53 (Ch.61 Noise Barri	Road Works  40  Z2 : New TWSR-West D&R Works (lane 1)  er Along Fanling Highway 5880-5935)-FH S/B Side ier Works  Sheet piling for DN600 watermain diversion work (VO70)  Excavation & DN600 pipe laying  235-6055)-FH S/B Side ier Works  NB51 ID1-3 (0-25m) - Footing & Wall Structure  125-6300) -FH S/B Side (MTFier Works  Precautionary Measure installation  NB53 (0-100m) - Sheet piling &	0% 0% 0% RC I&P Area	14 75 90	14 75 90	26-Oct-16* 11-Nov-16	10-Nov-16 17-Feb-17	502 502 312						
Drainage & F Ch 5880-67 RDZ20160  Noise Barri NB46A (Ch.5 Noise Barri NB03230 NB03240  NB51 (Ch.59 Noise Barri NB02280  NB53 (Ch.61 Noise Barri NB02430	Road Works  40  Z2 : New TWSR-West D&R Works (lane 1)  er Along Fanling Highway (5880-5935)-FH S/B Side (ier Works  Sheet piling for DN600 watermain diversion work (VO70)  Excavation & DN600 pipe laying  235-6055)-FH S/B Side (ier Works  NB51 ID1-3 (0-25m) - Footing & Wall Structure  125-6300) -FH S/B Side (MTF (ier Works))  Precautionary Measure installation	0% 0% 0% RC I&P Area	14 75 90	14 75 90	26-Oct-16* 11-Nov-16  20-Oct-16	10-Nov-16 17-Feb-17 13-Feb-17	502 502 312 453 453						
Drainage & F Ch 5880-67 RDZ20160  Noise Barri NB46A (Ch.5 Noise Barri NB03230  NB03240  NB51 (Ch.59 Noise Barri NB02280  NB53 (Ch.61 Noise Barri NB02430  NB02440  NB02450	Road Works  40  Z2 : New TWSR-West D&R Works (lane 1)  er Along Fanling Highway (5880-5935)-FH S/B Side (ier Works)  Sheet piling for DN600 watermain diversion work (VO70)  Excavation & DN600 pipe laying  935-6055)-FH S/B Side (ier Works)  NB51 ID1-3 (0-25m) - Footing & Wall Structure  125-6300) -FH S/B Side (MTF (ier Works))  Precautionary Measure installation  NB53 (0-100m) - Sheet piling & Excavation  NB53 (0-100m) - Footing & Wall Structure	0% 0% 0% RC I&P Area 0% 0%	14 75 90 ) 26 26 60	14 75 90 26 26 60	26-Oct-16* 11-Nov-16  20-Oct-16  20-Oct-16  19-Nov-16  20-Dec-16	10-Nov-16 17-Feb-17 13-Feb-17 18-Nov-16 19-Dec-16 10-Mar-17	502 502 312 453 453 453						
Drainage & F Ch 5880-67 RDZ20160  Noise Barri NB46A (Ch.5 Noise Barri NB03230 NB03240  NB51 (Ch.59 Noise Barri NB02280  NB53 (Ch.61 Noise Barri NB02430  NB02440  NB02450  NB02490	Road Works  40  Z2: New TWSR-West D&R Works (lane 1)  er Along Fanling Highway (1988)  5880-5935)-FH S/B Side (1988)  Sheet piling for DN600 watermain diversion work (VO70)  Excavation & DN600 pipe laying  235-6055)-FH S/B Side (1988)  108-6055)-FH S/B Side (1988)  109-6055)-FH S/B Side (1988)  109-6056)-FH S/B Side (1988)  109-6056)-FH S/B Side (1988)  109-6056)  109-6056)  109-6056)-FH S/B S	0% 0% 0% RC I&P Area 0% 0% 0%	14 75 90 ) 26 26 60 10	14 75 90 26 26 60	26-Oct-16* 11-Nov-16 20-Oct-16 19-Nov-16 20-Dec-16 02-Dec-16	10-Nov-16 17-Feb-17 13-Feb-17 18-Nov-16 19-Dec-16 10-Mar-17 13-Dec-16	502 502 312 453 453 453 536						
Drainage & F Ch 5880-67 RDZ20160  Noise Barri NB46A (Ch.5 Noise Barri NB03230 NB03240  NB51 (Ch.59 Noise Barri NB02280  NB53 (Ch.61 Noise Barri NB02430  NB02440  NB02450  NB02490  NB02500	Road Works  40  Z2 : New TWSR-West D&R Works (lane 1)  er Along Fanling Highway (1988)  5880-5935)-FH S/B Side (1988)  ier Works  Sheet piling for DN600 watermain diversion work (VO70)  Excavation & DN600 pipe laying (1985)  235-6055)-FH S/B Side (1986)  ier Works  NB51 ID1-3 (0-25m) - Footing & Wall Structure (1986)  125-6300) -FH S/B Side (MTF)  ier Works  Precautionary Measure installation (1985)  NB53 (0-100m) - Sheet piling & Excavation (1985)  NB53 ID2-3 (100-125m), 18nos (1986)  Predrilling (1986)  NB53 ID2-3 (100-125m) 18nos (1986)  Piling-1 rigs	0% 0% 0% 0% 0% 0% 0% 0% 0%	14 75 90 ) 26 26 60 10 27	14 75 90 26 26 60 10 27	26-Oct-16* 11-Nov-16 20-Oct-16 19-Nov-16 20-Dec-16 02-Dec-16 14-Dec-16	10-Nov-16 17-Feb-17 13-Feb-17 18-Nov-16 19-Dec-16 10-Mar-17 13-Dec-16 17-Jan-17	502 502 312 453 453 453 536 536						
Drainage & F Ch 5880-67 RDZ20160  Noise Barri NB46A (Ch.5 Noise Barri NB03230 NB03240  NB51 (Ch.59 Noise Barri NB02280  NB53 (Ch.61 Noise Barri NB02430  NB02440  NB02450  NB02490	Road Works  40  Z2 : New TWSR-West D&R Works (lane 1)  er Along Fanling Highway (1980) 5880-5935)-FH S/B Side (1980) ier Works  Sheet piling for DN600 watermain diversion work (VO70) Excavation & DN600 pipe laying  235-6055)-FH S/B Side (1980) ier Works  NB51 ID1-3 (0-25m) - Footing & Wall Structure  125-6300) -FH S/B Side (MTFier Works) Precautionary Measure installation  NB53 (0-100m) - Sheet piling & Excavation  NB53 (0-100m) - Footing & Wall Structure  NB53 ID2-3 (100-125m), 18nos Predrilling  NB53 ID2-3 (100-125m) 18nos	0% 0% 0% RC I&P Area 0% 0% 0%	14 75 90 ) 26 26 60 10	14 75 90 26 26 60	26-Oct-16* 11-Nov-16 20-Oct-16 19-Nov-16 20-Dec-16 02-Dec-16	10-Nov-16 17-Feb-17 13-Feb-17 18-Nov-16 19-Dec-16 10-Mar-17 13-Dec-16	502 502 312 453 453 453 536 536						
Drainage & F Ch 5880-67 RDZ20160  Noise Barri NB46A (Ch.5 Noise Barri NB03230 NB03240  NB51 (Ch.59 Noise Barri NB02280  NB53 (Ch.61 Noise Barri NB02430  NB02440  NB02450  NB02490  NB02500	Road Works  40  Z2 : New TWSR-West D&R Works (lane 1)  er Along Fanling Highway (1988)  5880-5935)-FH S/B Side (1988)  ier Works  Sheet piling for DN600 watermain diversion work (VO70)  Excavation & DN600 pipe laying  235-6055)-FH S/B Side (1988)  ier Works  NB51 ID1-3 (0-25m) - Footing & Wall Structure  125-6300) -FH S/B Side (MTF)  ier Works  Precautionary Measure installation  NB53 (0-100m) - Sheet piling & Excavation  NB53 (0-100m) - Footing & Wall Structure  NB53 ID2-3 (100-125m), 18nos Predrilling  NB53 ID2-3 (100-125m) 18nos Piling-1 rigs  NB53 ID2-3 (100-125m) - Sheet	0% 0% 0% 0% 0% 0% 0% 0% 0%	14 75 90 ) 26 26 60 10 27	14 75 90 26 26 60 10 27	26-Oct-16* 11-Nov-16 20-Oct-16 19-Nov-16 20-Dec-16 02-Dec-16 14-Dec-16	10-Nov-16 17-Feb-17 13-Feb-17 18-Nov-16 19-Dec-16 10-Mar-17 13-Dec-16 17-Jan-17	502 502 312 453 453 453 536 536 536						
Drainage & F Ch 5880-67 RDZ20160  Noise Barri NB46A (Ch.5 Noise Barri NB03230  NB03240  NB51 (Ch.59 Noise Barri NB02280  NB53 (Ch.61 Noise Barri NB02430  NB02440  NB02450  NB02450  NB02490  NB02500  NB02510	Road Works  40  Z2 : New TWSR-West D&R Works (lane 1)  er Along Fanling Highway (1988)  5880-5935)-FH S/B Side (1988)  ier Works  Sheet piling for DN600 watermain diversion work (VO70)  Excavation & DN600 pipe laying  335-6055)-FH S/B Side (1988)  ier Works  NB51 ID1-3 (0-25m) - Footing & Wall Structure  125-6300) -FH S/B Side (MTF)  ier Works  Precautionary Measure installation  NB53 (0-100m) - Sheet piling & Excavation  NB53 (0-100m) - Footing & Wall Structure  NB53 ID2-3 (100-125m), 18nos Predrilling  NB53 ID2-3 (100-125m) - Sheet piling & Excavation  NB53 ID2-3 (100-125m) - Sheet piling & Excavation  NB53 (125-180m) - NB production  NB53 (125-180m) - NB post & panel	0% 0% 0% 0% 0% 0% 0% 0% 0%	14 75 90 ) 26 26 60 10 27 21	14 75 90 26 26 60 10 27 21	26-Oct-16* 11-Nov-16 20-Oct-16 19-Nov-16 20-Dec-16 02-Dec-16 14-Dec-16 18-Jan-17 20-May-16 A	10-Nov-16 17-Feb-17 13-Feb-17 18-Nov-16 19-Dec-16 10-Mar-17 13-Dec-16 17-Jan-17	502 502 312 453 453 453 536 536 536 904						
Drainage & F Ch 5880-67 RDZ20160  Noise Barri NB46A (Ch.5 Noise Barri NB03230  NB03240  NB51 (Ch.55 Noise Barri NB02280  NB53 (Ch.61 Noise Barri NB02430  NB02440  NB02450  NB02450  NB02500  NB02500  NB02500  NB02590  NB02600	Road Works  40  Z2 : New TWSR-West D&R Works (lane 1)  er Along Fanling Highway (1988)  5880-5935)-FH S/B Side (1988)  ier Works  Sheet piling for DN600 watermain diversion work (VO70)  Excavation & DN600 pipe laying (1985)  235-6055)-FH S/B Side (1986)  ier Works  NB51 ID1-3 (0-25m) - Footing & Wall Structure (1986)  125-6300) -FH S/B Side (MTF)  ier Works  Precautionary Measure installation (1985)  NB53 (0-100m) - Sheet piling & Excavation (1985)  NB53 ID2-3 (100-125m), 18nos (1986)  Predrilling (1986)  NB53 ID2-3 (100-125m) - Sheet (1986)  NB53 ID2-3 (100-125m) - Sheet (1986)  NB53 ID2-3 (100-125m) - Sheet (1986)  NB53 (125-180m) - NB production (1985) (125-180m) - NB production (1985) (125-180m) - NB post & panel (1986)	0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0	14 75 90 ) 26 26 60 10 27 21	14 75 90 26 26 60 10 27 21 167	26-Oct-16* 11-Nov-16 20-Oct-16 19-Nov-16 20-Dec-16 02-Dec-16 14-Dec-16 18-Jan-17 20-May-16 A	10-Nov-16 17-Feb-17 13-Feb-17 18-Nov-16 19-Dec-16 10-Mar-17 13-Dec-16 17-Jan-17 18-Feb-17 02-Nov-16	502 502 312 453 453 453 536 536 536 904						
Drainage & F Ch 5880-67 RDZ20160  Noise Barri NB46A (Ch.5 Noise Barri NB03230  NB03240  NB51 (Ch.55 Noise Barri NB02280  NB53 (Ch.61 Noise Barri NB02430  NB02440  NB02450  NB02450  NB02500  NB02500  NB02500  NB02590  NB02600	Road Works  40  Z2 : New TWSR-West D&R Works (lane 1)  er Along Fanling Highway (1988)  5880-5935)-FH S/B Side (1988)  ier Works  Sheet piling for DN600 watermain diversion work (VO70)  Excavation & DN600 pipe laying  335-6055)-FH S/B Side (1988)  ier Works  NB51 ID1-3 (0-25m) - Footing & Wall Structure  125-6300) -FH S/B Side (MTF)  ier Works  Precautionary Measure installation  NB53 (0-100m) - Sheet piling & Excavation  NB53 (0-100m) - Footing & Wall Structure  NB53 ID2-3 (100-125m), 18nos Predrilling  NB53 ID2-3 (100-125m) - Sheet piling & Excavation  NB53 (125-180m) - NB production  NB53 (125-180m) - NB post & panel installation  NB53 (125-180m) - NB post & panel installation  800-6360)-FH S/B Side (MTR)	0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0	14 75 90 ) 26 26 60 10 27 21	14 75 90 26 26 60 10 27 21 167	26-Oct-16* 11-Nov-16 20-Oct-16 19-Nov-16 20-Dec-16 02-Dec-16 14-Dec-16 18-Jan-17 20-May-16 A	10-Nov-16 17-Feb-17 13-Feb-17 18-Nov-16 19-Dec-16 10-Mar-17 13-Dec-16 17-Jan-17 18-Feb-17 02-Nov-16	502 502 312 453 453 453 536 536 536 904						
Drainage & F Ch 5880-67 RDZ20160  Noise Barri NB46A (Ch.5 Noise Barri NB03230 NB03240  NB51 (Ch.59 Noise Barri NB02280  NB53 (Ch.61 Noise Barri NB02440 NB02450 NB02450 NB02450 NB02500	Road Works  40  Z2 : New TWSR-West D&R Works (lane 1)  er Along Fanling Highway (1988)  5880-5935)-FH S/B Side (1988)  ier Works  Sheet piling for DN600 watermain diversion work (VO70)  Excavation & DN600 pipe laying  335-6055)-FH S/B Side (1988)  ier Works  NB51 ID1-3 (0-25m) - Footing & Wall Structure  125-6300) -FH S/B Side (MTF)  ier Works  Precautionary Measure installation  NB53 (0-100m) - Sheet piling & Excavation  NB53 (0-100m) - Footing & Wall Structure  NB53 ID2-3 (100-125m), 18nos Predrilling  NB53 ID2-3 (100-125m) - Sheet piling & Excavation  NB53 (125-180m) - NB production  NB53 (125-180m) - NB post & panel installation  NB53 (125-180m) - NB post & panel installation  800-6360)-FH S/B Side (MTR)	0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0	14 75 90 ) 26 26 60 10 27 21	14 75 90 26 26 60 10 27 21 167	26-Oct-16* 11-Nov-16 20-Oct-16 19-Nov-16 20-Dec-16 02-Dec-16 14-Dec-16 18-Jan-17 20-May-16 A	10-Nov-16 17-Feb-17 13-Feb-17 18-Nov-16 19-Dec-16 10-Mar-17 13-Dec-16 17-Jan-17 18-Feb-17 02-Nov-16	502 502 312 453 453 453 536 536 904 729						
Drainage & F Ch 5880-67 RDZ20160  Noise Barri NB46A (Ch.5 Noise Barri NB03230 NB03240  NB51 (Ch.59 Noise Barri NB02280  NB53 (Ch.61 Noise Barri NB02430  NB02440  NB02450  NB02490  NB02500  NB02500  NB02500  NB02590  NB02590  NB02600  NB02600  NB55 (Ch.63 Noise Barri	Road Works  40  Z2 : New TWSR-West D&R Works (lane 1)  er Along Fanling Highway (1988)  5880-5935)-FH S/B Side (1988)  Sheet piling for DN600 watermain diversion work (VO70)  Excavation & DN600 pipe laying  335-6055)-FH S/B Side (1988)  Frecaution (1988)  NB51 ID1-3 (0-25m) - Footing & Wall Structure  125-6300) -FH S/B Side (MTF)  Frecautionary Measure installation  NB53 (0-100m) - Sheet piling & Excavation  NB53 (0-100m) - Footing & Wall Structure  NB53 ID2-3 (100-125m), 18nos Predrilling  NB53 ID2-3 (100-125m) - Sheet piling - 1 rigs  NB53 ID2-3 (100-125m) - Sheet piling & Excavation  NB53 (125-180m) - NB production  NB53 (125-180m) - NB post & panel installation  300-6360)-FH S/B Side (MTR)	0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0	14 75 90 ) 26 26 60 10 27 21 14 5	14 75 90 26 26 60 10 27 21 167 5	26-Oct-16* 11-Nov-16 20-Oct-16 19-Nov-16 20-Dec-16 02-Dec-16 14-Dec-16 18-Jan-17 20-May-16 A 03-Nov-16	10-Nov-16 17-Feb-17 13-Feb-17 18-Nov-16 19-Dec-16 10-Mar-17 13-Dec-16 17-Jan-17 02-Nov-16 08-Nov-16	502 502 312 453 453 453 536 536 536 729						
Drainage & F Ch 5880-67 RDZ20160  Noise Barri NB46A (Ch.5 Noise Barri NB03230  NB03240  NB51 (Ch.59 Noise Barri NB02280  NB53 (Ch.61 Noise Barri NB02430  NB02440  NB02450  NB02450  NB02500  NB02500  NB02500  NB02500  NB02500  NB02600  NB02600  NB02600  NB55 (Ch.63 Noise Barri NB02640	Road Works  40  Z2 : New TWSR-West D&R Works (lane 1)  er Along Fanling Highway (1988)  5880-5935)-FH S/B Side (1988)  Sheet piling for DN600 watermain diversion work (VO70)  Excavation & DN600 pipe laying  235-6055)-FH S/B Side (1988)  125-6055)-FH S/B Side (1989)  125-6300) -FH S/B Side (1989)  125-6300) -FH S/B Side (1989)  125-6300) -FH S/B Side (MTF)  125-6300) -FH S/B Side (MTF)  126-126-126-126-126-126-126-126-126-126-	0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0	14 75 90 ) 26 26 60 10 27 21 14 5	14 75 90 26 26 60 10 27 21 167 5	26-Oct-16* 11-Nov-16  20-Oct-16  20-Oct-16 19-Nov-16 20-Dec-16 14-Dec-16 18-Jan-17 20-May-16 A 03-Nov-16	10-Nov-16 17-Feb-17 13-Feb-17 18-Nov-16 19-Dec-16 10-Mar-17 13-Dec-16 17-Jan-17 02-Nov-16 08-Nov-16	502 502 502 312 453 453 453 536 536 904 729						
Drainage & F Ch 5880-67 RDZ20160  Noise Barri NB46A (Ch.5 Noise Barri NB03230 NB03240  NB51 (Ch.59 Noise Barri NB02280  NB53 (Ch.61 Noise Barri NB02430  NB02440  NB02450  NB02450  NB02450  NB02500	Road Works  40  Z2 : New TWSR-West D&R Works (lane 1)  er Along Fanling Highway (1880-5935)-FH S/B Side (1980-5935)-FH S/B Side (1980-6935)-FH S/B Sid	0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0	14 75 90 ) 26 26 60 10 27 21 14 5	14 75 90 26 26 60 10 27 21 167 5	26-Oct-16* 11-Nov-16  20-Oct-16  20-Oct-16  19-Nov-16  20-Dec-16  14-Dec-16  18-Jan-17  20-May-16 A  03-Nov-16  07-Nov-14 A  17-Nov-16  15-Jan-16 A	10-Nov-16 17-Feb-17 13-Feb-17 18-Nov-16 19-Dec-16 10-Mar-17 13-Dec-16 17-Jan-17 02-Nov-16 08-Nov-16	502 502 502 312 453 453 453 536 536 904 729 536 536 878						
Drainage & F Ch 5880-67 RDZ20160  Noise Barri NB46A (Ch.5 Noise Barri NB03230 NB03240  NB51 (Ch.59 Noise Barri NB02280  NB53 (Ch.61 Noise Barri NB02440 NB02450 NB02450 NB02450 NB02500 NB02500 NB02500 NB02500 NB02500 NB02600  NB02600  NB02600  NB02600  NB02640 NB02650 NB02660 NB02670	Z2: New TWSR-West D&R Works (lane 1)  er Along Fanling Highway (S880-5935)-FH S/B Side (er Works)  Sheet piling for DN600 watermain diversion work (VO70)  Excavation & DN600 pipe laying (S35-6055)-FH S/B Side (er Works)  NB51 ID1-3 (0-25m) - Footing & Wall Structure (Parameter Works)  Precautionary Measure installation (MB53 (0-100m) - Sheet piling & Excavation (NB53 (0-100m) - Footing & Wall Structure (NB53 ID2-3 (100-125m), 18nos (Predrilling) (NB53 ID2-3 (100-125m) + Sheet piling & Excavation (NB53 (125-180m) - NB production (NB53 (125-180m) - NB production (NB53 (125-180m) - NB production (NB53 (125-180m) - NB post & panel installation (NB55 - Footing & Wall Structure (NB55 - Footing & Wall Structure (NB55 - NB production (NB55 - NB production (NB55 - NB post & panel installation (NB55 - NB post & panel instal	0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0	14 75 90 ) 26 26 60 10 27 21 14 5	14 75 90 26 26 60 10 27 21 167 5 593 50 319	26-Oct-16* 11-Nov-16  20-Oct-16  20-Oct-16  19-Nov-16  20-Dec-16  14-Dec-16  18-Jan-17  20-May-16 A  03-Nov-16  07-Nov-14 A  17-Nov-16  15-Jan-16 A	10-Nov-16 17-Feb-17 13-Feb-17 18-Nov-16 19-Dec-16 10-Mar-17 13-Dec-16 17-Jan-17 02-Nov-16 08-Nov-16 16-Nov-16 17-Jan-17 28-Nov-16	502 502 502 312 453 453 453 536 536 904 729 536 536 878						
Drainage & F Ch 5880-67 RDZ20160  Noise Barri NB46A (Ch.5 Noise Barri NB03230 NB03240  NB51 (Ch.59 Noise Barri NB02280  NB53 (Ch.61 Noise Barri NB02440 NB02450 NB02450 NB02450 NB02500 NB02500 NB02500 NB02500 NB02600  NB02600  NB02600  NB02600  NB055 (Ch.63 Noise Barri NB02640 NB02650 NB02660 NB02670  NB056 (Ch.63	Z2: New TWSR-West D&R Works (lane 1)  er Along Fanling Highway (S880-5935)-FH S/B Side (er Works)  Sheet piling for DN600 watermain diversion work (VO70)  Excavation & DN600 pipe laying (S35-6055)-FH S/B Side (MTF (S680))  er Works  NB51 ID1-3 (0-25m) - Footing & Wall Structure (S760)  Precautionary Measure installation (MTF (S680))  NB53 (0-100m) - Sheet piling & Excavation (NB53 (0-100m) - Footing & Wall Structure (NB53 ID2-3 (100-125m), 18nos (NB53 ID2-3 (100-125m), 18nos (NB53 ID2-3 (100-125m) - Sheet (NB53 ID2-3 (100	0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0	14 75 90 ) 26 26 60 10 27 21 14 5	14 75 90 26 26 60 10 27 21 167 5 593 50 319	26-Oct-16* 11-Nov-16  20-Oct-16  20-Oct-16  19-Nov-16  20-Dec-16  14-Dec-16  18-Jan-17  20-May-16 A  03-Nov-16  07-Nov-14 A  17-Nov-16  15-Jan-16 A	10-Nov-16 17-Feb-17 13-Feb-17 18-Nov-16 19-Dec-16 10-Mar-17 13-Dec-16 17-Jan-17 02-Nov-16 08-Nov-16 16-Nov-16 17-Jan-17 28-Nov-16	502 502 502 312 453 453 453 536 536 904 729 536 536 878						
Drainage & F Ch 5880-67 RDZ20160  Noise Barri NB46A (Ch.5 Noise Barri NB03230 NB03240  NB51 (Ch.59 Noise Barri NB02280  NB53 (Ch.61 Noise Barri NB02440 NB02450 NB02450 NB02450 NB02500 NB02500 NB02500 NB02500 NB02500 NB02600  NB02600  NB02600  NB02600  NB02640 NB02650 NB02660 NB02670	Z2: New TWSR-West D&R Works (lane 1)  er Along Fanling Highway (S880-5935)-FH S/B Side (er Works)  Sheet piling for DN600 watermain diversion work (VO70)  Excavation & DN600 pipe laying (S35-6055)-FH S/B Side (MTF (S680))  er Works  NB51 ID1-3 (0-25m) - Footing & Wall Structure (S760)  Precautionary Measure installation (MTF (S680))  NB53 (0-100m) - Sheet piling & Excavation (NB53 (0-100m) - Footing & Wall Structure (NB53 ID2-3 (100-125m), 18nos (NB53 ID2-3 (100-125m), 18nos (NB53 ID2-3 (100-125m) - Sheet (NB53 ID2-3 (100	0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0	14 75 90 ) 26 26 60 10 27 21 14 5	14 75 90 26 26 60 10 27 21 167 5 593 50 319	26-Oct-16* 11-Nov-16  20-Oct-16  20-Oct-16  19-Nov-16  20-Dec-16  14-Dec-16  18-Jan-17  20-May-16 A  03-Nov-16  07-Nov-14 A  17-Nov-16  15-Jan-16 A	10-Nov-16 17-Feb-17 13-Feb-17 18-Nov-16 19-Dec-16 10-Mar-17 13-Dec-16 17-Jan-17 02-Nov-16 08-Nov-16 16-Nov-16 17-Jan-17 28-Nov-16	502 502 502 312 453 453 453 536 536 536 729 536 536 878 667						
Drainage & F Ch 5880-67 RDZ20160  Noise Barri NB46A (Ch.5 Noise Barri NB03230 NB03240  NB51 (Ch.59 Noise Barri NB02280  NB53 (Ch.61 Noise Barri NB02430  NB02440  NB02450  NB02450  NB02500  NB02500  NB02500  NB02500  NB02500  NB02500  NB02600  NB02600  NB02600  NB55 (Ch.63 Noise Barri NB02640  NB02650  NB02660  NB02670  NB02670  NB56 (Ch.63 Noise Barri NB02730	Z2: New TWSR-West D&R Works (lane 1)  er Along Fanling Highway (S880-5935)-FH S/B Side (er Works)  Sheet piling for DN600 watermain diversion work (VO70)  Excavation & DN600 pipe laying (S35-6055)-FH S/B Side (er Works)  NB51 ID1-3 (0-25m) - Footing & Wall Structure (S25-6300) -FH S/B Side (MTF (INS))  INSS3 (0-100m) - Sheet piling & Excavation (NB53 (0-100m) - Sheet piling & Excavation (NB53 ID2-3 (100-125m), 18nos (Predrilling) (NB53 ID2-3 (100-125m) + Sheet piling & Excavation (NB53 (125-180m) - NB production (NB53 (125-180m) - NB production (NB53 (125-180m) - NB production (NB53 (125-180m) - NB post & panel installation (S00-6360)-FH S/B Side (MTR (INS)) + NB production (NB55 - NB production (NB55 - NB production (NB55 - NB post & panel installation (S00-6400)-FH S/B Side (MTR (INS)) + NB post & panel installation (NB55 - NB post & panel installa	0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0	14 75 90 ) 26 60 10 27 21 14 5 24 50 40 5	14 75 90 26 26 60 10 27 21 167 5 5 593 50 319 5	26-Oct-16* 11-Nov-16  20-Oct-16  20-Oct-16  19-Nov-16  20-Dec-16  02-Dec-16  14-Dec-16  18-Jan-17  20-May-16 A  03-Nov-16  07-Nov-14 A  17-Nov-16  15-Jan-16 A	10-Nov-16 17-Feb-17 13-Feb-17 18-Nov-16 19-Dec-16 10-Mar-17 13-Dec-16 17-Jan-17 02-Nov-16 08-Nov-16 17-Jan-17 28-Nov-16 23-Jan-17	502 502 502 312 453 453 453 536 536 536 904 729 536 878 667						
Drainage & F Ch 5880-67 RDZ20160  Noise Barri NB46A (Ch.5 Noise Barri NB03230 NB03240  NB51 (Ch.55 Noise Barri NB02280  NB53 (Ch.61 Noise Barri NB02440 NB02450 NB02450 NB02500 NB02510 NB02500 NB02510 NB02590 NB02600 NB02600 NB02600 NB02600 NB02600 NB02600 NB02670 NB02670 NB02670 NB02670 NB02670 NB02730 NB02740	Z2: New TWSR-West D&R Works (lane 1)  er Along Fanling Highway (1880-5935)-FH S/B Side (1980-5935)-FH S/B Side (1980-6935)-FH	0%   0%   0%   0%   0%   0%   0%   0%	14 75 90 ) 26 26 60 10 27 21 14 5 5 40 5	14 75 90 26 26 60 10 27 21 167 5 593 50 319 5	26-Oct-16* 11-Nov-16  20-Oct-16  20-Oct-16  19-Nov-16  20-Dec-16  02-Dec-16  14-Dec-16  18-Jan-17  20-May-16 A  03-Nov-16  07-Nov-14 A  17-Nov-16  15-Jan-16 A	10-Nov-16 17-Feb-17 13-Feb-17 18-Nov-16 19-Dec-16 10-Mar-17 13-Dec-16 17-Jan-17 02-Nov-16 08-Nov-16 16-Nov-16 17-Jan-17 28-Nov-16	502 502 502 312 453 453 453 536 536 536 904 729 536 878 667						
Drainage & F Ch 5880-67 RDZ20160  Noise Barri NB46A (Ch.5 Noise Barri NB03230 NB03240  NB51 (Ch.59 Noise Barri NB02280  NB53 (Ch.61 Noise Barri NB02430  NB02440  NB02450  NB02450  NB02500  NB02500  NB02500  NB02500  NB02500  NB02600  NB02600  NB02600  NB02600  NB02600  NB55 (Ch.63 Noise Barri NB02640  NB02650  NB02670  NB02670  NB02670  NB56 (Ch.63 Noise Barri NB02740  NB02740  NB61 (Ch.64	Z2: New TWSR-West D&R Works (lane 1)  er Along Fanling Highway (1880-5935)-FH S/B Side (1980-5935)-FH	0%   0%   0%   0%   0%   0%   0%   0%	14 75 90 ) 26 60 10 27 21 14 5 24 50 40 5	14 75 90 26 26 60 10 27 21 167 5 5 593 50 319 5	26-Oct-16* 11-Nov-16  20-Oct-16  20-Oct-16  19-Nov-16  20-Dec-16  02-Dec-16  14-Dec-16  18-Jan-17  20-May-16 A  03-Nov-16  07-Nov-14 A  17-Nov-16  15-Jan-16 A	10-Nov-16 17-Feb-17 13-Feb-17 18-Nov-16 19-Dec-16 10-Mar-17 13-Dec-16 17-Jan-17 02-Nov-16 08-Nov-16 17-Jan-17 28-Nov-16 23-Jan-17	502 502 502 312 453 453 453 536 536 536 904 729 536 878 667						
Drainage & F Ch 5880-67 RDZ20160  Noise Barri NB46A (Ch.5 Noise Barri NB03230 NB03240  NB51 (Ch.55 Noise Barri NB02280  NB53 (Ch.61 Noise Barri NB02440 NB02450 NB02450 NB02500 NB02510 NB02500 NB02510 NB02590 NB02600 NB02600 NB02600 NB02600 NB02600 NB02600 NB02670 NB02670 NB02670 NB02670 NB02670 NB02730 NB02740	Z2: New TWSR-West D&R Works (lane 1)  er Along Fanling Highway (1880-5935)-FH S/B Side (1980-5935)-FH	0%   0%   0%   0%   0%   0%   0%   0%	14 75 90 ) 26 60 10 27 21 14 5 24 50 40 5	14 75 90 26 26 60 10 27 21 167 5 5 593 50 319 5	26-Oct-16* 11-Nov-16  20-Oct-16  20-Oct-16  19-Nov-16  20-Dec-16  02-Dec-16  14-Dec-16  18-Jan-17  20-May-16 A  03-Nov-16  07-Nov-14 A  17-Nov-16  15-Jan-16 A	10-Nov-16 17-Feb-17 13-Feb-17 18-Nov-16 19-Dec-16 10-Mar-17 13-Dec-16 17-Jan-17 02-Nov-16 08-Nov-16 17-Jan-17 28-Nov-16 23-Jan-17	502 502 502 312 453 453 453 536 536 904 729 536 878 667						
Drainage & F Ch 5880-67 RDZ20160  Noise Barri NB46A (Ch.5 Noise Barri NB03230 NB03240  NB51 (Ch.55 Noise Barri NB02280  NB53 (Ch.61 Noise Barri NB02440 NB02450 NB02450 NB02450 NB02500 NB02500 NB02500 NB02500 NB02600 NB02670 NB02670 NB02660 NB02670 NB02670 NB02670 NB02770 NB02770	Z2: New TWSR-West D&R Works (lane 1)  er Along Fanling Highway (5880-5935)-FH S/B Side (er Works) Sheet piling for DN600 watermain diversion work (VO70) Excavation & DN600 pipe laying (235-6055)-FH S/B Side (er Works) NB51 ID1-3 (0-25m) - Footing & Wall Structure (25-6300) -FH S/B Side (MTF (er Works)) Precautionary Measure installation (NB53 (0-100m) - Sheet piling & Excavation (NB53 (0-100m) - Footing & Wall Structure (NB53 ID2-3 (100-125m), 18nos (NB53 ID2-3 (100-125m), 18nos (NB53 ID2-3 (100-125m) - Sheet (NB53 ID2-3	0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0	14 75 90 ) 26 26 60 10 27 21 14 5 5 40 5 14 5	14 75 90 26 26 60 10 27 21 167 5 5 319 5 257 5	26-Oct-16*  11-Nov-16  20-Oct-16  19-Nov-16  20-Dec-16  14-Dec-16  18-Jan-17  20-May-16 A  17-Nov-16  15-Jan-16 A  18-Jan-17  20-Feb-16 A  03-Nov-16	10-Nov-16 17-Feb-17 13-Feb-17 18-Nov-16 19-Dec-16 10-Mar-17 13-Dec-16 17-Jan-17 02-Nov-16 16-Nov-16 17-Jan-17 28-Nov-16 23-Jan-17	502 502 502 312 453 453 453 536 536 536 536 536 667						
Drainage & F Ch 5880-67 RDZ20160  Noise Barri NB46A (Ch.5 Noise Barri NB03230 NB03240  NB51 (Ch.59 Noise Barri NB02280  NB53 (Ch.61 Noise Barri NB02440 NB02450 NB02450 NB02450 NB02500 NB02600 NB02600 NB55 (Ch.63 Noise Barri NB02640 NB02650 NB02670 NB02670 NB02670 NB02670 NB02740 NB61 (Ch.64 Noise Barri NB02770 NB02780	Z2: New TWSR-West D&R Works (lane 1)  er Along Fanling Highway (1880-5935)-FH S/B Side (1980-5935)-FH S/B Side (1980-6935)-FH	0%   0%   0%   0%   0%   0%   0%   0%	14 75 90 ) 26 60 10 27 21 14 5 24 50 40 5	14 75 90 26 26 60 10 27 21 167 5 5 593 50 319 5 5	26-Oct-16* 11-Nov-16  20-Oct-16  19-Nov-16  20-Dec-16  02-Dec-16  14-Dec-16  18-Jan-17  20-May-16 A  03-Nov-16  15-Jan-16 A  18-Jan-17  20-Feb-16 A  03-Nov-16	10-Nov-16 17-Feb-17 13-Feb-17 18-Nov-16 19-Dec-16 10-Mar-17 13-Dec-16 17-Jan-17 02-Nov-16 08-Nov-16 17-Jan-17 28-Nov-16 23-Jan-17	502 502 502 312 453 453 453 536 536 536 904 729 536 878 667 904 729 628 628 628						
Drainage & F Ch 5880-67 RDZ20160  Noise Barri NB46A (Ch.5 Noise Barri NB03230 NB03240  NB51 (Ch.55 Noise Barri NB02280  NB53 (Ch.61 Noise Barri NB02440 NB02450 NB02450 NB02450 NB02500 NB02500 NB02500 NB02500 NB02600 NB02670 NB02670 NB02660 NB02670 NB02670 NB02670 NB02770 NB02770	Z2: New TWSR-West D&R Works (lane 1)  er Along Fanling Highway (S880-5935)-FH S/B Side (er Works)  Sheet piling for DN600 watermain diversion work (VO70)  Excavation & DN600 pipe laying (S35-6055)-FH S/B Side (er Works)  NB51 ID1-3 (0-25m) - Footing & Wall Structure (Post (North Control of National Contro	0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0	14 75 90 ) 26 26 60 10 27 21 14 5 5 40 5 14 5	14 75 90 26 26 60 10 27 21 167 5 5 319 5 257 5	26-Oct-16*  11-Nov-16  20-Oct-16  19-Nov-16  20-Dec-16  14-Dec-16  18-Jan-17  20-May-16 A  17-Nov-16  15-Jan-16 A  18-Jan-17  20-Feb-16 A  03-Nov-16	10-Nov-16 17-Feb-17 13-Feb-17 18-Nov-16 19-Dec-16 10-Mar-17 13-Dec-16 17-Jan-17 02-Nov-16 16-Nov-16 17-Jan-17 28-Nov-16 23-Jan-17	502 502 502 312 453 453 453 536 536 536 904 729 536 878 667 904 729 628 628 628						
Drainage & F Ch 5880-67 RDZ20160  Noise Barri NB46A (Ch.5 Noise Barri NB03230 NB03240  NB51 (Ch.59 Noise Barri NB02280  NB53 (Ch.61 Noise Barri NB02440 NB02450 NB02450 NB02450 NB02500 NB02600 NB02600 NB55 (Ch.63 Noise Barri NB02640 NB02650 NB02670 NB02670 NB02670 NB02670 NB02740 NB61 (Ch.64 Noise Barri NB02770 NB02780	Z2: New TWSR-West D&R Works (lane 1)  er Along Fanling Highway (1880-5935)-FH S/B Side (1980-5935)-FH S/B Side (1980-6935)-FH	0%   0%   0%   0%   0%   0%   0%   0%	14 75 90 ) 26 60 10 27 21 14 5 24 50 40 5	14 75 90 26 26 60 10 27 21 167 5 5 593 50 319 5 5	26-Oct-16*  11-Nov-16  20-Oct-16  19-Nov-16  20-Dec-16  14-Dec-16  18-Jan-17  20-May-16 A  17-Nov-16  15-Jan-16 A  18-Jan-17  20-Feb-16 A  03-Nov-16  20-Oct-16  10-Nov-16  11-Jan-17	10-Nov-16 17-Feb-17 13-Feb-17 18-Nov-16 19-Dec-16 10-Mar-17 13-Dec-16 17-Jan-17 02-Nov-16 08-Nov-16 17-Jan-17 28-Nov-16 23-Jan-17	502 502 502 312 453 453 453 453 536 536 904 729 536 878 667 904 729 628 628 628 628						
Drainage & F Ch 5880-67 RDZ20160  Noise Barri NB46A (Ch.5 Noise Barri NB03230 NB03240  NB51 (Ch.55 Noise Barri NB02280  NB53 (Ch.61 Noise Barri NB02440 NB02450 NB02450 NB02510 NB02510 NB02590 NB02500 NB02500 NB02600  NB02600  NB02600  NB02600  NB02600  NB55 (Ch.63 Noise Barri NB02640 NB02670  NB02670  NB02670  NB02670  NB02670  NB02770  NB02780  NB02790	Z2: New TWSR-West D&R Works (lane 1)  er Along Fanling Highway (1880-5935)-FH S/B Side (1980-5935)-FH S/B Side (1980-6935)-FH	0%   0%   0%   0%   0%   0%   0%   0%	14 75 90 ) 26 26 60 10 27 21 14 5 5 40 40 5	14 75 90 26 26 60 10 27 21 167 5 5 319 5 257 5	26-Oct-16*  11-Nov-16  20-Oct-16  19-Nov-16  20-Dec-16  14-Dec-16  18-Jan-17  20-May-16 A  17-Nov-16  15-Jan-16 A  18-Jan-17  20-Feb-16 A  03-Nov-16  20-Oct-16  10-Nov-16  11-Jan-17	10-Nov-16 17-Feb-17 13-Feb-17 18-Nov-16 19-Dec-16 10-Mar-17 13-Dec-16 17-Jan-17 02-Nov-16 08-Nov-16 16-Nov-16 23-Jan-17 02-Nov-16 08-Nov-16	502 502 502 312 453 453 453 536 536 536 904 729 536 878 667 904 729 628 628 628 628 790						
Drainage & F Ch 5880-67 RDZ20160  Noise Barri NB46A (Ch.5 Noise Barri NB03230 NB03240  NB51 (Ch.59 Noise Barri NB02280  NB53 (Ch.61 Noise Barri NB02430  NB02440  NB02450  NB02450  NB02500  NB02500  NB02500  NB02500  NB02500  NB02500  NB02600  NB02600  NB02600  NB02670  NB02670  NB02670  NB02670  NB02770  NB02780  NB02790  NB02800	Z2: New TWSR-West D&R Works (lane 1)  er Along Fanling Highway (S880-5935)-FH S/B Side (er Works)  Sheet piling for DN600 watermain diversion work (VO70)  Excavation & DN600 pipe laying (S35-6055)-FH S/B Side (er Works)  NB51 ID1-3 (0-25m) - Footing & Wall Structure (Post (North Core))  Excavation & DN600 pipe laying (MTF)  ier Works  Precautionary Measure installation (Precautionary Measure installation (NB53 (0-100m) - Sheet piling & Excavation (NB53 (D-100m) - Footing & Wall Structure (NB53 ID2-3 (100-125m), 18nos (NB53 ID2-3 (100-125m), 18nos (NB53 ID2-3 (100-125m) - Sheet (NB53 ID2-3 (100-125m) - Sheet (NB53 ID2-3 (100-125m) - NB production (NB53 (125-180m) - NB production (NB53 (125-180m) - NB post & panel installation (NB55 - Footing & Wall Structure (NB55 - Footing & Wall Structure (NB55 - NB production (NB55 - NB production (NB55 - NB production (NB55 - NB post & panel installation (NB56 - NB post & panel installa	0%   0%   0%   0%   0%   0%   0%   0%	14 75 90 90 26 26 60 10 27 21 14 5 5 40 5 18 50 50 45	14 75 90 26 26 60 10 27 21 167 5 5 319 5 257 5	26-Oct-16* 11-Nov-16  20-Oct-16 19-Nov-16 20-Dec-16 02-Dec-16 14-Dec-16 18-Jan-17 20-May-16 A 03-Nov-16  07-Nov-14 A 17-Nov-16 15-Jan-16 A 18-Jan-17  20-Feb-16 A 03-Nov-16	10-Nov-16 17-Feb-17 13-Feb-17 18-Nov-16 19-Dec-16 10-Mar-17 13-Dec-16 17-Jan-17 02-Nov-16 08-Nov-16 17-Jan-17 28-Nov-16 23-Jan-17 02-Nov-16 08-Nov-16	502 502 502 312 453 453 453 536 536 904 729 536 878 667 904 729 628 628 628 628 790 873						



	s Update)(20-Oct-16)					Month Rolling		am					Page 5	of 6 (25-O
ity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float		Oct		2016 Nov		ec	2017 Jan
Z2.KLH.1545	Ramp R2 - Ramp construction (section after VBP6-7 deck)	0%	35	35	04-Nov-16	14-Dec-16	20		Oct		1407		-	Jan
Z2.KLH.1550	Ramp R2 - Steel roof	0%	40	40	12-Nov-16	30-Dec-16	20							
Z2.KLH.1920	Ramp R2 - finishes work	0%	30	30	26-Nov-16	03-Jan-17	14					·		
Bridge Roa	ad Work													
Z2.KLH.2030	Diversion of existing pedestrian to proposed Kiu Lung Hang Vehicular	0%	1	1	04-Jan-17	04-Jan-17	14							0
Z2.KLH.2040	Landscape work of KLHVB	0%	120	120	20-Oct-16	20-Mar-17	626					!		
Lift at TWS	R-W Side													
L01030	Pile test (As Confirmed by ER, No pile test is required)	0%	0	0	20-Oct-16	20-Oct-16	506		l					
L01040	Temp work & Pile cap	0%	45	45	20-Oct-16	10-Dec-16	506	<del>-</del>						
L01050	Lift pit	0%	24	24	12-Dec-16	11-Jan-17	506	<del> </del>				_		
L01060	Lift shaft & roof	0%	52	52	12-Jan-17	21-Mar-17	506							
L01094	Lift submission & ordering period	22.45%	228	294	01-Aug-16 A	02-Aug-17	429							
L01140	CLP Power available (by CLP)	48.3%	213	412		20-May-17		<u> </u>						
Lift at FLH	` , ,	10.070												
LO1180	Earliest date for lift construction	0%	0	0	12-Nov-16		441				◆ Earliest date	e for lift construction	on resume	
L01190	resume Set up & Pile test	0%	30	30	12-Nov-16	16-Dec-16	441							
L01200	Temp work & Pier cap	0%	45	45	17-Dec-16	18-Feb-17	441							
L01300	CLP Power available (by CLP)	44.92%	244	443		20-Jun-17		<u> </u>						
	` ,		<u>-</u>			- 5011 17								
Demolition of Demolition	of Existing Nam Wa Po Footb	nuge												
***	Temporary support installation at existing Fanling Highway	0%	65	65	03-Nov-16	20-Jan-17	0					·		+
Noise Barri	existing Fanling Highway  er Along Fanling Highway	y S/B												
NB62 (Ch.67	745-6910)-FH S/B Side (MTR		ea)									1		
Noise Barri NB03080	ier Works NB62 (0-80m) - Sheet piling &	0%	18	18	20-Oct-16	09-Nov-16	629				·			-
NB03080	Excavation													ļ
	NB62 (0-80m) - Footing & Wall Structure	0%	60	60	10-Nov-16	21-Jan-17								
NB03130	NB62 (80-110m) Under bridge - Sheet piling & Excavation	0%	12	12	10-Nov-16	23-Nov-16								
NB03140	NB62 (80-110m) Under bridge - Footing & Wall Structure	0%	25	25	24-Nov-16	22-Dec-16	651				_			
NB03150	NB62 (80-110m) Under bridge - backfilling	0%	14	14	23-Dec-16	11-Jan-17	672							
NB03160	NB62 (80-110m) Under bridge - NB production	0%	45	45	23-Dec-16	05-Feb-17	809							
NB03180	NB62 (110-170m) - Sheet piling & Excavation	0%	18	18	20-Oct-16	09-Nov-16	628							
NB03190	NB62 (110-170m) - Footing & Wall	0%	60	60	10-Nov-16	21-Jan-17	628					1		
NB70 (Ch.69	Structure 910-6930)-FH S/B Side													
Noise Barri	ier Works													
NB03280	NB70 - NB production	40%	45	75	20-Sep-16 A									
NB03290	NB70- NB post & panel installation	0%	5	5	05-Dec-16	09-Dec-16	702							
	er Zone 2 (NBZ2) (with	in Zone	4) (Ch.	7925	to 8100	)		-						
Bridge Con	struction Yuen Footbridge													
	st/ FL Highway N/B Side Se	ction												
HKY1250	HKYAB3 - pile cap & abutment wall	57.65%	36	85	20-Aug-16 A	30-Nov-16	700	:						
HKY1260	HKYAB3 - Backfilling (~4m)	0%	12	12	01-Dec-16	14-Dec-16	700							
HKY1270	Steel Staircase ready for erection											1	Steel Staircas	se ready for
HKY1273		0%	0	0		14-Dec-16	700	į				14-Dec-16 ◆		
111(112/3	(THFB-TWSR-W side) Erect Stairecase (HKY-TWSR-W	0%	30	0	15-Dec-16	14-Dec-16 21-Jan-17						14-Dec-16 ◆		
	Erect Stairecase (HKY-TWSR-W side)		30	30		21-Jan-17	700					14-Dec-16 ◆		
HKY1440	Erect Stairecase (HKY-TWSR-W side) Remaining Finishes works of HKYFB	0%			15-Dec-16 20-Oct-16		700					14-Dec-16 ◆		
HKY1440	Erect Stairecase (HKY-TWSR-W side) Remaining Finishes works of HKYFB  t FL Highway S/B Side Sect Steel Ramp finishes work	0%	30	30 150	20-Oct-16	21-Jan-17	700					14-Dec-16 ◆		
HKY1440  TWSR-East HKY1870	Erect Stairecase (HKY-TWSR-W side) Remaining Finishes works of HKYFB  t FL Highway S/B Side Sect Steel Ramp finishes work (HKYFB-TWSR-E side)	0% 0% tion	30	30 150	20-Oct-16	21-Jan-17 28-Apr-17	700					14-Dec-16 ◆		
HKY1440  TWSR-East HKY1870  Other Work	Erect Stairecase (HKY-TWSR-W side) Remaining Finishes works of HKYFB  t FL Highway S/B Side Sect Steel Ramp finishes work (HKYFB-TWSR-E side)	0% 0% tion	30	30 150	20-Oct-16	21-Jan-17 28-Apr-17	700					14-Dec-16 ◆		
TWSR-East HKY1870  Other Work Slope Works TWSR-East	Erect Stairecase (HKY-TWSR-W side) Remaining Finishes works of HKYFB  t FL Highway S/B Side Sect Steel Ramp finishes work (HKYFB-TWSR-E side)  (S S t FL Highway S/B Side Sect	0% 0% tion 16.67%	30 150 30	30 150 36	20-Oct-16 13-Oct-16 A	21-Jan-17 28-Apr-17 23-Nov-16	700 628 748					14-Dec-16 ◆		
TWSR-East HKY1870 Other Work Slope Works TWSR-East S1000	Erect Stairecase (HKY-TWSR-W side) Remaining Finishes works of HKYFB <b>t FL Highway S/B Side Sect</b> Steel Ramp finishes work (HKYFB-TWSR-E side)  (SS <b>t FL Highway S/B Side Sect</b> Slope S51-Fill ~3m	0% 0% tion 16.67%	30	30 150	20-Oct-16	21-Jan-17 28-Apr-17	700 628 748					14-Dec-16 ◆		
TWSR-East HKY1870  Other Work Slope Works TWSR-East S1000  CONE 4 (C	Erect Stairecase (HKY-TWSR-W side) Remaining Finishes works of HKYFB  t FL Highway S/B Side Sect Steel Ramp finishes work (HKYFB-TWSR-E side)  ss t FL Highway S/B Side Sect Slope S51-Fill ~3m  h. 7925 to 8700)	0% 0% tion 16.67%	30 150 30	30 150 36	20-Oct-16 13-Oct-16 A	21-Jan-17 28-Apr-17 23-Nov-16	700 628 748					14-Dec-16 ◆		
TWSR-East HKY1870  Other Works Slope Works TWSR-East \$1000  CONE 4 (CI	Erect Stairecase (HKY-TWSR-W side) Remaining Finishes works of HKYFB  t FL Highway S/B Side Sect Steel Ramp finishes work (HKYFB-TWSR-E side)  step Steel Ramp finishes work (HKYFB-TWSR-E side)  step Steel Ramp finishes work (HKYFB-TWSR-E side)  the FL Highway S/B Side Sect Slope S51-Fill ~3m  h. 7925 to 8700)  ster Along Fanling Highway	0% 0% tion 16.67%	30 150 30	30 150 36	20-Oct-16 13-Oct-16 A	21-Jan-17 28-Apr-17 23-Nov-16	700 628 748					14-Dec-16 ◆		
TWSR-East HKY1870  Other Work Slope Works TWSR-East S1000  CONE 4 (CI Noise Barri NB75 (Ch.75	Erect Stairecase (HKY-TWSR-W side) Remaining Finishes works of HKYFB  t FL Highway S/B Side Sect Steel Ramp finishes work (HKYFB-TWSR-E side)  t FL Highway S/B Side Sect Slope S51-Fill ~3m  h. 7925 to 8700)  ter Along Fanling Highway 930-8090)-FH N/B Side	0% 0% tion 16.67%	30 150 30	30 150 36	20-Oct-16 13-Oct-16 A	21-Jan-17 28-Apr-17 23-Nov-16	700 628 748					14-Dec-16 ◆		
TWSR-East HKY1870  Other Works Slope Works TWSR-East S1000  CONE 4 (CI	Erect Stairecase (HKY-TWSR-W side) Remaining Finishes works of HKYFB  t FL Highway S/B Side Sect Steel Ramp finishes work (HKYFB-TWSR-E side)  t FL Highway S/B Side Sect Slope S51-Fill ~3m  h. 7925 to 8700)  ter Along Fanling Highway 930-8090)-FH N/B Side	0% 0% tion 16.67%	30 150 30	30 150 36	20-Oct-16 13-Oct-16 A	21-Jan-17 28-Apr-17 23-Nov-16	700 628 748					14-Dec-16 ◆		
TWSR-East HKY1870  Other Work Slope Works TWSR-East S1000  CONE 4 (CI Noise Barri NB75 (Ch.75 Noise Barri	Erect Stairecase (HKY-TWSR-W side) Remaining Finishes works of HKYFB  t FL Highway S/B Side Sect Steel Ramp finishes work (HKYFB-TWSR-E side)  ss t FL Highway S/B Side Sect Slope S51-Fill ~3m  h. 7925 to 8700) er Along Fanling Highway 930-8090)-FH N/B Side ier Works NB75 - Pre-drilling (Ch7930-7990) NB75 - piling (NB75/01-05, 0.19m	0% 0% tion 16.67%	30 150 30 40	30 150 36	20-Oct-16 A	21-Jan-17 28-Apr-17 23-Nov-16	700 628 748 642					14-Dec-16 ◆		
TWSR-East HKY1870  Other Work Slope Works TWSR-East S1000  CONE 4 (CI Noise Barri NB75 (Ch.79 Noise Barri NB4040	Erect Stairecase (HKY-TWSR-W side) Remaining Finishes works of HKYFB  t FL Highway S/B Side Sect Steel Ramp finishes work (HKYFB-TWSR-E side)  t FL Highway S/B Side Sect Slope S51-Fill ~3m  h. 7925 to 8700) ter Along Fanling Highway 930-8090)-FH N/B Side ier Works  NB75 - Pre-drilling (Ch7930-7990)  NB75 - Pre-drilling (NB75/01-05, 0.19m -24no) NB75 - Pre-drilling	0% 0% tion 16.67% tion 0%	30 150 30 40	30 150 36 40	20-Oct-16 A  13-Oct-16 A  20-Oct-16	21-Jan-17 28-Apr-17 23-Nov-16 05-Dec-16	700 628 748 642 68 68					14-Dec-16 ◆		
TWSR-East HKY1870  Other Work Slope Works TWSR-East S1000  ONE 4 (Cl Noise Barri NB75 (Ch.75) Noise Barri NB4040  NB4050	Erect Stairecase (HKY-TWSR-W side) Remaining Finishes works of HKYFB  t FL Highway S/B Side Sect Steel Ramp finishes work (HKYFB-TWSR-E side)  ss t FL Highway S/B Side Sect Slope S51-Fill ~3m  h. 7925 to 8700) ter Along Fanling Highway 930-8090)-FH N/B Side ier Works NB75 -Pre-drilling (Ch7930-7990)  NB75 - piling (NB75/01-05, 0.19m -24no)	0% 0% tion 16.67% tion 0%	30 150 30 40 24 48	30 150 36 40 24 48	20-Oct-16 A  20-Oct-16 A  20-Oct-16  11-Nov-16  09-Dec-16	21-Jan-17 28-Apr-17 23-Nov-16 05-Dec-16 08-Dec-16 14-Feb-17	700 628 748 642 68 68 181					14-Dec-16 ◆		
HKY1440  TWSR-East HKY1870  Other Work Slope Works TWSR-East S1000  CONE 4 (C. Noise Barri NB75 (Ch.75 Noise Barri NB4040  NB4050  NB4100  NB4160	Erect Stairecase (HKY-TWSR-W side) Remaining Finishes works of HKYFB  t FL Highway S/B Side Sect Steel Ramp finishes work (HKYFB-TWSR-E side)  SS  t FL Highway S/B Side Sect Slope S51-Fill ~3m  h. 7925 to 8700) er Along Fanling Highway 930-8090)-FH N/B Side ier Works NB75 -Pre-drilling (Ch7930-7990)  NB75 - piling (NB75/01-05, 0.19m -24no) NB75 -Pre-drilling (Ch7990-8000)-(HKY-P1) & G34 NB75 -Pre-drilling (Ch8000-8050)	0% 0% tion 16.67%  tion 0% 0% 0% 0%	30 150 30 40 24 48 24	30 150 36 40 24 48 24	20-Oct-16 A  13-Oct-16 A  20-Oct-16  11-Nov-16  09-Dec-16	21-Jan-17 28-Apr-17 23-Nov-16 05-Dec-16 08-Dec-16 14-Feb-17 09-Jan-17	700 628 748 642 68 68 181					14-Dec-16 ◆		
HKY1440  TWSR-East HKY1870  Other Work Slope Works TWSR-East S1000  CONE 4 (C. Noise Barri NB75 (Ch.75 Noise Barri NB4040  NB4050  NB4100  NB4160	Erect Stairecase (HKY-TWSR-W side) Remaining Finishes works of HKYFB  t FL Highway S/B Side Sect Steel Ramp finishes work (HKYFB-TWSR-E side)  (S  t FL Highway S/B Side Sect Slope S51-Fill ~3m  h. 7925 to 8700)  fer Along Fanling Highway 930-8090)-FH N/B Side  ier Works  NB75-Pre-drilling (Ch7930-7990)  NB75 - piling (NB75/01-05, 0.19m -24no)  NB75 - Pre-drilling (Ch7990-8000)-(HKY-P1) & G34  NB75 - Pre-drilling (Ch8000-8050)  090-8450)-FH N/B Side  ier Works	0% 0% tion 16.67%  tion 0% 0% 0% 0%	30 150 30 40 24 48 24	30 150 36 40 24 48 24	20-Oct-16 A  13-Oct-16 A  20-Oct-16  11-Nov-16  09-Dec-16	21-Jan-17 28-Apr-17 23-Nov-16 05-Dec-16 08-Dec-16 14-Feb-17 09-Jan-17	700 628 748 642 68 68 181							
HKY1440  TWSR-East HKY1870  Other Work Slope Works TWSR-East S1000  CONE 4 (Cl. 1986) NB75 (Ch.79 Noise Barri NB75 (Ch.79 Noise Barri NB4040 NB4050 NB4100 NB4160  NB77 (Ch.80	Erect Stairecase (HKY-TWSR-W side) Remaining Finishes works of HKYFB  t FL Highway S/B Side Sect Steel Ramp finishes work (HKYFB-TWSR-E side)  S  t FL Highway S/B Side Sect Slope S51-Fill ~3m  h. 7925 to 8700)  er Along Fanling Highway 930-8090)-FH N/B Side  ier Works  NB75 -Pre-drilling (Ch7930-7990)  NB75 - piling (NB75/01-05, 0.19m -24no) NB75 -Pre-drilling (Ch7990-8000)-(HKY-P1) & G34 NB75 -Pre-drilling (Ch8000-8050)	0% 0% tion 16.67%  tion 0% 0% 0% 0%	30 150 30 40 24 48 24	30 150 36 40 24 48 24 48	20-Oct-16 A  13-Oct-16 A  20-Oct-16  11-Nov-16  09-Dec-16	21-Jan-17 28-Apr-17 23-Nov-16 05-Dec-16 08-Dec-16 14-Feb-17 09-Jan-17	700 628 748 642 68 68 181				◆ TTA for FH N	14-Dec-16 ◆		
HKY1440  TWSR-East HKY1870  Other Work Slope Works TWSR-East S1000  CONE 4 (CI Noise Barri NB75 (Ch.79 Noise Barri NB4040 NB4050 NB4100 NB4160  NB77 (Ch.80 Noise Barri	Erect Stairecase (HKY-TWSR-W side) Remaining Finishes works of HKYFB  t FL Highway S/B Side Sect Steel Ramp finishes work (HKYFB-TWSR-E side)  (S  t FL Highway S/B Side Sect Slope S51-Fill ~3m  h. 7925 to 8700)  fer Along Fanling Highway 930-8090)-FH N/B Side  ier Works  NB75-Pre-drilling (Ch7930-7990)  NB75 - piling (NB75/01-05, 0.19m -24no)  NB75 - Pre-drilling (Ch7990-8000)-(HKY-P1) & G34  NB75 - Pre-drilling (Ch8000-8050)  090-8450)-FH N/B Side  ier Works	0% 0% tion 16.67%  tion 0% 0% 0% 0% 0%	30 150 30 40 24 48 24 48	30 150 36 40 24 48 24 48	20-Oct-16 A  13-Oct-16 A  20-Oct-16  11-Nov-16  09-Dec-16  09-Dec-16	21-Jan-17 28-Apr-17 23-Nov-16 05-Dec-16 08-Dec-16 14-Feb-17 09-Jan-17	700 628 748 642 68 68 68 181 68				◆ TTA for FH N			
TWSR-East HKY1870  Other Work Slope Works TWSR-East S1000  CONE 4 (C. Noise Barri NB75 (Ch.75 Noise Barri NB4040 NB4050 NB4100 NB4160  NB77 (Ch.80 Noise Barri NB77 (Ch.80 Noise Barri NB4285	Erect Stairecase (HKY-TWSR-W side) Remaining Finishes works of HKYFB  t FL Highway S/B Side Sect Steel Ramp finishes work (HKYFB-TWSR-E side)  (S  t FL Highway S/B Side Sect Slope S51-Fill ~3m  h. 7925 to 8700)  fer Along Fanling Highway 930-8090)-FH N/B Side  ier Works  NB75 - Pre-drilling (Ch7930-7990)  NB75 - Pre-drilling (Ch7930-7990)  NB75 - Pre-drilling (Ch8000-8050)  090-8450)-FH N/B Side  ier Works  TTA for FH N/B (Stage 6) start  NB77 - Pre-drilling (Ch8090-8190)  NB77 - piling (NB77/01-08, 0.19m	0% 0% tion 16.67%  tion 0%  y N/B  0% 0% 0% 0%	30 150 30 40 24 48 24 48	30 150 36 40 24 48 24 48	20-Oct-16 A  13-Oct-16 A  20-Oct-16  11-Nov-16  09-Dec-16  09-Dec-16  11-Nov-16	21-Jan-17 28-Apr-17 23-Nov-16 05-Dec-16 08-Dec-16 14-Feb-17 09-Jan-17	700 628 748 642 68 68 181 68				◆ TTA for FH N			
HKY1440  TWSR-East HKY1870  Other Work Slope Works TWSR-East S1000  CONE 4 (CI Noise Barri NB75 (Ch.75 Noise Barri NB4040  NB4050  NB4100  NB4160  NB77 (Ch.80 Noise Barri NB75 (Ch.80 Noise Barri NB4285  NB4290	Erect Stairecase (HKY-TWSR-W side) Remaining Finishes works of HKYFB  t FL Highway S/B Side Sect Steel Ramp finishes work (HKYFB-TWSR-E side)  (S  t FL Highway S/B Side Sect Slope S51-Fill ~3m  h. 7925 to 8700)  ter Along Fanling Highway 930-8090)-FH N/B Side ier Works  NB75 - Pre-drilling (Ch7930-7990)  NB75 - Pre-drilling (Ch7930-7990)  NB75 - Pre-drilling (Ch8000-8050)  090-8450)-FH N/B Side ier Works  TTA for FH N/B (Stage 6) start  NB77 - Pre-drilling (Ch8090-8190)	0% 0% tion 16.67%  tion 0% 0% 0% 0% 0% 0% 0%	30 150 30 40 24 48 24 48	30 150 36 40 24 48 24 48 0 24	20-Oct-16 A  13-Oct-16 A  20-Oct-16 A  11-Nov-16 O9-Dec-16 O9-Dec-16 O9-Dec-16 11-Nov-16 18-Nov-16	21-Jan-17 28-Apr-17 23-Nov-16 05-Dec-16 08-Dec-16 14-Feb-17 09-Jan-17 14-Feb-17	700 628 748 642 68 68 181 68 7 1				◆ TTA for FH N			
HKY1440  TWSR-East HKY1870  Other Work Slope Works TWSR-East \$1000  CONE 4 (Cl. Noise Barri NB75 (Ch.75 Noise Barri NB4040  NB4050  NB4100  NB4160  NB77 (Ch.80 Noise Barri NB75 (Ch.80 Noise Barri NB4285  NB4290  NB4300	Erect Stairecase (HKY-TWSR-W side) Remaining Finishes works of HKYFB  t FL Highway S/B Side Sect Steel Ramp finishes work (HKYFB-TWSR-E side)  SS  t FL Highway S/B Side Sect Slope S51-Fill ~3m  h. 7925 to 8700)  er Along Fanling Highway 930-8090)-FH N/B Side ier Works NB75 -Pre-drilling (Ch7930-7990)  NB75 - piling (NB75/01-05, 0.19m -24no) NB75 -Pre-drilling (Ch8000-8050)  090-8450)-FH N/B Side ier Works  TTA for FH N/B (Stage 6) start NB77 -Pre-drilling (Ch8090-8190)  NB77 - piling (NB77/01-08, 0.19m -34no)	0% 0% tion 16.67%  16.67%   y N/B  0% 0% 0% 0% 0%	30 150 30 40 24 48 24 48 24 48 68	30 150 36 40 24 48 24 48 0 24 68	20-Oct-16 A  13-Oct-16 A  20-Oct-16 A  20-Oct-16  09-Dec-16  09-Dec-16  09-Dec-16  11-Nov-16  18-Nov-16  05-Dec-16	21-Jan-17 28-Apr-17 23-Nov-16 05-Dec-16 14-Feb-17 09-Jan-17 14-Feb-17	700 628 748 642 68 68 181 68 7 1 1 21				◆ TTA for FH N			
HKY1440  TWSR-East HKY1870  Other Work Slope Works TWSR-East S1000  CONE 4 (CI Noise Barri NB75 (Ch.75 Noise Barri NB4040 NB4100 NB4160  NB77 (Ch.80 Noise Barri NB4285 NB4290 NB4350 NB4350 NB4350 NB4410	Erect Stairecase (HKY-TWSR-W side) Remaining Finishes works of HKYFB  t FL Highway S/B Side Sect Steel Ramp finishes work (HKYFB-TWSR-E side)  (S  t FL Highway S/B Side Sect Slope S51-Fill ~3m  h. 7925 to 8700)  fer Along Fanling Highway 930-8090)-FH N/B Side  ier Works  NB75 - Pre-drilling (Ch7930-7990)  NB75 - Pre-drilling (Ch7930-7990)  NB75 - Pre-drilling (Ch8000-8050)  090-8450)-FH N/B Side  ier Works  TTA for FH N/B (Stage 6) start  NB77 - Pre-drilling (Ch8090-8190)  NB77 - Pre-drilling (Ch8190-8290)  NB77 - Pre-drilling (Ch8190-8290)  NB77 - Pre-drilling (Ch8290-8390)	0% 0% tion 16.67%  16.67%   y N/B  0% 0% 0% 0% 0% 0% 0%	30 150 30 40 24 48 24 48 24 68 72	30 150 36 40 24 48 24 48 0 24 68 72	20-Oct-16 A  13-Oct-16 A  20-Oct-16 A  20-Oct-16  11-Nov-16  09-Dec-16  09-Dec-16  11-Nov-16  18-Nov-16  18-Nov-16	21-Jan-17 28-Apr-17 23-Nov-16 05-Dec-16 08-Dec-16 14-Feb-17 09-Jan-17 14-Feb-17	700 628 748 642 68 68 181 68 7 1 1 21				◆ TTA for FH N			
HKY1440  TWSR-East HKY1870  Other Work Slope Works TWSR-East S1000  CONE 4 (Cl Noise Barri NB75 (Ch.75 Noise Barri NB4040 NB4050 NB4100 NB4160  NB77 (Ch.80 Noise Barri NB4285 NB4290 NB4300 NB4350 NB4350 NB4410  Bridge Con	Erect Stairecase (HKY-TWSR-W side) Remaining Finishes works of HKYFB  t FL Highway S/B Side Sect Steel Ramp finishes work (HKYFB-TWSR-E side)  (S  t FL Highway S/B Side Sect Slope S51-Fill ~3m  h. 7925 to 8700)  er Along Fanling Highway 930-8090)-FH N/B Side ier Works  NB75 - Pre-drilling (Ch7930-7990)  NB75 - Pre-drilling (Ch7930-7990)  NB75 - Pre-drilling (Ch8000-8050)  090-8450)-FH N/B Side ier Works  TTA for FH N/B (Stage 6) start  NB77 - Pre-drilling (Ch8090-8190)  NB77 - Pre-drilling (Ch8190-8290)  NB77 - Pre-drilling (Ch8190-8290)  NB77 - Pre-drilling (Ch8290-8390)	0% 0% tion 16.67%  16.67%   tion 0% 0% 0% 0% 0% 0% 0% 0% 0%	30 150 30 40 24 48 24 48 24 68 72	30 150 36 40 24 48 24 48 0 24 68 72	20-Oct-16 A  13-Oct-16 A  20-Oct-16 A  20-Oct-16  11-Nov-16  09-Dec-16  09-Dec-16  11-Nov-16  18-Nov-16  18-Nov-16	21-Jan-17 28-Apr-17 23-Nov-16 05-Dec-16 08-Dec-16 14-Feb-17 09-Jan-17 14-Feb-17	700 628 748 642 68 68 181 68 7 1 1 21				◆ TTA for FH N			
HKY1440  TWSR-East HKY1870  Other Work Slope Works TWSR-East S1000  CONE 4 (Cl Noise Barri NB75 (Ch.75 Noise Barri NB4040 NB4050 NB4100 NB4160  NB77 (Ch.80 Noise Barri NB4285 NB4290 NB4300 NB4350 NB4350 NB4410  Bridge Con	Erect Stairecase (HKY-TWSR-W side) Remaining Finishes works of HKYFB  t FL Highway S/B Side Sect Steel Ramp finishes work (HKYFB-TWSR-E side)  (S  t FL Highway S/B Side Sect Slope S51-Fill ~3m  h. 7925 to 8700)  er Along Fanling Highway 930-8090)-FH N/B Side ier Works  NB75 - Pre-drilling (Ch7930-7990)  NB75 - Piling (NB75/01-05, 0.19m -24no)  NB75 - Pre-drilling (Ch8000-8050)  090-8450)-FH N/B Side ier Works  TTA for FH N/B (Stage 6) start  NB77 - Pre-drilling (Ch8090-8190)  NB77 - Pre-drilling (Ch8090-8190)  NB77 - Pre-drilling (Ch8190-8290)  NB77 - Pre-drilling (Ch8290-8390)  ISTRUCTION  P Shek Pedstrian & Cycle Bri	0% 0% tion 16.67%  16.67%   y N/B  0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0%	30 150 30 40 24 48 24 48 24 68 72	30 150 36 40 24 48 24 48 0 24 68 72	20-Oct-16 A  13-Oct-16 A  20-Oct-16 A  20-Oct-16  11-Nov-16  09-Dec-16  09-Dec-16  11-Nov-16  18-Nov-16  18-Nov-16	21-Jan-17 28-Apr-17 23-Nov-16 05-Dec-16 08-Dec-16 14-Feb-17 09-Jan-17 14-Feb-17	700 628 748 642 68 68 181 68 7 1 1 21				◆ TTA for FH N			
HKY1440  TWSR-East HKY1870  Other Work Slope Works TWSR-East S1000  CONE 4 (CI Noise Barri NB75 (Ch.75 Noise Barri NB4040  NB4050  NB4100  NB4160  NB77 (Ch.80 Noise Barri NB4285  NB4290  NB4300  NB4350  NB4310  NB4350  NB4410  Bridge Con New Wo Hoj	Erect Stairecase (HKY-TWSR-W side) Remaining Finishes works of HKYFB  t FL Highway S/B Side Sect Steel Ramp finishes work (HKYFB-TWSR-E side)  (S  t FL Highway S/B Side Sect Slope S51-Fill ~3m  h. 7925 to 8700)  er Along Fanling Highway 930-8090)-FH N/B Side ier Works  NB75 - Pre-drilling (Ch7930-7990)  NB75 - Pre-drilling (Ch7930-7990)  NB75 - Pre-drilling (Ch8000-8050)  090-8450)-FH N/B Side ier Works  TTA for FH N/B (Stage 6) start  NB77 - Pre-drilling (Ch8090-8190)  NB77 - Pre-drilling (Ch8190-8290)  NB77 - Pre-drilling (Ch8190-8290)  NB77 - Pre-drilling (Ch8290-8390)	0% 0% tion 16.67%  16.67%   y N/B  0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0%	30 150 30 40 24 48 24 48 24 68 72	30 150 36 40 24 48 24 48 0 24 68 72 60	20-Oct-16 A  13-Oct-16 A  20-Oct-16 A  20-Oct-16  11-Nov-16  09-Dec-16  09-Dec-16  11-Nov-16  18-Nov-16  18-Nov-16	21-Jan-17 28-Apr-17 23-Nov-16 05-Dec-16 08-Dec-16 14-Feb-17 09-Jan-17 14-Feb-17	700 628 748 642 68 68 181 68 7 1 1 21 15				◆ TTA for FH N			
HKY1440  TWSR-East HKY1870  Other Work Slope Works TWSR-East S1000  CONE 4 (CINOISE BARTINB75 (Ch.75) Noise BARTINB4040  NB4050  NB4100  NB4160  NB77 (Ch.80) NB4160  NB77 (Ch.80) NB4285  NB4290  NB4300  NB4350  NB4350  NB43100  NB4350  TWSR-Wes	Erect Stairecase (HKY-TWSR-W side) Remaining Finishes works of HKYFB  It FL Highway S/B Side Sect Steel Ramp finishes work (HKYFB-TWSR-E side)  It FL Highway S/B Side Sect Steel Ramp finishes work (HKYFB-TWSR-E side)  It FL Highway S/B Side Sect Slope S51-Fill ~3m  In 7925 to 8700) It FL Highway S/B Side Sect Slope S51-Fill ~3m  In 7925 to 8700) It FL Highway S/B Side Sect Slope S51-Fill ~3m  In 7925 to 8700) It FL Highway S/B Side Sect Slope S51-Fill ~3m  In 7925 to 8700) It FL Highway S/B Side Sect Slope S51-Fill ~3m  In 7925 to 8700) It FL Highway S/B Side Sect Slope S51-Fill ~3m  In 7925 to 8700) It FL Highway N/B Side Sect Steel Ramp Side Sect Ste	0% 0% 16.67% 16.67%  tion 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0%	30 150 30 40 24 48 24 48 24 68 72 60	30 150 36 40 24 48 24 48 72 60	20-Oct-16 A  13-Oct-16 A  20-Oct-16 A  20-Oct-16  11-Nov-16  09-Dec-16  09-Dec-16  11-Nov-16  18-Nov-16  18-Nov-16  16-Dec-16	21-Jan-17 28-Apr-17 23-Nov-16 05-Dec-16 08-Dec-16 14-Feb-17 09-Jan-17 14-Feb-17 15-Dec-16 04-Mar-17 21-Feb-17 07-Mar-17	700 628 748 642 68 68 181 68 7 1 1 21 15					/B (Stage 6) start		
HKY1440  TWSR-East HKY1870  Other Work Slope Works TWSR-East S1000  CONE 4 (Cl Noise Barri NB75 (Ch.75 Noise Barri NB4040 NB4100 NB4160  NB77 (Ch.80 Noise Barri NB4285 NB4290 NB4350 NB4350 NB4350 NB4410  Bridge Con New Wo Hop General WHS1120	Erect Stairecase (HKY-TWSR-W side) Remaining Finishes works of HKYFB  t FL Highway S/B Side Sect Steel Ramp finishes work (HKYFB-TWSR-E side)  (S  5  t FL Highway S/B Side Sect Slope S51-Fill ~3m  h. 7925 to 8700)  fer Along Fanling Highway 930-8090)-FH N/B Side ier Works  NB75 - Pre-drilling (Ch7930-7990)  NB75 - Pre-drilling (Ch7930-7990)  NB75 - Pre-drilling (Ch8000-8050)  O90-8450)-FH N/B Side ier Works  TTA for FH N/B (Stage 6) start  NB77 - Pre-drilling (Ch8090-8190)  NB77 - Pre-drilling (Ch8190-8290)  NB77 - Pre-drilling (Ch8290-8390)  NB77 - Pre-drilling (Ch8290-8390)  Istruction  Diversion of existing pedestrian from existing to proposed footbrdige	0% 0% 16.67% 16.67%  19 N/B  0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0%	30 150 30 40 24 48 24 48 24 68 72 60	30 150 36 40 24 48 24 48 72 60	20-Oct-16 A  13-Oct-16 A  20-Oct-16 A  20-Oct-16  11-Nov-16  09-Dec-16  09-Dec-16  11-Nov-16  18-Nov-16  18-Nov-16  16-Dec-16	21-Jan-17 28-Apr-17 23-Nov-16 05-Dec-16 08-Dec-16 14-Feb-17 09-Jan-17 14-Feb-17 15-Dec-16 04-Mar-17 21-Feb-17	700 628 748 642 68 68 181 68 7 1 1 21 15			18	◆ TTA for FH N	/B (Stage 6) start	n existing ram	p to new ran

Activity Name	D 0/						am					
	Dur. % Complete	Rem. Duration	Original		Finish	Total Float			2016			2
								Oct	Nov		Dec	
Bridge Structure complete (WHSB-Cross fanling highway)	0%	0	0		18-Nov-16	14			18-Nov-16 ◆ Br	ridge Struct	ure complete (WH	SB-Cross fan
f Existing Wo Hop Shek Ped		ycle Brid	lge									
st/ FL Highway N/B Side Sec		0.5	2.5	10.11 10	17.5 10				· <u></u>		<u></u>	
Install Temp support to remove existing ramp	0%	25	25		17-Dec-16							
Remove existing ramp for 2nd half new ramp construction	0%	35	35	19-Dec-16	08-Feb-17	294						
Demolish existing WHS footbridge	0%	30	30	21-Nov-16	24-Dec-16	555			_			
	0%	30	30	28-Dec-16	09-Feb-17	555						
	7.5%	37	40	17-Oct-16 A	01-Dec-16	465						
demolition												
		60	60	02-Dec-16	21-reb-17	465						
									<u>.</u> <u>.</u>	<u> </u>		
Demolish existing WHS Footbridge abutment wall at W77A	0%	20	20	21-Nov-16	13-Dec-16	14			_			
Construction												
Road Works							1					
		450	450	00.0-+40	00 4== 47	200						
(Ch7925-8050)(SA346) - remaining	0%	150	150	20-Oct-16	28-Apr-17	386				į.		
6A Construction												
all W76A												
FL Highway S/B Side Sect		450	450	00.0-+40	00 4 47	470						
road	0%	150	150	20-Oct-16	28-Apr-17	4/8				- 1		
hway Construction												
Road Works												
		1.45	1 1 E	20 Oct 16	22 Apr 17	200						
(Ch7925-8000)(SA346) (after HKY	0%	145	145		·							
Remove FH central barrier & road	57.78%	19	45	17-Sep-16 A	10-Nov-16	1						
TTA for FH N/B Lane 1, 2, 3	0%	6	6	11-Nov-16	17-Nov-16	1						
, ,	0%	68	68	18-Nov-16	16-Feb-17	150						
(Ch7925-8600)												
Temp Shoring & Excavation	ow 1	45	45	14-Dec-16	15-Feb-17	14						
Base slab & Wall (3-7m high)-	0%	90	90	16-Jan-17	15-May-17	11						
	U /0		90	10-Jan-17	I J-IVIAV- I I	14	į					
RW77A (Ch.0-20)												
RW77A (Ch.0-20) Base slab & Wall (0-3m high)-	47.54%	32	61	13-Sep-16 A						-		
RW77A (Ch.0-20)  Base slab & Wall (0-3m high)- RW77A (Ch.92-120)  Backfilling (0-3m) - RW77A	47.54%		61	·		24						
RW77A (Ch.0-20) Base slab & Wall (0-3m high)- RW77A (Ch.92-120)		32		26-Nov-16	25-Nov-16	24						
RW77A (Ch.0-20)  Base slab & Wall (0-3m high)- RW77A (Ch.92-120)  Backfilling (0-3m) - RW77A (Ch.92-120)  CLP 132kV cable diversion	0%	32 30	30	26-Nov-16	25-Nov-16 03-Jan-17	24						
RW77A (Ch.0-20)  Base slab & Wall (0-3m high)- RW77A (Ch.92-120)  Backfilling (0-3m) - RW77A (Ch.92-120)  CLP 132kV cable diversion	0%	32 30	30	26-Nov-16	25-Nov-16 03-Jan-17	24						
RW77A (Ch.0-20)  Base slab & Wall (0-3m high)- RW77A (Ch.92-120)  Backfilling (0-3m) - RW77A (Ch.92-120)  CLP 132kV cable diversion	0%	32 30	30	26-Nov-16	25-Nov-16 03-Jan-17	24 24 29						
RW77A (Ch.0-20)  Base slab & Wall (0-3m high)- RW77A (Ch.92-120)  Backfilling (0-3m) - RW77A (Ch.92-120)  CLP 132kV cable diversion  all W77B  t FL Highway S/B Side Sect  Base slab & Wall (0-3m high)- RW77B (Ch 0-23)	0% 0%	32 30 54 60	30 54 60	26-Nov-16 26-Nov-16 20-Oct-16	25-Nov-16 03-Jan-17 08-Feb-17	24 24 29 76						
RW77A (Ch.0-20)  Base slab & Wall (0-3m high)- RW77A (Ch.92-120)  Backfilling (0-3m) - RW77A (Ch.92-120)  CLP 132kV cable diversion  all W77B  t FL Highway S/B Side Sect  Base slab & Wall (0-3m high)- RW77B (Ch 0-23)  Backfilling (0-3m) - RW77B (Ch 0-23)	0% 0% tion 0%	32 30 54 60 30	30 54 60 30	26-Nov-16 26-Nov-16 20-Oct-16 31-Dec-16	25-Nov-16 03-Jan-17 08-Feb-17 30-Dec-16 13-Feb-17	24 24 29 76 76						
RW77A (Ch.0-20)  Base slab & Wall (0-3m high)- RW77A (Ch.92-120)  Backfilling (0-3m) - RW77A (Ch.92-120)  CLP 132kV cable diversion  all W77B  t FL Highway S/B Side Sect  Base slab & Wall (0-3m high)- RW77B (Ch 0-23)  Backfilling (0-3m) - RW77B (Ch	0% 0%	32 30 54 60	30 54 60	26-Nov-16 26-Nov-16 20-Oct-16	25-Nov-16 03-Jan-17 08-Feb-17 30-Dec-16 13-Feb-17	24 24 29 76 76						
RW77A (Ch.0-20)  Base slab & Wall (0-3m high)- RW77A (Ch.92-120)  Backfilling (0-3m) - RW77A (Ch.92-120)  CLP 132kV cable diversion  all W77B  **FL Highway S/B Side Sect*  Base slab & Wall (0-3m high)- RW77B (Ch 0-23)  Backfilling (0-3m) - RW77B (Ch 0-23)  Temp Shoring & Excavation  Base slab & Wall (3-4m high)-	0% 0% tion 0%	32 30 54 60 30	30 54 60 30	26-Nov-16 26-Nov-16 20-Oct-16 31-Dec-16	25-Nov-16 03-Jan-17 08-Feb-17 30-Dec-16 13-Feb-17 12-Nov-16	24 24 29 76 76 180						
RW77A (Ch.0-20)  Base slab & Wall (0-3m high)- RW77A (Ch.92-120)  Backfilling (0-3m) - RW77A (Ch.92-120)  CLP 132kV cable diversion  all W77B  t FL Highway S/B Side Sect  Base slab & Wall (0-3m high)- RW77B (Ch 0-23)  Backfilling (0-3m) - RW77B (Ch 0-23)  Temp Shoring & Excavation  Base slab & Wall (3-4m high)- RW77B (Ch.23-75)	0% 0% tion 0% 0%	32 30 54 60 30 21	30 54 60 30 210	26-Nov-16 26-Nov-16 20-Oct-16 31-Dec-16 01-Mar-16 A	25-Nov-16 03-Jan-17 08-Feb-17 30-Dec-16 13-Feb-17 12-Nov-16	24 24 29 76 76 180						
RW77A (Ch.0-20)  Base slab & Wall (0-3m high)- RW77A (Ch.92-120)  Backfilling (0-3m) - RW77A (Ch.92-120)  CLP 132kV cable diversion  all W77B  **FL Highway S/B Side Sect*  Base slab & Wall (0-3m high)- RW77B (Ch 0-23)  Backfilling (0-3m) - RW77B (Ch 0-23)  Temp Shoring & Excavation  Base slab & Wall (3-4m high)-	0% 0% Etion 0% 0% 90% 69.46%	32 30 54 60 30 21	30 54 60 30 210	26-Nov-16 26-Nov-16 20-Oct-16 31-Dec-16 01-Mar-16 A	25-Nov-16 03-Jan-17 08-Feb-17 30-Dec-16 13-Feb-17 12-Nov-16	24 24 29 76 76 180						
RW77A (Ch.0-20)  Base slab & Wall (0-3m high)- RW77A (Ch.92-120)  Backfilling (0-3m) - RW77A (Ch.92-120)  CLP 132kV cable diversion  all W77B  **FL Highway S/B Side Sect*  Base slab & Wall (0-3m high)- RW77B (Ch 0-23)  Backfilling (0-3m) - RW77B (Ch 0-23)  Temp Shoring & Excavation  Base slab & Wall (3-4m high)- RW77B (Ch.23-75)	0% 0% Etion 0% 0% 90% 69.46%	32 30 54 60 30 21	30 54 60 30 210	26-Nov-16 26-Nov-16 20-Oct-16 31-Dec-16 01-Mar-16 A	25-Nov-16 03-Jan-17 08-Feb-17 30-Dec-16 13-Feb-17 12-Nov-16	24 24 29 76 76 180 115						
RW77A (Ch.0-20)  Base slab & Wall (0-3m high)- RW77A (Ch.92-120)  Backfilling (0-3m) - RW77A (Ch.92-120)  CLP 132kV cable diversion  all W77B  t FL Highway S/B Side Sect Base slab & Wall (0-3m high)- RW77B (Ch 0-23)  Backfilling (0-3m) - RW77B (Ch 0-23)  Temp Shoring & Excavation  Base slab & Wall (3-4m high)- RW77B (Ch.23-75)  all W78  t FL Highway S/B Side Sect Site Clearance	0% 0% tion 0% 0% 90% 69.46%	32 30 54 60 30 21 51	30 54 60 30 210 167	26-Nov-16 26-Nov-16 20-Oct-16 31-Dec-16 01-Mar-16 A	25-Nov-16 03-Jan-17 08-Feb-17 30-Dec-16 13-Feb-17 12-Nov-16 17-Dec-16	24 24 29 76 76 180 115						
RW77A (Ch.0-20)  Base slab & Wall (0-3m high)- RW77A (Ch.92-120)  Backfilling (0-3m) - RW77A (Ch.92-120)  CLP 132kV cable diversion  all W77B  The Highway S/B Side Sect  Base slab & Wall (0-3m high)- RW77B (Ch 0-23)  Backfilling (0-3m) - RW77B (Ch 0-23)  Temp Shoring & Excavation  Base slab & Wall (3-4m high)- RW77B (Ch.23-75)  all W78  The Highway S/B Side Sect	0% 0% tion 0% 0% 90% 69.46%	32 30 54 60 30 21 51	30 54 60 30 210 167	26-Nov-16 26-Nov-16 20-Oct-16 31-Dec-16 01-Mar-16 A	25-Nov-16 03-Jan-17 08-Feb-17 30-Dec-16 13-Feb-17 12-Nov-16 17-Dec-16	24 24 29 76 76 180 115						
RW77A (Ch.0-20)  Base slab & Wall (0-3m high)- RW77A (Ch.92-120)  Backfilling (0-3m) - RW77A (Ch.92-120)  CLP 132kV cable diversion  all W77B  **FL Highway S/B Side Sect*  Base slab & Wall (0-3m high)- RW77B (Ch 0-23)  Backfilling (0-3m) - RW77B (Ch 0-23)  Temp Shoring & Excavation  Base slab & Wall (3-4m high)- RW77B (Ch.23-75)  all W78  **FL Highway S/B Side Sect*  Site Clearance	0% 0% tion 0% 0% 90% 69.46%	32 30 54 60 30 21 51	30 54 60 30 210 167	26-Nov-16 26-Nov-16 20-Oct-16 31-Dec-16 01-Mar-16 A 01-Jun-16 A	25-Nov-16 03-Jan-17 08-Feb-17 30-Dec-16 13-Feb-17 12-Nov-16 17-Dec-16	24 24 29 76 76 180 115						
RW77A (Ch.0-20)  Base slab & Wall (0-3m high)- RW77A (Ch.92-120)  Backfilling (0-3m) - RW77A (Ch.92-120)  CLP 132kV cable diversion  all W77B  The Highway S/B Side Sect  Base slab & Wall (0-3m high)- RW77B (Ch 0-23)  Backfilling (0-3m) - RW77B (Ch 0-23)  Temp Shoring & Excavation  Base slab & Wall (3-4m high)- RW77B (Ch.23-75)  all W78  The Highway S/B Side Sect  Site Clearance  SConstruction Works	0% 0% tion 0% 90% 69.46%	32 30 54 60 30 21 51	30 54 60 30 210 167	26-Nov-16 26-Nov-16 20-Oct-16 31-Dec-16 01-Mar-16 A 01-Jun-16 A	25-Nov-16 03-Jan-17 08-Feb-17 30-Dec-16 13-Feb-17 12-Nov-16 17-Dec-16	24 24 29 76 76 180 115						
RW77A (Ch.0-20)  Base slab & Wall (0-3m high)- RW77A (Ch.92-120)  Backfilling (0-3m) - RW77A (Ch.92-120)  CLP 132kV cable diversion  all W77B  t FL Highway S/B Side Sect  Base slab & Wall (0-3m high)- RW77B (Ch 0-23)  Backfilling (0-3m) - RW77B (Ch 0-23)  Temp Shoring & Excavation  Base slab & Wall (3-4m high)- RW77B (Ch.23-75)  all W78  t FL Highway S/B Side Sect Site Clearance  S  Construction Works  Prepare Shop Drawing-TCSS  Shop Drawing Comment & Approval	0% 0% 0% 0% 0% 090% 69.46% 0% 0%	32 30 54 60 30 21 51 30 45	30 54 60 30 210 167 30	26-Nov-16 26-Nov-16 20-Oct-16 31-Dec-16 01-Mar-16 A 01-Jun-16 A 14-Nov-16	25-Nov-16 03-Jan-17 08-Feb-17 30-Dec-16 13-Feb-17 12-Nov-16 17-Dec-16	24 24 29 76 76 180 115						
RW77A (Ch.0-20)  Base slab & Wall (0-3m high)- RW77A (Ch.92-120)  Backfilling (0-3m) - RW77A (Ch.92-120)  CLP 132kV cable diversion  all W77B  t FL Highway S/B Side Sect Base slab & Wall (0-3m high)- RW77B (Ch 0-23)  Backfilling (0-3m) - RW77B (Ch 0-23)  Temp Shoring & Excavation  Base slab & Wall (3-4m high)- RW77B (Ch.23-75)  all W78  t FL Highway S/B Side Sect Site Clearance  S  Construction Works Prepare Shop Drawing-TCSS	0% 0% 0% 0% 0% 69.46%	32 30 54 60 30 21 51	30 54 60 30 210 167	26-Nov-16 26-Nov-16 20-Oct-16 31-Dec-16 01-Mar-16 A 01-Jun-16 A 14-Nov-16	25-Nov-16 03-Jan-17 08-Feb-17 30-Dec-16 13-Feb-17 12-Nov-16 17-Dec-16	24 24 29 76 76 180 115						
RW77A (Ch.0-20)  Base slab & Wall (0-3m high)- RW77A (Ch.92-120)  Backfilling (0-3m) - RW77A (Ch.92-120)  CLP 132kV cable diversion  all W77B  The Highway S/B Side Sect  Base slab & Wall (0-3m high)- RW77B (Ch 0-23)  Backfilling (0-3m) - RW77B (Ch 0-23)  Temp Shoring & Excavation  Base slab & Wall (3-4m high)- RW77B (Ch.23-75)  all W78  The Highway S/B Side Sect  Site Clearance  SConstruction Works  Prepare Shop Drawing-TCSS  Shop Drawing Comment & Approval  Revised & Re-submission TCSS  shop Drawing	0% 0% tion 0% 90% 69.46%  0% 0%	32 30 54 60 30 21 51 30 45 21 18	30 54 60 30 210 167 30 45 21	26-Nov-16 26-Nov-16 26-Nov-16 20-Oct-16 31-Dec-16 01-Mar-16 A 01-Jun-16 A 14-Nov-16 20-Oct-16 10-Dec-16 03-Jan-17	25-Nov-16 03-Jan-17 08-Feb-17 30-Dec-16 13-Feb-17 12-Nov-16 17-Dec-16 17-Dec-16 31-Dec-16 23-Jan-17	24 24 29 76 76 180 115 180 221 279 221						
RW77A (Ch.0-20)  Base slab & Wall (0-3m high)- RW77A (Ch.92-120)  Backfilling (0-3m) - RW77A (Ch.92-120)  CLP 132kV cable diversion  all W77B  The Highway S/B Side Sect  Base slab & Wall (0-3m high)- RW77B (Ch 0-23)  Backfilling (0-3m) - RW77B (Ch 0-23)  Temp Shoring & Excavation  Base slab & Wall (3-4m high)- RW77B (Ch.23-75)  all W78  The Highway S/B Side Sect  Site Clearance  SConstruction Works  Prepare Shop Drawing-TCSS  Shop Drawing Comment & Approval  Revised & Re-submission TCSS	0% 0% 0% 0% 0% 090% 69.46% 0% 0%	32 30 54 60 30 21 51 30 45	30 54 60 30 210 167 30 45 21	26-Nov-16 26-Nov-16 26-Nov-16 20-Oct-16 31-Dec-16 01-Mar-16 A 01-Jun-16 A 14-Nov-16 20-Oct-16 10-Dec-16 03-Jan-17	25-Nov-16 03-Jan-17 08-Feb-17 30-Dec-16 13-Feb-17 12-Nov-16 17-Dec-16	24 24 29 76 76 180 115 180 221 279 221						
RW77A (Ch.0-20)  Base slab & Wall (0-3m high)- RW77A (Ch.92-120)  Backfilling (0-3m) - RW77A (Ch.92-120)  CLP 132kV cable diversion  all W77B  t FL Highway S/B Side Sect Base slab & Wall (0-3m high)- RW77B (Ch 0-23)  Backfilling (0-3m) - RW77B (Ch 0-23)  Temp Shoring & Excavation  Base slab & Wall (3-4m high)- RW77B (Ch.23-75)  all W78  t FL Highway S/B Side Sect Site Clearance  S  Construction Works Prepare Shop Drawing-TCSS  Shop Drawing Comment & Approval  Revised & Re-submission TCSS shop Drawing	0% 0% 0% 0% 090% 69.46% 0% 0% 0% 0%	32 30 54 60 30 21 51 30 45 21 18	30 54 60 30 210 167 30 45 21 18	26-Nov-16 26-Nov-16 26-Nov-16 20-Oct-16 31-Dec-16 01-Mar-16 A 01-Jun-16 A 14-Nov-16 20-Oct-16 10-Dec-16 03-Jan-17	25-Nov-16 03-Jan-17 08-Feb-17 30-Dec-16 13-Feb-17 12-Nov-16 17-Dec-16 17-Dec-16 31-Dec-16 23-Jan-17	24 24 29 76 76 180 115 180 221 279 221						
	Demolish existing WHS Footbridge  FL Highway S/B Side Sect Demolish existing WHS Footbridge abutment wall at W77A  Construction  Road Works FL Highway S/B Side Sect Construct Slip Rd Y (Ch7925-8050)(SA346) - remaining  A Construction  Construct FH S/B Lane 1 & 2 (Ch7925-8000)(SA346) (after HKY)  Remove FH central barrier & road work for TTA  TTA for FH N/B Lane 1, 2, 3 construction (Ch7925-8600)(SA340)  Construct FH N/B Lane 3 (Ch7925-8600)  Sall W77A  FL Highway S/B Side Sect  Construct FH N/B Lane 3 (Ch7925-8600)	Remove temp filled platform  anling Highway Section  Erect Temp platform for bridge demolition Demolish existing WHS Footbridge  EFL Highway S/B Side Section Demolish existing WHS Footbridge abutment wall at W77A  Construction Road Works EFL Highway S/B Side Section Construct Slip Rd Y (Ch7925-8050)(SA346) - remaining  ACONSTRUCTION CONSTRUCTION CONSTRUC	Remove temp filled platform 0% 30  anling Highway Section  Erect Temp platform for bridge 7.5% 37 demolition Demolish existing WHS Footbridge 0% 60  EFL Highway S/B Side Section Demolish existing WHS Footbridge 0% 20 abutment wall at W77A  Construction Road Works EFL Highway S/B Side Section Construct Slip Rd Y 0% 150 (Ch7925-8050)(SA346) - remaining  ACCONSTRUCTION CONSTRUCTION TITA for FH N/B Lane 1, 2, 3 0% 6 construction (Ch7925-8600)(SA340) CONSTRUCTION CONSTRUCTI	Remove temp filled platform   0%   30   30   30   30   30   30   30	Remove temp filled platform   0%   30   30   28-Dec-16	Remove temp filled platform	Remove temp filled platform   0%   30   30   28-Dec-16   09-Feb-17   555	Remove temp filled platform   0%   30   30   28-Dec-16   09-Feb-17   555	Remove temp filled platform   0%   30   30   28-Dec-16   09-Feb-17   555	Remove temp filled platform 0% 30 30 28-Dec-16 09-Feb-17 555  anling Highway Section  Erect Temp platform brindge 7.5% 37 40 17-Oct-16 A 01-Dec-16 465 demolition  Demolish existing WHS Footbridge 0% 60 60 02-Dec-16 21-Feb-17 465  FL Highway S/B Side Section  Demolish existing WHS Footbridge 0% 20 20 21-Nov-16 13-Dec-16 14  Construction Road Works  FL Highway S/B Side Section  ConstructSilp Rd Y 0% 150 150 20-Oct-16 28-Apr-17 386  Construction  AC Construction  Construction  Construction  Bl W76A  FL Highway S/B Side Section  Construction  Construction  Construction  Construction  Construction  Construct Silp Rd Y 10-Dec-16 28-Apr-17 386  Construction  Construction  Construction  Construct Silp Rd Y 10-Dec-16 28-Apr-17 386  Construction  Construct Silp Rd Y 10-Dec-16 28-Apr-17 386  Construction  Construct Silp Rd Y 10-Dec-16 28-Apr-17 386  Construct Silp Rd Y 10-Dec-16 28-Apr-17 386  Construct Silp Rd Y 10-Dec-16 28-Apr-17 386  Construct Silp Rd Y 10-Dec-16 28-Apr-17 478  Construct Silp Rd Y 10-Dec-16 28-Apr-17 478  Construct File Rd	Remove temp filled platform 0% 30 30 28-Dec-16 09-Feb-17 555  anling Highway Section  Erect lemp platform for bridge 7.5% 37 40 17-Oct-16A 01-Dec-16 465 demolition Demolish existing WHS Footbridge 0% 60 60 02-Dec-16 21-Feb-17 465  FL Highway S/B Side Section Demolish existing WHS Footbridge abutiment wall at W77A  Construction Road Works  FL Highway S/B Side Section Constructing IR d Y (Ch7925-8050)(SA346) - remaining 5A Construction Road Works  FL Highway S/B Side Section Construction Road Road Works  FL Highway S/B Side Section Construction Road Road Works  FL Highway S/B Side Section Construction Road Road Works  FL Highway S/B Side Section Construction Road Road Road Road Road Road Road Road	Remove temp filled platform 0 % 30 30 28-Dec-16 09-Feb-17 555  aniling Highway Section Ferci Temp platform for bridge demolition Demolish existing WHS Footbridge 0% 60 60 02-Dec-16 21-Feb-17 465  FL Highway S/B Side Section Demolish existing WHS Footbridge 0% 20 20 21-Nov-16 13-Dec-16 14 4  Construction Road Works FL Highway S/B Side Section Construction Road Works FL Highway S/B Side Section Drainage work for Caltex access 0% 150 150 20-Oct-16 28-Apr-17 478  hway Construction Road Works FL Highway S/B Side Section Construct FH S/B Lane 1 & 2

APPENDIX C
IMPLEMENTATION SCHEDULE OF
ENVIRONMENTAL MITIGATION MEASURES
(EMIS)

## Appendix C - Implementation Schedule of Environmental Mitigation Measures (EMIS)

## Air Quality - Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Air Quality during construction	Restricting heights from which materials are dropped, as far as practicable to minimize the fugitive dust arising from unloading/loading.	During construction	V
	All stockpiles of excavated materials or spoil of more than 50m³ shall be enclosed, covered or dampened during dry or windy conditions.		@
	Effective water sprays shall be used to control potential dust emission sources such as unpaved haul roads and active construction areas.		V
	All spraying of materials and surfaces shall avoid excessive water usage.		V
	Vehicles that have the potential to create dust while transporting materials shall be covered, with the cover properly secured and extended over the edges of the side and tail boards.		V
	Materials shall be dampened, if necessary, before transportation.		V
	Travelling speeds shall be controlled to reduce traffic induced dust dispersion and re-suspension within the site from the operating haul trucks.		V
	Vehicle washing facilities shall be provided to minimize the quantity of material deposited on public roads.		@

## **Noise – Schedule of Recommended Mitigation Measures**

mpact	Mitigation Measures	Timing	Implementation Status
Noise during construction	Use of silenced plant or plant equipped with mufflers or dampers in substitute of ordinary plant.	During construction	V
	Reduce the number of equipment and their percentage on-time.		V
	3.5 m and 5.5 m high temporary noise barrier at culvert construction work area (Figure 2a of the Environmental Permit).		V
	3 m high temporary noise barrier along the northern edge of Bridge 12 at ground level (Figure 2b of the Environmental Permit).		V
	2 m high temporary noise barrier along the northern edge of Bridge 12 at bridge level (Figure 2b of the Environmental Permit).		V
	2.5 m high temporary noise barrier along Tai Wo Service Road West (Figure 2c of the Environmental Permit).		V
	3.5m and 7m high temporary noise barrier along Tai Wo Services Road West near Tai Hang (Figure 2c of the Environmental Permit).		V
	7 m high temporary noise barrier along Tai Wo Service Road West near Tai Wo Footbridge work area (Figure 2d of the Environmental Permit).		V
	7 m high temporary noise barrier near Kiu Tau Footbridge work area (Figure 2d of the Environmental Permit).		V
	2.5 m high temporary noise barrier near river diversion work area (Figure 2e of the Environmental Permit).		N.A.

## Water Quality – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Water quality during construction	<ul> <li>Demolition and reconstruction of bridges</li> <li>Prevent off-site migration through use of sheet piles.</li> <li>Minimise duration of works as far as practical.</li> <li>All sewer and drainage connections should be sealed to prevent debris, soil, sand, etc, from entering public sewers/drains.</li> <li>Site surface runoff should be settled to remove sand/silt before it is discharged into the existing storm drains.</li> </ul>	During construction	V
	<ul> <li>Road Widening Works, Earthworks and Culvert Extension Works</li> <li>Wastewater generated from any concrete batching washdown of equipment or similar activities should be discharged into foul sewers, after the removal of settable solids, and pH adjustment as necessary. All sewage discharges from the study area should meet the TM standards and approval from EPD through the licensing process is required.</li> <li>Sand traps, oil interceptors and other pollution prevention installations should be provided, properly cleaned and maintained.</li> <li>Runoff from exposed working areas, unfinished slopes and from unlined temporary channels should be directed to stilling basins and/or silt traps before discharging to the drainage outfalls.</li> <li>Regular inspections of stilling basins and/or silt traps are required to ensure that sediment is not conveyed into the existing drainage system.</li> <li>Open stockpiles should be covered with a tarpaulin cover.</li> <li>During the wet season, any exposed top soils should be covered with a tarpaulin, shotcreted or hydroseeded.</li> <li>Sand and silt from wash-water from vehicle washing should be settled out before discharging into storm drains.</li> <li>Fuels should be stored in bunded areas such that spillage can be easily collected.</li> </ul>		@

## Waste - Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Waste management during construction	General Waste - Transport of wastes off site as soon as possible Maintenance of accurate waste records Minimisation of waste generation for disposal (via reduction/recycling/re-use) No on-site burning will be permitted Use of re-useable metal hoardings/signboards.	During construction	V
	Vegetation from site clearance     Segregation of materials to facilitate disposal.     Mulching to reduce bulk and where possible review opportunities for the possible beneficial use within landscaping areas.		V
	Demolition Wastes - Segregation of materials to facilitate disposal Appropriate stockpile management.		V
	<ul> <li>Excavated Materials</li> <li>Segregation of materials to facilitate disposal / reuse.</li> <li>Appropriate stockpile management.</li> <li>Re-use of excavated material on or off site (where possible).</li> <li>Special handling and disposal procedures in the event that contaminated materials are excavated.</li> </ul>		V
	<ul> <li>Construction Wastes</li> <li>Segregation of materials to facilitate recycling/reuse (within designated area in appropriate containers/stockpiles).</li> <li>Appropriate stockpile management.</li> <li>Planning to reduce over ordering and waste generation.</li> <li>Recycling and re-use of materials where possible (e.g. metal, wood from formwork)</li> <li>For material which cannot be re-used/recycled, collection should be carried out by an approved waste contractor for landfill disposal.</li> </ul>		V
	<ul> <li>Bentonite Slurries</li> <li>Bentonite slurries should be reused as far as possible.</li> <li>Disposal in accordance with Practice Note For Professional Persons ProPECC PN 1/94.</li> </ul>		#

<ul> <li>Chemical Wastes</li> <li>Storage within locked, covered and bunded area.</li> <li>The storage area shall not be located adjacent to sensitive receivers e.g. drains.</li> <li>Minimise waste production and recycle oils/solvents where possible.</li> <li>A spill response procedure shall be in place and absorption material available for minor spillages.</li> <li>Use appropriate and labelled containers.</li> <li>Educate site workers on site cleanliness/waste management procedures.</li> <li>If chemical wastes are to be generated, the contractor must register with EPD as a chemical waste producer.</li> <li>The chemical wastes shall be collected by a licensed chemical waste collector.</li> </ul>	@
Municipal Wastes     Waste shall be stored within a temporary refuse collection facility, in appropriate containers prior to collection and disposal.     Regular, daily collections are required by an approved waste collector.	V

## **Ecology – Schedule of Recommended Mitigation Measures**

Impact	Mitigation Measures	Timing	Implementation Status
Ecology during construction	<ul> <li>Accurate Delineation of Works Area</li> <li>Boundaries of proposed works areas shall be clearly identified and separated from external areas by a physical barrier to prevent encroachment of adjacent habitats.</li> <li>Individual trees which fall within the works areas but which work plans do not require removal are to be retained and fenced off to maximize protection.</li> </ul>	During construction	V
	Vegetation Clearance     No fires shall be lit within the works area for the purpose of burning cleared vegetation.     The Contractor shall give consideration to mulching the cleared vegetation for recycling within the works area / adjacent land.		V
	<ul> <li>Dust generation There are a number of measures which shall be taken as specified in the Air Pollution Control (Construction Dust) Regulation on 'Dust Control Requirements, including the following key measures to be applied during construction: <ul> <li>Vehicle washing facilities to be provided at every discernible or designated vehicle exit point;</li> <li>All temporary site access roads shall be sprayed with water to suppress dust as necessary;</li> <li>All dusty materials should be sprayed with water immediately prior to any handling; and</li> <li>All debris should be covered entirely by impervious sheeting or stored in a sheltered debris collection area.</li> </ul> </li></ul>		V
	Surface Run-off In general, mitigation measures shall be in accordance with ProPECC PN1/94 on 'Construction Site Drainage'. Key measures include:  - Bund and cover stock piles to avoid run-off;  - Channel any run-off through a system of oil, grease and sediment / silt traps and reuse water on site where ever practical;  - All vehicle maintenance to be undertaken within a bunded area; and  - Maximise vegetation retention on-site to maximise absorption (minimise transport).		V

## Landscape and Visual Impact – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Responsibility
Landscape & Visual during construction	Preservation of Existing Vegetation     Trees identified for retention within the project limit would be protected during the works;     The tree transplanting and planting works shall be implemented by approved Landscape Contractors.	During construction	V
	Temporary Works Areas  - Where feasible the works areas would be screened using hoarding and existing vegetation would be retained where possible to reduce the landscape and visual impacts arising from the construction activity. The landscape of these works areas would be restored following the completion of the construction phase.		V
	Hoarding - A hoarding would be erected where practicable in the most visually sensitive locations to screen the temporary construction works from the local VSRs.		V
	Top Soils     The works will result in disturbance to extensive areas of topsoil. Topsoil worthy of retention should be stockpiled for use following completion of the civil engineering works. It should either be temporarily vegetated with hydroseeded grass or turned over on a regular basis.		#
	Protection of Important Landscape Features - Important features such as temples, Island House and kilns within the study area, although remote from the proposed works retained and adequately protected.		#

### Legend:

V = implemented;

x = not implemented;

@ = partially implemented;

+ = recommended and immediately implemented during the site inspection by the Contractor;

N/A = not applicable - No such work was undertaken or no such material was used on site;

# = to be implemented.

## APPENDIX D SUMMARY OF ACTION AND LIMIT LEVELS

## **Appendix D - Summary of Action and Limit Levels**

Table 1 – Action and Limit Levels for 1-hour TSP

Location	Action Level	Limit Level	
AM2	317.8 μg/m3	500 μg/m3	

Table 2 - Action and Limit Levels for 24-hour TSP

Location	Action Level	Limit Level	
AM2	200.7 μg/m3	260 μg/m3	

Table 3 – Action and Limit Levels for Construction Noise (0700-1900 hrs of normal weekdays)

Location	Action Level	Limit Level
M2	When one documented	75 dB(A)
	complaint, related to 0700 -	
	1900 hours on normal	
M3*	weekdays, is received	65/70 dB(A)
	from any one of the sensitive	
	receivers	

<sup>\*</sup>Daytime noise Limit Level of 70 dB(A) applies to education institutions, while 65dB(A) applies during school examination period

APPENDIX E
CALIBRATION CERTIFICATES OF
MONITORING EQUIPMENTS



TISCH ENVIRONMENTAL, INC. 145 SOUTH MIAMI AVE VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX

## ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - Ma Operator	ay 31, 2016 Tisch	Rootsmeter Orifice I.I	-/	438320 0988	Ta (K) - Pa (mm) -	298 - 754.38
PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER DIFF Hg (mm)	ORFICE DIFF H2O (in.)
1 2 3 4 5	NA NA NA NA NA	NA NA NA NA NA	1.00 1.00 1.00 1.00	1.3670 0.9750 0.8700 0.8260 0.6830	3.2 6.4 7.9 8.7 12.7	2.00 4.00 5.00 5.50 8.00

#### DATA TABULATION

0.9957 0.9915 0.9894 0.9884 0.9831	0.7284 1.0170 1.1373 1.1967 1.4394	0.8888 1.2570 1.4054 1.4740 1.7777
intercept coefficie	(b) = ent (r) =	1.24829 -0.01727 0.99988
	0.9915 0.9894 0.9884 0.9831 	0.9915   1.0170 0.9894   1.1373 0.9884   1.1967 0.9831   1.4394

#### CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta)
Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa] Qa = Va/Time

For subsequent flow rate calculations:

Qstd =  $1/m\{[SQRT(H2O(Pa/760)(298/Ta))] - b\}$ Qa =  $1/m\{[SQRT H2O(Ta/Pa)] - b\}$ 

# Total Suspended Particulates (TSP) Sampler Field Calibration Report

Station	Fanling Governm	ent Secondary	School (AM2)		Operator:	Shum Kan	n Yuen
Date:	19-Sep-16			¥	Next Due Date:	19-Nov	<i>-</i> 16
Model No:	TE-5170			*,		O.T.S	
Equipment No.:						31-May-	
			Ambient C	Condition			
Tempera	ture Ta	304.0	Kelvin	Pressu	re Da	754.8	mmHg
Tempera	iure, ra	304.0	KCIVIII	110330	пс, т а	754.0	mmig
		Or	ifice Transfer Sta	ndard Informat	tion		
Equipme	ent No.:	988	Slope, mc	1.99	349	Intercept, bc	-0.02737
Last Calibra	ntion Date:	31-May-16	5	0-41   1-	III (D-/5(0)	(200/TE-)1/2	
Next Calibra	ation Date:	31-May-17	1	nc x Qstd + bc =	= [H X (Pa//60)	x (298/1a)]	
		8					
141			<sup>1</sup> Calibration of	TSP Sampler			
Calibration Point	H in. of water	[H x (Pa/76	60) x (298/Ta)] <sup>1/2</sup>	Qstd (m³/min) <b>X - axis</b>	W in. of oil	[ΔW x (Pa/760) x <b>Y-a</b> x	,
1	7.0		2.61	1.32	4.7	2.14	1
2	5.7		2.36	1.20	4.0	1.97	7
3	4.4		2.07	1.05	3.0	1.71	ĺ
4	3.6		1.87	0.95	2.4	1.53	3
5	2.4		1.53	0.78	1.7	1.29	)
By Linear Regr Slope, mw = Correlation C	1.6063	2.1	.9990	Intercept, bw =		0.025	53
4							
			Set Point C				
From the TSP Fi	eld Calibration	Curve, take Qs	$td = 1.21 \text{ m}^3/\text{min}$ (4)	43 CFM)			
From the Regres	sion Equation, t	he "Y" value a	ccording to				
		m x	$\mathbf{Qstd} + \mathbf{b} = [\mathbf{W} \times (\mathbf{b})]$	Pa/760) x (298/T	[a] <sup>1/2</sup>		
Therefore, S	Set Point W = (	m x Ostd + b )	<sup>2</sup> x ( 760 / Pa ) x ( 7	Γa / 298 ) =	3	5.98	
		,					•
*If Correlation C	Coefficient < 0.9	90, check and	recalibrate again.				
Remarks:							
							11
QC Reviewer:	WS CHA	2	Signature:	2		Date: 20/9	116

## **EQUIPMENT CALIBRATION RECORD**

Type:				( <del></del>	Laser Du	ıst Moni	tor		
	acturer/Brand:			_	SIBATA		2		
Model	ment No.:				LD-3 A.005.07	·-			
	ivity Adjustment	Scale Se	ttina:		557 CPI				
Serisit	ivity Adjustinent	Scale Se	ung.	_	337 CFI	VI			
Opera	tor:			-	Mike She	k (MSKN	1)		
Standa	rd Equipment					-0.0-0.010			
								2	
Equipr					tashnick			400	
Venue					ing Seco	ndary So	chool)		
Model				400AB					
Serial	No:		ntrol:		AB2198		14 40.70		
1+ 0	alibuation Datate		nsor:	****	00C1436	9803	K₀: <u>1250</u>	00	
Last C	alibration Date*:	_ / //	1ay 20	)76					
*Remar	ks: Recommend	ed interva	al for I	nardwar	e calibra	tion is 1 y	/ear		
Calibra	tion Result								
	ivity Adjustment		_ ,			,		PM PM	
Hour	Date	-	Γime		[4] 10.00 (10.00)	pient	Concentration <sup>1</sup>	Total	Count/
	(dd-mm-yy)					dition	(mg/m³)	Count <sup>2</sup>	Minute <sup>3</sup>
					Temp	R.H.	Y-axis		X-axis
	07.05.40	10.15		10.15	(°C)	(%)	0.04500	1010	
1	07-05-16	12:15		13:15	28.1	77	0.04530	1812	30.20
3	07-05-16 07-05-16	13:15 14:15		14:15 15:15	28.2	76	0.04659	1863	31.05
4	07-05-16	15:15		16:15	28.4 28.5	78 77	0.04560 0.04434	1824 1774	30.40 29.57
Note:								1774	29.57
Note.	2. Total Count 3. Count/minut	was logg	ed by	Laser [	<b>Dust Mon</b>	itor	shnick TEOM®		
By Line	or Pograssian of	VorV							
	ar Regression of (K-factor):	1 01 1	0.1	0015					
	ation coefficient:			9969					
	y of Calibration F	Record:	-	May 20°	17	3			
	,			,					
Remark	s:								
	3000								
QC Re	eviewer: YW F	ung		Signat	ture:	1/1/	Da	te: 09 Ma	y 2016

## **EQUIPMENT CALIBRATION RECORD**

Type:	footurer/Prend		_	Laser Di	ust Moni	tor		
Model	facturer/Brand:		_	SIBATA LD-3				
	ment No.:		_	A.005.09	00			
	ivity Adjustment	Scale Sett	_	797 CPI		<del></del>	Ñ.	
Seriali	ivity Adjustinent	Scale Sell	g	191 CFI	WI .		(.40)	
Opera	tor:		_	Mike She	ek (MSKN	<i>(</i> )		
Standa	rd Equipment				00000			
Equip			precht & Pa					
Venue			erport (Pui \	ring Seco	ondary So	chool)		
Model			es 1400AB					
Serial	No:	Con	_	DAB2198				
701 77 1920		Sens		00C1436	59803	K₀: _12500		
Last C	Calibration Date*:	_7 Ma	ay 2016	40000		1000		
*Remar	ks: Recommend	ed interval	for hardwar	re calibra	tion is 1 y	year		
Calibra	tion Result							
			W MACHINE	The second con-				
	ivity Adjustment					_797 CP	M	
Sensit	ivity Adjustment	Scale Sett	ing (After Ca	alibration	):	797 CP	M	
	_							
Hour	Date	Ti	me	1	pient	Concentration <sup>1</sup>	Total	Count/
	(dd-mm-yy)				dition	(mg/m <sup>3</sup> )	Count <sup>2</sup>	Minute <sup>3</sup>
				Temp	R.H.	Y-axis		X-axis
1	07-05-16	11:45	- 12:45	(°C) 28.2	(%) 77	0.04623	1847	30.78
2	07-05-16	12:45	- 12:45	28.2	78	0.04708	1885	31.42
3	07-05-16	13:45	- 13:45 - 14:45	28.3	76	0.04591	1836	30.60
4	07-05-16	14:45	- 15:45	28.4	77	0.04333	1726	28.77
Note:						shnick TEOM®	1120	20.77
NOIG.	2. Total Count					ISTITION TEOWY		
	3. Count/minut							
				0.0				
By Linea	ar Regression of	Y or X						
Slope	(K-factor):		0.0015					
Correl	ation coefficient:		0.9964					
20 20 0074, 00074	Statement and the statement of the state	TO. (4)						
Validit	y of Calibration F	Record:	7 May 20	17				
Remark	e.							
Temark	.5.					*		
10								
						/		
OC D	aviewer: VM/F	- -una	Signat		4/	D-4-	. 00 May	



G/F., 9/F., 12/F., 13/F. & 20/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. 香港黃竹坑道37號利達中心地下,9樓,12樓,13樓及20樓 E-mail: smec@cigismec.com Website: www.cigismec.com -

Tel: (852) 2873 6860 Fax: (852) 2555 7533



## CERTIFICATE OF CALIBRATION

Certificate No.:

16CA0704 03-01

Page

of

2

Item tested

Description: Manufacturer: Type/Model No.:

Sound Level Meter (Type 1)

B&K 2238

**B&K** 4188

Microphone

Serial/Equipment No.: Adaptors used:

2800927 / N.009.06

2791211

Item submitted by

Customer Name:

AECOM ASIA CO., LTD.

Address of Customer: Request No :

Date of receipt:

04-Jul-2016

Date of test:

07-Jul-2016

Reference equipment used in the calibration

Description: Multi function sound calibrator Model: **B&K 4226**  Serial No. 2288444

**Expiry Date:** 18-Jun-2017

Traceable to: CIGISMEC

Signal generator Signal generator

DS 360 DS 360

33873 61227

18-Apr-2017 18-Apr-2017

**CEPREI** CEPREI

**Ambient conditions** 

Temperature:

22 ± 1 °C 60 ± 10 %

Relative humidity: Air pressure:

1000 ± 5 hPa

#### Test specifications

- The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 and the lab calibration procedure SMTP004-CA-152
- The electrical tests were performed using an electrical signal substituted for the microphone which was removed and 2, replaced by an equivalent capacitance within a tolerance of +20%.
- The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference 3, between the free-field and pressure responsess of the Sound Level Meter.

#### Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

Actual Measurement data are documented on worksheets.

Approved Signatory:

Date:

09-Jul-2016

Company Chop:

Min/Feng Jun Qi

Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

© Soils & Materials Engineering Co., Ltd.

Form No.CARP152-1/Issue 1/Rev.C/01/02/2007



G/F, 9/F, 12/F, 13/F. & 20/F, Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. 香港黃竹坑道37號利達中心地下,9樓,12樓,13樓及20樓 E-mail: smec@cigismec.com Website: www.cigismec.com

Tel: (852) 2873 6860 Fax: (852) 2555 7533



### CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.:

16CA0704 03-01

Page

2

2

#### Electrical Tests

The electrical tests were performed using an equivalent capacitance substituted for the microphone. The results are given in below with test status and the estimated uncertainties. The "Pass" means the result of the test is inside the tolerances stated in the test specifications. The "-" means the result of test is outside these tolerances.

Test:	Subtest:	Status:	Expanded Uncertanity (dB)	Coverage Factor
Self-generated noise	A	Pass	0.3	
	С	Pass	1.0	2.1
	Lin	Pass	2.0	2.2
Linearity range for Leq	At reference range, Step 5 dB at 4 kHz	Pass	0.3	
	Reference SPL on all other ranges	Pass	0.3	
	2 dB below upper limit of each range	Pass	0.3	
	2 dB above lower limit of each range	Pass	0.3	
Linearity range for SPL	At reference range, Step 5 dB at 4 kHz	Pass	0.3	
Frequency weightings	A	Pass	0.3	
	C	Pass	0.3	
	Lin	Pass	0.3	
Time weightings	Single Burst Fast	Pass	0.3	
	Single Burst Slow	Pass	0.3	
Peak response	Single 100µs rectangular pulse	Pass	0.3	
R.M.S. accuracy	Crest factor of 3	Pass	0.3	
Time weighting I	Single burst 5 ms at 2000 Hz	Pass	0.3	
	Repeated at frequency of 100 Hz	Pass	0.3	
Time averaging	1 ms burst duty factor 1/103 at 4kHz	Pass	0.3	
	1 ms burst duty factor 1/104 at 4kHz	Pass	0.3	
Pulse range	Single burst 10 ms at 4 kHz	Pass	0.4	
Sound exposure level	Single burst 10 ms at 4 kHz	Pass	0.4	
Overload indication	SPL	Pass	0.3	
	Leq	Pass	0.4	

#### 2, Acoustic tests

The complete sound level meter was calibrated on the reference range using a B&K 4226 acoustic calibrator with 1000Hz and SPL 94 dB. The sensitivity of the sound level meter was adjusted. The test result at 125 Hz and 8000 Hz are given in below with test status and the estimated uncertainties.

Test:	Subtest	Status	Expanded Uncertanity (dB)	Coverage Factor
Acoustic response	Weighting A at 125 Hz	Pass	0.3	
	Weighting A at 8000 Hz	Pass	0.5	

#### 3, Response to associated sound calibrator

N/A

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

Calibrated by:

Fung Chi Yip

Checked by:

Lam Tze Wai 09-Jul-2016

Date: 07-Jul-2016 Date:

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.

End

© Soils & Materials Engineering Co., Ltd.

Form No.CARP152-2/Issue 1/Rev.C/01/02/2007



G/F, 9/F, 12/F, 13/F. & 20/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. 香港黃竹坑道37號利達中心地下,9樓,12樓,13樓及20樓 E-mail: smec@cigismec.com Website: www.cigismec.com Tel: (852) 2873 6860 Fax: (852) 2555 7533



## CERTIFICATE OF CALIBRATION

Certificate No.:

16CA0408 02

Page

of

2

Item tested

Description: Manufacturer: Sound Level Meter (Type 1)

Microphone B & K

Type/Model No.: Serial/Equipment No.: B & K 2238 2285692

4188 2791211

Adaptors used:

\_

-

Item submitted by

Customer Name:

AECOM ASIA CO., LTD.

Address of Customer: Request No.:

Date of receipt:

08-Apr-2016

Date of test:

11-Apr-2016

Reference equipment used in the calibration

Description:

Model:

Serial No.

Expiry Date:

Traceable to:

Multi function sound calibrator Signal generator Signal generator B&K 4226 DS 360 DS 360 2288444 33873 61227

19-Jun-2016 16-Apr-2016 16-Apr-2016 CIGISMEC CEPREI CEPREI

Ambient conditions

Temperature:

21 ± 1 °C 50 ± 10 %

Relative humidity: Air pressure:

1010 ± 5 hPa

Test specifications

 The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 and the lab calibration procedure SMTP004-CA-152.

2. The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of +20%.

The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure responsess of the Sound Level Meter.

### Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

Huang Jian Min/Feng Jun Qi

Actual Measurement data are documented on worksheets.

Approved Signatory:

Date:

12-Apr-2016

Company Chop:

SENGINEERING COMPANY OF THE STREET OF THE S

Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

© Soils & Materials Engineering Co., Ltd

Form No.CARP152-1/Issue 1/Rev.C/01/02/2007



G/F, 9/F, 12/F, 13/F. & 20/F, Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. 香港 黄竹坑道37號利達中心地下,9樓,12樓,13樓及20樓 E-mail: smec@cigismec.com Website: www.cigismec.com Tel: (852) 2873 6860 Fax: (852) 2555 7533



### CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.:

16CA0408 02

Page

2

of

2

#### 1, Electrical Tests

The electrical tests were performed using an equivalent capacitance substituted for the microphone. The results are given in below with test status and the estimated uncertainties. The "Pass" means the result of the test is inside the tolerances stated in the test specifications. The "-" means the result of test is outside these tolerances.

Test:	Subtest:	Status:	Expanded Uncertanity (dB)	Coverage Factor
Self-generated noise	A	Pass	0.3	
3	С	Pass	1.0	2.1
	Lin	Pass	2.0	2.2
Linearity range for Leg	At reference range, Step 5 dB at 4 kHz	Pass	0.3	2.2
, ,	Reference SPL on all other ranges	Pass	0.3	
	2 dB below upper limit of each range	Pass	0.3	
	2 dB above lower limit of each range	Pass	0.3	
Linearity range for SPL	At reference range, Step 5 dB at 4 kHz	Pass	0.3	
Frequency weightings	Α	Pass	0.3	
	C	Pass	0.3	
	Lin	Pass	0.3	
Time weightings	Single Burst Fast	Pass	0.3	
	Single Burst Slow	Pass	0.3	
Peak response	Single 100µs rectangular pulse	Pass	0.3	
R.M.S. accuracy	Crest factor of 3	Pass	0.3	
Time weighting I	Single burst 5 ms at 2000 Hz	Pass	0.3	
	Repeated at frequency of 100 Hz	Pass	0.3	
Time averaging	1 ms burst duty factor 1/10 <sup>3</sup> at 4kHz	Pass	0.3	
	1 ms burst duty factor 1/10 <sup>4</sup> at 4kHz	Pass	0.3	
Pulse range	Single burst 10 ms at 4 kHz	Pass	0.4	
Sound exposure level	Single burst 10 ms at 4 kHz	Pass	0.4	
Overload indication	SPL	Pass	0.3	
	Leq	Pass	0.4	

#### 2, Acoustic tests

The complete sound level meter was calibrated on the reference range using a B&K 4226 acoustic calibrator with 1000Hz and SPL 94 dB. The sensitivity of the sound level meter was adjusted. The test result at 125 Hz and 8000 Hz are given in below with test status and the estimated uncertainties.

Test:	Subtest	Status	Expanded Uncertanity (dB)	Coverage Factor
Acoustic response	Weighting A at 125 Hz Weighting A at 8000 Hz	Pass Pass	0.3 0.5	

#### 3, Response to associated sound calibrator

N/A

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

Calibrated by:

Date:

Fung Chi Yip 11-Apr-2016 End

Checked by:

Date:

Lam Tze Wai 12-Apr-2016

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.

© Soils & Materials Engineering Co., Ltd.

Form No CARP152-2/Issue 1/Rev C/01/02/2007



G/F., 9/F., 12/F., 13/F. & 20/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. 香港黃竹坑道37號利達中心地下,9樓,12樓,13樓及20樓 E-mail: smec@cigismec.com Website: www.cigismec.com Tel : (852) 2873 6860 Fax : (852) 2555 7533



## CERTIFICATE OF CALIBRATION

Certificate No.:

15CA1203 03

Page:

of

2

Item tested

Description:

Acoustical Calibrator (Class 1)

Manufacturer: Type/Model No.: Rion Co., Ltd. NC-73

Serial/Equipment No.:

10307223

Adaptors used:

-

Item submitted by

Curstomer:

AECOM ASIA CO., LTD.

Address of Customer:

-

Request No.: Date of receipt:

03-Dec-2015

Date of test:

03-Dec-2015

#### Reference equipment used in the calibration

Description: Lab standard microphone Preamplifier Measuring amplifier Signal generator Digital multi-meter	Model:	Serial No.	Expiry Date:	Traceable to:
	B&K 4180	2341427	15-Apr-2016	SCL
	B&K 2673	2239857	22-Apr-2016	CEPREI
	B&K 2610	2346941	22-Apr-2016	CEPREI
	DS 360	61227	16-Apr-2016	CEPREI
	34401A	US36087050	17-Apr-2016	CEPREI
Digital multi-meter Audio analyzer Universal counter	34401A 8903B 53132A	US36087050 GB41300350 MY40003662	17-Apr-2016 17-Apr-2016 16-Apr-2016	CEPREI CEPREI

#### **Ambient conditions**

Temperature:

22 ± 1 °C

Relative humidity:

50 ± 10 %

Air pressure:

1010 ± 5 hPa

#### Test specifications

- The Sound Calibrator has been calibrated in accordance with the requirements as specified in IEC 60942 1997 Annex B
  and the lab calibration procedure SMTP004-CA-156.
- 2, The calibrator was tested with its axis vertical facing downwards at the specific frequency using insert voltage technique.
- The results are rounded to the nearest 0.01 dB and 0.1 Hz and have not been corrected for variations from a reference pressure of 1013.25 hectoPascals as the maker's information indicates that the instrument is insensitive to pressure changes.

#### Test results

This is to certify that the sound calibrator conforms to the requirements of annex B of IEC 60942: 1997 for the conditions under which the test was performed. This does not imply that the sound calibrator meets IEC 60942 under any other conditions.

Details of the performed measurements are presented on page 2 of this certificate.

<del>Min</del>/Feng Jun Qi

Approved Signatory:

Date:

04-Dec-2015

Company Chop:

Comments: The results reported in his certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

© Soils & Materials Engineering Co., Ltd.

Form No.CARP156-1/Issue 1/Rev.D/01/03/2007



G/F., 9/F., 12/F., 13/F. & 20/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. 香港黃竹坑道37號利達中心地下,9樓,12樓,13樓及20樓 E-mail: smec@cigismec.com

Website: www.cigismec.com

Tel: (852) 2873 6860 Fax: (852) 2555 7533



### CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.:

15CA1203 03

Page:

2

of

#### Measured Sound Pressure Level 1,

The output Sound Pressure Level in the calibrator head was measured at the setting and frequency shown using a calibrated laboratory standard microphone and insert voltage technique. The results are given in below with the estimated uncertainties.

> (Output level in dB re 20 µPa) Estimated Expanded Uncertainty dB

Measured Output Frequency Output Sound Pressure Level Setting Sound Pressure Level Shown dB dB Hz 1000 94.00 94.04 0.10

#### Sound Pressure Level Stability - Short Term Fluctuations 2

The Short Term Fluctuations was determined by measuring the maximum and minimum of the fast weighted DC output of the B&K 2610 measuring amplifier over a 20 second time interval as required in the standard. The Short Term Fluctuation was found to be:

At 1000 Hz

STF = 0.002 dB

Estimated expanded uncertainty

0.005 dB

#### 3, **Actual Output Frequency**

The determination of actual output frequency was made using a B&K 4180 microphone together with a B&K 2673 preamplifier connected to a B&K 2610 measuring amplifier. The AC output of the B&K 2610 was taken to an universal counter which was used to determine the frequency averaged over 20 second of operation as required by the standard. The actual output frequency at 1 KHz was:

At 1000 Hz

Actual Frequency = 987.5 Hz

Estimated expanded uncertainty

0.1 Hz

Coverage factor k = 2.2

#### 4, **Total Noise and Distortion**

For the Total Noise and Distortion measurement, the unfiltered AC output of the B&K 2610 measuring amplifier was connected to an Agilent Type 8903 B distortion analyser. The TND result at 1 KHz was:

At 1000 Hz

TND = 0.4 %

Estimated expanded uncertainty

0.7 %

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

Calibrated by:

End

Date:

Fung Chi Yip

Checked by:

Lam Tze Wai

03-Dec-2015

Date:

04-Dec-2015

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.

## APPENDIX F EM&A MONITORING SCHEDULES

# Contract No. HY/2012/06 Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange Tentative Impact Monitoring and Audit Schedule for October 2016

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
						1-Oct
2-Oct		4-Oct	5-Oct	6-Oct	7-Oct	8-Oct
	1-hr TSP					1-hr TSP
	24-hr TSP					24-hr TSP
	Noise					
9-Oct	10-Oct	11-Oct	12-Oct	13-Oct	14-Oct	15-Oct
					1-hr TSP	
					24-hr TSP	
					Noise	
16-Oct	17-Oct	18-Oct	19-Oct		21-Oct	22-Oct
				1-hr TSP		
				24-hr TSP		
				Noise		
23-Oct	24-Oct	25-Oct	26-Oct	27-Oct	28-Oct	29-Oct
23-00	24-001	25-001	1-hr TSP	27-000	20-001	29-001
			24-hr TSP			
			Noise			
			. 10.00			
30-Oct	31-Oct					

## Contract No. HY/2012/06 Impact Monitoring and Audit Schedule for November 2016

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		1-Nov	2-Nov	3-Nov	4-Nov	5-Nov
		1-hr TSP				
		24-hr TSP				
		Noise				
6-Nov	7-Nov	8-Nov	9-Nov	10-Nov	11-Nov	12-Nov
0-1107	1-hr TSP	0-1100	9-1100	TO-INOV	11-1100	1-hr TSP
	24-hr TSP					24-hr TSP
	Noise					24-111 135
	Noise					
13-Nov	14-Nov	15-Nov	16-Nov	17-Nov	18-Nov	19-Nov
					1-hr TSP	
					24-hr TSP	
					Noise	
20-Nov	21-Nov	22-Nov	23-Nov	24-Nov	25-Nov	26-Nov
				1-hr TSP		
				24-hr TSP		
				Noise		
27-Nov	28-Nov	29-Nov	30-Nov			
			1-hr TSP			
			24-hr TSP			
			Noise			

The schedule is subject to change due to unforeseeable circumstances (e.g. adverse weather, etc)

APPENDIX G
IMPACT AIR QUALITY MONITORING
RESULTS AND THEIR GRAPHICAL
PRESENTATION

## Appendix G Impact Air Quality Monitoring Results


## 24-hour TSP Monitoring Results at Station AM2 (Fanling Government Secondary School)

Date	Weather	Air	Atmospheric	Flow Rate	e (m³/min.)	Av. flow	Total vol.	Filter W	/eight (g)	Particulate	Elapse	e Time	Sampling	Conc.	Action Level	Limit Level
	Condition	Temp. (°C	Pressure(hPa)	Initial	Final	(m³/min)	(m <sup>3</sup> )	Initial	Final	weight(g)	Initial	Final	Time(hrs.)	(µg/m³)	(µg/m <sup>3</sup> )	(µg/m <sup>3</sup> )
3-Oct-16	Sunny	27.5	1007.8	1.314	1.314	1.314	1892.2	2.8192	2.8744	0.0552	7722.03	7746.03	24.00	29.2	200.7	260
8-Oct-16	Cloudy	28.1	1006.8	1.314	1.314	1.314	1892.2	2.8385	2.8940	0.0555	7746.03	7770.03	24.00	29.3	200.7	260
14-Oct-16	Fine	26.7	1013.2	1.314	1.314	1.314	1892.2	2.8303	2.9121	0.0818	7770.03	7794.03	24.00	43.2	200.7	260
20-Oct-16	Fine	25.1	1008.7	1.314	1.314	1.314	1892.2	2.8317	2.9213	0.0896	7794.03	7818.03	24.00	47.4	200.7	260
26-Oct-16	Sunny	27.1	1015.6	1.314	1.314	1.314	1892.2	2.8283	2.8763	0.0480	7818.03	7842.03	24.00	25.4	200.7	260

 Average
 34.9

 Min
 25.4

 Max
 47.4



his Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsover, to any party that uses or relies on this drawing without AECOM's express written conse

CONTRACT NO. HY/2012/06

WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE




Project No.: 60307376 Date: Nov-16 Appendix G

## Appendix G Impact Air Quality Monitoring Results

## 1-hour TSP Monitoring Results at Station AM2 (Fanling Government Secondary School)

	Start	1st Hour	2nd Hour	3rd Hour
	Time	Conc.	Conc.	Conc.
Date	(hh:mm)	(µg/m³)	(µg/m³)	(µg/m³)
3-Oct-16	11:58	72.0	70.6	71.3
8-Oct-16	10:22	75.6	77.2	76.4
14-Oct-16	12:39	68.9	70.2	69.1
20-Oct-16	13:10	74.3	75.2	72.5
26-Oct-16	11:10	71.6	70.0	72.4
			Average	72.5
			Min	68.9
			Max	77.2



This Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsover, to amy party that uses or relies on this drawing without AECOM's express written consent

CONTRACT NO. HY/2012/06
WIDENING OF FANLING HIGHWAY

**AECOM** 

- TAI HANG TO WO HOP SHEK INTERCHANGE

Project No.: 60307376 Date: Nov-16 Appendix G

APPENDIX H
METEOROLOGICAL DATA FOR THE
REPORTING MONTH





GOVHK香港政府一站通 繁體版 简体版 SEARCH Enter search keyword(s)

SITE MAP

Home

What's new

About us

**HKO Side Lights** 

Our Services

Back

## Daily Extract of Meteorological Observations, October 2016 -Tai Po

Year 2016 ▼ M	onth 10 ▼ Go
---------------	--------------

Our Services		Year 2016 ▼ Month 10 ▼ Go				0 ▼ Go				
Visitors Figures			Air '	Tempera	ture	Mean	Mean	Total Rainfall (mm)	Prevailing Wind Direction (degrees)	Mean Wind Speed (km/h)
Press releases	Day	Mean Pressure	Absolute Daily Max	Mean (deg.	Absolute Daily Min	Dew Point (deg. C)	Relative Humidity (%)			
Today's Weather Warnings		(hPa)								
Local Weather			(deg. C)	C)	(deg. C)	` 0 /	` ,		` 0 /	<u> </u>
Observations	01	1009.5	28.4	25.5	22.9	24.2	92	***	***	***
Weather Forecast	02	1008.6	29.4	26.8	24.7	25.1	91	***	***	***
Weather Monitoring	03	1007.5	27.8	26.9	25.4	24.7	88	***	***	***
Imagery	04	1007.6	29.9#	27.6	25.3#	24.6	84	***	***	***
Computer Forecast	05	1008.5	30.4#	27.6	25.8#	24.8	85	***	***	***
Products	06	1008.7	30.8	27.9	24.6	24.2	81	***	***	***
MyObservatory	07	1006.8	28.9	27.1	24.6	24.1	84	***	***	***
Met on Map	08	1006.6	28.6	27.6	26.4	22.7	75	***	***	***
Tropical Cyclones	09	1008.8	27.4	25.6	24.0	20.3	73	***	***	***
Aviation Weather Services	10	1009.9	27.0#	24.7	22.8#	19.3	72	***	***	***
Marine Meteorological	11	1010.6	26.1	23.6	21.0	20.2	81	***	***	***
Services	12	1012.6	24.7#	23.2	21.2#	21.7	92	***	***	***
Weather Information for	13	1013.3	27.1	25.2	22.9	22.0	83	***	***	***
Sports	14	1012.9	28.3	26.1	24.2	22.2	79	***	***	***
Weather Information for	15	1012.2	28.6	26.3	23.9	21.8	77	***	***	***
Communities	16	1010.6	30.1	27.1	23.9	22.6	77	***	***	***
China Weather	17	1008.9	28.7	26.5	24.1	23.4	84	***	***	***
World Weather	18	1007.9	25.5	24.5	23.8	24.4	99	***	***	***
Climatological Information	19	1008.2	26.3	24.8	24.0	24.3	97	***	***	***
Services	20	1004.2	30.3#	27.1	23.6#	24.2	84	***	***	***
> Climate Watch	21	996.2	27.1#	25.2	23.8#	23.8	92	***	***	***
> Climate Statistics	22	1007.0	30.3	27.0	24.9	24.7	88	***	***	***
> Climate Prediction	23	1009.5	28.2	25.9	24.0	25.3	96	***	***	***
> Climate Knowledge	24	1010.7	28.4	26.6	24.8	25.4	93	***	***	***
> Need More	25	1012.8	28.2	26.5	25.0	24.8	91	***	***	***
Information?	26	1015.1	29.3#	26.3	24.3#	24.4	90	***	***	***
> Global Climate	27	1015.6	30.2	26.6	23.3	24.0	86	***	***	***
Services	28	1013.6	30.2	26.9	23.8	24.0	84	***	***	***
> Other Useful Links	29	1014.6	28.4	25.6	23.8	22.9	85	***	***	***
Climate Forecast	30	1016.9						***	***	***
Climate Change	31	1019.6	25.2#	23.1	20.9#	18.9	77	***	***	***
El Nino and La Nina		1018./#	26.9#	25.1#	21.4#	20.0#	74#	^ ^ ^	_ ^^^	_ ^^^

\*\*\* unavailable

# data incomplete

Rainfall measured in increment of 0.5 mm. Amount of < 0.5 mm cannot be detected

El Nino and La Nina Earthquakes and

Tsunamis

Astronomy, Space

Weather and

Geomagnetism

Time and Calendar

Radiation Monitoring,

Assessment and





繁體版 简体版

SEARCH Enter search keyword(s)

Home

About us

What's new

Back

## Daily Extract of Meteorological Observations, October 2016 -Tai Mei Tuk

ar	2016 ▼	Month	10 ▼	G

Our Services			·	rear   2016	▼ Month 1	0 ▼ Go				
Visitors Figures			Air Temperature			Maran	Mean		Prevailing	Mean
Press releases	Day	Mean Pressure	Absolute	Mean	Absolute	Mean Dew	Relative	Total Rainfall	Wind	Wind
Today's Weather Warnings	Day	(hPa)	Daily Max	(deg. C)	Daily Min	Point (deg. C)	Humidity (%)	(mm)	Direction (degrees)	Speed (km/h)
Local Weather			(deg. C)	<u> </u>	(deg. C)					
Observations	01	***	28.1	25.6	23.3	***	***	59.0	090	9.7
Weather Forecast	02	***	30.6	26.8	24.8	***	***	1.5	060	6.7
Weather Monitoring	03	***	27.9	26.7	25.5	***	***	0.0	060	13.2
Imagery	04	***	30.4	27.4	25.4	***	***	0.0	060	9.7
Computer Forecast	05	***	30.6	27.6	26.0	***	***	0.0	060	10.3
Products	06	***	31.7#	27.7	25.0#	***	***	2.5	050	11.0
MyObservatory	07	***	29.5#	27.2	24.8#	***	***	8.0	050	9.8
Met on Map	08	***	28.7	27.5	26.1	***	***	0.0	050	22.8
Tropical Cyclones	09	***	27.9	25.3	23.4	***	***	0.0	050	15.7
Aviation Weather Services	10	***	28.0#	24.4	22.4#	***	***	0.0	070	15.0
Marine Meteorological	11	***	26.4	23.4	21.1	***	***	0.0	060	11.6
Services	12	***	24.4#	23.3	21.5#	***	***	2.0	060	20.3
Weather Information for	13	***	27.1	24.9	22.9	***	***	0.5	050	19.2
Sports	14	***	28.9	25.8	23.5	***	***	0.0	060	16.8
Weather Information for	15	***	28.9	26.2	22.9	***	***	0.0	060	12.6
Communities	16	***	31.1#	27.6	25.5#	***	***	0.0	060	15.0
China Weather	17	***	29.0	26.0	23.6	***	***	13.5	070	26.5
World Weather	18	***	25.0	24.2	23.2	***	***	127.0	100	44.2
Climatological Information	19	***	25.5	24.7	23.8	***	***	131.0	110	28.8
Services	20	***	29.4#	26.6	23.9#	***	***	0.0	150	5.6
> Climate Watch	21	***	27.4	25.2	23.7	***	***	54.0	280	28.7
> Climate Statistics	22	***	30.2	26.9	25.1	***	***	2.0	260	11.0
> Climate Prediction	23	***	29.3	26.3	24.5	***	***	1.0	070	3.7
> Climate Knowledge	24	***	29.8	26.4	25.1	***	***	0.0	070	6.9
> Need More	25	***	28.3	26.1	25.0	***	***	0.0	100	10.8
Information?	26	***	28.8#	25.9	24.2#	***	***	0.0	080	8.8
> Global Climate	27	***	30.2#	26.5	24.1#	***	***	0.0	090	5.6
Services	28	***	30.0	26.8	24.6	***	***	0.0	110	4.7
> Other Useful Links	29	***	28.0	25.2	22.5	***	***	0.5	050	16.7
Climate Forecast	30	***	25.6	23.1	21.1	***	***	0.0	040	14.5
Climate Change	$\vdash$	***				***	***			
El Nino and La Nina	31	l ^^^	27.4#	24.3	21.5#	_ ^^^	_ ^^^	0.0	060	14.7

\*\*\* unavailable

# data incomplete

Geomagnetism Time and Calendar

Radiation Monitoring,

Earthquakes and

Astronomy, Space

Tsunamis

Weather and

Assessment and

Rainfall measured in increment of 0.5 mm. Amount of < 0.5 mm cannot be detected

APPENDIX I
IMPACT DAYTIME CONSTRUCTION NOISE
MONITORING RESULTS AND THEIR
GRAPHICAL PRESENTATION

### Appendix I Impact Daytime Construction Noise Monitoring Results

Location : M2 (West Tai Wo - Free Field)

Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results


	Meas	ured Noise Le	Limit Level,	Exceedance		
Date	Start Time	Leq*	L10*	L90*	dB(A)	(Y/N)
3-Oct-16	13:50	70.1	73.2	68.4	75	N
14-Oct-16	13:30	69.9	71.5	67.2	75	N
20-Oct-16	14:02	70.3	72.0	67.5	75	N
26-Oct-16	13:00	69.6	72.0	68.0	75	N
	Min	69.6	71.5	67.2		
	Max	70.3	73.2	68.4		
	Average	70.0	72.2	67.8		


#### Location: M3 (Fanling Government Secondary School- Façade)

Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results

	Meas	ured Noise Lev	Limit Level,	Exceedance		
Date	Start Time	Leq	L10	L90	dB(A)^	(Y/N)
3-Oct-16	14:00	63.2	66.2	58.6	70	N
14-Oct-16	14:29	68.8	70.2	66.5	70	N
20-Oct-16	13:13	63.7	65.5	61.5	70	N
26-Oct-16	11:10	61.1	62.5	58.5	70	N
	Min	61.1	62.5	58.5		
	Max	68.8	70.2	66.5		
	Average	65.2	67.0	62.6		

<sup>\* +3</sup>dB(A) Façade effect correction included ^ Limit Level of 70dB(A) applies to education institutes while 65dB(A) applies during school examination period.





#### Remark:

^ Limit Level of 70dB(A) applies to education institutes while 65dB(A) applies during school examination period.

is Orawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatover, to any party that uses or relies on this drawing without AECOM's express written consent.

CONTRACT NO. HY/2012/06

WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE

Graphical Presentation of Impact Daytime Construction Noise Monitoring Results

Project No.: 60307376 Date: Nov-16



### APPENDIX J EVENT ACTION PLAN

# **Appendix J – Event Action Plan**

# Event / Action Plan for Air Quality

Event		Action	1	
	ET Leader	IEC	ER	Contractor
Action Level				
Exceedance for one sample	Identify source;     Inform IEC and ER;     Repeat measurement to confirm finding;     Increase monitoring frequency to dailv.	Check monitoring data submitted by ET;     Check Contractor's working method.	1. Notify Contractor.	Rectify any unacceptable practice;     Amend working methods if appropriate.
Exceedance for two or more consecutive samples	<ol> <li>Identify source;</li> <li>Inform IEC and ER;</li> <li>Repeat measurements to confirm findings;</li> <li>Increase monitoring frequency to daily;</li> <li>Discuss with IEC and Contractor on remedial actions required;</li> <li>If exceedance continues, arrange meeting with IEC and ER;</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor on possible remedial measures;</li> <li>Advise the ER on the effectiveness of the proposed remedial measures;</li> <li>Supervise Implementation of remedial measures.</li> </ol>	Confirm receipt of notification of failure in writing;     Notify Contractor;     Ensure remedial measures properly implemented.	Submit proposals for remedial actions to IEC within 3 working days of notification;     Implement the agreed proposals;     Amend proposal if appropriate.

# Event / Action Plan for Air Quality

Event	Action					
Action Level	ET Leader	IEC	ER	Contractor		
Limit Level						
Exceedance for one sample	<ol> <li>Identify source;</li> <li>Inform IEC, ER, Contractor and EPD;</li> <li>Repeat measurement to confirm finding;</li> <li>Increase monitoring frequency to daily;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor on possible remedial measures;</li> <li>Advise ER on the effectiveness of the proposed remedial measures;</li> <li>Supervise implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of exceedance in writing;</li> <li>Notify Contractor;</li> <li>Ensure remedial measures properly implemented.</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Amend proposal if appropriate.</li> </ol>		
Exceedance for two or more consecutive samples	<ol> <li>Notify IEC, ER, Contractor and EPD;</li> <li>Identify source;</li> <li>Repeat measurement to confirm findings;</li> <li>Increase frequency to daily;</li> <li>Analyse Contractor's working procedures to determine possible mitigation to be;</li> <li>Arrange meeting with IEC and ER to discuss the remedial actions to be taken;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	<ol> <li>Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise ER accordingly;</li> <li>Supervise the implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of exceedance in writing;</li> <li>Notify Contractor;</li> <li>In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>Ensure remedial measures properly implemented;</li> <li>If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Resubmit proposals if problem still not under control;</li> <li>Stop the relevant portion of works as determined by ER until the exceedance is abated.</li> </ol>		

# Event / Action Plan for Noise Impact

Event	Action						
Limit Level	ET Leader	IEC	ER	Contractor			
Action Level	<ol> <li>Notify IEC and the Contractor.</li> <li>Carry out investigation.</li> <li>Report the results of investigation to IEC and the Contractor.</li> <li>Discuss with the Contractor and formulate remedial measures.</li> <li>Increase monitoring frequency to check mitigation effectiveness.</li> </ol>	Review with analysed results submitted by ET.     Review the proposed remedial measures by the Contractor and advise ER accordingly.     Supervise the implement of remedial measures.	<ol> <li>Confirm receipt of notification of failure in writing.</li> <li>Notify the Contractor.</li> <li>Require the Contractor to propose remedial measures for the analysed noise problem.</li> <li>Ensure remedial measures are properly implemented.</li> </ol>	Submit noise mitigation proposals to IEC.     Implement noise mitigation proposals.			
Limit Level	<ol> <li>Notify, IEC, ER, EPD and the Contractor.</li> <li>Identify the source.</li> <li>Repeat measurement to confirm findings.</li> <li>Increase monitoring frequency.</li> <li>Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented.</li> <li>Inform IEC, ER, and EPD the causes &amp; actions taken for the exceedances.</li> <li>Assess effectiveness of the Contractor's remedial actions and keep IEC, EPD and ER informed of the results.</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>		<ol> <li>Confirm receipt of notification of failure in writing.</li> <li>Notify the Contractor.</li> <li>Require the Contractor to propose remedial measures for the analysed noise problem.</li> <li>Ensure remedial measures are properly implemented.</li> <li>If exceedance continues, consider what activity of the work is responsible and instruct the Contractor to stop that activity of work until the exceedance is abated.</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance.</li> <li>Submit proposals for remedial actions to IEC within 3 working days of notification.</li> <li>Implement the agreed proposals.</li> <li>Resubmit proposals if problem still not under control.</li> <li>Stop the relevant activity of works as determined by the ER until the exceedance is abated.</li> </ol>			

# APPENDIX K SITE INSPECTION SUMMARIES



# **Site Inspection Summary**

Inspection Information

Contract No.	HY/2012/06
Date:	4 October 2016
Time:	14:00
Inspection No.:	151

#### Non-compliance

Nil

#### Observations

#### Follow-up Observation(s)

- 1. Dusty pedestrian walkway at SA328 was cleaned. (Closed)
- 2. Excessive accumulation of construction wastes at SA328 was removed by trucks. (Closed)
- 3. Mud trail and dusty materials on haul road at SA328 were cleared. (Closed)

### New Observation(s)

- Exposed slope without cover was observed at SA346. The Contractor should cover the exposed slope 4. properly to avoid potential windblown dust emission.
- 5. Standing water was observed at SA346 and SA340. The Contractor should remove the water to prevent mosquito breeding.
- 6. Retained water was observed in the drip tray at SA340. The Contractor should remove the water to prevent mosquito breeding.

#### Reminder (s)

Nil.

#### Remarks

	Name	Signature	Date
Prepared by	Candy Chung	Chuyh	4 October 2016
Checked by	Y W Fung	Ĭ,	4 October 2016

WIDENING OF TOLO HIGHWAY (STAGE 2)
BETWEEN TAI HANG AND WO HOP SHEK INTERCHANGE

#### **Site Inspection Summary**

Inspection Information

Contract No.	HY/2012/06	32
Date:	13 October 2016	
Time:	14:00	
Inspection No.:	152	

#### Non-compliance

Nil

#### Observations

# Follow-up Observation(s)

- 1. Exposed slope at SA346 was covered. (Closed)
- 2. Standing water at SA346 and SA340 was removed. (Closed)
- 3. Retained water in drip tray at SA340 was removed. (Closed)

#### New Observation(s)

- 4. Stagnant water was found at SA310. The Contractor should remove the water to prevent mosquito breeding.
- 5. Mud trail was observed at SA310. The Contractor should clear the dusty materials to avoid windblown dust emission.


# Reminder (s)

Nil

#### Remarks

	Name	Signature	Date	
Prepared by	Candy Chung	Mys	13 October 2016	
Checked by	Y W Fung	1	13 October 2016	

# **EM&A Environmental Inspection Record**





BETWEEN TAI HANG AND WO HOP SHER INTERCHAN

# **Site Inspection Summary**

Inspection Information

Contract No.	HY/2012/06	
Date:	18 October 2016	\ <u>\</u>
Time:	14:00	
Inspection No.:	153	

Non-compliance

Nil

# Observations

### Follow-up Observation(s)

- 1. Larvicidal oil was applied to the stagnant water at SA310 to prevent mosquito breeding. (Closed)
- 2. Mud trail at SA310 was removed. (Closed)

### New Observation(s)

3. The drainage system at SA342 was blocked at the onset of rainstorm. The Contractor should remove deposited silt and grit regularly to well maintain the drainage system.

### Reminder (s)

Nil.

### Remarks

	Name	Signature	Date
Prepared by	Candy Chung	Chyw)	24 October 2016
Checked by	Y W Fung	, ,	24 October 2016

# **EM&A Environmental Inspection Record**



WIDENING OF TOLO HIGHWAY (STAGE 2) BETWEEN TAI HANG AND WO HOP SHEK INTERCHANGE

# A=COM

# **Site Inspection Summary**

Inspection Information

Contract No.	HY/2012/06	
Date:	25 October 2016	
Time:	14:00	
Inspection No.:	154	

Non-compliance

Nil

#### Observations

#### Follow-up Observation(s)

Fallen leaves that blocked the storm drain were cleared. (Closed) 1.

#### New Observation(s)

- 2. Sandy materials were deposited near the existing drainage system at SA328. The Contractor should remove the silt; and implement measures to prevent surface runoff of site and silt from entering the drainage system.
- Chemical container without drip tray was found at SA325. The Contractor should provide secondary containment to avoid potential leakage.

Reminder (s)

Nil.

#### Remarks

	Name	Şignature	Date
Prepared by	Candy Chung	Chuph	26 October 2016
Checked by	Y W Fung	,	26 October 2016

APPENDIX L
STATISTICS ON COMPLAINTS,
NOTIFICATION OF SUMMONS AND
SUCCESSFUL PROSECUTIONS

Appendix L Statistics on Complaints, Notifications of Summons and Successful Prosecutions

	Date Received	Subject	Status	Total no. followed up by the ET this month	Total no. followed up by the ET since project commencement
Environmental	19 December 2013	EPD referred a complaint from Lot no. 116 of Fui Sha Wai at Tai Hang of Tai Po which is concerned about the construction noise and diesel-like smell generated from construction activities nearby which caused nuisance and health problems on 19 December 2013 morning.	ruction noise and activities nearby which Closed		5
complaints	24 February 2014	EPD referred an air-and-odour complaint on 24 February 2014. The complainant complained about the construction site located near the bus stop in Fui Sha Wai, Tai Hang, Tai Wo Service Road West. When construction works were carried out, odour, white smoke and dust were generated. The complainant asked for follow-up actions.	Closed	0	

Date Receive	Subject	Status	Total no. followed up by the ET this month	Total no. followed up by the ET since project commencement
	EPD referred an air complaint on 24 October 2014.	Closed		
	A resident complained against the excavation works of Tai Wo			
23 Octob	Service Road West between Nam Wah Po & Tai Hang Tsuen, which			
	have piled up high stockpiles, causing serious dust nuisance to his			
2014	house.			
	The resident also complained that the stockpiles have not been			
	covered and watered properly. He now requires the EPD to follow up.			
	The location of complaint is near Lamppost Location EB5717.			
	EPD referred a water complaint on 31 December 2014.	Closed		
31	The complainant complained about the muddy river outside Tai Hang			
Decemb	Village Office on 29 December 2014. It was suspected that the muddy			
2014	water was discharged from the construction works of the Project.			
	He required the EPD to follow up.			

	Date Received	Subject	Status	Total no. followed up by the ET this month	Total no. followed up by the ET since project commencement
	25 March 2015	EPD referred a water complaint on 25 March 2015.  The complainant complained about the generation of the smell of gasoline from the Widening of Fanling Highway construction site on Tai Wo Service Road West, causing serious nuisance to nearby houses.  The situation has continued for a few weeks and she asked the EPD to follow up as soon as possible.	Closed		
Notification of summons	-	-	-	0	0
Successful Prosecutions	-	-	-	0	0