

Environmental Protection Department

Contract No. HY/2012/06

Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange

Monthly EM&A Report For March 2017

[4/2017]

=	Name Signatu	
Prepared & Checked:	Sammi Lam	Canpul p.p.
Reviewed & Approved:	Y W Fung	N

Version:	*	Rev. 0	Date:	12 April 2017	

Disclaimer

This report is prepared for Environmental Protection Department and is given for its sole benefit in relation to and pursuant to Contract No. HY/2012/06 and may not be disclosed to, quoted to or relied upon by any person other than Environmental Protection Department without our prior written consent. No person (other than Environmental Protection Department) into whose possession a copy of this report comes may rely on this report without our express written consent and Environmental Protection Department may not rely on it for any purpose other than as described above.

AECOM Asia Co. Ltd.

15/F, Grand Central Plaza, Tower 1, 138 Shatin Rural Committee Road, Shatin, NT, Hong Kong Tel: (852) 3922 9000 Fax: (852) 2317 7609 www.aecom.com



Hyder-Arup-Black & Veatch Joint Venture c/o Arcadis 20/F, AXA Tower, Landmark East, 100 How Ming Street, Kwun Tong, Hong Kong Attn: Mr. James Penny

Your Reference

Our Reference JFP/EC/ST/pl/T329380/22 .05/L-0164

20/F AIA Kowloon Tower Landmark East 100 How Ming Street Kwun Tong Kowloon Hong Kong

T +852 2828 5757 F +852 2827 1823 mottmac.hk Environmental Monitoring and Audit (EM&A) for Widening of Tolo Highway/Fanling Highway between Island House Interchange and Fanling Stage 2 (between Tai Hang to Wo Hop Shek Interchange) Environmental Permit No. EP-324/2008/E Condition 3.3 – Submission of Monthly EM&A Report – March 2017 for the portion of Stage 2 works under Contract No. HY/2012/06

12 April 2017 By Fax (2805 5028) & Hand

We refer to the revised Monthly EM&A Report – March 2017 received on 12 April 2017 submitted by the Environmental Team via email. Pursuant to Environmental Permit Condition 3.3, I hereby verify the Monthly EM&A Report – March 2017 (Rev. 0) for the portion of works under Stage 2 of the captioned Project which is managed under Contract No. HY/2012/06.

Yours faithfully for MOTT MACDONALD HONG KONG LIMITED

Steven Tang

Independent Environmental Checker

C.C.

HyD AECOM Mr. Chung Lok Chin

Mr. YW Fung

By Fax (2714 5198)

By Fax (2891 0305)

TABLE OF CONTENTS

			Page
EXE	CUT	IVE SUMMARY	3
1	INTF	RODUCTION	5
	1.1 1.2 1.3 1.4 1.5	Background Scope of Report Project Organization Summary of Construction Works Summary of EM&A Programme Requirements	5 6 6 7 7
2	AIR	QUALITY MONITORING	8
	2.1 2.2 2.3 2.4 2.5 2.6 2.7	Monitoring Requirements Monitoring Equipment Monitoring Locations Monitoring Parameters and Frequency Monitoring Methodology Monitoring Schedule for the Reporting period Results and Observations	8 8 8 9 10 11
3	NOIS	SE MONITORING	12
	3.1 3.2 3.3 3.4 3.5 3.6 3.7	Monitoring Requirements Monitoring Equipment Monitoring Locations Monitoring Parameters and Frequency Monitoring Methodology Monitoring Schedule for the Reporting period Monitoring Results	12 12 12 12 13 13
4	ENV	TRONMENTAL SITE INSPECTION AND AUDIT	15
	4.1 4.2 4.3 4.4 4.5 4.6	Site Inspection Advice on the Solid and Liquid Waste Management Status Environmental Licenses and Permits Implementation Status of Environmental Mitigation Measures Summary of Exceedances of the Environmental Quality Performance Limit Summary of Complaints, Notification of Summons and Successful Prosecutions	15 17 18 20 20 20
5	FUT	URE KEY ISSUES	21
	5.1 5.2 5.3	Construction Programme for the Coming Months Key Issues for the Coming Month Monitoring Schedule for the Coming Month	21 21 21
6	CON	ICLUSIONS AND RECOMMENDATIONS	22
	6.1 6.2	Conclusions Recommendations	22 22

List of Tables

Table 1.1	Contact Information of Key Personnel
Table 2.1	Air Quality Monitoring Equipment
Table 2.2	Locations of Impact Air Quality Monitoring Station
Table 2.3	Air Quality Monitoring Parameters and Frequency
Table 2.4	Summary of 1-hour TSP Monitoring Results in the Reporting Period
Table 2.5	Summary of 24-hour TSP Monitoring Results in the Reporting Period
Table 3.1	Noise Monitoring Equipment
Table 3.2	Locations of Impact Noise Monitoring Stations
Table 3.3	Noise Monitoring Parameters, Frequency and Duration
Table 3.4	Summary of Construction Noise Monitoring Results in the Reporting Period
Table 4.1	Summary of Waste Flow Table for Contract No. HY/2012/06
Table 4.2	Summary of Waste Flow Table for Contract No. 02/HY/2015 (Works Order Nos. CB128520-5 and CB128519-0)
Table 4.3	Summary of Environmental Licensing and Permit Status

Figures

Figure 1.1	General Project Layout Plan of Contract No. HY/2012/06
Figure 1.2	General Project Layout Plan of Contract No. 02/HY/2015 (Works Order Nos. CB128520-5
	and CB128519-0)
Figure 1.3a-b	Locations of Monitoring Station
Figure 4.1	Environmental Complaint Handling Procedures

List of Appendices

Appendix A	Project Organization Structure
Appendix B	Construction Programme
Appendix C	Implementation Schedule of Environmental Mitigation Measures (EMIS)
Appendix D	Summary of Action and Limit Levels
Appendix E	Calibration Certificates of Monitoring Equipments
Appendix F	EM&A Monitoring Schedules
Appendix G	Impact Air Quality Monitoring Results and their Graphical Presentation
Appendix H	Meteorological Data for the Reporting period
Appendix I	Impact Daytime Construction Noise Monitoring Results and their Graphical Presentation
Appendix J	Event Action Plan
Appendix K	Site Inspection Summaries
Appendix L	Statistics on Complaints, Notifications of Summons and Successful Prosecutions

EXECUTIVE SUMMARY

The proposed widening of Tolo Highway and Fanling Highway between Island House Interchange and Fanling (the Project) is a Designated Project under the Environmental Impact Assessment Ordinance (Cap. 499) (EIAO). An Environmental Impact Assessment (EIA) Report (the approved EIA Report) together with an Environmental Monitoring and Audit (EM&A) Manual (the approved EM&A Manual) were completed and approved under the EIAO on 14 July 2000 (Register Number: EIA-043/2000).

The objective of the Project "Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling" is to widen Tolo Highway and Fanling Highway to dual 4-lane carriageway in order to alleviate the current traffic congestion problems and to cope with the increasing transport demands to and from the urban areas and also cross boundary traffic.

The Project is a designated project and governed by an Environmental Permit (EP-324/2008) issued by the EPD on 23 December 2008. Subsequently, the EPD issued Variation of Environmental Permits of EP-324/2008/A, EP-324/2008/B, EP-324/2008/C and EP-324/2008/D on 31 January 2012, 17 March 2014, 27 March 2015 and 27 August 2015 respectively. The current valid VEP was applied on 29 December 2016 and the VEP (EP-324/2008/E) was subsequently granted on 26 January 2017.

The construction works for this Project are delivered in 2 stages i.e. Stage 1 (between Island House Interchange and Tai Hang) and Stage 2 (between Tai Hang and Wo Hop Shek Interchange). Stage 2 would be implemented under three works contracts. Contract No. HY/2012/06 "Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange" and the entrusted portion to CEDD under Contract No. CV/2012/09 "Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works – Contract 3". In addition, Contract No. "Provision of Bus-Bus Interchange on Fanling Highway Kowloon Bound" was carried out within the site boundary of Contract No. 02/HY/2015. This report focuses on Contract No. HY/2012/06 "Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange" in Stage 2 of the Project and "Provision of Bus-Bus Interchange on Fanling Highway Kowloon Bound" under Works Order Nos. CB128520-5 and CB128519-0 in Contract No. 02/HY/2015 "Highway Department Term Contract (Management and Maintenance of Roads in Tai Po and North District excluding High Speed Roads 2016-2022)".

Pursuant to the EP (EP-324/2008/E) Condition 2.7, the Capture Survey Trip Report for Ma Wat River Northern Meander (Version 2) for the Project was submitted on 24 December 2013 by the Environmental Team (ET) and verified by the Independent Environmental Checker (IEC) on 6 January 2014.

The construction phase of the Contract under the EP and the Environmental Monitoring and Audit (EM&A) programme of the contract commenced on 21 November 2013. The impact environmental monitoring and audit includes air quality and noise monitoring.

This report documents the findings of EM&A works conducted in the period between 1 and 31 March 2017. As informed by the Contractor, construction activities of Contract No. HY/2012/06 in the reporting period were:

- Site clearance
- Ground investigation
- Pipe laying
- Retaining wall construction
- Noise Barrier
- Excavation
- Backfilling
- Drainage
- Temporary bridge construction
- House Construction
- Foot Bridge demolition
- Bridge construction
- Piling

As informed by the Contractor, construction activities of Works Order Nos. CB128520-5 and CB128519-0 under Contract No. 02/HY/2015 in the reporting period were:

- Site clearance
- Installation of sheet piles

Reporting Change

Contract No. 02/HY/2015 (Works Order Nos. CB128520-5 and CB128519-0) has been included in this EM&A report.

Breaches of Action and Limit Levels for Air Quality

No exceedance of Action and Limit Level was recorded for 1-hour and 24-hour TSP monitoring in the reporting period.

Breaches of Action and Limit Levels for Noise

No Action or Limit Level exceedance of construction noise was recorded in the reporting month. No noise complaints related to 0700 – 1900 hours on normal weekdays was received and followed by Environmental Team in the reporting month.

Complaint, Notification of Summons and Successful Prosecution

No complaint, notification of summons and successful prosecution was received in the reporting period.

Future Key Issues

Key issues to be considered in the coming month include:

- Properly store and label oils and chemicals on site;
- Chemical, chemical waste and waste management;
- Collection of construction waste should be carried out regularly;
- Properly maintain all drainage facilities and wheel washing facilities on site;
- Exposed slopes should be covered up properly if no temporary work will be conducted;
- Quieter powered mechanical equipment should be used;
- Suppress dust generated from excavation activities and haul road traffic; and
- Tree protective measures for all retained trees should be well maintained.

1 INTRODUCTION

1.1 Background

- 1.1.1. Tolo Highway and Fanling Highway are the expressways in the North East New Territories (NENT) connecting Sha Tin, Tai Po and Fanling. These highways form a vital part of the strategic Route 9, which links Hong Kong Island to the boundary at Shenzhen. At present, this section of Route 9 is a dual 3-lane carriageway. However, at several major interchanges along this section of Route 9, the highway is a dual-2 lane carriageway only. Severe congestion is a frequent occurrence during the peak periods, particularly in the Kowloon-bound direction.
- 1.1.2. The objective of the Project "Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling" is to widen Tolo Highway and Fanling Highway to dual 4-lane carriageway in order to alleviate the current traffic congestion problems and to cope with the increasing transport demands to and from the urban areas and also cross boundary traffic.
- 1.1.3. The Project is a designated project and governed by an Environmental Permit (EP-324/2008) issued by the EPD on 23 December 2008. Subsequently, the EPD issued Variation of Environmental Permits of EP-324/2008/A, EP-324/2008/B, EP-324/2008/C and EP-324/2008/D on 31 January 2012, 17 March 2014, 27 March 2015 and 27 August 2015 respectively. The current valid VEP was applied on 29 December 2016 and the VEP (EP-324/2008/E) was subsequently granted on 26 January 2017.
- 1.1.4. The scope of the Project comprises mainly:-
 - (i) Widening of a 5.7 km section of Tolo Highway and 3.0 km section of Fanling Highway between Island House Interchange and Wo Hop Shek Interchange from the existing dual 3-lane to dual 4-lane, including construction of new vehicular bridges;
 - (ii) Widening of interchange sections at Island House Interchange, Tai Po North Interchange, and Lam Kam Road Interchange from dual 2-lane to dual 3-lane, except Sha Tin bound carriageway at Tai Po North Interchange, which is widened from 3-lane to 4-lane, including realignment of various slip roads:
 - (iii) Modification and reconstruction of highways, vehicular bridges, underpasses and footbridges.
- 1.1.5. The construction works for this Project will be delivered in 2 stages i.e. Stage 1 (between Island House Interchange and Tai Hang) and Stage 2 (between Tai Hang and Wo Hop Shek Interchange). Stage 2 would be implemented under two works contracts. Contract No. HY/2012/06 "Widening of Fanling Highway Tai Hang to Wo Hop Shek Interchange" and the entrusted portion to CEDD under Contract No. CV/2012/09 "Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works Contract 3". In addition, Contract No. "Provision of Bus-Bus Interchange on Fanling Highway Kowloon Bound" was carried out within the site boundary of Contract No. 02/HY/2015. This report focuses on Contract No. HY/2012/06 "Widening of Fanling Highway Tai Hang to Wo Hop Shek Interchange" in Stage 2 of the Project and "Provision of Bus-Bus Interchange on Fanling Highway Kowloon Bound" under Works Order Nos. CB128520-5 and CB128519-0 in Contract No. 02/HY/2015 "Highway Department Term Contract (Management and Maintenance of Roads in Tai Po and North District excluding High Speed Roads 2016-2022)".
- 1.1.6. Hyder-Arup-Black and Veatch Joint Venture (HABVJV) are appointed by Highways Department (HyD) as the consultants for the design and construction assignment for the Tolo project under Agreement No. CE 58/2000 Supplementary Agreement No. 3 (SA3) (i.e. the Engineer for Contract No. HY/2012/06).
- 1.1.7. China State Construction Engineering (Hong Kong) Ltd. (CSHK) was commissioned as the Contractor of Contract No. HY/2012/06. Chiu Hing Construction & Transportation Company Limited (Chiu Hing) was commissioned as the Contractor of Contract No. 02/HY/2015.
- 1.1.8. AECOM Asia Co. Ltd. was commissioned by China State Construction Engineering (Hong Kong) Limited as the Environmental Team (ET) to undertake the Environmental Monitoring and Audit

- (EM&A) works for the Contract and Mott MacDonald Hong Kong Ltd. acts as the Independent Environmental Checker (IEC) for the Contract.
- 1.1.9. The construction phase of the Contract under the EP commenced on 21 November 2013.
- 1.1.10. According to the updated EM&A Manual of Stage 2 of the Project, there is a need of an EM&A programme including air quality and noise monitoring. The EM&A programme for Stage 2 of the Project commenced on 21 November 2013.

1.2 Scope of Report

1.2.1 This is the forty-first monthly EM&A Report under the Contract No. HY/2012/06 "Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange. This report presents a summary of the environmental monitoring and audit works, list of activities and mitigation measures proposed by the ET for the Contract in March 2017.

1.3 Project Organization

1.3.1 The project organization structure is shown in Appendix A. The key personnel contact names and numbers are summarized in Table 1.1.

Table 1.1 Contact Information of Key Personnel

Party	Position	Name	Telephone	Fax
ER (Hyder-Arup-Black & Veatch Joint Venture)	Chief Resident Engineer	Edwin Chung	6115 0818	2638 0950
IEC (Mott MacDonald Hong Kong Limited)	Independent Environmental Checker	Steven Tang	2828 5920	2827 1823
Contractor of [HY/2012/06]	F. Samuelel	Michael Tsang	9277 4956	2672 2501
(China State Construction Engineering (Hong Kong) Limited)	Environmental Officer	C C Chow	9679 6315	2672 2501
Contractor of [02/HY/2015] (Chiu Hing Construction & Transportation Company Limited)	Safety Officer	Marty Tai	9106 5318	-
ET (AECOM Asia Company Limited)	ET Leader	Y W Fung	3922 9393	3922 9797

1.4 Summary of Construction Works

- 1.4.1 The construction phase for the Contract under the EP commenced on 21 November 2013.
- 1.4.2 Details of the construction works of Contract No. HY/2012/06 carried out by the Contractor in this reporting period are listed below:
 - Site clearance
 - Ground investigation
 - Pipe laying
 - Retaining wall construction
 - Noise Barrier
 - Excavation
 - Backfilling
 - Drainage
 - Temporary bridge construction
 - House Construction
 - Foot Bridge demolition
 - Bridge construction
 - Piling

Details of the construction works of Works Order Nos. CB128520-5 and CB128519-0 under Contract No. 02/HY/2015 carried out by the Contractor in this reporting period are listed below:

- Site clearance
- Installation of sheet piles
- 1.4.3 The Construction Programme is shown in Appendix B.
- 1.4.4 The general layout plan of the Project site of Contract No. HY/2012/06 and Works Order Nos. CB128520-5 and CB128519-0 under 02/HY/2015 showing the contract areas are shown in Figure 1.1 and Figure 1.2 respectively.
- 1.4.5 The environmental mitigation measures implementation schedule are presented in Appendix C.

1.5 Summary of EM&A Programme Requirements

- 1.5.1 The EM&A programme required environmental monitoring for air quality, noise and environmental site inspections for air quality, water quality, noise, waste management, ecology, and landscape and visual impact. The EM&A requirements for each parameter described in the following sections include:-
 - All monitoring parameters;
 - Monitoring schedules for the reporting period and forthcoming months;
 - Action and Limit levels for all environmental parameters;
 - Event / Action Plan;
 - Environmental mitigation measures, as recommended in the Project EIA study final report; and
 - Environmental requirement in contract documents.

2 AIR QUALITY MONITORING

2.1 Monitoring Requirements

2.1.1 In accordance with the updated EM&A Manual, baseline 1-hour and 24-hour TSP levels at one air quality monitoring station was established. Impact 1-hour TSP monitoring was conducted for at least three times every 6 days, while impact 24-hour TSP monitoring was carried out for at least once every 6 days. The Action and Limit level of the air quality monitoring is provided in Appendix D.

2.2 Monitoring Equipment

2.2.1 24-hour TSP air quality monitoring was performed using High Volume Sampler (HVS) located at each designated monitoring station. The HVS meets all the requirements of the updated EM&A Manual. Portable direct reading dust meters were used to carry out the 1-hour TSP monitoring. Brand and model of the equipment is given in Table 2.1.

Table 2.1 Air Quality Monitoring Equipment

Equipment	Brand and Model
Portable direct reading dust meter (1-hour TSP)	Sibata Digital Dust Monitor (Model No. LD-3)
High Volume Sampler (24-hour TSP)	Tisch Total Suspended Particulate Mass Flow Controlled High Volume Air Sampler (Model No. TE-5170)

2.3 Monitoring Locations

2.3.1 The monitoring station was set up at the proposed location in accordance with updated EM&A Manual. Table 2.2 describes details of the monitoring station. The locations are shown in Figure 1.3a.

Table 2.2 Locations of Impact Air Quality Monitoring Station

Location	Monitoring Station
AM2 (SR2)	Fanling Government Secondary School

2.4 Monitoring Parameters and Frequency

2.4.1 Table 2.3 summarizes the monitoring parameters, frequency and duration of impact TSP monitoring.

Table 2.3 Air Quality Monitoring Parameters and Frequency

Parameter Frequency	
24-hour TSP	Once every 6 days
1-hour TSP	3 times every 6 days while the highest dust impact was expected

2.5 Monitoring Methodology

2.5.1 24-hour TSP Monitoring

- (a) The HVS was installed in the vicinity of the air sensitive receivers. The following criteria were considered in the installation of the HVS.
 - (i) A horizontal platform with appropriate support to secure the sampler against gusty wind was provided.
 - (ii) The distance between the HVS and any obstacles, such as buildings, was at least twice the height that the obstacle protrudes above the HVS.
 - (iii) A minimum of 2 meters separation from walls, parapets and penthouse for rooftop sampler.
 - (iv) A minimum of 2 meters separation from any supporting structure, measured horizontally.
 - (v) No furnace or incinerator flues nearby.
 - (vi) Airflow around the sampler was unrestricted.
 - (vii) Permission was obtained to set up the samplers and access to the monitoring stations.
 - (viii) A secured supply of electricity was obtained to operate the samplers.
 - (ix) The sampler was located more than 20 meters from any dripline.
 - Any wire fence and gate, required to protect the sampler, did not obstruct the monitoring process.
 - (xi) Flow control accuracy was kept within ±2.5% deviation over 24-hour sampling period.

(b) Preparation of Filter Papers

- (i) Glass fibre filters, G810 were labelled and sufficient filters that were clean and without pinholes were selected.
- (ii) All filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than ±3 °C; the relative humidity (RH) was < 50% and not variable by more than ±5%. A convenient working RH was 40%.
- (iii) All filter papers were prepared and analysed by ALS Technichem (HK) Pty Ltd., which is a HOKLAS accredited laboratory and has comprehensive quality assurance and quality control programmes.

(c) Field Monitoring

- (i) The power supply was checked to ensure the HVS works properly.
- (ii) The filter holder and the area surrounding the filter were cleaned.
- (iii) The filter holder was removed by loosening the four bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully.
- (iv) The filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter.
- (v) The swing bolts were fastened to hold the filter holder down to the frame. The pressure applied was sufficient to avoid air leakage at the edges.
- (vi) Then the shelter lid was closed and was secured with the aluminum strip.
- (vii) The HVS was warmed-up for about 5 minutes to establish run-temperature conditions.
- (viii) A new flow rate record sheet was set into the flow recorder.
- (ix) On site temperature and atmospheric pressure readings were taken and the flow rate of the HVS was checked and adjusted at around 1.1 m³/min, and complied with the range specified in the updated EM&A Manual (i.e. 0.6-1.7 m³/min).
- (x) The programmable digital timer was set for a sampling period of 24 hrs, and the starting time, weather condition and the filter number were recorded.
- (xi) The initial elapsed time was recorded.
- (xii) At the end of sampling, on site temperature and atmospheric pressure readings were taken and the final flow rate of the HVS was checked and recorded.
- (xiii) The final elapsed time was recorded.

- (xiv) The sampled filter was removed carefully and folded in half length so that only surfaces with collected particulate matter were in contact.
- (xv) It was then placed in a clean plastic envelope and sealed.
- (xvi) All monitoring information was recorded on a standard data sheet.
- (xvii) Filters were then sent to ALS Technichem (HK) Pty Ltd. for analysis.

(d) Maintenance and Calibration

- (i) The HVS and its accessories were maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply.
- (ii) 5-point calibration of the HVS was conducted using TE-5025A Calibration Kit prior to the commencement of baseline monitoring. Bi-monthly 5-point calibration of the HVS will be carried out during impact monitoring.
- (iii) Calibration certificate of the HVSs are provided in Appendix E.

2.5.2 1-hour TSP Monitoring

(a) Measuring Procedures

The measuring procedures of the 1-hour dust meter were in accordance with the Manufacturer's Instruction Manual as follows:-

- (i) Turn the power on.
- (ii) Close the air collecting opening cover.
- (iii) Push the "TIME SETTING" switch to [BG].
- (iv) Push "START/STOP" switch to perform background measurement for 6 seconds.
- (v) Turn the knob at SENSI ADJ position to insert the light scattering plate.
- (vi) Leave the equipment for 1 minute upon "SPAN CHECK" is indicated in the display.
- (vii) Push "START/STOP" switch to perform automatic sensitivity adjustment. This measurement takes 1 minute.
- (viii) Pull out the knob and return it to MEASURE position.
- (ix) Push the "TIME SETTING" switch the time set in the display to 3 hours.
- (x) Lower down the air collection opening cover.
- (xi) Push "START/STOP" switch to start measurement.

(b) Maintenance and Calibration

- (i) The 1-hour TSP meter was calibrated at 1-year intervals against a continuous particulate TEOM Monitor, Series 1400ab. Calibration certificates of the Laser Dust Monitors are provided in Appendix E.
- (ii) 1-hour validation checking of the TSP meter against HVS is carried out yearly at the air quality monitoring locations.

2.6 Monitoring Schedule for the Reporting period

2.6.1 The schedule for environmental monitoring in March 2017 is provided in Appendix F.

2.7 Results and Observations

2.7.1 The monitoring results for 1-hour TSP and 24-hour TSP are summarized in Table 2.4 and 2.5 respectively. Detailed impact air quality monitoring results are presented in Appendix G.

Table 2.4 Summary of 1-hour TSP Monitoring Results in the Reporting Period

Location	Average (μg/m³)	Range (μg/m³)	Action Level (μg/m³)	Limit Level (μg/m³)
AM2 (Fanling Government Secondary School)	71.2	64.2 – 76.4	317.8	500

Table 2.5 Summary of 24-hour TSP Monitoring Results in the Reporting Period

Location	Average (μg/m³)	Range (μg/m³)	Action Level (μg/m³)	Limit Level (μg/m³)
AM2 (Fanling Government Secondary School)	60.1	40.9 – 87.2	200.7	260

- 2.7.2 The major dust source during the monitoring was mainly from nearby traffic emission.
- 2.7.3 All 1-hour and 24-hour TSP results were below the Action and Limit Level at all monitoring locations in the reporting period.
- 2.7.4 The event action plan is annexed in Appendix J.
- 2.7.5 Weather information including wind speed and wind direction is annexed in Appendix H. The information was obtained from the Hong Kong Observatory Tai Po and Tai Mei Tuk Automatic Weather Stations.

3 NOISE MONITORING

3.1 Monitoring Requirements

3.1.1 In accordance with the EM&A Manual, impact noise monitoring was conducted for at least once per week during the construction phase of the Contract. The Action and Limit level of the noise monitoring is provided in Appendix D.

3.2 Monitoring Equipment

3.2.1 Noise monitoring was performed using sound level meter at each designated monitoring station. The sound level meters deployed comply with the International Electrotechnical Commission Publications (IEC) 651:1979 (Type 1) and 804:1985 (Type 1) specifications. Acoustic calibrator was deployed to check the sound level meters at a known sound pressure level. Brand and model of the equipment is given in Table 3.1.

Table 3.1 Noise Monitoring Equipment

Equipment	Brand and Model
Integrated Sound Level Meter	B&K 2238
Acoustic Calibrator	Rion NC-73

3.3 Monitoring Locations

3.3.1 Monitoring stations M2 and M3 were set up at the proposed locations in accordance with updated EM&A Manual. Figure 1.3a-b shows the locations of the monitoring stations. Table 3.2 describes the details of the monitoring stations.

Table 3.2 Locations of Impact Noise Monitoring Stations

Monitoring Station	Location	Description
M2	West Tai Wo	1.2m from the ground floor free-field of the Residential
M3	Fanling Government Secondary School	1m from the exterior of the roof top façade of the school

3.4 Monitoring Parameters and Frequency

3.4.1 Table 3.3 summarizes the monitoring parameters, frequency and duration of impact noise monitoring.

Table 3.3 Noise Monitoring Parameters, Frequency and Duration

Parameter	Frequency
30-mins measurement at each monitoring station between 0700 and 1900 on normal weekdays. Leq, L10 and L90 would be recorded.	At least once per week

3.5 Monitoring Methodology

3.5.1 Monitoring Procedure

- (a) Façade measurement was made at monitoring station M3, while free-field measurement was made at monitoring station M2.
- (b) The sound level meter was set on a tripod at a height of 1.2 m above the ground for free-field measurements at monitoring station M2.
- (c) The battery condition was checked to ensure the correct functioning of the meter.
- (d) Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:-
 - (i) frequency weighting: A
 - (ii) time weighting: Fast
 - (iii) time measurement: $L_{eq(30-minutes)}$ during non-restricted hours i.e. 07:00-1900 on normal weekdays; $L_{eq(5-minutes)}$ during restricted hours i.e. 19:00-23:00 and 23:00-07:00 of normal weekdays, whole day of Sundays and Public Holidays
- (e) Prior to and after each noise measurement, the meter was calibrated using the acoustic calibrator for 94dB(A) at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1 dB(A), the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- (f) During the monitoring period, the L_{eq} , L_{10} and L_{90} were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- (g) Noise measurement was paused during periods of high intrusive noise (e.g. dog barking, helicopter noise) if possible. Observations were recorded when intrusive noise was unavoidable.
- (h) Noise monitoring was cancelled in the presence of fog, rain, wind with a steady speed exceeding 5m/s, or wind with gusts exceeding 10m/s.

3.5.2 Maintenance and Calibration

- (a) The microphone head of the sound level meter was cleaned with soft cloth at regular intervals.
- (b) The meter and calibrator were sent to the supplier or HOKLAS laboratory to check and calibrate at yearly intervals.
- (c) Calibration certificates of the sound level meters and acoustic calibrators are provided in Appendix E.

3.6 Monitoring Schedule for the Reporting period

3.6.1 The schedule for environmental monitoring in March 2017 is provided in Appendix F.

3.7 Monitoring Results

3.7.1 The monitoring results for construction noise are summarized in Table 3.4 and the monitoring data is provided in Appendix I.

Table 3.4 Summary of Construction Noise Monitoring Results in the Reporting Period

Location	Average, dB(A),	Range, dB(A),	Limit Level, dB(A),
	L _{eq (30 mins)}	Leq (30 mins)	Leq (30 mins)
M2* (West Tai Wo)	68.6	67.5 – 70.0	75
M3 [#] (Fanling Government Secondary School)	61.4	60.0 – 64.0	65/70

^{*+3}dB(A) Façade correction included

[#] Limit Level of 70dB(A) applies to education institutes while 65dB(A) applies during school examination period.

- 3.7.2 No Action or Limit Level exceedance of construction noise was recorded in the reporting month. No noise complaints related to 0700 1900 hours on normal weekdays was received and followed by Environmental Team in the reporting month.
- 3.7.3 Major noise sources during noise monitoring in the reporting period were mainly road traffic noise.
- 3.7.4 The event action plan is annexed in Appendix J.

4 ENVIRONMENTAL SITE INSPECTION AND AUDIT

4.1 Site Inspection

- 4.1.1 Site Inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures for the Contract. In the reporting period, 4 site inspections were carried out respectively on 7, 16, 21 and 28 March 2017 for the Contract. While no specific observation was recorded, recommendations on remedial actions were given to the Contractor for precautionary purpose.
- 4.1.2 The environmental site inspections summaries are provided in Appendix K.
- 4.1.3 Particular observations during the site inspections are described below:

Contract No. HY/2012/06

Air Quality

- 4.1.4 Exposed stockpiles of dusty materials were found at SA346. The Contractor should cover the stockpiles entirely by impervious sheeting to prevent windblown dust emission.
- 4.1.5 Vehicle exit point was found unpaved at SA310. The Contractor should ensure the area between the wheel washing facilities and the exit point paved with concrete, bituminous materials or hardcores.
- 4.1.6 Faded Non-Road Mobile Machinery label was observed at SA310. The Contractor should ensure valid NRMM labels are provided to all NRMMs before operation.
- 4.1.7 Mud trails were observed at NB75 and NB77. The Contractor should provide wheel washing facilities at the vehicle exit point and clean up the mud trails for dust suppression.
- 4.1.8 Exposed stockpiles were covered improperly at SA340. The Contractor should cover the exposed stockpiles entirely with impervious sheeting to prevent windblown dust emission.

Noise

4.1.9 No adverse observation was identified in the reporting period.

Water Quality

4.1.10 No adverse observation was identified in the reporting period.

Chemical and Waste Management

4.1.11 Construction wastes were found scattered on ground at W77B, SA325 and SA340. The Contractor should remove the construction wastes to keep the site clean and tidy.

Landscape and Visual Impact

4.1.12 No adverse observation was identified in the reporting period.

Miscellaneous

4.1.13 Stagnant water was observed at SA346 and NB48. The Contractor should remove the standing water or apply larvicidal oil to prevent mosquito breeding.

Contract No. 02/HY/2015 (Works Order Nos. CB128520-5 and CB128519-0)

Air Quality

4.1.14 Water sprayed on open site areas was found inadequate. The Contractor should spray the open site areas with adequate water to prevent windblown dust emission.

Noise

4.1.15 No adverse observation was identified in the reporting period.

Water Quality

4.1.16 No adverse observation was identified in the reporting period.

Chemical and Waste Management

4.1.17 No adverse observation was identified in the reporting period.

Landscape and Visual Impact

4.1.18 No adverse observation was identified in the reporting period.

Miscellaneous

4.1.19 No adverse observation was identified in the reporting period.

4.2 Advice on the Solid and Liquid Waste Management Status

- 4.2.1 Contract No. HY/2012/06 has registered as chemical waste producers for the Contract. C&D material sorting was carried out on site. Sufficient numbers of receptacles were available for general refuse collection.
- 4.2.2 As advised by the Contractor of Contract No. HY/2012/06, 2,012 m³ of inert C&D material was generated in the reporting month (753 m³ disposed of as public fill to Tuen Mun 38, 433 m³ of inert C&D materials was reused on site, 654 m³ of inert C&D materials was reused in other projects and 172 m³ was broken concrete). For C&D wastes, 100 m³ of general refuse was disposed of at NENT landfill, 70 kg of paper/cardboard packaging, 735 kg of plastics and 0 kg of metals were collected by recycling Contractors, and 0 kg of chemical wastes was collected by licensed Contractors in the reporting period.
- 4.2.3 The actual amounts of different types of waste generated by the activities of the Project in the reporting period are shown in Table 4.1.

Table 4.1 Summary of Waste Flow Table for Contract No. HY/2012/06

Waste Type	Actual Amount	Disposal/Reuse Locations
Inert C&D materials disposed as public fill	753 m³	Tuen Mun 38
Broken concrete	172 m³	Tuen Mun 38
C&D wastes disposed as general refuse	100 m ³	NENT Landfill
Paper/cardboard packaging	70 kg	Recycling Facilities
Plastics	735 kg	Recycling Facilities
Metals	0 kg	Recycling Facilities
C&D materials reused on site	433 m ³	Site Area
C&D materials reused in other projects	654 m³	Other projects
Chemical wastes	0 kg	Licensed Contractors

- 4.2.4 As advised by the Contractor of Works Order Nos. CB128520-5 and CB128519-0 under Contract No. 02/HY/2015, 420 m³ of inert C&D material was generated in the reporting month (413 m³ disposed of as public fill to Tuen Mun 38, 0 m³ of inert C&D materials was reused on site, 0 m³ of inert C&D materials was reused in other projects and 5 m³ was broken concrete). For C&D wastes, 0 m³ of general refuse was disposed of at NENT landfill, 1 kg of paper/cardboard packaging, 1 kg of plastics and 0 kg of metals were collected by recycling Contractors, and 0 kg of chemical wastes was collected by licensed Contractors in the reporting period.
- 4.2.5 The actual amounts of different types of waste generated by the activities of the Project in the reporting period are shown in Table 4.2.

Table 4.2 Summary of Waste Flow Table for Contract No. 02/HY/2015 (Works Order Nos. CB128520-5 and CB128519-0)

Waste Type	Actual Amount	Disposal/Reuse Locations
Inert C&D materials disposed as public fill	413 m³	Tuen Mun 38
Broken concrete	5 m ³	Tuen Mun 38
C&D wastes disposed as general refuse	0 m ³	NENT Landfill
Paper/cardboard packaging	1 kg	Recycling Facilities

Waste Type	Actual Amount	Disposal/Reuse Locations
Plastics	1 kg	Recycling Facilities
Metals	0 kg	Recycling Facilities
C&D materials reused on site	0 m^3	Site Area
C&D materials reused in other projects	0 m ³	Other projects
Chemical wastes	0 kg	Licensed Contractors

4.2.6 The Contractors were advised to maintain on-site waste sorting and recording system and maximize reuse / recycle of C&D wastes.

4.3 Environmental Licenses and Permits

4.3.1 The environmental licenses and permits for Stage 2 of the Project and valid in the reporting period is summarized in Table 4.3.

Table 4.3 Summary of Environmental Licensing and Permit Status

Statutory	License/	License or	Valid	Period	License / Permit	Remarks	
Reference	Permit	Permit No. EP-324/2008/E WT00017159- 2013 * 5213-722-C3822- 01 7017860 7024392 361991	From	То	Holder	Kemarko	
EIAO	Environmental Permit	EP-324/2008/E	26/01/2017	N/A	HyD		
WPCO	Discharge License (Site)		18/09/2013 30/09/2018		CSHK		
WDO	Chemical Waste Producer Registration		05/09/2013	5/09/2013 N/A		HK Chemical waste produced in Contract HY/2012/06	
WDO	Billing Account for Disposal of	7017860	N/A	N/A	CSHK	Waste disposal in Contract HY/2012/06	
VVDO	Construction Waste	7024392	N/A	N/A	Chiu Hing	Waste disposal in Contract 02/HY/2015	
	Notification Under Air Pollution	361991	15/07/2013	N/A	Chiu Hing		
APCO	Control (Construction Dust) Regulation	414360	08/03/2017	N/A	Chiu Hing		
NCO	Construction Noise Permit	GW-RN0777-16	26/10/2016	02/04/2017	CSHK	Zone 2 Dismantling of steel platform of Kau Lung Hang Vehicular Bridge	
	Noise Feiiill	GW-RN0914-16	20/12/2016	31/05/2017	CSHK	Zone 2 Demo;ition of NWPFB near Ho Ka Yuen	

Statutory	License/	License or	Valid	Period	License / Permit	Remarks
Reference	Permit	Permit No.	From	То	Holder	Kemarks
		GW-RN0938-16	15/12/2016	14/06/2017	CSHK	Zone 4 Grouting for Piling Works near Wo Hop Shek Village
		GW-RN0958-16	01/01/2017	05/03/2017	CSHK	Zone 2 Removal of Steel Platform at NB of Fanling Highway near KLHVB
		GW-RN0031-17	17/01/2017	25/03/2017	CSHK	Zone 4 Preparation works for demolition of WHSB
		GW-RN0039-17	19/01/2017	26/03/2017	CSHK	Zone 4 Demolition of WHSB
		GW-RN0080-17	29/01/2017	26/03/2017	CSHK	Zone 4 Road Resurfacing SB of Fanling Highway, CH23.9 - CH24.2
		GW-RN0088-17	09/02/2017	27/05/2017	CSHK	Zone 2B Demolition of WHSB over TWSRW
		GW-RN0109-17	28/02/2017	31/05/2017	CSHK	Zone 4 Dismantling of High Mast at Slip Road from Jockey Club Road to SB of Fanling Highway
		GW-RN0151-17	14/03/2017	18/05/2017	CSHK	Zone 4 Road Marking Alternation at NB of Fanling Highway between CH23.8 and CH24.1
		GW-RN0170-17	17/03/2017	16/06/2017	CSHK	Zone 4 Tree Felling and Loading of Streetlight Pole at Southbound of Fanling Highway between CH24.1 and

Statutory	License/	License or	Valid	Period	License / Permit	Remarks
Reference	Permit	Permit No.	From	То	Holder	Romanio
						CH24.2
		GW-RN0150-17	16/03/2017	27/04/2017	CSHK	Zone 2 Road resurfacing at northbound of Fanling Highway near Nam Wah Po between CH22.3 and CH22.5
		GW-RN0207-17	30/03/2017	27/05/2017	CSHK	Zone 2 Demolition of Steel Platform P6 of KLHVB

^{*} Treated wastewater produced from Contract No. 02/HY/2015 is discharged to the discharge point currently listed in the discharge license granted by the Contract No. HY/2012/06.

4.4 Implementation Status of Environmental Mitigation Measures

4.4.1 A summary of the Implementation Schedule of Environmental Mitigation Measures (EMIS) is presented in Appendix C.

4.5 Summary of Exceedances of the Environmental Quality Performance Limit

- 4.5.1 All 1-hour and 24-hour TSP monitoring results complied with the Action / Limit Levels in the reporting period.
- 4.5.2 No Action or Limit Level exceedance of construction noise was recorded in the reporting month. No noise complaints related to 0700 1900 hours on normal weekdays was received and followed by Environmental Team in the reporting month.

4.6 Summary of Complaints, Notification of Summons and Successful Prosecutions

- 4.6.1 The Environmental Complaint Handling Procedure is annexed in Figure 4.1.
- 4.6.2 No complaint, notification of summons and successful prosecution was received in the reporting period.
- 4.6.3 Statistics on complaints, notifications of summons and successful prosecutions are summarized in Appendix L.

5 FUTURE KEY ISSUES

5.1 Construction Programme for the Coming Months

- 5.1.1 The major construction works for Contract No. HY/2012/06 in April 2017 will be:-
 - Site clearance
 - Ground investigation
 - Pipe laying
 - Retaining wall construction
 - Noise Barrier
 - Excavation
 - Backfilling
 - Drainage
 - House Construction
 - Foot Bridge demolition
 - Bridge construction
 - Piling
- 5.1.2 The major construction works for Works Order Nos. CB128520-5 and CB128519-0 under Contract No. 02/HY/2015 in April 2017 will be:-
 - Noise barriers footings and associate stem walls construction

5.2 Key Issues for the Coming Month

- 5.2.1 Key issues to be considered in April 2017:-
 - Properly store and label oils and chemicals on site;
 - Chemical, chemical waste and waste management;
 - Collection of construction waste should be carried out regularly;
 - Properly maintain all drainage facilities and wheel washing facilities on site;
 - Exposed slopes should be covered up properly if no temporary work will be conducted;
 - Quieter powered mechanical equipment should be used:
 - Suppress dust generated from excavation activities and haul road traffic; and
 - Tree protective measures for all retained trees should be well maintained.

5.3 Monitoring Schedule for the Coming Month

5.3.1 The tentative schedule for environmental monitoring in April 2017 is provided in Appendix F.

6 CONCLUSIONS AND RECOMMENDATIONS

6.1 Conclusions

- 6.1.1 The construction phase and EM&A programme of the Contract commenced on 21 November 2013.
- 6.1.2 All 1-hour and 24-hour TSP monitoring results complied with the Action / Limit Levels in the reporting period.
- 6.1.3 No Action or Limit Level exceedance of construction noise was recorded in the reporting month. No noise complaints related to 0700 1900 hours on normal weekdays was received and followed by Environmental Team in the reporting month.
- 6.1.4 4 environmental site inspections were carried out in March 2017. Recommendations on remedial actions were given to the Contractors for the deficiencies identified during the site audits.
- 6.1.5 No complaint, notification of summons and successful prosecution was received in the reporting period.

6.2 Recommendations

6.2.1 According to the environmental site inspections performed in the reporting period, the following recommendations on remedial actions were provided to the Contractor for precautionary purpose:

Contract No. HY/2012/06

Air Quality Impact

- The Contractor should cover the stockpiles entirely by impervious sheeting to prevent windblown dust emission.
- The Contractor should ensure the area between the wheel washing facilities and the exit point paved with concrete, bituminous materials or hardcores.
- The Contractor should ensure valid NRMM labels are provided to all NRMMs before operation.
- The Contractor should provide wheel washing facilities at the vehicle exit point and clean up the mud trails for dust suppression.

Noise Impact

No adverse observation was identified in the reporting period.

Water Quality Impact

No adverse observation was identified in the reporting period.

Chemical and Waste Management

• The Contractor should remove the construction wastes to keep the site clean and tidy.

Landscape and Visual Impact.

No adverse observation was identified in the reporting period.

Miscellaneous

 The Contractor remove the standing water and retained water in the skip to prevent mosquito breeding.

Contract No. 02/HY/2015 (Works Order Nos. CB128520-5 and CB128519-0)

Air Quality Impact

• The Contractor should spray the open site areas with adequate water to prevent windblown dust emission.

Noise Impact

No adverse observation was identified in the reporting period.

Water Quality Impact

• No adverse observation was identified in the reporting period.

Chemical and Waste Management

No adverse observation was identified in the reporting period.


Landscape and Visual Impact.

No adverse observation was identified in the reporting period.

Miscellaneous

No adverse observation was identified in the reporting period.

FIGURES



CONTRACT NO. HY/2012/06


WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE

AECOM

Layout Plan


Date: Dec 2013 Figure 1.1



CONTRACT NO. 02/HY/2015

PROVISION OF BUS-BUS INTERCHANGE ON FANLING HIGHWAY KOWLOON BOUND






CONTRACT NO. HY/2012/06
WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE

AECOM



This Drawing has been prepared for the use of AECOM's circuit. It may not be used, modified, reproduced or relied upon by third parsies, except as agreed by AECOM or as required by law. AECOM excepts no responsibility, and denies any liability whatsover, to any party that uses or relies on this drawing without AECOM's express written consont.


WIDENING OF FANLING HIGHWAY

CONTRACT NO. HY/2012/06

- TAI HANG TO WO HOP SHEK INTERCHANGE



Date: Dec 2013 Figure 1.3b




CONTRACT NO. HY/2012/06
WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE



Project No.: 60307376 Date: Dec 2013 Figure 4.1

APPENDIX A PROJECT ORGANIZATION STRUCTURE



CONTRACT NO. HY/2012/06


WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE



Project No.: 60307376 Date: Apr 2017 Appendix A

APPENDIX B CONSTRUCTION PROGRAMMES



	Update)(20-Mar-17)												Page 2 of 5 (24-N		
ity ID	Activity Name	Dur. % Complete	Rem. Duration		Start	Finish	Total Float				20	17			
THBF0770	THP4 - Pile cap, Pier and Pier Head	91.35%	18	208	20-Jul-16 A	10-Apr-17	248		Mar		Apr		May		Jun
THBF0780	Modified existing column head of	0%	30	30	11-Apr-17	20-May-17	248								
THBF0785	existing footbridge Reconstruction of existing span	0%	30	30	22-May-17	26-Jun-17	248			·				·	
Lift at TWS	between P4 and existing pier R-W Side														
L1520	Lift shaft & roof	76.32%	54	228	16-Jul-16 A	27-May-17	242								
L1530	Structural Laminated glass wall installation	0%	30	30	29-May-17	04-Jul-17	286								
L1540	RC Platform connect to bridge	0%	30	30	29-May-17	04-Jul-17	242			+					
L1557	Lift submission & ordering period	81.08%	49	259	02-Jul-16 A	22-May-17	321]	
L1600	CLP Power available (by CLP)	64%	153	425	21-Jun-16 A	19-Aug-17	388								
Lift at FLHY	/ S/B											i 1 1			
L1370	Lift shaft & roof	63.64%	56	154	20-Sep-16 A	31-May-17	257	· · · · · · · · · · · · · · · · · · ·							
L1380	Structural Laminated glass wall installation	0%	30	30	01-Jun-17	06-Jul-17	287								
L1390	RC Platform connect to bridge (THSC-2 & TH-P2)	0%	30	30	01-Jun-17	06-Jul-17	257							_	
L1450	CLP Power available (by CLP)	64%	153	425	21-Jun-16 A	19-Aug-17	391								
New Tai Wo I	Footbridge							-		i		i !			
General													<u></u>		
TWFB1090	Steel Bridge prefabrication (TWFB)	80.11%	37	186	15-Aug-16 A	08-May-17				ļ					
TWFB1100	Steel Bridge available on site (TWFB)	0%	0	0	09-May-17		440						◆ Steel Brid	ge available	e on site (
TWSR-West	t/ FL Highway N/B Side Sec Erect Stairecase (TWFB-TWSR-W	ction 70%	21	70	07-Dec-16 A	13-Apr 17	562								
	side)			30		13-Apr-17 24-May-17								<u> </u>	
TWFB1390	Finishes Work	0%	30		18-Apr-17	-				ļ			24-May 47	√ Bridge S	Structure
TWFB1400	Bridge Structure complete (TWFB-TWSR-W side)	0%	0	0		24-May-17	502	!					∠4-iviay-1 /	→ bridge \$	ou uciure
Crossing Fa TWFB1420	anling Highway Section TWP2 - Pre-bored H pile (6 nos)	0%	30	30	20-Mar-17	27-Apr-17	31			-					
TWFB1430	TWP2 - Pile Test	0%	28	28	28-Apr-17	25-May-17								<u> </u>	
TWFB1440	TWP2 - Pile lest	0%	45	45	12-May-17	-	33			ļ				į	
	·	0%	40	+0	ı ∠-ıvıay-17	00-Jui-17	JJ					1 1 1 1			
Lift at TWS	R-VV Side Lift shaft & roof	84.78%	35	230	21-Jun-16 A	05-May-17	398								
L1680	Structural Laminated glass wall	0%	30	30	06-May-17	10-Jun-17	441	·							
L1690	installation RC Link slab connect to bridge	0%	30	30	06-May-17	10-Jun-17	398								
L1700	Metal cover on RC platform	0%	30	30	12-Jun-17	17-Jul-17	398								
L1730	Lift submission & ordering period	71.43%	84	294	02-Jul-16 A		422								
L1780	CLP Power available (by CLP)	53.67%	183	395	20-Aug-16 A										
	, ,	33.07%	103	393	20-Aug-16 A	16-Sep-17	526	-							
Design Wor	ai Wo Footbridge									i					
	Design amendment	23.29%	56	73	01-Dec-16 A	31-May-17	37								
TWFB-T1040	Design Available	0%	0	0		31-May-17	37			-			31-1	/ay-17 ♦ D	Design Av
Construction		<u> </u>													
	Erect Temp Column at FLHY N/B (besides TW-P2)	0%	100	100	01-Jun-17	26-Sep-17	37							_	
TWFB-T1208	Erect Temp Column & link bridge to existing bridge at FLHY S/B	0%	150	150	01-Jun-17	27-Nov-17	101								
TWSR-West	Construction														
Drainage & R General	Road Works														
HW.1025	Processing time allowance for	0%	182	182	08-Jun-17	06-Dec-17	2								
Ch 5880-674	Gazetting Express Way Changes 40														
RDZ20160	Z2 : New TWSR-West D&R Works (lane 1)	70.83%	35	120	01-Nov-16 A	10-May-17	2			-		<u> </u>			
Noise Barrie	er Along Fanling Highway	y S/B	'												
NB46A (Ch.5	880-5935)-FH S/B Side														
Noise Barri NB03240	er Works Excavation & DN600 pipe laying	13.33%	65	75	08-Mar-17 A	10-Jun-17	412			-					
NB03300	DN600 water connection by WSD	0%	14	14	12-Jun-17	27-Jun-17		<u>-</u>							
	35-6055)-FH S/B Side	- / -													
Noise Barri	er Works														
NB02280	NB51 ID1-3 (0-25m) - Footing & Wall Structure	0%	90	90	20-Feb-17 A	11-Jul-17	482			!		1			
NB02330	NB51(25-118m) - Footing & Wall Structure	6.67%	84	90	13-Mar-17 A	04-Jul-17	357			:					
	55-6125) -FH S/B Side (MTF	RC I&P Ar	ea)									1			
Noise Barri NB02370	er Works NB52 - Sheet piling & Excavation	75.93%	26	108	04-Nov-16 A	22-Apr-17	546					<u> </u>			
NB02370	NB52 - Footing & Wall Structure	58.33%	50	120	18-Nov-16 A							<u> </u>			
NB02390	NB52 - Footing & Wall Structure	0%	50	50	24-May-17		522								
				45		07-Jul-17				 					
NB02400	NB52 - NB production	0%	45	40	24-ividy-1/	or-Jui-1/	657					1 1 1 1			
NB53 (Ch.61 Noise Barri	25-6300) -FH S/B Side (MTF	KC I&P Ar	ea)									!			
NB02430	Precautionary Measure installation	0%	26	26	20-Mar-17	22-Apr-17	428			+		•			
NB02440	NB53 (0-100m) - Sheet piling &	0%	26	26	24-Apr-17	25-May-17	475	 		 					
NB02450	Excavation NB53 (0-100m) - Footing & Wall	0%	60	60	26-May-17	05-Aug-17				 					
NB02490	Structure NB53 ID2-3 (100-125m), 18nos	0%	10	10	09-May-17	19-May-17				ļ					
NB02500	Predrilling NB53 ID2-3 (100-125m) 18nos	0%	27	27		21-Jun-17									
NB02500	Piling- 1 rigs NB53 (125-180m) - NB production	95.17%	14	290	20-May-16 A										
NB02590	NB53 (125-180m) - NB production NB53 (125-180m) - NB post & panel	95.17%	5	290 5	03-Apr-17	02-Apr-17									
	installation			J	00-Api-17	00-Api-17	010					1			
NB55 (Ch.63 Noise Barri	00-6360)-FH S/B Side (MTR	C I&P Are	ea)												
INVISC DAFFI	CI TTUI NO						_			1		1			

ty ID	S Update)(20-Mar-17)	Desc 04	Bo I	Origin		Nonth Rollin		aiii					Page 3	3 of 5 (24-N
y 10	Activity Name	Dur. % Complete	Duration	Origina Duration	n Start	Finish	Total Float		Ma	r	2017 Apr	7	May	Jur
NB02650	NB55- backfilling	0%	50	50	21-Apr-17	21-Jun-17	417		IVIC		Api		Way	Out
NB02660	NB55 - NB production	90.95%	40	442	15-Jan-16 A	28-Apr-17	727							
NB56 (Ch.63	360-6400)-FH S/B Side (MTF	RC I&P Ar	ea)											
Noise Barri NB02730	er Works NB56 - NB production	96.32%	14	380	20-Feb-16 A	02 Apr 17	752				<u>.</u>			
NB02740	NB56 - NB post & panel installation	0%	5	5	03-Apr-17	08-Apr-17								
				J	03-Api-17	00-Арі-17	010							
NB61 (Ch.64 <mark>Noise Barri</mark>	00-6560)-FH S/B Side (MTF	RC I&P Ar	ea)											
NB02770	NB61 (0-50m) - Sheet piling & Excavation	0%	18	18	20-Mar-17	10-Apr-17	509				1	 		
NB02780	NB61 (0-50m) - Footing & Wall Structure	0%	50	50	11-Apr-17	14-Jun-17	509							
NB02790	NB61 (0-50m)- backfilling	0%	50	50	15-Jun-17	12-Aug-17	509					i		
NB02800	NB61 (0-50m) - NB production	0%	45	45	15-Jun-17	29-Jul-17	635							
NB02850	NB61 (50-160m) - NB production	0%	45	45	20-Mar-17	03-May-17	7 722							<u> </u>
NB02860	NB61 (50-160m) - NB post & panel installation	0%	5	5	04-May-17	09-May-17	7 589							
NB61A (Ch.6	installation 6560-6745)-FH S/B Side (MT	TRC I&P A	rea)											1
Noise Barri	er Works			111	00 5.1.40 4	00.14	7.700							
NB02920	NB61A (0-50m) - NB production	89.05%	45	411	20-Feb-16 A									
NB02930	NB61A (0-50m) - NB post & panel installation	0%	5	5	04-May-17	09-May-17			·		1			<u> </u>
NB02970	NB61A ID2-3 (50-75m) - Footing & Wall Structure	90.61%	57	607	01-Apr-15 A									<u> </u>
NB02980	NB61A ID2-3 (50-75m)- backfilling	0%	20	20	02-Jun-17	24-Jun-17					<u> </u>			
NB02990	NB61A ID2-3 (50-75m) - NB production	0%	45	45	02-Jun-17	16-Jul-17	648	<u> </u>	<u></u>					
NB03040	NB61A (75-190m) - NB production	96.06%	15	381	20-Feb-16 A	· .								
NB03050	NB61A (75-190m) - NB post & panel installation	0%	5	5	04-Apr-17	10-Apr-17	609							
Box Culvert I														
VO58 Exten	Demolish existing wing walls (N&S)	62.5%	6	16	08-Feb-17 A	25-Mar-17	193				<u> </u>			
ID30120	Box culvert extension structure	0%	20	20	27-Mar-17	22-Apr-17	193							
ID30140	Wing Wall Construction	0%	75	75	24-Apr-17	24-Jul-17								ļ
	_						1.01					1		1
Other Works Site Clearance	s ce & Demolition of Existing \$	Structure												
Contract Co	ondition	oti dotai o				_								
MCLT1090	New MCLT - finishes works	69.06%	99	320	20-May-16 A	21-Jul-17	528					1		
TOSS Manie														1
TCSS Works	5											- !		1
G54 TCSS1500 outh Buffe loise Barrie	Slow lane footing - G54 (NB61) er Zone 1 (SBZ1) (with er Along TWSR-West and 6710-6840)-TWSR West Side	d Laying			to 6930)	20-Mar-17	597		20-Mar-17	◆ Slow lar	e footing - G54 (NB6	1)		
G54 TCSS1500 outh Buffe loise Barrie NB63A (Ch.6 Noise Barri	er Zone 1 (SBZ1) (with er Along TWSR-West and 6710-6840)-TWSR West Sider Works	nin Zone d Laying e	2)(Ch.6 New Util	6740 ities					20-Mar-17	▶ Slow lar	e footing - G54 (NB6	1)		
G54 TCSS1500 outh Buffoliose Barrie NB63A (Ch.6 Noise Barri NB01200	er Zone 1 (SBZ1) (with er Along TWSR-West and 6710-6840)-TWSR West Sider Works NB63A-3 - NB post installation	nin Zone d Laying e 83.45%	2)(Ch.6 New Util	5740 ities	to 6930)				20-Mar-17	◆ Slow lar	e footing - G54 (NB6	1)		
G54 TCSS1500 outh Buffoliose Barrie NB63A (Ch.6 Noise Barri NB01200	er Zone 1 (SBZ1) (with er Along TWSR-West and 6710-6840)-TWSR West Side er Works NB63A-3 - NB post installation ern Trunk Sewer, Water Ma Watermain installation (along	nin Zone d Laying e 83.45%	2)(Ch.6 New Util	6740 ities 145		20-Apr-17	603		20-Mar-17	Slow lar	e footing - G54 (NB6	1)		
G54 TCSS1500 outh Buffolioise Barrie NB63A (Ch.6 Noise Barri NB01200 DSD Southe	er Zone 1 (SBZ1) (with er Along TWSR-West and 6710-6840)-TWSR West Sider Works NB63A-3 - NB post installation ern Trunk Sewer, Water Ma	hin Zone d Laying e 83.45% ain Fire M	22)(Ch.6 New Util	6740 ities	17-Sep-16 A	20-Apr-17	603		20-Mar-17	◆ Slow lar	e footing - G54 (NB6	1)		
G54 TCSS1500 outh Buffeloise Barrie NB63A (Ch.6 Noise Barri NB01200 DSD Souther TSZ10880 TSZ10890	Slow lane footing - G54 (NB61) er Zone 1 (SBZ1) (with er Along TWSR-West and 6710-6840)-TWSR West Side er Works NB63A-3 - NB post installation ern Trunk Sewer, Water Ma Watermain installation (along NB63A) Firemain installation (along NB63A)	ain Zone 83.45% ain Fire N 80% 9.68%	24 lain Work	145 105	17-Sep-16 A	20-Apr-17	603		20-Mar-17	Slow lar	e footing - G54 (NB6	1)		
Outh Buffeloise Barrie NB63A (Ch.6 Noise Barrie NB01200 DSD Souther TSZ10880 TSZ10890 NB64 & NB6 Noise Barri	Slow lane footing - G54 (NB61) er Zone 1 (SBZ1) (with er Along TWSR-West and G710-6840)-TWSR West Side er Works NB63A-3 - NB post installation ern Trunk Sewer, Water Ma Watermain installation (along NB63A) Firemain installation (along NB63A) 4A (Ch.6860-6920)-TWSR V er Works	ain Fire N 9.68% Vest Side	22)(Ch.6 New Util	145 105 31	17-Sep-16 A 02-Nov-16 A 16-Feb-17 A	20-Apr-17 13-Apr-17 25-Apr-17	603		20-Mar-17	♦ Slow lan	e footing - G54 (NB6	1)		
G54 TCSS1500 outh Buffeloise Barrie NB63A (Ch.6 Noise Barri NB01200 DSD Souther TSZ10880 TSZ10890 NB64 & NB6 Noise Barri NB001060	Slow lane footing - G54 (NB61) er Zone 1 (SBZ1) (with er Along TWSR-West and 6710-6840)-TWSR West Side er Works NB63A-3 - NB post installation ern Trunk Sewer, Water Ma Watermain installation (along NB63A) Firemain installation (along NB63A) 4A (Ch.6860-6920)-TWSR V er Works NB64 & NB64A - NB post & panel installation	ain Zone 83.45% ain Fire N 80% 9.68% Vest Side	24 lain Work 21 28	145 105 31	17-Sep-16 A 02-Nov-16 A 16-Feb-17 A	20-Apr-17 13-Apr-17 25-Apr-17	603		20-Mar-17	◆ Slow lar	e footing - G54 (NB6	1)		
G54 TCSS1500 Outh Buffd loise Barrie NB63A (Ch.6 Noise Barri NB01200 DSD Southe TSZ10880 TSZ10890 NB64 & NB6 Noise Barri NB001060 NB003060	Slow lane footing - G54 (NB61) er Zone 1 (SBZ1) (with the Along TWSR-West and G710-6840)-TWSR West Sider Works NB63A-3 - NB post installation ern Trunk Sewer, Water Mater Matermain installation (along NB63A) Firemain installation (along NB63A) 4A (Ch.6860-6920)-TWSR Ver Works NB64 & NB64A-NB post & panel installation NB64A-Footing & Wall Structure - 1 bays	ain Fire N 9.68% Vest Side	22)(Ch.6 New Util	145 105 31	17-Sep-16 A 02-Nov-16 A 16-Feb-17 A	20-Apr-17 13-Apr-17 25-Apr-17	603		20-Mar-17	Slow lan	e footing - G54 (NB6	1)		
Outh Buffeloise Barrie NB63A (Ch.6 Noise Barrie NB01200 DSD Souther TSZ10880 TSZ10890 NB64 & NB6 Noise Barrie NB001060 NB003060 Bridge Cons	Slow lane footing - G54 (NB61) er Zone 1 (SBZ1) (with er Along TWSR-West and 6710-6840)-TWSR West Side er Works NB63A-3 - NB post installation ern Trunk Sewer, Water Ma Watermain installation (along NB63A) Firemain installation (along NB63A) 4A (Ch.6860-6920)-TWSR V er Works NB64 & NB64A - NB post & panel installation NB64A - Footing & Wall Structure - 1 bays struction	ain Zone 83.45% ain Fire N 80% 9.68% Vest Side	24 lain Work 21 28	145 105 31	17-Sep-16 A 02-Nov-16 A 16-Feb-17 A	20-Apr-17 13-Apr-17 25-Apr-17	603		20-Mar-17	◆ Slow lar	e footing - G54 (NB6)	1)		
C54 TCSS1500 Outh Buffeloise Barrie NB63A (Ch.6 Noise Barri NB01200 DSD Souther TSZ10880 TSZ10890 NB64 & NB6 Noise Barri NB001060 NB003060 Sridge Cons Kau Lung Ha	Slow lane footing - G54 (NB61) er Zone 1 (SBZ1) (with the Along TWSR-West and G710-6840)-TWSR West Sider Works NB63A-3 - NB post installation ern Trunk Sewer, Water Mater	ain Zone 83.45% ain Fire N 80% 9.68% Vest Side	24 lain Work 21 28	145 105 31	17-Sep-16 A 02-Nov-16 A 16-Feb-17 A	20-Apr-17 13-Apr-17 25-Apr-17	603		20-Mar-17	Slow lan	e footing - G54 (NB6	1)		
C54 TCSS1500 Outh Buffeloise Barrie NB63A (Ch.6 Noise Barri NB01200 DSD Souther TSZ10880 TSZ10890 NB64 & NB6 Noise Barri NB001060 NB003060 Sridge Cons Kau Lung Ha	Slow lane footing - G54 (NB61) er Zone 1 (SBZ1) (with er Along TWSR-West and 6710-6840)-TWSR West Side er Works NB63A-3 - NB post installation ern Trunk Sewer, Water Ma Watermain installation (along NB63A) Firemain installation (along NB63A) 4A (Ch.6860-6920)-TWSR V er Works NB64 & NB64A - NB post & panel installation NB64A - Footing & Wall Structure - 1 bays struction	ain Zone 83.45% ain Fire N 80% 9.68% Vest Side	24 lain Work 21 28	145 105 31	17-Sep-16 A 02-Nov-16 A 16-Feb-17 A	20-Apr-17 13-Apr-17 25-Apr-17	603 6 6 596 527		20-Mar-17	Slow lan	e footing - G54 (NB6	1)		
Outh Buffeloise Barrie NB63A (Ch.6 Noise Barrie NB01200 DSD Souther TSZ10880 TSZ10890 NB64 & NB6 Noise Barrie NB001060 NB003060 Bridge Constant Lung Hakl Bridge KLH Bridge KLH Bridge KLH Bridge	Slow lane footing - G54 (NB61) er Zone 1 (SBZ1) (with er Along TWSR-West and 6710-6840)-TWSR West Side er Works NB63A-3 - NB post installation ern Trunk Sewer, Water Ma Watermain installation (along NB63A) Firemain installation (along NB63A) 4A (Ch.6860-6920)-TWSR V er Works NB64 & NB64A - NB post & panel installation NB64A - Footing & Wall Structure - 1 bays struction ang Vehicular Bridge e- West Ramp West Ramp - Planting	ain Zone d Laying e 83.45% ain Fire N 80% 9.68% Vest Side 89.8% 0%	24 lain Work 21 28 31 35	145 145 105 31 304 35	17-Sep-16 A 02-Nov-16 A 16-Feb-17 A 14-Mar-16 A 12-Jun-17	20-Apr-17 13-Apr-17 25-Apr-17 28-Apr-17 22-Jul-17	603 6 6 596 527		20-Mar-17	Slow lar	e footing - G54 (NB6)	1)		
Outh Buffe Joise Barrie NB63A (Ch.6 Noise Barrie NB01200 DSD Southe TSZ10880 TSZ10890 NB64 & NB6 Noise Barrie NB001060 NB003060 Ridge Constant Lung Hate KLH Bridge	Slow lane footing - G54 (NB61) er Zone 1 (SBZ1) (wither Along TWSR-West and G710-6840)-TWSR West Sider Works NB63A-3 - NB post installation ern Trunk Sewer, Water Market Watermain installation (along NB63A) Firemain installation (along NB63A) 4A (Ch.6860-6920)-TWSR Ver Works NB64 & NB64A - NB post & panel installation NB64A - Footing & Wall Structure - 1 bays struction ang Vehicular Bridge - West Ramp West Ramp - Planting - Deck 1 Deck 1 - Planting	83.45% ain Fire N 80% 9.68% Vest Side 89.8% 0%	24 lain Work 21 28 31 35	145 105 31 304 35	17-Sep-16 A 02-Nov-16 A 16-Feb-17 A 14-Mar-16 A 12-Jun-17 20-Mar-17	20-Apr-17 13-Apr-17 25-Apr-17 28-Apr-17 22-Jul-17	603 6 6 596 527		20-Mar-17	Slow land	e footing - G54 (NB6	1)		
Outh Buffeloise Barrie NB63A (Ch.6 Noise Barrie NB01200 DSD Souther TSZ10880 TSZ10890 NB64 & NB6 Noise Barrie NB001060 NB003060 Bridge Constant Lung Hakl Bridge KLH Bridge KLH Bridge KLH Bridge	Slow lane footing - G54 (NB61) er Zone 1 (SBZ1) (with er Along TWSR-West and 6710-6840)-TWSR West Side er Works NB63A-3 - NB post installation ern Trunk Sewer, Water Ma Watermain installation (along NB63A) Firemain installation (along NB63A) 4A (Ch.6860-6920)-TWSR V er Works NB64 & NB64A - NB post & panel installation NB64A - Footing & Wall Structure - 1 bays struction ang Vehicular Bridge e- West Ramp West Ramp - Planting	ain Zone d Laying e 83.45% ain Fire N 80% 9.68% Vest Side 89.8% 0%	24 lain Work 21 28 31 35	145 145 105 31 304 35	17-Sep-16 A 02-Nov-16 A 16-Feb-17 A 14-Mar-16 A 12-Jun-17	20-Apr-17 13-Apr-17 25-Apr-17 28-Apr-17 22-Jul-17	603 6 6 596 527		20-Mar-17	Slow lar	p footing - G54 (NB6	1)		
Outh Buffolioise Barrie NB63A (Ch.6 Noise Barrie NB01200 DSD Souther TSZ10890 NB64 & NB6 Noise Barrie NB001060 NB003060 Sridge Constant Lung Hate KLH Bridge KLH Bridge KLH.3430 KLH Bridge KLH.3640 KLH Bridge KLH.3640	Slow lane footing - G54 (NB61) er Zone 1 (SBZ1) (with a continuous process of the continuous pr	83.45% 83.45% 80% 9.68% Vest Side 89.8% 0% 0%	22)(Ch.6 New Util 24 lain Work 21 28 31 35 21 21	145 145 105 31 304 35 21 21 14	17-Sep-16 A 02-Nov-16 A 16-Feb-17 A 14-Mar-16 A 12-Jun-17 20-Mar-17 11-Apr-17	20-Apr-17 13-Apr-17 25-Apr-17 28-Apr-17 22-Jul-17 13-Apr-17 29-Apr-17	603 6 6 596 527 606 606 -66		20-Mar-17	Slow lan	e footing - G54 (NB6	1)		
Outh Buffo Joise Barrie NB63A (Ch.6 Noise Barrie NB01200 DSD Southe TSZ10880 TSZ10890 NB64 & NB6 Noise Barrie NB001060 NB003060 Sridge Conse Kau Lung Hae KLH Bridge KLH.1290 KLH Bridge KLH.3430 KLH Bridge KLH.3640 KLH Bridge KLH.3170	Slow lane footing - G54 (NB61) er Zone 1 (SBZ1) (with a continuous process of the continuous pr	83.45% ain Fire N 80% 9.68% Vest Side 89.8% 0% 0%	24 lain Work 21 28 31 35 21 14	145 145 105 31 304 35 21 21 14	17-Sep-16 A 02-Nov-16 A 16-Feb-17 A 14-Mar-16 A 12-Jun-17 20-Mar-17 11-Apr-17	20-Apr-17 13-Apr-17 25-Apr-17 28-Apr-17 22-Jul-17 13-Apr-17 29-Apr-17	603 6 6 596 527 606 606 -66		20-Mar-17	Slow lar	e footing - G54 (NB6)	1)		
Outh Buffoliose Barrie NB63A (Ch.6 Noise Barrie NB01200 DSD Souther TSZ10890 NB64 & NB6 Noise Barrie NB001060 NB003060 Ridge Constant Lung Hate KLH Bridge KLH.3430 KLH Bridge KLH.3430 KLH Bridge KLH.3430 KLH Bridge KLH.3470 KLH.3270	Slow lane footing - G54 (NB61) er Zone 1 (SBZ1) (wither Along TWSR-West and G710-6840)-TWSR West Sider Works NB63A-3 - NB post installation ern Trunk Sewer, Water May Watermain installation (along NB63A) Firemain installation (along NB63A) 4A (Ch.6860-6920)-TWSR Ver Works NB64 & NB64A-NB post & panel installation NB64A-Footing & Wall Structure - 1 bays struction and Vehicular Bridge - West Ramp West Ramp - Planting - Deck 1 Deck 1 - Planting Pedestrian walkway floor finishes P2 to P3 - Deck 2 Pedestrian walkway floor finishes P5-P6 (include barrier and lighting) Pedestrian walkway floor finishes P4 to P5 (include barrier and	83.45% ain Fire N 80% 9.68% Vest Side 89.8% 0% 0% 0% 0%	24 lain Work 21 28 31 35 21 14 14 14	304 35 31 304 35 21 21 14	17-Sep-16 A 02-Nov-16 A 16-Feb-17 A 14-Mar-16 A 12-Jun-17 20-Mar-17 11-Apr-17 11-Apr-17	20-Apr-17 13-Apr-17 25-Apr-17 28-Apr-17 22-Jul-17 13-Apr-17 29-Apr-17 29-Apr-17	603 6 6 596 527 606 -66 -66		20-Mar-17	Slow lan	e footing - G54 (NB6			
G54 TCSS1500 Outh Buffeloise Barrie NB63A (Ch.6 Noise Barrie NB01200 DSD Souther TSZ10890 NB64 & NB6 Noise Barrie NB001060 NB003060 Sridge Constant Lung Hateler KLH Bridge KLH.3430 KLH Bridge KLH.3430 KLH Bridge KLH.3470 KLH.3270 KLH.3370	Slow lane footing - G54 (NB61) er Zone 1 (SBZ1) (wither Along TWSR-West and G710-6840)-TWSR West Sider Works NB63A-3 - NB post installation ern Trunk Sewer, Water Mark Watermain installation (along NB63A) Firemain installation (along NB63A) 4A (Ch.6860-6920)-TWSR Ver Works NB64 & NB64A - NB post & panel installation NB64A - Footing & Wall Structure - 1 bays struction ang Vehicular Bridge - West Ramp West Ramp - Planting Pedestrian walkway floor finishes P2 to P3 - Deck 1 Deck 1 - Planting Pedestrian walkway floor finishes P5-P6 (include barrier and lighting) Pedestrian walkway floor finishes P4 to P5 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and	83.45% ain Fire N 80% 9.68% Vest Side 89.8% 0% 0%	24 lain Work 21 28 31 35 21 14	145 145 105 31 304 35 21 21 14	17-Sep-16 A 02-Nov-16 A 16-Feb-17 A 14-Mar-16 A 12-Jun-17 20-Mar-17 11-Apr-17	20-Apr-17 13-Apr-17 25-Apr-17 28-Apr-17 22-Jul-17 13-Apr-17 29-Apr-17	603 6 6 596 527 606 -66 -66		20-Mar-17	Slow lar	p footing - G54 (NB6)	1)		
Outh Buffoliose Barrie NB63A (Ch.6 Noise Barrie NB01200 DSD Souther TSZ10890 NB64 & NB6 Noise Barrie NB001060 NB003060 Ridge Constant Lung Hate KLH Bridge KLH.3430 KLH Bridge KLH.3430 KLH Bridge KLH.3430 KLH Bridge KLH.3470 KLH.3270	Slow lane footing - G54 (NB61) er Zone 1 (SBZ1) (wither Along TWSR-West and G710-6840)-TWSR West Sider Works NB63A-3 - NB post installation ern Trunk Sewer, Water Mark Watermain installation (along NB63A) Firemain installation (along NB63A) 4A (Ch.6860-6920)-TWSR Ver Works NB64 & NB64A - NB post & panel installation NB64A - Footing & Wall Structure - 1 bays struction ang Vehicular Bridge - West Ramp West Ramp - Planting Pedestrian walkway floor finishes P2 to P3 - Deck 1 Deck 1 - Planting Pedestrian walkway floor finishes P5-P6 (include barrier and lighting) Pedestrian walkway floor finishes P4 to P5 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and	83.45% ain Fire N 80% 9.68% Vest Side 89.8% 0% 0% 0% 0%	24 lain Work 21 28 31 35 21 14 14 14	304 35 31 304 35 21 21 14	17-Sep-16 A 02-Nov-16 A 16-Feb-17 A 14-Mar-16 A 12-Jun-17 20-Mar-17 11-Apr-17 11-Apr-17	20-Apr-17 13-Apr-17 25-Apr-17 28-Apr-17 22-Jul-17 13-Apr-17 29-Apr-17 29-Apr-17	603 6 6 596 527 606 -66 -66 -66		20-Mar-17	Slow lar	e footing - G54 (NB6			
G54 TCSS1500 Outh Buffeloise Barrie NB63A (Ch.6 Noise Barrie NB01200 DSD Souther TSZ10890 NB64 & NB6 Noise Barrie NB001060 NB003060 Sridge Constant Lung Harie KLH Bridge KLH.3430 KLH Bridge KLH.3470 KLH.3370 KLH.3370 KLH Bridge KLH.3370 KLH Bridge KLH.3370 KLH Bridge KLH.3370	Slow lane footing - G54 (NB61) er Zone 1 (SBZ1) (wither Along TWSR-West and G710-6840)-TWSR West Sider Works NB63A-3 - NB post installation ern Trunk Sewer, Water Mart Mart Mart Mart Mart Mart Mart Mar	83.45% 83.45% 80% 9.68% Vest Side 89.8% 0% 0% 0% 0%	24 lain Work 21 28 31 35 21 14 14 14 14	145 145 105 31 304 35 21 14 14 14 14	17-Sep-16 A 02-Nov-16 A 16-Feb-17 A 14-Mar-16 A 12-Jun-17 20-Mar-17 11-Apr-17 11-Apr-17 11-Apr-17	20-Apr-17 13-Apr-17 25-Apr-17 28-Apr-17 22-Jul-17 13-Apr-17 29-Apr-17 29-Apr-17 29-Apr-17	603 6 6 596 527 606 606 -66 -66 -66		20-Mar-17	Slow lar				
Outh Buffoliose Barrie NB63A (Ch.6 Noise Barrie NB01200 DSD Souther TSZ10880 TSZ10890 NB64 & NB6 Noise Barrie NB001060 NB003060 Bridge Constant Lung Hate KLH Bridge KLH.3430 KLH Bridge KLH.3430 KLH Bridge KLH.3470 KLH.3370 KLH Bridge KLH.3370 KLH.3660 KLH.3660	Slow lane footing - G54 (NB61) er Zone 1 (SBZ1) (wither Along TWSR-West and G710-6840)-TWSR West Sider Works NB63A-3 - NB post installation ern Trunk Sewer, Water May Watermain installation (along NB63A) Firemain installation (along NB63A) 4A (Ch.6860-6920)-TWSR Ver Works NB64 & NB64A - NB post & panel installation NB64A - Footing & Wall Structure - 1 bays struction ang Vehicular Bridge - West Ramp West Ramp - Planting Pedestrian walkway floor finishes P2 to P3 - Deck 1 Pedestrian walkway floor finishes P5-P6 (include barrier and lighting) Pedestrian walkway floor finishes P4 to P5 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P7 (include barrier and Pedestrian walkway floor finishes P6 to P7 (include barrier and	83.45% 83.45% 80% 9.68% 9.68% 0% 0% 0% 0% 0% 0% 0%	24 lain Work 21 28 31 35 21 14 14 14 14 21	145 145 105 31 304 35 21 21 14 14 14 14 14	17-Sep-16 A 02-Nov-16 A 16-Feb-17 A 14-Mar-16 A 12-Jun-17 20-Mar-17 11-Apr-17 11-Apr-17 11-Apr-17 20-Mar-17	20-Apr-17 13-Apr-17 25-Apr-17 22-Jul-17 13-Apr-17 29-Apr-17 29-Apr-17 29-Apr-17 13-Apr-17	603 6 6 596 527 606 606 -66 -66 -66		20-Mar-17					
Outh Buffoliose Barrie NB63A (Ch.6 Noise Barrie NB01200 DSD Souther TSZ10880 TSZ10890 NB64 & NB6 Noise Barrie NB001060 NB003060 Bridge Constant Lung Hate KLH Bridge KLH.3430 KLH Bridge KLH.3430 KLH Bridge KLH.3470 KLH.3370 KLH Bridge KLH.3370 KLH.3660 KLH.3660	Slow lane footing - G54 (NB61) er Zone 1 (SBZ1) (wither Along TWSR-West and G710-6840)-TWSR West Sider Works NB63A-3 - NB post installation ern Trunk Sewer, Water May Watermain installation (along NB63A) Firemain installation (along NB63A) 4A (Ch.6860-6920)-TWSR Ver Works NB64 & NB64A - NB post & panel installation NB64A - Footing & Wall Structure - 1 bays struction Ing Vehicular Bridge - West Ramp West Ramp - Planting Pedestrian walkway floor finishes P2 to P3 - Deck 1 Pedestrian walkway floor finishes P5-P6 (include barrier and lighting) Pedestrian walkway floor finishes P4 to P5 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and P4 (i	83.45% 83.45% 80% 9.68% 9.68% 0% 0% 0% 0% 0% 0% 0%	24 lain Work 21 28 31 35 21 14 14 14 14 21	145 145 105 31 304 35 21 21 14 14 14 14 14	17-Sep-16 A 02-Nov-16 A 16-Feb-17 A 14-Mar-16 A 12-Jun-17 20-Mar-17 11-Apr-17 11-Apr-17 11-Apr-17 20-Mar-17	20-Apr-17 13-Apr-17 25-Apr-17 22-Jul-17 13-Apr-17 29-Apr-17 29-Apr-17 29-Apr-17 13-Apr-17	603 6 6 596 527 606 -66 -66 -66 -68 -48		20-Mar-17					
Outh Buffe loise Barrie NB63A (Ch.6 Noise Barrie NB01200 DSD Souther TSZ10880 TSZ10890 NB64 & NB6 Noise Barrie NB001060 NB003060 Bridge Constant Lung Hate KLH Bridge KLH Bridge KLH.3430 KLH Bridge KLH.3470 KLH Bridge KLH.3370 KLH Bridge KLH.3500 KLH Bridge KLH.3500 KLH Bridge KLH.3660 KLH Bridge KLH.3660 KLH Bridge KLH.3660	Slow lane footing - G54 (NB61) er Zone 1 (SBZ1) (wither Along TWSR-West and G710-6840)-TWSR West Sider Works NB63A-3 - NB post installation ern Trunk Sewer, Water May Watermain installation (along NB63A) Firemain installation (along NB63A) 4A (Ch.6860-6920)-TWSR Ver Works NB64 & NB64A-NB post & panel installation NB64A-Footing & Wall Structure - 1 bays struction and Vehicular Bridge - West Ramp West Ramp - Planting Pedestrian walkway floor finishes P2 to P3 - Deck 1 Deck 1 - Planting Pedestrian walkway floor finishes P5-P6 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P5 (include barrier and P4 (include barrier and P5 (include barrier and P6 to P7 (include barrier and P7 to P7	0% 0% 0% 0% 0% 0% 0%	24 lain Work 21 28 31 35 21 14 14 14 14 14 14 14	145 145 105 31 304 35 21 14 14 14 14 14 14	17-Sep-16 A 02-Nov-16 A 16-Feb-17 A 14-Mar-16 A 12-Jun-17 20-Mar-17 11-Apr-17 11-Apr-17 20-Mar-17 20-Mar-17	20-Apr-17 13-Apr-17 25-Apr-17 28-Apr-17 22-Jul-17 13-Apr-17 29-Apr-17 29-Apr-17 29-Apr-17 13-Apr-17 04-Apr-17	603 6 6 596 527 606 -66 -66 -66 -68 -48		20-Mar-17					
Outh Buffe loise Barrie NB63A (Ch.6 Noise Barrie NB01200 DSD Souther TSZ10880 TSZ10890 NB64 & NB6 Noise Barrie NB001060 NB003060 Sridge Constant Lung Hartel KLH Bridge KLH.3430 KLH Bridge KLH.3470 KLH Bridge KLH.3470 KLH Bridge KLH.3590 KLH Bridge KLH.3590 KLH Bridge KLH.3590	Slow lane footing - G54 (NB61) er Zone 1 (SBZ1) (wither Along TWSR-West and G710-6840)-TWSR West Sider Works NB63A-3 - NB post installation ern Trunk Sewer, Water May Watermain installation (along NB63A) Firemain installation (along NB63A) 4A (Ch.6860-6920)-TWSR Ver Works NB64 & NB64A-NB post & panel installation NB64A-Footing & Wall Structure - 1 bays struction and Vehicular Bridge - West Ramp West Ramp - Planting Pedestrian walkway floor finishes P2 to P3 - Deck 1 Deck 1 - Planting Pedestrian walkway floor finishes P5-P6 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P5 (include barrier and P4 (include barrier and P5 (include barrier and P6 to P7 (include barrier and P7 to P7	0% 0% 0% 0% 0% 0% 0%	24 lain Work 21 28 31 35 21 14 14 14 14 14 14 14	145 145 105 31 304 35 21 14 14 14 14 14 14	17-Sep-16 A 02-Nov-16 A 16-Feb-17 A 14-Mar-16 A 12-Jun-17 20-Mar-17 11-Apr-17 11-Apr-17 20-Mar-17 20-Mar-17	20-Apr-17 13-Apr-17 25-Apr-17 28-Apr-17 22-Jul-17 13-Apr-17 29-Apr-17 29-Apr-17 29-Apr-17 13-Apr-17 04-Apr-17	603 6 6 596 527 606 -66 -66 -66 -68 -48		20-Mar-17					
G54 TCSS1500 Outh Buffeloise Barrie NB63A (Ch.6 Noise Barrie NB01200 DSD Souther TSZ10880 TSZ10890 NB64 & NB6 Noise Barrie NB001060 NB003060 Bridge Constant Lung Harter KLH Bridge KLH.1290 KLH Bridge KLH.3430 KLH Bridge KLH.3470 KLH.3270 KLH Bridge KLH.3500 KLH Bridge KLH.3500 KLH Bridge KLH.3500 KLH Bridge KLH.3590	Slow lane footing - G54 (NB61) er Zone 1 (SBZ1) (wither Along TWSR-West and G710-6840)-TWSR West Sider Works NB63A-3 - NB post installation ern Trunk Sewer, Water May Watermain installation (along NB63A) Firemain installation (along NB63A) 4A (Ch.6860-6920)-TWSR Ver Works NB64 & NB64A - NB post & panel installation NB64A - Footing & Wall Structure - 1 bays struction and Vehicular Bridge - West Ramp West Ramp - Planting Pedestrian walkway floor finishes P2 to P3 - Deck 1 Deck 1 - Planting Pedestrian walkway floor finishes P4 to P5 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and P2 to P3 (include barrier and P3 to P4 (include barrier and P4 (include barrier an	0% 0% 0% 0% 0% 0% 0% 0% 0%	24 lain Work 21 28 31 35 21 14 14 14 14 14 34	145 145 158 105 31 304 35 21 14 14 14 14 14 14 14 14 14 14 14	17-Sep-16 A 02-Nov-16 A 16-Feb-17 A 14-Mar-16 A 12-Jun-17 20-Mar-17 11-Apr-17 11-Apr-17 20-Mar-17 20-Mar-17	13-Apr-17 22-Apr-17 25-Apr-17 22-Jul-17 13-Apr-17 29-Apr-17 29-Apr-17 29-Apr-17 04-Apr-17 04-May-17	603 6 6 596 527 606 606 -66 -66 -66 -68 -48		20-Mar-17					
Outh Buffoliose Barrie NB63A (Ch.6 Noise Barrie NB01200 DSD Souther TSZ10880 TSZ10880 TSZ10890 NB64 & NB6 Noise Barrie NB001060 NB003060 Sridge Constant Lung Haridge KLH Bridge KLH.3430 KLH Bridge KLH.3470 KLH Bridge KLH.3370 KLH Bridge KLH.3500 KLH Bridge KLH.3500 KLH Bridge KLH.3500 KLH Bridge KLH.3590	Slow lane footing - G54 (NB61) er Zone 1 (SBZ1) (wither Along TWSR-West and S710-6840)-TWSR West Sider Works NB63A-3 - NB post installation ern Trunk Sewer, Water May Watermain installation (along NB63A) Firemain installation (along NB63A) 4A (Ch.6860-6920)-TWSR Ver Works NB64 & NB64A - NB post & panel installation NB64A - Footing & Wall Structure - 1 bays struction and Vehicular Bridge - West Ramp West Ramp - Planting Pedestrian walkway floor finishes P2 to P3 - Deck 1 Deck 1 - Planting Pedestrian walkway floor finishes P5-P6 (include barrier and lighting) Pedestrian walkway floor finishes P4 to P5 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and P2 (include barrier and P3 (include barrier and P3 (include barrier and P4 (includ	10 Zone di Laying e 83.45% 80% 9.68% 9.68% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0%	24 lain Work 21 28 31 35 21 14 14 14 14 34 0	145 145 105 31 304 35 21 21 14 14 14 14 14 0	17-Sep-16 A 02-Nov-16 A 16-Feb-17 A 14-Mar-16 A 12-Jun-17 20-Mar-17 11-Apr-17 11-Apr-17 20-Mar-17 20-Mar-17 20-Mar-17 20-Mar-17	13-Apr-17 22-Apr-17 25-Apr-17 22-Jul-17 13-Apr-17 29-Apr-17 29-Apr-17 29-Apr-17 04-Apr-17 04-May-17	603 6 6 596 527 606 -66 -66 -66 -66 -68 -48		20-Mar-17					
Outh Buffo Joise Barrie NB63A (Ch.6 Noise Barrie NB01200 DSD Southe TSZ10880 TSZ10880 TSZ10890 NB64 & NB6 Noise Barri NB001060 NB003060 Sridge Cons Kau Lung Ha KLH Bridge KLH.3430 KLH Bridge KLH.3470 KLH Bridge KLH.3500 KLH Bridge Z2.KLH.1740 Z2.KLH.3610 Z2.KLH.3620	Slow lane footing - G54 (NB61) er Zone 1 (SBZ1) (wither Along TWSR-West and G710-6840)-TWSR West Sider Works NB63A-3 - NB post installation ern Trunk Sewer, Water May Watermain installation (along NB63A) Firemain installation (along NB63A) 4A (Ch.6860-6920)-TWSR Ver Works NB64 & NB64A - NB post & panel installation NB64A - Footing & Wall Structure - 1 bays struction ang Vehicular Bridge - West Ramp West Ramp - Planting Pedestrian walkway floor finishes P2 to P3 - Deck 1 Deck 1 - Planting Pedestrian walkway floor finishes P2 to P3 - Deck 2 Pedestrian walkway floor finishes P4 to P5 (include barrier and Pedestrian walkway floor finishes P4 to P5 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P7 (include barrier and Pedestrian walkway floor finishes P3 to P7 (include barrier and Pedestrian walkway floor finishes P3 to P7 (include barrier and Pedestrian walkway floor finishes P3 to P7 (include barrier and Pedestrian walkway floor finishes P3 to P7 (include barrier and P2 P2 P2 P2 P3 P2 P3	10 Zone di Laying e 83.45% 80% 9.68% 9.68% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0%	24 lain Work 21 28 31 35 21 14 14 14 14 14 14 14 14 14 14 14 14 14	145 145 158 105 31 304 35 21 14 14 14 14 14 14 55	17-Sep-16 A 02-Nov-16 A 16-Feb-17 A 14-Mar-16 A 12-Jun-17 20-Mar-17 11-Apr-17 11-Apr-17 20-Mar-17 20-Mar-17 20-Mar-17 11-Apr-17 11-Apr-17	20-Apr-17 13-Apr-17 28-Apr-17 22-Jul-17 13-Apr-17 29-Apr-17 29-Apr-17 29-Apr-17 04-Apr-17 04-Apr-17 10-Apr-17 31-Mar-17	603 6 6 596 527 606 -66 -66 -66 -66 -68 -48		20-Mar-17					
Outh Buffoliose Barrie NB63A (Ch.6 Noise Barrie NB01200 DSD Souther TSZ10880 TSZ10880 TSZ10890 NB64 & NB6 Noise Barrie NB001060 NB003060 Sridge Constant Lung Haman Lung H	Slow lane footing - G54 (NB61) er Zone 1 (SBZ1) (wither Along TWSR-West and G710-6840)-TWSR West Sider Works NB63A-3 - NB post installation ern Trunk Sewer, Water Mart Mart Mart Mart Mart Mart Mart Mar	10 Zone di Laying e 83.45% 80% 9.68% 9.68% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0%	24 lain Work 21 28 31 35 21 14 14 14 14 14 14 14 14 14 14 14 14 14	145 145 158 105 31 304 35 21 14 14 14 14 14 14 55	17-Sep-16 A 02-Nov-16 A 16-Feb-17 A 14-Mar-16 A 12-Jun-17 20-Mar-17 11-Apr-17 11-Apr-17 20-Mar-17 20-Mar-17 20-Mar-17 11-Apr-17 11-Apr-17	20-Apr-17 13-Apr-17 28-Apr-17 22-Jul-17 13-Apr-17 29-Apr-17 29-Apr-17 29-Apr-17 04-Apr-17 04-Apr-17 10-Apr-17 31-Mar-17	603 6 6 6 6 596 527 606 -66 -66 -66 -66 -66 -66 -66 -66		20-Mar-17					
Outh Buffoliose Barrie NB63A (Ch.6 Noise Barrie NB01200 DSD Souther TSZ10880 TSZ10880 TSZ10890 NB64 & NB6 Noise Barrie NB001060 NB003060 Sridge Constant Lung Haman Lung H	Slow lane footing - G54 (NB61) er Zone 1 (SBZ1) (wither Along TWSR-West and G710-6840)-TWSR West Sider Works NB63A-3 - NB post installation ern Trunk Sewer, Water May Watermain installation (along NB63A) Firemain installation (along NB63A) 4A (Ch.6860-6920)-TWSR Ver Works NB64 & NB64A - NB post & panel installation NB64A - Footing & Wall Structure - 1 bays struction Ing Vehicular Bridge - West Ramp West Ramp - Planting Pedestrian walkway floor finishes P2 to P3 - Deck 1 Deck 1 - Planting Pedestrian walkway floor finishes P5-P6 (include barrier and lighting) Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P5 (include barrier and Pedestrian walkway floor finishes P6 to P7 (include barrier and Pedestrian walkway floor finishes P6 to P7 (include barrier and Pedestrian walkway floor finishes P6 to P7 (include barrier and Pedestrian walkway floor finishes P6 to P7 (include barrier and Pedestrian walkway floor finishes P6 to P7 (include barrier and Pedestrian walkway floor finishes P6 to P7 (include barrier and Pedestrian walkway floor finishes P6 to P7 (include barrier and Pedestrian walkway floor finishes P6 to P7 (include barrier and Pedestrian walkway floor finishes P6 to P7 (include barrier and P6 to	83.45% 83.45% 83.45% 80% 9.68% 9.68% 9.68% 9.68% 9.6%	24 lain Work 21 28 31 35 21 14 14 14 14 14 7	145 145 105 31 304 35 21 14 14 14 14 14 14 77 77	17-Sep-16 A 02-Nov-16 A 16-Feb-17 A 14-Mar-16 A 12-Jun-17 20-Mar-17 11-Apr-17 11-Apr-17 20-Mar-17 20-Mar-17 20-Mar-17 20-Mar-17 20-Mar-17 20-Mar-17	13-Apr-17 28-Apr-17 28-Apr-17 22-Jul-17 13-Apr-17 29-Apr-17 29-Apr-17 29-Apr-17 13-Apr-17 13-Apr-17 13-Apr-17 13-Apr-17 13-Apr-17 13-Apr-17 13-Apr-17	603 6 6 596 527 606 -66 -66 -66 -66 -66 -66 -66 -66 -66		20-Mar-17					
Outh Buffe Joise Barrie NB63A (Ch.6 Noise Barrie NB01200 DSD Souther TSZ10880 TSZ10880 TSZ10890 NB64 & NB6 Noise Barrie NB001060 NB003060 Ridge Constant Lung Hate KLH Bridge KLH Bridge KLH Bridge KLH.3430 KLH Bridge KLH.3470 KLH Bridge KLH.3500	Slow lane footing - G54 (NB61) er Zone 1 (SBZ1) (wither Along TWSR-West and G710-6840)-TWSR West Sider Works NB63A-3 - NB post installation ern Trunk Sewer, Water Mark Watermain installation (along NB63A) Firemain installation (along NB63A) Firemain installation (along NB63A) 4A (Ch.6860-6920)-TWSR Ver Works NB64 & NB64A - NB post & panel installation NB64A - Footing & Wall Structure - 1 bays struction ang Vehicular Bridge - West Ramp West Ramp - Planting - Deck 1 Deck 1 - Planting Pedestrian walkway floor finishes P2 to P3 - Deck 2 Pedestrian walkway floor finishes P5-P6 (include barrier and lighting) Pedestrian walkway floor finishes P4 to P5 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and P2 - Bast Ramp East Ramp East Ramp East Ramp East Ramp R1 Ramp R1 - Steel roof Ramp R1 - finishes work (include barrier and Ilighting) - Ramp R2 VO 028 - Boundary Wall to Hse 1908 structure	10 Zone di Laying e 83.45% ain Fire N 80% 9.68% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0%	24 lain Work 21 28 31 35 21 14 14 14 14 14 21 14 21 17	145 145 105 31 304 35 21 21 14 14 14 14 14 21 14 21 21 21 21 21 21 21 21 21 21 21 21 21	17-Sep-16 A 02-Nov-16 A 16-Feb-17 A 14-Mar-16 A 12-Jun-17 20-Mar-17 11-Apr-17 11-Apr-17 20-Mar-17 20-Mar-17 20-Mar-17 20-Mar-17 20-Mar-17 20-Mar-17 20-Mar-17	20-Apr-17 13-Apr-17 25-Apr-17 25-Apr-17 22-Jul-17 13-Apr-17 29-Apr-17 29-Apr-17 29-Apr-17 13-Apr-17 13-Apr-17 29-Apr-17	603 6 6 6 6 596 527 606 -66 -66 -66 -66 -66 -66 -66		20-Mar-17					
G54 TCSS1500 Outh Buffeloise Barrie NB63A (Ch.6 Noise Barrie NB01200 DSD Souther TSZ10880 TSZ10890 NB64 & NB6 Noise Barrie NB001060 NB003060 Bridge Constant Lung Hate KLH Bridge KLH.1290 KLH Bridge KLH.3430 KLH Bridge KLH.3470 KLH.3570 KLH Bridge KLH.3500 KLH Bridge KLH.3590 KLH Bridge KLH.3590 KLH Bridge KLH.3590 KLH Bridge KLH.3620 KLH Bridge Z2.KLH.1523 Z2.KLH.1524	Slow lane footing - G54 (NB61) er Zone 1 (SBZ1) (wither Along TWSR-West and G710-6840)-TWSR West Sider Works NB63A-3 - NB post installation ern Trunk Sewer, Water Mark Watermain installation (along NB63A) Firemain installation (along NB63A) Firemain installation (along NB63A) 4A (Ch.6860-6920)-TWSR Ver Works NB64 & NB64A - NB post & panel installation NB64A - Footing & Wall Structure - 1 bays struction and Vehicular Bridge - West Ramp West Ramp - Planting Pedestrian walkway floor finishes P2 to P3 - Deck 1 Deck 1 - Planting Pedestrian walkway floor finishes P5-P6 (include barrier and lighting) Pedestrian walkway floor finishes P4 to P5 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and P5 P6 to P7 (include barrier and P6 P7 (include barrier and P7 (include barrier and P7 (include barrier and P8	0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0	24 lain Work 21 28 31 35 21 14 14 14 14 14 14 21 14 22 1 14 24 26	145 145 158 105 31 304 35 21 14 14 14 14 14 21 14 21 21 21 21 21 21 21 21 21 21 21 21 21	17-Sep-16 A 02-Nov-16 A 16-Feb-17 A 14-Mar-16 A 12-Jun-17 20-Mar-17 11-Apr-17 11-Apr-17 20-Mar-17 20-Mar-17 20-Mar-17 20-Mar-17 20-Mar-17 20-Mar-17 20-Mar-17	20-Apr-17 13-Apr-17 25-Apr-17 25-Apr-17 22-Jul-17 13-Apr-17 29-Apr-17 29-Apr-17 29-Apr-17 13-Apr-17 13-Apr-17 29-Apr-17	603 6 6 6 6 596 527 606 606 -66 -66 -66 -66 -66 -66 -66 -66		20-Mar-17					
G54 TCSS1500 Outh Buffeloise Barrie NB63A (Ch.6 Noise Barrie NB01200 DSD Souther TSZ10880 TSZ10880 TSZ10890 NB64 & NB6 Noise Barrie NB001060 NB003060 Sridge Constant Lung Haridge KLH Bridge KLH Bridge KLH.3430 KLH Bridge KLH.3470 KLH Bridge KLH.3500	Slow lane footing - G54 (NB61) er Zone 1 (SBZ1) (wither Along TWSR-West and G710-6840)-TWSR West Sider Works NB63A-3 - NB post installation ern Trunk Sewer, Water May Watermain installation (along NB63A) Firemain installation (along NB63A) Firemain installation (along NB63A) 4A (Ch.6860-6920)-TWSR Ver Works NB64 & NB64A - NB post & panel installation NB64A - Footing & Wall Structure - 1 bays struction Ing Vehicular Bridge - West Ramp West Ramp - Planting - Deck 1 Deck 1 - Planting Pedestrian walkway floor finishes P2 to P3 - Deck 2 Pedestrian walkway floor finishes P5-P6 (include barrier and lighting) Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and Pedestrian walkway floor finishes P3 to P4 (include barrier and lighting) Pedestrian walkway floor finishes P6 to P7 (include barrier and lighting) Pedestrian walkway floor finishes P6 to P7 (include barrier and lighting) Pedestrian walkway floor finishes P6 to P7 (include barrier and lighting) Pedestrian walkway floor finishes P6 to P7 (include barrier and lighting) Pedestrian walkway floor finishes work (include barrier and lighting)	10 Zone di Laying e	24 lain Work 21 28 31 35 21 14 14 14 14 14 21 14 21 14 21 16	145 145 105 31 304 35 21 21 14 14 14 14 14 21 14 21 21 21 21 21 21 21 21 21 21 21 21 21	17-Sep-16 A 02-Nov-16 A 16-Feb-17 A 14-Mar-16 A 12-Jun-17 20-Mar-17 11-Apr-17 11-Apr-17 20-Mar-17 20-Mar-17 20-Mar-17 20-Mar-17 20-Mar-17 19-Jan-17 A 01-Apr-17 14-Mar-17 A	13-Apr-17 22-Apr-17 25-Apr-17 22-Jul-17 13-Apr-17 29-Apr-17 29-Apr-17 29-Apr-17 29-Apr-17 13-Apr-17 04-Apr-17 10-Apr-17 10-Apr-17 20-Apr-17	603 6 6 6 6 596 527 606 606 -66 -66 -66 -66 -66 -66 -66 -66		20-Mar-17					

Z2.KLH.2040 I Lift at TWSR L01040 L01050 I		Dur. % Complete	Duration 120	Original Duration 120			Total Float		Mar	2017 Apr	May	Jun
Lift at TWSR L01040	R-W Side	0%	120	120	20-Mar-17	15-Aug-17	507					
L01040 - L01050 I							307					i
L01050 I	Temp work & Pile cap	0%	45	45	11-Apr-17	08-Jun-17	369					
	Lift pit	0%	24	24	09-Jun-17		369					
LU 1U34	Lift submission & ordering period	54.73%	153	338	01-Aug-16 A		385					
	CLP Power available (by CLP)	79.01%	93	443			654					
Lift at FLHY	` • •				<u> </u>							
	Temp work & Pier cap	0%	45	45	10-Mar-17 A	17-May-17	372					
L01210 I	Lift pit	0%	30	30	18-May-17	22-Jun-17	372					
L01300	CLP Power available (by CLP)	80.17%	94	474	04-Apr-16 A	21-Jun-17	659					
Demolition of Demolition V	Existing Nam Wa Po Footb	ridge										
Z2.NWP.1060	Temporary support installation at existing Fanling Highway	0%	30	30	20-Mar-17	27-Apr-17	-64					
Z2.NWP.1070	Removal of existing NWP Footbridge	0%	6	6	05-Jun-17	10-Jun-17	-93					
Z2.NWP.1090	Existing Nam Wa Po Footbridge removed	0%	0	0		10-Jun-17	-93					10-Jun-17 ◆ E
Z2.NWP.1130	Procurment period for VO	55.56%	16	36	25-Jan-17 A	07-Apr-17	-93					
	Temp Lighting Design and submission	0%	14	14	08-Apr-17	'	-93					
	Design approval	0%	14	14	28-Apr-17		-93			_		
	Temp lighting installation	0%	15	15	17-May-17	03-Jun-17	-93					
	Construction											
Drainage & Ro General												
(1st interface connection to CW at S/B	0%	0	0			-47		20-Mar-17*	◆ 1st interface connection to CW at S/E		
RDZ20130	Z2: S3: Connection of realigned TWSR-W at interface Zone 2 & 3	0%	60	60	12-Jun-17	21-Aug-17	12					
	r Along Fanling Highway		20)									
Noise Barrie	45-6910)-FH S/B Side (MTR er Works	C IQP AIG	∌a)									
	NB62 (0-80m) - Footing & Wall Structure	63.29%	29	79	12-Dec-16 A	26-Apr-17	558					
NB03100	NB62 (0-80m) - backfilling	0%	20	20	27-Apr-17	22-May-17	573					
NB03110	NB62 (0-80m) - NB production	0%	45	45	27-Apr-17	10-Jun-17	684					
	NB62 (0-80m) - NB post & panel installation	0%	5	5	12-Jun-17	16-Jun-17	557					
	NB62 (80-110m) Under bridge - Sheet piling & Excavation	0%	12	12	20-Mar-17*	<u>'</u>	497					
	NB62 (80-110m) Under bridge - Footing & Wall Structure	0%	25	25	03-Apr-17	08-May-17						
ł	NB62 (80-110m) Under bridge - backfilling	0%	14	14	09-May-17	24-May-17						
1	NB62 (80-110m) Under bridge - NB production	0%	45	45	09-May-17	22-Jun-17						
	NB62 (110-170m) - Sheet piling & Excavation	0%	18	18	03-Apr-17	<u>'</u>	497					
9	NB62 (110-170m) - Footing & Wall Structure	0%	60	60	28-Apr-17	11-Jul-17	497			_		1
NB70 (Ch.691 Noise Barrie	10-6930)-FH S/B Side									 		
	NB70- NB post & panel installation	0%	5	5	20-Mar-17	24-Mar-17	622					
	r Zone 2 (NBZ2) (with	in Zone	4) (Ch.	7925	to 8100)						
Bridge Const												
	uen Footbridge <mark>/ FL Highway N/B Side Se</mark>	ction										
HKY1273	Erect Stairecase (HKY-TWSR-W side)	0%	30	30	20-Mar-17	27-Apr-17	629					
	Remaining Finishes works of HKYFB	45.03%	83	151	21-Nov-16 A	03-Jul-17	531					1
	FL Highway S/B Side Sections of Steel Ramp finishes work		20	121	12 Oct 16 A	07 Apr 17	629					
((HKYFB-TWSR-E side)	77.1%	30	131	13-OCI-10 A	27-Apr-17	029					
Other Works Slope Works												
TWSR-East I	FL Highway S/B Side Sect											
	Slope S51-Fill ~3m	0%	40	40	20-Mar-17	11-May-17	523					1
	. 7925 to 8700)	, N/D										
	r Along Fanling Highwa y 80-8090)-FH N/B Side	y 14/D										
Noise Barrie		0%	CO.	60	20-Mar-17	05 Jun 47	15					
	(Ch7930-7990)				20-Mar-17 06-Jun-17							
	NB75 - backfilling (Ch7930-7990)	0%	20	20			15					
(NB75 - NB production (Ch7930-7990) NB75 - Footing & Wall Structure	0%	45 30	45 30	06-Jun-17 20-Mar-17		180					
	(Ch7990-8000) & G34 NB75 - backfilling	0%	12	12	20-Mar-17 28-Apr-17	27-Apr-17 13-May-17						
((Ch7990-8000)-(HKY-P1) NB75 - NB production	0%	45	45	28-Apr-17	-	225					
((Ch7990-8000)-(HKY-P1) NB75 - Footing & Wall Structure	0%	50	50	20-Apr-17		26					
((Ch8000-8050) NB75 - NB production	0%	45	45	20-Mar-17 24-May-17		199					
((Ch8000-8050) NB75 - Footing & Wall Structure	0%	50	50	24-May-17		26					
((Ch8050-8090)	U70	30	50	_ + Iviay-1/	oui-17	20					
NB// (Ch.809 Noise Barrie	90-8450)-FH N/B Side er Works							1				
· ·	NB77 - piling (NB77/01-08, 0.19m -34no)	0%	18	18	28-Feb-17 A	10-Apr-17	27					
	NB77 - Footing & Wall Structure	0%	90	90	11-Apr-17	01-Aug-17	27					
NB4310 I			- 1				I			1		;
NB4310 I NB4360 I	(Ch8090-8190) NB77 - piling (NB77/09-17, 0.19m	0%	18	18	11-Apr-17	06-May-17	53					
NB4310 I NB4360 I NB4370 I	(Ch8090-8190)			18 90	11-Apr-17 08-May-17	06-May-17 22-Aug-17						


March Marc		ss Update)(20-Mar-17)	Dur 0/	Dom	Original		Month Rolling				-	of 5 (24-M
Improved String	ity iD	Activity Name					FIIIISII		Mar		May	lup
Series Se	NB4480		0%	14	14	08-Jun-17	23-Jun-17	68	Mai	Арі	Мау	Jun
New Work Post Schedung New York Schedung Sche	Bridge Co	· · · · · · · · · · · · · · · · · · ·									1	! !
Secretary Comment Co			idae							 		
Demonstrated Demonstrate												
TWIST-State Windows NRS Edict Section WHS-1510 WHS-1520 PM-Packed F-In-Broad	WHS1140		0%	0	0		12-Apr-17	503		12-Apr-17 ♦ Existing Wo H	op Shek Bridge Demolished	
West State Wes	TWSR-We		ction							1	1	i !
WisStand		WHSAB2 - Pre-bored H pile (9 nos)		30	30	20-Mar-17	27-Apr-17	285				
Demolition of Existing Wo Hop Shek Pedstrian & Cycle Bridge 1 Wisek about 1 Liftingway Side Section 2 Wisek about 1 Liftingway Side Section 3 Wisek about 1 Liftingway Side Section 3 Wisek about 1 Liftingway Side Section 3 Wisek about 1 Liftingway Side Section 4 Wisek-1 Liftingway Side Section 4 Wisek-1 Liftingway Side Section 5 Wisek-1 Liftingway Side Section 5 Wisek-1 Liftingway Side Section 5 Wisek-1 Liftingway Side Section 6 Wisek-1 Liftingway Side Section 7 Wisek-1 Liftingway Side Section 8 Wisek-1 L	WHS1370		0%	28	28	28-Apr-17	25-May-17	351		-		
Demolitical Company Section Se	WHS1380	WHSAB2 P8 P9 - pile cap &	0%	90	90	12-May-17	26-Aug-17	287				
TWISE Face F. Highway SIB Side Section 20 20 20 20 20 20 20 2		abutment wall				.=a,						
Sign Fload Y Construction				Cycle Brid	dge							
Sign Road Y Construction				20	20	20-Mar-17	12-Apr-17	503		¦	 	
Underground Utility Works DARGO and DN900 Watermain DN1070 DR000 vatermain leying (2R8900 0% 100 100 154 per 17 28-8ug-17 1		abutment wall at W77A	0,0			20 11101 11	12745.11					1 1 1
DN000 and DN000 Watermain syng (C04400 05 110 10 14-00-17 28-40p-17 1 1 1 1 1 1 1 1 1												
Montain Mon												
S000 W77 AD			0%	110	110	18-Apr-17	28-Aug-17	1			<u> </u>	
Retaining Wall W76A **THYSR-East FL Highway SiB Side Section** *	/O \\/ !! =	8600) (W77A to				- '	- 3			 	1	! ! !
TWSP-East FL Highway S/B Side Section												1
March Common Co			tion									
Part		Drainage work for Caltex access		150	150	20-Mar-17	19-Sep-17	359				! #
Drainage & Road Works	online II'	road										1
TWSP-East FL Highway S/B Side Section												
FORCING Construct FL SS Lane 1 & 2			tion									
Chirage-Septon Septon Se				145	145	20-Mar-17	13-Sep-17	171				
Retaining Wall W77A Start Highway S/B Side Section S2.17% 11 23 01-Feb-17A 31-Min-17 61 S2.40m-17 10-Min-17	04 14/									1		1 1 1
TWSR-East FL Highway S/B Side Section S 217% S 217												
RWZ4.1075 Tomp Shoring & Excavation S2.17% 11 23 O1-Feb-17A 31-Mai-7 61			tion									
RW24.1190 Backelling (3-7m high): 0% 55 35 01-Apr-17 18-May-17 61 RW24.190 Backelling (3-7m high) - RW77A				11	23	01-Feb-17 A	31-Mar-17	61		<u> </u>	!	<u></u>
RWZ4.1109 Base slab & Wall (0-3m high)- RWZ4.1100 Base slab & Wall (0-3m high)- RWZ4.1	DW74 1090		09/	25	35	01-Apr 17	19 May 17	61				
RWZ4.1190 Backfilling (S-m) - RW77A 28.57% 30 42 01-Feb-17A 27-Apr-17 52		RW77A (Ch.0-20)										
Ch.92-120 Sass stab & Wall (0-3m high) - RW77Alast 1 bay at CH120 New York 1 stab at CH120 New	RWZ4.1090		0%	50	50	28-Apr-17	28-Jun-17	52			1	1
RWZ4.1170 Base slab & Wall (0-3m high)- RWZ4.1180 DN600 pipe installation ready to start Retaining Wall W77B TWSR-East FL Highway S/B Side Section RWZ4.110 Base slab & Wall (0-3m high)- RWZ4.110 Base slab & Wall (0-3m)- RW77B (Ch 0-23) RWZ4.110 Basefiling (0-3m)- R	RWZ4.1150		28.57%	30	42	01-Feb-17 A	27-Apr-17	52				
RVZ4.1180 NN800 pipe installation ready to start Retaining Wall W77B TWSR-East FL Highway S/B Side Section RWZ4.1100 Base slab & Wall (0-3m high)- 33.33% 38 57 20-Jan-17A 09-May-17 29 RWZ4.1101 Base slab & Wall (0-3m high)- 0% 30 30 10-May-17 14-Jun-17 29 RWZ4.1101 Backfilling (3-4m high)- RW77B 0% 35 35 15-Jun-17 26-Jul-17 29 RWZ4.1101 Backfilling (3-4m high)- RW77B 0% 35 35 15-Jun-17 26-Jul-17 29 RWZ4.1101 Retaining Wall W78 TWSR-East FL Highway S/B Side Section STOSS Side Clearance 0% 0% 0% 0% 0% 0% 0% 0	RWZ4.1170	Base slab & Wall (0-3m high)-	0%	21	21	20-Mar-17	13-Apr-17	1				
Retaining Wall W77B TWSR-East FL Highway S/B Side Section RW24.1100 Base slab & Wall (0-3m high)- 33.33% 38 57 20-Jan-17A 09-May-17 29 RW77B (Ch-0-23) Shoot Mark (0-23m high)- 8 Sads Milling (0-3m) - RW77B (Ch 0 9% 30 30 10-May-17 14-Jun-17 29 RW24.1110 Base sliling (0-3m) - RW77B (Ch 0 9% 30 30 10-May-17 14-Jun-17 29 RW24.1110 Baselfilling (3-4m high) - RW77B (Ch 0 9% 30 30 20-Mar-17 26-Jul-17 29 RW24.1110 Baselfilling (3-4m high) - RW77B (Ch 0.23-75) Shoot Mark (0-23-75) Shoot Mark (RWZ4.1180		0%	0	0	18-Apr-17		1		◆ DN600 p	ipe installation ready to start	
TWSR-East FL Highway S/B Side Section RWZ4.1100 Base slab & Wall (0-3m high)- (0-2m high)- (0-2						'						1
RWZ4,1100 Base slab & Wall (0-3m high)- RWZ78 (10-0-23) RWZ4,1110 Backfilling (0-3m)-RW778 (Ch 0-23) RWZ4,1110 Backfilling (0-3m)-RW778 (Ch 0-23) RWZ4,1130 Backfilling (0-3m)-RW778 (Ch 0-23) RWZ4,1130 Backfilling (3-4m high)-RW778 (Ch.23-75) Retaining Wall W78 RWZ4,090 Site Clearance 0% 30 30 20-Mar-17 27-Apr-17 102 RWZ4,090 Revised FL Highway S/B Side Section Silope S53-Fill - 2m 0% 40 40 13-Apr-17 503 Retaining Wall W78 Revised Research W78 Revised Revise			tion.								i I	
RWZ4.1101 Backfilling (0-3m) - RW77B (Ch 0 % 30 30 10-May-17 14-Jun-17 29				38	57	20-Jan-17 A	09-May-17	29				}
RWZ4.1130 Backfilling (3-4m high) - RW77B 0% 35 35 15-Jun-17 26-Jul-17 29		RW77B (Ch 0-23)										! !
Characteristics Characteri		0-23)				-						
Retaining Wall W78	RWZ4.1130	Backfilling (3-4m high) - RW77B (Ch.23-75)	0%	35	35	15-Jun-17	26-Jul-17	29				1
RWZ4,0900 Site Clearance 0% 30 30 20-Mar-17 27-Apr-17 102	Retaining V										1	1 1 1
Slope Works												<u> </u>
TWSR-East FL Highway S/B Side Section \$1030 Slope \$53-Fill -2m 0% 40 40 13-Apr-17 05-Jun-17 503 TCSS Works TCSS Pre-Construction Works TCSS0120 Prepare Shop Drawing-TCSS 0% 45 45 20-Mar-17 17-May-17 134 TCSS0130 Shop Drawing Comment & Approval 0% 21 21 18-May-17 07-Jun-17 161 TCSS0140 Revised & Re-submission TCSS 0% 18 18 08-Jun-17 28-Jun-17 134 G35 TCSS1550 Slip road island footing - G35 0% 30 30 20-Mar-17 27-Apr-17 387 DS50 TCSS1600 Slip road island footing - DS50 (CH7940, S/B) 0% 30 30 20-Mar-17 27-Apr-17 447 FVMS2 (Deleted by RFI-138, Pending for VO)	RWZ4.0900	Site Clearance	0%	30	30	20-Mar-17	27-Apr-17	102				1 1 1
Stop	Slope Work	(S										
TCSS Works TCSS Pre-Construction Works TCSS0120 Prepare Shop Drawing-TCSS 0% 45 45 20-Mar-17 17-May-17 134 TCSS0130 Shop Drawing Comment & Approval 0% 21 21 18-May-17 07-Jun-17 161 TCSS0140 Revised & Re-submission TCSS 0% 18 18 08-Jun-17 28-Jun-17 134 TCSS1550 Slip road island footing - G35 0% 30 30 20-Mar-17 27-Apr-17 387 TCSS1600 Slip road island footing - DS50 0% 30 30 20-Mar-17 27-Apr-17 447 TCSS1600 Slip road island footing - DS50 0% 30 30 20-Mar-17 27-Apr-17 447 TCSS1600 Slip road island footing - DS50 0% 30 30 20-Mar-17 27-Apr-17 447 TCSS1600 Slip road island footing - DS50 0% 30 30 20-Mar-17 27-Apr-17 447 TCSS1600 Slip road island footing - DS50 0% 30 30 20-Mar-17 27-Apr-17 447 TCSS1600 Slip road island footing - DS50 0% 30 30 20-Mar-17 27-Apr-17 447						,	,				-	<u> </u>
TCSS Pre-Construction Works TCSS0120 Prepare Shop Drawing-TCSS 0% 45 45 20-Mar-17 17-May-17 134 TCSS0130 Shop Drawing Comment & Approval 0% 21 21 18-May-17 07-Jun-17 161 TCSS0140 Revised & Re-submission TCSS shop Drawing 0% 18 18 08-Jun-17 28-Jun-17 134 G35 TCSS1550 Slip road island footing - G35 (CH8410, N/B) 0% 30 30 20-Mar-17 27-Apr-17 387 Image: Chapter of the control of the	S1030	Slope S53-Fill ~2m	0%	40	40	13-Apr-17	05-Jun-17	503			1	1
TCSS0120 Prepare Shop Drawing-TCSS 0% 45 45 20-Mar-17 17-May-17 134 TCSS0130 Shop Drawing Comment & Approval 0% 21 21 18-May-17 07-Jun-17 161 TCSS0140 Revised & Re-submission TCSS 0% 18 18 08-Jun-17 28-Jun-17 134 G35 TCSS1550 Slip road island footing - G35 0% 30 30 20-Mar-17 27-Apr-17 387 CCH8410, N/B) DS50 TCSS1600 Slip road island footing - DS50 0% 30 30 20-Mar-17 27-Apr-17 447 FVMS2 (Deleted by RFI-138, Pending for VO)												1
TCSS0130 Shop Drawing Comment & Approval 0% 21 21 18-May-17 07-Jun-17 161 TCSS0140 Revised & Re-submission TCSS 0% 18 18 08-Jun-17 28-Jun-17 134 shop Drawing G35 TCSS1550 Slip road island footing - G35 0% 30 30 20-Mar-17 27-Apr-17 387 (CH8410, N/B) DS50 TCSS1600 Slip road island footing - DS50 0% 30 30 20-Mar-17 27-Apr-17 447 FVMS2 (Deleted by RFI-138, Pending for VO)						10011		40:			<u> </u>	ļ
TCSS0140 Revised & Re-submission TCSS 0% 18 18 08-Jun-17 28-Jun-17 134 G35 TCSS1550 Slip road island footing - G35 0% 30 30 20-Mar-17 27-Apr-17 387 CCH8410, N/B) DS50 TCSS1600 Slip road island footing - DS50 0% 30 30 20-Mar-17 27-Apr-17 447 FVMS2 (Deleted by RFI-138, Pending for VO)	TCSS0120	Prepare Shop Drawing-TCSS	0%	45	45	20-Mar-17	17-May-17	134				
Shop Drawing	TCSS0130	Shop Drawing Comment & Approval	0%	21	21	18-May-17	07-Jun-17	161				
G35 TCSS1550 Slip road island footing - G35 0% 30 30 20-Mar-17 27-Apr-17 387 DS50 TCSS1600 Slip road island footing - DS50 0% 30 30 20-Mar-17 27-Apr-17 447 FVMS2 (Deleted by RFI-138, Pending for VO)	TCSS0140		0%	18	18	08-Jun-17	28-Jun-17	134		 	- 	
TCSS1550 Slip road island footing - G35 0% 30 30 20-Mar-17 27-Apr-17 387 DS50 TCSS1600 Slip road island footing - DS50 0% 30 30 20-Mar-17 27-Apr-17 447 FVMS2 (Deleted by RFI-138, Pending for VO)	C25	shop Drawing									1	
CH8410, N/B DS50 TCSS1600 Slip road island footing - DS50 0% 30 30 20-Mar-17 27-Apr-17 447 TVMS2 (Deleted by RFI-138, Pending for VO)		Slip road island footing - G35	0%	30	30	20-Mar-17	27-Apr-17	387			-	
TCSS1600 Slip road island footing - DS50 0% 30 30 20-Mar-17 27-Apr-17 447 FVMS2 (Deleted by RFI-138, Pending for VO)		(CH8410, N/B)	3,3									
(CH7940, S/B) FVMS2 (Deleted by RFI-138, Pending for VO)		Slip road island footing - DS50	00/	30	30	20-Mar 17	27-Δnr 17	447				<u> </u>
		(CH7940, S/B)		30	30	ZU-IVIAI-1/	21-Api-11	741		1		,
LUSS 104U LISIOW IADE TOOTING - EVMSZ L 0% 30 30 20-Mar-17 27-Apr-17 507 L					00	00.14	07.4 :=	507		<u> </u>	-	ļ
(CH8400, S/B)- Deleted by RFI-138	TCSS1640		0%	30	30	20-Mar-17	27-Apr-17	507				

CHIU HING CONSTRUCTION AND TRANSPORTATION CO. LTD.

Contract No. 02/HY/2015

Works Order Nos: CB128519-0 & CB128520-5

Progarmme of Construction of Noise Barrier and Pedestrian Covered Walkway at Tai Wo Service Road East near Ho Ka Yuen



Rev: 01 29/3/2017

Float = 3 weeks

																													- 5								i ioai				
	Week No.	1 2 3	3 4 5	6 7	8 9	10 11	12 13	14 15	16 17	18 19	20	21 22	23 2	4 25	26 27	7 28 2	29 30	31	32 33	3 34	35 36	37	38 39	40 4	1 42	43 4	4 45	46 4	17 48	3 49	50 5	1 52	2 53	54 5	55 56	5 57 5	58 59	60	61 62	63	64 65 6
Act. No		2/25 3/4 3/1	11 3/18 3/25	4/1 4/8	4/15 4/22	4/29 5/6	5/13 5/20	5/27 6/3	6/10 6/17	6/24 7/	7/8	7/15 7/22	7/29 8	/5 8/12	8/19 8/2	26 9/2	9/9 9/16	6 9/23	9/30 10/	7 ====	****	11/4	****	**** 1	2/2 12/9	****	****	1/6 1	/13 1/2	0 1/27	2/3 2/	10 2/1	7 2/24	3/3 3.	/10 3/1	7 3/24 3	3/31 4/7	4/14	4/21 4/2	8 5/5	5/12 5/19 5/
	WO No. CB128520-5		┵	+		\dashv	+		+	\vdash	\vdash	+	H	+	+	+	+	H	+	\perp	_	Н	+	Н	+	H	+	Н	+	\perp	Н			\vdash	+	H	+	H	+	\vdash	++
	Setting out and UU detection	\perp		\dashv	\dashv	+	\dashv	\dashv	+	Н-	\vdash	_	Н	+	_	++	+	\vdash	+	\perp	+	Н	+	\vdash	+-	\vdash	+	Н	+	+	Н			Н	+	\vdash	+	\vdash	+	Н	++
2	Submit and obtain approval of temp wks	₩F	T	\Box		\dashv	\dashv		\perp	\vdash	\sqcup	_	H	\perp		\perp	_	\sqcup	+	\perp		Н	\perp	Н	_	H	_	Н	+	\perp	Н			Н	+	Н	-	\sqcup			+
	Construction of Footings (6 stages): (Assume 2 sections in one stage, 6 weeks cycle per standard section)																																								
3	Stage 1: NB74-6, NB 74-7							\perp			Ш	_	\sqcup	\perp		\sqcup	4	Ш		\perp	\perp	Ц		Ц	\perp	Ц	\perp	Ш	\perp					Ц	\perp	Ш		Ш	_	Ц	\perp
4	Stage 2: NB74-5, NB-74- 4			Ш							Ш			Ш		Ш	\perp	Ш		\perp		Ш		Ц		Ш	\perp	Ц	\perp		Ш			Ц	\perp	Ш		Ш		Ш	\perp
5	Stage 3: NB-74-3, NB-74-2						Ш					Ė		Ш										Ш		Ц	\perp	Ц	\perp		Ш				\perp	Ш	\perp	Ш		Ш	
6	Stage 4: NB74-1, Footing A			$\perp \! \! \perp \! \! \! \perp$							Ш		F					Ш		\perp		Ш		Ш										Ш		Ш		Ш		Ш	
7	Stage 5: NB74-8, & Footing B			\perp							Ш						+	\exists		Ш		Ш	\perp	Ц		Ц	\perp	Ш			Ш			Ц	\perp	Ш		Ц	\perp	Ц	
8	Stage 6: 74-9, NB74-10															$\perp \perp$										Ц								Ц	\perp		\perp			Ш	
9	Submit workshop drawings for steelworks of Noise Barriers and Covered Walkway for approval				ES							EF								×.										20 30			Year Holidays								
10	Fabrication of NB and CW											ES		Ħ			+	П					EF									:	ır Ho								
11	Site installation of NB (include steel posts and panels)																			ES							I		<u> </u>	EF			New Yea	dignotas							
	WO No. CB128519-0																																Lunar I								
12	Site installation of Covered Walkway																						Es		F	Н	+		+	EF		-	Lu								
13	Electrical Installation																										ES		F	EF		=									
14	Allow for Works by Bus Companies																										E							E	F						
15	Drainage Works													Ш				Ш	1			Ш		Ц						Ęς						EF					
16	Footpath Construction													Ш			\perp	Ш				Ш		Ц			\perp	Ш						ES	\perp	Ħ	Ė	ΕF			
17	Cycle Track Modification nr Tai Hang				Ш			$\perp \! \! \perp$				\perp	Ц	Ш		Ш		\coprod				Ш		Ц			\perp	Ш	\perp						Es		F		F		Ш
18	Road surfacing									Ш				Ш		Ш		Ш				Ш		Ш				Ц	\perp						\perp		E				F
19	Allow for UU laying ducts			Ш							Ш		Ц	Ш								Ш		Ц			ES		E			3		E	F	Ħ				Ш	Ш
20	Allow for fixing street furnitures by C3/LT																																	E	Ξς.	F	İ			П	
																																							EF		

-	0.00	-		2007	
Cycle	time	tor	standard	cection	
CVCIC	unic	101	Stallualu	SCCHOIL	

Item	Activity	Approx Qty	Days for Construction (Calendar Days)
1	Sheet-piling with struts	24 x 7 = 168M2	10 days
2	Excavation	12 x 6 x 6 =432 M	7 days
3	Rock Fill (assumed)	12 x 2 = 24 M3	2 days
4	Blinding Layer		1 day
5	Fwk-Rebar- Concreting	110 M 3	10 days **
6	Posts for Covered Walkway		7 days ##
7	Backfilling	290M 3	5 days
			Total = 42 days

** Break	down of l	tem 5
	Base Slab calendar days	Stem calendar days
Fwk	1	2
Re-bar	1	3
Concreting	1	1
Remove Fwl		1
Total:	10 0	lays

## Breako	lown of l	tem 6
	Posts calendar days	
Fwk	2	
Re-bar	3	
Concreting	1	
Remove Fwk	1	
Total:	7 (days

APPENDIX C
IMPLEMENTATION SCHEDULE OF
ENVIRONMENTAL MITIGATION MEASURES
(EMIS)

Appendix C - Implementation Schedule of Environmental Mitigation Measures (EMIS)

Air Quality - Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementat	tion Status
			HY/2012/06	02/HY/2015
Air Quality during construction	Restricting heights from which materials are dropped, as far as practicable to minimize the fugitive dust arising from unloading/loading.	During construction	V	V
	All stockpiles of excavated materials or spoil of more than 50m ³ shall be enclosed, covered or dampened during dry or windy conditions.		@	V
	Effective water sprays shall be used to control potential dust emission sources such as unpaved haul roads and active construction areas.		@	@
	All spraying of materials and surfaces shall avoid excessive water usage.		V	V
	Vehicles that have the potential to create dust while transporting materials shall be covered, with the cover properly secured and extended over the edges of the side and tail boards.		V	V
	Materials shall be dampened, if necessary, before transportation.		V	V
	Travelling speeds shall be controlled to reduce traffic induced dust dispersion and re-suspension within the site from the operating haul trucks.		V	V
	Vehicle washing facilities shall be provided to minimize the quantity of material deposited on public roads.		V	V

Noise – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementat	on Status	
•			HY/2012/06	02/HY2015	
Noise during construction	Use of silenced plant or plant equipped with mufflers or dampers in substitute of ordinary plant.	During construction	V	V	
	Reduce the number of equipment and their percentage on-time.	V	V		
	3.5 m and 5.5 m high temporary noise barrier at culvert construction work area (Figure 2a of the Environmental Permit).		V	N.A.	
	3 m high temporary noise barrier along the northern edge of Bridge 12 at ground level (Figure 2b of the Environmental Permit).	-	V	N.A.	
	2 m high temporary noise barrier along the northern edge of Bridge 12 at bridge level (Figure 2b of the Environmental Permit).		V	N.A.	
	2.5 m high temporary noise barrier along Tai Wo Service Road West (Figure 2c of the Environmental Permit).		V	N.A.	
	3.5m and 7m high temporary noise barrier along Tai Wo Services Road West near Tai Hang (Figure 2c of the Environmental Permit).		V	N.A.	
	7 m high temporary noise barrier along Tai Wo Service Road West near Tai Wo Footbridge work area (Figure 2d of the Environmental Permit).	V	N.A.		
	7 m high temporary noise barrier near Kiu Tau Footbridge work area (Figure 2d of the Environmental Permit).		V	N.A.	
	2.5 m high temporary noise barrier near river diversion work area (Figure 2e of the Environmental Permit).	1	N.A.	N.A.	

Water Quality – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status				
			HY/2012/06	02/HY/2015			
Water quality during construction	 Demolition and reconstruction of bridges Prevent off-site migration through use of sheet piles. Minimise duration of works as far as practical. All sewer and drainage connections should be sealed to prevent debris, soil, sand, etc, from entering public sewers/drains. Site surface runoff should be settled to remove sand/silt before it is discharged into the existing storm drains. 	During construction	V	N.A.			
	 Road Widening Works, Earthworks and Culvert Extension Works Wastewater generated from any concrete batching washdown of equipment or similar activities should be discharged into foul sewers, after the removal of settable solids, and pH adjustment as necessary. All sewage discharges from the study area should meet the TM standards and approval from EPD through the licensing process is required. Sand traps, oil interceptors and other pollution prevention installations should be provided, properly cleaned and maintained. Runoff from exposed working areas, unfinished slopes and from unlined temporary channels should be directed to stilling basins and/or silt traps before discharging to the drainage outfalls. Regular inspections of stilling basins and/or silt traps are required to ensure that sediment is not conveyed into the existing drainage system. Open stockpiles should be covered with a tarpaulin cover. During the wet season, any exposed top soils should be covered with a tarpaulin, shotcreted or hydroseeded. Sand and silt from wash-water from vehicle washing should be settled out before discharging into storm drains. Fuels should be stored in bunded areas such that spillage can be easily collected. 		@	V			

Waste - Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementat	ion Status
-			HY/2012/06	02/HY/2015
Waste management during construction	General Waste - Transport of wastes off site as soon as possible Maintenance of accurate waste records Minimisation of waste generation for disposal (via reduction/recycling/re-use) No on-site burning will be permitted Use of re-useable metal hoardings/signboards.	During construction	@	V
	Vegetation from site clearance - Segregation of materials to facilitate disposal Mulching to reduce bulk and where possible review opportunities for the possible beneficial use within landscaping areas.		V	V
	Demolition Wastes - Segregation of materials to facilitate disposal Appropriate stockpile management.		V	V
	 Excavated Materials Segregation of materials to facilitate disposal / reuse. Appropriate stockpile management. Re-use of excavated material on or off site (where possible). Special handling and disposal procedures in the event that contaminated materials are excavated. 		V	V
	 Construction Wastes Segregation of materials to facilitate recycling/reuse (within designated area in appropriate containers/stockpiles). Appropriate stockpile management. Planning to reduce over ordering and waste generation. Recycling and re-use of materials where possible (e.g. metal, wood from formwork) For material which cannot be re-used/recycled, collection should be carried out by an approved waste contractor for landfill disposal. 		V	V
	Bentonite Slurries - Bentonite slurries should be reused as far as possible Disposal in accordance with Practice Note For Professional Persons ProPECC PN 1/94.		#	N.A.

 Chemical Wastes Storage within locked, covered and bunded area. The storage area shall not be located adjacent to sensitive receivers e.g. drains. Minimise waste production and recycle oils/solvents where possible. A spill response procedure shall be in place and absorption material available for minor spillages. Use appropriate and labelled containers. Educate site workers on site cleanliness/waste management procedures. If chemical wastes are to be generated, the contractor must register with EPD as a chemical waste producer. The chemical wastes shall be collected by a licensed chemical waste collector. 	(9)	N.A.
Municipal Wastes Waste shall be stored within a temporary refuse collection facility, in appropriate containers prior to collection and disposal. Regular, daily collections are required by an approved waste collector.	V	V

Ecology – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status		
			HY/2012/06	02/HY/2015	
Ecology during construction	Accurate Delineation of Works Area Boundaries of proposed works areas shall be clearly identified and separated from external areas by a physical barrier to prevent encroachment of adjacent habitats. Individual trees which fall within the works areas but which work plans do not require removal are to be retained and fenced off to maximize protection.	During construction	V	V	
	Vegetation Clearance No fires shall be lit within the works area for the purpose of burning cleared vegetation. The Contractor shall give consideration to mulching the cleared vegetation for recycling within the works area / adjacent land.		V	V	
	 Dust generation There are a number of measures which shall be taken as specified in the Air Pollution Control (Construction Dust) Regulation on 'Dust Control Requirements, including the following key measures to be applied during construction: Vehicle washing facilities to be provided at every discernible or designated vehicle exit point; All temporary site access roads shall be sprayed with water to suppress dust as necessary; All dusty materials should be sprayed with water immediately prior to any handling; and All debris should be covered entirely by impervious sheeting or stored in a sheltered debris collection area. 		@	@	
	 Surface Run-off In general, mitigation measures shall be in accordance with ProPECC PN1/94 on 'Construction Site Drainage'. Key measures include: Bund and cover stock piles to avoid run-off; Channel any run-off through a system of oil, grease and sediment / silt traps and reuse water on site where ever practical; All vehicle maintenance to be undertaken within a bunded area; and Maximise vegetation retention on-site to maximise absorption (minimise transport). 		V	V	

Landscape and Visual Impact – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Responsibility		
			HY/2012/06	02/HY/2015	
Landscape & Visual during construction	Preservation of Existing Vegetation Trees identified for retention within the project limit would be protected during the works; The tree transplanting and planting works shall be implemented by approved Landscape Contractors.	During construction		V	
	Temporary Works Areas Where feasible the works areas would be screened using hoarding and existing vegetation would be retained where possible to reduce the landscape and visual impacts arising from the construction activity. The landscape of these works areas would be restored following the completion of the construction phase.		V	V	
	Hoarding A hoarding would be erected where practicable in the most visually sensitive locations to screen the temporary construction works from the local VSRs.		V	N.A.	
	Top Soils The works will result in disturbance to extensive areas of topsoil. Topsoil worthy of retention should be stockpiled for use following completion of the civil engineering works. It should either be temporarily vegetated with hydroseeded grass or turned over on a regular basis.		#	N.A.	
	Protection of Important Landscape Features - Important features such as temples, Island House and kilns within the study area, although remote from the proposed works retained and adequately protected.		#	N.A.	

Legend:

V = implemented;

x = not implemented;

@ = partially implemented;

+ = recommended and immediately implemented during the site inspection by the Contractor;

N/A = not applicable - No such work was undertaken or no such material was used on site;

= to be implemented.

APPENDIX D SUMMARY OF ACTION AND LIMIT LEVELS

Appendix D - Summary of Action and Limit Levels

Table 1 – Action and Limit Levels for 1-hour TSP

Location	Action Level	Limit Level		
AM2	317.8 μg/m3	500 μg/m3		

Table 2 - Action and Limit Levels for 24-hour TSP

Location	Action Level	Limit Level		
AM2	200.7 μg/m3	260 μg/m3		

Table 3 – Action and Limit Levels for Construction Noise (0700-1900 hrs of normal weekdays)

Location	Action Level	Limit Level
M2	When one documented	75 dB(A)
	complaint, related to 0700 -	
	1900 hours on normal	
M3*	weekdays, is received	65/70 dB(A)
	from any one of the sensitive	
	receivers	

^{*}Daytime noise Limit Level of 70 dB(A) applies to education institutions, while 65dB(A) applies during school examination period

APPENDIX E
CALIBRATION CERTIFICATES OF
MONITORING EQUIPMENTS



TISCH ENVIRONMENTAL, INC. 145 SOUTH MIAMI AVE VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - May 31, 2016	Rootsmeter	-/	438320	Ta (K) -	298
Operator Tisch	Orifice I.I		0988	Pa (mm) -	754.38
PLATE VOLUME OR START Run # (m3) 1 NA 2 NA 3 NA 4 NA 5 NA	VOLUME STOP (m3) NA NA NA NA NA	DIFF VOLUME (m3) 1.00 1.00 1.00 1.00	DIFF TIME (min) 1.3670 0.9750 0.8700 0.8260 0.6830	METER DIFF Hg (mm) 3.2 6.4 7.9 8.7 12.7	ORFICE DIFF H2O (in.) 2.00 4.00 5.00 5.50 8.00

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)		Va	(x axis) Qa	(y axis)
0.9884 0.9842 0.9821 0.9811 0.9758	0.7230 1.0094 1.1289 1.1878 1.4288	1.4090 1.9926 2.2278 2.3365 2.8179		0.9957 0.9915 0.9894 0.9884 0.9831	0.7284 1.0170 1.1373 1.1967 1.4394	0.8888 1.2570 1.4054 1.4740 1.7777
Qstd slop intercept coefficie	(b) =	1.99349 -0.02737 0.99988		Qa slope intercept coefficie	= (b) $=$	1.24829 -0.01727 0.99988
v axis =	SQRT [H20 (Pa/760) (298/	ra)]	y axis =	SQRT [H20 (T	Ca/Pa)]

CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta)
Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa] Qa = Va/Time

For subsequent flow rate calculations:

Qstd = $1/m\{[SQRT(H2O(Pa/760)(298/Ta))] - b\}$ Qa = $1/m\{[SQRT H2O(Ta/Pa)] - b\}$

Total Suspended Particulates (TSP) Sampler Field Calibration Report

Station	Fanling Governn	nent Secondary	School (AM2)	Operator: Shum Kam Yuen			
Date:	e: 18-Jan-17 Next Due Date: 18-Mar-17						
Model No:	TE-5170		Verified Against: O.T.S 988				
Equipment No.:	A-001-74T				Expiration Date:	31-May-	2017
	10-10-10-10-10-10-10-10-10-10-10-10-10-1						
			Ambient (Condition			
Tempera	ture, Ta	293.0	Kelvin	Pressu	ire, Pa	764.6	mmHg
		Or	ifice Transfer Sta	ndard Informat	tion		
Equipme	ent No.:	988	Slope, mc	1.99	349	Intercept, bc	-0.02737
Last Calibra	ation Date:	31-May-16		mc x Qstd + bc =	- [H v (Po/760)	v (208/Ta)) ^{1/2}	
Next Calibra	ation Date:	31-May-17		ine x Qsta + be -	- [11 x (1 a/ /00)	X (296/1a)]	
			Calibration of	TSP Sampler			
Calibration	Н	FYY (D (#	(200/57.)31/2	Qstd	W	[ΔW x (Pa/760) x	(298/Ta)] ^{1/2}
Point	in. of water	[H x (Pa//6	50) x (298/Ta)] ^{1/2}	(m³/min) X - axis	in. of oil	Y-axi	
1	6.8		2.64	1.34	4.9	2.24	
2	5.8		2.44	1.24	4.2	2.07	
3	4.4		2.12	1.08	3.2	1.81	
4	3.4		1.87	0.95	2.5	1.60	
5	2.2		1.50	0.77	1.8	1.36	
By Linear Regre	ession of Y on 2	X					
Slope, mw =	1.5540	_		Intercept, bw =		0.143	8
Correlation C	oefficient* =	0.	9989				

			Set Point C	alculation			
From the TSP Fie	eld Calibration (Curve, take Qs	$td = 1.21 \text{ m}^3/\text{min}$ (4)	43 CFM)			
From the Regress	sion Equation, tl	he "Y" value ac	ccording to				
		m x (Qstd + b = [W x (I	Pa/760) x (298/T	a)] ^{1/2}		
Tri c	D	0.1.1.2	(BCC / D) - (-	D / 2003		0.0	
Therefore, S	set Point W = (1	m x Qstd + b)	x (760 / Pa) x (7	(1a/298) =	4.	00	
*If Correlation C	oefficient < 0.99	90, check and i	ecalibrate again.				
Remarks:							
-							
QC Reviewer:	WS CHA	V	Signature:	1		Date: <u>[8 / 0 1</u>	1.7

Total Suspended Particulates (TSP) Sampler Field Calibration Report

Station	n Fanling Govern	ment Secondary	School (AM2)		Operator	: Shum Kan	n Yuen
Date	: <u>17-Mar-17</u>	_				======================================	
Model No	:TE-5170			0.T.S			
Equipment No.		:31-May-2					
		•			Expiration Bate		2017
			Ambient (Condition			
Tempera	ature, Ta	292.0	Kelvin	Pressi	ure, Pa	761.2	mmHg
						-	
		Oı	ifice Transfer Sta	ndard Informa	tion		
Equipme	ent No.:	988	Slope, mc	1.99	349	Intercept, bc	-0.02737
Last Calibra	ation Date:	31-May-16	Voll	0.11.1			
Next Calibr	ation Date:	31-May-17	n	nc x Qstd + bc =	= [H x (Pa/760)	$x (298/Ta)]^{1/2}$	
			Calibration of	TSP Sampler			
Calibration	Н		1/2	Qstd	W	[AW -: (D-/7(0)	(200/E \1/2
Point	in. of water	[H x (Pa/76	50) x (298/Ta)] ^{1/2}	(m ³ /min)	in. of oil	[ΔW x (Pa/760) x Y-axi	, , ,
1	6.9		0.66	X - axis		1-431	,
	5.8	+	2.66	1.35	5.0	2.26	
2	4.5	-	2.43	1.24	4.1	2.05	
3		-	2.14	1.09	3.2	1.81	
4	3.4		1.86	0.95	2.4	1.57	
5	2.3		1.53	0.78	1.4	1.20	
By Linear Regr		X					
Slope, mw =		_	I	intercept, bw =		-0.193	6
Correlation C	oefficient* =	0.	9982				
			Set Point Ca				
			$d = 1.21 \text{ m}^3/\text{min}$ (43)	3 CFM)			
From the Regress	sion Equation, th	e "Y" value ac	cording to				1
		m x Q	Qstd + b = [W x (Pst)]	a/760) x (298/Ta	a)] ^{1/2}		
Therefore S	ot Doint W - (-	0.11.1.2	(500)				
Therefore, S	et Point w = (n	n x Qsta + b)	x (760 / Pa) x (Ta	a / 298) = _	3.	96	
*If Correlation Co	oefficient < 0.99	0, check and re	ecalibrate again				
			agam.				
Remarks:							
_							
_							
QC Reviewer:	S CHAN	<u>/</u> S	ignature:	1		Date: 17 /3 /	17

EQUIPMENT CALIBRATION RECORD

Type:					Laser Du	ust Moni	tor		
	facturer/Brand:			(SIBATA				
Model	No.:				LD-3	***			
	ment No.:				A.005.07	'a			
Sensit	tivity Adjustment	Scale Se	tting:	_	557 CPI	И			
Opera	tor:			-	Mike She	k (MSKN	1)		
Standa	rd Equipment	7.00							
Facility		-							
Equip					tashnick		- L N		
Venue Model				1400AB	ing Seco	ondary So	cnooi)		
Serial			ntrol:		DAB21989	20002			
Serial	NO.		nsor:	-	00C1436		K _o : 1250	0	
Last C	Calibration Date*:		11801. 11ay 2		00014300	9003	No. 12500	<i>J</i>	
	ks: Recommend	A			re calibra	tion is 1 y	/ear		
Calibra	tion Result				,		*		
Odinord	tion resure			-					
Sensit	ivity Adjustment	Scale Se	ttina	(Before	Calibratio	n):	<i>557</i> C	PM	
	ivity Adjustment		_	•		,		PM	
	, ,		0			,-	* <u></u>		
Hour	Date		Time		Amb	pient	Concentration ¹	Total	Count/
55.000 \$400 \$330 \$40	(dd-mm-yy)				Cond	dition	(mg/m ³)	Count ²	Minute ³
					Temp	R.H.	Y-axis	100 April 100 Ap	X-axis
					(°C)	(%)			
1	07-05-16	12:15	-	13:15	28.1	77	0.04530	1812	30.20
2	07-05-16	13:15	-	14:15	28.2	76	0.04659	1863	31.05
3	07-05-16	14:15	-	15:15	28.4	78	0.04560	1824	30.40
4	07-05-16	15:15	-	16:15	28.5	77	0.04434	1774	29.57
Note:							shnick TEOM®		
	2. Total Count								
	Count/minut	e was ca	lcula	ted by (T	otal Cou	nt/60)			
Dy Line	or Dograpaion of	V 0 V							
	ar Regression of (K-factor):	1 01 7	0	.0015					
	ation coefficient:			.9969					
Conei	ation coemcient.			.9909					
Validit	y of Calibration F	Record:	_7	May 20	17				
_									
Remark	s:								
2 12 12						4	/		
QC Re	eviewer: YW F	ung		Signat	ture:	1/1/	Dat	te: 09 Ma	y 2016

EQUIPMENT CALIBRATION RECORD

Model Equip	ment No.: ivity Adjustment	Scale Sett	ing:	Laser Do SIBATA LD-3 A.005.09 797 CPI Mike She)a VI		Ŷ,	
						,		
Standa	rd Equipment		2000			2 V V		
	e: No.: No: calibration Date*:	Cybe Serie Conf Sens 7 Ma	sor: 120 ay 2016	/ing Seco 0AB21989 00C14369	99803 59803	K₀: <u>1250</u> 0	0	
*Remar	ks: Recommend	ed interval	for hardwar	e calibra	tion is 1 y	/ear		
Calibra	tion Result					300		
	ivity Adjustment ivity Adjustment						PM PM	
Hour	Date (dd-mm-yy)	Ti	me	1	oient dition R.H. (%)	Concentration ¹ (mg/m³) Y-axis	Total Count ²	Count/ Minute ³ X-axis
1	07-05-16	11:45	- 12:45	28.2	77	0.04623	1847	30.78
2	07-05-16	12:45	- 13:45	28.2	78	0.04708	1885	31.42
3	07-05-16 07-05-16	13:45 14:45	- 14:45 - 15:45	28.3	76 77	0.04591 0.04333	1836 1726	30.60
Note: By Linea Slope Correl	1. Monitoring of 2. Total Count 3. Count/minuter Regression of (K-factor): ation coefficient: y of Calibration F	lata was m was logge e was calc Y or X	easured by d by Laser [Rupprec Dust Mon otal Cou	ht & Pata itor	ashnick TEOM®	1120	20.77
QC Re	eviewer: <u>YW F</u>	- ung	Signat	ture:	4	Dat	e: <u>09 Ma</u>	y 2016



G/F., 9/F., 12/F., 13/F. & 20/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. 香港黃竹坑道37號利達中心地下,9樓,12樓,13樓及20樓 E-mail: smec@cigismec.com Website: www.cigismec.com -

Tel: (852) 2873 6860 Fax: (852) 2555 7533



CERTIFICATE OF CALIBRATION

Certificate No.:

16CA0704 03-01

Page

of

2

Item tested

Description: Manufacturer: Type/Model No.:

Sound Level Meter (Type 1)

B&K 2238

2800927 / N.009.06

Serial/Equipment No.: Adaptors used:

Microphone **B&K**

4188 2791211

Item submitted by

Customer Name:

AECOM ASIA CO., LTD.

Address of Customer: Request No :

Date of receipt:

04-Jul-2016

Date of test:

07-Jul-2016

Model:

Reference equipment used in the calibration

Description: Multi function sound calibrator

B&K 4226 DS 360 DS 360

Serial No. 2288444 33873

61227

Expiry Date: 18-Jun-2017 18-Apr-2017 18-Apr-2017

Traceable to:

CIGISMEC **CEPREI** CEPREI

Ambient conditions

Temperature: Relative humidity:

Signal generator

Signal generator

22 ± 1 °C 60 ± 10 %

Air pressure:

1000 ± 5 hPa

Test specifications

The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 and the lab calibration procedure SMTP004-CA-152

The electrical tests were performed using an electrical signal substituted for the microphone which was removed and 2, replaced by an equivalent capacitance within a tolerance of +20%.

The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference 3, between the free-field and pressure responsess of the Sound Level Meter.

Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

Actual Measurement data are documented on worksheets.

Approved Signatory:

Date:

09-Jul-2016

Company Chop:

Min/Feng Jun Qi

Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

© Soils & Materials Engineering Co., Ltd.

Form No.CARP152-1/Issue 1/Rev.C/01/02/2007



G/F, 9/F, 12/F, 13/F. & 20/F, Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. 香港黃竹坑道37號利達中心地下,9樓,12樓,13樓及20樓 E-mail: smec@cigismec.com Website: www.cigismec.com

Tel: (852) 2873 6860 Fax: (852) 2555 7533



CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.:

16CA0704 03-01

Page

2

2

1. Electrical Tests

The electrical tests were performed using an equivalent capacitance substituted for the microphone. The results are given in below with test status and the estimated uncertainties. The "Pass" means the result of the test is inside the tolerances stated in the test specifications. The "-" means the result of test is outside these tolerances.

Test:	Subtest:	Status:	Expanded Uncertanity (dB)	Coverage Factor
Self-generated noise	A	Pass	0.3	
	С	Pass	1.0	2.1
	Lin	Pass	2.0	2.2
Linearity range for Leq	At reference range, Step 5 dB at 4 kHz	Pass	0.3	
	Reference SPL on all other ranges	Pass	0.3	
	2 dB below upper limit of each range	Pass	0.3	
	2 dB above lower limit of each range	Pass	0.3	
Linearity range for SPL	At reference range, Step 5 dB at 4 kHz	Pass	0.3	
Frequency weightings	A	Pass	0.3	
	C	Pass	0.3	
	Lin	Pass	0.3	
Time weightings	Single Burst Fast	Pass	0.3	
	Single Burst Slow	Pass	0.3	
Peak response	Single 100µs rectangular pulse	Pass	0.3	
R.M.S. accuracy	Crest factor of 3	Pass	0.3	
Time weighting I	Single burst 5 ms at 2000 Hz	Pass	0.3	
	Repeated at frequency of 100 Hz	Pass	0.3	
Time averaging	1 ms burst duty factor 1/103 at 4kHz	Pass	0.3	
	1 ms burst duty factor 1/104 at 4kHz	Pass	0.3	
Pulse range	Single burst 10 ms at 4 kHz	Pass	0.4	
Sound exposure level	Single burst 10 ms at 4 kHz	Pass	0.4	
Overload indication	SPL	Pass	0.3	
	Leq	Pass	0.4	

2, Acoustic tests

The complete sound level meter was calibrated on the reference range using a B&K 4226 acoustic calibrator with 1000Hz and SPL 94 dB. The sensitivity of the sound level meter was adjusted. The test result at 125 Hz and 8000 Hz are given in below with test status and the estimated uncertainties.

Test:	Subtest	Status	Expanded Uncertanity (dB)	Coverage Factor
Acoustic response	Weighting A at 125 Hz	Pass	0.3	
	Weighting A at 8000 Hz	Pass	0.5	

3, Response to associated sound calibrator

N/A

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

Calibrated by:

Date:

Fung Chi Yip 07-Jul-2016 End -

Checked by:

Date:

Lam Tze Wai 09-Jul-2016

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.

© Soils & Materials Engineering Co., Ltd.

Form No.CARP152-2/Issue 1/Rev.C/01/02/2007



G/F, 9/F, 12/F, 13/F. & 20/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. 香港黃竹坑道37號利達中心地下,9樓,12樓,13樓及20樓 E-mail: smec@cigismec.com Website: www.cigismec.com Tel: (852) 2873 6860 Fax: (852) 2555 7533



CERTIFICATE OF CALIBRATION

Certificate No.:

16CA0408 02

Page

of

2

Item tested

Description: Manufacturer: Sound Level Meter (Type 1)

Microphone B & K

Type/Model No.: Serial/Equipment No.: B & K 2238 2285692

4188 2791211

Adaptors used:

_

_

Item submitted by

Customer Name:

AECOM ASIA CO., LTD.

Address of Customer:

Request No.: Date of receipt:

08-Apr-2016

Date of test:

11-Apr-2016

Reference equipment used in the calibration

Description:

Model:

Serial No.

Expiry Date:

Traceable to:

Multi function sound calibrator Signal generator Signal generator B&K 4226 DS 360 DS 360 2288444 33873 61227

19-Jun-2016 16-Apr-2016 16-Apr-2016 CIGISMEC CEPREI CEPREI

Ambient conditions

Temperature:

21 ± 1 °C 50 ± 10 %

Relative humidity: Air pressure:

1010 ± 5 hPa

Test specifications

 The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 and the lab calibration procedure SMTP004-CA-152.

2. The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of +20%.

The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure responsess of the Sound Level Meter.

Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

Huang Jian Min/Feng Jun Qi

Actual Measurement data are documented on worksheets.

Approved Signatory:

Date:

12-Apr-2016

Company Chop:

SENGINEERING COMPANIES COMPANIES COMPANIES COMPANIES CONTROL OF C

Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

© Soils & Materials Engineering Co., Ltd

Form No.CARP152-1/Issue 1/Rev.C/01/02/2007



Tel: (852) 2873 6860 Fax: (852) 2555 7533



CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.:

16CA0408 02

Page

2

of

2

1, Electrical Tests

The electrical tests were performed using an equivalent capacitance substituted for the microphone. The results are given in below with test status and the estimated uncertainties. The "Pass" means the result of the test is inside the tolerances stated in the test specifications. The "-" means the result of test is outside these tolerances.

Test:	Subtest:	Status:	Expanded Uncertanity (dB)	Coverage Factor
Self-generated noise	A	Dana	0.0	
Self-generated hoise	Ĉ	Pass	0.3	0.4
	Lin	Pass	1.0	2.1
Lincarity range for Lan		Pass	2.0	2.2
Linearity range for Leq	At reference range, Step 5 dB at 4 kHz	Pass	0.3	
	Reference SPL on all other ranges	Pass	0.3	
	2 dB below upper limit of each range	Pass	0.3	
	2 dB above lower limit of each range	Pass	0.3	
Linearity range for SPL	At reference range, Step 5 dB at 4 kHz	Pass	0.3	
Frequency weightings	A	Pass	0.3	
	С	Pass	0.3	
	Lin	Pass	0.3	
Time weightings	Single Burst Fast	Pass	0.3	
	Single Burst Slow	Pass	0.3	
Peak response	Single 100µs rectangular pulse	Pass	0.3	
R.M.S. accuracy	Crest factor of 3	Pass	0.3	
Time weighting I	Single burst 5 ms at 2000 Hz	Pass	0.3	
	Repeated at frequency of 100 Hz	Pass	0.3	
Time averaging	1 ms burst duty factor 1/103 at 4kHz	Pass	0.3	
	1 ms burst duty factor 1/10 ⁴ at 4kHz	Pass	0.3	
Pulse range	Single burst 10 ms at 4 kHz	Pass	0.4	
Sound exposure level	Single burst 10 ms at 4 kHz	Pass	0.4	
Overload indication	SPL	Pass	0.3	
	Leq	Pass	0.4	

2, Acoustic tests

The complete sound level meter was calibrated on the reference range using a B&K 4226 acoustic calibrator with 1000Hz and SPL 94 dB. The sensitivity of the sound level meter was adjusted. The test result at 125 Hz and 8000 Hz are given in below with test status and the estimated uncertainties.

Test:	Subtest	Status	Expanded Uncertanity (dB)	Coverage Factor
Acoustic response	Weighting A at 125 Hz Weighting A at 8000 Hz	Pass Pass	0.3 0.5	

3, Response to associated sound calibrator

N/A

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

Calibrated by:

Date:

ov:/

Fung Chi Yip 11-Apr-2016 End

Checked by:

Lam Tze Wai

Date: 12-Apr-2016

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.

© Soils & Materials Engineering Co., Ltd.

Form No.CARP152-2/Issue 1/Rev.C/01/02/2007



香港 黄 竹 坑 道 3 7 號 利 達 中 心 1 2 樓 12/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. E-mail: smec@cigismec.com Website: www.cigismec.com

Tel: (852) 2873 6860 Fax: (852) 2555 7533



CERTIFICATE OF CALIBRATION

Certificate No.:

16CA1201 01

Page:

of

2

Item tested

Description:

Acoustical Calibrator (Class 1)

Manufacturer:

Rion Co., Ltd. NC-73

Type/Model No.: Serial/Equipment No.:

NC-73 10307223

CN.004.08)

Adaptors used:

_

Item submitted by

Curstomer:

AECOM ASIA CO. LTD.

Address of Customer:

-

Request No.:

-

Date of receipt:

01-Dec-2016

Date of test:

05-Dec-2016

Reference equipment used in the calibration

Description:	Model:	Serial No.	Expiry Date:	Traceable to:
Lab standard microphone	B&K 4180	2412857	14-Apr-2017	SCL
Preamplifier	B&K 2673	2239857	28-Apr-2017	CEPREI
Measuring amplifier	B&K 2610	2346941	26-Apr-2017	CEPREI
Signal generator	DS 360	61227	18-Apr-2017	CEPREI
Digital multi-meter	34401A	US36087050	18-Apr-2017	CEPREI
Audio analyzer	8903B	GB41300350	19-Apr-2017	CEPREI
Universal counter	53132A	MY40003662	19-Apr-2017	CEPREI

Ambient conditions

Temperature:

22 ± 1 °C 55 ± 10 %

Relative humidity: Air pressure:

1005 ± 5 hPa

Test specifications

- The Sound Calibrator has been calibrated in accordance with the requirements as specified in IEC 60942 1997 Annex B and the lab calibration procedure SMTP004-CA-156.
- 2, The calibrator was tested with its axis vertical facing downwards at the specific frequency using insert voltage technique.
- 3, The results are rounded to the nearest 0.01 dB and 0.1 Hz and have not been corrected for variations from a reference pressure of 1013.25 hectoPascals as the maker's information indicates that the instrument is insensitive to pressure changes.

Test results

This is to certify that the sound calibrator conforms to the requirements of annex B of IEC 60942: 1997 for the conditions under which the test was performed. This does not imply that the sound calibrator meets IEC 60942 under any other conditions.

Details of the performed measurements, are presented on page 2 of this certificate.

Min/Èeng Jun Qi

Huang Jia

Approved Signatory:

Date:

08-Dec-2016

Company Chop:

Comments: The results reported in this dertificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

© Soils & Materials Engineering Co., Ltd.

Form No.CARP156-1/Issue 1/Rev.D/01/03/2007



香港黄竹坑道37號利達中心12樓 12/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. E-mail: smec@cigismec.com Website: www.cigismec.com

Tel: (852) 2873 6860 Fax: (852) 2555 7533



CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.:

16CA1201 01

Page:

2

1. Measured Sound Pressure Level

The output Sound Pressure Level in the calibrator head was measured at the setting and frequency shown using a calibrated laboratory standard microphone and insert voltage technique. The results are given in below with the estimated uncertainties.

Frequency	Output Sound Pressure	Measured Output	Estimated Expanded Uncertainty
Shown	Level Setting	Sound Pressure Level	
Hz	dB	dB	
1000	94.00	94.22	0.10

2, Sound Pressure Level Stability - Short Term Fluctuations

The Short Term Fluctuations was determined by measuring the maximum and minimum of the fast weighted DC output of the B&K 2610 measuring amplifier over a 20 second time interval as required in the standard. The Short Term Fluctuation was found to be:

At 1000 Hz

STF = 0.002 dB

Estimated expanded uncertainty

0.005 dB

3. **Actual Output Frequency**

The determination of actual output frequency was made using a B&K 4180 microphone together with a B&K 2673 preamplifier connected to a B&K 2610 measuring amplifier. The AC output of the B&K 2610 was taken to an universal counter which was used to determine the frequency averaged over 20 second of operation as required by the standard. The actual output frequency at 1 KHz was:

At 1000 Hz

Actual Frequency = 986.6 Hz

Estimated expanded uncertainty

0.1 Hz

Coverage factor k = 2.2

4, Total Noise and Distortion

For the Total Noise and Distortion measurement, the unfiltered AC output of the B&K 2610 measuring amplifier was connected to an Agilent Type 8903 B distortion analyser. The TND result at 1 KHz was:

At 1000 Hz

TND = 0.5 %

Estimated expanded uncertainty

07%

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

Calibrated by:

Funa Chi Yip

Checked by:

Lam Tze Wai

Date: 05-Dec-2016

08-Dec-2016 Date:

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.

© Soils & Materials Engineering Co., Ltd.

Form No.CARP156-2/Issue 1/Rev.C/01/05/2005

APPENDIX F EM&A MONITORING SCHEDULES

Contract No. HY/2012/06 Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange Impact Monitoring and Audit Schedule for March 2017

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			1-Mar	2-Mar	3-Mar	4-Mar
5-Mar	6-Mar	7-Mar	8-Mar	9-Mar	10-Mar	11-Mar
	1-hr TSP					1-hr TSP
	24-hr TSP					24-hr TSP
	Noise					
		Site Audit				
12-Mar	13-Mar	14-Mar	15-Mar	16-Mar	17-Mar	18-Mar
					1-hr TSP	
					24-hr TSP	
					Noise	
				Site Audit		
19-Mar	20-Mar	21-Mar	22-Mar	23-Mar	24-Mar	25-Mar
				1-hr TSP		
				24-hr TSP		
				Noise		
		Site Audit				
26-Mar	27-Mar	28-Mar	29-Mar	30-Mar	31-Mar	
			1-hr TSP			
			24-hr TSP			
			Noise			
		Site Audit				

Contract No. HY/2012/06 Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange Tentative Impact Monitoring and Audit Schedule for April 2017

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
						1-Apr
						1-hr TSP
						24-hr TSP
2-Apr	3-Apr	4-Apr	5-Apr	6-Apr	7-Apr	8-Apr
					1-hr TSP	
					24-hr TSP	
					Noise	
			Site Audit			
9-Apr	10-Apr	11-Apr	12-Apr	13-Apr	14-Apr	15-Apr
			1-hr TSP			
			24-hr TSP			
			Noise			
				Site Audit		
16-Apr	17-Apr	18-Apr	19-Apr		21-Apr	22-Apr
		1-hr TSP		1-hr TSP		
		24-hr TSP				
		Noise				
20.4		Site Audit		o= .		00.4
23-Apr	24-Apr	25-Apr	26-Apr	27-Apr	28-Apr	29-Apr
	1-hr TSP				1-hr TSP	
	24-hr TSP				24-hr TSP	
	Noise	ماند ۸۰۰۰				
20 4		Site Audit				
30-Apr						

The schedule is subject to change due to unforeseeable circumstances (e.g. adverse weather, etc)

APPENDIX G
IMPACT AIR QUALITY MONITORING
RESULTS AND THEIR GRAPHICAL
PRESENTATION

Appendix G Impact Air Quality Monitoring Results


24-hour TSP Monitoring Results at Station AM2 (Fanling Government Secondary School)

Date	Weather	Air	Atmospheric	Flow Rate	e (m³/min.)	Av. flow	Total vol.	Filter W	/eight (g)	Particulate	Elapse	e Time	Sampling	Conc.	Action Level	Limit Level
	Condition	Temp. (°C	Pressure(hPa)	Initial	Final	(m³/min)	(m ³)	Initial	Final	weight(g)	Initial	Final	Time(hrs.)	(µg/m³)	(µg/m ³)	(µg/m³)
6-Mar-17	Fine	20.3	1013.7	1.314	1.314	1.314	1892.2	2.8292	2.9558	0.1266	8370.03	8394.03	24.00	66.9	200.7	260
11-Mar-17	Rainy	17.5	1015.1	1.314	1.314	1.314	1892.2	2.8259	2.9127	0.0868	8394.03	8418.03	24.00	45.9	200.7	260
17-Mar-17	Sunny	18.1	1017.2	1.314	1.314	1.314	1892.2	2.8010	2.8784	0.0774	8418.03	8442.03	24.00	40.9	200.7	260
23-Mar-17	Cloudy	21.2	1015.0	1.314	1.314	1.314	1892.2	2.8000	2.9124	0.1124	8442.03	8466.03	24.00	59.4	200.7	260
29-Mar-17	Fine	21.7	1018.3	1.314	1.314	1.314	1892.2	2.8588	3.0238	0.1650	8466.03	8490.03	24.00	87.2	200.7	260

 Average
 60.1

 Min
 40.9

 Max
 87.2



his Drawing has been prepared for the use of AECOM's clines. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsover, to any party that uses or relies on this drawing without AECOM's express written com-

CONTRACT NO. HY/2012/06

WIDENING OF FANLING HIGHWAY
- TAI HANG TO WO HOP SHEK INTERCHANGE

AECOM


Graphical Presentation of Impact 24-hour TSP Monitoring Results

Project No.: 60307376 Date: Apr-17 Appendix G

Appendix G Impact Air Quality Monitoring Results

1-hour TSP Monitoring Results at Station AM2 (Fanling Government Secondary School)

	Start	1st Hour	2nd Hour	3rd Hour
	Time	Conc.	Conc.	Conc.
Date	(hh:mm)	(µg/m³)	(µg/m³)	(µg/m³)
6-Mar-17	12:00	73.8	76.4	75.0
11-Mar-17	10:45	75.2	71.5	72.6
17-Mar-17	13:30	68.2	68.8	69.3
23-Mar-17	10:30	73.5	74.6	71.9
29-Mar-17	10:05	65.6	66.7	64.2
			Average	71.2
			Min	64.2
			Max	76.4



his Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parries, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsover, to any party that uses or relies on this drawing without AECOM's express written conservations.

CONTRACT NO. HY/2012/06
WIDENING OF FANLING HIGHWAY

AECOM

- TAI HANG TO WO HOP SHEK INTERCHANGE

Project No.: 60307376 Date: Apr-17 Appendix G

APPENDIX H
METEOROLOGICAL DATA FOR THE
REPORTING MONTH





Home

What's new

About us

Back

Daily Extract of Meteorological Observations, March 2017 -Tai Po

HKO Side Lights			Y	ear 201						
Our Services			Air T	empera	iture				D '''	
Visitors Figures	Day	Mean Pressure	Absolute	Mean	Absolute	Mean Dew	Mean Relative	Total Rainfall	Prevailing Wind	Mean Wind
Press releases	Day	(hPa)	Daily Max	(deg.	Daily Min	Point (deg. C)	Humidity (%)	(mm)	Direction (degrees)	Speed (km/h)
Weather Note (Chinese)			(deg. C)	C)	(deg. C)	(deg. c)	(76)		(degrees)	(KITI/TI)
Today's Weather	01	1019.8	22.6	18.5	14.3	11.7	66	***	***	***
Warnings	02	1019.5	21.9	18.4	15.2	5.7	46	***	***	***
Local Weather	03	1017.3	19.6	16.5	13.3	10.0	66	***	***	***
Observations	04	1014.3	20.7	18.4	16.3	13.7	74	***	***	***
Weather Forecast	05	1012.4	22.5	20.0	18.6	17.9	88	***	***	***
Weather Monitoring	06	1013.9	22.7	19.6	17.5	16.2	82	***	***	***
Imagery	07	1016.8	18.9	17.2	16.0	13.7	80	***	***	***
Computer Forecast	08	1017.9	16.2	15.3	13.7	13.5	89	***	***	***
Products	09	1016.0	17.8	16.4	14.4	12.7	79	***	***	***
MyObservatory	10	1012.6	18.4	17.5	16.0	16.5	94	***	***	***
Met on Map	11	1015.4	18.5	17.5	16.7	16.0	91	***	***	***
Tropical Cyclones	12	1014.3	20.3	18.5	17.0	17.2	92	***	***	***
. ,	13	1011.8	24.2#	20.8	18.9#	19.9	95	***	***	***
Aviation Weather	14	1016.1	20.4	17.9	15.6	17.7	98	***	***	***
Services	15	1018.5	17.4	16.6	15.8	11.8	74	***	***	***
Marine Meteorological	16	1016.7	18.4	17.5	16.7	13.9	79	***	***	***
Services	17	1017.4	19.2	18.0	16.7	16.2	89	***	***	***
Weather Information for	18	1017.9	20.1#	18.7	17.0#	17.8	95	***	***	***
Sports	19	1017.3	20.6	19.4	18.5	19.0	97	***	***	***
Weather Information for	20	1015.2	24.6	21.1	18.5	19.5	91	***	***	***
Communities	21	1014.9	26.9	22.3	19.0	20.4	89	***	***	***
China Weather	22	1014.2	19.6	18.6	17.5	17.0	91	***	***	***
World Weather	23	1015.0	23.4	20.7	18.8	18.6	88	***	***	***
Climatological Information	24	1016.3	21.3	20.4	19.4	18.1	87	***	***	***
Services	25	1017.5	21.3	19.0	15.3	16.3	85	***	***	***
> Climate Watch	26	1022.6	16.2#	14.8	12.2#	11.2	80	***	***	***
> Climate Statistics	27	1023.1	21.7	18.3	13.5	9.0	57	***	***	***
> Climate Prediction	28	1019.3	22.0#	19.9	17.3#	15.1	74	***	***	***
> Climate Knowledge	29	1018.4	23.0	21.2	19.9	19.1	88	***	***	***
	30	1017.3	22.5	21.4	20.8	20.1	93	***	***	***
> Need More	31	1015.5	21.7	19.7	14.9	18.7	94	***	***	***
Information?										

*** unavailable

data incomplete

Rainfall measured in increment of 0.5 mm. Amount of < 0.5 mm cannot be detected

Climate Change 2003 | Important notices | Privacy policy

> Other Useful Links

El Nino and La Nina

> Global Climate

Services

Earthquakes and

Climate Forecast

Tsunamis

Astronomy, Space

Weather and

Geomagnetism

Time and Calendar

Radiation Monitoring, Assessment and

Protection

Educational Resources

Publications

Last revision date: <18 Feb 2016>





What's new

About us

Home

Back

Daily Extract of Meteorological Observations, March 2017 -Tai Mei Tuk

HKO Side Lights			Y	ear 201	7 V Month	3 ∨ Go				
Our Services			Air 7	Tempera	ature		N 4		D	N 4
Visitors Figures	Day	Mean	Absolute	Mean	Absolute	Mean Dew	Mean Relative	Total	Prevailing Wind	Mean Wind
Press releases	Day	Pressure (hPa)	Daily Max	(deg.	Daily Min	Point	Humidity	Rainfall (mm)	Direction	Speed
Weather Note (Chinese)		, ,	(deg. C)	C)	(deg. C)	(deg. C)	(%)		(degrees)	(km/h)
Today's Weather	01	***	23.2#	18.7	14.7#	***	***	0.0	040	7.1
Warnings	02	***	22.4	18.6	15.1	***	***	0.0	040	20.9
Local Weather	03	***	20.4	16.5	13.6	***	***	0.0	060	12.8
Observations	04	***	23.2	18.6	15.6	***	***	0.0	060	9.7
Weather Forecast	05	***	23.9	20.3	18.3	***	***	0.0	060	4.7
Weather Monitoring	06	***	24.4#	19.9	17.2#	***	***	0.0	040	11.1
Imagery	07	***	20.1	17.1	15.5	***	***	0.0	090	15.8
Computer Forecast	08	***	16.5	15.0	13.7	***	***	1.5	050	11.8
Products	09	***	17.7#	15.9	14.3#	***	***	0.0	040	14.3
MyObservatory	10	***	18.3#	17.1	15.4#	***	***	0.0	120	9.0
Met on Map	11	***	17.8	17.1	16.5	***	***	0.0	120	9.3
· · · · · · · · · · · · · · · · · · ·	12	***	19.7	18.3	16.7	***	***	0.0	090	9.4
Tropical Cyclones	13	***	24.9#	21.3	19.0#	***	***	0.0	060	5.8
Aviation Weather	14	***	21.0	17.7	15.3	***	***	1.5	050	12.1
Services	15	***	16.8#	15.9	14.9#	***	***	0.0	100	17.9
Marine Meteorological	16	***	19.3#	17.3	15.9#	***	***	0.0	070	11.4
Services	17	***	20.0#	18.0	16.5#	***	***	0.0	110	12.2
Weather Information for	18	***	20.0	18.5	16.8	***	***	1.0	060	9.5
Sports	19	***	20.3	19.2	18.3	***	***	36.0	070	12.6
Weather Information for	20	***	26.1	21.1	18.4	***	***	1.0	070	6.8
Communities	21	***	28.1#	22.1	18.3#	***	***	0.0	060	12.7
China Weather	22	***	19.0#	18.0	16.8#	***	***	1.0	080	14.1
World Weather	23	***	24.7#	20.7	18.4#	***	***	0.0	060	7.4
Climatological Information	24	***	22.0#	20.1	18.6#	***	***	0.0	070	13.4
Services	25	***	21.9	18.7	14.7	***	***	0.0	040	11.3
> Climate Watch	26	***	15.6#	14.5	12.3#	***	***	2.5	040	13.8
> Climate Statistics	27	***	23.6	18.9	14.4	***	***	0.0	060	14.6
> Climate Otatistics > Climate Prediction	28	***	23.9#	20.0	16.6#	***	***	0.0	080	16.1
	29	***	22.5	20.9	19.7	***	***	3.0	060	14.8
> Climate Knowledge	30	***	22.5#	21.1	20.3#	***	***	1.0	060	10.8
> Need More	31	***	22.4	19.3	14.4	***	***	19.0	040	13.0
Information?										

*** unavailable

data incomplete

Rainfall measured in increment of 0.5 mm. Amount of < 0.5 mm cannot be detected

Climate Change

2003 | Important notices | Privacy policy

Last revision date: <18 Feb 2016>

El Nino and La Nina Earthquakes and Tsunamis Astronomy, Space Weather and Geomagnetism Time and Calendar Radiation Monitoring, Assessment and Protection **Educational Resources Publications**

> Global Climate

> Other Useful Links

Services

Climate Forecast

APPENDIX I
IMPACT DAYTIME CONSTRUCTION NOISE
MONITORING RESULTS AND THEIR
GRAPHICAL PRESENTATION

Appendix I Impact Daytime Construction Noise Monitoring Results

Location : M2 (West Tai Wo - Free Field)


Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results


	Meas	ured Noise Le	vel for 30-min,	dB(A)	Limit Level,	Exceedance
Date	Start Time	Leq*	L10*	L90*	dB(A)	(Y/N)
6-Mar-17	14:00	70.0	74.2	67.8	75	N
17-Mar-17	14:20	68.8	70.0	66.5	75	N
23-Mar-17	10:50	67.5	69.0	66.0	75	N
29-Mar-17	10:35	67.5	69.0	64.5	75	N
	Min	67.5	69.0	64.5		
	Max	70.0	74.2	67.8		
	Average	68.6	71.2	66.4		

Location : M3 (Fanling Government Secondary School- Façade)Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results

	Meas	ured Noise Lev	vel for 30-min,	dB(A)	Limit Level,	Exceedance
Date	Start Time	Leq	L10	L90	dB(A)^	(Y/N)
6-Mar-17	14:59	64.0	66.8	61.2	70	N
17-Mar-17	13:30	60.1	61.5	57.0	70	N
23-Mar-17	10:35	60.0	61.0	56.0	70	N
29-Mar-17	10:05	60.0	61.0	56.5	70	N
	Min	60.0	61.0	56.0		
	Max	64.0	66.8	61.2		
	Average	61.4	63.4	58.2		

^{* +3}dB(A) Façade effect correction included ^ Limit Level of 70dB(A) applies to education institutes while 65dB(A) applies during school examination period.





Remark:

^ Limit Level of 70dB(A) applies to education institutes while 65dB(A) applies during school examination period.

is Orawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatover, to any party that uses or relies on this drawing without AECOM's express written consent.

CONTRACT NO. HY/2012/06

WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE

Graphical Presentation of Impact Daytime Construction Noise Monitoring Results

Project No.: 60307376 Date: Apr-17

AECOM

APPENDIX J EVENT ACTION PLAN

Appendix J – Event Action Plan

Event / Action Plan for Air Quality

Event		Action	1	
	ET Leader	IEC	ER	Contractor
Action Level				
Exceedance for one sample	Identify source; Inform IEC and ER; Repeat measurement to confirm finding; Increase monitoring frequency to dailv.	Check monitoring data submitted by ET; Check Contractor's working method.	1. Notify Contractor.	Rectify any unacceptable practice; Amend working methods if appropriate.
Exceedance for two or more consecutive samples	 Identify source; Inform IEC and ER; Repeat measurements to confirm findings; Increase monitoring frequency to daily; Discuss with IEC and Contractor on remedial actions required; If exceedance continues, arrange meeting with IEC and ER; If exceedance stops, cease additional monitoring. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ER on the effectiveness of the proposed remedial measures; Supervise Implementation of remedial measures. 	Confirm receipt of notification of failure in writing; Notify Contractor; Ensure remedial measures properly implemented.	Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Amend proposal if appropriate.

Event / Action Plan for Air Quality

Event		Action	1	
Action Level	ET Leader	IEC	ER	Contractor
Limit Level				
Exceedance for one sample	 Identify source; Inform IEC, ER, Contractor and EPD; Repeat measurement to confirm finding; Increase monitoring frequency to daily; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise ER on the effectiveness of the proposed remedial measures; Supervise implementation of remedial measures. 	 Confirm receipt of notification of exceedance in writing; Notify Contractor; Ensure remedial measures properly implemented. 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Amend proposal if appropriate.
Exceedance for two or more consecutive samples	 Notify IEC, ER, Contractor and EPD; Identify source; Repeat measurement to confirm findings; Increase frequency to daily; Analyse Contractor's working procedures to determine possible mitigation to be; Arrange meeting with IEC and ER to discuss the remedial actions to be taken; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; If exceedance stops, cease additional monitoring. 	 Discuss amongst ER, ET, and Contractor on the potential remedial actions; Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise ER accordingly; Supervise the implementation of remedial measures. 	 Confirm receipt of notification of exceedance in writing; Notify Contractor; In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented; Ensure remedial measures properly implemented; If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Resubmit proposals if problem still not under control; Stop the relevant portion of works as determined by ER until the exceedance is abated.


Event / Action Plan for Noise Impact

Event		Action	n	
Limit Level	ET Leader	IEC	ER	Contractor
Action Level	 Notify IEC and the Contractor. Carry out investigation. Report the results of investigation to IEC and the Contractor. Discuss with the Contractor and formulate remedial measures. Increase monitoring frequency to check mitigation effectiveness. 	Review with analysed results submitted by ET. Review the proposed remedial measures by the Contractor and advise ER accordingly. Supervise the implement of remedial measures.	 Confirm receipt of notification of failure in writing. Notify the Contractor. Require the Contractor to propose remedial measures for the analysed noise problem. Ensure remedial measures are properly implemented. 	Submit noise mitigation proposals to IEC. Implement noise mitigation proposals.
Limit Level	 Notify, IEC, ER, EPD and the Contractor. Identify the source. Repeat measurement to confirm findings. Increase monitoring frequency. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented. Inform IEC, ER, and EPD the causes & actions taken for the exceedances. Assess effectiveness of the Contractor's remedial actions and keep IEC, EPD and ER informed of the results. If exceedance stops, cease additional monitoring. 		 Confirm receipt of notification of failure in writing. Notify the Contractor. Require the Contractor to propose remedial measures for the analysed noise problem. Ensure remedial measures are properly implemented. If exceedance continues, consider what activity of the work is responsible and instruct the Contractor to stop that activity of work until the exceedance is abated. 	 Take immediate action to avoid further exceedance. Submit proposals for remedial actions to IEC within 3 working days of notification. Implement the agreed proposals. Resubmit proposals if problem still not under control. Stop the relevant activity of works as determined by the ER until the exceedance is abated.

APPENDIX K SITE INSPECTION SUMMARIES

EM&A Environmental Inspection Record







Site Inspection Summary

Inspection Information

Contract No.	HY/2012/06	
Date:	7 March 2017	
Time:	14:00	
Inspection No.:	173	

Non-compliance

Nil

Observations

Follow-up Observation(s)

- Exposed stockpile of dusty materials found at SA310 was covered properly with impervious sheeting to prevent windblown dust emission. (Closed)
- Faded Non-Road Mobile Machinery (NRMM) label observed at SA322 was replaced with valid label. (Closed)
- 3. Retained water observed in a skip at NB48 was removed to prevent mosquito breeding. (Closed)

New Observation(s)

- 4. Exposed stockpiles of dusty materials were found at SA346. The Contractor should cover the stockpiles entirely by impervious sheeting to prevent windblown dust emission.
- 5. Construction wastes were found scattered on ground at W77B. The Contrator should remove the contruction wastes to keep the site clean and tidy.
- 6. Stagnant water was observed at SA346. The Contractor should remove the standing water or apply larvicidal oil to prevent mosquito breeding.


Reminder (s)

Nil.

Remarks

	Name	Signature	Date
Prepared by	Sammi Lam	Cantilar	7 March 2017
Checked by	Y W Fung	1	7 March 2017

EM&A Environmental Inspection Record





Site Inspection Summary

Inspection Information

Contract No.	HY/2012/06
Date:	16 March 2017
Time:	14:00
Inspection No.:	174

Non-compliance

Nil

Observations

Follow-up Observation(s)

- 1. Exposed stockpiles of dusty materials found at SA346 were covered entirely by impervious sheeting to prevent windblown dust emission. (Closed)
- 2. Temporary storage of construction wastes found scattered on ground at W77B was covered and will be removed once access is available. (Closed)
- 3. Stagnant water observed at SA346 was removed to prevent mosquito breeding. (Closed)

New Observation(s)

- 4. Vehicle exit point was found unpaved at SA310. The Contractor should ensure the area between the wheel washing facilities and the exit point paved with concrete, bituminous materials or hardcores.
- 5. Faded Non-Road Mobile Machinery label was observed at SA310. The Contractor should ensure valid NRMM labels are provided to all NRMMs before operation.
- 6. Construction wastes were found scattered on ground at SA325. The Contractor should remove the construction wastes to maintain the site clean and tidy.
- 7. Stagnant water was found at NB48. The Contractor should remove the stagnant water or apply larvicidal oil to prevent mosquito breeding.

Reminder (s)

Nil.

Follow-up Observation(s) - 02/HY/2015

Nil

New Observation(s) - 02/HY/2015

8. Water sprayed on open site areas was found inadequate. The Contractor should spray the open site areas with adequate water to prevent windblown dust emission.

Reminder (s) - 02/HY/2015

Nil

Remarks

	Name	Signature	Date
Prepared by	Sammi Lam	Carilor	16 March 2017
Checked by	Y W Fung	1	16 March 2017

EM&A Environmental Inspection Record



WIDENING OF TOLO HIGHWAY (STAGE 2) BETWEEN TAI HANG AND WO HOP SHEK INTERCHANGE **AECOM**

Site Inspection Summary

Inspection Information

Contract No.	HY/2012/06
Date:	21 March 2017
Time:	14:00
Inspection No.:	175

Non-compliance

		٠	٠	
n	ч	1	ı	
	v	ı	ı	

Observations

Follow-up Observation(s)

- 1. Unpaved vehicle exit point found at SA310 was covered by impervious sheeting to prevent carrying dusty materials to public road. (Closed)
- 2. Faded Non-Road Mobile Machinery label observed at SA310 was replaced by valid NRMM label. (Closed)
- 3. Construction wastes found scattered on ground at SA325 were removed to maintain the site clean and tidy. (Closed)
- 4. Stagnant water found at NB48 was removed to prevent mosquito breeding. (Closed)

New Observation(s)

- 5. Mud trails were observed at NB75 and NB77. The Contractor should provide wheel washing facilities at the vehicle exit point and clean up the mud trails for dust suppression.
- 6. Stagnant water was found at SA346. The Contractor should remove the stagnant water or apply larvicidal oil to prevent mosquito breeding.

Reminder (s)

Nil.

Follow-up Observation(s) - 02/HY/2015

7. Adequate water was sprayed on open site areas for dust suppression. (Closed)

New Observation(s) - 02/HY/2015

Nil

Reminder (s) - 02/HY/2015

Nil

Remarks

	Name	Signature	Date
Prepared by	Sammi Lam	Canton	21 March 2017
Checked by	Y W Fung	0	21 March 2017

WIDENING OF TOLO HIGHWAY (STAGE 2) BETWEEN TAI HANG AND WO HOP SHEK INTERCHANGE

Site Inspection Summary

Inspection Information

Contract No.	HY/2012/06
Date:	28 March 2017
Time:	14:00
Inspection No.:	176

NIC	nn-	COL	npl	ior	000
IAC	<i>)</i> -	$\cup \cup i$	IIPII	ıaı.	100

Nil

Observations

Follow-up Observation(s)

- 1. Mud trails observed at NB75 and NB77 were cleaned up for dust suppression. (Closed)
- 2. Stagnant water found at SA346 was removed to prevent mosquito breeding. (Closed)

New Observation(s)

- 3. Exposed stockpiles were coverd improperly at SA340. The Contractor should cover the exposed stockpiles entirely with impervious sheeting to prevent windblown dust emission.
- 4. Construction wastes were found scattered on ground at SA340. The Contractor should remove the construction wastes and keep the site clean and tidy.

Reminder (s)

Nil.

Follow-up Observation(s) - 02/HY/2015

Nil.

New Observation(s) - 02/HY/2015

Nil

Reminder (s) - 02/HY/2015

Nil.

Remarks

	Name	Signature	Date
Prepared by	Sammi Lam	Sarchar	28 March 2017
Checked by	Y W Fung	1	28 March 2017

APPENDIX L
STATISTICS ON COMPLAINTS,
NOTIFICATION OF SUMMONS AND
SUCCESSFUL PROSECUTIONS

Appendix L Statistics on Complaints, Notifications of Summons and Successful Prosecutions

Contract No. HY/2012/06 – Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange

	Date Received	Subject	Status	Total no. followed up by the ET this month	Total no. followed up by the ET since project commencement
Environmental	19 December 2013	EPD referred a complaint from Lot no. 116 of Fui Sha Wai at Tai Hang of Tai Po which is concerned about the construction noise and diesel-like smell generated from construction activities nearby which caused nuisance and health problems on 19 December 2013 morning.	Closed	- 0	
complaints	24 February 2014	EPD referred an air-and-odour complaint on 24 February 2014. The complainant complained about the construction site located near the bus stop in Fui Sha Wai, Tai Hang, Tai Wo Service Road West. When construction works were carried out, odour, white smoke and dust were generated. The complainant asked for follow-up actions.	Closed		6

Date Received	Subject	Status	Total no. followed up by the ET this month	Total no. followed up by the ET since project commencement
23 October 2014	EPD referred an air complaint on 24 October 2014. A resident complained against the excavation works of Tai Wo Service Road West between Nam Wah Po & Tai Hang Tsuen, which have piled up high stockpiles, causing serious dust nuisance to his house. The resident also complained that the stockpiles have not been covered and watered properly. He now requires the EPD to follow up. The location of complaint is near Lamppost Location EB5717.	Closed		
31 December 2014	EPD referred a water complaint on 31 December 2014. The complainant complained about the muddy river outside Tai Hang Village Office on 29 December 2014. It was suspected that the muddy water was discharged from the construction works of the Project. He required the EPD to follow up.	Closed		
25 March 2015	EPD referred a water complaint on 25 March 2015. The complainant complained about the generation of the smell of gasoline from the Widening of Fanling Highway construction site on Tai Wo Service Road West, causing serious nuisance to nearby houses. The situation has continued for a few weeks and she asked the EPD	Closed		

	Date Received	Subject	Status	Total no. followed up by the ET this month	Total no. followed up by the ET since project commencement
		to follow up as soon as possible.			
	5 January 2017 (Referred by the Contractor on 13 January 2017)	A complaint was received by the 1823 enquiry and complaint hotline on 5 January 2017. The complaint was referred to the Environmental Team by the Contractor on 13 January 2017. The complainant complained against the dust emission generated by the Widening of Fanling Highway construction site on Tai Wo Service Road West near Tai Hang Village. The complainant also complained that Highway Department did not conduct road surface cleansing, which affects residents' health. He/she now requires the Highway Department to follow up.	Closed		
Notification of summons	-	- -	-	0	0
Successful Prosecutions	-	-	-	0	0

Contract No. 02/HY/2015 – Provision of Bus-Bus Interchange on Fanling Highway Kowloon Bound

	Date Received	Subject	Status	Total no. followed up by the ET this month	Total no. followed up by the ET since project commencement
Environmental complaints	-	-	-	0	0
Notification of summons	-	-	-	0	0
Successful Prosecutions	-	-	-	0	0