

Environmental Protection Department

Contract No. HY/2012/06

Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange

Monthly EM&A Report For August 2018

[9/2018]

	Name	Signature		
Prepared & Checked:	Sammi Lam	Carilar		
Reviewed & Approved:	Y W Fung	9/		

3.5540	5.000 to 3.000 to 3.0		1.000	_
Version:	Rev. 0	Date:	13 September 2018	

Disclaimer

This report is prepared for Environmental Protection Department and is given for its sole benefit in relation to and pursuant to Contract No. HY/2012/06 and may not be disclosed to, quoted to or relied upon by any person other than Environmental Protection Department without our prior written consent. No person (other than Environmental Protection Department) into whose possession a copy of this report comes may rely on this report without our express written consent and Environmental Protection Department may not rely on it for any purpose other than as described above.

AECOM Asia Co. Ltd.

15/F, Grand Central Plaza, Tower 1, 138 Shatin Rural Committee Road, Shatin, NT, Hong Kong Tel: (852) 3922 9000 Fax: (852) 2317 7609 www.aecom.com



Hyder-Arup-Black & Veatch Joint Venture c/o Arcadis 17/F, Two Harbour Square, 180 Wai Yip Street, Kwun Tong, Hong Kong Attn: Mr. James Penny

Your Reference

Our Reference JFP/EC/ST/pl/T329380/22 .05/L-0231

3/F Mapletree Bay Point 348 Kwun Tong Road Kowloon Hong Kong

T +852 2828 5757 F +852 2827 1823 . mottmac.hk Environmental Monitoring and Audit (EM&A) for Widening of Tolo Highway/Fanling Highway between Island House Interchange and Fanling Stage 2 (between Tai Hang to Wo Hop Shek Interchange) Environmental Permit No. EP-324/2008/E Condition 3.3 – Submission of Monthly EM&A Report – August 2018 for the portion of Stage 2 works under Contract No. HY/2012/06

12 September 2018 By Fax (2805 5028) & Hand

We refer to the Monthly EM&A Report — August 2018 received on 11 September 2018 submitted by the Environmental Team via email. Pursuant to Environmental Permit Condition 3.3, I hereby verify the Monthly EM&A Report — August 2018 (Rev. 0) for the portion of works under Stage 2 of the captioned Project which is managed under Contract No. HY/2012/06.

Yours faithfully

for MOTT MACDONALD HONG KONG LIMITED

Steven Tang

Independent Environmental Checker

C.C.

HyD AECOM Mr. Ricky Yeung Mr. YW Fung By Fax (2714 5198) By Fax (3922 9797)

TABLE OF CONTENTS

			Page
EXEC	CUTIVE	E SUMMARY	3
1 I	NTRO	DDUCTION	5
	1.2 S 1.3 F 1.4 S	Background Scope of Report Project Organization Summary of Construction Works Summary of EM&A Programme Requirements	5 6 7 7
2	AIR QL	JALITY MONITORING	8
4	2.2 N 2.3 N 2.4 N 2.5 N 2.6 N	Monitoring Requirements Monitoring Equipment Monitoring Locations Monitoring Parameters and Frequency Monitoring Methodology Monitoring Schedule for the Reporting period Results and Observations	8 8 8 9 10 11
3 1	NOISE MONITORING		
	3.2 N 3.3 N 3.4 N 3.5 N 3.6 N	Monitoring Requirements Monitoring Equipment Monitoring Locations Monitoring Parameters and Frequency Monitoring Methodology Monitoring Schedule for the Reporting period Monitoring Results	12 12 12 12 13 13
4 E	ENVIR	ONMENTAL SITE INSPECTION AND AUDIT	15
2	4.2 A 4.3 E 4.4 Ir 4.5 S	Site Inspection Advice on the Solid and Liquid Waste Management Status Environmental Licenses and Permits mplementation Status of Environmental Mitigation Measures Summary of Exceedances of the Environmental Quality Performance Limit Summary of Complaints, Notification of Summons and Successful Prosecutions	15 16 16 18 18
5 F	FUTUF	RE KEY ISSUES	19
į	5.2 K	Construction Programme for the Coming Months Key Issues for the Coming Month Monitoring Schedule for the Coming Month	19 19 19
6 (CONC	LUSIONS AND RECOMMENDATIONS	20
		Conclusions Recommendations	20 20

List of Tables

Contact Information of Key Personnel
Air Quality Monitoring Equipment
Locations of Impact Air Quality Monitoring Station
Air Quality Monitoring Parameters and Frequency
Summary of 1-hour TSP Monitoring Results in the Reporting Period
Summary of 24-hour TSP Monitoring Results in the Reporting Period
Noise Monitoring Equipment
Locations of Impact Noise Monitoring Stations
Noise Monitoring Parameters, Frequency and Duration
Summary of Construction Noise Monitoring Results in the Reporting Period
Summary of Waste Flow Table for Contract No. HY/2012/06
Summary of Environmental Licensing and Permit Status

Figures

Figure 1.1	General Project Layout Plan of Contract No. HY/2012/06
Figure 1.2	General Project Layout Plan of Contract No. 02/HY/2015 (Works Order Nos. CB128520-5
	and CB128519-0)
Figure 1.3a-b	Locations of Monitoring Station
Figure 4.1	Environmental Complaint Handling Procedures

List of Appendices

Appendix A	Project Organization Structure
Appendix B	Construction Programme
Appendix C	Implementation Schedule of Environmental Mitigation Measures (EMIS)
Appendix D	Summary of Action and Limit Levels
Appendix E	Calibration Certificates of Monitoring Equipments
Appendix F	EM&A Monitoring Schedules
Appendix G	Impact Air Quality Monitoring Results and their Graphical Presentation
Appendix H	Meteorological Data for the Reporting period
Appendix I	Impact Daytime Construction Noise Monitoring Results and their Graphical Presentation
Appendix J	Event Action Plan
Appendix K	Site Inspection Summaries
Appendix L	Statistics on Complaints, Notifications of Summons and Successful Prosecutions
Appendix M	Complaint Investigation Report

EXECUTIVE SUMMARY

The proposed widening of Tolo Highway and Fanling Highway between Island House Interchange and Fanling (the Project) is a Designated Project under the Environmental Impact Assessment Ordinance (Cap. 499) (EIAO). An Environmental Impact Assessment (EIA) Report (the approved EIA Report) together with an Environmental Monitoring and Audit (EM&A) Manual (the approved EM&A Manual) were completed and approved under the EIAO on 14 July 2000 (Register Number: EIA-043/2000).

The objective of the Project "Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling" is to widen Tolo Highway and Fanling Highway to dual 4-lane carriageway in order to alleviate the current traffic congestion problems and to cope with the increasing transport demands to and from the urban areas and also cross boundary traffic.

The Project is a designated project and governed by an Environmental Permit (EP-324/2008) issued by the EPD on 23 December 2008. Subsequently, the EPD issued Variation of Environmental Permits of EP-324/2008/A, EP-324/2008/B, EP-324/2008/C and EP-324/2008/D on 31 January 2012, 17 March 2014, 27 March 2015 and 27 August 2015 respectively. The current valid VEP was applied on 29 December 2016 and the VEP (EP-324/2008/E) was subsequently granted on 26 January 2017.

The construction works for this Project are delivered in 2 stages i.e. Stage 1 (between Island House Interchange and Tai Hang) and Stage 2 (between Tai Hang and Wo Hop Shek Interchange). Stage 2 would be implemented under three works contracts. Contract No. HY/2012/06 "Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange" and the entrusted portion to CEDD under Contract No. CV/2012/09 "Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works – Contract 3". In addition, Contract No. "Provision of Bus-Bus Interchange on Fanling Highway Kowloon Bound" was carried out within the site boundary of Contract No. 02/HY/2015. This report focuses on Contract No. HY/2012/06 "Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange" in Stage 2 of the Project and "Provision of Bus-Bus Interchange on Fanling Highway Kowloon Bound" under Works Order Nos. CB128520-5 and CB128519-0 in Contract No. 02/HY/2015 "Highway Department Term Contract (Management and Maintenance of Roads in Tai Po and North District excluding High Speed Roads 2016-2022)". The construction works of Works Order Nos. CB128520-5 and CB128519-0 under Contract No. 02/HY/2015 have been completed on 23 May 2018.

Pursuant to the EP (EP-324/2008/E) Condition 2.7, the Capture Survey Trip Report for Ma Wat River Northern Meander (Version 2) for the Project was submitted on 24 December 2013 by the Environmental Team (ET) and verified by the Independent Environmental Checker (IEC) on 6 January 2014.

The construction phase of the Contract under the EP and the Environmental Monitoring and Audit (EM&A) programme of the contract commenced on 21 November 2013. The impact environmental monitoring and audit includes air quality and noise monitoring.

This report documents the findings of EM&A works conducted in the period between 1 and 31 August 2018. As informed by the Contractor, construction activities of Contract No. HY/2012/06 in the reporting period were:

- Site clearance
- Ground investigation
- Pipe laying
- Retaining wall construction
- Noise Barrier
- Excavation
- Backfilling
- Drainage
- Bridge construction
- Piling

Reporting Change

There was no reporting change required in the reporting period.

Breaches of Action and Limit Levels for Air Quality

No exceedance of Action and Limit Level was recorded for 1-hour and 24-hour TSP monitoring in the reporting period.

Breaches of Action and Limit Levels for Noise

No Action or Limit Level exceedance of construction noise was recorded in the reporting month. No noise complaints related to 0700 – 1900 hours on normal weekdays was received and followed by Environmental Team in the reporting month.

Complaint, Notification of Summons and Successful Prosecution

No complaint, notification of summons and successful prosecution was received in the reporting period.

Future Key Issues

Key issues to be considered in the coming month include:

- Properly store and label oils and chemicals on site;
- Chemical, chemical waste and waste management;
- Collection of construction waste should be carried out regularly;
- Properly maintain all drainage facilities and wheel washing facilities on site;
- Exposed slopes should be covered up properly if no temporary work will be conducted;
- Quieter powered mechanical equipment should be used;
- Suppress dust generated from excavation activities and haul road traffic; and
- Tree protective measures for all retained trees should be well maintained.

1 INTRODUCTION

1.1 Background

- 1.1.1. Tolo Highway and Fanling Highway are the expressways in the North East New Territories (NENT) connecting Sha Tin, Tai Po and Fanling. These highways form a vital part of the strategic Route 9, which links Hong Kong Island to the boundary at Shenzhen. At present, this section of Route 9 is a dual 3-lane carriageway. However, at several major interchanges along this section of Route 9, the highway is a dual-2 lane carriageway only. Severe congestion is a frequent occurrence during the peak periods, particularly in the Kowloon-bound direction.
- 1.1.2. The objective of the Project "Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling" is to widen Tolo Highway and Fanling Highway to dual 4-lane carriageway in order to alleviate the current traffic congestion problems and to cope with the increasing transport demands to and from the urban areas and also cross boundary traffic.
- 1.1.3. The Project is a designated project and governed by an Environmental Permit (EP-324/2008) issued by the EPD on 23 December 2008. Subsequently, the EPD issued Variation of Environmental Permits of EP-324/2008/A, EP-324/2008/B, EP-324/2008/C and EP-324/2008/D on 31 January 2012, 17 March 2014, 27 March 2015 and 27 August 2015 respectively. The current valid VEP was applied on 29 December 2016 and the VEP (EP-324/2008/E) was subsequently granted on 26 January 2017.
- 1.1.4. The scope of the Project comprises mainly:-
 - (i) Widening of a 5.7 km section of Tolo Highway and 3.0 km section of Fanling Highway between Island House Interchange and Wo Hop Shek Interchange from the existing dual 3-lane to dual 4lane, including construction of new vehicular bridges;
 - (ii) Widening of interchange sections at Island House Interchange, Tai Po North Interchange, and Lam Kam Road Interchange from dual 2-lane to dual 3-lane, except Sha Tin bound carriageway at Tai Po North Interchange, which is widened from 3-lane to 4-lane, including realignment of various slip roads:
 - (iii) Modification and reconstruction of highways, vehicular bridges, underpasses and footbridges.
- 1.1.5. The construction works for this Project will be delivered in 2 stages i.e. Stage 1 (between Island House Interchange and Tai Hang) and Stage 2 (between Tai Hang and Wo Hop Shek Interchange). Stage 2 would be implemented under two works contracts. Contract No. HY/2012/06 "Widening of Fanling Highway Tai Hang to Wo Hop Shek Interchange" and the entrusted portion to CEDD under Contract No. CV/2012/09 "Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works Contract 3". In addition, Contract No. "Provision of Bus-Bus Interchange on Fanling Highway Kowloon Bound" was carried out within the site boundary of Contract No. 02/HY/2015. This report focuses on Contract No. HY/2012/06 "Widening of Fanling Highway Tai Hang to Wo Hop Shek Interchange" in Stage 2 of the Project and "Provision of Bus-Bus Interchange on Fanling Highway Kowloon Bound" under Works Order Nos. CB128520-5 and CB128519-0 in Contract No. 02/HY/2015 "Highway Department Term Contract (Management and Maintenance of Roads in Tai Po and North District excluding High Speed Roads 2016-2022)".
- 1.1.6. Hyder-Arup-Black and Veatch Joint Venture (HABVJV) are appointed by Highways Department (HyD) as the consultants for the design and construction assignment for the Tolo project under Agreement No. CE 58/2000 Supplementary Agreement No. 3 (SA3) (i.e. the Engineer for Contract No. HY/2012/06).
- 1.1.7. China State Construction Engineering (Hong Kong) Ltd. (CSHK) was commissioned as the Contractor of Contract No. HY/2012/06. Chiu Hing Construction & Transportation Company Limited (Chiu Hing) was commissioned as the Contractor of Contract No. 02/HY/2015. The construction works of Works Order Nos. CB128520-5 and CB128519-0 under Contract No. 02/HY/2015 have been completed on 23 May 2018.

- 1.1.8. AECOM Asia Co. Ltd. was commissioned by China State Construction Engineering (Hong Kong) Limited as the Environmental Team (ET) to undertake the Environmental Monitoring and Audit (EM&A) works for the Contract and Mott MacDonald Hong Kong Ltd. acts as the Independent Environmental Checker (IEC) for the Contract.
- 1.1.9. The construction phase of the Contract under the EP commenced on 21 November 2013.
- 1.1.10. According to the updated EM&A Manual of Stage 2 of the Project, there is a need of an EM&A programme including air quality and noise monitoring. The EM&A programme for Stage 2 of the Project commenced on 21 November 2013.

1.2 Scope of Report

1.2.1 This is the fifty-ninth monthly EM&A Report under the Contract No. HY/2012/06 "Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange. This report presents a summary of the environmental monitoring and audit works, list of activities and mitigation measures proposed by the ET for the Contract in August 2018.

1.3 Project Organization

1.3.1 The project organization structure is shown in Appendix A. The key personnel contact names and numbers are summarized in Table 1.1.

Table 1.1 Contact Information of Key Personnel

Party	Position	Name	Telephone	Fax
ER (Hyder-Arup-Black & Veatch Joint Venture)	Chief Resident Engineer	Edwin Chung	6115 0818	2638 0950
IEC (Mott MacDonald Hong Kong Limited)		Steven Tang	2828 5920	2827 1823
Contractor of [HY/2012/06]	Environmental Officer	Michael Tsang	9277 4956	2672 2501
(China State Construction Engineering (Hong Kong) Limited)		C C Chow	9679 6315	2672 2501
Contractor of [02/HY/2015] (Chiu Hing Construction & Transportation Company Limited)	Safety Officer	Marty Tai	9106 5318	-

Party	Position	Name	Telephone	Fax
ET (AECOM Asia Company Limited)	ET Leader	Y W Fung	3922 9393	3922 9797

1.4 Summary of Construction Works

- 1.4.1 The construction phase for the Contract under the EP commenced on 21 November 2013.
- 1.4.2 Details of the construction works of Contract No. HY/2012/06 carried out by the Contractor in this reporting period are listed below:
 - Site clearance
 - Ground investigation
 - Pipe laving
 - Retaining wall construction
 - Noise Barrier
 - Excavation
 - Backfilling
 - Drainage
 - Bridge construction
 - Piling
- 1.4.3 The Construction Programme is shown in Appendix B.
- 1.4.4 The general layout plan of the Project site of Contract No. HY/2012/06 and Works Order Nos. CB128520-5 and CB128519-0 under 02/HY/2015 showing the contract areas are shown in Figure 1.1 and Figure 1.2 respectively.
- 1.4.5 The environmental mitigation measures implementation schedule are presented in Appendix C.

1.5 Summary of EM&A Programme Requirements

- 1.5.1 The EM&A programme required environmental monitoring for air quality, noise and environmental site inspections for air quality, water quality, noise, waste management, ecology, and landscape and visual impact. The EM&A requirements for each parameter described in the following sections include:-
 - All monitoring parameters;
 - Monitoring schedules for the reporting period and forthcoming months;
 - Action and Limit levels for all environmental parameters;
 - Event / Action Plan;
 - Environmental mitigation measures, as recommended in the Project EIA study final report; and
 - Environmental requirement in contract documents.

2 AIR QUALITY MONITORING

2.1 Monitoring Requirements

2.1.1 In accordance with the updated EM&A Manual, baseline 1-hour and 24-hour TSP levels at one air quality monitoring station was established. Impact 1-hour TSP monitoring was conducted for at least three times every 6 days, while impact 24-hour TSP monitoring was carried out for at least once every 6 days. The Action and Limit level of the air quality monitoring is provided in Appendix D.

2.2 Monitoring Equipment

2.2.1 24-hour TSP air quality monitoring was performed using High Volume Sampler (HVS) located at each designated monitoring station. The HVS meets all the requirements of the updated EM&A Manual. Portable direct reading dust meters were used to carry out the 1-hour TSP monitoring. Brand and model of the equipment is given in Table 2.1.

Table 2.1 Air Quality Monitoring Equipment

Equipment	Brand and Model	
Portable direct reading dust meter (1-hour TSP)	Sibata Digital Dust Monitor (Model No. LD-3)	
High Volume Sampler (24-hour TSP)	Tisch Total Suspended Particulate Mass Flow Controlled High Volume Air Sampler (Model No. TE-5025A)	

2.3 Monitoring Locations

2.3.1 The monitoring station was set up at the proposed location in accordance with updated EM&A Manual. Table 2.2 describes details of the monitoring station. The locations are shown in Figure 1.3a.

Table 2.2 Locations of Impact Air Quality Monitoring Station

Location	Monitoring Station
AM2 (SR2)	Fanling Government Secondary School

2.4 Monitoring Parameters and Frequency

2.4.1 Table 2.3 summarizes the monitoring parameters, frequency and duration of impact TSP monitoring.

Table 2.3 Air Quality Monitoring Parameters and Frequency

Parameter	Frequency
24-hour TSP	Once every 6 days
1-hour TSP	3 times every 6 days while the highest dust impact was expected

2.5 Monitoring Methodology

2.5.1 24-hour TSP Monitoring

- (a) The HVS was installed in the vicinity of the air sensitive receivers. The following criteria were considered in the installation of the HVS.
 - (i) A horizontal platform with appropriate support to secure the sampler against gusty wind was provided.
 - (ii) The distance between the HVS and any obstacles, such as buildings, was at least twice the height that the obstacle protrudes above the HVS.
 - (iii) A minimum of 2 meters separation from walls, parapets and penthouse for rooftop sampler.
 - (iv) A minimum of 2 meters separation from any supporting structure, measured horizontally.
 - (v) No furnace or incinerator flues nearby.
 - (vi) Airflow around the sampler was unrestricted.
 - (vii) Permission was obtained to set up the samplers and access to the monitoring stations.
 - (viii) A secured supply of electricity was obtained to operate the samplers.
 - (ix) The sampler was located more than 20 meters from any dripline.
 - Any wire fence and gate, required to protect the sampler, did not obstruct the monitoring process.
 - (xi) Flow control accuracy was kept within ±2.5% deviation over 24-hour sampling period.

(b) Preparation of Filter Papers

- (i) Glass fibre filters, G810 were labelled and sufficient filters that were clean and without pinholes were selected.
- (ii) All filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than ±3 °C; the relative humidity (RH) was < 50% and not variable by more than ±5%. A convenient working RH was 40%.
- (iii) All filter papers were prepared and analysed by ALS Technichem (HK) Pty Ltd., which is a HOKLAS accredited laboratory and has comprehensive quality assurance and quality control programmes.

(c) Field Monitoring

- (i) The power supply was checked to ensure the HVS works properly.
- (ii) The filter holder and the area surrounding the filter were cleaned.
- (iii) The filter holder was removed by loosening the four bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully.
- (iv) The filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter.
- (v) The swing bolts were fastened to hold the filter holder down to the frame. The pressure applied was sufficient to avoid air leakage at the edges.
- (vi) Then the shelter lid was closed and was secured with the aluminum strip.
- (vii) The HVS was warmed-up for about 5 minutes to establish run-temperature conditions.
- (viii) A new flow rate record sheet was set into the flow recorder.
- (ix) On site temperature and atmospheric pressure readings were taken and the flow rate of the HVS was checked and adjusted at around 1.1 m³/min, and complied with the range specified in the updated EM&A Manual (i.e. 0.6-1.7 m³/min).
- (x) The programmable digital timer was set for a sampling period of 24 hrs, and the starting time, weather condition and the filter number were recorded.
- (xi) The initial elapsed time was recorded.
- (xii) At the end of sampling, on site temperature and atmospheric pressure readings were taken and the final flow rate of the HVS was checked and recorded.
- (xiii) The final elapsed time was recorded.

- (xiv) The sampled filter was removed carefully and folded in half length so that only surfaces with collected particulate matter were in contact.
- (xv) It was then placed in a clean plastic envelope and sealed.
- (xvi) All monitoring information was recorded on a standard data sheet.
- (xvii) Filters were then sent to ALS Technichem (HK) Pty Ltd. for analysis.

(d) Maintenance and Calibration

- (i) The HVS and its accessories were maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply.
- (ii) 5-point calibration of the HVS was conducted using TE-5025A Calibration Kit prior to the commencement of baseline monitoring. Bi-monthly 5-point calibration of the HVS will be carried out during impact monitoring.
- (iii) Calibration certificate of the HVSs are provided in Appendix E.

2.5.2 1-hour TSP Monitoring

(a) Measuring Procedures

The measuring procedures of the 1-hour dust meter were in accordance with the Manufacturer's Instruction Manual as follows:-

- (i) Turn the power on.
- (ii) Close the air collecting opening cover.
- (iii) Push the "TIME SETTING" switch to [BG].
- (iv) Push "START/STOP" switch to perform background measurement for 6 seconds.
- (v) Turn the knob at SENSI ADJ position to insert the light scattering plate.
- (vi) Leave the equipment for 1 minute upon "SPAN CHECK" is indicated in the display.
- (vii) Push "START/STOP" switch to perform automatic sensitivity adjustment. This measurement takes 1 minute.
- (viii) Pull out the knob and return it to MEASURE position.
- (ix) Push the "TIME SETTING" switch the time set in the display to 3 hours.
- (x) Lower down the air collection opening cover.
- (xi) Push "START/STOP" switch to start measurement.

(b) Maintenance and Calibration

- (i) The 1-hour TSP meter was calibrated at 1-year intervals against a continuous particulate TEOM Monitor, Series 1400ab. Calibration certificates of the Laser Dust Monitors are provided in Appendix E.
- (ii) 1-hour validation checking of the TSP meter against HVS is carried out yearly at the air quality monitoring locations.

2.6 Monitoring Schedule for the Reporting period

2.6.1 The schedule for environmental monitoring in August 2018 is provided in Appendix F.

2.7 Results and Observations

2.7.1 The monitoring results for 1-hour TSP and 24-hour TSP are summarized in Table 2.4 and 2.5 respectively. Detailed impact air quality monitoring results are presented in Appendix G.

Table 2.4 Summary of 1-hour TSP Monitoring Results in the Reporting Period

Location	Average (μg/m³)	Range (μg/m³)	Action Level (μg/m³)	Limit Level (μg/m³)
AM2 (Fanling Government Secondary School)	69.1	65.4 – 73.3	317.8	500

Table 2.5 Summary of 24-hour TSP Monitoring Results in the Reporting Period

Location	Average (μg/m³)	Range (μg/m³)	Action Level (μg/m³)	Limit Level (μg/m³)
AM2 (Fanling Government Secondary School)	25.2	18.6 – 39.5	200.7	260

- 2.7.2 The major dust source during the monitoring was mainly from nearby traffic emission.
- 2.7.3 All 1-hour and 24-hour TSP results were below the Action and Limit Level at all monitoring locations in the reporting period.
- 2.7.4 The event action plan is annexed in Appendix J.
- 2.7.5 Weather information including wind speed and wind direction is annexed in Appendix H. The information was obtained from the Hong Kong Observatory Tai Po and Tai Mei Tuk Automatic Weather Stations.

3 NOISE MONITORING

3.1 Monitoring Requirements

3.1.1 In accordance with the EM&A Manual, impact noise monitoring was conducted for at least once per week during the construction phase of the Contract. The Action and Limit level of the noise monitoring is provided in Appendix D.

3.2 Monitoring Equipment

3.2.1 Noise monitoring was performed using sound level meter at each designated monitoring station. The sound level meters deployed comply with the International Electrotechnical Commission Publications (IEC) 651:1979 (Type 1) and 804:1985 (Type 1) specifications. Acoustic calibrator was deployed to check the sound level meters at a known sound pressure level. Brand and model of the equipment is given in Table 3.1.

Table 3.1 Noise Monitoring Equipment

Equipment	Brand and Model
Integrated Sound Level Meter	B&K 2238
Acoustic Calibrator	Rion NC-74

3.3 Monitoring Locations

3.3.1 Monitoring stations M2 and M3 were set up at the proposed locations in accordance with updated EM&A Manual. Figure 1.3a-b shows the locations of the monitoring stations. Table 3.2 describes the details of the monitoring stations.

Table 3.2 Locations of Impact Noise Monitoring Stations

Monitoring Station	Location	Description
M2	West Tai Wo	1.2m from the ground floor free-field of the Residential
M3	Fanling Government Secondary School	1m from the exterior of the roof top façade of the school

3.4 Monitoring Parameters and Frequency

3.4.1 Table 3.3 summarizes the monitoring parameters, frequency and duration of impact noise monitoring.

Table 3.3 Noise Monitoring Parameters, Frequency and Duration

Parameter	Frequency
30-mins measurement at each monitoring station between 0700 and 1900 on normal weekdays. Leq, L ₁₀ and L ₉₀ would be recorded.	At least once per week

3.5 Monitoring Methodology

3.5.1 Monitoring Procedure

- (a) Façade measurement was made at monitoring station M3, while free-field measurement was made at monitoring station M2.
- (b) The sound level meter was set on a tripod at a height of 1.2 m above the ground for free-field measurements at monitoring station M2.
- (c) The battery condition was checked to ensure the correct functioning of the meter.
- (d) Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:-
 - (i) frequency weighting: A
 - (ii) time weighting: Fast
 - (iii) time measurement: $L_{eq(30-minutes)}$ during non-restricted hours i.e. 07:00-1900 on normal weekdays; $L_{eq(5-minutes)}$ during restricted hours i.e. 19:00-23:00 and 23:00-07:00 of normal weekdays, whole day of Sundays and Public Holidays
- (e) Prior to and after each noise measurement, the meter was calibrated using the acoustic calibrator for 94dB(A) at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1 dB(A), the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- (f) During the monitoring period, the L_{eq} , L_{10} and L_{90} were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- (g) Noise measurement was paused during periods of high intrusive noise (e.g. dog barking, helicopter noise) if possible. Observations were recorded when intrusive noise was unavoidable.
- (h) Noise monitoring was cancelled in the presence of fog, rain, wind with a steady speed exceeding 5m/s, or wind with gusts exceeding 10m/s.

3.5.2 Maintenance and Calibration

- (a) The microphone head of the sound level meter was cleaned with soft cloth at regular intervals.
- (b) The meter and calibrator were sent to the supplier or HOKLAS laboratory to check and calibrate at yearly intervals.
- (c) Calibration certificates of the sound level meters and acoustic calibrators are provided in Appendix E.

3.6 Monitoring Schedule for the Reporting period

3.6.1 The schedule for environmental monitoring in August 2018 is provided in Appendix F.

3.7 Monitoring Results

3.7.1 The monitoring results for construction noise are summarized in Table 3.4 and the monitoring data is provided in Appendix I.

Table 3.4 Summary of Construction Noise Monitoring Results in the Reporting Period

Location	Average, dB(A),	Range, dB(A),	Limit Level, dB(A),
	L _{eq} (30 mins)	Leq (30 mins)	L _{eq (30 mins)}
M2* (West Tai Wo)	67.6	63.1 – 68.9	75
M3 [#] (Fanling Government Secondary School)	65.8	63.7 – 68.3	65/70

^{*+3}dB(A) Façade correction included

[#] Limit Level of 70dB(A) applies to education institutes while 65dB(A) applies during school examination period.

- 3.7.2 No Action or Limit Level exceedance of construction noise was recorded in the reporting month. No noise complaints related to 0700 1900 hours on normal weekdays was received and followed by Environmental Team in the reporting month.
- 3.7.3 Major noise sources during noise monitoring in the reporting period were mainly road traffic noise.
- 3.7.4 The event action plan is annexed in Appendix J.

4 ENVIRONMENTAL SITE INSPECTION AND AUDIT

4.1 Site Inspection

- 4.1.1 Site Inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures for the Contract. In the reporting period, 4 site inspections were carried out respectively on 8, 14, 20 and 28 August 2018 for the Contract. While no specific observation was recorded, recommendations on remedial actions were given to the Contractor for precautionary purpose.
- 4.1.2 The environmental site inspections summaries are provided in Appendix K.
- 4.1.3 Particular observations during the site inspections are described below:

Contract No. HY/2012/06

Air Quality

- 4.1.4 Inadequate watering for dry exposed active working area was observed at NB77. The Contractor was advised to spray the dry exposed area regularly for dust suppression.
- 4.1.5 Improper cover for exposed stockpile of dusty materials was observed at SA340. The Contractor was advised to cover the stockpile entirely with impervious sheeting for dust suppression.
- 4.1.6 A generator without NRMM label was observed at NB43B. The Contractor was advised to affix valid NRMM labels to all required equipment before operation.

Noise

4.1.7 No adverse observation was identified in the reporting period.

Water Quality

- 4.1.8 The Contractor was reminded to ensure the channel directing the runoff from the wheel washing facility to sedimentation tank without overflow at NB64.
- 4.1.9 Muddy water was observed outside the vehicle exit at NB43B. The Contractor was advised to remove the muddy water leaked and ensure the perimeter channel collecting surface water effectively without overflow.

Chemical and Waste Management

4.1.10 No adverse observation was identified in the reporting period.

Landscape and Visual Impact

4.1.11 No adverse observation was identified in the reporting period.

Miscellaneous

- 4.1.12 The Contractor was reminded to remove the stagnant water at NB62 and treat the wastewater properly before discharge.
- 4.1.13 The Contractor was reminded to remove the stagnant water at Ho Ka Yuen Footbridge or apply larvicidal oil to prevent mosquito breeding.

4.2 Advice on the Solid and Liquid Waste Management Status

- 4.2.1 Contract No. HY/2012/06 has registered as chemical waste producers for the Contract. C&D material sorting was carried out on site. Sufficient numbers of receptacles were available for general refuse collection.
- 4.2.2 As advised by the Contractor of Contract No. HY/2012/06, 3,384 m³ of inert C&D material was generated in the reporting month (496 m³ disposed of as public fill to Tuen Mun 38, 1,826 m³ of inert C&D materials was reused in other projects and 0 m³ was broken concrete). For C&D wastes, 125 m³ of general refuse was disposed of at NENT landfill, 70 kg of paper/cardboard packaging, 0 kg of plastics and 4,562 kg of metals were collected by recycling Contractors, and 0 kg of chemical wastes was collected by licensed Contractors in the reporting period.
- 4.2.3 The actual amounts of different types of waste generated by the activities of the Project in the reporting period are shown in Table 4.1.

Table 4.1 Summary of Waste Flow Table for Contract No. HY/2012/06

Waste Type	Actual Amount	Disposal/Reuse Locations
Inert C&D materials disposed as public fill	496 m ³	Tuen Mun 38
Broken concrete	0 m ³	Tuen Mun 38
C&D wastes disposed as general refuse	125 m³	NENT Landfill
Paper/cardboard packaging	70 kg	Recycling Facilities
Plastics	0 kg	Recycling Facilities
Metals	4,562 kg	Recycling Facilities
C&D materials reused on site	1,826 m ³	Site Area
C&D materials reused in other projects	1,062 m³	Other projects
Chemical wastes	0 kg	Licensed Contractors

4.2.4 The Contractors were advised to maintain on-site waste sorting and recording system and maximize reuse / recycle of C&D wastes.

4.3 Environmental Licenses and Permits

4.3.1 The environmental licenses and permits for Stage 2 of the Project and valid in the reporting period is summarized in Table 4.2.

Table 4.2 Summary of Environmental Licensing and Permit Status

Statutory	License/	License or	Valid I	Period	License / Permit	Remarks
Reference	Permit	Permit No.	From	То	Holder	
EIAO	Environment al Permit	EP-324/2008/E	26/01/2017	N/A	HyD	
WPCO	Discharge	WT00017159- 2013	18/09/2013	30/09/2018	CSHK	
WPCO	License (Site)	WT00027968- 2017	22/05/2017	31/05/2022	Chiu Hing	

Statutory	License/	License or	Valid	Period	License / Permit	Remarks
Reference	Permit	Permit No.	From	То	Holder	Remarks
WDO	Chemical Waste Producer Registration	5213-722- C3822-01	05/09/2013	N/A	CSHK	Chemical waste produced in Contract HY/2012/06
WDO	Billing Account for Disposal of	7017860	N/A	N/A	CSHK	Waste disposal in Contract HY/2012/06
WDO	Construction Waste	7024392	N/A	N/A	Chiu Hing	Waste disposal in Contract 02/HY/2015
	Notification Under Air Pollution	361991	15/07/2013	N/A	CSHK	
APCO	Control (Constructio n Dust) Regulation	414360	08/03/2017	N/A	Chiu Hing	
		GW-RN0165-18	14/04/2018	23/09/2018	CSHK	SB, Zone 4 Road Marking Alternation - CH23.8 to CH24.1
		GW-RN0167-18	22/04/2018	05/08/2018	CSHK	SB, Zone 2A Concreting for Lift NF78_Zone 2A
NCO	Construction	GW-RN0215-18	14/05/2018	23/08/2018	CSHK	Zone 4 Tree Fellingat Slip Rd from Jockey Club Road to SB of Fanling Highway
NCO	Noise Permit	GW-RN0275-18	13/06/2018	23/08/2018	CSHK	SB, Zone 1 & 2 Road Resurfacing - CH21.4 to CH22.5
		GW-RN0276-18	13/06/2018	16/09/2018	CSHK	NB, Zone 1 Manhole Modification
		GW-RN0289-18	17/06/2018	16/09/2018	CSHK	NB, Zone 4 Road Marking Alternation - CH23.4 to CH23.8
		GW-RN0296-18	21/06/2018	16/09/2018	CSHK	SB, Zone 1 & 2 Road Marking

Statutory	License/	License or	Valid I	Period	License / Permit	Remarks
Reference	Permit	Permit No.	From	То	Holder	rtomarko
						Alternation (between CH21.4 and CH22.5)
		GW-RN0374-18	19/07/2018	17/01/2019	CSHK	Zone 2B Erection and Dismantling of Scaffold at KLHVB over MTR's Tracks
		GW-RN0376-18	16/07/2018	11/10/2018	CSHK	NB, Zone 4 Drainage Rehabilitation
		GW-RN0411-18	05/08/2018	11/11/2018	CSHK	SB, Zone 4 Road Marking Alternation - CH23.4 to CH23.9

4.4 Implementation Status of Environmental Mitigation Measures

4.4.1 A summary of the Implementation Schedule of Environmental Mitigation Measures (EMIS) is presented in Appendix C.

4.5 Summary of Exceedances of the Environmental Quality Performance Limit

- 4.5.1 All 1-hour and 24-hour TSP monitoring results complied with the Action / Limit Levels in the reporting period.
- 4.5.2 No Action or Limit Level exceedance of construction noise was recorded in the reporting month. No noise complaints related to 0700 1900 hours on normal weekdays was received and followed by Environmental Team in the reporting month.

4.6 Summary of Complaints, Notification of Summons and Successful Prosecutions

- 4.6.1 The Environmental Complaint Handling Procedure is annexed in Figure 4.1.
- 4.6.2 No complaint, notification of summons and successful prosecution was received in the reporting period.
- 4.6.3 Statistics on complaints, notifications of summons and successful prosecutions are summarized in Appendix L.

5 FUTURE KEY ISSUES

5.1 Construction Programme for the Coming Months

- 5.1.1 The major construction works for Contract No. HY/2012/06 in September 2018 will be:-
 - Site clearance
 - Ground investigation
 - Pipe laying
 - Retaining wall construction
 - Noise Barrier
 - Excavation
 - Backfilling
 - Drainage
 - Bridge construction
 - Piling

5.2 Key Issues for the Coming Month

- 5.2.1 Key issues to be considered in September 2018:-
 - Properly store and label oils and chemicals on site;
 - Chemical, chemical waste and waste management;
 - Collection of construction waste should be carried out regularly;
 - Properly maintain all drainage facilities and wheel washing facilities on site;
 - Exposed slopes should be covered up properly if no temporary work will be conducted;
 - Quieter powered mechanical equipment should be used;
 - Suppress dust generated from excavation activities and haul road traffic; and
 - Tree protective measures for all retained trees should be well maintained.

5.3 Monitoring Schedule for the Coming Month

5.3.1 The tentative schedule for environmental monitoring in September 2018 is provided in Appendix F.

6 CONCLUSIONS AND RECOMMENDATIONS

6.1 Conclusions

- 6.1.1 The construction phase and EM&A programme of the Contract commenced on 21 November 2013.
- 6.1.2 All 1-hour and 24-hour TSP monitoring results complied with the Action / Limit Levels in the reporting period.
- 6.1.3 No Action or Limit Level exceedance of construction noise was recorded in the reporting month. No noise complaints related to 0700 1900 hours on normal weekdays was received and followed by Environmental Team in the reporting month.
- 6.1.4 4 environmental site inspections were carried out in August 2018. Recommendations on remedial actions were given to the Contractors for the deficiencies identified during the site audits.
- 6.1.5 No complaint, notification of summons and successful prosecution was received in the reporting period.

6.2 Recommendations

6.2.1 According to the environmental site inspections performed in the reporting period, the following recommendations on remedial actions were provided to the Contractor for precautionary purpose:

Contract No. HY/2012/06

Air Quality Impact

- The Contractor was advised to spray the dry exposed area regularly for dust suppression.
- The Contractor was advised to cover the exposed stockpile of dusty materials entirely with impervious sheeting for dust suppression.
- The Contractor was advised to affix valid NRMM labels to all required equipment before operation.

Noise Impact

• No adverse observation was identified in the reporting period.

Water Quality Impact

- The Contractor was reminded to ensure the channel directing the runoff from the wheel washing facility to sedimentation tank without overflow.
- The Contractor was advised to remove the muddy water leaked and ensure the perimeter channel collecting surface water effectively without overflow

Chemical and Waste Management

No adverse observation was identified in the reporting period.


Landscape and Visual Impact.

No adverse observation was identified in the reporting period.

Miscellaneous

- The Contractor was reminded to remove the stagnant water at NB62 and treat the wastewater properly before discharge.
- The Contractor was reminded to remove the stagnant water at Ho Ka Yuen Footbridge or apply larvicidal oil to prevent mosquito breeding.

FIGURES



CONTRACT NO. HY/2012/06


WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE

AECOM

Layout Plan


Date: Dec 2013 Figure 1.1



CONTRACT NO. 02/HY/2015

PROVISION OF BUS-BUS INTERCHANGE ON FANLING HIGHWAY KOWLOON BOUND






CONTRACT NO. HY/2012/06
WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE

AECOM



This Drawing has been prepared for the use of AECOM's circuit. It may not be used, modified, reproduced or relied upon by third parsies, except as agreed by AECOM or as required by law. AECOM excepts no responsibility, and denies any liability whatsover, to any party that uses or relies on this drawing without AECOM's express written consont.


WIDENING OF FANLING HIGHWAY

CONTRACT NO. HY/2012/06

- TAI HANG TO WO HOP SHEK INTERCHANGE



Date: Dec 2013 Figure 1.3b




CONTRACT NO. HY/2012/06
WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE



Project No.: 60307376 Date: Dec 2013 Figure 4.1

APPENDIX A PROJECT ORGANIZATION STRUCTURE



CONTRACT NO. HY/2012/06


WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE



Project No.: 60307376 Date: Apr 2017 Appendix A

APPENDIX B CONSTRUCTION PROGRAMMES



/ ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start		otal		2018
NB001245	NB50A - ID2-2 Drainage Works	0%	18	18	10-Nov-18		25	Aug	Sep Oct No
NB001245	NB50A - ID2-2 NB production	0%	45	45	10-Nov-18		22		
NB01606	NB50A (0-108m)(NB50A/1-11,	64.71%	30	85	31-May-18 A		50		
NB01610	0.19m -60nos) Piling (s3) NB50A (0-108m) - Sheet piling &	0%	12	12	24-Sep-18		50		
NB01620	Excavation NB50A(0-108m) - Footing & Wall	0%	78	78	10-Oct-18	12-Jan-19 -5	50		
NB01656	Structure NB50A (132-228m)(NB50A/12-S2,	62.96%	30	81	31-May-18 A	22-Sep-18 -5	50		
NB01660	0.19m -44nos) & FVMS1 (8 nos) NB50A (132-228m) - Sheet piling &	0%	10	10	24-Sep-18	06-Oct-18 -5	50		
NB01670	Excavation NB50A (132-228m) - Footing & Wall	0%	71	71	08-Oct-18	02-Jan-19 -5	50		
IB60 (Ch.64	Structure 450-6920)-FH N/B Side								
Noise Barri	ier Works								
NB01770	NB60 (15-63m)(NB60/1-4, 0.19m -16nos) Piling	89.77%	9	88	,	29-Aug-18 2			
NB01780	NB60-1 (15-63m) - Sheet piling & Excavation	0%	12	12	09-Oct-18		-4		
NB01790	NB60-1 -(15-63m) Footing & Wall Structure	0%	30	30	24-Oct-18		-4		
NB01860	NB60-2 - Footing & Wall Structure	69.85%	41	136	27-Apr-18 A		-4		
NB01865	NB60-2 (108-174m) - Drainage Works	0%	24	24	09-Oct-18		38		
NB01870	NB60-2 - backfilling	0%	12	12	07-Nov-18		38		
NB01880	NB60-2 - NB production	0%	45	45	09-Oct-18	22-Nov-18 1			
NB01930	NB60-ID3-2 - Footing & Wall Structure	62%	19	50		·	42		
NB01935	NB60-ID3-2 ((174-192m) - Drainage Works	0%	18	18	11-Sep-18		42		
NB01940	NB60-ID3-2 - backfilling	0%	12	12	04-Oct-18		66		
NB01950	NB60-ID3-2 - NB production	0%	45	45	11-Sep-18		82		
NB01960	NB60-ID3-2 - NB post & panel installation	0%	5	5	26-Oct-18		47		
NB01980	NB60 (192-300m)(NB60/16-25, 0.19m -40nos) Piling	89.8%	15	147	01-Feb-18 A		32		
NB01990	NB60-3 (192-300m) - Sheet piling & Excavation	73.68%	15	57		· ·	32		
NB02000	NB60-3 (192-300m) - Footing & Wall Structure	0%	60	60	20-Sep-18	01-Dec-18 -3	32		
	Utility Works								
<mark>Jndergroui</mark> UU0100	nd Utility Works CLP cable laying and associated	0%	120	120	26-Oct-18	22-Feb-19 -4	47		
UU0110	work before backfill in Zone 1 & 2 Towngas duct laying and associated	56.18%	120	274	20-Apr-18 A	28-Feb-19 -4	47		
ridge Con	work before backfill in Zone 1 & 2				·				
	g Footbridge								
TWSR-Wes	t/ FL Highway N/B Side Se								
THBF0620	Finishes Work	86.53%	64	475	27-Feb-17 A	05-Nov-18 1			
THBF0625	Bridge Structure complete (THFB-TWSR-W side)	0%	0	0		05-Nov-18 1	43		05-Nov-18 ♦ Bri
Crossing Fi THBF0590	anling Highway Section Finishes Work	42.37%	34	59	20-Jun-18 A	28-Sep-18 1	73		
THBF0600	Bridge Structure complete	0%	0	0		28-Sep-18 1	73		28-Sep-18 ◆ Bridge Structure complete (THFB-Cro
ΓWSR-Fast	(THFB-Cross fanling highway) FL Highway S/B Side Sec	tion				<u> </u>			
THBF0470	THAB1 - pile cap & abutment wall	91.98%	45	561	21-Nov-16 A	12-Oct-18 8	32		
THBF0480	THAB1 - Backfilling (~3m)	0%	20	20	13-Oct-18	06-Nov-18 8	32		
THBF0570	Erect Stairecase (THFB-TWSR-E side)	0%	30	30	07-Nov-18	11-Dec-18 8	32		_
THBF0800	ABWF work	0%	30	30	20-Aug-18	22-Sep-18 1	77		
_ift at TWS									
L1530	Structural Laminated glass wall installation	78.72%	20	94	·	11-Sep-18 8			
L1550	Metal cover on RC platform	0%	30	30	20-Aug-18	22-Sep-18 5		Į.	
L1555	Glass canopy on ground level	0%	30	30	24-Sep-18	31-Oct-18 1	47		
L1560	Lift installation (NF115)	0%	70	70	24-Sep-18	17-Dec-18 7			
L1590	E&M and Finishes work	0%	120	120	24-Sep-18	19-Feb-19 5	57		
ift at FLH		00.4894	0	500	20 Son 40 A	22-Aug 49	0		
L1370	Lift shaft & roof	99.48%	30	582		22-Aug-18 (_
L1380	Structural Laminated glass wall installation	0%	30	30		27-Sep-18 3	0		
L1390	RC Platform connect to bridge (THSC-2 & TH-P2)	0%	30	30	23-Aug-18	· .			
L1400	Roof cover for RC Platform	0%	30	30	28-Sep-18		0		
L1410	Lift installation (NF78)	0%	70	70	05-Nov-18		0		
L1440	E&M and Finishes work	0%	100	100	05-Nov-18		4		
L1450	CLP Power available (by CLP)	92.83%	61	851	21-Jun-16 A	19-Oct-18 1	01		
lew Tai Wo	Footbridge								
General TWFB1090	Steel Bridge prefabrication (TWFB)	95.06%	31	627	15-Aug-16 A	24-Sep-18 8	36		
TWFB1100	Steel Bridge available on site	0%	0	0	26-Sep-18	8	36		◆ Steel Bridge available on site (TWFB)
ΓWSR-Wes	∖(TWFB) s <mark>t/ FL Highway N/B Side Se</mark>	ction							
TWFB1390	Finishes Work	91.85%	33	405	20-May-17 A	27-Sep-18 1	60		
TWFB1400	Bridge Structure complete (TWFB-TWSR-W side)	0%	0	0		27-Sep-18 1	60		27-Sep-18 ♦ Bridge Structure complete (TWFB-TW
	anling Highway Section				1				
TWFB1440	TWP2 - Pile cap	0%	30	30	14-Sep-18*		20		
TWFB1445	TWP2 - Pier and Pier Head	0%	45	45	23-Oct-18	13-Dec-18 2			
TWFB1448	Erect Temp tower for TWFB erection at Central Divier	0%	30	30	09-Nov-18	13-Dec-18 2	20		
	FL Highway S/B Side Sec			04	05 1:140 1	21 4 10	21		
TWFB1550	TWP3 - Pre-bored H pile (6 nos)	64.52%	11	31		31-Aug-18 3			
TWFB1570	TWP3 - Pile cap, Pier and Pier Head	0%	75	75	01-Sep-18	30-Nov-18 3	57		
<mark>_ift at TWS</mark> L1680	R-W Side Structural Laminated glass wall	71.22%	40	139	17-Mar-18 A	06-Oct-18 3	33		
	installation Metal cover on RC platform	0%	30	30	31-Aug-18		33		
L1700	Metal Cover on Rt. Diamorn	17-74	****						

	Activity Name	Dur. % Complete	Duration	Original Duration			Total _ Float _		Aug	2018 Sep	Oct	NI.
L1740	Lift installation	0%	70	70	08-Oct-18 31-	-Dec-18	46		Aug	<u>Sep</u>	Oct	Nov
L1770	E&M and Finishes work	0%	120	120	08-Oct-18 02-	-Mar-19	33			 		1
Signalized												
	ng Footbridge <mark>st/ FL Highway N/B Side Se</mark>	ction										
THBF0670	E-prom ordering by EMSD (Tai hang Junction)		90	90	11-Nov-18 08-	-Feb-19	-33			 	! !	•
	ier Along Fanling Highwa	y S/B										
NB51 (Ch.59 Noise Barr	935-6055)-FH S/B Side											
NB02300	NB51 ID1-3 (0-25m) - NB production	96.82%	14	440	20-May-17 A 02-	-Sep-18	235			 		
NB02310	NB51 ID1-3 (0-25m) - NB post & panel installation	0%	5	5	03-Sep-18 07-	-Sep-18	190					
	055-6125) -FH S/B Side (MT	RC I&P A	ea)									
Noise Barr NB03380	NB52 (bay 21)- Footing & Wall	0%	35	35	07-Aug-18 A 29-	-Sep-18	167	_				
NB03390	Structure & backfill NB52 (bay 21) - NB post & panel	0%	5	5	02-Oct-18 06-	-Oct-18	167	<u> </u>		 		
NB53 (Ch.6	installation 125-6300) -FH S/B Side (MT	RC I&P A	ea)									
Noise Barr NB02440		0%	26	26	09-Aug-18 A 18-	Con 10	161			 		
NB02450	Excavation NB53 (0-100m) - Footing & Wall	0%	60	60	13-Aug-18 A 31-		97				·	
NB02460	Structure NB53 (0-100m)- backfilling	0%	50	50	01-Nov-18 31-					 		
NB02470	NB53 (0-100m) - NB production	0%	45			-Dec-18				 		
NB02510	NB53 ID2-3 (100-125m) - Sheet	0%	21	21	18-Aug-18 A 12-							
NB02520	piling & Excavation NB53 ID2-3 (100-125m) - Footing &	0%	60	60	13-Sep-18 24-			 				
NB02590	Wall Structure NB53 (125-180m) - NB production	99.12%	7	798	20-May-16 A 26-	-Aug-18	242			 		
NB02600	NB53 (125-180m) - NB post & panel installation	0%	5	5	27-Aug-18 31-	-Aug-18	196			 		
	300-6360)-FH S/B Side (MTF	RC I&P Ar	ea)									
Noise Barr	ier Works NB55 - NB post & panel installation	0%	5	5	20-Aug-18 24-	-Aug-18	202			 		
	360-6400)-FH S/B Side (MTF		22)		20 7 109 10 21	7149 .0						
Noise Barr	ier Works	CO ICI AI	Saj									
NB02740	NB56 - NB post & panel installation	0%	5	5	20-Aug-18 24-	-Aug-18	202					
NB61 (Ch.6-Noise Barr	400-6560)-FH S/B Side (MTF	RC I&P Ar	ea)									
NB02790	NB61 (0-50m)- backfilling	83.72%	28	172	20-Jan-18 A 20-	-Sep-18	179			 		
NB02800	NB61 (0-50m) - NB production	92.82%	14	195	20-Jan-18 A 02-	-Sep-18	235			 	÷	
NB02810	NB61 (0-50m) - NB post & panel installation	0%	5	5	03-Sep-18 07-	-Sep-18	190					
NB02850	NB61 (50-160m) - NB production	0%	45	45	20-Aug-18 03-	-Oct-18	204				:	
NB02860	NB61 (50-160m) - NB post & panel installation	0%	5	5	04-Oct-18 09-	-Oct-18	165					
NB61A (Ch. Noise Barr	6560-6745)-FH S/B Side (MT	TRC I&P A	rea)									
NB02920	NB61A (0-50m) - NB production	98.44%	14	895	20-Feb-16 A 02-	-Sep-18	235			 	 	
NB02930	NB61A (0-50m) - NB post & panel installation	0%	5	5	03-Sep-18 07-	-Sep-18	190				; ;	
NB02970	NB61A ID2-3 (50-75m) - Footing & Wall Structure	94.43%	57	1024	01-Apr-15 A 27-	-Oct-18	110				1	
NB02980	NB61A ID2-3 (50-75m)- backfilling	0%	20	20		-Nov-18				 		
NB02990	NB61A ID2-3 (50-75m) - NB production	0%	45			Dec-18				 		
NB03050	NB61A (75-190m) - NB post & panel installation	92.54%	5	67	05-May-18 A 24-	-Aug-18	202	1				
Box Culvert	ID3 Works nsion of ID3											
ID30140	Wing Wall Construction	0%	60	60	02-Oct-18* 10-	-Dec-18	3			 		
Other Work			'									
TCSS Pro-	S Construction Works											
TCSS0210	Sign Gantry Factory production -	0%	30	30	01-Nov-18 05-	-Dec-18	-33			 		
AADS1	G55									 		**************************************
TCSS1400	Slow lane footing - AADS1 (NB43A)	0%	0	0	02-	-Oct-18	111			02-Oct-18	◆ Slow lane footing - A	AUS1 (NB43A)
ADS1 TCSS1970	Back filling & reinstatemetn road	0%	18	18	20-Aug-18 08-	-Sep-18	99	 		 		
TCSS1980	work (2m) TTA application & Approval - ADS1	0%	90				-48					
FADS1												
TCSS2050	TTA application & Approval - FADS1	0%	90	90	24-Sep-18 12-	-Jan-19	-33			 	!	
G55 TCSS1740	TTA application & Approval - G55	0%	90	90	20-Aug-18 05-	-Dec-18	-32			 	<u></u>	
					ŭ	₽60-10	JJ					
	f <mark>er Zone 1 (SBZ1) (with</mark> ier Along TWSR-West and				(0 6930)	_						
NB64 & NB6	64A (Ch.6860-6920)-TWSR V											
Noise Barr	ier Works Bus Shelter footing & shelter near	55.06%	40	89	21-May-18 A 06-	-Oct-18	167	<u> </u>				
	NB64 - VO86 ier Along Fanling Highwa		70		,							
NB60 (Ch.6-	450-6920)-FH N/B Side	y 14/15										
Noise Barr	ier Works	0.400/	45	40	16. bil 40 4	Oct 10				 	<u> </u>	
NB02060	NB60-4 - Footing & Wall Structure	8.16%	45		16-Jul-18 A 12- 13-Oct-18 10-		-2					
NB02065 NB02070	NB60-4 (300-408m) - Drainage Works NB60-4 - backfilling	0%	24	24		-Nov-18 -Dec-18	-2 -2			 		
NB02070	NB60-4 - Dackfilling NB60-4 - NB production	0%	45	45		-Dec-18 -Nov-18		 		 		
NB02080	NB60-4 - NB production NB60-5 (408-468m) - Sheet piling &	0%	20	12	13-Oct-18 26-		1					
NB02110	Excavation NB60-5 - Footing & Wall Structure	0%	30			-Oct-18	1			 	<u></u>	
			30	55			•			 		
NB02125	NB60-5 (408-468m) - Drainage	0%	24	24	12-Nov-18 08-	-Dec-18	10	!			!	1

	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish Total Float			2018		
VIRGE (Ch 60	920-6930)-FH N/B Side							Aug	Sep	Oct	Nov
Noise Barri	ier Works							i 			
NB02165	NB66 - Drainage Works	78.95%	16	76		06-Sep-18 27					
NB02170	NB66- backfilling	0%	15	15	·	12-Oct-18 70				<u></u>	
NB02180	NB66 - NB production	0%	45	45	, and the second	03-Oct-18 204		 			
NB02190	NB66 - NB post & panel installation	0%	5	5	13-Oct-18	19-Oct-18 157 22-Sep-18 70					
NB03320	Bus Shelter footing - VO86	0%	30	30	20-Aug-18	22-Sep-18 70		1 1 1 1			1
Bridge Con Kau Lung Ha	struction ang Vehicular Bridge							1			
KLH Bridge	e - West Ramp										
KLH.1290	West Ramp - Planting	0%	21	21	20-Aug-18	12-Sep-18 186		 			
KLH Bridge KLH.3430	e - Deck 1 Deck 1 - Planting	0%	21	21	20-Aug-18	12-Sep-18 186		 			
KLH Bridge	ū				1 19 1			 			1
KLH.3500	Deck 3 - Planting	0%	21	21	20-Aug-18	12-Sep-18 218		 			
	e - East Ramp				1						
KLH.3590	East Ramp - Planting	0%	34	34	20-Aug-18	28-Sep-18 526		i I I I			
	e - Ramp R1 Ramp R1 - Steel roof	92.22%	39	501	19-Jan-17 A	05-Oct-18 168				·····	
KI H Bridge	e - Ramp R2										
	Ramp R2 - Steel roof	90.79%	43	467	14-Mar-17 A	10-Oct-18 164					
	- Staircase S1	00 115	_	400	00.4	07 A 40					
Z2.KLH.1460	S1 - Staircase steel work, handrail Shop drawing submission &	93.44%	8			27-Aug-18 11					
Z2.KLH.1462 Z2.KLH.1464	S1 - Steel work ordering S1 - Steel work prefabrication	0%	30	30	28-Aug-18 27-Oct-18	26-Oct-18 11 25-Nov-18 11	ļ				
	·	U%	30	JU	2,-00-10	20-11UV-10 TI		 			1
Bridge Roa Z2.KLH.2040	Landscape work of KLHVB	0%	120	120	20-Aug-18	12-Jan-19 87					
Lift at TWS	R-W Side										
L01090	Glass canopy (As Confirmed by ER, No glass canopy is required)	0%	0	0	_	20-Aug-18 118					
L01100	Lift installation	0%	70	70	20-Aug-18	12-Nov-18 118		 - 			
L01110	Lift T&C	0%	14	14		28-Nov-18 118					
L01130	Finishes work	0%	88	88	20-Aug-18	03-Dec-18 119		1 1 1 1			1
Lift at FLH'	Y S/B Lift installation	0%	45	45	28-Aug-18*	22-Oct-18 141					
L01270	Lift T&C	0%	14	14	23-Oct-18	05-Nov-18 171					
L01280	EMSD inspection & approval	0%	7	7	06-Nov-18	12-Nov-18 171					-
L01290	(Assume 7 days is required instead Finishes work	0%	60	60	20-Aug-18	31-Oct-18 147					
L01310	Lift available - NF117-Lift 2	0%	0	0		12-Nov-18 137		 		1:	2-Nov-18
Signalized .	lunction							1 1 1 1			1
Kau Lung Ha	ang Vehicular Bridge										
	e - West Ramp							1			-
Z2.KLH.1032	Installation of Traffic Signal Poles at	0%	21	21	20-Aug-18*	12-Sep-18 180					
Z2.KLH.1032 Z2.KLH.1042	Installation of Traffic Signal Poles at TWSR-W N/B (KLHVB) Ducting & Cable Draw Installation	0% 0%	21	21	, and the second	12-Sep-18 180 01-Dec-18 78					
Z2.KLH.1042	TWSR-W N/B (KLHVB)			30		01-Dec-18 78					
Z2.KLH.1042 Z2.KLH.1062	TWSR-W N/B (KLHVB) Ducting & Cable Draw Installation (KLHVB) E-prom ordering by EMSD (KLHVB)	0% 76%	30	30	29-Oct-18	01-Dec-18 78					
Z2.KLH.1042 Z2.KLH.1062 Joise Barri NB62 (Ch.67	TWSR-W N/B (KLHVB) Ducting & Cable Draw Installation (KLHVB) E-prom ordering by EMSD (KLHVB) er Along Fanling Highwa 745-6910)-FH S/B Side (MTF	0% 76% y S/B	30	30	29-Oct-18	01-Dec-18 78					
Z2.KLH.1042 Z2.KLH.1062 Joise Barri NB62 (Ch.67	TWSR-W N/B (KLHVB) Ducting & Cable Draw Installation (KLHVB) E-prom ordering by EMSD (KLHVB) er Along Fanling Highwa 745-6910)-FH S/B Side (MTFier Works	0% 76% y S/B	30	30	29-Oct-18 20-May-18 A	01-Dec-18 78 28-Oct-18 94					
Z2.KLH.1042 Z2.KLH.1062 Joise Barri NB62 (Ch.67 Noise Barr i	TWSR-W N/B (KLHVB) Ducting & Cable Draw Installation (KLHVB) E-prom ordering by EMSD (KLHVB) er Along Fanling Highwa 745-6910)-FH S/B Side (MTF ier Works NB62 (0-80m) - NB post & panel installation NB62 (80-110m) Under bridge -	0% 76% y S/B RC I&P Are	30 30 ea)	30 125	29-Oct-18 20-May-18 A	01-Dec-18 78					
Z2.KLH.1042 Z2.KLH.1062 Joise Barri NB62 (Ch.67 Noise Barri NB03120	TWSR-W N/B (KLHVB) Ducting & Cable Draw Installation (KLHVB) E-prom ordering by EMSD (KLHVB) er Along Fanling Highwa (745-6910)-FH S/B Side (MTFier Works) NB62 (0-80m) - NB post & panel installation NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - NB	0% 76% y S/B RC I&P Are	30 30 ea)	30 125 51	29-Oct-18 20-May-18 A 04-Jun-18 A 21-May-18 A	01-Dec-18 78 28-Oct-18 94 03-Sep-18 194					
Z2.KLH.1042 Z2.KLH.1062 loise Barrion NB62 (Ch.67 Noise Barrion NB03120 NB03150	TWSR-W N/B (KLHVB) Ducting & Cable Draw Installation (KLHVB) E-prom ordering by EMSD (KLHVB) er Along Fanling Highwa 745-6910)-FH S/B Side (MTF ier Works NB62 (0-80m) - NB post & panel installation NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - NB production NB62 (80-110m) Under bridge - NB	0% 76% y S/B RC I&P Are 74.51% 83.05%	30 30 30 22)	30 125 51 59	29-Oct-18 20-May-18 A 04-Jun-18 A 21-May-18 A	01-Dec-18 78 28-Oct-18 94 03-Sep-18 194 30-Aug-18 192					
Z2.KLH.1042 Z2.KLH.1062 Joise Barrie NB62 (Ch.67 Noise Barrie NB03120 NB03150 NB03160	TWSR-W N/B (KLHVB) Ducting & Cable Draw Installation (KLHVB) E-prom ordering by EMSD (KLHVB) er Along Fanling Highwa 745-6910)-FH S/B Side (MTF ier Works NB62 (0-80m) - NB post & panel installation NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - NB production	76% y S/B RC I&P Are 74.51% 83.05% 81.33%	30 30 30 ea) 13 10	30 125 51 59 75	29-Oct-18 20-May-18 A 04-Jun-18 A 21-May-18 A 20-May-18 A 03-Sep-18	01-Dec-18 78 28-Oct-18 94 03-Sep-18 194 30-Aug-18 192 02-Sep-18 235					
Z2.KLH.1042 Z2.KLH.1062 loise Barrie NB62 (Ch.67 Noise Barrie NB03120 NB03150 NB03160 NB03170	TWSR-W N/B (KLHVB) Ducting & Cable Draw Installation (KLHVB) E-prom ordering by EMSD (KLHVB) er Along Fanling Highwa 745-6910)-FH S/B Side (MTF ier Works NB62 (0-80m) - NB post & panel installation NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - NB production NB62 (80-110m) Under bridge - NB post & panel installation NB62 (110-170m) - NB production NB62 (110-170m) - NB post & panel	0% 76% y S/B RC I&P Are 74.51% 83.05% 81.33% 0%	30 30 30 13 10 14 5	30 125 51 59 75 5	29-Oct-18 20-May-18 A 04-Jun-18 A 21-May-18 A 20-May-18 A 20-May-18 A	01-Dec-18 78 28-Oct-18 94 03-Sep-18 194 30-Aug-18 192 02-Sep-18 235 07-Sep-18 190					
Z2.KLH.1042 Z2.KLH.1062 Joise Barrio NB62 (Ch.67 Noise Barri NB03120 NB03150 NB03160 NB03170 NB03210 NB03220	TWSR-W N/B (KLHVB) Ducting & Cable Draw Installation (KLHVB) E-prom ordering by EMSD (KLHVB) er Along Fanling Highwa 745-6910)-FH S/B Side (MTF ier Works NB62 (0-80m) - NB post & panel installation NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - NB production NB62 (80-110m) Under bridge - NB post & panel installation NB62 (110-170m) - NB production NB62 (110-170m) - NB post & panel installation	0% 76% y S/B RC I&P Are 74.51% 83.05% 81.33% 0% 81.33%	30 30 30 13 10 14 5	30 125 51 59 75 5 75	29-Oct-18 20-May-18 A 04-Jun-18 A 21-May-18 A 20-May-18 A 03-Sep-18 03-Sep-18	01-Dec-18 78 28-Oct-18 94 03-Sep-18 194 30-Aug-18 192 02-Sep-18 235 07-Sep-18 235 07-Sep-18 190					
Z2.KLH.1042 Z2.KLH.1062 Noise Barrick NB62 (Ch.67 Noise Barrick NB03120 NB03150 NB03160 NB03170 NB03210 NB03220 Orth Buffe	TWSR-W N/B (KLHVB) Ducting & Cable Draw Installation (KLHVB) E-prom ordering by EMSD (KLHVB) er Along Fanling Highwa 745-6910)-FH S/B Side (MTF ier Works NB62 (08-00m) - NB post & panel installation NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - NB production NB62 (80-110m) Under bridge - NB post & panel installation NB62 (110-170m) - NB production NB62 (110-170m) - NB post & panel installation er Zone 2 (NBZ2) (with struction	0% 76% y S/B RC I&P Are 74.51% 83.05% 81.33% 0% 81.33%	30 30 30 13 10 14 5	30 125 51 59 75 5 75	29-Oct-18 20-May-18 A 04-Jun-18 A 21-May-18 A 20-May-18 A 03-Sep-18 03-Sep-18	01-Dec-18 78 28-Oct-18 94 03-Sep-18 194 30-Aug-18 192 02-Sep-18 235 07-Sep-18 235 07-Sep-18 190					
Z2.KLH.1042 Z2.KLH.1062 Noise Barrick NB62 (Ch.67 Noise Barrick NB03120 NB03150 NB03160 NB03170 NB03210 NB03220 Orth Buffe Bridge Content New Ho Karrick N	TWSR-W N/B (KLHVB) Ducting & Cable Draw Installation (KLHVB) E-prom ordering by EMSD (KLHVB) er Along Fanling Highwa 745-6910)-FH S/B Side (MTF ier Works NB62 (0-80m) - NB post & panel installation NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - NB production NB62 (80-110m) Under bridge - NB post & panel installation NB62 (110-170m) - NB production NB62 (110-170m) - NB post & panel installation er Zone 2 (NBZ2) (with struction Yuen Footbridge	0% 76% y S/B RC I&P Are 74.51% 83.05% 81.33% 0% 81.33% 0% in Zone	30 30 30 13 10 14 5	30 125 51 59 75 5 75	29-Oct-18 20-May-18 A 04-Jun-18 A 21-May-18 A 20-May-18 A 03-Sep-18 03-Sep-18	01-Dec-18 78 28-Oct-18 94 03-Sep-18 194 30-Aug-18 192 02-Sep-18 235 07-Sep-18 235 07-Sep-18 190					
Z2.KLH.1042 Z2.KLH.1062 Noise Barrick NB62 (Ch.67 Noise Barrick NB03120 NB03150 NB03160 NB03170 NB03210 NB03220 Orth Buffe Bridge Content New Ho Karrick N	TWSR-W N/B (KLHVB) Ducting & Cable Draw Installation (KLHVB) E-prom ordering by EMSD (KLHVB) er Along Fanling Highwa 745-6910)-FH S/B Side (MTF ier Works NB62 (08-00m) - NB post & panel installation NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - NB production NB62 (80-110m) Under bridge - NB post & panel installation NB62 (110-170m) - NB production NB62 (110-170m) - NB post & panel installation er Zone 2 (NBZ2) (with struction Yuen Footbridge it/ FL Highway N/B Side Se Remaining Finishes works of	0% 76% y S/B RC I&P Are 74.51% 83.05% 81.33% 0% 81.33% 0% in Zone	30 30 30 13 10 14 5	30 125 51 59 75 5 75 5 7925	29-Oct-18 20-May-18 A 04-Jun-18 A 21-May-18 A 20-May-18 A 03-Sep-18 20-May-18 A 03-Sep-18	01-Dec-18 78 28-Oct-18 94 03-Sep-18 194 30-Aug-18 192 02-Sep-18 235 07-Sep-18 235 07-Sep-18 190					
Z2.KLH.1042 Z2.KLH.1062 Noise Barrick NB62 (Ch.67 Noise Barrick NB03120 NB03150 NB03170 NB03210 NB03220 Orth Buffe Bridge Contact New Ho Kantact TWSR-Wes	TWSR-W N/B (KLHVB) Ducting & Cable Draw Installation (KLHVB) E-prom ordering by EMSD (KLHVB) er Along Fanling Highwa 745-6910)-FH S/B Side (MTF ier Works NB62 (0-80m) - NB post & panel installation NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - NB production NB62 (80-110m) Under bridge - NB post & panel installation NB62 (110-170m) - NB production NB62 (110-170m) - NB post & panel installation er Zone 2 (NBZ2) (with struction Yuen Footbridge	0% 76% y S/B RC I&P Are 74.51% 83.05% 81.33% 0% 81.33% 0% in Zone	30 30 30 13 10 14 5 14 5	30 125 51 59 75 5 75 5 7925	29-Oct-18 20-May-18 A 04-Jun-18 A 21-May-18 A 20-May-18 A 03-Sep-18 to 8100	01-Dec-18 78 28-Oct-18 94 03-Sep-18 194 30-Aug-18 192 02-Sep-18 235 07-Sep-18 235 07-Sep-18 190					
Z2.KLH.1042 Z2.KLH.1062 Joise Barrio NB62 (Ch.67 Noise Barri NB03120 NB03150 NB03160 NB03170 NB03210 NB03220 Orth Buffe Bridge Con New Ho Ka TWSR-Wes HKY1520	TWSR-W N/B (KLHVB) Ducting & Cable Draw Installation (KLHVB) E-prom ordering by EMSD (KLHVB) er Along Fanling Highwa 745-6910)-FH S/B Side (MTF ier Works NB62 (0-80m) - NB post & panel installation NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - NB production NB62 (80-110m) Under bridge - NB post & panel installation NB62 (110-170m) - NB production NB62 (110-170m) - NB production NB62 (110-170m) - NB post & panel installation er Zone 2 (NBZ2) (with struction Yuen Footbridge Remaining Finishes works of HKYFB VO11 - slope improvement work	0% 76% y S/B RC I&P Are 74.51% 83.05% 81.33% 0% 81.33% in Zone ction 93.43% 0%	30 30 30 13 10 14 5 14 5 4) (Ch.	30 125 51 59 75 5 75 5 7925	29-Oct-18 20-May-18 A 04-Jun-18 A 21-May-18 A 20-May-18 A 03-Sep-18 to 8100	01-Dec-18 78 28-Oct-18 94 03-Sep-18 194 30-Aug-18 192 02-Sep-18 235 07-Sep-18 235 07-Sep-18 190					
Z2.KLH.1042 Z2.KLH.1062 Noise Barrion NB62 (Ch.67 Noise Barrion NB03120 NB03150 NB03160 NB03170 NB03210 NB03220	TWSR-W N/B (KLHVB) Ducting & Cable Draw Installation (KLHVB) E-prom ordering by EMSD (KLHVB) er Along Fanling Highwa (45-6910)-FH S/B Side (MTF ier Works NB62 (0-80m) - NB post & panel installation NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - NB production NB62 (80-110m) Under bridge - NB post & panel installation NB62 (110-170m) - NB production NB62 (110-170m) - NB production NB62 (110-170m) - NB post & panel installation er Zone 2 (NBZ2) (with struction Yuen Footbridge Remaining Finishes works of HKYFB	0% 76% y S/B RC I&P Are 74.51% 83.05% 81.33% 0% 81.33% in Zone ction 93.43% 0%	30 30 30 13 10 14 5 14 5 4) (Ch.	30 125 51 59 75 5 75 5 7925 533 45	29-Oct-18 20-May-18 A 04-Jun-18 A 21-May-18 A 20-May-18 A 03-Sep-18 20-May-18 A 03-Sep-18 to 8100 21-Nov-16 A 02-Oct-18	01-Dec-18 78 28-Oct-18 94 03-Sep-18 194 30-Aug-18 192 02-Sep-18 235 07-Sep-18 235 07-Sep-18 190					
Z2.KLH.1042 Z2.KLH.1062 Joise Barrion NB62 (Ch.67 Noise Barrion NB03120 NB03150 NB03160 NB03170 NB03210 NB03220 Orth Buffe Bridge Con New Ho Kan TWSR-Wes HKY1440 HKY1520 TWSR-East HKY1870 ONE 4 (Check ONE 4 (Check)	TWSR-W N/B (KLHVB) Ducting & Cable Draw Installation (KLHVB) E-prom ordering by EMSD (KLHVB) er Along Fanling Highwa 745-6910)-FH S/B Side (MTF ier Works NB62 (0-80m) - NB post & panel installation NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - NB production NB62 (80-110m) Under bridge - NB post & panel installation NB62 (110-170m) - NB production NB62 (110-170m) - NB production NB62 (110-170m) - NB post & panel installation er Zone 2 (NBZ2) (with struction Yuen Footbridge st/ FL Highway N/B Side Se Remaining Finishes works of HKYFB VO11 - slope improvement work t FL Highway S/B Side Sec Steel Ramp finishes work (HKYFB-TWSR-E side) 1. 7925 to 8700)	0% 76% y S/B RC I&P Are 74.51% 83.05% 81.33% 0% 81.33% 0% in Zone ction 93.43% 0% tion 87.21%	30 30 30 13 10 14 5 4) (Ch. 35 45	30 125 51 59 75 5 75 5 7925 533 45	29-Oct-18 20-May-18 A 04-Jun-18 A 21-May-18 A 20-May-18 A 03-Sep-18 20-May-18 A 03-Sep-18 to 8100 21-Nov-16 A 02-Oct-18	01-Dec-18 78 28-Oct-18 94 03-Sep-18 194 30-Aug-18 192 02-Sep-18 235 07-Sep-18 235 07-Sep-18 190 29-Sep-18 159 23-Nov-18 159					
Z2.KLH.1042 Z2.KLH.1062 Joise Barrio NB62 (Ch.67 Noise Barri NB03120 NB03150 NB03160 NB03170 NB03210 NB03220 Orth Buffe Bridge Con New Ho Kan TWSR-Wes HKY1440 HKY1520 TWSR-East HKY1870 ONE 4 (Ch.67) Joise Barrio	TWSR-W N/B (KLHVB) Ducting & Cable Draw Installation (KLHVB) E-prom ordering by EMSD (KLHVB) er Along Fanling Highwa 745-6910)-FH S/B Side (MTF ier Works NB62 (0-80m) - NB post & panel installation NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - NB production NB62 (80-110m) Under bridge - NB post & panel installation NB62 (110-170m) - NB production NB62 (110-170m) - NB production NB62 (110-170m) - NB post & panel installation er Zone 2 (NBZ2) (with struction Yuen Footbridge tt/ FL Highway N/B Side Se Remaining Finishes works of HKYFB VO11 - slope improvement work EFL Highway S/B Side Sec Steel Ramp finishes work (HKYFB-TWSR-E side) 1. 7925 to 8700) er Along TWSR-West and	0% 76% y S/B RC I&P Are 74.51% 83.05% 81.33% 0% 81.33% 0% in Zone ction 93.43% 0% tion 87.21%	30 30 30 13 10 14 5 4) (Ch. 35 45	30 125 51 59 75 5 75 5 7925 533 45	29-Oct-18 20-May-18 A 04-Jun-18 A 21-May-18 A 20-May-18 A 03-Sep-18 20-May-18 A 03-Sep-18 to 8100 21-Nov-16 A 02-Oct-18	01-Dec-18 78 28-Oct-18 94 03-Sep-18 194 30-Aug-18 192 02-Sep-18 235 07-Sep-18 235 07-Sep-18 190 29-Sep-18 159 23-Nov-18 159					
Z2.KLH.1042 Z2.KLH.1062 Joise Barrio NB62 (Ch.67 Noise Barrio NB03150 NB03150 NB03170 NB03210 NB03220 orth Buffe Bridge Con New Ho Kan TWSR-Wes HKY1440 HKY1520 TWSR-East HKY1870 ONE 4 (Choise Barrio Underground	TWSR-W N/B (KLHVB) Ducting & Cable Draw Installation (KLHVB) E-prom ordering by EMSD (KLHVB) er Along Fanling Highwa 745-6910)-FH S/B Side (MTF ier Works NB62 (0-80m) - NB post & panel installation NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - NB production NB62 (80-110m) Under bridge - NB post & panel installation NB62 (110-170m) - NB production NB62 (110-170m) - NB production NB62 (110-170m) - NB post & panel installation er Zone 2 (NBZ2) (with struction Yuen Footbridge st/ FL Highway N/B Side Se Remaining Finishes works of HKYFB VO11 - slope improvement work t FL Highway S/B Side Sec Steel Ramp finishes work (HKYFB-TWSR-E side) 1. 7925 to 8700)	0% 76% y S/B RC I&P Are 74.51% 83.05% 81.33% 0% 81.33% 0% in Zone ction 93.43% 0% tion 87.21%	30 30 30 13 10 14 5 4) (Ch. 35 45	30 125 51 59 75 5 75 5 7925 533 45	29-Oct-18 29-Oct-18 20-May-18 A 04-Jun-18 A 21-May-18 A 20-May-18 A 03-Sep-18 20-May-18 A 03-Sep-18 to 8100 21-Nov-16 A 02-Oct-18	01-Dec-18 78 28-Oct-18 94 03-Sep-18 194 30-Aug-18 192 02-Sep-18 235 07-Sep-18 235 07-Sep-18 190 29-Sep-18 159 23-Nov-18 159 19-Nov-18 163					
Z2.KLH.1042 Z2.KLH.1062 Joise Barrio NB62 (Ch.67 Noise Barrio NB03150 NB03150 NB03170 NB03210 NB03220 orth Buffe Bridge Con New Ho Kan TWSR-Wes HKY1440 HKY1520 TWSR-East HKY1870 ONE 4 (Choise Barrio Underground	TWSR-W N/B (KLHVB) Ducting & Cable Draw Installation (KLHVB) E-prom ordering by EMSD (KLHVB) er Along Fanling Highwa (45-6910)-FH S/B Side (MTF der Works NB62 (0-80m) - NB post & panel installation NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - NB production NB62 (80-110m) Under bridge - NB post & panel installation NB62 (110-170m) - NB production NB62 (110-170m) - NB production NB62 (110-170m) - NB post & panel installation er Zone 2 (NBZ2) (with struction Yuen Footbridge st/ FL Highway N/B Side Se Remaining Finishes works of HKYFB VO11 - slope improvement work EFL Highway S/B Side Sec Steel Ramp finishes work (HKYFB-TWSR-E side) 1. 7925 to 8700) er Along TWSR-West and	0% 76% y S/B RC I&P Are 74.51% 83.05% 81.33% 0% 81.33% 0% in Zone ction 93.43% 0% tion 87.21%	30 30 30 13 10 14 5 4) (Ch. 35 45	30 125 51 59 75 5 75 5 7925 533 45	29-Oct-18 29-Oct-18 20-May-18 A 04-Jun-18 A 21-May-18 A 03-Sep-18 20-May-18 A 03-Sep-18 to 8100 21-Nov-16 A 02-Oct-18 13-Oct-16 A	01-Dec-18 78 28-Oct-18 94 03-Sep-18 194 30-Aug-18 192 02-Sep-18 235 07-Sep-18 190 02-Sep-18 190 29-Sep-18 159 23-Nov-18 159 19-Nov-18 163					
Z2.KLH.1042 Z2.KLH.1062 Joise Barrie NB62 (Ch.67 Noise Barrie NB03120 NB03150 NB03160 NB03210 NB03220 Orth Buffe Bridge Con New Ho Ka TWSR-Wes HKY1440 HKY1520 TWSR-East HKY1870 ONE 4 (Choise Barrie Underground DN450 DI W	TWSR-W N/B (KLHVB) Ducting & Cable Draw Installation (KLHVB) E-prom ordering by EMSD (KLHVB) er Along Fanling Highwa 745-6910)-FH S/B Side (MTF ier Works NB62 (0-80m) - NB post & panel installation NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - NB production NB62 (80-110m) - NB production NB62 (110-170m) - NB production NB62 (110-170m) - NB production NB62 (110-170m) - NB post & panel installation er Zone 2 (NBZ2) (with struction Yuen Footbridge st/ FL Highway N/B Side Se Remaining Finishes works of HKYFB VO11 - slope improvement work t FL Highway S/B Side Sec Steel Ramp finishes work (HKYFB-TWSR-E side) n. 7925 to 8700) er Along TWSR-West and Utility Works Vatermain "A" (Ch 1989-25) DN450 DI watermain laying (400-450m) DN450 DI watermain laying (450-500m)	0% 76% y S/B RC I&P Are 74.51% 83.05% 81.33% 0% 81.33% 0% in Zone ction 93.43% 0% tion 87.21%	30 30 30 13 10 14 5 4) (Ch. 35 45 76	30 125 51 59 75 5 77 5 79 5 79 5 30	29-Oct-18 29-Oct-18 20-May-18 A 20-May-18 A 20-May-18 A 20-May-18 A 03-Sep-18 20-May-18 A 03-Sep-18 10-Nov-16 A 02-Oct-18 13-Oct-16 A	03-Sep-18 194 30-Aug-18 192 02-Sep-18 235 07-Sep-18 190 02-Sep-18 235 07-Sep-18 190 29-Sep-18 159 23-Nov-18 159 19-Nov-18 163					
Z2.KLH.1042 Z2.KLH.1062 Noise Barrion NB62 (Ch.67 Noise Barrion NB03120 NB03150 NB03150 NB03170 NB03210 NB03220 NB0322	TWSR-W N/B (KLHVB) Ducting & Cable Draw Installation (KLHVB) E-prom ordering by EMSD (KLHVB) er Along Fanling Highwa 745-6910)-FH S/B Side (MTF ier Works NB62 (0-80m) - NB post & panel installation NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - NB production NB62 (80-110m) Under bridge - NB post & panel installation NB62 (110-170m) - NB production NB62 (110-170m) - NB production NB62 (110-170m) - NB post & panel installation er Zone 2 (NBZ2) (with struction Yuen Footbridge st/ FL Highway N/B Side Se Remaining Finishes works of HKYFB VO11 - slope improvement work t FL Highway S/B Side Sec Steel Ramp finishes work (HKYFB-TWSR-E side) n. 7925 to 8700) er Along TWSR-West and d Utility Works Vatermain "A" (Ch 1989-25) DN450 DI watermain laying (400-450m) DN450 DI watermain laying	0% 76% y S/B RC I&P Are 74.51% 83.05% 81.33% 0% 81.33% 0% in Zone ction 93.43% 0% tion 87.21%	30 30 30 13 10 14 5 4) (Ch. 35 45 New Util	30 125 51 59 75 5 75 5 7925 533 45 594	29-Oct-18 29-Oct-18 20-May-18 A 04-Jun-18 A 21-May-18 A 03-Sep-18 20-May-18 A 03-Sep-18 to 8100 21-Nov-16 A 02-Oct-18 13-Oct-16 A	01-Dec-18 78 28-Oct-18 94 03-Sep-18 194 30-Aug-18 192 02-Sep-18 235 07-Sep-18 190 02-Sep-18 190 29-Sep-18 159 23-Nov-18 159 19-Nov-18 163					
Z2.KLH.1042 Z2.KLH.1062 Noise Barrie NB62 (Ch.67 Noise Barrie NB03120 NB03150 NB03160 NB03170 NB03210 NB03220 Orth Buffe Bridge Con New Ho Ka TWSR-Wes HKY1440 HKY1520 TWSR-East HKY1870 ONE 4 (Choise Barrie Underground DN450 DI W DI0180 DI0190 DI0200 Noise Barrie	TWSR-W N/B (KLHVB) Ducting & Cable Draw Installation (KLHVB) E-prom ordering by EMSD (KLHVB) er Along Fanling Highwa (45-6910)-FH S/B Side (MTF ier Works NB62 (0-80m) - NB post & panel installation NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - NB production NB62 (80-110m) Under bridge - NB post & panel installation NB62 (110-170m) - NB production NB62 (110-170m) - NB production NB62 (110-170m) - NB post & panel installation er Zone 2 (NBZ2) (with struction Yuen Footbridge tt/ FL Highway N/B Side Se Remaining Finishes works of HKYFB VO11 - slope improvement work EFL Highway S/B Side Sec Steel Ramp finishes work (HKYFB-TWSR-E side) h. 7925 to 8700) er Along TWSR-West and Utility Works Vatermain "A" (Ch 1989-25) DN450 DI watermain laying (450-500m) DN450 DI watermain laying (500-540m) er Along Fanling Highwa	0% 76% y S/B RC I&P Are 74.51% 83.05% 81.33% 0% 81.33% 0% in Zone ction 93.43% 0% tion 87.21% d Laying 29) 93.67% 0% 0%	30 30 30 13 10 14 5 4) (Ch. 35 45 76 New Util	30 125 51 59 75 5 77 5 79 5 79 5 30	29-Oct-18 29-Oct-18 20-May-18 A 20-May-18 A 20-May-18 A 20-May-18 A 03-Sep-18 20-May-18 A 03-Sep-18 10-Nov-16 A 02-Oct-18 13-Oct-16 A	03-Sep-18 194 30-Aug-18 192 02-Sep-18 235 07-Sep-18 190 02-Sep-18 235 07-Sep-18 190 29-Sep-18 159 23-Nov-18 159 19-Nov-18 163					
Z2.KLH.1042 Z2.KLH.1062 Noise Barrie NB62 (Ch.67 Noise Barrie NB03120 NB03150 NB03160 NB03170 NB03210 NB03220 Orth Buffe Bridge Con New Ho Ka TWSR-Wes HKY1440 HKY1520 TWSR-East HKY1870 ONE 4 (Ch.78 Voise Barrie Underground DN450 DI W DI0180 DI0190 DI0200 Noise Barrie NB75 (Ch.78	TWSR-W N/B (KLHVB) Ducting & Cable Draw Installation (KLHVB) E-prom ordering by EMSD (KLHVB) er Along Fanling Highwa (45-6910)-FH S/B Side (MTF ier Works NB62 (0-80m) - NB post & panel installation NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - NB production NB62 (80-110m) Under bridge - NB post & panel installation NB62 (110-170m) - NB production NB62 (110-170m) - NB production NB62 (110-170m) - NB post & panel installation er Zone 2 (NBZ2) (with struction Yuen Footbridge St/FL Highway N/B Side Se Remaining Finishes works of HKYFB VO11 - slope improvement work truction Type Footbridge Stel Ramp finishes work (HKYFB-TWSR-E side) 1. 7925 to 8700) er Along TWSR-West and Utility Works Vatermain "A" (Ch 1989-25) DN450 DI watermain laying (450-500m) DN450 DI watermain laying (450-500m) DN450 DI watermain laying (500-540m) er Along Fanling Highwa 300-8090)-FH N/B Side	0% 76% y S/B RC I&P Are 74.51% 83.05% 81.33% 0% 81.33% 0% in Zone ction 93.43% 0% tion 87.21% d Laying 29) 93.67% 0% 0%	30 30 30 13 10 14 5 4) (Ch. 35 45 76 New Util	30 125 51 59 75 5 77 5 79 5 79 5 30	29-Oct-18 29-Oct-18 20-May-18 A 20-May-18 A 20-May-18 A 20-May-18 A 03-Sep-18 20-May-18 A 03-Sep-18 10-Nov-16 A 02-Oct-18 13-Oct-16 A	03-Sep-18 194 30-Aug-18 192 02-Sep-18 235 07-Sep-18 190 02-Sep-18 235 07-Sep-18 190 29-Sep-18 159 23-Nov-18 159 19-Nov-18 163					
Z2.KLH.1042 Z2.KLH.1062 Noise Barrie NB62 (Ch.67 Noise Barrie NB03120 NB03150 NB03160 NB03170 NB03210 NB03220 Orth Buffe Bridge Con New Ho Ka TWSR-Wes HKY1440 HKY1520 TWSR-East HKY1870 ONE 4 (Choise Barrie Underground DN450 DI W DI0180 DI0190 DI0200 Noise Barrie	TWSR-W N/B (KLHVB) Ducting & Cable Draw Installation (KLHVB) E-prom ordering by EMSD (KLHVB) er Along Fanling Highwa (45-6910)-FH S/B Side (MTF ier Works NB62 (0-80m) - NB post & panel installation NB62 (80-110m) Under bridge - backfilling NB62 (80-110m) Under bridge - NB production NB62 (80-110m) Under bridge - NB post & panel installation NB62 (110-170m) - NB production NB62 (110-170m) - NB production NB62 (110-170m) - NB post & panel installation er Zone 2 (NBZ2) (with struction Yuen Footbridge St/FL Highway N/B Side Se Remaining Finishes works of HKYFB VO11 - slope improvement work truction Type Footbridge Stel Ramp finishes work (HKYFB-TWSR-E side) 1. 7925 to 8700) er Along TWSR-West and Utility Works Vatermain "A" (Ch 1989-25) DN450 DI watermain laying (450-500m) DN450 DI watermain laying (450-500m) DN450 DI watermain laying (500-540m) er Along Fanling Highwa 300-8090)-FH N/B Side	0% 76% y S/B RC I&P Are 74.51% 83.05% 81.33% 0% 81.33% 0% in Zone ction 93.43% 0% tion 87.21% d Laying 29) 93.67% 0% 0%	30 30 30 13 10 14 5 4) (Ch. 35 45 76 New Util	30 125 51 59 75 5 77 5 79 5 79 5 30	29-Oct-18 29-Oct-18 20-May-18 A 21-May-18 A 20-May-18 A 20-May-18 A 03-Sep-18 20-May-18 A 03-Sep-18 10-Oct-16 A 21-Nov-16 A 22-Oct-18 20-Apr-18 A 25-Aug-18 02-Oct-18	03-Sep-18 194 30-Aug-18 192 02-Sep-18 235 07-Sep-18 190 02-Sep-18 235 07-Sep-18 190 29-Sep-18 159 23-Nov-18 159 19-Nov-18 163					
Z2.KLH.1042 Z2.KLH.1062 Noise Barrie NB62 (Ch.67 Noise Barrie NB03120 NB03150 NB03160 NB03170 NB03210 NB03220 Orth Buffe Bridge Con New Ho Ka TWSR-Wes HKY1440 HKY1520 TWSR-East HKY1870 ONE 4 (Ch.78 Noise Barrie NB0320 NB0320 ONE 4 (Ch.78 Noise Barrie NB75 (Ch.78 Noise Barrie NB75 (Ch.78 Noise Barrie	TWSR-W N/B (KLHVB) Ducting & Cable Draw Installation (KLHVB) E-prom ordering by EMSD (KLHVB) er Along Fanling Highwa (45-6910)-FH S/B Side (MTF ter Works) NB62 (0-80m) - NB post & panel installation NB62 (80-110m) Under bridge - NB production NB62 (80-110m) Under bridge - NB production NB62 (80-110m) - NB production NB62 (110-170m) - NB production NB62 (110-170m) - NB production NB62 (110-170m) - NB post & panel installation er Zone 2 (NBZ2) (with struction Yuen Footbridge St/FL Highway N/B Side See Remaining Finishes works of HKYFB VO11 - slope improvement work EFL Highway S/B Side Sec Steel Ramp finishes work (HKYFB-TWSR-E side) 1. 7925 to 8700) er Along TWSR-West and Utility Works Vatermain "A" (Ch 1989-25) DN450 DI watermain laying (400-450m) DN450 DI watermain laying (450-500m) DN450 DI watermain laying (500-540m) er Along Fanling Highwa (30-8090)-FH N/B Side (1988-1988)	0% 76% y S/B RC I&P Are 74.51% 83.05% 81.33% 0% 81.33% 0% in Zone ction 93.43% 0% tion 87.21% d Laying 29) 93.67% 0% 0% y N/B	30 30 30 13 10 14 5 4) (Ch. 35 45 76 New Util	30 125 51 59 75 5 75 5 7925 533 45 594 lities 79 30 30	29-Oct-18 29-Oct-18 20-May-18 A 21-May-18 A 20-May-18 A 20-May-18 A 03-Sep-18 20-May-18 A 03-Sep-18 10-Oct-16 A 21-Nov-16 A 22-Oct-18 20-Apr-18 A 25-Aug-18 02-Oct-18	03-Sep-18 194 30-Aug-18 192 02-Sep-18 235 07-Sep-18 190 02-Sep-18 190 29-Sep-18 159 23-Nov-18 159 19-Nov-18 163			11-Sep-18 ◆ NB75 complete		
Z2.KLH.1042 Z2.KLH.1062 Joise Barrie NB62 (Ch.67 Noise Barrie NB03120 NB03150 NB03150 NB03160 NB03210 NB03220 Jorth Buffe Bridge Con New Ho Ka TWSR-Wes HKY1440 HKY1520 TWSR-East HKY1870 ONE 4 (Cl. Joise Barrie Underground DN450 DI W DI0180 DI0190 DI0200 Joise Barrie NB4275 NB4280 NB77 (Ch.80	TWSR-W N/B (KLHVB) Ducting & Cable Draw Installation (KLHVB) E-prom ordering by EMSD (KLHVB) E-prom ordering by EMSD (KLHVB) er Along Fanling Highwa (45-6910)-FH S/B Side (MTFiler Works) NB62 (0-80m) - NB post & panel installation NB62 (80-110m) Under bridge - NB production NB62 (80-110m) Under bridge - NB production NB62 (80-110m) - NB production NB62 (110-170m) - NB production NB62 (110-170m) - NB post & panel installation er Zone 2 (NBZ2) (with struction Yuen Footbridge St/FL Highway N/B Side Sec Remaining Finishes works of HKYFB VO11 - slope improvement work EFL Highway S/B Side Sec Steel Ramp finishes work (HKYFB-TWSR-E side) 1. 7925 to 8700) er Along TWSR-West and Utility Works Vatermain "A" (Ch 1989-25) DN450 DI watermain laying (400-450m) DN450 DI watermain laying (450-500m) DN450 DI watermain laying (500-540m) er Along Fanling Highwa (30-8090)-FH N/B Side ier Works NB75 - NB panel installation NB75 complete	0% 76% y S/B RC I&P Are 74.51% 83.05% 81.33% 0% 81.33% 0% in Zone ction 93.43% 0% tion 87.21% d Laying 29) 93.67% 0% y N/B	30 30 30 13 10 14 5 4) (Ch. 35 45 76 New Util	30 125 51 59 75 5 75 5 7925 533 45 594 Sities 79 30 30	29-Oct-18 29-Oct-18 20-May-18 A 21-May-18 A 20-May-18 A 20-May-18 A 03-Sep-18 20-May-18 A 03-Sep-18 10-Oct-16 A 21-Nov-16 A 22-Oct-18 20-Apr-18 A 25-Aug-18 02-Oct-18	03-Sep-18 194 30-Aug-18 192 02-Sep-18 235 07-Sep-18 190 02-Sep-18 235 07-Sep-18 190 29-Sep-18 159 23-Nov-18 159 19-Nov-18 163			11-Sep-18 ◆ NB75 complete		
Z2.KLH.1042 Z2.KLH.1062 Noise Barrich NB62 (Ch.67 Noise Barrich NB03120 NB03150 NB03150 NB03150 NB03170 NB03210 NB03220 Orth Buffe Barrich NB03220 Orth Buffe Barrich NB03220 Orth Buffe Barrich NB03220 Orth Buffe Con NB03220 Orth Buffe Con NB03220 Orth Buffe Barrich NB03220 Orth Buffe Con NB03220 Orth Buffe Barrich NB03220 ONE 4 (Ch.75 Noise Barrich NB175 (Ch.75 Noise Barrich NB175 (Ch.75 Noise Barrich NB175 (Ch.75 Noise Barrich NB175 (Ch.86 Noise Barrich NB177 (Ch.8	TWSR-W N/B (KLHVB) Ducting & Cable Draw Installation (KLHVB) E-prom ordering by EMSD (KLHVB) E-prom ordering by EMSD (KLHVB) er Along Fanling Highwa (45-6910)-FH S/B Side (MTFier Works) NB62 (0-80m) - NB post & panel installation NB62 (80-110m) Under bridge - NB production NB62 (80-110m) Under bridge - NB production NB62 (80-110m) - NB production NB62 (110-170m) - NB production NB62 (110-170m) - NB post & panel installation er Zone 2 (NBZ2) (with struction Yuen Footbridge St/FL Highway N/B Side Sec Remaining Finishes works of HKYFB VO11 - slope improvement work EFL Highway S/B Side Sec Steel Ramp finishes work (HKYFB-TWSR-E side) N. 7925 to 8700) er Along TWSR-West and Utility Works Vatermain "A" (Ch 1989-25) DN450 DI watermain laying (400-450m) DN450 DI watermain laying (450-500m) DN450 DI watermain laying (500-540m) er Along Fanling Highwa (300-8090)-FH N/B Side (100-8450)-FH N/B S	0% 76% y S/B RC I&P Are 74.51% 83.05% 81.33% 0% 81.33% 0% in Zone ction 93.43% 0% tion 87.21% d Laying 29) 93.67% 0% y N/B	30 30 30 13 10 14 5 4) (Ch. 35 45 76 New Util 5 30 30	30 125 51 59 75 5 75 5 7925 533 45 594 lities 79 30 30 0	29-Oct-18 29-Oct-18 20-May-18 A 21-May-18 A 20-May-18 A 03-Sep-18 20-May-18 A 03-Sep-18 13-Oct-16 A 21-Nov-16 A 22-Apr-18 A 25-Aug-18 02-Oct-18	03-Sep-18 194 30-Aug-18 192 02-Sep-18 235 07-Sep-18 190 02-Sep-18 235 07-Sep-18 190 29-Sep-18 159 23-Nov-18 159 23-Nov-18 163 24-Aug-18 124 29-Sep-18 124 11-Sep-18 69 11-Sep-18 69			11-Sep-18 ◆ NB75 complete		
Z2.KLH.1042 Z2.KLH.1062 Noise Barrie NB62 (Ch.67 Noise Barrie NB03120 NB03150 NB03150 NB03160 NB03210 NB03220 Orth Buffe Bridge Con New Ho Ka TWSR-Wes HKY1440 HKY1520 TWSR-East HKY1870 ONE 4 (Cl. Noise Barrie Underground DN450 DI W DI0180 DI0190 DI0200 Noise Barrie NB4275 NB4280 NB77 (Ch.80	TWSR-W N/B (KLHVB) Ducting & Cable Draw Installation (KLHVB) E-prom ordering by EMSD (KLHVB) E-prom ordering by EMSD (KLHVB) er Along Fanling Highwa (45-6910)-FH S/B Side (MTFiler Works) NB62 (0-80m) - NB post & panel installation NB62 (80-110m) Under bridge - NB production NB62 (80-110m) Under bridge - NB production NB62 (80-110m) - NB production NB62 (110-170m) - NB production NB62 (110-170m) - NB post & panel installation er Zone 2 (NBZ2) (with struction Yuen Footbridge St/FL Highway N/B Side Sec Remaining Finishes works of HKYFB VO11 - slope improvement work EFL Highway S/B Side Sec Steel Ramp finishes work (HKYFB-TWSR-E side) 1. 7925 to 8700) er Along TWSR-West and Utility Works Vatermain "A" (Ch 1989-25) DN450 DI watermain laying (400-450m) DN450 DI watermain laying (450-500m) DN450 DI watermain laying (500-540m) er Along Fanling Highwa (30-8090)-FH N/B Side ier Works NB75 - NB panel installation NB75 complete	0% 76% y S/B RC I&P Are 74.51% 83.05% 81.33% 0% 81.33% 0% in Zone ction 93.43% 0% tion 87.21% d Laying 29) 93.67% 0% y N/B	30 30 30 13 10 14 5 4) (Ch. 35 45 76 New Util	30 125 51 59 75 5 75 5 7925 533 45 594 Sities 79 30 30	29-Oct-18 29-Oct-18 20-May-18 A 21-May-18 A 20-May-18 A 20-May-18 A 03-Sep-18 20-May-18 A 03-Sep-18 13-Oct-16 A 21-Nov-16 A 02-Oct-18 20-Apr-18 A 25-Aug-18 02-Oct-18	03-Sep-18 194 30-Aug-18 192 02-Sep-18 235 07-Sep-18 190 02-Sep-18 235 07-Sep-18 190 29-Sep-18 159 23-Nov-18 159 19-Nov-18 163			11-Sep-18 ◆ NB75 complete		

· ID	Activity Name	Dur. %	Rem. Original Start			Finish Total				2010		
		Complete	Duration	Duration			Float	Aug		2018 Oct	Nov	
NB4340	NB77 - NB post & panel installation (Ch8090-8190)	0%	15	15	22-Oct-18	07-Nov-18	23					
NB4400	NB77 - NB post & panel installation	0%	15	15	20-Aug-18	05-Sep-18	74					
NB4440	(Ch8190-8290) NB77 - backfilling (Ch8290-8390)	0%	20	20	03-Oct-18	26-Oct-18	-1					
IB4450	NB77 - NB production	79.59%	20	98	03-May-18 A		69					
	(Ch8290-8390)				,							
NB4460	NB77 - NB post & panel installation (Ch8290-8390)	0%	15	15	27-Oct-18	13-Nov-18	18					
NB4482	NB77 - Footing & Wall Structure (NB77/27 - 28, N1-N2)	88.1%	10	84	20-Apr-18 A	30-Aug-18	-7					
NB4490	NB77 - Footing & Wall Structure	0%	40	40	31-Aug-18	19-Oct-18	-7			!		
NB4500	(NB77/31 - 32, 0.19m & G35) NB77 - backfilling (Ch8390-8450)	0%	12	12	20-Oct-18	02-Nov-18	-7					
NB4510	NB77 - NB production	0%	30	30	20-Oct-18	18-Nov-18	10			-		
	(Ch8390-8450) NB77 - NB post & panel installation		5				9					
NB4520	(Ch8390-8450)	0%		5	19-Nov-18							
NB4570	NB77 backfilling complete	0%	0	0		02-Nov-18	-7			02-Nov	-18 ♦ NB77 b	
NB4620	NB77 Drainage Works	70.59%	35	119	10-May-18 A	29-Sep-18	15					
idae Con	nstruction											
	p Shek Pedstrian & Cycle Br	idae										
	st/ FL Highway N/B Side Se											
VHS1228	WHSP7 - Pile cap, Pier and Pier Head	0%	45	45	24-Sep-18	17-Nov-18	134				1	
WHS1260	WHSAB1 - pile cap & abutment wall	0%	30	30	20-Jul-18 A	22-Sep-18	152					
WHS1270	WHSAB1 - Backfilling (~4m)	0%	27	27	24-Sep-18	27-Oct-18	152					
WHS1280	Steel Staircase ready for erection	0%	0	0	•		134				17-Nov-	
	(WHS-TWSR-W side)				40.11						1,-1400-	
WHS1290	Erect Stairecase (WHS-TWSR-W side)	0%	30	30	19-Nov-18	22-Dec-18						
WHS1420	Ramp Finishes Work	16.67%	30	36	13-Jul-18 A	22-Sep-18	134			1		
VSR-Wes	st Construction											
	Road Works											
WSR-Wes	st/ FL Highway N/B Side Se											
RDZ41180	TWSR -W Road Works rectification	0%	50	50	07-Nov-18	07-Jan-19	124		_			
nling Hic	ghway Construction	'			,							
	Road Works											
WSR-Wes	st/ FL Highway N/B Side Se	ction										
RDZ41108	Construct FH N/B Lane 4 (at NBZ2)	0%	20	20	20-Aug-18 A	11-Sep-18	35	ľ				
RDZ41109	TTA Lane 4 (at NBZ2) with Chun Wo	0%	0	0		11-Sep-18	35		11	-Sep-18 ◆ TTA Lane 4 (at NBZ2) with Chun Wo		
RDZ41110	Construct FH N/B Lane 1	0%	20	20	03-Nov-18	26-Nov-18	-7					
WCD Foo	(Ch8100-8600)	lion									!	
WSK-Eas RDZ41133	Construct FH S/B Lane 3	76.47%	36	153	27-Mar-18 A	02-Oct-18	99					
RDZ41135	(Ch8100-8470) Construct FHS/B Lane 4	76.47%	36	153	27-Mar-18 A	02 Oct 18	99			<u> </u>		
	(Ch8100-8470)	70.47 /0	30	133	21-Wai-10A	02-001-10	99	1				
her Work												
etaining W												
WSR-Eas RWZ4.0910	t FL Highway S/B Side Section Demolition of existing retaining wall		11	F 0	27 Jun 19 A	21 Aug 19	6					
	(Instructed in 2-Jun-17 ad-hoc site	78%	11	50			-6					
RWZ4.1020	Backfilling (6-11m high) - RW78 (Ch.0-50) (Slope S55)	0%	60	60	01-Sep-18	13-Nov-18	19					
RWZ4.1030	Base slab & Wall (0-6m high)- RW78 (Ch.50-129)	0%	85	85	01-Sep-18	12-Dec-18	-6					
lope Works												
	t FL Highway S/B Side Sec	tion										
S1040	Slope S54A-Cut ~4m	0%	40	40	20-Aug-18	06-Oct-18	163	l l				
S1050	Slope S54B-Cut ~5m	0%	40	40	20-Aug-18	06-Oct-18	163	[
CSS Work	S											
	Construction Works											
TCSS0140	Revised & Re-submission TCSS	57.69%	11	26	11-Jul-18 A	31-Aug-18	549					
TCSS0150	shop Drawing Confirm Shop drawing & ready for	0%	0	0		31-Aug-18	549	31	-Aug-18	◆ Confirm Shop drawing & ready for material orderion	ng & factory pro	
TCSS0180	material ordering & factory Sign Gantry Factory production -	0%	0	0	20-Aug-18	20-Aug-18				+		
	FVMS1 (Deleted)											
TCSS0230	Sign Gantry Factory production - G34 (Z4)	0%	30	30	20-Aug-18	·	59					
TCSS0250	Sign Gantry Factory production - G36 (Z4)	0%	30	30	01-Nov-18	05-Dec-18	29					
34												
CSS1530	Fast lane footing - G34 (CH7990, N/B)	0%	30	30	20-Aug-18	22-Sep-18	59					
TCSS1780	TTA application & Approval - G34	66.67%	30	90	20-Jun-18 A	22-Sep-18	59					
TCSS1790	(Z4) Sign Gantry Erection - G34 (Z4)	0%	30	30	24-Sep-18	31-Oct-18	59					
	\				1							
CSS1540	Slow lane footing - G35 (NB77)	0%	0	0		02-Nov-18	147			02-Nov	-18 ♦ Slow la	
					40.4					32-1100		
CSS1550	Slip road island footing - G35 (CH8410, N/B)	0%	30	30	TU-Aug-18 A	22-Sep-18	179					
36	10001112					04.0					0 4 100	
TCSS1570	latest date for Slow lane footing available - G36 (NB by other)	0%	0				29			31-Oct-1	8 ♦ latest dat	
CSS1820	TTA application & Approval - G36 (Z4)	0%	90	90	20-Aug-18	05-Dec-18	29					
S50	(E-1)											
CSS1840	TTA application & Approval - DS50	0%	90	90	24-Sep-18	12-Jan-19	29					
ADS8	(Z4)											
	Fast lane footing - FADS8 (CH8220,	0%	30	30	20-Aug-18	22-Sep-18	149					
FCSS1630	S/B) TTA application & Approval - FADS8	0%	90	90	01-Nov-18	19-Feb-19	29					
	(Z4)	570			1							
TCSS1860						40.0.440	104			<u> </u>		
CSS Hub		00/	A E	1 15	20-11-40							
CSS1860 CSS Hub	TCSS Hub Room Structure	0%	45	45	20-Aug-18	12-Oct-18						
TCSS1630 TCSS1860 TCSS Hub TCSS1900 TCSS1910		0%	45 45		20-Aug-18 13-Oct-18	12-Oct-18						
TCSS1860 TCSS Hub TCSS1900	TCSS Hub Room Structure											

APPENDIX C
IMPLEMENTATION SCHEDULE OF
ENVIRONMENTAL MITIGATION MEASURES
(EMIS)

Appendix C - Implementation Schedule of Environmental Mitigation Measures (EMIS)

Air Quality - Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Air Quality during construction	Restricting heights from which materials are dropped, as far as practicable to minimize the fugitive dust arising from unloading/loading.	During construction	V
	All stockpiles of excavated materials or spoil of more than 50m ³ shall be enclosed, covered or dampened during dry or windy conditions.		@
	Effective water sprays shall be used to control potential dust emission sources such as unpaved haul roads and active construction areas.		@
	All spraying of materials and surfaces shall avoid excessive water usage.		V
	Vehicles that have the potential to create dust while transporting materials shall be covered, with the cover properly secured and extended over the edges of the side and tail boards.		V
	Materials shall be dampened, if necessary, before transportation.		V
	Travelling speeds shall be controlled to reduce traffic induced dust dispersion and re-suspension within the site from the operating haul trucks.		V
	Vehicle washing facilities shall be provided to minimize the quantity of material deposited on public roads.		V

Noise - Schedule of Recommended Mitigation Measures

mpact	Mitigation Measures	Timing	Implementation Status
Noise during construction	Use of silenced plant or plant equipped with mufflers or dampers in substitute of ordinary plant.	During construction	V
	Reduce the number of equipment and their percentage on-time.		V
	3.5 m and 5.5 m high temporary noise barrier at culvert construction work area (Figure 2a of the Environmental Permit).		V*
	3 m high temporary noise barrier along the northern edge of Bridge 12 at ground level (Figure 2b of the Environmental Permit).		V*
	2 m high temporary noise barrier along the northern edge of Bridge 12 at bridge level (Figure 2b of the Environmental Permit).		V*
	2.5 m high temporary noise barrier along Tai Wo Service Road West (Figure 2c of the Environmental Permit).		V*
	3.5m and 7m high temporary noise barrier along Tai Wo Services Road West near Tai Hang (Figure 2c of the Environmental Permit).		V*
	7 m high temporary noise barrier along Tai Wo Service Road West near Tai Wo Footbridge work area (Figure 2d of the Environmental Permit).		V*
	7 m high temporary noise barrier near Kiu Tau Footbridge work area (Figure 2d of the Environmental Permit).		V*
	2.5 m high temporary noise barrier near river diversion work area (Figure 2e of the Environmental Permit).		V*

^{*} Permanent noise barriers have been erected.

Water Quality – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Water quality during construction	 Demolition and reconstruction of bridges Prevent off-site migration through use of sheet piles. Minimise duration of works as far as practical. All sewer and drainage connections should be sealed to prevent debris, soil, sand, etc, from entering public sewers/drains. Site surface runoff should be settled to remove sand/silt before it is discharged into the existing storm drains. 	During construction	V
	 Road Widening Works, Earthworks and Culvert Extension Works Wastewater generated from any concrete batching washdown of equipment or similar activities should be discharged into foul sewers, after the removal of settable solids, and pH adjustment as necessary. All sewage discharges from the study area should meet the TM standards and approval from EPD through the licensing process is required. Sand traps, oil interceptors and other pollution prevention installations should be provided, properly cleaned and maintained. Runoff from exposed working areas, unfinished slopes and from unlined temporary channels should be directed to stilling basins and/or silt traps before discharging to the drainage outfalls. Regular inspections of stilling basins and/or silt traps are required to ensure that sediment is not conveyed into the existing drainage system. Open stockpiles should be covered with a tarpaulin cover. During the wet season, any exposed top soils should be covered with a tarpaulin, shotcreted or hydroseeded. Sand and silt from wash-water from vehicle washing should be settled out before discharging into storm drains. Fuels should be stored in bunded areas such that spillage can be easily collected. 		@

Waste – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Waste management during construction	General Waste - Transport of wastes off site as soon as possible Maintenance of accurate waste records Minimisation of waste generation for disposal (via reduction/recycling/re-use) No on-site burning will be permitted Use of re-useable metal hoardings/signboards.	During construction	V
	Vegetation from site clearance Segregation of materials to facilitate disposal. Mulching to reduce bulk and where possible review opportunities for the possible beneficial use within landscaping areas.		V
	Demolition Wastes - Segregation of materials to facilitate disposal Appropriate stockpile management.		V
	 Excavated Materials Segregation of materials to facilitate disposal / reuse. Appropriate stockpile management. Re-use of excavated material on or off site (where possible). Special handling and disposal procedures in the event that contaminated materials are excavated. 		V
	 Construction Wastes Segregation of materials to facilitate recycling/reuse (within designated area in appropriate containers/stockpiles). Appropriate stockpile management. Planning to reduce over ordering and waste generation. Recycling and re-use of materials where possible (e.g. metal, wood from formwork) For material which cannot be re-used/recycled, collection should be carried out by an approved waste contractor for landfill disposal. 		V
	Bentonite Slurries - Bentonite slurries should be reused as far as possible Disposal in accordance with Practice Note For Professional Persons ProPECC PN 1/94.		#

Chemical Wastes Storage within locked, covered and hunded area	V
 Storage within locked, covered and bunded area. The storage area shall not be located adjacent to sensitive receivers e.g. drains. Minimise waste production and recycle oils/solvents where possible. A spill response procedure shall be in place and absorption material available for minor spillages. Use appropriate and labelled containers. Educate site workers on site cleanliness/waste management procedures. If chemical wastes are to be generated, the contractor must register with EPD as a chemical waste producer. The chemical wastes shall be collected by a licensed chemical waste collector. 	
Municipal Wastes - Waste shall be stored within a temporary refuse collection facility, in appropriate containers prior to collection and disposal. - Regular, daily collections are required by an approved waste collector.	V

Ecology – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Ecology during construction	 Accurate Delineation of Works Area Boundaries of proposed works areas shall be clearly identified and separated from external areas by a physical barrier to prevent encroachment of adjacent habitats. Individual trees which fall within the works areas but which work plans do not require removal are to be retained and fenced off to maximize protection. 	During construction	V
	Vegetation Clearance No fires shall be lit within the works area for the purpose of burning cleared vegetation. The Contractor shall give consideration to mulching the cleared vegetation for recycling within the works area / adjacent land.		V
	 Dust generation There are a number of measures which shall be taken as specified in the Air Pollution Control (Construction Dust) Regulation on 'Dust Control Requirements, including the following key measures to be applied during construction: Vehicle washing facilities to be provided at every discernible or designated vehicle exit point; All temporary site access roads shall be sprayed with water to suppress dust as necessary; All dusty materials should be sprayed with water immediately prior to any handling; and All debris should be covered entirely by impervious sheeting or stored in a sheltered debris collection area. 		@
	Surface Run-off In general, mitigation measures shall be in accordance with ProPECC PN1/94 on 'Construction Site Drainage'. Key measures include: - Bund and cover stock piles to avoid run-off; - Channel any run-off through a system of oil, grease and sediment / silt traps and reuse water on site where ever practical; - All vehicle maintenance to be undertaken within a bunded area; and - Maximise vegetation retention on-site to maximise absorption (minimise transport).		@

Landscape and Visual Impact – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Responsibility
Landscape & Visual during construction	Preservation of Existing Vegetation Trees identified for retention within the project limit would be protected during the works; The tree transplanting and planting works shall be implemented by approved Landscape Contractors.	During construction	V
	Temporary Works Areas - Where feasible the works areas would be screened using hoarding and existing vegetation would be retained where possible to reduce the landscape and visual impacts arising from the construction activity. The landscape of these works areas would be restored following the completion of the construction phase.		V
	Hoarding - A hoarding would be erected where practicable in the most visually sensitive locations to screen the temporary construction works from the local VSRs.		V
	 Top Soils The works will result in disturbance to extensive areas of topsoil. Topsoil worthy of retention should be stockpiled for use following completion of the civil engineering works. It should either be temporarily vegetated with hydroseeded grass or turned over on a regular basis. 		#
	Protection of Important Landscape Features - Important features such as temples, Island House and kilns within the study area, although remote from the proposed works retained and adequately protected.		#

Legend:

V = implemented;

x = not implemented;

@ = partially implemented;

+ = recommended and immediately implemented during the site inspection by the Contractor;

N/A = not applicable - No such work was undertaken or no such material was used on site;

= to be implemented.

APPENDIX D SUMMARY OF ACTION AND LIMIT LEVELS

Appendix D - Summary of Action and Limit Levels

Table 1 – Action and Limit Levels for 1-hour TSP

Location	Action Level	Limit Level	
AM2	317.8 μg/m3	500 μg/m3	

Table 2 - Action and Limit Levels for 24-hour TSP

Location	Action Level	Limit Level
AM2	200.7 μg/m3	260 μg/m3

Table 3 – Action and Limit Levels for Construction Noise (0700-1900 hrs of normal weekdays)

Location	Action Level	Limit Level
M2	When one documented	75 dB(A)
	complaint, related to 0700 -	
	1900 hours on normal	
M3*	weekdays, is received	65/70 dB(A)
	from any one of the sensitive	
	receivers	

^{*}Daytime noise Limit Level of 70 dB(A) applies to education institutions, while 65dB(A) applies during school examination period

APPENDIX E
CALIBRATION CERTIFICATES OF
MONITORING EQUIPMENTS



RECALIBRATION **DUE DATE:**

December 26, 2018

Calibration Certification Information

Cal. Date: December 26, 2017 Rootsmeter S/N: 438320

Ta: 291

°K

Operator: Jim Tisch

Run

Pa: 763.3

mm Hg

Calibration Model #:

TE-5025A

Calibrator S/N: 0843

Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	ΔH (in H2O)
1	2	1	1.4140	3.2	2.00
3	4	1	1.0010	6.4	4.00
5	6	1	0.8910	7.9	5.00
7	8	1	0.8480	8.8	5.50
9	10	1	0.7030	12.7	8.00

	Data Tabulation						
Vstd	Qstd	$\sqrt{\Delta H\left(\frac{Pa}{Pstd}\right)\left(\frac{Tstd}{Ta}\right)}$		Qa	√∆H(Ta/Pa)		
(m3)	(x-axis)	(y-axis)	Va	(x-axis)	(y-axis)		
1.0241	0.7243	1.4342	0.9958	0.7042	0.8732		
1.0198	1.0188	2.0283	0.9916	0.9906	1.2349		
1.0178	1.1423	2.2677	0.9896	1.1107	1.3807		
1.0166	1.1988	2.3783	0.9885	1.1656	1.4481		
1.0113	1.4386	2.8684	0.9834	1.3988	1.7464		
	m=	2.00314		m=	1.25433		
QSTD	b=	-0.01725	QA	b=	-0.01050		
	r=	0.99996	۱ ۱	r=	0.99996		

Calculati	ons
Vstd= ΔVol((Pa-ΔP)/Pstd)(Tstd/Ta)	Va= ΔVol((Pa-ΔP)/Pa)
Qstd= Vstd/ΔTime	Qa= Va/ΔTime
For subsequent flow i	ate calculations:
Qstd= $1/m\left(\left(\sqrt{\Delta H\left(\frac{Pa}{Pstd}\right)\left(\frac{Tstd}{Ta}\right)}\right)-b\right)$	$Qa = 1/m \left(\left(\sqrt{\Delta H \left(Ta/Pa \right)} \right) - b \right)$

	Standard Conditions
Tstd:	298.15 °K
Pstd:	760 mm Hg
	Key
ΔH: calibrator	manometer reading (in H2O)
ΔP: rootsmete	er manometer reading (mm Hg)
Ta: actual abs	olute temperature (°K)
Pa: actual bar	ometric pressure (mm Hg)
b: intercept	
m: slope	

RECALIBRATION

US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part S0 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30

Tisch Environmental, Inc. 145 South Miami Avenue Village of Cleves, OH 45002

www.tisch-env.com

TOLL FREE: (877)263-7610

FAX: (513)467-9009

Total Suspended Particulates (TSP) Sampler Field Calibration Report

Station	Fanling Governm	ent Secondary	School (AM2)		Operator:	Shum Kar	n Yuen
Date:	13-Jul-18				Next Due Date:	13-Sep	o-18
Model No:	TE-5170				Verified Against:	O.T.S	843
Equipment No.:	A-001-74T				Expiration Date:	26-Dec	:-18
			Ambient C	Condition			
Tempera	ture, Ta	305.0	Kelvin	Pressu	ıre, Pa	756.6	mmHg
					1000 M		
			ifice Transfer Star			I	
Equipme		843	Slope, mc	2.00	Intercept, bc	-0.01725	
Last Calibra		26-Dec-17	n	nc x Qstd + bc =	$= [H \times (Pa/760)]$	$x (298/Ta)]^{1/2}$	
Next Calibra	ation Date:	26-Dec-18					
		2 2000	Calibration of	TSP Sampler			
Calibration Point	H in. of water	[H x (Pa/76	50) x (298/Ta)] ^{1/2}	Qstd (m³/min) X - axis	W in. of oil	[ΔW x (Pa/760) : Y-ax	
1	7.2		2.65		5.4	2.29	
2	5.9		2.40	1.20	4.4	2.07	
3	4.5		2.09	1.05	3.3	1.79	
4	3.3		1.79	0.90	2.4	1.53	3
5	2.4		1.53	0.77	1.6	1.25	5
By Linear Regr		X					
Slope, mw =		_		Intercept, bw =		-0.15	06
Correlation C	oefficient* =	0.	9992				
			Set Point Ca				
			$td = 1.21 \text{ m}^3/\text{min} (4)$	3 CFM)			
From the Regres	sion Equation, the	he "Y" value a	ecording to				
		m x	Qstd + b = [W x (F	Pa/760) x (298/T	$[a]^{1/2}$		
Therefore,	Set Point W = ($m \times Qstd + b)^2$	x (760 / Pa) x (T	Ta / 298) =	4	.45	
*If Correlation C	Coefficient < 0.9	90, check and i	ecalibrate again.				
			6				
Remarks:							
	(-						
							11
QC Reviewer:	US CHAN		Signature:	1		Date: 13/07	118

EQUIPMENT CALIBRATION RECORD

	facturer/Brand:		-	SIBATA	ust Moni	itor				
Mode			-	LD-3						
	ment No.:	0 1 0 1			A.005.07a					
Sensi	tivity Adjustment	Scale Set	.ting: _	557 CP	M	328 1 0				
Opera	ator:		_	Mike She	ek (MSKI	M)				
Standa	rd Equipment									
A2222 2 194		2002.2				3.00				
Equip			precht & Pa							
Venue			erport (Pui `	Ying Seco	ondary So	chool)				
Model		_	ies 1400AB							
Serial	No:			0AB2198						
				00C1436	59803	K₀: 12500				
Last C	Calibration Date*:	3 M	ay 2018							
*Remar	ks: Recommend	led interva	I for hardwa	re calibra	tion is 1 y	year				
Calibra	tion Result									
	tivity Adjustment tivity Adjustment					557 CF				
Hour	Date	Т	ime	Amb	pient	Concentration ¹	Total	Count/		
	(dd-mm-yy)			Cond	dition	(mg/m ³)	Count ²	Minute ³		
				Temp	R.H.	Y-axis	100000000000000000000000000000000000000	X-axis		
				(°C)	(%)					
1	05-05-18	09:15	- 10:15	27.6	79	0.05367	2151	35.85		
2	05-05-18	10:15	- 11:15	27.6	80	0.05864	2347	39.12		
3	05-05-18	11:15	- 12:15	27.7	80	0.06661	2679	44.65		
4	05-05-18	12:15	- 13:15	27.7	79	0.06335	2546	42.43		
Note:	Total Count Count/minut	was logge e was cald	ed by Laser [Dust Mon	itor	shnick TEOM®				
	ar Regression of	Y or X								
	(K-factor):		0.0015							
Correla	ation coefficient:		0.9994							
Validity	y of Calibration F	Record:	5 May 201	19						
Remark	s:									
QC Re	eviewer: YW F	una	Signat	ure:	N	Date	. 07 May	/ 2018		

EQUIPMENT CALIBRATION RECORD

Type:	:			Laser D	ust Mon	itor		
Manu	ıfacturer/Brand:		_	SIBATA				
Mode	el No.:		_	LD-3				
	ment No.:		_	A.005.0	9a			
Sensi	itivity Adjustment	Scale Set	iting:	797 CP	М			
Opera	ator:		_	Mike Sh	ek (MSKI	M)		
Standa	ard Equipment	41.		· · · · · · · · · · · · · · · · · · ·		119		
Equip		5						
Venue	ment:		precht & Pa					
Mode			erport (Pui ` ies 1400AB	ring Sec	ondary S	chool)		
Serial				0400400	00000			
Ochai	INO.			0AB2198 00C1436		V . 4050		
Last C	Calibration Date*:		lay 2018	0001430	09803	K _o : <u>12500</u>	,	
	rks: Recommend			re calibra	tion is 1 v	vear		
	ntion Result							
Odilbia	ition Nesult							
Sensit Sensit	tivity Adjustment tivity Adjustment	Scale Sett Scale Sett	ting (Before ting (After Ca	Calibration	on):):		PM PM	
Hour	Date	Т	ime	Am	pient	Concentration ¹	Total	Count/
	(dd-mm-yy)				dition	(mg/m³)	Count ²	Minute ³
	(,,,,			Temp	R.H.	Y-axis	Count	X-axis
				(°C)	(%)	, uxio	1	X-dxi5
1	05-05-18	09:45	- 10:45	27.6	79	0.05483	2176	36.26
2	05-05-18	10:45	- 11:45	27.7	80	0.05813	2324	38.73
3	05-05-18	11:45	- 12:45	27.7	79	0.06734	2701	45.02
4	05-05-18	12:45	- 13:45	27.7	79	0.06375	2545	42.41
Note:	Monitoring d Total Count Count/minut	was logge	d by Laser [Dust Mon	itor	shnick TEOM®		
	ar Regression of	Y or X						
	(K-factor):		0.0015	_				
Correl	ation coefficient:		0.9977					
Validity	y of Calibration F	Record:	5 May 201	19				
Remark	s:							
					11/			
QC Re	eviewer: YW F	ung	Signati	ure:	4	Date	e: 07 May	2018



香港黄竹坑道37號利達中心12樓 12/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. E-mail: smec@cigismec.com Website: www.cigismec.com

Tel: (852) 2873 6860 Fax: (852) 2555 7533



CERTIFICATE OF CALIBRATION

Certificate No.:

17CA0901 01

Page

of

2

Item tested

Description:

Sound Level Meter (Type 1)

Microphone

Manufacturer:

B & K

B&K

Type/Model No.:

2238 2800927 4188

Serial/Equipment No.: Adaptors used:

2791211

Item submitted by

Customer Name:

AECOM ASIA CO., LTD.

Address of Customer:

Request No .:

Date of receipt:

01-Sep-2017

Date of test:

09-Sep-2017

Reference equipment used in the calibration

Description:

Model:

Serial No.

Expiry Date:

Traceable to:

Multi function sound calibrator

B&K 4226 DS 360

2288444 33873

08-Sep-2018 25-Apr-2018

CIGISMEC CEPREI

Signal generator Signal generator

DS 360

61227

01-Apr-2018

CEPREL

Ambient conditions

Temperature:

21 ± 1 °C

Relative humidity: Air pressure:

50 ± 10 % 1010 ± 5 hPa

Test specifications

The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580; Part 1: 1997 and the lab calibration procedure SMTP004-CA-152

2. The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of +20%.

3. The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure responsess of the Sound Level Meter.

Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

Min/Feng Jun Qi

Actual Measurement data are documented on worksheets.

Approved Signatory:

Date:

09-Sep-2017

Company Chop:

Comments: The results reported by this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

© Soils & Materials Engineering Co., Ltd.

Form No.CARP152-1/Issue 1/Rev C/01/02/2007



香港黃竹坑道37號利達中心12樓 12/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. E-mail: smec@cigismec.com Website: www.cigismec.com

Tel: (852) 2873 6860 Fax: (852) 2555 7533





CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.:

17CA0901 01

Page

Electrical Tests

The electrical tests were performed using an equivalent capacitance substituted for the microphone. The results are given in below with test status and the estimated uncertainties. The "Pass" means the result of the test is inside the tolerances stated in the test specifications. The "-" means the result of test is outside these tolerances,

Test:	Subtest:	Status:	Expanded Uncertanity (dB)	Coverage Factor
Self-generated noise	A	Pass	0.3	
	С	Pass	1.0	2.1
	Lin	Pass	2.0	2.2
Linearity range for Leq	At reference range, Step 5 dB at 4 kHz	Pass	0.3	
	Reference SPL on all other ranges	Pass	0.3	
	2 dB below upper limit of each range	Pass	0.3	
	2 dB above lower limit of each range	Pass	0.3	
Linearity range for SPL	At reference range, Step 5 dB at 4 kHz	Pass	0.3	
Frequency weightings	A	Pass	0.3	
	C	Pass	0.3	
	Lin	Pass	0.3	
Time weightings	Single Burst Fast	Pass	0.3	
	Single Burst Slow	Pass	0.3	
Peak response	Single 100µs rectangular pulse	Pass	0.3	
R.M.S. accuracy	Crest factor of 3	Pass	0.3	
Time weighting I	Single burst 5 ms at 2000 Hz	Pass	0.3	
	Repeated at frequency of 100 Hz	Pass	0.3	
Time averaging	1 ms burst duty factor 1/103 at 4kHz	Pass	0.3	
	1 ms burst duty factor 1/104 at 4kHz	Pass	0.3	
Pulse range	Single burst 10 ms at 4 kHz	Pass	0.4	
Sound exposure level	Single burst 10 ms at 4 kHz	Pass	0.4	
Overload indication	SPL	Pass	0.3	
	Leq	Pass	0.4	

2, Acoustic tests

The complete sound level meter was calibrated on the reference range using a B&K 4226 acoustic calibrator with 1000Hz and SPL 94 dB. The sensitivity of the sound level meter was adjusted. The test result at 125 Hz and 8000 Hz are given in below with test status and the estimated uncertainties.

Test:	Subtest	Status	Expanded Uncertanity (dB)	Coverage Factor
Acoustic response	Weighting A at 125 Hz Weighting A at 8000 Hz	Pass Pass	0.3 0.5	

3, Response to associated sound calibrator

N/A

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated

Calibrated by:

Checked by:

Fung Chi Yip 09-Sep-2017

Date: 09-Sep-2017

calibrated on a schedule to maintain the required accuracy level.

Lai Sheng Jie

Date:

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are

© Soils & Materials Engineering Co., Ltd.

Form No CARP152-2/Issue 1/Rev C/01/02/2007



香港 黄 竹 坑 道 3 7 號 利 達 中 心 1 2 樓 12/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. E-mail: smec@cigismec.com Website: www.cigismec.com Tel: (852) 2873 6860 Fax: (852) 2555 7533



CERTIFICATE OF CALIBRATION

Certificate No.:

17CA0922 03-02

Page:

of

2

Item tested

Description:

Acoustical Calibrator (Class 1)

Manufacturer:

Rion Co., Ltd.

Type/Model No.:

NC-74

Serial/Equipment No.:

34246490 / N.004.10

Adaptors used:

_

Item submitted by

Curstomer:

AECOM ASIA CO LIMITED

Address of Customer: Request No.:

-

Date of receipt:

22-Sep-2017

Date of test:

28-Sep-2017

Reference equipment used in the calibration

Description:	Model:	Serial No.	Expiry Date:	Traceable to
Lab standard microphone	B&K 4180	2341427	11-Apr-2018	SCL
Preamplifier	B&K 2673	2743150	05-May-2018	CEPREI
Measuring amplifier	B&K 2610	2346941	03-May-2018	CEPREI
Signal generator	DS 360	61227	01-Apr-2018	CEPREI
Digital multi-meter	34401A	US36087050	25-Apr-2018	CEPREI
Audio analyzer	8903B	GB41300350	21-Apr-2018	CEPREI
Universal counter	53132A	MY40003662	22-Apr-2018	CEPREI

Ambient conditions

Temperature:

21 ± 1 °C

Relative humidity:

55 ± 10 %

Air pressure:

1000 ± 5 hPa

Test specifications

- The Sound Calibrator has been calibrated in accordance with the requirements as specified in IEC 60942 1997 Annex B
 and the lab calibration procedure SMTP004-CA-156.
- 2. The calibrator was tested with its axis vertical facing downwards at the specific frequency using insert voltage technique.
- 3. The results are rounded to the nearest 0.01 dB and 0.1 Hz and have not been corrected for variations from a reference pressure of 1013.25 hectoPascals as the maker's information indicates that the instrument is insensitive to pressure changes.

Test results

This is to certify that the sound calibrator conforms to the requirements of annex B of IEC 60942: 1997 for the conditions under which the test was performed. This does not imply that the sound calibrator meets IEC 60942 under any other conditions.

Details of the performed measurements are presented on page 2 of this certificate.

in/Feng Jun Qi

Approved Signatory:

Date:

28-Sep-2017

Company Chop:

Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

© Soils & Materials Engineering Co., Ltd.

Form No.CARP156-1/Issue 1/Rev.D/01/03/2007



香港 黄 竹 坑 道 3 7 號 利 達 中 心 1 2 樓 12/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. E-mail: smec@cigismec.com Website: www.cigismec.com Tel: (852) 2873 6860 Fax: (852) 2555 7533



CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.:

17CA0922 03-02

Page:

2

2

1, Measured Sound Pressure Level

The output Sound Pressure Level in the calibrator head was measured at the setting and frequency shown using a calibrated laboratory standard microphone and insert voltage technique. The results are given in below with the estimated uncertainties.

Frequency	Output Sound Pressure	Measured Output	Estimated Expanded Uncertainty dB
Shown	Level Setting	Sound Pressure Level	
Hz	dB	dB	
1000	94.00	94.07	0.10

2, Sound Pressure Level Stability - Short Term Fluctuations

The Short Term Fluctuations was determined by measuring the maximum and minimum of the fast weighted DC output of the B&K 2610 measuring amplifier over a 20 second time interval as required in the standard. The Short Term Fluctuation was found to be:

At 1000 Hz

STF = 0.011 dB

Estimated expanded uncertainty

0.005 dB

3, Actual Output Frequency

The determination of actual output frequency was made using a B&K 4180 microphone together with a B&K 2673 preamplifier connected to a B&K 2610 measuring amplifier. The AC output of the B&K 2610 was taken to an universal counter which was used to determine the frequency averaged over 20 second of operation as required by the standard. The actual output frequency at 1 KHz was:

At 1000 Hz

Actual Frequency = 1002.1 Hz

Estimated expanded uncertainty

0.1 Hz

Coverage factor k = 2.2

4, Total Noise and Distortion

For the Total Noise and Distortion measurement, the unfiltered AC output of the B&K 2610 measuring amplifier was connected to an Agilent Type 8903 B distortion analyser. The TND result at 1 KHz was:

At 1000 Hz

TND = 2.8 %

Estimated expanded uncertainty

0.7 %

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

Calibrated by:

End

Checked by:

Date:

Lai Sheng Jie 28-Sep-2017

Date:

Fung Chi Yip 28-Sep-2017

The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.

APPENDIX F EM&A MONITORING SCHEDULES

Contract No. HY/2012/06 Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange Impact Monitoring and Audit Schedule for August 2018

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			1-Aug	2-Aug	3-Aug	4-Aug
5-Aug		7-Aug	8-Aug	9-Aug	10-Aug	11-Aug
	1-hr TSP					1-hr TSP
	24-hr TSP					24-hr TSP
	Noise					
			Site Audit			
12-Aug	13-Aug	14-Aug	15-Aug	16-Aug		18-Aug
					1-hr TSP	
					24-hr TSP	
					Noise	
		Site Audit				
19-Aug	20-Aug	21-Aug	22-Aug	•	24-Aug	25-Aug
				1-hr TSP		
				24-hr TSP		
				Noise		
	Site Audit					
26-Aug	27-Aug	28-Aug		30-Aug	31-Aug	
			1-hr TSP			
			24-hr TSP			
			Noise			
		Site Audit				

Contract No. HY/2012/06 Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange Tentative Impact Monitoring and Audit Schedule for September 2018

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
						1-Sep
2-Sep	3-Sep	4-Sep	5-Sep	6-Sep	7-Sep	8-Sep
		1-hr TSP				
		24-hr TSP				
		Noise				
		Site Audit				
9-Sep	10-Sep	11-Sep	12-Sep	13-Sep	14-Sep	15-Sep
	1-hr TSP					1-hr TSP
	24-hr TSP					24-hr TSP
	Noise		2 12 A 112			
10.0	47.0	40.0	Site Audit	20.0	24.0	20.0
16-Sep	17-Sep	18-Sep	19-Sep	20-Sep	21-Sep	22-Sep
					1-hr TSP	
					24-hr TSP	
			Site Audit		Noise	
23-Sep	24-Sep	25-Sep	26-Sep	27-Sep	28-Sep	29-Sep
23-3ер	24-3ep	25-5ер	20-3ер	1-hr TSP	20-0ер	29-3 c p
				24-hr TSP		
				Noise		
			Site Audit	110100		
30-Sep			0110710011			
30 000						

The schedule is subject to change due to unforeseeable circumstances (e.g. adverse weather, etc)

APPENDIX G
IMPACT AIR QUALITY MONITORING
RESULTS AND THEIR GRAPHICAL
PRESENTATION

Appendix G Impact Air Quality Monitoring Results


24-hour TSP Monitoring Results at Station AM2 (Fanling Government Secondary School)

Date	Weather	Air	Atmospheric	Flow Rate	e (m³/min.)	Av. flow	Total vol.	Filter W	/eight (g)	Particulate	Elapse	e Time	Sampling	Conc.	Action Level	Limit Level
	Condition	Temp. (°C	Pressure(hPa)	Initial	Final	(m ³ /min)	(m ³)	Initial	Final	weight(g)	Initial	Final	Time(hrs.)	(µg/m³)	(µg/m ³)	(µg/m³)
6-Aug-18	Cloudy	30.2	1005.4	1.324	1.324	1.324	1906.6	2.6707	2.7133	0.0426	10626.02	10650.02	24.00	22.3	200.7	260
11-Aug-18	Rainy	27.0	998.7	1.324	1.324	1.324	1906.6	2.6242	2.6706	0.0464	10650.02	10674.02	24.00	24.3	200.7	260
17-Aug-18	Rainy	27.2	1000.2	1.324	1.324	1.324	1906.6	2.6755	2.7110	0.0355	10674.02	10698.02	24.00	18.6	200.7	260
23-Aug-18	Rainy	27.7	1001.7	1.324	1.324	1.324	1906.6	2.6326	2.7080	0.0754	10698.02	10722.02	24.00	39.5	200.7	260
29-Aug-18	Rainy	27.4	1002.5	1.324	1.324	1.324	1906.6	2.6521	2.6924	0.0403	10722.02	10746.02	24.00	21.1	200.7	260

 Average
 25.2

 Min
 18.6

 Max
 39.5



This Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsover, to any party that uses or relies on this drawing without AECOM's express written conson

CONTRACT NO. HY/2012/06

WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE

AECOM


Graphical Presentation of Impact 24-hour TSP Monitoring Results

Project No.: 60307376 Date: Sep-18 Appendix G

Appendix G Impact Air Quality Monitoring Results

1-hour TSP Monitoring Results at Station AM2 (Fanling Government Secondary School)

	Start	1st Hour	2nd Hour	3rd Hour	
	Time	Conc.	Conc.	Conc.	
Date	(hh:mm)	(µg/m³)	(µg/m³)	(µg/m³)	
6-Aug-18	11:25	66.2	69.8	71.1	
11-Aug-18	10:35	72.5	73.3	70.1	
17-Aug-18	14:02	67.3	65.4	66.1	
23-Aug-18	13:50	68.2	69.7	70.1	
29-Aug-18	11:20	68.6	70.3	68.1	
•			Average	69.1	
			Min	65.4	
			Max	73.3	



is Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third paries, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsover, to any party that uses or relies on this drawing without AECOM's express written consen

CONTRACT NO. HY/2012/06
WIDENING OF FANLING HIGHWAY

AECOM

- TAI HANG TO WO HOP SHEK INTERCHANGE

Project No.: 60307376 Date: Sep-18 Appendix G

APPENDIX H
METEOROLOGICAL DATA FOR THE
REPORTING MONTH





SEARCH Enter search keyword(s)

Home

About us

What's new

Back

Daily Extract of Meteorological Observations, August 2018 -Tai Po

HKO Side Lights Our Services			7	Year 2018	8 ▼ Month	8 ▼ Go				
			Air '	Гетрега	nture					
Visitors Figures		Mean	Absolute	1	Absolute	Mean Dew	Mean Relative	Total	Prevailing Wind	Mean Wind
Press releases	Day	Pressure (hPa)	Daily	Mean (deg.	Daily	Point	Humidity	Rainfall (mm)	Direction	Speed
Weather Note (Chinese)			Max (deg. C)	(C)	Min (deg. C)	(deg. C)	(%)	(11111)	(degrees)	(km/h)
Weather Warning	01	1005.0	33.7	29.8	27.6	25.2	77	***	***	***
Local Weather	02	1004.2	32.7#	29.7	26.0#	25.5	79	***	***	***
Observations	03	1003.9	31.8	29.4	27.7	25.3	79	***	***	***
Weather Forecast	04	1005.2	34.0	29.0	26.0	25.8	84	***	***	***
Weather Monitoring	05	1006.4	32.1	28.8	26.9	25.8	84	***	***	***
Imagery	06	1006.0	32.8	29.6	26.8	25.9	81	***	***	***
Computer Forecast	07	1005.1	32.9	29.3	27.0	25.3	80	***	***	***
Products	08	1005.0	32.8#	29.5	25.7#	25.4	79	***	***	***
MyObservatory	09	1003.0	31.9#	29.9	28.3#	25.4	77	***	***	***
Met on Map	10	1004.1	29.2	27.3	25.7	25.7	91	***	***	***
Tropical Cyclones	11	999.6	28.1#	27.1	25.7#	25.6	92	***	***	***
Aviation Weather	12	997.4	27.9#	26.6	25.2#	25.5	94	***	***	***
Services	13	997.4	30.9	28.6	26.5	25.6	84	***	***	***
Marine Meteorological	14	997.1	28.7#	27.2	26.1#	25.8	92	***	***	***
Services	15	1000.0	29.9#		26.1#		88	***	***	***
Weather Information for				27.6		25.5		***	***	***
Sports	16	1000.9	28.6	27.3	26.0	25.7	91	***	***	***
Weather Information for	17	1000.9	28.9	26.9	25.1	25.3	91		***	
Communities	18	1002.0	30.0	27.9	26.0	25.5	87	***		***
China Weather	19	1003.1	30.8	28.0	25.9	25.6	87	***	***	***
World Weather	20	1002.9	30.7	27.9	26.1	25.8	88	***	***	***
Climatological Information	21	1000.8	31.4	28.4	26.0	25.9	86	***	***	***
Services	22	1000.8	33.0#	28.3	24.5#	25.2	84	***	***	***
> Climate Watch	23	1002.3	32.3#	27.8	24.4#	25.2	86	***	***	***
> Climate Statistics	24	1002.2	33.1	29.0	24.9	25.5	82	***	***	***
> Climate Prediction	25	1000.4	34.6	30.6	28.4	23.8	68	***	***	***
> Climate Knowledge	26	1000.2	31.6#	27.9	25.2#	25.0	85	***	***	***
> Need More	27	1001.9	29.6#	26.7	24.9#	24.7	89	***	***	***
Information?	28	1003.0	28.0	25.9	25.1	24.9	94	***	***	***
> Global Climate	29	1003.4	27.6#	25.7	24.6#	25.1	96	***	***	***
Services	30	1006.2	29.0#	27.1	25.9#	25.3	90	***	***	***
> Other Useful Links	31	1010.0	28.8#	27.1	26.3#	25.4	91	***	***	***

*** unavailable

Rainfall measured in increment of 0.5 mm. Amount of < 0.5 mm cannot be detected

2003 | Important notices | Privacy policy

Last revision date: <17 May 2017>

Climate Forecast Climate Change

El Nino and La Nina

Earthquakes and

Astronomy, Space Weather and Geomagnetism

Time and Calendar





SEARCH Enter search keyword(s)

Home

About us

What's new

Back

Daily Extract of Meteorological Observations, August 2018 -Tai Mei Tuk

Year 2018 ▼ Month 8 ▼

HKO Side Lights
Our Services
Visitors Figures
Press releases
Weather Note (Chinese)
Weather Warning
Local Weather
Observations
Weather Forecast
Weather Monitoring
Imagery
Computer Forecast
Products
MyObservatory
Met on Map
Tropical Cyclones
Aviation Weather
Services
Marine Meteorological
Services
Weather Information for
Sports
Weather Information for
Communities
China Weather
World Weather
Climatological Information
Services
> Climate Watch
> Climate Statistics
> Climate Prediction
> Climate Knowledge
> Need More
Information?
> Global Climate
Services
> Other Useful Links

Climate Forecast

Climate Change El Nino and La Nina

Earthquakes and

Weather and Geomagnetism Time and Calendar

		Air Temperature			24	7.6		p '1'	Maan
Day	Mean Pressure (hPa)	Absolute Daily Max (deg. C)	Mean (deg. C)	Absolute Daily Min (deg. C)	Mean Dew Point (deg. C)	Mean Relative Humidity (%)	Total Rainfall (mm)	Prevailing Wind Direction (degrees)	Mean Wind Speed (km/h)
01	***	33.4	29.5	27.0	***	***	3.5	280	9.0
02	***	32.6#	29.5	26.6#	***	***	0.5	270	11.9
03	***	33.3	29.1	27.5	***	***	2.0	270	9.0
04	***	33.0	29.1	26.3	***	***	4.5	280	4.8
05	***	34.2	30.0	27.4	***	***	0.0	130	4.8
06	***	34.0	30.2	27.8	***	***	0.0	150	5.3
07	***	34.4	30.0	27.5	***	***	0.0	060	5.4
08	***	33.3#	29.5	25.8#	***	***	4.0	090	15.8
09	***	32.6#	29.3	26.5#	***	***	2.5	090	25.0
10	***	30.1	26.8	25.1	***	***	40.0	080	17.2
11	***	27.3	26.6	25.5	***	***	60.0	080	22.5
12	***	27.3	26.3	25.2	***	***	65.5	060	18.1
13	***	31.9#	28.4	26.4#	***	***	0.0	090	19.9
14	***	29.4#	27.0	25.9#	***	***	20.0	050	24.7
15	***	29.0	27.2	25.8	***	***	12.0	050	11.1
16	***	28.3	26.6	25.4	***	***	12.0	070	11.0
17	***	28.6	26.8	25.1	***	***	19.0	250	4.4
18	***	31.3#	28.0	26.0#	***	***	4.5	220	4.1
19	***	30.6#	27.9	25.8#	***	***	18.5	230	7.1
20	***	30.8	27.9	25.9	***	***	1.0	050	4.3
21	***	33.5#	28.5	25.8#	***	***	2.0	140	4.0
22	***	32.4#	27.8	23.2#	***	***	82.0	280	6.9
23	***	32.2	27.4	24.1	***	***	9.5	260	10.5
24	***	33.5	29.1	24.5	***	***	0.0	270	6.6
25	***	34.6	30.8	28.4	***	***	0.0	260	11.3
26	***	32.2#	28.5	26.1#	***	***	0.0	130	6.4
27	***	30.3#	26.7	24.5#	***	***	68.0	270	9.2
28	***	29.3#	25.8	24.3#	***	***	86.5	260	6.9
29	***	28.5	25.8	24.3	***	***	195.5	040	7.9
30	***	27.3#	26.2	25.5#	***	***	45.5	270	9.0
31	***	28.5	26.4	25.6	***	***	42.5	280	9.4

*** unavailable

data incomplete

Rainfall measured in increment of 0.5 mm. Amount of < 0.5 mm cannot be detected

Astronomy, Space 2003 | Important notices | Privacy policy Last revision date: <17 May 2017>

http://www.hko.gov.hk/cis/awsDailyExtract_e.htm?stn=PLC

APPENDIX I
IMPACT DAYTIME CONSTRUCTION NOISE
MONITORING RESULTS AND THEIR
GRAPHICAL PRESENTATION

Appendix I Impact Daytime Construction Noise Monitoring Results

Location : M2 (West Tai Wo - Free Field)

Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results


	Meas	ured Noise Lev	Limit Level,	Exceedance		
Date	Start Time	Leq*	L10*	L90*	dB(A)	(Y/N)
6-Aug-18	13:05	68.6	70.3	65.9	75	N
17-Aug-18	14:49	68.9	71.5	66.3	75	N
23-Aug-18	13:45	67.6	69.2	65.5	75	N
29-Aug-18	13:25	63.1	65.0	60.5	75	N
	Min	63.1	65.0	60.5		
	Max	68.9	71.5	66.3		
	Average	67.6	69.6	65.1		


Location: M3 (Fanling Government Secondary School- Façade)

Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results

	Meas	ured Noise Lev	Limit Level,	Exceedance		
Date	Start Time	Leq	L10	L90	dB(A)^	(Y/N)
6-Aug-18	14:15	63.7	65.5	61.4	70	N
17-Aug-18	15:50	65.8	67.1	63.2	70	N
23-Aug-18	14:02	63.9	65.5	61.8	70	N
29-Aug-18	14:40	68.3	69.8	65.5	70	N
	Min	63.7	65.5	61.4		
	Max	68.3	69.8	65.5		
	Average	65.8	67.4	63.3		

^{* +3}dB(A) Façade effect correction included ^ Limit Level of 70dB(A) applies to education institutes while 65dB(A) applies during school examination period.





Remark:

^ Limit Level of 70dB(A) applies to education institutes while 65dB(A) applies during school examination period. Examination period of Fanling Government Secondary School (M3) in this reporting period is 8 - 26 June 2018.

This Drawing has been prepared for the use of AEOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AEOM or as required by law. AEOM accepts no responsibility, and denies any liability whatover, to any party that uses or relies on this drawing without AEOM's express written consent.

CONTRACT NO. HY/2012/06

WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE

Graphical Presentation of Impact Daytime Construction Noise

Monitoring Results

Project No.: 60307376 Date: Sep-18

APPENDIX J EVENT ACTION PLAN

Appendix J – Event Action Plan

Event / Action Plan for Air Quality

Event		Action								
	ET Leader	IEC	ER	Contractor						
Action Level										
Exceedance for one sample	Identify source; Inform IEC and ER; Repeat measurement to confirm finding; Increase monitoring frequency to dailv.	Check monitoring data submitted by ET; Check Contractor's working method.	1. Notify Contractor.	Rectify any unacceptable practice; Amend working methods if appropriate.						
Exceedance for two or more consecutive samples	 Identify source; Inform IEC and ER; Repeat measurements to confirm findings; Increase monitoring frequency to daily; Discuss with IEC and Contractor on remedial actions required; If exceedance continues, arrange meeting with IEC and ER; If exceedance stops, cease additional monitoring. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ER on the effectiveness of the proposed remedial measures; Supervise Implementation of remedial measures. 	Confirm receipt of notification of failure in writing; Notify Contractor; Ensure remedial measures properly implemented.	Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Amend proposal if appropriate.						

Event / Action Plan for Air Quality


Event	Action								
Action Level	ET Leader	IEC	ER	Contractor					
Limit Level									
Exceedance for one sample	 Identify source; Inform IEC, ER, Contractor and EPD; Repeat measurement to confirm finding; Increase monitoring frequency to daily; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise ER on the effectiveness of the proposed remedial measures; Supervise implementation of remedial measures. 	 Confirm receipt of notification of exceedance in writing; Notify Contractor; Ensure remedial measures properly implemented. 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Amend proposal if appropriate. 					
Exceedance for two or more consecutive samples	 Notify IEC, ER, Contractor and EPD; Identify source; Repeat measurement to confirm findings; Increase frequency to daily; Analyse Contractor's working procedures to determine possible mitigation to be; Arrange meeting with IEC and ER to discuss the remedial actions to be taken; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; If exceedance stops, cease additional monitoring. 	 Discuss amongst ER, ET, and Contractor on the potential remedial actions; Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise ER accordingly; Supervise the implementation of remedial measures. 	notification of exceedance in writing; 2. Notify Contractor; 3. In consultation with the IEC, agree with the Contractor on the remedial measures to be	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Resubmit proposals if problem still not under control; Stop the relevant portion of works as determined by ER until the exceedance is abated. 					

Event / Action Plan for Noise Impact

Event	Action							
Limit Level	ET Leader	IEC	ER	Contractor				
Action Level	 Notify IEC and the Contractor. Carry out investigation. Report the results of investigation to IEC and the Contractor. Discuss with the Contractor and formulate remedial measures. Increase monitoring frequency to check mitigation effectiveness. 	Review with analysed results submitted by ET. Review the proposed remedial measures by the Contractor and advise ER accordingly. Supervise the implement of remedial measures.	 Confirm receipt of notification of failure in writing. Notify the Contractor. Require the Contractor to propose remedial measures for the analysed noise problem. Ensure remedial measures are properly implemented. 	Submit noise mitigation proposals to IEC. Implement noise mitigation proposals.				
Limit Level	 Notify, IEC, ER, EPD and the Contractor. Identify the source. Repeat measurement to confirm findings. Increase monitoring frequency. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented. Inform IEC, ER, and EPD the causes & actions taken for the exceedances. Assess effectiveness of the Contractor's remedial actions and keep IEC, EPD and ER informed of the results. If exceedance stops, cease additional monitoring. 		 Confirm receipt of notification of failure in writing. Notify the Contractor. Require the Contractor to propose remedial measures for the analysed noise problem. Ensure remedial measures are properly implemented. If exceedance continues, consider what activity of the work is responsible and instruct the Contractor to stop that activity of work until the exceedance is abated. 	 Take immediate action to avoid further exceedance. Submit proposals for remedial actions to IEC within 3 working days of notification. Implement the agreed proposals. Resubmit proposals if problem still not under control. Stop the relevant activity of works as determined by the ER until the exceedance is abated. 				

APPENDIX K SITE INSPECTION SUMMARIES

EM&A Environmental Inspection Record



BETWEEN TAI HANG AND WO HOP SHEK INTERCHANGE

AECOM

Site Inspection Summary

Inspection Information

Contract No.	HY/2012/06
Date:	8 August 2018
Time:	14:00
Inspection No.:	247

Non-compliance

Nil

Observations

Follow-up Observation(s)

- 1. Mud trails observed at NB43B have been removed. (Closed)
- 2. Chemical containers without secondary containment observed at NB43B have been removed. (Closed)
- 3. Stockpile of more than 20 bags of cement observed at NB50 has been covered entirely with impervious sheeting for dust suppression. (Closed)

New Observation(s)

Nil.


Reminder (s)

- 4. Inadequate watering for dry exposed active working area was observed at NB77. The Contractor was advised to spray the dry exposed area regularly for dust suppression.
- 5. Improper cover for exposed stockpile of dusty materials was observed at SA340. The Contractor was advised to cover the stockpile entirely with impervious sheeting for dust suppression.

Remarks

	Name	Signature	Date	
Prepared by	Sammi Lam	Sentu	8 August 2018	
Checked by	Y W Fung	1	8 August 2018	

EM&A Environmental Inspection Record



BETWEEN TAI HANG AND WO HOP SHEK INTERCHANGE

Site Inspection Summary

Inspection Information

Contract No.	HY/2012/06
Date:	14 August 2018
Time:	14:00
Inspection No.:	248

Non-compliance

Nil

Observations

Follow-up Observation(s)

- 1. Watering for dry exposed active working area at NB77 has been provided for dust suppression. (Closed)
- 2. Exposed stockpile of dusty materials observed at SA340 has been covered entirely with impervious sheeting for dust suppression. (Closed)

New Observation(s)

Nil.

Reminder (s)

- 3. The Contractor was reminded to remove the stagnant water at NB62 and treat the wastewater properly before discharge.
- 4. The Contractor was reminded to ensure the channel directing the runoff from the wheel washing facility to sedimentation tank without overflow at NB64.

Remarks

	Name	Signature	Date
Prepared by	Sammi Lam	Cuito	14 August 2018
Checked by	Y W Fung	1	14 August 2018



EM&A Environmental Inspection Record WIDENING OF TOLO HIGHWAY (STAGE 2) BETWEEN TAI HANG AND WO HOP SHEK INTERCHANGE

Site Inspection Summary

Inspection Information

Contract No.	HY/2012/06
Date:	20 August 2018
Time:	14:00
Inspection No.:	249

Non-compliance

Nil

Observations

Follow-up Observation(s)

- 1. The stagnant water observed at NB62 has been removed. (Closed)
- The channel directing the runoff from the wheel washing facility to sedimentation tank at NB64 is cleared regularly to prevent blockage. (Closed)

New Observation(s)

Nil.


Reminder (s)

3. The Contractor was reminded to remove the stagnant water at Ho Ka Yuen Footbridge or apply larvicidal oil to prevent mosquito breeding.

Remarks

***	Name	Signature	Date
Prepared by	Sammi Lam	Cerso	20 August 2018
Checked by	Y W Fung	8 1	20 August 2018

EM&A Environmental Inspection Record





Site Inspection Summary

Inspection Information

Contract No.	HY/2012/06
Date:	28 August 2018
Time:	14:00
Inspection No.:	250

Non-compliance

Nil

Observations

Follow-up Observation(s)

1. The stagnant water observed at Ho Ka Yuen Footbridge has been removed or larvicidal oil has been applied to prevent mosquito breeding. (Closed)

New Observation(s)

- 2. Muddy water was observed outside the vehicle exit at NB43B. The Contractor was advised to remove the muddy water leaked and ensure the perimeter channel collecting surface water effectively without overflow.
- 3. A generator without NRMM label was observed at NB43B. The Contractor was advised to affix valid NRMM labels to all required equipment before operation.

Reminder (s)

Nil.

Remarks

	Name	Signature	Date
Prepared by	Sammi Lam	Cantu	28 August 2018
Checked by	Y W Fung	1	28 August 2018

APPENDIX L
STATISTICS ON COMPLAINTS,
NOTIFICATION OF SUMMONS AND
SUCCESSFUL PROSECUTIONS

Appendix L Statistics on Complaints, Notifications of Summons and Successful Prosecutions

Contract No. HY/2012/06 – Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange

	Date Received	Subject	Status	Total no. followed up by the ET this month	Total no. followed up by the ET since project commencement
Environmental	19 December 2013	EPD referred a complaint from Lot no. 116 of Fui Sha Wai at Tai Hang of Tai Po which is concerned about the construction noise and diesel-like smell generated from construction activities nearby which caused nuisance and health problems on 19 December 2013 morning.	Closed	0	0
complaints	24 February 2014	EPD referred an air-and-odour complaint on 24 February 2014. The complainant complained about the construction site located near the bus stop in Fui Sha Wai, Tai Hang, Tai Wo Service Road West. When construction works were carried out, odour, white smoke and dust were generated. The complainant asked for follow-up actions.	Closed	0	8

	Date Received	Subject	Status	Total no. followed up by the ET this month	Total no. followed up by the ET since project commencement
		EPD referred an air complaint on 24 October 2014.			
		A resident complained against the excavation works of Tai Wo			
	00 0 atalaa	Service Road West between Nam Wah Po & Tai Hang Tsuen, which			
	23 October 2014	have piled up high stockpiles, causing serious dust nuisance to his house.	Closed		
		The resident also complained that the stockpiles have not been			
		covered and watered properly. He now requires the EPD to follow up.			
		The location of complaint is near Lamppost Location EB5717.			
		EPD referred a water complaint on 31 December 2014.			
	31	The complainant complained about the muddy river outside Tai Hang			
	December	Village Office on 29 December 2014. It was suspected that the muddy	Closed		
	2014	water was discharged from the construction works of the Project.			
		He required the EPD to follow up.			
		EPD referred a water complaint on 25 March 2015.			
	25 March 2015	The complainant complained about the generation of the smell of			
		gasoline from the Widening of Fanling Highway construction site on			
		Tai Wo Service Road West, causing serious nuisance to nearby	Closed		
		houses.			
		The situation has continued for a few weeks and she asked the EPD			
		to follow up as soon as possible.			

Date Received	Subject	Status	Total no. followed up by the ET this month	Total no. followed up by the ET since project commencement
5 January 2017 (Referred by the Contractor on 13 January 2017)	A complaint was received by the 1823 enquiry and complaint hotline on 5 January 2017. The complaint was referred to the Environmental Team by the Contractor on 13 January 2017. The complainant complained against the dust emission generated by the Widening of Fanling Highway construction site on Tai Wo Service Road West near Tai Hang Village. The complainant also complained that Highway Department did not conduct road surface cleansing, which affects residents' health. He/she now requires the Highway Department to follow up.	Closed		
22 May 2017 (Referred by the Contractor on 23 May 2017)	A complaint was received by the 1823 enquiry and complaint hotline on 22 May 2017. The complaint was referred to the Environmental Team by the Contractor on 23 May 2017. A complainant complained that construction noise was caused by the erection of noise barrier on Tai Wo Service Road West near Tai Hang Village on Sunday(s). The complainant concerned about if any Construction Noise Permit is issued by the Environmental Protection Department.	Closed		

	Date Received	Subject	Status	Total no. followed up by the ET this month	Total no. followed up by the ET since project commencement
	25 February 2018 (Referred by the Contractor on 1 March 2018)	The 1823 enquiry and complaint hotline received a complaint on 25 February 2018. The complaint was referred to the Environmental Team by the Contractor on 1 March 2018. A complainant complained that noise nuisance was caused continuously by road construction works at Fanling Highway near Tai Hang Village during 01:30 to 04:00 on 25 February 2018. The complainant concerned that the nuisance affects residence and asked for follow-up action from the related department.			
Notification of summons	-	-	-	0	0
Successful Prosecutions	-	-	-	0	0

Contract No. 02/HY/2015 – Provision of Bus-Bus Interchange on Fanling Highway Kowloon Bound

	Date Received	Subject	Status	Total no. followed up by the ET this month	Total no. followed up by the ET since project commencement
Environmental complaints	-	-	-	0	0
Notification of summons	-	-	-	0	0
Successful Prosecutions	-	-	-	0	0