

Environmental Protection Department

Contract No. HY/2012/06

Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange

Monthly EM&A Report for January 2014

[02/2014]

, Signature	Name	
Joanne.	Joanne Ko	Prepared & Checked:
	YW Fung	Reviewed & Approved:
_	YW Fung	Reviewed & Approved:

Version:	Rev. 0	Date:	14 February 2014
VCISIOII.	TCV. O	Date.	14 1 Coldary 201-

Disclaimer

This report is prepared for Environmental Protection Department and is given for its sole benefit in relation to and pursuant to Contract No. HY/2012/06 and may not be disclosed to, quoted to or relied upon by any person other than Environmental Protection Department without our prior written consent. No person (other than Environmental Protection Department) into whose possession a copy of this report comes may rely on this report without our express written consent and Environmental Protection Department may not rely on it for any purpose other than as described above.

AECOM Asia Co. Ltd.

15/F, Grand Central Plaza, Tower 1, 138 Shatin Rural Committee Road, Shatin, NT, Hong Kong Tel: (852) 3922 9000 Fax: (852) 2317 7609 www.aecom.com



Our ref AFK/TK/jn/bw/T329380/22.05/L-0012

т 2828 5919

terence.kong@mottmac.com.hk

Your ref

Hyder-Arup-Black & Veatch Joint Venture c/o Hyder Consulting Limited 47/F Hopewell Centre 183 Queen's Road East Wanchai, Hong Kong

Dear Sir.

12 February 2014 By Fax (2805 5028) & Post

Attn: Mr. James Penny

EM&A for Widening of Tolo Highway/Fanling Highway between Island House Interchange and Fanling Stage 2 (between Tai Hang to Wo Hop Shek Interchange)

Environmental Permit No. EP-324/2008/A

Condition 3.3 – Submission of Monthly EM&A Report – January 2014 for the portion of Stage 2 works under Contract No. HY/2012/06

We refer to the revised Monthly EM&A Report – January 2014 received on 10 and 12 February 2014 submitted by ET via email. Pursuant to EP Condition 3.3, I hereby verify the Monthly EM&A Report – January 2014 (Rev. 0) for the portion of works under Stage 2 of the captioned Project which is managed under Contract No. HY/2012/06.

Yours faithfully for MOTT MACDONALD HONG KONG LIMITED

Terence Kong

Independent Environmental Checker

c.c. HyD – Mr. Chung Lok Chin (Fax: 2714 5198) / Ms. Jackei Yin (Fax: 2761 4864) AECOM – Mr. Y W Fung (Fax:2891 0305)

TABLE OF CONTENTS

			Page
EXE	CUT	IVE SUMMARY	3
1	INTF	RODUCTION	5
	1.1 1.2 1.3 1.4 1.5	Background Scope of Report Project Organization Summary of Construction Works Summary of EM&A Programme Requirements	5 6 6 7
2	AIR	QUALITY MONITORING	8
	2.1 2.2 2.3 2.4 2.5 2.6 2.7	Monitoring Requirements Monitoring Equipment Monitoring Locations Monitoring Parameters, Frequency and Duration Monitoring Methodology Monitoring Schedule for the Reporting Month Results and Observations	8 8 8 9 10 11
3	NOIS	SE MONITORING	12
	3.1 3.2 3.3 3.4 3.5 3.6 3.7	Monitoring Requirements Monitoring Equipment Monitoring Locations Monitoring Parameters, Frequency and Duration Monitoring Methodology Monitoring Schedule for the Reporting Month Monitoring Results	12 12 12 12 13 13
4	ENV	TRONMENTAL SITE INSPECTION AND AUDIT	15
	4.1 4.2 4.3 4.4 4.5 4.6	Site Inspection Advice on the Solid and Liquid Waste Management Status Environmental Licenses and Permits Implementation Status of Environmental Mitigation Measures Summary of Exceedances of the Environmental Quality Performance Limit Summary of Complaints, Notification of Summons and Successful Prosecutions	15 15 16 17 17
5	FUT	URE KEY ISSUES	18
	5.1 5.2 5.3	Construction Programme for the Coming Months Key Issues for the Coming Month Monitoring Schedule for the Coming Month	18 18 18
6	CON	ICLUSIONS AND RECOMMENDATIONS	19
	6.1 6.2	Conclusions Recommendations	19 19

List of Tables

Contact Information of Key Personnel
Air Quality Monitoring Equipment
Locations of Impact Air Quality Monitoring Station
Air Quality Monitoring Parameters, Frequency and Duration
Summary of 1-hour TSP Monitoring Results in the Reporting Period
Summary of 24-hour TSP Monitoring Results in the Reporting Period
Noise Monitoring Equipment
Locations of Impact Noise Monitoring Stations
Noise Monitoring Parameters, Frequency and Duration
Summary of Construction Noise Monitoring Results in the Reporting Period
Summary of Waste Flow Table
Summary of Environmental Licensing and Permit Status

Figures

Figure 1.1	General Project Layout Plan
Figure 1.2a-b	Locations of Monitoring Station
Figure 4.1	Environmental Complaint Handling Procedures

List of Appendices

Appendix A	Project Organization Structure
Appendix B	Construction Programme
Appendix C	Implementation Schedule of Environmental Mitigation Measures (EMIS)
Appendix D	Summary of Action and Limit Levels
Appendix E	Calibration Certificates of Monitoring Equipments
Appendix F	EM&A Monitoring Schedules
Appendix G	Impact Air Quality Monitoring Results and their Graphical Presentation
Appendix H	Meteorological Data for the Reporting Month
Appendix I	Impact Daytime Construction Noise Monitoring Results and their Graphical Presentation
Appendix J	Event Action Plan
Appendix K	Site Inspection Summaries
Appendix L	Statistics on Complaints, Notifications of Summons and Successful Prosecutions

EXECUTIVE SUMMARY

The proposed widening of Tolo Highway and Fanling Highway between Island House Interchange and Fanling (the Project) is a Designated Project under the Environmental Impact Assessment Ordinance (Cap. 499) (EIAO). An Environmental Impact Assessment (EIA) Report (the approved EIA Report) together with an Environmental Monitoring and Audit (EM&A) Manual (the approved EM&A Manual) were completed and approved under the EIAO on 14 July 2000 (Register Number: EIA-043/2000).

The objective of the Project "Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling" is to widen Tolo Highway and Fanling Highway to dual 4-lane carriageway in order to alleviate the current traffic congestion problems and to cope with the increasing transport demands to and from the urban areas and also cross boundary traffic.

The construction works for this Project will be delivered in 2 stages i.e. Stage 1 (between Island House Interchange and Tai Hang) and Stage 2 (between Tai Hang and Wo Hop Shek Interchange). Stage 2 would be implemented under two works contracts. Contract No. HY2012/06 "Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange" and the entrusted portion to CEDD under Contract No. CV/2012/09 "Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works – Contract 3". This report focuses on Contract No. HY2012/06 "Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange" in Stage 2 of the Project only.

The construction phase of the Contract under the EP and the Environmental Monitoring and Audit (EM&A) programme of the contract commenced on 21 November 2013. The impact environmental monitoring and audit includes air quality and noise monitoring.

This report documents the findings of EM&A works conducted in the period between 1 and 31 January 2014. As informed by the Contractor, construction activities in the reporting period were:-

- Site clearance;
- Ground investigation;
- Tree felling and transplantation; and
- Erection of hoarding.

Reporting Change

There was no reporting change required in the reporting month.

Breaches of Action and Limit Levels for Air Quality

No exceedance of Action and Limit Level was recorded for 1-hour and 24-hour TSP monitoring in the reporting month.

Breaches of Action and Limit Levels for Noise

No Action Level exceedance of construction noise was recorded in the reporting month, since no noise complaints related to 0700 – 1900 hours on normal weekdays was received and followed by Environmental Team in the reporting month.

No Limit Level exceedance of construction noise was recorded in the reporting month.

Complaint, Notification of Summons and Successful Prosecution

No complaint, notification of summons and successful prosecution was received in the reporting month.

Future Key Issues

Key issues to be considered in the coming month include:

- Properly store and label oils and chemicals on site;
- Chemical, chemical waste and waste management;
- Collection of construction waste should be carried out regularly;
- Properly maintain all drainage facilities and wheel washing facilities on site;
- Exposed slopes should be covered up properly if no temporary work will be conducted;
- Quieter powered mechanical equipment should be used;
- Suppress dust generated from excavation activities and haul road traffic; and
- Tree protective measures for all retained trees should be well maintained.

1 INTRODUCTION

1.1 Background

- 1.1.1. Tolo Highway and Fanling Highway are the expressways in the North East New Territories (NENT) connecting Sha Tin, Tai Po and Fanling. These highways form a vital part of the strategic Route 9, which links Hong Kong Island to the boundary at Shenzhen. At present, this section of Route 9 is a dual 3-lane carriageway. However, at several major interchanges along this section of Route 9, the highway is a dual-2 lane carriageway only. Severe congestion is a frequent occurrence during the peak periods, particularly in the Kowloon-bound direction.
- 1.1.2. The objective of the Project "Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling" is to widen Tolo Highway and Fanling Highway to dual 4-lane carriageway in order to alleviate the current traffic congestion problems and to cope with the increasing transport demands to and from the urban areas and also cross boundary traffic.
- 1.1.3. The Project is a designated project and is governed by an Environmental Permit (EP-324/2008)(EP) issued by EPD on 23 December 2008. Subsequently, EPD issued a Variation of Environmental Permit (EP-324/2008/A) (VEP) on 31 January 2012.
- 1.1.4. The scope of the Project comprises mainly:-
 - (i) Widening of a 5.7 km section of Tolo Highway and 3.0 km section of Fanling Highway between Island House Interchange and Wo Hop Shek Interchange from the existing dual 3-lane to dual 4-lane, including construction of new vehicular bridges;
 - (ii) Widening of interchange sections at Island House Interchange, Tai Po North Interchange, and Lam Kam Road Interchange from dual 2-lane to dual 3-lane, except Sha Tin bound carriageway at Tai Po North Interchange, which is widened from 3-lane to 4-lane, including realignment of various slip roads:
 - (iii) Modification and reconstruction of highways, vehicular bridges, underpasses and footbridges.
- 1.1.5. The construction works for this Project will be delivered in 2 stages i.e. Stage 1 (between Island House Interchange and Tai Hang) and Stage 2 (between Tai Hang and Wo Hop Shek Interchange). Stage 2 would be implemented under two works contracts. Contract No. HY/2012/06 "Widening of Fanling Highway Tai Hang to Wo Hop Shek Interchange" and the entrusted portion to CEDD under Contract No. CV/2012/09 "Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works Contract 3". This report focuses on Contract No. HY2012/06 "Widening of Fanling Highway Tai Hang to Wo Hop Shek Interchange" in Stage 2 of the Project only.
- 1.1.6. Hyder-Arup-Black and Veatch Joint Venture (HABVJV) are appointed by Highways Department (HyD) as the consultants for the design and construction assignment for the Tolo project under Agreement No. CE 58/2000 Supplementary Agreement No. 3 (SA3) (i.e. the Engineer for the Contract).
- 1.1.7. China State Construction Engineering (Hong Kong) Ltd. (CSHK) was commissioned as the Contractor of the Contract.
- 1.1.8. AECOM Asia Co. Ltd. was commissioned by China State Construction Engineering (Hong Kong) Limited as the Environmental Team (ET) to undertake the Environmental Monitoring and Audit (EM&A) works for the Contract and Mott MacDonald Hong Kong Ltd. acts as the Independent Environmental Checker (IEC) for the Contract.
- 1.1.9. The construction phase of the Contract under the EP commenced on 21 November 2013.
- 1.1.10. According to the updated EM&A Manual of Stage 2 of the Project, there is a need of an EM&A programme including air quality and noise monitoring. The EM&A programme for Stage 2 of the Project commenced on 21 November 2013.

1.2 Scope of Report

1.2.1 This is the third monthly EM&A Report under the Contract No. HY/2012/06 "Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange. This report presents a summary of the environmental monitoring and audit works, list of activities and mitigation measures proposed by the ET for the Contract in January 2014.

1.3 Project Organization

1.3.1 The project organization structure is shown in Appendix A. The key personnel contact names and numbers are summarized in Table 1.1.

Table 1.1 Contact Information of Key Personnel

Party	Position	Name	Telephone	Fax
ER (Hyder-Arup-Black & Veatch Joint Venture)	Chief Resident Engineer	Edwin Chung	6115 0818	2638 0950
IEC (Mott MacDonald Hong Kong Limited)	Independent Environmental Checker	Terence Kong	2828 5919	2827 1823
Contractor	Site Agent	Edward Ho	9183 3827	2672 2501
(China State Construction	Environmental	Michael Tsang	9277 4956	2672 2501
Engineering (Hong Kong) Limited)	Officer	C C Chow	9679 6315	2672 2501
ET (AECOM Asia Company Limited)	ET Leader	Y W Fung	3922 9393	3922 9797

1.4 Summary of Construction Works

- 1.4.1 The construction phase for the Contract under the EP commenced on 21 November 2013.
- 1.4.2 Details of the construction works carried out by the Contractor in this reporting period are listed below:-
 - Site clearance;
 - Ground investigation;
 - Tree felling and transplantation; and
 - Erection of hoarding.
- 1.4.3 The Construction Programme is shown in Appendix B.
- 1.4.4 The general layout plan of the Project site showing the contract areas is shown in Figure 1.1.
- 1.4.5 The environmental mitigation measures implementation schedule are presented in Appendix C.

1.5 Summary of EM&A Programme Requirements

- 1.5.1 The EM&A programme required environmental monitoring for air quality, noise and environmental site inspections for air quality, water quality, noise, waste management, ecology, and landscape and visual impact. The EM&A requirements for each parameter described in the following sections include:-
 - All monitoring parameters;
 - Monitoring schedules for the reporting month and forthcoming months;
 - Action and Limit levels for all environmental parameters;
 - Event / Action Plan;
 - Environmental mitigation measures, as recommended in the Project EIA study final report; and
 - Environmental requirement in contract documents.

2 AIR QUALITY MONITORING

2.1 Monitoring Requirements

2.1.1 In accordance with the updated EM&A Manual, baseline 1-hour and 24-hour TSP levels at one air quality monitoring station was established. Impact 1-hour TSP monitoring was conducted for at least three times every 6 days, while impact 24-hour TSP monitoring was carried out for at least once every 6 days. The Action and Limit level of the air quality monitoring is provided in Appendix D.

2.2 Monitoring Equipment

2.2.1 24-hour TSP air quality monitoring was performed using High Volume Sampler (HVS) located at each designated monitoring station. The HVS meets all the requirements of the updated EM&A Manual. Portable direct reading dust meters were used to carry out the 1-hour TSP monitoring. Brand and model of the equipment is given in Table 2.1.

Table 2.1 Air Quality Monitoring Equipment

Equipment	Brand and Model
Portable direct reading dust meter (1-hour TSP)	Sibata Digital Dust Monitor (Model No. LD-3 and LD-3B)
High Volume Sampler (24-hour TSP)	Tisch Total Suspended Particulate Mass Flow Controlled High Volume Air Sampler (Model No. TE-5170)

2.3 Monitoring Locations

2.3.1 The monitoring station was set up at the proposed location in accordance with updated EM&A Manual. Table 2.2 describes details of the monitoring station. The locations are shown in Figure 1.2a.

Table 2.2 Locations of Impact Air Quality Monitoring Station

Location	Monitoring Station
AM2 (SR2)	Fanling Government Secondary School

2.4 Monitoring Parameters, Frequency and Duration

2.4.1 Table 2.3 summarizes the monitoring parameters, frequency and duration of impact TSP monitoring.

Table 2.3 Air Quality Monitoring Parameters, Frequency and Duration

Parameter	Frequency and Duration
24-hour TSP	Once every 6 days
1-hour TSP	3 times every 6 days while the highest dust impact was expected

2.5 Monitoring Methodology

2.5.1 24-hour TSP Monitoring

- (a) The HVS was installed in the vicinity of the air sensitive receivers. The following criteria were considered in the installation of the HVS.
 - (i) A horizontal platform with appropriate support to secure the sampler against gusty wind was provided.
 - (ii) The distance between the HVS and any obstacles, such as buildings, was at least twice the height that the obstacle protrudes above the HVS.
 - (iii) A minimum of 2 meters separation from walls, parapets and penthouse for rooftop sampler.
 - (iv) A minimum of 2 meters separation from any supporting structure, measured horizontally.
 - (v) No furnace or incinerator flues nearby.
 - (vi) Airflow around the sampler was unrestricted.
 - (vii) Permission was obtained to set up the samplers and access to the monitoring stations.
 - (viii) A secured supply of electricity was obtained to operate the samplers.
 - (ix) The sampler was located more than 20 meters from any dripline.
 - (x) Any wire fence and gate, required to protect the sampler, did not obstruct the monitoring process.
 - (xi) Flow control accuracy was kept within ±2.5% deviation over 24-hour sampling period.

(b) Preparation of Filter Papers

- (i) Glass fibre filters, G810 were labelled and sufficient filters that were clean and without pinholes were selected.
- (ii) All filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than ±3 °C; the relative humidity (RH) was < 50% and not variable by more than ±5%. A convenient working RH was 40%.
- (iii) All filter papers were prepared and analysed by ALS Technichem (HK) Pty Ltd., which is a HOKLAS accredited laboratory and has comprehensive quality assurance and quality control programmes.

(c) Field Monitoring

- (i) The power supply was checked to ensure the HVS works properly.
- (ii) The filter holder and the area surrounding the filter were cleaned.
- (iii) The filter holder was removed by loosening the four bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully.
- (iv) The filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter.
- (v) The swing bolts were fastened to hold the filter holder down to the frame. The pressure applied was sufficient to avoid air leakage at the edges.
- (vi) Then the shelter lid was closed and was secured with the aluminum strip.
- (vii) The HVS was warmed-up for about 5 minutes to establish run-temperature conditions.
- (viii) A new flow rate record sheet was set into the flow recorder.
- (ix) On site temperature and atmospheric pressure readings were taken and the flow rate of the HVS was checked and adjusted at around 1.1 m³/min, and complied with the range specified in the updated EM&A Manual (i.e. 0.6-1.7 m³/min).
- (x) The programmable digital timer was set for a sampling period of 24 hrs, and the starting time, weather condition and the filter number were recorded.
- (xi) The initial elapsed time was recorded.
- (xii) At the end of sampling, on site temperature and atmospheric pressure readings were taken and the final flow rate of the HVS was checked and recorded.
- (xiii) The final elapsed time was recorded.

- (xiv) The sampled filter was removed carefully and folded in half length so that only surfaces with collected particulate matter were in contact.
- (xv) It was then placed in a clean plastic envelope and sealed.
- (xvi) All monitoring information was recorded on a standard data sheet.
- (xvii) Filters were then sent to ALS Technichem (HK) Pty Ltd. for analysis.

(d) Maintenance and Calibration

- (i) The HVS and its accessories were maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply.
- (ii) 5-point calibration of the HVS was conducted using TE-5025A Calibration Kit prior to the commencement of baseline monitoring. Bi-monthly 5-point calibration of the HVS will be carried out during impact monitoring.
- (iii) Calibration certificate of the HVSs are provided in Appendix E.

2.5.2 1-hour TSP Monitoring

(a) Measuring Procedures

The measuring procedures of the 1-hour dust meter were in accordance with the Manufacturer's Instruction Manual as follows:-

- (i) Turn the power on.
- (ii) Close the air collecting opening cover.
- (iii) Push the "TIME SETTING" switch to [BG].
- (iv) Push "START/STOP" switch to perform background measurement for 6 seconds.
- (v) Turn the knob at SENSI ADJ position to insert the light scattering plate.
- (vi) Leave the equipment for 1 minute upon "SPAN CHECK" is indicated in the display.
- (vii) Push "START/STOP" switch to perform automatic sensitivity adjustment. This measurement takes 1 minute.
- (viii) Pull out the knob and return it to MEASURE position.
- (ix) Push the "TIME SETTING" switch the time set in the display to 3 hours.
- (x) Lower down the air collection opening cover.
- (xi) Push "START/STOP" switch to start measurement.

(b) Maintenance and Calibration

- (i) The 1-hour TSP meter was calibrated at 1-year intervals against a continuous particulate TEOM Monitor, Series 1400ab. Calibration certificates of the Laser Dust Monitors are provided in Appendix E.
- (ii) 1-hour validation checking of the TSP meter against HVS is carried out yearly at the air quality monitoring locations.

2.6 Monitoring Schedule for the Reporting Month

2.6.1 The schedule for environmental monitoring in January 2014 is provided in Appendix F.

2.7 Results and Observations

2.7.1 The monitoring results for 1-hour TSP and 24-hour TSP are summarized in Table 2.4 and 2.5 respectively. Detailed impact air quality monitoring results are presented in Appendix G.

Table 2.4 Summary of 1-hour TSP Monitoring Results in the Reporting Period

Location	Average (μg/m³)	Range (μg/m³)	Action Level (μg/m³)	Limit Level (μg/m³)
AM2 (Fanling Government Secondary School)	80.5	75.9 – 88.6	317.8	500

Table 2.5 Summary of 24-hour TSP Monitoring Results in the Reporting Period

Location	Average (μg/m³)	Range (μg/m³)	Action Level (μg/m³)	Limit Level (μg/m³)
AM2 (Fanling Government Secondary School)	88.8	50.3 – 123.0	200.7	260

- 2.7.2 The major dust source during the monitoring mainly from nearby traffic emission.
- 2.7.3 All 1-hour and 24-hour TSP results were below the Action and Limit Level at all monitoring locations in the reporting month.
- 2.7.4 The event action plan is annexed in Appendix J.
- 2.7.5 Weather information including wind speed and wind direction is annexed in Appendix H. The information was obtained from the Hong Kong Observatory Tai Po and Tai Mei Tuk Automatic Weather Stations.

3 NOISE MONITORING

3.1 Monitoring Requirements

3.1.1 In accordance with the EM&A Manual, impact noise monitoring was conducted for at least once per week during the construction phase of the Contract. The Action and Limit level of the noise monitoring is provided in Appendix D.

3.2 Monitoring Equipment

3.2.1 Noise monitoring was performed using sound level meter at each designated monitoring station. The sound level meters deployed comply with the International Electrotechnical Commission Publications (IEC) 651:1979 (Type 1) and 804:1985 (Type 1) specifications. Acoustic calibrator was deployed to check the sound level meters at a known sound pressure level. Brand and model of the equipment is given in Table 3.1.

Table 3.1 Noise Monitoring Equipment

Equipment	Brand and Model
Integrated Sound Level Meter	Rion NL-31; B&K 2238; B&K 2250L
Acoustic Calibrator	Rion NC-73

3.3 Monitoring Locations

3.3.1 Monitoring stations M2 and M3 were set up at the proposed locations in accordance with updated EM&A Manual. Figure 1.2a-b shows the locations of the monitoring stations. Table 3.2 describes the details of the monitoring stations.

Table 3.2 Locations of Impact Noise Monitoring Stations

Monitoring Station	Location	Description
M2	West Tai Wo	1.2m from the ground floor free-field of the Residential
M3	Fanling Government Secondary School	1m from the exterior of the roof top façade of the school

3.4 Monitoring Parameters, Frequency and Duration

3.4.1 Table 3.3 summarizes the monitoring parameters, frequency and duration of impact noise monitoring.

Table 3.3 Noise Monitoring Parameters, Frequency and Duration

Parameter	Frequency and Duration
30-mins measurement at each monitoring station between 0700 and 1900 on normal weekdays. L_{eq} , L_{10} and L_{90} would be recorded.	At least once per week

3.5 Monitoring Methodology

3.5.1 Monitoring Procedure

- (a) Façade measurement was made at monitoring station M3, while free-field measurement was made at monitoring station M2.
- (b) The sound level meter was set on a tripod at a height of 1.2 m above the ground for free-field measurements at monitoring station M2.
- (c) The battery condition was checked to ensure the correct functioning of the meter.
- (d) Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:-
 - (i) frequency weighting: A
 - (ii) time weighting: Fast
 - (iii) time measurement: $L_{eq(30\text{-minutes})}$ during non-restricted hours i.e. 07:00-1900 on normal weekdays; $L_{eq(5\text{-minutes})}$ during restricted hours i.e. 19:00-23:00 and 23:00-07:00 of normal weekdays, whole day of Sundays and Public Holidays
- (e) Prior to and after each noise measurement, the meter was calibrated using the acoustic calibrator for 94dB(A) at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1 dB(A), the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- (f) During the monitoring period, the L_{eq}, L₁₀ and L₉₀ were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- (g) Noise measurement was paused during periods of high intrusive noise (e.g. dog barking, helicopter noise) if possible. Observations were recorded when intrusive noise was unavoidable.
- (h) Noise monitoring was cancelled in the presence of fog, rain, wind with a steady speed exceeding 5m/s, or wind with gusts exceeding 10m/s.

3.5.2 Maintenance and Calibration

- (a) The microphone head of the sound level meter was cleaned with soft cloth at regular intervals.
- (b) The meter and calibrator were sent to the supplier or HOKLAS laboratory to check and calibrate at yearly intervals.
- (c) Calibration certificates of the sound level meters and acoustic calibrators are provided in Appendix E.

3.6 Monitoring Schedule for the Reporting Month

3.6.1 The schedule for environmental monitoring in January 2014 is provided in Appendix F.

3.7 Monitoring Results

3.7.1 The monitoring results for construction noise are summarized in Table 3.4 and the monitoring data is provided in Appendix I.

Table 3.4 Summary of Construction Noise Monitoring Results in the Reporting Period

	Average, dB(A),	Range, dB(A),	Limit Level, dB(A),
	L _{eg (30 mins)}	L _{eg (30 mins)}	L _{eg (30 mins)}
M2*	69.0	66.4 – 71.3	75
M3 [#]	63.6	62.9 - 64.2	65/70

^{*+3}dB(A) Façade correction included

Limit Level of 70dB(A) applies to education institutes while 65dB(A) applies during school examination period.

- 3.7.2 There was no noise complaint related to 0700 1900 hours on normal weekdays was received and followed up by Environmental Team in the reporting period. Hence, no Action Level exceedance was recorded.
- 3.7.3 No noise monitoring result exceeding the Limit Level was recorded at all monitoring stations in the reporting month.
- 3.7.4 Major noise sources during the noise monitoring were mainly road traffic noise.
- 3.7.5 The event action plan is annexed in Appendix J.

4 ENVIRONMENTAL SITE INSPECTION AND AUDIT

4.1 Site Inspection

- 4.1.1 Site Inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures for the Contract. In the reporting month, 4 site inspections were carried out respectively on 10, 14, 21 and 28 January 2014 for the Contract. While no specific observation was recorded, recommendations on remedial actions were given to the Contractor for precautionary purpose.
- 4.1.2 The environmental site inspections summaries are provided in Appendix K.
- 4.1.3 Particular observations during the site inspections are described below:

Air Quality

4.1.4 No adverse observation was identified in the reporting month.

Noise

4.1.5 No adverse observation was identified in the reporting month.

Water Quality

4.1.6 No adverse observation was identified in the reporting month.

Chemical and Waste Management

4.1.7 Chemical containers were observed on bare ground at Area 342 without the provision of drip trays. The Contractor should provide drip trays or equivalent measures to retain leakage, if any.

Landscape and Visual Impact

4.1.8 No adverse observation was identified in the reporting month.

Miscellaneous

4.1.9 No adverse observation was identified in the reporting month.

4.2 Advice on the Solid and Liquid Waste Management Status

- 4.2.1 The Contractor has registered as chemical waste producers for the Contract. C&D material sorting was carried out on site. Sufficient numbers of receptacles were available for general refuse collection.
- 4.2.2 As advised by the Contractor, 7m³ of inert C&D material was disposed of as public fill to Tuen Mun 38 (of which 0m³ was broken concrete), while 20m³ of general refuse was disposed of at NENT landfill. 0kg of paper/cardboard packaging, 0kg of plastics and 0kg of metals were collected by recycling contractors in the reporting month. 0m³ and 0m³ of inert C&D materials were reused on site and reused in NENT for backfilling purpose respectively. 0kg of chemical wastes was collected by licensed contractors in the reporting period.
- 4.2.3 The actual amounts of different types of waste generated by the activities of the Project in the reporting month are shown in Table 4.1.

Table 4.1 Summary of Waste Flow Table

Waste Type	Actual Amount	Disposal/Reuse Locations
Inert C&D materials	7m ³ (of which 0m ³ was broken concrete)	Tuen Mun 38
General refuse	20m ³	NENT Landfill
Paper/cardboard packaging	0kg	Recycling Contractors
Plastics	0kg	Recycling Contractors
Metals	0kg	Recycling Contractors
C&D materials reused on site	0m ³	Site Area
C&D materials reused in NENT for backfilling	0m ³	NENT Landfill
Chemical wastes	0kg	Licensed Contractors

4.2.4 The Contractor was advised to maintain on site waste sorting and recording system and maximize reuse / recycle of C&D wastes.

4.3 Environmental Licenses and Permits

4.3.1 The environmental licenses and permits for Stage 1 of the Project and valid in the reporting month is summarized in Table 4.2.

Table 4.2 Summary of Environmental Licensing and Permit Status

Statutory	License/	License or			License/ Permit	Remarks
Reference	Permit	Permit No.	From	То	Holder	11011101110
EIAO	Environmental Permit	EP- 324/2008/A	31/01/2012	N/A	HyD	
WPCO	Discharge License (Site)	WT00017159 -2013	18/09/2013	30/09/2018	CSHK	
WDO	Chemical Waste Producer Registration	5213-722- C3822-01	5/09/2013	N/A	CSHK	Chemical waste produced in Contract HY/2012/06
WDO	Billing Account for Disposal of Construction Waste	7009328	08/09/2009	N/A	CSHK	Waste disposal in Contract HY/2008/09

Statutory	License/	License or	Period	License/ Permit	Remarks	
Reference	Permit	Permit No.	From	То	Holder	
		GW-RN0648- 13	10/11/2013	20/4/2014	сѕнк	Tree Felling at South of Fanling Highway between Yuen Leng and Hong Lok Yuen (0900 to 1800 hours on Sunday)
NCO	Construction	GW-RN0755- 13	08/12/2013	01/06/2014	CSHK	Tree Felling at North of Fanling Highway between Yuen Leng and Hong Lok Yuen
	Noise Permit	GW-RN0782- 13	12/12/2013	07/06/2014	CSHK	Loading & Unloading at Fanling Highway between Hong Lok Yuen and Yuen Leng
		GW-RN0029- 14	23/01/2014	25/02/2014	CSHK	Tree Felling at Fanling Highway near Ho Ka Yuen Bridge (South Bound)

4.4 Implementation Status of Environmental Mitigation Measures

4.4.1 A summary of the Implementation Schedule of Environmental Mitigation Measures (EMIS) is presented in Appendix C.

4.5 Summary of Exceedances of the Environmental Quality Performance Limit

- 4.5.1 All 1-hour and 24-hour TSP monitoring results complied with the Action / Limit Levels in the reporting period.
- 4.5.2 For construction noise, no Action and Limit Level exceedance was recorded at all monitoring stations in the reporting period.

4.6 Summary of Complaints, Notification of Summons and Successful Prosecutions

- 4.6.1 The Environmental Complaint Handling Procedure is annexed in Figure 4.1.
- 4.6.2 No complaint, notification of summons and successful prosecution was received in the reporting month.
- 4.6.3 Statistics on complaints, notifications of summons and successful prosecutions are summarized in Appendix L.

5 FUTURE KEY ISSUES

5.1 Construction Programme for the Coming Months

- 5.1.1 The major construction works for the Contract in February 2014 will be:-
 - Site clearance:
 - Ground investigation;
 - Tree felling and transplantation; and
 - Piling.

5.2 Key Issues for the Coming Month

- 5.2.1 Key issues to be considered in February 2014:-
 - Properly store and label oils and chemicals on site;
 - Chemical, chemical waste and waste management;
 - Collection of construction waste should be carried out regularly;
 - Properly maintain all drainage facilities and wheel washing facilities on site;
 - Exposed slopes should be covered up properly if no temporary work will be conducted;
 - Quieter powered mechanical equipment should be used;
 - Suppress dust generated from excavation activities and haul road traffic; and
 - Tree protective measures for all retained trees should be well maintained.

5.3 Monitoring Schedule for the Coming Month

5.3.1 The tentative schedule for environmental monitoring in February 2014 is provided in Appendix F.

6 CONCLUSIONS AND RECOMMENDATIONS

6.1 Conclusions

- 6.1.1 The construction phase and EM&A programme of the Contract commenced on 21 November 2013.
- 6.1.2 1-hour TSP, 24-hour TSP and noise monitoring were carried out in the reporting period.
- 6.1.3 All 1-hour and 24-hour TSP monitoring results complied with the Action / Limit Levels in the reporting period. No Action and Limit Level exceedance for construction noise was recorded at all monitoring stations in the reporting month.
- 6.1.4 4 environmental site inspections were carried out in January 2014. Recommendations on remedial actions were given to the Contractors for the deficiencies identified during the site audits.
- 6.1.5 No complaint, notification of summons and successful prosecution was received in the reporting month.

6.2 Recommendations

6.2.1 According to the environmental site inspection performed in the reporting month, while no specific observation was recorded, the following recommendations on remedial actions were provided to the Contractor for precautionary purpose:

Air Quality Impact

- All vehicles should be washed to remove any dusty materials before leaving the site.
- Haul roads should be sufficiently dampened to minimize fugitive dust generation.
- Wheel washing facilities should be properly maintained to ensure properly functioning.

Construction Noise Impact

Noisy operations should be oriented to a direction away from sensitive receivers as far as possible.

Water Quality Impact

- Stagnant water accumulated in drip trays should be removed.
- Silt accumulated at public drain should be cleaned up.
- Silty effluent should be treated/desilted before discharged. Untreated effluent should be prevented from entering public drain channel.


Chemical and Waste Management

- C&D material should be sorted and removed timely.
- All plants on site should be properly maintained to prevent oil leakage.
- Oil stains on soil surface and empty chemical containers should be cleared and disposed of as chemical waste.

Landscape and Visual Impact

All retained trees should be properly fenced off at the works area.

FIGURES



CONTRACT NO. HY/2012/06


WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE

AECOM

Layout Plan


Date: Dec 2013 Figure 1.1



CONTRACT NO. HY/2012/06
WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE






This Drawing has been prepared for the use of AECOM's circuit. It may not be used, modified, reproduced or relied upon by third parsies, except as agreed by AECOM or as required by law. AECOM excepts no responsibility, and denies any liability whatsover, to any party that uses or relies on this drawing without AECOM's express written consont.

CONTRACT NO. HY/2012/06
WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE



Date: Dec 2013 Figure 1.2b




CONTRACT NO. HY/2012/06
WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE



Project No.: 60307376 Date: Dec 2013 Figure 4.1

APPENDIX A PROJECT ORGANIZATION STRUCTURE



CONTRACT NO. HY/2012/06

WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE



Project No.: 60307376 Date: Dec 2013 Appendix A

APPENDIX B CONSTRUCTION PROGRAMMES

7/2012/06: IWP Rev. 4	(1401)				3 Month Rolli	ng Program				Page 1 of	3 (23-Jan-1
ivity ID	Activity Name	Duration % Complete	temaining Duration	Original Duration	Start	Finish	Total Float	2013	Jan	2014 Feb Mar	Apr
Contract Cond	dition	Complete							Jan	I eb Iviai	Apr
General											1 1 1 1
Contract Condition											1
Contract Condi	ition Site A rea S A320 (0d)	0%	0	0	01-Mar-14*		0			◆ Site Are a S A320 (0d)	
POSSA320A	Site A re a S A320A (120d)	0%	0	0	14-Mar-14*		0			♦ Site A re a S	A320A (120d)
POSSA320B	Site Are a S A320B (0d)	0%	0	0	01-Mar-14*		0			♦ Site A re a S A320B (0d)
POSSA321	Site A re a S A321 (120d)	0%	0	0	01-Apr-14*		0				♦ Site Are a
POSSA322	Site A re a S A322 (120d)	0%	0	0	01-Apr-14*		0			L	♦ Site Are a
POSSA324	Site A re a S A324 (180d)	0%	0	0	01-Apr-14*		0				♦ Site Are a
POSSA325	Site A re a S A325 (180d)	0%	0	0	01-Apr-14*		0				♦ Site Are a
POSSA326	Site A re a S A326 (180d)	0%	0	0	01-Apr-14*		0				♦ Site Are a
POSSA327	Site A re a S A327 (180d)	0%	0	0	01-Apr-14*		0				♦ Site Are a
											_
POSSA328	Site A re a S A328 (90d)	0%	0	0	01-Apr-14*		0				♦ Site Area
POSSA329	Site A re a S A329 (90d)	0%	0	0	01-Apr-14*		0				♦ Site Are a
POSSA340	Site Are a S A340 (0d)	0%	0	0	28-Feb-14*		0			♦ Site Are a S A340 (0d)	
POSSA343	Site A re a S A343 (180d)	0%	0	0	20-Jan-14*		-6	 	♦ Site A r	e a S A343 (180d)	-
POSSA343A	Site A re a S A343A (180d)	0%	0	0	20-Jan-14*		-6	 	→ Site Ar	eaSA343A (180d)	-
POSSA345	Site A re a S A345 (0d)	0%	0	0	28-Feb-14*		0			♦ Site Are a S A345 (0d)	 -
Z1.1000	Instruction by The Engineer to Commence Work	2.06%	238	243	18-Jul-13 A	14-Sep-14	1524			ļ	
	(Section Subject to Excision-424d)(SA310)					· ·					1 1 1
ZONE 2 (Ch. 5	<u> </u>	N					_				1
	Along TWSR-West and Laying Demolition of Existing Structure	New U	tilities								1
Demolition Wo	<u> </u>										1
Z2.P2N.1242	Pending for design brief from Village/Engineer	7.77%	1816	1969	18-Jul-13 A	24-Mar-20	0			; ;	
Z2.P2N.1245	Method statement submission/approval	0%	60	60	20-Jan-14	09-Apr-14	11				
Z2.P2N.1250	Construction of proposed SHRINE	0%	165	165	10-Apr-14	30-Oct-14	1188				
Z2.P2N.1260	Demolition of existing SHRINE	0%	30	30	10-Apr-14	20-May-14	11				
ND 47 (Ch E000 E	E020) TWCD West Side										
<u> </u>	5930)-TWSR West Side Trunk Sewer, Water Main Fire Ma	in Works	•								
TSZ10250	Sheet Piling & Excavation(~6m below ground) (along NB47)	0%	18	18	01-Apr-14	25-Apr-14	49				-
NB47A (Ch.5950	1-5975)-TWSR West Side									1	
Noise Barrier V	<u> </u>									1 I I I I I I I I I I I I I I I I I I I	1 1 1 1
NB00300	NB47A - ID 1-1 piling (0.19m -24 no)-1 rigs	0%	72	72	20-Jan-14	26-Apr-14	27				
NB48 (Ch.5995-6	5120)-TWSR West Side					\ 					1
Noise Barrier V		00/	07	0.7	04.4=-44	00 May 44	10				-
NB00355	NB48 - Pre-drilling	0%	27	27	01-Apr-14	08-May-14	19				
	5-6235)-TWSR West Side										1 1 1
Noise Barrier V NB00545	NB49B - Pre-drilling	0%	22	22	01-Apr-14	30-Apr-14	-10				-
NDET (Ch coce o	6445)-TWSR West Side										1
Noise Barrier V											1
NB00800	NB57 -Pre-drilling	0%	40	40	01-Apr-14	23-May-14	-35			<u></u>	
NB59 (Ch.6490-6	5590)-TWSR West Side										1
Noise Barrier V											
NB00940	NB59 -Pre-drilling	0%	47	47	01-Apr-14	31-May-14	16				
<u> </u>	5700)-TWSR West Side					,					1
Noise Barrier V		004	07	27	01-Mor 14	01. Apr 4.4	_100				
	NB63 - ID3-1 piling (0.19m -18no)-1 rigs	0%	27	27	01-Mar-14	01-Apr-14	-132				
DSD Southern TSZ10300	Trunk Sewer, Water Main Fire Ma Sheet Piling & Excavation(~7m below ground)	in Works 0%	21	21	02-Apr-14	30-Apr-14	-132				-
	(along NB63)	076	۷۱		02 Apr-14	50 Apr-14	-132				
Bridge Constru											
New Tai Hang Fo	ocunage								-		1
THBF0100	Site Clearance	0%	30	30	01-Apr-14	12-May-14	-81				-
										<u> </u>	1
Remaining Leve	Project File: HY/2012/06: IWP				Contract	No. HY/201	2/06			Date Revision	CApp
Remaining Leve Actual Level of E	Rev. 4 (1401)	·						OL		07 IWP Rev 4	
Actual Work	Layout: 3 Month Rolling Program	Videning	of Fan	nling H	ıghway - T	ai Hang to V	Vo Hop	Shek Inter	change		
Remaining Work Critical Remainir				3 Mo	onth Rolling	g Program(2	0-Jan-	14)			
♦ Milestone	Primavera Systems, Inc.										
Crit. Milestone	r iiinavera Systems, mc.										

12/06: IWP Rev. 4	Activity Name	Duration	emaining		Start		Total						
ID		Duration % Complete		Duration		Finish	Float	2013	Jan		2014 Feb	Mar	А
THBF0330	Structure steel Shop drawing submission (THFB)	0%	60	60	20-Jan-14	09-Apr-14	821					1	
THBF0335	Structure steel Shop drawing approval (THFB)	0%	30	30	22-Mar-14	30-Apr-14	821				 		-
New Tai Wo Foo	otbridge										 	1	1
General		201									 	, , , ,	<u></u>
TWFB1010	Site Clearance	0%	30	30	01-Apr-14	12-May-14	32				 	 	
TWFB1020	Structure steel Shop drawing submission (TWFB)	0%	90	90	20-Jan-14	20-May-14	1008					1	i
Temporary Tai V	-										1	1	
Design Works TWFB-T1000	Procurement of Temporary bridge Design	0%	52	52	20-Jan-14	29-Mar-14	387				 	 	
	consultant										 	 	<u></u>
TWFB-T1010	Design preparation	0%	90	90	31-Mar-14	22-Jul-14	387				 	1 1 1 1	i I
	Existing Tai Wo Footbridge										 	1 1 1 1	1
TWSR-West/ F	FL Highway N/B Side Section Site Clearance	0%	30	30	01-Mar-14	04-Apr-14	799				 	! !	
						<u> </u>					1 1 1	1	
	Along Fanling Highway S/B 5-6055)-FH S/B Side										 	1	
Noise Barrier	<u> </u>										 	1 1 1	1
NB02250	NB51 ID1-3 (0-25m), 18nos Predrilling	0%	10	10	01-Mar-14	12-Mar-14	510						
NB02260	NB51 ID1-3 (0-25m) 18nos Piling- 1 rigs	0%	27	27	13-Mar-14	14-Apr-14	510				 	 	
NB02270	NB51 ID1-3 (0-25m) - Sheet piling & Excavation	0%	21	21	15-Apr-14	14-May-14	510				 	 	
NR61A (Ch 656	60-6745)-FH S/B Side (MTRC I&P Are	a)											-
Noise Barrier		u)											
NB02870	Coordinate with MTRC for Precautionary Measure	50%	30	60	13-Nov-13 A	04-Mar-14	-109				, 	-	
NB02880	Precautionary Measure installation	0%	26	26	05-Mar-14	03-Apr-14	-109				 		-
NB02940	NB61A D 2-3 (50-75m), 18nos Predrilling	0%	18	18	04-Apr-14	29-Apr-14	31				 	 	
NB03010	NB61A (75-190m) - Sheet piling & Excavation	0%	26	26	04-Apr-14	10-May-14	-109				 	 	
		0,0			017 p. 11	.o may	100				 	1 1 1 1	
Other Works	& Demolition of Existing Structure										 	1	
	& Demonion of Existing Structure										 	1	1
													1
Contract Cond		51.67%	174	360	18-Jul-13 A	12-Jul-14	27				i 	1	
Contract Cond	dition	51.67%	174	360	18-Jul-13 A	12-Jul-14	27						
Contract Cond MCLT1000	dition Engineer Excise Section 3b Option Liaison with relevant villages houses's owner and	51.67%	174	360	18-Jul-13 A	12-Jul-14 21-May-14	27						
Contract Cond MCLT1000 General Z2.P2N.1000	dition Engineer Excise Section 3b Option Liaison with relevant villages houses's owner and related parties	0%	30	30	11-Apr-14								
Contract Cond MCLT1000 General Z2.P2N.1000	dition Engineer Excise Section 3b Option Liaison with relevant villages houses's owner and	0%	30	30	11-Apr-14								
Contract Cond MCLT1000 General Z2.P2N.1000 outh Buffer	dition Engineer Excise Section 3b Option Liaison with relevant villages houses's owner and related parties	0%	30	30	11-Apr-14								
Contract Cond MCLT1000 General Z2.P2N.1000 outh Buffer General General General	Engineer Excise Section 3b Option Liaison with relevant villages houses's owner and related parties Zone 1 (SBZ1) (within Zone 2)	0% 2)(Ch.6	³⁰ 740 to	30 693 (11-Apr-14	21-May-14	-131						
Contract Cond MCLT1000 General Z2.P2N.1000 outh Buffer General General POSSA328a	Engineer Excise Section 3b Option Liaison with relevant villages houses's owner and related parties Zone 1 (SBZ1) (within Zone 2) Tree Felling/Transplant	0% 2)(Ch.6	30 740 to	30 693 (11-Apr-14 0) 01-Apr-14	21-May-14	-131						
Contract Cond MCLT1000 General Z2.P2N.1000 outh Buffer General General General	Engineer Excise Section 3b Option Liaison with relevant villages houses's owner and related parties Zone 1 (SBZ1) (within Zone 2)	0% 2)(Ch.6	³⁰ 740 to	30 693 (11-Apr-14	21-May-14	-131						
Contract Cond MCLT1000 General Z2.P2N.1000 outh Buffer General General POSSA328a POSSA329a loise Barrier	Engineer Excise Section 3b Option Liaison with relevant villages houses's owner and related parties Zone 1 (SBZ1) (within Zone 2) Tree Felling/Transplant Tree Felling/Transplant Tree Felling/Transplant Along TWSR-West and Laying	0% 2)(Ch.6	30 740 to	30 693 (11-Apr-14 0) 01-Apr-14	21-May-14	-131						
Contract Cond MCLT1000 General Z2.P2N.1000 outh Buffer General General POSSA328a POSSA329a loise Barrier NB64 (Ch.6860	Engineer Excise Section 3b Option Liaison with relevant villages houses's owner and related parties Zone 1 (SBZ1) (within Zone 2) Tree Felling/Transplant Tree Felling/Transplant Along TWSR-West and Laying 0-6920)-TWSR West Side	0% 2)(Ch.6	30 740 to	30 693 (11-Apr-14 0) 01-Apr-14	21-May-14	-131						
Contract Cond MCLT1000 General Z2.P2N.1000 outh Buffer General General POSSA328a POSSA329a loise Barrier	Engineer Excise Section 3b Option Liaison with relevant villages houses's owner and related parties Zone 1 (SBZ1) (within Zone 2) Tree Felling/Transplant Tree Felling/Transplant Tree Felling/Transplant Along TWSR-West and Laying 0-6920)-TWSR West Side Works	0% 2)(Ch.6	30 30 30 stillities	30 6930 30 30	01-Apr-14 01-Apr-14	21-May-14 12-May-14 12-May-14	-131 102 -50						
Contract Cond MCLT1000 General Z2.P2N.1000 outh Buffer General General POSSA328a POSSA329a loise Barrier NB64 (Ch.6860- Noise Barrier NB001000	Engineer Excise Section 3b Option Liaison with relevant villages houses's owner and related parties Zone 1 (SBZ1) (within Zone 2) Tree Felling/Transplant Tree Felling/Transplant Tree Felling/Transplant Along TWSR-West and Laying 0-6920)-TWSR West Side Works NB64-Pre-drilling	0% 2)(Ch.6	30 740 to	30 693 (11-Apr-14 0) 01-Apr-14	21-May-14	-131						
Contract Cond MCLT1000 General Z2.P2N.1000 Outh Buffer General General POSSA328a POSSA329a loise Barrier NB64 (Ch.6860 Noise Barrier NB001000 Bridge Const	Liaison with relevant villages houses's owner and related parties Zone 1 (SBZ1) (within Zone 2 Tree Felling/Transplant Tree Felling/Transplant Tree Felling/Transplant Along TWSR-West and Laying 0-6920)-TWSR West Side Works NB64-Pre-drilling	0% 2)(Ch.6	30 30 30 stillities	30 6930 30 30	01-Apr-14 01-Apr-14	21-May-14 12-May-14 12-May-14	-131 102 -50						
Contract Cond MCLT1000 General Z2.P2N.1000 Outh Buffer General General POSSA328a POSSA329a loise Barrier NB64 (Ch.6860 Noise Barrier NB001000 Bridge Const	Engineer Excise Section 3b Option Liaison with relevant villages houses's owner and related parties Zone 1 (SBZ1) (within Zone 2) Tree Felling/Transplant Tree Felling/Transplant Tree Felling/Transplant Along TWSR-West and Laying 0-6920)-TWSR West Side Works NB64-Pre-drilling	0% 2)(Ch.6	30 30 30 stillities	30 6930 30 30	01-Apr-14 01-Apr-14	21-May-14 12-May-14 12-May-14	-131 102 -50						
Contract Cond MCLT1000 General Z2.P2N.1000 Outh Buffer General General POSSA328a POSSA329a Joise Barrier NB64 (Ch.6860- Noise Barrier NB001000 Bridge Const: Kau Lung Hang	Liaison with relevant villages houses's owner and related parties Zone 1 (SBZ1) (within Zone 2 Tree Felling/Transplant Tree Felling/Transplant Tree Felling/Transplant Along TWSR-West and Laying 0-6920)-TWSR West Side Works NB64-Pre-drilling	0% 2)(Ch.6	30 30 30 stillities	30 6930 30 30	01-Apr-14 01-Apr-14	21-May-14 12-May-14 12-May-14	-131 102 -50						
Contract Cond MCLT1000 General Z2.P2N.1000 Outh Buffer General General POSSA328a POSSA329a Joise Barrier NB64 (Ch.6860) Noise Barrier NB001000 Bridge Const Kau Lung Hang General Z2.KLH.1070	Liaison with relevant villages houses's owner and related parties Zone 1 (SBZ1) (within Zone 2 Tree Felling/Transplant Tree Felling/Transplant Tree Felling/Transplant Along TWSR-West and Laying 0-6920)-TWSR West Side Works NB64-Pre-drilling Bruction G Vehicular Bridge	0% 2)(Ch.6 0% 0% New Ut	30 740 to 30 30 stillities	30 6930 30 30 35	01-Apr-14 01-Apr-14 01-Apr-14	21-May-14 12-May-14 12-May-14	-131 102 -50						
Contract Cond MCLT1000 General Z2.P2N.1000 Outh Buffer General General POSSA328a POSSA329a loise Barrier NB64 (Ch.6860- Noise Barrier NB001000 Bridge Const: Kau Lung Hang General Z2.KLH.1070 Demolition of E General	Existing Nam Wa Po Footbridge	0% 0% 0% 0% 0% 64.29%	30 30 30 30 31 10	30 693 30 30 35	01-Apr-14 01-Apr-14 01-Apr-14 28-Nov-13 A	21-May-14 12-May-14 12-May-14 30-Jan-14	-131 102 -50						
Contract Cond MCLT1000 General Z2.P2N.1000 Outh Buffer General General POSSA328a POSSA329a loise Barrier NB64 (Ch.6860- Noise Barrier NB001000 Bridge Const Kau Lung Hang General Z2.KLH.1070 Demolition of E	Engineer Excise Section 3b Option Liaison with relevant villages houses's owner and related parties Zone 1 (SBZ1) (within Zone 2) Tree Felling/Transplant Tree Felling/Transplant Along TWSR-West and Laying 0-6920)-TWSR West Side Works NB64-Pre-drilling truction g Vehicular Bridge Consent from Engineer	0% 2)(Ch.6 0% 0% New Ut	30 740 to 30 30 stillities	30 6930 30 30 35	01-Apr-14 01-Apr-14 01-Apr-14	21-May-14 12-May-14 12-May-14	-131 102 -50						
Contract Cond MCLT1000 General Z2.P2N.1000 Outh Buffer General General POSSA328a POSSA329a loise Barrier NB64 (Ch.6860) Noise Barrier NB001000 Bridge Const Kau Lung Hang General Z2.KLH.1070 Demolition of E General Z2.NWP.0500	Existing Nam Wa Po Footbridge	0% 0% 0% 0% 0% 0% 0% 0%	30 30 30 30 31 30 35 35 35 35 35 35 35 35 35 35 35 35 35	30 693 30 30 35 28	01-Apr-14 01-Apr-14 01-Apr-14 28-Nov-13 A	21-May-14 12-May-14 12-May-14 30-Jan-14	-131 102 -50						
Contract Cond MCLT1000 General Z2.P2N.1000 Outh Buffer General General POSSA328a POSSA329a Joise Barrier NB64 (Ch.6860- Noise Barrier NB001000 Bridge Const: Kau Lung Hang General Z2.KLH.1070 Demolition of E General Z2.NWP.0500 Orth Buffer Gite Formatio	Engineer Excise Section 3b Option Liaison with relevant villages houses's owner and related parties Zone 1 (SBZ1) (within Zone 2) Tree Felling/Transplant Tree Felling/Transplant Along TWSR-West and Laying 0-6920)-TWSR West Side Works NB64-Pre-drilling truction g Vehicular Bridge Consent from Engineer Existing Nam Wa Po Footbridge Site Clearance Zone 2 (NBZ2) (within Zone 4)	0% 0% 0% 0% 0% 0% 0% 0%	30 30 30 30 31 30 35 35 35 35 35 35 35 35 35 35 35 35 35	30 693 30 30 35 28	01-Apr-14 01-Apr-14 01-Apr-14 28-Nov-13 A	21-May-14 12-May-14 12-May-14 30-Jan-14	-131 102 -50						
General Z2.P2N.1000 Outh Buffer General General POSSA328a POSSA329a loise Barrier NB64 (Ch.6860 Noise Barrier NB001000 Bridge Const Kau Lung Hang General Z2.KLH.1070 Demolition of E General Z2.NWP.0500 orth Buffer Site Formation	Liaison with relevant villages houses's owner and related parties Zone 1 (SBZ1) (within Zone 2 Tree Felling/Transplant Tree Felling/Transplant Tree Felling/Transplant Along TWSR-West and Laying 0-6920)-TWSR West Side Works NB64-Pre-drilling truction g Vehicular Bridge Consent from Engineer Existing Nam Wa Po Footbridge Site Clearance Zone 2 (NBZ2) (within Zone 4 on Works	0% 0% 0% 0% 0% 0% 0% 0%	30 30 30 30 31 30 35 35 35 35 35 35 35 35 35 35 35 35 35	30 693 30 30 35 28	01-Apr-14 01-Apr-14 01-Apr-14 28-Nov-13 A	21-May-14 12-May-14 12-May-14 30-Jan-14	-131 102 -50						
Contract Cond MCLT1000 General Z2.P2N.1000 Outh Buffer General General POSSA328a POSSA329a loise Barrier NB64 (Ch.6860 Noise Barrier NB001000 Bridge Const Kau Lung Hang General Z2.KLH.1070 Demolition of E General Z2.NWP.0500 Orth Buffer Gite Formation Site Formation	Liaison with relevant villages houses's owner and related parties Zone 1 (SBZ1) (within Zone 2 Tree Felling/Transplant Tree Felling/Transplant Tree Felling/Transplant Along TWSR-West and Laying 0-6920)-TWSR West Side Works NB64-Pre-drilling truction g Vehicular Bridge Consent from Engineer Existing Nam Wa Po Footbridge Site Clearance Zone 2 (NBZ2) (within Zone 2 on Works NWORKS NWORKS	0% 0% 0% 0% 0% 0% 0% 0%	30 30 30 30 stillities 35 7925 to	30 30 30 30 35 28 20 810	01-Apr-14 01-Apr-14 01-Apr-14 28-Nov-13 A 01-Apr-14	21-May-14 12-May-14 12-May-14 17-May-14 30-Jan-14	-131 102 -50 -105						
Contract Cond MCLT1000 General Z2.P2N.1000 Outh Buffer General General POSSA328a POSSA329a loise Barrier NB64 (Ch.6860 Noise Barrier NB001000 Bridge Const Kau Lung Hang General Z2.KLH.1070 Demolition of E General Z2.NWP.0500 Orth Buffer Gite Formation Site Formation Site Formation Z4SF1040	Liaison with relevant villages houses's owner and related parties Zone 1 (SBZ1) (within Zone 2 Tree Felling/Transplant Tree Felling/Transplant Tree Felling/Transplant Along TWSR-West and Laying 0-6920)-TWSR West Side Works NB64-Pre-drilling truction g Vehicular Bridge Consent from Engineer Existing Nam Wa Po Footbridge Site Clearance Zone 2 (NBZ2) (within Zone 4 On Works On Work Construct earth bund	0% 0% 0% 0% 0% 0% 0% 0%	30 30 30 30 stillities 35 7925 to 7925	30 30 30 35 28 20 810	01-Apr-14 01-Apr-14 01-Apr-14 28-Nov-13 A 01-Apr-14	21-May-14 12-May-14 12-May-14 17-May-14 30-Jan-14 28-Apr-14	-131 102 -50 -105						
Contract Cond MCLT1000 General Z2.P2N.1000 Outh Buffer General General POSSA328a POSSA329a loise Barrier NB64 (Ch.6860 Noise Barrier NB001000 Bridge Const Kau Lung Hang General Z2.KLH.1070 Demolition of E General Z2.NWP.0500 orth Buffer Gite Formation Site Formation Site Formation Z4SF1040 Z4SF1050	Liaison with relevant villages houses's owner and related parties Zone 1 (SBZ1) (within Zone 2 Tree Felling/Transplant Tree Felling/Transplant Tree Felling/Transplant Along TWSR-West and Laying 0-6920)-TWSR West Side Works NB64-Pre-drilling truction g Vehicular Bridge Consent from Engineer Existing Nam Wa Po Footbridge Site Clearance Zone 2 (NBZ2) (within Zone 4 on Works On Work Construct earth bund Remove existing unsutiable material	0% 0% 0% 0% 0% 0% 0% 0%	30 740 to 30 30 30 31 35 35 35 35 36 37 37 37 37 37 37 37	30 30 30 35 28 20 810 12 12	01-Apr-14 01-Apr-14 01-Apr-14 01-Apr-14 01-Apr-14 28-Nov-13 A 01-Apr-14 20-Feb-14	21-May-14 12-May-14 12-May-14 17-May-14 30-Jan-14 28-Apr-14 05-Mar-14	-131 102 -50 -105 53 493						
Contract Cond MCLT1000 General Z2.P2N.1000 Outh Buffer General General POSSA328a POSSA329a loise Barrier NB64 (Ch.6860 Noise Barrier NB001000 Bridge Const Kau Lung Hang General Z2.KLH.1070 Demolition of E General Z2.NWP.0500 Orth Buffer Gite Formation Site Formation Site Formation Z4SF1040	Liaison with relevant villages houses's owner and related parties Zone 1 (SBZ1) (within Zone 2 Tree Felling/Transplant Tree Felling/Transplant Tree Felling/Transplant Along TWSR-West and Laying 0-6920)-TWSR West Side Works NB64-Pre-drilling truction g Vehicular Bridge Consent from Engineer Existing Nam Wa Po Footbridge Site Clearance Zone 2 (NBZ2) (within Zone 4 On Works On Work Construct earth bund	0% 0% 0% 0% 0% 0% 0% 0%	30 30 30 30 stillities 35 7925 to 7925	30 30 30 35 28 20 810	01-Apr-14 01-Apr-14 01-Apr-14 28-Nov-13 A 01-Apr-14	21-May-14 12-May-14 12-May-14 17-May-14 30-Jan-14 28-Apr-14	-131 102 -50 -105						
Contract Cond MCLT1000 General Z2.P2N.1000 Outh Buffer General General POSSA328a POSSA329a loise Barrier NB64 (Ch.6860 Noise Barrier NB001000 Bridge Const Kau Lung Hang General Z2.KLH.1070 Demolition of E General Z2.NWP.0500 orth Buffer Gite Formation Site Formation Site Formation Z4SF1040 Z4SF1050	Liaison with relevant villages houses's owner and related parties Zone 1 (SBZ1) (within Zone 2 Tree Felling/Transplant Tree Felling/Transplant Tree Felling/Transplant Along TWSR-West and Laying 0-6920)-TWSR West Side Works NB64-Pre-drilling truction g Vehicular Bridge Consent from Engineer Existing Nam Wa Po Footbridge Site Clearance Zone 2 (NBZ2) (within Zone 4 on Works On Work Construct earth bund Remove existing unsutiable material	0% 0% 0% 0% 0% 0% 0% 0%	30 740 to 30 30 30 31 35 35 35 35 36 37 37 37 37 37 37 37	30 30 30 35 28 20 810 12 12	01-Apr-14 01-Apr-14 01-Apr-14 01-Apr-14 01-Apr-14 28-Nov-13 A 01-Apr-14 20-Feb-14	21-May-14 12-May-14 12-May-14 17-May-14 30-Jan-14 28-Apr-14 05-Mar-14	-131 102 -50 -105 53 493						
Contract Cond MCLT1000 General Z2.P2N.1000 Outh Buffer General General POSSA328a POSSA329a loise Barrier NB64 (Ch.6860 Noise Barrier NB001000 Bridge Const Kau Lung Hang General Z2.KLH.1070 Demolition of E General Z2.NWP.0500 orth Buffer Site Formation Site Formation Site Formation Z4SF1040 Z4SF1050	Liaison with relevant villages houses's owner and related parties Zone 1 (SBZ1) (within Zone 2 Tree Felling/Transplant Tree Felling/Transplant Tree Felling/Transplant Along TWSR-West and Laying 0-6920)-TWSR West Side Works NB64 -Pre-drilling truction g Vehicular Bridge Consent from Engineer Existing Nam Wa Po Footbridge Site Clearance Zone 2 (NBZ2) (within Zone 2 On Works On Work Construct earth bund Remove existing unsutiable material Backfilling up to formation level for Drainage work Drainage Work	0% 0% 0% 0% 0% 0% 0% 0%	30 740 to 30 30 31 31 32 35 35 35 35 36 37 37 37 37 38 38 38 38	30 30 30 30 35 28 20 810 12 12 12 30	01-Apr-14 01-Apr-14 01-Apr-14 01-Apr-14 01-Apr-14 28-Nov-13 A 01-Apr-14 00)	21-May-14 12-May-14 12-May-14 17-May-14 30-Jan-14 28-Apr-14 05-Mar-14 10-Apr-14	-131 102 -50 -105 53 493 -112 -112						
Contract Cond MCLT1000 General Z2.P2N.1000 Outh Buffer General General POSSA328a POSSA329a loise Barrier NB64 (Ch.6860 Noise Barrier NB001000 Bridge Const: Kau Lung Hang General Z2.KLH.1070 Demolition of E General Z2.NWP.0500 Orth Buffer Site Formation Site Formation Site Formation Site Formation Z4SF1060 Z4SF1065 Retaining Wall N	Liaison with relevant villages houses's owner and related parties Zone 1 (SBZ1) (within Zone 2 Tree Felling/Transplant Tree Felling/Transplant Along TWSR-West and Laying 0-6920)-TWSR West Side Works NB64-Pre-drilling Truction Vehicular Bridge Consent from Engineer Existing Nam Wa Po Footbridge Site Clearance Zone 2 (NBZ2) (within Zone 2 On Works On Works Particular Bridge Backfilling up to formation level for Drainage work Drainage Work W76	0% 0% 0% 0% 0% 0% 0% 0%	30 740 to 30 30 31 31 32 35 35 35 35 36 37 37 37 37 38 38 38 38	30 30 30 30 35 28 20 810 12 12 12 30	01-Apr-14	21-May-14 12-May-14 12-May-14 17-May-14 30-Jan-14 28-Apr-14 05-Mar-14 10-Apr-14 21-May-14	-131 102 -50 -105 53 493 493 -112 -112 -112					Date Posicio	
Contract Cond MCLT1000 General Z2.P2N.1000 Outh Buffer General General POSSA328a POSSA329a loise Barrier NB64 (Ch.6860 Noise Barrier NB001000 Bridge Consti Kau Lung Hang General Z2.KLH.1070 Demolition of E General Z2.NWP.0500 orth Buffer Gite Formation Site Formation Site Formation Z4SF1040 Z4SF1060 Z4SF1060	Liaison with relevant villages houses's owner and related parties Zone 1 (SBZ1) (within Zone 2 Tree Felling/Transplant Tree Felling/Transplant Tree Felling/Transplant Along TWSR-West and Laying 0-6920)-TWSR West Side Works NB64 -Pre-drilling truction g Vehicular Bridge Consent from Engineer Existing Nam Wa Po Footbridge Site Clearance Zone 2 (NBZ2) (within Zone 2 On Works On Work Construct earth bund Remove existing unsutiable material Backfilling up to formation level for Drainage work Drainage Work W76 Evel o Project File: HY/2012/06: IWP Rev. 4 (1401)	0% 0% 0% 0% 0% 0% 0% 0%	30 30 30 30 310 320 35 35 35 35 35 35 35 35 35 35 35 35 35	30 30 30 30 35 28 20 810 12 12 12 30 30	01-Apr-14 01-Apr-14 01-Apr-14 01-Apr-14 01-Apr-14 01-Apr-14 01-Apr-14 06-Mar-14 11-Apr-14 Contract	21-May-14 12-May-14 12-May-14 17-May-14 30-Jan-14 28-Apr-14 19-Feb-14 05-Mar-14 10-Apr-14 21-May-14	-131 102 -50 -105 53 493 493 -112 -112 -112 -112					Date Revision 07 IWP Rev 4	
Contract Cond MCLT1000 General Z2.P2N.1000 Outh Buffer General General POSSA328a POSSA329a loise Barrier NB64 (Ch.6860) Noise Barrier NB001000 Bridge Const Kau Lung Hang General Z2.KLH.1070 Demolition of E General Z2.NWP.0500 Orth Buffer Gite Formation Site Formation Site Formation Z4SF1060 Z4SF1060 Z4SF1065 Retaining Wall N Remaining Lev Actual Work	Liaison with relevant villages houses's owner and related parties Zone 1 (SBZ1) (within Zone 2 Tree Felling/Transplant Tree Felling/Transplant Tree Felling/Transplant Along TWSR-West and Laying 0-6920)-TWSR West Side Works NB64 -Pre-drilling Truction Q Vehicular Bridge Consent from Engineer Existing Nam Wa Po Footbridge Site Clearance Zone 2 (NBZ2) (within Zone 2 On Works On Works Drainage Work W76 Project File: HY/2012/06: IWP Rev. 4 (1401) Layout: 3 Month Rolling Program	0% 0% 0% 0% 0% 0% 0% 0%	30 30 30 30 310 320 35 35 35 35 35 35 35 35 35 35 35 35 35	30 30 30 30 35 28 20 810 12 12 12 30 30	01-Apr-14	21-May-14 12-May-14 12-May-14 17-May-14 30-Jan-14 28-Apr-14 19-Feb-14 05-Mar-14 10-Apr-14 21-May-14	-131 102 -50 -105 53 493 493 -112 -112 -112 -112	Shek	Interchan	ge			
Contract Cond MCLT1000 General Z2.P2N.1000 Outh Buffer General General POSSA328a POSSA329a Joise Barrier NB64 (Ch.6860) Noise Barrier NB001000 Bridge Const Kau Lung Hang General Z2.KLH.1070 Demolition of E General Z2.NWP.0500 Orth Buffer Gite Formation Site Formation Site Formation Site Formation Z4SF1060 Z4SF1065 Retaining Wall Remaining Lev Actual Level of	Liaison with relevant villages houses's owner and related parties Zone 1 (SBZ1) (within Zone 2 Tree Felling/Transplant Tree Felling/Transplant Tree Felling/Transplant Along TWSR-West and Laying 0-6920)-TWSR West Side Works NB64 -Pre-drilling Truction Q Vehicular Bridge Consent from Engineer Existing Nam Wa Po Footbridge Site Clearance Zone 2 (NBZ2) (within Zone 2 On Works On Works Drainage Work W76 Project File: HY/2012/06: IWP Rev. 4 (1401) Layout: 3 Month Rolling Program	0% 0% 0% 0% 0% 0% 0% 0%	30 30 30 30 310 320 35 35 35 35 35 35 35 35 35 35 35 35 35	30 30 30 30 35 28 20 810 12 12 30 30	01-Apr-14 01-Apr-14 01-Apr-14 01-Apr-14 01-Apr-14 01-Apr-14 01-Apr-14 06-Mar-14 11-Apr-14 Contract	21-May-14 12-May-14 12-May-14 17-May-14 30-Jan-14 28-Apr-14 19-Feb-14 05-Mar-14 10-Apr-14 21-May-14	-131 102 -50 -105 53 493 493 -112 -112 -112 -112 Vo Hop		Interchan	ge			

/2012/06: IWP Rev. 4	(1401)	,			3 Month Rollii	ng Program	,				Page 3 of 3	3 (23-Jan-1
vity ID	Activity Name	Duration % Complete	temaining Duration		Start	Finish	Total Float	2013 Jan		2014 Feb	Mar	Apr
Structure Work	ks							dan		1.00	- Wat	7.451
RW761080	Base slab - W76 (~7m high)	0%	12	12	06-Mar-14	19-Mar-14	-104			-		
RW761085	Wall construction - W76 (~7m high)	0%	40	40	20-Mar-14	12-May-14	-104					
Bridge Constru	uction											1 1 1 1
New Ho Ka Yuen	n Footbridge											1
General HKY1020	Site Clearance (TWSR-W side)	0%	30	30	28-Feb-14	02 Apr 14	-146			<u> </u>		<u> </u>
	, ,					03-Apr-14						
HKY1025	Site Clearance (TWSR-E side)(SA346)	66.67%	10	30	27-Nov-13 A	30-Jan-14	-68					
HKY1030	Structure steel Shop drawing submission (HKYB)	0%	60	60	20-Jan-14	09-Apr-14	8					!
HKY1040	Structure steel Shop drawing approval (HKYB)	0%	30	30	22-Mar-14	30-Apr-14	8					1
	L Highway N/B Side Section											
HKY1140	HKYP6 - Predrilling	0%	24	24	04-Apr-14	08-May-14	-146					
	Highway S/B Side Section	00/	45	45	10 5 1 11	00.444	- 00					<u></u>
HKY1490	TempAccess formation	0%	45		10-Feb-14	02-Apr-14	-68					
HKY1500	HKYAB1 - Predrilling	0%	12	12	04-Apr-14	22-Apr-14	-69					
HKY1810	HKYAB2 - Predrilling	25%	25	33	14-Jan-14A	10-Mar-14	-48				•	1
HKY1820	HKYAB2 - Pre-bored H pile (22 nos)	0%	66	66	03-Apr-14	26-Jun-14	-17					
Demolition of Exi	kisting Ho Ka Yuen Footbridge				<u> </u>							1
	L Highway N/B Side Section											ļ
HKY1880	Construct Temp Ramp for existing HKY footbridge	0%	90	90	04-Apr-14	26-Jul-14	-29					
HKY1900	Erect temp platform for demolishing Ramp & staircase at TWSR-W	0%	45	45	04-Apr-14	03-Jun-14	17					
ZONE 4 (Ch. 7	7925 to 8700)											1
Noise Barrier A	Along TWSR-West and Laying	New U	tilities									1
<u> </u>	8090)-FH N/B Side											
Noise Barrier V	Works NB75 -Pre-drilling (Ch7930-7990)	0%	60	60	28-Feb-14	15-May-14	-177					
	,											1
Bridge Constru	ruction nek Pedstrian & Cycle Bridge											!
General	lek redstilati & Cycle Bildge											
WHS1000	Site Clearance (Main bridge area SA344)	0%	30	30	20-Jan-14	04-Mar-14	846			1		
WHS1010	Site Clearance & Temp Platform erection (SA340)	0%	45	45	28-Feb-14	25-Apr-14	425					
WHS1020	Structure steel Shop drawing submission (WHSB)	0%	60	60	20-Jan-14	09-Apr-14	480					
WHS1030	Structure steel Shop drawing approval (WHSB)	0%	30	30	22-Mar-14	30-Apr-14	480					
Creative Fouli				<u> </u>								1 1 1
WHS1440	ing Highway Section WHSP1 - Predrilling	0%	18	18	05-Mar-14	25-Mar-14	846					
WHS1450	WHSP1 - Pre-bored H pile (6 nos)	0%	18	18	26-Mar-14	16-Apr-14	846					i i
WHS1460	WHSP1 - Pile Test	0%	28		17-Apr-14	14-May-14	1059					
		070	20	20	П-Дрі-14	14-May-14	1033					1
TWSR-East FL WHS2042	Highway S/B Side Section Tree felling	78%	7	30	20-Dec-13 A	07-Mar-14	-119					
WHS2045	Temp footbridge construction for pedestrian	0%	40		07-Mar-14	28-Apr-14	-119			<u>-</u>		i
	diversion	0%	40	40	07-IVIAI-14	20-Αρι-14	-119					1 1
	yay Construction											
Drainage & Road	Highway S/B Side Section						_					
RDZ41002	TTA approval period	0%	90	90	20-Jan-14	19-Apr-14	-186					
Other Works												
Retaining Wall W	V77A											
TWSR-East FL	Highway S/B Side Section											1
RWZ4.1050	Site Clearance	0%	30	30	28-Feb-14	03-Apr-14	-44					
RWZ4.1060	Base slab & Wall (0-3m high)- RW77A (Ch.50-130)	0%	60	60	04-Apr-14	20-Jun-14	-44					
Retaining Wall W	,				1							1
	Highway S/B Side Section	-		0	04.4	45.5	2:					
RWZ4.1092	Site Clearance	0%	30	30	04-Apr-14	15-May-14	61					
TCSS Works												1
TCSS Pre-Cons	struction Works Acquire Design Criteria from Drawing &	0%	180	180	20-Jan-14	04-Sep-14	601					
	procurement											1
Remaining Leve	D E				Contract	No. HY/201	2/06			Da		CApp
_	Pay 4 (1401)										, II/V/D D =	
Actual Level of E	Rev. 4 (1401)	Videning	g of Fan	nling H	ighway - T	ai Hang to V	Vo Нор	Shek Interchan	ge		7 IWP Rev 4	
Actual Level of E Actual Work Remaining Work	Rev. 4 (1401) Layout: 3 Month Rolling Program	Videninç	g of Fan			•	-		ge		IWP Rev 4	
Actual Level of E	Rev. 4 (1401) Layout: 3 Month Rolling Program	Videninç	g of Fan			ai Hang to V g Program(2	-		ge		Z IWP Rev 4	

APPENDIX C
IMPLEMENTATION SCHEDULE OF
ENVIRONMENTAL MITIGATION MEASURES
(EMIS)

Appendix C - Implementation Schedule of Environmental Mitigation Measures (EMIS)

Air Quality - Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Air Quality during construction	Restricting heights from which materials are dropped, as far as practicable to minimize the fugitive dust arising from unloading/loading.	During construction	V
	All stockpiles of excavated materials or spoil of more than 50m ³ shall be enclosed, covered or dampened during dry or windy conditions.		V
	Effective water sprays shall be used to control potential dust emission sources such as unpaved haul roads and active construction areas.		V
	All spraying of materials and surfaces shall avoid excessive water usage.		V
	Vehicles that have the potential to create dust while transporting materials shall be covered, with the cover properly secured and extended over the edges of the side and tail boards.		V
	Materials shall be dampened, if necessary, before transportation.		V
	Travelling speeds shall be controlled to reduce traffic induced dust dispersion and re-suspension within the site from the operating haul trucks.		V
	Vehicle washing facilities shall be provided to minimize the quantity of material deposited on public roads.		V

Noise – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Noise during construction	Use of silenced plant or plant equipped with mufflers or dampers in substitute of ordinary plant.	During construction	#
	Reduce the number of equipment and their percentage on-time.		#
	3.5 m and 5.5 m high temporary noise barrier at culvert construction work area (Figure 2a of the Environmental Permit).		#
	3 m high temporary noise barrier along the northern edge of Bridge 12 at ground level (Figure 2b of the Environmental Permit).		#
	2 m high temporary noise barrier along the northern edge of Bridge 12 at bridge level (Figure 2b of the Environmental Permit).		#
	2.5 m high temporary noise barrier along Tai Wo Service Road West (Figure 2c of the Environmental Permit).		#
	3.5m and 7m high temporary noise barrier along Tai Wo Services Road West near Tai Hang (Figure 2c of the Environmental Permit).		#
	7 m high temporary noise barrier along Tai Wo Service Road West near Tai Wo Footbridge work area (Figure 2d of the Environmental Permit).		#
	7 m high temporary noise barrier near Kiu Tau Footbridge work area (Figure 2d of the Environmental Permit).		#
	2.5 m high temporary noise barrier near river diversion work area (Figure 2e of the Environmental Permit).		#

Water Quality - Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Water quality during construction	 Demolition and reconstruction of bridges Prevent off-site migration through use of sheet piles. Minimise duration of works as far as practical. All sewer and drainage connections should be sealed to prevent debris, soil, sand, etc, from entering public sewers/drains. Site surface runoff should be settled to remove sand/silt before it is discharged into the existing storm drains. Road Widening Works, Earthworks and Culvert Extension Works Wastewater generated from any concrete batching washdown of equipment or similar activities should be discharged into foul sewers, after the removal of settable solids, and pH adjustment as necessary. All sewage discharges from the study area should meet the TM standards and approval from EPD through the licensing process is required. Sand traps, oil interceptors and other pollution prevention installations should be provided, properly cleaned and maintained. Runoff from exposed working areas, unfinished slopes and from unlined temporary channels should be directed to stilling basins and/or silt traps before discharging to the drainage outfalls. Regular inspections of stilling basins and/or silt traps is required to ensure that sediment is not conveyed into the existing drainage system. Open stockpiles should be covered with a tarpaulin cover. During the wet season, any exposed top soils should be covered with a tarpaulin, shotcreted or hydroseeded. Sand and silt from wash-water from vehicle washing should be settled out before discharging into storm drains. Fuels should be stored in bunded areas such that spillage can be easily collected. 		# V

Waste – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Waste management during construction	 General Waste Transport of wastes off site as soon as possible. Maintenance of accurate waste records. Minimisation of waste generation for disposal (via reduction/recycling/re-use). No on-site burning will be permitted. Use of re-useable metal hoardings/signboards. 	During construction	V
	Vegetation from site clearance - Segregation of materials to facilitate disposal Mulching to reduce bulk and where possible review opportunities for the possible beneficial use within landscaping areas.		V
	Demolition Wastes - Segregation of materials to facilitate disposal Appropriate stockpile management.		V
	Excavated Materials - Segregation of materials to facilitate disposal / reuse Appropriate stockpile management Re-use of excavated material on or off site (where possible) Special handling and disposal procedures in the event that contaminated materials are excavated.		V
	Construction Wastes Segregation of materials to facilitate recycling/reuse (within designated area in appropriate containers/stockpiles). Appropriate stockpile management. Planning to reduce over ordering and waste generation. Recycling and re-use of materials where possible (e.g. metal, wood from formwork) For material which cannot be re-used/recycled, collection should be carried out by an approved waste contractor for landfill disposal.		V
	Bentonite Slurries - Bentonite slurries should be reused as far as possible Disposal in accordance with Practice Note For Professional Persons ProPECC PN 1/94.		#

 Chemical Wastes Storage within locked, covered and bunded area. The storage area shall not be located adjacent to sensitive receivers e.g. drains. Minimise waste production and recycle oils/solvents where possible. A spill response procedure shall be in place and absorption material available for minor spillages. Use appropriate and labelled containers. Educate site workers on site cleanliness/waste management procedures. If chemical wastes are to be generated, the contractor must register with EPD as a chemical waste producer. The chemical wastes shall be collected by a licensed chemical waste 	@
 The chemical wastes shall be collected by a licensed chemical waste collector. Municipal Wastes Waste shall be stored within a temporary refuse collection facility, in appropriate containers prior to collection and disposal. Regular, daily collections are required by an approved waste collector. 	V

Ecology – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Ecology during construction	 Accurate Delineation of Works Area Boundaries of proposed works areas shall be clearly identified and separated from external areas by a physical barrier to prevent encroachment of adjacent habitats. Individual trees which fall within the works areas but which work plans do not require removal are to be retained and fenced off to maximize protection. 	During construction	V
	Vegetation Clearance No fires shall be lit within the works area for the purpose of burning cleared vegetation. The Contractor shall give consideration to mulching the cleared vegetation for recycling within the works area / adjacent land.		V
	 Dust generation There are a number of measures which shall be taken as specified in the Air Pollution Control (Construction Dust) Regulation on 'Dust Control Requirements, including the following key measures to be applied during construction: Vehicle washing facilities to be provided at every discernible or designated vehicle exit point; All temporary site access roads shall be sprayed with water to suppress dust as necessary; All dusty materials should be sprayed with water immediately prior to any handling; and All debris should be covered entirely by impervious sheeting or stored in a sheltered debris collection area. 		V
	 Surface Run-off In general, mitigation measures shall be in accordance with ProPECC PN1/94 on 'Construction Site Drainage'. Key measures include: Bund and cover stock piles to avoid run-off; Channel any run-off through a system of oil, grease and sediment / silt traps and reuse water on site where ever practical; All vehicle maintenance to be undertaken within a bunded area; and Maximise vegetation retention on-site to maximise absorption (minimise transport). 		V

Landscape and Visual Impact - Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Responsibility
Landscape & Visual during construction	Preservation of Existing Vegetation Trees identified for retention within the project limit would be protected during the works; The tree transplanting and planting works shall be implemented by approved Landscape Contractors.	During construction	V
	Temporary Works Areas Where feasible the works areas would be screened using hoarding and existing vegetation would be retained where possible to reduce the landscape and visual impacts arising from the construction activity. The landscape of these works areas would be restored following the completion of the construction phase.		V
	Hoarding A hoarding would be erected where practicable in the most visually sensitive locations to screen the temporary construction works from the local VSRs.		V
	 Top Soils The works will result in disturbance to extensive areas of topsoil. Topsoil worthy of retention should be stockpiled for use following completion of the civil engineering works. It should either be temporarily vegetated with hydroseeded grass or turned over on a regular basis. 		#
	Protection of Important Landscape Features - Important features such as temples, Island House and kilns within the study area, although remote from the proposed works retained and adequately protected.		#

Legend:

V = implemented;

x = not implemented;

@ = partially implemented;

N/A = not applicable - No such work was undertaken or no such material was used on site;

= to be implemented.

APPENDIX D SUMMARY OF ACTION AND LIMIT LEVELS

Appendix D - Summary of Action and Limit Levels

Table 1 – Action and Limit Levels for 1-hour TSP

Location	Action Level	Limit Level		
AM2	317.8 μg/m3	500 μg/m3		

Table 2 - Action and Limit Levels for 24-hour TSP

Location	Action Level	Limit Level		
AM2	200.7 μg/m3	260 μg/m3		

Table 3 – Action and Limit Levels for Construction Noise (0700-1900 hrs of normal weekdays)

Location	Action Level	Limit Level
M2	When one documented	75 dB(A)
	complaint, related to 0700 -	
	1900 hours on normal	
M3*	weekdays, is received	65/70 dB(A)
	from any one of the sensitive	
	receivers	

^{*}Daytime noise Limit Level of 70 dB(A) applies to education institutions, while 65dB(A) applies during school examination period

APPENDIX E
CALIBRATION CERTIFICATES OF
MONITORING EQUIPMENTS

Total Suspended Particulates (TSP) Sampler Field Calibration Report

Station	Fanling Governm	nent Secondary	School (AM2)		Operator:	Shum Kar	n Yuen
Date:	11-Dec-13				Next Due Date:	11-Feb)-14
Model No:	TE-5170				Verified Against:	O.T.S	- 988
Equipment No.:	A-001-74T				Expiration Date:	20-May-	2014
200 - 10							
			Ambient C	ondition			
Tempera	ture, Ta	289.0	Kelvin	Pressi	ıre, Pa	756.9	mmHg
		Or	ifice Transfer Star	idard Informa	tion		
Equipme	ent No.:	988	Slope, mc	1.99	238	Intercept, bc	-0.00351
Last Calibra	ation Date:	20-May-13	m	ne v Ostd + he :	= (H v (Pa/760)	v (298/Ta)] ^{1/2}	
Next Calibra	Next Calibration Date: 20 -May-13 20 -May-14 20 -May-14 20 -May-14 20 -May-14			- [II x (I a/ 700)	X (296/14)j		
			Calibration of				
Calibration Point	H in. of water	[H x (Pa/76	60) x (298/Ta)] ^{1/2}	Qstd (m ³ /min) X - axis	W in. of oil	[ΔW x (Pa/760) x (298/7 Y-axis	
1	6.2		2.52	1.27	5.1	2.29	9
2	5.0		2.27	1.14	4.1	2.03	5
3	4.6		2.17	1.09	3.5	1.90	0
4	3.8		1.98	0.99	3.1	1.78	8
5	2.2		1.50	0.76	1.8	1.30	6
By Linear Regr	ession of Y on	X					
Slope, mw =	1.8045		1	ntercept, bw =		-0.01	88
Correlation C	oefficient* =	0	.9969				
			Set Point Ca	lculation			
From the TSP Fi	eld Calibration	Curve, take Qs	$td = 1.21 \text{ m}^3/\text{min } (4)$	3 CFM)			
From the Regres	sion Equation, t	he "Y" value a	ccording to				
		m v	Qstd + b = [W x (P	o/760) v (209/7	Γα)1 ^{1/2}		
		III X	Qstu · b – [w x (1	a/ 100) x (290/)	[a) j		
Therefore, S	Set Point W = (m x Qstd + b)	² x (760 / Pa) x (T	a / 298) =	4	1.56	
*If Correlation C	Coefficient < 0.9	90, check and	recalibrate again.				
Remarks:				7			
							- 2
QC Reviewer:	Tleung		Signature:			Date:	C-B



TISCH ENVIROMENTAL, INC. 145 SOUTH MIAMI AVE. VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX WWW.TISCH-ENV.COM

AIR POLLUTION MONITORING EQUIPMENT

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - M Operator		Rootsmeter Orifice I.I		438320 0988	Ta (K) - Pa (mm) -	297 751.84
PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER DIFF Hg (mm)	ORFICE DIFF H2O (in.)
1 2 3 4 5	NA NA NA NA	NA NA NA NA NA	1.00 1.00 1.00 1.00	1.3900 0.9720 0.8670 0.8270 0.6800	3.2 6.4 7.9 8.7 12.6	2.00 4.00 5.00 5.50 8.00

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)	Va	(x axis) Qa	(y axis)
0.9884 0.9842 0.9821 0.9811 0.9759	0.7110 1.0125 1.1327 1.1863 1.4352	1.4090 1.9926 2.2278 2.3365 2.8179	0.9957 0.9915 0.9894 0.9884 0.9832	0.7163 1.0201 1.1412 1.1952 1.4459	0.8889 1.2570 1.4054 1.4740 1.7777
Qstd slo intercep coeffici	ot (b) = ent (r) =	1.94727 0.02332 0.99998 Pa/760)(298/Ta)]	Qa slop intercep coeffici v axis =	t (b) =	1.21935 0.01471 0.99998

CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta)

Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa]

Qa = Va/Time

For subsequent flow rate calculations:

Qstd = $1/m\{[SQRT(H2O(Pa/760)(298/Ta))] - b\}$ $Qa = 1/m\{[SQRT H2O(Ta/Pa)] - b\}$

Type:	facturer/Brand:			Laser D	ust Mon	itor				
Mode	Transferred and the same of			LD-3						
	ment No.:			A.005.07	a					
	tivity Adjustment	Scale Set	ting:	557 CPM						
Opera	ator:			Mike She	ek (MSK)	M)				
Standa	rd Equipment									
Equip	ment.	Pur	procht & E	atashnick	TEOM®	Y - 10 '10 '				
			-			ahaal)				
Venue: Cyberport Series 140					iluary S	criooi)				
Serial		_		40AB2198	99803					
				200C1436		K _o : 12500)			
Last C	Calibration Date*		May 2013	20001100	30000	N ₀ 72000				
*Remar	ks: Recommend	led interva	I for hardw	are calibra	tion is 1	year				
Calibra	tion Result			14,1						
0		0 1 0 1					60.4			
	tivity Adjustment tivity Adjustment					557 CF				
Hour	Date (dd-mm-yy)	Т	Time		oient dition	Concentration ¹ (mg/m ³)	Total Count ²	Count/ Minute ³		
				Temp (°C)	R.H. (%)	Y-axis	2.700.0	X-axis		
1	18-05-13	12:30	- 13:30	28.1	78	0.04714	1887	31.45		
2	18-05-13	13:30	- 14:30		78	0.04932	1970	32.83		
3	18-05-13	14:30	- 15:30	28.2	77	0.05156	2056	34.27		
4	18-05-13	15:30	- 16:30	28.1	78	0.05083	2026	33.77		
	2. Total Count 3. Count/minut ar Regression of (K-factor):	was logge e was calc	d by Laser	Dust Mon	tor	ashnick TEOM [®]				
	ation coefficient:		0.0013							
	of Calibration F	Record:	17 May 2	2014						
	,	2001120		401	-					
Remark	s:									
					/	/				
00.5	.2	ones.	-	e Roberto	11/		7. 7.000.0	Lata VIII.		
QC Re	viewer: YW F	ung	Signa	ature:	4/	Date	: _20 May	/ 2013		

Type: Manufacturer/Brand: Model No.:			-	Laser Di SIBATA LD-3		itor			
	ment No.: tivity Adjustment	Scale Se	ttina	<u>-</u>	A.005.10 753 CPI				
Opera		Ocale Co	ung	_	Mike She	Jan J	M)		
Standa	rd Equipment								
Equip	ment:	Rui	ppre	cht & Pa	tashnick	TFOM®			
Venue					ing Seco		chool)		_
Model	No.:			1400AB			30,500-7		
Serial	No:	Cor	ntrol:	140	DAB2198	99803			
Last C	Calibration Date*:		nsor: Mav	120 2013	00C1436	59803	K _o : 12500)	
	ks: Recommend				e calibra	tion is 1	year		
Calibra	tion Result								
	ivity Adjustment ivity Adjustment						753 CF		
Hour	Date (dd-mm-yy)	Ţ	Time		Amb Cond Temp (°C)	dition R.H. (%)	Concentration ¹ (mg/m³) Y-axis	Total Count ²	Count/ Minute X-axis
1	18-05-13	12:30	-	13:30	28.1	78	0.04714	1886	31.43
2	18-05-13	13:30	(e)	14:30	28.1	78	0.04932	1968	32.80
3	18-05-13	14:30	-	15:30	28.2	77	0.05156	2061	34.35
4	18-05-13	15:30	-	16:30	28.1	78	0.05083	2026	33.77
Slope	1. Monitoring d 2. Total Count 3. Count/minut ar Regression of (K-factor): ation coefficient:	was logge e was cal	ed by culat	Laser [Dust Mon	itor	ashnick TEOM [®]		
Validity	y of Calibration F	Record:	1	7 May 20	014				
Remarks	s:								
						6			

	facturer/Brand:		_	Laser Du SIBATA	ıst Moni	tor			
Mode	ment No.:		_	LD-3 A.005.11	3				
	tivity Adjustment	Scale Setti		799 CPI					
Opera			_	Mike Shek (MSKM)					
Standa	rd Equipment								
Equip	ment:	Rupr	orecht & Pa	tashnick	TEOM®				
Venue	e:	Cybe	erport (Pui \	Ying Seco	ndary So	chool)			
Mode	l No.:		es 1400AB						
Serial	No:	Cont		DAB21989					
Last (Calibration Date*:	Sens	sor: <u>120</u> 1ay 2013	00C1436	59803	K _o : <u>12500</u>			
	ks: Recommend			re calibra	tion is 1 v	/ear			
01 929#/A00=91/#000#		- Interval	Tor Hardwar	- Calibra					
Calibra	tion Result								
	tivity Adjustment tivity Adjustment					799 CP			
Hour	Date	Tir	me	Amb	pient	Concentration ¹	Total	Count/	
	(dd-mm-yy)			Cond		(mg/m³)	Count ²	Minute ³	
				Temp	R.H.	Y-axis		X-axis	
	10.05.10	40.45	10.15	(°C)	(%)	0.04005	1071	04.40	
1	18-05-13		- 13:15	28.1	78	0.04685	1871	31.18	
3	18-05-13 18-05-13	13:15 14:15	- 14:15 - 15:15	28.1 28.2	78 77	0.04941 0.05127	1979 2055	32.98	
4	18-05-13	15:15	- 15.15 - 16:15	28.1	78	0.05727	2033	34.25 33.68	
Note:			1 / 1 / 1 / 1 / 1 / 1 / 1 / 1 / 1 / 1 /			shnick TEOM®	2021		
	 Total Count Count/minut 	was logged e was calc	d by Laser [Dust Mon	itor	STITION TEOM			
	ar Regression of	Y or X							
	(K-factor):		0.0015						
	ation coefficient:		0.9976		=======================================				
Validit	y of Calibration F	Record:	_17 May 20	014					
Remark	s:	3							
					1./				
QC Re	eviewer: _YW F	ung	_ Signat	ture:	4	Date	e: _20 May	y 2013	

Mode Equip	facturer/Brand: I No.: ment No.:	0	e.	SIBATA LD-3B A.005.13		itor		
Opera	tivity Adjustment ator:	Scale Set	ting:	Mike She		M)		
Standa	rd Equipment		5101-3	W	3202			
	e: I No.:	Cyb Seri Con Sen 18 I	sor: <u>12</u> May 2013	Ying Seco 40AB2198 200C1436	ondary Se 99803 59803	K₀: <u>12500</u>)	
		eu iriterva	TIOI Hardwa	are calibra	101115 1	yeai		
Sensit	tion Result tivity Adjustment tivity Adjustment						PM PM	
Hour	Date (dd-mm-yy)	Τ	ime	1	dition R.H.	Concentration ¹ (mg/m ³) Y-axis	Total Count ²	Count/ Minute ³ X-axis
1	18-05-13	12:15	- 13:15	28.1	78	0.04685	1867	31.12
2	18-05-13	13:15	- 14:15	28.1	78	0.04941	1975	32.92
3	18-05-13	14:15	- 15:15	28.2	77	0.05127	2048	34.13
4	18-05-13	15:15	- 16:15	28.1	78	0.05060	2017	33.62
Slope Correl	2. Total Count 3. Count/minut ar Regression of (K-factor): ation coefficient: y of Calibration F	was logge te was cald Y or X	ed by Laser	Dust Mon Total Cou	itor	ashnick TEOM [®]		
Remark	S:							
QC Re	eviewer: YW F	ung	Signa	ature:	4/	Date	e: _20 Ma	y 2013 _

Model				Laser Du SIBATA LD-3B A.005.16		tor		
	ment No.: ivity Adjustment	Scale Settin		521 CPI				
Opera	tor:			Mike She	k (MSKN	Л)		
Standa	rd Equipment							
Equip	mont:	Dunn	echt & Pa	toobniek '	TEOM®			
Equipr Venue			port (Pui \			chool)		
Model			1400AB	ring deco	nuary of	Silodij		
Serial		Contro		DAB21989	9803			
Serial	140.	Senso		00C14365		K _o : 12500)	
Last C	alibration Date*:		y 2013	70011000	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,			
*Remar	ks: Recommend	ed interval fo	or hardwai	re calibra	tion is 1	year		
Calibra	tion Result							
	ivity Adjustment ivity Adjustment						PM PM	
Hour	Date	Tim	ne	Amb	pient	Concentration ¹	Total	Count/
	(dd-mm-yy)			Cond	dition	(mg/m ³)	Count ²	Minute ³
				Temp	R.H.	Y-axis		X-axis
				(°C)	(%)			
1	27-07-13	11:00 -	12:00	27.3	75	0.04734	1893	31.55
2	27-07-13	12:00 -	13:00	27.3	75	0.04789	1915	31.92
3	27-07-13	13:00 -	200 20000000000000000000000000000000000	27.4	74	0.04953	1976	32.93
4	27-07-13	14:00 -	15:00	27.4	75	0.04867	1949	32.48
	2. Total Count 3. Count/minu ar Regression of (K-factor):	was logged te was calcu	by Laser I	Dust Mon	itor	ashnick TEOM [®]		
	ation coefficient:	-	0.9934					
Validit	y of Calibration F	Record:	26 July 20	014				
Remark	s:			4	-			
							7	
QC Re	eviewer: _YWI	-ung	Signa	ture:	4	Dar	te: _29 Jul	ly 2013



G/F., 9/F., 12/F., 13/F. & 20/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. 香港黃竹坑道37號利達中心地下,9樓,12樓,13樓及20樓 E-mail: smec@cigismec.com Website: www.cigismec.com

Tel: (852) 2873 6860 Fax: (852) 2555 7533



CERTIFICATE OF CALIBRATION

Certificate No.:

13CA1107 01-01

Page

Item tested

Description:

Sound Level Meter (Type 1)

Rion Co., Ltd.

Microphone Rion Co., Ltd.

Manufacturer: Type/Model No.:

NL-31

UC-53A

Serial/Equipment No .: Adaptors used:

90565 00320528 / N.007.03A

Item submitted by

Customer Name: Address of Customer: AECOM ASIA CO., LTD.

Request No.:

Date of receipt:

07-Nov-2013

Date of test:

08-Nov-2013

Reference equipment used in the calibration

Description:

Multi function sound calibrator

Signal generator Signal generator

Model:

DS 360

B&K 4226 DS 360

Serial No. 2288444

33873 61227 **Expiry Date:**

22-Jun-2014 15-Apr-2014 15-Apr-2014

Traceable to:

CIGISMEC CEPREI **CEPREI**

Ambient conditions

Temperature: Relative humidity: 22 ± 1 °C 60 ± 10 %

Air pressure:

1000 ± 10 hPa

Test specifications

The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 and the lab calibration procedure SMTP004-CA-152.

The electrical tests were performed using an electrical signal substituted for the microphone which was removed and 2, replaced by an equivalent capacitance within a tolerance of +20%.

3, The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure responsess of the Sound Level Meter.

Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

Huang Jian Min/Feng Jun Qi

Actual Measurement data are documented on worksheets.

Approved Signatory:

Date:

11-Nov-2013

Company Chop:

The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

Soils & Materials Engineering Co., Ltd.

Form No.CARP152-1/Issue 1/Rev.C/01/02/2007



G/F., 9/F., 12/F., 13/F. & 20/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. 香港黃竹坑道37號利達中心地下,9樓,12樓,13樓及20樓 E-mail: smec@cigismec.com Website: www.cigismec.com

Tel: (852) 2873 6860 Fax: (852) 2555 7533



CERTIFICATE OF CALIBRATION

Certificate No.:

13CA0325 01-01

Page

2

Item tested

Description:

Sound Level Meter (Type 1)

of

Manufacturer:

B&K

B&K

Type/Model No.:

2238

4188

Serial/Equipment No .:

2285692

2250420

Microphone

Adaptors used:

Item submitted by

Customer Name:

AECOM ASIA CO., LTD.

Address of Customer:

Request No .: Date of receipt:

25-Mar-2013

Date of test:

26-Mar-2013

Reference equipment used in the calibration

Description:

Multi function sound calibrator

Model: B&K 4226 Serial No.

Expiry Date:

Traceable to:

Signal generator Signal generator

DS 360 DS 360 2288444 33873

61227

22-Jun-2013 29-May-2013 29-May-2013

CIGISMEC CEPREI CEPREI

Ambient conditions

Temperature:

22 ± 1 °C

Relative humidity: Air pressure:

60 ± 10 % 1000 ± 10 hPa

Test specifications

The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 and the lab calibration procedure SMTP004-CA-152

The electrical tests were performed using an electrical signal substituted for the microphone which was removed and 2, replaced by an equivalent capacitance within a tolerance of $\pm 20\%$

The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference 3, between the free-field and pressure responsess of the Sound Level Meter.

Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

in/Feng Jun Qi

Actual Measurement data are documented on worksheets.

Huang Jian

Approved Signatory:

Date:

26-Mar-2013

Company Chop:

Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

© Soils & Materials Engineering Co., Ltd.

Form No.CARP152-1/Issue 1/Rev.C/01/02/2007



G/F, 9/F., 12/F., 13/F. & 20/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. 香港黄竹坑道37號利達中心地下,9樓,12樓,13樓及20樓 E-mail: smec@cigismec.com Website: www.cigismec.com

Tel: (852) 2873 6860 Fax: (852) 2555 7533



CERTIFICATE OF CALIBRATION

Certificate No.:

13CA0305 01-01

Page

of

2

Item tested

Description: Manufacturer: Sound Level Meter (Type 1)

B & K

Type/Model No.:

B & K 2250-L

4950

Serial/Equipment No.:

2681366 (N. OII.01)

2665582

Microphone

Adaptors used:

-

-

Item submitted by

Customer Name: Address of Customer: AECOM ASIA CO LIMITED

Request No.:

-

Date of receipt:

05-Mar-2013

Date of test:

05-Mar-2013

Reference equipment used in the calibration

Description:

Model:

Serial No.

Expiry Date:

Traceable to:

Multi function sound calibrator Signal generator B&K 4226 DS 360 2288444 33873

23-May-2013 29-May-2013 CIGISMEC

Signal generator

DS 360

61227

29-May-2013

CEPREI CEPREI

Ambient conditions

Temperature:

21 ± 1 °C

Relative humidity:

60 ± 10 % 1000 ± 10 hPa

Air pressure:

1000 ± 10

Test specifications

- The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 and the lab calibration procedure SMTP004-CA-152.
- 2, The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of ±20%.
- The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure responsess of the Sound Level Meter.

Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

n/F

eng Jun Qi

Actual Measurement data are documented on worksheets.

Huang Jian M

carry no implication regarding the long-term stability of the instrument.

Approved Signatory:

Date:

05-Mar-2013

Company Chop:

The results reported in this certificate refer to the condition of the instrument on the date of calibration and

© Soils & Materials Engineering Co., Ltd.

Form No.CARP152-1/Issue 1/Rev.C/01/02/2007



G/F., 9/F., 12/F., 13/F. & 20/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. 香港黃竹坑道37號利達中心地下,9樓,12樓,13樓及20樓 E-mail: smec@cigismec.com Website: www.cigismec.com

Tel: (852) 2873 6860 Fax: (852) 2555 7533



CERTIFICATE OF CALIBRATION

Certificate No.:

13CA1107 01-02

Page:

of

2

Item tested

Description:

Acoustical Calibrator (Class 1)

Manufacturer:

Rion Co., Ltd.

Type/Model No .:

NC-73

Serial/Equipment No.:

10307223 / N.004.08

Adaptors used:

Item submitted by

Curstomer:

AECOM ASIA CO., LTD.

Address of Customer:

Request No .: Date of receipt:

07-Nov-2013

Date of test:

08-Nov-2013

Reference equipment used in the calibration

Description: Lab standard microphone Preamplifier	Model: B&K 4180 B&K 2673	Serial No. 2341427 2239857	Expiry Date: 17-Apr-2014 16-Apr-2014	Traceable to: SCL CEPREI
Measuring amplifier	B&K 2610	2346941	24-Apr-2014	CEPREI
Signal generator	DS 360	61227	15-Apr-2014	CEPREI
Digital multi-meter	34401A	US36087050	10-Dec-2013	CEPREI
Audio analyzer	8903B	GB41300350	15-Apr-2014	CEPREI
Universal counter	53132A	MY40003662	15-Apr-2014	CEPREI

Ambient conditions

Temperature: Relative humidity: 22 ± 1 °C 60 ± 10 % 1000 ± 10 hPa

Air pressure:

Test specifications

- 1, The Sound Calibrator has been calibrated in accordance with the requirements as specified in IEC 60942 1997 Annex B and the lab calibration procedure SMTP004-CA-156.
- 2, The calibrator was tested with its axis vertical facing downwards at the specific frequency using insert voltage technique.
- 3, The results are rounded to the nearest 0.01 dB and 0.1 Hz and have not been corrected for variations from a reference pressure of 1013.25 hectoPascals as the maker's information indicates that the instrument is insensitive to pressure changes.

Test results

This is to certify that the sound calibrator conforms to the requirements of annex B of IEC 60942: 1997 for the conditions under which the test was performed. This does not imply that the sound calibrator meets IEC 60942 under any other conditions.

Details of the performed measurements are presented on page 2 of this certificate.

Huang Jian Min/Feng Jun Qi

Approved Signatory:

Date:

11-Nov-2013

Company Chop:

Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

© Soils & Materials Engineering Co., Ltd.

Form No.CARP156-1/Issue 1/Rev.D/01/03/2007

APPENDIX F EM&A MONITORING SCHEDULES

Contract No. HY/2012/06 Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange Tentative Impact Monitoring and Audit Schedule for January 2014

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			1-Jan	2-Jan	3-Jan	4-Jan
						1-hr TSP 24-hr TSP
5-Jan	6-Jan	7-Jan	8-Jan	9-Jan	10-Jan	11-Jan
				1-hr TSP 24-hr TSP Noise		
12-Jan	13-Jan	14-Jan	15-Jan	16-Jan	17-Jan	18-Jan
			1-hr TSP 24-hr TSP Noise			
19-Jan	20-Jan	21-Jan	22-Jan	23-Jan	24-Jan	25-Jan
		1-hr TSP 24-hr TSP Noise				
26-Jan	27-Jan	28-Jan	29-Jan	30-Jan	31-Jan	
	1-hr TSP 24-hr TSP Noise			1-hr TSP 24-hr TSP		

Contract No. HY/2012/06 Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange Tentative Impact Monitoring and Audit Schedule for February 2014

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
,	,	,	•		•	1-Feb
2-Feb	3-Feb	4-Feb	5-Feb	6-Feb	7-Feb	8-Feb
			1-hr TSP			
			24-hr TSP			1-hr TSP
			Noise			24-hr TSP
9-Feb	10-Feb	11-Feb	12-Feb	13-Feb	14-Feb	15-Feb
					1-hr TSP	
					24-hr TSP	
					Noise	
16-Feb	17-Feb	18-Feb	19-Feb	20-Feb	21-Feb	22-Feb
				1-hr TSP		
				24-hr TSP		
				Noise		
23-Feb	24-Feb	25-Feb	26-Feb	27-Feb	28-Feb	
			1-hr TSP			
			24-hr TSP			
			Noise			

The schedule is subject to change due to unforeseeable circumstances (e.g. adverse weather, etc)

APPENDIX G
IMPACT AIR QUALITY MONITORING
RESULTS AND THEIR GRAPHICAL
PRESENTATION

Appendix G Impact Air Quality Monitoring Results


24-hour TSP Monitoring Results at Station AM2 (Fanling Government Secondary School)

Date	Weather	Air	Atmospheric	Flow Rate	e (m³/min.)	Av. flow	Total vol.	Filter W	/eight (g)	Particulate	Elapse	e Time	Sampling	Conc.	Actino Level	Limit Level
	Condition	Temp. (°C	C)Pressure(hPa)	Initial	Final	(m³/min)	(m ³)	Initial	Final	weight(g)	Initial	Final	Time(hrs.)	(µg/m³)	(µg/m ³)	(µg/m ³)
4-Jan-14	Sunny	18.8	1017.8	1.314	1.314	1.314	1892.2	2.7387	2.9650	0.2263	3369.02	3393.02	24.00	119.6	200.7	260
9-Jan-14	Fine	15.5	1022.9	1.314	1.314	1.314	1892.2	2.7104	2.8893	0.1789	3393.02	3417.02	24.00	94.5	200.7	260
15-Jan-14	Fine	13.2	1025.6	1.314	1.314	1.314	1892.2	2.7211	2.8651	0.1440	3417.02	3441.02	24.00	76.1	200.7	260
21-Jan-14	Sunny	14.9	1024.5	1.314	1.314	1.314	1892.2	2.6852	2.9179	0.2327	3441.02	3465.02	24.00	123.0	200.7	260
27-Jan-14	Sunny	16.4	1021.3	1.314	1.314	1.314	1892.2	2.6550	2.7857	0.1307	3465.02	3489.02	24.00	69.1	200.7	260
30-Jan-14	Sunny	18.9	1019.3	1.314	1.314	1.314	1892.2	2.6818	2.7770	0.0952	3489.02	3513.02	24.00	50.3	200.7	260

 Average
 88.8

 Min
 50.3

 Max
 123.0



This Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsover, to any party that uses or relies on this drawing without AECOM's express written consen

CONTRACT NO. HY/2012/06
WIDENING OF FANLING HIGHWAY
- TAI HANG TO WO HOP SHEK INTERCHANGE




Project No.: 60307376 Date: Feb-14 Appendix G

Appendix G Impact Air Quality Monitoring Results

1-hour TSP Monitoring Results at Station AM2 (Fanling Government Secondary School)

	Start	1st Hour	2nd Hour	3rd Hour
	Time	Conc.	Conc.	Conc.
Date	(hh:mm)	(µg/m³)	(µg/m³)	(µg/m³)
4-Jan-14	13:05	78.5	77.0	77.5
9-Jan-14	14:08	78.6	79.3	76.2
15-Jan-14	13:49	76.2	77.3	75.9
21-Jan-14	9:45	85.9	87.4	88.6
27-Jan-14	15:20	82.6	81.2	83.0
30-Jan-14	11:00	80.5	80.9	81.6
			Average	80.5
			Min	75.9
			Max	88.6



This Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or refiel upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsover, to any party that uses or relies on this drawing without AECOM's express written consen

WIDENING OF FANLING HIGHWAY
- TAI HANG TO WO HOP SHEK INTERCHANGE



Project No.: 60307376 Date: Feb-14 Appendix G

APPENDIX H
METEOROLOGICAL DATA FOR THE
REPORTING MONTH

Extract of Meteorological Observations for Tai Po Automatic Weather Station, January 2014

Date	Mean Pressure at M.S.L.	Air	Temperatu	ıre	Mean Dew Point Temperature	Rela	ntive Hum	idity
	(hPa)	Max. (deg C)	Mean (deg C)	Min. (deg C)	(deg C)	Max. (%)	Mean (%)	Min. (%)
1-Jan	1019.3	19.1	13.4	9.0	3.9	72	54	35
2-Jan	1016.9	20.3	15.1	10.2	10.5	92	75	59
3-Jan	1015.7	24.8	19.3	15.1	12.3	85	65	41
4-Jan	1018	21.8	17.2	13.7	7.4	76	54	33
5-Jan	1018.9	18.2	14.9	10.5	6.4	82	58	37
6-Jan	1018.1	18.3	16	12	9.9	84	68	53
7-Jan	1016.8	19.2	17.5	16.4	13.9	89	80	65
8-Jan	1018.1	22.8	18.3	14.6	14.3	94	78	59
9-Jan	1023.3	15.7	14.4	12.6	7.6	72	64	55
10-Jan	1024.5	16	14.9	13.9	10	79	73	65
11-Jan	1023.8	19.3	15.9	13	11.4	91	75	57
12-Jan	1023.5	21	16.1	12.7	11.2	92	74	52
13-Jan	1024.2	14.6	12.2	10	5.5	76	64	51
14-Jan	1024	16.3	12.1	9.2	5.1	73	62	51
15-Jan	1025.8	16.2	11.9	8.6	4.2	80	60	40
16-Jan	1024.4	16.6	13.2	9.2	6.8	95	66	45
17-Jan	1023.4	19.7	14.5	10.3	8.8	92	70	43
18-Jan	1026.4	19.9	15.5	10.2	3.5	79	46	25
19-Jan	1026.3	16.4	13	9.5	7.0	87	68	46
20-Jan	1024	20.3	15.1	10.2	2.9	78	48	17
21-Jan	1024.8	17.3	14.2	10.3	-5.4	44	27	12
22-Jan	1025.4	16.6	11.9	6.6	-2	66	40	16
23-Jan	1023.4	15.5	11.9	8.8	5.8	86	67	42
24-Jan	1018.9	18.5	14.6	9.7	10.2	91	76	60
25-Jan	1017.8	21.3	17.8	15	13.7	89	77	62
26-Jan	1019.6	24.1	18.3	16.1	13.8	91	76	48
27-Jan	1021.3	18.9	16.1	14.1	9.8	85	67	47
28-Jan	1020.5	20	16	12.9	11.3	91	74	54
29-Jan	1020	21.4	16.3	12.1	11.4	90	74	48
30-Jan	1019.3	22.8	17.4	12.7	13	90	76	60
31-Jan	1018.4	22.6	18.1	13.2	13.4	93	76	45
Mean	1021.4	19.2	15.3	11.7	8.3	83	65	46
Maximum	1026.4	24.8	19.3	16.4	14.3	95	80	65
Minimum	1015.7	14.6	11.9	6.6	-5.4	44	27	12

Extract of Meteorological Observations for Tai Po Automatic Weather Station, January 2014

	Total	Prevailing	Mean
Date	Rainfall	Wind	Wind Speed
2410	(mm)	Direction	(km/h)
	()	(degrees)	(1111/11)
1-Jan	****	***	****
2-Jan	****	***	****
3-Jan	****	***	****
4-Jan	****	***	****
5-Jan	****	***	****
6-Jan	****	***	****
7-Jan	****	***	****
8-Jan	****	***	****
9-Jan	****	***	****
10-Jan	****	***	****
11-Jan	****	***	****
12-Jan	****	***	****
13-Jan	****	***	****
14-Jan	****	***	****
15-Jan	****	***	****
16-Jan	****	***	****
17-Jan	****	***	****
18-Jan	****	***	****
19-Jan	****	***	****
20-Jan	****	***	****
21-Jan	****	***	****
22-Jan	****	***	****
23-Jan	****	***	****
24-Jan	****	***	****
25-Jan	****	***	****
26-Jan	****	***	****
27-Jan	****	***	****
28-Jan	****	***	****
29-Jan	****	***	****
30-Jan	****	***	****
31-Jan	****	***	****
Mean		***	****
Total	****		
Maximum	****		****
Minimum	****		****

^{***} unavailable

missing (less than 24 hourly observations a day)

Rainfall measured in increment of 0.5 mm. Amount of < 0.5 mm cannot be detected

Extract of Meteorological Observations for Tai Mei Tuk Automatic Weather Station, January 2014

Date	Mean Pressure at M.S.L.	тт		Mean Dew Point Temperature	Relative Humidity			
	(hPa)	Max. (deg C)	Mean (deg C)	Min. (deg C)	(deg C)	Max. (%)	Mean (%)	Min. (%)
1-Jan	*****	21.3	14.8	10.5	***	***	***	***
2-Jan	*****	21.3	16.1	11.5	***	***	***	***
3-Jan	*****	25.6	20	15.7	***	***	***	***
4-Jan	*****	22.7	18.4	15.3	***	***	***	***
5-Jan	*****	19.8	15.5	12	***	***	***	***
6-Jan	*****	20.4	16.1	12.8	***	***	***	***
7-Jan	*****	19.4	17.7	16.1	***	***	***	***
8-Jan	*****	23.2	18.5	14.3	***	***	***	***
9-Jan	*****	16.5	14.4	12.4	***	***	***	***
10-Jan	*****	17.7	15.1	13.4	***	***	***	***
11-Jan	*****	21.4	16.1	12.9	***	***	***	***
12-Jan	*****	22.7	16.5	12.3	***	***	***	***
13-Jan	*****	16.4	12.3	9.8	***	***	***	***
14-Jan	*****	17.3	12.6	9.1	***	***	***	***
15-Jan	*****	18.4	13	9.2	***	***	***	***
16-Jan	*****	19.6	14	10.5	***	***	***	***
17-Jan	*****	21.5	15.7	11.7	***	***	***	***
18-Jan	*****	20.9	16.5	13.3	***	***	***	***
19-Jan	*****	18.1	14	11	***	***	***	***
20-Jan	*****	22.2	16.2	11.4	***	***	***	***
21-Jan	*****	18.3	14.9	12.5	***	***	***	***
22-Jan	*****	18.4	13.2	8.2	***	***	***	***
23-Jan	*****	17.7	12.8	9.7	***	***	***	***
24-Jan	*****	20.9	15.4	11.2	***	***	***	***
25-Jan	*****	23.1	18.4	15.4	***	***	***	***
26-Jan	*****	26.6	18.8	15.4	***	***	***	***
27-Jan	*****	22.2	16.5	14	***	***	***	***
28-Jan	*****	21.7	16.6	12.9	***	***	***	***
29-Jan	*****	24.4	17.1	13.1	***	***	***	***
30-Jan	*****	25	18.6	13.6	***	***	***	***
31-Jan	*****	26	19.1	14.4	***	***	***	***
Mean	*****	21	16	12.4	***	***	***	***
Maximum	*****	26.6	20	16.1	***	***	***	***
Minimum	*****	16.4	12.3	8.2	***	***	***	***

Extract of Meteorological Observations for Tai Mei Tuk Automatic Weather Station, January 2014

	Total		Maan
	. •	Prevailing	Mean Wind
Date	Rainfall	Wind	Speed
Date	(mm)	Direction	(km/h)
	(111111)		(KIII/II)
1-Jan	0.0	(degrees)	4.7
2-Jan	0.0	110	4.8
3-Jan	0.0	270	6.1
4-Jan	0.0	40	11.5
5-Jan	0.0	80	12.4
6-Jan	0.0	60	15.7
7-Jan	0.0	70	12.6
8-Jan	0.0	40	6.5
9-Jan	0.0	40	12.6
10-Jan	0.0	60	17.1
11-Jan	0.0	50	12.8
12-Jan	0.0	50	9.8
13-Jan	0.0	40	14.6
14-Jan	0.0	40	15.4
15-Jan	0.0	140	7.8
16-Jan	0.0	50	10.9
17-Jan	0.0	40	7.3
18-Jan	0.0	40	18.4
19-Jan	0.0	40	13.6
20-Jan	0.0	30	11.6
21-Jan	0.0	30	22.7
22-Jan	0.0	30	11.3
23-Jan	0.0	50	11.9
24-Jan	0.0	60	14.5
25-Jan	0.0	70	11.5
26-Jan	0.0	80	11.0
27-Jan	0.0	100	10.4
28-Jan	0.0	50	8.6
29-Jan	0.0	260	5.7
30-Jan	0.0	250	3.2
31-Jan	0.0	130	6.3
Mean		50	11.1
Total	0.0		
Maximum	0.0		22.7
Minimum *** unavailable	0.0		3.2

^{***} unavailable

missing (less than 24 hourly observations a day)

Rainfall measured in increment of 0.5 mm. Amount of < 0.5 mm cannot be detected

APPENDIX I
IMPACT DAYTIME CONSTRUCTION NOISE
MONITORING RESULTS AND THEIR
GRAPHICAL PRESENTATION

Appendix I Impact Daytime Construction Noise Monitoring Resi

Location: M2 (West Tai Wo - Free Field)

Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results

	Measured Noise Level for 30-min, dB(A)				Limit Level,	Exceedance
Date	Start Time	Leq*	L10*	L90*	dB(A)	(Y/N)
9-Jan-14	15:07	66.4	68.7	64.1	75	N
15-Jan-14	14:20	68.1	70.1	65.7	75	N
21-Jan-14	10:15	70.1	72.2	68.0	75	N
27-Jan-14	15:45	71.3	73.0	69.0	75	N
	Min	66.4	68.7	64.1		
	Max	71.3	73.0	69.0		
	Average	69.0	71.0	66.7		


Location : M3 (Fanling Government Secondary School- Façade)


Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results

	Measured Noise Level for 30-min, dB(A)			Limit Level,	Exceedance	
Date	Start Time	Leq	L10	L90	dB(A)^	(Y/N)
9-Jan-14	14:12	64.2	65.9	62.3	65	N
15-Jan-14	13:52	64.1	66.4	61.2	65	N
21-Jan-14	9:50	63.3	64.8	60.1	70	N
27-Jan-14	15:25	62.9	64.0	59.5	70	N
	Min	62.9	64.0	59.5		
	Max	64.2	66.4	62.3		
	Average	63.6	65.3	60.8		

^{* +3}dB(A) Façade effect correction included

[^] Limit Level of 70dB(A) applies to education institutes while 65dB(A) applies during school examination period.





^ Limit Level of 70dB(A) applies to education institutes while 65dB(A) applies during school examination period.

This Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsover, to any party that uses or relies on this drawing without AECOM's express written consent.

CONTRACT NO. HY/2012/06

WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE

AECOM

Graphical Presentation of Impact Daytime Construction Noise Monitoring Results

Project No.: 60307376 Date: Feb-14 Appendix I

APPENDIX J EVENT ACTION PLAN

Appendix J – Event Action Plan

Event / Action Plan for Air Quality

Event	Action				
	ET Leader	IEC	ER	Contractor	
Action Level					
Exceedance for one sample	Identify source; Inform IEC and ER; Repeat measurement to confirm finding; Increase monitoring frequency to dailv.	Check monitoring data submitted by ET; Check Contractor's working method.	1. Notify Contractor.	Rectify any unacceptable practice; Amend working methods if appropriate.	
Exceedance for two or more consecutive samples	 Identify source; Inform IEC and ER; Repeat measurements to confirm findings; Increase monitoring frequency to daily; Discuss with IEC and Contractor on remedial actions required; If exceedance continues, arrange meeting with IEC and ER; If exceedance stops, cease additional monitoring. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ER on the effectiveness of the proposed remedial measures; Supervise Implementation of remedial measures. 	Confirm receipt of notification of failure in writing; Notify Contractor; Ensure remedial measures properly implemented.	Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Amend proposal if appropriate.	


Event / Action Plan for Air Quality

Event	Action						
Action Level	ET Leader	IEC	ER	Contractor			
Limit Level							
Exceedance for one sample	 Identify source; Inform IEC, ER, Contractor and EPD; Repeat measurement to confirm finding; Increase monitoring frequency to daily; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise ER on the effectiveness of the proposed remedial measures; Supervise implementation of remedial measures. 	 Confirm receipt of notification of exceedance in writing; Notify Contractor; Ensure remedial measures properly implemented. 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Amend proposal if appropriate. 			
Exceedance for two or more consecutive samples	 Notify IEC, ER, Contractor and EPD; Identify source; Repeat measurement to confirm findings; Increase frequency to daily; Analyse Contractor's working procedures to determine possible mitigation to be; Arrange meeting with IEC and ER to discuss the remedial actions to be taken; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; If exceedance stops, cease additional monitoring. 	 Discuss amongst ER, ET, and Contractor on the potential remedial actions; Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise ER accordingly; Supervise the implementation of remedial measures. 	notification of exceedance in writing; 2. Notify Contractor; 3. In consultation with the IEC, agree with the Contractor on the remedial measures to be	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Resubmit proposals if problem still not under control; Stop the relevant portion of works as determined by ER until the exceedance is abated. 			

Event / Action Plan for Noise Impact

Event	Action							
Limit Level	ET Leader	IEC	ER	Contractor				
Action Level	 Notify IEC and the Contractor. Carry out investigation. Report the results of investigation to IEC and the Contractor. Discuss with the Contractor and formulate remedial measures. Increase monitoring frequency to check mitigation effectiveness. 	 Review with analysed results submitted by ET. Review the proposed remedial measures by the Contractor and advise ER accordingly. Supervise the implement of remedial measures. 	 Confirm receipt of notification of failure in writing. Notify the Contractor. Require the Contractor to propose remedial measures for the analysed noise problem. Ensure remedial measures are properly implemented. 	Submit noise mitigation proposals to IEC. Implement noise mitigation proposals.				
Limit Level	 Notify, IEC, ER, EPD and the Contractor. Identify the source. Repeat measurement to confirm findings. Increase monitoring frequency. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented. Inform IEC, ER, and EPD the causes & actions taken for the exceedances. Assess effectiveness of the Contractor's remedial actions and keep IEC, EPD and ER informed of the results. If exceedance stops, cease additional monitoring. 		 Confirm receipt of notification of failure in writing. Notify the Contractor. Require the Contractor to propose remedial measures for the analysed noise problem. Ensure remedial measures are properly implemented. If exceedance continues, consider what activity of the work is responsible and instruct the Contractor to stop that activity of work until the exceedance is abated. 	 Take immediate action to avoid further exceedance. Submit proposals for remedial actions to IEC within 3 working days of notification. Implement the agreed proposals. Resubmit proposals if problem still not under control. Stop the relevant activity of works as determined by the ER until the exceedance is abated. 				

APPENDIX K SITE INSPECTION SUMMARIES





Site Inspection Summaries

Inspection Info	ormation

Contract No.	HY/2012/06
Date:	10 January 2014
Time:	14:00
Inspection No.:	7

Dale	е.	10 January 2014
Tim	e:	14:00
Insp	ection No.:	7
Non-	compliance	
	Nil	
Obse	ervations	
	Follow-up O	<u>bservation</u>
1.	General refu	se was cleared at Area 346 (Closed).
	New Observ	<u>ations</u>
2.	Chemical co	ontainers were observed on bare ground at Area 342 without the provision of drip trays. tor should provide drip trays or equivalent measures to retain leakage, if any.
Rema	arks	

Nil

Nil



EM&A Environmental Inspection Record WIDENING OF TOLO HIGHWAY (STAGE 2) BETWEEN TAI HANG AND WO HOP SHEK INTERCHANGE

Inspection Inform	nation
Contract No.	HY/2012/06
Date:	14 January 2014
Time:	14:00
Inspection No.:	8
Non-compliance	
Nil	
Observations	
Follow-up	<u>Observation</u>
1. Chemical	containers were removed off site (Closed).
1. Onomioar	soritainers were removed on site (closed).
New Obse	rvations
INCW ODSC	TVGLIOTIS
Nil.	
I VIII.	
Remarks	

Remarks

Nil



EM&A Environmental Inspection Record WIDENING OF TOLO HIGHWAY (STAGE 2) BETWEEN TAI HANG AND WO HOP SHEK INTERCHANGE

Inspection Information HY/2012/06 Contract No. 21 January 2014 Date: 14:00 Time: Inspection No.: 9 Non-compliance Nil Observations Follow-up Observation Nil. **New Observation** Nil.

EM&A Environmental Inspection Record

Remarks

Nil



WIDENING OF TOLO HIGHWAY (STAGE 2) BETWEEN TAI HANG AND WO HOP SHEK INTERCHANGE

Inspection Information HY/2012/06 Contract No. 28 January 2014 Date: 14:00 Time: Inspection No.: 10 Non-compliance Nil Observations Follow-up Observation Nil. **New Observation** Nil.

4	of	4
---	----	---

APPENDIX L
STATISTICS ON COMPLAINTS,
NOTIFICATION OF SUMMONS AND
SUCCESSFUL PROSECUTIONS

Appendix L
Statistics on Complaints, Notifications of Summons and Successful Prosecutions

	Date Received	Subject	Status	Total no. followed up by the ET this month	Total no. followed up by the ET since project commencement
Environmental complaints	19 December 2013	EPD referred a complaint from Lot no. 116 of Fui Sha Wai at Tai Hang of Tai Po which is concerned about the construction noise and diesel-like smell generated from construction activities nearby which caused nuisance and health problems on 19 December 2013 morning.	Closed	1	1
Notification of summons	-	-	-	0	0
Successful Prosecutions	-	-	-	0	0