AECOM

Environmental Protection Department

Contract No. HY/2012/06

Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange

Monthly EM&A Report for March 2014

[04/2014]

	Name		Signature
Prepared & Checked:	Joanne Ko		JoAnnyo.
Reviewed & Approved:	Y W Fung		N.
Version:	Rev. 0	Date:	11 April 2014
Disclaimer This report is prepared for Environmental P Contract No. HY/2012/06 and may not be Protection Department without our prior we whose possession a copy of this report con Protection Department may not rely on it for	ritten consent. No person (other	than Envir	ally person other than Environmental
Protection Department may not rely on it for	any purpose other than as descri	bed above.	ess written consent and Environmental

AECOM Asia Co. Ltd. 15/F, Grand Central Plaza, Tower 1, 138 Shatin Rural Committee Road, Shatin, NT, Hong Kong Tel: (852) 3922 9000 Fax: (852) 2317 7609 www.aecom.com



Our ref AFK/TK/jn/T329380/22.05/L-0019

т 2828 5919

terence.kong@mottmac.com.hk

Your ref

Hyder-Arup-Black & Veatch Joint Venture c/o Hyder Consulting Limited 47/F Hopewell Centre 183 Queen's Road East Wanchai, Hong Kong

Dear Sir,

11 April 2014 By Fax (2805 5028) & Post

Attn: Mr. James Penny

Environmental Monitoring and Audit (EM&A) for Widening of Tolo Highway/Fanling Highway between Island House Interchange and Fanling Stage 2 (between Tai Hang to Wo Hop Shek Interchange) Environmental Permit No. EP-324/2008/B Condition 3.3 – Submission of Monthly EM&A Report – March 2014 for the portion of Stage 2 works under Contract No. HY/2012/06

We refer to the revised Monthly EM&A Report – March 2014 received on 7, 8 and 11 April 2014 submitted by the Environmental Team via email. Pursuant to Environmental Permit Condition 3.3, I hereby verify the Monthly EM&A Report – March 2014 (Rev. 0) for the portion of works under Stage 2 of the captioned Project which is managed under Contract No. HY/2012/06.

Yours faithfully for MOTT MACDONALD HONG KONG LIMITED

p Kerg

Terence Kong V Independent Environmental Checker

c.c. HyD – Mr. Chung Lok Chin (Fax: 2714 5198) / Ms. Jackei Yin (Fax: 2761 4864) AECOM – Mr. Y W Fung (Fax: 2891 0305)

TABLE OF CONTENTS

			Page
EXE	CUTI	VE SUMMARY	3
1	INTF	RODUCTION	5
	1.1 1.2 1.3 1.4 1.5	Project Organization	5 6 6 7
2	AIR	QUALITY MONITORING	8
	2.1 2.2 2.3 2.4 2.5 2.6 2.7	Monitoring Requirements Monitoring Equipment Monitoring Locations Monitoring Parameters, Frequency and Duration Monitoring Methodology Monitoring Schedule for the Reporting Month Results and Observations	8 8 8 9 10 11
3	NOIS	SE MONITORING	12
	3.1 3.2 3.3 3.4 3.5 3.6 3.7	Monitoring Requirements Monitoring Equipment Monitoring Locations Monitoring Parameters, Frequency and Duration Monitoring Methodology Monitoring Schedule for the Reporting Month Monitoring Results	12 12 12 13 13 13
4	ENV	IRONMENTAL SITE INSPECTION AND AUDIT	15
	4.1 4.2 4.3 4.4 4.5 4.6	Site Inspection Advice on the Solid and Liquid Waste Management Status Environmental Licenses and Permits Implementation Status of Environmental Mitigation Measures Summary of Exceedances of the Environmental Quality Performance Limit Summary of Complaints, Notification of Summons and Successful Prosecutions	15 15 16 17 17 17
5	FUT	URE KEY ISSUES	18
	5.1 5.2 5.3	Construction Programme for the Coming Months Key Issues for the Coming Month Monitoring Schedule for the Coming Month	18 18 18
6	CON	ICLUSIONS AND RECOMMENDATIONS	19
	6.1 6.2	Conclusions Recommendations	19 19

1

List of Tables

- Table 1.1Contact Information of Key Personnel
- Table 2.1Air Quality Monitoring Equipment
- Table 2.2
 Locations of Impact Air Quality Monitoring Station
- Table 2.3 Air Quality Monitoring Parameters, Frequency and Duration
- Table 2.4
 Summary of 1-hour TSP Monitoring Results in the Reporting Period
- Table 2.5 Summary of 24-hour TSP Monitoring Results in the Reporting Period
- Table 3.1 Noise Monitoring Equipment
- Table 3.2
 Locations of Impact Noise Monitoring Stations
- Table 3.3
 Noise Monitoring Parameters, Frequency and Duration
- Table 3.4
 Summary of Construction Noise Monitoring Results in the Reporting Period
- Table 4.1Summary of Waste Flow Table
- Table 4.2
 Summary of Environmental Licensing and Permit Status

Figures

Figure 1.1	General Project Layout Plan
------------	-----------------------------

- Figure 1.2a-b Locations of Monitoring Station
- Figure 4.1 Environmental Complaint Handling Procedures

List of Appendices

- Appendix A Project Organization Structure
- Appendix B Construction Programme
- Appendix C Implementation Schedule of Environmental Mitigation Measures (EMIS)
- Appendix D Summary of Action and Limit Levels
- Appendix E Calibration Certificates of Monitoring Equipments
- Appendix F EM&A Monitoring Schedules
- Appendix G Impact Air Quality Monitoring Results and their Graphical Presentation
- Appendix H Meteorological Data for the Reporting Month
- Appendix I Impact Daytime Construction Noise Monitoring Results and their Graphical Presentation
- Appendix J Event Action Plan
- Appendix K Site Inspection Summaries
- Appendix L Statistics on Complaints, Notifications of Summons and Successful Prosecutions

EXECUTIVE SUMMARY

The proposed widening of Tolo Highway and Fanling Highway between Island House Interchange and Fanling (the Project) is a Designated Project under the Environmental Impact Assessment Ordinance (Cap. 499) (EIAO). An Environmental Impact Assessment (EIA) Report (the approved EIA Report) together with an Environmental Monitoring and Audit (EM&A) Manual (the approved EM&A Manual) were completed and approved under the EIAO on 14 July 2000 (Register Number: EIA-043/2000).

The objective of the Project "Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling" is to widen Tolo Highway and Fanling Highway to dual 4-lane carriageway in order to alleviate the current traffic congestion problems and to cope with the increasing transport demands to and from the urban areas and also cross boundary traffic.

The Project is a designated project and governed by an Environmental Permit (EP-324/2008) issued by the EPD on 23 December 2008. Subsequently, the EPD issued a Variation of Environmental Permit (EP-324/2008/A) (VEP) on 31 January 2012. The VEP (EP-324/2008/B) was subsequently granted on 17 March 2014 which superseded the previous EP (EP-324/2008/A).

The construction works for this Project are delivered in 2 stages i.e. Stage 1 (between Island House Interchange and Tai Hang) and Stage 2 (between Tai Hang and Wo Hop Shek Interchange). Stage 2 would be implemented under two works contracts. Contract No. HY2012/06 "Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange" and the entrusted portion to CEDD under Contract No. CV/2012/09 "Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works – Contract 3". This report focuses on Contract No. HY2012/06 "Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange" in Stage 2 of the Project only.

Pursuant to the EP (EP-324/2008/B) Condition 2.7, the Capture Survey Trip Report for Ma Wat River Northern Meander (Version 2) for the Project was submitted on 24 December 2013 by the Environmental Team (ET) and verified by the Independent Environmental Checker (IEC) on 6 January 2014.

The construction phase of the Contract under the EP and the Environmental Monitoring and Audit (EM&A) programme of the contract commenced on 21 November 2013. The impact environmental monitoring and audit includes air quality and noise monitoring.

This report documents the findings of EM&A works conducted in the period between 1 and 31 March 2014. As informed by the Contractor, construction activities in the reporting period were:-

- Ground investigation;
- Tree felling and transplantation;
- Piling works;
- Backfilling; and
- Excavation.

Reporting Change

There was no reporting change required in the reporting month.

Breaches of Action and Limit Levels for Air Quality

No exceedance of Action and Limit Level was recorded for 1-hour and 24-hour TSP monitoring in the reporting month.

Breaches of Action and Limit Levels for Noise

No Action Level exceedance of construction noise was recorded in the reporting month, since no noise complaints related to 0700 – 1900 hours on normal weekdays was received and followed by Environmental

Team in the reporting month.

No Limit Level exceedance of construction noise was recorded in the reporting month.

Complaint, Notification of Summons and Successful Prosecution

No complaint, notification of summons and successful prosecution was received in the reporting month.

Future Key Issues

Key issues to be considered in the coming month include:

- Properly store and label oils and chemicals on site;
- Chemical, chemical waste and waste management;
- Collection of construction waste should be carried out regularly;
- Properly maintain all drainage facilities and wheel washing facilities on site;
- Exposed slopes should be covered up properly if no temporary work will be conducted;
- Quieter powered mechanical equipment should be used;
- Suppress dust generated from excavation activities and haul road traffic; and
- Tree protective measures for all retained trees should be well maintained.

1 INTRODUCTION

1.1 Background

- 1.1.1. Tolo Highway and Fanling Highway are the expressways in the North East New Territories (NENT) connecting Sha Tin, Tai Po and Fanling. These highways form a vital part of the strategic Route 9, which links Hong Kong Island to the boundary at Shenzhen. At present, this section of Route 9 is a dual 3-lane carriageway. However, at several major interchanges along this section of Route 9, the highway is a dual-2 lane carriageway only. Severe congestion is a frequent occurrence during the peak periods, particularly in the Kowloon-bound direction.
- 1.1.2. The objective of the Project "Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling" is to widen Tolo Highway and Fanling Highway to dual 4-lane carriageway in order to alleviate the current traffic congestion problems and to cope with the increasing transport demands to and from the urban areas and also cross boundary traffic.
- 1.1.3. The Project is a designated project and governed by an Environmental Permit (EP-324/2008) issued by the EPD on 23 December 2008. Subsequently, the EPD issued a Variation of Environmental Permit (EP-324/2008/A) (VEP) on 31 January 2012. The VEP (EP-324/2008/B) was subsequently granted on 17 March 2014 which superseded the previous EP (EP-324/2008/A).
- 1.1.4. The scope of the Project comprises mainly:-
 - (i) Widening of a 5.7 km section of Tolo Highway and 3.0 km section of Fanling Highway between Island House Interchange and Wo Hop Shek Interchange from the existing dual 3-lane to dual 4-lane, including construction of new vehicular bridges;
 - Widening of interchange sections at Island House Interchange, Tai Po North Interchange, and Lam Kam Road Interchange from dual 2-lane to dual 3-lane, except Sha Tin bound carriageway at Tai Po North Interchange, which is widened from 3-lane to 4-lane, including realignment of various slip roads;
 - (iii) Modification and reconstruction of highways, vehicular bridges, underpasses and footbridges.
- 1.1.5. The construction works for this Project will be delivered in 2 stages i.e. Stage 1 (between Island House Interchange and Tai Hang) and Stage 2 (between Tai Hang and Wo Hop Shek Interchange). Stage 2 would be implemented under two works contracts. Contract No. HY/2012/06 "Widening of Fanling Highway Tai Hang to Wo Hop Shek Interchange" and the entrusted portion to CEDD under Contract No. CV/2012/09 "Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works Contract 3". This report focuses on Contract No. HY2012/06 "Widening of Fanling Highway Tai Hang to Wo Hop Shek Interchange" in Stage 2 of the Project only.
- 1.1.6. Hyder-Arup-Black and Veatch Joint Venture (HABVJV) are appointed by Highways Department (HyD) as the consultants for the design and construction assignment for the Tolo project under Agreement No. CE 58/2000 Supplementary Agreement No. 3 (SA3) (i.e. the Engineer for the Contract).
- 1.1.7. China State Construction Engineering (Hong Kong) Ltd. (CSHK) was commissioned as the Contractor of the Contract.
- 1.1.8. AECOM Asia Co. Ltd. was commissioned by China State Construction Engineering (Hong Kong) Limited as the Environmental Team (ET) to undertake the Environmental Monitoring and Audit (EM&A) works for the Contract and Mott MacDonald Hong Kong Ltd. acts as the Independent Environmental Checker (IEC) for the Contract.
- 1.1.9. The construction phase of the Contract under the EP commenced on 21 November 2013.
- 1.1.10. According to the updated EM&A Manual of Stage 2 of the Project, there is a need of an EM&A programme including air quality and noise monitoring. The EM&A programme for Stage 2 of the Project commenced on 21 November 2013.

1.2 Scope of Report

1.2.1 This is the fifth monthly EM&A Report under the Contract No. HY/2012/06 "Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange. This report presents a summary of the environmental monitoring and audit works, list of activities and mitigation measures proposed by the ET for the Contract in March 2014.

1.3 **Project Organization**

1.3.1 The project organization structure is shown in Appendix A. The key personnel contact names and numbers are summarized in Table 1.1.

Party	Position	Name	Telephone	Fax
ER (Hyder-Arup-Black & Veatch Joint Venture)	Chief Resident Engineer	Edwin Chung	6115 0818	2638 0950
IEC (Mott MacDonald Hong Kong Limited)	Independent Environmental Checker	Terence Kong	2828 5919	2827 1823
Contractor	Site Agent	Edward Ho	9183 3827	2672 2501
(China State Construction	Environmental	Michael Tsang	9277 4956	2672 2501
Engineering (Hong Kong) Limited)	gineering (Hong Officer	C C Chow	9679 6315	2672 2501
ET (AECOM Asia Company Limited)	ET Leader	Y W Fung	3922 9393	3922 9797

 Table 1.1
 Contact Information of Key Personnel

1.4 Summary of Construction Works

- 1.4.1 The construction phase for the Contract under the EP commenced on 21 November 2013.
- 1.4.2 Details of the construction works carried out by the Contractor in this reporting period are listed below:-
 - Ground investigation;
 - Tree felling and transplantation;
 - Piling works;
 - Backfilling; and
 - Excavation.
- 1.4.3 The Construction Programme is shown in Appendix B.
- 1.4.4 The general layout plan of the Project site showing the contract areas is shown in Figure 1.1.
- 1.4.5 The environmental mitigation measures implementation schedule are presented in Appendix C.

1.5 Summary of EM&A Programme Requirements

- 1.5.1 The EM&A programme required environmental monitoring for air quality, noise and environmental site inspections for air quality, water quality, noise, waste management, ecology, and landscape and visual impact. The EM&A requirements for each parameter described in the following sections include:-
 - All monitoring parameters;
 - Monitoring schedules for the reporting month and forthcoming months;
 - Action and Limit levels for all environmental parameters;
 - Event / Action Plan;
 - Environmental mitigation measures, as recommended in the Project EIA study final report; and
 - Environmental requirement in contract documents.

2 AIR QUALITY MONITORING

2.1 Monitoring Requirements

2.1.1 In accordance with the updated EM&A Manual, baseline 1-hour and 24-hour TSP levels at one air quality monitoring station was established. Impact 1-hour TSP monitoring was conducted for at least three times every 6 days, while impact 24-hour TSP monitoring was carried out for at least once every 6 days. The Action and Limit level of the air quality monitoring is provided in Appendix D.

2.2 Monitoring Equipment

2.2.1 24-hour TSP air quality monitoring was performed using High Volume Sampler (HVS) located at each designated monitoring station. The HVS meets all the requirements of the updated EM&A Manual. Portable direct reading dust meters were used to carry out the 1-hour TSP monitoring. Brand and model of the equipment is given in Table 2.1.

 Table 2.1
 Air Quality Monitoring Equipment

Equipment	Brand and Model
Portable direct reading dust meter (1-hour TSP)	Sibata Digital Dust Monitor (Model No. LD-3 and LD-3B)
High Volume Sampler (24-hour TSP)	Tisch Total Suspended Particulate Mass Flow Controlled High Volume Air Sampler (Model No. TE-5170)

2.3 Monitoring Locations

2.3.1 The monitoring station was set up at the proposed location in accordance with updated EM&A Manual. Table 2.2 describes details of the monitoring station. The locations are shown in Figure 1.2a.

Table 2.2 Locations of Impact Air Quality Monitoring Station

Location	Monitoring Station
AM2 (SR2)	Fanling Government Secondary School

2.4 Monitoring Parameters, Frequency and Duration

2.4.1 Table 2.3 summarizes the monitoring parameters, frequency and duration of impact TSP monitoring.

Table 2.3 Air Quality Monitoring Parameters, Frequency and Duration

Parameter	Frequency and Duration
24-hour TSP	Once every 6 days
1-hour TSP	3 times every 6 days while the highest dust impact was expected

2.5 Monitoring Methodology

- 2.5.1 24-hour TSP Monitoring
 - (a) The HVS was installed in the vicinity of the air sensitive receivers. The following criteria were considered in the installation of the HVS.
 - (i) A horizontal platform with appropriate support to secure the sampler against gusty wind was provided.
 - (ii) The distance between the HVS and any obstacles, such as buildings, was at least twice the height that the obstacle protrudes above the HVS.
 - (iii) A minimum of 2 meters separation from walls, parapets and penthouse for rooftop sampler.
 - (iv) A minimum of 2 meters separation from any supporting structure, measured horizontally.
 - (v) No furnace or incinerator flues nearby.
 - (vi) Airflow around the sampler was unrestricted.
 - (vii) Permission was obtained to set up the samplers and access to the monitoring stations.
 - (viii) A secured supply of electricity was obtained to operate the samplers.
 - (ix) The sampler was located more than 20 meters from any dripline.
 - (x) Any wire fence and gate, required to protect the sampler, did not obstruct the monitoring process.
 - (xi) Flow control accuracy was kept within ±2.5% deviation over 24-hour sampling period.
 - (b) Preparation of Filter Papers
 - (i) Glass fibre filters, G810 were labelled and sufficient filters that were clean and without pinholes were selected.
 - (ii) All filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than ±3 °C; the relative humidity (RH) was < 50% and not variable by more than ±5%. A convenient working RH was 40%.
 - (iii) All filter papers were prepared and analysed by ALS Technichem (HK) Pty Ltd., which is a HOKLAS accredited laboratory and has comprehensive quality assurance and quality control programmes.
 - (c) Field Monitoring
 - (i) The power supply was checked to ensure the HVS works properly.
 - (ii) The filter holder and the area surrounding the filter were cleaned.
 - (iii) The filter holder was removed by loosening the four bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully.
 - (iv) The filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter.
 - (v) The swing bolts were fastened to hold the filter holder down to the frame. The pressure applied was sufficient to avoid air leakage at the edges.
 - (vi) Then the shelter lid was closed and was secured with the aluminum strip.
 - (vii) The HVS was warmed-up for about 5 minutes to establish run-temperature conditions.
 - (viii) A new flow rate record sheet was set into the flow recorder.
 - (ix) On site temperature and atmospheric pressure readings were taken and the flow rate of the HVS was checked and adjusted at around 1.1 m³/min, and complied with the range specified in the updated EM&A Manual (i.e. 0.6-1.7 m³/min).
 - (x) The programmable digital timer was set for a sampling period of 24 hrs, and the starting time, weather condition and the filter number were recorded.
 - (xi) The initial elapsed time was recorded.
 - (xii) At the end of sampling, on site temperature and atmospheric pressure readings were taken and the final flow rate of the HVS was checked and recorded.
 - (xiii) The final elapsed time was recorded.

- (xiv) The sampled filter was removed carefully and folded in half length so that only surfaces with collected particulate matter were in contact.
- (xv) It was then placed in a clean plastic envelope and sealed.
- (xvi) All monitoring information was recorded on a standard data sheet.
- (xvii) Filters were then sent to ALS Technichem (HK) Pty Ltd. for analysis.
- (d) Maintenance and Calibration
 - (i) The HVS and its accessories were maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply.
 - (ii) 5-point calibration of the HVS was conducted using TE-5025A Calibration Kit prior to the commencement of baseline monitoring. Bi-monthly 5-point calibration of the HVS will be carried out during impact monitoring.
 - (iii) Calibration certificate of the HVSs are provided in Appendix E.
- 2.5.2 1-hour TSP Monitoring
 - (a) Measuring Procedures

The measuring procedures of the 1-hour dust meter were in accordance with the Manufacturer's Instruction Manual as follows:-

- (i) Turn the power on.
- (ii) Close the air collecting opening cover.
- (iii) Push the "TIME SETTING" switch to [BG].
- (iv) Push "START/STOP" switch to perform background measurement for 6 seconds.
- (v) Turn the knob at SENSI ADJ position to insert the light scattering plate.
- (vi) Leave the equipment for 1 minute upon "SPAN CHECK" is indicated in the display.
- (vii) Push "START/STOP" switch to perform automatic sensitivity adjustment. This measurement takes 1 minute.
- (viii) Pull out the knob and return it to MEASURE position.
- (ix) Push the "TIME SETTING" switch the time set in the display to 3 hours.
- (x) Lower down the air collection opening cover.
- (xi) Push "START/STOP" switch to start measurement.
- (b) Maintenance and Calibration
 - (i) The 1-hour TSP meter was calibrated at 1-year intervals against a continuous particulate TEOM Monitor, Series 1400ab. Calibration certificates of the Laser Dust Monitors are provided in Appendix E.
 - (ii) 1-hour validation checking of the TSP meter against HVS is carried out yearly at the air quality monitoring locations.

2.6 Monitoring Schedule for the Reporting Month

2.6.1 The schedule for environmental monitoring in March 2014 is provided in Appendix F.

2.7 Results and Observations

2.7.1 The monitoring results for 1-hour TSP and 24-hour TSP are summarized in Table 2.4 and 2.5 respectively. Detailed impact air quality monitoring results are presented in Appendix G.

Table 2.4	Summary of 1-hour TSP Monitoring Results in the Reporting Period
-----------	--

Location	Average (μg/m³)	Range (µg/m³)	Action Level (μg/m³)	Limit Level (µg/m³)
AM2 (Fanling Government Secondary School)	76.6	68.6 - 85.5	317.8	500

Table 2.5 Summary of 24-hour TSP Monitoring Results in the Reporting Period

Location	Average (μg/m³)	Range (µg/m³)	Action Level (μg/m³)	Limit Level (µg/m³)
AM2 (Fanling Government Secondary School)	61.0	44.0 - 82.3	200.7	260

- 2.7.2 The major dust source during the monitoring mainly from nearby traffic emission.
- 2.7.3 All 1-hour and 24-hour TSP results were below the Action and Limit Level at all monitoring locations in the reporting month.
- 2.7.4 The event action plan is annexed in Appendix J.
- 2.7.5 Weather information including wind speed and wind direction is annexed in Appendix H. The information was obtained from the Hong Kong Observatory Tai Po and Tai Mei Tuk Automatic Weather Stations.

3 NOISE MONITORING

3.1 Monitoring Requirements

3.1.1 In accordance with the EM&A Manual, impact noise monitoring was conducted for at least once per week during the construction phase of the Contract. The Action and Limit level of the noise monitoring is provided in Appendix D.

3.2 Monitoring Equipment

3.2.1 Noise monitoring was performed using sound level meter at each designated monitoring station. The sound level meters deployed comply with the International Electrotechnical Commission Publications (IEC) 651:1979 (Type 1) and 804:1985 (Type 1) specifications. Acoustic calibrator was deployed to check the sound level meters at a known sound pressure level. Brand and model of the equipment is given in Table 3.1.

 Table 3.1
 Noise Monitoring Equipment

Equipment	Brand and Model
Integrated Sound Level Meter	Rion NL-31; B&K 2250L
Acoustic Calibrator	Rion NC-73

3.3 Monitoring Locations

3.3.1 Monitoring stations M2 and M3 were set up at the proposed locations in accordance with updated EM&A Manual. Figure 1.2a-b shows the locations of the monitoring stations. Table 3.2 describes the details of the monitoring stations.

Table 3.2 Locations of Impact Noise Monitoring Stations

Monitoring Station	Location	Description
M2	West Tai Wo	1.2m from the ground floor free-field of the Residential
M3	Fanling Government Secondary School	1m from the exterior of the roof top façade of the school

3.4 Monitoring Parameters, Frequency and Duration

3.4.1 Table 3.3 summarizes the monitoring parameters, frequency and duration of impact noise monitoring.

Table 3.3Noise Monitoring Parameters, Frequency and Duration

Parameter	Frequency and Duration
30-mins measurement at each monitoring station between 0700 and 1900 on normal weekdays. L_{eq} , L_{10} and L_{90} would be recorded.	At least once per week

3.5 Monitoring Methodology

- 3.5.1 Monitoring Procedure
 - (a) Façade measurement was made at monitoring station M3, while free-field measurement was made at monitoring station M2.
 - (b) The sound level meter was set on a tripod at a height of 1.2 m above the ground for free-field measurements at monitoring station M2.
 - (c) The battery condition was checked to ensure the correct functioning of the meter.
 - (d) Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:-
 - (i) frequency weighting: A
 - (ii) time weighting: Fast
 - (iii) time measurement: L_{eq(30-minutes)} during non-restricted hours i.e. 07:00 1900 on normal weekdays; L_{eq(5-minutes)} during restricted hours i.e. 19:00 – 23:00 and 23:00 – 07:00 of normal weekdays, whole day of Sundays and Public Holidays
 - (e) Prior to and after each noise measurement, the meter was calibrated using the acoustic calibrator for 94dB(A) at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1 dB(A), the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
 - (f) During the monitoring period, the L_{eq} , L_{10} and L_{90} were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
 - (g) Noise measurement was paused during periods of high intrusive noise (e.g. dog barking, helicopter noise) if possible. Observations were recorded when intrusive noise was unavoidable.
 - (h) Noise monitoring was cancelled in the presence of fog, rain, wind with a steady speed exceeding 5m/s, or wind with gusts exceeding 10m/s.
- 3.5.2 Maintenance and Calibration
 - (a) The microphone head of the sound level meter was cleaned with soft cloth at regular intervals.
 - (b) The meter and calibrator were sent to the supplier or HOKLAS laboratory to check and calibrate at yearly intervals.
 - (c) Calibration certificates of the sound level meters and acoustic calibrators are provided in Appendix E.

3.6 Monitoring Schedule for the Reporting Month

3.6.1 The schedule for environmental monitoring in March 2014 is provided in Appendix F.

3.7 Monitoring Results

3.7.1 The monitoring results for construction noise are summarized in Table 3.4 and the monitoring data is provided in Appendix I.

Table 3.4 Summary of Construction Noise Monitoring Results in the Reporting Period

	Average, dB(A),	Range, dB(A),	Limit Level, dB(A),
	L _{eg (30 mins)}	L _{eq (30 mins)}	L _{eq (30 mins)}
M2*	67.4	64.9 – 68.7	75
M3 [#]	62.9	66.0 - 69.6	65/70

*+3dB(A) Façade correction included

Limit Level of 70dB(A) applies to education institutes while 65dB(A) applies during school examination period.

- 3.7.2 There was no noise complaint related to 0700 1900 hours on normal weekdays was received and followed up by Environmental Team in the reporting period. Hence, no Action Level exceedance was recorded.
- 3.7.3 No noise monitoring result exceeding the Limit Level was recorded at all monitoring stations in the reporting month.
- 3.7.4 Major noise sources during the noise monitoring were mainly road traffic noise.
- 3.7.5 The event action plan is annexed in Appendix J.

4 ENVIRONMENTAL SITE INSPECTION AND AUDIT

4.1 Site Inspection

- 4.1.1 Site Inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures for the Contract. In the reporting month, 4 site inspections were carried out respectively on 4, 13, 18 and 25 March 2014 for the Contract. While no specific observation was recorded, recommendations on remedial actions were given to the Contractor for precautionary purpose.
- 4.1.2 The environmental site inspections summaries are provided in Appendix K.
- 4.1.3 Particular observations during the site inspections are described below:

Air Quality

4.1.4 No adverse observation was identified in the reporting month.

Noise

4.1.5 No adverse observation was identified in the reporting month.

Water Quality

4.1.6 No adverse observation was identified in the reporting month.

Chemical and Waste Management

- 4.1.7 The Contractor was reminded to properly store and label chemicals, and provide drip tray to hold the chemical containers.
- 4.1.8 The Contractor was reminded to label the chemical container.

Landscape and Visual Impact

4.1.9 No adverse observation was identified in the reporting month.

Miscellaneous

4.1.10 No adverse observation was identified in the reporting month.

4.2 Advice on the Solid and Liquid Waste Management Status

- 4.2.1 The Contractor has registered as chemical waste producers for the Contract. C&D material sorting was carried out on site. Sufficient numbers of receptacles were available for general refuse collection.
- 4.2.2 As advised by the Contractor, 22m³ of inert C&D material was disposed of as public fill to Tuen Mun 38 (of which 0m³ was broken concrete), while 230m³ of general refuse was disposed of at NENT landfill. 41kg of paper/cardboard packaging, 0kg of plastics and 0kg of metals were collected by recycling contractors in the reporting month. 0m³ and 0m³ of inert C&D materials were reused on site and reused in NENT for backfilling purpose respectively. 0kg of chemical wastes was collected by licensed contractors in the reporting period.
- 4.2.3 The actual amounts of different types of waste generated by the activities of the Project in the reporting month are shown in Table 4.1.

Table 4.1Summary of Waste Flow Table

Waste Type	Actual Amount	Disposal/Reuse Locations
Inert C&D materials	22m ³ (of which 0m ³ was	Tuen Mun 38
	broken concrete)	
General refuse	230m ³	NENT Landfill
Paper/cardboard packaging	41kg	Recycling Contractors
Plastics	0kg	Recycling Contractors
Metals	0kg	Recycling Contractors
C&D materials reused on site	0m ³	Site Area
C&D materials reused in NENT	0m ³	NENT Landfill
for backfilling		
Chemical wastes	0kg	Licensed Contractors

4.2.4 The Contractor was advised to maintain on site waste sorting and recording system and maximize reuse / recycle of C&D wastes.

4.3 Environmental Licenses and Permits

4.3.1 The environmental licenses and permits for Stage 1 of the Project and valid in the reporting month is summarized in Table 4.2.

Statutory	License/	License or	Valid	Period	License/ Permit	Remarks
Reference	Permit	Permit No.	From	То	Holder	
EIAO	Environmental Permit	EP- 324/2008/B*	17/03/2014	N/A	HyD	The VEP (EP- 324/2008/B) was subsequently granted on 17 March 2014 which superseded the previous EP (EP- 324/2008/A).
WPCO	Discharge License (Site)	WT00017159 -2013	18/09/2013	30/09/2018	CSHK	
WDO	Chemical Waste Producer Registration	5213-722- C3822-01	5/09/2013	N/A	СЅНК	Chemical waste produced in Contract HY/2012/06
WDO	Billing Account for Disposal of Construction Waste	7009328	08/09/2009	N/A	CSHK	Waste disposal in Contract HY/2008/09
NCO	Construction Noise Permit	GW-RN0648- 13	10/11/2013	20/4/2014	СЅНК	Tree Felling at South of Fanling Highway between Yuen Leng and Hong Lok Yuen (0900 to 1800 hours on Sunday)

 Table 4.2
 Summary of Environmental Licensing and Permit Status

Statutory	License/	License or	Valid	Period	License/ Permit	Remarks
Reference	Permit	Permit No.	From	То	Holder	
		GW-RN0755- 13	08/12/2013	01/06/2014	CSHK	Tree Felling at North of Fanling Highway between Yuen Leng and Hong Lok Yuen
		GW-RN0782- 13	12/12/2013	07/06/2014	СЅНК	Loading & Unloading at Fanling Highway between Hong Lok Yuen and Yuen Leng
		GW-RN0040- 14	09/02/2014	20/07/2014	СЅНК	Loading and Unloading at Fanling Highway between Ch.21.9 and Ch. 24.1 (North Bound)
		GW-RN0055- 14	31/01/2014	27/04/2014	СЅНК	Loading and Unloading at Fanling Highway between Nam Wah Po and Tai Hang North Bound
		GW-RN0068- 14	09/02/2014	20/7/2014	СЅНК	Tree Felling at Fanling Highway between Ch.23.0 and 23.8 (North Bound)

4.4 Implementation Status of Environmental Mitigation Measures

4.4.1 A summary of the Implementation Schedule of Environmental Mitigation Measures (EMIS) is presented in Appendix C.

4.5 Summary of Exceedances of the Environmental Quality Performance Limit

- 4.5.1 All 1-hour and 24-hour TSP monitoring results complied with the Action / Limit Levels in the reporting period.
- 4.5.2 For construction noise, no Action and Limit Level exceedance was recorded at all monitoring stations in the reporting period.

4.6 Summary of Complaints, Notification of Summons and Successful Prosecutions

- 4.6.1 The Environmental Complaint Handling Procedure is annexed in Figure 4.1.
- 4.6.2 No complaint, notification of summons and successful prosecution was received in the reporting month.
- 4.6.3 Statistics on complaints, notifications of summons and successful prosecutions are summarized in Appendix L.

5 FUTURE KEY ISSUES

5.1 Construction Programme for the Coming Months

- 5.1.1 The major construction works for the Contract in April 2014 will be:-
 - Site clearance;
 - Ground investigation;
 - Tree felling and transplantation;
 - Piling works;
 - Pipe laying;
 - Retaining wall construction;
 - Excavation; and
 - Backfilling.

5.2 Key Issues for the Coming Month

- 5.2.1 Key issues to be considered in April 2014:-
 - Properly store and label oils and chemicals on site;
 - Chemical, chemical waste and waste management;
 - Collection of construction waste should be carried out regularly;
 - Properly maintain all drainage facilities and wheel washing facilities on site;
 - Exposed slopes should be covered up properly if no temporary work will be conducted;
 - Quieter powered mechanical equipment should be used;
 - Suppress dust generated from excavation activities and haul road traffic; and
 - Tree protective measures for all retained trees should be well maintained.

5.3 Monitoring Schedule for the Coming Month

5.3.1 The tentative schedule for environmental monitoring in April 2014 is provided in Appendix F.

6 CONCLUSIONS AND RECOMMENDATIONS

6.1 Conclusions

- 6.1.1 The construction phase and EM&A programme of the Contract commenced on 21 November 2013.
- 6.1.2 1-hour TSP, 24-hour TSP and noise monitoring were carried out in the reporting period.
- 6.1.3 All 1-hour and 24-hour TSP monitoring results complied with the Action / Limit Levels in the reporting period. No Action and Limit Level exceedance for construction noise was recorded at all monitoring stations in the reporting month.
- 6.1.4 4 environmental site inspections were carried out in March 2014. Recommendations on remedial actions were given to the Contractors for the deficiencies identified during the site audits.
- 6.1.5 No complaint, notification of summons and successful prosecution was received in the reporting month.

6.2 Recommendations

6.2.1 According to the environmental site inspection performed in the reporting month, while no specific observation was recorded, the following recommendations on remedial actions were provided to the Contractor for precautionary purpose:

Air Quality Impact

- All vehicles should be washed to remove any dusty materials before leaving the site.
- Haul roads should be sufficiently dampened to minimize fugitive dust generation.
- Wheel washing facilities should be properly maintained to ensure properly functioning.

Construction Noise Impact

• Noisy operations should be oriented to a direction away from sensitive receivers as far as possible.

Water Quality Impact

- Stagnant water accumulated in drip trays should be removed.
- Silt accumulated at public drain should be cleaned up.
- Silty effluent should be treated/desilted before discharged. Untreated effluent should be prevented from entering public drain channel.


Chemical and Waste Management

- C&D material should be sorted and removed timely.
- All plants on site should be properly maintained to prevent oil leakage.
- Oil stains on soil surface and empty chemical containers should be cleared and disposed of as chemical waste.

Landscape and Visual Impact

• All retained trees should be properly fenced off at the works area.

FIGURES




This Drawing has been prepared for the use of AECON's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECON or as required by law, AECON accepts no responsibility, and denies any liability whatover, to any party that uses or relies on this drawing without AECON's centers.

CONTRACT NO. HY/2012/06 WIDENING OF FANLING HIGHWAY - TAI HANG TO WO HOP SHEK INTERCHANGE



Layout Plan




This Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third pariet, except as agreed by AECOM or as required by law, AECOM accepts no responsibility, and denies any lability whatover, to any party that uses or relies on this drawing without AECOM's express written consent.

CONTRACT NO. HY/2012/06 WIDENING OF FANLING HIGHWAY - TAI HANG TO WO HOP SHEK INTERCHANGE



Locations of Monitoring Station




This Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsover, to any party that uses or relies on this drawing without AECOM's capress written consent.

CONTRACT NO. HY/2012/06 WIDENING OF FANLING HIGHWAY - TAI HANG TO WO HOP SHEK INTERCHANGE




Locations of Monitoring Station



- TAI HANG TO WO HOP SHEK INTERCHANGE

APPENDIX A PROJECT ORGANIZATION STRUCTURE



Date: Dec 2013

APPENDIX B CONSTRUCTION PROGRAMMES

vity ID	ActivityName	Duration %	emaining Duration	Original Duration	Start	Finish	Total Float		2014		
Contract Con	dition	Complete						Mar	Apr	May	Ju
General	andon										
Contract Conditi	on										
Contract Cond											
POSSA320	Site Are a SA320 (0d)	0%	0	0	01-Apr-14*		0		Site A re a S A320 (0d)		
POSSA320A	Site A re a S A320A (120d)	0%	0	0	01-Apr-14*		0		Site A re a S A320A (120)	d)	
POSSA320B	Site A re a S A320B (0d)	0%	0	0	01-Apr-14*		0		Site A re a SA320B (0d)		
POSSA322	Site A re a S A322 (120d)	0%	0	0	01-Apr-14*		0		Site A re a S A322 (120d))	
POSSA322A	Site A re a SA322A (180d)	0%	0	0	13-Jun-14*		0				
POSSA322B	Site A re a S A322B (180d)	0%	0	0	13-Jun-14*		0				
POSSA324	Site A re a S A324 (180d)	0%	0	0	01-Apr-14*		0		Site A re a S A324 (180d))	
POSSA325	Site A re a S A325 (180d)	0%	0	0	01-Apr-14*		0		Site A re a S A325 (180d))	
POSSA326	Site A re a S A326 (180d)	0%	0	0	01-Apr-14*		0		Site A re a S A326 (180d)		
POSSA327	Site A re a S A327 (180d)	0%	0	0	01-Apr-14*		0			, 	·
							_		Site A re a S A327 (180d)	, 	
POSSA328	Site A re a S A328 (90d)	0%	0	0	01-Apr-14*		0		Site A re a S A328 (90d);		
POSSA329	Site A re a S A329 (90d)	0%	0	0	01-Apr-14*		0		Site A re a S A329 (90d)		
POSSA340	Site A re a S A340 (0d)	0%	0	0	01-Apr-14*		0		Site A re a S A340 (0d)		
POSSA343	Site A re a S A343 (180d)	0%	0	0	20-Mar-14*		-16	Site An	eaSA343 (180d)		
POSSA343A	Site Are a SA343A (180d)	0%	0	0	20-Mar-14*		-16	♦ Site An	e a S A343A (180d)		
ZONE 2 (Ch. 5	5880 to 6930)										
	Along TWSR-West and Laying	New Ut	tilities								
	& Demolition of Existing Structure										
Demolition Wo	Pending for design brief from Villager/Engineer	40%	18	30	01-Jan-14A	10-Apr-14	-34				
Z2.P2N.1245	Method statement submission/approval	0%	60	60	11-Apr-14	26-Jun-14	-34				
NB47 (Ch.5880-	5930)-TWSR West Side										
NB00270	NB47 (Ch5880-5930)- Footing & Wall Structure	0%	30	30	09-Jun-14	14-Jul-14	-94				
DSD Southern	Trunk Sewer, Water Main Fire Mai	n Works									
TSZ10250	Sheet Piling & Excavation(~6m below ground) (along NB47)	0%	18	18	01-Apr-14	25-Apr-14	-94				
TSZ10260	DSD Trunk Sewer laying (along NB47)	0%	18	18	26-Apr-14	19-May-14	-94				
TSZ10270	Backfill up to NB47 footing level	0%	16	16	20-May-14	07-Jun-14	-94				
TSZ10280	Watermain installation (along NB47)	0%	26	26	09-Jun-14	09-Jul-14	-92				
NB48 (Ch 5995-	6120)-TWSR West Side										
Noise Barrier	·										
NB00355	NB48 - Pre-drilling	0%	27	27	01-Apr-14	08-May-14	9	 			
NB00360	NB48 (NB48/1-5 up to THFB) piling (0.19m -54no)	0%	81	81	09-May-14	13-Aug-14	9				
NB00415	NB48 (NB48/5-10) Pre-drilling	0%	64	64	13-Jun-14	27-Aug-14	76				
NB49B (Ch.621	5-6235)-TWSR West Side										
Noise Barrier											
NB00545	NB49B - Pre-drilling	0%	22	22	01-Apr-14	30-Apr-14	-21				
NB00550	NB49B piling (0.19m -22no)	0%	33	33	02-May-14	11-Jun-14	-21				
-	6280)-TWSR West Side										
Noise Barrier	Norks NB54 - ID2-1 Pre-drilling	0%	18	18	02-May-14	23-May-14	-6				
	-	0 70	10	10	5= may 14	20 Widy-14	-0				
NB57 (Ch.6365- Noise Barrier N	6445)-TWSR West Side										
NB00800	NB57 -Pre-drilling	0%	40	40	01-Apr-14	23-May-14	-55				
NB00810	NB57 piling (0.19m -82no)	0%	123	123	24-May-14	20-Oct-14	-55				
NB58 (Ch 6445-	6480)-TWSR West Side										
Noise Barrier	· ·										
NB00870	NB58 -Pre-drilling	0%	22	22	03-Jun-14	27-Jun-14	184				
	6590)-TWSR West Side				,						
Noise Barrier		001	47	47	01 Apr 14	94 Mar. 44	40				
NB00940	NB59 -Pre-drilling	0%	47	47	01-Apr-14	31-May-14	-42				
Remaining Leve	$P_{OV} = 5(1/03)$				Contract	No. HY/201	2/06			Date Revision 07 IWP Rev 4	
Actual Level of Actual Work	LINIT V	Videning	of Fan	ling H	ighway - T	ai Hang to V	No Hop	Shek Interchange		07 IWP Rev 4 28 IWP Rev 5	
	Layout: 3 Month Rolling Program	-						_			
Remaining Wol				2 1/1~	nth Dallin	g Program(2	20-14	14)			

NameUnitUnitUnitNo<	NB63 (Ch.6610-670) Noise Barrier Word NB4550 NE NB4560 NE DSD Southern Tri Sh (a) TSZ10300 Sh (a) TSZ10310 DS TSZ10320 Ba DSD Southern Tri Tri	200)-TWSR West Side rks B63 - ID3-1 piling (0.19m -18no)-1 rigs B63 - ID3-1 Footing & Wall Structure unk Sewer, Water Main Fire Mai neet Piling & Excavation(~7m below ground) long NB63) SD Trunk Sewer laying (along NB63)	0% 0% n Works 0%	144 27 60	27	20-Mar-14	24-Apr-14	-42		Mar		Мау	Ju
Bit Chi Lish 2 (4) FTGR, Wash Biolog 0	NB63 (Ch.6610-670) Noise Barrier Work NB4550 NE NB4560 NE DSD Southern Trice Sh (all 1995) TSZ10300 Sh (all 1995) TSZ10310 DS TSZ10320 Bartistical 1995 DSD Southern Trice DSD Southern Trice TSZ10320 Bartistical 1995	200)-TWSR West Side rks B63 - ID3-1 piling (0.19m -18no)-1 rigs B63 - ID3-1 Footing & Wall Structure unk Sewer, Water Main Fire Mai neet Piling & Excavation(~7m below ground) long NB63) SD Trunk Sewer laying (along NB63)	0% 0% n Works 0%	27 60	27	20-Mar-14	24-Apr-14						
Biolog	Noise Barrier Work NB4550NENB4560NEDSD Southern Tradition TSZ10300Share (al TSZ10320TSZ10320BarDSD Southern Tradition TraditionDSD Southern Tradition	rks B63 - ID3-1 piling (0.19m -18no)-1 rigs B63 - ID3-1 Footing & Wall Structure unk Sewer, Water Main Fire Mai neet Piling & Excavation(~7m below ground) long NB63) SD Trunk Sewer laying (along NB 63)	0% <mark>n Works</mark> 0%	60				-55					
Based Not De l'argèn (solvanta) No 2 <td>NB4550NENB4560NEDSD SouthernTrTSZ10300Sh (alTSZ10310DSTSZ10320BaDSD SouthernTr</td> <td>B63 - ID3-1 piling (0.19m -18no)-1 rigs B63 - ID3-1 Footing & Wall Structure unk Sewer, Water Main Fire Mai neet Piling & Excavation(~7m below ground) long NB63) SD Trunk Sewer laying (al ong NB 63)</td> <td>0% <mark>n Works</mark> 0%</td> <td>60</td> <td></td> <td></td> <td></td> <td>-55</td> <td></td> <td></td> <td></td> <td>1 1 1 1</td> <td>1</td>	NB4550NENB4560NEDSD SouthernTrTSZ10300Sh (alTSZ10310DSTSZ10320BaDSD SouthernTr	B63 - ID3-1 piling (0.19m -18no)-1 rigs B63 - ID3-1 Footing & Wall Structure unk Sewer, Water Main Fire Mai neet Piling & Excavation(~7m below ground) long NB63) SD Trunk Sewer laying (al ong NB 63)	0% <mark>n Works</mark> 0%	60				-55				1 1 1 1	1
Interfact Number lines Nu	NB4560 NE DSD Southern Tr TSZ10300 Sh (a) TSZ10310 DS TSZ10320 Ba DSD Southern Tr	B63 - ID3-1 Footing & Wall Structure unk Sewer, Water Main Fire Mai neet Piling & Excavation(~7m below ground) long NB63) SD Trunk Sewer laying (along NB63)	0% <mark>n Works</mark> 0%	60								1	-!
Control Contro Control Control	DSD SouthernTrTSZ10300Sh (alTSZ10310DSTSZ10320BaDSD SouthernTr	unk Sewer, Water Main Fire Mai neet Piling & Excavation(~7m below ground) long NB63) SD Trunk Sewer bying (along NB63)	<mark>n Works</mark> 0%	5	60	25-Apr-14	08-Jul-14					, , , ,	
Tendeoperating is forward in the operation of the	TSZ10300Sh (alTSZ10310DSTSZ10320BaDSD Southern Tre	neet Piling & Excavation(~7m below ground) long NB63) SD Trun k Sewer kaying (along NB63)	0%					28				1	1
Sub Mole Sub Mole <t< td=""><td>(alTSZ10310DSTSZ10320BaDSD Southern Tree</td><td>long NB63) SD Trunk Sewer laying (along NB63)</td><td></td><td>21</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>1 1 1 1 </td><td></td></t<>	(alTSZ10310DSTSZ10320BaDSD Southern Tree	long NB63) SD Trunk Sewer laying (along NB63)		21								1 1 1 1 	
Table Source Function Trunk Server Treachings Control Current Server Treachings Control Server Se	TSZ10320 Ba		0%		21	25-Apr-14	21-May-14	-55					
Basister Turki Sever	DSD Southern Tru	ackfill up to NB63 footing level	570	18	18	22-May-14	12-Jun-14	-55					
The one of the proceed with the second s			0%	34	34	13-Jun-14	23-Jul-14	-55				1 1 1 1	
The one of the proceed with the second s		unk Sewer - Trenchless Constru	uction									 	
with a base of colspan="4">with a base of the second of t				60	60	22-May-14	01-Aug-14	158					
with a base of colspan="4">with a base of the second of t	Bridge Construc	tion										1 1 1 1	
decision: 0.4 array												1 1 1	
THIRESS Immune defining having a fining of the set o	General							_				1 1 1 1	
Bit	THBF0100 Sif	te Clearance	0%	30	30	01-Apr-14	12-May-14	-89				±	
Normal Processor Network with Mille Like Area and a second of the se	THBF0330 St	ructure steel Shop drawing submission (THFB)	0%	60	60	20-Mar-14	05-Jun-14	778				, T	
Normal Processes Normal Processes <th< td=""><td>THBF0335 St</td><td>ructure steel Shop drawing approval (THFB)</td><td>0%</td><td>30</td><td>30</td><td>19-May-14</td><td>23-Jun-14</td><td>778</td><td></td><td></td><td></td><td></td><td></td></th<>	THBF0335 St	ructure steel Shop drawing approval (THFB)	0%	30	30	19-May-14	23-Jun-14	778					
Num 2010 Production processified action of the sector													
with with 2 with	-		0%	45	45	13-Mav-14	05-Jul-14	-89					
General J Control J D <thd< th=""> D D</thd<>			0.70	-10				50					
17/17 17/17 <td< td=""><td></td><td>dge</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>1 1 1 1</td><td></td></td<>		dge										1 1 1 1	
TYPER202 Bindlake Skale Bregindeung skalmskom (TVFR Ch		te Clearance	0%	30	30	01-Apr-14	12-May-14	15				1 1 1 	
TWD TWD <tht< td=""><td>TMER1020</td><td>rusture steel Chen drawing submission (TM/ED)</td><td>00/</td><td>00</td><td>00</td><td>20 Mar 14</td><td>44 101 44</td><td>065</td><td></td><td></td><td></td><td></td><td></td></tht<>	TMER1020	rusture steel Chen drawing submission (TM/ED)	00/	00	00	20 Mar 14	44 101 44	065					
TWF81701 TWF8.1790 TWF8.1790 TWF8170 TWF81700 TWF81700 TWF81700 TWF81700 TWF817000000000000000000000000000000000000			0%	90	90	20-11/181-14	11-Jul-14	905				1 1 1	
TWR01-Pmediting Original Production Original Phase Higher Hi			011	01			10 1 1 1 1	00					
Implified	IWFB1270 IV	VP4, TWP5 - Predrilling	0%	24	24	14-Jun-14	12-Jul-14	62				, , , , ,	
Semigrany Tail Decklinging Unit	TWFB1310 TV	VAB1 - Predrilling	0%	27	27	13-May-14	13-Jun-14	15					-
Design Murcha Unit Murcha Unit Murcha Unit Murcha Unit Murcha Unit Murcha Zum Murcha <thzum murcha<="" th=""> Zum Murcha <thz< td=""><td>TWFB1320 TV</td><td>VAB1 - Pre-bored H pile (18 nos)</td><td>0%</td><td>54</td><td>54</td><td>14-Jun-14</td><td>16-Aug-14</td><td>15</td><td></td><td></td><td></td><td></td><td></td></thz<></thzum>	TWFB1320 TV	VAB1 - Pre-bored H pile (18 nos)	0%	54	54	14-Jun-14	16-Aug-14	15					
Design Murcha Unit Murcha Unit Murcha Unit Murcha Unit Murcha Unit Murcha Zum Murcha <thzum murcha<="" th=""> Zum Murcha <thz< td=""><td>Temporary Tai Wo F</td><td>Footbridae</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>1 1 1 1</td><td></td></thz<></thzum>	Temporary Tai Wo F	Footbridae										1 1 1 1	
concentration concent	Design Works											1 1 1	1
Constrained Examp Tail Wo Footbridge Unit of the form of the footbridge Unit of the footbridge <			0%	52	52	20-Mar-14	26-May-14	344				÷	
TWSR-Weet/FL Highway NPB Side Section OPA 30 30 0 H-ge-14 12-May-14 773 Sise Charmine OPA 30 30 0 H-ge-14 12-May-14 773 Oise Barrier Along Fanling Highway S/B ISS1 (Lh. 5305-CSD)-FH SJS Gide USE USE <td>TWFB-T1010 De</td> <td>esign preparation</td> <td>0%</td> <td>90</td> <td>90</td> <td>27-May-14</td> <td>11-Sep-14</td> <td>344</td> <td></td> <td></td> <td></td> <td></td> <td></td>	TWFB-T1010 De	esign preparation	0%	90	90	27-May-14	11-Sep-14	344					
TWSR-Weet/FL Highway NPB Side Section OPA 30 30 0 H-ge-14 12-May-14 773 Sise Charmine OPA 30 30 0 H-ge-14 12-May-14 773 Oise Barrier Along Fanling Highway S/B ISS1 (Lh. 5305-CSD)-FH SJS Gide USE USE <td>Demolition of Existi</td> <td>ing Tai Wo Footbridge</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>1 1 1</td> <td>1</td>	Demolition of Existi	ing Tai Wo Footbridge										1 1 1	1
NVPE-DE000 Site Caerance Orig Site Operation Orig Site Operation Operation Project Proj												1 1 1	
IB51 (Ch. 5935-6055)-FH S/B Side Image Sarrier Works Image Sarrier Works N852280 N851/D1-31 (0-2m) Hone Prioring 0% 10 01-Apr-14 484 Image Sarrier Works N852280 N851/D1-31 (0-2m) Hone Prioring & Excavation 0% 21 21 14-Apr-14 484 Image Sarrier Works N852280 N851/D1-31 (0-2m) Hone Prioring & Excavation 0% 21 21 21-Adap-14 484 Image Sarrier Works N852280 N851/D1-31 (0-2m) - Fooring & Wall Smuchne 0% 00 00 16-Jun-14 30-Sep-14 484 Image Sarrier Works N85280 N851/D1-31 (0-2m) - Fooring & Wall Smuchne 0% 10 01-Apr-14 25-Apr-14 34 N85280 N851/D - 21 (0-2m) - Fooring & Wall Smuchne 0% 10 01-Apr-14 25-Apr-14 34 N85280 N851/D - 23 (0-2m) - fooring & Wall Smuchne 0% 10 01-Apr-14 25-Apr-14 34 N85280 N851/D - 23 (0-2m) - fooring & Wall Smuchne 0% 7 7 24-Apr-14 484 484 484 484 484 484 484 484 484 484 </td <td></td> <td></td> <td>0%</td> <td>30</td> <td>30</td> <td>01-Apr-14</td> <td>12-May-14</td> <td>773</td> <td></td> <td></td> <td></td> <td>1 </td> <td></td>			0%	30	30	01-Apr-14	12-May-14	773				1 	
IB51 (Ch. 5935-6055)-FH S/B Side Image Sarrier Works Image Sarrier Works N852280 N851/D1-31 (0-2m) Hone Prioring 0% 10 01-Apr-14 484 Image Sarrier Works N852280 N851/D1-31 (0-2m) Hone Prioring & Excavation 0% 21 21 14-Apr-14 484 Image Sarrier Works N852280 N851/D1-31 (0-2m) Hone Prioring & Excavation 0% 21 21 21-Adap-14 484 Image Sarrier Works N852280 N851/D1-31 (0-2m) - Fooring & Wall Smuchne 0% 00 00 16-Jun-14 30-Sep-14 484 Image Sarrier Works N85280 N851/D1-31 (0-2m) - Fooring & Wall Smuchne 0% 10 01-Apr-14 25-Apr-14 34 N85280 N851/D - 21 (0-2m) - Fooring & Wall Smuchne 0% 10 01-Apr-14 25-Apr-14 34 N85280 N851/D - 23 (0-2m) - fooring & Wall Smuchne 0% 10 01-Apr-14 25-Apr-14 34 N85280 N851/D - 23 (0-2m) - fooring & Wall Smuchne 0% 7 7 24-Apr-14 484 484 484 484 484 484 484 484 484 484 </td <td>Noise Barrier Ald</td> <td>ong Fanling Highway S/B</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>1]]]</td> <td> </td>	Noise Barrier Ald	ong Fanling Highway S/B										1]]]	
NBS2250 NBS1 ID1-3 (0.55m), 18nas Piedelling 0% 10 01 Apr.14 12 Apr.14 444 12 NBS2260 NBS1 ID1-3 (0.55m), 18nas Piedelling & Excavation 0% 27 27 14 Apr.14 20 May 14 444 14 NBS2270 NBS1 ID1-3 (0.55m), 15nes Piedelling & Excavation 0% 21 21 14 May 14 44 Jan.14 444 20 10 10 10 10 10 10 10 10 10 10 10 10 10 10 14 Apr.14 444 444 10 10 10 10 10 10 10 10 10 10 10 10 10 10 10 10 10 10 12 10 10 10 10 10 10 10 10 10 10 10 14 <t< td=""><td></td><td><u> </u></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>1 1 1 1</td><td></td></t<>		<u> </u>										1 1 1 1	
NB02200 NB01 D1 3 (0 25m) 18mos Piling - 1rigs 0% 27 27 14 Apri-14 20 May-14 44 44 1	· · · · · · · · · · · · · · · · · · ·											1 1 1 1	
NB02270 NB01 D1 3(0-25m) - Sheet pling & Excavation 0% 21 21 21-May-14 14-Jun-14 484 20 20 20 20 21 21-May-14 14-Jun-14 484 20 20 20 20 20 21-May-14 14-Jun-14 484 20 <t< td=""><td>NB02250 NF</td><td>351 ID1-3 (0-25m), 18nos Predrilling</td><td>0%</td><td>10</td><td>10</td><td>01-Apr-14</td><td>12-Apr-14</td><td>484</td><td></td><td></td><td></td><td></td><td></td></t<>	NB02250 NF	351 ID1-3 (0-25m), 18nos Predrilling	0%	10	10	01-Apr-14	12-Apr-14	484					
NB02280 NB51 ID 13 (0:25m) - Fooing & Wall Structure 0%	NB02260 NF	351 ID1-3 (0-25m) 18nos Piling- 1 rigs	0%	27	27	14-Apr-14	20-May-14	484					
UBG1A (Ch.6560 6745)-FH S/B Side (MTRC 1&P Area) Use Contract No. Hy/2012/06 Use Contract No. Hy/2012/06 NB65A (Ch.6560 6745)-FH S/B Side (MTRC 1&P Area) 0% 18 18 01-Apr-14 25-Apr-14 34 NB05B Barrier Works 0% 18 18 01-Apr-14 25-Apr-14 34 NB0300 NB61A D23 (50-75m) 18nos Pilng- 1rigs 0% 18 18 26-Apr-14 19-May-14 34 NB03010 NB61A 75-190m) - Sheetpling & Excavation 0% 26 26 20-Mar-14 18-Jul-14 -96 Hter Works 0% 70 70 24-Apr-14 18-Jul-14 -96 Ceneral 0% 70 70 24-Apr-14 18-Jul-14 -96 Ceneral 0% 0 0 20-Mar-14 18-Jul-14 -96	NB02270 NI	B51 ID1-3 (0-25m) - Sheet piling & Excavation	0%	21	21	21-May-14	14-Jun-14	484					
UBG1A (Ch.6560 6745)-FH S/B Side (MTRC 1&P Area) Use Contract No. Hy/2012/06 Use Contract No. Hy/2012/06 NB65A (Ch.6560 6745)-FH S/B Side (MTRC 1&P Area) 0% 18 18 01-Apr-14 25-Apr-14 34 NB05B Barrier Works 0% 18 18 01-Apr-14 25-Apr-14 34 NB0300 NB61A D23 (50-75m) 18nos Pilng- 1rigs 0% 18 18 26-Apr-14 19-May-14 34 NB03010 NB61A 75-190m) - Sheetpling & Excavation 0% 26 26 20-Mar-14 18-Jul-14 -96 Hter Works 0% 70 70 24-Apr-14 18-Jul-14 -96 Ceneral 0% 70 70 24-Apr-14 18-Jul-14 -96 Ceneral 0% 0 0 20-Mar-14 18-Jul-14 -96	NB02280 NI	851 ID1-3 (0-25m) - Ecoting & Wall Structure	0%	90	90	16- Jun-14	30-Sen-14	484				י י י י	
Noise Barrier Works NB61A D23 (50-75m) 18nos Pedrillrg 0% 18 18 01-Apr:14 25-Apr:14 34 NB02950 NB61A D23 (50-75m) 18nos Pedrillrg 0% 18 18 26-Apr:14 19-Apr:14 34 NB02950 NB61A D23 (50-75m) 18nos Ping- 1rigs 0% 18 18 26-Apr:14 19-Apr:14 34 NB03010 NB61A (75-190m) -She etping & Excavation 0% 26 28 20-Mar:14 23-Apr:14 96 1				JU	50		00 00p-14	TUT				 	
NB61A D23 (60-75m), 18nos Prednilling 0% 18 18 18 01-Apr-14 25-Apr-14 34 NB02950 NB61A D23 (60-75m) 18nos Pling - 1rigs 0% 18 18 26-Apr-14 19-May-14 34 NB03010 NB61A (75-190m) - Sheetping & Excavation 0% 26 26 20-Mar-14 23-Apr-14 -96 NB03020 NB61A (75-190m) - Footng & Wall Structure 0% 70 24-Apr-14 18-Jul-14 -96 Clearance & Demolition of Existing Structure 0% 70 24-Apr-14 18-Jul-14 -96 Z2P2N.090 Pending for Govt compensation negotation with village complete - - Z2P2N.090 Pending for Govt compensation negotation with village complete - - - Z2P2N.1000 Llaison with relevant village house's owner and 0% 30 20-Mar-14 28-Apr-14 -113 - - - Z2P2N.1010 Submission of contractor's design for sile formation 0% 14 14 12-Jun-14 -113 - - - - Z2P2N.1020 Approval of contractor's besign by Engineer	•	· · ·	a)									 	
NB02950 NB61A D 23 (30-75m) 18nos P1ing- 1rigs 0% 18 18 26-Apr-14 19-May-14 34 4 4 4 NB03010 NB61A (75-190m) - Sheetpiling & Excavation 0% 26 26 20-Mar-14 23-Apr-14 -96 4 -4			0%	18	18	01-Apr-14	25-Apr-14	34				1 1 1 1 1	
NB03010 NB61A (75-190m) - She et pling & Excavation 0% 28 26 20-Mar-14 23-Apr-14 -96 NB03020 NB61A (75-190m) - Footing & Wall Structure 0% 70 70 24-Apr-14 18-Jul-14 -96 ther Works Excavation 0% 70 70 24-Apr-14 18-Jul-14 -96 Ceneral Z2-P2N.0900 Pending for Gov compensation negotiation with village complete Village complete Village complete Ceneral Z2-P2N.0900 Pending for Gov compensation negotiation with village complete Z2-P2N.1010 Liaison with relevant villages houses's owner and long 30 30 20-Mar-14 28-Apr-14 -113 Contractor's design for sile 0% 28 28 29-Apr-14 -113 -113 Z2-P2N.1010 Submission of contractor's design for sile 0% 14 14 12-Jun-14 -113 Z2-P2N.1010 Submission of contractor's design for sile 0% 14 14 17-May-14 -113 -113 -113 -												' ' ' T	
NB03020 NB61A (75:19 0m) - Footng & Wall Structure 0% 70 70 24-Apr-14 18-Jul-14 -96 Image: Contract of Cont	NB02950 NE	361A D 2-3 (50-75m) 18n os Piling- 1 rigs	0%	18	18	26-Apr-14	19-May-14	34					
And a base of the second seco	NB03010 NE	361A (75-190m) - Sheet piling & Excavation	0%	26	26	20-Mar-14	23-Apr-14	-96				· · · · · · · · · · · · · · · · · · ·	
Site Clearance & Demolition of Existing Structure General Z2.P2N.0990 Pending for Govt compensation negotiation with with 0% 0 0 20-Mar-14 -113	NB03020 NF	361A (75-190m) - Footing& Wall Structure	0%	70	70	24-Apr-14	18-Jul-14	-96				+	
Site Clearance & Demolition of Existing Structure General Z2.P2N.0990 Pending for Govt compensation negotiation with with 0% 0 0 20-Mar-14 -113												1 1 1 1	
Ceneral Z2.P2N.0990 Pending for Govt compensation negotiation with village complete 0% 0 0 20-Mar-14 -113 Pending for Govt compensation hegofiation with village complete Z2.P2N.1000 Liaison with relevant villages houses's owner and 0% 30 30 20-Mar-14 28-Apr-14 -113 Pending for Govt compensation hegofiation with village complete Z2.P2N.1010 Submission of contractor's design for site formation 0% 28 28 29-Apr-14 03-Jun-14 -113 Image: Complete complete Z2.P2N.1020 Approval of contractor's Design by Engineer 0% 14 14 12-Jun-14 27-Jun-14 -113 Z2.P2N.1020 Submission of DIA& SIA report to DSD 0% 14 14 12-Jun-14 27-Jun-14 -113 Image: Complete complete Z2.P2N.1030 Submission of DIA& SIA report to DSD 0% 14 14 17-May-14 03-Jun-14 -113 Image: Complete complete	Other Works	emolition of Existina Structure										1	
village complete village complete <td< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></td<>													
Z2.P2N.1000 Liaison with relevant villages houses's owner and negative parties 0% 30 30 20-Mar-14 28-Apr-14 -113 Z2.P2N.1010 Submission of contractor's design for site formation 0% 28 28 29-Apr-14 03-Jun-14 -113 Z2.P2N.1020 Approval of contractor's Design by Engineer 0% 14 14 12-Jun-14 -113 -113 Z2.P2N.1030 Submission of DIA& SIA report to DSD 0% 14 14 17-May-14 03-Jun-14 -113 -113 Remaining Level o Actual Level of Effort Actual Level of Effort Actual Work Remaining Vork Nonth Rolling Program Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange 07 IWP Rev 4 28 IWP Rev 5 28 IWP Rev 5			0%	0	0	20-Mar-14		-113		Pendin	g for Govt compensation	hegotiation with village co	mplete
Z2.P2N.1010 Submission of contractor's design for site formation 0% 28 28 29-Apr-14 03-Jun-14 -113 Z2.P2N.1020 Approval of contractor's Design by Engineer 0% 14 14 12-Jun-14 27-Jun-14 -113 Z2.P2N.1030 Submission of DIA& SIA report to DSD 0% 14 14 17-May-14 03-Jun-14 -113 Remaining Level o Actual Level of Effort Actual Work Project File: HY/2012/06: IWP Videning of Fanling Highway - Tai Hang to Wo Hop Shek Interchange 07 IWP Rev 4 28 IWP Rev 5 Actual Work Remaining Work Atual Work Actual Revision Program Amonth Rolling Program(20-Mar-14)	Site Clearance & D General Z2.P2N.0990 Pe	ending for Govt compensation negotiation with	070		30	20-Mar-14	28-Apr-14	-113				 	
formation Image: Contractor is Design by Engineer O% 14 14 12-Jun-14 27-Jun-14 -113 Z2.P2N.1020 Approval of contractor is Design by Engineer 0% 14 14 12-Jun-14 27-Jun-14 -113 Image: Contractor is Design by Engineer Image: Contractor is Design by Engineer 0% 14 14 17-May-14 03-Jun-14 -113 Image: Contractor is Design by Engineer Image: Contract is D	Site Clearance & D General Z2.P2N.0990 Pervil Z2.P2N.1000	ending for Govt compensation negotiation with lage complete aison with relevant villages houses's owner and		30				-113				· ·	
Z2.P2N.1030 Submission of DIA& SIA report to DSD 0% 14 14 17-May-14 03-Jun-14 -113 Remaining Level o Actual Level of Effort Actual Work Project File: HY/2012/06: IWP Rev. 5 (1403) Layout: 3 Month Rolling Program Contract No. HY/2012/06 Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange 3 Month Rolling Program(20-Mar-14) Date Revision C 07 IWP Rev 4	Site Clearance & D General Z2.P2N.0990 Pe Z2.P2N.1000 Lia	ending for Govt compensation negotiation with llage complete aison with relevant villages houses's owner and lated parties	0%		28	29-Apr-14	03-Jun-14						
Remaining Level o Actual Level of Effort Actual Work Remaining Work Project File: HY/2012/06: IWP Rev. 5 (1403) Layout: 3 Month Rolling Program Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange 3 Month Rolling Program(20-Mar-14)	General Z2.P2N.0990 Pervit Z2.P2N.1000 Liarrel Z2.P2N.1010 Surger	ending for Govt compensation negotiation with llage complete aison with relevant villages houses's owner and lated parties ubmission of contractor's design for site rmation	0%	28								÷	
Actual Level of Effort Actual Work Remaining Work Remaining Work	Site Clearance & DGeneralZ2.P2N.0990PeVillZ2.P2N.1000Z2.P2N.1000LiaZ2.P2N.1010Sufor	ending for Govt compensation negotiation with llage complete aison with relevant villages houses's owner and lated parties ubmission of contractor's design for site rmation	0%	28				-113					
Actual Level of Effort Actual Work Remaining Work Remaining Work	Site Clearance & DGeneralZ2.P2N.0990PeVillZ2.P2N.1000Z2.P2N.1000LiaZ2.P2N.1010SuZ2.P2N.1020Ap	ending for Govt compensation negotiation with llage complete aison with relevant villages houses's owner and lated parties ubmission of contractor's design for site rmation oproval of contractor's Design by Engineer	0%	28	14	12-Jun-14	27-Jun-14						
Adda Level of Enormalian Adda Level of Enormal	Site Clearance & D General Z2.P2N.0990 Pe Vill Z2.P2N.1000 Lia Z2.P2N.1000 Lia for Z2.P2N.1010 Su for Z2.P2N.1020 Ap Z2.P2N.1030 Su	ending for Govt compensation negotiation with llage complete aison with relevant villages houses's owner and lated parties ubmission of contractor's design for site rmation oproval of contractor's Design by Engineer ubmission of DIA& SIA report to DSD	0%	28	14	12-Jun-14 17-May-14	27-Jun-14 03-Jun-14	-113					
Remaining Work 3 Month Rolling Program(20-Mar-14)	Site Clearance & D General Z2.P2N.0990 Pe Z2.P2N.1000 Lia rel Z2.P2N.1010 Su for Z2.P2N.1020 Ap Z2.P2N.1030 Su Z2.P2N.1030 Su Su Su	ending for Govt compensation negotiation with llage complete aison with relevant villages houses's owner and lated parties ubmission of contractor's design for site rmation oproval of contractor's Design by Engineer ubmission of DIA& SIA report to DSD Project File: HY/2012/06: IWP Rev. 5 (1403)	0%	28	14	12-Jun-14 17-May-14	27-Jun-14 03-Jun-14	-113					C
Critical Remaining Page 2 of 4	Site Clearance & D General Z2.P2N.0990 Pe Z2.P2N.1000 Lia Z2.P2N.1010 Su Z2.P2N.1020 Ap Z2.P2N.1030 Su Z2.P2N.1030 Su Actual Level of Effort	ending for Govt compensation negotiation with lage complete aison with relevant villages houses's owner and lated parties ubmission of contractor's design for site mration oproval of contractor's Design by Engineer ubmission of DIA& SIA report to DSD	0% 0% 0%	28 14 14	14	12-Jun-14 17-May-14 Contract	27-Jun-14 03-Jun-14	-113 2/06) She	k Interchange		07 IWP Rev 4	C
♦ Milestone	Site Clearance & D General Z2.P2N.0990 Pe Z2.P2N.1000 Lia Z2.P2N.1010 Su Z2.P2N.1020 Ap Z2.P2N.1030 Su Z2.P2N.1030 Su X Remaining Level o Actual Level of Effort Actual Work Remaining Work	ending for Govt compensation negotiation with lage complete aison with relevant villages houses's owner and lated parties ubmission of contractor's design for site mration oproval of contractor's Design by Engineer ubmission of DIA& SIA report to DSD	0% 0% 0%	28 14 14	14 14 ling H	12-Jun-14 17-May-14 Contract ighway - T	27-Jun-14 03-Jun-14 t No. HY/201 Tai Hang to V	-113 2/06 Vo Hop		k Interchange		07 IWP Rev 4	C

/ ID	Activity Name	Duration	lemaining	Original	Start	ng Program	Total				-	f 4 (27-Ma
,		% Complete	Duration	Duration			Float		Mar	2014 Apr	May	Jun
Z2.P2N.1040	Consent from DSD	0%	21	21	04-Jun-14	27-Jun-14	-113					
Z2.P2N.1050	Temporary access road construction	0%	21	21	13-Jun-14	08-Jul-14	-110					
Z2.P2N.1060	Site clearance	0%	10	10	13-Jun-14	24-Jun-14	-110					
						24-5011-14	-110				1 1 1 1	
South Buffer	Zone 1 (SBZ1) (within Zone	2)(Ch.6	740 to	6930))							
General												
General												
General						1	_					
POSSA328a	Tree Felling/Transplant	0%	30	30	01-Apr-14	12-May-14	11					
POSSA328a10	Site Clearance/Trip Pit etc	0%	30	30	13-May-14	17-Jun-14	11				· · · · · · · · · · · · · · · · · · ·	
POSSA329a	Tree Felling/Transplant	0%	30	30	01-Apr-14	12-May-14	-116				- 1	
POSSA329a10	Site Clearance/Trip Pit etc	0%	30	30	13-May-14	17-Jun-14	-116				- - -	<u>-</u>
					,							
	Along TWSR-West and Laying	New U	tilities									
-	-6920)-TWSR West Side										1 1 1	1 1 1
Noise Barrier	Works NB64 -Pre-drilling	0%	35	35	01-Apr-14	17-May-14	-128					
NB001010	NB64 -piling (0.19m -78no)	0%	90	90	19-May-14	02-Sep-14	-128					
Bridge Consti	ruction											
Kau Lung Hang	Vehicular Bridge										 	
General												1
Z2.KLH.1070	Consent from Engineer	10.71%	25	28	28-Nov-13 A	22-Apr-14	-5					
KLH Bridge - \	West Ramp										1 1 1	1 1 1
Z2.KLH.0900	WestAbutment- Pre-drilling work	0%	20	20	18-Jun-14	11-Jul-14	11					
KLH Bridge - I	Deck 3										1 	1 1 1
Z2.KLH.1325	Construct Temp Road - For diversion of existing	0%	20	20	18-Jun-14	11-Jul-14	-116					
KLH Bridge - I	TWR east										1 1 1	
Z2.KLH.1190	Temp road diversion at TWSR-W for TTA for VBP5	0%	45	45	18-Jun-14	09-Aug-14	37					
	works										, 	1 1 1
	xisting Nam Wa Po Footbridge										1 1 1 1	
General Z2.NWP.0500	Site Clearance	0%	20	20	01-Apr-14	28-Apr-14	-79					
Z2.NWP.1000	Modification of Existing Planter for Pier of Temporary Footbridge	0%	25	25	29-Apr-14	29-May-14	-79					1
Z2.NWP.1010	Removal of Existing Staircase Portion	0%	26	26	30-May-14	30-Jun-14	-79				- †	
orth Buffer	Zone 2 (NBZ2) (within Zone 4	4) (Ch.	7925 t	o 810	0)							
Site Formatio												
Site Formation											 	
Site Formation											1 1 1	
Z4SF1060	Backfilling up to formation level for Drainage work	53.33%	14	30	20-Feb-14 A	04-Apr-14	-108				- 1 	
Z4SF1065	Drainage Work	0%	30	30	07-Apr-14	16-May-14	-108					
Z4SF1070	Backfilling (~20000m3)	0%	180	180	17-May-14	18-Dec-14	-108					
		υ%	180	100	17-1Victy=14	10-Dec-14	-108					
Retaining Wall V												
Structure Wor										<u> </u>		
RW761080	Base slab - W76 (~7m high)	0%	12	12	20-Mar-14	02-Apr-14	4			T	 	
RW761085	Wall construction - W76 (~7m high)	0%	40	40	03-Apr-14	26-May-14	4				· • • • • • • • • • • • • • • • • • • •	
Bridge Consti	ruction				<u> </u>						- - - - - -	
New Ho Ka Yue											1 1 1	1 1 1
General											1 1 1	
HKY1020	Site Clearance (TWSR-W side)	0%	30	30	01-Apr-14	12-May-14	-96				·	
HKY1030	Structure steel Shop drawing submission (HKYB)	0%	60	60	20-Mar-14	05-Jun-14	-35					
HKY1040	Structure steel Shop drawing approval (HKYB)	0%	30	30	19-May-14	23-Jun-14	-35	1		1		

	TWSR-West/ FL	Highway N/B Side Section												
	HKY1140	HKYP6 - Predrilling	0%	24	24	13-May-14	10-Jun-14	98						
	HKY1150	HKYP6 - Pre-bored H pile (8 nos)	0%	24	24	11-Jun-14	09-Jul-14	98				1		
	HKY1172	HKYP1 - Predrilling	0%	12	12	11-Jun-14	24-Jun-14	119				1		
	HKY1220	HKYAB3 - Predrilling	0%	12	12	11-Jun-14	24-Jun-14	152						
	TWSR-East FL	Highway S/B Side Section												
	HKY1500	HKYAB1 - Predrilling	0%	12	12	13-May-14	26-May-14	-96						
		· 									 			
∇	Remaining Level					Contract	t No. HY/201	2/06			Date	Revision	C	Ар
	Actual Level of E	_{ffort} Rev. 5 (1403)				_	-		_			NP Rev 4		
	Actual Work	Layout: 3 Month Rolling Program	Widening	g of Fan	ling H	ighway - T	ai Hang to V	Vo Hop	She	ek Interchange	28 IV	NP Rev 5		
	Remaining Work													
	Critical Remainin	^{ng} Page 3 of 4			3 IVIO	onth Rollin	g Program(2	u-war-	14)					
٠	Milestone													
•	Crit. Milestone	Primavera Systems, Inc.									4			

ored H pile (4 nos) ing ored H pile (22 nos) est Yuen Footbridge VB Side Section Ramp for existing HKY footbridge IVB Side Section Ramp for existing Ramp & SR-W 00) SR-West and Laying SGR-West and SGR-West a	0% New Ut 0% 0%	Duration I 12 12 66 28 90 45 90 <	Duration 12 12 66 28 90 45 96 96 96 96	13-Jun-14 20-Mar-14 20-Mar-14 13-Jun-14 13-Jun-14 13-May-14 13-May-14 01-Apr-14 04-Jun-14	26-Jun-14 02-Apr-14 12-Jun-14 10-Jul-14 27-Aug-14 05-Jul-14 05-Jul-14 30-Jul-14 30-Jul-14	Float -5 141 -5 69 -56 -10 -56 -63 -63 -63			2014 Apr	May	
ing ored H pile (22 nos) est Yuen Footbridge VB Side Section Ramp for existing HKY footbridge vm for demolishing Ramp & SR-W 00) SR-West and Laying SR-West and Laying Side (Ch8090-8190) 377/01-08, 0.19m -64no) A Cycle Bridge A Temp Platform erection (SA340) hop drawing submission (WHSB)	 0% 	12 66 28 90 45 ilities	12 66 28 90 45 96	20-Mar-14 20-Mar-14 13-Jun-14 13-May-14 13-May-14 01-Apr-14	02-Apr-14 12-Jun-14 10-Jul-14 27-Aug-14 05-Jul-14 30-Jul-14	 141 -5 69 -56 -10 -63 					
ored H pile (22 nos) est Yuen Footbridge VB Side Section Ramp for existing HKY footbridge rm for demolishing Ramp & SR-W 00) SR-West and Laying Side (Ch8090-8190) S77/01-08, 0.19m -64no) A Cycle Bridge A Temp Platform erection (SA340) hop drawing submission (WHSB) hop drawing approval (WHSB)	0% 0% 0% 0%	66 28 90 45 ilities 96 96	66 28 90 45 96	20-Mar-14 13-Jun-14 13-May-14 13-May-14 13-May-14	27-Aug-14 05-Jul-14 30-Jul-14	-5 69 -56 -10 -63					
A Temp Platform erection (SA340) hop drawing approval (WHSB)	0% 0% 0% 0%	28 90 45 ilities 96 96	28 90 45 96	13-Jun-14 13-May-14 13-May-14 01-Apr-14	27-Aug-14 05-Jul-14 30-Jul-14	69 -56 -10 -63					
Yuen Footbridge VB Side Section Ramp for existing HKY footbridge rm for demolishing Ramp & SR-W 00) SR-West and Laying 3 Side (Ch8090-8190) 377/01-08, 0.19m -64no) A Cycle Bridge A Temp Platform erection (SA340) hop drawing submission (WHSB)	0% 0% 0% 0%	90 45 ilities 96 96	90 45 96	13-May-14 13-May-14 01-Apr-14	27-Aug-14 05-Jul-14 30-Jul-14	-56 -10 -63					
Yuen Footbridge VB Side Section Ramp for existing HKY footbridge rm for demolishing Ramp & SR-W 00) SR-West and Laying 3 Side (Ch8090-8190) 377/01-08, 0.19m -64no) A Cycle Bridge A Temp Platform erection (SA340) hop drawing submission (WHSB)	0% 0% 0% 0%	90 45 ilities 96 96	90 45 96	13-May-14 13-May-14 01-Apr-14	27-Aug-14 05-Jul-14 30-Jul-14	-56 -10 -63					
VB Side Section Ramp for existing HKY footbridge Imm for demolishing Ramp & SR-W 00) SR-West and Laying Side Imm for the section (SA340) Imm for the section (SA340) Imp drawing submission (WHSB) Imp drawing approval (WHSB)	0% New Ut 0% 0%	45 ilities 96 96	45	13-May-14	05-Jul-14	-10 -10					
Ramp for existing HKY footbridge Imm for demolishing Ramp & SR-W 00) SR-West and Laying 3 Side 19 (Ch8090-8190) 377/01-08, 0.19m -64no) 10 & Cycle Bridge A Temp Platform erection (SA340) hop drawing submission (WHSB)	0% New Ut 0% 0%	45 ilities 96 96	45	13-May-14	05-Jul-14	-10 -10					
arm for demolishing Ramp & SR-W DO) SR-West and Laying 3 Side ag (Ch8090-8190) 377/01-08, 0.19m -64no) 4 Cycle Bridge 4 Temp Platform erection (SA340) hop drawing submission (WHSB) hop drawing approval (WHSB)	0% New Ut 0% 0%	45 ilities 96 96	45	13-May-14	05-Jul-14	-10 -10					
SR-W COD SR-West and Laying Side Side (Ch8090-8190) ST7/01-08, 0.19m -64no) A Cycle Bridge A Cycle Bridge A Temp Platform erection (SA340) hop drawing submission (WHSB) hop drawing approval (WHSB)	New Ut	ilities 96 96	96	01-Apr-14	30-Jul-14	-63					
Srevent and Laying Side Side (Ch8090-8190) S77/01-08, 0.19m -64no) & Cycle Bridge Temp Platform erection (SA340) hop drawing submission (WHSB)	0%	96 96		· · · · · · · · · · · · · · · · · · ·							
Srevent and Laying Side Side (Ch8090-8190) S77/01-08, 0.19m -64no) & Cycle Bridge Temp Platform erection (SA340) hop drawing submission (WHSB)	0%	96 96		· · · · · · · · · · · · · · · · · · ·							
Side G (Ch8090-8190) G (Ch8090-81	0%	96 96		· · · · · · · · · · · · · · · · · · ·							
B77/01-08, 0.19m -64no) & Cycle Bridge Temp Platform erection (SA340) hop drawing submission (WHSB) hop drawing approval (WHSB)	0%	96		· · · · · · · · · · · · · · · · · · ·							
B77/01-08, 0.19m -64no) & Cycle Bridge Temp Platform erection (SA340) hop drawing submission (WHSB) hop drawing approval (WHSB)	0%	96		· · · · · · · · · · · · · · · · · · ·							
A Cycle Bridge Temp Platform erection (SA340) hop drawing submission (WHSB)	0%		96	04-Jun-14	25-Sep-14	-57				1 •	
A Temp Platform erection (SA340) hop drawing submission (WHSB) hop drawing approval (WHSB)		45								1	
A Temp Platform erection (SA340) hop drawing submission (WHSB) hop drawing approval (WHSB)		45								 	
A Temp Platform erection (SA340) hop drawing submission (WHSB) hop drawing approval (WHSB)		45									
hop drawing submission (WHSB) hop drawing approval (WHSB)		45								1 1 1 1	1
hop drawing submission (WHSB) hop drawing approval (WHSB)			45	01-Apr-14	29-May-14	398					-i
hop drawing approval (WHSB)	0%			· · · · · · · · · · · · · · · · · · ·							
		60	60	20-Mar-14	05-Jun-14	437					-
V/B Side Section	0%	30	30	19-May-14	23-Jun-14	437					
										1 1 1	
lling	0%	24	24	14-Jun-14	12-Jul-14	398				 	
rilling	0%	12	12	30-May-14	13-Jun-14	398				, 1 1 1	
							 			 +	
pored H pile (4 nos)	0%	12	12	14-Jun-14	27-Jun-14	425					
Section										, 	
pred H pile (6 nos)	0%	32	18	03-Mar-14A	30-Apr-14	837					
est	0%	28	28	01-May-14	28-May-14	1045					
an Pier and Pier Head	0%	52	52	29-May-14	30- Jul-14	838	· · · · · · · · · · · · · · · · · · ·				
•	078	52	52	23101039114	50 50 14	000					
construction for pedestrian	0%	40	40	01-Apr-14	23-May-14	-139		_			
Wall (AW1) - Predrilling	0%	12	12	24-May-14	07-Jun-14	-139	·				
Wall (AW1) - Pre-bored H pile (4	0%	16	16	09-Jun-14	26-Jun-14	-139				, ,	
										1 1 1	
uction										1 1 1 1	<u> </u>
P Sido Section							1			, 1 1 1	
	0%	70	70	01-Apr-14	28-Jun-14	-132				 	
										- 	
										1 1 1	
										1 1 1 1	
b Side Section	0%	30	30	01-Apr-14	12-May-14	-71				· · · · · · · · · · · · · · · · · · ·	
				· · · · · · · · · · · · · · · · · · ·							
ıı (∪-3m nigh)- RW77A	0%	60	60	13-May-14	23-Jul-14	-71					1
B Side Section											
	0%	30	30	13-May-14	17-Jun-14	34					1
										1 1 1 1	
							i i				1
B Side Section											
B Side Section	0%	30	30	18-Jun-14	23-Jul-14	64					
B Side Section	0%	30	30	18-Jun-14	23-Jul-14	64					
B Side Section	0%	30	30	18-Jun-14	23-Jul-14	64		·····			
	bored H pile (4 nos) y Section ored H pile (6 nos) est ap, Pier and Pier Head /B Side Section wall (AW1) - Predrilling Wall (AW1) - Pre-bored H pile (4 uction /B Side Section & Tree Feling /B Side Section all (0-3m high)- RW77A /B Side Section	y Section ored H pile (6 nos) 0% est 0% ap, Pier and Pier Head 0% /B Side Section 0% wall (AW1) - Predrilling 0% Wall (AW1) - Pre-bored H pile (4 0% uction 0% /B Side Section 0% & Tree Fe ling 0% /B Side Section 0% all (0-3m high)- RW77A 0% /B Side Section 0%	y Section ored H pile (6 nos) 0% 32 est 0% 28 ap, Pier and Pier Head 0% 52 /B Side Section construction for pedestrian 0% 40 Wall (AW1) - Predrilling 0% 12 Wall (AW1) - Pre-bored H pile (4 0% 16 uction /B Side Section & Tree Feling 0% 70 /B Side Section	y Section 0 32 18 ored H pile (6 nos) 0% 32 18 est 0% 28 28 ap, Pier and Pier Head 0% 52 52 /B Side Section 0 40 40 wall (AW1) - Predrilling 0% 12 12 Wall (AW1) - Predrilling 0% 16 16 uction 70 70 70 /B Side Section 70 70 /B Side Section 70 70 /B Side Section 70 70 //B Side Section 30 30 all (0-3m high)- RW77A 0% 60 60 //B Side Section 70 70 70	y Section 0% 32 18 03-Mar-14 A ored H pile (6 nos) 0% 32 18 03-Mar-14 A best 0% 28 28 01-May-14 ap, Pier and Pier Head 0% 52 52 29-May-14 /B Side Section 0% 40 40 01-Apr-14 Wall (AW1) - Predrilling 0% 12 12 24-May-14 Wall (AW1) - Predrilling 0% 16 16 09-Jun-14 Uction 16 16 09-Jun-14 0% 16 16 09-Jun-14 /B Side Section	y Section 0% 32 18 03-Mar-14A 30-Apr-14 est 0% 28 28 01-May-14 28-May-14 ap, Pier and Pier Head 0% 52 52 29-May-14 30-Jul-14 /B Side Section	y Section Section	y Section 0% 32 18 03-Mar.14A 30-Apr.14 837 asst 0% 28 28 01-May.14 28-May.14 1045 ap, Pier and Pier Head 0% 52 52 29-May.14 30-Jul-14 838 /B Side Section	y Section 0% 32 18 03-Mar-14A 30-Apr-14 837 Image: Construction for page states and pler Head 0% 28 28 01-May-14 28-May-14 1045 Image: Construction for page states and pler Head 0% 52 52 29-May-14 30-Jul-14 838 Image: Construction for page states and pler Head 0% 52 52 29-May-14 30-Jul-14 838 Image: Construction for page states and pler Head 0% 52 52 29-May-14 30-Jul-14 838 Image: Construction for page states and pler Head 0% 52 52 29-May-14 30-Jul-14 838 Image: Construction for page states and pler Head 0% 40 40 01-Apr-14 23-May-14 139 Image: Construction for page states and pler Head 0% 12 12 24-May-14 07-Jun-14 139 Image: Construction for page states and pler Head 0% 16 16 09-Jun-14 26-Jun-14 -139 Image: Construction for page states and pler Head 139 Image: Construction for page states and pler Head 130 Image: Construction for page states and pler Head 132 Image: Construction for page states and pler Head 132 Image: Construction for	y Section ored H pile (6 nos) 0% 32 18 03-Mar-14A 30-Apr-14 837 4000000000000000000000000000000000000	y Section ored H pile (6 nos) 0% 32 18 03-Mar-14A 30-Apr-14 837 4000000000000000000000000000000000000

APPENDIX C IMPLEMENTATION SCHEDULE OF ENVIRONMENTAL MITIGATION MEASURES (EMIS)

Appendix C - Implementation Schedule of Environmental Mitigation Measures (EMIS)

Air Quality – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Air Quality during construction	Restricting heights from which materials are dropped, as far as practicable to minimize the fugitive dust arising from unloading/loading.	During construction	V
	All stockpiles of excavated materials or spoil of more than 50m ³ shall be enclosed, covered or dampened during dry or windy conditions.		V
	Effective water sprays shall be used to control potential dust emission sources such as unpaved haul roads and active construction areas.		V
	All spraying of materials and surfaces shall avoid excessive water usage.		V
	Vehicles that have the potential to create dust while transporting materials shall be covered, with the cover properly secured and extended over the edges of the side and tail boards.		V
	Materials shall be dampened, if necessary, before transportation.		V
	Travelling speeds shall be controlled to reduce traffic induced dust dispersion and re-suspension within the site from the operating haul trucks.		V
	Vehicle washing facilities shall be provided to minimize the quantity of material deposited on public roads.		V

Noise – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Noise during construction	Use of silenced plant or plant equipped with mufflers or dampers in substitute of ordinary plant.	During construction	#
	Reduce the number of equipment and their percentage on-time.		#
	3.5 m and 5.5 m high temporary noise barrier at culvert construction work area (Figure 2a of the Environmental Permit).		#
	3 m high temporary noise barrier along the northern edge of Bridge 12 at ground level (Figure 2b of the Environmental Permit).	-	#
	2 m high temporary noise barrier along the northern edge of Bridge 12 at bridge level (Figure 2b of the Environmental Permit).		#
	2.5 m high temporary noise barrier along Tai Wo Service Road West (Figure 2c of the Environmental Permit).		#
	3.5m and 7m high temporary noise barrier along Tai Wo Services Road West near Tai Hang (Figure 2c of the Environmental Permit).		#
	7 m high temporary noise barrier along Tai Wo Service Road West near Tai Wo Footbridge work area (Figure 2d of the Environmental Permit).		#
	7 m high temporary noise barrier near Kiu Tau Footbridge work area (Figure 2d of the Environmental Permit).		#
	2.5 m high temporary noise barrier near river diversion work area (Figure 2e of the Environmental Permit).]	#

Water Quality – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Water quality during construction	 Demolition and reconstruction of bridges Prevent off-site migration through use of sheet piles. Minimise duration of works as far as practical. All sewer and drainage connections should be sealed to prevent debris, soil, sand, etc, from entering public sewers/drains. Site surface runoff should be settled to remove sand/silt before it is discharged into the existing storm drains. Road Widening Works, Earthworks and Culvert Extension Works Wastewater generated from any concrete batching washdown of equipment or similar activities should be discharged into foul sewers, after the removal of settable solids, and pH adjustment as necessary. All sewage discharges from the study area should meet the TM standards and approval from EPD through the licensing process is required. Sand traps, oil interceptors and other pollution prevention installations should be provided, properly cleaned and maintained. Runoff from exposed working areas, unfinished slopes and from unlined temporary channels should be directed to stilling basins and/or silt traps before discharging to the drainage outfalls. Regular inspections of stilling basins and/or silt traps is required to ensure that sediment is not conveyed into the existing drainage system. Open stockpiles should be covered with a tarpaulin cover. During the wet season, any exposed top soils should be covered with a tarpaulin, shotcreted or hydroseeded. Sand and silt from wash-water from vehicle washing should be settled out before discharging into storm drains. 	During construction	#

Waste – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Waste management during construction	 General Waste Transport of wastes off site as soon as possible. Maintenance of accurate waste records. Minimisation of waste generation for disposal (via reduction/recycling/re-use). No on-site burning will be permitted. Use of re-useable metal hoardings/signboards. 	During construction	V
	 Vegetation from site clearance Segregation of materials to facilitate disposal. Mulching to reduce bulk and where possible review opportunities for the possible beneficial use within landscaping areas. 		V
	Demolition Wastes - Segregation of materials to facilitate disposal Appropriate stockpile management.		V
	 Excavated Materials Segregation of materials to facilitate disposal / reuse. Appropriate stockpile management. Re-use of excavated material on or off site (where possible). Special handling and disposal procedures in the event that contaminated materials are excavated. 		V
	 Construction Wastes Segregation of materials to facilitate recycling/reuse (within designated area in appropriate containers/stockpiles). Appropriate stockpile management. Planning to reduce over ordering and waste generation. Recycling and re-use of materials where possible (e.g. metal, wood from formwork) For material which cannot be re-used/recycled, collection should be carried out by an approved waste contractor for landfill disposal. 		V
	 Bentonite Slurries Bentonite slurries should be reused as far as possible. Disposal in accordance with Practice Note For Professional Persons ProPECC PN 1/94. 		#

Chemical Wastes	@
- Storage within locked, covered and bunded area.	
 The storage area shall not be located adjacent to sensitive receivers e.g. drains. 	
- Minimise waste production and recycle oils/solvents where possible.	
 A spill response procedure shall be in place and absorption material available for minor spillages. 	
- Use appropriate and labelled containers.	
- Educate site workers on site cleanliness/waste management procedures.	
- If chemical wastes are to be generated, the contractor must register with EPD as a chemical waste producer.	
- The chemical wastes shall be collected by a licensed chemical waste collector.	
Municipal Wastes	V
 Waste shall be stored within a temporary refuse collection facility, in appropriate containers prior to collection and disposal. Regular, daily collections are required by an approved waste collector. 	

Ecology – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Ecology during construction	 Accurate Delineation of Works Area Boundaries of proposed works areas shall be clearly identified and separated from external areas by a physical barrier to prevent encroachment of adjacent habitats. Individual trees which fall within the works areas but which work plans do not require removal are to be retained and fenced off to maximize protection. 	During construction	V
	 Vegetation Clearance No fires shall be lit within the works area for the purpose of burning cleared vegetation. The Contractor shall give consideration to mulching the cleared vegetation for recycling within the works area / adjacent land. 		V
	 Dust generation There are a number of measures which shall be taken as specified in the Air Pollution Control (Construction Dust) Regulation on 'Dust Control Requirements, including the following key measures to be applied during construction: Vehicle washing facilities to be provided at every discernible or designated vehicle exit point; All temporary site access roads shall be sprayed with water to suppress dust as necessary; All dusty materials should be sprayed with water immediately prior to any handling; and All debris should be covered entirely by impervious sheeting or stored in a sheltered debris collection area. 		V
	 Surface Run-off In general, mitigation measures shall be in accordance with ProPECC PN1/94 on 'Construction Site Drainage'. Key measures include: Bund and cover stock piles to avoid run-off; Channel any run-off through a system of oil, grease and sediment / silt traps and reuse water on site where ever practical; All vehicle maintenance to be undertaken within a bunded area; and Maximise vegetation retention on-site to maximise absorption (minimise transport). 		V

Landscape and Visual Impact – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Responsibility
Landscape & Visual during construction	 Preservation of Existing Vegetation Trees identified for retention within the project limit would be protected during the works; The tree transplanting and planting works shall be implemented by approved Landscape Contractors. 	During construction	V
	 Temporary Works Areas Where feasible the works areas would be screened using hoarding and existing vegetation would be retained where possible to reduce the landscape and visual impacts arising from the construction activity. The landscape of these works areas would be restored following the completion of the construction phase. 		V
	 Hoarding A hoarding would be erected where practicable in the most visually sensitive locations to screen the temporary construction works from the local VSRs. 		V
	 Top Soils The works will result in disturbance to extensive areas of topsoil. Topsoil worthy of retention should be stockpiled for use following completion of the civil engineering works. It should either be temporarily vegetated with hydroseeded grass or turned over on a regular basis. 		#
	 Protection of Important Landscape Features Important features such as temples, Island House and kilns within the study area, although remote from the proposed works retained and adequately protected. 		#

Legend:

V = implemented;

x = not implemented;

@ = partially implemented;

N/A = not applicable - No such work was undertaken or no such material was used on site;

= to be implemented.

APPENDIX D SUMMARY OF ACTION AND LIMIT LEVELS

Appendix D - Summary of Action and Limit Levels

Table 1 – Act	ion and I	imit Levels	for 1-hc	
	ion anu i			

Location	Action Level	Limit Level
AM2	317.8 μg/m3	500 μg/m3

Table 2 – Action and Limit Levels for 24-hour TSP

Location	Action Level	Limit Level
AM2	200.7 μg/m3	260 μg/m3

Table 3 – Action and Limit Levels for Construction Noise (0700-1900 hrs of normal weekdays)

Location	Action Level Limit Level	
M2	When one documented	75 dB(A)
	complaint, related to 0700 -	
	1900 hours on normal	
M3*	weekdays, is received	65/70 dB(A)
	from any one of the sensitive	
	receivers	

*Daytime noise Limit Level of 70 dB(A) applies to education institutions, while 65dB(A) applies during school examination period

APPENDIX E CALIBRATION CERTIFICATES OF MONITORING EQUIPMENTS

AECOM

<u>Total Suspended Particulates (TSP) Sampler</u> <u>Field Calibration Report</u>

Station Fanling Government Secondary School (AM2)			Operator:	Shum Kar	n Yuen
Date: 8-Feb-14		Next Due Date: 8-May-14		-14	
Model No: TE-5170		Verified Against: O.T.S 988		988	
Equipment No.: A-001-74T		Expiration Date: 20-May-201		2014	
		Ambient C	lon ditton		
Temperature, Ta	289.6	Kelvin	Pressure, Pa	758.6	mmHg
	Or	ifice Transfer Star	ndard Information		
Equipment No .:	988	Slope, mc 1.99238 Intercept, bc -0.		-0.00351	
Last Calibration Date:	20-May-13	3 0 (1) 1 (D (7(0) (200)(T))) ^{1/2}			

mc x Qstd + bc = $[H x (Pa/760) x (298/Ta)]^{1/2}$

20-May-14

Next Calibration Date:

		Calibration of	TSP Sampler		
Calibration Point	H in. of water	[H x (Pa/760) x (298/Ta)] ^{1/2}	Qstd (m ³ /min) X - axis	W in. of oil	$\begin{bmatrix} \Delta W \ x \ (Pa/760) \ x \ (298/Ta) \end{bmatrix}^{1/2} \\ Y-axis$
1	6.3	2.54	1.28	5.2	2.31
2	5.1	2.29	1.15	4.1	2.05
3	4.6	2.17	1.09	3.4	1.87
4	3.7	1.95	0.98	3.0	1.76
5	2.3	1.54	0.77	1.6	1.28
	ession of Y on X 1.9796		Intercept, bw =		-0.2325
Correlation C	oefficient* =	0.9948			

Set Point Calculation
From the TSP Field Calibration Curve, take $Qstd = 1.21 \text{ m}^3/\text{min}$ (43 CFM)
From the Regression Equation, the "Y" value according to
m x Qstd + b = $[W x (Pa/760) x (298/Ta)]^{1/2}$
Therefore, Set Point W = $(m x Qstd + b)^2 x (760 / Pa) x (Ta / 298) =$ 4.55
*If Correlation Coefficient < 0.990, check and recalibrate again.
Remarks:

Date: 12/2/14 QC Reviewer: 14 Sun Signature: _____



TISCH ENVIROMENTAL, INC. 145 SOUTH MIAMI AVE. VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX WWW.TISCH-ENV.COM

Operator Tisch Orifice I.D. 0988 Pa (mm) 751.84 METER ORFICE PLATE VOLUME DIFF DIFF DIFF DIFF OR START STOP VOLUME TIME Hg H20 Run # (m3) (m3) (m3) (min) (mm) (in.) 1 NA NA 1.00 1.3900 3.2 2.00 2 NA NA 1.00 0.9720 6.4 4.00 3 NA NA 1.00 0.8670 7.9 5.00			AIR POLLU	TION MONITORI	NG EQUIPMENT		
Operator Tisch Orifice I.D. 0988 Pa (mm) 751.84 METER ORFICE PLATE VOLUME DIFF DIFF DIFF DIFF OR START STOP VOLUME TIME Hg H20 Run # (m3) (m3) (m3) (min) (mm) (in.) 1 NA NA 1.00 1.3900 3.2 2.00 2 NA NA 1.00 0.9720 6.4 4.00 3 NA NA 1.00 0.8670 7.9 5.00		ORIFICE 7	TRANSFER STA	NDARD CERI	SIFICATION	WORKSHEET	ΓE-5025Α
PLATE OR Run #VOLUME START (m3)VOLUME STOP (m3)DIFF VOLUME (m3)DIFF TIME (min)DIFF Hg (mm)DIFF H2O (in.)1NANA1.001.39003.22.002NANA1.000.97206.44.003NANA1.000.86707.95.00							297 - 751.84
2 NA NA 1.00 0.9720 6.4 4.00 3 NA NA 1.00 0.8670 7.9 5.00	OR	START	STOP	VOLUME	TIME	DIFF Hg	DIFF H2O
	4	NA NA NA	NA NA NA	1.00 1.00 1.00	0.9720 0.8670 0.8270	6.4 7.9 8.7	2.00 4.00 5.00 5.50 8.00

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)		Va	(x axis) Qa	(y axis)
0.9884 0.9842 0.9821 0.9811 0.9759	0.7110 1.0125 1.1327 1.1863 1.4352	1.4090 1.9926 2.2278 2.3365 2.8179		0.9957 0.9915 0.9894 0.9884 0.9832	0.7163 1.0201 1.1412 1.1952 1.4459	0.8889 1.2570 1.4054 1.4740 1.7777
Qstd slc intercep coeffici 	ot (b) = ent (r) =	1.94727 0.02332 0.99998 Pa/760)(298/Ta	a)]	Qa slop intercep coeffici y axis =	t (b) =	1.21935 0.01471 0.99998 Ca/Pa)]

CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta)
Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa] Qa = Va/Time

For subsequent flow rate calculations:

Qstd = $1/m\{[SQRT(H2O(Pa/760)(298/Ta))] - b\}$ Qa = $1/m\{[SQRT H2O(Ta/Pa)] - b\}$ 1

EQUIPMENT CALIBRATION RECORD

Туре:	Laser Dust Monitor
Manufacturer/Brand:	SIBATA
Model No.:	LD-3B
Equipment No.:	A.005.16a
Sensitivity Adjustment Scale Setting:	521 CPM

Operator:

Mike Shek (MSKM)

Standard Equipment

Equipment:	Rupprecht	& Patashnick TEOM®			
Venue:	Cyberport	(Pui Ying Secondary Scho	ool)		
Model No.:	Series 140	DOAB			
Serial No:	Control:	140AB219899803			
	Sensor:	1200C143659803	K _o :	12500	
Last Calibration Date*:	18 May 20	13			

*Remarks: Recommended interval for hardware calibration is 1 year

Calibration Result

Sensitivity Adjustment Scale Setting (Before Calibration): Sensitivity Adjustment Scale Setting (After Calibration):

521	CPM
521	CPM

Hour	Date (dd-mm-yy)	-	Fime	9	Amb Cond		Concentration ¹ (mg/m ³)	Total Count ²	Count/ Minute ³
					Temp (°C)	R.H. (%)	Y-axis		X-axis
1	27-07-13	11:00	-	12:00	27.3	75	0.04734	1893	31.55
2	27-07-13	12:00	-	13:00	27.3	75	0.04789	1915	31.92
3	27-07-13	13:00	-	14:00	27.4	74	0.04953	1976	32.93
4	27-07-13	14:00	-	15:00	27.4	75	0.04867	1949	32.48

Note: 1. Monitoring data was measured by Rupprecht & Patashnick TEOM®

2. Total Count was logged by Laser Dust Monitor

3. Count/minute was calculated by (Total Count/60)

Slope (K-factor):	0.0015	
Correlation coefficient:	0.9934	

Validity of Calibration Record:

26 July 2014

Remarks:

QC Reviewer:	YW Fung

Signature:

Date: 29 July 2013



Website: www.cigismec.com

E-mail: smec@cigismec.com

Tel : (852) 2873 6860 Fax : (852) 2555 7533



CERTIFICATE OF CALIBRATION

Certificate No.:	13CA1107 01-01			Page	1	of	2
Item tested							
Description: Manufacturer: Type/Model No.: Serial/Equipment No.: Adaptors used:	Sound Level Meter Rion Co., Ltd. NL-31 00320528 / N.007.0 -))) 2	Microphone Rion Co., Ltd. UC-53A 90565 -			
Item submitted by							
Customer Name: Address of Customer: Request No.: Date of receipt:	AECOM ASIA CO., - - 07-Nov-2013	LTD.					
Date of test:	08-Nov-2013						
Reference equipment	used in the calibr	ation					
Description: Multi function sound calibrator Signal generator Signal generator	Model: B&K 4226 DS 360 DS 360	Serial No. 2288444 33873 61227		Expiry Date: 22-Jun-2014 15-Apr-2014 15-Apr-2014		Traceat CIGISME CEPREI CEPREI	
Ambient conditions							
Temperature: Relative humidity: Air pressure:	22 ± 1 °C 60 ± 10 % 1000 ± 10 hPa						

Test specifications

- 1, The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 and the lab calibration procedure SMTP004-CA-152.
- 2, The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of ±20%.
- 3, The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure responsess of the Sound Level Meter.

Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

Actual Measurement data are documented on worksheets.

Approved Signatory:

Huang Jian Min/Feng Jun Qi

Company Chop:



Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

Date: 11-Nov-2013

© Soils & Materials Engineering Co., Ltd.

Form No.CARP152-1/Issue 1/Rev.C/01/02/2007





CERTIFICATE OF CALIBRATION

Certificate No.:	13CA0305 01-01			Page	1	of	2
Item tested							
Description:	Sound Level Meter (Type 1)	, Micro	phone			
Manufacturer:	B&K	1010	, B&ł	Ś			
Type/Model No.:	2250-L		, 4950				
Serial/Equipment No.:	2681366 (N.OII	.01)	, 2665	582			
Adaptors used:	-		-				
Item submitted by							2
Customer Name:	AECOM ASIA CO LI	MITED					
Address of Customer:	1.						
Request No.:	-						
Date of receipt:	05-Mar-2013			<i>x</i> .			
Date of test:	05-Mar-2013						
Date of test: Reference equipment		tion					
		tion Serial No.	Expi	ry Date:		Traceal	ole to:
Reference equipment	used in the calibra		•	ry Date: ay-2013		Traceal CIGISME	
Reference equipment Description: Multi function sound calibrator	used in the calibra Model:	Serial No.	23-Ma				
Reference equipment Description: Multi function sound calibrator Signal generator	used in the calibra Model: B&K 4226	Serial No. 2288444	23-Ma 29-Ma	ay-2013		CIGISME	
Reference equipment	used in the calibra Model: B&K 4226 DS 360	Serial No. 2288444 33873	23-Ma 29-Ma	ay-2013 ay-2013		CIGISME CEPREI	
Reference equipment Description: Multi function sound calibrator Signal generator Signal generator	used in the calibra Model: B&K 4226 DS 360	Serial No. 2288444 33873	23-Ma 29-Ma	ay-2013 ay-2013		CIGISME CEPREI	
Reference equipment Description: Multi function sound calibrator Signal generator Signal generator Ambient conditions	used in the calibra Model: B&K 4226 DS 360 DS 360	Serial No. 2288444 33873	23-Ma 29-Ma	ay-2013 ay-2013		CIGISME CEPREI	

Test specifications

- 1, The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 and the lab calibration procedure SMTP004-CA-152.
- The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of ±20%.
- The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure responsess of the Sound Level Meter.

Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

Actual Measurement data are documented on worksheets.

Approved Signatory:

Huang Jian M A/F eng Jun Qi

05-Mar-2013 Company Chop:



Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

Date:

© Soils & Materials Engineering Co., Ltd.

Form No.CARP152-1/Issue 1/Rev.C/01/02/2007



香港黃竹坑道37號利達中心地下,9樓,12樓,13樓及20樓 E-mail: smec@cigismec.com Website: www.cigismec.com Tel : (852) 2873 6860 Fax : (852) 2555 7533



CERTIFICATE OF CALIBRATION

Certificate No.:	14CA0305 06-02			Page	1	of	2
Item tested							
Description:	Sound Level Meter (1	vpe 1)		Microphone			
Manufacturer:	B&K		,	B&K			
Type/Model No.:	2250	2	,	4950			
Serial/Equipment No.:	2681366 //.0	11.01		2665582			
Adaptors used:	-	6669	,	-			
Item submitted by							
Customer Name:	AECOM ASIA CO. L	TD.					
Address of Customer:	-						
Request No.:	-						
Date of receipt:	05-Mar-2014						
Date of test:	07-Mar-2014						
Buto of tooli	•••••••••						
		tion					
Reference equipment		tion Serial No.		Expiry Date:		Traceal	ble to:
Reference equipment	used in the calibrat			Expiry Date: 22-Jun-2014		Traceal CIGISME	
Reference equipment Description: Multi function sound calibrator	used in the calibrat	Serial No.					
Reference equipment Description: Multi function sound calibrator Signal generator	used in the calibrat Model: B&K 4226	Serial No. 2288444		22-Jun-2014		CIGISM	EC
Reference equipment Description: Multi function sound calibrator Signal generator Signal generator	used in the calibrat Model: B&K 4226 DS 360	Serial No. 2288444 33873		22-Jun-2014 15-Apr-2014		CIGISM	EC
Reference equipment Description: Multi function sound calibrator Signal generator Signal generator Ambient conditions	used in the calibrat Model: B&K 4226 DS 360	Serial No. 2288444 33873		22-Jun-2014 15-Apr-2014		CIGISM	EC
Reference equipment Description: Multi function sound calibrator Signal generator Signal generator Ambient conditions Temperature: Relative humidity:	used in the calibrat Model: B&K 4226 DS 360 DS 360	Serial No. 2288444 33873		22-Jun-2014 15-Apr-2014		CIGISM	EC

- 1, The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 and the lab calibration procedure SMTP004-CA-152.
- 2, The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of ±20%.
- 3, The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure responsess of the Sound Level Meter.

Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

Actual Measurement data are documented on worksheets.

Approved Signatory:

Huang Jian Min/Feng Jun Qi

12-Mar-2014 Company Chop:



Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

Date:

© Soils & Materials Engineering Co., Ltd.

Form No.CARP152-1/Issue 1/Rev.C/01/02/2007



Tel : (852) 2873 6860 Fax : (852) 2555 7533



CERTIFICATE OF CALIBRATION

Certificate No.:	13CA1107 01-02		Page:	1 of	2
Item tested					
Description:	Acoustical Calibrat	tor (Class 1)			
Manufacturer:	Rion Co., Ltd.				
Type/Model No.:	NC-73				
Serial/Equipment No .:	10307223 / N.004.	08			
Adaptors used:					
Item submitted by					
Curstomer:	AECOM ASIA CO.	, LTD.			
Address of Customer:	-	28			
Request No.:	12	×			
Date of receipt:	07-Nov-2013				
Date of test:	08-Nov-2013				
		ration			
Date of test: Reference equipment Description:		ration Serial No.	Expiry Date:	Traceab	le to:
Reference equipment Description: Lab standard microphone	used in the calib Model: B&K 4180	Serial No. 2341427	17-Apr-2014	SCL	
Reference equipment Description: Lab standard microphone Preamplifier	used in the calib Model:	Serial No.	17-Apr-2014 16-Apr-2014	SCL CEPREI	
Reference equipment Description: Lab standard microphone Preamplifier Measuring amplifier	used in the calib Model: B&K 4180 B&K 2673 B&K 2610	Serial No. 2341427 2239857 2346941	17-Apr-2014 16-Apr-2014 24-Apr-2014	SCL CEPREI CEPREI	
Reference equipment Description: Lab standard microphone Preamplifier Measuring amplifier Signal generator	used in the calib Model: B&K 4180 B&K 2673 B&K 2610 DS 360	Serial No. 2341427 2239857 2346941 61227	17-Apr-2014 16-Apr-2014 24-Apr-2014 15-Apr-2014	SCL CEPREI CEPREI CEPREI	
Reference equipment Description: Lab standard microphone Preamplifier Measuring amplifier Signal generator Digital multi-meter	used in the calib Model: B&K 4180 B&K 2673 B&K 2610 DS 360 34401A	Serial No. 2341427 2239857 2346941 61227 US36087050	17-Apr-2014 16-Apr-2014 24-Apr-2014 15-Apr-2014 10-Dec-2013	SCL CEPREI CEPREI CEPREI CEPREI	
Reference equipment Description: Lab standard microphone Preamplifier Measuring amplifier Signal generator Digital multi-meter Audio analyzer	used in the calib Model: B&K 4180 B&K 2673 B&K 2610 DS 360 34401A 8903B	Serial No. 2341427 2239857 2346941 61227 US36087050 GB41300350	17-Apr-2014 16-Apr-2014 24-Apr-2014 15-Apr-2014 10-Dec-2013 15-Apr-2014	SCL CEPREI CEPREI CEPREI CEPREI CEPREI	
Reference equipment Description: Lab standard microphone Preamplifier Measuring amplifier Signal generator Digital multi-meter Audio analyzer	used in the calib Model: B&K 4180 B&K 2673 B&K 2610 DS 360 34401A	Serial No. 2341427 2239857 2346941 61227 US36087050	17-Apr-2014 16-Apr-2014 24-Apr-2014 15-Apr-2014 10-Dec-2013	SCL CEPREI CEPREI CEPREI CEPREI	
Reference equipment Description: Lab standard microphone Preamplifier Measuring amplifier Signal generator Digital multi-meter Audio analyzer Universal counter	used in the calib Model: B&K 4180 B&K 2673 B&K 2610 DS 360 34401A 8903B	Serial No. 2341427 2239857 2346941 61227 US36087050 GB41300350	17-Apr-2014 16-Apr-2014 24-Apr-2014 15-Apr-2014 10-Dec-2013 15-Apr-2014	SCL CEPREI CEPREI CEPREI CEPREI CEPREI	
Reference equipment Description: Lab standard microphone Preamplifier Measuring amplifier Signal generator Digital multi-meter	used in the calib Model: B&K 4180 B&K 2673 B&K 2610 DS 360 34401A 8903B	Serial No. 2341427 2239857 2346941 61227 US36087050 GB41300350	17-Apr-2014 16-Apr-2014 24-Apr-2014 15-Apr-2014 10-Dec-2013 15-Apr-2014	SCL CEPREI CEPREI CEPREI CEPREI CEPREI	
Reference equipment Description: Lab standard microphone Preamplifier Measuring amplifier Signal generator Digital multi-meter Audio analyzer Universal counter Ambient conditions	used in the calib Model: B&K 4180 B&K 2673 B&K 2610 DS 360 34401A 8903B 53132A	Serial No. 2341427 2239857 2346941 61227 US36087050 GB41300350	17-Apr-2014 16-Apr-2014 24-Apr-2014 15-Apr-2014 10-Dec-2013 15-Apr-2014	SCL CEPREI CEPREI CEPREI CEPREI CEPREI	


Test specifications

- 1, The Sound Calibrator has been calibrated in accordance with the requirements as specified in IEC 60942 1997 Annex B and the lab calibration procedure SMTP004-CA-156.
- 2, The calibrator was tested with its axis vertical facing downwards at the specific frequency using insert voltage technique.
- The results are rounded to the nearest 0.01 dB and 0.1 Hz and have not been corrected for variations from a reference pressure of 1013.25 hectoPascals as the maker's information indicates that the instrument is insensitive to pressure changes.

Test results

This is to certify that the sound calibrator conforms to the requirements of annex B of IEC 60942: 1997 for the conditions under which the test was performed. This does not imply that the sound calibrator meets IEC 60942 under any other conditions.

Details of the performed measurements are presented on page 2 of this certificate.



Huang Jian Min/Feng Jun Qi

Date: 11-Nov-2013

Company Chop:



Comments: The results reported in this certificate refer to the conditon of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

© Soils & Materials Engineering Co., Ltd.

Form No.CARP156-1/Issue 1/Rev.D/01/03/2007

APPENDIX F EM&A MONITORING SCHEDULES

Contract No. HY/2012/06 Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange Tentative Impact Monitoring and Audit Schedule for March 2014

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
						1-Mar
					- • •	
2-Mar	3-Mar	4-Mar	5-Mar	6-Mar	7-Mar	8-Mar
		1-hr TSP				
		24-hr TSP				
		Noise				
9-Mar	10-Mar	11-Mar	12-Mar	13-Mar	14-Mar	15-Mar
	1-hr TSP					
	24-hr TSP					1-hr TSP
	Noise					24-hr TSP
16-Mar	17-Mar	18-Mar	19-Mar	20-Mar	21-Mar	22-Mar
					1-hr TSP	
					24-hr TSP	
					Noise	
23-Mar	24-Mar	25-Mar	26-Mar	27-Mar	28-Mar	29-Mar
				1-hr TSP		
				24-hr TSP		
				Noise		
30-Mar	31-Mar					

Contract No. HY/2012/06 Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange Tentative Impact Monitoring and Audit Schedule for April 2014

Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	1-Apr	2-Apr	3-Apr	4-Apr	5-Apr
		1-hr TSP			
		24-hr TSP			
		Noise			
7-Apr	8-Apr	9-Apr	10-Apr	11-Apr	12-Apr
	Noise				
14-Apr	15-Apr	16-Apr	17-Apr	18-Apr	19-Apr
Noise			24-hr TSP		
21-Apr	22-Apr	23-Apr	24-Apr	25-Apr	26-Apr
		1-hr TSP			
		24-hr TSP			
		Noise			
28-Apr	29-Apr	30-Apr			
	1-hr TSP				
	24-hr TSP				
	Noise				
	7-Apr 14-Apr 1-hr TSP 24-hr TSP Noise 21-Apr	Image: constraint of the second sec	Image: constraint of the second sec	1-Apr 2-Apr 3-Apr 1-hr TSP 1-hr TSP 24-hr TSP 24-hr TSP Noise 10-Apr 1-hr TSP 24-hr TSP 10-Apr 1-hr TSP 24-hr TSP 10-Apr 1-hr TSP 24-hr TSP 10-Apr 1-hr TSP 14-Apr 15-Apr 16-Apr 1-hr TSP 1-hr TSP 1-hr TSP 24-hr TSP 1-hr TSP 24-hr TSP Noise 1-hr TSP 24-hr TSP 24-hr TSP 1-hr TSP 24-hr TSP Noise 1-hr TSP 24-hr TSP Noise 1-hr TSP 24-hr TSP 21-Apr 22-Apr 23-Apr 24-Apr 28-Apr 29-Apr 30-Apr 24-Apr 28-Apr 29-Apr 30-Apr 1-hr TSP 24-hr TSP 24-hr TSP Noise 1-hr TSP	Image: second


The schedule is subject to change due to unforeseeable circumstances (e.g. adverse weather, etc)

APPENDIX G IMPACT AIR QUALITY MONITORING RESULTS AND THEIR GRAPHICAL PRESENTATION

Appendix G Impact Air Quality Monitoring Results

24-hour TSP Monitoring Results at Station AM2 (Fanling Government Secondary School)

Date	Weather	Air	Atmospheric	Flow Rate	e (m ³ /min.)	Av. flow	Total vol.	Filter W	/eight (g)	Particulate	Elapse	e Time	Sampling	Conc.	Actino Level	Limit Level
	Condition	Temp. (°C	Pressure(hPa)	Initial	Final	(m³/min)	(m ³)	Initial	Final	weight(g)	Initial	Final	Time(hrs.)	(µg/m³)	(µg/m ³)	(µg/m ³)
4-Mar-14	Sunny	16.8	1017.5	1.314	1.314	1.314	1892.2	2.6471	2.7431	0.0960	3633.02	3657.02	24.00	50.7	200.7	260
10-Mar-14	Fine	14.4	1022.1	1.314	1.314	1.314	1892.2	2.7341	2.8234	0.0893	3657.02	3681.02	24.00	47.2	200.7	260
15-Mar-14	Sunny	16.0	1022.1	1.314	1.314	1.314	1892.2	2.9393	3.0919	0.1526	3681.02	3705.02	24.00	80.6	200.7	260
21-Mar-14	Sunny	16.5	1020.4	1.314	1.314	1.314	1892.2	2.7468	2.9025	0.1557	3705.02	3729.02	24.00	82.3	200.7	260
27-Mar-14	Sunny	23.5	1012.7	1.314	1.314	1.314	1892.2	2.7061	2.7893	0.0832	3609.02	3633.02	24.00	44.0	200.7	260
													Average	61.0		
													Min	44.0		
													Max	82.3		



his Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsover, to any party that uses or relies on this drawing without AECOM's express written consent.

CONTRACT NO. HY/2012/06

WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE




Graphical Presentation of Impact 24-hour TSP Monitoring Results

Appendix G Impact Air Quality Monitoring Results

1-hour TSP Monitoring Results at Station AM2 (Fanling Government Secondary School)

	Start	1st Hour	2nd Hour	3rd Hour
	Time	Conc.	Conc.	Conc.
Date	(hh:mm)	(µg/m³)	(µg/m³)	(µg/m³)
4-Mar-14	13:45	68.6	69.7	71.2
10-Mar-14	11:45	78.6	80.4	79.2
15-Mar-14	10:50	77.1	78.2	76.1
21-Mar-14	13:00	81.7	82.9	85.5
27-Mar-14	13:30	73.1	74.4	72.6
			Average	76.6
			Min	68.6
			Max	85.5



without AECOM's express written of his Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability wh er, to any party that uses or relies on this dra

CONTRACT NO. HY/2012/06

WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE



Graphical Presentation of Impact 1-hour TSP Monitoring Results

Apr-14

APPENDIX H METEOROLOGICAL DATA FOR THE REPORTING MONTH

Extract of Meteorological Observations for Tai Po Automatic Weather Station, March 2014

Date	Mean Pressure at M.S.L.	Air	Temperatu	ire	Mean Dew Point Temperature	Rela	ative Hum	idity
	(hPa)	Max. (deg C)	Mean (deg C)	Min. (deg C)	(deg C)	Max. (%)	Mean (%)	Min. (%)
1-Mar	1014.6	21.8	19.6	18.3	17.6	96	88	81
2-Mar	1014.8	20.6	18.1	15.3	16.3	98	90	72
3-Mar	1017.2	16.2	15.6	14.8	13	96	85	77
4-Mar	1017.7	17.3	16.4	15.2	14.8	97	90	84
5-Mar	1018.9	16.9	16	15.1	13	96	83	69
6-Mar	1018.5	16	15.2	14.5	12.2	91	82	67
7-Mar	1020.7	15.1	14.6	14.3	11.9	90	84	78
8-Mar	1019	15.3	14.5	14	13.4	98	93	84
9-Mar	1021.3	14.4	13.4	12.4	11.5	97	88	81
10-Mar	1022.6	14.6	13.9	12.4	10.5	91	80	69
11-Mar	1020.5	15.7	15	14.1	12.2	94	83	76
12-Mar	1014.7	18.4	17	15.4	16.4	98	96	93
13-Mar	1016.4	22.6	20	17.5	14.6	99	73	52
14-Mar	1022.3	18.6	16.6	15.2	8.8	76	60	46
15-Mar	1022.3	16.9	15.7	14.9	8.7	79	64	47
16-Mar	1021.1	18.9	17.5	15.7	12.1	88	71	58
17-Mar	1018.9	21.8	19.4	17.4	17.5	96	89	80
18-Mar	1015.9	23.7	20.9	18.9	19.2	98	90	74
19-Mar	1013.5	24.9	21.9	19.4	19.6	97	87	69
20-Mar	1014.1	28.1	21	17.5	17.7	99	83	58
21-Mar	1020.7	17.5	15.9	15.1	8.9	72	64	57
22-Mar	1021.2	20.9	16.7	14.5	9.9	79	65	41
23-Mar	1022.1	21.2	18.1	15.8	11.1	82	65	45
24-Mar	1019.3	22.3	19.3	15.4	13.2	83	68	54
25-Mar	1015.5	24.6	21.1	17.8	16.5	89	75	59
26-Mar	1013.6	25.9	22.4	19.2	19	92	82	65
27-Mar	1012.5	27.2	22.8	19.2	19.8	95	84	68
28-Mar	1012	23	21.9	20.8	20.6	96	92	86
29-Mar	1011.1	22.8	21.7	20.8	20.7	98	94	82
30-Mar	1010.5	23.9	21.5	19.2	20.3	98	93	81
31-Mar	1009.6	20.3	19.5	18.5	19	99	97	92
Mean	1017.2	20.2	18.2	16.4	14.8	92	82	69
Maximum	1022.6	28.1	22.8	20.8	20.7	99	97	93
Minimum	1009.6	14.4	13.4	12.4	8.7	72	60	41

Extract of Meteorological Observations for Tai Po Automatic Weather Station, March 2014

	Total	Prevailing	Mean
Date	Rainfall	Wind	Wind Speed
	(mm)	Direction	(km/h)
		(degrees)	
1-Mar	* * * * *	***	****
2-Mar	* * * * *	***	****
3-Mar	* * * * *	***	****
4-Mar	* * * * *	***	****
5-Mar	* * * * *	***	****
6-Mar	* * * * *	***	****
7-Mar	* * * * *	***	****
8-Mar	****	***	****
9-Mar	****	***	****
10-Mar	* * * * *	***	****
11-Mar	* * * * *	***	****
12-Mar	* * * * *	***	****
13-Mar	* * * * *	***	****
14-Mar	* * * * *	***	****
15-Mar	* * * * *	***	****
16-Mar	* * * * *	***	****
17-Mar	* * * * *	***	****
18-Mar	* * * * *	* * *	****
19-Mar	* * * * *	***	****
20-Mar	****	* * *	****
21-Mar	* * * * *	***	****
22-Mar	* * * * *	***	****
23-Mar	****	***	****
24-Mar	****	* * *	****
25-Mar	****	* * *	****
26-Mar	* * * * *	* * *	****
27-Mar	****	* * *	****
28-Mar	****	* * *	****
29-Mar	****	* * *	****
30-Mar	****	* * *	****
31-Mar	****	* * *	****
Mean		***	****
Total	****		
Maximum	****		****
Minimum	****		****
*** unavailable			

unavailable

missing (less than 24 hourly observations a day) Rainfall measured in increment of 0.5 mm. Amount of < 0.5 mm cannot be detected

Extract of Meteorological Observations for Tai Mei Tuk Automatic Weather Station, March 2014

Date	Mean Pressure at M.S.L.	Air	Temperatu	Ire	Mean Dew Point Temperature	Relative Humidity		
	(hPa)	Max. (deg C)	Mean (deg C)	Min. (deg C)	(deg C)	Max. (%)	Mean (%)	Min. (%)
1-Mar	*****	24.4	20.5	18	* * * *	***	***	***
2-Mar	*****	21.9	18.2	14.7	* * * *	***	***	***
3-Mar	*****	15.7	15.2	14.5	* * * *	* * *	***	***
4-Mar	*****	18.6	16.7	15.4	* * * *	* * *	***	***
5-Mar	*****	17.1	16	14.8	****	* * *	***	***
6-Mar	*****	15.8	15.1	14.6	* * * *	* * *	***	***
7-Mar	*****	14.8	14.3	13	****	* * *	***	***
8-Mar	*****	16.2	14.8	13.9	* * * *	* * *	***	***
9-Mar	* * * * * *	15	13.5	11.8	* * * *	* * *	***	* * *
10-Mar	*****	15.8	13.7	11.8	****	* * *	***	***
11-Mar	* * * * * *	16	15.1	13.9	* * * *	* * *	***	* * *
12-Mar	* * * * * *	18.9	17.4	15.2	* * * *	* * *	***	***
13-Mar	* * * * * *	24.7	20.6	18.1	* * * *	* * *	***	* * *
14-Mar	* * * * * *	20.9	16.9	14.8	* * * *	* * *	***	***
15-Mar	* * * * * *	18.2	15.7	14.7	* * * *	* * *	***	* * *
16-Mar	* * * * * *	21.9	18.4	15.3	* * * *	* * *	***	* * *
17-Mar	* * * * * *	25.5	21	18	* * * *	* * *	***	* * *
18-Mar	* * * * * *	28	22.4	19.4	* * * *	* * *	* * *	***
19-Mar	*****	28.7	23.2	19.4	* * * *	* * *	***	***
20-Mar	* * * * * *	28	21.4	16.6	****	***	***	***
21-Mar	* * * * * *	17	15.4	14.1	* * * *	* * *	* * *	***
22-Mar	* * * * * *	22.6	17.1	14.2	* * * *	* * *	* * *	***
23-Mar	* * * * * *	25	18.7	14.9	****	***	***	***
24-Mar	*****	25.5	20.1	15.3	****	***	***	***
25-Mar	*****	28.7	22.1	18	****	* * *	***	***
26-Mar	*****	29.8	23.6	19.7	****	* * *	***	* * *
27-Mar	* * * * * *	30.9	23.9	20	* * * *	***	***	***
28-Mar	* * * * * *	24.2	22.3	21	* * * *	***	***	***
29-Mar	* * * * * *	23.2	22	21	* * * *	***	***	***
30-Mar	* * * * * *	24	21.5	18.5	* * * *	***	***	***
31-Mar	* * * * * *	20.1	19.5	18.5	* * * *	***	***	***
Mean	* * * * * *	21.8	18.6	16.2	* * * *	***	***	***
Maximum	*****	30.9	23.9	21	* * * *	* * *	***	* * *
Minimum	* * * * * *	14.8	13.5	11.8	* * * *	***	***	***

Extract of Meteorological Observations for Tai Mei Tuk Automatic Weather Station, March 2014

	Total	Prevailing	Mean
Dete	Rainfall	Wind	Wind
Date	(mm)	Direction	Speed (km/h)
	(1111)	(degrees)	(KIIVII)
1-Mar	0.0	60	6.5
2-Mar	1.0	80	11.6
3-Mar	0.0	100	19.8
4-Mar	0.0	110	6.9
5-Mar	0.5	50	12.7
6-Mar	0.0	100	21.7
7-Mar	0.5	100	20.1
8-Mar	0.5	90	14.2
9-Mar	0.5	50	12.8
10-Mar	1.5	80	19.5
11-Mar	0.0	100	17.0
12-Mar	0.0	60	5.5
13-Mar	0.0	40	15.5
14-Mar	0.0	40	18.0
15-Mar	0.0	60	11.9
16-Mar	0.0	60	8.3
17-Mar	0.0	80	6.3
18-Mar	0.0	80	4.8
19-Mar	0.0	70	5.7
20-Mar	0.0	50	10.8
21-Mar	0.0	40	18.8
22-Mar	0.0	40	14.1
23-Mar	0.0	90	16.2
24-Mar	0.0	60	11.7
25-Mar	0.0	130	7.4
26-Mar	0.0	140	4.6
27-Mar	0.0	140	7.5
28-Mar	0.0	60	10.5
29-Mar	12.0	60	6.6
30-Mar	106	50	13.0
31-Mar	114.5	70	10.4
Mean		60	12.0
Total	237		
Maximum	114.5		21.7
Minimum	0.0		4.6
*** unavailable			

unavailable

missing (less than 24 hourly observations a day) Rainfall measured in increment of 0.5 mm. Amount of < 0.5 mm cannot be detected

APPENDIX I IMPACT DAYTIME CONSTRUCTION NOISE MONITORING RESULTS AND THEIR GRAPHICAL PRESENTATION

Appendix I Impact Daytime Construction Noise Monitoring Res

Location : M2 (West Tai Wo - Free Field)

Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results

	Meas	ured Noise Lev	dB(A)	Limit Level,	Exceedance	
Date	Start Time	Leq*	L10*	L90*	dB(A)	(Y/N)
4-Mar-14	14:30	68.7	70.0	66.6	75	N
10-Mar-14	14:50	64.9	68.3	61.2	75	N
21-Mar-14	14:00	67.9	69.6	64.3	75	N
27-Mar-14	14:30	67.2	69.6	64.5	75	N
	Min	64.9	68.3	61.2		
	Max	68.7	70.0	66.6		
	Average	67.4	69.4	64.5		


Location : M3 (Fanling Government Secondary School- Façade)

Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results

	Meas	ured Noise Lev	vel for 30-min,	dB(A)	Limit Level,	Exceedance
Date	Start Time	Leq	L10	L90	dB(A)^	(Y/N)
4-Mar-14	13:40	62.9	64.0	59.0	70	N
10-Mar-14	14:00	69.6	72.4	66.5	70	N
21-Mar-14	13:05	64.1	66.0	60.0	70	N
27-Mar-14	13:35	63.6	64.9	60.0	70	N
	Min	62.9	64.0	59.0		
	Max	69.6	72.4	66.5		
	Average	66.0	68.3	62.6		

* +3dB(A) Façade effect correction included

^ Limit Level of 70dB(A) applies to education institutes while 65dB(A) applies during school examination period.



CONTRACT NO. HY/2012/06

WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE

Graphical Presentation of Impact Daytime Construction Noise Monitoring Results

AECOM

APPENDIX J EVENT ACTION PLAN

Appendix J – Event Action Plan

Event / Action Plan for Air Quality

Event		Actio	n	
	ET Leader	IEC	ER	Contractor
Action Level	·	•		·
Exceedance for one sample	 Identify source; Inform IEC and ER; Repeat measurement to confirm finding; Increase monitoring frequency to dailv. 	 Check monitoring data submitted by ET; Check Contractor's working method. 	1. Notify Contractor.	 Rectify any unacceptable practice; Amend working methods if appropriate.
Exceedance for two or more consecutive samples	 Identify source; Inform IEC and ER; Repeat measurements to confirm findings; Increase monitoring frequency to daily; Discuss with IEC and Contractor on remedial actions required; If exceedance continues, arrange meeting with IEC and ER; If exceedance stops, cease additional monitoring. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ER on the effectiveness of the proposed remedial measures; Supervise Implementation of remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; Ensure remedial measures properly implemented. 	 Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Amend proposal if appropriate.

Event / Action Plan for Air Quality

Event		Actior	ı	
Action Level	ET Leader	IEC	ER	Contractor
Limit Level	·		·	·
Exceedance for one sample	 Identify source; Inform IEC, ER, Contractor and EPD; Repeat measurement to confirm finding; Increase monitoring frequency to daily; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise ER on the effectiveness of the proposed remedial measures; Supervise implementation of remedial measures. 	 Confirm receipt of notification of exceedance in writing; Notify Contractor; Ensure remedial measures properly implemented. 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Amend proposal if appropriate.
Exceedance for two or more consecutive samples	 Notify IEC, ER, Contractor and EPD; Identify source; Repeat measurement to confirm findings; Increase frequency to daily; Analyse Contractor's working procedures to determine possible mitigation to be; Arrange meeting with IEC and ER to discuss the remedial actions to be taken; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; If exceedance stops, cease additional monitoring. 	 Discuss amongst ER, ET, and Contractor on the potential remedial actions; Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise ER accordingly; Supervise the implementation of remedial measures. 	 Confirm receipt of notification of exceedance in writing; Notify Contractor; In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented; Ensure remedial measures properly implemented; If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	 proposals; 4. Resubmit proposals if problem still not under control; 5. Stop the relevant portion of works as determined by ER until the exceedance is

Event / Action Plan for Noise Impact

Event	Action						
Limit Level	ET Leader	IEC	ER	Contractor			
Action Level	 Notify IEC and the Contractor. Carry out investigation. Report the results of investigation to IEC and the Contractor. Discuss with the Contractor and formulate remedial measures. Increase monitoring frequency to check mitigation effectiveness. 	 Review with analysed results submitted by ET. Review the proposed remedial measures by the Contractor and advise ER accordingly. Supervise the implement of remedial measures. 	 Confirm receipt of notification of failure in writing. Notify the Contractor. Require the Contractor to propose remedial measures for the analysed noise problem. Ensure remedial measures are properly implemented. 	 Submit noise mitigation proposals to IEC. Implement noise mitigation proposals. 			
Limit Level	 Notify, IEC, ER, EPD and the Contractor. Identify the source. Repeat measurement to confirm findings. Increase monitoring frequency. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented. Inform IEC, ER, and EPD the causes & actions taken for the exceedances. Assess effectiveness of the Contractor's remedial actions and keep IEC, EPD and ER informed of the results. If exceedance stops, cease additional monitoring. 	 Discuss amongst ER, ET Leader and the Contractor on the potential remedial actions. Review the Contractor's remedial actions whenever necessary to assure their effectiveness and advise ER accordingly. Supervise the implementation of remedial measures. 	 Confirm receipt of notification of failure in writing. Notify the Contractor. Require the Contractor to propose remedial measures for the analysed noise problem. 	 Take immediate action to avoid further exceedance. Submit proposals for remedial actions to IEC within 3 working days of notification. Implement the agreed proposals. Resubmit proposals if problem still not under control. Stop the relevant activity of works as determined by the ER until the exceedance is abated. 			

APPENDIX K SITE INSPECTION SUMMARIES



Site Inspection Summary

Inspection Information

Contract No.	HY/2012/06
Date:	4 March 2014
Time:	14:00
Inspection No.:	15

Non-compliance

Nil

Observations

Follow-up Observation

1. Due to completion of works, all unused chemicals have been removed off site by the subcontractor.

New Observation

Nil.

Remarks



Inspection Information

Contract No.	HY/2012/06
Date:	13 March 2014
Time:	14:00
Inspection No.:	16

Non-compliance

Nil

Observations

Follow-up Observation

Nil

New Observation

- 1. The Contractor was reminded to properly store and label chemicals, and provide drip tray to hold the chemical containers.
- 2. The Contractor was reminded to label the chemical container.

Remarks



Inspection Information

Contract No.	HY/2012/06
Date:	18 March 2014
Time:	14:00
Inspection No.:	17

Non-compliance

Nil

Observations

Follow-up Observation

The chemical containers are stored in a metallic container and labeled (Closed). 1.

2. The chemical container is labeled (Closed).

New Observation

Nil.

Remarks



Inspection Information

Contract No.	HY/2012/06
Date:	25 March 2014
Time:	14:00
Inspection No.:	18

Non-compliance

Nil

Observations

Follow-up Observation

Nil.

New Observation

Nil.

Remarks

APPENDIX L STATISTICS ON COMPLAINTS, NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

Appendix L

Statistics on Complaints, Notifications of Summons and Successful Prosecutions

	Date Received	Subject	Status	Total no. followed up by the ET this month	Total no. followed up by the ET since project commencement
Environmental complaints	19 December 2013	EPD referred a complaint from Lot no. 116 of Fui Sha Wai at Tai Hang of Tai Po which is concerned about the construction noise and diesel-like smell generated from construction activities nearby which caused nuisance and health problems on 19 December 2013 morning.	Closed	- 1	2
	24 February 2014	EPD referred an air-and-odour complaint on 24 February 2014. The complainant complained about the construction site located near the bus stop in Fui Sha Wai, Tai Hang, Tai Wo Service Road West. When construction works were carried out, odour, white smoke and dust were generated. The complainant asked for follow-up actions.	Closed		
Notification of summons	-	-	-	0	0
Successful Prosecutions	-	-	-	0	0