



**Environmental Protection Department**

Contract No. HY/2012/06

**Widening of Fanling Highway  
- Tai Hang to Wo Hop Shek  
Interchange****Monthly EM&A Report  
For September 2015**

[10/2015]

	Name	Signature
Prepared & Checked:	Oscar Yip	
Reviewed & Approved:	Y W Fung	

Version:	Rev. 0	Date: 12 October 2015
<b>Disclaimer</b> <p>This report is prepared for Environmental Protection Department and is given for its sole benefit in relation to and pursuant to Contract No. HY/2012/06 and may not be disclosed to, quoted to or relied upon by any person other than Environmental Protection Department without our prior written consent. No person (other than Environmental Protection Department) into whose possession a copy of this report comes may rely on this report without our express written consent and Environmental Protection Department may not rely on it for any purpose other than as described above.</p>		

AECOM Asia Co. Ltd.  
15/F, Grand Central Plaza, Tower 1, 138 Shatin Rural Committee Road, Shatin, NT, Hong Kong  
Tel: (852) 3922 9000 Fax: (852) 2317 7609 www.aecom.com

Our ref JFP/EC/TK/ro/T329380/22.05/L-0090  
T 2828 5919  
E terence.kong@mottmac.com.hk  
Your ref

Hyder-Arup-Black & Veatch Joint Venture  
c/o Hyder Consulting Limited  
47/F Hopewell Centre  
183 Queen's Road East  
Wanchai, Hong Kong

12 October 2015  
By Fax (2805 5028) & Post

Dear Sir,

**Attn: Mr. James Penny**

**Environmental Monitoring and Audit (EM&A) for Widening of Tolo Highway/Fanling Highway between Island House Interchange and Fanling Stage 2 (between Tai Hang to Wo Hop Shek Interchange) Environmental Permit No. EP-324/2008/D Condition 3.3 – Submission of Monthly EM&A Report – September 2015 for the portion of Stage 2 works under Contract No. HY/2012/06**

We refer to the revised Monthly EM&A Report – September 2015 received on 12 October 2015 submitted by the Environmental Team via email. Pursuant to Environmental Permit Condition 3.3, I hereby verify the Monthly EM&A Report – September 2015 (Rev. 0) for the portion of works under Stage 2 of the captioned Project which is managed under Contract No. HY/2012/06.

Yours faithfully  
for MOTT MACDONALD HONG KONG LIMITED



Terence Kong  
Independent Environmental Checker

c.c. HyD – Mr. Chung Lok Chin / Mr. Tang Man Kai (Fax: 2714 5198)  
AECOM – Mr. Y W Fung (Fax:2891 0305)

## TABLE OF CONTENTS

	Page
EXECUTIVE SUMMARY	3
1 INTRODUCTION	5
1.1 Background	5
1.2 Scope of Report	6
1.3 Project Organization	6
1.4 Summary of Construction Works	6
1.5 Summary of EM&A Programme Requirements	7
2 AIR QUALITY MONITORING	8
2.1 Monitoring Requirements	8
2.2 Monitoring Equipment	8
2.3 Monitoring Locations	8
2.4 Monitoring Parameters and Frequency	8
2.5 Monitoring Methodology	9
2.6 Monitoring Schedule for the Reporting period	10
2.7 Results and Observations	11
3 NOISE MONITORING	12
3.1 Monitoring Requirements	12
3.2 Monitoring Equipment	12
3.3 Monitoring Locations	12
3.4 Monitoring Parameters and Frequency	12
3.5 Monitoring Methodology	13
3.6 Monitoring Schedule for the Reporting period	13
3.7 Monitoring Results	13
4 ENVIRONMENTAL SITE INSPECTION AND AUDIT	15
4.1 Site Inspection	15
4.2 Advice on the Solid and Liquid Waste Management Status	17
4.3 Environmental Licenses and Permits	17
4.4 Implementation Status of Environmental Mitigation Measures	18
4.5 Summary of Exceedances of the Environmental Quality Performance Limit	18
4.6 Summary of Complaints, Notification of Summons and Successful Prosecutions	18
5 FUTURE KEY ISSUES	19
5.1 Construction Programme for the Coming Months	19
5.2 Key Issues for the Coming Month	19
5.3 Monitoring Schedule for the Coming Month	19
6 CONCLUSIONS AND RECOMMENDATIONS	20
6.1 Conclusions	20
6.2 Recommendations	20

## List of Tables

Table 1.1	Contact Information of Key Personnel
Table 2.1	Air Quality Monitoring Equipment
Table 2.2	Locations of Impact Air Quality Monitoring Station
Table 2.3	Air Quality Monitoring Parameters, Frequency and Duration
Table 2.4	Summary of 1-hour TSP Monitoring Results in the Reporting Period
Table 2.5	Summary of 24-hour TSP Monitoring Results in the Reporting Period
Table 3.1	Noise Monitoring Equipment
Table 3.2	Locations of Impact Noise Monitoring Stations
Table 3.3	Noise Monitoring Parameters, Frequency and Duration
Table 3.4	Summary of Construction Noise Monitoring Results in the Reporting Period
Table 4.1	Summary of Waste Flow Table
Table 4.2	Summary of Environmental Licensing and Permit Status

## Figures

Figure 1.1	General Project Layout Plan
Figure 1.2a-b	Locations of Monitoring Station
Figure 4.1	Environmental Complaint Handling Procedures

## List of Appendices

Appendix A	Project Organization Structure
Appendix B	Construction Programme
Appendix C	Implementation Schedule of Environmental Mitigation Measures (EMIS)
Appendix D	Summary of Action and Limit Levels
Appendix E	Calibration Certificates of Monitoring Equipments
Appendix F	EM&A Monitoring Schedules
Appendix G	Impact Air Quality Monitoring Results and their Graphical Presentation
Appendix H	Meteorological Data for the Reporting period
Appendix I	Impact Daytime Construction Noise Monitoring Results and their Graphical Presentation
Appendix J	Event Action Plan
Appendix K	Site Inspection Summaries
Appendix L	Statistics on Complaints, Notifications of Summons and Successful Prosecutions

## EXECUTIVE SUMMARY

The proposed widening of Tolo Highway and Fanling Highway between Island House Interchange and Fanling (the Project) is a Designated Project under the Environmental Impact Assessment Ordinance (Cap. 499) (EIAO). An Environmental Impact Assessment (EIA) Report (the approved EIA Report) together with an Environmental Monitoring and Audit (EM&A) Manual (the approved EM&A Manual) were completed and approved under the EIAO on 14 July 2000 (Register Number: EIA-043/2000).

The objective of the Project “Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling” is to widen Tolo Highway and Fanling Highway to dual 4-lane carriageway in order to alleviate the current traffic congestion problems and to cope with the increasing transport demands to and from The Project is a designated project and governed by an Environmental Permit (EP-324/2008) issued by the EPD on 23 December 2008. Subsequently, the EPD issued Variation of Environmental Permits of EP-324/2008/A, EP-324/2008/B and EP-324/2008/C on 31 January 2012, 17 March 2014 and 27 March 2015 respectively. The current valid VEP was applied on 19 August 2015 and the VEP (EP-324/2008/D) was subsequently granted on 27 August 2015.

The construction works for this Project are delivered in 2 stages i.e. Stage 1 (between Island House Interchange and Tai Hang) and Stage 2 (between Tai Hang and Wo Hop Shek Interchange). Stage 2 would be implemented under two works contracts. Contract No. HY2012/06 “Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange” and the entrusted portion to CEDD under Contract No. CV/2012/09 “Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works – Contract 3”. This report focuses on Contract No. HY2012/06 “Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange” in Stage 2 of the Project only.

Pursuant to the EP (EP-324/2008/D) Condition 2.7, the Capture Survey Trip Report for Ma Wat River Northern Meander (Version 2) for the Project was submitted on 24 December 2013 by the Environmental Team (ET) and verified by the Independent Environmental Checker (IEC) on 6 January 2014.

The construction phase of the Contract under the EP and the Environmental Monitoring and Audit (EM&A) programme of the contract commenced on 21 November 2013. The impact environmental monitoring and audit includes air quality and noise monitoring.

This report documents the findings of EM&A works conducted in the period between 1 and 30 September 2015. As informed by the Contractor, construction activities in the reporting period were:

- Site clearance
- Ground investigation
- Piling works
- Pipe laying
- Retaining wall construction
- Noise Barrier
- Excavation
- Backfilling
- Drainage
- Temporary bridge construction
- House Construction
- Foot Bridge demolition
- Bridge construction

### Reporting Change

There was no reporting change required in the reporting period.

### **Breaches of Action and Limit Levels for Air Quality**

No exceedance of Action and Limit Level was recorded for 1-hour and 24-hour TSP monitoring in the reporting period.

### **Breaches of Action and Limit Levels for Noise**

No Action or Limit Level exceedance of construction noise was recorded in the reporting month. No noise complaints related to 0700 – 1900 hours on normal weekdays was received and followed by Environmental Team in the reporting month.

### **Complaint, Notification of Summons and Successful Prosecution**

No complaint, notification of summons and successful prosecution was received in the reporting period.

### **Future Key Issues**

Key issues to be considered in the coming month include:

- Properly store and label oils and chemicals on site;
- Chemical, chemical waste and waste management;
- Collection of construction waste should be carried out regularly;
- Properly maintain all drainage facilities and wheel washing facilities on site;
- Exposed slopes should be covered up properly if no temporary work will be conducted;
- Quieter powered mechanical equipment should be used;
- Suppress dust generated from excavation activities and haul road traffic; and
- Tree protective measures for all retained trees should be well maintained.

## 1 INTRODUCTION

### 1.1 Background

- 1.1.1. Tolo Highway and Fanling Highway are the expressways in the North East New Territories (NENT) connecting Sha Tin, Tai Po and Fanling. These highways form a vital part of the strategic Route 9, which links Hong Kong Island to the boundary at Shenzhen. At present, this section of Route 9 is a dual 3-lane carriageway. However, at several major interchanges along this section of Route 9, the highway is a dual-2 lane carriageway only. Severe congestion is a frequent occurrence during the peak periods, particularly in the Kowloon-bound direction.
- 1.1.2. The objective of the Project “Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling” is to widen Tolo Highway and Fanling Highway to dual 4-lane carriageway in order to alleviate the current traffic congestion problems and to cope with the increasing transport demands to and from the urban areas and also cross boundary traffic.
- 1.1.3. The Project is a designated project and governed by an Environmental Permit (EP-324/2008) issued by the EPD on 23 December 2008. Subsequently, the EPD issued a Variation of Environmental Permit (EP-324/2008/A) (VEP) on 31 January 2012 and the VEP (EP-324/2008/B) was granted on 17 March 2014. The current valid VEP was applied on 9 March 2015 and the VEP (EP-324/2008/C) was subsequently granted on 27 March 2015.
- 1.1.4. The scope of the Project comprises mainly:-
- (i) Widening of a 5.7 km section of Tolo Highway and 3.0 km section of Fanling Highway between Island House Interchange and Wo Hop Shek Interchange from the existing dual 3-lane to dual 4-lane, including construction of new vehicular bridges;
  - (ii) Widening of interchange sections at Island House Interchange, Tai Po North Interchange, and Lam Kam Road Interchange from dual 2-lane to dual 3-lane, except Sha Tin bound carriageway at Tai Po North Interchange, which is widened from 3-lane to 4-lane, including realignment of various slip roads;
  - (iii) Modification and reconstruction of highways, vehicular bridges, underpasses and footbridges.
- 1.1.5. The construction works for this Project will be delivered in 2 stages i.e. Stage 1 (between Island House Interchange and Tai Hang) and Stage 2 (between Tai Hang and Wo Hop Shek Interchange). Stage 2 would be implemented under two works contracts. Contract No. HY/2012/06 “Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange” and the entrusted portion to CEDD under Contract No. CV/2012/09 “Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works – Contract 3”. This report focuses on Contract No. HY2012/06 “Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange” in Stage 2 of the Project only.
- 1.1.6. Hyder-Arup-Black and Veatch Joint Venture (HABVJV) are appointed by Highways Department (HyD) as the consultants for the design and construction assignment for the Tolo project under Agreement No. CE 58/2000 Supplementary Agreement No. 3 (SA3) (i.e. the Engineer for the Contract).
- 1.1.7. China State Construction Engineering (Hong Kong) Ltd. (CSHK) was commissioned as the Contractor of the Contract.
- 1.1.8. AECOM Asia Co. Ltd. was commissioned by China State Construction Engineering (Hong Kong) Limited as the Environmental Team (ET) to undertake the Environmental Monitoring and Audit (EM&A) works for the Contract and Mott MacDonald Hong Kong Ltd. acts as the Independent Environmental Checker (IEC) for the Contract.
- 1.1.9. The construction phase of the Contract under the EP commenced on 21 November 2013.
- 1.1.10. According to the updated EM&A Manual of Stage 2 of the Project, there is a need of an EM&A programme including air quality and noise monitoring. The EM&A programme for Stage 2 of the Project commenced on 21 November 2013.

## 1.2 Scope of Report

1.2.1 This is the twenty-third monthly EM&A Report under the Contract No. HY/2012/06 “Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange. This report presents a summary of the environmental monitoring and audit works, list of activities and mitigation measures proposed by the ET for the Contract in September 2015.

## 1.3 Project Organization

1.3.1 The project organization structure is shown in Appendix A. The key personnel contact names and numbers are summarized in Table 1.1.

**Table 1.1 Contact Information of Key Personnel**

Party	Position	Name	Telephone	Fax
<b>ER</b> (Hyder-Arup-Black & Veatch Joint Venture)	Chief Resident Engineer	Edwin Chung	6115 0818	2638 0950
<b>IEC</b> (Mott MacDonald Hong Kong Limited)	Independent Environmental Checker	Terence Kong	2828 5919	2827 1823
<b>Contractor</b> (China State Construction Engineering (Hong Kong) Limited)	Environmental Officer	Michael Tsang	9277 4956	2672 2501
		C C Chow	9679 6315	2672 2501
<b>ET</b> (AECOM Asia Company Limited)	ET Leader	Y W Fung	3922 9393	3922 9797

## 1.4 Summary of Construction Works

1.4.1 The construction phase for the Contract under the EP commenced on 21 November 2013.

1.4.2 Details of the construction works carried out by the Contractor in this reporting period are listed below:

- Site clearance
- Ground investigation
- Piling works
- Pipe laying
- Retaining wall construction
- Noise Barrier
- Excavation
- Backfilling
- Drainage
- Temporary bridge construction
- House Construction



- Foot Bridge demolition
- Bridge construction

1.4.3 The Construction Programme is shown in Appendix B.

1.4.4 The general layout plan of the Project site showing the contract areas is shown in Figure 1.1.

1.4.5 The environmental mitigation measures implementation schedule are presented in Appendix C.

## **1.5 Summary of EM&A Programme Requirements**

1.5.1 The EM&A programme required environmental monitoring for air quality, noise and environmental site inspections for air quality, water quality, noise, waste management, ecology, and landscape and visual impact. The EM&A requirements for each parameter described in the following sections include:-

- All monitoring parameters;
- Monitoring schedules for the reporting period and forthcoming months;
- Action and Limit levels for all environmental parameters;
- Event / Action Plan;
- Environmental mitigation measures, as recommended in the Project EIA study final report; and
- Environmental requirement in contract documents.

## 2 AIR QUALITY MONITORING

### 2.1 Monitoring Requirements

2.1.1 In accordance with the updated EM&A Manual, baseline 1-hour and 24-hour TSP levels at one air quality monitoring station was established. Impact 1-hour TSP monitoring was conducted for at least three times every 6 days, while impact 24-hour TSP monitoring was carried out for at least once every 6 days. The Action and Limit level of the air quality monitoring is provided in Appendix D.

### 2.2 Monitoring Equipment

2.2.1 24-hour TSP air quality monitoring was performed using High Volume Sampler (HVS) located at each designated monitoring station. The HVS meets all the requirements of the updated EM&A Manual. Portable direct reading dust meters were used to carry out the 1-hour TSP monitoring. Brand and model of the equipment is given in Table 2.1.

**Table 2.1 Air Quality Monitoring Equipment**

Equipment	Brand and Model
Portable direct reading dust meter (1-hour TSP)	Sibata Digital Dust Monitor (Model No. LD-3)
High Volume Sampler (24-hour TSP)	Tisch Total Suspended Particulate Mass Flow Controlled High Volume Air Sampler (Model No. TE-5170)

### 2.3 Monitoring Locations

2.3.1 The monitoring station was set up at the proposed location in accordance with updated EM&A Manual. Table 2.2 describes details of the monitoring station. The locations are shown in Figure 1.2a.

**Table 2.2 Locations of Impact Air Quality Monitoring Station**

Location	Monitoring Station
AM2 (SR2)	Fanling Government Secondary School

### 2.4 Monitoring Parameters and Frequency

2.4.1 Table 2.3 summarizes the monitoring parameters, frequency and duration of impact TSP monitoring.

**Table 2.3 Air Quality Monitoring Parameters and Frequency**

Parameter	Frequency
24-hour TSP	Once every 6 days
1-hour TSP	3 times every 6 days while the highest dust impact was expected

## 2.5 Monitoring Methodology

### 2.5.1 24-hour TSP Monitoring

- (a) The HVS was installed in the vicinity of the air sensitive receivers. The following criteria were considered in the installation of the HVS.
- (i) A horizontal platform with appropriate support to secure the sampler against gusty wind was provided.
  - (ii) The distance between the HVS and any obstacles, such as buildings, was at least twice the height that the obstacle protrudes above the HVS.
  - (iii) A minimum of 2 meters separation from walls, parapets and penthouse for rooftop sampler.
  - (iv) A minimum of 2 meters separation from any supporting structure, measured horizontally.
  - (v) No furnace or incinerator flues nearby.
  - (vi) Airflow around the sampler was unrestricted.
  - (vii) Permission was obtained to set up the samplers and access to the monitoring stations.
  - (viii) A secured supply of electricity was obtained to operate the samplers.
  - (ix) The sampler was located more than 20 meters from any dripline.
  - (x) Any wire fence and gate, required to protect the sampler, did not obstruct the monitoring process.
  - (xi) Flow control accuracy was kept within  $\pm 2.5\%$  deviation over 24-hour sampling period.
- (b) Preparation of Filter Papers
- (i) Glass fibre filters, G810 were labelled and sufficient filters that were clean and without pinholes were selected.
  - (ii) All filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than  $\pm 3$  °C; the relative humidity (RH) was < 50% and not variable by more than  $\pm 5\%$ . A convenient working RH was 40%.
  - (iii) All filter papers were prepared and analysed by ALS Technichem (HK) Pty Ltd., which is a HOKLAS accredited laboratory and has comprehensive quality assurance and quality control programmes.
- (c) Field Monitoring
- (i) The power supply was checked to ensure the HVS works properly.
  - (ii) The filter holder and the area surrounding the filter were cleaned.
  - (iii) The filter holder was removed by loosening the four bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully.
  - (iv) The filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter.
  - (v) The swing bolts were fastened to hold the filter holder down to the frame. The pressure applied was sufficient to avoid air leakage at the edges.
  - (vi) Then the shelter lid was closed and was secured with the aluminum strip.
  - (vii) The HVS was warmed-up for about 5 minutes to establish run-temperature conditions.
  - (viii) A new flow rate record sheet was set into the flow recorder.
  - (ix) On site temperature and atmospheric pressure readings were taken and the flow rate of the HVS was checked and adjusted at around 1.1 m<sup>3</sup>/min, and complied with the range specified in the updated EM&A Manual (i.e. 0.6-1.7 m<sup>3</sup>/min).
  - (x) The programmable digital timer was set for a sampling period of 24 hrs, and the starting time, weather condition and the filter number were recorded.
  - (xi) The initial elapsed time was recorded.
  - (xii) At the end of sampling, on site temperature and atmospheric pressure readings were taken and the final flow rate of the HVS was checked and recorded.
  - (xiii) The final elapsed time was recorded.

- (xiv) The sampled filter was removed carefully and folded in half length so that only surfaces with collected particulate matter were in contact.
- (xv) It was then placed in a clean plastic envelope and sealed.
- (xvi) All monitoring information was recorded on a standard data sheet.
- (xvii) Filters were then sent to ALS Technichem (HK) Pty Ltd. for analysis.

(d) Maintenance and Calibration

- (i) The HVS and its accessories were maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply.
- (ii) 5-point calibration of the HVS was conducted using TE-5025A Calibration Kit prior to the commencement of baseline monitoring. Bi-monthly 5-point calibration of the HVS will be carried out during impact monitoring.
- (iii) Calibration certificate of the HVSs are provided in Appendix E.

## 2.5.2 1-hour TSP Monitoring

(a) Measuring Procedures

The measuring procedures of the 1-hour dust meter were in accordance with the Manufacturer's Instruction Manual as follows:-

- (i) Turn the power on.
- (ii) Close the air collecting opening cover.
- (iii) Push the "TIME SETTING" switch to [BG].
- (iv) Push "START/STOP" switch to perform background measurement for 6 seconds.
- (v) Turn the knob at SENSI ADJ position to insert the light scattering plate.
- (vi) Leave the equipment for 1 minute upon "SPAN CHECK" is indicated in the display.
- (vii) Push "START/STOP" switch to perform automatic sensitivity adjustment. This measurement takes 1 minute.
- (viii) Pull out the knob and return it to MEASURE position.
- (ix) Push the "TIME SETTING" switch the time set in the display to 3 hours.
- (x) Lower down the air collection opening cover.
- (xi) Push "START/STOP" switch to start measurement.

(b) Maintenance and Calibration

- (i) The 1-hour TSP meter was calibrated at 1-year intervals against a continuous particulate TEOM Monitor, Series 1400ab. Calibration certificates of the Laser Dust Monitors are provided in Appendix E.
- (ii) 1-hour validation checking of the TSP meter against HVS is carried out yearly at the air quality monitoring locations.

## 2.6 Monitoring Schedule for the Reporting period

2.6.1 The schedule for environmental monitoring in September 2015 is provided in Appendix F.

## 2.7 Results and Observations

2.7.1 The monitoring results for 1-hour TSP and 24-hour TSP are summarized in Table 2.4 and 2.5 respectively. Detailed impact air quality monitoring results are presented in Appendix G.

**Table 2.4 Summary of 1-hour TSP Monitoring Results in the Reporting Period**

Location	Average ( $\mu\text{g}/\text{m}^3$ )	Range ( $\mu\text{g}/\text{m}^3$ )	Action Level ( $\mu\text{g}/\text{m}^3$ )	Limit Level ( $\mu\text{g}/\text{m}^3$ )
<b>AM2</b> (Fanling Government Secondary School)	77.8	68.6 – 84.6	317.8	500

**Table 2.5 Summary of 24-hour TSP Monitoring Results in the Reporting Period**

Location	Average ( $\mu\text{g}/\text{m}^3$ )	Range ( $\mu\text{g}/\text{m}^3$ )	Action Level ( $\mu\text{g}/\text{m}^3$ )	Limit Level ( $\mu\text{g}/\text{m}^3$ )
<b>AM2</b> (Fanling Government Secondary School)	30.1	18.3 – 44.9	200.7	260

- 2.7.2 The major dust source during the monitoring was mainly from nearby traffic emission.
- 2.7.3 All 1-hour and 24-hour TSP results were below the Action and Limit Level at all monitoring locations in the reporting period.
- 2.7.4 The event action plan is annexed in Appendix J.
- 2.7.5 Weather information including wind speed and wind direction is annexed in Appendix H. The information was obtained from the Hong Kong Observatory Tai Po and Tai Mei Tuk Automatic Weather Stations.

### 3 NOISE MONITORING

#### 3.1 Monitoring Requirements

3.1.1 In accordance with the EM&A Manual, impact noise monitoring was conducted for at least once per week during the construction phase of the Contract. The Action and Limit level of the noise monitoring is provided in Appendix D.

#### 3.2 Monitoring Equipment

3.2.1 Noise monitoring was performed using sound level meter at each designated monitoring station. The sound level meters deployed comply with the International Electrotechnical Commission Publications (IEC) 651:1979 (Type 1) and 804:1985 (Type 1) specifications. Acoustic calibrator was deployed to check the sound level meters at a known sound pressure level. Brand and model of the equipment is given in Table 3.1.

**Table 3.1 Noise Monitoring Equipment**

Equipment	Brand and Model
Integrated Sound Level Meter	B&K 2238
Acoustic Calibrator	Rion NC-73

#### 3.3 Monitoring Locations

3.3.1 Monitoring stations M2 and M3 were set up at the proposed locations in accordance with updated EM&A Manual. Figure 1.2a-b shows the locations of the monitoring stations. Table 3.2 describes the details of the monitoring stations.

**Table 3.2 Locations of Impact Noise Monitoring Stations**

Monitoring Station	Location	Description
M2	West Tai Wo	1.2m from the ground floor free-field of the Residential
M3	Fanling Government Secondary School	1m from the exterior of the roof top façade of the school

#### 3.4 Monitoring Parameters and Frequency

3.4.1 Table 3.3 summarizes the monitoring parameters, frequency and duration of impact noise monitoring.

**Table 3.3 Noise Monitoring Parameters, Frequency and Duration**

Parameter	Frequency
30-mins measurement at each monitoring station between 0700 and 1900 on normal weekdays. $L_{eq}$ , $L_{10}$ and $L_{90}$ would be recorded.	At least once per week

### 3.5 Monitoring Methodology

#### 3.5.1 Monitoring Procedure

- (a) Façade measurement was made at monitoring station M3, while free-field measurement was made at monitoring station M2.
- (b) The sound level meter was set on a tripod at a height of 1.2 m above the ground for free-field measurements at monitoring station M2.
- (c) The battery condition was checked to ensure the correct functioning of the meter.
- (d) Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:-
  - (i) frequency weighting: A
  - (ii) time weighting: Fast
  - (iii) time measurement:  $L_{eq(30\text{-minutes})}$  during non-restricted hours i.e. 07:00 – 1900 on normal weekdays;  $L_{eq(5\text{-minutes})}$  during restricted hours i.e. 19:00 – 23:00 and 23:00 – 07:00 of normal weekdays, whole day of Sundays and Public Holidays
- (e) Prior to and after each noise measurement, the meter was calibrated using the acoustic calibrator for 94dB(A) at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1 dB(A), the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- (f) During the monitoring period, the  $L_{eq}$ ,  $L_{10}$  and  $L_{90}$  were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- (g) Noise measurement was paused during periods of high intrusive noise (e.g. dog barking, helicopter noise) if possible. Observations were recorded when intrusive noise was unavoidable.
- (h) Noise monitoring was cancelled in the presence of fog, rain, wind with a steady speed exceeding 5m/s, or wind with gusts exceeding 10m/s.

#### 3.5.2 Maintenance and Calibration

- (a) The microphone head of the sound level meter was cleaned with soft cloth at regular intervals.
- (b) The meter and calibrator were sent to the supplier or HOKLAS laboratory to check and calibrate at yearly intervals.
- (c) Calibration certificates of the sound level meters and acoustic calibrators are provided in Appendix E.

### 3.6 Monitoring Schedule for the Reporting period

3.6.1 The schedule for environmental monitoring in September 2015 is provided in Appendix F.

### 3.7 Monitoring Results

3.7.1 The monitoring results for construction noise are summarized in Table 3.4 and the monitoring data is provided in Appendix I.

**Table 3.4 Summary of Construction Noise Monitoring Results in the Reporting Period**

	Average, dB(A), $L_{eq(30\text{ mins})}$	Range, dB(A), $L_{eq(30\text{ mins})}$	Limit Level, dB(A), $L_{eq(30\text{ mins})}$
M2*	69.7	68.4 – 70.1	75
M3#	64.4	61.1 – 67.2	65/70

\*+3dB(A) Façade correction included

# Limit Level of 70dB(A) applies to education institutes while 65dB(A) applies during school examination period.

- 3.7.2 No Action or Limit Level exceedance of construction noise was recorded in the reporting month. No noise complaints related to 0700 – 1900 hours on normal weekdays was received and followed by Environmental Team in the reporting month.
- 3.7.3 Major noise sources during noise monitoring in the reporting period were mainly road traffic noise.
- 3.7.4 The event action plan is annexed in Appendix J.



## **4 ENVIRONMENTAL SITE INSPECTION AND AUDIT**

### **4.1 Site Inspection**

4.1.1 Site Inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures for the Contract. In the reporting period, 5 site inspections were carried out respectively on 1, 8, 17, 22 and 29 September 2015 for the Contract. While no specific observation was recorded, recommendations on remedial actions were given to the Contractor for precautionary purpose.

4.1.2 The environmental site inspections summaries are provided in Appendix K.

4.1.3 Particular observations during the site inspections are described below:

#### ***Air Quality***

4.1.1 The load on vehicle was observed uncovered. The Contractor should ensure the load on vehicle was covered entirely before leaving the site.

4.1.2 Dry haul roads at W76A should be dampened to reduce dust generation.

4.1.3 Open stockpile was observed. The Contractor should cover the stockpile after works.

4.1.4 Mud trail was observed on public road. The Contractor should remove the mud trail accordingly.

#### ***Noise***

4.1.5 The Contractor should wrap the breaker tip with acoustic-resistant materials to reduce noise nuisance.

#### ***Water Quality***

4.1.6 Muddy water was observed in a catch pit. The Contractor should remove the muddy material in catch pit and drainage.

4.1.7 Potential surface runoff and muddy water generated by wheel washing are observed at site entrance. The Contractor should implement proper mitigation measures to prevent any site water from entering public roads.

4.1.8 The stagnant water in U- channel at SA 340 was observed to be turbid. The Contractor should regularly remove the sediment at the bottom of the U-channel.

4.1.9 A section of U- channel inside the site boundary at SA 340 was observed accumulated with mud. The Contractor should remove the mud regularly especially after rain fall to maintain a high efficiency of the WetSep.

4.1.10 The Contractor should provide sufficient mitigation measures to prevent muddy water generated by wheel washing from entering public road.

#### ***Chemical and Waste Management***

4.1.11 No adverse observation was identified in the reporting period.

#### ***Landscape and Visual Impact***

4.1.12 No adverse observation was identified in the reporting period.

***Miscellaneous***

- 4.1.13 Environmental Permit was observed missing at SA346. The up-to-date EP should be posted at all entrances/exits.
- 4.1.14 Stagnant water was observed in a material skip. The Contractor should remove the stagnant water.

## 4.2 Advice on the Solid and Liquid Waste Management Status

- 4.2.1 The Contractor has registered as chemical waste producers for the Contract. C&D material sorting was carried out on site. Sufficient numbers of receptacles were available for general refuse collection.
- 4.2.2 As advised by the Contractor, 1,577 m<sup>3</sup> of inert C&D material was disposed of as public fill to Tuen Mun 38 (of which 276 m<sup>3</sup> was broken concrete), while 45 m<sup>3</sup> of general refuse was disposed of at NENT landfill. 92 kg of paper/cardboard packaging, 0 kg of plastics and 34 kg of metals were collected by recycling contractors in the reporting period. 655 m<sup>3</sup> of inert C&D materials was reused on site. 231 m<sup>3</sup> of inert C&D materials was reused in other projects. 415 m<sup>3</sup> of inert C&D materials was disposed of as public fill at NENT. 0 kg of chemical wastes was collected by licensed contractors in the reporting period.
- 4.2.3 The actual amounts of different types of waste generated by the activities of the Project in the reporting period are shown in Table 4.1.

**Table 4.1 Summary of Waste Flow Table**

Waste Type	Actual Amount	Disposal/Reuse Locations
Inert C&D materials	1,577 m <sup>3</sup> (of which 0 m <sup>3</sup> was broken concrete)	Tuen Mun 38
General refuse	45 m <sup>3</sup>	NENT Landfill
Paper/cardboard packaging	92 kg	Recycling Contractors
Plastics	0 kg	Recycling Contractors
Metals	34 kg	Recycling Contractors
C&D materials reused on site	655 m <sup>3</sup>	Site Area
C&D materials reused in other projects	231 m <sup>3</sup>	Other projects
C&D materials reused in NENT for backfilling	415 m <sup>3</sup>	NENT Landfill
Chemical wastes	0 kg	Licensed Contractors

- 4.2.4 The Contractor was advised to maintain on site waste sorting and recording system and maximize reuse / recycle of C&D wastes.

## 4.3 Environmental Licenses and Permits

- 4.3.1 The environmental licenses and permits for Stage 2 of the Project and valid in the reporting period is summarized in Table 4.2.

**Table 4.2 Summary of Environmental Licensing and Permit Status**

Statutory Reference	License/ Permit	License or Permit No.	Valid Period		License / Permit Holder	Remarks
			From	To		
EIAO	Environmental Permit	EP-324/2008/D	27/08/2015	N/A	HyD	
WPCO	Discharge License (Site)	WT00017159-2013	18/09/2013	30/09/2018	CSHK	--
WDO	Chemical Waste Producer Registration	5213-722-C3822-01	05/09/2013	N/A	CSHK	Chemical waste produced in Contract HY/2012/06

Statutory Reference	License/ Permit	License or Permit No.	Valid Period		License / Permit Holder	Remarks
			From	To		
WDO	Billing Account for Disposal of Construction Waste	7017860	N/A	N/A	CSHK	Waste disposal in Contract HY/2012/06
NCO	Construction Noise Permit	GW-RN0293-15	19/05/2015	30/09/2015	CSHK	Zone 2 Removal of catch fence (VBP 5 & 6)
		GW-RN0376-15	27/06/2015	29/11/2015	CSHK	Zone 4 Loading of Precast Beam (Precast Yard)
		GW-RN0408-15	04/07/2015	29/11/2015	CSHK	Zone 2 Installation of Precast Beam (South Bound)

#### 4.4 Implementation Status of Environmental Mitigation Measures

4.4.1 A summary of the Implementation Schedule of Environmental Mitigation Measures (EMIS) is presented in Appendix C.

#### 4.5 Summary of Exceedances of the Environmental Quality Performance Limit

4.5.1 All 1-hour and 24-hour TSP monitoring results complied with the Action / Limit Levels in the reporting period.

4.5.2 No Action or Limit Level exceedance of construction noise was recorded in the reporting month. No noise complaints related to 0700 – 1900 hours on normal weekdays was received and followed by Environmental Team in the reporting month.

#### 4.6 Summary of Complaints, Notification of Summons and Successful Prosecutions

4.6.1 The Environmental Complaint Handling Procedure is annexed in Figure 4.1.

4.6.2 No complaint, notification of summons and successful prosecution was received in the reporting period.

4.6.3 Statistics on complaints, notifications of summons and successful prosecutions are summarized in Appendix L.

## **5 FUTURE KEY ISSUES**

### **5.1 Construction Programme for the Coming Months**

5.1.1 The major construction works for the Contract in October 2015 will be:-

- Site clearance
- Ground investigation
- Piling works
- Pipe laying
- Retaining wall construction
- Noise Barrier
- Excavation
- Backfilling
- Drainage
- Temporary bridge construction
- House Construction
- Foot Bridge demolition
- Bridge construction

### **5.2 Key Issues for the Coming Month**

5.2.1 Key issues to be considered in October 2015:-

- Properly store and label oils and chemicals on site;
- Chemical, chemical waste and waste management;
- Collection of construction waste should be carried out regularly;
- Properly maintain all drainage facilities and wheel washing facilities on site;
- Exposed slopes should be covered up properly if no temporary work will be conducted;
- Quieter powered mechanical equipment should be used;
- Suppress dust generated from excavation activities and haul road traffic; and
- Tree protective measures for all retained trees should be well maintained.

### **5.3 Monitoring Schedule for the Coming Month**

5.3.1 The tentative schedule for environmental monitoring in October 2015 is provided in Appendix F.

## 6 CONCLUSIONS AND RECOMMENDATIONS

### 6.1 Conclusions

- 6.1.1 The construction phase and EM&A programme of the Contract commenced on 21 November 2013.
- 6.1.2 All 1-hour and 24-hour TSP monitoring results complied with the Action / Limit Levels in the reporting period.
- 6.1.3 No Action or Limit Level exceedance of construction noise was recorded in the reporting month. No noise complaints related to 0700 – 1900 hours on normal weekdays was received and followed by Environmental Team in the reporting month.
- 6.1.4 5 environmental site inspections were carried out in September 2015. Recommendations on remedial actions were given to the Contractors for the deficiencies identified during the site audits.
- 6.1.5 No complaint, notification of summons and successful prosecution was received in the reporting period.

### 6.2 Recommendations

- 6.2.1 According to the environmental site inspections performed in the reporting period, the following recommendations on remedial actions were provided to the Contractor for precautionary purpose:

#### ***Air Quality Impact***

- The load on vehicle should be covered entirely before leaving the site.
- Dry haul roads at W76A should be dampened to reduce dust generation.
- Open stockpile should be covered after works.
- Mud trail should be removed.

#### ***Noise Impact***

- The breaker tip should be wrapped with acoustic-resistant materials to reduce noise nuisance.

#### ***Water Quality Impact***

- Muddy water should be removed in catch pit and drainage.
- Proper mitigation measures should be implemented to prevent potential surface runoff and site water generated by wheel washing from entering public roads.
- The sediment at the bottom of the U-channel should be regularly removed to avoid stagnant water.
- The mud accumulated at a section of U-channel inside the site boundary at SA 340 should be removed regularly especially after rain fall to maintain a high efficiency of the WetSep.
- Sufficient mitigation measures should be provided to prevent muddy water generated by wheel washing from entering public road.

#### ***Chemical and Waste Management***

- No adverse observation was identified in the reporting period.

#### ***Landscape and Visual Impact***

- No adverse observation was identified in the reporting period.

#### ***Miscellaneous***

- The up-to-date EP should be posted at all entrances/exits.
- Stagnant water in a material skip should be removed.


---

---

## FIGURES

---

---



This Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent.

CONTRACT NO. HY/2012/06  
 WIDENING OF FANLING HIGHWAY  
 - TAI HANG TO WO HOP SHEK INTERCHANGE




Layout Plan

Date: Dec 2013

Figure 1.1





This Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent.


CONTRACT NO. HY/2012/06  
 WIDENING OF FANLING HIGHWAY  
 - TAI HANG TO WO HOP SHEK INTERCHANGE



Locations of Monitoring Station

Date: Dec 2013

Figure 1.2a



This Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent.


CONTRACT NO. HY/2012/06  
 WIDENING OF FANLING HIGHWAY  
 - TAI HANG TO WO HOP SHEK INTERCHANGE



Locations of Monitoring Station

Date: Dec 2013

Figure 1.2b



This Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent.

CONTRACT NO. HY/2012/06  
 WIDENING OF FANLING HIGHWAY  
 - TAI HANG TO WO HOP SHEK INTERCHANGE



Environmental Complaint Handling Procedure


---

---

**APPENDIX A  
PROJECT ORGANIZATION STRUCTURE**

---

---



This Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent.

CONTRACT NO. HY/2012/06  
 WIDENING OF FANLING HIGHWAY  
 - TAI HANG TO WO HOP SHEK INTERCHANGE



Project Organization Structure

---

---

**APPENDIX B  
CONSTRUCTION PROGRAMMES**

---

---

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2015			
								Sep	Oct	Nov	Dec
<b>Contract Condition</b>											
<b>General</b>											
<b>Contract Condition</b>											
<b>Contract Condition</b>											
KD16	KD-16 (883d) - N2: Connection of realigned Tai Wo Service Road East	0%	0	0		16-Oct-15*	62				16-Oct-15* ◆ KD-16 (883d) - N2: Connection of realigned Tai Wo Servi
POSSA323A	Site Area SA323A (360d) (not required)	0%	0	0	20-Sep-15		1749				◆ Site Area SA323A (360d) (not required)
POSSA327	Site Area SA327 (180d)	0%	0	0	20-Sep-15*		-262				◆ Site Area SA327 (180d)
POSSA327A	Site Area SA327A (730d)	0%	0	0	20-Sep-15*		-64				◆ Site Area SA327A (730d)
POSSA345	Site Area SA345 (0d)	0%	0	0	30-Nov-15*		0				◆ Site Area SA345
<b>ZONE 1 (Ch. 5640 to 5880)</b>											
<b>Noise Barrier Along TWSR-West and Laying New Utilities</b>											
<b>NB42 (Ch.5640-5740)-TWSR West Side</b>											
<b>Noise Barrier Works</b>											
NB00111	TTA application for road closure	0%	14	14	21-Sep-15	08-Oct-15	88				
NB00114	NB42 (bay 303) - Footing & Wall Structure - 1 bays - VO	0%	45	45	09-Oct-15	01-Dec-15	89				
NB00115	NB42 (Ch5640-5740) - Backfilling	0%	12	12	19-Dec-15	05-Jan-16	88				
NB00120	NB42 (Ch5640-5740) - NB production	0%	45	45	20-Sep-15	03-Nov-15	1293				
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>											
TSZ10130	Watermain installation (along NB42)	0%	30	30	09-Oct-15	13-Nov-15	88				
TSZ10140	Firemain installation (along NB42)	0%	30	30	14-Nov-15	18-Dec-15	88				
<b>Underground Utility Works</b>											
UUZ10100	Utility cable laying by Utility companies (Along NB42)	0%	38	38	23-Sep-15 A	06-Nov-15	124				
UUZ20250	Utility cable laying (Along NB42 bay 303 VO)	0%	14	14	02-Dec-15	17-Dec-15	89				
<b>NB42A (Ch.5750-5810)-TWSR West Side</b>											
<b>Noise Barrier Works</b>											
NB00195	NB42A (Ch5750-5810) - backfilling	0%	12	12	01-Dec-15	14-Dec-15	104				
NB00200	NB42A (Ch5750-5810) - NB production	0%	45	45	20-Sep-15	03-Nov-15	1293				
NB00210	NB42A (Ch5750-5810) - NB post & panel installation	0%	5	5	15-Dec-15	19-Dec-15	1004				
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>											
TSZ10150	Sheet Piling & Excavation (~5m below ground) (along NB42A)	0%	18	18	21-Sep-15	13-Oct-15	104				
TSZ10180	Watermain installation (along NB42A)	0%	20	20	14-Oct-15	06-Nov-15	104				
TSZ10190	Firemain installation (along NB42A)	0%	20	20	07-Nov-15	30-Nov-15	104				
<b>Underground Utility Works</b>											
UUZ10110	Utility cable laying by Utility companies (Along NB42A)	0%	20	20	21-Sep-15	15-Oct-15	142				
<b>NB47B (Ch.5820-5880)-TWSR West Side</b>											
<b>Noise Barrier Works</b>											
NB00231	Stop works by Landload nearby	0%	5	5	21-Aug-15 A	25-Sep-15	98				
NB00233	NB47B (bay 311A)- Footing & Wall Structure - VO	0%	45	45	26-Sep-15	20-Nov-15	98				
NB00235	NB47B (Ch5820-5880)- backfilling	0%	12	12	08-Dec-15	21-Dec-15	98				
NB00240	NB47B (Ch5820-5880) - NB production	0%	45	45	20-Sep-15	03-Nov-15	1293				
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>											
TSZ10230	Watermain installation (along NB47B)	0%	20	20	21-Sep-15 A	15-Oct-15	122				
TSZ10240	Firemain installation (along NB47B)	0%	20	20	16-Oct-15	09-Nov-15	122				
<b>Underground Utility Works</b>											
UUZ10120	Utility cable laying by Utility companies (Along NB47B)	0%	20	20	17-Sep-15 A	15-Oct-15	142				
UUZ10121	Utility cable laying by Utility companies (along bay 311A)	0%	14	14	21-Nov-15	07-Dec-15	98				
<b>Noise Barrier Along Fanling Highway S/B</b>											
<b>NB44 (Ch.5700-5760)-FH S/B Side</b>											
<b>Noise Barrier Works</b>											
NB01385	NB44 - Excavation & Footing & Wall Structure (1 bays)	0%	50	50	21-Nov-15	21-Jan-16	941				
<b>NB45 (Ch.5760-5820)-FH S/B Side</b>											
<b>Noise Barrier Works</b>											
NB01435	NB45 - Excavation & Footing & Wall Structure (2 bays)	0%	50	50	01-Sep-15 A	20-Nov-15	941				
NB01440	NB45 - NB production	0%	45	45	21-Nov-15	04-Jan-16	1231				
<b>NB46 (Ch.5820-5880)-FH S/B Side</b>											
<b>Noise Barrier Works</b>											
NB01490	NB46 - NB production	0%	45	45	21-Nov-15	04-Jan-16	1231				
<b>ZONE 2 (Ch. 5880 to 6930)</b>											
<b>Noise Barrier Along TWSR-West and Laying New Utilities</b>											
<b>Site Clearance &amp; Demolition of Existing Structure</b>											
<b>Demolition Work</b>											
Z2.P2N.1250	Construction of proposed SHRINE	0%	165	165	21-Sep-15	20-Apr-16	894				
<b>NB47 (Ch.5880-5930)-TWSR West Side</b>											
<b>Noise Barrier Works</b>											
NB00270	NB47 (Ch5880-5930)- Footing & Wall Structure - 5 bays	90.42%	16	167	11-Mar-15 A	10-Oct-15	5				
NB00280	NB47 (Ch5880-5930)- NB production	0%	45	45	10-Oct-15	24-Nov-15	1247				
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>											
TSZ10260	DSD Trunk Sewer laying (along NB47)	37.78%	28	45	17-Aug-15 A	26-Oct-15	0				
TSZ10270	Backfill up to NB47 footing level	0%	6	6	27-Oct-15	02-Nov-15	0				
TSZ10280	Watermain installation (along NB47)	0%	26	26	03-Nov-15	02-Dec-15	0				
TSZ10290	Firemain installation (along NB47)	0%	26	26	03-Dec-15	05-Jan-16	0				

	Project ID: DWP Rev 02 (1509)	<b>Contract No. HY/2012/06</b>		Date	Revision	C.	Appro...
	Layout: 3 Month Rolling Program	<b>Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange</b>		13-Ma...	WP Rev 1		
	Page 1 of 6	<b>3 Month Rolling Program(20-Sep-15)</b>		30-Jun...	WP Rev...		

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2015				
								Sep	Oct	Nov	Dec	
<b>NB47A (Ch.5950-5975)-TWSR West Side</b>												
<b>Noise Barrier Works</b>												
NB00330	NB47A - backfilling	0%	12	12	07-Sep-15 A	06-Oct-15	162					
NB00335	Backfilling (Along NB47A-above ID1)	0%	12	12	06-Oct-15	19-Oct-15	151					
NB00340	NB47A - NB production	0%	45	45	20-Sep-15	03-Nov-15	1268					
NB00350	NB47A - NB post & panel installation	0%	5	5	04-Nov-15	09-Nov-15	1019					
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>												
TSZ10380	Watermain installation (along NB47A)	0%	14	11	24-Aug-15 A	08-Oct-15	160					
TSZ10390	Firemain installation (along NB47A)	0%	14	14	09-Oct-15	26-Oct-15	1381					
TSZ10560	Watermain & Firemain installation (Along NB47A-above ID1)	54.17%	11	24	25-Aug-15 A	05-Oct-15	151					
<b>Underground Utility Works</b>												
UUZ20110	Utility cable laying by Utility companies (Along NB47A)	0%	10	10	21-Sep-15	03-Oct-15	164					
UUZ20240	Utility cable laying by Utility companies (Along NB47A-above	0%	10	10	21-Sep-15	03-Oct-15	152					
<b>NB48 (Ch.5995-6120)-TWSR West Side</b>												
<b>Noise Barrier Works</b>												
NB00380	NB48 (Ch5995-6060) - Footing & Wall Structure - 4 bays	87.2%	16	125	18-Apr-15 A	10-Oct-15	81					
NB00400	NB48 (Ch5995-6060) - NB production	0%	45	45	10-Oct-15	24-Nov-15	1247					
NB00440	NB48 (Ch6060-6120) - Footing & Wall Structure - 5 bays	0%	45	45	18-Nov-15	12-Jan-16	50					
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>												
TSZ10410	DSD Trunk Sewer laying (along NB48, 0-60m)	0%	26	18	28-Aug-15 A	23-Oct-15	70					
TSZ10420	Backfill up to NB48, 0-60m footing level	0%	6	6	24-Oct-15	30-Oct-15	70					
TSZ10430	Watermain installation (along NB48, 0-60m)	0%	30	30	31-Oct-15	04-Dec-15	70					
TSZ10440	Firemain installation (along NB48, 0-60m)	0%	30	30	05-Dec-15	12-Jan-16	70					
TSZ10450	Sheet Piling & Excavation (~5m below ground) (along NB48)	36.11%	23	36	05-Aug-15 A	19-Oct-15	37					
TSZ10460	DSD Trunk Sewer laying (along NB48, 60-110m)	0%	18	18	20-Oct-15	10-Nov-15	50					
TSZ10470	Backfill up to NB48, 60-110m footing level	0%	6	6	11-Nov-15	17-Nov-15	50					
TSZ10480	Watermain installation (along NB48, 60-110m)	0%	26	26	18-Nov-15	17-Dec-15	63					
TSZ10490	Firemain installation (along NB48, 60-110m)	0%	26	26	18-Dec-15	20-Jan-16	63					
<b>Underground Utility Works</b>												
UUZ20120	Utility cable laying by Utility companies (Along NB48, 0-60m)	0%	24	24	12-Oct-15	09-Nov-15	122					
<b>NB49 (Ch.6145-6215)-TWSR West Side</b>												
<b>Noise Barrier Works</b>												
NB00510	NB49 - Footing & Wall Structure - 5 bays	0%	54	54	21-Sep-15	25-Nov-15	6					
NB00530	NB49 - NB production	0%	45	45	26-Nov-15	09-Jan-16	1201					
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>												
TSZ10500	Sheet Piling & Excavation (~7m below ground) (along NB49)	0%	14	14	26-Nov-15	11-Dec-15	6					
TSZ10510	DSD Trunk Sewer laying (along NB49)	0%	12	12	12-Dec-15	28-Dec-15	6					
<b>NB49B (Ch.6215-6235)-TWSR West Side</b>												
<b>Noise Barrier Works</b>												
NB00550	NB49B piling (0.19m -20no)- rigs 1&2	0%	21	21	15-Oct-15*	09-Nov-15	0					
<b>NB54 (Ch.6240-6280)-TWSR West Side</b>												
<b>Noise Barrier Works</b>												
NB00690	NB54 - Footing & Wall Structure - 2 bays	0%	60	60	09-Sep-15 A	04-Jan-16	57					
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>												
TSZ10600	Sheet Piling & Excavation (~5m below ground) (along NB54)	42.86%	8	14	20-Aug-15 A	30-Sep-15	57					
TSZ10610	DSD Trunk Sewer laying (along NB54 except ID2-1 section)	0%	21	21	02-Oct-15	27-Oct-15	57					
TSZ10620	Backfill up to NB54 footing level	0%	6	6	28-Oct-15	03-Nov-15	57					
TSZ10630	Watermain installation (along NB54)	0%	30	30	04-Nov-15	08-Dec-15	67					
TSZ10640	Firemain installation (along NB54)	0%	30	30	09-Dec-15	15-Jan-16	67					
<b>NB54A (Ch.6290-6350)-TWSR West Side</b>												
<b>Noise Barrier Works</b>												
NB00760	NB54A - Footing & Wall Structure - 6 bays	28.57%	40	56	01-Aug-15 A	09-Nov-15	98					
NB00780	NB54A - NB production	0%	45	45	10-Nov-15	24-Dec-15	1217					
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>												
TSZ10650	Sheet Piling & Excavation (~5m below ground) (along NB54A)	83.67%	8	49	13-Jul-15 A	30-Sep-15	27					
TSZ10660	DSD Trunk Sewer laying (along NB54A)	0%	18	18	02-Oct-15	23-Oct-15	70					
TSZ10670	Backfill up to NB54A footing level	0%	6	6	24-Oct-15	30-Oct-15	70					
TSZ10680	Watermain installation (along NB54A)	0%	30	30	31-Oct-15	04-Dec-15	70					
TSZ10690	Firemain installation (along NB54A)	0%	30	30	05-Dec-15	12-Jan-16	70					
<b>Underground Utility Works</b>												
UUZ20170	Utility cable laying by Utility companies (Along NB54A, 0-60m)	0%	24	24	10-Nov-15	07-Dec-15	98					
<b>NB57 (Ch.6365-6445)-TWSR West Side</b>												
<b>Noise Barrier Works</b>												
NB00830	NB57 - Footing & Wall Structure - 7 bays	82.91%	60	351	15-Dec-14 A	09-Apr-16	6					
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>												
TSZ10710	DSD Trunk Sewer laying (along NB57)	0%	18	18	17-Dec-15	09-Jan-16	6					
TSZ10775	Wash-out chamber water pipe diversion at the site access for NB57	0%	52	52	16-Oct-15	16-Dec-15	6					
TSZ10785	PCCW drawpit by Pccw	0%	20	20	11-Sep-15 A	15-Oct-15	6					
<b>NB58 (Ch.6445-6480)-TWSR West Side</b>												
<b>Noise Barrier Works</b>												
NB00900	NB58 - Footing & Wall Structure - 3 bays	0%	65	50	15-Sep-15 A	08-Dec-15	77					
NB00920	NB58 - NB production	0%	45	45	09-Dec-15	22-Jan-16	1188					
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>												
TSZ10750	Sheet Piling & Excavation (~5m below ground) (along NB58)	0%	21	21	15-Sep-15 A	16-Oct-15	0					
TSZ10760	DSD Trunk Sewer laying (along NB58)	0%	18	18	17-Oct-15	07-Nov-15	0					



Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2015			
								Sep	Oct	Nov	Dec
TSZ10780	Watermain installation (along NB58)	0%	20	20	09-Nov-15	01-Dec-15	0				
TSZ10790	Firemain installation (along NB58)	0%	20	20	02-Dec-15	24-Dec-15	0				
<b>NB59 (Ch.6490-6590)-TWSR West Side</b>											
<b>Noise Barrier Works</b>											
NB00970	NB59 - Footing & Wall Structure - 9 bays	77.12%	35	153	02-May-15 A	03-Nov-15	89				
NB00990	NB59 - NB production	0%	45	45	04-Nov-15	18-Dec-15	1211				
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>											
TSZ10810	DSD Trunk Sewer laying (along NB59)	74.6%	32	126	08-Apr-15 A	30-Oct-15	44				
TSZ10820	Backfill up to NB59 footing level	0%	6	6	31-Oct-15	06-Nov-15	44				
TSZ10830	Watermain installation (along NB59)	0%	30	30	07-Nov-15	11-Dec-15	44				
TSZ10840	Firemain installation (along NB59)	0%	30	30	12-Dec-15	19-Jan-16	44				
<b>Underground Utility Works</b>											
UZZ20200	Utility cable laying by Utility companies (Along NB59, 0-95m)	0%	38	38	04-Nov-15	17-Dec-15	89				
<b>NB63 (Ch.6610-6700)-TWSR West Side</b>											
<b>Noise Barrier Works</b>											
NB01040	NB63 - NB production	0%	45	45	20-Sep-15	03-Nov-15	1268				
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>											
TSZ10310	DSD Trunk Sewer laying (along NB63)	0%	24	18	24-Sep-15 A	20-Oct-15	78				
TSZ10330	Watermain installation (along NB63)	0%	30	30	22-Oct-15	25-Nov-15	78				
TSZ10340	Firemain installation (along NB63)	0%	30	30	26-Nov-15	02-Jan-16	78				
<b>DSD Southern Trunk Sewer - Trenchless Construction</b>											
TSZ10970	Both end manholes construction & trench sewer connection	28.33%	43	60	07-Sep-15 A	12-Nov-15	97				
TSZ10980	Backfilling of jacking pits	0%	32	32	13-Nov-15	19-Dec-15	135				
TSZ11020	Watermain & Firemain installation above Trunk Sewer	0%	50	50	13-Nov-15	13-Jan-16	97				
TSZ11035	DSD trunk sewer along NB63	82.22%	8	45	10-Jul-15 A	30-Sep-15	202				
<b>Underground Utility Works</b>											
UZZ20230	Utility cable laying by Utility companies (Along NB63-100m)	82.91%	34	199	27-Dec-14 A	02-Nov-15	128				
<b>Bridge Construction</b>											
<b>New Tai Hang Footbridge</b>											
<b>General</b>											
THBF0335	Structure steel Shop drawing approval (THFB)	98.72%	3	235	04-Dec-14 A	23-Sep-15	176				
THBF0340	Structure steel procurement (THFB)	0%	150	150	24-Sep-15	20-Feb-16	227				
<b>TWSR-West/ FL Highway N/B Side Section</b>											
THBF0140	THP5 - Pile cap, Pier and Pier Head	0%	45	45	21-Sep-15	14-Nov-15	297				
THBF0180	THP8, THP9 - Pile cap, Pier and Pier Head	34.74%	62	95	13-Jul-15 A	04-Dec-15	420				
THBF0220	THAB3 - pile cap & abutment wall	0%	30	30	21-Sep-15	28-Oct-15	425				
THBF0230	THAB3 - Backfilling (~4m)	0%	27	27	29-Oct-15	28-Nov-15	425				
THBF0235	Steel Staircase ready for erection (THFB-TWSR-W side)	0%	0	0		04-Dec-15	420				04-Dec-15 ♦ Steel Staircase
THBF0270	THP6, THP7 - Pile cap, Pier and Pier Head	0%	30	30	16-Nov-15	19-Dec-15	317				
THBF0310	THAB2 - pile cap & abutment wall	0%	30	30	16-Nov-15	19-Dec-15	297				
<b>TWSR-East FL Highway S/B Side Section</b>											
THBF0450	THAB1 - Pre-bored H pile (4 nos)	0%	12	12	21-Sep-15	06-Oct-15	33				
THBF0460	THAB1 - Pile Test	0%	28	28	07-Oct-15	03-Nov-15	40				
THBF0470	THAB1 - pile cap & abutment wall	0%	30	30	22-Oct-15	25-Nov-15	33				
THBF0480	THAB1 - Backfilling (~3m)	0%	20	20	26-Nov-15	18-Dec-15	33				
THBF0500	THP2 - Pre-bored H pile (8 nos)	0%	24	24	12-Oct-15	09-Nov-15	55				
THBF0510	THP2 - Pile Test	0%	28	28	10-Nov-15	07-Dec-15	67				
THBF0520	THP2 - Pile cap, Pier and Pier Head	0%	45	45	19-Dec-15	22-Feb-16	33				
THBF0710	THP3 - Pre-bored H pile (4 nos)	0%	16	16	09-Sep-15 A	10-Oct-15	55				
THBF0720	THP3 - Pile Test	0%	28	28	10-Oct-15	07-Nov-15	438				
THBF0730	THP3 - Pile cap, Pier and Pier Head	0%	45	45	10-Nov-15	04-Jan-16	337				
THBF0750	THP4 - Pre-bored H pile (4 nos)	0%	16	16	12-Oct-15	30-Oct-15	68				
THBF0760	THP4 - Pile Test	0%	28	28	31-Oct-15	27-Nov-15	380				
THBF0770	THP4 - Pile cap, Pier and Pier Head	0%	45	45	14-Nov-15	08-Jan-16	303				
<b>Lift at TWSR-W Side</b>											
L1470	Pre-bored H Piling Rig mobilisation & set up period	0%	12	12	31-Oct-15	13-Nov-15	68				
L1480	THB (W) - Pre-bored H pile (4 nos)	0%	18	18	14-Nov-15	04-Dec-15	68				
L1490	Pile test	0%	30	30	05-Dec-15	12-Jan-16	113				
L1556	Lift contractor sub-letting	0%	90	90	21-Sep-15	09-Jan-16	44				
L1600	CLP Power available (by CLP)	0%	365	365	20-Sep-15	18-Sep-16	236				
<b>Lift at FLHY S/B</b>											
L1450	CLP Power available (by CLP)	0%	365	365	20-Sep-15	18-Sep-16	240				
<b>New Tai Wo Footbridge</b>											
<b>General</b>											
TWFB1030	Structure steel Shop drawing approval (TWFB)	87.23%	30	235	04-Dec-14 A	28-Oct-15	1379				
TWFB1040	Structure steel procurement (TWFB)	19.59%	119	148	22-Aug-15 A	16-Jan-16	88				
<b>TWSR-West/ FL Highway N/B Side Section</b>											
TWFB1150	TWP1 - Pile Test	0%	28	28	20-Sep-15	17-Oct-15	248				
TWFB1160	TWP1 - Pile cap, Pier and Pier Head	0%	45	45	30-Oct-15	21-Dec-15	173				
TWFB1230	TWAB2 - Pile Test	0%	28	28	02-Oct-15*	29-Oct-15	0				
TWFB1240	TWAB2 - pile cap & abutment wall	0%	30	30	30-Oct-15	03-Dec-15	881				
TWFB1250	TWAB2 - Backfilling (~4m)	0%	27	27	04-Dec-15	07-Jan-16	881				
TWFB1290	TWP4, TWP5 - Pile Test	0%	28	28	20-Sep-15	17-Oct-15	178				
TWFB1300	TWP4, TWP5 - Pile cap, Pier and Pier Head	0%	30	30	05-Oct-15	09-Nov-15	137				

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2015			
								Sep	Oct	Nov	Dec
TWFB1330	TWAB1 - Pile Test	0%	28	28	20-Sep-15	17-Oct-15	157				
TWFB1340	TWAB1 - pile cap & abutment wall	0%	30	30	05-Oct-15	09-Nov-15	122				
TWFB1350	TWAB1 - Backfilling (~3m)	0%	20	20	10-Nov-15	02-Dec-15	159				
TWFB1360	Steel Ramp ready for erection (TWFB-TWSR-W side)	0%	0	0		02-Dec-15	159				02-Dec-15 ◆ Steel Ramp re
<b>TWSR-East FL Highway S/B Side Section</b>											
TWFB1480	Precautionary work for MTRC I&P area	0%	45	45	21-Sep-15	14-Nov-15	809				
TWFB1540	TWP3 - Predrilling	0%	12	12	16-Nov-15	28-Nov-15	809				
<b>Lift at TWSR-W Side</b>											
L1640	Pile test	0%	30	30	02-Oct-15*	06-Nov-15	0				
L1650	Temp work & Pile cap	0%	45	45	07-Nov-15	31-Dec-15	714				
L1720	Lift contractor sub-letting	0%	90	90	21-Sep-15	09-Jan-16	595				
L1780	CLP Power available (by CLP)	0%	700	700	20-Sep-15	19-Aug-17	575				
<b>Temporary Tai Wo Footbridge</b>											
<b>Design Works</b>											
TWFB-T1010	Design preparation	43.55%	35	62	20-Jul-15 A	03-Nov-15	92				
TWFB-T1020	Engineer Comment	0%	26	26	04-Nov-15	03-Dec-15	92				
TWFB-T1030	Design amendment	0%	26	26	04-Dec-15	06-Jan-16	92				
<b>Construction Works</b>											
TWFB-T1060	Erect Temp Ramp	76.39%	17	72	18-Jul-15 A	12-Oct-15	38				
<b>Demolition of Existing Tai Wo Footbridge</b>											
<b>TWSR-West/ FL Highway N/B Side Section</b>											
TWFB-T1130	Demolish existing ramp & staircase at TWSR-W	0%	30	30	13-Oct-15	17-Nov-15	38				
TWFB-T1230	Watermain & Firemain at NB58 & backfill	0%	52	52	09-Nov-15	11-Jan-16	0				
<b>Noise Barrier Along Fanling Highway S/B</b>											
<b>NB51 (Ch.5935-6055)-FH S/B Side</b>											
<b>Noise Barrier Works</b>											
NB02280	NB51 ID1-3 (0-25m) - Footing & Wall Structure	0%	90	90	21-Sep-15	09-Jan-16	581				
<b>NB53 (Ch.6125-6300) -FH S/B Side (MTRC I&amp;P Area)</b>											
<b>Noise Barrier Works</b>											
NB02430	Precautionary Measure installation	0%	26	26	21-Sep-15	23-Oct-15	766				
NB02440	NB53 (0-100m) - Sheet piling & Excavation	0%	26	26	24-Oct-15	23-Nov-15	766				
NB02450	NB53 (0-100m) - Footing & Wall Structure	0%	60	60	24-Nov-15	04-Feb-16	766				
NB02490	NB53 ID2-3 (100-125m), 18nos Predrilling	0%	10	10	06-Nov-15	17-Nov-15	849				
NB02500	NB53 ID2-3 (100-125m) 18nos Piling- 1 rias	0%	27	27	18-Nov-15	18-Dec-15	849				
NB02510	NB53 ID2-3 (100-125m) - Sheet piling & Excavation	0%	21	21	19-Dec-15	15-Jan-16	849				
NB02590	NB53 (125-180m) - NB production	0%	45	45	20-Sep-15	03-Nov-15	1268				
NB02600	NB53 (125-180m) - NB post & panel installation	0%	5	5	04-Nov-15	09-Nov-15	1019				
<b>NB55 (Ch.6300-6360)-FH S/B Side (MTRC I&amp;P Area)</b>											
<b>Noise Barrier Works</b>											
NB02640	NB55 - Footing & Wall Structure	90.48%	24	252	07-Nov-14 A	20-Oct-15	849				
NB02650	NB55- backfilling	0%	50	50	22-Oct-15	18-Dec-15	849				
NB02660	NB55 - NB production	0%	45	45	21-Oct-15	04-Dec-15	1237				
NB02670	NB55 - NB post & panel installation	0%	5	5	05-Dec-15	10-Dec-15	992				
<b>NB56 (Ch.6360-6400)-FH S/B Side (MTRC I&amp;P Area)</b>											
<b>Noise Barrier Works</b>											
NB02730	NB56 - NB production	0%	45	45	20-Sep-15	03-Nov-15	1268				
NB02740	NB56 - NB post & panel installation	0%	5	5	04-Nov-15	09-Nov-15	1019				
<b>NB61 (Ch.6400-6560)-FH S/B Side (MTRC I&amp;P Area)</b>											
<b>Noise Barrier Works</b>											
NB02770	NB61 (0-50m) - Sheet piling & Excavation	0%	18	18	21-Sep-15	13-Oct-15	941				
NB02780	NB61 (0-50m) - Footing & Wall Structure	0%	50	50	14-Oct-15	11-Dec-15	941				
NB02790	NB61 (0-50m)- backfilling	0%	50	50	12-Dec-15	20-Feb-16	941				
NB02800	NB61 (0-50m) - NB production	0%	45	45	12-Dec-15	25-Jan-16	1185				
NB02850	NB61 (50-160m) - NB production	0%	45	45	20-Sep-15	03-Nov-15	1268				
NB02860	NB61 (50-160m) - NB post & panel installation	0%	5	5	04-Nov-15	09-Nov-15	1019				
<b>NB61A (Ch.6560-6745)-FH S/B Side (MTRC I&amp;P Area)</b>											
<b>Noise Barrier Works</b>											
NB02920	NB61A (0-50m) - NB production	0%	45	45	20-Sep-15	03-Nov-15	1268				
NB02930	NB61A (0-50m) - NB post & panel installation	0%	5	5	04-Nov-15	09-Nov-15	1019				
NB02970	NB61A ID2-3 (50-75m) - Footing & Wall Structure	78.08%	32	146	01-Apr-15 A	30-Oct-15	987				
NB02980	NB61A ID2-3 (50-75m)- backfilling	0%	20	20	31-Oct-15	23-Nov-15	1002				
NB02990	NB61A ID2-3 (50-75m) - NB production	0%	45	45	31-Oct-15	14-Dec-15	1227				
NB03000	NB61A ID2-3 (50-75m) - NB post & panel installation	0%	5	5	15-Dec-15	19-Dec-15	984				
NB03040	NB61A (75-190m) - NB production	0%	45	45	20-Sep-15	03-Nov-15	1268				
NB03050	NB61A (75-190m) - NB post & panel installation	0%	5	5	04-Nov-15	09-Nov-15	1019				
<b>Other Works</b>											
<b>Site Clearance &amp; Demolition of Existing Structure</b>											
<b>Contract Condition</b>											
MCLT1050	Apply cert for exemption by DLO by Engineer	0%	0	0	21-Sep-15	21-Sep-15	1409				
MCLT1080	Construct New MCLT (Structure)	29.21%	63	89	21-Jul-15 A	05-Dec-15	-11				
MCLT1090	New MCLT - finishes works	0%	90	90	07-Dec-15	06-Apr-16	-11				
<b>TCSS Works</b>											
<b>FADS1</b>											
TCSS2010	Piling (6nos, 0.19m mini pile)	0%	18	18	02-Sep-15 A	13-Oct-15	825				
<b>G54</b>											

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2015				
								Sep	Oct	Nov	Dec	
TCSS1500	Slow lane footing - G54 (NB61)	0%	0	0		21-Sep-15	909	21-Sep-15	◆ Slow lane footing - G54 (NB61)			
<b>South Buffer Zone 1 (SBZ1) (within Zone 2)(Ch.6740 to 6930)</b>												
<b>Noise Barrier Along TWSR-West and Laying New Utilities</b>												
<b>NB63A (Ch.6710-6840)-TWSR West Side</b>												
<b>Noise Barrier Works</b>												
NB01090	NB63A-1 - NB production	0%	45	45	20-Sep-15	03-Nov-15	664					
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>												
TSZ10850	Sheet Piling & Excavation(-6m below ground) (along NB63A)	0%	26	26	04-Nov-15	03-Dec-15	0					
TSZ10860	DSD Trunk Sewer laying (along NB63A)	0%	26	26	04-Dec-15	06-Jan-16	0					
<b>NB64 &amp; NB64A (Ch.6860-6920)-TWSR West Side</b>												
<b>Noise Barrier Works</b>												
NB001030	NB64 & NB64A -Footing & Wall Structure - 7 bays	70%	33	110	19-May-15 A	31-Oct-15	81					
NB001050	NB64 & NB64A-NB production	0%	45	45	31-Oct-15	15-Dec-15	622					
<b>DSD Southern Trunk Sewer, Water Main Fire Main Works</b>												
TSZ10910	DSD Trunk Sewer laying (along NB64)	0%	18	18	02-Nov-15	21-Nov-15	81					
TSZ10920	Backfill up to NB64 footing level	0%	6	6	23-Nov-15	28-Nov-15	81					
TSZ10930	Watermain installation (along NB64)	0%	30	30	30-Nov-15	06-Jan-16	81					
<b>Underground Utility Works</b>												
UUZ20220	Utility cable laying by Utility companies (Along NB64, 60m)	0%	24	24	02-Nov-15	28-Nov-15	117					
<b>Bridge Construction</b>												
<b>Kau Lung Hang Vehicular Bridge</b>												
<b>KLH Bridge - West Ramp</b>												
Z2.KLH.1140	West Ramp - Backfilling (5m-Dx112m-L)-change to Rock fill	0%	79	75	15-Jun-15 A	24-Dec-15	5					
<b>Advance Works for VBP3 construction</b>												
Z2.KLH.1280	Pier VBP3 complete and road reinstatement work	0%	12	12	20-Oct-15	03-Nov-15	0					
Z2.KLH.1290	Affected NB construction at TWSR-W resume	0%	0	0	04-Nov-15		0					◆ Affected NB construction at TWSR-W re
<b>KLH Bridge - Deck 1</b>												
Z2.KLH.1050	Pier VBP3 Pile caps, pier and pier head construction	80.51%	23	118	30-May-15 A	19-Oct-15	0					
Z2.KLH.1120	Deck 1 - Bridge deck construction (West Abutment to VBP1)	0%	100	100	21-Sep-15	21-Jan-16	29					
Z2.KLH.1125	Deck 1 - Bridge deck construction (VBP1 to VBP2)	0%	100	100	21-Sep-15	21-Jan-16	29					
Z2.KLH.1130	Deck 1 - Bridge deck construction (VBP2 to VBP3)	0%	38	38	20-Oct-15	03-Dec-15	68					
<b>KLH Bridge - Ramp R1</b>												
Z2.KLH.1450	Ramp R1 - Pile caps and pier construction (R1P1)	54.55%	35	77	02-Jul-15 A	03-Nov-15	175					
Z2.KLH.1660	Ramp R1 - Pile caps and pier construction (R1P2)	54.55%	35	77	02-Jul-15 A	03-Nov-15	135					
Z2.KLH.1670	Ramp R1 - Pile caps and pier construction (R1P3)	0%	40	40	04-Nov-15	19-Dec-15	135					
Z2.KLH.1680	Ramp R1 - Ramp construction (Abutment R1 to R1P1)	0%	45	45	04-Nov-15	28-Dec-15	175					
Z2.KLH.1710	Ramp R1 - Abutment R1 - base slab & wall	44.64%	62	112	22-Jun-15 A	04-Dec-15	73					
Z2.KLH.1720	Ramp R1 - Abutment R1 - Top slab	0%	30	30	05-Dec-15	12-Jan-16	73					
<b>KLH Bridge - Deck 3</b>												
Z2.KLH.1370	Deck - East abutment to VBP8	0%	90	90	03-Dec-15	01-Apr-16	27					
Z2.KLH.1380	Deck - VBP6 to VBP7	0%	85	85	16-Oct-15	27-Jan-16	0					
Z2.KLH.1400	Deck - VBP7 to VBP8	0%	90	90	03-Dec-15	01-Apr-16	27					
Z2.KLH.1850	VBP7 - Pile caps, pier and pier head construction	82.3%	20	113	18-May-15 A	15-Oct-15	0					
Z2.KLH.1890	VBP8 - Pile caps, pier and pier head construction	31.03%	60	87	20-Jul-15 A	02-Dec-15	27					
<b>KLH Bridge - Deck 2</b>												
Z2.KLH.1170	VBP4- Pile cap, pier & pier head construction	23.75%	61	80	01-Sep-15 A	03-Dec-15	27					
Z2.KLH.1180	VBP4 - Backfilling & Road Work for TTA for VBP3	0%	14	14	04-Dec-15	19-Dec-15	27					
Z2.KLH.1260	Beam Erection - Above MTRC rail track (2C) (Bet P5 to P6)	25%	9	12	05-Sep-15 A	19-Dec-15	-7					
<b>KLH Bridge - East Ramp</b>												
Z2.KLH.1410	East Ramp - excavation	60.27%	58	146	08-Apr-15 A	30-Nov-15	137					
Z2.KLH.1420	East Ramp base slab & Abutment wall	50.89%	83	169	12-May-15 A	31-Dec-15	52					
<b>KLH Bridge - Ramp R2</b>												
Z2.KLH.1523	VO 028 - Boundary Wall to Hse 190B structure	0%	24	24	21-Sep-15*	20-Oct-15	1009					
Z2.KLH.1524	VO 028 - Boundary Wall to Hse 190B E&M, Drainage	0%	26	26	22-Oct-15	20-Nov-15	1009					
Z2.KLH.1530	Ramp R2 - Pile cap, abutment and pier construction	0%	120	120	12-Nov-15	16-Apr-16	-57					
<b>Lift at TWSR-W Side</b>												
L01093	Lift contractor sub-letting	36.36%	63	99	10-Aug-15 A	05-Dec-15	636					
L01094	Lift submission & ordering period	0%	270	270	07-Dec-15	10-Nov-16	636					
L01140	CLP Power available (by CLP)	0%	0	0	20-Sep-15	20-Sep-15	1291					
<b>Lift at FLHY S/B</b>												
L01160	Piling Rig mobilisation & set up period	37.5%	15	24	10-Aug-15 A	09-Oct-15	-57					
L01170	KLH (E) lift - pile (9 nos)	0%	27	27	10-Oct-15	11-Nov-15	-57					
L01300	CLP Power available (by CLP)	0%	365	365	20-Sep-15	18-Sep-16	933					
<b>North Buffer Zone 2 (NBZ2) (within Zone 4) (Ch. 7925 to 8100)</b>												
<b>Bridge Construction</b>												
<b>New Ho Ka Yuen Footbridge</b>												
<b>General</b>												
HKY1060	Steel Staircase & Ramp prefabrication (HKYB-TWSR-W)	0%	30	30	21-Sep-15	28-Oct-15	116					
HKY1070	Steel Staircase & Ramp available on site (HKYB-TWSR-W side)	0%	0	0	29-Oct-15		116					◆ Steel Staircase & Ramp available on site (HK
HKY1080	Steel Staircase & Ramp prefabrication (HKYB-TWSR-E side)	0%	40	40	21-Sep-15	09-Nov-15	61					
HKY1090	Steel Staircase & Ramp available on site (HKYB-TWSR-E side)	0%	0	0	10-Nov-15		61					◆ Steel Staircase & Ramp available
HKY1100	Steel Bridge prefabrication (HKYB)	0%	50	50	21-Sep-15	20-Nov-15	162					
HKY1110	Steel Bridge available on site (HKYB)	0%	0	0	21-Nov-15		162					◆ Steel Bridge available o
<b>TWSR-West/ FL Highway N/B Side Section</b>												
HKY1230	HKYAB3 - Pre-bored H pile (6 nos) - VO40	0%	18	18	30-Nov-15	19-Dec-15	-29					

Activity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float	2015			
								Sep	Oct	Nov	Dec
HKY1278	HKYP7 - ELS & Remove existing structure	84.38%	10	64	20-Jul-15 A	03-Oct-15	0				
HKY1288	TMLG additional stop work period	0%	26	26	08-Oct-15*	07-Nov-15	0				
HKY1290	HKYP7 - Pre-bored H pile (6 nos)	0%	18	18	09-Nov-15	28-Nov-15	-29				
<b>TWSR-East FL Highway S/B Side Section</b>											
HKY1590	Erect Staircase (HKYFB-TWSR-E side)	0%	30	30	10-Nov-15	14-Dec-15	61				
HKY1600	Finishes Work	0%	30	30	15-Dec-15	21-Jan-16	136				
HKY1760	HKYP4 - Pile cap, Pier and Pier Head	89.29%	33	308	15-Oct-14 A	31-Oct-15	98				
HKY1860	Erect Steel Ramp (HKYFB-TWSR-E side)	0%	75	75	15-Dec-15	23-Mar-16	61				
<b>TWSR-East Construction</b>											
<b>Drainage &amp; Road Works</b>											
<b>TWSR-East FL Highway S/B Side Section</b>											
TWSRE1000	Road work for New TWSR-East	83.59%	21	128	15-May-15 A	16-Oct-15	52				
<b>ZONE 4 (Ch. 7925 to 8700)</b>											
<b>Bridge Construction</b>											
<b>New Wo Hop Shek Pedstrian &amp; Cycle Bridge</b>											
<b>General</b>											
WHS1050	Steel Ramp prefabrication (WHSB)	48%	26	50	24-Aug-15 A	23-Oct-15	49				
WHS1060	Steel Ramp available on site (WHSB)	0%	0	0	24-Oct-15		49				◆ Steel Ramp available on site (WHSB)
WHS1070	Steel Staircase prefabrication (WHSB)	35%	26	40	24-Aug-15 A	23-Oct-15	124				
WHS1080	Steel Staircase available on site (WHSB)	0%	0	0	24-Oct-15		124				◆ Steel Staircase available on site (WHSB)
<b>TWSR-West/ FL Highway N/B Side Section</b>											
WHS1180	WHSP2 - Pile cap, Pier and Pier Head	8.33%	44	48	17-Aug-15 A	13-Nov-15	1				
WHS1220	WHSP6 - Pile cap, Pier and Pier Head	0%	45	45	28-Oct-15	18-Dec-15	1				
WHS1228	WHSP7 - Pile cap, Pier and Pier Head	0%	45	45	21-Sep-15	14-Nov-15	30				
WHS1260	WHSAB1 - pile cap & abutment wall	0%	30	30	16-Nov-15	19-Dec-15	48				
WHS1898	WHSP3 - Pile cap, Pier and Pier Head	45.45%	42	77	02-Jul-15 A	11-Nov-15	3				
WHS1930	WHSP4 - Pile cap, Pier and Pier Head	45.45%	42	77	02-Jul-15 A	11-Nov-15	3				
WHS1970	WHSP5 - Pile cap, Pier and Pier Head	0%	30	30	12-Nov-15	16-Dec-15	3				
WHS1980	1st half Steel Ramp ready for erection (WHS-TWSR-W side)	0%	0	0		18-Dec-15	1				18-Dec-15 ◆
WHS1990	Erect 1st half ramp	0%	60	60	19-Dec-15	10-Mar-16	1				
<b>Crossing Fanling Highway Section</b>											
WHS1480	Erect WHS bridge Structure across fanling highway	0%	90	90	14-Nov-15	10-Mar-16	16				
<b>TWSR-East FL Highway S/B Side Section</b>											
WHS2090	North Abutment Wall (AW1) - Backfilling (~6m)	86.49%	20	148	02-Apr-15 A	15-Oct-15	40				
<b>Slip Road Y Construction</b>											
<b>Drainage &amp; Road Works</b>											
<b>TWSR-East FL Highway S/B Side Section</b>											
RDZ41000	Construct Slip Rd Y (Ch8250-8370)(SA340) (Z4)	88.7%	20	177	02-Mar-15 A	15-Oct-15	5				
RDZ41010	Construct Slip Rd Y (Ch8100-8250)(SA342) (Z4)	71.43%	20	70	13-Jul-15 A	15-Oct-15	5				
RDZ41020	Construct Slip Rd Y @ existing TWSR-E junction	0%	70	70	17-Oct-15	11-Jan-16	52				
RDZ41082	Construct Slip Rd Y (Ch7925-8050)(SA3460) - 1 lane @	3.33%	116	120	17-Sep-15 A	18-Feb-16	1				
<b>Underground Utility Works</b>											
<b>DN600 and DN900 Watermain</b>											
DN1050	DN600 & DN900 watermain laying complete (except DN600 lapping)	0%	0	0		21-Sep-15	79				21-Sep-15 ◆ DN600 & DN900 watermain laying complete (except DN600 lapping section)
DN1054	Watermain (DN900/1200) changeover for DN600 Works	0%	6	6	21-Sep-15	26-Sep-15	79				
DN1056	Laying DN600 section after DN900 changeover Works	0%	52	52	29-Sep-15	30-Nov-15	79				
DN1060	Watermain (DN600) changeover for TTA stage 4	0%	6	6	01-Dec-15	07-Dec-15	79				
<b>VO - Wall 76A Construction</b>											
<b>Retaining Wall W76A</b>											
<b>TWSR-East FL Highway S/B Side Section</b>											
W76A1030	W76A backfilling work (bay 4,5,9)	0%	7	7	02-Sep-15 A	29-Sep-15	12				
W76A1050	Drainage work for Caltex access road	0%	150	150	30-Sep-15	11-Apr-16	784				
<b>Fanling Highway Construction</b>											
<b>Drainage &amp; Road Works</b>											
<b>TWSR-East FL Highway S/B Side Section</b>											
HKY1412	Construct temp road for TWSR-East & FH S/B diversion	0%	21	21	21-Sep-15	16-Oct-15	52				
RDZ41005	Construct FH S/B Lane 1,2 (Ch8250-8370)(SA340) (Z4)	88.24%	20	170	02-Mar-15 A	15-Oct-15	5				
RDZ41015	Construct FH S/B Lane 1,2 (Ch8100-8250)(SA342) (Z4)	82.3%	20	113	12-May-15 A	15-Oct-15	5				
RDZ41025	Construct FH S/B Lane 1,2 @ existing TWSR-E junction	0%	60	60	17-Oct-15	29-Dec-15	62				
RDZ41030	Realign Temp Road from TWSR-E to Petrol station (Z4 TTA-Stage 3)	0%	45	45	16-Oct-15	08-Dec-15	5				
RDZ41040	Construct FH S/B Lane 1,2 (Ch8000-8050)(SA340)(Z4)	0%	73	73	09-Dec-15	15-Mar-16	5				
<b>Other Works</b>											
<b>Retaining Wall W77A</b>											
<b>TWSR-East FL Highway S/B Side Section</b>											
RWZ4.1070	Backfilling (0-3m) - RW77A (Ch.50-130)	0%	30	30	21-Sep-15	28-Oct-15	326				
<b>Retaining Wall W77B</b>											
<b>TWSR-East FL Highway S/B Side Section</b>											
RWZ4.1100	Base slab & Wall (0-3m high)- RW77B (Ch 0-40)	0%	60	60	21-Sep-15	02-Dec-15	251				
RWZ4.1110	Backfilling (0-3m) - RW77B (Ch 0-40)	0%	30	30	03-Dec-15	09-Jan-16	281				
<b>TCSS Works</b>											
<b>TCSS Pre-Construction Works</b>											
TCSS0100	Acquire Design Criteria from Drawing & procurement	62.28%	86	228	27-Feb-15 A	05-Jan-16	329				
<b>DS50</b>											
TCSS1590	Slow lane footing -DS50 (NB74)	0%	0	0		21-Sep-15	789				21-Sep-15 ◆ Slow lane footing -DS50 (NB74)
<b>FADS8</b>											
TCSS1620	Slow lane footing - FADS8 (CH8220, S/B)	0%	30	30	16-Oct-15	20-Nov-15	769				

---

---

**APPENDIX C  
IMPLEMENTATION SCHEDULE OF  
ENVIRONMENTAL MITIGATION MEASURES  
(EMIS)**

---

---

## **Appendix C - Implementation Schedule of Environmental Mitigation Measures (EMIS)**

### **Air Quality – Schedule of Recommended Mitigation Measures**

<b>Impact</b>	<b>Mitigation Measures</b>	<b>Timing</b>	<b>Implementation Status</b>
Air Quality during construction	Restricting heights from which materials are dropped, as far as practicable to minimize the fugitive dust arising from unloading/loading.	During construction	V
	All stockpiles of excavated materials or spoil of more than 50m <sup>3</sup> shall be enclosed, covered or dampened during dry or windy conditions.		@
	Effective water sprays shall be used to control potential dust emission sources such as unpaved haul roads and active construction areas.		@
	All spraying of materials and surfaces shall avoid excessive water usage.		V
	Vehicles that have the potential to create dust while transporting materials shall be covered, with the cover properly secured and extended over the edges of the side and tail boards.		@
	Materials shall be dampened, if necessary, before transportation.		V
	Travelling speeds shall be controlled to reduce traffic induced dust dispersion and re-suspension within the site from the operating haul trucks.		V
	Vehicle washing facilities shall be provided to minimize the quantity of material deposited on public roads.		@

### Noise – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Noise during construction	Use of silenced plant or plant equipped with mufflers or dampers in substitute of ordinary plant.	During construction	@
	Reduce the number of equipment and their percentage on-time.		V
	3.5 m and 5.5 m high temporary noise barrier at culvert construction work area (Figure 2a of the Environmental Permit).		V
	3 m high temporary noise barrier along the northern edge of Bridge 12 at ground level (Figure 2b of the Environmental Permit).		V
	2 m high temporary noise barrier along the northern edge of Bridge 12 at bridge level (Figure 2b of the Environmental Permit).		V
	2.5 m high temporary noise barrier along Tai Wo Service Road West (Figure 2c of the Environmental Permit).		V
	3.5m and 7m high temporary noise barrier along Tai Wo Services Road West near Tai Hang (Figure 2c of the Environmental Permit).		V
	7 m high temporary noise barrier along Tai Wo Service Road West near Tai Wo Footbridge work area (Figure 2d of the Environmental Permit).		V
	7 m high temporary noise barrier near Kiu Tau Footbridge work area (Figure 2d of the Environmental Permit).		V
	2.5 m high temporary noise barrier near river diversion work area (Figure 2e of the Environmental Permit).		N.A.

### Water Quality – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Water quality during construction	Demolition and reconstruction of bridges <ul style="list-style-type: none"> <li>- Prevent off-site migration through use of sheet piles.</li> <li>- Minimise duration of works as far as practical.</li> <li>- All sewer and drainage connections should be sealed to prevent debris, soil, sand, etc, from entering public sewers/drains.</li> <li>- Site surface runoff should be settled to remove sand/silt before it is discharged into the existing storm drains.</li> </ul>	During construction	V
	Road Widening Works, Earthworks and Culvert Extension Works <ul style="list-style-type: none"> <li>- Wastewater generated from any concrete batching washdown of equipment or similar activities should be discharged into foul sewers, after the removal of settleable solids, and pH adjustment as necessary. All sewage discharges from the study area should meet the TM standards and approval from EPD through the licensing process is required.</li> <li>- Sand traps, oil interceptors and other pollution prevention installations should be provided, properly cleaned and maintained.</li> <li>- Runoff from exposed working areas, unfinished slopes and from unlined temporary channels should be directed to stilling basins and/or silt traps before discharging to the drainage outfalls.</li> <li>- Regular inspections of stilling basins and/or silt traps are required to ensure that sediment is not conveyed into the existing drainage system.</li> <li>- Open stockpiles should be covered with a tarpaulin cover.</li> <li>- During the wet season, any exposed top soils should be covered with a tarpaulin, shotcreted or hydroseeded.</li> <li>- Sand and silt from wash-water from vehicle washing should be settled out before discharging into storm drains.</li> <li>- Fuels should be stored in bunded areas such that spillage can be easily collected.</li> </ul>		@



### Waste – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Waste management during construction	<b>General Waste</b> <ul style="list-style-type: none"> <li>- Transport of wastes off site as soon as possible.</li> <li>- Maintenance of accurate waste records.</li> <li>- Minimisation of waste generation for disposal (via reduction/recycling/re-use).</li> <li>- No on-site burning will be permitted.</li> <li>- Use of re-useable metal hoardings/signboards.</li> </ul>	During construction	V
	<b>Vegetation from site clearance</b> <ul style="list-style-type: none"> <li>- Segregation of materials to facilitate disposal.</li> <li>- Mulching to reduce bulk and where possible review opportunities for the possible beneficial use within landscaping areas.</li> </ul>		V
	<b>Demolition Wastes</b> <ul style="list-style-type: none"> <li>- Segregation of materials to facilitate disposal.</li> <li>- Appropriate stockpile management.</li> </ul>		V
	<b>Excavated Materials</b> <ul style="list-style-type: none"> <li>- Segregation of materials to facilitate disposal / reuse.</li> <li>- Appropriate stockpile management.</li> <li>- Re-use of excavated material on or off site (where possible).</li> <li>- Special handling and disposal procedures in the event that contaminated materials are excavated.</li> </ul>		V
	<b>Construction Wastes</b> <ul style="list-style-type: none"> <li>- Segregation of materials to facilitate recycling/reuse (within designated area in appropriate containers/stockpiles).</li> <li>- Appropriate stockpile management.</li> <li>- Planning to reduce over ordering and waste generation.</li> <li>- Recycling and re-use of materials where possible (e.g. metal, wood from formwork)</li> <li>- For material which cannot be re-used/recycled, collection should be carried out by an approved waste contractor for landfill disposal.</li> </ul>		V
	<b>Bentonite Slurries</b> <ul style="list-style-type: none"> <li>- Bentonite slurries should be reused as far as possible.</li> <li>- Disposal in accordance with Practice Note For Professional Persons ProPECC PN 1/94.</li> </ul>		#

	<p>Chemical Wastes</p> <ul style="list-style-type: none"> <li>- Storage within locked, covered and bunded area.</li> <li>- The storage area shall not be located adjacent to sensitive receivers e.g. drains.</li> <li>- Minimise waste production and recycle oils/solvents where possible.</li> <li>- A spill response procedure shall be in place and absorption material available for minor spillages.</li> <li>- Use appropriate and labelled containers.</li> <li>- Educate site workers on site cleanliness/waste management procedures.</li> <li>- If chemical wastes are to be generated, the contractor must register with EPD as a chemical waste producer.</li> <li>- The chemical wastes shall be collected by a licensed chemical waste collector.</li> </ul>		V
	<p>Municipal Wastes</p> <ul style="list-style-type: none"> <li>- Waste shall be stored within a temporary refuse collection facility, in appropriate containers prior to collection and disposal.</li> <li>- Regular, daily collections are required by an approved waste collector.</li> </ul>		V

### Ecology – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Ecology during construction	Accurate Delineation of Works Area - Boundaries of proposed works areas shall be clearly identified and separated from external areas by a physical barrier to prevent encroachment of adjacent habitats. - Individual trees which fall within the works areas but which work plans do not require removal are to be retained and fenced off to maximize protection.	During construction	V
	Vegetation Clearance - No fires shall be lit within the works area for the purpose of burning cleared vegetation. - The Contractor shall give consideration to mulching the cleared vegetation for recycling within the works area / adjacent land.		V
	Dust generation There are a number of measures which shall be taken as specified in the Air Pollution Control (Construction Dust) Regulation on 'Dust Control Requirements, including the following key measures to be applied during construction: - Vehicle washing facilities to be provided at every discernible or designated vehicle exit point; - All temporary site access roads shall be sprayed with water to suppress dust as necessary; - All dusty materials should be sprayed with water immediately prior to any handling; and - All debris should be covered entirely by impervious sheeting or stored in a sheltered debris collection area.		V
	Surface Run-off In general, mitigation measures shall be in accordance with ProPECC PN1/94 on 'Construction Site Drainage'. Key measures include: - Bund and cover stock piles to avoid run-off; - Channel any run-off through a system of oil, grease and sediment / silt traps and reuse water on site where ever practical; - All vehicle maintenance to be undertaken within a bunded area; and - Maximise vegetation retention on-site to maximise absorption (minimise transport).		V

### Landscape and Visual Impact – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Responsibility
Landscape & Visual during construction	<b>Preservation of Existing Vegetation</b> - Trees identified for retention within the project limit would be protected during the works; - The tree transplanting and planting works shall be implemented by approved Landscape Contractors.	During construction	V
	<b>Temporary Works Areas</b> - Where feasible the works areas would be screened using hoarding and existing vegetation would be retained where possible to reduce the landscape and visual impacts arising from the construction activity. The landscape of these works areas would be restored following the completion of the construction phase.		V
	<b>Hoarding</b> - A hoarding would be erected where practicable in the most visually sensitive locations to screen the temporary construction works from the local VSRs.		V
	<b>Top Soils</b> - The works will result in disturbance to extensive areas of topsoil. Topsoil worthy of retention should be stockpiled for use following completion of the civil engineering works. It should either be temporarily vegetated with hydroseeded grass or turned over on a regular basis.		#
	<b>Protection of Important Landscape Features</b> - Important features such as temples, Island House and kilns within the study area, although remote from the proposed works retained and adequately protected.		#

**Legend:**

- V = implemented;
- x = not implemented;
- @ = partially implemented;
- + = recommended and immediately implemented during the site inspection by the Contractor;
- N/A = not applicable - No such work was undertaken or no such material was used on site;
- # = to be implemented.

---

---

**APPENDIX D  
SUMMARY OF ACTION AND LIMIT LEVELS**

---

---

## Appendix D - Summary of Action and Limit Levels

Table 1 – Action and Limit Levels for 1-hour TSP

Location	Action Level	Limit Level
AM2	317.8 µg/m <sup>3</sup>	500 µg/m <sup>3</sup>

Table 2 – Action and Limit Levels for 24-hour TSP

Location	Action Level	Limit Level
AM2	200.7 µg/m <sup>3</sup>	260 µg/m <sup>3</sup>

Table 3 – Action and Limit Levels for Construction Noise (0700-1900 hrs of normal weekdays)

Location	Action Level	Limit Level
M2	When one documented complaint, related to 0700 – 1900 hours on normal weekdays, is received from any one of the sensitive receivers	75 dB(A)
M3*		65/70 dB(A)

\*Daytime noise Limit Level of 70 dB(A) applies to education institutions, while 65dB(A) applies during school examination period

---

**APPENDIX E  
CALIBRATION CERTIFICATES OF  
MONITORING EQUIPMENTS**

---

**Contract No. HY/2012/06**  
**Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange**  
**Impact Monitoring and Audit Schedule for September 2015**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		1-Sep	2-Sep	3-Sep	4-Sep	5-Sep
		1-hr TSP 24-hr TSP Noise				1-hr TSP 24-hr TSP
6-Sep	7-Sep	8-Sep	9-Sep	10-Sep	11-Sep	12-Sep
			1-hr TSP 24-hr TSP Noise			
13-Sep	14-Sep	15-Sep	16-Sep	17-Sep	18-Sep	19-Sep
		1-hr TSP 24-hr TSP Noise				
20-Sep	21-Sep	22-Sep	23-Sep	24-Sep	25-Sep	26-Sep
	1-hr TSP 24-hr TSP Noise					1-hr TSP 24-hr TSP
27-Sep	28-Sep	29-Sep	30-Sep			
			1-hr TSP 24-hr TSP Noise			



**Contract No. HY/2012/06**  
**Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange**  
**Tentative Impact Monitoring and Audit Schedule for October 2015**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				1-Oct	2-Oct	3-Oct
						1-hr TSP 24-hr TSP
4-Oct	5-Oct	6-Oct	7-Oct	8-Oct	9-Oct	10-Oct
			1-hr TSP 24-hr TSP Noise			
11-Oct	12-Oct	13-Oct	14-Oct	15-Oct	16-Oct	17-Oct
		1-hr TSP 24-hr TSP Noise				
18-Oct	19-Oct	20-Oct	21-Oct	22-Oct	23-Oct	24-Oct
	1-hr TSP 24-hr TSP Noise					1-hr TSP 24-hr TSP
25-Oct	26-Oct	27-Oct	28-Oct	29-Oct	30-Oct	31-Oct
			1-hr TSP 24-hr TSP Noise			

The schedule is subject to change due to unforeseeable circumstances (e.g. adverse weather, etc)

---

---

**APPENDIX F  
EM&A MONITORING SCHEDULES**


---

---

**Appendix G**  
**Impact Air Quality Monitoring Results**

**24-hour TSP Monitoring Results at Station AM2 (Fanling Government Secondary School)**

Date	Weather Condition	Air Temp. (°C)	Atmospheric Pressure(hPa)	Flow Rate (m <sup>3</sup> /min.)		Av. flow (m <sup>3</sup> /min)	Total vol. (m <sup>3</sup> )	Filter Weight (g)		Particulate weight(g)	Elapse Time		Sampling Time(hrs.)	Conc. (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )
				Initial	Final			Initial	Final		Initial	Final				
1-Sep-15	Sunny	27.4	1007.8	1.314	1.314	1.314	1892.2	2.8091	2.8437	0.0346	6026.03	6050.03	24.00	18.3	200.7	260
5-Sep-15	Sunny	29.3	1011.1	1.314	1.314	1.314	1892.2	2.8285	2.8786	0.0501	6050.03	6074.03	24.00	26.5	200.7	260
9-Sep-15	Sunny	28.2	1012.0	1.314	1.314	1.314	1892.2	2.8024	2.8573	0.0549	6074.03	6098.03	24.00	29.0	200.7	260
15-Sep-15	Fine	28.6	1011.3	1.314	1.314	1.314	1892.2	2.8146	2.8995	0.0849	6098.03	6122.03	24.00	44.9	200.7	260
21-Sep-15	Sunny	27.4	1008.6	1.314	1.314	1.314	1892.2	2.8153	2.8758	0.0605	6122.03	6146.03	24.00	32.0	200.7	260
26-Sep-15	Cloudy	28.7	1006.7	1.314	1.314	1.314	1892.2	2.8116	2.8925	0.0809	6146.03	6170.03	24.00	42.8	200.7	260
30-Sep-15	Sunny	29.8	1011.0	1.314	1.314	1.314	1892.2	2.7628	2.8744	0.1116	6170.03	6194.03	24.00	59.0	200.7	260
													Average	30.1		
													Min	18.3		
													Max	44.9		



This Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent.

CONTRACT NO. HY/2012/06  
 WIDENING OF FANLING HIGHWAY  
 - TAI HANG TO WO HOP SHEK INTERCHANGE



Graphical Presentation of Impact 24-hour TSP Monitoring Results

Project No.: 60307376


Date: Oct-15

Appendix G

**Appendix G**  
**Impact Air Quality Monitoring Results**

**1-hour TSP Monitoring Results at Station AM2**  
**(Fanling Government Secondary School)**

Date	Start Time (hh:mm)	1st Hour	2nd Hour	3rd Hour
		Conc. ( $\mu\text{g}/\text{m}^3$ )	Conc. ( $\mu\text{g}/\text{m}^3$ )	Conc. ( $\mu\text{g}/\text{m}^3$ )
1-Sep-15	13:50	82.2	84.6	80.8
5-Sep-15	13:14	79.3	78.6	78.0
9-Sep-15	12:46	79.2	80.3	79.4
15-Sep-15	13:09	81.2	80.9	79.7
21-Sep-15	14:00	68.6	69.7	72.0
26-Sep-15	13:45	76.4	77.0	77.6
30-Sep-15	10:00	76.8	76.2	75.9
		Average		77.8
		Min		68.6
		Max		84.6



This Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent.

CONTRACT NO. HY/2012/06  
 WIDENING OF FANLING HIGHWAY  
 - TAI HANG TO WO HOP SHEK INTERCHANGE



Graphical Presentation of Impact 1-hour TSP Monitoring Results

Project No.: 60307376

Date: Oct-15

Appendix G

---

---

**APPENDIX G  
IMPACT AIR QUALITY MONITORING  
RESULTS AND THEIR GRAPHICAL  
PRESENTATION**

---


---

**Appendix G**  
**Impact Air Quality Monitoring Results**

**24-hour TSP Monitoring Results at Station AM2 (Fanling Government Secondary School)**

Date	Weather Condition	Air Temp. (°C)	Atmospheric Pressure(hPa)	Flow Rate (m <sup>3</sup> /min.)		Av. flow (m <sup>3</sup> /min)	Total vol. (m <sup>3</sup> )	Filter Weight (g)		Particulate weight(g)	Elapse Time		Sampling Time(hrs.)	Conc. (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )
				Initial	Final			Initial	Final		Initial	Final				
1-Sep-15	Sunny	27.4	1007.8	1.314	1.314	1.314	1892.2	2.8091	2.8437	0.0346	6026.03	6050.03	24.00	18.3	200.7	260
5-Sep-15	Sunny	29.3	1011.1	1.314	1.314	1.314	1892.2	2.8285	2.8786	0.0501	6050.03	6074.03	24.00	26.5	200.7	260
9-Sep-15	Sunny	28.2	1012.0	1.314	1.314	1.314	1892.2	2.8024	2.8573	0.0549	6074.03	6098.03	24.00	29.0	200.7	260
15-Sep-15	Fine	28.6	1011.3	1.314	1.314	1.314	1892.2	2.8146	2.8995	0.0849	6098.03	6122.03	24.00	44.9	200.7	260
21-Sep-15	Sunny	27.4	1008.6	1.314	1.314	1.314	1892.2	2.8153	2.8758	0.0605	6122.03	6146.03	24.00	32.0	200.7	260
26-Sep-15	Cloudy	28.7	1006.7	1.314	1.314	1.314	1892.2	2.8116	2.8925	0.0809	6146.03	6170.03	24.00	42.8	200.7	260
30-Sep-15	Sunny	29.8	1011.0	1.314	1.314	1.314	1892.2	2.7628	2.8744	0.1116	6170.03	6194.03	24.00	59.0	200.7	260
													Average	30.1		
													Min	18.3		
													Max	44.9		





This Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent.

CONTRACT NO. HY/2012/06  
 WIDENING OF FANLING HIGHWAY  
 - TAI HANG TO WO HOP SHEK INTERCHANGE



Graphical Presentation of Impact 24-hour TSP Monitoring Results

Project No.: 60307376


Date: Oct-15

Appendix G

**Appendix G**  
**Impact Air Quality Monitoring Results**

**1-hour TSP Monitoring Results at Station AM2**  
**(Fanling Government Secondary School)**

Date	Start Time (hh:mm)	1st Hour	2nd Hour	3rd Hour
		Conc. ( $\mu\text{g}/\text{m}^3$ )	Conc. ( $\mu\text{g}/\text{m}^3$ )	Conc. ( $\mu\text{g}/\text{m}^3$ )
1-Sep-15	13:50	82.2	84.6	80.8
5-Sep-15	13:14	79.3	78.6	78.0
9-Sep-15	12:46	79.2	80.3	79.4
15-Sep-15	13:09	81.2	80.9	79.7
21-Sep-15	14:00	68.6	69.7	72.0
26-Sep-15	13:45	76.4	77.0	77.6
30-Sep-15	10:00	76.8	76.2	75.9
Average				77.8
Min				68.6
Max				84.6



This Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent.

CONTRACT NO. HY/2012/06  
 WIDENING OF FANLING HIGHWAY  
 - TAI HANG TO WO HOP SHEK INTERCHANGE



Graphical Presentation of Impact 1-hour TSP Monitoring Results

Project No.: 60307376

Date: Oct-15

Appendix G

---

---

**APPENDIX H  
METEOROLOGICAL DATA FOR THE  
REPORTING MONTH**

---

---

[Home](#)[What's new](#)[About us](#)[HKO Side Lights](#)[Our Services](#)[Visitors Figures](#)[Press releases](#)[Today's Weather](#)[Warnings](#)[Local Weather](#)[Observations](#)[Weather Forecast](#)[Weather Monitoring](#)[Imagery](#)[Computer Forecast](#)[Products](#)[MyObservatory](#)[Tropical Cyclones](#)[Aviation Weather Services](#)[Marine Meteorological](#)[Services](#)[Weather Information for](#)[Sports](#)[Weather Information for](#)[Communities](#)[China Weather](#)[World Weather](#)[Climatological Information  
Services](#)[> Climate Watch](#)[> Climate Statistics](#)[> Climate Prediction](#)[> Climate Knowledge](#)[> Need More](#)[Information?](#)[> Global Climate](#)[Services](#)[> Other Useful Links](#)[Climate Forecast](#)[Climate Change](#)[El Nino and La Nina](#)[Earthquakes and](#)[Tsunamis](#)[Astronomy, Space](#)[Weather and](#)[Geomagnetism](#)[Time and Calendar](#)[Radiation Monitoring,](#)[Assessment and](#)[Protection](#)[Back](#)

## Daily Extract of Meteorological Observations , September 2015 - Tai Mei Tuk

Year  Month  

Day	Mean Pressure (hPa)	Air Temperature			Mean Dew Point (deg. C)	Mean Relative Humidity (%)	Total Rainfall (mm)	Prevailing Wind Direction (degrees)	Mean Wind Speed (km/h)
		Absolute Daily Max (deg. C)	Mean (deg. C)	Absolute Daily Min (deg. C)					
01	***	29.3	26.9	25.4	***	***	9.5	050	11.5
02	***	27.0	25.3	24.3	***	***	55.5	050	11.8
03	***	28.9	27.2	25.0	***	***	0.5	050	10.7
04	***	32.8	28.4#	26.6	***	***	4.0#	050#	6.3#
05	***	34.7	29.6	26.2	***	***	0.0	270	7.4
06	***	34.1	30.1	27.0	***	***	0.0	300	14.7
07	***	29.2	27.7	25.8	***	***	18.5	290#	9.1#
08	***	29.7	27.3	25.3	***	***	0.0	120	17.4
09	***	30.7	27.6	25.4	***	***	0.0	070	14.4
10	***	30.5	27.2	25.3	***	***	0.0	070	11.5
11	***	30.7	27.2	25.6	***	***	0.5	100	11.3
12	***	30.7	27.4	25.4	***	***	0.0	060	12.8
13	***	30.3	27.5	25.0	***	***	0.0	110	20.9
14	***	29.8	27.2	24.9	***	***	0.0	090	21.7
15	***	31.3	28.2	26.0	***	***	0.0	110	22.5
16	***	30.5	28.0	26.4	***	***	0.0	080	20.3
17	***	30.4	27.7	25.9	***	***	0.0	100	16.1
18	***	31.6	27.6	25.6	***	***	0.0	070	9.4
19	***	32.2	28.1	25.9	***	***	0.0	170	4.6
20	***	32.6	28.8	26.3	***	***	0.0	300	6.2
21	***	28.0	26.6	24.4	***	***	47.0	070	6.8
22	***	30.5	27.6	25.9	***	***	0.0	060	9.5
23	***	32.8	28.8	26.5	***	***	0.0	070	6.1
24	***	34.0	29.4	25.9	***	***	0.0	280	7.9
25	***	35.0	30.2	26.6	***	***	0.0	280	8.0
26	***	34.2	28.7	26.2	***	***	22.0	290	7.9
27	***	31.4	28.0	25.7	***	***	0.0	050	8.8
28	***	32.1	28.9	25.4	***	***	0.0	060	10.6
29	***	33.7	29.9	25.2	***	***	0.0	290	8.2
30	***	33.7	29.5	27.5	***	***	0.0	170	5.5

\*\*\* unavailable

# data incomplete

Rainfall measured in increment of 0.5 mm. Amount of &lt; 0.5 mm cannot be detected

[Educational Resources](#)

---

[Publications](#)

---

[Media and Information Services](#)

---

[Audio/Video Webpage](#)

---

[Electronic services](#)

---

[World Meteorological Day](#)

---

[World Meteorological Organization-Official City Weather Forecasts](#)

---

[World Meteorological Organization-Global Severe Weather](#)

---

[Public forms](#)

---

[Contact & Support](#)

---

[Access to information](#)

---

[Tender notices](#)

---

[Links](#)

---

[Important notices](#)

---

[Personalized Website](#)

---

[Mobile Version](#)

---

[RSS Feeds](#)

---

[Text Only Version](#)

---

[Back](#)



[Home](#)[What's new](#)[About us](#)[HKO Side Lights](#)[Our Services](#)[Visitors Figures](#)[Press releases](#)[Today's Weather](#)[Warnings](#)[Local Weather](#)[Observations](#)[Weather Forecast](#)[Weather Monitoring](#)[Imagery](#)[Computer Forecast](#)[Products](#)[MyObservatory](#)[Tropical Cyclones](#)[Aviation Weather Services](#)[Marine Meteorological](#)[Services](#)[Weather Information for](#)[Sports](#)[Weather Information for](#)[Communities](#)[China Weather](#)[World Weather](#)[Climatological Information  
Services](#)[> Climate Watch](#)[> Climate Statistics](#)[> Climate Prediction](#)[> Climate Knowledge](#)[> Need More](#)[Information?](#)[> Global Climate](#)[Services](#)[> Other Useful Links](#)[Climate Forecast](#)[Climate Change](#)[El Nino and La Nina](#)[Earthquakes and](#)[Tsunamis](#)[Astronomy, Space](#)[Weather and](#)[Geomagnetism](#)[Time and Calendar](#)[Radiation Monitoring,](#)[Assessment and](#)[Protection](#)[Back](#)

## Daily Extract of Meteorological Observations , September 2015 - Tai Po

Year  Month

Day	Mean Pressure (hPa)	Air Temperature			Mean Dew Point (deg. C)	Mean Relative Humidity (%)	Total Rainfall (mm)	Prevailing Wind Direction (degrees)	Mean Wind Speed (km/h)
		Absolute Daily Max (deg. C)	Mean (deg. C)	Absolute Daily Min (deg. C)					
01	1007.6	28.0	27.1	25.6	25.6	92	***	***	***
02	1010.6	27.2	25.4	23.9	24.6	95	***	***	***
03	1012.7	28.6	27.0	25.3	25.5	91	***	***	***
04	1012.7	31.3	28.6	26.0	25.7	85	***	***	***
05	1010.4	32.3	29.0	25.6	25.4	82	***	***	***
06	1007.3	33.7	29.7	26.6	25.3	78	***	***	***
07	1006.8	29.1	27.7	26.2	25.4	88	***	***	***
08	1009.2	30.0	27.7	26.0	22.8	75	***	***	***
09	1011.7	29.9	27.6	26.3	22.7	75	***	***	***
10	1012.4	29.5	27.2	25.2	22.8	77	***	***	***
11	1010.8	29.4	27.2	25.6	23.4	80	***	***	***
12	1011.3	29.7	27.3	25.4	23.1	78	***	***	***
13	1012.8	29.9	27.3	23.7	21.4	71	***	***	***
14	1012.1	29.4	27.3	25.5	22.1	74	***	***	***
15	1011.1	30.5	28.1	26.5	23.2	75	***	***	***
16	1011.7	29.4	27.8	27.2	24.2	81	***	***	***
17	1014.3	29.8	27.8	26.5	23.9	80	***	***	***
18	1014.8	30.6	27.7	25.6	23.8	80	***	***	***
19	1011.8	30.3	27.6	25.2	24.1	81	***	***	***
20	1008.7	31.1	28.3	25.6	24.3	80	***	***	***
21	1008.3	28.1	26.3	24.4	24.4	90	***	***	***
22	1009.6	30.3	27.5	25.4	24.8	85	***	***	***
23	1008.7	30.9	28.1	26.0	25.1	84	***	***	***
24	1006.2	33.0	28.8	25.4	24.3	78	***	***	***
25	1004.4	34.3	29.6	26.0	24.7	76	***	***	***
26	1006.4	31.8	28.0	26.2	25.9	89	***	***	***
27	1007.8	29.7	27.8	25.9	24.3	82	***	***	***
28	1006.5	32.2	28.3	24.2	20.0	62	***	***	***
29	1005.4	32.4	29.2	26.0	19.5	57	***	***	***
30	1010.7	31.7	28.9	26.8	24.5	78	***	***	***

\*\*\* unavailable

Rainfall measured in increment of 0.5 mm. Amount of < 0.5 mm cannot be detected

[Educational Resources](#)

---

[Publications](#)

---

[Media and Information Services](#)

---

[Audio/Video Webpage](#)

---

[Electronic services](#)

---

[World Meteorological Day](#)

---

[World Meteorological Organization-Official City Weather Forecasts](#)

---

[World Meteorological Organization-Global Severe Weather](#)

---

[Public forms](#)

---

[Contact & Support](#)

---

[Access to information](#)

---

[Tender notices](#)

---

[Links](#)

---

[Important notices](#)

---

[Personalized Website](#)

---

[Mobile Version](#)

---

[RSS Feeds](#)

---

[Text Only Version](#)

---

[Back](#)





---

---

**APPENDIX I  
IMPACT DAYTIME CONSTRUCTION NOISE  
MONITORING RESULTS AND THEIR  
GRAPHICAL PRESENTATION**

---

---

## Appendix I Impact Daytime Construction Noise Monitoring Results

### Location : M2 (West Tai Wo - Free Field)

Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results

Date	Measured Noise Level for 30-min, dB(A)				Limit Level, dB(A)	Exceedance (Y/N)
	Start Time	Leq*	L10*	L90*		
1-Sep-15	14:30	69.3	71.0	69.3	75	N
9-Sep-15	14:17	69.6	72.4	68.2	75	N
15-Sep-15	14:35	70.1	72.3	68.5	75	N
21-Sep-15	15:00	69.2	71.0	69.2	75	N
30-Sep-15	10:50	68.4	70.2	66.7	75	N
	Min	68.4	70.2	66.7		
	Max	70.1	72.4	69.3		
	Average	69.7	72.2	68.7		



### Location : M3 (Fanling Government Secondary School- Façade)

Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results

Date	Measured Noise Level for 30-min, dB(A)				Limit Level, dB(A)^	Exceedance (Y/N)
	Start Time	Leq	L10	L90		
1-Sep-15	15:20	61.1	62.5	59.0	70	N
9-Sep-15	12:46	64.4	66.3	61.9	70	N
15-Sep-15	13:15	67.2	69.1	65.3	70	N
21-Sep-15	14:00	62.6	64.0	60.0	70	N
30-Sep-15	10:00	65.2	66.4	63.9	70	N
	Min	61.1	62.5	59.0		
	Max	67.2	69.1	65.3		
	Average	64.4	66.4	62.3		

\* +3dB(A) Façade effect correction included

^ Limit Level of 70dB(A) applies to education institutes while 65dB(A) applies during school examination per



Remark:

^ Limit Level of 70dB(A) applies to education institutes while 65dB(A) applies during school examination period.

This Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent.

CONTRACT NO. HY/2012/06  
 WIDENING OF FANLING HIGHWAY  
 - TAI HANG TO WO HOP SHEK INTERCHANGE



Graphical Presentation of Impact Daytime Construction Noise  
 Monitoring Results

---

---

**APPENDIX J  
EVENT ACTION PLAN**

---

---

## Appendix J – Event Action Plan

### Event / Action Plan for Air Quality

Event	Action			
	ET Leader	IEC	ER	Contractor
<b>Action Level</b>				
Exceedance for one sample	<ol style="list-style-type: none"> <li>1. Identify source;</li> <li>2. Inform IEC and ER;</li> <li>3. Repeat measurement to confirm finding;</li> <li>4. Increase monitoring frequency to daily.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET;</li> <li>2. Check Contractor's working method.</li> </ol>	<ol style="list-style-type: none"> <li>1. Notify Contractor.</li> </ol>	<ol style="list-style-type: none"> <li>1. Rectify any unacceptable practice;</li> <li>2. Amend working methods if appropriate.</li> </ol>
Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> <li>1. Identify source;</li> <li>2. Inform IEC and ER;</li> <li>3. Repeat measurements to confirm findings;</li> <li>4. Increase monitoring frequency to daily;</li> <li>5. Discuss with IEC and Contractor on remedial actions required;</li> <li>6. If exceedance continues, arrange meeting with IEC and ER;</li> <li>7. If exceedance stops, cease additional monitoring.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET;</li> <li>2. Check Contractor's working method;</li> <li>3. Discuss with ET and Contractor on possible remedial measures;</li> <li>4. Advise the ER on the effectiveness of the proposed remedial measures;</li> <li>5. Supervise Implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor;</li> <li>3. Ensure remedial measures properly implemented.</li> </ol>	<ol style="list-style-type: none"> <li>1. Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>2. Implement the agreed proposals;</li> <li>3. Amend proposal if appropriate.</li> </ol>

Event / Action Plan for Air Quality

Event Action Level	Action			
	ET Leader	IEC	ER	Contractor
<b>Limit Level</b>				
Exceedance for one sample	<ol style="list-style-type: none"> <li>1. Identify source;</li> <li>2. Inform IEC, ER, Contractor and EPD;</li> <li>3. Repeat measurement to confirm finding;</li> <li>4. Increase monitoring frequency to daily;</li> <li>5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET;</li> <li>2. Check Contractor's working method;</li> <li>3. Discuss with ET and Contractor on possible remedial measures;</li> <li>4. Advise ER on the effectiveness of the proposed remedial measures;</li> <li>5. Supervise implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of exceedance in writing;</li> <li>2. Notify Contractor;</li> <li>3. Ensure remedial measures properly implemented.</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance;</li> <li>2. Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>3. Implement the agreed proposals;</li> <li>4. Amend proposal if appropriate.</li> </ol>
Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> <li>1. Notify IEC, ER, Contractor and EPD;</li> <li>2. Identify source;</li> <li>3. Repeat measurement to confirm findings;</li> <li>4. Increase frequency to daily;</li> <li>5. Analyse Contractor's working procedures to determine possible mitigation to be;</li> <li>6. Arrange meeting with IEC and ER to discuss the remedial actions to be taken;</li> <li>7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;</li> <li>8. If exceedance stops, cease additional monitoring.</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise ER accordingly;</li> <li>3. Supervise the implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of exceedance in writing;</li> <li>2. Notify Contractor;</li> <li>3. In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>4. Ensure remedial measures properly implemented;</li> <li>5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance;</li> <li>2. Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>3. Implement the agreed proposals;</li> <li>4. Resubmit proposals if problem still not under control;</li> <li>5. Stop the relevant portion of works as determined by ER until the exceedance is abated.</li> </ol>

Event / Action Plan for Noise Impact

Event Limit Level	Action			
	ET Leader	IEC	ER	Contractor
Action Level	<ol style="list-style-type: none"> <li>1. Notify IEC and the Contractor.</li> <li>2. Carry out investigation.</li> <li>3. Report the results of investigation to IEC and the Contractor.</li> <li>4. Discuss with the Contractor and formulate remedial measures.</li> <li>5. Increase monitoring frequency to check mitigation effectiveness.</li> </ol>	<ol style="list-style-type: none"> <li>1. Review with analysed results submitted by ET.</li> <li>2. Review the proposed remedial measures by the Contractor and advise ER accordingly.</li> <li>3. Supervise the implement of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing.</li> <li>2. Notify the Contractor.</li> <li>3. Require the Contractor to propose remedial measures for the analysed noise problem.</li> <li>4. Ensure remedial measures are properly implemented.</li> </ol>	<ol style="list-style-type: none"> <li>1. Submit noise mitigation proposals to IEC.</li> <li>2. Implement noise mitigation proposals.</li> </ol>
Limit Level	<ol style="list-style-type: none"> <li>1. Notify, IEC, ER, EPD and the Contractor.</li> <li>2. Identify the source.</li> <li>3. Repeat measurement to confirm findings.</li> <li>4. Increase monitoring frequency.</li> <li>5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented.</li> <li>6. Inform IEC, ER, and EPD the causes &amp; actions taken for the exceedances.</li> <li>7. Assess effectiveness of the Contractor's remedial actions and keep IEC, EPD and ER informed of the results.</li> <li>8. If exceedance stops, cease additional monitoring.</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss amongst ER, ET Leader and the Contractor on the potential remedial actions.</li> <li>2. Review the Contractor's remedial actions whenever necessary to assure their effectiveness and advise ER accordingly.</li> <li>3. Supervise the implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing.</li> <li>2. Notify the Contractor.</li> <li>3. Require the Contractor to propose remedial measures for the analysed noise problem.</li> <li>4. Ensure remedial measures are properly implemented.</li> <li>5. If exceedance continues, consider what activity of the work is responsible and instruct the Contractor to stop that activity of work until the exceedance is abated.</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance.</li> <li>2. Submit proposals for remedial actions to IEC within 3 working days of notification.</li> <li>3. Implement the agreed proposals.</li> <li>4. Resubmit proposals if problem still not under control.</li> <li>5. Stop the relevant activity of works as determined by the ER until the exceedance is abated.</li> </ol>

---

---

**APPENDIX K  
SITE INSPECTION SUMMARIES**

---

---



## Site Inspection Summary

### Inspection Information

Contract No.	HY/2012/06
Date:	1 September 2015
Time:	14:00
Inspection No.:	94

### Non-compliance

Nil
-----

### Observations

<p><u>Follow-up Observation(s)</u></p> <p>1. The bared ground surface was dampened more regularly for dust suppression. (Closed)</p> <p><u>New Observation(s)</u></p> <p>2. The Contractor should wrap the breaker tip with acoustic-resistant materials to reduce noise nuisance.</p> <p><u>Reminder(s)</u></p> <p>Nil.</p>
--

### Remarks

Nil
-----

	Name	Signature	Date
Prepared by	Oscar Yip		7 September 2015
Checked by	Y W Fung		7 September 2015

*Inspection Information*

Contract No.	HY/2012/06
Date:	8 September 2015
Time:	14:00
Inspection No.:	95

*Non-compliance*

Nil
-----

*Observations*

<p><u>Follow-up Observation(s)</u></p> <p>1. The breaker tip has been wrapped with sound absorbing material. (Closed)</p> <p><u>New Observation(s)</u></p> <p>2. Muddy water was observed in a catch pit. The Contractor should remove the muddy material in catch pit and drainage.</p> <p>3. Potential surface runoff and muddy water generated by wheel washing are observed at site entrance. The Contractor should implement proper mitigation measures to prevent any site water from entering public roads.</p> <p>4. The load on vehicle was observed uncovered. The Contractor should ensure the load on vehicle was covered entirely before leaving the site.</p> <p><u>Reminder(s)</u></p> <p>Nil.</p>
---

*Remarks*

Nil
-----

	Name	Signature	Date
Prepared by	Oscar Yip		14 September 2015
Checked by	Y W Fung		14 September 2015

*Inspection Information*

Contract No.	HY/2012/06
Date:	17 September 2015
Time:	14:00
Inspection No.:	96

*Non-compliance*

Nil
-----

*Observations*

<p><u>Follow-up Observation(s)</u></p> <ol style="list-style-type: none"> <li>Muddy material in catch pit was removed. (Closed)</li> <li>The mitigation measures to prevent site water from entering public roads are still insufficient. The Contractor is recommended to install wheel washing facility to prevent water generated by wheel washing from entering public road. (Follow-up)</li> <li>The load on vehicle was covered. (Closed)</li> </ol> <p><u>New Observation(s)</u></p> <ol style="list-style-type: none"> <li>The stagnant water in U- channel at SA 340 was observed to be turbid. The Contractor should regularly remove the sediment at the bottom of the U-channel.</li> <li>Dry haul roads at W76A should be dampened to reduce dust generation.</li> <li>Environmental Permit was observed missing at SA346. The up-to-date EP should be posted at all entrances/exits.</li> </ol> <p><u>Reminder(s)</u></p> <p>Nil.</p>
---

*Remarks*

Nil
-----

	Name	Signature	Date
Prepared by	Oscar Yip		18 September 2015
Checked by	Y W Fung		18 September 2015

*Inspection Information*

Contract No.	HY/2012/06
Date:	22 September 2015
Time:	14:00
Inspection No.:	97

*Non-compliance*

Nil
-----

*Observations*

<p><u>Follow-up Observation(s)</u></p> <ol style="list-style-type: none"> <li>1. Wheel washing bay has been constructed to prevent muddy water generated by wheel washing entering the public road. (Closed)</li> <li>2. The U- channel at SA 340 has been washed and the water quality has been improved. (Closed)</li> <li>3. Regular watering for the haul roads at W76A has been arranged. (Closed)</li> <li>4. Updated EP has been displayed. (Closed)</li> </ol> <p><u>New Observation(s)</u></p> <ol style="list-style-type: none"> <li>5. A section of U- channel inside the site boundary at SA 340 was observed accumulated with mud. The Contractor should remove the mud regularly especially after rain fall to maintain a high efficiency of the WetSep.</li> <li>6. Open stockpile was observed. The Contractor should cover the stockpile after works.</li> <li>7. Mud trail was observed on public road. The Contractor should remove the mud trail accordingly.</li> </ol> <p><u>Reminder(s)</u></p> <p>Nil.</p>
--

*Remarks*

Nil
-----

	Name	Signature	Date
Prepared by	Oscar Yip		24 September 2015
Checked by	Y W Fung		24 September 2015

*Inspection Information*

Contract No.	HY/2012/06
Date:	29 September 2015
Time:	14:00
Inspection No.:	98

*Non-compliance*

Nil
-----

*Observations*

<p><u>Follow-up Observation(s)</u></p> <ol style="list-style-type: none"> <li>1. The mud in the U-channel was cleared. (Closed)</li> <li>2. The stockpile of excavated material has been removed. (Closed)</li> <li>3. Mud trail on public road has been cleaned. (Closed)</li> </ol> <p><u>New Observation(s)</u></p> <ol style="list-style-type: none"> <li>4. The Contractor should provide sufficient mitigation measures to prevent muddy water generated by wheel washing from entering public road.</li> <li>5. Stagnant water was observed in a material skip. The Contractor should remove the stagnant water.</li> </ol> <p><u>Reminder(s)</u></p> <p>Nil.</p>
--

*Remarks*

Nil
-----

	Name	Signature	Date
Prepared by	Oscar Yip		2 October 2015
Checked by	Y W Fung		2 October 2015

---

---

**APPENDIX L  
STATISTICS ON COMPLAINTS,  
NOTIFICATION OF SUMMONS AND  
SUCCESSFUL PROSECUTIONS**

---

---

## Appendix L

### Statistics on Complaints, Notifications of Summons and Successful Prosecutions

	<b>Date Received</b>	<b>Subject</b>	<b>Status</b>	<b>Total no. followed up by the ET this month</b>	<b>Total no. followed up by the ET since project commencement</b>
<b>Environmental complaints</b>	19 December 2013	EPD referred a complaint from Lot no. 116 of Fui Sha Wai at Tai Hang of Tai Po which is concerned about the construction noise and diesel-like smell generated from construction activities nearby which caused nuisance and health problems on 19 December 2013 morning.	Closed	0	5
	24 February 2014	EPD referred an air-and-odour complaint on 24 February 2014. The complainant complained about the construction site located near the bus stop in Fui Sha Wai, Tai Hang, Tai Wo Service Road West. When construction works were carried out, odour, white smoke and dust were generated. The complainant asked for follow-up actions.	Closed		

Date Received	Subject	Status	Total no. followed up by the ET this month	Total no. followed up by the ET since project commencement
23 October 2014	<p>EPD referred an air complaint on 24 October 2014.</p> <p>A resident complained against the excavation works of Tai Wo Service Road West between Nam Wah Po &amp; Tai Hang Tsuen, which have piled up high stockpiles, causing serious dust nuisance to his house.</p> <p>The resident also complained that the stockpiles have not been covered and watered properly. He now requires the EPD to follow up.</p> <p>The location of complaint is near Lamppost Location EB5717.</p>	Closed		
31 December 2014	<p>EPD referred a water complaint on 31 December 2014.</p> <p>The complainant complained about the muddy river outside Tai Hang Village Office on 29 December 2014. It was suspected that the muddy water was discharged from the construction works of the Project.</p> <p>He required the EPD to follow up.</p>	Closed		



	<b>Date Received</b>	<b>Subject</b>	<b>Status</b>	<b>Total no. followed up by the ET this month</b>	<b>Total no. followed up by the ET since project commencement</b>
	25 March 2015	<p>EPD referred a water complaint on 25 March 2015.</p> <p>The complainant complained about the generation of the smell of gasoline from the Widening of Fanling Highway construction site on Tai Wo Service Road West, causing serious nuisance to nearby houses.</p> <p>The situation has continued for a few weeks and she asked the EPD to follow up as soon as possible.</p>	Closed		
<b>Notification of summons</b>	-	-	-	0	0
<b>Successful Prosecutions</b>	-	-	-	0	0