



Environmental Protection Department

Contract No. HY/2012/06

**Widening of Fanling Highway
– Tai Hang to Wo Hop Shek
Interchange**

**Quarterly EM&A Report
for February 2014 to April 2014**

[05/2014]

	Name	Signature
Prepared & Checked:	Joanne Ko	
Reviewed & Approved:	Y W Fung	

Version:	Rev. 0	Date: 14 May 2014
<p>Disclaimer</p> <p>This report is prepared for Environmental Protection Department and is given for its sole benefit in relation to and pursuant to Contract No. HY/2012/06 and may not be disclosed to, quoted to or relied upon by any person other than Environmental Protection Department without our prior written consent. No person (other than Environmental Protection Department) into whose possession a copy of this report comes may rely on this report without our express written consent and Environmental Protection Department may not rely on it for any purpose other than as described above.</p>		

AECOM Asia Co. Ltd.
15/F, Grand Central Plaza, Tower 1, 138 Shatin Rural Committee Road, Shatin, NT, Hong Kong
Tel: (852) 3922 9000 Fax: (852) 2317 7609 www.aecom.com

Our ref **AFK/TK/jn/bw/T329380/22.05/L-0026**
 T **2828 5919**
 E **terence.kong@mottmac.com.hk**
Your ref

Hyder-Arup-Black & Veatch Joint Venture
c/o Hyder Consulting Limited
47/F Hopewell Centre
183 Queen's Road East
Wanchai, Hong Kong

14 May 2014
By Fax (2805 5028) & Post

Dear Sir,

Attn: Mr. James Penny

EM&A for Widening of Tolo Highway/Fanling Highway between Island House Interchange and Fanling Stage 2 (between Tai Hang to Wo Hop Shek Interchange)
Environmental Permit No. EP-324/2008/B
Quarterly EM&A Summary Report for February 2014 to April 2014 for the portion of Stage 2 works under Contract No. HY/2012/06

We refer to the Quarterly EM&A Summary Report for February 2014 to April 2014 for the Project received on 12, 13 and 14 May 2014 submitted by ET via email. We confirm we have no comment.

Yours faithfully
for MOTT MACDONALD HONG KONG LIMITED



Terence Kong
Independent Environmental Checker

c.c. HyD – Mr. Chung Lok Chin (Fax: 2714 5198) / Ms. Jackei Yin (Fax: 2761 4864)
 AECOM – Mr. Y W Fung (Fax:2891 0305)

TABLE OF CONTENTS

	Page
EXECUTIVE SUMMARY	2
1 INTRODUCTION	3
1.1 Project Organization and Contacts of Key Management	3
1.2 Programme	3
1.3 Summary of Construction Works	3
2 ENVIRONMENTAL MONITORING AND AUDIT REQUIREMENTS	4
2.1 Monitoring Parameters	4
2.2 Monitoring Locations	4
2.3 Environmental Quality Performance Limits (Action/Limit Levels)	4
2.4 Environmental Mitigation Measures	4
3 AIR QUALITY MONITORING	4
4 NOISE MONITORING	5
5 ADVICE ON THE SOLID AND LIQUID WASTE MANAGEMENT STATUS	5
6 SUMMARY OF EXCEEDANCES OF THE ENVIRONMENTAL QUALITY PERFORMANCE LIMIT	6
7 SUMMARY OF COMPLAINTS, NOTIFICATIONS OF SUMMONS AND SUCCESSFUL PROSECUTIONS	6
8 COMMENTS, RECOMMENDATIONS AND CONCLUSIONS	6
8.1 Comments	6
8.2 Recommendations	7
8.3 Conclusions	7

List of Tables

Table 1.1	Contact Information of Key Personnel
Table 3.1	Summary of 1-hour TSP Monitoring Results in the Reporting Period
Table 3.2	Summary of 24-hour TSP Monitoring Results in the Reporting Period
Table 3.3	Summary of the Number of Exceedances for 1-hr & 24-hr TSP Monitoring
Table 4.1	Summary of Construction Noise Monitoring Results in the Reporting Period
Table 4.2	Summary of the Number of Monitoring Exceedances for Construction Noise
Table 5.1	Summary of Waste Flow Table

Figures

Figure 1.1	General Project Layout Plan
Figure 1.2a-b	Locations of Monitoring Station

List of Appendices

Appendix A	Project Organization Structure
Appendix B	Construction Programme
Appendix C	Implementation Schedule of Environmental Mitigation Measures (EMIS)
Appendix D	Summary of Action and Limit Levels
Appendix E	Impact Air Quality Monitoring Results and their Graphical Presentation
Appendix F	Meteorological Data
Appendix G	Impact Daytime Construction Noise Monitoring Results and their Graphical Presentation
Appendix H	Statistics on Complaints, Notifications of Summons and Successful Prosecutions
Appendix I	Complaint Investigation Report

EXECUTIVE SUMMARY

The proposed widening of Tolo Highway and Fanling Highway between Island House Interchange and Fanling (the Project) is a Designated Project under the Environmental Impact Assessment Ordinance (Cap. 499) (EIAO). An Environmental Impact Assessment (EIA) Report (the approved EIA Report) together with an Environmental Monitoring and Audit (EM&A) Manual (the approved EM&A Manual) were completed and approved under the EIAO on 14 July 2000 (Register Number: EIA-043/2000).

The objective of the Project “Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling” is to widen Tolo Highway and Fanling Highway to dual 4-lane carriageway in order to alleviate the current traffic congestion problems and to cope with the increasing transport demands to and from the urban areas and also cross boundary traffic.

The construction works for this Project will be delivered in 2 stages i.e. Stage 1 (between Island House Interchange and Tai Hang) and Stage 2 (between Tai Hang and Wo Hop Shek Interchange). Stage 2 would be implemented under two works contracts. Contract No. HY2012/06 “Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange” and the entrusted portion to CEDD under Contract No. CV/2012/09 “Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works – Contract 3”. This report focuses on Contract No. HY2012/06 “Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange” in Stage 2 of the Project only.

Pursuant to the EP (EP-324/2008/A) Condition 2.7, the Capture Survey Trip Report for Ma Wat River Northern Meander (Version 2) for the Project was submitted on 24 December 2013 by the Environmental Team (ET) and verified by the Independent Environmental Checker (IEC) on 6 January 2014.

The construction phase of the Contract under the EP and the Environmental Monitoring and Audit (EM&A) programme of the contract commenced on 21 November 2013. The impact environmental monitoring and audit includes air quality and noise monitoring.

This report documents the findings of EM&A works conducted in the period between 1 February 2014 and 30 April 2014. As informed by the Contractor, construction activities in the reporting period were:-

- Site clearance;
- Ground investigation;
- Tree felling and transplantation;
- Piling works;
- Backfilling;
- Excavation;
- Pipe laying; and
- Retaining wall construction.

Reporting Change

There was no reporting change required in the reporting month.

Breaches of Action and Limit Levels for Air Quality

No exceedance of Action and Limit Level was recorded for 1-hour and 24-hour TSP monitoring in the reporting month.

Breaches of Action and Limit Levels for Noise

No Action Level exceedance of construction noise was recorded in the reporting month since no noise complaints related to 0700 – 1900 hours on normal weekdays was received and followed by the Environmental Team in the reporting month. No Limit Level exceedance of construction noise was recorded in the reporting month.

1 INTRODUCTION

1.1 Project Organization and Contacts of Key Management

1.1.1 The project organization structure is shown in Appendix A. The key personnel contact names and numbers are summarized in Table 1.1.

Table 1.1 Contact Information of Key Personnel

Party	Position	Name	Telephone	Fax
ER (Hyder-Arup-Black & Veatch Joint Venture)	Chief Resident Engineer	Edwin Chung	6115 0818	2638 0950
IEC (Mott MacDonald Hong Kong Limited)	Independent Environmental Checker	Terence Kong	2828 5919	2827 1823
Contractor (China State Construction Engineering (Hong Kong) Limited)	Environmental Officer	Michael Tsang	9277 4956	2672 2501
		C C Chow	9679 6315	2672 2501
ET (AECOM Asia Company Limited)	ET Leader	Y W Fung	3922 9393	3922 9797

1.2 Programme

1.2.1 The Construction Programme is shown in Appendix B.

1.3 Summary of Construction Works

1.3.1 Details of the construction works carried out by the Contractor in this reporting period are listed below:-

- Site clearance;
- Ground investigation;
- Tree felling and transplanted;
- Piling works;
- Backfilling;
- Excavation;
- Pipe laying; and
- Retaining wall construction.

1.3.2 The general layout plan of the Project site showing the contract areas is shown in Figure 1.1.

1.3.3 The environmental mitigation measures implementation schedule are presented in Appendix C.

2 ENVIRONMENTAL MONITORING AND AUDIT REQUIREMENTS

2.1 Monitoring Parameters

- 2.1.1 The updated EM&A Manual has designated 1 air quality monitoring station and 2 noise monitoring stations to monitor environmental impacts on air quality and noise due to Stage 2 of the Project.
- 2.1.2 The updated EM&A Manual also requires environmental site inspections for air quality, noise, water quality, chemical, waste management, ecology and landscape and visual impacts.

2.2 Monitoring Locations

- 2.2.1 For air quality monitoring, the monitoring station was set up at Fanling Government Secondary School, in accordance with updated EM&A Manual. The location is shown in Figure 1.2a.
- 2.2.2 For noise monitoring, the monitoring stations M2 and M3 were set up at West Tai Wo and Fanling Government Secondary School respectively in accordance with updated EM&A Manual. Figure 1.2a-b shows the locations of the monitoring stations.

2.3 Environmental Quality Performance Limits (Action/Limit Levels)

- 2.3.1 The environmental quality performance limits (i.e. Action/Limit Levels) of air quality monitoring were derived from the baseline air quality monitoring results at the monitoring station (AM2); while the environmental quality performance limits of noise monitoring were defined in the EM&A Manual.
- 2.3.2 The environmental quality performance limits are given in Appendix D.

2.4 Environmental Mitigation Measures

- 2.4.1 Relevant environmental mitigation measures were stipulated in the Particular Specification and EP for the Contractor to adopt. A list of environmental mitigation measures and their implementation statuses are given in Appendix C.

3 AIR QUALITY MONITORING

- 3.1.1 In accordance with the updated EM&A Manual, baseline 1-hour and 24-hour TSP levels at one air quality monitoring station was established. Impact 1-hour TSP monitoring was conducted for at least three times every 6 days, while impact 24-hour TSP monitoring was carried out for at least once every 6 days.
- 3.1.2 The weather was mostly sunny, with several fine, cloudy and rainy days in the reporting quarter. Weather information including the wind speed and wind direction is annexed in Appendix F. The information was obtained from the Hong Kong Observatory Tai Po and Tai Mei Tuk Automatic Weather Stations.
- 3.1.3 The monitoring results for 1-hour TSP and 24-hour TSP monitoring are summarized in Tables 3.1 and 3.2 respectively. Detailed impact air quality monitoring results are presented in Appendix E.

Table 3.1 Summary of 1-hour TSP Monitoring Results in the Reporting Period

Location	Average ($\mu\text{g}/\text{m}^3$)	Range ($\mu\text{g}/\text{m}^3$)	Action Level ($\mu\text{g}/\text{m}^3$)	Limit Level ($\mu\text{g}/\text{m}^3$)
AM2 (Fanling Government Secondary School)	77.1	68.6 – 85.5	317.8	500

Table 3.2 Summary of 24-hour TSP Monitoring Results in the Reporting Period

Location	Average ($\mu\text{g}/\text{m}^3$)	Range ($\mu\text{g}/\text{m}^3$)	Action Level ($\mu\text{g}/\text{m}^3$)	Limit Level ($\mu\text{g}/\text{m}^3$)
AM2 (Fanling Government Secondary School)	45.8	25.2 – 82.3	200.7	260

- 3.1.4 The major dust sources in the reporting period included construction activities from Stage 2 of the Project, as well as nearby traffic emissions.
- 3.1.5 All 1-hour and 24-hour TSP results were below the Action and Limit Level in the reporting quarter.
- 3.1.6 Detailed impact air quality monitoring results are presented in Appendix E.

4 NOISE MONITORING

- 4.1.1 In accordance with the EM&A Manual, impact noise monitoring was conducted for at least once per week during the construction phase of the Contract.
- 4.1.2 The monitoring results for construction noise are summarized in Table 4.1 and the monitoring data are provided in Appendix G.

Table 4.1 Summary of Construction Noise Monitoring Results in the Reporting Period

	Average (dB(A)) L_{eq} (30 mins)	Range (dB(A)) L_{eq} (30 mins)	Limit Level (dB(A)) L_{eq} (30 mins)
M2*	68.3	64.9 – 69.8	75
M3#	65.2	62.1 – 69.6	65/70

*+3dB(A) Façade correction included

Limit Level of 70dB(A) applies to education institutes while 65dB(A) applies during school examination period.

- 4.1.3 The major noise sources during the noise monitoring included nearby road traffic noise.
- 4.1.4 There was no noise complaint related to 0700 – 1900 hours on normal weekdays received and followed up by the ET in the reporting quarter. Hence, no Action Level exceedance was recorded.
- 4.1.5 No noise monitoring result exceeding the Limit Level was recorded at all monitoring stations in the reporting quarter.
- 4.1.6 The graphical plots of the trends of the monitoring results are provided in Appendix G.

5 ADVICE ON THE SOLID AND LIQUID WASTE MANAGEMENT STATUS

- 5.1.1 As advised by the Contractor, 80m³ of inert C&D material was disposed of as public fill to Tuen Mun 38 (of which 0m³ was broken concrete), while 315m³ of general refuse was disposed of at NENT landfill. 143kg of paper/cardboard packaging, 0kg of plastics and 0kg of metals were collected by recycling contractors in the reporting month. 80m³ and 19m³ of inert C&D materials were reused on site and reused in NENT for backfilling purpose respectively. 0kg of chemical wastes was collected by licensed contractors in the reporting period.
- 5.1.2 The actual amounts of different types of waste generated by the activities of the Project in the reporting quarter are shown in Table 5.1.

Table 5.1 Summary of Waste Flow Table

Waste Type	Actual Amount	Disposal/Reuse Locations
Inert C&D materials	80m ³ (of which 0m ³ was broken concrete)	Tuen Mun 38
General refuse	315m ³	NENT Landfill
Paper/cardboard packaging	143kg	Recycling Contractors
Plastics	0kg	Recycling Contractors
Metals	0kg	Recycling Contractors
C&D materials reused on site	80m ³	Site Area
C&D materials reused in NENT for backfilling	19m ³	NENT Landfill
Chemical wastes	0kg	Licensed Contractors

6 SUMMARY OF EXCEEDANCES OF THE ENVIRONMENTAL QUALITY PERFORMANCE LIMIT

- 6.1.1 All 1-hour and 24-hour TSP monitoring results complied with the Action / Limit Levels in the reporting quarter.
- 6.1.2 For construction noise, no Action and Limit Level exceedance was recorded at all monitoring stations in the reporting quarter.

7 SUMMARY OF COMPLAINTS, NOTIFICATIONS OF SUMMONS AND SUCCESSFUL PROSECUTIONS

- 7.1.1 One (1) air-and-odour-related complaint was received on 24 February 2014 and followed up by the Environmental Team in February 2014.
- 7.1.2 No notification of summons and successful prosecution was received in the reporting month.
- 7.1.3 The statistics on complaints, notifications of summons and successful prosecutions are summarized in Appendix H.
- 7.1.4 EPD referred an air-and-odour complaint on 24 February 2014. The complainant complained about the construction site located near the bus stop in Fui Sha Wai, Tai Hang, Tai Wo Service Road West. When construction works were carried out, odour, white smoke and dust were generated. The complainant asked for follow-up actions.
- 7.1.5 The investigation and findings, and the recommended mitigation measures of the complaint are annexed in Appendix I.
- 7.1.6 A 24-hour complaint hotline at 6628 8366 has been established for the Project. The hotline number is displayed at the site entrances, fencings and project signboards, as well as printed on publications such as newsletters for the public.

8 COMMENTS, RECOMMENDATIONS AND CONCLUSIONS

8.1 Comments

- 8.1.1 According to the environmental site inspections performed in the reporting quarter, the following comments are made to the Contractor for precautionary and rectification purposes:

Air Quality Impact

- All vehicles should be washed to remove any dusty materials before leaving the site.

- Wheel washing facilities should be properly maintained to ensure properly functioning.
- Open stockpiles should be covered.

Construction Noise Impact

- Noisy operations should be oriented to a direction away from sensitive receivers as far as possible.

Water Quality Impact

- Stagnant water accumulated should be removed.

Chemical and Waste Management

- Empty chemical containers should be cleared and disposed of as chemical wastes.
- Drip trays should be provided to chemical containers.
- Chemicals should be labeled.

Landscape and Visual Impact

- Nil.


8.2 Recommendations

- 8.2.1 The impact air quality and noise monitoring programme ensures that any deterioration in environmental condition is readily detected and timely actions are taken to rectify any non-compliances. Assessment and analysis of monitoring results collected demonstrated the environmental acceptability of the Project. The weekly environmental site inspections ensure that all the environmental mitigation measures recommended in the ERR are effectively implemented.
- 8.2.2 The EM&A programme effectively monitored the environmental impacts from the construction activities and no particular recommendations were advised for the improvement of the programme.

8.3 Conclusions

- 8.3.1 All 1-hour and 24-hour TSP monitoring results complied with the Action / Limit Levels in the reporting quarter. No Action and Limit Level exceedances for construction noise were recorded at all monitoring stations in the reporting quarter.
- 8.3.2 One (1) air-and-odour-related complaint was received, and no notification of summons and successful prosecution was received in the reporting month.

FIGURES



This Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent.


CONTRACT NO. HY/2012/06
 WIDENING OF FANLING HIGHWAY
 - TAI HANG TO WO HOP SHEK INTERCHANGE



Layout Plan

Date: Dec 2013

Figure 1.1



This Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent.


CONTRACT NO. HY/2012/06
 WIDENING OF FANLING HIGHWAY
 - TAI HANG TO WO HOP SHEK INTERCHANGE



Locations of Monitoring Station

Date: Dec 2013

Figure 1.2a



This Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent.

CONTRACT NO. HY/2012/06
 WIDENING OF FANLING HIGHWAY
 - TAI HANG TO WO HOP SHEK INTERCHANGE




Locations of Monitoring Station

Date: Dec 2013

Figure 1.2b

**APPENDIX A
PROJECT ORGANIZATION STRUCTURE**



This Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent.

CONTRACT NO. HY/2012/06
 WIDENING OF FANLING HIGHWAY
 - TAI HANG TO WO HOP SHEK INTERCHANGE



Project Organization Structure

**APPENDIX B
CONSTRUCTION PROGRAMMES**

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014				
								Feb	Mar	Apr	May	
Contract Condition												
General												
Contract Condition												
POSSA320	Site Area SA320 (0d)	0%	0	0	01-Apr-14*		0					◆ Site Area SA320 (0d)
POSSA320A	Site Area SA320A (120d)	0%	0	0	01-Apr-14*		0					◆ Site Area SA320A (120d)
POSSA320B	Site Area SA320B (0d)	0%	0	0	01-Apr-14*		0					◆ Site Area SA320B (0d)
POSSA322	Site Area SA322 (120d)	0%	0	0	01-Apr-14*		0					◆ Site Area SA322 (120d)
POSSA324	Site Area SA324 (180d)	0%	0	0	01-Apr-14*		0					◆ Site Area SA324 (180d)
POSSA325	Site Area SA325 (180d)	0%	0	0	01-Apr-14*		0					◆ Site Area SA325 (180d)
POSSA326	Site Area SA326 (180d)	0%	0	0	01-Apr-14*		0					◆ Site Area SA326 (180d)
POSSA327	Site Area SA327 (180d)	0%	0	0	01-Apr-14*		0					◆ Site Area SA327 (180d)
POSSA328	Site Area SA328 (90d)	0%	0	0	01-Apr-14*		0					◆ Site Area SA328 (90d)
POSSA329	Site Area SA329 (90d)	0%	0	0	01-Apr-14*		0					◆ Site Area SA329 (90d)
POSSA340	Site Area SA340 (0d)	0%	0	0	27-Feb-14*		0					◆ Site Area SA340 (0d)
POSSA343	Site Area SA343 (180d)	0%	0	0	27-Feb-14*		0					◆ Site Area SA343 (180d)
POSSA343A	Site Area SA343A (180d)	0%	0	0	27-Feb-14*		0					◆ Site Area SA343A (180d)
POSSA345	Site Area SA345 (0d)	0%	0	0	28-Feb-14*		0					◆ Site Area SA345 (0d)
ZONE 2 (Ch. 5880 to 6930)												
Noise Barrier Along TWSR-West and Laying New Utilities												
Site Clearance & Demolition of Existing Structure												
Demolition Work												
Z2.P2N.1242	Pending for design brief from Villager/ Engineer	40%	18	30	01-Jan-14A	12-Mar-14	-10					
Z2.P2N.1245	Method statement submission/ approval	0%	60	60	13-Mar-14	28-May-14	-10					
NB47 (Ch.5880-5930)-TWSR West Side												
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10250	Sheet Piling & Excavation(-6m below ground) (along NB47)	0%	18	18	01-Apr-14	25-Apr-14	-94					
TSZ10260	DSD Trunk Sewer laying (along NB47)	0%	18	18	26-Apr-14	19-May-14	-94					
NB48 (Ch.5995-6120)-TWSR West Side												
Noise Barrier Works												
NB00355	NB48 - Pre-drilling	0%	27	27	01-Apr-14	08-May-14	9					
NB00360	NB48 (NB48/1-5 up to THFB) piling (0.19m -54no)	0%	81	81	09-May-14	13-Aug-14	9					
NB49B (Ch.6215-6235)-TWSR West Side												
Noise Barrier Works												
NB00545	NB49B - Pre-drilling	0%	22	22	01-Apr-14	30-Apr-14	-21					
NB00550	NB49B piling (0.19m -22no)	0%	33	33	02-May-14	11-Jun-14	-21					
NB54 (Ch.6240-6280)-TWSR West Side												
Noise Barrier Works												
NB00605	NB54 - ID2-1 Pre-drilling	0%	18	18	02-May-14	23-May-14	-6					
NB57 (Ch.6365-6445)-TWSR West Side												
Noise Barrier Works												
NB00800	NB57 -Pre-drilling	0%	40	40	01-Apr-14	23-May-14	-55					
NB59 (Ch.6490-6590)-TWSR West Side												
Noise Barrier Works												
NB00940	NB59 -Pre-drilling	0%	47	47	01-Apr-14	31-May-14	-42					
NB63 (Ch.6610-6700)-TWSR West Side												
Noise Barrier Works												
NB4550	NB63 - ID3-1 piling (0.19m -18no)-1 rigs	0%	27	27	20-Feb-14	22-Mar-14	-31					
NB4560	NB63 - ID3-1 Footing & Wall Structure	0%	60	60	24-Mar-14	09-Jun-14	52					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10300	Sheet Piling & Excavation(-7m below ground) (along NB63)	0%	21	21	01-Apr-14	29-Apr-14	-38					
TSZ10310	DSD Trunk Sewer laying (along NB63)	0%	18	18	30-Apr-14	22-May-14	-38					
DSD Southern Trunk Sewer - Trenchless Construction												
TSZ10950	Construct Pipe jacking pits	0%	60	60	30-Apr-14	12-Jul-14	175					
Bridge Construction												

<p>Remaining Level o... Actual Level of Effort Actual Work Remaining Work Critical Remaining ... ◆ Milestone ◆ Crit Milestone</p>	<p>Project File: HY/2012/06: IWP Rev. 5 (1402)</p> <p>Layout: 3 Month Rolling Program</p> <p>Page 1 of 4</p> <p>Primavera Systems, Inc.</p>	<p>Contract No. HY/2012/06</p> <p>Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange</p> <p>3 Month Rolling Program(20-Feb-14)</p>			Date	Revision	C..	Ap...
					07...	IWP Rev 4		
				28...	IWP Rev 5			

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014				
								Feb	Mar	Apr	May	
New Tai Hang Footbridge												
General												
THBF0100	Site Clearance	0%	30	30	01-Apr-14	12-May-14	-89					
THBF0330	Structure steel Shop drawing submission (THFB)	0%	60	60	20-Feb-14	07-May-14	802					
THBF0335	Structure steel Shop drawing approval (THFB)	0%	30	30	15-Apr-14	24-May-14	802					
TWSR-East FL Highway S/B Side Section												
THBF0430	Precautionary work for MTRC I&P area	0%	45	45	13-May-14	05-Jul-14	-89					
New Tai Wo Footbridge												
General												
TWFB1010	Site Clearance	0%	30	30	01-Apr-14	12-May-14	15					
TWFB1020	Structure steel Shop drawing submission (TWFB)	0%	90	90	20-Feb-14	12-Jun-14	989					
TWSR-West/ FL Highway NB Side Section												
TWFB1310	TWAB1 - Predrilling	0%	27	27	13-May-14	13-Jun-14	15					
Temporary Tai Wo Footbridge												
Design Works												
TWFB-T1000	Procurement of Temporary bridge Design consultant	0%	52	52	20-Feb-14	25-Apr-14	368					
TWFB-T1010	Design preparation	0%	90	90	26-Apr-14	13-Aug-14	368					
Demolition of Existing Tai Wo Footbridge												
TWSR-West/ FL Highway NB Side Section												
TWFB-DE0900	Site Clearance	0%	30	30	01-Apr-14	12-May-14	773					
Noise Barrier Along Fanling Highway S/B												
NB51 (Ch.5935-6055)-FH S/B Side												
Noise Barrier Works												
NB02250	NB51 ID1-3 (0-25m), 18nos Predrilling	0%	10	10	01-Apr-14	12-Apr-14	484					
NB02260	NB51 ID1-3 (0-25m) 18nos Piling- 1 rigs	0%	27	27	14-Apr-14	20-May-14	484					
NB61A (Ch.6560-6745)-FH S/B Side (MTRC I&P Area)												
Noise Barrier Works												
NB02870	Coordinate with MTRC for Precautionary Measure	70%	18	60	13-Nov-13 A	12-Mar-14	-116					
NB02880	Precautionary Measure installation	0%	26	26	13-Mar-14	12-Apr-14	-116					
NB02940	NB61A D 2-3 (50-75m), 18nos Predrilling	0%	18	18	14-Apr-14	09-May-14	24					
NB02950	NB61A D 2-3 (50-75m) 18nos Piling- 1 rigs	0%	18	18	10-May-14	30-May-14	24					
NB03010	NB61A (75-190m) - Sheet piling & Excavation	0%	26	26	14-Apr-14	19-May-14	-116					
Other Works												
Site Clearance & Demolition of Existing Structure												
General												
Z2.P2N.1000	Liaison with relevant villages houses's owner and related parties	0%	30	30	17-Mar-14	24-Apr-14	-110					
Z2.P2N.1010	Submission of contractor's design for site formation	0%	28	28	25-Apr-14	29-May-14	-110					
Z2.P2N.1030	Submission of DIA & SIA report to DSD	0%	14	14	14-May-14	29-May-14	-110					
South Buffer Zone 1 (SBZ1) (within Zone 2)(Ch.6740 to 6930)												
General												
General												
General												
POSSA328a	Tree Felling/Transplant	0%	30	30	01-Apr-14	12-May-14	11					
POSSA328a10	Site Clearance/ Trip Pit etc	0%	30	30	13-May-14	17-Jun-14	11					
POSSA329a	Tree Felling/Transplant	0%	30	30	01-Apr-14	12-May-14	-116					
POSSA329a10	Site Clearance/ Trip Pit etc	0%	30	30	13-May-14	17-Jun-14	-116					
Noise Barrier Along TWSR-West and Laying New Utilities												
NB64 (Ch.6860-6920)-TWSR West Side												
Noise Barrier Works												
NB001000	NB64 -Pre-drilling	0%	35	35	01-Apr-14	17-May-14	-128					
NB001010	NB64 -piling (0.19m -78no)	0%	90	90	19-May-14	02-Sep-14	-128					
Bridge Construction												
Kau Lung Hang Vehicular Bridge												
General												
Z2.KLH.1070	Consent from Engineer	10.71%	25	28	28-Nov-13 A	20-Mar-14	19					
Demolition of Existing Nam Wa Po Footbridge												
General												

	Project File: HY/2012/06: IWP Rev. 5 (1402) Layout: 3 Month Rolling Program Page 2 of 4 Primavera Systems, Inc.	Contract No. HY/2012/06 Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange 3 Month Rolling Program(20-Feb-14)		Date: 07... IWP Rev 4 Date: 28... IWP Rev 5 C... Ap...
--	--	---	--	---

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014			
								Feb	Mar	Apr	May
Z2.NWP.0500	Site Clearance	0%	20	20	01-Apr-14	28-Apr-14	-79				
Z2.NWP.1000	Modification of Existing Planter for Pier of Temporary Footbridge	0%	25	25	29-Apr-14	29-May-14	-79				
North Buffer Zone 2 (NBZ2) (within Zone 4) (Ch. 7925 to 8100)											
Site Formation											
Site Formation Works											
Site Formation Work											
Z4SF1060	Backfilling up to formation level for Drainage work	0%	30	30	20-Feb-14	26-Mar-14	-100				
Z4SF1065	Drainage Work	0%	30	30	27-Mar-14	07-May-14	-100				
Z4SF1070	Backfilling (~20000m3)	0%	180	180	08-May-14	09-Dec-14	-100				
Retaining Wall W76											
Structure Works											
RW761080	Base slab - W76 (~7m high)	0%	12	12	20-Feb-14	05-Mar-14	-92				
RW761085	Wall construction - W76 (~7m high)	0%	40	40	06-Mar-14	25-Apr-14	-92				
Bridge Construction											
New Ho Ka Yuen Footbridge											
General											
HKY1020	Site Clearance (TWSR-W side)	0%	30	30	27-Feb-14	02-Apr-14	-68				
HKY1030	Structure steel Shop drawing submission (HKYB)	0%	60	60	20-Feb-14	07-May-14	-11				
HKY1040	Structure steel Shop drawing approval (HKYB)	0%	30	30	15-Apr-14	24-May-14	-11				
TWSR-West/ FL Highway NB Side Section											
HKY1140	HKYP6 - Predrilling	0%	24	24	03-Apr-14	07-May-14	126				
HKY1150	HKYP6 - Pre-bored H pile (8 nos)	0%	24	24	08-May-14	05-Jun-14	126				
HKY1172	HKYP1 - Predrilling	0%	12	12	08-May-14	21-May-14	147				
HKY1220	HKYAB3 - Predrilling	0%	12	12	08-May-14	21-May-14	180				
TWSR-East FL Highway S/B Side Section											
HKY1490	Temp Access formation	60%	18	45	10-Feb-14 A	12-Mar-14	-50				
HKY1500	HKYAB1 - Predrilling	0%	12	12	03-Apr-14	17-Apr-14	-68				
HKY1510	HKYAB1 - Pre-bored H pile (4 nos)	0%	12	12	15-May-14	28-May-14	19				
HKY1770	HKYP5 - Predrilling	0%	12	12	20-Feb-14	05-Mar-14	165				
HKY1820	HKYAB2 - Pre-bored H pile (22 nos)	0%	66	66	20-Feb-14	14-May-14	19				
HKY1830	HKYAB2 - Pile Test	0%	28	28	15-May-14	11-Jun-14	98				
Demolition of Existing Ho Ka Yuen Footbridge											
TWSR-West/ FL Highway NB Side Section											
HKY1880	Construct Temp Ramp for existing HKY footbridge	0%	90	90	03-Apr-14	25-Jul-14	-28				
HKY1900	Erect temp platform for demolishing Ramp & staircase at TWSR-W	0%	45	45	03-Apr-14	31-May-14	18				
ZONE 4 (Ch. 7925 to 8700)											
Noise Barrier Along TWSR-West and Laying New Utilities											
NB77 (Ch.8090-8450)-FH N/B Side											
Noise Barrier Works											
NB4290	NB77 -Pre-drilling (Ch8090-8190)	0%	96	96	27-Feb-14	26-Jun-14	-35				
NB4300	NB77 - piling (NB77/01-08, 0.19m -64no)	0%	96	96	29-Apr-14	22-Aug-14	-29				
Bridge Construction											
New Wo Hop Shek Pedstrian & Cycle Bridge											
General											
WHS1010	Site Clearance & Temp Platform erection (SA340)	0%	45	45	27-Feb-14	24-Apr-14	426				
WHS1020	Structure steel Shop drawing submission (WHSB)	0%	60	60	20-Feb-14	07-May-14	461				
WHS1030	Structure steel Shop drawing approval (WHSB)	0%	30	30	15-Apr-14	24-May-14	461				
TWSR-West/ FL Highway N/B Side Section											
WHS1150	WHSP2 - Predrilling	0%	24	24	12-May-14	09-Jun-14	426				
WHS1230	WHSAB1 - Predrilling	0%	12	12	25-Apr-14	10-May-14	426				
WHS1240	WHSAB1 - Pre-bored H pile (4 nos)	0%	12	12	12-May-14	24-May-14	453				
Crossing Fanling Highway Section											
WHS1450	WHSP1 - Pre-bored H pile (6 nos)	0%	18	18	20-Feb-14	12-Mar-14	875				
WHS1460	WHSP1 - Pile Test	0%	28	28	13-Mar-14	09-Apr-14	1094				

	Project File: HY/2012/06: IWP Rev. 5 (1402) Layout: 3 Month Rolling Program Page 3 of 4 Primavera Systems, Inc.	Contract No. HY/2012/06 Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange 3 Month Rolling Program(20-Feb-14)	<table border="1"> <tr> <th>Date</th> <th>Revision</th> <th>C..</th> <th>Ap...</th> </tr> <tr> <td>07...</td> <td>IWP Rev 4</td> <td></td> <td></td> </tr> <tr> <td>28...</td> <td>IWP Rev 5</td> <td></td> <td></td> </tr> </table>	Date	Revision	C..	Ap...	07...	IWP Rev 4			28...	IWP Rev 5		
	Date	Revision	C..	Ap...											
07...	IWP Rev 4														
28...	IWP Rev 5														

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014			
								Feb	Mar	Apr	May
WHS1470	WHSP1 - Pile cap, Pier and Pier Head	0%	52	52	10-Apr-14	16-Jun-14	875				
TWSR-East FL Highway S/B Side Section											
WHS2045	Temp footbridge construction for pedestrian diversion	0%	40	40	27-Feb-14	15-Apr-14	-111				
WHS2050	North Abutment Wall (AW1) - Predrilling	0%	12	12	16-Apr-14	03-May-14	-111				
WHS2060	North Abutment Wall (AW1) - Pre-bored H pile (4 nos)	0%	16	16	05-May-14	23-May-14	-111				
Fanling Highway Construction											
Drainage & Road Works											
TWSR-East FL Highway S/B Side Section											
RDZ41004	Site Clearance & Tree Felling	0%	70	70	27-Feb-14	26-May-14	-104				
Other Works											
Retaining Wall W77A											
TWSR-East FL Highway S/B Side Section											
RWZ4.1050	Site Clearance	0%	30	30	27-Feb-14	02-Apr-14	-43				
RWZ4.1060	Base slab & Wall (0-3m high)- RW77A (Ch.50-130)	0%	60	60	03-Apr-14	19-Jun-14	-43				
Retaining Wall W77B											
TWSR-East FL Highway S/B Side Section											
RWZ4.1092	Site Clearance	0%	30	30	03-Apr-14	14-May-14	62				
Retaining Wall W78											
TWSR-East FL Highway S/B Side Section											
RWZ4.0900	Site Clearance	0%	30	30	15-May-14	19-Jun-14	92				
TCSS Works											
TCSS Pre-Construction Works											
TCSS0100	Acquire Design Criteria from Drawing & procurement	0%	180	180	20-Feb-14	27-Sep-14	582				

	Project File: HY/2012/06: IWP Rev. 5 (1402) Layout: 3 Month Rolling Program Page 4 of 4 Primavera Systems, Inc.	Contract No. HY/2012/06 Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange 3 Month Rolling Program(20-Feb-14)		<table border="1"> <tr> <th>Date</th> <th>Revision</th> <th>C..</th> <th>Ap...</th> </tr> <tr> <td>07...</td> <td>IWP Rev 4</td> <td></td> <td></td> </tr> <tr> <td>28...</td> <td>IWP Rev 5</td> <td></td> <td></td> </tr> </table>	Date	Revision	C..	Ap...	07...	IWP Rev 4			28...	IWP Rev 5		
	Date	Revision	C..	Ap...												
07...	IWP Rev 4															
28...	IWP Rev 5															

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014				
								Mar	Apr	May	Jun	
Contract Condition												
General												
Contract Condition												
POSSA320	Site Area SA320 (0d)	0%	0	0	01-Apr-14*		0					
POSSA320A	Site Area SA320A (120d)	0%	0	0	01-Apr-14*		0					
POSSA320B	Site Area SA320B (0d)	0%	0	0	01-Apr-14*		0					
POSSA322	Site Area SA322 (120d)	0%	0	0	01-Apr-14*		0					
POSSA322A	Site Area SA322A (180d)	0%	0	0	13-Jun-14*		0					
POSSA322B	Site Area SA322B (180d)	0%	0	0	13-Jun-14*		0					
POSSA324	Site Area SA324 (180d)	0%	0	0	01-Apr-14*		0					
POSSA325	Site Area SA325 (180d)	0%	0	0	01-Apr-14*		0					
POSSA326	Site Area SA326 (180d)	0%	0	0	01-Apr-14*		0					
POSSA327	Site Area SA327 (180d)	0%	0	0	01-Apr-14*		0					
POSSA328	Site Area SA328 (90d)	0%	0	0	01-Apr-14*		0					
POSSA329	Site Area SA329 (90d)	0%	0	0	01-Apr-14*		0					
POSSA340	Site Area SA340 (0d)	0%	0	0	01-Apr-14*		0					
POSSA343	Site Area SA343 (180d)	0%	0	0	20-Mar-14*		-16					
POSSA343A	Site Area SA343A (180d)	0%	0	0	20-Mar-14*		-16					
ZONE 2 (Ch. 5880 to 6930)												
Noise Barrier Along TWSR-West and Laying New Utilities												
Site Clearance & Demolition of Existing Structure												
Demolition Work												
Z2.P2N.1242	Pending for design brief from Villager/ Engineer	40%	18	30	01-Jan-14A	10-Apr-14	-34					
Z2.P2N.1245	Method statement submission/ approval	0%	60	60	11-Apr-14	26-Jun-14	-34					
NB47 (Ch.5880-5930)-TWSR West Side												
Noise Barrier Works												
NB00270	NB47 (Ch5880-5930)- Footing & Wall Structure	0%	30	30	09-Jun-14	14-Jul-14	-94					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10250	Sheet Piling & Excavation(-6m below ground) (along NB47)	0%	18	18	01-Apr-14	25-Apr-14	-94					
TSZ10260	DSD Trunk Sewer laying (along NB47)	0%	18	18	26-Apr-14	19-May-14	-94					
TSZ10270	Backfill up to NB47 footing level	0%	16	16	20-May-14	07-Jun-14	-94					
TSZ10280	Watermain installation (along NB47)	0%	26	26	09-Jun-14	09-Jul-14	-92					
NB48 (Ch.5995-6120)-TWSR West Side												
Noise Barrier Works												
NB00355	NB48 - Pre-drilling	0%	27	27	01-Apr-14	08-May-14	9					
NB00360	NB48 (NB48/1-5 up to THFB) piling (0.19m -54no)	0%	81	81	09-May-14	13-Aug-14	9					
NB00415	NB48 (NB48/5-10) Pre-drilling	0%	64	64	13-Jun-14	27-Aug-14	76					
NB49B (Ch.6215-6235)-TWSR West Side												
Noise Barrier Works												
NB00545	NB49B - Pre-drilling	0%	22	22	01-Apr-14	30-Apr-14	-21					
NB00550	NB49B piling (0.19m -22no)	0%	33	33	02-May-14	11-Jun-14	-21					
NB54 (Ch.6240-6280)-TWSR West Side												
Noise Barrier Works												
NB00605	NB54 - ID2-1 Pre-drilling	0%	18	18	02-May-14	23-May-14	-6					
NB57 (Ch.6365-6445)-TWSR West Side												
Noise Barrier Works												
NB00800	NB57 -Pre-drilling	0%	40	40	01-Apr-14	23-May-14	-55					
NB00810	NB57 piling (0.19m -82no)	0%	123	123	24-May-14	20-Oct-14	-55					
NB58 (Ch.6445-6480)-TWSR West Side												
Noise Barrier Works												
NB00870	NB58 -Pre-drilling	0%	22	22	03-Jun-14	27-Jun-14	184					
NB59 (Ch.6490-6590)-TWSR West Side												
Noise Barrier Works												
NB00940	NB59 -Pre-drilling	0%	47	47	01-Apr-14	31-May-14	-42					

	Project File: HY/2012/06: IWP Rev. 5 (1403) Layout: 3 Month Rolling Program Page 1 of 4 Primavera Systems, Inc.	Contract No. HY/2012/06 Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange 3 Month Rolling Program(20-Mar-14)		Date Revision C.. Ap... 07... IWP Rev 4 28... IWP Rev 5
--	--	---	--	---

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014			
								Mar	Apr	May	Jun
NB00950	NB59 - piling (0.19m -94no)	0%	144	144	03-Jun-14	21-Nov-14	-42				
NB63 (Ch.6610-6700)-TWSR West Side											
Noise Barrier Works											
NB4550	NB63 - ID3-1 piling (0.19m -18no)-1 rigs	0%	27	27	20-Mar-14	24-Apr-14	-55				
NB4560	NB63 - ID3-1 Footing & Wall Structure	0%	60	60	25-Apr-14	08-Jul-14	28				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10300	Sheet Piling & Excavation (~7m below ground) (along NB63)	0%	21	21	25-Apr-14	21-May-14	-55				
TSZ10310	DSD Trunk Sewer laying (along NB63)	0%	18	18	22-May-14	12-Jun-14	-55				
TSZ10320	Backfill up to NB63 footing level	0%	34	34	13-Jun-14	23-Jul-14	-55				
DSD Southern Trunk Sewer - Trenchless Construction											
TSZ10950	Construct Pipe jacking pits	0%	60	60	22-May-14	01-Aug-14	158				
Bridge Construction											
New Tai Hang Footbridge											
General											
THBF0100	Site Clearance	0%	30	30	01-Apr-14	12-May-14	-89				
THBF0330	Structure steel Shop drawing submission (THFB)	0%	60	60	20-Mar-14	05-Jun-14	778				
THBF0335	Structure steel Shop drawing approval (THFB)	0%	30	30	19-May-14	23-Jun-14	778				
TWSR-East FL Highway S/B Side Section											
THBF0430	Precautionary work for MTRC I&P area	0%	45	45	13-May-14	05-Jul-14	-89				
New Tai Wo Footbridge											
General											
TWFB1010	Site Clearance	0%	30	30	01-Apr-14	12-May-14	15				
TWFB1020	Structure steel Shop drawing submission (TWFB)	0%	90	90	20-Mar-14	11-Jul-14	965				
TWSR-West/ FL Highway N/B Side Section											
TWFB1270	TWP4, TWP5 - Predrilling	0%	24	24	14-Jun-14	12-Jul-14	62				
TWFB1310	TWAB1 - Predrilling	0%	27	27	13-May-14	13-Jun-14	15				
TWFB1320	TWAB1 - Pre-bored H pile (18 nos)	0%	54	54	14-Jun-14	16-Aug-14	15				
Temporary Tai Wo Footbridge											
Design Works											
TWFB-T1000	Procurement of Temporary bridge Design consultant	0%	52	52	20-Mar-14	26-May-14	344				
TWFB-T1010	Design preparation	0%	90	90	27-May-14	11-Sep-14	344				
Demolition of Existing Tai Wo Footbridge											
TWSR-West/ FL Highway N/B Side Section											
TWFB-DE0900	Site Clearance	0%	30	30	01-Apr-14	12-May-14	773				
Noise Barrier Along Fanling Highway S/B											
NB51 (Ch.5935-6055)-FH S/B Side											
Noise Barrier Works											
NB02250	NB51 ID1-3 (0-25m), 18nos Predrilling	0%	10	10	01-Apr-14	12-Apr-14	484				
NB02260	NB51 ID1-3 (0-25m) 18nos Piling- 1 rigs	0%	27	27	14-Apr-14	20-May-14	484				
NB02270	NB51 ID1-3 (0-25m) - Sheet piling & Excavation	0%	21	21	21-May-14	14-Jun-14	484				
NB02280	NB51 ID1-3 (0-25m) - Footing & Wall Structure	0%	90	90	16-Jun-14	30-Sep-14	484				
NB61A (Ch.6560-6745)-FH S/B Side (MTRC I&P Area)											
Noise Barrier Works											
NB02940	NB61A D 2-3 (50-75m), 18nos Predrilling	0%	18	18	01-Apr-14	25-Apr-14	34				
NB02950	NB61A D 2-3 (50-75m) 18nos Piling- 1 rigs	0%	18	18	26-Apr-14	19-May-14	34				
NB03010	NB61A (75-190m) - Sheet piling & Excavation	0%	26	26	20-Mar-14	23-Apr-14	-96				
NB03020	NB61A (75-190m) - Footing & Wall Structure	0%	70	70	24-Apr-14	18-Jul-14	-96				
Other Works											
Site Clearance & Demolition of Existing Structure											
General											
Z2.P2N.0990	Pending for Govt compensation negotiation with village complete	0%	0	0	20-Mar-14		-113				◆ Pending for Govt compensation negotiation with village complete
Z2.P2N.1000	Liaison with relevant villages houses's owner and related parties	0%	30	30	20-Mar-14	28-Apr-14	-113				
Z2.P2N.1010	Submission of contractor's design for site formation	0%	28	28	29-Apr-14	03-Jun-14	-113				
Z2.P2N.1020	Approval of contractor's Design by Engineer	0%	14	14	12-Jun-14	27-Jun-14	-113				
Z2.P2N.1030	Submission of DIA & SIA report to DSD	0%	14	14	17-May-14	03-Jun-14	-113				

<p>Remaining Level o... Actual Level of Effort Actual Work Remaining Work Critical Remaining ... ◆ Milestone ◆ Crit. Milestone</p>	Project File: HY/2012/06: IWP Rev. 5 (1403) Layout: 3 Month Rolling Program Page 2 of 4 Primavera Systems, Inc.	Contract No. HY/2012/06 Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange 3 Month Rolling Program(20-Mar-14)		Date Revision C.. Ap... 07... IWP Rev 4 28... IWP Rev 5
--	--	---	--	---


Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014				
								Mar	Apr	May	Jun	
Z2.P2N.1040	Consent from DSD	0%	21	21	04-Jun-14	27-Jun-14	-113					
Z2.P2N.1050	Temporary access road construction	0%	21	21	13-Jun-14	08-Jul-14	-110					
Z2.P2N.1060	Site clearance	0%	10	10	13-Jun-14	24-Jun-14	-110					
South Buffer Zone 1 (SBZ1) (within Zone 2)(Ch.6740 to 6930)												
General												
General												
General												
POSSA328a	Tree Felling/Transplant	0%	30	30	01-Apr-14	12-May-14	11					
POSSA328a10	Site Clearance/ Trip Pit etc	0%	30	30	13-May-14	17-Jun-14	11					
POSSA329a	Tree Felling/Transplant	0%	30	30	01-Apr-14	12-May-14	-116					
POSSA329a10	Site Clearance/ Trip Pit etc	0%	30	30	13-May-14	17-Jun-14	-116					
Noise Barrier Along TWSR-West and Laying New Utilities												
NB64 (Ch.6860-6920)-TWSR West Side												
Noise Barrier Works												
NB001000	NB64 -Pre-drilling	0%	35	35	01-Apr-14	17-May-14	-128					
NB001010	NB64 -piling (0.19m -78no)	0%	90	90	19-May-14	02-Sep-14	-128					
Bridge Construction												
Kau Lung Hang Vehicular Bridge												
General												
Z2.KLH.1070	Consent from Engineer	10.71%	25	28	28-Nov-13 A	22-Apr-14	-5					
KLH Bridge - West Ramp												
Z2.KLH.0900	West Abutment- Pre-drilling work	0%	20	20	18-Jun-14	11-Jul-14	11					
KLH Bridge - Deck 3												
Z2.KLH.1325	Construct Temp Road - For diversion of existing TWR east	0%	20	20	18-Jun-14	11-Jul-14	-116					
KLH Bridge - Deck 2												
Z2.KLH.1190	Temp road diversion at TWSR-W for TTA for VBP5 works	0%	45	45	18-Jun-14	09-Aug-14	37					
Demolition of Existing Nam Wa Po Footbridge												
General												
Z2.NWP.0500	Site Clearance	0%	20	20	01-Apr-14	28-Apr-14	-79					
Z2.NWP.1000	Modification of Existing Planter for Pier of Temporary Footbridge	0%	25	25	29-Apr-14	29-May-14	-79					
Z2.NWP.1010	Removal of Existing Staircase Portion	0%	26	26	30-May-14	30-Jun-14	-79					
North Buffer Zone 2 (NBZ2) (within Zone 4) (Ch. 7925 to 8100)												
Site Formation												
Site Formation Works												
Site Formation Work												
Z4SF1060	Backfilling up to formation level for Drainage work	53.33%	14	30	20-Feb-14 A	04-Apr-14	-108					
Z4SF1065	Drainage Work	0%	30	30	07-Apr-14	16-May-14	-108					
Z4SF1070	Backfilling (~20000m3)	0%	180	180	17-May-14	18-Dec-14	-108					
Retaining Wall W76												
Structure Works												
RW761080	Base slab - W76 (~7m high)	0%	12	12	20-Mar-14	02-Apr-14	4					
RW761085	Wall construction - W76 (~7m high)	0%	40	40	03-Apr-14	26-May-14	4					
Bridge Construction												
New Ho Ka Yuen Footbridge												
General												
HKY1020	Site Clearance (TWSR-W side)	0%	30	30	01-Apr-14	12-May-14	-96					
HKY1030	Structure steel Shop drawing submission (HKYB)	0%	60	60	20-Mar-14	05-Jun-14	-35					
HKY1040	Structure steel Shop drawing approval (HKYB)	0%	30	30	19-May-14	23-Jun-14	-35					
TWSR-West/ FL Highway N/B Side Section												
HKY1140	HKYP6 - Predrilling	0%	24	24	13-May-14	10-Jun-14	98					
HKY1150	HKYP6 - Pre-bored H pile (8 nos)	0%	24	24	11-Jun-14	09-Jul-14	98					
HKY1172	HKYP1 - Predrilling	0%	12	12	11-Jun-14	24-Jun-14	119					
HKY1220	HKYAB3 - Predrilling	0%	12	12	11-Jun-14	24-Jun-14	152					
TWSR-East FL Highway S/B Side Section												
HKY1500	HKYAB1 - Predrilling	0%	12	12	13-May-14	26-May-14	-96					

Remaining Level o...
 Actual Level of Effort
 Actual Work
 Remaining Work
 Critical Remaining ...
 Milestone
 Crit. Milestone

Project File: HY/2012/06: IWP Rev. 5 (1403)
 Layout: 3 Month Rolling Program
 Page 3 of 4
 Primavera Systems, Inc.

Contract No. HY/2012/06
Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange
3 Month Rolling Program(20-Mar-14)

Date	Revision	C..	Ap...
07...	IWP Rev 4		
28...	IWP Rev 5		



Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014			
								Mar	Apr	May	Jun
HKY1510	HKYAB1 - Pre-bored H pile (4 nos)	0%	12	12	13-Jun-14	26-Jun-14	-5				
HKY1770	HKYP5 - Predrilling	0%	12	12	20-Mar-14	02-Apr-14	141				
HKY1820	HKYAB2 - Pre-bored H pile (22 nos)	0%	66	66	20-Mar-14	12-Jun-14	-5				
HKY1830	HKYAB2 - Pile Test	0%	28	28	13-Jun-14	10-Jul-14	69				
Demolition of Existing Ho Ka Yuen Footbridge											
TWSR-West/ FL Highway N/B Side Section											
HKY1880	Construct Temp Ramp for existing HKY footbridge	0%	90	90	13-May-14	27-Aug-14	-56				
HKY1900	Erect temp platform for demolishing Ramp & staircase at TWSR-W	0%	45	45	13-May-14	05-Jul-14	-10				
ZONE 4 (Ch. 7925 to 8700)											
Noise Barrier Along TWSR-West and Laying New Utilities											
NB77 (Ch.8090-8450)-FH N/B Side											
Noise Barrier Works											
NB4290	NB77 -Pre-drilling (Ch8090-8190)	0%	96	96	01-Apr-14	30-Jul-14	-63				
NB4300	NB77 - piling (NB77/01-08, 0.19m -64no)	0%	96	96	04-Jun-14	25-Sep-14	-57				
Bridge Construction											
New Wo Hop Shek Pedestrian & Cycle Bridge											
General											
WHS1010	Site Clearance & Temp Platform erection (SA340)	0%	45	45	01-Apr-14	29-May-14	398				
WHS1020	Structure steel Shop drawing submission (WHSB)	0%	60	60	20-Mar-14	05-Jun-14	437				
WHS1030	Structure steel Shop drawing approval (WHSB)	0%	30	30	19-May-14	23-Jun-14	437				
TWSR-West/ FL Highway N/B Side Section											
WHS1150	WHSP2 - Predrilling	0%	24	24	14-Jun-14	12-Jul-14	398				
WHS1230	WHSAB1 - Predrilling	0%	12	12	30-May-14	13-Jun-14	398				
WHS1240	WHSAB1 - Pre-bored H pile (4 nos)	0%	12	12	14-Jun-14	27-Jun-14	425				
Crossing Fanling Highway Section											
WHS1450	WHSP1 - Pre-bored H pile (6 nos)	0%	32	18	03-Mar-14A	30-Apr-14	837				
WHS1460	WHSP1 - Pile Test	0%	28	28	01-May-14	28-May-14	1045				
WHS1470	WHSP1 - Pile cap, Pier and Pier Head	0%	52	52	29-May-14	30-Jul-14	838				
TWSR-East FL Highway S/B Side Section											
WHS2045	Temp footbridge construction for pedestrian diversion	0%	40	40	01-Apr-14	23-May-14	-139				
WHS2050	North Abutment Wall (AW1) - Predrilling	0%	12	12	24-May-14	07-Jun-14	-139				
WHS2060	North Abutment Wall (AW1) - Pre-bored H pile (4 nos)	0%	16	16	09-Jun-14	26-Jun-14	-139				
Fanling Highway Construction											
Drainage & Road Works											
TWSR-East FL Highway S/B Side Section											
RDZ41004	Site Clearance & Tree Felling	0%	70	70	01-Apr-14	28-Jun-14	-132				
Other Works											
Retaining Wall W77A											
TWSR-East FL Highway S/B Side Section											
RWZ4.1050	Site Clearance	0%	30	30	01-Apr-14	12-May-14	-71				
RWZ4.1060	Base slab & Wall (0-3m high)- RW77A (Ch.50-130)	0%	60	60	13-May-14	23-Jul-14	-71				
Retaining Wall W77B											
TWSR-East FL Highway S/B Side Section											
RWZ4.1092	Site Clearance	0%	30	30	13-May-14	17-Jun-14	34				
Retaining Wall W78											
TWSR-East FL Highway S/B Side Section											
RWZ4.0900	Site Clearance	0%	30	30	18-Jun-14	23-Jul-14	64				
TCSS Works											
TCSS Pre-Construction Works											
TCSS0100	Acquire Design Criteria from Drawing & procurement	0%	180	180	20-Mar-14	28-Oct-14	558				

<p> █ Remaining Level o... █ Actual Level of Effort █ Actual Work █ Remaining Work █ Critical Remaining ... ◆ Milestone ◆ Crit. Milestone </p>	Project File: HY/2012/06: IWP Rev. 5 (1403) Layout: 3 Month Rolling Program Page 4 of 4 Primavera Systems, Inc.	Contract No. HY/2012/06 Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange 3 Month Rolling Program(20-Mar-14)		<table border="1"> <tr> <th>Date</th> <th>Revision</th> <th>C..</th> <th>Ap...</th> </tr> <tr> <td>07...</td> <td>IWP Rev 4</td> <td></td> <td></td> </tr> <tr> <td>28...</td> <td>IWP Rev 5</td> <td></td> <td></td> </tr> </table>	Date	Revision	C..	Ap...	07...	IWP Rev 4			28...	IWP Rev 5		
	Date	Revision	C..	Ap...												
07...	IWP Rev 4															
28...	IWP Rev 5															

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014			
								Apr	May	Jun	Jul
Contract Condition											
General											
Contract Condition											
Contract Condition											
POSSA320	Site Area SA320 (0d)	0%	0	0	20-Apr-14*		-19				◆ Site Area SA320 (0d)
POSSA320A	Site Area SA320A (120d)	0%	0	0	20-Apr-14*		-19				◆ Site Area SA320A (120d)
POSSA322	Site Area SA322 (120d)	0%	0	0	20-Apr-14*		-19				◆ Site Area SA322 (120d)
POSSA322A	Site Area SA322A (180d)	0%	0	0	13-Jun-14*		0				◆ Site Area SA322A (180d)
POSSA322B	Site Area SA322B (180d)	0%	0	0	13-Jun-14*		0				◆ Site Area SA322B (180d)
POSSA323A	Site Area SA323A (360d)	0%	0	0	13-Jul-14*		0				◆ Site Area SA323A (360d)
POSSA323B	Site Area SA323B (360d)	0%	0	0	13-Jul-14*		0				◆ Site Area SA323B (360d)
POSSA324	Site Area SA324 (180d)	0%	0	0	20-Apr-14*		-19				◆ Site Area SA324 (180d)
POSSA325	Site Area SA325 (180d)	0%	0	0	20-Apr-14*		-19				◆ Site Area SA325 (180d)
POSSA326	Site Area SA326 (180d)	0%	0	0	20-Apr-14*		-19				◆ Site Area SA326 (180d)
POSSA327	Site Area SA327 (180d)	0%	0	0	20-Apr-14*		-19				◆ Site Area SA327 (180d)
POSSA328	Site Area SA328 (90d)	0%	0	0	20-Apr-14*		-19				◆ Site Area SA328 (90d)
POSSA329	Site Area SA329 (90d)	0%	0	0	20-Apr-14*		-19				◆ Site Area SA329 (90d)
POSSA340	Site Area SA340 (0d)	0%	0	0	20-Apr-14*		-19				◆ Site Area SA340 (0d)
ZONE 2 (Ch. 5880 to 6930)											
Noise Barrier Along TWSR-West and Laying New Utilities											
Site Clearance & Demolition of Existing Structure											
Demolition Work											
Z2.P2N.1242	Pending for design brief from Villager/ Engineer	40%	18	30	01-Jan-14A	14-May-14	-58				
Z2.P2N.1245	Method statement submission/ approval	0%	60	60	15-May-14	25-Jul-14	-58				
NB47 (Ch.5880-5930)-TWSR West Side											
Noise Barrier Works											
NB00270	NB47 (Ch5880-5930)- Footing & Wall Structure	0%	30	30	25-Jun-14	30-Jul-14	-108				
DSD Southern Trunk Sewer, Water Main Fire Main Works											
TSZ10250	Sheet Piling & Excavation (~6m below ground) (along NB47)	0%	18	18	22-Apr-14	14-May-14	-108				
TSZ10260	DSD Trunk Sewer laying (along NB47)	0%	18	18	15-May-14	05-Jun-14	-108				
TSZ10270	Backfill up to NB47 footing level	0%	16	16	06-Jun-14	24-Jun-14	-108				
TSZ10280	Watermain installation (along NB47)	0%	26	26	25-Jun-14	25-Jul-14	-106				
NB48 (Ch.5995-6120)-TWSR West Side											
Noise Barrier Works											
NB00355	NB48 - Pre-drilling	0%	27	27	22-Apr-14	24-May-14	-5				
NB00360	NB48 (NB48/1-5 up to THFB) piling (0.19m -54no)	0%	81	81	26-May-14	29-Aug-14	-5				
NB00415	NB48 (NB48/5-10) Pre-drilling	0%	64	64	13-Jun-14	27-Aug-14	76				
NB49B (Ch.6215-6235)-TWSR West Side											
Noise Barrier Works											
NB00545	NB49B - Pre-drilling	0%	22	22	22-Apr-14	19-May-14	-35				
NB00550	NB49B piling (0.19m -22no)	0%	33	33	20-May-14	27-Jun-14	-35				
NB54 (Ch.6240-6280)-TWSR West Side											
Noise Barrier Works											
NB00605	NB54 - ID2-1 Pre-drilling	0%	18	18	20-May-14	10-Jun-14	-20				
NB57 (Ch.6365-6445)-TWSR West Side											
Noise Barrier Works											
NB00800	NB57 -Pre-drilling	0%	40	40	22-Apr-14	10-Jun-14	-69				
NB00810	NB57 piling (0.19m -82no)	0%	123	123	11-Jun-14	05-Nov-14	-69				
NB58 (Ch.6445-6480)-TWSR West Side											
Noise Barrier Works											
NB00870	NB58 -Pre-drilling	0%	22	22	19-Jun-14	15-Jul-14	170				
NB59 (Ch.6490-6590)-TWSR West Side											
Noise Barrier Works											
NB00940	NB59 -Pre-drilling	0%	47	47	22-Apr-14	18-Jun-14	-56				
NB00950	NB59 - piling (0.19m -94no)	0%	144	144	19-Jun-14	08-Dec-14	-56				

	Project File: HY/2012/06: IWP Rev. 5 (1404)	<p align="center">Contract No. HY/2012/06</p> <p align="center">Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange</p> <p align="center">3 Month Rolling Program(20-Apr-14)</p>	Date	Revision	C..	Ap...
	Layout: 3 Month Rolling Program		07...	IWP Rev 4		
Page 1 of 5			28...	IWP Rev 5		
Primavera Systems, Inc.						



Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014				
								Apr	May	Jun	Jul	
NB63 (Ch.6610-6700)-TWSR West Side												
Noise Barrier Works												
NB4550	NB63 - ID3-1 piling (0.19m -18no)-1 rigs	0%	27	27	22-Apr-14	24-May-14	-79					
NB4560	NB63 - ID3-1 Footing & Wall Structure	0%	60	60	26-May-14	05-Aug-14	4					
DSD Southern Trunk Sewer, Water Main Fire Main Works												
TSZ10300	Sheet Piling & Excavation (~7m below ground) (along NB63)	0%	21	21	26-May-14	19-Jun-14	-79					
TSZ10310	DSD Trunk Sewer laying (along NB63)	0%	18	18	20-Jun-14	11-Jul-14	-79					
TSZ10320	Backfill up to NB63 footing level	0%	34	34	12-Jul-14	20-Aug-14	-79					
DSD Southern Trunk Sewer - Trenchless Construction												
TSZ10950	Construct Pipe jacking pits	0%	60	60	20-Jun-14	29-Aug-14	134					
Bridge Construction												
New Tai Hang Footbridge												
General												
THBF0100	Site Clearance	0%	30	30	22-Apr-14	28-May-14	-103					
THBF0330	Structure steel Shop drawing submission (THFB)	0%	60	60	22-Apr-14	04-Jul-14	754					
THBF0335	Structure steel Shop drawing approval (THFB)	0%	30	30	17-Jun-14	22-Jul-14	754					
TWSR-East FL Highway S/B Side Section												
THBF0430	Precautionary work for MTRC I&P area	0%	45	45	29-May-14	22-Jul-14	-103					
New Tai Wo Footbridge												
General												
TWFB1010	Site Clearance	0%	30	30	22-Apr-14	28-May-14	1					
TWFB1020	Structure steel Shop drawing submission (TWFB)	0%	90	90	22-Apr-14	08-Aug-14	941					
TWSR-West/ FL Highway N/B Side Section												
TWFB1270	TWP4, TWP5 - Predrilling	0%	24	24	02-Jul-14	29-Jul-14	48					
TWFB1310	TWAB1 - Predrilling	0%	27	27	29-May-14	30-Jun-14	1					
TWFB1320	TWAB1 - Pre-bored H pile (18 nos)	0%	54	54	02-Jul-14	02-Sep-14	1					
Temporary Tai Wo Footbridge												
Design Works												
TWFB-T1000	Procurement of Temporary bridge Design consultant	0%	52	52	22-Apr-14	24-Jun-14	320					
TWFB-T1010	Design preparation	0%	90	90	25-Jun-14	11-Oct-14	320					
Demolition of Existing Tai Wo Footbridge												
TWSR-West/ FL Highway N/B Side Section												
TWFB-DE0900	Site Clearance	0%	30	30	22-Apr-14	28-May-14	759					
Noise Barrier Along Fanling Highway S/B												
NB51 (Ch.5935-6055)-FH S/B Side												
Noise Barrier Works												
NB02250	NB51 ID1-3 (0-25m), 18nos Predrilling	0%	10	10	22-Apr-14	03-May-14	470					
NB02260	NB51 ID1-3 (0-25m) 18nos Piling- 1 rigs	0%	27	27	05-May-14	06-Jun-14	470					
NB02270	NB51 ID1-3 (0-25m) - Sheet piling & Excavation	0%	21	21	07-Jun-14	02-Jul-14	470					
NB02280	NB51 ID1-3 (0-25m) - Footing & Wall Structure	0%	90	90	03-Jul-14	18-Oct-14	470					
NB61A (Ch.6560-6745)-FH S/B Side (MTRC I&P Area)												
Noise Barrier Works												
NB02940	NB61A D 2-3 (50-75m), 18nos Predrilling	0%	18	18	22-Apr-14	14-May-14	20					
NB02950	NB61A D 2-3 (50-75m) 18nos Piling- 1 rigs	0%	18	18	15-May-14	05-Jun-14	20					
NB03010	NB61A (75-190m) - Sheet piling & Excavation	0%	26	26	22-Apr-14	23-May-14	-120					
NB03020	NB61A (75-190m) - Footing & Wall Structure	0%	70	70	24-May-14	15-Aug-14	-120					
Other Works												
Site Clearance & Demolition of Existing Structure												
Contract Condition												
MCLT1000	Engineer Excise Section 3b Option	0%	0	0		12-Jul-14*	0					12-Jul-14* ◆ Eng
Z2.P2N.1280	Re-provision of Man Ching Lung Tong	0%	150	150	14-Jul-14	10-Jan-15	6					
General												
Z2.P2N.0990	Pending for Govt compensation negotiation with village complete	0%	0	0	22-Apr-14		-137					◆ Pending for Govt compensation negotiation with village complete
Z2.P2N.1000	Liaison with relevant villages houses's owner and related parties	0%	30	30	22-Apr-14	28-May-14	-137					
Z2.P2N.1010	Submission of contractor's design for site formation	0%	28	28	29-May-14	02-Jul-14	-137					

	Project File: HY/2012/06: IWP Rev. 5 (1404) Layout: 3 Month Rolling Program Page 2 of 5 Primavera Systems, Inc.	Contract No. HY/2012/06 Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange 3 Month Rolling Program(20-Apr-14)		Date Revision C.. Ap... 07... IWP Rev 4 28... IWP Rev 5
--	--	---	--	---

Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014				
								Apr	May	Jun	Jul	
Z2.P2N.1020	Approval of contractor's Design by Engineer	0%	14	14	11-Jul-14	26-Jul-14	-137					
Z2.P2N.1030	Submission of DIA & SIA report to DSD	0%	14	14	16-Jun-14	02-Jul-14	-137					
Z2.P2N.1040	Consent from DSD	0%	21	21	03-Jul-14	26-Jul-14	-137					
Z2.P2N.1050	Temporary access road construction	0%	21	21	13-Jun-14	08-Jul-14	-110					
Z2.P2N.1060	Site clearance	0%	10	10	13-Jun-14	24-Jun-14	-110					

South Buffer Zone 1 (SBZ1) (within Zone 2)(Ch.6740 to 6930)

General

General

General

POSSA328a	Tree Felling/Transplant	0%	30	30	22-Apr-14	28-May-14	-3					
POSSA328a10	Site Clearance/ Trip Pit etc	0%	30	30	29-May-14	04-Jul-14	-3					
POSSA329a	Tree Felling/Transplant	0%	30	30	22-Apr-14	28-May-14	-20					
POSSA329a10	Site Clearance/ Trip Pit etc	0%	30	30	29-May-14	04-Jul-14	-20					

Noise Barrier Along TWSR-West and Laying New Utilities

NB64 (Ch.6860-6920)-TWSR West Side

Noise Barrier Works

NB001000	NB64 -Pre-drilling	0%	35	35	22-Apr-14	04-Jun-14	-142					
NB001010	NB64 -piling (0.19m -78no)	0%	90	90	05-Jun-14	19-Sep-14	-142					

Bridge Construction

Kau Lung Hang Vehicular Bridge

General

Z2.KLH.1070	Consent from Engineer	10.71%	25	28	28-Nov-13 A	22-May-14	32					
-------------	-----------------------	--------	----	----	-------------	-----------	----	--	--	--	--	--

KLH Bridge - West Ramp

Z2.KLH.0900	West Abutment- Pre-drilling work	0%	20	20	05-Jul-14	28-Jul-14	-3					
-------------	----------------------------------	----	----	----	-----------	-----------	----	--	--	--	--	--

KLH Bridge - Deck 3

Z2.KLH.1325	Construct Temp Road - For diversion of existing TWR east	0%	20	20	05-Jul-14	28-Jul-14	-20					
Z2.KLH.1790	East Abutment - Pre-bored H-pile piling works (13 Nos.)	12.82%	34	39	28-Mar-14 A	03-Jun-14	21					
Z2.KLH.1800	East Abutment - Pile testing	0%	30	30	04-Jun-14	09-Jul-14	21					
Z2.KLH.1810	East Abutment - Pile caps, abutment wall construction	0%	75	75	10-Jul-14	08-Oct-14	21					
Z2.KLH.1830	VBP7 - Pre-bored H-pile piling works (7 Nos.)	4.76%	20	21	09-Apr-14 A	16-May-14	200					
Z2.KLH.1840	VBP7- Pile testing	0%	30	30	17-May-14	21-Jun-14	200					
Z2.KLH.1860	VBP8 - Pre-drilling work	0%	10	10	22-Apr-14	03-May-14	102					
Z2.KLH.1870	VBP8 - Pre-bored H-pile piling works (6 Nos.)	0%	18	18	04-Jun-14	24-Jun-14	78					
Z2.KLH.1880	VBP8 - Pile testing	0%	30	30	25-Jun-14	30-Jul-14	78					

KLH Bridge - Deck 2

Z2.KLH.1190	Temp road diversion at TWSR-W for TTA for VBP5 works	0%	45	45	05-Jul-14	26-Aug-14	23					
-------------	--	----	----	----	-----------	-----------	----	--	--	--	--	--

Demolition of Existing Nam Wa Po Footbridge

General

Z2.NWP.0500	Site Clearance	0%	20	20	22-Apr-14	16-May-14	-93					
Z2.NWP.1000	Modification of Existing Planter for Pier of Temporary Footbridge	0%	25	25	17-May-14	16-Jun-14	-93					
Z2.NWP.1010	Removal of Existing Staircase Portion	0%	26	26	17-Jun-14	17-Jul-14	-93					
Z2.NWP.1020	Temp. Steel Ramp, Pier, Deck Construction	0%	45	45	18-Jul-14	08-Sep-14	-93					

North Buffer Zone 2 (NBZ2) (within Zone 4) (Ch. 7925 to 8100)

Site Formation

Site Formation Works

Site Formation Work

Z4SF1060	Backfilling up to formation level for Drainage work	53.33%	14	30	20-Feb-14 A	09-May-14	18					
Z4SF1065	Drainage Work	0%	30	30	10-May-14	14-Jun-14	18					
Z4SF1070	Backfilling (~20000m3)	0%	180	180	11-Mar-14 A	25-Nov-14	-88					

Retaining Wall W76

Structure Works

RW761080	Base slab - W76 (~7m high)	0%	12	12	22-Apr-14	07-May-14	-20					
RW761085	Wall construction - W76 (~7m high)	0%	40	40	08-May-14	24-Jun-14	-20					

Bridge Construction

Remaining Level o...
 Actual Level of Effort
 Actual Work
 Remaining Work
 Critical Remaining ...
 Milestone
 Crit. Milestone

Project File: HY/2012/06: IWP Rev. 5 (1404)
 Layout: 3 Month Rolling Program
 Page 3 of 5
 Primavera Systems, Inc.

Contract No. HY/2012/06
Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange
 3 Month Rolling Program(20-Apr-14)

Date	Revision	C..	Ap...
07...	IWP Rev 4		
28...	IWP Rev 5		


Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014				
								Apr	May	Jun	Jul	
New Ho Ka Yuen Footbridge												
General												
HKY1020	Site Clearance (TWSR-W side)	0%	30	30	22-Apr-14	28-May-14	-70					
HKY1030	Structure steel Shop drawing submission (HKYB)	0%	60	60	22-Apr-14	04-Jul-14	-59					
HKY1040	Structure steel Shop drawing approval (HKYB)	0%	30	30	17-Jun-14	22-Jul-14	-59					
TWSR-West/ FL Highway NB Side Section												
HKY1140	HKYP6 - Predrilling	0%	24	24	29-May-14	26-Jun-14	84					
HKY1150	HKYP6 - Pre-bored H pile (8 nos)	0%	24	24	27-Jun-14	25-Jul-14	84					
HKY1172	HKYP1 - Predrilling	0%	12	12	27-Jun-14	11-Jul-14	105					
HKY1220	HKYAB3 - Predrilling	0%	12	12	27-Jun-14	11-Jul-14	138					
TWSR-East FL Highway S/B Side Section												
HKY1500	HKYAB1 - Predrilling	0%	12	12	29-May-14	12-Jun-14	-5					
HKY1770	HKYP5 - Predrilling	0%	12	12	22-Apr-14	07-May-14	117					
HKY1810	HKYAB2 - Predrilling	42.42%	19	33	14-Jan-14A	15-May-14	-48					
HKY1820	HKYAB2 - Pre-bored H pile (22 nos)	0%	66	66	16-May-14	02-Aug-14	-48					
Demolition of Existing Ho Ka Yuen Footbridge												
TWSR-West/ FL Highway NB Side Section												
HKY1880	Construct Temp Ramp for existing HKY footbridge	0%	90	90	29-May-14	13-Sep-14	-70					
HKY1900	Erect temp platform for demolishing Ramp & staircase at TWSR-W	0%	45	45	29-May-14	22-Jul-14	-24					
ZONE 4 (Ch. 7925 to 8700)												
Noise Barrier Along TWSR-West and Laying New Utilities												
NB75 (Ch.7930-8090)-FH N/B Side												
Noise Barrier Works												
NB4100	NB75 -Pre-drilling (Ch7990-8000)-(HKY-P1)	0%	24	24	12-Jul-14	08-Aug-14	105					
NB77 (Ch.8090-8450)-FH N/B Side												
Noise Barrier Works												
NB4290	NB77 -Pre-drilling (Ch8090-8190)	0%	96	96	22-Apr-14	15-Aug-14	-77					
NB4300	NB77 - piling (NB77/01-08, 0.19m -64no)	0%	96	96	20-Jun-14	14-Oct-14	-71					
Bridge Construction												
New Wo Hop Shek Pedstrian & Cycle Bridge												
General												
WHS1010	Site Clearance & Temp Platform erection (SA340)	0%	45	45	22-Apr-14	16-Jun-14	411					
WHS1020	Structure steel Shop drawing submission (WHSB)	0%	60	60	22-Apr-14	04-Jul-14	413					
WHS1030	Structure steel Shop drawing approval (WHSB)	0%	30	30	17-Jun-14	22-Jul-14	413					
TWSR-West/ FL Highway NB Side Section												
WHS1160	WHSP2 - Pre-bored H pile (8 nos)	0%	24	24	16-Jul-14	12-Aug-14	411					
WHS1230	WHSAB1 - Predrilling	0%	12	12	17-Jun-14	30-Jun-14	411					
WHS1240	WHSAB1 - Pre-bored H pile (4 nos)	0%	12	12	02-Jul-14	15-Jul-14	411					
WHS1250	WHSAB1 - Pile Test	0%	28	28	16-Jul-14	12-Aug-14	1091					
WHS1894	WHSP3 - Pre-bored H pile (6 nos)	0%	18	18	22-Apr-14	14-May-14	519					
WHS1896	WHSP3 - Pile Test	0%	28	28	15-May-14	11-Jun-14	648					
WHS1898	WHSP3 - Pile cap, Pier and Pier Head	0%	30	30	12-Jun-14	17-Jul-14	520					
WHS1910	WHSP4 - Pre-bored H pile (6 nos)	0%	18	18	15-May-14	05-Jun-14	543					
WHS1920	WHSP4 - Pile Test	0%	28	28	06-Jun-14	03-Jul-14	679					
WHS1930	WHSP4 - Pile cap, Pier and Pier Head	0%	30	30	18-Jul-14	21-Aug-14	520					
WHS1940	WHSP5 - Predrilling	0%	18	18	17-Jun-14	08-Jul-14	528					
WHS1950	WHSP5 - Pre-bored H pile (6 nos)	0%	18	18	09-Jul-14	29-Jul-14	528					
Crossing Fanling Highway Section												
WHS1450	WHSP1 - Pre-bored H pile (6 nos)	16.67%	15	18	03-Mar-14A	10-May-14	830					
WHS1460	WHSP1 - Pile Test	0%	28	28	10-May-14	07-Jun-14	1035					
WHS1470	WHSP1 - Pile cap, Pier and Pier Head	0%	52	52	09-Jun-14	08-Aug-14	830					
TWSR-East FL Highway S/B Side Section												
WHS2045	Temp footbridge construction for pedestrian diversion	0%	40	40	22-Apr-14	10-Jun-14	-153					

Remaining Level o...
 Actual Level of Effort
 Actual Work
 Remaining Work
 Critical Remaining ...
 Milestone
 Crit. Milestone

Project File: HY/2012/06: IWP Rev. 5 (1404)
 Layout: 3 Month Rolling Program
 Page 4 of 5
 Primavera Systems, Inc.

Contract No. HY/2012/06
Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange
 3 Month Rolling Program(20-Apr-14)

Date	Revision	C..	Ap...
07...	IWP Rev 4		
28...	IWP Rev 5		




Activity ID	Activity Name	Duration % Complete	Remaining Duration	Original Duration	Start	Finish	Total Float	2014			
								Apr	May	Jun	Jul
WHS2050	North Abutment Wall (AW1) - Predrilling	0%	12	12	11-Jun-14	24-Jun-14	-153				
WHS2060	North Abutment Wall (AW1) - Pre-bored H pile (4 nos)	0%	16	16	25-Jun-14	14-Jul-14	-153				
WHS2070	North Abutment Wall (AW1) - Pile Test	0%	28	28	15-Jul-14	11-Aug-14	896				
WHS2075	North Abutment Wall (AW1) - Temp Shoring	0%	45	45	15-Jul-14	04-Sep-14	-153				
Slip Road Y Construction											
Drainage & Road Works											
TWSR-East FL Highway S/B Side Section											
RDZ41000	Construct Slip Rd Y (Ch8250-8370)(SA340) (Z4 TTA-Stage 1)	0%	130	130	17-Jul-14	18-Dec-14	-146				
Fanling Highway Construction											
Drainage & Road Works											
TWSR-East FL Highway S/B Side Section											
RDZ41004	Site Clearance & Tree Felling	0%	70	70	22-Apr-14	16-Jul-14	-146				
RDZ41005	Construct FH S/B Lane 1,2 (Ch8250-8370)(SA340) (Z4 TTA-Stage 1)	0%	130	130	17-Jul-14	18-Dec-14	-146				
Other Works											
Retaining Wall W77A											
TWSR-East FL Highway S/B Side Section											
RWZ4.1050	Site Clearance	0%	30	30	22-Apr-14	28-May-14	-85				
RWZ4.1060	Base slab & Wall (0-3m high)- RW77A (Ch.50-130)	0%	60	60	29-May-14	08-Aug-14	-85				
Retaining Wall W77B											
TWSR-East FL Highway S/B Side Section											
RWZ4.1092	Site Clearance	0%	30	30	29-May-14	04-Jul-14	20				
Retaining Wall W78											
TWSR-East FL Highway S/B Side Section											
RWZ4.0900	Site Clearance	0%	30	30	05-Jul-14	08-Aug-14	50				
TCSS Works											
TCSS Pre-Construction Works											
TCSS0100	Acquire Design Criteria from Drawing & procurement	0%	180	180	22-Apr-14	25-Nov-14	534				

Remaining Level of Effort
 Actual Level of Effort
 Actual Work
 Remaining Work
 Critical Remaining Work
 Milestone
 Crit. Milestone

Project File: HY/2012/06: IWP Rev. 5 (1404)
 Layout: 3 Month Rolling Program
 Page 5 of 5
 Primavera Systems, Inc.

Contract No. HY/2012/06
Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange
3 Month Rolling Program(20-Apr-14)

Date	Revision	C..	Ap...
07...	IWP Rev 4		
28...	IWP Rev 5		



**APPENDIX C
IMPLEMENTATION SCHEDULE OF
ENVIRONMENTAL MITIGATION MEASURES
(EMIS)**

Appendix C - Implementation Schedule of Environmental Mitigation Measures (EMIS)

Air Quality – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status		
			Feb 14	Mar 14	Apr 14
Air Quality during construction	Restricting heights from which materials are dropped, as far as practicable to minimize the fugitive dust arising from unloading/loading.	During construction	V	V	V
	All stockpiles of excavated materials or spoil of more than 50m ³ shall be enclosed, covered or dampened during dry or windy conditions.		V	V	@
	Effective water sprays shall be used to control potential dust emission sources such as unpaved haul roads and active construction areas.		V	V	@
	All spraying of materials and surfaces shall avoid excessive water usage.		V	V	V
	Vehicles that have the potential to create dust while transporting materials shall be covered, with the cover properly secured and extended over the edges of the side and tail boards.		V	V	V
	Materials shall be dampened, if necessary, before transportation.		V	V	V
	Travelling speeds shall be controlled to reduce traffic induced dust dispersion and re-suspension within the site from the operating haul trucks.		V	V	V
	Vehicle washing facilities shall be provided to minimize the quantity of material deposited on public roads.		V	V	@

Noise – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status		
			Feb 14	Mar 14	Apr 14
Noise during construction	Use of silenced plant or plant equipped with mufflers or dampers in substitute of ordinary plant.	During construction	#	#	V
	Reduce the number of equipment and their percentage on-time.		#	#	V
	3.5 m and 5.5 m high temporary noise barrier at culvert construction work area (Figure 2a of the Environmental Permit).		#	#	#
	3 m high temporary noise barrier along the northern edge of Bridge 12 at ground level (Figure 2b of the Environmental Permit).		#	#	#
	2 m high temporary noise barrier along the northern edge of Bridge 12 at bridge level (Figure 2b of the Environmental Permit).		#	#	#
	2.5 m high temporary noise barrier along Tai Wo Service Road West (Figure 2c of the Environmental Permit).		#	#	#
	3.5m and 7m high temporary noise barrier along Tai Wo Services Road West near Tai Hang (Figure 2c of the Environmental Permit).		#	#	#
	7 m high temporary noise barrier along Tai Wo Service Road West near Tai Wo Footbridge work area (Figure 2d of the Environmental Permit).		#	#	#
	7 m high temporary noise barrier near Kiu Tau Footbridge work area (Figure 2d of the Environmental Permit).		#	#	#
	2.5 m high temporary noise barrier near river diversion work area (Figure 2e of the Environmental Permit).		#	#	#

Water Quality – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status		
			Feb 14	Mar 14	Apr 14
Water quality during construction	Demolition and reconstruction of bridges <ul style="list-style-type: none"> - Prevent off-site migration through use of sheet piles. - Minimise duration of works as far as practical. - All sewer and drainage connections should be sealed to prevent debris, soil, sand, etc, from entering public sewers/drains. - Site surface runoff should be settled to remove sand/silt before it is discharged into the existing storm drains. 	During construction	#	#	#
	Road Widening Works, Earthworks and Culvert Extension Works <ul style="list-style-type: none"> - Wastewater generated from any concrete batching washdown of equipment or similar activities should be discharged into foul sewers, after the removal of settleable solids, and pH adjustment as necessary. All sewage discharges from the study area should meet the TM standards and approval from EPD through the licensing process is required. - Sand traps, oil interceptors and other pollution prevention installations should be provided, properly cleaned and maintained. - Runoff from exposed working areas, unfinished slopes and from unlined temporary channels should be directed to stilling basins and/or silt traps before discharging to the drainage outfalls. - Regular inspections of stilling basins and/or silt traps is required to ensure that sediment is not conveyed into the existing drainage system. - Open stockpiles should be covered with a tarpaulin cover. - During the wet season, any exposed top soils should be covered with a tarpaulin, shotcreted or hydroseeded. - Sand and silt from wash-water from vehicle washing should be settled out before discharging into storm drains. - Fuels should be stored in bunded areas such that spillage can be easily collected. 		V	V	V

Waste – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status		
			Feb 14	Mar 14	Apr 14
Waste management during construction	General Waste <ul style="list-style-type: none"> - Transport of wastes off site as soon as possible. - Maintenance of accurate waste records. - Minimisation of waste generation for disposal (via reduction/recycling/re-use). - No on-site burning will be permitted. - Use of re-useable metal hoardings/signboards. 	During construction	V	V	V
	Vegetation from site clearance <ul style="list-style-type: none"> - Segregation of materials to facilitate disposal. - Mulching to reduce bulk and where possible review opportunities for the possible beneficial use within landscaping areas. 		V	V	V
	Demolition Wastes <ul style="list-style-type: none"> - Segregation of materials to facilitate disposal. - Appropriate stockpile management. 		V	V	V
	Excavated Materials <ul style="list-style-type: none"> - Segregation of materials to facilitate disposal / reuse. - Appropriate stockpile management. - Re-use of excavated material on or off site (where possible). - Special handling and disposal procedures in the event that contaminated materials are excavated. 		V	V	V
	Construction Wastes <ul style="list-style-type: none"> - Segregation of materials to facilitate recycling/reuse (within designated area in appropriate containers/stockpiles). - Appropriate stockpile management. - Planning to reduce over ordering and waste generation. - Recycling and re-use of materials where possible (e.g. metal, wood from formwork) - For material which cannot be re-used/recycled, collection should be carried out by an approved waste contractor for landfill disposal. 		V	V	V
	Bentonite Slurries <ul style="list-style-type: none"> - Bentonite slurries should be reused as far as possible. - Disposal in accordance with Practice Note For Professional Persons ProPECC PN 1/94. 		#	#	#

	<p>Chemical Wastes</p> <ul style="list-style-type: none"> - Storage within locked, covered and bunded area. - The storage area shall not be located adjacent to sensitive receivers e.g. drains. - Minimise waste production and recycle oils/solvents where possible. - A spill response procedure shall be in place and absorption material available for minor spillages. - Use appropriate and labelled containers. - Educate site workers on site cleanliness/waste management procedures. - If chemical wastes are to be generated, the contractor must register with EPD as a chemical waste producer. - The chemical wastes shall be collected by a licensed chemical waste collector. 		@	@	@
	<p>Municipal Wastes</p> <ul style="list-style-type: none"> - Waste shall be stored within a temporary refuse collection facility, in appropriate containers prior to collection and disposal. - Regular, daily collections are required by an approved waste collector. 		V	V	V

Ecology – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status		
			Feb 14	Mar 14	Apr 14
Ecology during construction	<p>Accurate Delineation of Works Area</p> <ul style="list-style-type: none"> - Boundaries of proposed works areas shall be clearly identified and separated from external areas by a physical barrier to prevent encroachment of adjacent habitats. - Individual trees which fall within the works areas but which work plans do not require removal are to be retained and fenced off to maximize protection. 	During construction	V	V	V
	<p>Vegetation Clearance</p> <ul style="list-style-type: none"> - No fires shall be lit within the works area for the purpose of burning cleared vegetation. - The Contractor shall give consideration to mulching the cleared vegetation for recycling within the works area / adjacent land. 		V	V	V
	<p>Dust generation</p> <p>There are a number of measures which shall be taken as specified in the Air Pollution Control (Construction Dust) Regulation on 'Dust Control Requirements, including the following key measures to be applied during construction:</p> <ul style="list-style-type: none"> - Vehicle washing facilities to be provided at every discernible or designated vehicle exit point; - All temporary site access roads shall be sprayed with water to suppress dust as necessary; - All dusty materials should be sprayed with water immediately prior to any handling; and - All debris should be covered entirely by impervious sheeting or stored in a sheltered debris collection area. 		V	V	V
	<p>Surface Run-off</p> <p>In general, mitigation measures shall be in accordance with ProPECC PN1/94 on 'Construction Site Drainage'. Key measures include:</p> <ul style="list-style-type: none"> - Bund and cover stock piles to avoid run-off; - Channel any run-off through a system of oil, grease and sediment / silt traps and reuse water on site where ever practical; - All vehicle maintenance to be undertaken within a bunded area; and - Maximise vegetation retention on-site to maximise absorption (minimise transport). 		V	V	V

Landscape and Visual Impact – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Responsibility		
			Feb 14	Mar 14	Apr 14
Landscape & Visual during construction	Preservation of Existing Vegetation - Trees identified for retention within the project limit would be protected during the works; - The tree transplanting and planting works shall be implemented by approved Landscape Contractors.	During construction	V	V	V
	Temporary Works Areas - Where feasible the works areas would be screened using hoarding and existing vegetation would be retained where possible to reduce the landscape and visual impacts arising from the construction activity. The landscape of these works areas would be restored following the completion of the construction phase.		V	V	V
	Hoarding - A hoarding would be erected where practicable in the most visually sensitive locations to screen the temporary construction works from the local VSRs.		V	V	V
	Top Soils - The works will result in disturbance to extensive areas of topsoil. Topsoil worthy of retention should be stockpiled for use following completion of the civil engineering works. It should either be temporarily vegetated with hydroseeded grass or turned over on a regular basis.		#	#	#
	Protection of Important Landscape Features - Important features such as temples, Island House and kilns within the study area, although remote from the proposed works retained and adequately protected.		#	#	#

Legend:

V = implemented;

x = not implemented;

@ = partially implemented;

N/A = not applicable - No such work was undertaken or no such material was used on site;

= to be implemented.

**APPENDIX D
SUMMARY OF ACTION AND LIMIT LEVELS**

Appendix D - Summary of Action and Limit Levels

Table 1 – Action and Limit Levels for 1-hour TSP

Location	Action Level	Limit Level
AM2	317.8 µg/m ³	500 µg/m ³

Table 2 – Action and Limit Levels for 24-hour TSP

Location	Action Level	Limit Level
AM2	200.7 µg/m ³	260 µg/m ³

Table 3 – Action and Limit Levels for Construction Noise (0700-1900 hrs of normal weekdays)

Location	Action Level	Limit Level
M2	When one documented complaint, related to 0700 – 1900 hours on normal weekdays, is received from any one of the sensitive receivers	75 dB(A)
M3*		65/70 dB(A)


*Daytime noise Limit Level of 70 dB(A) applies to education institutions, while 65dB(A) applies during school examination period

**APPENDIX E
IMPACT AIR QUALITY MONITORING
RESULTS AND THEIR GRAPHICAL
PRESENTATION**

Impact Air Quality Monitoring Results

24-hour TSP Monitoring Results at Station AM2 (Fanling Government Secondary School)

Date	Weather Condition	Air Temp. (°C)	Atmospheric Pressure(hPa)	Flow Rate (m ³ /min.)		Av. flow (m ³ /min)	Total vol. (m ³)	Filter Weight (g)		Particulate weight(g)	Elapse Time		Sampling Time(hrs.)	Conc. (µg/m ³)	Actino Level (µg/m ³)	Limit Level (µg/m ³)
				Initial	Final			Initial	Final		Initial	Final				
4-Jan-14	Sunny	18.8	1017.8	1.314	1.314	1.314	1892.2	2.7387	2.9650	0.2263	3369.02	3393.02	24.00	119.6	200.7	260
9-Jan-14	Fine	15.5	1022.9	1.314	1.314	1.314	1892.2	2.7104	2.8893	0.1789	3393.02	3417.02	24.00	94.5	200.7	260
15-Jan-14	Fine	13.2	1025.6	1.314	1.314	1.314	1892.2	2.7211	2.8651	0.1440	3417.02	3441.02	24.00	76.1	200.7	260
21-Jan-14	Sunny	14.9	1024.5	1.314	1.314	1.314	1892.2	2.6852	2.9179	0.2327	3441.02	3465.02	24.00	123.0	200.7	260
27-Jan-14	Sunny	16.4	1021.3	1.314	1.314	1.314	1892.2	2.6550	2.7857	0.1307	3465.02	3489.02	24.00	69.1	200.7	260
30-Jan-14	Sunny	18.9	1019.3	1.314	1.314	1.314	1892.2	2.6818	2.7770	0.0952	3489.02	3513.02	24.00	50.3	200.7	260
5-Feb-14	Sunny	17.1	1013.9	1.314	1.314	1.314	1892.2	2.6918	2.7725	0.0807	3513.02	3537.02	24.00	42.6	200.7	260
8-Feb-14	Rainy	16.6	1011.4	1.314	1.314	1.314	1892.2	2.7252	2.7883	0.0631	3537.02	3561.02	24.00	33.3	200.7	260
14-Feb-14	Fine	10.6	1022.1	1.314	1.314	1.314	1892.2	2.6647	2.7415	0.0768	3561.02	3585.02	24.00	40.6	200.7	260
20-Feb-14	Fine	12.3	1024.8	1.314	1.314	1.314	1892.2	2.6785	2.7352	0.0567	3585.02	3609.02	24.00	30.0	200.7	260
26-Feb-14	Sunny	20.2	1018.0	1.314	1.314	1.314	1892.2	2.7061	2.7893	0.0832	3609.02	3633.02	24.00	44.0	200.7	260
4-Mar-14	Sunny	16.8	1017.5	1.314	1.314	1.314	1892.2	2.6471	2.7431	0.0960	3633.02	3657.02	24.00	50.7	200.7	260
10-Mar-14	Fine	14.4	1022.1	1.314	1.314	1.314	1892.2	2.7341	2.8234	0.0893	3657.02	3681.02	24.00	47.2	200.7	260
15-Mar-14	Sunny	16.0	1022.1	1.314	1.314	1.314	1892.2	2.9393	3.0919	0.1526	3681.02	3705.02	24.00	80.6	200.7	260
21-Mar-14	Sunny	16.5	1020.4	1.314	1.314	1.314	1892.2	2.7468	2.9025	0.1557	3705.02	3729.02	24.00	82.3	200.7	260
27-Mar-14	Sunny	23.5	1012.7	1.314	1.314	1.314	1892.2	2.7061	2.7893	0.0832	3609.02	3633.02	24.00	44.0	200.7	260
2-Apr-14	Rainy	19.4	1011.9	1.314	1.314	1.314	1892.2	2.7261	2.7737	0.0476	3753.02	3777.02	24.00	25.2	200.7	260
8-Apr-14	Fine	19.9	1014.6	1.314	1.314	1.314	1892.2	2.7022	2.7696	0.0674	3777.02	3801.02	24.00	35.6	200.7	260
14-Apr-14	Sunny	22.8	1014.7	1.314	1.314	1.314	1892.2	2.6934	2.7748	0.0814	3801.02	3825.02	24.00	43.0	200.7	260
17-Apr-14	Fine	24.1	1012.0	1.314	1.314	1.314	1892.2	2.7491	2.8394	0.0903	3825.02	3849.02	24.00	47.7	200.7	260
23-Apr-14	Cloudy	22.4	1012.3	1.314	1.314	1.314	1892.2	2.7202	2.8035	0.0833	3849.02	3873.02	24.00	44.0	200.7	260
29-Apr-14	Sunny	23.9	1013.1	1.314	1.314	1.314	1892.2	2.7230	2.8031	0.0801	3873.02	3897.02	24.00	42.3	200.7	260
Average for the reporting quarter (Feb 14 to Apr 1														45.8		
Minimum for the reporting quarter (Feb 14 to Apr														25.2		
Maximum for the reporting quarter (Feb 14 to Apr														82.3		



This Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent.

CONTRACT NO. HY/2012/06
 WIDENING OF FANLING HIGHWAY
 - TAI HANG TO WO HOP SHEK INTERCHANGE



Graphical Presentation of Impact 24-hour TSP Monitoring Results

Project No.: 60307376


Date: May-14

Appendix E

Impact Air Quality Monitoring Results

1-hour TSP Monitoring Results at Station AM2 (Fangling Government Secondary School)

Date	Start Time (hh:mm)	1st Hour Conc. ($\mu\text{g}/\text{m}^3$)	2nd Hour Conc. ($\mu\text{g}/\text{m}^3$)	3rd Hour Conc. ($\mu\text{g}/\text{m}^3$)
4-Jan-14	13:05	78.5	77.0	77.5
9-Jan-14	14:08	78.6	79.3	76.2
15-Jan-14	13:49	76.2	77.3	75.9
21-Jan-14	9:45	85.9	87.4	88.6
27-Jan-14	15:20	82.6	81.2	83.0
30-Jan-14	11:00	80.5	80.9	81.6
5-Feb-14	10:00	71.0	74.3	72.6
8-Feb-14	13:05	76.6	75.4	75.7
14-Feb-14	13:40	73.1	74.5	75.8
20-Feb-14	15:05	81.4	82.1	80.7
26-Feb-14	13:10	74.6	75.7	75.2
4-Mar-14	13:45	68.6	69.7	71.2
10-Mar-14	11:45	78.6	80.4	79.2
15-Mar-14	10:50	77.1	78.2	76.1
21-Mar-14	13:00	81.7	82.9	85.5
27-Mar-14	13:30	73.1	74.4	72.6
2-Apr-14	13:31	77.2	76.2	78.4
8-Apr-14	11:30	79.4	80.6	82.1
14-Apr-14	12:15	84.4	82.6	81.8
17-Apr-14	12:16	74.1	73.8	74.4
23-Apr-14	12:20	76.2	75.9	74.1
29-Apr-14	13:35	78.7	81.5	82.2
Average for the reporting quarter (Feb 14 to Apr 14)				77.1
Minimum for the reporting quarter (Feb 14 to Apr 14)				68.6
Maximum for the reporting quarter (Feb 14 to Apr 14)				85.5



This Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent.

CONTRACT NO. HY/2012/06
 WIDENING OF FANLING HIGHWAY
 - TAI HANG TO WO HOP SHEK INTERCHANGE



Graphical Presentation of Impact 1-hour TSP Monitoring Results

Project No.: 60307376

Date: May-14

Appendix E

**APPENDIX F
METEROLOGICAL DATA**

**Extract of Meteorological Observations for Tai Po Automatic Weather Station,
February 2014**

Date	Mean Pressure at M.S.L. (hPa)	Air Temperature			Mean Dew Point Temperature (deg C)	Relative Humidity		
		Max. (deg C)	Mean (deg C)	Min. (deg C)		Max. (%)	Mean (%)	Min. (%)
1-Feb	1015.4	23.2	19.1	16.2	15.8	96	82	64
2-Feb	1011.4	24.5	19.3	15	14.8	95	77	52
3-Feb	1009.9	27.6	20.1	15.3	14	88	70	40
4-Feb	1013.4	19.8	17.6	16.4	14.2	92	80	69
5-Feb	1013.9	18.7	17.2	16.1	13.4	91	79	71
6-Feb	1012.1	20.9	18.2	16.4	16	94	87	76
7-Feb	1010.9	21.3	19.3	17.8	17.4	93	89	82
8-Feb	1011.7	19.3	15.2	13.6	13	97	87	72
9-Feb	1012.8	16.4	13.4	8.0	12.1	96	92	83
10-Feb	1019.8	8.6	7.7	6.6	2.6	93	70	58
11-Feb	1020.6	7.8	6.7	5.9	-0.2	68	61	53
12-Feb	1019.4	8.0	6.6	4.9	3.8	94	83	64
13-Feb	1022.2	8.0	6.8	5.9	4.6	94	86	65
14-Feb	1022.6	13.9	9.5	6.7	2.6	75	62	45
15-Feb	1020.9	13.9	10.7	7.6	5.8	82	72	65
16-Feb	1018.6	15.7	14.5	13.7	11.9	92	85	74
17-Feb	1018.1	19.6	17.2	15.2	16.1	97	93	84
18-Feb	1016.7	22	16.3	10.8	14.4	98	89	70
19-Feb	1022.4	11	8.9	7.0	3.6	94	70	53
20-Feb	1025.2	17.6	10.6	4.4	2.7	84	61	26
21-Feb	1024.8	15.4	12.9	8.9	7.8	93	72	54
22-Feb	1023.4	17.1	14.6	13	8.7	81	68	48
23-Feb	1022.9	18.7	16.2	14.5	11.3	86	73	53
24-Feb	1020.7	20.5	17.1	14	13	90	77	59
25-Feb	1018.6	19.7	18	16.5	15.7	94	86	77
26-Feb	1018.1	23.4	19.5	17.5	17.6	97	89	69
27-Feb	1019	21.5	19.1	17.9	16.9	96	88	78
28-Feb	1017.1	19.3	18.2	17.5	15.7	91	86	80
Mean	1017.9	17.6	14.7	12.3	10.9	91	79	64
Maximum	1025.2	27.6	20.1	17.9	17.6	98	93	84
Minimum	1009.9	7.8	6.6	4.4	-0.2	68	61	26

**Extract of Meteorological Observations for Tai Po Automatic Weather Station,
February 2014**

Date	Total Rainfall (mm)	Prevailing Wind Direction (degrees)	Mean Wind Speed (km/h)
1-Feb	*****	***	*****
2-Feb	*****	***	*****
3-Feb	*****	***	*****
4-Feb	*****	***	*****
5-Feb	*****	***	*****
6-Feb	*****	***	*****
7-Feb	*****	***	*****
8-Feb	*****	***	*****
9-Feb	*****	***	*****
10-Feb	*****	***	*****
11-Feb	*****	***	*****
12-Feb	*****	***	*****
13-Feb	*****	***	*****
14-Feb	*****	***	*****
15-Feb	*****	***	*****
16-Feb	*****	***	*****
17-Feb	*****	***	*****
18-Feb	*****	***	*****
19-Feb	*****	***	*****
20-Feb	*****	***	*****
21-Feb	*****	***	*****
22-Feb	*****	***	*****
23-Feb	*****	***	*****
24-Feb	*****	***	*****
25-Feb	*****	***	*****
26-Feb	*****	***	*****
27-Feb	*****	***	*****
28-Feb	*****	***	*****
Mean	-----	***	*****
Total	*****	---	-----
Maximum	*****	---	*****
Minimum	*****	---	*****

*** unavailable

missing (less than 24 hourly observations a day)

Rainfall measured in increment of 0.5 mm. Amount of < 0.5 mm cannot be detected

**Extract of Meteorological Observations for Tai Mei Tuk Automatic Weather Station,
February 2014**

Date	Mean Pressure at M.S.L. (hPa)	Air Temperature			Mean Dew Point Temperature (deg C)	Relative Humidity		
		Max. (deg C)	Mean (deg C)	Min. (deg C)		Max. (%)	Mean (%)	Min. (%)
1-Feb	*****	26.2	20.2	16.9	****	***	***	***
2-Feb	*****	27.2	20.3	15.8	****	***	***	***
3-Feb	*****	29.1	20.9	15.8	****	***	***	***
4-Feb	*****	19.8	17.6	16.2	****	***	***	***
5-Feb	*****	22.3	17.6	15.9	****	***	***	***
6-Feb	*****	23.5	18.7	15.9	****	***	***	***
7-Feb	*****	23.9	20.2	17.9	****	***	***	***
8-Feb	*****	19.4	15.5	14.4	****	***	***	***
9-Feb	*****	16.2	13.5	8.2	****	***	***	***
10-Feb	*****	9.1	7.8	6.9	****	***	***	***
11-Feb	*****	9.4	7.1	6.1	****	***	***	***
12-Feb	*****	9.4	7.6	5.9	****	***	***	***
13-Feb	*****	9.0	7.7	6.8	****	***	***	***
14-Feb	*****	14.8	10	7.2	****	***	***	***
15-Feb	*****	13.5	11.1	7.7	****	***	***	***
16-Feb	*****	15.5	14.5	13.3	****	***	***	***
17-Feb	*****	22.9	18	15.1	****	***	***	***
18-Feb	*****	23.1	17	10.5	****	***	***	***
19-Feb	*****	11.4	8.8	5.9	****	***	***	***
20-Feb	*****	18.6	11.5	5.3	****	***	***	***
21-Feb	*****	16.7	13.5	9.6	****	***	***	***
22-Feb	*****	21	14.8	12	****	***	***	***
23-Feb	*****	20.9	16.3	13.7	****	***	***	***
24-Feb	*****	23.1	17.9	14.1	****	***	***	***
25-Feb	*****	23.2	18.8	17.1	****	***	***	***
26-Feb	*****	25.4	20.2	17.8	****	***	***	***
27-Feb	*****	23.1	19.4	18	****	***	***	***
28-Feb	*****	18.8	18	16.9	****	***	***	***
Mean	*****	19.2	15.2	12.4	****	***	***	***
Maximum	*****	29.1	20.9	18	****	***	***	***
Minimum	*****	9.0	7.1	5.3	****	***	***	***

**Extract of Meteorological Observations for Tai Mei Tuk Automatic Weather Station,
February 2014**

Date	Total Rainfall (mm)	Prevailing Wind Direction (degrees)	Mean Wind Speed (km/h)
1-Feb	0.0	70	5.3
2-Feb	0.0	260	4.6
3-Feb	0.0	150	4.8
4-Feb	0.0	90	20.5
5-Feb	0.0	90	12.5
6-Feb	0.0	60	8.5
7-Feb	0.0	60	6.3
8-Feb	0.5	50	9.6
9-Feb	6.0	40	16.0
10-Feb	1.0	30	14.3
11-Feb	0.0	40	10.9
12-Feb	1.5	50	8.6
13-Feb	10.0	30	7.9
14-Feb	0.0	20	11.4
15-Feb	0.0	40	10.4
16-Feb	0.0	80	13.5
17-Feb	0.0	60	6.3
18-Feb	0.0	260	9.3
19-Feb	6.5	20	17.7
20-Feb	0.0	110	6.2
21-Feb	0.0	90	18.3
22-Feb	0.0	50	16.2
23-Feb	0.0	70	16.3
24-Feb	0.0	50	12.6
25-Feb	0.0	70	9.5
26-Feb	0.0	60	4.5
27-Feb	0.0	70	14.0
28-Feb	0.0	90	12.5
Mean	-----	50	11.0
Total	25.5	---	-----
Maximum	10.0	---	20.5
Minimum	0.0	---	4.5

*** unavailable

missing (less than 24 hourly observations a day)

Rainfall measured in increment of 0.5 mm. Amount of < 0.5 mm cannot be detected

**Extract of Meteorological Observations for Tai Po Automatic Weather Station,
March 2014**

Date	Mean Pressure at M.S.L. (hPa)	Air Temperature			Mean Dew Point Temperature (deg C)	Relative Humidity		
		Max. (deg C)	Mean (deg C)	Min. (deg C)		Max. (%)	Mean (%)	Min. (%)
1-Mar	1014.6	21.8	19.6	18.3	17.6	96	88	81
2-Mar	1014.8	20.6	18.1	15.3	16.3	98	90	72
3-Mar	1017.2	16.2	15.6	14.8	13	96	85	77
4-Mar	1017.7	17.3	16.4	15.2	14.8	97	90	84
5-Mar	1018.9	16.9	16	15.1	13	96	83	69
6-Mar	1018.5	16	15.2	14.5	12.2	91	82	67
7-Mar	1020.7	15.1	14.6	14.3	11.9	90	84	78
8-Mar	1019	15.3	14.5	14	13.4	98	93	84
9-Mar	1021.3	14.4	13.4	12.4	11.5	97	88	81
10-Mar	1022.6	14.6	13.9	12.4	10.5	91	80	69
11-Mar	1020.5	15.7	15	14.1	12.2	94	83	76
12-Mar	1014.7	18.4	17	15.4	16.4	98	96	93
13-Mar	1016.4	22.6	20	17.5	14.6	99	73	52
14-Mar	1022.3	18.6	16.6	15.2	8.8	76	60	46
15-Mar	1022.3	16.9	15.7	14.9	8.7	79	64	47
16-Mar	1021.1	18.9	17.5	15.7	12.1	88	71	58
17-Mar	1018.9	21.8	19.4	17.4	17.5	96	89	80
18-Mar	1015.9	23.7	20.9	18.9	19.2	98	90	74
19-Mar	1013.5	24.9	21.9	19.4	19.6	97	87	69
20-Mar	1014.1	28.1	21	17.5	17.7	99	83	58
21-Mar	1020.7	17.5	15.9	15.1	8.9	72	64	57
22-Mar	1021.2	20.9	16.7	14.5	9.9	79	65	41
23-Mar	1022.1	21.2	18.1	15.8	11.1	82	65	45
24-Mar	1019.3	22.3	19.3	15.4	13.2	83	68	54
25-Mar	1015.5	24.6	21.1	17.8	16.5	89	75	59
26-Mar	1013.6	25.9	22.4	19.2	19	92	82	65
27-Mar	1012.5	27.2	22.8	19.2	19.8	95	84	68
28-Mar	1012	23	21.9	20.8	20.6	96	92	86
29-Mar	1011.1	22.8	21.7	20.8	20.7	98	94	82
30-Mar	1010.5	23.9	21.5	19.2	20.3	98	93	81
31-Mar	1009.6	20.3	19.5	18.5	19	99	97	92
Mean	1017.2	20.2	18.2	16.4	14.8	92	82	69
Maximum	1022.6	28.1	22.8	20.8	20.7	99	97	93
Minimum	1009.6	14.4	13.4	12.4	8.7	72	60	41

**Extract of Meteorological Observations for Tai Po Automatic Weather Station,
March 2014**

Date	Total Rainfall (mm)	Prevailing Wind Direction (degrees)	Mean Wind Speed (km/h)
1-Mar	*****	***	*****
2-Mar	*****	***	*****
3-Mar	*****	***	*****
4-Mar	*****	***	*****
5-Mar	*****	***	*****
6-Mar	*****	***	*****
7-Mar	*****	***	*****
8-Mar	*****	***	*****
9-Mar	*****	***	*****
10-Mar	*****	***	*****
11-Mar	*****	***	*****
12-Mar	*****	***	*****
13-Mar	*****	***	*****
14-Mar	*****	***	*****
15-Mar	*****	***	*****
16-Mar	*****	***	*****
17-Mar	*****	***	*****
18-Mar	*****	***	*****
19-Mar	*****	***	*****
20-Mar	*****	***	*****
21-Mar	*****	***	*****
22-Mar	*****	***	*****
23-Mar	*****	***	*****
24-Mar	*****	***	*****
25-Mar	*****	***	*****
26-Mar	*****	***	*****
27-Mar	*****	***	*****
28-Mar	*****	***	*****
29-Mar	*****	***	*****
30-Mar	*****	***	*****
31-Mar	*****	***	*****
Mean	-----	***	*****
Total	*****	---	-----
Maximum	*****	---	*****
Minimum	*****	---	*****

*** unavailable

missing (less than 24 hourly observations a day)

Rainfall measured in increment of 0.5 mm. Amount of < 0.5 mm cannot be detected

**Extract of Meteorological Observations for Tai Mei Tuk Automatic Weather Station,
March 2014**

Date	Mean Pressure at M.S.L. (hPa)	Air Temperature			Mean Dew Point Temperature (deg C)	Relative Humidity		
		Max. (deg C)	Mean (deg C)	Min. (deg C)		Max. (%)	Mean (%)	Min. (%)
1-Mar	*****	24.4	20.5	18	****	***	***	***
2-Mar	*****	21.9	18.2	14.7	****	***	***	***
3-Mar	*****	15.7	15.2	14.5	****	***	***	***
4-Mar	*****	18.6	16.7	15.4	****	***	***	***
5-Mar	*****	17.1	16	14.8	****	***	***	***
6-Mar	*****	15.8	15.1	14.6	****	***	***	***
7-Mar	*****	14.8	14.3	13	****	***	***	***
8-Mar	*****	16.2	14.8	13.9	****	***	***	***
9-Mar	*****	15	13.5	11.8	****	***	***	***
10-Mar	*****	15.8	13.7	11.8	****	***	***	***
11-Mar	*****	16	15.1	13.9	****	***	***	***
12-Mar	*****	18.9	17.4	15.2	****	***	***	***
13-Mar	*****	24.7	20.6	18.1	****	***	***	***
14-Mar	*****	20.9	16.9	14.8	****	***	***	***
15-Mar	*****	18.2	15.7	14.7	****	***	***	***
16-Mar	*****	21.9	18.4	15.3	****	***	***	***
17-Mar	*****	25.5	21	18	****	***	***	***
18-Mar	*****	28	22.4	19.4	****	***	***	***
19-Mar	*****	28.7	23.2	19.4	****	***	***	***
20-Mar	*****	28	21.4	16.6	****	***	***	***
21-Mar	*****	17	15.4	14.1	****	***	***	***
22-Mar	*****	22.6	17.1	14.2	****	***	***	***
23-Mar	*****	25	18.7	14.9	****	***	***	***
24-Mar	*****	25.5	20.1	15.3	****	***	***	***
25-Mar	*****	28.7	22.1	18	****	***	***	***
26-Mar	*****	29.8	23.6	19.7	****	***	***	***
27-Mar	*****	30.9	23.9	20	****	***	***	***
28-Mar	*****	24.2	22.3	21	****	***	***	***
29-Mar	*****	23.2	22	21	****	***	***	***
30-Mar	*****	24	21.5	18.5	****	***	***	***
31-Mar	*****	20.1	19.5	18.5	****	***	***	***
Mean	*****	21.8	18.6	16.2	****	***	***	***
Maximum	*****	30.9	23.9	21	****	***	***	***
Minimum	*****	14.8	13.5	11.8	****	***	***	***

**Extract of Meteorological Observations for Tai Mei Tuk Automatic Weather Station,
March 2014**

Date	Total Rainfall (mm)	Prevailing Wind Direction (degrees)	Mean Wind Speed (km/h)
1-Mar	0.0	60	6.5
2-Mar	1.0	80	11.6
3-Mar	0.0	100	19.8
4-Mar	0.0	110	6.9
5-Mar	0.5	50	12.7
6-Mar	0.0	100	21.7
7-Mar	0.5	100	20.1
8-Mar	0.5	90	14.2
9-Mar	0.5	50	12.8
10-Mar	1.5	80	19.5
11-Mar	0.0	100	17.0
12-Mar	0.0	60	5.5
13-Mar	0.0	40	15.5
14-Mar	0.0	40	18.0
15-Mar	0.0	60	11.9
16-Mar	0.0	60	8.3
17-Mar	0.0	80	6.3
18-Mar	0.0	80	4.8
19-Mar	0.0	70	5.7
20-Mar	0.0	50	10.8
21-Mar	0.0	40	18.8
22-Mar	0.0	40	14.1
23-Mar	0.0	90	16.2
24-Mar	0.0	60	11.7
25-Mar	0.0	130	7.4
26-Mar	0.0	140	4.6
27-Mar	0.0	140	7.5
28-Mar	0.0	60	10.5
29-Mar	12.0	60	6.6
30-Mar	106	50	13.0
31-Mar	114.5	70	10.4
Mean	-----	60	12.0
Total	237	---	-----
Maximum	114.5	---	21.7
Minimum	0.0	---	4.6

*** unavailable

missing (less than 24 hourly observations a day)

Rainfall measured in increment of 0.5 mm. Amount of < 0.5 mm cannot be detected

**Extract of Meteorological Observations for Tai Po Automatic Weather Station,
April 2014**

Date	Mean Pressure at M.S.L. (hPa)	Air Temperature			Mean Dew Point Temperature (deg C)	Relative Humidity		
		Max. (deg C)	Mean (deg C)	Min. (deg C)		Max. (%)	Mean (%)	Min. (%)
1-Apr	1011	20.5	19.6	19	19	99	96	91
2-Apr	1011.7	20.2	19.3	18.1	18.3	98	94	85
3-Apr	1013.5	20.1	19.3	18.4	18.5	98	95	85
4-Apr	1016.6	21.9	19.9	17.9	16.2	97	80	61
5-Apr	1016.4	23.4	20.3	16.4	13.9	92	69	38
6-Apr	1017.2	21.1	19.2	17.3	16.6	97	85	64
7-Apr	1016.5	20	19.2	17.4	16.4	95	84	78
8-Apr	1014.7	20.5	19.8	19.1	18.6	98	93	84
9-Apr	1014	26.6	22.1	18.8	19.8	99	88	70
10-Apr	1015	23.9	22.1	21	18.6	91	81	66
11-Apr	1013.6	24.5	22.5	20.9	19.6	92	84	72
12-Apr	1012	27.3	24	21.8	20.4	91	81	65
13-Apr	1011.6	30.4	25.6	21.7	21.7	93	80	57
14-Apr	1014.7	24.4	22.8	21.9	19.7	95	83	67
15-Apr	1015.8	23.1	21.8	20.5	16.9	87	74	54
16-Apr	1013.1	23.7	22	21	19	89	83	74
17-Apr	1011.7	28	24	21.7	21	94	84	65
18-Apr	1011.9	27.9	24.2	21.1	21	94	83	67
19-Apr	1011.5	27.1	24.3	21.6	21.7	95	86	74
20-Apr	1010.8	28.8	25	22.5	22.7	95	87	74
21-Apr	1012.4	24.4	23.3	22.7	21.7	94	91	88
22-Apr	1012.4	28.2	24.5	22.5	22.3	94	88	71
23-Apr	1012.2	24.2	22	20.9	21	96	94	90
24-Apr	1011.5	22.4	21.7	21.2	20.2	95	92	86
25-Apr	1012	23.7	22.6	21.6	21.3	96	93	87
26-Apr	1012.8	24.4	22.5	21.4	20.9	98	91	79
27-Apr	1013.1	30.2	25.3	20.4	20.3	95	76	54
28-Apr	1013.4	26.7	24.5	22.3	18.3	87	69	53
29-Apr	1012.9	26	23.5	21.6	20.1	93	82	69
30-Apr	1011.6	24	22.3	20.4	20.1	97	88	79
Mean	1013.2	24.6	22.3	20.4	19.5	94	85	72
Maximum	1017.2	30.4	25.6	22.7	22.7	99	96	91
Minimum	1010.8	20	19.2	16.4	13.9	87	69	38

**Extract of Meteorological Observations for Tai Po Automatic Weather Station,
April 2014**

Date	Total Rainfall (mm)	Prevailing Wind Direction (degrees)	Mean Wind Speed (km/h)
1-Apr	*****	***	*****
2-Apr	*****	***	*****
3-Apr	*****	***	*****
4-Apr	*****	***	*****
5-Apr	*****	***	*****
6-Apr	*****	***	*****
7-Apr	*****	***	*****
8-Apr	*****	***	*****
9-Apr	*****	***	*****
10-Apr	*****	***	*****
11-Apr	*****	***	*****
12-Apr	*****	***	*****
13-Apr	*****	***	*****
14-Apr	*****	***	*****
15-Apr	*****	***	*****
16-Apr	*****	***	*****
17-Apr	*****	***	*****
18-Apr	*****	***	*****
19-Apr	*****	***	*****
20-Apr	*****	***	*****
21-Apr	*****	***	*****
22-Apr	*****	***	*****
23-Apr	*****	***	*****
24-Apr	*****	***	*****
25-Apr	*****	***	*****
26-Apr	*****	***	*****
27-Apr	*****	***	*****
28-Apr	*****	***	*****
29-Apr	*****	***	*****
30-Apr	*****	***	*****
Mean	-----	***	*****
Total	*****	---	-----
Maximum	*****	---	*****
Minimum	*****	---	*****

*** unavailable

missing (less than 24 hourly observations a day)

Rainfall measured in increment of 0.5 mm. Amount of < 0.5 mm cannot be detected

**Extract of Meteorological Observations for Tai Mei Tuk Automatic Weather Station,
April 2014**

Date	Mean Pressure at M.S.L. (hPa)	Air Temperature			Mean Dew Point Temperature (deg C)	Relative Humidity		
		Max. (deg C)	Mean (deg C)	Min. (deg C)		Max. (%)	Mean (%)	Min. (%)
1-Apr	*****	21	19.8	19	****	***	***	***
2-Apr	*****	20.6	19.3	18	****	***	***	***
3-Apr	*****	20.8	19.4	18.5	****	***	***	***
4-Apr	*****	23.3	20.2	18.2	****	***	***	***
5-Apr	*****	25.5	20.8	16.8	****	***	***	***
6-Apr	*****	22.4	19.1	17.3	****	***	***	***
7-Apr	*****	20.3	19	17.5	****	***	***	***
8-Apr	*****	21.5	20	19.2	****	***	***	***
9-Apr	*****	27.4	22.3	19.4	****	***	***	***
10-Apr	*****	25.6	22	20.2	****	***	***	***
11-Apr	*****	27.6	23.1	20.8	****	***	***	***
12-Apr	*****	30.3	24.8	21.5	****	***	***	***
13-Apr	*****	32.4	26.4	22.1	****	***	***	***
14-Apr	*****	24.7	22.7	21	****	***	***	***
15-Apr	*****	25.1	22.1	19.9	****	***	***	***
16-Apr	*****	25.9	22.3	20.9	****	***	***	***
17-Apr	*****	30.1	24.7	21.9	****	***	***	***
18-Apr	*****	30.7	25.1	21.9	****	***	***	***
19-Apr	*****	30.9	25.4	22.5	****	***	***	***
20-Apr	*****	30.2	25.7	22.9	****	***	***	***
21-Apr	*****	24.3	23.2	22.5	****	***	***	***
22-Apr	*****	29.5	25.2	22.4	****	***	***	***
23-Apr	*****	24.4	21.8	20.7	****	***	***	***
24-Apr	*****	22.2	21.4	20.8	****	***	***	***
25-Apr	*****	24.2	22.8	21.8	****	***	***	***
26-Apr	*****	25.7	22.7	21.5	****	***	***	***
27-Apr	*****	31.3	25.9	20.6	****	***	***	***
28-Apr	*****	29.6	25.2	22.4	****	***	***	***
29-Apr	*****	27.9	23.9	21.9	****	***	***	***
30-Apr	*****	25	22.6	20.5	****	***	***	***
Mean	*****	26	22.6	20.5	****	***	***	***
Maximum	*****	32.4	26.4	22.9	****	***	***	***
Minimum	*****	20.3	19	16.8	****	***	***	***

**Extract of Meteorological Observations for Tai Mei Tuk Automatic Weather Station,
April 2014**

Date	Total Rainfall (mm)	Prevailing Wind Direction (degrees)	Mean Wind Speed (km/h)
1-Apr	10.0	60	10.0
2-Apr	35.0	60	12.4
3-Apr	39.5	60	9.8
4-Apr	0.0	80	15.7
5-Apr	0.0	60	13.2
6-Apr	12.5	50	17.8
7-Apr	2.5	60	13.0
8-Apr	16.5	70	6.7
9-Apr	0.0	90	8.2
10-Apr	0.0	80	17.3
11-Apr	0.0	70	11.8
12-Apr	0.0	60	8.4
13-Apr	0.0	270	4.8
14-Apr	0.0	90	15.9
15-Apr	0.0	90	19.7
16-Apr	0.0	70	9.4
17-Apr	0.0	60	6.6
18-Apr	0.0	120	5.2
19-Apr	0.0	60	6.4
20-Apr	0.0	60	3.8
21-Apr	0.0	80	13.8
22-Apr	0.0	60	4.3
23-Apr	5.0	80	20.5
24-Apr	0.5	90	18.5
25-Apr	0.0	90	12.2
26-Apr	1.5	50	10.9
27-Apr	0.0	270	6.0
28-Apr	0.0	140	9.7
29-Apr	0.0	80	12.6
30-Apr	4.0	50	9.6
Mean	-----	60	11.1
Total	127	---	-----
Maximum	39.5	---	20.5
Minimum	0.0	---	3.8

*** unavailable

missing (less than 24 hourly observations a day)

Rainfall measured in increment of 0.5 mm. Amount of < 0.5 mm cannot be detected

**APPENDIX G
IMPACT DAYTIME CONSTRUCTION NOISE
MONITORING RESULTS AND THEIR
GRAPHICAL PRESENTATION**

Location : M2 (West Tai Wo - Free Field)

Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results

Date	Measured Noise Level for 30-min, dB(A)				Limit Level, dB(A)	Exceedance (Y/N)
	Start Time	Leq*	L10*	L90*		
9-Jan-14	15:07	66.4	68.7	64.1	75	N
15-Jan-14	14:20	68.1	70.1	65.7	75	N
21-Jan-14	10:15	70.1	72.2	68.0	75	N
27-Jan-14	15:45	71.3	73.0	69.0	75	N
5-Feb-14	13:30	69.8	71.5	65.0	75	N
14-Feb-14	14:30	67.9	69.0	64.3	75	N
20-Feb-14	15:50	67.9	69.6	65.5	75	N
26-Feb-14	13:21	67.9	70.1	64.5	75	N
4-Mar-14	14:30	68.7	70.0	66.6	75	N
10-Mar-14	14:50	64.9	68.3	61.2	75	N
21-Mar-14	14:00	67.9	69.6	64.3	75	N
27-Mar-14	14:30	67.2	69.6	64.5	75	N
2-Apr-14	14:01	66.8	69.5	62.2	75	N
8-Apr-14	10:40	69.6	71.9	66.8	75	N
14-Apr-14	13:15	68.8	71.2	66.9	75	N
17-Apr-14	15:27	68.7	70.3	66.2	75	N
23-Apr-14	15:37	69.3	71.6	67.2	75	N
29-Apr-14	14:22	68.1	69.8	65.8	75	N
Minimum for Feb 14 to Apr 14		64.9	68.3	61.2		
Maximum for Feb 14 to Apr 14		69.8	71.9	67.2		
Average for Feb 14 to Apr 14		68.3	70.3	65.4		

Location : M3 (Fanling Government Secondary School- Façade)


Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results

Date	Measured Noise Level for 30-min, dB(A)				Limit Level, dB(A)^	Exceedance (Y/N)
	Start Time	Leq*	L10	L90		
9-Jan-14	14:12	64.2	65.9	62.3	65	N
15-Jan-14	13:52	64.1	66.4	61.2	65	N
21-Jan-14	9:50	63.3	64.8	60.1	70	N
27-Jan-14	15:25	62.9	64.0	59.5	70	N
5-Feb-14	14:30	62.3	64.0	59.5	70	N
14-Feb-14	13:45	62.1	63.6	60.2	65	N
20-Feb-14	15:10	63.7	65.3	60.9	65	N
26-Feb-14	13:02	63.8	65.1	61.1	65	N
4-Mar-14	13:40	62.9	64.0	59.0	70	N
10-Mar-14	14:00	69.6	72.4	66.5	70	N
21-Mar-14	13:05	64.1	66.0	60.0	70	N
27-Mar-14	13:35	63.6	64.9	60.0	70	N
2-Apr-14	15:06	64.6	67.0	61.2	70	N
8-Apr-14	11:30	66.6	68.2	64.0	70	N
17-Apr-14	16:32	65.2	67.4	62.5	70	N
14-Apr-14	13:55	66.4	69.2	62.6	70	N
23-Apr-14	16:27	66.4	68.1	64.5	70	N
29-Apr-14	13:38	63.8	65.5	61.1	70	N
Minimum for Feb 14 to Apr 14		62.1	63.6	59.0		
Maximum for Feb 14 to Apr 14		69.6	72.4	66.5		
Average for Feb 14 to Apr 14		65.2	67.2	62.2		


* +3dB(A) Façade effect correction included

^ Limit Level of 70dB(A) applies to education institutes while 65dB(A) applies during school examination period.

Minim
Maxim
Apr 1
Avera



Minim
Maxim
Apr 1
Avera



Remark:
^ Limit Level of 70dB(A) applies to education institutes while 65dB(A) applies during school examination period.

This Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party that uses or relies on this Drawing without AECOM's express written consent.

CONTRACT NO. HY/2012/06
WIDENING OF FANLING HIGHWAY
- TAI HANG TO WO HOP SHEK INTERCHANGE



Graphical Presentation of Impact Daytime Construction Noise Monitoring Results

Project No.: 60307376

Date:

May-14

Appendix G

**APPENDIX H
STATISTICS ON COMPLAINTS,
NOTIFICATION OF SUMMONS AND
SUCCESSFUL PROSECUTIONS**

Appendix H

Statistics on Complaints, Notifications of Summons and Successful Prosecutions

	Date Received	Subject	Status	Total no. followed up by the ET this month	Total no. followed up by the ET since project commencement
Environmental complaints	19 December 2013	EPD referred a complaint from Lot no. 116 of Fui Sha Wai at Tai Hang of Tai Po which is concerned about the construction noise and diesel-like smell generated from construction activities nearby which caused nuisance and health problems on 19 December 2013 morning.	Closed	1	2
	24 February 2014	EPD referred an air-and-odour complaint on 24 February 2014. The complainant complained about the construction site located near the bus stop in Fui Sha Wai, Tai Hang, Tai Wo Service Road West. When construction works were carried out, odour, white smoke and dust were generated. The complainant asked for follow-up actions.	Closed		
Notification of summons	-	-	-	0	0
Successful Prosecutions	-	-	-	0	0

**APPENDIX I
COMPLAINT INVESTIGATION REPORT**

CONTRACT NO. HY/2012/06
Widening of Fanling Highway
Between Tai Hang and Wo Hop Shek Interchange (Stage 2)

ENVIRONMENTAL COMPLAINT ACTION FORM

Environmental Enquiry No.: EC-02
(Related Previous Enquiry NO.: --)

COMPLAINT DETAILS

Date Received	24 February 2014
Parameter	* Air and Odour nuisance / Noise/ Water / Waste / Landscape
Enquirer's Details	
Name	Not disclosed
Contact Tel No.	Not disclosed
Address	Not disclosed

FOLLOW-UP ACTION

First Contact with the Complaint by	* Telephone / Site Visit / Referral from EPD (ref. N05/RN/00003924-14)
Date of the First Contact	24 February 2014
<p>Details of Complaint:</p> <p>EPD referred an air-and-odour complaint on 24 February 2014. The complainant complained about the construction site located near the bus stop in Fui Sha Wai, Tai Hang, Tai Wo Service Road West. When construction works were carried out, odour, white smoke and dust were generated. The complainant asked for follow-up actions.</p>	
<p>Investigation and Findings :</p> <p>According to the information of the Contractor (China State Construction Engineering (HK) Ltd.), pre-drilling works for ground investigation were carried out at the construction site in Fui Sha Wai at Tai Hang on 24 February 2014. The odour was likely generated from the exhaust of drill rig during operation (Figure 1A).</p> <p>Upon receiving the complaint notification from the EPD on 24 February 2014, the Contractor shut down the diesel water pump at once. Since a similar complaint received on 19 December 2013, the Contractor has subsequently extended the exhaust duct of the drill rig to a higher position to achieve better gas dispersion, intending to reduce the impact to the public (Figure 2). As the exit</p>	

of the exhaust duct is facing the bridge, it cannot be extended too high; otherwise, the bridge users will be affected by the exhaust. In order to further reduce the impacts, a screen was erected to prevent the exhaust of the drill rig from affecting the bridge users. Both the drill rig and diesel water pump were relocated about 30 meters away from the original position on 25 February 2014. Furthermore, the Contractor was reminded to shorten the operation time of the drill rig to minimize the impacts caused to the public.

To the judgment of Mr Michael Tsang, the Environmental Officer of the Contractor, it has been affirmed that the machinery exhaust did not exceed the statutory standards. The notification letter from the EPD justifying his qualification of dark smoke reporter is indicated in Figure 3. However, the Contractor was reminded to maintain and change the filters of the machines regularly to minimize the emission of smoke.

During the construction works, the Contractor has sprayed water in case there was any fugitive dust emission. Thus, it is believed that the ground investigation works did not involve dusty processes. As seen from Figures 2 and 4, no dust emission was observed.

The complaint is considered project-related.

The Contractor is advised to implement the mitigation measures as stated in "Recommended Mitigation Measures".

Exceedance Associated with Site Activity to	* No Exceedance / Action / Limit
---	---

<p>Recommended Mitigation Measures:</p> <ol style="list-style-type: none"> 1) Extend the exhaust duct of drill rig to a higher position to achieve better gas dispersion to reduce the impact to the residents; 2) Reschedule works to minimize disturbance to the residents; 3) Inspect the machines regularly to ensure that they are operating efficiently and that exhaust emissions are not causing nuisance; 4) Inform residents nearby in advance of any similar works; 5) Confirm the implementation of dust mitigation measures during all construction and dusty activities to minimize fugitive dust generation; 6) Maintain the frequency of environmental supervision (by the Contractor) to regularly review the adequacy and effectiveness of dust suppression measures to suit the construction progress; 7) Inform the complainant before dusty activities are carried out; and 8) Foster better public relations with the sensitive receivers and complainants nearby.
--

* Delete where inappropriate

MONITORING

Ad hoc Monitoring undertaken	* Yes / No

* Delete where inappropriate

Prepared by: Y W Fung

Designation: Environmental Team Leader

Signature: 

Date: 7-Mar-14

Figure 1A – The concerned drill rig and diesel water pump



Figure 1B – The concerned drill rig and diesel water pump




Figure 2 – Extension of the exhaust duct of drill rig




Figure 3 – Notification letter from the EPD justifying Mr Michael Tsang's qualification of dark smoke reporter

本署編號
OUR REF.:
來函編號
YOUR REF.:
電話
TEL NO.:
圖文傳真
FAX NO.:

(2) EP11/V/1/56 Pt.25 in L/M(2)

Environmental Protection Department

Mobile Source Control Section(1)

34/F, Revenue Tower

5 Gloucester Road

Wan Chai, Hong Kong

Homepage (網址) : <http://www.epd.gov.hk>



環境保護署

流動污染源管制課(1)

香港灣仔

告士打道5號

稅務大樓34樓

新界馬鞍山
錦豐苑錦蕙樓 3511 室
曾川銘先生

曾先生:

車輛黑煙管制計劃

多謝你在 2008 年 4 月 26 日參加本署舉辦的檢舉員訓練課程。當日你已完成了全部課程並順利考試合格，並從本信的簽發日期起，成為本計劃下的認可檢舉員。歡迎你加入本計劃，你的檢舉員編號為 **8286**。請在遞交冒煙車輛報告表時確保此編號已註明在報告表上。

現隨信夾附傳真版的冒煙車輛報告表乙份，報告表上已印有你的姓名及檢舉員編號，專供你個人使用。你可將上述冒煙車輛報告表複印使用，如有查詢或索取報告表，請致電 2594 6476 與本署聯絡。

由於我們需根據你提供的資料採取行動，所以，請以慎重的態度來執行檢舉黑煙車輛的工作。在有爭議時，你將會是關鍵證人。正如我們在課堂上所強調的，你應該在肯定車輛持續地冒出過量黑煙的情況下才作出檢舉。謹此再次多謝你出席訓練課程，並期待你能積極參與本計劃。

環境保護署署長
(黃柏興 代行)



2008 年 5 月 16 日

Figure 4 – No observed dust emission from the diesel water pump

