

Environmental Protection Department

Contract No. HY/2012/06

Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange

Monthly EM&A Report For June 2014

[07/2014]

	Name	Signature
Prepared & Checked:	Joanne Ko	Joanopo.
Reviewed & Approved:	Y W Fung	0/-
		/
Version:	Rev. 0 Date:	11 July 2014
Contract No. HY/2012/06 and may not be Protection Department without our prior w whose possession a copy of this report co	Protection Department and is given for its so e disclosed to, quoted to or relied upon by ritten consent. No person (other than Env mes may rely on this report without our exp r any purpose other than as described above	any person other than Environmental vironmental Protection Department) into ress written consent and Environmental

AECOM Asia Co. Ltd. 15/F, Grand Central Plaza, Tower 1, 138 Shatin Rural Committee Road, Shatin, NT, Hong Kong Tel: (852) 3922 9000 Fax: (852) 2317 7609 www.aecom.com



Our ref AFK/TK/jn/T329380/22.05/L-0032

- τ 2828 5919
- terence.kong@mottmac.com.hk

Your ref

Hyder-Arup-Black & Veatch Joint Venture c/o Hyder Consulting Limited 47/F Hopewell Centre 183 Queen's Road East Wanchai, Hong Kong

Dear Sir,

11 July 2014 By Fax (2805 5028) & Post

Attn: Mr. James Penny

Environmental Monitoring and Audit (EM&A) for Widening of Tolo Highway/Fanling Highway between Island House Interchange and Fanling Stage 2 (between Tai Hang to Wo Hop Shek Interchange) Environmental Permit No. EP-324/2008/B

Condition 3.3 – Submission of Monthly EM&A Report – June 2014 for the portion of Stage 2 works under Contract No. HY/2012/06

We refer to the revised Monthly EM&A Report – June 2014 received on 10 and 11 July 2014 submitted by the Environmental Team via email. Pursuant to Environmental Permit Condition 3.3, I hereby verify the Monthly EM&A Report – June 2014 (Rev. 0) for the portion of works under Stage 2 of the captioned Project which is managed under Contract No. HY/2012/06.

Yours faithfully for MOTT MACDONALD HONG KONG LIMITED

Terence Kong Independent Environmental Checker

c.c. HyD – Mr. Chung Lok Chin (Fax: 2714 5198) / Ms. Jackei Yin (Fax: 2761 4864) AECOM – Mr. Y W Fung (Fax:2891 0305)

			Page
EXE	CUT	VE SUMMARY	3
1	INTF	RODUCTION	5
	1.1 1.2 1.3 1.4 1.5	Scope of Report Project Organization	5 6 6 7
2	AIR	QUALITY MONITORING	8
	2.1 2.2 2.3 2.4 2.5 2.6 2.7	Monitoring Requirements Monitoring Equipment Monitoring Locations Monitoring Parameters and Frequency Monitoring Methodology Monitoring Schedule for the Reporting Month Results and Observations	8 8 8 9 10 11
3	NOIS	SE MONITORING	12
	3.1 3.2 3.3 3.4 3.5 3.6 3.7	Monitoring Requirements Monitoring Equipment Monitoring Locations Monitoring Parameters and Frequency Monitoring Methodology Monitoring Schedule for the Reporting Month Monitoring Results	12 12 12 13 13 13
4	ENV	IRONMENTAL SITE INSPECTION AND AUDIT	15
	4.1 4.2 4.3 4.4 4.5 4.6	Site Inspection Advice on the Solid and Liquid Waste Management Status Environmental Licenses and Permits Implementation Status of Environmental Mitigation Measures Summary of Exceedances of the Environmental Quality Performance Limit Summary of Complaints, Notification of Summons and Successful Prosecutions	15 16 18 18 18
5	FUT	URE KEY ISSUES	19
	5.1 5.2 5.3	Construction Programme for the Coming Months Key Issues for the Coming Month Monitoring Schedule for the Coming Month	19 19 19
6	CON	ICLUSIONS AND RECOMMENDATIONS	20
	6.1 6.2	Conclusions Recommendations	20 20

List of Tables

- Table 1.1Contact Information of Key Personnel
- Table 2.1Air Quality Monitoring Equipment
- Table 2.2
 Locations of Impact Air Quality Monitoring Station
- Table 2.3 Air Quality Monitoring Parameters, Frequency and Duration
- Table 2.4
 Summary of 1-hour TSP Monitoring Results in the Reporting Period
- Table 2.5 Summary of 24-hour TSP Monitoring Results in the Reporting Period
- Table 3.1 Noise Monitoring Equipment
- Table 3.2
 Locations of Impact Noise Monitoring Stations
- Table 3.3
 Noise Monitoring Parameters, Frequency and Duration
- Table 3.4
 Summary of Construction Noise Monitoring Results in the Reporting Period
- Table 4.1Summary of Waste Flow Table
- Table 4.2
 Summary of Environmental Licensing and Permit Status

Figures

Figure 1.1	General Project Layout Plan
------------	-----------------------------

- Figure 1.2a-b Locations of Monitoring Station
- Figure 4.1 Environmental Complaint Handling Procedures

List of Appendices

- Appendix A Project Organization Structure
- Appendix B Construction Programme
- Appendix C Implementation Schedule of Environmental Mitigation Measures (EMIS)
- Appendix D Summary of Action and Limit Levels
- Appendix E Calibration Certificates of Monitoring Equipments
- Appendix F EM&A Monitoring Schedules
- Appendix G Impact Air Quality Monitoring Results and their Graphical Presentation
- Appendix H Meteorological Data for the Reporting Month
- Appendix I Impact Daytime Construction Noise Monitoring Results and their Graphical Presentation
- Appendix J Event Action Plan
- Appendix K Site Inspection Summaries
- Appendix L Statistics on Complaints, Notifications of Summons and Successful Prosecutions
- Appendix M Incident Report on Action/Limit Level Non-compliance

EXECUTIVE SUMMARY

The proposed widening of Tolo Highway and Fanling Highway between Island House Interchange and Fanling (the Project) is a Designated Project under the Environmental Impact Assessment Ordinance (Cap. 499) (EIAO). An Environmental Impact Assessment (EIA) Report (the approved EIA Report) together with an Environmental Monitoring and Audit (EM&A) Manual (the approved EM&A Manual) were completed and approved under the EIAO on 14 July 2000 (Register Number: EIA-043/2000).

The objective of the Project "Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling" is to widen Tolo Highway and Fanling Highway to dual 4-lane carriageway in order to alleviate the current traffic congestion problems and to cope with the increasing transport demands to and from the urban areas and also cross boundary traffic.

The Project is a designated project and governed by an Environmental Permit (EP-324/2008) issued by the EPD on 23 December 2008. Subsequently, the EPD issued a Variation of Environmental Permit (EP-324/2008/A) (VEP) on 31 January 2012. The VEP (EP-324/2008/B) was subsequently granted on 17 March 2014 which superseded the previous EP (EP-324/2008/A).

The construction works for this Project are delivered in 2 stages i.e. Stage 1 (between Island House Interchange and Tai Hang) and Stage 2 (between Tai Hang and Wo Hop Shek Interchange). Stage 2 would be implemented under two works contracts. Contract No. HY2012/06 "Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange" and the entrusted portion to CEDD under Contract No. CV/2012/09 "Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works – Contract 3". This report focuses on Contract No. HY2012/06 "Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange" in Stage 2 of the Project only.

Pursuant to the EP (EP-324/2008/B) Condition 2.7, the Capture Survey Trip Report for Ma Wat River Northern Meander (Version 2) for the Project was submitted on 24 December 2013 by the Environmental Team (ET) and verified by the Independent Environmental Checker (IEC) on 6 January 2014.

The construction phase of the Contract under the EP and the Environmental Monitoring and Audit (EM&A) programme of the contract commenced on 21 November 2013. The impact environmental monitoring and audit includes air quality and noise monitoring.

This report documents the findings of EM&A works conducted in the period between 1 and 30 June 2014. As informed by the Contractor, construction activities in the reporting period were:

- Site clearance
- Ground investigation
- Tree felling and transplantation
- Piling works
- Pipe laying
- Retaining wall construction
- Excavation
- Backfilling
- Drainage

Reporting Change

There was no reporting change required in the reporting month.

Breaches of Action and Limit Levels for Air Quality

No exceedance of Action and Limit Level was recorded for 1-hour and 24-hour TSP monitoring in the reporting month.

Breaches of Action and Limit Levels for Noise

No Action Level exceedance of construction noise was recorded in the reporting month, since no noise complaints related to 0700 – 1900 hours on normal weekdays was received and followed by Environmental Team in the reporting month.

Two (2) Limit Level exceedances were recorded on 12 and 18 June 2014 respectively for noise monitoring at M3 in the reporting month. The exceedances were considered non-project-related.

The details of exceedance are given in Appendix M.

Complaint, Notification of Summons and Successful Prosecution

No complaint, notification of summons and successful prosecution was received in the reporting month.

Future Key Issues

Key issues to be considered in the coming month include:

- Properly store and label oils and chemicals on site;
- Chemical, chemical waste and waste management;
- Collection of construction waste should be carried out regularly;
- Properly maintain all drainage facilities and wheel washing facilities on site;
- Exposed slopes should be covered up properly if no temporary work will be conducted;
- Quieter powered mechanical equipment should be used;
- Suppress dust generated from excavation activities and haul road traffic; and
- Tree protective measures for all retained trees should be well maintained.

1 INTRODUCTION

1.1 Background

- 1.1.1. Tolo Highway and Fanling Highway are the expressways in the North East New Territories (NENT) connecting Sha Tin, Tai Po and Fanling. These highways form a vital part of the strategic Route 9, which links Hong Kong Island to the boundary at Shenzhen. At present, this section of Route 9 is a dual 3-lane carriageway. However, at several major interchanges along this section of Route 9, the highway is a dual-2 lane carriageway only. Severe congestion is a frequent occurrence during the peak periods, particularly in the Kowloon-bound direction.
- 1.1.2. The objective of the Project "Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling" is to widen Tolo Highway and Fanling Highway to dual 4-lane carriageway in order to alleviate the current traffic congestion problems and to cope with the increasing transport demands to and from the urban areas and also cross boundary traffic.
- 1.1.3. The Project is a designated project and governed by an Environmental Permit (EP-324/2008) issued by the EPD on 23 December 2008. Subsequently, the EPD issued a Variation of Environmental Permit (EP-324/2008/A) (VEP) on 31 January 2012. The VEP (EP-324/2008/B) was subsequently granted on 17 March 2014 which superseded the previous EP (EP-324/2008/A).
- 1.1.4. The scope of the Project comprises mainly:-
 - (i) Widening of a 5.7 km section of Tolo Highway and 3.0 km section of Fanling Highway between Island House Interchange and Wo Hop Shek Interchange from the existing dual 3-lane to dual 4-lane, including construction of new vehicular bridges;
 - Widening of interchange sections at Island House Interchange, Tai Po North Interchange, and Lam Kam Road Interchange from dual 2-lane to dual 3-lane, except Sha Tin bound carriageway at Tai Po North Interchange, which is widened from 3-lane to 4-lane, including realignment of various slip roads;
 - (iii) Modification and reconstruction of highways, vehicular bridges, underpasses and footbridges.
- 1.1.5. The construction works for this Project will be delivered in 2 stages i.e. Stage 1 (between Island House Interchange and Tai Hang) and Stage 2 (between Tai Hang and Wo Hop Shek Interchange). Stage 2 would be implemented under two works contracts. Contract No. HY/2012/06 "Widening of Fanling Highway Tai Hang to Wo Hop Shek Interchange" and the entrusted portion to CEDD under Contract No. CV/2012/09 "Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works Contract 3". This report focuses on Contract No. HY2012/06 "Widening of Fanling Highway Tai Hang to Wo Hop Shek Interchange" in Stage 2 of the Project only.
- 1.1.6. Hyder-Arup-Black and Veatch Joint Venture (HABVJV) are appointed by Highways Department (HyD) as the consultants for the design and construction assignment for the Tolo project under Agreement No. CE 58/2000 Supplementary Agreement No. 3 (SA3) (i.e. the Engineer for the Contract).
- 1.1.7. China State Construction Engineering (Hong Kong) Ltd. (CSHK) was commissioned as the Contractor of the Contract.
- 1.1.8. AECOM Asia Co. Ltd. was commissioned by China State Construction Engineering (Hong Kong) Limited as the Environmental Team (ET) to undertake the Environmental Monitoring and Audit (EM&A) works for the Contract and Mott MacDonald Hong Kong Ltd. acts as the Independent Environmental Checker (IEC) for the Contract.
- 1.1.9. The construction phase of the Contract under the EP commenced on 21 November 2013.
- 1.1.10. According to the updated EM&A Manual of Stage 2 of the Project, there is a need of an EM&A programme including air quality and noise monitoring. The EM&A programme for Stage 2 of the Project commenced on 21 November 2013.

1.2 Scope of Report

1.2.1 This is the eighth monthly EM&A Report under the Contract No. HY/2012/06 "Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange. This report presents a summary of the environmental monitoring and audit works, list of activities and mitigation measures proposed by the ET for the Contract in June 2014.

1.3 **Project Organization**

1.3.1 The project organization structure is shown in Appendix A. The key personnel contact names and numbers are summarized in Table 1.1.

Party	Position	Name	Telephone	Fax
ER (Hyder-Arup-Black & Veatch Joint Venture)	Chief Resident Engineer	Edwin Chung	6115 0818	2638 0950
IEC (Mott MacDonald Hong Kong Limited)	Independent Environmental Checker	Terence Kong	2828 5919	2827 1823
Contractor (China State	Environmental Officer	Michael Tsang	9277 4956	2672 2501
Construction Engineering (Hong Kong) Limited)		C C Chow	9679 6315	2672 2501
ET (AECOM Asia Company Limited)	ET Leader	Y W Fung	3922 9393	3922 9797

Table 1.1 Contact Information of Key Personnel

1.4 Summary of Construction Works

1.4.1 The construction phase for the Contract under the EP commenced on 21 November 2013.

1.4.2 Details of the construction works carried out by the Contractor in this reporting period are listed below:

- Site clearance
- Ground investigation
- Tree felling and transplantation
- Piling works
- Pipe laying
- Retaining wall construction
- Excavation
- Backfilling
- Drainage

1.4.3 The Construction Programme is shown in Appendix B.

- 1.4.4 The general layout plan of the Project site showing the contract areas is shown in Figure 1.1.
- 1.4.5 The environmental mitigation measures implementation schedule are presented in Appendix C.

1.5 Summary of EM&A Programme Requirements

- 1.5.1 The EM&A programme required environmental monitoring for air quality, noise and environmental site inspections for air quality, water quality, noise, waste management, ecology, and landscape and visual impact. The EM&A requirements for each parameter described in the following sections include:-
 - All monitoring parameters;
 - Monitoring schedules for the reporting month and forthcoming months;
 - Action and Limit levels for all environmental parameters;
 - Event / Action Plan;
 - Environmental mitigation measures, as recommended in the Project EIA study final report; and
 - Environmental requirement in contract documents.

2 AIR QUALITY MONITORING

2.1 Monitoring Requirements

2.1.1 In accordance with the updated EM&A Manual, baseline 1-hour and 24-hour TSP levels at one air quality monitoring station was established. Impact 1-hour TSP monitoring was conducted for at least three times every 6 days, while impact 24-hour TSP monitoring was carried out for at least once every 6 days. The Action and Limit level of the air quality monitoring is provided in Appendix D.

2.2 Monitoring Equipment

2.2.1 24-hour TSP air quality monitoring was performed using High Volume Sampler (HVS) located at each designated monitoring station. The HVS meets all the requirements of the updated EM&A Manual. Portable direct reading dust meters were used to carry out the 1-hour TSP monitoring. Brand and model of the equipment is given in Table 2.1.

 Table 2.1
 Air Quality Monitoring Equipment

Equipment	Brand and Model
Portable direct reading dust meter (1-hour TSP)	Sibata Digital Dust Monitor (Model No. LD-3 and LD-3B)
High Volume Sampler (24-hour TSP)	Tisch Total Suspended Particulate Mass Flow Controlled High Volume Air Sampler (Model No. TE-5170)

2.3 Monitoring Locations

2.3.1 The monitoring station was set up at the proposed location in accordance with updated EM&A Manual. Table 2.2 describes details of the monitoring station. The locations are shown in Figure 1.2a.

Table 2.2 Locations of Impact Air Quality Monitoring Station

Location	Monitoring Station
AM2 (SR2)	Fanling Government Secondary School

2.4 Monitoring Parameters and Frequency

2.4.1 Table 2.3 summarizes the monitoring parameters, frequency and duration of impact TSP monitoring.

Table 2.3Air Quality Monitoring Parameters and Frequency

Parameter	Frequency
24-hour TSP	Once every 6 days
1-hour TSP	3 times every 6 days while the highest dust impact was expected

2.5 Monitoring Methodology

- 2.5.1 24-hour TSP Monitoring
 - (a) The HVS was installed in the vicinity of the air sensitive receivers. The following criteria were considered in the installation of the HVS.
 - (i) A horizontal platform with appropriate support to secure the sampler against gusty wind was provided.
 - (ii) The distance between the HVS and any obstacles, such as buildings, was at least twice the height that the obstacle protrudes above the HVS.
 - (iii) A minimum of 2 meters separation from walls, parapets and penthouse for rooftop sampler.
 - (iv) A minimum of 2 meters separation from any supporting structure, measured horizontally.
 - (v) No furnace or incinerator flues nearby.
 - (vi) Airflow around the sampler was unrestricted.
 - (vii) Permission was obtained to set up the samplers and access to the monitoring stations.
 - (viii) A secured supply of electricity was obtained to operate the samplers.
 - (ix) The sampler was located more than 20 meters from any dripline.
 - (x) Any wire fence and gate, required to protect the sampler, did not obstruct the monitoring process.
 - (xi) Flow control accuracy was kept within ±2.5% deviation over 24-hour sampling period.
 - (b) Preparation of Filter Papers
 - (i) Glass fibre filters, G810 were labelled and sufficient filters that were clean and without pinholes were selected.
 - (ii) All filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than ±3 °C; the relative humidity (RH) was < 50% and not variable by more than ±5%. A convenient working RH was 40%.
 - (iii) All filter papers were prepared and analysed by ALS Technichem (HK) Pty Ltd., which is a HOKLAS accredited laboratory and has comprehensive quality assurance and quality control programmes.
 - (c) Field Monitoring
 - (i) The power supply was checked to ensure the HVS works properly.
 - (ii) The filter holder and the area surrounding the filter were cleaned.
 - (iii) The filter holder was removed by loosening the four bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully.
 - (iv) The filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter.
 - (v) The swing bolts were fastened to hold the filter holder down to the frame. The pressure applied was sufficient to avoid air leakage at the edges.
 - (vi) Then the shelter lid was closed and was secured with the aluminum strip.
 - (vii) The HVS was warmed-up for about 5 minutes to establish run-temperature conditions.
 - (viii) A new flow rate record sheet was set into the flow recorder.
 - (ix) On site temperature and atmospheric pressure readings were taken and the flow rate of the HVS was checked and adjusted at around 1.1 m³/min, and complied with the range specified in the updated EM&A Manual (i.e. 0.6-1.7 m³/min).
 - (x) The programmable digital timer was set for a sampling period of 24 hrs, and the starting time, weather condition and the filter number were recorded.
 - (xi) The initial elapsed time was recorded.
 - (xii) At the end of sampling, on site temperature and atmospheric pressure readings were taken and the final flow rate of the HVS was checked and recorded.
 - (xiii) The final elapsed time was recorded.

- (xiv) The sampled filter was removed carefully and folded in half length so that only surfaces with collected particulate matter were in contact.
- (xv) It was then placed in a clean plastic envelope and sealed.
- (xvi) All monitoring information was recorded on a standard data sheet.
- (xvii) Filters were then sent to ALS Technichem (HK) Pty Ltd. for analysis.
- (d) Maintenance and Calibration
 - (i) The HVS and its accessories were maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply.
 - (ii) 5-point calibration of the HVS was conducted using TE-5025A Calibration Kit prior to the commencement of baseline monitoring. Bi-monthly 5-point calibration of the HVS will be carried out during impact monitoring.
 - (iii) Calibration certificate of the HVSs are provided in Appendix E.
- 2.5.2 1-hour TSP Monitoring
 - (a) Measuring Procedures

The measuring procedures of the 1-hour dust meter were in accordance with the Manufacturer's Instruction Manual as follows:-

- (i) Turn the power on.
- (ii) Close the air collecting opening cover.
- (iii) Push the "TIME SETTING" switch to [BG].
- (iv) Push "START/STOP" switch to perform background measurement for 6 seconds.
- (v) Turn the knob at SENSI ADJ position to insert the light scattering plate.
- (vi) Leave the equipment for 1 minute upon "SPAN CHECK" is indicated in the display.
- (vii) Push "START/STOP" switch to perform automatic sensitivity adjustment. This measurement takes 1 minute.
- (viii) Pull out the knob and return it to MEASURE position.
- (ix) Push the "TIME SETTING" switch the time set in the display to 3 hours.
- (x) Lower down the air collection opening cover.
- (xi) Push "START/STOP" switch to start measurement.
- (b) Maintenance and Calibration
 - (i) The 1-hour TSP meter was calibrated at 1-year intervals against a continuous particulate TEOM Monitor, Series 1400ab. Calibration certificates of the Laser Dust Monitors are provided in Appendix E.
 - (ii) 1-hour validation checking of the TSP meter against HVS is carried out yearly at the air quality monitoring locations.

2.6 Monitoring Schedule for the Reporting Month

2.6.1 The schedule for environmental monitoring in June 2014 is provided in Appendix F.

2.7 Results and Observations

2.7.1 The monitoring results for 1-hour TSP and 24-hour TSP are summarized in Table 2.4 and 2.5 respectively. Detailed impact air quality monitoring results are presented in Appendix G.

Table 2.4	Summary of 1-hour TSP Monitoring Results in the Reporting Period

Location	Average (μg/m³)	Range (µg/m³)	Action Level (μg/m³)	Limit Level (µg/m³)
AM2 (Fanling Government Secondary School)	75.9	72.1 – 82.2	317.8	500

Table 2.5 Summary of 24-hour TSP Monitoring Results in the Reporting Period

Location	Average (μg/m³)	Range (µg/m³)	Action Level (μg/m³)	Limit Level (µg/m³)
AM2 (Fanling Government Secondary School)	21.2	16.2 – 31.8	200.7	260

- 2.7.2 The major dust source during the monitoring was mainly from nearby traffic emission.
- 2.7.3 All 1-hour and 24-hour TSP results were below the Action and Limit Level at all monitoring locations in the reporting month.
- 2.7.4 The event action plan is annexed in Appendix J.
- 2.7.5 Weather information including wind speed and wind direction is annexed in Appendix H. The information was obtained from the Hong Kong Observatory Tai Po and Tai Mei Tuk Automatic Weather Stations.

3 NOISE MONITORING

3.1 Monitoring Requirements

3.1.1 In accordance with the EM&A Manual, impact noise monitoring was conducted for at least once per week during the construction phase of the Contract. The Action and Limit level of the noise monitoring is provided in Appendix D.

3.2 Monitoring Equipment

3.2.1 Noise monitoring was performed using sound level meter at each designated monitoring station. The sound level meters deployed comply with the International Electrotechnical Commission Publications (IEC) 651:1979 (Type 1) and 804:1985 (Type 1) specifications. Acoustic calibrator was deployed to check the sound level meters at a known sound pressure level. Brand and model of the equipment is given in Table 3.1.

 Table 3.1
 Noise Monitoring Equipment

Equipment	Brand and Model
Integrated Sound Level Meter	Rion NL-31, B&K 2250
Acoustic Calibrator	Rion NC-73

3.3 Monitoring Locations

3.3.1 Monitoring stations M2 and M3 were set up at the proposed locations in accordance with updated EM&A Manual. Figure 1.2a-b shows the locations of the monitoring stations. Table 3.2 describes the details of the monitoring stations.

Table 3.2 Locations of Impact Noise Monitoring Stations

Monitoring Station	Location	Description
M2	West Tai Wo	1.2m from the ground floor free-field of the Residential
M3	Fanling Government Secondary School	1m from the exterior of the roof top façade of the school

3.4 Monitoring Parameters and Frequency

3.4.1 Table 3.3 summarizes the monitoring parameters, frequency and duration of impact noise monitoring.

Table 3.3 Noise Monitoring Parameters, Frequency and Duration

Parameter	Frequency
30-mins measurement at each monitoring station between 0700 and 1900 on normal weekdays. L_{eq},L_{10} and L_{90} would be recorded.	At least once per week

3.5 Monitoring Methodology

- 3.5.1 Monitoring Procedure
 - (a) Façade measurement was made at monitoring station M3, while free-field measurement was made at monitoring station M2.
 - (b) The sound level meter was set on a tripod at a height of 1.2 m above the ground for free-field measurements at monitoring station M2.
 - (c) The battery condition was checked to ensure the correct functioning of the meter.
 - (d) Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:-
 - (i) frequency weighting: A
 - (ii) time weighting: Fast
 - (iii) time measurement: L_{eq(30-minutes)} during non-restricted hours i.e. 07:00 1900 on normal weekdays; L_{eq(5-minutes)} during restricted hours i.e. 19:00 – 23:00 and 23:00 – 07:00 of normal weekdays, whole day of Sundays and Public Holidays
 - (e) Prior to and after each noise measurement, the meter was calibrated using the acoustic calibrator for 94dB(A) at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1 dB(A), the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
 - (f) During the monitoring period, the L_{eq} , L_{10} and L_{90} were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
 - (g) Noise measurement was paused during periods of high intrusive noise (e.g. dog barking, helicopter noise) if possible. Observations were recorded when intrusive noise was unavoidable.
 - (h) Noise monitoring was cancelled in the presence of fog, rain, wind with a steady speed exceeding 5m/s, or wind with gusts exceeding 10m/s.
- 3.5.2 Maintenance and Calibration
 - (a) The microphone head of the sound level meter was cleaned with soft cloth at regular intervals.
 - (b) The meter and calibrator were sent to the supplier or HOKLAS laboratory to check and calibrate at yearly intervals.
 - (c) Calibration certificates of the sound level meters and acoustic calibrators are provided in Appendix E.

3.6 Monitoring Schedule for the Reporting Month

3.6.1 The schedule for environmental monitoring in June 2014 is provided in Appendix F.

3.7 Monitoring Results

3.7.1 The monitoring results for construction noise are summarized in Table 3.4 and the monitoring data is provided in Appendix I.

Table 3.4 Summary of Construction Noise Monitoring Results in the Reporting Period

	Average, dB(A),	Range, dB(A),	Limit Level, dB(A),
	L _{eq (30 mins)}	L _{eg (30 mins)}	L _{eg (30 mins)}
M2*	69.5	67.3 – 71.8	75
M3 [#]	65.9	65.0 - 66.4	65/70

*+3dB(A) Façade correction included

Limit Level of 70dB(A) applies to education institutes while 65dB(A) applies during school examination period.

- 3.7.2 There was no noise complaint related to 0700 1900 hours on normal weekdays was received and followed up by Environmental Team in the reporting period. Hence, no Action Level exceedance was recorded.
- 3.7.3 Two (2) Limit Level exceedances were recorded on 12 and 18 June 2014 respectively for noise monitoring at M3 in the reporting month. The exceedances were considered non-project-related.

The details of exceedance are given in Appendix M.

- 3.7.4 Major noise sources during noise monitoring in the reporting month were mainly road traffic noise.
- 3.7.5 The event action plan is annexed in Appendix J.

4 ENVIRONMENTAL SITE INSPECTION AND AUDIT

4.1 Site Inspection

- 4.1.1 Site Inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures for the Contract. In the reporting month, 4 site inspections were carried out respectively on 3, 12, 17 and 24 June 2014 for the Contract. While no specific observation was recorded, recommendations on remedial actions were given to the Contractor for precautionary purpose.
- 4.1.2 The environmental site inspections summaries are provided in Appendix K.
- 4.1.3 Particular observations during the site inspections are described below:

Air Quality

4.1.4 Stockpiles were observed without entire covering. The Contractor was reminded to cover the stockpiles entirely after work to prevent sand from depositing in the drainage system nearby (Reminder).

Noise

4.1.5 No adverse observation was identified in the reporting month.

Water Quality

4.1.6 No adverse observation was identified in the reporting month.

Chemical and Waste Management

- 4.1.7 Non-paper wastes were observed in the recycle bin for paper. The Contractor should educate workers to recycle wastes properly and clear the refuse in the recycle bins regularly.
- 4.1.8 Chemicals were observed on bare ground without drip trays. The Contractor should provide drip trays to chemicals. Moreover, chemicals should be provided with labels.

Landscape and Visual Impact

4.1.9 No adverse observation was identified in the reporting month.

Miscellaneous

4.1.10 No adverse observation was identified in the reporting month.

4.2 Advice on the Solid and Liquid Waste Management Status

- 4.2.1 The Contractor has registered as chemical waste producers for the Contract. C&D material sorting was carried out on site. Sufficient numbers of receptacles were available for general refuse collection.
- 4.2.2 As advised by the Contractor, 2,230m³ of inert C&D material was disposed of as public fill to Tuen Mun 38 (of which 0m³ was broken concrete), while 80m³ of general refuse was disposed of at NENT landfill. 52kg of paper/cardboard packaging, 0kg of plastics and 0kg of metals were collected by recycling contractors in the reporting month. 65m³ of inert C&D materials was reused on site. 0m³ of inert C&D materials was reused in other projects. 2,165m³ of inert C&D materials was disposed of as public fill at NENT. 0kg of chemical wastes was collected by licensed contractors in the reporting period.
- 4.2.3 The actual amounts of different types of waste generated by the activities of the Project in the reporting month are shown in Table 4.1.

Waste Type	Actual Amount	Disposal/Reuse Locations
Inert C&D materials	2,230m ³ (of which 0m ³ was broken concrete)	Tuen Mun 38
General refuse	80m ³	NENT Landfill
Paper/cardboard packaging	52kg	Recycling Contractors
Plastics	0kg	Recycling Contractors
Metals	0kg	Recycling Contractors
C&D materials reused on site	65m ³	Site Area
C&D materials reused in other projects	0m ³	Other projects
C&D materials reused in NENT for backfilling	2,165m ³	NENT Landfill
Chemical wastes	0kg	Licensed Contractors

Table 4.1Summary of Waste Flow Table

4.2.4 The Contractor was advised to maintain on site waste sorting and recording system and maximize reuse / recycle of C&D wastes.

4.3 Environmental Licenses and Permits

4.3.1 The environmental licenses and permits for Stage 2 of the Project and valid in the reporting month is summarized in Table 4.2.

Table 4.2	Summary of Environmental Licensing and Permit Status
-----------	--

Statutory	License/	License or	Valid	Period	License/ Permit	Remarks
Reference	Permit	Permit No.	From	То	Holder	Terrante
EIAO	Environmental Permit	EP- 324/2008/B*	17/03/2014	N/A	HyD	The VEP (EP- 324/2008/B) was subsequently granted on 17 March 2014 which superseded the previous EP (EP- 324/2008/A).

Statutory	License/	License or	Valid	Period	License/ Permit	Remarks
Reference	Permit	Permit No.	From	То	Holder	Temarite
WPCO	Discharge License (Site)	WT00017159 -2013	18/09/2013	30/09/2018	CSHK	
WDO	Chemical Waste Producer Registration	5213-722- C3822-01	5/09/2013	N/A	СЅНК	Chemical waste produced in Contract HY/2012/06
WDO	Billing Account for Disposal of Construction Waste	7009328	08/09/2009	N/A	СЅНК	Waste disposal in Contract HY/2008/09
Waste	GW-RN0755- 13	08/12/2013	01/06/2014	СЅНК	Tree Felling at North of Fanling Highway between Yuen Leng and Hong Lok Yuen	
		GW-RN0782- 13	12/12/2013	07/06/2014	СЅНК	Loading & Unloading at Fanling Highway between Hong Lok Yuen and Yuen Leng
		GW-RN0040- 14	09/02/2014	20/07/2014	СЅНК	Loading and Unloading at Fanling Highway between Ch.21.9 and Ch. 24.1 (North Bound)
NCO	Construction Noise Permit	GW-RN0068- 14	09/02/2014	20/07/2014	СЅНК	Tree Felling at Fanling Highway between Ch.23.0 and 23.8 (North Bound)
		GW-RN0259- 14	17/04/2014	19/09/2014	СЅНК	Tree Felling at Fanling Highway between CH23.6 and CH24.3 (South Bound)
		GW-RN0291- 14	09/05/2014	06/11/2014	CSHK	Grouting Works at SA344
		GW-RN0346- 14	01/06/2014	02/11/2014	СЅНК	Tree Felling at Fanling Highway near Hong Lok Yuen (South Bound)
		GW-RN0345- 14	08/06/2014	16/11/2014	CSHK	Concreting Works at SA320 (South Bound)

4.4 Implementation Status of Environmental Mitigation Measures

4.4.1 A summary of the Implementation Schedule of Environmental Mitigation Measures (EMIS) is presented in Appendix C.

4.5 Summary of Exceedances of the Environmental Quality Performance Limit

- 4.5.1 All 1-hour and 24-hour TSP monitoring results complied with the Action / Limit Levels in the reporting period.
- 4.5.2 No Action Level exceedance of construction noise was recorded in the reporting month, since no noise complaints related to 0700 1900 hours on normal weekdays was received and followed by Environmental Team in the reporting month.
- 4.5.3 Two (2) Limit Level exceedances were recorded on 12 and 18 June 2014 respectively for noise monitoring at M3 in the reporting month. The exceedances were considered non-project-related.

4.6 Summary of Complaints, Notification of Summons and Successful Prosecutions

- 4.6.1 The Environmental Complaint Handling Procedure is annexed in Figure 4.1.
- 4.6.2 No complaint, notification of summons and successful prosecution was received in the reporting month.
- 4.6.3 Statistics on complaints, notifications of summons and successful prosecutions are summarized in Appendix L.

5 FUTURE KEY ISSUES

5.1 Construction Programme for the Coming Months

- 5.1.1 The major construction works for the Contract in July 2014 will be:-
 - Site clearance
 - Ground investigation
 - Tree felling and transplantation
 - Piling works
 - Pipe laying
 - Retaining wall construction
 - Noise barriers
 - Excavation
 - Backfilling
 - Drainage

5.2 Key Issues for the Coming Month

- 5.2.1 Key issues to be considered in July 2014:-
 - Properly store and label oils and chemicals on site;
 - Chemical, chemical waste and waste management;
 - Collection of construction waste should be carried out regularly;
 - Properly maintain all drainage facilities and wheel washing facilities on site;
 - Exposed slopes should be covered up properly if no temporary work will be conducted;
 - Quieter powered mechanical equipment should be used;
 - Suppress dust generated from excavation activities and haul road traffic; and
 - Tree protective measures for all retained trees should be well maintained.

5.3 Monitoring Schedule for the Coming Month

5.3.1 The tentative schedule for environmental monitoring in July 2014 is provided in Appendix F.

6 CONCLUSIONS AND RECOMMENDATIONS

6.1 Conclusions

- 6.1.1 The construction phase and EM&A programme of the Contract commenced on 21 November 2013.
- 6.1.2 All 1-hour and 24-hour TSP monitoring results complied with the Action / Limit Levels in the reporting period.
- 6.1.3 No Action Level exceedance of construction noise was recorded in the reporting month, since no noise complaints related to 0700 1900 hours on normal weekdays was received and followed by Environmental Team in the reporting month.
- 6.1.4 Two (2) Limit Level exceedances were recorded on 12 and 18 June 2014 respectively for noise monitoring at M3 in the reporting month. The exceedances were considered non-project-related.
- 6.1.5 4 environmental site inspections were carried out in June 2014. Recommendations on remedial actions were given to the Contractors for the deficiencies identified during the site audits.
- 6.1.6 No complaint, notification of summons and successful prosecution was received in the reporting month.

6.2 Recommendations

6.2.1 According to the environmental site inspection performed in the reporting month, the following recommendations on remedial actions were provided to the Contractor for precautionary purpose:

Air Quality Impact

- All vehicles should be washed to remove any dusty materials before leaving the site.
- Haul roads should be sufficiently dampened to minimize fugitive dust generation.
- Wheel washing facilities should be properly maintained to ensure properly functioning.

Construction Noise Impact

• Noisy operations should be oriented to a direction away from sensitive receivers as far as possible.

Water Quality Impact

- Stagnant water accumulated in drip trays should be removed.
- Silt accumulated at public drain should be cleaned up.
- Silty effluent should be treated/desilted before discharged. Untreated effluent should be prevented from entering public drain channel.


Chemical and Waste Management

- C&D material should be sorted and removed timely.
- All plants on site should be properly maintained to prevent oil leakage.
- Oil stains on soil surface and empty chemical containers should be cleared and disposed of as chemical waste.

Landscape and Visual Impact

• All retained trees should be properly fenced off at the works area.

FIGURES




This Drawing has been prepared for the use of AECON's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECON or as required by law, AECON accepts no responsibility, and denies any liability whatover, to any party that uses or relies on this drawing without AECON's centers.

CONTRACT NO. HY/2012/06 WIDENING OF FANLING HIGHWAY - TAI HANG TO WO HOP SHEK INTERCHANGE



Layout Plan




This Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third pariet, except as agreed by AECOM or as required by law, AECOM accepts no responsibility, and denies any lability whatover, to any party that uses or relies on this drawing without AECOM's express written consent.

CONTRACT NO. HY/2012/06 WIDENING OF FANLING HIGHWAY - TAI HANG TO WO HOP SHEK INTERCHANGE



Locations of Monitoring Station




This Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsover, to any party that uses or relies on this drawing without AECOM's capress written consent.

CONTRACT NO. HY/2012/06 WIDENING OF FANLING HIGHWAY - TAI HANG TO WO HOP SHEK INTERCHANGE




Locations of Monitoring Station



- TAI HANG TO WO HOP SHEK INTERCHANGE

APPENDIX A PROJECT ORGANIZATION STRUCTURE



Date: Dec 2013

APPENDIX B CONSTRUCTION PROGRAMMES

vity ID	Activity Name	Duration %	emaining Duration	Original	Start	Finish	Total Float			2014	
	11/1	Complete	Duration	Durauor			Tioat		Jun	Jul	Aug
Contract Con	dition								1 1 1		
General Contract Conditi	on										
Contract Cond									- 		
POSSA323A	Site Are a SA323A (360d)	0%	0	0	13-Jul-14*		0		 	♦ SiteAreaS/	\$23A (360d)
POSSA323B	Site A re a SA323B (360d)	0%	0	0	13-Jul-14*		0		 	♦ SiteAneaSA	323B (360d)
POSSA324	Site Are a SA324 (180d)	0%	0	0	01-Jul-14*		0		 	Site A re a S A324 (180)	±) t)
POSSA325	Site A re a S A325 (180d)	0%	0	0	01-Aug-14*		0		 		Site A re a S A325 (180d)
POSSA326	Site Are a SA326 (180d)	0%	0	0	01-Aug-14*		0		 		Site A re a S A326 (180d)
POSSA327	Site Are a SA327 (180d)	0%	0	0	01-Sep-14*		0		 		♦ Site
POSSA328	Site A re a S A328 (90d)	0%	0	0	15-Jul-14*		0		 	♦ Site Area S	A328 (90d)
POSSA329	Site A re a S A329 (90d)	0%	0	0	15-Jul-14*		0			♦ Site Area S	A329 (90d)
POSSA340	Site Are a SA340 (0d)	0%	0	0	01-Jul-14*		0		 	Site A rea S A340 (0d)	· · · · · · · · · · · · · · · · · · ·
Z1.1000		0%	0	0		14-Sep-14*	0		 		14 Con 1
	Instruction by The Engineer to Commence Work (Section Subject to Excision-424d)(SA310)	078	0	U		14-3ep-14	0				14-Sep-1-
ZONE 1 (Ch. 5									I I I		
	Along TWSR-West and Laying Demolition of Existing Structure	g New Ut	ilities								
General											
ADVZ10100	Site clearance	6.67%	28	30	30-May-14 A	23-Jul-14	109		 	· · · · · · · · · · · · · · · · · · ·	
NB42 (Ch.5640-	5740)-TWSR West Side										
Noise Barrier											
NB00110	NB42 (Ch5640-5740) - Footing & Wall Structure	0%	45	45	18-Aug-14	11-Oct-14	187				
	Trunk Sewer, Water Main Fire Ma			01	04 1-144	10 Aug 11	470				
TSZ10100	Sheet Piling & Excavation(~5m below ground) (along NB42)	0%	21	21	24-Jul-14	16-Aug-14	172				
TSZ10130	Watermain installation (along NB42)	0%	30	30	18-Aug-14	22-Sep-14	172				
)-5810)-TWSR West Side								1 1 1 1		
Noise Barrier V	Norks NB42A (C h5750-5810) - Footing & Wall Structure	0%	30	30	14-Aug-14	18-Sep-14	109		 		
NB00200	NB42A (C h5750-5810) - NB production	0%	45	45	19-Sep-14	02-Nov-14	1470		 		
				-10							
TSZ10150	Trunk Sewer, Water Main Fire Ma Sheet Piling & Excavation(~5m below ground)	0%	18	18	24-Jul-14	13-Aug-14	109				
TSZ10180	(along NB42A) Watermain installation (along NB42A)	0%	20	20	19-Sep-14	14-Oct-14	109		 		
Underground									1 1 1 1 		
UUZ10110	Utility cable laying by Utility companies (Along	0%	24	24	19-Sep-14	18-Oct-14	125				
ZONE 2 (Ch. 5	NB42A)								, 		
	Along TWSR-West and Laying	a New Ut	ilities						1 1 1 1		
	& Demolition of Existing Structure	,							1 1 1 1 1		
Demolition Wo											· · · · · · · · · · · · · · · · · · ·
Z2.P2N.1242	Pending for design brief from Villager/Engineer	40%	18	30	01-Jan-14A	11-Jul-14	-106		 		
Z2.P2N.1245	Method statement submission/approval	0%	60	60	12-Jul-14	20-Sep-14	-106				
•	6120)-TWSR West Side										
Noise Barrier N NB00360	Norks NB48 (NB48/1-5 up to THFB) piling (0.19m -54no) 7.41%	75	81	14-Jun-14A	17-Sep-14	-20				· · · · · · · · · · · · · · · · · · ·
			15	01			20				
DSD Southern TSZ10400	Trunk Sewer, Water Main Fire Ma Sheet Piling & Excavation(~5m below ground)	ain Works	21	21	18-Sep-14	14-Oct-14	-20				
	Sheet Piling & Excavation(-5m below ground) (along NB48, 0-60m) 5-6235)-TWSR West Side								 		
Noise Barrier	-								- 		
NB00545	NB49B - Pre-drilling	0%	22	22	02-Jul-14	26-Jul-14	-38				
NB00550	NB49B piling (0.19m -22no)	0%	33	33	28-Jul-14	03-Sep-14	-38			••••••	
NB54 (Ch.6240-	6280)-TWSR West Side								 		
Noise Barrier	,										
NB00605	NB54 - ID2-1 Pre-drilling) (Deleted notified on 14-5, VO issued accordingly)	0%	0	0	28-Jul-14	28-Jul-14	-29		 	l	
NB57 (Ch.6365-	6445)-TWSR West Side					I			1 1 1 1 1		1
Noise Barrier											
NB00800	NB57 -Pre-drilling	0%	40	40	01-Aug-14	17-Sep-14	-152		 		
NB00810	NB57 piling (0.19m -82no)	0%	123	123	18-Sep-14	13-Feb-15	-152		·		
NB63 (Ch.6610-	6700)-TWSR West Side								- - - - - -		
	Project ID:DWP Rev 01 (1406)				Canal	No. 10//co.	2/00				Date Revisio
	Effort					No. HY/201					22-Jan-14 IWP Rev
Remaining Level					-						
		Widening	of Fan	ling H	lighway - T	ai Hang to	Wo Hop	Shek	Interchange		26-Feb-14 IWP Rev
Actual Level of I	Layout: 3 Month Rolling Program	Widening	of Fan	-		ai Hang to g Program(-		Interchange		26-Feb-14 IWP Rev 13-May-14 WP Rev

/ ID	ActivityName	Duration	lemaining	Original	Start	Finish	Total			
		% Complete	Duration	Duration			Float	Jun	2014 Jul	Aug St
Noise Barrier					1			<u></u>	_	
NB4560	NB63 - ID3-1 Footing & Wall Structure	3.33%	58	60	14-Jun-14A	27-Aug-14	-8			
	Trunk Sewer, Water Main Fire Ma									
TSZ10300	Sheet Piling & Excavation(~7m below ground) (along NB63)	0%	12	12	01-Sep-14	15-Sep-14	-135			
TSZ10310	DSD Trunk Sewer laying (along NB63)	0%	18	18	16-Sep-14	08-Oct-14	-135			
DSD Southern	Trunk Sewer - Trenchless Constru	uction								
TSZ10950	Construct Pipe jacking pits	0%	60	60	16-Sep-14	26-Nov-14	61			
Bridge Const	ruction									
New Tai Hang F	ootbridge									
General								<u></u>		- <u>-</u>
THBF0330	Structure steel Shop drawing submission (THFB)	0%	60	60	20-Jun-14	29-Aug-14	672			
THBF0335	Structure steel Shop drawing approval (THFB)	0%	30	30	13-Aug-14	17-Sep-14	672			
THBF0340	Structure steel procurement (THFB)	0%	150	150	18-Sep-14	14-Feb-15	839			
TWSR-West/ F	FL Highway N/B Side Section	<u> </u>								
THBF0120	THP5 - Pre-bored H pile (8 nos)	0%	24	24	05-Jul-14	01-Aug-14	-28		-	
THBF0130	THP5 - Pile Test	0%	28	28	02-Aug-14	29-Aug-14	1076		-	
THBF0140	THP5 - Pile cap, Pier and Pier Head	0%	45	45	16-Aug-14	10-Oct-14	859		-	
THBF0160	THP8, THP9 - Pre-bored H pile (8 nos)	0%	24	24	02-Aug-14	29-Aug-14	-28		-	
THBF0170	THP8, THP9 - Pile Test	0%	28	28	30-Aug-14	26-Sep-14	1174			
THBF0180	THP8, THP9 - Pile cap, Pier and Pier Head	0%	30	30	13-Sep-14	20-Oct-14	941			
THBF0200	THAB3 - Pre-bored H pile (4 nos)	0%	12	12	20-Jun-14	04-Jul-14	-28			
THBF0210	THAB3 - Pile Test	0%	28	28	05-Jul-14	01-Aug-14	1199		-	•
THBF0220	THAB3 - pile cap & abutment wall	0%	30	30	19-Jul-14	22-Aug-14	961		-	
THBF0230	THAB3 - Backfilling (~4m)	0%	27	27	23-Aug-14	24-Sep-14	961			
THBF0240	THP6, THP7 - Predrilling	37.5%	15	24	10-Jun-14A	08-Jul-14	752			
THBF0290	THAB2 - Pre-bored H pile (18 nos)	0%	54	54	30-Aug-14	04-Nov-14	-28			
TWSR-East FL	Highway S/B Side Section									
THBF0435	Pending for RE & WSD infomation for C350 location	0%	5	5	01-May-14 A	25-Jun-14	792			
THBF0440	THAB1 - Predrilling	0%	12	12	09-Jul-14	22-Jul-14	782			
THBF0490	THP2 - Predrilling	0%	12	12	23-Jul-14	05-Aug-14	782		-	
THBF0700	THP3 - Predrilling	0%	6	6	06-Aug-14	12-Aug-14	800		-	
THBF0740	THP4 - Predrilling	0%	6	6	13-Aug-14	19-Aug-14	810		-	
New Tai Wo Foo General	otoridge									
TWFB1010	Site Clearance	0%	30	30	01-Aug-14	04-Sep-14	-82		-	
TWFB1020	Structure steel Shop drawing submission (TWFB)	0%	90	90	20-Jun-14	07-Oct-14	893		-	· · · · · · · · · · · · · · · · · · ·
										· · · · · · · · · · · · · · · · · · ·
TWFB1030	Structure steel Shop drawing approval (TWFB)	0%	30	30	18-Sep-14	24-Oct-14	893			
	L Highway N/B Side Section									
TWFB1310	TWAB1 - Predrilling	0%	27	27	05-Sep-14	09-Oct-14	-82			
Temporary Tai V	-									
Design Works TWFB-T1010	Design preparation	0%	90	90	20-Jun-14	07-Oct-14	324			
		570	30	50		0, 0014	027			
	xisting Tai Wo Footbridge									
TWSR-West/ F	FL Highway N/B Side Section Site Clearance	0%	30	30	20-Jun-14	25-Jul-14	711			
		570	50							
	Along Fanling Highway S/B									
NB51 (Ch.5935- Noise Barrier	-6055)-FH S/B Side									. I I I I I I I I
NB02270	NB51 ID1-3 (0-25m) - Sheet piling & Excavation	0%	21	21	20-Jun-14	15-Jul-14	459		-	
NB02280	NB51 ID1-3 (0-25m) - Footing & Wall Structure	0%	90	90	16-Jul-14	31-Oct-14	459			
			50							
NB61A (Ch.656 Noise Barrier	0-6745)-FH S/B Side (MTRC I&P Are	a)								
NB03020	WORKS NB61A (75-190m) - Footing& Wall Structure	0%	79	70	02-Jun-14A	22-Sep-14	-151			· · · · · · · · · · · · · · · · · · ·
	-									
Other Works	& Demolition of Evicting Structure									
Site Clearance Contract Cond	& Demolition of Existing Structure									
										<u>.</u>
Remaining Lev				_	Contract	No. HY/201	12/06			Date Revision
Actual Level of Actual Work		Videnina	of Fan	ling H	lighway - Ta	ai Han <u>g</u> to '	Wo Hop S	hek Interchange	and a	22-Jan-14 IWP Rev 4 26-Feb-14 IWP Rev 5
Remaining Wo				•	onth Rolling	·	-	-		13-May-14 WP Rev 1
				K Mc	onth Rolling	1 Program(20-Jun-14	1		
Critical Remain	ning			0 1110		griogram		,		

D	ogramme Rev. 1 (1406)	Duration	lemaining	Original	3 Month Rollir	Finish	Total				Page 3 of	- , 0
		Duration % Complete	Content Services Serv	Duration		Fillist	Float		Jun	2014 Jul	Aug	Se
MCLT1000	Engineer Excise Section 3b Option	0%	0	0		12-Jul-14*	0			ul-14* 🔶 Engineer Exc		
Z2.P2N.1280	Re-provision of Man Ching Lung Tong	0%	150	150	14-Jul-14	10-Jan-15	6					
outh Buffer	Zone 1 (SBZ1) (within Zone	2)(Ch.6	740 to	693) 0)							
eneral								1				
General												
General												
POSSA328a	Tree Felling/Transplant	0%	30	30	15-Jul-14	18-Aug-14	-71					
POSSA328a10	Site Clearance/Trip Pit etc	0%	30	30	19-Aug-14	23-Sep-14	-71					
POSSA329a	Tree Felling/Transplant	0%	30	30	15-Jul-14	18-Aug-14	-88					
POSSA329a10	Site Clearance/Trip Pit etc	0%	30	30	19-Aug-14	23-Sep-14	-88					· · · · · · · · · · · · · · · · · · ·
oise Barrier	Along TWSR-West and Laying	New U	tilities									
	(Ch.6860-6920)-TWSR West Side											
Noise Barrier	Works Pending for Tree felling permit in area SA328	0%	35	5	10-Feb-14 A	31-Jul-14	-190					
	(RFI32)											
NB001000	NB64 & NB64A - Pre- drilling	60%	14	35	15-May-14 A	31-Jul-14	-190					
NB001010	NB64 & NB64A - pi lin g (0.19m - 78no)	0%	90	90	01-Aug-14	17-Nov-14	-190					
ridge Const												
	y Vehicular Bridge											
General Z2.KLH.1070	Consent from Engineer	10.71%	25	28	28-Nov-13 A	19-Jul-14	-16				 	· - + +
				-								
KLH Bridge - Z2.KLH.1430	Ramp R1 - Pre-drilling work (R1P1-P3)	0%	27	27	15-May-14 A	31-Jul-14	92	·				
KLH Bridge -	Dock 3											
Z2.KLH.1790	EastAbutment - Pre-boredH-pilepilingworks (13	79.49%	8	39	28-Mar-14A	28-Jun-14	-1					
Z2.KLH.1800	Nos.) EastAbument - Pietesting	0%	30	30	30-Jun-14	04-Aug-14	-1					
Z2.KLH.1810	EastAbutment - Piecaps, abutment wall	0%	75	75	05-Aug-14	03-Nov-14	-1	·				
Z2.KLH.1830	construction VBP7 - Pre-bored H-pile piling works (7 Nos.)	0%	35	21	09-Apr-14A	31-Jul-14	137					
												. <u></u>
Z2.KLH.1840	VBP7- Pile testing	0%	30	30	01-Aug-14	04-Sep-14	137					
Z2.KLH.1870	VBP8 - Pre-bored H-pile piling works (6 Nos.)	0%	29	18	03-May-14 A	24-Jul-14	53					
Z2.KLH.1880	VBP8 - Pile testing	0%	30	30	25-Jul-14	28-Aug-14	53					
Demolition of E	xisting Nam Wa Po Footbridge											
General	0% 0L					00.1.11						
Z2.NWP.0500	Site Clearance	0%	20	20	15-Jul-14	06-Aug-14	-161					
Z2.NWP.1000	Modification of Existing Planter for Pier of Temporary Footbridge	0%	25	25	07-Aug-14	04-Sep-14	-161					
Z2.NWP.1010	Removal of Existing Staircase Portion	0%	26	26	05-Sep-14	08-Oct-14	-161					
orth Buffer	Zone 2 (NBZ2) (within Zone	4) (Ch.	7925 t	o 81()0)		,					
ite Formatio												
Site Formation												
Site Formatio	Drainage Work	0%	34	30	10-May-14 A	30-Jul-14	-88					
Z4SF1070	Backfilling (~20000m3)	14.44%	154	180	10-May-14 A	20-Dec-14	-108					
			1.04	.50		20 200-14	100					
Retaining Wall Structure Wo												
RW761080	Base slab - W76 (~7m high)	0%	12	12	20-Jun-14	04-Jul-14	-66					
RW761085	Wall construction - W76 (~7m high)	0%	40	40	05-Jul-14	20-Aug-14	-66					
ridge Const	ruction											
New Ho Ka Yue												
General	Ū											
HKY1030	Structure steel Shop drawing submission (HKYB)	0%	60	60	20-Jun-14	29-Aug-14	-107					1
	Structure steel Shop drawing approval (HKYB)	0%	30	30	13-Aug-14	17-Sep-14	-107					·
HKY1040		0%	150	150	18-Sep-14	14-Feb-15	-128					
HKY1040 HKY1050	Structure steel procurement (HKYB)]							
HKY1050	Structure steel procurement (HKYB) FL Highway N/B Side Section						-24		🔶 Soil N	ail besides P6 & A B3 - VO	detailavailable	- <u>1</u>
HKY1050		0%	0	0	20-Jun-14*			1 i				
HKY1050 TWSR-West/ HKY1130	FL Highway N/B Side Section	0%	0	0	20-Jun-14*							
HKY1050 TWSR-West/ HKY1130	FL Highway N/B Side Section Soil Nail besides P6 & AB3 - VO detail available	0%	0 12	0 12	20-Jun-14* 01-Sep-14	15-Sep-14	-66					-
HKY1050 TWSR-West/ I HKY1130 TWSR-East F	FL Highway N/B Side Section Soil Nail besides P6 & AB3 - VO de tail available L Highway S/B Side Section					15-Sep-14 13-Oct-14	-66					
HKY1050 TWSR-West/ I HKY1130 TWSR-East F HKY1510	FL Highway N/B Side Section Soil Nail besides P6 & AB3 - VO de bil available L Highway S/B Side Section HKYAB1 - Pre-bored H pile (4 nos)	0%	12	12	01-Sep-14	· ·						
HKY1050 TWSR-West/ I HKY1130 TWSR-East F HKY1510	FL Highway N/B Side Section Soil Nail besides P6 & AB3 - VO de bil available L Highway S/B Side Section HKYAB1 - Pre-bored H pile (4 nos) HKYAB1 - Pile Test	0%	12	12	01-Sep-14 16-Sep-14	· ·	-4					
HKY1050 TWSR-West/ I HKY1130 TWSR-East F HKY1510 HKY1520 Kemaining Le Actual Level o	FL Highway N/B Side Section Soil Nail besides P6 & AB3 - VO de bil available L Highway S/B Side Section HKYAB1 - Pre-bored H pile (4 nos) HKYAB1 - Pile Test wel o f Effort	0%	12 28	12 28	01-Sep-14 16-Sep-14 Contract	13-Oct-14	-4 2/06) Shek I	nterchange		22-Jan-14 IWF	
HKY1050 TWSR-West/ I HKY1130 TWSR-East F HKY1510 HKY1520 Remaining Le	FL Highway N/B Side Section Soil Nail besides P6 & AB3 - VO de bil available L Highway S/B Side Section HKYAB1 - Pre-bored H pile (4 nos) HKYAB1 - Pile Test wel o f Effort Layout: 3 Month Rolling Program	0%	12 28	12 28 ling H	01-Sep-14 16-Sep-14 Contract lighway - Ta	13-Oct-14	-4 2/06 Wo Hop		nterchange		22-Jan-14 IWF 26-Feb-14 IWF	Revision P Rev 4 P Rev 5 P Rev 1

ID	ogramme Rev. 1 (1406) Activity Name	Duration	emaining	Original	Start	Finish	Total				
		% Complete		Duration			Float	Jun	2014 Jul	Aug	s
HKY1560	HKYP3 - Pre-bored H pile (8 nos)	0%	24	24	16-Sep-14	15-Oct-14	-66				
HKY1820	HKYAB2 - Pre-bored H pile (22 nos)	7.58%	61	66	10-Jun-14A	30-Aug-14	-66				-
HKY1830	HKYAB2 - Pile Test	0%	28	28	30-Aug-14	27-Sep-14	-10				
Demolition of E	Existing Ho Ka Yuen Footbridge										
	FL Highway N/B Side Section										
HKY1880	Construct Temp Ramp for existing HKY footbridge	8.89%	82	90	11-Jun-14 A	25-Sep-14	-125				
HKY1900	Erect temp platform for demolishing Ramp & staircase at TWSR-W	0%	45	45	20-Jun-14	12-Aug-14	-42				
ONE 4 (Ch.	7925 to 8700)										
Bridge Const	truction	<u> </u>									
	Shek Pedstrian & Cycle Bridge										
General WHS1020	Structure steel Shop drawing submission (WHSB)	0%	60	60	20-Jun-14	29-Aug-14	345				
											.
WHS1030	Structure steel Shop drawing approval (WHSB)	0%	30	30	13-Aug-14	17-Sep-14	345				
WHS1040	Structure steel procurement (WHSB)	0%	150	150	18-Sep-14	14-Feb-15	428				
	FL Highway N/B Side Section								<u>.</u>		
WHS1160	WHSP2 - Pre-bored H pile (8 nos)	0%	24	24	05-Jul-14	01-Aug-14	400				
WHS1170	WHSP2 - Pile Test	0%	28	28	02-Aug-14	29-Aug-14	494				
WHS1180	WHSP2 - Pile cap, Pier and Pier Head	0%	45	45	16-Aug-14	10-Oct-14	400				
WHS1200	WHSP6 - Pre-bored H pile (6 nos)	0%	18	18	02-Aug-14	22-Aug-14	431				
WHS1210	WHSP6 - Pile Test	0%	28	28	23-Aug-14	19-Sep-14	538				
WHS1224	WHSP7 - Pre-bored H pile (6 nos)	0%	18	18	23-Aug-14	13-Sep-14	454				
WHS1226	WHSP7 - Pile Test	0%	28	28	13-Sep-14	11-Oct-14	573				
WHS1240	WHSAB1 - Pre-bored H pile (4 nos)	0%	12	12	20-Jun-14	04-Jul-14	400			-	
WHS1250	WHSAB1 - Pile Test	0%	28	28	05-Jul-14	01-Aug-14	1099			_	
WHS1260	WHSAB1 - pile cap & abutment wall	0%	30	30	19-Jul-14	22-Aug-14	879				
WHS1270	WHSAB1 - Backfilling (~4m)	0%	27	27	23-Aug-14	24-Sep-14	879				
WHS1894	WHSP3 - Pre-bored H pile (6 nos)	0%	18	18	20-Jun-14	11-Jul-14	459			- L	
WHS1896	WHSP3 - Pile Test	0%	28	28	12-Jul-14	08-Aug-14	566				
WHS1898	WHSP3 - Pile cap, Pier and Pier Head	0%	30	30	09-Aug-14	13-Sep-14	451				
WHS1910	WHSP4 - Pre-bored H pile (6 nos)	0%	18	18	12-Jul-14	01-Aug-14	479				
WHS1920	WHSP4 - Pile Test	0%	28	28	02-Aug-14	29-Aug-14	599				
											.
WHS1930	WHSP4 - Pile cap, Pier and Pier Head	0%	30	30	15-Sep-14	21-Oct-14	451				
WHS1950	WHSP5 - Pre-bored H pile (6 nos)	0%	18	18	02-Aug-14	22-Aug-14	488				
WHS1960	WHSP5 - Pile Test	0%	28	28	23-Aug-14	19-Sep-14	614				
Crossing Fan	ling Highway Section	· · · · · ·									
WHS1470	WHSP1 - Pile cap, Pier and Pier Head	0%	52	52	18-Jun-14A	20-Aug-14	818				
TWSR-East F	L Highway S/B Side Section										
WHS2050	North Abutment Wall (AW1) - Predrilling	0%	12	12	20-Jun-14	04-Jul-14	362				
WHS2060	North Abutment Wall (AW1) - Pre-bored H pile (4 nos)	0%	16	16	05-Jul-14	23-Jul-14	362				
WHS2070	North Abutment Wall (AW1) - Pile Test	0%	28	28	24-Jul-14	20-Aug-14	884			- p	
WHS2075	North Abutment Wall (AW1) - Temp Shoring	0%	45	45	24-Jul-14	15-Sep-14	362				
WHS2080	North Abutment Wall (AW1) -pile cap & abutment	0%	60	60	16-Sep-14	26-Nov-14	677			-	
Underground U											
<u> </u>	N900 Watermain										
DN0910	Design Information available for construction - DN600 Stage 1 (Vertical Alignment)	0%	0	0	20-Jun-14		-374	🔶 Desi	n Information available f	or construction - DN600	Stage 1 (\
DN1000	DN600 & DN900 watermain laying (Ch8250-8370)(SA340) (near Z4 TTA-Stage 1)	0%	70	70	11-Jul-14	03-Oct-14	-391				
/O - Wall 76A	A Construction										
Retaining Wall											
-	L Highway S/B Side Section										·
W76A1015	Temp. road work for TTA for DN600	34.62%	17	26	11-Jun-14 A	10-Jul-14	-391				1
W76A1032	W76A construction (bay 1-2& 11-13)	28%	54	75	19-May-14 A	22-Aug-14	-212				
W76A1035	W76A backfilingwork (bay 1-2 & 11-13)	0%	26	26	23-Aug-14	23-Sep-14	-212				
anling High	way Construction										
							0/22	· · · · · · · · · · · · · · · · · · ·	•		Devi
Remaining Le	of Effort				Contract	No. HY/201	2/06				Revision /P Rev 4
	I avaute 2 Manth Dalling Dragrom	Vidonina	of Fanl	ina H	iabway - Ta	ai Hang to V	No Hon	Shek Interchange			VP Rev 5
Actual Work	Layout: 3 Month Rolling Program	videning	UT T ann	ing n	iigiiway - ia		no nop	Shek interchange			
	^{/ork} Page 4 of 5	videning	orran	-	onth Rolling	-	-	-			P Rev 1

2012/06: Works Pr	ogramme Rev. 1 (1406)			:	3 Month Rollin	ig Program					Page 5 of	5 (27-Jun-
rity ID	Activity Name	Duration % Complete	lemaining Duration	Original Duration	Start	Finish	Total Float	Jun		2014	Aug	Sep
Drainage & Ro	oad Works				I							
TWSR-East F	FL Highway S/B Side Section											
RDZ41004	Site Clearance & Tree Felling	43.33%	34	60	20-May-14 A	30-Jul-14	-166		· · · · · · · · · · · · · · · · · · ·			
Other Works	i											
Retaining Wall	W77A									I		
TWSR-East F	FL Highway S/B Side Section									I 		
RWZ4.1060	Base slab & Wall (0-3m high)- RW77A (Ch.50-130)	0%	60	60	20-Jun-14	29-Aug-14	420					- 1
RWZ4.1070	Backfilling (0-3m) - RW77A (Ch.50-130)	0%	30	30	30-Aug-14	07-Oct-14	675					
RWZ4.1075	Temp Shoring & Excavation	0%	45	45	16-Sep-14	08-Nov-14	362					
Retaining Wall	W77B				1							
TWSR-East F	FL Highway S/B Side Section											1
RWZ4.1092	Site Clearance	0%	30	30	20-Jun-14	25-Jul-14	525		· · · · · · · · · · · · · · · · · · ·			· i
RWZ4.1100	Base slab & Wall (0-3m high)- RW77B (C h 0-40)	0%	60	60	30-Aug-14	11-Nov-14	495			 		
Retaining Wall	W78				1					 		
TWSR-East F	FL Highway S/B Side Section									 		
RWZ4.0900	Site Clearance	0%	30	30	26-Jul-14	29-Aug-14	555	· · · · · · · · · · · · · · · · · · ·		L ,		
TCSS Works		l			I							
TCSS Pre-Co	onstruction Works									1		
TCSS0100	Acquire Design Criteria from Drawing & procurement	0%	180	180	20-Jun-14	23-Jan-15	486		·			- +

		Project ID:DWP Rev 01 (1406)	Contract No. HY/2012/06	1	Date	Revision	C.
	Actual Level of Effort			· · · · · · · · · · · · · · · · · · ·		IWP Rev 4	_
	Actual Work	Layout: 3 Month Rolling Program	Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange			IWP Rev 5	_
	Remaining Work Critical Remaining	Page 5 of 5	3 Month Rolling Program(20-Jun-14)		13-May-14	INP Rev I	
•	♦ Milestone						
♦	Crit. Milestone				1		

APPENDIX C IMPLEMENTATION SCHEDULE OF ENVIRONMENTAL MITIGATION MEASURES (EMIS)

Appendix C - Implementation Schedule of Environmental Mitigation Measures (EMIS)

Air Quality – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Air Quality during construction	Restricting heights from which materials are dropped, as far as practicable to minimize the fugitive dust arising from unloading/loading.	During construction	V
	All stockpiles of excavated materials or spoil of more than 50m ³ shall be enclosed, covered or dampened during dry or windy conditions.		V
	Effective water sprays shall be used to control potential dust emission sources such as unpaved haul roads and active construction areas.		V
	All spraying of materials and surfaces shall avoid excessive water usage.		V
	Vehicles that have the potential to create dust while transporting materials shall be covered, with the cover properly secured and extended over the edges of the side and tail boards.		V
	Materials shall be dampened, if necessary, before transportation.		V
	Travelling speeds shall be controlled to reduce traffic induced dust dispersion and re-suspension within the site from the operating haul trucks.		V
	Vehicle washing facilities shall be provided to minimize the quantity of material deposited on public roads.		V

Noise – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Noise during construction	Use of silenced plant or plant equipped with mufflers or dampers in substitute of ordinary plant.	During construction	V
	Reduce the number of equipment and their percentage on-time.		V
	3.5 m and 5.5 m high temporary noise barrier at culvert construction work area (Figure 2a of the Environmental Permit).		#
	3 m high temporary noise barrier along the northern edge of Bridge 12 at ground level (Figure 2b of the Environmental Permit).	-	#
	2 m high temporary noise barrier along the northern edge of Bridge 12 at bridge level (Figure 2b of the Environmental Permit).		#
	2.5 m high temporary noise barrier along Tai Wo Service Road West (Figure 2c of the Environmental Permit).		#
	3.5m and 7m high temporary noise barrier along Tai Wo Services Road West near Tai Hang (Figure 2c of the Environmental Permit).		#
	7 m high temporary noise barrier along Tai Wo Service Road West near Tai Wo Footbridge work area (Figure 2d of the Environmental Permit).		#
	7 m high temporary noise barrier near Kiu Tau Footbridge work area (Figure 2d of the Environmental Permit).		#
	2.5 m high temporary noise barrier near river diversion work area (Figure 2e of the Environmental Permit).		#

Water Quality – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Water quality during construction	 Demolition and reconstruction of bridges Prevent off-site migration through use of sheet piles. Minimise duration of works as far as practical. All sewer and drainage connections should be sealed to prevent debris, soil, sand, etc, from entering public sewers/drains. Site surface runoff should be settled to remove sand/silt before it is discharged into the existing storm drains. Road Widening Works, Earthworks and Culvert Extension Works Wastewater generated from any concrete batching washdown of equipment or similar activities should be discharged into foul sewers, after the removal of settable solids, and pH adjustment as necessary. All sewage discharges from the study area should meet the TM standards and approval from EPD through the licensing process is required. Sand traps, oil interceptors and other pollution prevention installations should be provided, properly cleaned and maintained. Runoff from exposed working areas, unfinished slopes and from unlined temporary channels should be directed to stilling basins and/or silt traps before discharging to the drainage outfalls. Regular inspections of stilling basins and/or silt traps is required to ensure that sediment is not conveyed into the existing drainage system. Open stockpiles should be covered with a tarpaulin cover. During the wet season, any exposed top soils should be covered with a tarpaulin, shotcreted or hydroseeded. Sand and silt from wash-water from vehicle washing should be settled out before discharging into storm drains. 	During construction	#

Waste – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Waste management during construction	 General Waste Transport of wastes off site as soon as possible. Maintenance of accurate waste records. Minimisation of waste generation for disposal (via reduction/recycling/re-use). No on-site burning will be permitted. Use of re-useable metal hoardings/signboards. 	During construction	@
	 Vegetation from site clearance Segregation of materials to facilitate disposal. Mulching to reduce bulk and where possible review opportunities for the possible beneficial use within landscaping areas. 		V
	Demolition Wastes - Segregation of materials to facilitate disposal Appropriate stockpile management.		V
	 Excavated Materials Segregation of materials to facilitate disposal / reuse. Appropriate stockpile management. Re-use of excavated material on or off site (where possible). Special handling and disposal procedures in the event that contaminated materials are excavated. 		V
	 Construction Wastes Segregation of materials to facilitate recycling/reuse (within designated area in appropriate containers/stockpiles). Appropriate stockpile management. Planning to reduce over ordering and waste generation. Recycling and re-use of materials where possible (e.g. metal, wood from formwork) For material which cannot be re-used/recycled, collection should be carried out by an approved waste contractor for landfill disposal. 		V
	 Bentonite Slurries Bentonite slurries should be reused as far as possible. Disposal in accordance with Practice Note For Professional Persons ProPECC PN 1/94. 		#

Chemical Wastes	@
- Storage within locked, covered and bunded area.	
 The storage area shall not be located adjacent to sensitive receivers e.g. drains. 	
- Minimise waste production and recycle oils/solvents where possible.	
 A spill response procedure shall be in place and absorption material available for minor spillages. 	
- Use appropriate and labelled containers.	
- Educate site workers on site cleanliness/waste management procedures.	
 If chemical wastes are to be generated, the contractor must register with EPD as a chemical waste producer. 	
- The chemical wastes shall be collected by a licensed chemical waste collector.	
Municipal Wastes	V
 Waste shall be stored within a temporary refuse collection facility, in appropriate containers prior to collection and disposal. Regular, daily collections are required by an approved waste collector. 	

Ecology – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Ecology during construction	 Accurate Delineation of Works Area Boundaries of proposed works areas shall be clearly identified and separated from external areas by a physical barrier to prevent encroachment of adjacent habitats. Individual trees which fall within the works areas but which work plans do not require removal are to be retained and fenced off to maximize protection. 	During construction	V
	 Vegetation Clearance No fires shall be lit within the works area for the purpose of burning cleared vegetation. The Contractor shall give consideration to mulching the cleared vegetation for recycling within the works area / adjacent land. 		V
	 Dust generation There are a number of measures which shall be taken as specified in the Air Pollution Control (Construction Dust) Regulation on 'Dust Control Requirements, including the following key measures to be applied during construction: Vehicle washing facilities to be provided at every discernible or designated vehicle exit point; All temporary site access roads shall be sprayed with water to suppress dust as necessary; All dusty materials should be sprayed with water immediately prior to any handling; and All debris should be covered entirely by impervious sheeting or stored in a sheltered debris collection area. 		V
	 Surface Run-off In general, mitigation measures shall be in accordance with ProPECC PN1/94 on 'Construction Site Drainage'. Key measures include: Bund and cover stock piles to avoid run-off; Channel any run-off through a system of oil, grease and sediment / silt traps and reuse water on site where ever practical; All vehicle maintenance to be undertaken within a bunded area; and Maximise vegetation retention on-site to maximise absorption (minimise transport). 		V

Landscape and Visual Impact – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Responsibility
Landscape & Visual during construction	 Preservation of Existing Vegetation Trees identified for retention within the project limit would be protected during the works; The tree transplanting and planting works shall be implemented by approved Landscape Contractors. 	During construction	V
	 Temporary Works Areas Where feasible the works areas would be screened using hoarding and existing vegetation would be retained where possible to reduce the landscape and visual impacts arising from the construction activity. The landscape of these works areas would be restored following the completion of the construction phase. 		V
	 Hoarding A hoarding would be erected where practicable in the most visually sensitive locations to screen the temporary construction works from the local VSRs. 		V
	 Top Soils The works will result in disturbance to extensive areas of topsoil. Topsoil worthy of retention should be stockpiled for use following completion of the civil engineering works. It should either be temporarily vegetated with hydroseeded grass or turned over on a regular basis. 		#
	 Protection of Important Landscape Features Important features such as temples, Island House and kilns within the study area, although remote from the proposed works retained and adequately protected. 		#

Legend:

V = implemented;

x = not implemented;

@ = partially implemented;

N/A = not applicable - No such work was undertaken or no such material was used on site;

= to be implemented.

APPENDIX D SUMMARY OF ACTION AND LIMIT LEVELS

Appendix D - Summary of Action and Limit Levels

Table 1 – Act	ion and I	imit Levels	for 1-hc	
	ion anu i			

Location	Action Level	Limit Level
AM2	317.8 μg/m3	500 μg/m3

Table 2 – Action and Limit Levels for 24-hour TSP

Location	Action Level	Limit Level
AM2	200.7 μg/m3	260 μg/m3

Table 3 – Action and Limit Levels for Construction Noise (0700-1900 hrs of normal weekdays)

Location	Action Level	Limit Level
M2	When one documented	75 dB(A)
	complaint, related to 0700 -	
	1900 hours on normal	
M3*	weekdays, is received	65/70 dB(A)
	from any one of the sensitive	
	receivers	

*Daytime noise Limit Level of 70 dB(A) applies to education institutions, while 65dB(A) applies during school examination period

APPENDIX E CALIBRATION CERTIFICATES OF MONITORING EQUIPMENTS

AECOM

<u>Total Suspended Particulates (TSP) Sampler</u> <u>Field Calibration Report</u>

Station	Fanling Government Secondary School (AM2)	Operator:	Shum Kam Yuen
Date:	7-Apr-14	Next Due Date:	7-Jun-14
Model No:	TE-5170	Verified Against:	O.T.S 988
Equipment No.:	A-001-74T	Expiration Date:	20-May-2014

Ambient Condition							
Temperature, Ta	293.0	Kelvin	Pressure, Pa	761	mmHg		

Orifice Transfer Standard Information									
Equipment No.:	988	Slope, mc	1.94727	Intercept, bc	0.02332				
Last Calibration Date:	20-May-13	mc x Qstd + bc = $[H x (Pa/760) x (298/Ta)]^{1/2}$							
Next Calibration Date:	20-May-14								

		Calibration of	TSP Sampler		
Calibration Point	H in. of water	[H x (Pa/760) x (298/Ta)] ^{1/2}	Qstd (m ³ /min) X - axis	W in. of oil	$\begin{bmatrix} \Delta W \ x \ (Pa/760) \ x \ (298/Ta) \end{bmatrix}^{1/2} \\ Y-axis$
1	6.2	2.51	1.28	5.0	2.26
2	5.1	2.28	1.16	4.1	2.04
3	4.6	2.16	1.10	3.4	1.86
4	3.8	1.97	1.00	2.9	1.72
5	2.2	1.50	0.76	1.6	1.28
By Linear Regr Slope , mw = Correlation C	ession of Y on X <u>1.8776</u> oefficient* =		Intercept, bw =	1	-0.1583

	Set	Point	Calculation
--	-----	-------	-------------

From the TSP Field Calibration Curve, take $Qstd = 1.21 \text{ m}^3/\text{min}$ (43 CFM)

From the Regression Equation, the "Y" value according to

m x Qstd + b = $[W x (Pa/760) x (298/Ta)]^{1/2}$

=

Therefore, Set Point W =
$$(m \times Qstd + b)^2 \times (760 / Pa) \times (Ta / 298)$$

*If Correlation Coefficient < 0.990, check and recalibrate again.

Remarks:

Jur QC Reviewer: _ Signature:

4

4.39

Date:

AECOM

<u>Total Suspended Particulates (TSP) Sampler</u> <u>Field Calibration Report</u>

Station	Fanling Governme	ent Secondary School (AM2)	Operator:	Shum Kam Yuen
Date:	6-Jun-14		Next Due Date:	6-Aug-14
Model No:	TE-5170		Verified Against:	O.T.S 988
Equipment No.:	A-001-74T		Expiration Date:	28-May-2015

Ambient Condition							
Temperature, Ta	301.0	Kelvin	Pressure, Pa	753.8	mmHg		

Orifice Transfer Standard Information									
Equipment No.:	988	Slope, mc	1.97518	Intercept, bc	-0.01001				
Last Calibration Date:	28-May-14	mc x Qstd + bc = $[H x (Pa/760) x (298/Ta)]^{1/2}$							
Next Calibration Date:	28-May-15								

		Calibration of	TSP Sampler		
Calibration Point	H in. of water	[H x (Pa/760) x (298/Ta)] ^{1/2}	Qstd (m ³ /min) X - axis	W in. of oil	$\begin{bmatrix} \Delta W \ x \ (Pa/760) \ x \ (298/Ta) \end{bmatrix}^{1/2} \\ Y-axis$
1	6.1	2.45	1.24	4.6	2.13
2	5.0	2.22	1.13	4.0	1.98
3 4.5		2.10	1.07	3.3	1.80
4 3.7		1.91	0.97	2.7	1.63
5 2.3		1.50	0.77 1.5		1.21
By Linear Regr	ession of Y on X				
Slope, mw =	1.9918		Intercept, bw =		-0.3135
Correlation Coefficient* =		0.9970			

Set	P	oint	Calc	ul	a	tion

From the TSP Field Calibration Curve, take $Qstd = 1.21 \text{ m}^3/\text{min}$ (43 CFM)

From the Regression Equation, the "Y" value according to

m x Qstd + b = $[W x (Pa/760) x (298/Ta)]^{1/2}$

Therefore, Set Point W = (m x Qstd + b)² x (760 / Pa) x (Ta / 298) =

*If Correlation Coefficient < 0.990, check and recalibrate again.

Remarks:		
QC Reviewer: WS CHAN	Signature:	Date: 6/6/14

4.48



TISCH ENVIRONMENTAL, INC. 145 SOUTH MIAMI AVE VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - Ma Operator		Rootsmeter Orifice I.I		438320 0988	Ta (K) - Pa (mm) -	296 - 751.84
PLATE OR Run # 1 2 3 4 5	VOLUME START (m3) NA NA NA NA NA	VOLUME STOP (m3) NA NA NA NA NA NA	DIFF VOLUME (m3) 1.00 1.00 1.00 1.00 1.00	DIFF TIME (min) 1.3790 0.9720 0.8690 0.8260 0.6830	METER DIFF Hg (mm) 3.2 6.4 7.9 8.8 12.8	ORFICE DIFF H2O (in.) 2.00 4.00 5.00 5.50 8.00

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)	Va	(x axis) Qa	(y axis)
0.9917 0.9875 0.9854 0.9843 0.9790	0.7191 1.0159 1.1339 1.1916 1.4333	1.4113 1.9959 2.2315 2.3405 2.8227	0.9957 0.9915 0.9894 0.9883 0.9829	0.7221 1.0201 1.1385 1.1965 1.4392	$\begin{array}{c} 0.8874 \\ 1.2549 \\ 1.4030 \\ 1.4715 \\ 1.7747 \end{array}$
Qstd slog intercep coefficie	t (b) = ent (r) =	1.97518 -0.01001 0.99998 Pa/760) (298/'	Qa slop intercep coeffici	t (b) =	1.23683 -0.00630 0.99998

CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta) Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa] Qa = Va/Time

For subsequent flow rate calculations:

Qstd = $1/m\{ [SQRT(H2O(Pa/760)(298/Ta))] - b \}$ Qa = $1/m\{ [SQRT H2O(Ta/Pa)] - b \}$

EQUIPMENT CALIBRATION RECORD

Туре:	Laser Dust Monitor
Manufacturer/Brand:	SIBATA
Model No.:	LD-3B
Equipment No.:	A.005.14a
Sensitivity Adjustment Scale Setting:	786 CPM

Operator:

Mike Shek (MSKM)

Standard Equipment

Equipment:	Rupprecht	& Patashnick TEOM®			
Venue:	Cyberport	(Pui Ying Secondary Scho	ool)		
Model No.:	Series 140	DOAB			
Serial No:	Control:	140AB219899803			
	Sensor:	1200C143659803	K _o :	12500	
Last Calibration Date*:	10 May 20	14			

*Remarks: Recommended interval for hardware calibration is 1 year

Calibration Result

Sensitivity Adjustment Scale Setting (Before Calibration): Sensitivity Adjustment Scale Setting (After Calibration): 786 CPM 786 CPM

Hour	Date (dd-mm-yy)	-	Time	Э	1911 LOW ADDRESS	dition	Concentration ¹ (mg/m ³)	Total Count ²	Count/ Minute ³
					Temp (°C)	R.H. (%)	Y-axis		X-axis
1	18-05-14	12:45	-	13:45	28.4	77	0.05027	2158	35.97
2	18-05-14	13:45	-	14:45	28.5	76	0.05161	2211	36.85
3	18-05-14	14:45	-	15:45	28.5	76	0.05235	2247	37.45
4	18-05-14	15:45	-	16:45	28.4	77	0.05203	2233	37.22

Note: 1. Monitoring data was measured by Rupprecht & Patashnick TEOM®

2. Total Count was logged by Laser Dust Monitor

3. Count/minute was calculated by (Total Count/60)

By Linear Regression of Y or X

Slope (K-factor):	0.0014	
Correlation coefficient:	0.9969	
Validity of Calibration Record:	18 May 2015	

Remarks:	1				
QC Reviewer:	YW Fung	Signature:	4	_ Date:	19 May 2014

EQUIPMENT CALIBRATION RECORD

Туре:	Laser Dust Monitor
Manufacturer/Brand:	SIBATA
Model No.:	LD-3B
Equipment No.:	A.005.16a
Sensitivity Adjustment Scale Setting:	521 CPM

Operator:

Mike Shek (MSKM)

Standard Equipment

Equipment:	Rupprecht	& Patashnick TEOM®			
Venue:	Cyberport	(Pui Ying Secondary Scho	ool)		
Model No.:	Series 140	DOAB			
Serial No:	Control:	140AB219899803			
	Sensor:	1200C143659803	K _o :	12500	
Last Calibration Date*:	18 May 20	13			

*Remarks: Recommended interval for hardware calibration is 1 year

Calibration Result

Sensitivity Adjustment Scale Setting (Before Calibration): Sensitivity Adjustment Scale Setting (After Calibration):

521	CPM
521	CPM

Hour	Date (dd-mm-yy)	-	Fime	9	Amb Cond		Concentration ¹ (mg/m ³)	Total Count ²	Count/ Minute ³
					Temp (°C)	R.H. (%)	Y-axis		X-axis
1	27-07-13	11:00	-	12:00	27.3	75	0.04734	1893	31.55
2	27-07-13	12:00	-	13:00	27.3	75	0.04789	1915	31.92
3	27-07-13	13:00	-	14:00	27.4	74	0.04953	1976	32.93
4	27-07-13	14:00	-	15:00	27.4	75	0.04867	1949	32.48

Note: 1. Monitoring data was measured by Rupprecht & Patashnick TEOM®

2. Total Count was logged by Laser Dust Monitor

3. Count/minute was calculated by (Total Count/60)

Slope (K-factor):	0.0015	
Correlation coefficient:	0.9934	

Validity of Calibration Record:

26 July 2014

Remarks:

QC Reviewer:	YW Fung

Signature:

Date: 29 July 2013



Website: www.cigismec.com

E-mail: smec@cigismec.com

Tel : (852) 2873 6860 Fax : (852) 2555 7533



CERTIFICATE OF CALIBRATION

Certificate No.:	13CA1107 01-01			Page	1	of	2
Item tested							
Description: Manufacturer: Type/Model No.: Serial/Equipment No.: Adaptors used:	Sound Level Meter Rion Co., Ltd. NL-31 00320528 / N.007.0 -))) 2	Microphone Rion Co., Ltd. UC-53A 90565 -			
Item submitted by							
Customer Name: Address of Customer: Request No.: Date of receipt:	AECOM ASIA CO., - - 07-Nov-2013	LTD.					
Date of test:	08-Nov-2013						
Reference equipment	used in the calibr	ation					
Description: Multi function sound calibrator Signal generator Signal generator	Model: B&K 4226 DS 360 DS 360	Serial No. 2288444 33873 61227		Expiry Date: 22-Jun-2014 15-Apr-2014 15-Apr-2014		Traceat CIGISME CEPREI CEPREI	
Ambient conditions							
Temperature: Relative humidity: Air pressure:	22 ± 1 °C 60 ± 10 % 1000 ± 10 hPa						

Test specifications

- 1, The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 and the lab calibration procedure SMTP004-CA-152.
- 2, The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of ±20%.
- 3, The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure responsess of the Sound Level Meter.

Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

Actual Measurement data are documented on worksheets.

Approved Signatory:

Huang Jian Min/Feng Jun Qi

Company Chop:



Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

Date: 11-Nov-2013

© Soils & Materials Engineering Co., Ltd.

Form No.CARP152-1/Issue 1/Rev.C/01/02/2007

Hong Kong Accreditation Service (HKAS) has accredited this laboratory under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS Directory of Accredited Laboratories. The results shown in this certificate were determined by this laboratory in accordance with its terms of accreditation. Such terms of accreditation stipulate that the results shall be traceable to the International System of Units (S.I.) or recognised measurement standards. This certificate shall not be reproduced except in full.



香港黃竹坑道37號利達中心地下,9樓,12樓,13樓及20樓 E-mail: smec@cigismec.com Website: www.cigismec.com Tel : (852) 2873 6860 Fax : (852) 2555 7533



CERTIFICATE OF CALIBRATION

Certificate No.:	14CA0305 06-02			Page	1	of	2
Item tested							
Description:	Sound Level Meter (1	vpe 1)		Microphone			
Manufacturer:	B&K		,	B&K			
Type/Model No.:	2250	2	,	4950			
Serial/Equipment No.:	2681366 //.0	11.01		2665582			
Adaptors used:	-	6669	,	-			
Item submitted by							
Customer Name:	AECOM ASIA CO. L	TD.					
Address of Customer:							
Request No.:	-						
Date of receipt:	05-Mar-2014						
Date of test:	07-Mar-2014						
Buto of tooli	•••••••••						
		tion					
Reference equipment		tion Serial No.		Expiry Date:		Traceal	ble to:
Reference equipment	used in the calibrat			Expiry Date: 22-Jun-2014		Traceal CIGISME	
Reference equipment Description: Multi function sound calibrator	used in the calibrat	Serial No.					
Reference equipment Description: Multi function sound calibrator Signal generator	used in the calibrat Model: B&K 4226	Serial No. 2288444		22-Jun-2014		CIGISM	EC
Reference equipment Description: Multi function sound calibrator Signal generator Signal generator	used in the calibrat Model: B&K 4226 DS 360	Serial No. 2288444 33873		22-Jun-2014 15-Apr-2014		CIGISM	EC
Reference equipment Description: Multi function sound calibrator Signal generator Signal generator Ambient conditions	used in the calibrat Model: B&K 4226 DS 360	Serial No. 2288444 33873		22-Jun-2014 15-Apr-2014		CIGISM	EC
Reference equipment Description: Multi function sound calibrator Signal generator Signal generator Ambient conditions Temperature: Relative humidity:	used in the calibrat Model: B&K 4226 DS 360 DS 360	Serial No. 2288444 33873		22-Jun-2014 15-Apr-2014		CIGISM	EC

- 1, The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 and the lab calibration procedure SMTP004-CA-152.
- 2, The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of ±20%.
- 3, The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure responsess of the Sound Level Meter.

Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

Actual Measurement data are documented on worksheets.

Approved Signatory:

Huang Jian Min/Feng Jun Qi

12-Mar-2014 Company Chop:



Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

Date:

© Soils & Materials Engineering Co., Ltd.

Form No.CARP152-1/Issue 1/Rev.C/01/02/2007

Hong Kong Accreditation Service (HKAS) has accredited this laboratory under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS Directory of Accredited Laboratories. The results shown in this certificate were determined by this laboratory in accordance with its terms of accreditation. Such terms of accreditation stipulate that the results shall be traceable to the International System of Units (S.I.) or recognised measurement standards. This certificate shall not be reproduced except in full.



Tel : (852) 2873 6860 Fax : (852) 2555 7533



CERTIFICATE OF CALIBRATION

Certificate No.:	13CA1107 01-02		Page:	1 of	2
Item tested					
Description:	Acoustical Calibrat	tor (Class 1)			
Manufacturer:	Rion Co., Ltd.				
Type/Model No.:	NC-73				
Serial/Equipment No .:	10307223 / N.004.	08			
Adaptors used:					
Item submitted by					
Curstomer:	AECOM ASIA CO.	, LTD.			
Address of Customer:	-	28			
Request No.:	12	×			
Date of receipt:	07-Nov-2013				
Date of test:	08-Nov-2013				
		ration			
Date of test: Reference equipment Description:		ration Serial No.	Expiry Date:	Traceab	le to:
Reference equipment Description: Lab standard microphone	used in the calib Model: B&K 4180	Serial No. 2341427	17-Apr-2014	SCL	
Reference equipment Description: Lab standard microphone Preamplifier	used in the calib Model:	Serial No.	17-Apr-2014 16-Apr-2014	SCL CEPREI	
Reference equipment Description: Lab standard microphone Preamplifier Measuring amplifier	used in the calib Model: B&K 4180 B&K 2673 B&K 2610	Serial No. 2341427 2239857 2346941	17-Apr-2014 16-Apr-2014 24-Apr-2014	SCL CEPREI CEPREI	
Reference equipment Description: Lab standard microphone Preamplifier Measuring amplifier Signal generator	used in the calib Model: B&K 4180 B&K 2673 B&K 2610 DS 360	Serial No. 2341427 2239857 2346941 61227	17-Apr-2014 16-Apr-2014 24-Apr-2014 15-Apr-2014	SCL CEPREI CEPREI CEPREI	
Reference equipment Description: Lab standard microphone Preamplifier Measuring amplifier Signal generator Digital multi-meter	used in the calib Model: B&K 4180 B&K 2673 B&K 2610 DS 360 34401A	Serial No. 2341427 2239857 2346941 61227 US36087050	17-Apr-2014 16-Apr-2014 24-Apr-2014 15-Apr-2014 10-Dec-2013	SCL CEPREI CEPREI CEPREI CEPREI	
Reference equipment Description: Lab standard microphone Preamplifier Measuring amplifier Signal generator Digital multi-meter Audio analyzer	used in the calib Model: B&K 4180 B&K 2673 B&K 2610 DS 360 34401A 8903B	Serial No. 2341427 2239857 2346941 61227 US36087050 GB41300350	17-Apr-2014 16-Apr-2014 24-Apr-2014 15-Apr-2014 10-Dec-2013 15-Apr-2014	SCL CEPREI CEPREI CEPREI CEPREI CEPREI	
Reference equipment Description: Lab standard microphone Preamplifier Measuring amplifier Signal generator Digital multi-meter Audio analyzer	used in the calib Model: B&K 4180 B&K 2673 B&K 2610 DS 360 34401A	Serial No. 2341427 2239857 2346941 61227 US36087050	17-Apr-2014 16-Apr-2014 24-Apr-2014 15-Apr-2014 10-Dec-2013	SCL CEPREI CEPREI CEPREI CEPREI	
Reference equipment Description: Lab standard microphone Preamplifier Measuring amplifier Signal generator Digital multi-meter Audio analyzer Universal counter	used in the calib Model: B&K 4180 B&K 2673 B&K 2610 DS 360 34401A 8903B	Serial No. 2341427 2239857 2346941 61227 US36087050 GB41300350	17-Apr-2014 16-Apr-2014 24-Apr-2014 15-Apr-2014 10-Dec-2013 15-Apr-2014	SCL CEPREI CEPREI CEPREI CEPREI CEPREI	
Reference equipment Description: Lab standard microphone Preamplifier Measuring amplifier Signal generator Digital multi-meter	used in the calib Model: B&K 4180 B&K 2673 B&K 2610 DS 360 34401A 8903B	Serial No. 2341427 2239857 2346941 61227 US36087050 GB41300350	17-Apr-2014 16-Apr-2014 24-Apr-2014 15-Apr-2014 10-Dec-2013 15-Apr-2014	SCL CEPREI CEPREI CEPREI CEPREI CEPREI	
Reference equipment Description: Lab standard microphone Preamplifier Measuring amplifier Signal generator Digital multi-meter Audio analyzer Universal counter Ambient conditions	used in the calib Model: B&K 4180 B&K 2673 B&K 2610 DS 360 34401A 8903B 53132A	Serial No. 2341427 2239857 2346941 61227 US36087050 GB41300350	17-Apr-2014 16-Apr-2014 24-Apr-2014 15-Apr-2014 10-Dec-2013 15-Apr-2014	SCL CEPREI CEPREI CEPREI CEPREI CEPREI	


Test specifications

- 1, The Sound Calibrator has been calibrated in accordance with the requirements as specified in IEC 60942 1997 Annex B and the lab calibration procedure SMTP004-CA-156.
- 2, The calibrator was tested with its axis vertical facing downwards at the specific frequency using insert voltage technique.
- The results are rounded to the nearest 0.01 dB and 0.1 Hz and have not been corrected for variations from a reference pressure of 1013.25 hectoPascals as the maker's information indicates that the instrument is insensitive to pressure changes.

Test results

This is to certify that the sound calibrator conforms to the requirements of annex B of IEC 60942: 1997 for the conditions under which the test was performed. This does not imply that the sound calibrator meets IEC 60942 under any other conditions.

Details of the performed measurements are presented on page 2 of this certificate.



Huang Jian Min/Feng Jun Qi

Date: 11-Nov-2013

Company Chop:



Comments: The results reported in this certificate refer to the conditon of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

© Soils & Materials Engineering Co., Ltd.

Form No.CARP156-1/Issue 1/Rev.D/01/03/2007

Hong Kong Accreditation Service (HKAS) has accredited this laboratory under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS Directory of Accredited Laboratories. The results shown in this certificate were determined by this laboratory in accordance with its terms of accreditation. Such terms of accreditation stipulate that the results shall be traceable to the International System of Units (S.I.) or recognised measurement standards. This certificate shall not be reproduced except in full.

APPENDIX F EM&A MONITORING SCHEDULES

Contract No. HY/2012/06 Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange Impact Monitoring and Audit Schedule for June 2014

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
1-Jun	2-Jun	3-Jun	4-Jun	5-Jun	6-Jun	7-Jun
					1-hr TSP	
					24-hr TSP	
					Noise	
8-Jun	9-Jun	10-Jun	11-Jun		13-Jun	14-Jun
				1-hr TSP		
				24-hr TSP		
				Noise		
15-Jun	16-Jun	17-Jun	18-Jun	19-Jun	20-Jun	21-Jun
			1-hr TSP			
			24-hr TSP			
			Noise			
22-Jun	23-Jun	24-Jun	25-Jun	26-Jun	27-Jun	28-Jun
		1-hr TSP				
		24-hr TSP				1-hr TSP
		Noise				24-hr TSP
29-Jun	30-Jun					

Contract No. HY/2012/06 Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange Tentative Impact Monitoring and Audit Schedule for July 2014

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		1-Jul	2-Jul	3-Jul		5-Jul
					1-hr TSP	
					24-hr TSP	
					Noise	
6-Jul	7-Jul	8-Jul	9-Jul		11-Jul	12-Jul
				1-hr TSP		
				24-hr TSP		
				Noise		
13-Jul	14-Jul	15-Jul	16-Jul	17-Jul	18-Jul	19-Jul
			1-hr TSP			
			24-hr TSP			
			Noise			
20-Jul	21-Jul	22-Jul	23-Jul	24-Jul	25-Jul	26-Jul
		1-hr TSP				
		24-hr TSP				
		Noise				
27-Jul	28-Jul	29-Jul	30-Jul	31-Jul		
	1-hr TSP					
	24-hr TSP					
	Noise					


The schedule is subject to change due to unforeseeable circumstances (e.g. adverse weather, etc)

APPENDIX G IMPACT AIR QUALITY MONITORING RESULTS AND THEIR GRAPHICAL PRESENTATION

Appendix G Impact Air Quality Monitoring Results

24-hour TSP Monitoring Results at Station AM2 (Fanling Government Secondary School)

Date	Weather	Air	Atmospheric	Flow Rate	e (m ³ /min.)	Av. flow	Total vol.	Filter W	/eight (g)	Particulate	Elapse	e Time	Sampling	Conc.	Action Level	Limit Level
	Condition	Temp. (⁰C	Pressure(hPa)	Initial	Final	(m ³ /min)	(m ³)	Initial	Final	weight(g)	Initial	Final	Time(hrs.)	(µg/m³)	(µɑ/m ³)	(µq/m ³)
6-Jun-14	Fine	28.0	1003.1	1.314	1.314	1.314	1892.2	2.6844	2.7234	0.0390	4041.02	4065.02	24.00	20.6	200.7	260
12-Jun-14	Fine	28.8	1002.1	1.314	1.314	1.314	1892.2	2.6640	2.7242	0.0602	4065.02	4089.02	24.00	31.8	200.7	260
18-Jun-14	Fine	30.1	1004.6	1.314	1.314	1.314	1892.2	2.6580	2.6909	0.0329	4089.02	4113.02	24.00	17.4	200.7	260
24-Jun-14	Fine	27.8	1004.3	1.314	1.314	1.314	1892.2	2.6555	2.6862	0.0307	4113.02	4137.02	24.00	16.2	200.7	260
28-Jun-14	Fine	30.8	1004.3	1.314	1.314	1.314	1892.2	2.7331	2.7706	0.0375	4137.02	4161.02	24.00	19.8	200.7	260
													Average	21.2		
													Min	16.2		
													Max	31.8		



his Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsover, to any party that uses or relies on this drawing without AECOM's express written consent.

CONTRACT NO. HY/2012/06

WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE




Graphical Presentation of Impact 24-hour TSP Monitoring Results

Appendix G Impact Air Quality Monitoring Results

1-hour TSP Monitoring Results at Station AM2 (Fanling Government Secondary School)

	Start	1st Hour	2nd Hour	3rd Hour
	Time	Conc.	Conc.	Conc.
Date	(hh:mm)	(µg/m³)	(µg/m³)	(µg/m ³)
6-Jun-14	10:21	73.9	76.1	75.5
12-Jun-14	10:05	77.2	78.3	76.7
18-Jun-14	13:20	73.9	72.1	73.4
24-Jun-14	10:20	73.7	72.6	74.2
28-Jun-14	10:09	82.2	80.5	77.9
			Average	75.9
			Min	72.1
			Max	82.2



his Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third paries, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability what ing without AECOM's express written co ver, to any party that uses or relies on this drav

CONTRACT NO. HY/2012/06

WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE



Graphical Presentation of Impact 1-hour TSP Monitoring Results

APPENDIX H METEOROLOGICAL DATA FOR THE REPORTING MONTH

Extract of Meteorological Observations for Tai Po Automatic Weather Station, June 2014

Date	Mean Pressure at M.S.L.	Air	Temperatu	Ire	Mean Dew Point Temperature	Relative Humid		idity
	(hPa)	Max. (deg C)	Mean (deg C)	Min. (deg C)	(deg C)	Max. (%)	Mean (%)	Min. (%)
1-Jun	1006.7	33.2	29.7	27.3	25.2	94	77	61
2-Jun	1004.6	33.4	30	27.8	24.5	85	73	57
3-Jun	1003.5	32.1	28.8	26.6	24.6	90	79	64
4-Jun	1003.5	33.1	29.2	25.6	24.8	94	78	57
5-Jun	1002.9	33	28.7	26.8	25.9	95	85	62
6-Jun	1002.6	29.7	26.7	24.6	24.6	98	89	79
7-Jun	1001.7	27.8	26.1	24.8	24.6	97	91	85
8-Jun	1000.6	30.8	28	26.5	25.4	97	86	66
9-Jun	1001.3	29.6	27.5	25.7	23.8	91	81	70
10-Jun	1001.1	30.5	27.6	26.5	24	90	81	69
11-Jun	1001.4	28.3	27.4	25.4	24	97	82	73
12-Jun	1001.7	30.7	27.7	26.1	22.2	87	73	48
13-Jun	1002.2	31.3	27.7	23.8	20	84	64	43
14-Jun	1002.6	32.1	29.1	26.2	21.4	84	64	47
15-Jun	1001.1	30.7	27.9	24.9	24.2	97	81	61
16-Jun	1001.5	32.7	29.5	26.8	25.5	94	80	66
17-Jun	1004	31.3	28.9	26.2	26.2	98	86	73
18-Jun	1003.9	32.1	28.4	26.1	26.1	99	88	66
19-Jun	1002.6	32.8	29	25.5	26	98	85	62
20-Jun	1002	29.7	28.4	26.2	26.2	98	88	76
21-Jun	1002.5	30	27.8	25.3	26	98	91	81
22-Jun	1003.4	27.6	26.1	25	25.5	99	97	89
23-Jun	1003.6	28.3	26.5	25.5	25.7	99	95	86
24-Jun	1003.8	28.8	26.6	25.2	25.7	99	94	83
25-Jun	1005.2	28.5	26.8	25.1	25.7	99	94	83
26-Jun	1005.7	34	29.6	26.4	25.4	97	79	59
27-Jun	1004.9	33.4	29.9	26.9	25.9	93	80	54
28-Jun	1003.6	33.1	29.6	27	25.4	91	79	62
29-Jun	1004.3	31	28.8	26.5	25.5	97	83	64
30-Jun	1006.9	29.9	27.9	26.4	26	97	89	76
Mean	1003.2	31	28.2	26	24.9	95	83	67
Maximum	1006.9	34	30	27.8	26.2	99	97	89
Minimum	1000.6	27.6	26.1	23.8	20	84	64	43

Extract of Meteorological Observations for Tai Po Automatic Weather Station, June 2014

	Total	Prevailing	Mean
Date	Rainfall	Wind	Wind Speed
	(mm)	Direction	(km/h)
		(degrees)	
1-Jun	****	***	****
2-Jun	* * * * *	***	****
3-Jun	****	***	****
4-Jun	****	***	****
5-Jun	* * * * *	***	****
6-Jun	****	***	****
7-Jun	****	***	****
8-Jun	* * * * *	***	****
9-Jun	****	***	****
10-Jun	* * * * *	***	****
11-Jun	****	***	****
12-Jun	****	***	****
13-Jun	****	***	****
14-Jun	****	***	****
15-Jun	****	***	****
16-Jun	****	***	****
17-Jun	****	***	****
18-Jun	* * * * *	***	****
19-Jun	* * * * *	***	****
20-Jun	* * * * *	***	****
21-Jun	* * * * *	***	****
22-Jun	****	***	****
23-Jun	****	***	****
24-Jun	****	***	****
25-Jun	****	***	****
26-Jun	****	***	****
27-Jun	****	***	****
28-Jun	****	***	****
29-Jun	****	***	****
30-Jun	****	***	****
Mean		***	****
Total	****		
Maximum	****		****
Minimum	****		****
*** unavailable			

*** unavailable

missing (less than 24 hourly observations a day)

Rainfall measured in increment of 0.5 mm. Amount of < 0.5 mm cannot be detected

Extract of Meteorological Observations for Tai Mei Tuk Automatic Weather Station, June 2014

Date	Mean Pressure at M.S.L.	Air	Temperatu	Ire	Mean Dew Point Temperature	Rela	tive Hum	idity
	(hPa)	Max. (deg C)	Mean (deg C)	Min. (deg C)	(deg C)	Max. (%)	Mean (%)	Min. (%)
1-Jun	* * * * * *	34.3	30.3	28	* * * *	***	***	***
2-Jun	*****	33.8	30.2	28	****	***	***	***
3-Jun	*****	32.2	29.1	27	****	***	***	***
4-Jun	*****	34.4	30	26.4	* * * *	***	***	***
5-Jun	*****	34.1	29.7	27	****	***	***	***
6-Jun	*****	33.9	27.5	25.1	* * * *	***	***	***
7-Jun	*****	29.3	26.6	25.2	* * * *	***	***	***
8-Jun	*****	33.2	29.1	26.2	* * * *	***	***	* * *
9-Jun	*****	31.8	28	26.1	* * * *	***	***	***
10-Jun	*****	30.9	28	26.1	* * * *	***	***	***
11-Jun	*****	29.4	27.7	25.8	* * * *	***	***	***
12-Jun	*****	31	28.2	26.1	****	***	***	***
13-Jun	*****	34.2	28.5	24.8	* * * *	***	***	***
14-Jun	*****	35.2	30.4	26.8	****	***	***	***
15-Jun	*****	31.3	28.3	25.1	* * * *	***	***	***
16-Jun	*****	32.5	29.6	26.6	****	***	***	***
17-Jun	* * * * * *	32.2	29.5	26.6	* * * *	* * *	* * *	***
18-Jun	*****	32.2	29	26.5	****	***	***	***
19-Jun	*****	33.4	29.9	26.3	****	***	***	***
20-Jun	*****	30.9	28.8	26.1	* * * *	***	***	***
21-Jun	*****	30.4	28.2	25.4	****	***	***	***
22-Jun	*****	28.7	26.8	25.4	* * * *	***	***	***
23-Jun	*****	29.5	27.4	25.6	****	***	***	***
24-Jun	* * * * * *	31.2	27.5	25.5	* * * *	* * *	* * *	***
25-Jun	*****	28.7	27.6	25.6	* * * *	***	***	***
26-Jun	*****	34.2	29.9	27.2	****	***	***	***
27-Jun	*****	35.2	30.5	27.8	****	***	***	***
28-Jun	* * * * * *	34.9	30.5	28	* * * *	* * *	***	***
29-Jun	* * * * * *	33.6	29.6	26.3	* * * *	* * *	***	***
30-Jun	*****	31.9	28.5	26.5	* * * *	***	***	***
Mean	* * * * * *	32.3	28.8	26.3	* * * *	***	***	***
Maximum	* * * * * *	35.2	30.5	28	* * * *	***	***	***
Minimum	*****	28.7	26.6	24.8	****	***	***	***

Extract of Meteorological Observations for Tai Mei Tuk Automatic Weather Station, June 2014

	Total	Prevailing	Mean
Date	Rainfall	Wind	Wind Speed
	(mm)	Direction	(km/h)
	. ,	(degrees)	
1-Jun	0.0	220	9.2
2-Jun	0.0	270	15.2
3-Jun	0.0	270	9.5
4-Jun	0.0	230	8.4
5-Jun	3.5	270	9.0
6-Jun	27.5	60	5.7
7-Jun	5.0	260	5.3
8-Jun	0.0	90	8.6
9-Jun	0.0	90	16.7
10-Jun	0.0	60	13.8
11-Jun	1.0	80	14.5
12-Jun	0.0	90	12.5
13-Jun	0.0	60	10.0
14-Jun	0.0	40	10.0
15-Jun	6.5	270	10.5
16-Jun	2.0	240	16.3
17-Jun	28.5	240	12.7
18-Jun	50.5	240	12.4
19-Jun	7.5	150	6.1
20-Jun	5.0	270	6.8
21-Jun	41.5	70	7.8
22-Jun	74.5	60	6.7
23-Jun	42.5	40	6.1
24-Jun	16.0	50	6.1
25-Jun	32.5	50	6.4
26-Jun	0.0	150	6.5
27-Jun	0.0	140	6.5
28-Jun	0.0	150	6.1
29-Jun	14.0	70	13.8
30-Jun	20.0	140	9.6
Mean		270	9.6
Total	378		
Maximum	74.5		16.7
Minimum	0.0		5.3
*** unavailable			

*** unavailable

missing (less than 24 hourly observations a day)

Rainfall measured in increment of 0.5 mm. Amount of < 0.5 mm cannot be detected

APPENDIX I IMPACT DAYTIME CONSTRUCTION NOISE MONITORING RESULTS AND THEIR GRAPHICAL PRESENTATION

Appendix I Impact Daytime Construction Noise Monitoring Resi

Location : M2 (West Tai Wo - Free Field)


Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results

	Meas	ured Noise Lev	dB(A)	Limit Level,	Exceedance	
Date	Start Time	Leq*	L10*	L90*	dB(A)	(Y/N)
6-Jun-14	11:20	71.8	73.3	68.5	75	N
12-Jun-14	11:04	69.2	70.8	66.3	75	N
18-Jun-14	13:40	68.5	69.7	66.7	75	N
24-Jun-14	11:25	67.3	69.0	65.1	75	N
	Min	67.3	69.0	65.1		
	Max	71.8	73.3	68.5		
	Average	69.5	71.0	66.8		

Location : M3 (Fanling Government Secondary School- Façade) Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results

	Meas	ured Noise Lev	vel for 30-min,	dB(A)	Limit Level,	Exceedance
Date	Start Time	Leq	L10	L90	dB(A)^	(Y/N)
6-Jun-14	10:26	65.8	67.3	63.3	70	N
12-Jun-14	10:11	66.3	67.9	64.1	65	Y
18-Jun-14	14:09	66.4	68.1	65.2	65	Y
24-Jun-14	10:18	65.0	66.5	62.4	65	N
	Min	65.0	66.5	62.4		
	Max	66.4	68.1	65.2		
	Average	65.9	67.5	63.9		

* +3dB(A) Façade effect correction included
 ^ Limit Level of 70dB(A) applies to education institutes while 65dB(A) applies during school examination period.



CONTRACT NO. HY/2012/06

WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE

Graphical Presentation of Impact Daytime Construction Noise Monitoring Results

AECOM

APPENDIX J EVENT ACTION PLAN

Appendix J – Event Action Plan

Event / Action Plan for Air Quality

Event	Action			
	ET Leader	IEC	ER	Contractor
Action Level	·	•		·
Exceedance for one sample	 Identify source; Inform IEC and ER; Repeat measurement to confirm finding; Increase monitoring frequency to dailv. 	 Check monitoring data submitted by ET; Check Contractor's working method. 	1. Notify Contractor.	 Rectify any unacceptable practice; Amend working methods if appropriate.
Exceedance for two or more consecutive samples	 Identify source; Inform IEC and ER; Repeat measurements to confirm findings; Increase monitoring frequency to daily; Discuss with IEC and Contractor on remedial actions required; If exceedance continues, arrange meeting with IEC and ER; If exceedance stops, cease additional monitoring. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ER on the effectiveness of the proposed remedial measures; Supervise Implementation of remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; Ensure remedial measures properly implemented. 	 Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Amend proposal if appropriate.

Event / Action Plan for Air Quality

Event	Action						
Action Level	ET Leader	IEC	ER	Contractor			
Limit Level	·		·	·			
Exceedance for one sample	 Identify source; Inform IEC, ER, Contractor and EPD; Repeat measurement to confirm finding; Increase monitoring frequency to daily; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise ER on the effectiveness of the proposed remedial measures; Supervise implementation of remedial measures. 	 Confirm receipt of notification of exceedance in writing; Notify Contractor; Ensure remedial measures properly implemented. 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Amend proposal if appropriate. 			
Exceedance for two or more consecutive samples	 Notify IEC, ER, Contractor and EPD; Identify source; Repeat measurement to confirm findings; Increase frequency to daily; Analyse Contractor's working procedures to determine possible mitigation to be; Arrange meeting with IEC and ER to discuss the remedial actions to be taken; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; If exceedance stops, cease additional monitoring. 	 Discuss amongst ER, ET, and Contractor on the potential remedial actions; Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise ER accordingly; Supervise the implementation of remedial measures. 	 Confirm receipt of notification of exceedance in writing; Notify Contractor; In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented; Ensure remedial measures properly implemented; If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	 proposals; 4. Resubmit proposals if problem still not under control; 5. Stop the relevant portion of works as determined by ER until the exceedance is 			

Event / Action Plan for Noise Impact

Event	Action					
Limit Level	ET Leader	IEC	ER	Contractor		
Action Level	 Notify IEC and the Contractor. Carry out investigation. Report the results of investigation to IEC and the Contractor. Discuss with the Contractor and formulate remedial measures. Increase monitoring frequency to check mitigation effectiveness. 	 Review with analysed results submitted by ET. Review the proposed remedial measures by the Contractor and advise ER accordingly. Supervise the implement of remedial measures. 	 Confirm receipt of notification of failure in writing. Notify the Contractor. Require the Contractor to propose remedial measures for the analysed noise problem. Ensure remedial measures are properly implemented. 	 Submit noise mitigation proposals to IEC. Implement noise mitigation proposals. 		
Limit Level	 Notify, IEC, ER, EPD and the Contractor. Identify the source. Repeat measurement to confirm findings. Increase monitoring frequency. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented. Inform IEC, ER, and EPD the causes & actions taken for the exceedances. Assess effectiveness of the Contractor's remedial actions and keep IEC, EPD and ER informed of the results. If exceedance stops, cease additional monitoring. 	 Discuss amongst ER, ET Leader and the Contractor on the potential remedial actions. Review the Contractor's remedial actions whenever necessary to assure their effectiveness and advise ER accordingly. Supervise the implementation of remedial measures. 	 Confirm receipt of notification of failure in writing. Notify the Contractor. Require the Contractor to propose remedial measures for the analysed noise problem. 	 Take immediate action to avoid further exceedance. Submit proposals for remedial actions to IEC within 3 working days of notification. Implement the agreed proposals. Resubmit proposals if problem still not under control. Stop the relevant activity of works as determined by the ER until the exceedance is abated. 		

APPENDIX K SITE INSPECTION SUMMARIES

Site Inspection Summary

Inspection Informa	Inspection Information		
Contract No.	HY/2012/06		
Date:	3 June 2014		
Time:	14:00		
Inspection No.:	28		

Non-compliance

Nil

Observations

Follow-up Observations

1. Deposition in the U-channel was cleared. Public road outside the construction site was washed. The Contractor has intercepted the site boundary with sand bags to prevent leakage to the U-channel (Closed).

New Observations

Nil.

Reminders

Stockpiles were observed without entire covering. The Contractor was reminded to cover the stockpiles entirely after work to prevent sand from depositing in the drainage system nearby.

Remarks





WIDENING OF TOLO HIGHWAY (STAGE 2) BETWEEN TAI HANG AND WO HOP SHEK INTERCHANGE

Inspection Information

Contract No.	HY/2012/06
Date:	12 June 2014
Time:	14:00
Inspection No.:	29

Non-compliance

Nil

Observations

Follow-up Observations

Nil.

New Observations

- 1. Non-paper wastes were observed in the recycle bin for paper. The Contractor should educate workers to recycle wastes properly and clear the refuse in the recycle bins regularly.
- 2. Chemicals were observed on bare ground without drip trays. The Contractor should provide drip trays to chemicals. Moreover, chemicals should be provided with labels.

Remarks



Inspection Information

Contract No.	HY/2012/06
Date:	17 June 2014
Time:	14:00
Inspection No.:	30

Non-compliance

Nil

Observations

Follow-up Observations

The refuse in the recycle bins were cleared (Closed). 1.

2. Chemicals were provided with a drip tray (Closed).

New Observations

Nil.

Remarks



Inspection Information

Contract No.	HY/2012/06
Date:	24 June 2014
Time:	14:00
Inspection No.:	31

Non-compliance

Nil

Observations

Follow-up Observations

Nil.

New Observations

Nil.

Remarks

APPENDIX L STATISTICS ON COMPLAINTS, NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

Appendix L

Statistics on Complaints, Notifications of Summons and Successful Prosecutions

	Date Received	Subject	Status	Total no. followed up by the ET this month	Total no. followed up by the ET since project commencement
Environmental complaints	19 December 2013	EPD referred a complaint from Lot no. 116 of Fui Sha Wai at Tai Hang of Tai Po which is concerned about the construction noise and diesel-like smell generated from construction activities nearby which caused nuisance and health problems on 19 December 2013 morning. EPD referred an air-and-odour complaint on 24 February 2014. The	Closed	0	2
	24 February 2014	complainant complained about the construction site located near the bus stop in Fui Sha Wai, Tai Hang, Tai Wo Service Road West. When construction works were carried out, odour, white smoke and dust were generated. The complainant asked for follow-up actions.	Closed		
Notification of summons	-	-	-	0	0
Successful Prosecutions	-	-	-	0	0

APPENDIX M INCIDENT REPORT ON ACTION/LIMIT LEVEL NON-COMPLIANCE

INCIDENT REPORT ON ACTION LEVEL OR LIMIT LEVEL NON-COMPLIANCE

REF. NO.: N001

Project	Contract No. HY/2012/06 Widening of Fanling Highway — Tai Hang to Wo Hop Shek Interchange
Monitoring Date	12 June 2014
Monitoring Time	12 June 2014 10:11 – 10:41
Monitoring Location	M3 (Fanling Government Secondary School – Façade)
Parameter	Noise, L _{eq} (30min)
Action & Limit Levels	Action level:when one documented complaint is receivedLimit level:65dB(A) (during school examination period)
Measured Level	66.3dB(A); exceedance of Limit Level
Possible reason for Action or Limit Level Non-compliance	 The location of construction works on 12 June 2014 closest to the noise monitoring location M3 was Wo Hop Shek Pedestrian and Cyclist Bridge (see Figure 1). During the course of noise measurement on 12 June 2014, construction works carried out at Wo Hop Shek Pedestrian and Cyclist Bridge were general site cleaning and ground investigation. The operation noise of a drilling rig was unlikely leading to the exceedance due to the presence of noise barriers (see Figure 2) along the boundary of the working area. According to the monitoring personnel who carried out monitoring field works on 12 June 2014, road traffic noise was dominant during the noise monitoring period. Construction works near Wo Hop Shek Pedestrian and Cyclist Bridge commenced on 29 March 2014. The monitoring results before and after 29 March 2014 are compared. Before construction activities started on 29 March 2014, the average and maximum noise levels were 64.3dB(A) and 69.7dB(A) respectively. On 12 June 2014, the measured noise level was 66.3B(A). A small difference of 2dB(A) between the average noise level before construction activities by the Contractor near Wo Hop Shek Pedestrian and Cyclist Bridge were the dominant noise sources which caused the exceedance of Limit Level. In addition, the maximum noise level before construction activities by the Contractor on 12 June 2014 were unlikely the dominant noise sources which caused the dominant noise sources which caused the dominant noise sources which caused the source of Limit Level.
	exceedance of Limit Level. The noise exceedance was therefore considered non-project-related.



Contract No. HY/2012/06 Widening of Fanling Highway — Tai Hang to Wo Hop Shek Interchange

Incident Report

Actions taken / to be taken	 The Contractor was recommended to: Continue implementing existing noise mitigation measures; Consider rescheduling works to time out of the examination time slots to minimize noise disturbance; and Communicate with Fanling Government Secondary School to inform the School of potential noisy construction activities in advance when the exam period approaches.
Remarks	Nil

Prepared by:	Fung Yiu Wah
Designation:	Environmental Team Leader
Signature:	<u> </u>
Date:	7 July 2014



Figure 1 - The location of construction works on 18 June 2014 near the noise monitoring location M3: Wo Hop Shek Pedestrian and Cyclist Bridge



P:\60307376\1.01\Deliverables\NOE\exceedance\N001-140612.docx





Figure 2 – The works area screened by existing noise barriers

P:\60307376\1.01\Deliverables\NOE\exceedance\N001-140612.docx



INCIDENT REPORT ON ACTION LEVEL OR LIMIT LEVEL NON-COMPLIANCE

REF. NO.: N002

Project	Contract No. HY/2012/06 Widening of Fanling Highway — Tai Hang to Wo Hop Shek Interchange
Monitoring Date	18 June 2014
Monitoring Time	18 June 2014 14:09 – 14:39
Monitoring Location	M3 (Fanling Government Secondary School – Façade)
Parameter	Noise, L _{eq} (30min)
Action & Limit Levels	Action level: when one documented complaint is received Limit level: 65dB(A) (during school examination period)
Measured Level	66.4dB(A); exceedance of Limit Level
Possible reason for Action or Limit Level Non-compliance	 The location of construction works on 18 June 2014 closest to the noise monitoring location M3 was Wo Hop Shek Pedestrian and Cyclist Bridge (see Figure 1). During the course of noise measurement on 18 June 2014, construction works carried out at Wo Hop Shek Pedestrian and Cyclist Bridge were driving sheet pile at pile caps and trial pit excavation. Though the aforementioned works were in progress, the works area was completely screened by the existing noise barriers and residential buildings at Dawning View (see Figures 2 and 3). Thus, the construction noise from the Project work was unlikely to be dominant during the noise monitoring period. According to the monitoring personnel who carried out monitoring field works on 18 June 2014, road traffic noise was dominant during the noise monitoring period. Construction works near Wo Hop Shek Pedestrian and Cyclist
	 Bridge commenced on 29 March 2014. The monitoring results before and after 29 March 2014 are compared. Before construction activities started on 29 March 2014, the average and maximum noise levels were 64.3dB(A) and 69.7dB(A) respectively. On 18 June 2014, the measured noise level was 66.4B(A). A small difference of 2.1dB(A) between the average noise level before construction activities started on 29 March 2014 and the measured noise level on 18 June 2014 could not suggest that the construction activities by the Contractor near Wo Hop Shek Pedestrian and Cyclist Bridge were the dominant noise sources which caused the exceedance of Limit Level.
	activities started on 29 March 2014 was higher than the measured noise level on 18 June 2014. This further suggests that the construction activities by the Contractor on 18 June 2014



	were unlikely the dominant noise sources which caused the exceedance of Limit Level.	
	The noise exceedance was therefore considered non-project-related.	
Actions taken / to be taken	 The Contractor was recommended to: Continue implementing existing noise mitigation measures; Consider rescheduling works to time out of the examination time slots to minimize noise disturbance; Communicate with Fanling Government Secondary School to inform the School of potential noisy construction activities in advance when the exam period approaches; and Decrease the frequency of sheetpiling works especially during the exam period. 	
Remarks	Nil	

Prepared by:	Fung Yiu Wah
Designation:	Environmental Team Leader
Signature:	2/
Date:	7 July 2014



Figure 1 - The location of construction works on 18 June 2014 near the noise monitoring location M3: Wo Hop Shek Pedestrian and Cyclist Bridge



3 AECOM

Contract No. HY/2012/06 Widening of Fanling Highway — Tai Hang to Wo Hop Shek Interchange

Incident Report

Figure 2 – The works area screened by existing noise barriers and residential buildings at Dawning View







Figure 3 - The works area screened by existing noise barriers

