

Environmental Protection Department

Contract No. HY/2012/06

Widening of Fanling Highway - Tai Hang to Wo Hop Shek Interchange

Monthly EM&A Report For May 2015

[06/2015]

	Name	Signature
Prepared & Checked:	Joanne Ko	Jokanepo.
Reviewed & Approved:	Y W Fung	Y.

Version:

Rev. 0

Date: 15 June 2015

Disclaimer

This report is prepared for Environmental Protection Department and is given for its sole benefit in relation to and pursuant to Contract No. HY/2012/06 and may not be disclosed to, quoted to or relied upon by any person other than Environmental Protection Department without our prior written consent. No person (other than Environmental Protection Department) into whose possession a copy of this report comes may rely on this report without our express written consent and Environmental Protection Department may not rely on it for any purpose other than as described above.

AECOM Asia Co. Ltd. 15/F, Grand Central Plaza, Tower 1, 138 Shatin Rural Committee Road, Shatin, NT, Hong Kong Tel: (852) 3922 9000 Fax: (852) 2317 7609 www.aecom.com



Our ref JFP/EC/TK/jn/T329380/22.05/L-0076

т 2828 5919

terence.kong@mottmac.com.hk

Your ref

Hyder-Arup-Black & Veatch Joint Venture c/o Hyder Consulting Limited 47/F Hopewell Centre 183 Queen's Road East Wanchai, Hong Kong

Dear Sir,

15 June 2015 By Fax (2805 5028) & Post

Attn: Mr. James Penny

Environmental Monitoring and Audit (EM&A) for Widening of Tolo Highway/Fanling Highway between Island House Interchange and Fanling Stage 2 (between Tai Hang to Wo Hop Shek Interchange) Environmental Permit No. EP-324/2008/C

Condition 3.3 – Submission of Monthly EM&A Report – May 2015 for the portion of Stage 2 works under Contract No. HY/2012/06

We refer to the revised Monthly EM&A Report – May 2015 received on 4, 8 and 15 June 2015 submitted by the Environmental Team via email. Pursuant to Environmental Permit Condition 3.3, I hereby verify the Monthly EM&A Report – May 2015 (Rev. 0) for the portion of works under Stage 2 of the captioned Project which is managed under Contract No. HY/2012/06.

Yours faithfully for MOTT MACDONALD HONG KONG LIMITED

- Konf

Terence Kong Independent Environmental Checker

c.c. HyD – Mr. Chung Lok Chin / Mr. Tang Man Kai (Fax: 2714 5198) AECOM – Mr. Y W Fung (Fax:2891 0305)

TABLE OF CONTENTS

2

5

6

		Page
EX	EXECUTIVE SUMMARY	3
1	INTRODUCTION	5
	 Background Scope of Report Project Organization Summary of Construction Works Summary of EM&A Programme Requirements 	5 6 6 7
2	AIR QUALITY MONITORING	8
	 2.1 Monitoring Requirements 2.2 Monitoring Equipment 2.3 Monitoring Locations 2.4 Monitoring Parameters and Frequency 2.5 Monitoring Methodology 2.6 Monitoring Schedule for the Reporting period 2.7 Results and Observations 	8 8 8 9 10 11
3	NOISE MONITORING	12
	 3.1 Monitoring Requirements 3.2 Monitoring Equipment 3.3 Monitoring Locations 3.4 Monitoring Parameters and Frequency 3.5 Monitoring Methodology 3.6 Monitoring Schedule for the Reporting period 3.7 Monitoring Results 	12 12 12 12 13 13 13
4	ENVIRONMENTAL SITE INSPECTION AND AUDIT	15
	 4.1 Site Inspection 4.2 Advice on the Solid and Liquid Waste Management Status 4.3 Environmental Licenses and Permits 4.4 Implementation Status of Environmental Mitigation Measures 4.5 Summary of Exceedances of the Environmental Quality Performance 4.6 Summary of Complaints, Notification of Summons and Successful F 	
5	FUTURE KEY ISSUES	18
	5.1 Construction Programme for the Coming Months5.2 Key Issues for the Coming Month5.3 Monitoring Schedule for the Coming Month	18 18 18
6	CONCLUSIONS AND RECOMMENDATIONS	19
	6.1 Conclusions	19

19

List of Tables

- Table 1.1Contact Information of Key Personnel
- Table 2.1
 Air Quality Monitoring Equipment
- Table 2.2
 Locations of Impact Air Quality Monitoring Station
- Table 2.3 Air Quality Monitoring Parameters, Frequency and Duration
- Table 2.4
 Summary of 1-hour TSP Monitoring Results in the Reporting Period
- Table 2.5 Summary of 24-hour TSP Monitoring Results in the Reporting Period
- Table 3.1 Noise Monitoring Equipment
- Table 3.2
 Locations of Impact Noise Monitoring Stations
- Table 3.3
 Noise Monitoring Parameters, Frequency and Duration
- Table 3.4
 Summary of Construction Noise Monitoring Results in the Reporting Period
- Table 4.1Summary of Waste Flow Table
- Table 4.2
 Summary of Environmental Licensing and Permit Status

Figures

- Figure 1.2a-b Locations of Monitoring Station
- Figure 4.1 Environmental Complaint Handling Procedures

List of Appendices

- Appendix A Project Organization Structure
- Appendix B Construction Programme
- Appendix C Implementation Schedule of Environmental Mitigation Measures (EMIS)
- Appendix D Summary of Action and Limit Levels
- Appendix E Calibration Certificates of Monitoring Equipments
- Appendix F EM&A Monitoring Schedules
- Appendix G Impact Air Quality Monitoring Results and their Graphical Presentation
- Appendix H Meteorological Data for the Reporting period
- Appendix I Impact Daytime Construction Noise Monitoring Results and their Graphical Presentation
- Appendix J Event Action Plan
- Appendix K Site Inspection Summaries
- Appendix L Statistics on Complaints, Notifications of Summons and Successful Prosecutions

EXECUTIVE SUMMARY

The proposed widening of Tolo Highway and Fanling Highway between Island House Interchange and Fanling (the Project) is a Designated Project under the Environmental Impact Assessment Ordinance (Cap. 499) (EIAO). An Environmental Impact Assessment (EIA) Report (the approved EIA Report) together with an Environmental Monitoring and Audit (EM&A) Manual (the approved EM&A Manual) were completed and approved under the EIAO on 14 July 2000 (Register Number: EIA-043/2000).

The objective of the Project "Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling" is to widen Tolo Highway and Fanling Highway to dual 4-lane carriageway in order to alleviate the current traffic congestion problems and to cope with the increasing transport demands to and from the urban areas and also cross boundary traffic.

The Project is a designated project and governed by an Environmental Permit (EP-324/2008) issued by the EPD on 23 December 2008. Subsequently, the EPD issued a Variation of Environmental Permit (EP-324/2008/A) (VEP) on 31 January 2012 and the VEP (EP-324/2008/B) was granted on 17 March 2014. The current valid VEP was applied on 9 March 2015 and the VEP (EP-324/2008/C) was subsequently granted on 27 March 2015.

The construction works for this Project are delivered in 2 stages i.e. Stage 1 (between Island House Interchange and Tai Hang) and Stage 2 (between Tai Hang and Wo Hop Shek Interchange). Stage 2 would be implemented under two works contracts. Contract No. HY2012/06 "Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange" and the entrusted portion to CEDD under Contract No. CV/2012/09 "Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works – Contract 3". This report focuses on Contract No. HY2012/06 "Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange" in Stage 2 of the Project only.

Pursuant to the EP (EP-324/2008/C) Condition 2.7, the Capture Survey Trip Report for Ma Wat River Northern Meander (Version 2) for the Project was submitted on 24 December 2013 by the Environmental Team (ET) and verified by the Independent Environmental Checker (IEC) on 6 January 2014.

The construction phase of the Contract under the EP and the Environmental Monitoring and Audit (EM&A) programme of the contract commenced on 21 November 2013. The impact environmental monitoring and audit includes air quality and noise monitoring.

This report documents the findings of EM&A works conducted in the period between 1 and 31 May 2015. As informed by the Contractor, construction activities in the reporting period were:

- Site clearance
- Ground investigation
- Piling works
- Pipe laying
- Retaining wall construction
- Noise barrier
- Excavation
- Backfilling
- Drainage
- Temporary bridge construction
- House construction
- Box culvert construction
- Footbridge demolition

Reporting Change

There was no reporting change required in the reporting period.

Breaches of Action and Limit Levels for Air Quality

No exceedance of Action and Limit Level was recorded for 1-hour and 24-hour TSP monitoring in the reporting period.

Breaches of Action and Limit Levels for Noise

No Action or Limit Level exceedance of construction noise was recorded in the reporting month. No noise complaints related to 0700 – 1900 hours on normal weekdays was received and followed by Environmental Team in the reporting month.

Complaint, Notification of Summons and Successful Prosecution

No complaint, notification of summons and successful prosecution was received in the reporting period.

Future Key Issues

Key issues to be considered in the coming month include:

- Properly store and label oils and chemicals on site;
- Chemical, chemical waste and waste management;
- Collection of construction waste should be carried out regularly;
- Properly maintain all drainage facilities and wheel washing facilities on site;
- Exposed slopes should be covered up properly if no temporary work will be conducted;
- Quieter powered mechanical equipment should be used;
- Suppress dust generated from excavation activities and haul road traffic; and
- Tree protective measures for all retained trees should be well maintained.

1 INTRODUCTION

1.1 Background

- 1.1.1. Tolo Highway and Fanling Highway are the expressways in the North East New Territories (NENT) connecting Sha Tin, Tai Po and Fanling. These highways form a vital part of the strategic Route 9, which links Hong Kong Island to the boundary at Shenzhen. At present, this section of Route 9 is a dual 3-lane carriageway. However, at several major interchanges along this section of Route 9, the highway is a dual-2 lane carriageway only. Severe congestion is a frequent occurrence during the peak periods, particularly in the Kowloon-bound direction.
- 1.1.2. The objective of the Project "Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling" is to widen Tolo Highway and Fanling Highway to dual 4-lane carriageway in order to alleviate the current traffic congestion problems and to cope with the increasing transport demands to and from the urban areas and also cross boundary traffic.
- 1.1.3. The Project is a designated project and governed by an Environmental Permit (EP-324/2008) issued by the EPD on 23 December 2008. Subsequently, the EPD issued a Variation of Environmental Permit (EP-324/2008/A) (VEP) on 31 January 2012 and the VEP (EP-324/2008/B) was granted on 17 March 2014. The current valid VEP was applied on 9 March 2015 and the VEP (EP-324/2008/C) was subsequently granted on 27 March 2015.
- 1.1.4. The scope of the Project comprises mainly:-
 - (i) Widening of a 5.7 km section of Tolo Highway and 3.0 km section of Fanling Highway between Island House Interchange and Wo Hop Shek Interchange from the existing dual 3-lane to dual 4-lane, including construction of new vehicular bridges;
 - Widening of interchange sections at Island House Interchange, Tai Po North Interchange, and Lam Kam Road Interchange from dual 2-lane to dual 3-lane, except Sha Tin bound carriageway at Tai Po North Interchange, which is widened from 3-lane to 4-lane, including realignment of various slip roads;
 - (iii) Modification and reconstruction of highways, vehicular bridges, underpasses and footbridges.
- 1.1.5. The construction works for this Project will be delivered in 2 stages i.e. Stage 1 (between Island House Interchange and Tai Hang) and Stage 2 (between Tai Hang and Wo Hop Shek Interchange). Stage 2 would be implemented under two works contracts. Contract No. HY/2012/06 "Widening of Fanling Highway Tai Hang to Wo Hop Shek Interchange" and the entrusted portion to CEDD under Contract No. CV/2012/09 "Liantang/Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works Contract 3". This report focuses on Contract No. HY2012/06 "Widening of Fanling Highway Tai Hang to Wo Hop Shek Interchange" in Stage 2 of the Project only.
- 1.1.6. Hyder-Arup-Black and Veatch Joint Venture (HABVJV) are appointed by Highways Department (HyD) as the consultants for the design and construction assignment for the Tolo project under Agreement No. CE 58/2000 Supplementary Agreement No. 3 (SA3) (i.e. the Engineer for the Contract).
- 1.1.7. China State Construction Engineering (Hong Kong) Ltd. (CSHK) was commissioned as the Contractor of the Contract.
- 1.1.8. AECOM Asia Co. Ltd. was commissioned by China State Construction Engineering (Hong Kong) Limited as the Environmental Team (ET) to undertake the Environmental Monitoring and Audit (EM&A) works for the Contract and Mott MacDonald Hong Kong Ltd. acts as the Independent Environmental Checker (IEC) for the Contract.
- 1.1.9. The construction phase of the Contract under the EP commenced on 21 November 2013.
- 1.1.10. According to the updated EM&A Manual of Stage 2 of the Project, there is a need of an EM&A programme including air quality and noise monitoring. The EM&A programme for Stage 2 of the Project commenced on 21 November 2013.

1.2 Scope of Report

1.2.1 This is the nineteenth monthly EM&A Report under the Contract No. HY/2012/06 "Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange. This report presents a summary of the environmental monitoring and audit works, list of activities and mitigation measures proposed by the ET for the Contract in May 2015.

1.3 **Project Organization**

1.3.1 The project organization structure is shown in Appendix A. The key personnel contact names and numbers are summarized in Table 1.1.

Party	Position	Name	Telephone	Fax
ER (Hyder-Arup-Black & Veatch Joint Venture)	Chief Resident Engineer	Edwin Chung	6115 0818	2638 0950
IEC (Mott MacDonald Hong Kong Limited)	Independent Environmental Checker	Terence Kong	2828 5919	2827 1823
Contractor (China State	Environmental	Michael Tsang	9277 4956	2672 2501
Construction Engineering (Hong Kong) Limited)	Officer	C C Chow	9679 6315	2672 2501
ET (AECOM Asia Company Limited)	ET Leader	Y W Fung	3922 9393	3922 9797

Table 1.1Contact Information of Key Personnel

1.4 Summary of Construction Works

- 1.4.1 The construction phase for the Contract under the EP commenced on 21 November 2013.
- 1.4.2 Details of the construction works carried out by the Contractor in this reporting period are listed below:
 - Site clearance
 - Ground investigation
 - Piling works
 - Pipe laying
 - Retaining wall construction
 - Noise barrier
 - Excavation
 - Backfilling
 - Drainage
 - Temporary bridge construction
 - House construction

- Box culvert construction
- Footbridge demolition
- 1.4.3 The Construction Programme is shown in Appendix B.
- 1.4.4 The general layout plan of the Project site showing the contract areas is shown in Figure 1.1.
- 1.4.5 The environmental mitigation measures implementation schedule are presented in Appendix C.

1.5 Summary of EM&A Programme Requirements

- 1.5.1 The EM&A programme required environmental monitoring for air quality, noise and environmental site inspections for air quality, water quality, noise, waste management, ecology, and landscape and visual impact. The EM&A requirements for each parameter described in the following sections include:-
 - All monitoring parameters;
 - Monitoring schedules for the reporting period and forthcoming months;
 - Action and Limit levels for all environmental parameters;
 - Event / Action Plan;
 - Environmental mitigation measures, as recommended in the Project EIA study final report; and
 - Environmental requirement in contract documents.

2 AIR QUALITY MONITORING

2.1 Monitoring Requirements

2.1.1 In accordance with the updated EM&A Manual, baseline 1-hour and 24-hour TSP levels at one air quality monitoring station was established. Impact 1-hour TSP monitoring was conducted for at least three times every 6 days, while impact 24-hour TSP monitoring was carried out for at least once every 6 days. The Action and Limit level of the air quality monitoring is provided in Appendix D.

2.2 Monitoring Equipment

2.2.1 24-hour TSP air quality monitoring was performed using High Volume Sampler (HVS) located at each designated monitoring station. The HVS meets all the requirements of the updated EM&A Manual. Portable direct reading dust meters were used to carry out the 1-hour TSP monitoring. Brand and model of the equipment is given in Table 2.1.

Table 2.1Air Quality Monitoring Equipment

Equipment	Brand and Model
Portable direct reading dust meter (1-hour TSP)	Sibata Digital Dust Monitor (Model No. LD-3 and LD-3B)
High Volume Sampler (24-hour TSP)	Tisch Total Suspended Particulate Mass Flow Controlled High Volume Air Sampler (Model No. TE-5170)

2.3 Monitoring Locations

2.3.1 The monitoring station was set up at the proposed location in accordance with updated EM&A Manual. Table 2.2 describes details of the monitoring station. The locations are shown in Figure 1.2a.

Table 2.2 Locations of Impact Air Quality Monitoring Station

Location	Monitoring Station
AM2 (SR2)	Fanling Government Secondary School

2.4 Monitoring Parameters and Frequency

2.4.1 Table 2.3 summarizes the monitoring parameters, frequency and duration of impact TSP monitoring.

Table 2.3Air Quality Monitoring Parameters and Frequency

Parameter	Frequency
24-hour TSP	Once every 6 days
1-hour TSP	3 times every 6 days while the highest dust impact was expected

2.5 Monitoring Methodology

- 2.5.1 24-hour TSP Monitoring
 - (a) The HVS was installed in the vicinity of the air sensitive receivers. The following criteria were considered in the installation of the HVS.
 - (i) A horizontal platform with appropriate support to secure the sampler against gusty wind was provided.
 - (ii) The distance between the HVS and any obstacles, such as buildings, was at least twice the height that the obstacle protrudes above the HVS.
 - (iii) A minimum of 2 meters separation from walls, parapets and penthouse for rooftop sampler.
 - (iv) A minimum of 2 meters separation from any supporting structure, measured horizontally.
 - (v) No furnace or incinerator flues nearby.
 - (vi) Airflow around the sampler was unrestricted.
 - (vii) Permission was obtained to set up the samplers and access to the monitoring stations.
 - (viii) A secured supply of electricity was obtained to operate the samplers.
 - (ix) The sampler was located more than 20 meters from any dripline.
 - (x) Any wire fence and gate, required to protect the sampler, did not obstruct the monitoring process.
 - (xi) Flow control accuracy was kept within ±2.5% deviation over 24-hour sampling period.
 - (b) Preparation of Filter Papers
 - (i) Glass fibre filters, G810 were labelled and sufficient filters that were clean and without pinholes were selected.
 - (ii) All filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than ±3 °C; the relative humidity (RH) was < 50% and not variable by more than ±5%. A convenient working RH was 40%.
 - (iii) All filter papers were prepared and analysed by ALS Technichem (HK) Pty Ltd., which is a HOKLAS accredited laboratory and has comprehensive quality assurance and quality control programmes.
 - (c) Field Monitoring
 - (i) The power supply was checked to ensure the HVS works properly.
 - (ii) The filter holder and the area surrounding the filter were cleaned.
 - (iii) The filter holder was removed by loosening the four bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully.
 - (iv) The filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter.
 - (v) The swing bolts were fastened to hold the filter holder down to the frame. The pressure applied was sufficient to avoid air leakage at the edges.
 - (vi) Then the shelter lid was closed and was secured with the aluminum strip.
 - (vii) The HVS was warmed-up for about 5 minutes to establish run-temperature conditions.
 - (viii) A new flow rate record sheet was set into the flow recorder.
 - (ix) On site temperature and atmospheric pressure readings were taken and the flow rate of the HVS was checked and adjusted at around 1.1 m³/min, and complied with the range specified in the updated EM&A Manual (i.e. 0.6-1.7 m³/min).
 - (x) The programmable digital timer was set for a sampling period of 24 hrs, and the starting time, weather condition and the filter number were recorded.
 - (xi) The initial elapsed time was recorded.
 - (xii) At the end of sampling, on site temperature and atmospheric pressure readings were taken and the final flow rate of the HVS was checked and recorded.
 - (xiii) The final elapsed time was recorded.

- (xiv) The sampled filter was removed carefully and folded in half length so that only surfaces with collected particulate matter were in contact.
- (xv) It was then placed in a clean plastic envelope and sealed.
- (xvi) All monitoring information was recorded on a standard data sheet.
- (xvii) Filters were then sent to ALS Technichem (HK) Pty Ltd. for analysis.
- (d) Maintenance and Calibration
 - (i) The HVS and its accessories were maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply.
 - (ii) 5-point calibration of the HVS was conducted using TE-5025A Calibration Kit prior to the commencement of baseline monitoring. Bi-monthly 5-point calibration of the HVS will be carried out during impact monitoring.
 - (iii) Calibration certificate of the HVSs are provided in Appendix E.
- 2.5.2 1-hour TSP Monitoring
 - (a) Measuring Procedures

The measuring procedures of the 1-hour dust meter were in accordance with the Manufacturer's Instruction Manual as follows:-

- (i) Turn the power on.
- (ii) Close the air collecting opening cover.
- (iii) Push the "TIME SETTING" switch to [BG].
- (iv) Push "START/STOP" switch to perform background measurement for 6 seconds.
- (v) Turn the knob at SENSI ADJ position to insert the light scattering plate.
- (vi) Leave the equipment for 1 minute upon "SPAN CHECK" is indicated in the display.
- (vii) Push "START/STOP" switch to perform automatic sensitivity adjustment. This measurement takes 1 minute.
- (viii) Pull out the knob and return it to MEASURE position.
- (ix) Push the "TIME SETTING" switch the time set in the display to 3 hours.
- (x) Lower down the air collection opening cover.
- (xi) Push "START/STOP" switch to start measurement.
- (b) Maintenance and Calibration
 - (i) The 1-hour TSP meter was calibrated at 1-year intervals against a continuous particulate TEOM Monitor, Series 1400ab. Calibration certificates of the Laser Dust Monitors are provided in Appendix E.
 - (ii) 1-hour validation checking of the TSP meter against HVS is carried out yearly at the air quality monitoring locations.

2.6 Monitoring Schedule for the Reporting period

2.6.1 The schedule for environmental monitoring in May 2015 is provided in Appendix F.

2.7 Results and Observations

2.7.1 The monitoring results for 1-hour TSP and 24-hour TSP are summarized in Table 2.4 and 2.5 respectively. Detailed impact air quality monitoring results are presented in Appendix G.

Table 2.4	Summary of 1-hour TSP Monitoring Results in the Reporting Period
	outlining of the monitoring resource in the responding to hear

Location	Average (μg/m³)	Range (μg/m³)	Action Level (μg/m³)	Limit Level (µg/m³)
AM2 (Fanling Government Secondary School)	76.6	72.0 – 81.1	317.8	500

Table 2.5 Summary of 24-hour TSP Monitoring Results in the Reporting Period

Location	Average (μg/m³)	Range (µg/m³)	Action Level (μg/m³)	Limit Level (µg/m³)
AM2 (Fanling Government Secondary School)	22.2	7.6 – 50.8	200.7	260

- 2.7.2 The major dust source during the monitoring was mainly from nearby traffic emission.
- 2.7.3 All 1-hour and 24-hour TSP results were below the Action and Limit Level at all monitoring locations in the reporting period.
- 2.7.4 The event action plan is annexed in Appendix J.
- 2.7.5 Weather information including wind speeds and wind directions is annexed in Appendix H. The information was obtained from the Hong Kong Observatory.

3 NOISE MONITORING

3.1 Monitoring Requirements

3.1.1 In accordance with the EM&A Manual, impact noise monitoring was conducted for at least once per week during the construction phase of the Contract. The Action and Limit level of the noise monitoring is provided in Appendix D.

3.2 Monitoring Equipment

3.2.1 Noise monitoring was performed using sound level meter at each designated monitoring station. The sound level meters deployed comply with the International Electrotechnical Commission Publications (IEC) 651:1979 (Type 1) and 804:1985 (Type 1) specifications. Acoustic calibrator was deployed to check the sound level meters at a known sound pressure level. Brand and model of the equipment is given in Table 3.1.

 Table 3.1
 Noise Monitoring Equipment

Equipment	Brand and Model
Integrated Sound Level Meter	Rion NL-31 & B&K 2238
Acoustic Calibrator	Rion NC-73

3.3 Monitoring Locations

3.3.1 Monitoring stations M2 and M3 were set up at the proposed locations in accordance with updated EM&A Manual. Figure 1.2a-b shows the locations of the monitoring stations. Table 3.2 describes the details of the monitoring stations.

Table 3.2 Locations of Impact Noise Monitoring Stations

Monitoring Station	Location	Description
M2	West Tai Wo	1.2m from the ground floor free-field of the Residential
M3	Fanling Government Secondary School	1m from the exterior of the roof top façade of the school

3.4 Monitoring Parameters and Frequency

3.4.1 Table 3.3 summarizes the monitoring parameters, frequency and duration of impact noise monitoring.

Table 3.3 Noise Monitoring Parameters, Frequency and Duration

Parameter	Frequency
30-mins measurement at each monitoring station between 0700 and 1900 on normal weekdays. L_{eq} , L_{10} and L_{90} would be recorded.	At least once per week

3.5 Monitoring Methodology

- 3.5.1 Monitoring Procedure
 - (a) Façade measurement was made at monitoring station M3, while free-field measurement was made at monitoring station M2.
 - (b) The sound level meter was set on a tripod at a height of 1.2 m above the ground for free-field measurements at monitoring station M2.
 - (c) The battery condition was checked to ensure the correct functioning of the meter.
 - (d) Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:-
 - (i) frequency weighting: A
 - (ii) time weighting: Fast
 - (iii) time measurement: L_{eq(30-minutes)} during non-restricted hours i.e. 07:00 1900 on normal weekdays; L_{eq(5-minutes)} during restricted hours i.e. 19:00 – 23:00 and 23:00 – 07:00 of normal weekdays, whole day of Sundays and Public Holidays
 - (e) Prior to and after each noise measurement, the meter was calibrated using the acoustic calibrator for 94dB(A) at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1 dB(A), the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
 - (f) During the monitoring period, the L_{eq} , L_{10} and L_{90} were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
 - (g) Noise measurement was paused during periods of high intrusive noise (e.g. dog barking, helicopter noise) if possible. Observations were recorded when intrusive noise was unavoidable.
 - (h) Noise monitoring was cancelled in the presence of fog, rain, wind with a steady speed exceeding 5m/s, or wind with gusts exceeding 10m/s.
- 3.5.2 Maintenance and Calibration
 - (a) The microphone head of the sound level meter was cleaned with soft cloth at regular intervals.
 - (b) The meter and calibrator were sent to the supplier or HOKLAS laboratory to check and calibrate at yearly intervals.
 - (c) Calibration certificates of the sound level meters and acoustic calibrators are provided in Appendix E.

3.6 Monitoring Schedule for the Reporting period

3.6.1 The schedule for environmental monitoring in May 2015 is provided in Appendix F.

3.7 Monitoring Results

3.7.1 The monitoring results for construction noise are summarized in Table 3.4 and the monitoring data is provided in Appendix I.

Table 3.4 Summary of Construction Noise Monitoring Results in the Reporting Period

	Average, dB(A),	Range, dB(A),	Limit Level, dB(A),
	L _{eq (30 mins)}	L _{eg (30 mins)}	L _{eg (30 mins)}
M2*	69.0	64.9 – 69.8	75
M3 [#]	64.8	60.0 - 67.9	70

*+3dB(A) Façade correction included

Limit Level of 70dB(A) applies to education institutes while 65dB(A) applies during school examination period.

- 3.7.2 No Action or Limit Level exceedance of construction noise was recorded in the reporting month. No noise complaints related to 0700 1900 hours on normal weekdays was received and followed by Environmental Team in the reporting month.
- 3.7.3 Major noise sources during noise monitoring in the reporting period were mainly road traffic noise.
- 3.7.4 The event action plan is annexed in Appendix J.

4 ENVIRONMENTAL SITE INSPECTION AND AUDIT

4.1 Site Inspection

- 4.1.1 Site Inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures for the Contract. In the reporting period, 4 site inspections were carried out respectively on 5, 14, 19 and 26 May 2015 for the Contract. While no specific observation was recorded, recommendations on remedial actions were given to the Contractor for precautionary purpose.
- 4.1.2 The environmental site inspections summaries are provided in Appendix K.
- 4.1.3 Particular observations during the site inspections are described below:

Air Quality

4.1.4 Dry site area was observed at Area 346. The Contractor should water the construction site frequently for dust suppression.

Noise

4.1.5 No adverse observation was identified in the reporting period.

Water Quality

4.1.6 The Contractor was reminded to set up the wastewater treatment system as soon as possible. (Reminder)

Chemical and Waste Management

- 4.1.7 Stagnant water was observed at a drip tray and on top of chemical containers. The Contractor was reminded to clear the water and provide drip trays to the chemical containers to prevent mosquito breeding and retain any oil leakage. (Reminder)
- 4.1.8 General refuse and C&D waste was accumulating on the ground. The Contractor should clear the waste regularly or provide proper receptacles available for waste collection.

Landscape and Visual Impact

4.1.9 No adverse observation was identified in the reporting period.

Miscellaneous

4.1.10 Stagnant water was observed at a drip tray and on top of chemical containers. The Contractor was reminded to clear the water and provide drip trays to the chemical containers to prevent mosquito breeding and retain any oil leakage. (Reminder)

4.2 Advice on the Solid and Liquid Waste Management Status

- 4.2.1 The Contractor has registered as chemical waste producers for the Contract. C&D material sorting was carried out on site. Sufficient numbers of receptacles were available for general refuse collection.
- 4.2.2 As advised by the Contractor, 1,438 m³ of inert C&D material was disposed of as public fill to Tuen Mun 38 (of which 0 m³ was broken concrete), while 55 m³ of general refuse was disposed of at NENT landfill. 72 kg of paper/cardboard packaging, 0 kg of plastics and 0 kg of metals were collected by recycling contractors in the reporting period. 355 m³ of inert C&D materials was reused on site. 837 m³ of inert C&D materials was reused in other projects. 246 m³ of inert C&D materials was disposed

of as public fill at NENT. 0 kg of chemical wastes was collected by licensed contractors in the reporting period.

4.2.3 The actual amounts of different types of waste generated by the activities of the Project in the reporting period are shown in Table 4.1.

Table 4.1Summary of Waste Flow Table

Waste Type	Actual Amount	Disposal/Reuse Locations
Inert C&D materials	1,438 m ³ (of which 0 m ³ was broken concrete)	Tuen Mun 38
General refuse	55 m ³	NENT Landfill
Paper/cardboard packaging	72 kg	Recycling Contractors
Plastics	0 kg	Recycling Contractors
Metals	0 kg	Recycling Contractors
C&D materials reused on site	355 m ³	Site Area
C&D materials reused in other projects	837 m ³	Other projects
C&D materials reused in NENT for backfilling	246 m ³	NENT Landfill
Chemical wastes	0 kg	Licensed Contractors

4.2.4 The Contractor was advised to maintain on site waste sorting and recording system and maximize reuse / recycle of C&D wastes.

4.3 Environmental Licenses and Permits

4.3.1 The environmental licenses and permits for Stage 2 of the Project and valid in the reporting period is summarized in Table 4.2.

Table 4.2 Summary of Environmental Licensing and P	Permit Status
--	---------------

Statutory	License/	License or	Valid	Period	License/ Permit	Remarks
Reference	Permit	Permit No.	From	То	Holder	
EIAO	Environmental Permit	EP- 324/2008/B	17/03/2014	N/A	HyD	The VEP (EP- 324/2008/C) was subsequently granted on 9 March 2015 which superseded the previous EP (EP- 324/2008/B).
WPCO	Discharge License (Site)	WT00017159 -2013	18/09/2013	30/09/2018	CSHK	
WDO	Chemical Waste Producer Registration	5213-722- C3822-01	5/09/2013	N/A	СЅНК	Chemical waste produced in Contract HY/2012/06
WDO	Billing Account for Disposal of Construction Waste	7009328	08/09/2009	N/A	СЅНК	Waste disposal in Contract HY/2008/09

Statutory	License/	License or	Valid	Period	License/ Permit	Remarks
Reference	Permit	Permit No.	From	То	Holder	
		GW-RN0119- 15	26/02/2015	25/08/2015	CSHK	Zone A Grouting (SA340)
		GW-RN0149- 15	15/03/2015	23/08/2015	CSHK	Zone 2 Coring of Road Pavement Samples (South Bound)
		GW-RN0211- 15	11/04/2015	02/06/2015	СЅНК	Zone 4 Road Re- pavement (North Bound)
NCO	Construction Noise Permit	GW-RN0278- 15	08/05/2015	10/07/2015	СЅНК	Zone 4 Tree Felling (Slip road from Pak Wo Road to Fanling Highway, South Bound)
		GW-RN0289- 15	23/05/2015	05/07/2015	СЅНК	Zone 2 Road Marking Alternation (Fanling Highway near VBP3, North Bound)
		GW-RN0293- 15	19/05/2015	30/09/2015	СЅНК	Zone 2 Removal of catch fence (VBP 5 & 6)

4.4 Implementation Status of Environmental Mitigation Measures

4.4.1 A summary of the Implementation Schedule of Environmental Mitigation Measures (EMIS) is presented in Appendix C.

4.5 Summary of Exceedances of the Environmental Quality Performance Limit

- 4.5.1 All 1-hour and 24-hour TSP monitoring results complied with the Action / Limit Levels in the reporting period.
- 4.5.2 No Action or Limit Level exceedance of construction noise was recorded in the reporting month. No noise complaints related to 0700 1900 hours on normal weekdays was received and followed by Environmental Team in the reporting month.

4.6 Summary of Complaints, Notification of Summons and Successful Prosecutions

- 4.6.1 The Environmental Complaint Handling Procedure is annexed in Figure 4.1.
- 4.6.2 No complaint, notification of summons and successful prosecution was received in the reporting period.
- 4.6.3 Statistics on complaints, notifications of summons and successful prosecutions are summarized in Appendix L.

5 FUTURE KEY ISSUES

5.1 Construction Programme for the Coming Months

- 5.1.1 The major construction works for the Contract in June 2015 will be:-
 - Site clearance
 - Ground investigation
 - Piling works
 - Pipe laying
 - Retaining wall construction
 - Noise barrier
 - Excavation
 - Backfilling
 - Drainage
 - Temporary bridge construction
 - House construction
 - Footbridge demolition
 - Bridge construction

5.2 Key Issues for the Coming Month

- 5.2.1 Key issues to be considered in June 2015:-
 - Properly store and label oils and chemicals on site;
 - Chemical, chemical waste and waste management;
 - Collection of construction waste should be carried out regularly;
 - Properly maintain all drainage facilities and wheel washing facilities on site;
 - Exposed slopes should be covered up properly if no temporary work will be conducted;
 - Quieter powered mechanical equipment should be used;
 - Suppress dust generated from excavation activities and haul road traffic; and
 - Tree protective measures for all retained trees should be well maintained.

5.3 Monitoring Schedule for the Coming Month

5.3.1 The tentative schedule for environmental monitoring in June 2015 is provided in Appendix F.

6 CONCLUSIONS AND RECOMMENDATIONS

6.1 Conclusions

- 6.1.1 The construction phase and EM&A programme of the Contract commenced on 21 November 2013.
- 6.1.2 All 1-hour and 24-hour TSP monitoring results complied with the Action / Limit Levels in the reporting period.
- 6.1.3 No Action or Limit Level exceedance of construction noise was recorded in the reporting month. No noise complaints related to 0700 1900 hours on normal weekdays was received and followed by Environmental Team in the reporting month.
- 6.1.4 4 environmental site inspections were carried out in May 2015. Recommendations on remedial actions were given to the Contractors for the deficiencies identified during the site audits.
- 6.1.5 No complaint, notification of summons and successful prosecution was received in the reporting period.

6.2 Recommendations

6.2.1 According to the environmental site inspections performed in the reporting period, the following recommendations on remedial actions were provided to the Contractor for precautionary purpose:

Air Quality Impact

- The Contractor was recommended to water the construction site frequently for dust suppression. **Construction Noise Impact**
- Nil.

Water Quality Impact

- The Contractor was recommended to set up the wastewater treatment system as soon as possible. Chemical and Waste Management
- The Contractor was recommended to clear the water and provide drip trays to the chemical containers to prevent mosquito breeding and retain any oil leakage.
- The Contractor was recommended to clear the waste regularly or provide proper receptacles available for waste collection.


Landscape and Visual Impact

• Nil.

Miscellaneous

• The Contractor was recommended to clear the water and provide drip trays to the chemical containers to prevent mosquito breeding and retain any oil leakage.

FIGURES




This Drawing has been prepared for the use of AECON's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECON or as required by law, AECON accepts no responsibility, and denies any liability whatover, to any party that uses or relies on this drawing without AECON's centers.

CONTRACT NO. HY/2012/06 WIDENING OF FANLING HIGHWAY - TAI HANG TO WO HOP SHEK INTERCHANGE



Layout Plan




This Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third pariet, except as agreed by AECOM or as required by law, AECOM accepts no responsibility, and denies any lability whatover, to any party that uses or relies on this drawing without AECOM's express written consent.

CONTRACT NO. HY/2012/06 WIDENING OF FANLING HIGHWAY - TAI HANG TO WO HOP SHEK INTERCHANGE



Locations of Monitoring Station




This Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsover, to any party that uses or relies on this drawing without AECOM's capress written consent.

CONTRACT NO. HY/2012/06 WIDENING OF FANLING HIGHWAY - TAI HANG TO WO HOP SHEK INTERCHANGE




Locations of Monitoring Station



- TAI HANG TO WO HOP SHEK INTERCHANGE

APPENDIX A PROJECT ORGANIZATION STRUCTURE



Date: Dec 2013

APPENDIX B CONSTRUCTION PROGRAMMES

ivity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration	Start	Finish	Total Float		2015		
Contract 6	Condition	Jempiete						May	Jun	Jul	<u> </u>
Contract C General	condition									1. 1. 1. 1.	
Contract Co										- - - - - -	- - - - -
Contract C POSSA323A	Site Area SA323A (360d) (not	0%	0	0	20-May-15*		-311	♦ Site Ai	ea SA323A (360d) (not requir	ed)	
POSSA327	required) Site Area SA327 (180d)	0%	0	0	20-May-15*		-139	Site A	ea SA327 (180d)	· · · · · · · · · · · · · · · · · · ·	
POSSA327A	Site Area SA327A (730d)	0%	0	0	18-Jul-15*		0			 Site Area 	\$A327A
70NE 1 (C	h. 5640 to 5880)										
	ier Along TWSR-West and	Laying	New Uti	lities							
	640-5740)-TWSR West Side									- - - - - -	
Noise Barr NB00110	NB42 (Ch5640-5740) - Footing &	77.78%	10	45	13-Feb-15 A	01-Jun-15	77				
NB00120	Wall Structure - 8 bays NB42 (Ch5640-5740) - NB	0%	45	45	02-Jun-15	16-Jul-15	1403				
DSD South	production pern Trunk Sewer, Water Ma	ain Fire M	ain Worl	s							
TSZ10130	Watermain installation (along NB42)	0%	30	30	02-Jun-15	08-Jul-15					
TSZ10140	Firemain installation (along NB42)	0%	30	30	09-Jul-15	12-Aug-15	77				
Undergrou	nd Utility Works	0%	38	38	13-Aug-15	25-Sep-15	77				
	Utility cable laying by Utility companies (Along NB42) 5750-5810)-TWSR West Side				10 / 10 9 10	20 000 10				 	
Noise Barr	ier Works	5									
NB00190	NB42A (Ch5750-5810) - Footing & Wall Structure - 5 bays	0%	30	30	13-Apr-15 A						
NB00195	NB42A (Ch5750-5810) - backfilling	0%	12	12		26-Aug-15					
NB00200	NB42A (Ch5750-5810) - NB production	0%	45	45	26-Jun-15	09-Aug-15	1379				
DSD South TSZ10180	hern Trunk Sewer, Water Ma Watermain installation (along	ain Fire M 0%	ain Worl 20		26-Jun-15	20-Jul-15	115				
TSZ10190	NB42A) Firemain installation (along NB42A)	0%	20	20	21-Jul-15	12-Aug-15					
	nd Utility Works										
	Utility cable laying by Utility companies (Along NB42A)	0%	20	20	26-Jun-15	20-Jul-15	135				
	h. 5880 to 6930)										1
	ier Along TWSR-West and		New Uti	lities						1 1 1 1 1	
Demolition	nce & Demolition of Existing S Work	Structure									
Z2.P2N.1250	Construction of proposed SHRINE	0%	165	165	20-May-15	04-Dec-15	997				
	880-5930)-TWSR West Side										
Noise Barr NB00270	NB47 (Ch5880-5930)- Footing &	64.29%	10	28	11-Mar-15 A	01-Jun-15	103				
NB00280	Wall Structure - 5 bays NB47 (Ch5880-5930)- NB	0%	45	45	02-Jun-15	16-Jul-15	1378			·	
DSD South	production pern Trunk Sewer, Water Ma	ain Fire M	ain Worl	(S							<u>.</u>
TSZ10260	DSD Trunk Sewer laying (along NB47)	0%	18	18	02-Jun-15	23-Jun-15				 	
TSZ10270	Backfill up to NB47 footing level	0%	6	6	24-Jun-15	30-Jun-15					
TSZ10280	Watermain installation (along NB47)	0%	26	26	02-Jul-15	31-Jul-15	103				<u></u>
TSZ10290	Firemain installation (along NB47)	0%	26	26	01-Aug-15	31-Aug-15	103				
Undergrou UUZ20100	nd Utility Works Utility cable laying by Utility	0%	20	20	21-Apr-15 A	12-Jun-15	169				
NB47A (Ch.	companies (Along NB47) 5950-5975)-TWSR West Side	e									
Noise Barr	ier Works		10	40	00 1 1 45	45 1 1 45	004				
NB00330 NB00335	NB47A - backfilling Backfilling (Along NB47A-above	0%	12	12	02-Jul-15 24-Jun-15	15-Jul-15 08-Jul-15	231 237				
	ID1) NB47A - NB production	0%									
NB00340 NB00350	NB47A - NB production NB47A - NB post & panel installation	0%	45	45 5	20-May-15 16-Jul-15	03-Jul-15 21-Jul-15					
	hern Trunk Sewer, Water Ma				10 001-10	21 00-10					
TSZ10350	Sheet Piling & Excavation(~5m	ain Fire M 50%	ain Worl 6		05-May-15 A	27-May-15	64				
TSZ10380	below ground) (along NB47A) Watermain installation (along	0%	14	14	28-May-15	12-Jun-15	231			<u>.</u>	
TSZ10390	NB47A) Firemain installation (along NB47A)	0%	14	14	13-Jun-15	30-Jun-15	231				
TSZ10560	Watermain & Firemain installation (Along NB47A-above ID1)	0%	28	28	20-May-15	23-Jun-15	237				
	nd Utility Works										
UUZ20110	Utility cable laying by Utility companies (Along NB47A)	0%	10	10		01-Jun-15					
UUZ20240	Utility cable laying by Utility companies (Along NB47A-above	0%	10	10	20-May-15	01-Jun-15	255				
NB48 (Ch.5 Noise Barr	995-6120)-TWSR West Side										
NB00380	NB48 (Ch5995-6060) - Footing &	0%	40	40	18-Apr-15 A	08-Jul-15	165				
NB00400	Wall Structure - 4 bays NB48 (Ch5995-6060) - NB	0%	45	45	09-Jul-15	22-Aug-15	1341				
NB00440	production NB48 (Ch6060-6120) - Footing & Wall Structure - 5 bays	0%	40	40	21-Jul-15	04-Sep-15	155				·
	nern Trunk Sewer, Water Ma										
TSZ10400	Sheet Piling & Excavation(~5m below ground) (along NB48, 0-60m)	0%	21	21	02-May-15 A						
TSZ10410	DSD Trunk Sewer laying (along NB48, 0-60m)	0%	18	18	15-Jun-15	07-Jul-15					
TSZ10420	Backfill up to NB48, 0-60m footing level	0%	6	6	08-Jul-15	14-Jul-15					
TSZ10430	Watermain installation (along NB48, 0-60m)	0%	30	30	15-Jul-15	18-Aug-15	160				1
	Dreised ID-DW/D D	(1505)				Nam 1	NI				<u>^</u>
Remaining Le Actual Level o	fEffort				C	ontract	NO. I	HY/2012/06		Date Revi C	Арр
Actual Work Remaining W	Layout: 3 Month Rolling	Program	Wideni	ng of F	anling Hi	ighway -	Tai ł	Hang to Wo Hop Shek Ir	terchange	26 IWP 13 WP	
i somanning W	Page 1 of 6										I
Critical Remai	ning Work				3 Mont	h Rollin	g Pro	ogram(20-May-15)		30-J WP	


ity ID	Activity Name	Dur. % Complete	Rem. Duration	Original Duration			otal loat		2015	
TSZ10440	Firemain installation (along NB48,	0%	30	30		Sep-15 1		Мау	Jun	Jul
	0-60m)					· .				
TSZ10450	Sheet Piling & Excavation(~5m below ground) (along NB48,	0%	26	26	20-May-15 19-J	un-15 1	137			
TSZ10460	DSD Trunk Sewer laying (along NB48, 60-110m)	0%	18	18	22-Jun-15 13-J	ul-15 1	155			
TSZ10470	Backfill up to NB48, 60-110m footing	0%	6	6	14-Jul-15 20-J	ul-15 1	155			
TSZ10480	level Watermain installation (along NB48,	0%	26	26	21-Jul-15 19-A	ug-15 1	163			
Undergrou	60-110m) nd Utility Works									
UUZ20120	Utility cable laying by Utility	0%	24	24	09-Jul-15 05-A	ug-15 2	201	·		
NR/0 (Ch 61	companies (Along NB48, 0-60m) 145-6215)-TWSR West Side									
Noise Barri										
NB00510	NB49 - Footing & Wall Structure - 5	0%	52	52	18-May-15 A 22-J	ul-15 1	82			
NB00530	bays NB49 - NB production	0%	45	45	23-Jul-15 05-S	Sep-15 13	327			
DSD South	ern Trunk Sewer, Water Ma	in Firo Ma	in Work	e e						
TSZ10500	Sheet Piling & Excavation(~7m		14	14	22-Jun-15 08-J	ul-15 1	37			
TSZ10510	below ground) (along NB49) DSD Trunk Sewer laying (along	0%	12	12	09-Jul-15 22-J	ul-15 1	37			
	NB49)			6						
TSZ10520	Backfill up to NB49 footing level	0%	6				37			
TSZ10530	Watermain installation (along NB49)	0%	20	20	30-Jul-15 21-A	ug-15 1	37			
· · · · · · · · · · · · · · · · · · ·	6215-6235)-TWSR West Side	Э								
Noise Barri		0.07	04	04	11_lup_4527_1	ul 45 🦷 -	162			
NB00550	NB49B piling (0.19m -20no)- rigs 1&2	0%	21	21	11-Jun-15 07-J	ul-15 1	162			
•	240-6280)-TWSR West Side									
Noise Barri NB00620	ier Works NB54 - ID2-1 Sheet piling &	0%	18	18	11-Jun-15 03-J	ul-15 4	45			
	excavation (~3m)									
NB00630	NB54 - ID2-1 Footing & Wall Structure - 2 bays	0%	60	60			45			
NB00670	NB54 piling (0.19m -16no) - rigs 1&2	18.18%	18	22	16-Mar-15 A 10-J	un-15 4	45			
	ern Trunk Sewer, Water Ma	in Fire Ma	in Work	S	· ·					
TSZ10600	Sheet Piling & Excavation(~5m below ground) (along NB54)	0%	14	14	04-Jul-15 20-J	ul-15 6	64			
TSZ10610	DSD Trunk Sewer laying (along NB54 excep ID2-1 section)	0%	21	21	21-Jul-15 13-A	ug-15 6	64			
TSZ10620	Backfill up to NB54 footing level	0%	6	6	14-Aug-15 20-A	ug-15 6	64			
NB544 (Ch 6	6290-6350)-TWSR West Side									
	ern Trunk Sewer, Water Ma		in Work	s						
TSZ10650	Sheet Piling & Excavation(~5m	0%	26	26	20-May-15 19-J	un-15 8	55			
TSZ10660	below ground) (along NB54A) DSD Trunk Sewer laying (along	0%	18	18	22-Jun-15 13-J	ul-15 1	151			
TSZ10670	NB54A) Backfill up to NB54A footing level	0%	6	6	14-Jul-15 20-J	ul-15 1	151			
			-							
TSZ10680	Watermain installation (along NB54A)	0%	30	30	21-Jul-15 24-A	ug-15 1	155			
	365-6445)-TWSR West Side									
Noise Barri NB00830	NB57 - Footing & Wall Structure - 7	73.68%	60	228	15-Dec-14 A 12-N	lov-15 1	19			
	bays									
TSZ10710	ern Trunk Sewer, Water Ma DSD Trunk Sewer laying (along		IN VVOR 18	S 18	04-Aug-15 24-A	ug-15 1	119			
TSZ10774	NB57) Completion NB57 Bay 1 and	44.44%	10	18	02-May-15 A 01-J	un-15 1	10			
	preparation works				-					
TSZ10775	Wash-out chamber water pipe diversion at the site access for NB57	0%	52	52	02-Jun-15 03-A	ug-15 1	119			
	445-6480)-TWSR West Side									
Noise Barri NB00900	ier Works NB58 - Footing & Wall Structure - 3	0%	50	50	24-Jul-15 19-S	Sep-15 1	42			
	bays				24 001 10 10 0					
DSD South TSZ10750	ern Trunk Sewer, Water Ma Sheet Piling & Excavation(~5m	in Fire Ma	in Work 21	21	28-May-15 22-J	un-15 6	64			
	below ground) (along NB58)				-					<u> </u>
TSZ10760	DSD Trunk Sewer laying (along NB58)	0%	18	18			64			
TSZ10780	Watermain installation (along NB58)	0%	20	20	15-Jul-15 06-A	Nug-15 6	64			
TSZ10790	Firemain installation (along NB58)	0%	20	20	07-Aug-15 29-A	ug-15 6	64			[
NB59 (Ch 64	490-6590)-TWSR West Side									
Noise Barri										
NB00970	NB59 - Footing & Wall Structure - 9 bays	12%	88	100	02-May-15 A 02-S	Sep-15 1	139			,
DSD South	ern Trunk Sewer, Water Ma	in Fire Ma	in Work	S						
TSZ10810	DSD Trunk Sewer laying (along NB59)	0%	30	30	08-Apr-15 A 25-J	un-15 1	149			
TSZ10820	NB59) Backfill up to NB59 footing level	0%	6	6	26-Jun-15 03-J	ul-15 1	149			
TSZ10830	Watermain installation (along NB59)	0%	30	30	04-Jul-15 07-A	ug-15 1	49	·		
TSZ10840	Firemain installation (along NB59)	0%	30	30		ep-15 1				
		U 70	30	30	11-5		73			
	610-6700)-TWSR West Side									
Noise Barri NB01040	ier Works NB63 - NB production	0%	45	45	20-May-15 03-J	ul-15 13	391			
	·									
DOD 0	ern Trunk Sewer, Water Ma Sheet Piling & Excavation(~7m	in Fire Ma	in Work 12	S 12	20-May-15 03-J	un-15 1	175		<u></u>	
	below ground) (along NB63)									
TSZ10300	DSD Trunk Sewer laying (along	0%	18	18		un-15 1				
TSZ10300 TSZ10310	NB63)		30	30	26-Jun-15 31-J	ul-15 1	175			
TSZ10300	NB63) Watermain installation (along NB63)	0%			01-Aug-15 04-S	Sep-15 1	175			
TSZ10300 TSZ10310		0%	30	30	01-Aug-15 04-3		1			
TSZ10300 TSZ10310 TSZ10330 TSZ10340	Watermain installation (along NB63) Firemain installation (along NB63)	0%		30	01-Aug-13 04-3			1		· · · · · ·
TSZ10300 TSZ10310 TSZ10330 TSZ10340	Watermain installation (along NB63)	0%		30 60	15-Apr-15 A 15-J	un-15 7	79			
TSZ10300 TSZ10310 TSZ10330 TSZ10340 DSD South	Watermain installation (along NB63) Firemain installation (along NB63) ern Trunk Sewer - Trenchle Construct Pipe jacking pits	0% ess Constru	uction		15-Apr-15 A 15-J	un-15 7				
TSZ10300 TSZ10310 TSZ10330 TSZ10340 DSD South TSZ10950 TSZ10960	Watermain installation (along NB63) Firemain installation (along NB63) ern Trunk Sewer - Trenchle Construct Pipe jacking pits DSD Trunk Sewer laying (along NB63 - ID3-1)-Trenchless	0% ess Constru 63.33%	uction 22	60	15-Apr-15 A 15-J					
TSZ10300 TSZ10310 TSZ10330 TSZ10340 DSD South TSZ10950 TSZ10960	Watermain installation (along NB63) Firemain installation (along NB63) ern Trunk Sewer - Trenchle Construct Pipe jacking pits DSD Trunk Sewer laying (along NB63 - ID3-1)-Trenchless nd Utility Works	0% ess Constru 63.33% 0%	uction 22 120	60 120	15-Apr-15 A 15-J 16-Jun-15 07-N	lov-15	79			
TSZ10300 TSZ10310 TSZ10330 TSZ10340 DSD South TSZ10950 TSZ10960 Undergrou UUZ20230	Watermain installation (along NB63) Firemain installation (along NB63) ern Trunk Sewer - Trenchle Construct Pipe jacking pits DSD Trunk Sewer laying (along NB63 - ID3-1)-Trenchless nd Utility Works Utility cable laying by Utility companies (Along NB63~100m)	0% ess Constru 63.33%	uction 22	60	15-Apr-15 A 15-J	lov-15				
TSZ10300 TSZ10310 TSZ10330 TSZ10340 DSD South TSZ10950 TSZ10960 Undergrou UUZ20230 Bridge Con	Watermain installation (along NB63) Firemain installation (along NB63) ern Trunk Sewer - Trenchle Construct Pipe jacking pits DSD Trunk Sewer laying (along NB63 - ID3-1)-Trenchless nd Utility Works Utility cable laying by Utility companies (Along NB63~100m) Struction	0% ess Constru 63.33% 0%	uction 22 120	60 120	15-Apr-15 A 15-J 16-Jun-15 07-N	lov-15	79			
TSZ10300 TSZ10310 TSZ10330 TSZ10340 DSD South TSZ10950 TSZ10960 Undergrou UUZ20230 Bridge Con	Watermain installation (along NB63) Firemain installation (along NB63) ern Trunk Sewer - Trenchle Construct Pipe jacking pits DSD Trunk Sewer laying (along NB63 - ID3-1)-Trenchless nd Utility Works Utility cable laying by Utility companies (Along NB63~100m)	0% ess Constru 63.33% 0%	uction 22 120	60 120	15-Apr-15 A 15-J 16-Jun-15 07-N	lov-15	79			

/ ID	Activity Name	Dur. %	Rem.	Original	Start	Finish	Total					
		Complete	Duration	Duration			Float	Ma	ay	2015 Jun	Jul	Aug
THBF0340	Structure steel procurement (THFB)	0%	150	150	26-Jun-15	22-Nov-15	317					
TWSR-West THBF0140	t/ FL Highway N/B Side Se THP5 - Pile cap, Pier and Pier Head	ction 0%	45	45	20-May-15	14-Jul-15	480					
	THP8, THP9 - Pile cap, Pier and	0%	30	30	-	25-Jun-15						
THBF0220	Pier Head THAB3 - pile cap & abutment wall	0%	30	30	-	25-Jun-15						
THBF0230	THAB3 - Backfilling (~4m)	0%	27	27	26-Jun-15	28-Jul-15	528					
	- · · ·				20-Jun-15						28-Jul-15 ♦ \$	tool Staires
THBF0235	Steel Staircase ready for erection (THFB-TWSR-W side)	0%	0	0	00.14.45	28-Jul-15	528				28-Jui-15 ♥ 3	
THBF0270	THP6, THP7 - Pile cap, Pier and Pier Head	0%	30	30	-	25-Jun-15						
THBF0310	THAB2 - pile cap & abutment wall	0%	30	30	-	25-Jun-15			· · · · · · · · · · · · · · · · · · ·		<u></u>	
THBF0320	THAB2 - Backfilling (~3m)	0%	20	20	26-Jun-15	20-Jul-15	445					
THBF0325	Steel Ramp ready for erection (THFB-TWSR-W side)	0%	0	0		20-Jul-15	445				20-Jul-15 ♦ Steel Ra	amp ready r
	FL Highway S/B Side Sec THAB1 - Predrilling	tion 75%	3	12	20-Mar-15 A	22-May-15	367					
THBF0450	THAB1 - Pre-bored H pile (4 nos)	0%	12	12	18-Jun-15	03-Jul-15	346				_	
THBF0460	THAB1 - Pile Test	0%	28	28	04-Jul-15	31-Jul-15	475					3
THBF0470	THAB1 - pile cap & abutment wall	0%	30	30	18-Jul-15	21-Aug-15						
THBF0500	THP2 - Pre-bored H pile (8 nos)	0%	24	24	04-Jul-15	31-Jul-15	346					
THBF0510	THP2 - Pile Test	0%	28	28	01-Aug-15	28-Aug-15						
THBF0710	THP3 - Pre-bored H pile (4 nos)	0%	16	16	01-Aug-15	19-Aug-15						
	, ,	078	10	10	01-Aug-13	19-Aug-13	540					
lew Tai Wo I <mark>General</mark>	rootonage											
	Structure steel Shop drawing approval (TWFB)	0%	30	30	04-Dec-14 A	25-Jun-15	89					
TWFB1040	Structure steel procurement (TWFB)	0%	150	150	26-Jun-15	22-Nov-15	108					
	t/ FL Highway N/B Side Se	ction										
TWFB1140	TWP1 - Pre-bored H pile (8 nos)	0%	24	24	22-Apr-15 A	17-Jun-15	140					
TWFB1150	TWP1 - Pile Test	0%	28	28	18-Jun-15	15-Jul-15	169					
TWFB1160	TWP1 - Pile cap, Pier and Pier Head	0%	45	45	02-Jul-15	22-Aug-15	142					
TWFB1220	TWAB2 - Pre-bored H pile (4 nos)	33.33%	8	12	18-Apr-15 A	29-May-15	145					
TWFB1230	TWAB2 - Pile Test	0%	28	28	30-May-15	26-Jun-15	175					
TWFB1240	TWAB2 - pile cap & abutment wall	0%	30	30	13-Jun-15	20-Jul-15	145					
TWFB1250	TWAB2 - Backfilling (~4m)	0%	27	27	21-Jul-15	20-Aug-15	995					1
TWFB1280	TWP4, TWP5 - Pre-bored H pile (14	4.76%	40	42	11-May-15 A	08-Jul-15	201					
TWFB1290	nos) TWP4, TWP5 - Pile Test	0%	28	28	09-Jul-15	05-Aug-15	251					÷
TWFB1300	TWP4, TWP5 - Pile cap, Pier and	0%	30	30	23-Jul-15	26-Aug-15	198					
TWFB1320	Pier Head TWAB1 - Pre-bored H pile (18 nos)	25.93%	40	54	27-Apr-15 A	08-Jul-15	183	·····				
TWFB1330	TWAB1 - Pile Test	0%	28	28	09-Jul-15	05-Aug-15	230					
TWFB1340	TWAB1 - pile cap & abutment wall	0%	30	30	23-Jul-15	26-Aug-15	183					
WSR-East	FL Highway S/B Side Sec	tion										1 1 1
TWFB1480	Precautionary work for MTRC I&P area	0%	45	45	20-May-15	14-Jul-15	955					
TWFB1540	TWP3 - Predrilling	0%	12	12	15-Jul-15	28-Jul-15	955					
	ai Wo Footbridge											
<mark>Design Wor</mark> TWFB-T1010	ks Design preparation	0%	60	60	22-Jun-15*	31-Aug-15	253					+
Constructio	.	0,0				or nug to	200					
	TTA for Temp ramp working space	0%	30	30	20-May-15 A	25-Jun-15	11					
TWFB-T1060	Erect Temp Ramp	0%	90	90	26-Jun-15	12-Oct-15	11					
emolition of	f Existing Tai Wo Footbridge											
WSR-West	t/ FL Highway N/B Side Se											
TWFB-T1230	Watermain & Firemain at NB58 & backfill	0%	52	52	15-Jul-15	12-Sep-15	64				V	
	er Along Fanling Highwa	y S/B										
B51 (Ch.59 Noise Barri	35-6055)-FH S/B Side											
	NB51 ID1-3 (0-25m) - Footing & Wall Structure	0%	90	90	20-May-15	04-Sep-15	364					;
B53 (Ch.61	25-6300) -FH S/B Side (MT	RC I&P Ar	ea)									
loise Barri	er Works			00	20 4== 15 1	00 101 45	00.4					
NB02420	Coordinate with MTRC for Precautionary Measure	41.67%	35	60	20-Apr-15 A							
NB02430	Precautionary Measure installation	0%	26	26	03-Jul-15	01-Aug-15						-
NB02490	NB53 ID2-3 (100-125m), 18nos Predrilling	0%	10	10	03-Aug-15	13-Aug-15						
NB02500	NB53 ID2-3 (100-125m) 18nos Piling- 1 rigs	0%	27	27	14-Aug-15	14-Sep-15					<u></u>	¦
NB02570	NB53 (125-180m) - Footing & Wall Structure	23.33%	46	60	23-Mar-15 A		799					
	NB53 (125-180m)- backfilling	0%	50	50	16-Jul-15	11-Sep-15						
	NB53 (125-180m) - NB production	0%	45	45	16-Jul-15	29-Aug-15	1334					
	00-6360)-FH S/B Side (MTF	RC I&P Are	a)									
Noise Barri NB02640	er Works NB55 - Footing & Wall Structure	84.11%	24	151	07-Nov-14 A	17-Jun-15	952					
	NB55- backfilling	0%	50	50	18-Jun-15	17-Aug-15						
NB02660	NB55 - NB production	0%	45	45	18-Jun-15	01-Aug-15						
NB02660	NB55 - NB production		45	45 5	03-Aug-15	01-Aug-15						
				Э	03-Aug-15	07-Aug-15	1090					
IB56 (Ch.63 <mark>Noise Barri</mark>	60-6400)-FH S/B Side (MTF er Works	C I&P Are	a)									
NB02720	NB56- backfilling	50%	25	50	20-Apr-15 A	18-Jun-15	1488					
							1					

	Activity Name	Dur. %		Origina		Finish	Total			
		Complete	Duration	Duration	ו		Float	May	2015 Jun	Jul Aug
NB02740	NB56 - NB post & panel installation	0%	5	5	04-Jul-15	09-Jul-15	1121			
	400-6560)-FH S/B Side (MTF	RC I&P Are	ea)							
<mark>Noise Barı</mark> NB02770	rier Works NB61 (0-50m) - Sheet piling &	0%	18	18	20-May-15	10-Jun-15	1044			
	Excavation							 		
NB02780	NB61 (0-50m) - Footing & Wall Structure	0%	50	50	11-Jun-15	10-Aug-15		 		
NB02790	NB61 (0-50m)- backfilling	0%	50	50	11-Aug-15	09-Oct-15		 		
NB02800	NB61 (0-50m) - NB production	0%	45	45	11-Aug-15	24-Sep-15	1308			
NB02850	NB61 (50-160m) - NB production	0%	45	45	20-May-15	03-Jul-15	1391			
NB02860	NB61 (50-160m) - NB post & panel installation	0%	5	5	04-Jul-15	09-Jul-15	1121			
B61A (Ch.	.6560-6745)-FH S/B Side (MT	RC I&P A	rea)					7 7 1 1 1 1		
	rier Works	0%	45	45	20 May 15	02 101 15	1201	 		
NB02920	NB61A (0-50m) - NB production	0%	45	45	20-May-15	03-Jul-15		 · · · · · · · · · · · · · · · · · · ·		
NB02930	NB61A (0-50m) - NB post & panel installation	0%	5	5	04-Jul-15	09-Jul-15		 		
NB02970	NB61A ID2-3 (50-75m) - Footing & Wall Structure	54.29%	32	70	01-Apr-15 A			 		
NB02980	NB61A ID2-3 (50-75m)- backfilling	0%	20	20	29-Jun-15	22-Jul-15	1105	 		
NB02990	NB61A ID2-3 (50-75m) - NB production	0%	45	45	27-Jun-15	11-Aug-15	1352		•	
NB03000	NB61A ID2-3 (50-75m) - NB post & panel installation	0%	5	5	11-Aug-15	17-Aug-15	1088	 		
NB03040	NB61A (75-190m) - NB production	0%	45	45	20-May-15	03-Jul-15	1391			
NB03050	NB61A (75-190m) - NB post & panel	0%	5	5	04-Jul-15	09-Jul-15	1121	 		
ther Worl	installation ks							I I I I		
ite Cleara	nce & Demolition of Existing \$	Structure								
Contract C	Condition Design Preparation	92.82%	14	105	06-442	05- lup 45	10	 		
				195	06-Aug-14 A			 		
MCLT1040	Engineer approval	0%	12	12	06-Jun-15	19-Jun-15		 		
MCLT1050	Apply cert for exemption by DLO by Engineer	0%	0	0	06-Jun-15	06-Jun-15	31	 		
MCLT1060	Design available for construction	0%	0	0	22-Jun-15		19	 	♦ Des	ign available for construction
MCLT1080	Construct New MCLT (Structure)	0%	90	90	22-Jun-15	07-Oct-15	19	 		
CSS Work	(S									
354	Olevelana fastina - OE4 (ND04)		0	0		00 May 45	1010	 20-May-15 ♦ Slow lar	b facting CE4 (NPG1)	
TCSS1500	Slow lane footing - G54 (NB61)	0%	0	0		20-May-15	1012			
	fer Zone 1 (SBZ1) (with				to 6930)			 		
	ier Along TWSR-West and		New Util	ities						
	.6710-6840)-TWSR West Side	е) 		
NB01090	rier Works NB63A-1 - NB production	0%	45	45	20-May-15	03-Jul-15	787			
	hern Trunk Sewer, Water Ma	n Fire M	ain Work	' C				 		
TSZ10850	Sheet Piling & Excavation(~6m	0%	26	26	15-Aug-15	14-Sep-15	9	 		
1B64 & NB	below ground) (along NB63A) 64A (Ch.6860-6920)-TWSR V	Vest Side						1 		
Noise Barı								1		
NB001030								 		
	NB64 & NB64A -Footing & Wall Structure - 7 bays	0%	59	30	19-May-15 A			 		
NB001050	NB64 & NB64A -Footing & Wall	0% 0%	59 45	30 45	19-May-15 A 31-Jul-15	30-Jul-15 13-Sep-15		 •		
OSD South	NB64 & NB64A -Footing & Wall Structure - 7 bays NB64 & NB64A -NB production	0% ain Fire M	45 <mark>ain Work</mark>	45 (S	31-Jul-15	13-Sep-15	715			
TSZ10900	NB64 & NB64A -Footing & Wall Structure - 7 bays NB64 & NB64A -NB production hern Trunk Sewer, Water Ma Sheet Piling & Excavation(~5m below ground) (along NB64)	0% ain Fire M 0%	45 ain Work 21	45 (S 21	31-Jul-15 16-Apr-15 A	13-Sep-15 13-Jun-15	715			
DSD SoutI TSZ10900 TSZ10910	NB64 & NB64A -Footing & Wall Structure - 7 bays NB64 & NB64A -NB production hern Trunk Sewer, Water Ma Sheet Piling & Excavation(~5m below ground) (along NB64) DSD Trunk Sewer laying (along NB64)	0% <mark>ain Fire M</mark> 0%	45 <mark>ain Work</mark> 21 18	45 (S) 21 18	31-Jul-15 16-Apr-15 A 15-Jun-15	13-Sep-15 13-Jun-15 07-Jul-15	715 196 196			
DSD SoutI TSZ10900 TSZ10910	NB64 & NB64A -Footing & Wall Structure - 7 bays NB64 & NB64A -NB production hern Trunk Sewer, Water Ma Sheet Piling & Excavation(~5m below ground) (along NB64) DSD Trunk Sewer laying (along	0% ain Fire M 0%	45 ain Work 21	45 (S 21	31-Jul-15 16-Apr-15 A	13-Sep-15 13-Jun-15	715			
DSD Souti TSZ10900 TSZ10910 TSZ10920	NB64 & NB64A -Footing & Wall Structure - 7 bays NB64 & NB64A -NB production hern Trunk Sewer, Water Ma Sheet Piling & Excavation(~5m below ground) (along NB64) DSD Trunk Sewer laying (along NB64)	0% <mark>ain Fire M</mark> 0%	45 <mark>ain Work</mark> 21 18	45 (S) 21 18	31-Jul-15 16-Apr-15 A 15-Jun-15	13-Sep-15 13-Jun-15 07-Jul-15	715 196 196 196			
DSD Soutl TSZ10900 TSZ10910 TSZ10920 TSZ10930	NB64 & NB64A - Footing & Wall Structure - 7 bays NB64 & NB64A - NB production hern Trunk Sewer, Water Ma Sheet Piling & Excavation(~5m below ground) (along NB64) DSD Trunk Sewer laying (along NB64) Backfill up to NB64 footing level	0% ain Fire M 0% 0%	45 ain Work 21 18 6	45 21 18 6	31-Jul-15 16-Apr-15 A 15-Jun-15 08-Jul-15	13-Sep-15 13-Jun-15 07-Jul-15 14-Jul-15	715 196 196 196 196			
DSD Sout TSZ10900 TSZ10910 TSZ10920 TSZ10930 TSZ10940 Jndergrou	NB64 & NB64A - Footing & Wall Structure - 7 bays NB64 & NB64A - NB production hern Trunk Sewer, Water Ma Sheet Piling & Excavation(~5m below ground) (along NB64) DSD Trunk Sewer laying (along NB64) Backfill up to NB64 footing level Watermain installation (along NB64) Firemain installation (along NB64) Ind Utility Works	0% ain Fire M 0% 0% 0% 0%	45 21 18 6 30 30	45 21 18 6 30 30	31-Jul-15 16-Apr-15 A 15-Jun-15 08-Jul-15 15-Jul-15 19-Aug-15	13-Sep-15 13-Jun-15 07-Jul-15 14-Jul-15 18-Aug-15 22-Sep-15	715 196 196 196 196			
DSD Sout TSZ10900 TSZ10910 TSZ10920 TSZ10930 TSZ10940 Jndergrou	NB64 & NB64A - Footing & Wall Structure - 7 bays NB64 & NB64A - NB production hern Trunk Sewer, Water Ma Sheet Piling & Excavation(~5m below ground) (along NB64) DSD Trunk Sewer laying (along NB64) Backfill up to NB64 footing level Watermain installation (along NB64) Firemain installation (along NB64)	0% ain Fire M 0% 0% 0%	45 ain Work 21 18 6 30	45 21 18 6 30	31-Jul-15 16-Apr-15 A 15-Jun-15 08-Jul-15 15-Jul-15	13-Sep-15 13-Jun-15 07-Jul-15 14-Jul-15 18-Aug-15	715 196 196 196 196			
DSD Sout TSZ10900 TSZ10910 TSZ10920 TSZ10930 TSZ10940 Jndergrou UUZ20220 ridge Cor	NB64 & NB64A - Footing & Wall Structure - 7 bays NB64 & NB64A - NB production hern Trunk Sewer, Water Ma Sheet Piling & Excavation(~5m below ground) (along NB64) DSD Trunk Sewer laying (along NB64) Backfill up to NB64 footing level Watermain installation (along NB64) Firemain installation (along NB64) Utility Works Utility cable laying by Utility companies (Along NB64, 60m) https://doi.org/nb64/1000000000000000000000000000000000000	0% ain Fire M 0% 0% 0% 0%	45 21 18 6 30 30	45 21 18 6 30 30	31-Jul-15 16-Apr-15 A 15-Jun-15 08-Jul-15 15-Jul-15 19-Aug-15	13-Sep-15 13-Jun-15 07-Jul-15 14-Jul-15 18-Aug-15 22-Sep-15	715 196 196 196 196			
DSD Sout TSZ10900 TSZ10910 TSZ10920 TSZ10930 TSZ10940 Jndergrou UUZ20220 ridge Cor au Lung H	NB64 & NB64A - Footing & Wall Structure - 7 bays NB64 & NB64A - NB production hern Trunk Sewer, Water Ma Sheet Piling & Excavation(~5m below ground) (along NB64) DSD Trunk Sewer laying (along NB64) Backfill up to NB64 footing level Watermain installation (along NB64) Firemain installation (along NB64) Utility Works Utility cable laying by Utility companies (Along NB64, 60m) nstruction ang Vehicular Bridge	0% ain Fire M 0% 0% 0% 0%	45 21 18 6 30 30	45 21 18 6 30 30	31-Jul-15 16-Apr-15 A 15-Jun-15 08-Jul-15 15-Jul-15 19-Aug-15	13-Sep-15 13-Jun-15 07-Jul-15 14-Jul-15 18-Aug-15 22-Sep-15	715 196 196 196 196			
DSD South TSZ10900 TSZ10910 TSZ10920 TSZ10930 TSZ10940 Jndergrou UUZ20220 ridge Cor au Lung H KLH Bridg	NB64 & NB64A - Footing & Wall Structure - 7 bays NB64 & NB64A - NB production hern Trunk Sewer, Water Ma Sheet Piling & Excavation(~5m below ground) (along NB64) DSD Trunk Sewer laying (along NB64) Backfill up to NB64 footing level Watermain installation (along NB64) Firemain installation (along NB64) Utility cable laying by Utility companies (Along NB64, 60m) nstruction lang Vehicular Bridge west Abutment- Pile cap &	0% ain Fire M 0% 0% 0% 0%	45 21 18 6 30 30	45 21 18 6 30 30	31-Jul-15 16-Apr-15 A 15-Jun-15 08-Jul-15 15-Jul-15 19-Aug-15	13-Sep-15 13-Jun-15 07-Jul-15 14-Jul-15 18-Aug-15 22-Sep-15 27-Aug-15	715 196 196 196 196 196 194			
DSD South TSZ10900 TSZ10910 TSZ10920 TSZ10930 TSZ10940 Jndergrou UUZ20220 ridge Cor au Lung H KLH Bridg Z2.KLH.1002	NB64 & NB64A - Footing & Wall Structure - 7 bays NB64 & NB64A - NB production hern Trunk Sewer, Water Mater Mater Sheet Piling & Excavation(~5m below ground) (along NB64) DSD Trunk Sewer laying (along NB64) Backfill up to NB64 footing level Watermain installation (along NB64) Firemain installation (along NB64) Utility works Utility cable laying by Utility companies (Along NB64, 60m) herticition lang Vehicular Bridge e - West Ramp West Abutment- Pile cap & Structural Wall West Ramp - Backfilling	0% ain Fire M 0% 0% 0% 0%	45 21 18 6 30 30 24	45 21 18 6 30 30 24	31-Jul-15 16-Apr-15 A 15-Jun-15 08-Jul-15 15-Jul-15 19-Aug-15 31-Jul-15	13-Sep-15 13-Jun-15 07-Jul-15 14-Jul-15 18-Aug-15 22-Sep-15 27-Aug-15	715 196 196 196 196 196 194			
DSD South TSZ10900 TSZ10910 TSZ10920 TSZ10930 TSZ10940 Jndergrou UUZ20220 ridge Cor au Lung H LH Bridg Z2.KLH.1140	NB64 & NB64A - Footing & Wall Structure - 7 bays NB64 & NB64A - NB production hern Trunk Sewer, Water Ma Sheet Piling & Excavation(~5m below ground) (along NB64) DSD Trunk Sewer laying (along NB64) Backfill up to NB64 footing level Watermain installation (along NB64) Firemain installation (along NB64) Utility works Utility cable laying by Utility companies (Along NB64, 60m) https://doc/able Bardtion West Ramp West Ramp - Backfilling (5m-Dx112m-L)-change to Rock fill	0% ain Fire M 0% 0% 0% 0%	45 21 18 6 30 30 24 27 20	45 21 18 6 30 30 24 24 113 20	31-Jul-15 16-Apr-15 A 15-Jun-15 08-Jul-15 15-Jul-15 19-Aug-15 31-Jul-15 31-Jul-15 20-Dec-14 A 23-Jun-15	13-Sep-15 13-Jun-15 07-Jul-15 14-Jul-15 18-Aug-15 22-Sep-15 27-Aug-15 22-Jun-15 16-Jul-15	715 196 196 196 196 196 194 194			
DSD South TSZ10900 TSZ10910 TSZ10920 TSZ10930 TSZ10940 Jndergrou UUZ20220 ridge Cor cau Lung H KLH Bridg Z2.KLH.1140 Z2.KLH.1230	NB64 & NB64A - Footing & Wall Structure - 7 bays NB64 & NB64A - NB production hern Trunk Sewer, Water Ma Sheet Piling & Excavation(~5m below ground) (along NB64) DSD Trunk Sewer laying (along NB64) Backfill up to NB64 footing level Watermain installation (along NB64) Firemain installation (along NB64) Utility Works Utility cable laying by Utility companies (Along NB64, 60m) Struction lang Vehicular Bridge e - West Ramp West Abutment- Pile cap & Structural Wall West Ramp - Backfilling (5m-Dx112m-L)-change to Rock fill West Ramp - Road Slab	0% ain Fire M 0% 0% 0% 0% 0%	45 ain Work 21 18 6 30 30 30 24 24	45 21 18 6 30 30 24 113	31-Jul-15 16-Apr-15 A 15-Jun-15 08-Jul-15 15-Jul-15 19-Aug-15 31-Jul-15 20-Dec-14 A	13-Sep-15 13-Jun-15 07-Jul-15 14-Jul-15 18-Aug-15 22-Sep-15 27-Aug-15	715 196 196 196 196 196 194 194			
DSD South TSZ10900 TSZ10910 TSZ10920 TSZ10930 TSZ10940 Jndergrou UUZ20220 ridge Cor cau Lung H KLH Bridg Z2.KLH.1140 Z2.KLH.1230	NB64 & NB64A -Footing & Wall Structure - 7 bays NB64 & NB64A -NB production hern Trunk Sewer, Water Ma Sheet Piling & Excavation(~5m below ground) (along NB64) DSD Trunk Sewer laying (along NB64) Backfill up to NB64 footing level Watermain installation (along NB64) Firemain installation (along NB64) Firemain installation (along NB64) Utility cable laying by Utility companies (Along NB64, 60m) Nstruction lang Vehicular Bridge e - West Ramp West Abutment- Pile cap & Structural Wall West Ramp - Backfilling (5m-Dx112m-L)-change to Rock fill West Ramp - Road Slab	0% ain Fire M 0% 0% 0% 0% 76.11% 0% 0%	45 21 18 6 30 30 24 27 20	45 21 18 6 30 30 24 24 113 20	31-Jul-15 16-Apr-15 A 15-Jun-15 08-Jul-15 15-Jul-15 19-Aug-15 31-Jul-15 20-Dec-14 A 23-Jun-15 17-Jul-15	13-Sep-15 13-Jun-15 07-Jul-15 14-Jul-15 18-Aug-15 22-Sep-15 27-Aug-15 22-Jun-15 16-Jul-15 02-Nov-15	715 196 196 196 196 196 194 92 92 102			
DSD Sout TSZ10900 TSZ10920 TSZ10920 TSZ10940 Jndergrou UUZ20220 ridge Cor au Lung H (LH Bridg Z2.KLH.1002 Z2.KLH.11230 Advance V Z2.KLH.1280	NB64 & NB64A -Footing & Wall Structure - 7 bays NB64 & NB64A -NB production hern Trunk Sewer, Water Ma Sheet Piling & Excavation(~5m below ground) (along NB64) DSD Trunk Sewer laying (along NB64) Backfill up to NB64 footing level Watermain installation (along NB64) Firemain installation (along NB64) Firemain installation (along NB64) Utility cable laying by Utility companies (Along NB64, 60m) nstruction ang Vehicular Bridge e - West Ramp West Abutment- Pile cap & Structural Wall West Ramp - Backfilling (5m-Dx112m-L)-change to Rock fill West Ramp - Road Slab Vorks for VBP3 constructio Pier VBP3 complete and road reinstatement work	0% ain Fire M 0% 0% 0% 0% 0% 76.11% 0%	45 ain Work 21 18 6 30 30 30 24 24 27 20 90 90	45 21 18 6 30 30 24 113 20 90	31-Jul-15 16-Apr-15 A 15-Jun-15 08-Jul-15 15-Jul-15 19-Aug-15 31-Jul-15 20-Dec-14 A 23-Jun-15 17-Jul-15 01-Aug-15	13-Sep-15 13-Jun-15 07-Jul-15 14-Jul-15 18-Aug-15 22-Sep-15 27-Aug-15 22-Jun-15 16-Jul-15	715 196 196 196 196 196 194 194 92 92 92 102			
DSD South TSZ10900 TSZ10910 TSZ10920 TSZ10930 TSZ10940 Jndergrou UUZ20220 ridge Cor au Lung H (LH Bridg Z2.KLH.1140 Z2.KLH.11230 Advance V Z2.KLH.1280 Z2.KLH.1280 Z2.KLH.1290	NB64 & NB64A - Footing & Wall Structure - 7 bays NB64 & NB64A - NB production hern Trunk Sewer, Water Ma Sheet Piling & Excavation(~5m below ground) (along NB64) DSD Trunk Sewer laying (along NB64) Backfill up to NB64 footing level Watermain installation (along NB64) Firemain installation (along NB64) Utility Works Utility cable laying by Utility companies (Along NB64, 60m) nstruction lang Vehicular Bridge e - West Ramp West Ramp - Backfilling (5m-Dx112m-L)-change to Rock fill West Ramp - Road Slab Vorks for VBP3 constructio Pier VBP3 complete and road reinstatement work Affected NB construction at TWSR-W resume	0% ain Fire M 0% 0% 0% 0% 76.11% 0% 0%	45 ain Work 21 18 6 30 30 30 24 24 27 20 90	45 21 18 6 30 30 24 113 20 90	31-Jul-15 16-Apr-15 A 15-Jun-15 08-Jul-15 15-Jul-15 19-Aug-15 31-Jul-15 20-Dec-14 A 23-Jun-15 17-Jul-15	13-Sep-15 13-Jun-15 07-Jul-15 14-Jul-15 18-Aug-15 22-Sep-15 27-Aug-15 22-Jun-15 16-Jul-15 02-Nov-15	715 196 196 196 196 196 194 92 92 102			
DSD South TSZ10900 TSZ10910 TSZ10920 TSZ10930 TSZ10940 Jndergrou UUZ20220 ridge Cor au Lung H KLH Bridg Z2.KLH.1140 Z2.KLH.11230 Advance V Z2.KLH.1280 Z2.KLH.1280 X2.KLH.1290	NB64 & NB64A - Footing & Wall Structure - 7 bays NB64 & NB64A - NB production hern Trunk Sewer, Water Ma Sheet Piling & Excavation(~5m below ground) (along NB64) DSD Trunk Sewer laying (along NB64) Backfill up to NB64 footing level Watermain installation (along NB64) Firemain installation (along NB64) Utility works Utility cable laying by Utility companies (Along NB64, 60m) https://doc/second/seco	0% ain Fire M 0% 0% 0% 0% 76.11% 0% 0%	45 ain Work 21 18 6 30 30 24 27 20 90 12 0	45 21 18 6 30 30 24 113 20 90 12 0	31-Jul-15 16-Apr-15 A 15-Jun-15 08-Jul-15 15-Jul-15 19-Aug-15 31-Jul-15 20-Dec-14 A 23-Jun-15 17-Jul-15 01-Aug-15 15-Aug-15	13-Sep-15 13-Jun-15 07-Jul-15 14-Jul-15 18-Aug-15 22-Sep-15 27-Aug-15 22-Jun-15 16-Jul-15 02-Nov-15	715 196 196 196 196 196 194 194 92 92 92 102 92 92			
DSD South TSZ10900 TSZ10910 TSZ10920 TSZ10930 TSZ10940 Jndergrou UUZ20220 ridge Cor au Lung H (LH Bridg Z2.KLH.11230 Advance V Z2.KLH.1280 Z2.KLH.1280 Z2.KLH.1280 Z2.KLH.1280 Z2.KLH.1280 Z2.KLH.1280 Z2.KLH.1280 Z2.KLH.1280 Z2.KLH.1280	NB64 & NB64A -Footing & Wall Structure - 7 bays NB64 & NB64A -NB production hern Trunk Sewer, Water Ma Sheet Piling & Excavation(~5m below ground) (along NB64) DSD Trunk Sewer laying (along NB64) Backfill up to NB64 footing level Watermain installation (along NB64) Firemain installation (along NB64) Firemain installation (along NB64) Utility works Utility cable laying by Utility companies (Along NB64, 60m) Nstruction Mang Vehicular Bridge Pe - West Ramp West Abutment- Pile cap & Structural Wall West Ramp - Backfilling (5m-Dx112m-L)-change to Rock fill West Ramp - Road Slab Vorks for VBP3 construction Pier VBP3 complete and road reinstatement work Affected NB construction at TWSR-W resume P - Deck 1 Pier VBP1- Pile caps, pier and pier head construction	0% ain Fire M 0% 0% 0% 0% 0% 76.11% 0% 0% 0%	45 ain Work 21 18 6 30 30 30 24 24 27 20 90 90 12 0 90	45 21 18 6 30 24 24 113 20 90 12 0 90	31-Jul-15 16-Apr-15 A 15-Jun-15 08-Jul-15 15-Jul-15 19-Aug-15 31-Jul-15 20-Dec-14 A 23-Jun-15 17-Jul-15 17-Jul-15 15-Aug-15 11-Feb-15 A	13-Sep-15 13-Jun-15 07-Jul-15 14-Jul-15 22-Sep-15 27-Aug-15 22-Jun-15 16-Jul-15 02-Nov-15 14-Aug-15	715 196 196 196 196 196 196 194 92 92 92 102 92 92 102			
DSD South TSZ10900 TSZ10910 TSZ10920 TSZ10930 TSZ10940 Jndergrou UUZ20220 ridge Cor au Lung H KLH Bridg Z2.KLH.1140 Z2.KLH.1230 Advance V Z2.KLH.1280 Z2.KLH.1290 KLH Bridg Z2.KLH.1280 Z2.KLH.1280 Z2.KLH.1290 KLH Bridg Z2.KLH.1280 Z2.KLH.1280 Z2.KLH.1290 KLH Bridg Z2.KLH.1290	NB64 & NB64A - Footing & Wall Structure - 7 bays NB64 & NB64A - NB production hern Trunk Sewer, Water Ma Sheet Piling & Excavation (~5m below ground) (along NB64) DSD Trunk Sewer laying (along NB64) Backfill up to NB64 footing level Watermain installation (along NB64) Firemain installation (along NB64) Utility Works Utility cable laying by Utility companies (Along NB64, 60m) nstruction lang Vehicular Bridge e - West Ramp West Abutment- Pile cap & Structural Wall West Ramp - Backfilling (5m-Dx112m-L)-change to Rock fill West Ramp - Road Slab Vorks for VBP3 construction Pier VBP3 complete and road reinstatement work Affected NB construction at TWSR-W resume e - Deck 1 Pier VBP1- Pile caps, pier and pier head construction	0% ain Fire M 0% 0% 0% 0% 0% 76.11% 0% 0% 0% 0%	45 ain Work 21 18 6 30 30 24 27 20 90 12 20 90 12 31 34	45 21 18 6 30 30 24 113 20 90 12 0 12 0 87	31-Jul-15 16-Apr-15 A 15-Jun-15 08-Jul-15 15-Jul-15 19-Aug-15 31-Jul-15 20-Dec-14 A 23-Jun-15 17-Jul-15 01-Aug-15 15-Aug-15 03-Mar-15 A 03-Mar-15 A	13-Sep-15 13-Jun-15 07-Jul-15 14-Jul-15 22-Sep-15 22-Sep-15 22-Jun-15 16-Jul-15 02-Nov-15 14-Aug-15 26-Jun-15 30-Jun-15	715 196 196 196 196 196 194 194 92 92 102 92 92 102 99 9 9			
DSD South TSZ10900 TSZ10910 TSZ10920 TSZ10930 TSZ10940 Jndergrou UUZ20220 ridge Cor au Lung H KLH Bridg Z2.KLH.1140 Z2.KLH.1230 Advance V Z2.KLH.1280 Z2.KLH.1014	NB64 & NB64A -Footing & Wall Structure - 7 bays NB64 & NB64A -NB production hern Trunk Sewer, Water Ma Sheet Piling & Excavation(~5m below ground) (along NB64) DSD Trunk Sewer laying (along NB64) Backfill up to NB64 footing level Watermain installation (along NB64) Firemain installation (along NB64) Ind Utility Works Utility cable laying by Utility companies (Along NB64, 60m) Nstruction lang Vehicular Bridge Je - West Ramp West Abutment- Pile cap & Structural Wall West Ramp - Backfilling (5m-Dx112m-L)-change to Rock fill West Ramp - Road Slab Vorks for VBP3 construction Pier VBP3 complete and road reinstatement work Affected NB construction at TWSR-W resume Je - Deck 1 Pier VBP1- Pile caps, pier and pier head construction Pier VBP3 Pile test	0% ain Fire M 0% 0% 0% 0% 0% 76.11% 0% 0% 0% 0% 0%	45 ain Work 21 18 6 30 30 24 27 20 90 20 90 12 20 90 31 31 34 17	45 21 18 6 30 24 24 113 20 90 12 0 90 12 0 87 28	31-Jul-15 16-Apr-15 A 15-Jun-15 08-Jul-15 15-Jul-15 31-Jul-15 20-Dec-14 A 23-Jun-15 17-Jul-15 17-Jul-15 17-Jul-15 17-Jul-15 01-Aug-15 15-Aug-15 03-Mar-15 A 03-Mar-15 A 09-May-15 A	13-Sep-15 13-Jun-15 07-Jul-15 14-Jul-15 18-Aug-15 22-Sep-15 27-Aug-15 16-Jul-15 02-Nov-15 14-Aug-15 26-Jun-15 30-Jun-15	715 196 196 196 196 196 196 194 92 92 102 92 92 102 99 9 9 9 9 9 9 9 9 9 2 8			
DSD South TSZ10900 TSZ10910 TSZ10920 TSZ10930 TSZ10940 Jndergrou UUZ20220 ridge Cor au Lung H KLH Bridg Z2.KLH.1140 Z2.KLH.1230 Advance V Z2.KLH.1280 Z2.KLH.1014	NB64 & NB64A - Footing & Wall Structure - 7 bays NB64 & NB64A - NB production hern Trunk Sewer, Water Ma Sheet Piling & Excavation(~5m below ground) (along NB64) DSD Trunk Sewer laying (along NB64) Backfill up to NB64 footing level Watermain installation (along NB64) Firemain installation (along NB64) Ind Utility Works Utility cable laying by Utility companies (Along NB64, 60m) Struction ang Vehicular Bridge e - West Ramp West Abutment- Pile cap & Structural Wall West Ramp - Backfilling (5m-Dx112m-L)-change to Rock fill West Ramp - Road Slab Vorks for VBP3 construction Pier VBP3 complete and road reinstatement work Affected NB construction at TWSR-W resume e - Deck 1 Pier VBP1- Pile caps, pier and pier head construction Pier VBP3 Pile test Pending for Town gas diversion, due to VBP3 resizing VO	0% ain Fire M 0% 0% 0% 0% 0% 76.11% 0% 0% 0% 0%	45 ain Work 21 18 6 30 30 24 27 20 90 27 20 90 12 20 90 31 34 34 17 8	45 21 18 6 30 30 24 113 20 90 12 0 12 0 87	31-Jul-15 16-Apr-15 A 15-Jun-15 08-Jul-15 08-Jul-15 15-Jul-15 31-Jul-15 20-Dec-14 A 23-Jun-15 23-Jun-15 17-Jul-15 01-Aug-15 15-Aug-15 A 03-Mar-15 A 09-May-15 A 15-May-15 A	13-Sep-15 13-Jun-15 07-Jul-15 14-Jul-15 22-Sep-15 22-Aug-15 22-Jun-15 02-Nov-15 14-Aug-15 26-Jun-15 30-Jun-15 09-Jun-15 29-May-15	715 196 196 196 196 196 196 194 92 92 102 92 92 102 99 9 9 9 9 9 9 9 9 9 2 8			
DSD South TSZ10900 TSZ10910 TSZ10920 TSZ10930 TSZ10940 Jndergrou UUZ20220 ridge Cor au Lung H KLH Bridg Z2.KLH.1140 Z2.KLH.11230 Advance V Z2.KLH.1280 Z2.KLH.1280	NB64 & NB64A - Footing & Wall Structure - 7 bays NB64 & NB64A - NB production hern Trunk Sewer, Water Ma Sheet Piling & Excavation(~5m below ground) (along NB64) DSD Trunk Sewer laying (along NB64) Backfill up to NB64 footing level Watermain installation (along NB64) Firemain installation (along NB64) Utility Works Utility cable laying by Utility companies (Along NB64, 60m) Struction lang Vehicular Bridge e - West Ramp West Abutment- Pile cap & Structural Wall West Ramp - Backfilling (5m-Dx112m-L)-change to Rock fill West Ramp - Road Slab Vorks for VBP3 construction Pier VBP3 complete and road reinstatement work Affected NB construction at TWSR-W resume ge - Deck 1 Pier VBP1- Pile caps, pier and pier head construction Pier VBP3 Pile test Pending for Town gas diversion, due	0% ain Fire M 0% 0% 0% 0% 0% 76.11% 0% 0% 0% 0% 0%	45 ain Work 21 18 6 30 30 24 27 20 90 20 90 12 20 90 31 31 34 17	45 21 18 6 30 24 24 113 20 90 12 0 90 12 0 87 28	31-Jul-15 16-Apr-15 A 15-Jun-15 08-Jul-15 15-Jul-15 31-Jul-15 20-Dec-14 A 23-Jun-15 17-Jul-15 17-Jul-15 17-Jul-15 17-Jul-15 01-Aug-15 15-Aug-15 03-Mar-15 A 03-Mar-15 A 09-May-15 A	13-Sep-15 13-Jun-15 07-Jul-15 14-Jul-15 18-Aug-15 22-Sep-15 27-Aug-15 16-Jul-15 02-Nov-15 14-Aug-15 26-Jun-15 30-Jun-15	715 196 196 196 196 196 196 194 92 92 102 92 92 102 99 9 9 9 9 9 9 9 9 9 2 8			
DSD Souti TSZ10900 TSZ10910 TSZ10920 TSZ10930 TSZ10940 Jndergrou UUZ20220 ridge Cor au Lung H KLH Bridg Z2.KLH.11230 Advance V Z2.KLH.1280 Z2.KLH.1047	NB64 & NB64A - Footing & Wall Structure - 7 bays NB64 & NB64A - NB production hern Trunk Sewer, Water Ma Sheet Piling & Excavation(~5m below ground) (along NB64) DSD Trunk Sewer laying (along NB64) Backfill up to NB64 footing level Watermain installation (along NB64) Firemain installation (along NB64) Utility works Utility cable laying by Utility companies (Along NB64, 60m) https://doc/second/seco	0% ain Fire M 0% 0% 0% 0% 0% 0% 76.11% 0% 0% 0% 0% 0% 0% 0% 0%	45 ain Work 21 18 6 30 30 24 27 20 90 27 20 90 12 20 90 31 34 34 17 8	45 21 18 6 30 24 24 113 20 90 12 0 90 87 28 5	31-Jul-15 16-Apr-15 A 15-Jun-15 08-Jul-15 08-Jul-15 15-Jul-15 31-Jul-15 20-Dec-14 A 23-Jun-15 23-Jun-15 17-Jul-15 01-Aug-15 15-Aug-15 A 03-Mar-15 A 09-May-15 A 15-May-15 A	13-Sep-15 13-Jun-15 07-Jul-15 14-Jul-15 22-Sep-15 22-Aug-15 22-Jun-15 02-Nov-15 14-Aug-15 26-Jun-15 30-Jun-15 09-Jun-15 29-May-15	715 196 196 196 196 196 196 196 192 92 92 92 102 92 92 102 99 9 9 9 9 9 9 9 9 9 9 9 9 9 9 9 9 9			
DSD South TSZ10900 TSZ10910 TSZ10920 TSZ10930 TSZ10940 Jndergrou UUZ20220 ridge Cor au Lung H KLH Bridg Z2.KLH.11230 Xdvance V Z2.KLH.1280 Z2.KLH.1280 Z2.KLH.1280 Z2.KLH.1280 Z2.KLH.1022 Z2.KLH.1047 Z2.KLH.1047 Z2.KLH.1050 Z2.KLH.1020	NB64 & NB64A - Footing & Wall Structure - 7 bays NB64 & NB64A - NB production hern Trunk Sewer, Water Ma Sheet Piling & Excavation (~5m below ground) (along NB64) DSD Trunk Sewer laying (along NB64) Backfill up to NB64 footing level Watermain installation (along NB64) Firemain installation (along NB64) Ind Utility Works Utility cable laying by Utility companies (Along NB64, 60m) Struction lang Vehicular Bridge e - West Ramp West Abutment- Pile cap & Structural Wall West Ramp - Backfilling (5m-Dx112m-L)-change to Rock fill West Ramp - Road Slab Vorks for VBP3 construction Pier VBP3 complete and road reinstatement work Affected NB construction at TWSR-W resume e - Deck 1 Pier VBP1 - Pile caps, pier and pier head construction Pier VBP3 Pile test Pending for Town gas diversion, due to VBP3 resizing VO Pier VBP3 Pile caps, pier and pier head construction	0% ain Fire M 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0%	45 ain Work 21 18 6 30 30 24 27 20 90 24 27 20 90 12 20 90 31 31 34 17 8 52	45 21 18 6 30 24 24 113 20 90 12 0 90 87 28 5 52	31-Jul-15 16-Apr-15 A 15-Jun-15 08-Jul-15 15-Jul-15 19-Aug-15 31-Jul-15 20-Dec-14 A 23-Jun-15 17-Jul-15 17-Jul-15 15-Aug-15 01-Aug-15 03-Mar-15 A 03-Mar-15 A 15-Aug-15 A 03-Mar-15 A 03-Mar-15 A 03-Mar-15 A 03-Mar-15 A 03-Mar-15 A	13-Sep-15 13-Jun-15 07-Jul-15 14-Jul-15 18-Aug-15 22-Sep-15 27-Aug-15 16-Jul-15 02-Nov-15 14-Aug-15 03-Jun-15 09-Jun-15 09-Jun-15 31-Jul-15	715 196 196 196 196 196 92 92 102 92 102 92 102 92 102 92 102 92 102 99 90 99 99 99 99 99 99 99 99 99 99 99			
DSD South TSZ10900 TSZ10920 TSZ10930 TSZ10940 TSZ10940 Jndergrou UUZ20220 ridge Cor au Lung H KLH Bridg Z2.KLH.1140 Z2.KLH.1230 Advance V Z2.KLH.1280 Z2.KLH.1290 KLH Bridg Z2.KLH.1280 Z2.KLH.1290 XLH Bridg Z2.KLH.1290 XLH Bridg Z2.KLH.1290 XLH.1290 XLH.1210 Z2.KLH.1022 Z2.KLH.1023 Z2.KLH.1024 Z2.KLH.1025 Z2.KLH.1026 Z2.KLH.1120 Z2.KLH.1120 Z2.KLH.1125	NB64 & NB64A - Footing & Wall Structure - 7 bays NB64 & NB64A - NB production hern Trunk Sewer, Water Ma Sheet Piling & Excavation (~5m below ground) (along NB64) DSD Trunk Sewer laying (along NB64) Backfill up to NB64 footing level Watermain installation (along NB64) Firemain installation (along NB64) Ind Utility Works Utility cable laying by Utility companies (Along NB64, 60m) nstruction lang Vehicular Bridge e - West Ramp West Ramp - Backfilling (5m-Dx112m-L)-change to Rock fill West Ramp - Road Slab Vorks for VBP3 construction Pier VBP3 complete and road reinstatement work Affected NB construction at TWSR-W resume e - Deck 1 Pier VBP1- Pile caps, pier and pier head construction Pier VBP3 reizing VO Pier VBP3 reizing VO Pier VBP3 reizing VO Pier VBP3 Pile test Pending for Town gas diversion, due to VBP3 reizing VO Pier VBP3 Pile caps, pier and pier head construction Pier VBP3 Pile deck construction Vorks for Town gas diversion, due to VBP3 reizing VO Pier VBP3 Pile deck construction Ver VB3 Pile deck construction Vorks Abutment to VBP1)	0% ain Fire M 0% 0% 0% 0% 0% 76.11% 0% 0% 0% 0% 0% 0% 0% 0%	45 ain Work 21 18 6 30 30 24 24 27 20 90 24 20 90 24 27 20 90 24 27 20 90 24 27 20 90 24 27 20 90 90 12 31 31 34 17 8 52 100	45 21 18 6 30 24 24 113 20 90 12 0 90 87 28 5 28 5 2 28 5 2 2100	31-Jul-15 16-Apr-15 A 15-Jun-15 08-Jul-15 15-Jul-15 15-Jul-15 31-Jul-15 20-Dec-14 A 23-Jun-15 17-Jul-15 17-Jul-15 01-Aug-15 15-Aug-15 03-Mar-15 A 03-Mar-15 A 15-Aug-15 A 15-Aug-15 A 15-Aug-15 A 15-Aug-15 A 15-Aug-15 A 17-Jul-15 A 17-Jul-15 A 17-Jul-15 A 15-Aug-15 A 15-Aug-15 A 15-May-15 A	13-Sep-15 13-Jun-15 07-Jul-15 14-Jul-15 18-Aug-15 22-Sep-15 27-Aug-15 22-Jun-15 16-Jul-15 02-Nov-15 14-Aug-15 30-Jun-15 09-Jun-15 30-Jun-15 31-Jul-15 31-Jul-15	715 196 196 196 196 196 196 192 192 102 92 102 92 102 99 9 9 9 108 105 28 9 9 9 9 2 105			
DSD Soutil TSZ10900 TSZ10910 TSZ10920 TSZ10930 TSZ10940 Jndergrou UUZ20220 ridge Cor au Lung H KLH Bridg Z2.KLH.1140 Z2.KLH.1230 Advance V Z2.KLH.1280 Z2.KLH.1280 Z2.KLH.1280 Z2.KLH.1022 Z2.KLH.1024 Z2.KLH.1045 Z2.KLH.1047 Z2.KLH.1050 Z2.KLH.1120 Z2.KLH.1120 Z2.KLH.1120 Z2.KLH.1120 Z2.KLH.1120 Z2.KLH.1120 Z2.KLH.1130	NB64 & NB64A - Footing & Wall Structure - 7 bays NB64 & NB64A - NB production hern Trunk Sewer, Water Ma Sheet Piling & Excavation(~5m below ground) (along NB64) DSD Trunk Sewer laying (along NB64) Backfill up to NB64 footing level Watermain installation (along NB64) Firemain installation (along NB64) Firemain installation (along NB64) Utility Works Utility cable laying by Utility companies (Along NB64, 60m) https://doc/second/secon	0% ain Fire M 0% 0% 0% 0% 0% 76.11% 0% 0% 0% 0% 0% 0% 65.56% 60.92% 39.29% 0% 39.29%	45 ain Work 21 18 6 30 30 24 27 20 90 24 20 90 24 20 90 24 20 90 24 20 90 24 20 90 24 20 90 24 20 90 24 20 90 22 12 20 90 20 12 20 90 22 12 20 12 20 12 20 12 20 20 12 20 20 20 20 20 20 20 20 20 20 20 20 20	45 21 18 6 30 30 24 113 20 90 12 0 90 12 0 90 87 28 5 5 22 100	31-Jul-15 16-Apr-15 A 15-Jun-15 08-Jul-15 15-Jul-15 19-Aug-15 31-Jul-15 20-Dec-14 A 23-Jun-15 17-Jul-15 01-Aug-15 03-Mar-15 A 03-Mar-15 A 09-May-15 A 15-May-15 A 15-May-15 A 09-May-15 A 15-May-15 A 15-May-15 A	13-Sep-15 13-Jun-15 07-Jul-15 14-Jul-15 18-Aug-15 22-Sep-15 27-Aug-15 22-Jun-15 16-Jul-15 02-Nov-15 14-Aug-15 20-Nov-15 30-Jun-15 30-Jun-15 31-Jul-15 31-Jul-15 31-Jul-15 32-May-15 31-Jul-15 32-May-15 32-May-15 31-Jul-15 32-May-15 32-May-15	715 196 196 196 196 196 196 192 192 102 92 102 92 102 99 9 9 9 108 105 28 9 9 9 9 2 105			
DSD South TSZ10900 TSZ10910 TSZ10920 TSZ10930 TSZ10940 Jndergrou UUZ20220 ridge Cor au Lung H KLH Bridg Z2.KLH.1140 Z2.KLH.1230 Advance V Z2.KLH.1280 Z2.KLH.1280 Z2.KLH.1280 Z2.KLH.1280 Z2.KLH.1280 Z2.KLH.1022 Z2.KLH.1020 Z2.KLH.1021 Z2.KLH.1022 Z2.KLH.1025 Z2.KLH.1120 Z2.KLH.1120 Z2.KLH.1120 Z2.KLH.1120 Z2.KLH.1130	NB64 & NB64A - Footing & Wall Structure - 7 bays NB64 & NB64A - NB production hern Trunk Sewer, Water Ma Sheet Piling & Excavation(~5m below ground) (along NB64) DSD Trunk Sewer laying (along NB64) Backfill up to NB64 footing level Watermain installation (along NB64) Firemain installation (along NB64) Utility Works Utility cable laying by Utility companies (Along NB64, 60m) Struction lang Vehicular Bridge le - West Ramp West Abutment- Pile cap & Structural Wall West Ramp - Backfilling (5m-Dx112m-L)-change to Rock fill West Ramp - Road Slab Vorks for VBP3 construction Pier VBP3 complete and road reinstatement work Affected NB construction at TWSR-W resume le - Deck 1 Pier VBP1 - Pile caps, pier and pier head construction Pier VBP3 Pile test Pending for Town gas diversion, due to VBP3 resizing VO Pier VBP3 Pile caps, pier and pier head construction Deck 1 - Bridge deck construction (West Abutment to VBP1) Deck 1 - Bridge deck construction (WBP1 to VBP2) Deck 1 - Bridge deck construction (VBP2 to VBP3) le - Ramp R1 Ramp R1 - Pile caps and pier	0% ain Fire M 0% 0% 0% 0% 0% 76.11% 0% 0% 0% 0% 0% 0% 65.56% 60.92% 39.29% 0% 39.29%	45 ain Work 21 18 6 30 30 24 27 20 90 24 20 90 24 20 90 24 20 90 24 20 90 24 20 90 24 20 90 24 20 90 24 20 90 22 12 20 90 20 12 20 90 22 12 20 12 20 12 20 12 20 20 12 20 20 20 20 20 20 20 20 20 20 20 20 20	45 21 18 6 30 30 24 113 20 90 12 0 90 12 0 90 87 28 5 5 22 100	31-Jul-15 16-Apr-15 A 15-Jun-15 08-Jul-15 15-Jul-15 19-Aug-15 31-Jul-15 20-Dec-14 A 23-Jun-15 17-Jul-15 01-Aug-15 03-Mar-15 A 03-Mar-15 A 09-May-15 A 15-May-15 A 15-May-15 A 09-May-15 A 15-May-15 A 15-May-15 A	13-Sep-15 13-Jun-15 07-Jul-15 14-Jul-15 18-Aug-15 22-Sep-15 27-Aug-15 22-Jun-15 16-Jul-15 02-Nov-15 14-Aug-15 20-Nov-15 30-Jun-15 30-Jun-15 31-Jul-15 31-Jul-15 31-Jul-15 32-May-15 31-Jul-15 32-May-15 32-May-15 31-Jul-15 32-May-15 32-May-15	715 196 196 196 196 196 196 192 102 92 102 92 102 92 102 99 9 9 9 9 9 9 9 9 9 9 9 9 9 9 108			
DSD South TSZ10900 TSZ10910 TSZ10920 TSZ10930 TSZ10940 Jndergrou UUZ20220 ridge Cor au Lung H KLH Bridg Z2.KLH.1140 Z2.KLH.1230 Advance V Z2.KLH.1280 Z2.KLH.1022 Z2.KLH.1023 Z2.KLH.1024 Z2.KLH.1045 Z2.KLH.1047 Z2.KLH.1050 Z2.KLH.1120 Z2.KLH.1120 Z2.KLH.1120 Z2.KLH.1120 Z2.KLH.1120 Z2.KLH.1120 Z2.KLH.1120 Z2.KLH.1130	NB64 & NB64A - Footing & Wall Structure - 7 bays NB64 & NB64A - NB production hern Trunk Sewer, Water Ma Sheet Piling & Excavation (~5m below ground) (along NB64) DSD Trunk Sewer laying (along NB64) Backfill up to NB64 footing level Watermain installation (along NB64) Firemain installation (along NB64) Ind Utility Works Utility cable laying by Utility companies (Along NB64, 60m) nstruction lang Vehicular Bridge e - West Ramp West Abutment- Pile cap & Structural Wall West Ramp - Backfilling (5m-Dx112m-L)-change to Rock fill West Ramp - Road Slab Vorks for VBP3 construction Pier VBP3 complete and road reinstatement work Affected NB construction at TWSR-W resume e - Deck 1 Pier VBP1- Pile caps, pier and pier head construction Pier VBP3 Pile test Pending for Town gas diversion, due to VBP3 resizing VO Pier VBP3 Pile caps, pier and pier head construction Deck 1 - Bridge deck construction (West Abutment to VBP1) Deck 1 - Bridge deck construction (VBP1 to VBP2) Deck 1 - Bridge deck construction (VBP2 to VBP3) ge - Ramp R1 Ramp R1 - Pile caps and pier construction (R1P1) Ramp R1 - Pile caps and pier <td>0% ain Fire M 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0%</td> <td>45 ain Work 21 18 6 30 30 24 24 27 20 90 24 20 90 24 20 90 24 20 90 24 20 90 24 20 90 24 20 90 24 20 90 24 20 90 90 24 20 20 90 90 24 20 20 20 20 20 20 20 20 20 20 20 20 20</td> <td>45 21 18 6 30 24 24 113 20 90 24 113 20 90 12 0 90 12 0 90 87 28 5 5 28 5 52 100 100 38</td> <td>31-Jul-15 16-Apr-15 A 15-Jun-15 08-Jul-15 15-Jul-15 19-Aug-15 31-Jul-15 20-Dec-14 A 23-Jun-15 17-Jul-15 17-Jul-15 01-Aug-15 03-Mar-15 A 03-Mar-15 A 03-Mar-15 A 15-Aug-15 11-Feb-15 A 03-Mar-15 A 03-Mar-15 A 03-Mar-15 A 03-Mar-15 A 03-Mar-15 A 01-Aug-15 03-Mar-15 A 01-Aug-15</td> <td>13-Sep-15 13-Jun-15 07-Jul-15 14-Jul-15 18-Aug-15 22-Sep-15 27-Aug-15 16-Jul-15 02-Nov-15 14-Aug-15 02-Nov-15 03-Jun-15 09-Jun-15 31-Jul-15 13-Nov-15 14-Nov-15 13-Nov-15</td> <td>715 196 196 196 196 196 196 196 196 192 102 9 9 102 9 9 9 102 102 9 9 9 9 108 105 28 9 9 9 9 2 105 141</td> <td></td> <td></td> <td></td>	0% ain Fire M 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0%	45 ain Work 21 18 6 30 30 24 24 27 20 90 24 20 90 24 20 90 24 20 90 24 20 90 24 20 90 24 20 90 24 20 90 24 20 90 90 24 20 20 90 90 24 20 20 20 20 20 20 20 20 20 20 20 20 20	45 21 18 6 30 24 24 113 20 90 24 113 20 90 12 0 90 12 0 90 87 28 5 5 28 5 52 100 100 38	31-Jul-15 16-Apr-15 A 15-Jun-15 08-Jul-15 15-Jul-15 19-Aug-15 31-Jul-15 20-Dec-14 A 23-Jun-15 17-Jul-15 17-Jul-15 01-Aug-15 03-Mar-15 A 03-Mar-15 A 03-Mar-15 A 15-Aug-15 11-Feb-15 A 03-Mar-15 A 03-Mar-15 A 03-Mar-15 A 03-Mar-15 A 03-Mar-15 A 01-Aug-15 03-Mar-15 A 01-Aug-15	13-Sep-15 13-Jun-15 07-Jul-15 14-Jul-15 18-Aug-15 22-Sep-15 27-Aug-15 16-Jul-15 02-Nov-15 14-Aug-15 02-Nov-15 03-Jun-15 09-Jun-15 31-Jul-15 13-Nov-15 14-Nov-15 13-Nov-15	715 196 196 196 196 196 196 196 196 192 102 9 9 102 9 9 9 102 102 9 9 9 9 108 105 28 9 9 9 9 2 105 141			
DSD Souti TSZ10900 TSZ10910 TSZ10920 TSZ10930 TSZ10940 Jndergrou UUZ20220 ridge Cor au Lung H KLH Bridg Z2.KLH.11230 Advance V Z2.KLH.1280 Z2.KLH.1280 Z2.KLH.1280 Z2.KLH.1280 Z2.KLH.1280 Z2.KLH.1280 Z2.KLH.1047 Z2.KLH.1045 Z2.KLH.1047 Z2.KLH.1047 Z2.KLH.1047 Z2.KLH.1120 Z2.KLH.1125 Z2.KLH.1120 Z2.KLH.1120 Z2.KLH.1125 Z2.KLH.1130 KLH Bridg Z2.KLH.11450	NB64 & NB64A - Footing & Wall Structure - 7 bays NB64 & NB64A - NB production hern Trunk Sewer, Water Ma Sheet Piling & Excavation(~5m below ground) (along NB64) DSD Trunk Sewer laying (along NB64) Backfill up to NB64 footing level Watermain installation (along NB64) Firemain installation (along NB64) Ind Utility Works Utility cable laying by Utility companies (Along NB64, 60m) nstruction lang Vehicular Bridge e - West Ramp West Abutment- Pile cap & Structural Wall West Ramp - Backfilling (5m-Dx112m-L)-change to Rock fill West Ramp - Road Slab Vorks for VBP3 construction Pier VBP3 complete and road reinstatement work Affected NB construction at TWSR-W resume e - Deck 1 Pier VBP1- Pile caps, pier and pier head construction Pier VBP3 Pile test Pending for Town gas diversion, due to VBP3 resizing VO Pier VBP3 Pile test Pending for Town gas diversion, due to VBP3 resizing VO Pier VBP3 Pile caps, pier and pier head construction Deck 1 - Bridge deck construction (West Abutment to VBP1) Deck 1 - Bridge deck construction (VBP1 to VBP2) Deck 1 - Bridge deck construction (VBP2 to VBP3) e -	0% ain Fire M 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0%	45 ain Work 21 18 6 30 30 24 27 20 90 24 27 20 90 12 31 34 31 34 17 8 52 100 100 38	45 21 18 6 30 24 24 113 20 90 24 113 20 90 12 0 87 28 5 2 8 7 28 5 2 28 5 2 100 38 38	31-Jul-15 16-Apr-15 A 15-Jun-15 08-Jul-15 15-Jul-15 15-Jul-15 31-Jul-15 20-Dec-14 A 23-Jun-15 17-Jul-15 01-Aug-15 15-Aug-15 03-Mar-15 A 03-Mar-15 A 03-Mar-15 A 03-Mar-15 A 03-Mar-15 A 02-Jul-15 17-Jul-15 02-Jul-15 20-May-15A	13-Sep-15 13-Jun-15 07-Jul-15 14-Jul-15 22-Sep-15 27-Aug-15 22-Jun-15 02-Nov-15 14-Aug-15 02-Nov-15 30-Jun-15 30-Jun-15 31-Jul-15 13-Nov-15 31-Jul-15 09-Jun-15 31-Jul-15 09-Jun-15 31-Jul-15 13-Nov-15 29-Oct-15 14-Sep-15	715 196 196 196 196 196 196 196 196 192 102 92 102 92 102 92 102 92 102 92 102 99 9 9 9 9 9 108 105 141			
DSD Souti TSZ10900 TSZ10910 TSZ10920 TSZ10930 TSZ10940 Jndergrou UUZ20220 ridge Cor au Lung H KLH Bridg Z2.KLH.1140 Z2.KLH.1230 Advance V Z2.KLH.1280 Z2.KLH.1280 Z2.KLH.1022 Z2.KLH.1014 Z2.KLH.1022 Z2.KLH.1022 Z2.KLH.1045 Z2.KLH.1047 Z2.KLH.1050 Z2.KLH.1120 Z2.KLH.1120 Z2.KLH.1120 Z2.KLH.1130 KLH Bridg Z2.KLH.1125 Z2.KLH.1130 KLH Bridg Z2.KLH.1130 KLH Bridg Z2.KLH.1450 Z2.KLH.1450 Z2.KLH.1660 Z2.KLH.1680	NB64 & NB64A - Footing & Wall Structure - 7 bays NB64 & NB64A - NB production hern Trunk Sewer, Water Ma Sheet Piling & Excavation(~5m below ground) (along NB64) DSD Trunk Sewer laying (along NB64) Backfill up to NB64 footing level Watermain installation (along NB64) Firemain installation (along NB64) Ind Utility Works Utility cable laying by Utility companies (Along NB64, 60m) Struction lang Vehicular Bridge I.e. West Ramp West Abutment- Pile cap & Structural Wall West Ramp - Backfilling (5m-Dx112m-L)-change to Rock fill West Ramp - Road Slab Vorks for VBP3 construction Pier VBP3 complete and road reinstatement work Affected NB construction at TWSR-W resume I.e. Deck 1 Pier VBP3 Pile caps, pier and pier head construction Deck 1 - Bridge deck construction (West Abutment to VBP1) Deck 1 - Bridge deck construction (WBP3 resizing VO Pier VBP3 Pile caps and pier head construction Deck 1 - Bridge deck construction (WBP2 to VBP3) I.e. Ramp R1 Pile caps and pier co	0% ain Fire M 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0% 0%	45 ain Work 21 18 6 30 30 24 27 20 90 24 20 90 24 20 90 24 20 90 24 20 90 24 20 90 24 20 90 24 20 90 24 20 90 24 20 90 24 20 90 24 20 20 20 90 24 20 20 20 20 20 20 20 20 20 20 20 20 20	45 21 18 6 30 24 24 113 20 90 24 113 20 90 12 0 90 87 28 5 5 28 5 5 2 100 100 38 40 40	31-Jul-15 16-Apr-15 A 15-Jun-15 08-Jul-15 15-Jul-15 15-Jul-15 31-Jul-15 20-Dec-14 A 23-Jun-15 17-Jul-15 01-Aug-15 03-Mar-15 A 03-Mar-15 A 03-Mar-15 A 15-Aug-15 11-Feb-15 A 03-Mar-15 A 03-Mar-15 A 03-Mar-15 A 03-Mar-15 A 03-Mar-15 A 01-Aug-15 20-May-15 17-Jul-15 09-May-15 01-Aug-15 09-May-15 01-Aug-15 01-Aug-15	13-Sep-15 13-Jun-15 07-Jul-15 14-Jul-15 18-Aug-15 22-Sep-15 27-Aug-15 16-Jul-15 02-Nov-15 16-Jul-15 02-Nov-15 30-Jun-15 30-Jun-15 30-Jun-15 29-May-15 31-Jul-15 13-Nov-15 29-Oct-15 14-Sep-15 24-Aug-15	715 196 196 196 196 196 196 196 196 192 102 92 102 92 102 92 102 92 102 92 102 99 9 9 9 9 9 108 105 141			

 y Name y Name East abutment to VBP8 VBP7 to VBP8 butment - Pile caps, abutment onstruction Pile caps, pier and pier head uction Pile caps, pier and pier construction Pile caps, pier and pier construction Pile caps, pier and pier construction 2 Precast concrete beam ble on site r VBP4 Pre-drilling work Pre-bored H-pile piling works s.) Pile cap, pier & pier head uction Pile cap, pier, pier head uction Pile cap, pier, pier head uction Pile cap, pier, pier head uction Backfilling & Road Work for r VBP4 Ramp Ramp Ramp Ramp hase slab & Abutment 	Dur. % Complete 0% 0% 97.33% 0% 37.35% 0% 65.38% 0%	Duration 90 90 4 75 75 52 0 9 9 15 27 80 18	90 90 150 75 75 83	19-Aug-15	18-Aug-15 18-Aug-15 10-Jul-15 16-Jul-15	122 193 43
- VBP7 to VBP8	0% 97.33% 0% 37.35% 65.38% 0% 65.38% 0% 77.5% 0%	90 4 75 52 0 9 15 27 80	90 150 75 83 0 26 15	19-Aug-15 20-Oct-14 A 18-May-15 A 20-May-15 16-Mar-15 A 20-Apr-15 A	04-Dec-15 23-May-15 18-Aug-15 18-Aug-15 10-Jul-15 16-Jul-15	122 193 43 122 20
butment - Pile caps, abutment onstruction - Pile caps, pier and pier head uction - Pile caps, pier and pier construction ck 2 2 Precast concrete beam ction (10 beams) 2 Precast concrete beam ble on site r VBP4 -Pre-drilling work - Pre-bored H-pile piling works s.) - Pile cap, pier & pier head uction - Pile cap, pier, pier head uction - Backfilling & Road Work for r VBP4 ate MTRC OHL for deck uction Erection - Above MTRC rail 2C) (Bet P5 to P6) st Ramp Ramp - excavation	97.33% 0% 37.35% 65.38% 0% 0% 77.5% 0%	4 75 75 52 0 9 15 27 80	150 75 75 83 0 26 15	20-Oct-14 A 18-May-15 A 20-May-15 16-Mar-15 A 20-Apr-15 A	23-May-15 18-Aug-15 18-Aug-15 10-Jul-15 16-Jul-15	i 193 43 122 20
onstruction - Pile caps, pier and pier head uction - Pile caps, pier and pier construction Ck 2 2 Precast concrete beam ction (10 beams) 2 Precast concrete beam ble on site r VBP4 -Pre-drilling work - Pre-bored H-pile piling works s.) - Pile cap, pier & pier head uction - Pile cap, pier, pier head uction - Pile cap, pier, pier head uction - Pile cap, pier, pier head uction - Backfilling & Road Work for r VBP4 ate MTRC OHL for deck uction Erection - Above MTRC rail 2C) (Bet P5 to P6) st Ramp Ramp - excavation	0% 0% 37.35% 65.38% 0% 0% 0% 77.5% 0%	75 75 52 0 9 15 27 80	75 75 83 0 26 15	18-May-15 A 20-May-15 16-Mar-15 A 20-Apr-15 A	18-Aug-15 18-Aug-15 10-Jul-15 16-Jul-15	43 122 20
Pile caps, pier and pier head uction Pile caps, pier and pier construction ck 2 2 Precast concrete beam ction (10 beams) 2 Precast concrete beam ble on site r VBP4 Pre-drilling work Pre-bored H-pile piling workss.) Pile cap, pier & pier head uction Pile cap, pier, pier head uction Start CHL for deck uction Erection - Above MTRC rail 2C) (Bet P5 to P6) st Ramp Ramp - excavation	0% 37.35% 0% 65.38% 0% 0% 77.5% 0%	75 52 0 9 15 27 80	75 83 0 26 15	20-May-15 16-Mar-15 A 20-Apr-15 A	18-Aug-15 10-Jul-15 16-Jul-15	20
 Pile caps, pier and pier construction ck 2 2 Precast concrete beam ction (10 beams) 2 Precast concrete beam ble on site r VBP4 Pre-drilling work Pre-bored H-pile piling works s.) Pile cap, pier & pier head uction Pile cap, pier, pier head uction Backfilling & Road Work for r VBP4 ate MTRC OHL for deck uction Erection - Above MTRC rail 2C) (Bet P5 to P6) st Ramp Ramp - excavation 	37.35% 0% 65.38% 0% 0% 77.5% 0%	52 0 9 15 27 80	83 0 26 15	16-Mar-15 A 20-Apr-15 A	10-Jul-15 16-Jul-15	20
construction ck 2 2 Precast concrete beam ction (10 beams) 2 Precast concrete beam ble on site r VBP4 -Pre-drilling work - Pre-bored H-pile piling works s.) - Pile cap, pier & pier head uction - Pile cap, pier, pier head uction - Backfilling & Road Work for r VBP4 ate MTRC OHL for deck uction Erection - Above MTRC rail 2C) (Bet P5 to P6) st Ramp Ramp - excavation	37.35% 0% 65.38% 0% 0% 77.5% 0%	52 0 9 15 27 80	83 0 26 15	16-Mar-15 A 20-Apr-15 A	10-Jul-15 16-Jul-15	20
2 Precast concrete beam ction (10 beams) 2 Precast concrete beam ble on site r VBP4 -Pre-drilling work - Pre-bored H-pile piling works s.) - Pile cap, pier & pier head uction - Pile cap, pier, pier head uction - Backfilling & Road Work for r VBP4 ate MTRC OHL for deck uction Erection - Above MTRC rail 2C) (Bet P5 to P6) st Ramp Ramp - excavation	0% 65.38% 0% 0% 77.5% 0%	0 9 15 27 80	0 26 15	20-Apr-15 A	16-Jul-15	
2 Precast concrete beam ble on site r VBP4 -Pre-drilling work - Pre-bored H-pile piling works s.) - Pile cap, pier & pier head uction - Pile cap, pier, pier head uction - Backfilling & Road Work for r VBP4 ate MTRC OHL for deck uction Erection - Above MTRC rail 2C) (Bet P5 to P6) st Ramp Ramp - excavation	65.38% 0% 0% 77.5% 0%	9 15 27 80	26 15			12
ble on site r VBP4 -Pre-drilling work - Pre-bored H-pile piling works s.) - Pile cap, pier & pier head uction - Pile cap, pier, pier head uction - Backfilling & Road Work for r VBP4 ate MTRC OHL for deck uction Erection - Above MTRC rail 2C) (Bet P5 to P6) st Ramp Ramp - excavation	65.38% 0% 0% 77.5% 0%	9 15 27 80	26 15			
Pre-drilling work - Pre-bored H-pile piling works s.) - Pile cap, pier & pier head uction - Pile cap, pier, pier head uction - Backfilling & Road Work for r VBP4 ate MTRC OHL for deck uction Erection - Above MTRC rail 2C) (Bet P5 to P6) st Ramp Ramp - excavation	0% 0% 77.5% 0%	15 27 80	15			71
- Pre-bored H-pile piling works s.) - Pile cap, pier & pier head uction - Pile cap, pier, pier head uction - Backfilling & Road Work for r VBP4 ate MTRC OHL for deck uction Erection - Above MTRC rail 2C) (Bet P5 to P6) St Ramp Ramp - excavation	0% 0% 77.5% 0%	27 80		()1- lun-15		
s.) - Pile cap, pier & pier head uction - Pile cap, pier, pier head uction - Backfilling & Road Work for r VBP4 ate MTRC OHL for deck uction Erection - Above MTRC rail 2C) (Bet P5 to P6) st Ramp Ramp - excavation	0% 77.5% 0% 0%	80	27		17-Jun-15	
uction - Pile cap, pier, pier head uction - Backfilling & Road Work for r VBP4 ate MTRC OHL for deck uction Erection - Above MTRC rail 2C) (Bet P5 to P6) st Ramp Ramp - excavation	77.5% 0% 0%			16-Jun-15	18-Jul-15	71
- Pile cap, pier, pier head uction - Backfilling & Road Work for r VBP4 ate MTRC OHL for deck uction Erection - Above MTRC rail 2C) (Bet P5 to P6) st Ramp Ramp - excavation	0% 0%	18	80	17-Jul-15	20-Oct-15	71
- Backfilling & Road Work for r VBP4 ate MTRC OHL for deck uction Erection - Above MTRC rail 2C) (Bet P5 to P6) st Ramp Ramp - excavation	0%	10	80	27-Feb-15 A	10-Jun-15	18
ate MTRC OHL for deck ruction Erection - Above MTRC rail 2C) (Bet P5 to P6) st Ramp Ramp - excavation		14	14	11-Jun-15	27-Jun-15	326
Erection - Above MTRC rail 2C) (Bet P5 to P6) st Ramp Ramp - excavation		30	30	10-Jun-15	16-Jul-15	12
2C) (Bet P5 to P6) st Ramp Ramp - excavation	0%	30	30	17-Jul-15	23-Sep-15	6
Ramp - excavation					20 000 10	
-	0%	42	18	08-Apr-15 A	10-Jul-15	263
	0%	90	90	12-May-15 A		
·	070	30	00			
mp R2 8 - Boundary Wall to Hse	0%	24	24	20-May-15	17-Jun-15	1112
structure					20-Jul-15	
28 - Boundary Wall to Hse E&M, Drainage	0%	26	26	18-Jun-15		
R2 - mini piling n-30nos) works - R2P4-5 & R2	51.11%	22	45	19-Mar-15 A		
R2 - Pile cap, abutment and onstruction	0%	120	120	16-Jun-15	07-Nov-15	66
	in Zone	4) (Ch.	7925	to 8100)	
76						
mains installation	80%	8	40	10-Mar-15 A	29-Mav-15	6
0.	0 /0	12	12	55 May-13	301-13	0
Footbridge						
ure steel procurement (HKYB)	79.39%	34	165	10-Dec-14 A	22-Jun-15	164
, , ,						192
prication (HKYB-TWSR-W					20 Jul-10	
e (HKYB-TWSR-W side)		0				192
Staircase & Ramp prication (HKYB-TWSR-E side)	0%	40	40	23-Jun-15	08-Aug-15	137
Staircase & Ramp available e (HKYB-TWSR-E side)	0%	0	0	10-Aug-15		137
Bridge prefabrication (HKYB)	0%	50	50	23-Jun-15	20-Aug-15	238
ootbridge design available for	81.88%	25	138	28-Oct-14 A	18-Jun-15	178
	ction					1
7 - Remove existing structure	0%	30	30	20-May-15	25-Jun-15	52
7 - Pre-bored H pile (6 nos)	0%	18	18	18-Jul-15	07-Aug-15	34
7 - Pile cap, Pier and Pier	0%	30	30	08-Aug-15	11-Sep-15	34
					· · ·	16
, ,				-		
					_	
B4 - pile cap & abutment wall	0%	30	30	15-Aug-15	18-Sep-15	16
				o · · ·	45.5	
3 - Pile cap, Pier and Pier	82.11%	22	123		15-Jun-15	182
Stairecase (HKYFB-TWSR-E	0%	30	30	10-Aug-15	12-Sep-15	137
4 - Pile cap, Pier and Pier	86.25%	22	160	15-Oct-14 A	15-Jun-15	212
5 - Pile cap, Pier and Pier	85.99%	22	157	15-Oct-14 A	15-Jun-15	212
	idae					
on of Temp Ramp at TWSR-E	50%	40	80	30-Mar-15 A	08-Jul-15	0
lish existing TWSR-E existing	0%	60	60	09-Jul-15	16-Sep-15	0
Works						
lighway S/B Side Sect						
work for New TWSR-East	0%	150	150	13-Jun-15	10-Dec-15	6
	ne 2 (NBZ2) (with 6 mains installation ling up to road finishes level tion Footbridge ure steel procurement (HKYB) Staircase & Ramp rication (HKYB-TWSR-W Staircase & Ramp available (HKYB-TWSR-W side) Staircase & Ramp available (HKYB-TWSR-E side) Staircase & Ramp available for & TWSR-W section Highway N/B Side Sect 7 - Pre-bored H pile (6 nos) 7 - Pile cap, Pier and Pier 34 - Pile Test 34 - Pile Test 34 - Pile cap, Pier and Pier Stairecase (HKYFB-TWSR-E 4 - Pile cap, Pier and Pier Stairecase (HKYFB-TWSR-E 4 - Pile cap, Pier and Pier 5 - Pile cap, Pier and Pier	ne 2 (NBZ2) (within Zone 6 mains installation 80% ling up to road finishes level 0% tion 6 Footbridge 0% staircase & Ramp 0% Staircase & Ramp available 0% (HKYB-TWSR-W Side) 0% Staircase & Ramp available 0% (HKYB-TWSR-W side) 0% Staircase & Ramp available 0% (HKYB-TWSR-E side) 0% Staircase & Ramp available for & TWSR-W section 81.88% ATWSR-W section 7 Flighway N/B Side Section 7 7 - Pre-bored H pile (6 nos) 0% 34 - Pile cap, Pier and Pier 0% 34 - Pile cap & abutment wall 0% 34 - Pile cap & abutment wall 0% 35 - Pile cap, Pier and Pier 82.11% Stairecase (HKYFB-TWSR-E 0% 4 - Pile cap, Pier and Pier 85.99% ting Ho Ka Yuen Footbridge ighway S/B Side Section 35 - Pile cap, Pier and Pier 85.99% 5 - Pile cap, Pier and Pier 85.99% ting Ho Ka Yuen Footbridge	ne 2 (NBZ2) (within Zone 4) (Ch. 6 mains installation 80% 8 ling up to road finishes level 0% 12 tion 0% 12 cootbridge 0% 34 Staircase & Ramp 0% 30 rication (HKYB-TWSR-W) 0% 30 Staircase & Ramp available 0% 0 (HKYB-TWSR-W side) Staircase & Ramp available 0% 0 Staircase & Ramp available 0% 0 0 (HKYB-TWSR-E side) 0% 0 0 Staircase & Ramp available 0% 0 0 (HKYB-TWSR-E side) 0% 0 0 Staircase & Ramp available for & TWSR-W section 81.88% 25 Highway N/B Side Section 7 7 7 7 - Pre-bored H pile (6 nos) 0% 30 7 - Pre-bored H pile (6 nos) 0% 48 34 - Pile cap, Pier and Pier 82.11% 22 Stairecase (HKYFB-TWSR-E 0% 30 ighway S/B Side Section 30 30 4	Ine 2 (NBZ2) (within Zone 4) (Ch. 7925 6 mains installation 80% 8 ing up to road finishes level 0% 12 12 tion 5 5 5 5 resteel procurement (HKYB) 79.39% 34 165 Staircase & Ramp available 0% 0 0 (HKYB-TWSR-W side) 0% 0 0 Staircase & Ramp available 0% 0 0 (HKYB-TWSR-E side) 0% 0 0 Staircase & Ramp available 0% 0 0 (HKYB-TWSR-E side) 0% 50 50 staircase & Ramp available for k 10% 81.88% 25 138 at TWSR-W section 7 7 7 7 7 - Pre-bored H pile (6 nos) 0% 18 18 7 - Pile cap, Pier and Pier 0% 30 30 34 - Pile cap, Rier and Pier 82.11% 22 123 3tairecase (HKYFB-TWSR-E 0% 30 30 ighway S/B Side Section 30 30 30 <	Ine 2 (NBZ2) (within Zone 4) (Ch. 7925 to 8100) 6 mains installation 80% 8 40 10-Mar-15 A ling up to road finishes level 0% 12 12 30-May-15 tion	ne 2 (NBZ2) (within Zone 4) (Ch. 7925 to 8100) 6 mains installation 80% 8 40 10-Mar-15 A 29-May-16 ling up to road finishes level 0% 12 12 30-May-15 12-Jun-15 tion

ivity ID	Activity Name	Dur. %	Rem. C	Driginal	inal Start	Finish	Total					
<i>.</i>			Duration D	uration			Float	May		2015		A
WHS1260	WHSAB1 - pile cap & abutment wall	0%	30	30	20-May-15	25-Jun-15	168	May		Jun	Jul	Aug
WHS1270	WHSAB1 - Backfilling (~4m)	0%	27	27	26-Jun-15	28-Jul-15	168					
WHS1898	WHSP3 - Pile cap, Pier and Pier	0%	30	30	20-May-15	25-Jun-15	60					
WHS1930	Head WHSP4 - Pile cap, Pier and Pier	0%	30	30	26-Jun-15	31-Jul-15	60					
WHS1970	Head WHSP5 - Pile cap, Pier and Pier	0%	30	30	01-Aug-15	04-Sep-15						
	Head	0 /0	50	00	or Aug 10	04 000 10	00					
Crossing F WHS1470	anling Highway Section WHSP1 - Pile cap, Pier and Pier	86.67%	34	255	18-Jun-14 A	30-Jun-15	101					
WHS1480	Head Erect WHS bridge Structure across	0%	90	90	28-Jul-15	12-Nov-15						
	fanling highway											
WHS2090	t FL Highway S/B Side Sect North Abutment Wall (AW1) -	20%	48	60	02-Apr-15 A	17-Jul-15	87					
Slin Pood V	Backfilling (~6m)											
Drainage & I												
	t FL Highway S/B Side Sect	ion										
RDZ41000	Construct Slip Rd Y	68.82%	29	93	02-Mar-15 A	24-Jun-15	4					
RDZ41010	(Ch8250-8370)(SA340) (Z4 Construct Slip Rd Y	0%	95	95	25-Jun-15	16-Oct-15	4					
RDZ41020	(Ch8100-8250)(SA342) (Z4 Construct Slip Rd Y @ existing	0%	70	70	10-Jul-15	30-Sep-15	81					
	TWSR-E junction			. •								
	d Utility Works DN900 Watermain											
DN1010	DN600 & DN900 watermain laying	0%	75	75	25-Jun-15	21-Sep-15	16					
	(Ch8100-8250)(SA342) (near Z4											
Retaining W												
	t FL Highway S/B Side Sect	ion										
W76A1020	W76A construction (bay 9)	0%	12	12	27-May-15	09-Jun-15	0				· · · · · · · · · · · · · · · · · · ·	
W76A1026	WSD installation for Caltex (CS)	0%	5	5	20-May-15	26-May-15	i 0					
W76A1030	W76A backfilling work (bay 4,5,9)	0%	7	7	10-Jun-15	17-Jun-15	0					
W76A1050	Drainage work for Caltex access	0%	150	150	18-Jun-15	15-Dec-15	870					
Fanling Hig	road											
Drainage &												
	t FL Highway S/B Side Sect	ion										
HKY1412	Construct temp road for TWSR-East & FH S/B diversion	0%	21	21	13-Jun-15	09-Jul-15	81					
RDZ41005	Construct FH S/B Lane 1,2	68.09%	30	94	02-Mar-15 A	25-Jun-15	0					
RDZ41015	(Ch8250-8370)(SA340) (Z4 Construct FH S/B Lane 1,2	0%	98	98	26-Jun-15	22-Oct-15	0					
RDZ41025	(Ch8100-8250)(SA342) (Z4 Construct FH S/B Lane 1,2 @	0%	60	60	10-Jul-15	17-Sep-15	145					
	existing TWSR-E junction											
Other Work Retaining W												
	t FL Highway S/B Side Sect	ion										
RWZ4.1060	Base slab & Wall (0-3m high)-	30%	42	60	27-Feb-15 A	10-Jul-15	284					
RWZ4.1070	RW77A (Ch.50-130) Backfilling (0-3m) - RW77A	0%	30	30	11-Jul-15	14-Aug-15	359					
Retaining W	(Ch.50-130) all W/77B					<u> </u>						
	t FL Highway S/B Side Sect	ion									<u>.</u>	
RWZ4.1100	Base slab & Wall (0-3m high)- RW77B (Ch 0-40)	0%	60	60	11-Jul-15	18-Sep-15	284					 i
TCSS Work	· · · · · · · · · · · · · · · · · · ·											
	Construction Works											
TCSS0100	Acquire Design Criteria from Drawing & procurement	22.78%	139	180	27-Feb-15 A	04-Nov-15	379					
DS50												
TCSS1590	Slow lane footing -DS50 (NB74)	0%	0	0		20-May-15	892	20-May-15 ♦ \$	Slow lane	footing -DS50 (NB74)		
FADS8	Play long factory EAD 00 (0) locas	001	0.0	20	06 hrs 15	04 101 45	000					
TCSS1620	Slow lane footing - FADS8 (CH8220, S/B)	0%	30	30	26-Jun-15	31-Jul-15	862					-



APPENDIX C IMPLEMENTATION SCHEDULE OF ENVIRONMENTAL MITIGATION MEASURES (EMIS)

Appendix C - Implementation Schedule of Environmental Mitigation Measures (EMIS)

Air Quality – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Air Quality during construction	Restricting heights from which materials are dropped, as far as practicable to minimize the fugitive dust arising from unloading/loading.	During construction	V
	All stockpiles of excavated materials or spoil of more than 50m ³ shall be enclosed, covered or dampened during dry or windy conditions.		V
	Effective water sprays shall be used to control potential dust emission sources such as unpaved haul roads and active construction areas.		@
	All spraying of materials and surfaces shall avoid excessive water usage.		V
	Vehicles that have the potential to create dust while transporting materials shall be covered, with the cover properly secured and extended over the edges of the side and tail boards.		V
	Materials shall be dampened, if necessary, before transportation.		V
	Travelling speeds shall be controlled to reduce traffic induced dust dispersion and re-suspension within the site from the operating haul trucks.		V
	Vehicle washing facilities shall be provided to minimize the quantity of material deposited on public roads.		V

Noise – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Noise during construction	Use of silenced plant or plant equipped with mufflers or dampers in substitute of ordinary plant.	During construction	V
	Reduce the number of equipment and their percentage on-time.		V
	3.5 m and 5.5 m high temporary noise barrier at culvert construction work area (Figure 2a of the Environmental Permit).		#
	3 m high temporary noise barrier along the northern edge of Bridge 12 at ground level (Figure 2b of the Environmental Permit).	-	#
	2 m high temporary noise barrier along the northern edge of Bridge 12 at bridge level (Figure 2b of the Environmental Permit).		#
	2.5 m high temporary noise barrier along Tai Wo Service Road West (Figure 2c of the Environmental Permit).		#
	3.5m and 7m high temporary noise barrier along Tai Wo Services Road West near Tai Hang (Figure 2c of the Environmental Permit).		#
	7 m high temporary noise barrier along Tai Wo Service Road West near Tai Wo Footbridge work area (Figure 2d of the Environmental Permit).		#
	7 m high temporary noise barrier near Kiu Tau Footbridge work area (Figure 2d of the Environmental Permit).		#
	2.5 m high temporary noise barrier near river diversion work area (Figure 2e of the Environmental Permit).		#

Water Quality – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Water quality during construction	 Demolition and reconstruction of bridges Prevent off-site migration through use of sheet piles. Minimise duration of works as far as practical. All sewer and drainage connections should be sealed to prevent debris, soil, sand, etc, from entering public sewers/drains. Site surface runoff should be settled to remove sand/silt before it is discharged into the existing storm drains. Road Widening Works, Earthworks and Culvert Extension Works Wastewater generated from any concrete batching washdown of equipment or similar activities should be discharged into foul sewers, after the removal of settable solids, and pH adjustment as necessary. All sewage discharges from the study area should meet the TM standards and approval from EPD through the licensing process is required. Sand traps, oil interceptors and other pollution prevention installations should be provided, properly cleaned and maintained. Runoff from exposed working areas, unfinished slopes and from unlined temporary channels should be directed to stilling basins and/or silt traps before discharging to the drainage outfalls. Regular inspections of stilling basins and/or silt traps are required to ensure that sediment is not conveyed into the existing drainage system. Open stockpiles should be covered with a tarpaulin cover. During the wet season, any exposed top soils should be covered with a tarpaulin, shotcreted or hydroseeded. Sand and silt from wash-water from vehicle washing should be settled out before discharging into storm drains. Fuels should be stored in bunded areas such that spillage can be easily collected. 		V +

Waste – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Waste management during construction	 General Waste Transport of wastes off site as soon as possible. Maintenance of accurate waste records. Minimisation of waste generation for disposal (via reduction/recycling/re-use). No on-site burning will be permitted. Use of re-useable metal hoardings/signboards. 	During construction	@
	 Vegetation from site clearance Segregation of materials to facilitate disposal. Mulching to reduce bulk and where possible review opportunities for the possible beneficial use within landscaping areas. 		V
	Demolition Wastes - Segregation of materials to facilitate disposal Appropriate stockpile management.		V
	 Excavated Materials Segregation of materials to facilitate disposal / reuse. Appropriate stockpile management. Re-use of excavated material on or off site (where possible). Special handling and disposal procedures in the event that contaminated materials are excavated. 		V
	 Construction Wastes Segregation of materials to facilitate recycling/reuse (within designated area in appropriate containers/stockpiles). Appropriate stockpile management. Planning to reduce over ordering and waste generation. Recycling and re-use of materials where possible (e.g. metal, wood from formwork) For material which cannot be re-used/recycled, collection should be carried out by an approved waste contractor for landfill disposal. 		@
	 Bentonite Slurries Bentonite slurries should be reused as far as possible. Disposal in accordance with Practice Note For Professional Persons ProPECC PN 1/94. 		#

 Chemical Wastes Storage within locked, covered and bunded area. The storage area shall not be located adjacent to sensitive receivers e.g. drains. Minimise waste production and recycle oils/solvents where possible. A spill response procedure shall be in place and absorption material available for minor spillages. Use appropriate and labelled containers. Educate site workers on site cleanliness/waste management procedures. If chemical wastes are to be generated, the contractor must register with EPD as a chemical wastes shall be collected by a licensed chemical waste collector. 	+
 Municipal Wastes Waste shall be stored within a temporary refuse collection facility, in appropriate containers prior to collection and disposal. Regular, daily collections are required by an approved waste collector. 	V

Ecology – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Ecology during construction	 Accurate Delineation of Works Area Boundaries of proposed works areas shall be clearly identified and separated from external areas by a physical barrier to prevent encroachment of adjacent habitats. Individual trees which fall within the works areas but which work plans do not require removal are to be retained and fenced off to maximize protection. 	During construction	V
	 Vegetation Clearance No fires shall be lit within the works area for the purpose of burning cleared vegetation. The Contractor shall give consideration to mulching the cleared vegetation for recycling within the works area / adjacent land. 		V
	 Dust generation There are a number of measures which shall be taken as specified in the Air Pollution Control (Construction Dust) Regulation on 'Dust Control Requirements, including the following key measures to be applied during construction: Vehicle washing facilities to be provided at every discernible or designated vehicle exit point; All temporary site access roads shall be sprayed with water to suppress dust as necessary; All dusty materials should be sprayed with water immediately prior to any handling; and All debris should be covered entirely by impervious sheeting or stored in a sheltered debris collection area. 		V
	 Surface Run-off In general, mitigation measures shall be in accordance with ProPECC PN1/94 on 'Construction Site Drainage'. Key measures include: Bund and cover stock piles to avoid run-off; Channel any run-off through a system of oil, grease and sediment / silt traps and reuse water on site where ever practical; All vehicle maintenance to be undertaken within a bunded area; and Maximise vegetation retention on-site to maximise absorption (minimise transport). 		V

Landscape and Visual Impact – Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Responsibility
Landscape & Visual during construction	 Preservation of Existing Vegetation Trees identified for retention within the project limit would be protected during the works; The tree transplanting and planting works shall be implemented by approved Landscape Contractors. 	al 	V
	 Temporary Works Areas Where feasible the works areas would be screened using hoarding and existing vegetation would be retained where possible to reduce the landscape and visual impacts arising from the construction activity. The landscape of these works areas would be restored following the completion of the construction phase. 		V
	 Hoarding A hoarding would be erected where practicable in the most visually sensitive locations to screen the temporary construction works from the local VSRs. 		V
	 Top Soils The works will result in disturbance to extensive areas of topsoil. Topsoil worthy of retention should be stockpiled for use following completion of the civil engineering works. It should either be temporarily vegetated with hydroseeded grass or turned over on a regular basis. 		#
	 Protection of Important Landscape Features Important features such as temples, Island House and kilns within the study area, although remote from the proposed works retained and adequately protected. 		#

Legend:

V = implemented;

x = not implemented;

@ = partially implemented;

+ = recommended and immediately implemented during the site inspection by the Contractor;

N/A = not applicable - No such work was undertaken or no such material was used on site;

= to be implemented.

APPENDIX D SUMMARY OF ACTION AND LIMIT LEVELS

Appendix D - Summary of Action and Limit Levels

Table 1 – Act	ion and I	imit Levels	for 1-hc	
	ion anu i			

Location	Action Level	Limit Level
AM2	317.8 μg/m3	500 μg/m3

Table 2 – Action and Limit Levels for 24-hour TSP

Location	Action Level	Limit Level	
AM2	200.7 μg/m3	260 μg/m3	

Table 3 – Action and Limit Levels for Construction Noise (0700-1900 hrs of normal weekdays)

Location	Action Level	Limit Level
M2	When one documented	75 dB(A)
	complaint, related to 0700 -	
	1900 hours on normal	
M3*	weekdays, is received	65/70 dB(A)
	from any one of the sensitive	
	receivers	

*Daytime noise Limit Level of 70 dB(A) applies to education institutions, while 65dB(A) applies during school examination period

APPENDIX E CALIBRATION CERTIFICATES OF MONITORING EQUIPMENTS

AECOM

<u>Total Suspended Particulates (TSP) Sampler</u> <u>Field Calibration Report</u>

Station	Fanling Governm	ent Secondary School (AM2)	Operator:	Shum Kam Yuen
Date:	27-Mar-15		Next Due Date:	27-May-15
Model No:	TE-5170		Verified Against:	O.T.S 988
Equipment No.:	A-001-74T		Expiration Date:	28-May-2015

		Ambient Co	ndition		
Temperature, Ta	294.0	Kelvin	Pressure, Pa	764.9	mmHg

	Ori	fice Transfer Sta	ndard Information			
Equipment No .:	988	Slope, mc	1.97518	Intercept, bc	-0.01001	
Last Calibration Date:	28-May-14					
Next Calibration Date:	28-May-15	mc x Qstd + bc = [H x (Pa/760) x (298/Ta)] ^{1/2}				

	·	Calibration of	TSP Sampler		
Calibration Point	H in. of water	[H x (Pa/760) x (298/Ta)] ^{1/2}	Qstd (m ³ /min) X - axis	W in. of oil	$\begin{bmatrix} \Delta W \ x \ (Pa/760) \ x \ (298/Ta) \end{bmatrix}^{1/2} \\ Y-axis$
1	6.6	2.59	1.32	4.5	2.14
2	5.5	2.37	1.20	3.6	1.92
3	4.4	2.12	1.08	3.0	1.75
4	3.6	1.92	0.98	2.5	1.60
5	2.4	1.56	0.80	1.5	1.24
By Linear Regr Slope , mw = Correlation C	ession of Y on X 1.6929		Intercept, bw =		-0.0915
		0.3377			
		Set Point Ca	alculation		

From the TSP Field Calibration Curve, take $Qstd = 1.21 \text{ m}^3/\text{min}$ (43 CFM) From the Regression Equation, the "Y" value according to

m x Qstd + b = $[W x (Pa/760) x (298/Ta)]^{1/2}$

Therefore, Set Point W = $(m x \text{ Qstd} + b)^2 x (760 / Pa) x (Ta / 298) =$

*If Correlation Coefficient < 0.990, check and recalibrate again.

Remarks:

QC Reviewer:iJSCHAN	Signature:	Date: 27/3/15
---------------------	------------	---------------

3.75

AECOM

<u>Total Suspended Particulates (TSP) Sampler</u> <u>Field Calibration Report</u>

Station	Fanling Government Secondary School (AM2)	Operator:	Shum Kam Yuen
Date:	27-May-15	Next Due Date:	27-Jul-15
Model No:	TE-5170	Verified Against:	O.T.S 988
Equipment No .: _	A-001-74T	Expiration Date:	28-May-2015

Ambient Condition						
Temperature, Ta	303.0	Kelvin	Pressure, Pa	756.5	mmHg	

	Ori	fice Transfer Sta	ndard Information		
Equipment No .:	988	Slope, mc	1.97518	Intercept, bc	-0.01001
Last Calibration Date:	28-May-14	-		1/2	
Next Calibration Date:	28-May-15	mc x Qstd + bc = [H x (Pa/760) x (298/Ta)] ^{1/2}			

		Calibration of	TSP Sampler		
Calibration Point	H in. of water	[H x (Pa/760) x (298/Ta)] ^{1/2}	Qstd (m ³ /min) X - axis	W in. of oil	$[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Y-axis
1	6.8	2.58	1.31	4.6	2.12
2	5.7	2.36	1.20	3.7	1.90
3	4.6	2.12	1.08	3.1	1.74
4	3.6	1.88	0.96	2.4	1.53
5	2.4	1.53	0.78	1.5	1.21
By Linear Regr	ession of Y on X				
Slope, mw =	1.6870		Intercept, bw =	r.	-0.0983
Correlation C	oefficient* =	0.9988			

Set Point Calculation

From the TSP Field Calibration Curve, take $Qstd = 1.21 \text{ m}^3/\text{min}$ (43 CFM) From the Regression Equation, the "Y" value according to

m x Qstd + b = $[W x (Pa/760) x (298/Ta)]^{1/2}$

Therefore, Set Point W = (m x Qstd + b)² x (760 / Pa) x (Ta / 298) =

*If Correlation Coefficient < 0.990, check and recalibrate again.

Remarks:

QC Reviewer:	HW Chenny	Signature:	Date: 27/5/15
QC Reviewer:	HW Chenny	Signature:	1414/1

3.86



TISCH ENVIRONMENTAL, INC. 145 SOUTH MIAMI AVE VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - Ma Operator		Rootsmeter Orifice I.I		438320 0988	Ta (K) - Pa (mm) -	296 - 751.84
PLATE OR Run # 1 2 3 4 5	VOLUME START (m3) NA NA NA NA NA	VOLUME STOP (m3) NA NA NA NA NA NA	DIFF VOLUME (m3) 1.00 1.00 1.00 1.00 1.00	DIFF TIME (min) 1.3790 0.9720 0.8690 0.8260 0.6830	METER DIFF Hg (mm) 3.2 6.4 7.9 8.8 12.8	ORFICE DIFF H2O (in.) 2.00 4.00 5.00 5.50 8.00

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)	Va	(x axis) Qa	(y axis)
0.9917 0.9875 0.9854 0.9843 0.9790	0.7191 1.0159 1.1339 1.1916 1.4333	1.4113 1.9959 2.2315 2.3405 2.8227	0.9957 0.9915 0.9894 0.9883 0.9829	0.7221 1.0201 1.1385 1.1965 1.4392	$\begin{array}{c} 0.8874 \\ 1.2549 \\ 1.4030 \\ 1.4715 \\ 1.7747 \end{array}$
Qstd slog intercep coefficie	t (b) = ent (r) =	1.97518 -0.01001 0.99998 Pa/760) (298/'	Qa slop intercep coeffici	t (b) =	1.23683 -0.00630 0.99998

CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta) Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa] Qa = Va/Time

For subsequent flow rate calculations:

Qstd = $1/m\{ [SQRT(H2O(Pa/760)(298/Ta))] - b \}$ Qa = $1/m\{ [SQRT H2O(Ta/Pa)] - b \}$

Laser Dust Monitor		
SIBATA		
LD-3		
A.005.07a		
557 CPM		

Mike Shek (MSKM)

Standard Equipment

Operator:

-

Equipment:	Rupprecht & Patashnick TEOM [®]					
Venue:	Cyberport (Pui Ying Secondary School)					
Model No.:	Series 1400AB					
Serial No:	Control:	140AB219899803				
	Sensor:	1200C143659803	K _o :	12500		
Last Calibration Date*:	_10 May 20 ⁻	14	-			

*Remarks: Recommended interval for hardware calibration is 1 year

Calibration Result

Sensitivity Adjustment Scale Setting (Before Calibration): Sensitivity Adjustment Scale Setting (After Calibration): 557 CPM 557 CPM

Hour	Date (dd-mm-yy)	Time			bient dition	Concentration ¹ (mg/m ³)	Total Count ²	Count/ Minute ³	
					Temp	R.H.	Y-axis		X-axis
					(°C)	(%)			
1	11-05-14	09:30	-	10:30	26.7	75	0.04434	1775	29.58
2	11-05-14	10:30	-	11:30	26.7	75	0.04716	1880	31.33
3	11-05-14	11:30	-	12:30	26.8	76	0.04927	1964	32.73
4	11-05-14	12:30	-	13:30	26.8	75	0.05035	2015	33.58

Note: 1. Monitoring data was measured by Rupprecht & Patashnick TEOM®

2. Total Count was logged by Laser Dust Monitor

3. Count/minute was calculated by (Total Count/60)

By Linear Regression of Y or X

Data and a

Slope (K-factor):	0.0015
Correlation coefficient:	0.9982
Validity of Calibration Record:	11 May 2015

Remarks:					
QC Reviewer:	YW Fung	Signature:	-y/	Date:	12 May 2014

Туре:	Laser Dust Monitor
Manufacturer/Brand:	SIBATA
Model No.:	LD-3
Equipment No.:	A.005.07a
Sensitivity Adjustment Scale Setting:	557 CPM

Operator:

Mike Shek (MSKM)

Standard Equipment

Equipment:	Rupprecht & Patashnick TEOM [®]					
Venue:	Cyberport (Pui Ying Secondary School)					
Model No.:	Series 140	0AB				
Serial No:	Control:	140AB219899803	and a second			
	Sensor:	1200C143659803	K _o :	12500		
Last Calibration Date*:	7 May 201	5	-			

*Remarks: Recommended interval for hardware calibration is 1 year

Calibration Result

Sensitivity Adjustment Scale Setting (Before Calibration): Sensitivity Adjustment Scale Setting (After Calibration):

557	CPM
557	CPM

Hour	Date (dd-mm-yy)	Time			bient dition	Concentration ¹ (mg/m ³)	Total Count ²	Count/ Minute ³	
					Temp (°C)	R.H. (%)	Y-axis		X-axis
1	08-05-15	09:15	-	10:15	26.9	76	0.04417	1763	29.38
2	08-05-15	10:15	-	11:15	26.9	76	0.04625	1851	30.85
3	08-05-15	11:15	-	12:15	26.9	77	0.04513	1805	30.08
4	08-05-15	12:15	-	13:15	27.1	77	0.04828	1926	32.10

Note: 1. Monitoring data was measured by Rupprecht & Patashnick TEOM®

2. Total Count was logged by Laser Dust Monitor

3. Count/minute was calculated by (Total Count/60)

By Linear Regression of Y or X		
Slope (K-factor):	0.0015	
Correlation coefficient:	0.9983	

Validity of Calibration Record: 8 May 2016

Remarks:					
QC Reviewer:	YW Fung	Signature:	1.	Date:	11 May 2015

Туре:	Laser Dust Monitor
Manufacturer/Brand:	SIBATA
Model No.:	LD-3B
Equipment No.:	A.005.14a
Sensitivity Adjustment Scale Setting:	786 CPM

Operator:

Mike Shek (MSKM)

Standard Equipment

Equipment:	Rupprecht & Patashnick TEOM [®]					
Venue:	Cyberport (Pui Ying Secondary School)					
Model No.:	Series 1400AB					
Serial No:	Control:	140AB219899803				
	Sensor:	1200C143659803	K _o :	12500		
Last Calibration Date*: 10 May 2014						

*Remarks: Recommended interval for hardware calibration is 1 year

Calibration Result

Sensitivity Adjustment Scale Setting (Before Calibration): Sensitivity Adjustment Scale Setting (After Calibration): 786 CPM 786 CPM

Hour	Date (dd-mm-yy)	Time		1911 LOW ADDRESS	dition	Concentration ¹ (mg/m ³)	Total Count ²	Count/ Minute ³	
					Temp (°C)	R.H. (%)	Y-axis		X-axis
1	18-05-14	12:45	-	13:45	28.4	77	0.05027	2158	35.97
2	18-05-14	13:45	-	14:45	28.5	76	0.05161	2211	36.85
3	18-05-14	14:45	-	15:45	28.5	76	0.05235	2247	37.45
4	18-05-14	15:45	-	16:45	28.4	77	0.05203	2233	37.22

Note: 1. Monitoring data was measured by Rupprecht & Patashnick TEOM®

2. Total Count was logged by Laser Dust Monitor

3. Count/minute was calculated by (Total Count/60)

By Linear Regression of Y or X

Slope (K-factor):	0.0014			
Correlation coefficient:	0.9969			
Validity of Calibration Record:	18 May 2015			

Remarks:	1				
QC Reviewer:	YW Fung	Signature:	4	_ Date:	19 May 2014

Туре:	Laser Dust Monitor
Manufacturer/Brand:	SIBATA
Model No.:	LD-3B
Equipment No.:	A.005.14a
Sensitivity Adjustment Scale Setting:	786 CPM

Operator:

Mike Shek (MSKM)

Standard Equipment

Equipment:	Rupprecht & Patashnick TEOM [®]						
Venue:	Cyberport	Cyberport (Pui Ying Secondary School)					
Model No.:	Series 140	OAB					
Serial No:	Control:	140AB219899803					
	Sensor:	1200C143659803	K _o :	12500			
Last Calibration Date*:	7 May 201	5					

*Remarks: Recommended interval for hardware calibration is 1 year

Calibration Result

Sensitivity Adjustment Scale Setting (Before Calibration): Sensitivity Adjustment Scale Setting (After Calibration):

786	CPM
786	CPM

Hour	Date (dd-mm-yy)	Time			bient dition	Concentration ¹ (mg/m ³)	Total Count ²	Count/ Minute ³	
					Temp (°C)	R.H. (%)	Y-axis		X-axis
1	13-05-15	13:15	-	14:15	27.4	78	0.05084	2178	36.30
2	13-05-15	14:15	-	15:15	27.5	78	0.05236	2243	37.38
3	13-05-15	15:15	-	16:15	27.5	78	0.05345	2295	38.25
4	13-05-15	16:15	-	17:15	27.4	77	0.05272	2261	37.68

Note: 1. Monitoring data was measured by Rupprecht & Patashnick TEOM®

2. Total Count was logged by Laser Dust Monitor

3. Count/minute was calculated by (Total Count/60)

By Linear Regression of Y or X Slope (K-factor):	0.0014			
Correlation coefficient:	0.9972			

Validity of Calibration Record: 13 May 2016

Remarks:					
QC Reviewer:	YW Fung	Signature:	9/	Date:	14 May 2015

Туре:	Laser Dust Monitor
Manufacturer/Brand:	SIBATA
Model No.:	LD-3B
Equipment No.:	A.005.16a
Sensitivity Adjustment Scale Setting:	521 CPM

Operator:

Mike Shek (MSKM)

Standard Equipment

Equipment:	Rupprecht	& Patashnick TEOM [®]				
Venue:	Cyberport (Pui Ying Secondary School)					
Model No.:	Series 140	OAB				
Serial No:	Control:	140AB219899803				
	Sensor:	1200C143659803	K _o :	12500		
Last Calibration Date*:	e*: 10 May 2014					

*Remarks: Recommended interval for hardware calibration is 1 year

Calibration Result

Sensitivity Adjustment Scale Setting (Before Calibration): Sensitivity Adjustment Scale Setting (After Calibration):

CPM 521 521 CPM

Hour	Date (dd-mm-yy)	Time			bient dition	Concentration ¹ (mg/m ³)	Total Count ²	Count/ Minute ³	
					Temp (°C)	R.H. (%)	Y-axis		X-axis
1	26-07-14	10:30	-	11:30	28.6	77	0.04931	1971	32.85
2	26-07-14	11:45	-	12:45	28.6	77	0.05142	2052	34.20
3	26-07-14	13:15	-	14:15	28.7	77	0.05589	2243	37.38
4	26-07-14	14:40	-	15:40	28.8	78	0.05293	2116	35.27

1. Monitoring data was measured by Rupprecht & Patashnick TEOM® Note:

2. Total Count was logged by Laser Dust Monitor

3. Count/minute was calculated by (Total Count/60)

By Linear Regression of Y or X		
Slope (K-factor):	0.0015	
Correlation coefficient:	0.9934	

Validity of Calibration Record:

26 July 2015

Remarks:

QC Reviewer:	YW Fung	Signature:	n	Date:	28 July 2014



The second seco

Tel : (852) 2873 6860 Fax : (852) 2555 7533



CERTIFICATE OF CALIBRATION

Certificate No.:	14CA1106 04-01			Page	1	of	2
Item tested							
Description: Manufacturer: Type/Model No.: Serial/Equipment No.: Adaptors used:	Sound Level Meter Rion Co., Ltd. NL-31 00320528 / N.007.		, , , ,	Microphone Rion Co., Ltd. UC-53A 90565 -			
Item submitted by							
Customer Name: Address of Customer: Request No.: Date of receipt:	AECOM ASIA CO. - - 06-Nov-2014	, LTD.					
Date of test:	07-Nov-2014						
Reference equipment	used in the calibr	ation					
Description: Multi function sound calibrator Signal generator Signal generator	Model: B&K 4226 DS 360 DS 360	Serial No. 2288444 33873 61227		Expiry Date: 15-Jun-2015 09-Apr-2015 09-Apr-2015		Traceat CIGISME CEPREI CEPREI	
Ambient conditions							
Temperature: Relative humidity: Air pressure:	22 ± 1 °C 65 ± 10 % 1010 ± 10 hPa						
Test enceifications							

Test specifications

- 1, The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 and the lab calibration procedure SMTP004-CA-152.
- 2, The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of ±20%.
- The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure responsess of the Sound Level Meter.

Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

Huang Jian Min/Feng Jun Qi

Actual Measurement data are documented on worksheets.

Approved Signatory:

08-Nov-2014 Company Chop:



Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

Date:

© Soils & Materials Engineering Co., Ltd.

Form No.CARP152-1/Issue 1/Rev.C/01/02/2007

Hong Kong Accreditation Service (HKAS) has accredited this laboratory (Reg. No. 028 - CAL) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific calibration activities as listed in the HOKLAS Directory of Accredited Laboratories. The results shown in this certificate were determined by this laboratory in accordance with its terms of accreditation. Such terms of accreditation stipulate that the results shall be traceable to the International System of Units (S.I.) or recognised measurement standards. This certificate shall not be reproduced except in full.



G/F., 9/F., 12/F., 13/F. & 20/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. 香港黃竹坑道37號利達中心地下,9樓,12樓,13樓及20樓 E-mail: smec@cigismec.com Website: www.cigismec.com

Tel : (852) 2873 6860 Fax : (852) 2555 7533



CERTIFICATE OF CALIBRATION

Certificate No.:	14CA0702 01-01			Page	1	of	2
Item tested							
Description: Manufacturer: Type/Model No.: Serial/Equipment No.: Adaptors used:	Sound Level Mete B & K 2238 2800927 / N.009.0		, , ,	Microphone B & K 4188 2791211			
Item submitted by							
Customer Name: Address of Customer: Request No.: Date of receipt:	AECOM ASIA CO - - 02-Jul-2014	., LTD.					
Date of test:	03-Jul-2014						
Reference equipment	used in the calibr	ation					
Description: Multi function sound calibrator Signal generator Signal generator	Model: B&K 4226 DS 360 DS 360	Serial No. 2288444 33873 61227		Expiry Date: 20-Jun-2015 09-Apr-2015 09-Apr-2015		Traceab CIGISME CEPREI CEPREI	
Ambient conditions							
emperature: Relative humidity: hir pressure:	21 ± 1 °C 60 ± 10 % 1000 ± 10 hPa						
est specifications							

- 1, The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 and the lab calibration procedure SMTP004-CA-152.
- The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of ±20%.
- The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure responsess of the Sound Level Meter.

Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

Actual Measurement data are documented on worksheets.

Approved Signatory: Huang Jian A/Feng Jun Qi



Company Chop:



Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

© Soils & Materials Engineering Co., Ltd.

Form No.CARP152-1/Issue 1/Rev.C/01/02/2007

Hong Kong Accreditation Service (HKAS) has accredited this laboratory under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS Directory of Accredited Laboratories. The results shown in this certificate were determined by this laboratory in accordance with its terms of accreditation. Such terms of accreditation stipulate that the results shall be traceable to the International System of Units (S.I.) or recognised measurement standards. This certificate shall not be reproduced except in full.



Website: www.cigismec.com

E-mail: smec@cigismec.com

Tel : (852) 2873 6860 Fax : (852) 2555 7533



CERTIFICATE OF CALIBRATION

Certificate No.:	14CA1106 04-02	2	Page:	1 of 2
Item tested				
Description:	Acoustical Calibr	rator (Class 1)		
Manufacturer:	Rion Co., Ltd.			
Type/Model No.:	NC-73			
Serial/Equipment No.:	10307223 / N.00	4.08		
Adaptors used:	-			
Item submitted by				
Curstomer:	AECOM ASIA C	0., LTD.		
Address of Customer:	-	n-oerst-seer allenvent/202000		
Request No.:	-			
Date of receipt:	06-Nov-2014			
Date of test:	07-Nov-2014			
Reference equipment	used in the cali	bration		
Description:	Model:	Serial No.	Expiry Date:	Traceable to:
Lab standard microphone	B&K 4180	2412857	13-May-2015	SCL
Preamplifier	B&K 2673	2239857	10-Apr-2015	CEPREI
Measuring amplifier	B&K 2610	2346941	08-Apr-2015	CEPREI
Signal generator	DS 360	61227	09-Apr-2015	CEPREI
Digital multi-meter	34401A	US36087050	17-Dec-2014	CEPREI
Audio analyzer	8903B	GB41300350	07-Apr-2015	CEPREI
Universal counter	53132A	MY40003662	11-Apr-2015	CEPREI

Ambient conditions

Temperature:	22 ± 1 °C
Relative humidity:	65 ± 10 %
Air pressure:	1010 ± 10 hPa

Test specifications

- 1, The Sound Calibrator has been calibrated in accordance with the requirements as specified in IEC 60942 1997 Annex B and the lab calibration procedure SMTP004-CA-156.
- 2, The calibrator was tested with its axis vertical facing downwards at the specific frequency using insert voltage technique.
- The results are rounded to the nearest 0.01 dB and 0.1 Hz and have not been corrected for variations from a reference pressure of 1013.25 hectoPascals as the maker's information indicates that the instrument is insensitive to pressure changes.

Test results

This is to certify that the sound calibrator conforms to the requirements of annex B of IEC 60942: 1997 for the conditions under which the test was performed. This does not imply that the sound calibrator meets IEC 60942 under any other conditions.

Details of the performed measurements are presented on page 2 of this certificate.

Huang Jian Min/Feng Jun Qi

08-Nov-2014 Company Chop:



Comments: The results reported in this certificate refer to the conditon of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

Date:

© Soils & Materials Engineering Co., Ltd.

Approved Signatory:

Form No.CARP156-1/Issue 1/Rev.D/01/03/2007

Hong Kong Accreditation Service (HKAS) has accredited this laboratory (Reg. No. 028 - CAL) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific calibration activities as listed in the HOKLAS Directory of Accredited Laboratories. The results shown in this certificate were determined by this laboratory in accordance with its terms of accreditation. Such terms of accreditation stipulate that the results shall be traceable to the International System of Units (S.I.) or recognised measurement standards. This certificate shall not be reproduced except in full.

APPENDIX F EM&A MONITORING SCHEDULES

Contract No. HY/2012/06 Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange Impact Monitoring and Audit Schedule for May 2015

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					1-May	2-May
3-May	4-May	5-May	6-May	7-May	8-May	9-May
		0 may	1-hr TSP		c may	e may
			24-hr TSP			
			Noise			
10-May	11-May	12-May	13-May	14-May	15-May	16-May
		1-hr TSP				
		24-hr TSP				1-hr TSP
		Noise				24-hr TSP
17-May	18-May	19-May	20-May	21-May	22-May	23-May
					1-hr TSP	
					24-hr TSP	
					Noise	
04 Ман	05 May	00 Mar	27-May	00 May	20 May	20 Mar
24-May	25-May	26-May		28-May 1-hr TSP	29-May	30-May
				24-hr TSP		
				Noise		
31-May						

Contract No. HY/2012/06 Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange Tentative Impact Monitoring and Audit Schedule for June 2015

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	1-Jun	2-Jun	3-Jun	4-Jun	5-Jun	6-Jun
			1-hr TSP			
			24-hr TSP			
			Noise			
7-Jun	8-Jun		10-Jun	11-Jun	12-Jun	13-Jun
		1-hr TSP				
		24-hr TSP				
		Noise				
14-Jun	15-Jun	16-Jun	17-Jun	18-Jun	19-Jun	20-Jun
	1-hr TSP					
	24-hr TSP				1-hr TSP	
	Noise				24-hr TSP	
21-Jun	22-Jun	23-Jun	24-Jun	25-Jun	26-Jun	27-Jun
				1-hr TSP		
				24-hr TSP		
				Noise		
28-Jun	29-Jun					


The schedule is subject to change due to unforeseeable circumstances (e.g. adverse weather, etc)

APPENDIX G IMPACT AIR QUALITY MONITORING RESULTS AND THEIR GRAPHICAL PRESENTATION

Appendix G Impact Air Quality Monitoring Results

24-hour TSP Monitoring Results at Station AM2 (Fanling Government Secondary School)

Date	Weather	Air	Atmospheric	Flow Rate	e (m ³ /min.)	Av. flow	Total vol.	Filter W	/eight (g)	Particulate	Elapse	e Time	Sampling	Conc.	Action Level	Limit Level
	Condition	Temp. (°C	Pressure(hPa)	Initial	Final	(m³/min)	(m ³)	Initial	Final	weight(g)	Initial	Final	Time(hrs.)	(µg/m³)	(µg/m ³)	(µq/m ³)
6-May-15	Fine	26.8	1008.5	1.314	1.314	1.314	1892.2	2.8451	2.9412	0.0961	5498.03	5522.03	24.00	50.8	200.7	260
12-May-15	Fine	25.7	1012.2	1.314	1.314	1.314	1892.2	2.8437	2.8843	0.0406	5522.03	5546.03	24.00	21.5	200.7	260
16-May-15	Fine	26.7	1009.9	1.314	1.314	1.314	1892.2	2.8558	2.8951	0.0393	5546.03	5570.03	24.00	20.8	200.7	260
22-May-15	Cloudy	23.6	1008.8	1.314	1.314	1.314	1892.2	2.8802	2.8946	0.0144	5570.03	5594.03	24.00	7.6	200.7	260
28-May-15	Cloudy	30.0	1005.3	1.314	1.314	1.314	1892.2	2.8852	2.9050	0.0198	5594.03	5618.03	24.00	10.5	200.7	260
													Average	22.2		
													Min	7.6		
													Max	50.8		



his Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsover, to any party that uses or relies on this drawing without AECOM's express written consent.

CONTRACT NO. HY/2012/06

WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE




Graphical Presentation of Impact 24-hour TSP Monitoring Results

Appendix G Impact Air Quality Monitoring Results

1-hour TSP Monitoring Results at Station AM2 (Fanling Government Secondary School)

	Start	1st Hour	2nd Hour	3rd Hour
	Time	Conc.	Conc.	Conc.
Date	(hh:mm)	(µg/m³)	(µg/m³)	(µg/m³)
6-May-15	10:00	73.0	74.4	72.5
12-May-15	14:09	80.9	79.5	81.1
16-May-15	14:10	73.5	74.6	72.0
22-May-15	9:31	77.4	78.1	77.1
28-May-15	10:52	78.1	79.0	78.3
			Average	76.6
			Min	72.0
			Max	81.1



his Drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsover, to any party that uses or relies on this drawing without AECOM's express written consent.

CONTRACT NO. HY/2012/06

WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE



Graphical Presentation of Impact 1-hour TSP Monitoring Results

APPENDIX H METEOROLOGICAL DATA FOR THE REPORTING MONTH

	Mean	Air	Temperat	ure	Mean	Mean	Mean	Total
Date May	Pressure (hPa)	Maximum (deg. C)	Mean (deg. C)	Minimum (deg. C)	Dew Point Temperature (deg. C)	Relative Humidity (%)	Amount of Cloud (%)	Rainfall (mm)
1	1010.3	30.8	27.2	25.4	23.6	81	76	0.5
2	1009.5	29.8	27.6	26.4	23.7	79	79	Trace
3	1009.7	30.4	28.2	27.0	24.2	79	81	Trace
4	1010.1	30.7	28.1	26.9	24.2	79	83	Trace
5	1008.9	30.5	27.3	24.3	24.0	82	86	3.9
6	1008.5	28.9	26.8	24.2	24.3	87	85	0.6
7	1009.7	30.6	28.0	26.5	24.8	83	81	0.3
8	1008.7	30.2	28.2	27.1	24.4	80	84	-
9	1008.5	30.5	27.3	24.2	24.1	83	81	7.3
10	1009.7	28.8	26.3	24.3	24.5	90	84	20.1
11	1010.3	29.4	25.6	23.3	24.1	91	85	51.0
12	1012.2	29.5	25.7	22.6	20.9	75	78	-
13	1012.2	28.4	26.4	25.2	23.5	84	85	-
14	1012.1	31.9	28.5	26.4	24.3	78	70	Trace
15	1011.4	32.6	29.1	27.1	24.7	78	73	-
16	1009.9	28.6	26.7	24.6	24.5	88	86	18.4
17	1008.3	29.6	26.4	24.5	24.0	87	86	5.7
18	1007.9	29.3	28.2	26.1	24.7	82	88	0.9
19	1006.9	29.3	28.6	27.6	25.5	83	88	1.2
20	1006.2	30.0	27.9	25.2	25.8	88	90	107.7
21	1008.4	25.3	24.2	23.1	22.7	92	93	12.6
22	1008.8	24.3	23.6	22.9	22.2	92	88	0.7
23	1006.2	27.4	24.8	23.9	24.3	97	96	169.4
24	1005.8	29.0	26.6	24.6	25.5	94	88	8.2
25	1006.6	32.5	28.4	25.4	25.8	86	78	29.4
26	1008.3	28.7	26.9	24.6	25.9	95	89	64.6
27	1007.0	31.0	29.2	27.8	26.3	84	86	0.2
28	1005.3	31.9	30.0	28.3	26.2	81	86	1.4

EXTRACT OF METEOROLOGICAL OBSERVATIONS FOR HONG KONG, MAY 2015 (Table 1)

29	1006.5	32.5	30.3	29.1	26.2	79	83	-			
30	1007.5	32.5	29.6	26.1	26.1	81	79	7.0			
31	1007.3	31.5	29.3	26.7	26.1	83	86	1.9			
Mean/Total	1008.7	29.9	27.5	25.5	24.5	85	84	513.0			
Normal*	1009.3	28.4	25.9	24.1	22.6	83	76	304.7			
Station		Hong Kong Observatory									

EXTRACT OF METEOROLOGICAL OBSERVATIONS FOR HONG KONG, MAY 2015 (Table 2)

Date May	Number of hours of Reduced Visibility [#] (hours)	Total Bright Sunshine (hours)	Daily Global Solar Radiation (MJ/m ²)	Total Evaporation (mm)	Prevailing Wind Direction (degrees)	Mean Wind Speed (km/h)
1	0	5.0	14.74	3.5	120	15.0
2	0	2.5	12.05	3.0	200	22.4
3	0	5.2	17.54	6.1	210	19.5
4	0	5.5	16.74	5.3	210	19.2
5	0	1.6	10.11	2.7	200	22.9
6	0	1.3	9.36	2.6	170	19.4
7	0	3.0	11.62	3.3	180	15.0
8	0	1.4	11.45	2.5	180	22.5
9	0	2.1	11.27	3.2	210	21.1
10	0	1.1	10.24	4.8	030	14.1
11	0	1.9	12.60	N.A.	110	19.4
12	2	7.6	21.26	5.5	100	16.1
13	0	4.0	17.18	3.4	100	19.3
14	0	8.4	22.61	6.3	170	12.5
15	0	6.0	18.61	4.3	200	13.8
16	0	0.5	5.73	1.0	220	13.1
17	0	1.4	9.17	2.3	230	17.2
18	0	0.8	9.13	3.3	210	23.0
19	0	0.4	5.34	2.8	210	32.4
20	0	0.3	4.26	N.A.	220	34.3
21	0	-	5.28	1.9	070	41.6
22	0	-	6.19	N.A.	060	30.8
23	0	-	1.50	N.A.	210	18.8
24	0	0.6	8.93	8.1	030	6.0
25	0	5.9	19.01	N.A.	210	8.3

26	0	-	2.63	0.7	200	11.3
27	0	3.3	14.06	3.6	200	24.4
28	0	8.3	24.43	2.3	210	27.3
29	0	4.8	15.43	5.5	210	23.5
30	0	8.0	23.10	4.8	230	24.0
31	0	2.6	13.03	5.4	220	15.4
Mean/Total	2	93.5	12.41	98.2 ^{&}	210	20.1
Normal*	49.8 [§]	140.4	14.19	110.7	080	19.7
Station	Hong Kong International Airport	King's Park			Waglan Island^	

The minimum pressure recorded at the Hong Kong Observatory was 1003.6 hectopascals at 1731 HKT on 28 May.

The maximum air temperature recorded at the Hong Kong Observatory was 32.6 degrees C at 1448 HKT on 15 May.

The minimum air temperature recorded at the Hong Kong Observatory was 22.6 degrees C at 0548 HKT on 12 May.

The maximum gust peak speed recorded at Waglan Island was 85 kilometres per hour from 230 degrees at 1505 HKT on 17 May.

The maximum instantaneous rate of rainfall recorded at the Hong Kong Observatory was 270 millimetres per hour at 1632 HKT on 20 May.

Reduced visibility refers to visibility below 8 kilometres when there is no fog, mist or precipitation.

- The visibility readings at the Hong Kong International Airport are based on hourly observations by professional meteorological observers in 2004 and before, and average readings over the 10-minute period before the clock hour of the visibility meter near the middle of the south runway from 2005 onwards. The change of the data source in 2005 is an improvement of the visibility assessment using instrumented observations following the international trend.

- Before 10 October 2007, the number of hours of reduced visibility at the Hong Kong International Airport in 2005 and thereafter displayed in this web page was based on hourly visibility observations by professional meteorological observers. Since 10 October 2007, the data have been revised using the average visibility readings over the 10-minute period before the clock hour, as recorded by the visibility meter near the middle of the south runway.

^ In case the data are not available from Waglan Island, observations of Cheung Chau or other nearby weather stations will be incorporated in computing the Prevailing Wind Direction and Mean Wind Speed.

* 1981-2010 Climatlogical Normal, unless otherwise specified

§ 1997-2014 Mean value

& Data incomplete

APPENDIX I IMPACT DAYTIME CONSTRUCTION NOISE MONITORING RESULTS AND THEIR GRAPHICAL PRESENTATION

Appendix I Impact Daytime Construction Noise Monitoring Results


Location : M2 (West Tai Wo - Free Field) Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results

	Measured Noise Level for 30-min, dB(A)				Limit Level,	Exceedance
Date	Start Time	Leq*	L10*	L90*	dB(A)	(Y/N)
6-May-15	11:00	69.8	71.5	67.0	75	N
12-May-15	14:17	69.8	71.5	67.1	75	N
22-May-15	10:34	64.9	71.7	69.2	75	N
28-May-15	10:01	69.7	72.2	68.0	75	N
	Min	64.9	71.5	67.0		
	Max	69.8	72.2	69.2		
	Average	69.0	71.7	67.9		

Location : M3 (Fanling Government Secondary School- Façade) Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results

	Measured Noise Level for 30-min, dB(A)				Limit Level,	Exceedance
Date	Start Time	Leq	L10	L90	dB(A)^	(Y/N)
6-May-15	10:00	60.0	61.1	56.0	70	N
12-May-15	13:32	67.9	69.5	65.4	70	N
22-May-15	9:30	62.5	67.0	65.8	70	N
28-May-15	11:00	64.9	66.4	61.1	70	N
	Min	60.0	61.1	56.0		
	Max	67.9	69.5	65.8		
	Average	64.8	66.9	63.5		

* +3dB(A) Façade effect correction included
 ^ Limit Level of 70dB(A) applies to education institutes while 65dB(A) applies during school examination period.



CONTRACT NO. HY/2012/06

WIDENING OF FANLING HIGHWAY

- TAI HANG TO WO HOP SHEK INTERCHANGE

Graphical Presentation of Impact Daytime Construction Noise Monitoring Results

AECOM

APPENDIX J EVENT ACTION PLAN

Appendix J – Event Action Plan

Event / Action Plan for Air Quality

Event	Action					
	ET Leader	IEC	ER	Contractor		
Action Level	·	•		·		
Exceedance for one sample	 Identify source; Inform IEC and ER; Repeat measurement to confirm finding; Increase monitoring frequency to dailv. 	 Check monitoring data submitted by ET; Check Contractor's working method. 	1. Notify Contractor.	 Rectify any unacceptable practice; Amend working methods if appropriate. 		
Exceedance for two or more consecutive samples	 Identify source; Inform IEC and ER; Repeat measurements to confirm findings; Increase monitoring frequency to daily; Discuss with IEC and Contractor on remedial actions required; If exceedance continues, arrange meeting with IEC and ER; If exceedance stops, cease additional monitoring. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ER on the effectiveness of the proposed remedial measures; Supervise Implementation of remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; Ensure remedial measures properly implemented. 	 Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Amend proposal if appropriate. 		

Event / Action Plan for Air Quality

Event	Action							
Action Level	ET Leader	IEC	ER	Contractor				
Limit Level	·	·	•	·				
Exceedance for one sample	 Identify source; Inform IEC, ER, Contractor and EPD; Repeat measurement to confirm finding; Increase monitoring frequency to daily; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise ER on the effectiveness of the proposed remedial measures; Supervise implementation of remedial measures. 	 Confirm receipt of notification of exceedance in writing; Notify Contractor; Ensure remedial measures properly implemented. 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Amend proposal if appropriate. 				
Exceedance for two or more consecutive samples	 Notify IEC, ER, Contractor and EPD; Identify source; Repeat measurement to confirm findings; Increase frequency to daily; Analyse Contractor's working procedures to determine possible mitigation to be; Arrange meeting with IEC and ER to discuss the remedial actions to be taken; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; If exceedance stops, cease additional monitoring. 	 Discuss amongst ER, ET, and Contractor on the potential remedial actions; Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise ER accordingly; Supervise the implementation of remedial measures. 	 Confirm receipt of notification of exceedance in writing; Notify Contractor; In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented; Ensure remedial measures properly implemented; If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	 proposals; 4. Resubmit proposals if problem still not under control; 5. Stop the relevant portion of works as determined by ER until the exceedance is 				

Event / Action Plan for Noise Impact

Event	Action						
Limit Level	ET Leader	IEC	ER	Contractor			
Action Level	 Notify IEC and the Contractor. Carry out investigation. Report the results of investigation to IEC and the Contractor. Discuss with the Contractor and formulate remedial measures. Increase monitoring frequency to check mitigation effectiveness. 	 Review with analysed results submitted by ET. Review the proposed remedial measures by the Contractor and advise ER accordingly. Supervise the implement of remedial measures. 	 Confirm receipt of notification of failure in writing. Notify the Contractor. Require the Contractor to propose remedial measures for the analysed noise problem. Ensure remedial measures are properly implemented. 	 Submit noise mitigation proposals to IEC. Implement noise mitigation proposals. 			
Limit Level	 Notify, IEC, ER, EPD and the Contractor. Identify the source. Repeat measurement to confirm findings. Increase monitoring frequency. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented. Inform IEC, ER, and EPD the causes & actions taken for the exceedances. Assess effectiveness of the Contractor's remedial actions and keep IEC, EPD and ER informed of the results. If exceedance stops, cease additional monitoring. 	 Discuss amongst ER, ET Leader and the Contractor on the potential remedial actions. Review the Contractor's remedial actions whenever necessary to assure their effectiveness and advise ER accordingly. Supervise the implementation of remedial measures. 	 Confirm receipt of notification of failure in writing. Notify the Contractor. Require the Contractor to propose remedial measures for the analysed noise problem. 	 Take immediate action to avoid further exceedance. Submit proposals for remedial actions to IEC within 3 working days of notification. Implement the agreed proposals. Resubmit proposals if problem still not under control. Stop the relevant activity of works as determined by the ER until the exceedance is abated. 			

APPENDIX K SITE INSPECTION SUMMARIES



Site Inspection Summary

Inspection Information					
Contract No.	HY/2012/06				
Date:	5 May 2015				
Time:	14:00				
Inspection No.:	77				
Non-compliance					

Nil

Observations

Follow-up Observation(s)

- 1. The chemical containers have been removed off site. (Closed)
- 2. More frequent watering for haul road has been arranged. (Closed)

New Observation(s)

Nil.

Remarks





WIDENING OF TOLO HIGHWAY (STAGE 2) BETWEEN TAI HANG AND WO HOP SHEK INTERCHANGE

Inspection Information

Contract No.	HY/2012/06
Date:	14 May 2015
Time:	14:00
Inspection No.:	78

Non-compliance

Nil

Observations

Follow-up Observation(s)

Nil.

New Observation(s)

1. Dry site area was observed at Area 346. The Contractor should water the construction site frequently for dust suppression.

Reminder

Stagnant water was observed at a drip tray and on top of chemical containers. The Contractor was reminded to clear the water and provide drip trays to the chemical containers to prevent mosquito breeding and retain any oil leakage.

Remarks



WIDENING OF TOLO HIGHWAY (STAGE 2) BETWEEN TAI HANG AND WO HOP SHEK INTERCHANGE

Inspection Information

Contract No.	HY/2012/06
Date:	19 May 2015
Time:	14:00
Inspection No.:	79

Non-compliance

Nil

Observations

Follow-up Observation(s)

1. Water has been sprayed regularly for dry open ground. (Closed)

New Observation(s)

2. General refuse and C&D waste was accumulating on the ground. The Contractor should clear the waste regularly or provide proper receptacles available for waste collection.

Remarks



Inspection Information

Contract No.	HY/2012/06
Date:	26 May 2015
Time:	14:00
Inspection No.:	80

Non-compliance

Nil

Observations

Follow-up Observation(s)

Construction waste at SA329 has been removed. (Closed) 1.

New Observation(s)

Nil.

Reminder

The Contractor was reminded to set up the wastewater treatment system as soon as possible.

Remarks

APPENDIX L STATISTICS ON COMPLAINTS, NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

Appendix L

Statistics on Complaints, Notifications of Summons and Successful Prosecutions

	Date Received	Subject	Status	Total no. followed up by the ET this month	Total no. followed up by the ET since project commencement
Environmental	19 December 2013	EPD referred a complaint from Lot no. 116 of Fui Sha Wai at Tai Hang of Tai Po which is concerned about the construction noise and diesel-like smell generated from construction activities nearby which caused nuisance and health problems on 19 December 2013 morning.	Closed	0	5
complaints	24 February 2014	EPD referred an air-and-odour complaint on 24 February 2014. The complainant complained about the construction site located near the bus stop in Fui Sha Wai, Tai Hang, Tai Wo Service Road West. When construction works were carried out, odour, white smoke and dust were generated. The complainant asked for follow-up actions.	Closed		

Date Received	Subject	Status	Total no. followed up by the ET this month	Total no. followed up by the ET since project commencement
23 October	EPD referred an air complaint on 24 October 2014. A resident complained against the excavation works of Tai Wo Service Road West between Nam Wah Po & Tai Hang Tsuen, which			
2014	have piled up high stockpiles, causing serious dust nuisance to his house. The resident also complained that the stockpiles have not been covered and watered properly. He now requires the EPD to follow up. The location of complaint is near Lamppost Location EB5717.	Closed		
31 December 2014	EPD referred a water complaint on 31 December 2014. The complainant complained about the muddy river outside Tai Hang Village Office on 29 December 2014. It was suspected that the muddy water was discharged from the construction works of the Project. He required the EPD to follow up.	Closed		

	Date Received	Subject	Status	Total no. followed up by the ET this month	Total no. followed up by the ET since project commencement
	25 March 2015	EPD referred a water complaint on 25 March 2015. The complainant complained about the generation of the smell of gasoline from the Widening of Fanling Highway construction site on Tai Wo Service Road West, causing serious nuisance to nearby houses. The situation has continued for a few weeks and she asked the EPD to follow up as soon as possible.	Closed		
Notification of summons	-	-	-	0	0
Successful Prosecutions	-	-	-	0	0