

Site Inspection Summary

Inspection Information

Contract No.	HY/2012/06
Date:	2 February 2016
Time:	14:00
Inspection No.:	116

Non-compliance

Nil

Observations

	<p><u>Follow-up Observation(s)</u></p> <ol style="list-style-type: none"> The breaker at SA328 was wrapped with proper acoustic abating material. (Closed) Mud trail was removed. The Contractor was reminded to adopt effective wheel washing mechanism to prevent any muddy trail or waste water generated from wheel washing from entering the public haul road. (Closed) <p><u>New Observation(s)</u></p> <ol style="list-style-type: none"> Mud Trails were observed near the entrance of works area SA320 and SA322. The Contractor should clear the mud trail and provide effective waste water intercepting mechanism to prevent muddy water from entering public haul road. Insufficient wheel washing facilities were found at works area near Tai Heng Bridge. The Contractor should provide effective wheel washing facilities at the works area. <p><u>Reminder(s)</u></p> <p>Nil</p>
--	--

Remarks

Nil

	Name	Signature	Date
Prepared by	Isabella Yeung		12 February 2016
Checked by	Y W Fung	---	12 February 2016

Site Inspection Summary

Inspection Information

Contract No.	HY/2012/06
Date:	12 February 2016
Time:	14:00
Inspection No.:	117

Non-compliance

Nil

Observations

	<p><u>Follow-up Observation(s)</u></p> <ol style="list-style-type: none"> Mud trails observed near the entrance of works area SA320 and SA322 were removed. The Contractor was reminded to adopt effective wheel washing mechanism to prevent any muddy trail or waste water generated from wheel washing from entering the public haul road. (Closed) Metal plates were observed laid at the site entrance for wheel washing. (Closed) <p><u>New Observation(s)</u></p> <ol style="list-style-type: none"> Mud Trail was observed near the entrance of work area SA328. The Contractor should clear the mud trail and provide effective waste water intercepting mechanism to prevent muddy water from entering public haul road. Several oil drums and chemical containers were observed on bare ground at NB49. The Contractor should provide drip tray to the chemicals to prevent chemical leakage. <p><u>Reminder(s)</u></p> <p>The Contractor was reminded to cover the stockpile properly.</p>
--	--

Remarks

Nil

	Name	Signature	Date
Prepared by	Oscar Yip		15 February 2016
Checked by	Y W Fung		15 February 2016

Site Inspection Summary

Inspection Information

Contract No.	HY/2012/06
Date:	18 February 2016
Time:	13:30
Inspection No.:	118

Non-compliance

Nil

Observations

	<p><u>Follow-up Observation(s)</u></p> <ol style="list-style-type: none"> Mud trail observed at SA328 was removed. (Closed) The oil drums and chemical containers at NB49 were removed. (Closed) <p><u>New Observation(s)</u></p> <ol style="list-style-type: none"> The Noise Emission Label (NEL) of an air compressor at SA340 was observed damaged. The Contractor should replace the NEL in order to show the information clearly. <p><u>Reminder(s)</u></p> <p>Nil.</p>
--	--

Remarks

Nil

	Name	Signature	Date
Prepared by	Oscar Yip		19 February 2016
Checked by	Y W Fung		19 February 2016

Site Inspection Summary

Inspection Information

Contract No.	HY/2012/06
Date:	23 February 2016
Time:	14:00
Inspection No.:	119

Non-compliance


Nil

Observations

	<p><u>Follow-up Observation(s)</u></p> <p>1. The damaged NEL is replaced. (Closed)</p> <p><u>New Observation(s)</u></p> <p>2. The Contractor should improve the housekeeping.</p> <p>3. NRMM label was found missing on the excavator. The Contractor should provide and affix a valid NRMM label for the excavator properly.</p> <p>4. Stagnant water was observed. The Contractor should remove the stagnant water to prevent mosquitoes breeding.</p> <p><u>Reminder(s)</u></p> <p>Nil.</p>
--	--

Remarks

Nil

	Name	Signature	Date
Prepared by	Oscar Yip		1 March 2016
Checked by	Y W Fung		1 March 2016