

**Site Inspection Summary**

*Inspection Information*

Contract No.	HY/2012/06
Date:	3 August 2016
Time:	14:00
Inspection No.:	142

*Non-compliance*

Nil
-----

*Observations*

	<p><u>Follow-up Observation(s)</u></p> <ol style="list-style-type: none"> <li>Broken stones observed in drip tray at SA329 had been cleaned up. (Closed)</li> <li>Mud trail observed on public road at Tai Wo footbridge works area had been cleaned up. (Closed)</li> </ol> <p><u>New Observation(s)</u></p> <ol style="list-style-type: none"> <li>Stagnant water was observed accumulated onsite at SA328. The contractor should remove the stagnant water properly.</li> <li>Mud trail was observed at site entrance at SA328. The contractor should clean up the mud trail properly.</li> </ol> <p><u>Reminder(s)</u></p> <p>Nil.</p>
--	--

*Remarks*

Nil
-----

	Name	Signature	Date
Prepared by	Adam Zhu		3 August 2016
Checked by	Y W Fung		3 August 2016

**Site Inspection Summary**

*Inspection Information*

Contract No.	HY/2012/06
Date:	9 August 2016
Time:	14:00
Inspection No.:	143

*Non-compliance*



Nil
-----

*Observations*

	<u>Follow-up Observation(s)</u>
1.	Uneven ground was flattened and stagnant water was removed at SA328. (Closed)
2.	Mud trail at the site entrance at SA328 was removed. (Closed)
	<u>New Observation(s)</u>
3.	Mud trail was observed at the site entrance at SA328. The Contractor should clear the mud trail and ensure the public road connecting to site entrance keeps clear of dusty material.
4.	C&D waste and refuse were observed at SA328. The Contractor should remove the C&D waste and refuse to maintain the site in a clean and tidy condition.
5.	No secondary containment provided for oil drums was observed at SA328. The Contractor should provide oil drums with drip trays to prevent potential spillage.
	<u>Reminder(s)</u>
6.	Stagnant water was observed at SA328 after heavy rain. The Contractor was reminded to remove stagnant water to avoid mosquito breeding.

*Remarks*

Nil
-----

	Name	Signature	Date
Prepared by	David Tsang		9 August 2016
Checked by	Y W Fung		9 August 2016

**Site Inspection Summary**

*Inspection Information*

Contract No.	HY/2012/06
Date:	18 August 2016
Time:	14:00
Inspection No.:	144

*Non-compliance*

Nil
-----

*Observations*

	<p><u>Follow-up Observation(s)</u></p> <ol style="list-style-type: none"> <li>1. Mud trail had been cleaned up and the uneven ground had been flattened at SA328. (Closed)</li> <li>2. Construction wastes observed at SA328 had been cleaned up properly at SA328. (Closed)</li> <li>3. Oil drums observed at SA328 had been removed. (Closed)</li> </ol> <p><u>New Observation(s)</u></p> <ol style="list-style-type: none"> <li>4. An oil drum was observed without provision of secondary containment at SA329. The contractor should provide drip tray to the oil drum to retain oil leakage, if any.</li> </ol> <p><u>Reminder (s)</u></p> <p>Nil.</p>
--	--

*Remarks*

Nil
-----

	Name	Signature	Date
Prepared by	Adam Zhu		25 August 2016
Checked by	Y W Fung		25 August 2016

**Site Inspection Summary**

*Inspection Information*

Contract No.	HY/2012/06
Date:	24 August 2016
Time:	14:00
Inspection No.:	145

*Non-compliance*

Nil
-----

*Observations*

	<p><u>Follow-up Observation(s)</u></p> <p>1. Oil drum observed at SA329 had been removed properly. (Closed)</p>
	<p><u>New Observation(s)</u></p> <p>2. Stagnant water was observed accumulated in drip tray at Tai Hang footbridge works area. The contractor should remove the stagnant water properly.</p> <p>3. Mud trail was observed at site entrance at SA325. The contractor should clean up the mud trail properly.</p>
	<p><u>Reminder (s)</u></p> <p>Nil.</p>

*Remarks*

Nil
-----

	Name	Signature	Date
Prepared by	Adam Zhu		25 August 2016
Checked by	Y W Fung		25 August 2016

**Site Inspection Summary**

*Inspection Information*

Contract No.	HY/2012/06
Date:	30 August 2016
Time:	14:00
Inspection No.:	146

*Non-compliance*

Nil
-----

*Observations*

	<p><u>Follow-up Observation(s)</u></p> <ol style="list-style-type: none"> <li>Stagnant water inside the drip tray at Tai Hang footbridge works area was removed. (Closed)</li> <li>Mud trail at the site entrance at SA325 was cleaned. (Closed)</li> </ol> <p><u>New Observation(s)</u></p> <ol style="list-style-type: none"> <li>Stagnant water was observed accumulated at SA340. The Contractor should remove stagnant water to prevent mosquito breeding.</li> <li>Chemical containers at SA340 were observed without secondary containment. The Contractor should provide drip trays for chemical containers to avoid potential leakage.</li> <li>Mud trail was observed on the road at SA342. The Contractor should clean up mud trail for dust suppression.</li> </ol> <p><u>Reminder (s)</u></p> <p>Nil.</p>
--	--

*Remarks*

Nil
-----

	Name	Signature	Date
Prepared by	David Tsang		30 August 2016
Checked by	Y W Fung		30 August 2016