

Site Inspection Summary

Inspection Information

Contract No.	HY/2012/06
Date:	6 September 2016
Time:	14:00
Inspection No.:	147

Non-compliance



Nil

Observations

	<p><u>Follow-up Observation(s)</u></p> <ol style="list-style-type: none"> 1. Stagnant water was removed at SA340. (Closed) 2. Chemical containers at SA340 were provided with a secondary containment. (Closed) 3. Mud trails were removed on the road at SA342. (Closed) <p><u>New Observation(s)</u></p> <ol style="list-style-type: none"> 4. Construction wastes were observed at SA328. The Contractor should clean up the wastes to maintain the site clean and tidy. 5. Mud trails were observed on the road at SA328. The Contractor should clean up the mud trails for dust suppression. 6. Surface runoff of muddy water was observed at SA328. The Contractor should remove the muddy water and implement preventive measures to prevent sand from being flushed to public road. <p><u>Reminder (s)</u></p> <p>Nil.</p>
--	--

Remarks

Nil

	Name	Signature	Date
Prepared by	David Tsang		6 September 2016
Checked by	Y W Fung		6 September 2016

Site Inspection Summary

Inspection Information

Contract No.	HY/2012/06
Date:	15 September 2016
Time:	14:00
Inspection No.:	148

Non-compliance



Nil

Observations

	<p><u>Follow-up Observation(s)</u></p> <ol style="list-style-type: none"> 1. Construction wastes at SA328 were covered by tarpaulin temporarily and will be removed when the access road is reopened. (Closed) 2. Mud trails on the pedestrian road and site entrance of SA328 were cleared. (Closed) 3. Surface runoff of muddy water to public road at SA328 was avoided by sealing off gaps under water-filled barriers, the public road was also washed to keep clear of muddy water. (Closed) <p><u>New Observation(s)</u></p> <ol style="list-style-type: none"> 4. Poor housekeeping was found at SA340 and SA341. The Contractor should clear the construction wastes properly. 5. Retained water was found at SA341. The Contractor should clear the water to prevent mosquito breeding. 6. Rubbish was found in drip tray of machine at AW1. The Contractor should remove the rubbish properly. <p><u>Reminder (s)</u></p> <p>Nil.</p>
--	--

Remarks

Nil

	Name	Signature	Date
Prepared by	Candy Chung		15 September 2016
Checked by	Y W Fung		15 September 2016

Site Inspection Summary

Inspection Information

Contract No.	HY/2012/06
Date:	20 September 2016
Time:	14:00
Inspection No.:	149

Non-compliance


Nil

Observations

	<p><u>Follow-up Observation(s)</u></p> <ol style="list-style-type: none"> Poor housekeeping observed at SA340 and SA341 was improved. (Closed) Ground opening at SA341 was covered to prevent mosquito breeding. (Closed) Rubbish found in drip tray of machine at AW1 was removed. (Closed) <p><u>New Observation(s)</u></p> <ol style="list-style-type: none"> Mud trail was observed at site entrance of SA310 and pedestrian road at NB49. The Contractor should clean up the mud trails for dust suppression and implement measures to prevent exposed earth from being carried to the road. Poor housekeeping was observed at NB64. The Contractor should improve the condition to keep the site clean and tidy. The newly constructed drainage at NB64 was too shallow and not steep enough that surface runoff of muddy water may potentially flow towards the public road. The Contractor should implement measures to prevent surface runoff from flowing away from the site. <p><u>Reminder (s)</u></p> <p>Nil.</p>
--	--

Remarks

Nil

	Name	Signature	Date
Prepared by	Candy Chung		20 September 2016
Checked by	Y W Fung		20 September 2016

Site Inspection Summary

Inspection Information

Contract No.	HY/2012/06
Date:	28 September 2016
Time:	14:00
Inspection No.:	150

Non-compliance



Nil

Observations

	<p><u>Follow-up Observation(s)</u></p> <ol style="list-style-type: none"> Mud trail observed at site entrance of SA310 was cleared. Additional reclaimed asphalt material was laid to cover the mud at SA310 to prevent exposed earth from being carried to the road. Mud trail on pedestrian road at NB49 was also cleared. (Closed) Poor housekeeping observed at NB64 was improved. (Closed) Additional intercepting channels were constructed at NB64 to collect surface runoff and prevent muddy water from flowing to the public road. (Closed) <p><u>New Observation(s)</u></p> <ol style="list-style-type: none"> Public access road at SA328 was observed dusty. The Contractor should provide sufficient measures to keep the public access road clear of dusty material. Excessive accumulation of construction wastes were observed at SA328. The Contractor should remove the wastes and maintain the site clean and tidy. Mud trails and dusty materials were observed at haul road of SA328. The Contractor should spray water to maintain the road surface wet, clean up the mud trails for dust suppression and provide wheel washing at vehicle entrance/exit. <p><u>Reminder (s)</u></p> <p>Nil.</p>
--	---

Remarks

Nil

	Name	Signature	Date
Prepared by	Oscar Yip		28 September 2016
Checked by	Y W Fung		28 September 2016