

Site Inspection Summary

Inspection Information

Contract No.	HY/2012/06
Date:	4 October 2016
Time:	14:00
Inspection No.:	151

Non-compliance


Nil

Observations

	<p><u>Follow-up Observation(s)</u></p> <ol style="list-style-type: none"> 1. Dusty pedestrian walkway at SA328 was cleaned. (Closed) 2. Excessive accumulation of construction wastes at SA328 was removed by trucks. (Closed) 3. Mud trail and dusty materials on haul road at SA328 were cleared. (Closed) <p><u>New Observation(s)</u></p> <ol style="list-style-type: none"> 4. Exposed slope without cover was observed at SA346. The Contractor should cover the exposed slope properly to avoid potential windblown dust emission. 5. Standing water was observed at SA346 and SA340. The Contractor should remove the water to prevent mosquito breeding. 6. Retained water was observed in the drip tray at SA340. The Contractor should remove the water to prevent mosquito breeding. <p><u>Reminder (s)</u></p> <p>Nil.</p>
--	---

Remarks

Nil

	Name	Signature	Date
Prepared by	Candy Chung		4 October 2016
Checked by	Y W Fung	/	4 October 2016

Site Inspection Summary

Inspection Information

Contract No.	HY/2012/06
Date:	13 October 2016
Time:	14:00
Inspection No.:	152

Non-compliance


Nil

Observations

	<p><u>Follow-up Observation(s)</u></p> <ol style="list-style-type: none"> 1. Exposed slope at SA346 was covered. (Closed) 2. Standing water at SA346 and SA340 was removed. (Closed) 3. Retained water in drip tray at SA340 was removed. (Closed) <p><u>New Observation(s)</u></p> <ol style="list-style-type: none"> 4. Stagnant water was found at SA310. The Contractor should remove the water to prevent mosquito breeding. 5. Mud trail was observed at SA310. The Contractor should clear the dusty materials to avoid windblown dust emission. <p><u>Reminder (s)</u></p> <p>Nil.</p>
--	---

Remarks

Nil

	Name	Signature	Date
Prepared by	Candy Chung		13 October 2016
Checked by	Y W Fung	/	13 October 2016

Site Inspection Summary

Inspection Information

Contract No.	HY/2012/06
Date:	18 October 2016
Time:	14:00
Inspection No.:	153

Non-compliance


Nil

Observations

	<p><u>Follow-up Observation(s)</u></p> <ol style="list-style-type: none"> Larvicidal oil was applied to the stagnant water at SA310 to prevent mosquito breeding. (Closed) Mud trail at SA310 was removed. (Closed) <p><u>New Observation(s)</u></p> <ol style="list-style-type: none"> The drainage system at SA342 was blocked at the onset of rainstorm. The Contractor should remove deposited silt and grit regularly to well maintain the drainage system. <p><u>Reminder (s)</u></p> <p>Nil.</p>
--	--

Remarks

Nil

	Name	Signature	Date
Prepared by	Candy Chung		24 October 2016
Checked by	Y W Fung	/	24 October 2016

Site Inspection Summary

Inspection Information

Contract No.	HY/2012/06
Date:	25 October 2016
Time:	14:00
Inspection No.:	154

Non-compliance


Nil

Observations

	<p><u>Follow-up Observation(s)</u></p> <p>1. Fallen leaves that blocked the storm drain were cleared. (Closed)</p>
	<p><u>New Observation(s)</u></p> <p>2. Sandy materials were deposited near the existing drainage system at SA328. The Contractor should remove the silt; and implement measures to prevent surface runoff of site and silt from entering the drainage system.</p> <p>3. Chemical container without drip tray was found at SA325. The Contractor should provide secondary containment to avoid potential leakage.</p>
	<p><u>Reminder (s)</u></p> <p>Nil.</p>

Remarks

Nil

	Name	Signature	Date
Prepared by	Candy Chung		26 October 2016
Checked by	Y W Fung	/	26 October 2016