

Site Inspection Summary

Inspection Information

Contract No.	HY/2012/06
Date:	01 December 2016
Time:	14:00
Inspection No.:	159

Non-compliance

Nil

Observations

	<p><u>Follow-up Observation(s)</u></p> <ol style="list-style-type: none"> 1. Surface runoff of muddy water on pedestrian at SA342 was cleaned. (Closed) 2. Construction wastes found at SA340 and SA342 were collected and removed off site regularly. (Closed) 3. Construction materials found inside the fenced area of retained trees at SA340 were removed. (Closed) <p><u>New Observation(s)</u></p> <ol style="list-style-type: none"> 4. Exposed stockpile of dusty materials were found at NB46. The Contractor should cover the stockpile entirely by impervious sheeting; or paved with hard surface and keep clear of dusty materials; to prevent windblown dust emission. 5. Silts and debris were found in drainage at NB46. The Contractor should remove the sandy materials and implement measures to prevent surface runoff of site and silt from entering the drainage system. 6. Stagnant water was found at NB46. The Contractor should remove the water or apply larvicidal oil to prevent mosquito breeding. <p><u>Reminder (s)</u></p> <p>Nil.</p>
--	--

Remarks

Nil

	Name	Signature	Date
Prepared by	Sammi Lam		01 December 2016
Checked by	Y W Fung	/	01 December 2016

Site Inspection Summary

Inspection Information

Contract No.	HY/2012/06
Date:	07 December 2016
Time:	14:00
Inspection No.:	160

Non-compliance



Nil

Observations

	<p><u>Follow-up Observation(s)</u></p> <ol style="list-style-type: none"> 1. Exposed stockpile of dusty materials found at NB46 was covered entirely by impervious sheeting. (Closed) 2. Silts and debris found in drainage at NB46 were removed. (Closed) 3. Stagnant water found at NB46 was removed. (Closed) <p><u>New Observation(s)</u></p> <ol style="list-style-type: none"> 4. Surface runoff of muddy water was observed at SA325. The Contractor should remove the muddy water and implement preventive measures to prevent sand from being flushed to public road. 5. Construction materials and wastes were found scattered at SA326. The Contractor should clean up wastes and maintain the site clean and tidy. 6. Mud trails were observed at SA328. The Contractor should provide wheel washing facilities at the vehicle exit points and clean up the mud trails for dust suppression. <p><u>Reminder (s)</u></p> <p>Nil.</p>
--	---

Remarks

Nil

	Name	Signature	Date
Prepared by	Sammi Lam		07 December 2016
Checked by	Y W Fung		07 December 2016

Site Inspection Summary

Inspection Information

Contract No.	HY/2012/06
Date:	15 December 2016
Time:	14:00
Inspection No.:	161

Non-compliance

Nil

Observations

	<p><u>Follow-up Observation(s)</u></p> <ol style="list-style-type: none"> 1. Surface runoff of muddy water observed at SA325 was cleared. (Closed) 2. Construction materials and wastes found scattered at SA326 were removed. (Closed) 3. Mud trails observed at SA328 were cleared. (Closed) <p><u>New Observation(s)</u></p> <ol style="list-style-type: none"> 4. General refuse collected without sorting was observed at SA340. The Contractor should provide recycle bins for collection and sorting. 5. Construction materials and wastes were found scattered near existing vegetation at SA340. The Contractor should remove the construction materials and wastes and maintain the site clean and tidy. <p><u>Reminder (s)</u></p> <p>Nil.</p>
--	--

Remarks

Nil

	Name	Signature	Date
Prepared by	Sammi Lam		15 December 2016
Checked by	Y W Fung		15 December 2016

Site Inspection Summary

Inspection Information

Contract No.	HY/2012/06
Date:	20 December 2016
Time:	14:00
Inspection No.:	162

Non-compliance

Nil

Observations

	<p><u>Follow-up Observation(s)</u></p> <ol style="list-style-type: none"> Recycle bins for waste segregation were provided at SA340. (Closed) Construction materials and wastes were found scattered near existing vegetation at SA340 were removed. (Closed) <p><u>New Observation(s)</u></p> <ol style="list-style-type: none"> Exposed stockpiles of dusty materials were found at NB46. The Contractor should cover the stockpiles entirely by impervious sheeting; or paved with hard surface and keep clear of dusty materials; to prevent windblown dust emission. Surface runoff of muddy water was observed at NB46. The Contractor should remove the muddy water and implement measures to prevent sand from being flushed to public road. Public access road at SA325 was observed dusty. The Contractor should provide sufficient measures to keep the public access road clear of dusty materials. <p><u>Reminder (s)</u></p> <p>Nil.</p>
--	---

Remarks

Nil

	Name	Signature	Date
Prepared by	Sammi Lam		20 December 2016
Checked by	Y W Fung	/	20 December 2016

Site Inspection Summary

Inspection Information

Contract No.	HY/2012/06
Date:	28 December 2016
Time:	14:00
Inspection No.:	163

Non-compliance

Nil

Observations

	<p><u>Follow-up Observation(s)</u></p> <ol style="list-style-type: none"> 1. Exposed stockpiles of dusty materials found at NB46 were covered by impervious sheeting. (Closed) 2. Surface runoff of muddy water observed at NB46 was removed. (Closed) 3. Dusty public access road observed at SA325 was sprayed with water. (Closed) <p><u>New Observation(s)</u></p> <ol style="list-style-type: none"> 4. Water sprayed for breaking operation was observed inadequate at SA340. The Contractor should spray the surface with water to prevent windblown dust emission. 5. Stagnant water was found at SA340. The Contractor should remove the water or apply larvicidal oil to prevent mosquito breeding. 6. Construction wastes were found near existing vegetation at SA340. The Contractor should remove the construction wastes regularly to keep the site clean and tidy. <p><u>Reminder (s)</u></p> <p>Nil.</p>
--	---

Remarks

Nil

	Name	Signature	Date
Prepared by	Sammi Lam		28 December 2016
Checked by	Y W Fung	/	28 December 2016