

**Site Inspection Summary**

*Inspection Information*

Contract No.	HY/2012/06
Date:	8 August 2018
Time:	14:00
Inspection No.:	247

*Non-compliance*


Nil
-----

*Observations*

	<p><u>Follow-up Observation(s)</u></p> <ol style="list-style-type: none"> <li>Mud trails observed at NB43B have been removed. (Closed)</li> <li>Chemical containers without secondary containment observed at NB43B have been removed. (Closed)</li> <li>Stockpile of more than 20 bags of cement observed at NB50 has been covered entirely with impervious sheeting for dust suppression. (Closed)</li> </ol> <p><u>New Observation(s)</u></p> <p>Nil.</p> <p><u>Reminder (s)</u></p> <ol style="list-style-type: none"> <li>Inadequate watering for dry exposed active working area was observed at NB77. The Contractor was advised to spray the dry exposed area regularly for dust suppression.</li> <li>Improper cover for exposed stockpile of dusty materials was observed at SA340. The Contractor was advised to cover the stockpile entirely with impervious sheeting for dust suppression.</li> </ol>
--	--

*Remarks*

Nil
-----

	Name	Signature	Date
Prepared by	Sammi Lam		8 August 2018
Checked by	Y W Fung	/	8 August 2018

**Site Inspection Summary**

*Inspection Information*

Contract No.	HY/2012/06
Date:	14 August 2018
Time:	14:00
Inspection No.:	248

*Non-compliance*


Nil
-----

*Observations*

	<p><u>Follow-up Observation(s)</u></p> <ol style="list-style-type: none"> <li>Watering for dry exposed active working area at NB77 has been provided for dust suppression. (Closed)</li> <li>Exposed stockpile of dusty materials observed at SA340 has been covered entirely with impervious sheeting for dust suppression. (Closed)</li> </ol> <p><u>New Observation(s)</u></p> <p>Nil.</p> <p><u>Reminder (s)</u></p> <ol style="list-style-type: none"> <li>The Contractor was reminded to remove the stagnant water at NB62 and treat the wastewater properly before discharge.</li> <li>The Contractor was reminded to ensure the channel directing the runoff from the wheel washing facility to sedimentation tank without overflow at NB64.</li> </ol>
--	---

*Remarks*

Nil
-----

	Name	Signature	Date
Prepared by	Sammi Lam		14 August 2018
Checked by	Y W Fung	/	14 August 2018

**Site Inspection Summary**

*Inspection Information*

Contract No.	HY/2012/06
Date:	20 August 2018
Time:	14:00
Inspection No.:	249

*Non-compliance*


Nil
-----

*Observations*

	<p><u>Follow-up Observation(s)</u></p> <ol style="list-style-type: none"> <li>The stagnant water observed at NB62 has been removed. (Closed)</li> <li>The channel directing the runoff from the wheel washing facility to sedimentation tank at NB64 is cleared regularly to prevent blockage. (Closed)</li> </ol> <p><u>New Observation(s)</u></p> <p>Nil.</p> <p><u>Reminder (s)</u></p> <ol style="list-style-type: none"> <li>The Contractor was reminded to remove the stagnant water at Ho Ka Yuen Footbridge or apply larvicidal oil to prevent mosquito breeding.</li> </ol>
--	--

*Remarks*

Nil
-----

	Name	Signature	Date
Prepared by	Sammi Lam		20 August 2018
Checked by	Y W Fung	1	20 August 2018

**Site Inspection Summary**

*Inspection Information*

Contract No.	HY/2012/06
Date:	28 August 2018
Time:	14:00
Inspection No.:	250

*Non-compliance*


Nil
-----

*Observations*

	<p><u>Follow-up Observation(s)</u></p> <p>1. The stagnant water observed at Ho Ka Yuen Footbridge has been removed or larvicidal oil has been applied to prevent mosquito breeding. (Closed)</p> <p><u>New Observation(s)</u></p> <p>2. Muddy water was observed outside the vehicle exit at NB43B. The Contractor was advised to remove the muddy water leaked and ensure the perimeter channel collecting surface water effectively without overflow.</p> <p>3. A generator without NRMM label was observed at NB43B. The Contractor was advised to affix valid NRMM labels to all required equipment before operation.</p> <p><u>Reminder (s)</u></p> <p>Nil.</p>
--	--

*Remarks*

Nil
-----

	Name	Signature	Date
Prepared by	Sammi Lam		28 August 2018
Checked by	Y W Fung	/	28 August 2018