

Site Inspection Summary

Inspection Information

Contract No.	HY/2012/06
Date:	8 October 2019
Time:	14:00
Inspection No.:	308

Non-compliance

Nil

Observations

	<p><u>Follow-up Observation(s)</u></p> <ol style="list-style-type: none"> 1. Water spraying was implemented at the haul road for dust suppression. 2. The improper stored general refuse was removed. 3. Water spraying was implemented during dust cleaning work carried at the construction site. <p><u>New Observation(s)</u></p> <p>Nil</p> <p><u>Reminder(s)</u></p> <ol style="list-style-type: none"> 4. The Contractor was reminded to provide an entire surrounding for the construction material storage area at SA310.
--	---

Remarks

Nil

	Name	Signature	Date
Prepared by	Alex Chan		8 October 2019
Checked by	Y W Fung	/	8 October 2019

Site Inspection Summary

Inspection Information

Contract No.	HY/2012/06
Date:	15 October 2019
Time:	14:00
Inspection No.:	309

Non-compliance

Nil

Observations

	<u>Follow-up Observation(s)</u>
1.	An entire surrounding was provided to the construction material stored at SA310.
	<u>New Observation(s)</u>
2.	Stockpile placed near to river was observed at SA310. The Contractor was advised to provide a blockage on the boundary of stockpile to prevent the silt enter the river.
	<u>Reminder(s)</u>
3.	The Contractor was advised to replace the decolored NRMM label at SA346.

Remarks

Nil

	Name	Signature	Date
Prepared by	Alex Chan		15 October 2019
Checked by	Y W Fung	/	15 October 2019

Site Inspection Summary

Inspection Information

Contract No.	HY/2012/06
Date:	24 October 2019
Time:	14:00
Inspection No.:	310

Non-compliance

Nil

Observations

	<p><u>Follow-up Observation(s)</u></p> <ol style="list-style-type: none"> Impervious sheeting was provided to the boundary of stockpile stored at SA310 to prevent the silt of stockpile enter the river. The decolored NRMM label was replaced by new one. <p><u>New Observation(s)</u></p> <ol style="list-style-type: none"> Stockpile stored without cover was observed at SA310. The Contractor was advised to cover the stockpile on site for preventing dust. Improper storage of construction waste was observed at SA324. The Contractor was advised to sort the construction waste on site and store in a proper area. <p><u>Reminder(s)</u></p> <p>Nil</p>
--	---

Remarks

Nil

	Name	Signature	Date
Prepared by	Alex Chan		24 October 2019
Checked by	Y W Fung	/	24 October 2019

Site Inspection Summary

Inspection Information

Contract No.	HY/2012/06
Date:	29 October 2019
Time:	14:00
Inspection No.:	311

Non-compliance

Nil

Observations

	<u>Follow-up Observation(s)</u>
1.	The uncovered stockpile at SA310 was removed. (Closed)
2.	The Improper stored construction waste at SA324 was removed. (Closed)
	<u>New Observation(s)</u>
3.	The haul road at SA310 was observed dry. The Contractor was advised to implement dust control measure for dust suppression.
	<u>Reminder(s)</u>
	Nil

Remarks

Nil

	Name	Signature	Date
Prepared by	Alex Chan		29 October 2019
Checked by	Y W Fung	/	29 October 2019