Activity ID	Activity Name	Original Durat...	Start	Finish
KEY DATES				
Section Completion				
Section Completion Date				
Key Date				
KD-300900	KD9 Section 9 Area SA1, 3 to 9A Road Maintenance (1580)	0		23-May-14*
KD-300200	KD2 Section 2 Areas SA8,SA9 + SA9A Work (1052d)	0		24-Jun-14*
KD-300100	KD1 Section 1 Area SA1 Work, Except LS + EW (1311d)	0		30-Jun-14*
KD-300500	KD5 Section 5 Area SA1 Landscape Softwork (1337d)	0		30-Jul-14*
KD-300600	KD6 Section 6 Remainder Landscape Softwork (1355d)	0		30-Jul-14*
KD-300400	KD4 Section 4 Remainder of the Work (1328d)	0		16-Aug-14*
SOFT LANDSCAPE IN SA1: SECT. 5 WORKS				
Landscaping Works				
Landscape Works				
S5-212800	Areas SA1 Irrigation + Landscape Soft Works	30	01-Jul-14	30-Jul-14
REMAINDER OF SOFT LANDSCAPE: SECT. 6 WORKS				
Landscaping Works				
Landscape Works				
S6-212800	Remainder Irrigation + Landscape Soft Works	30	01-Jul-14	30-Jul-14
ESTABLISHMENT WORKS AT SA1: SECT. 7 WORKS				
Establishment Works				
Landscape and Establishment Works				
S7-211800	Area SA1 Establishment Works	365	31-Jul-14	30-Jul-15
REMAINDER OF ESTABLISHMENT WORKS: SECT. 8 WORKS				
Establishment Works				
Landscape and Establishment Works				
S8-214800	Remainder - Establishment Works	365	31-Jul-14	30-Jul-15
ROUTINE MAINTENANCE: SECT. 9 WORKS				
Road Maintenance				
Routine Maintenance of Road Network				
S9-100000	Road Maintenance of Road Network	1401	22-Feb-10 A	23-May-14*
Z1: CH 0 to CH 500: SECT. 1 WORKS				
Noise Barrier at Kwong Fuk West				
Noise Barrier at Kwong Fuk West Viaduct				
Noise Barrier Foundation Works				
S1-180700A	KFWV structural steel, (bay 1-5)	18	08-Apr-14 A	14-Jun-14
S1-180810	KFWV structural steel, (bay 5-7)	26	08-Apr-14 A	14-Jun-14
S1-180820	KFWV Panel Installation, (bay 5-7)	24	03-Jun-14*	30-Jun-14
S1-180800	KFWV Panel Installation, (bay 1-5)	24	03-Jun-14*	30-Jun-14
S1-180900	Completion of NB Kwong Fuk West Viaduct	0		30-Jun-14
TCSS Works/Other Utlities				
S1-180905	Civl prov. works (CPW)- TCSS Pillar Box B	18	22-Apr-14 A	13-May-14 A
TCSS Works				
TCSS E&M Works & Handover				
S1-700080	T&C - power supply system to TCSS	20	05-May-14 A	19-May-14 A
S1-700090	Handover to TCSS Contractor	0		20-May-14 A
S1-700075	T&C - Lighting	20	17-Jun-14	09-Jul-14
Southbound Work- Ret. Wall, Noise B, Rd				
NB6, and Slope S4				
Noise Barrier NB6				
S1-208060	NB6 NB Panels	8	22-Apr-14 A	23-May-14 A
Road Lighting/ or High Mast				
S1-700050	Cabling works for utilities/Lighting	20	20-Feb-14 A	16-Jun-14
S1-700070	Pillar Box + MCB Board installation	18	15-Mar-14 A	20-May-14 A
Cut Slope S4				
S1-031060B	Cut Slope S4 - drainage/ u channels	20	15-Oct-13 A	16-Jun-14
SB Road & Drain, Ch 0-300, after NB3				
TCSS Works/Other Utlities				
S1-035045	TCSS P57 - footing	14	20-Nov-13 A	30-Apr-14 A
Road Lighting/ or High Mast				
S1-051215A	Public Lighting - cabling works	8	22-Apr-14 A	16-Jun-14
S1-051215B	Public Lighting - power supply connection & test	8	22-Apr-14 A	16-Jun-14
NB6 and Slope S4A, after TB1 demolition				
Noise Barrier NB6 (remaining 1 bay after TB1 removal)				
S1-208135	NB6 NB Panels	6	22-Mar-14 A	23-May-14 A



Contract: HY/2008/09

Widening of Tolo Highway / Fanling Highway

Between Island House Interchange and Fanling

(Stage 1 - Between Island House Interchange and Ma Wo)

Three Months Rolling Programme

for the Period of 21 May 2014 to 20 Aug 2014

Activity ID	Activity Name	Original Durat...	Start	Finish
Cut Slope S4A				
S1-208140B	Cut Slope S4A - u channels	20	22-Apr-14 A	15-May-14 A
NB11, Slope S4B & F124, after TB2 dem.				
Noise Barrier NB11				
S1-208110	NB11 NB Panels	10	28-Mar-14 A	23-May-14 A
Cut Slope S4B, S4C				
S1-031040A	Cut Slope S4B, S4C - excavation	21	04-Mar-14 A	30-May-14
S1-031040B	Cut Slope S4B, S4C - drainage/ channels	48	20-Mar-14 A	16-Jun-14
South Bound Road and Drain, Ch 300-500				
Firemain				
S1-051305	Firemain- excav, pipe install + pit/new hydrants	14	01-Mar-14 A	16-Jun-14
Road Lighting/ or High Mast				
S1-051350	Public Lighting - Lamp Pole + Lamps	18	26-Nov-13 A	16-Jun-14
S1-051350A	Public Lighting - cabling works	18	17-Mar-14 A	16-Jun-14
S1-051350B	Public Lighting - power supply connection & test	18	17-Mar-14 A	16-Jun-14
Central Median Work- Noise Barrier + Road/Drain				
Noise Barrier NB3 CH0-357				
Road Lighting/ or High Mast				
S1-208040	Public Lighting - Lamp Pole + Lamps	18	22-Aug-13 A	16-Jun-14
S1-208040A	Public Lighting - cabling works	18	22-Aug-13 A	16-Jun-14
S1-208040B	Public Lighting - power supply connection & test	23	20-May-14*	16-Jun-14
Northbound Work- Ret. Wall, Noise B, Rd				
RW W1+ NB1+S1, NB2 Ch200-300				
Noise Barrier NB1				
S1-208015	Northbound work Complete	0	20-May-14	
Cut Slope S1				
S1-031015020	Fill Slope S1- drainage	26	18-Oct-13 A	21-May-14 A
S1-031015015	Fill Slope S1- backfilling (remaining 50% after relocation of HM7)	57	20-Nov-13 A	21-May-14 A
Slip Rd A after Banyan West Completion				
Slip Rd A				
S1-051155	Slip Road A - drainage + road reconstruction	175	20-Oct-12 A	21-May-14 A
NB2 & Slope S2, after TB1 demolition				
Cut Slope S2				
S1-031025B	Cut Slope S2- channel (Pending for Slope Profile design)	24	01-Apr-14 A	30-Jun-14
NB9, Slope F121, S5, (after TB2 demolition)				
Cut Slope S5				
S1-200140	Slope F121 + S5 (Pending for Slope Profile design)	24	01-Apr-14 A	30-Jun-14
North Bound Road and Drain, Ch 300-500				
Firemain				
S1-200170	Firemain- excav, pipe install + pit/new hydrants	10	22-Apr-14 A	16-Jun-14
TCSS Works/Other Utlities				
S1-200180	Utilities & TCSS buried ducts	15	10-Jan-14 A	20-May-14 A
Road Lighting/ or High Mast				
S1-200205	Public Lighting - Lamp Pole + Lamps	15	10-Dec-13 A	16-Jun-14
S1-200175	Public Lighting - buried ducts	20	22-Apr-14 A	20-May-14 A
Roadworks				
S1-200215	complete	0	16-Jun-14	
Z2: CH 500 to CH 1100: SECT. 4 WORKS				
Zone 2: CH500 to Ch1100 (Section 4 Works)				
VO No.28 (VO 211) - Diversion of Existing Stormwater Drain in Kwong Fuk Park				
VO28-1085	Town Gas installation works (from main to complete connection to ...	50	05-Dec-13 A	31-Jul-14
VO28-1090	Backfill Topsoil Manhole Z to P	14	01-Aug-14	16-Aug-14
VO28-1150	Completion of VO28	0		16-Aug-14
WM Test+Drain CCTV+ E&M Works				
TCSS E&M Works & Handover				
S4-208355	Cabling works for Utilities/TCSS/Lighting	22	20-Sep-13 A	31-May-14
S4-208370	T&C - power supply system to TCSS/Lighting	6	26-May-14	31-May-14
Section Completion				
Section Completion Date				
KD-300400A	ZONE 2 COMPLETE - KD4 Section 4	0		16-Aug-14
Stage 1: Southbound Work- Ret. Wall, Noise B, Rd				
NLKRB - Bridge Deck + Noise Barrier				
Bridge Deck				
S4-N01385	Noise barrier panel	8	22-Apr-14 A	30-Apr-14 A
RW W4-W7+Slope S7+NB15, NB12+Slip Rd L				
Noise Barrier NB12				
S4-208270	NB12 (bay 1-3) NB Panel	8	22-Apr-14 A	30-Apr-14 A
Cut Slope S6 and Slip Rd L				
S1-203065A	Cut slope S6 - excavation	403	01-Feb-12 A	15-May-14 A



Contract: HY/2008/09

Widening of Tolo Highway / Fanling Highway

Between Island House Interchange and Fanling

(Stage 1 - Between Island House Interchange and Ma Wo)

Three Months Rolling Programme

for the Period of 21 May 2014 to 20 Aug 2014

Activity ID	Activity Name	Original Durat...	Start	Finish
S1-203065B	Cut slope S6 - drainage/U-channels	20	22-Apr-14 A	30-Jun-14
Fill Slope S7				
S4-031070B	Fill Slope S7- backfilling to road level	1016	20-Jul-10 A	30-Apr-14 A
S4-031070C	Fill Slope S7- u channels	20	22-Apr-14 A	30-Jun-14
S4-031070D	Fill Slope S7- metal works + hand rails etc.	15	13-Jun-14	30-Jun-14
SB: CH500-1100, Road&Drain+Utilities				
TCSS Works/Other Utlities				
S4-512850	Civl prov. works (CPW)- TCSS Pillar Box C	20	20-Sep-13 A	30-Apr-14 A
S4-512880	Utilities+ TCSS + CPW- SC 63/S63	14	16-Oct-13 A	30-Apr-14 A
S4-031160	Power supply cable ducts	31	20-Nov-13 A	30-Apr-14 A
Road Lighting/ or High Mast				
S4-031178	Public lighting - Lamp Pole + Lamps	12	18-Oct-13 A	16-Jun-14
S4-031178A	Public Lighting - cabling works	6	18-Oct-13 A	16-Jun-14
S4-031178A10	Public Lighting - cabling works	23	20-May-14	16-Jun-14
S4-031178B10	Public Lighting - power supply connection & test	8	07-Jun-14	16-Jun-14
S4-512930	Public lighting - Lamp Pole + Lamps	8	07-Jun-14	16-Jun-14
S4-031178B	Public Lighting - power supply connection & test	4	12-Jun-14	16-Jun-14
Stage 2: Northbound Work- Ret. Wall, Noise B, Rd				
Mod. Existing Lam Kam Railway Br. +Noise B.				
S4-193900	LKRB NB plinth at slow lane (besides W4A)	75	13-Jan-14 A	16-May-14 A
S4-193910	NB steel post installation	8	05-May-14 A	22-May-14 A
S4-193920	NB panel installation	5	21-May-14	30-May-14
Noise Barrier NB16				
Noise Barrier Foundation Works				
S4-513145	NB16 - (5-7) bay Remaining Wall Stem & plinth	42	06-Dec-13 A	30-May-14
S4-513150	NB16 - Drainage work	26	16-Dec-13 A	16-Jun-14
S4-513160	NB16 - Backfilling	12	18-Mar-14 A	16-Jun-14
Noise Barrier Structural Steel & Panels				
S4-207160	NB16 Structural Steel	10	17-Jun-14	27-Jun-14
S4-208160	NB16 NB Panels	10	17-Jun-14	27-Jun-14
Retaining Wall W4A & NB13 & Slip Rd M				
Retaining Wall W4A				
S4-03504A040	RW W4A (last 4 bays) excavation + base slab+wall thickening	30	06-Jan-14 A	07-Jun-14
S4-03504A070	VO164 - L3 Containment barrier	31	22-Apr-14 A	10-Jul-14
S4-03504A050	RW W4A (last 4 bays), wall stem	12	09-Jun-14	21-Jun-14
S4-03504A055	RW W4A, Backfill (last 4 bays)-1st 3m	7	21-Jun-14	30-Jun-14
S4-03504A060	RW W4A, Backfill (last 4 bays)	8	02-Jul-14	10-Jul-14
Noise Barrier NB13				
S4-208140	NB13 Structural Steel (last 2 bays)	5	11-Jul-14	16-Jul-14
S4-208170	NB13 NB Panels (last 2 bays)	8	17-Jul-14	25-Jul-14
NB: CH500-1100, Road&Drain+Utilities				
Road Drainage				
S4-031210	Road Drainage - pipelayinng + manhole	44	02-Jul-13 A	16-Jun-14
Firemain				
S4-031220	Firemain- excav, pipe install + pit/new hydrants	36	25-Jul-13 A	16-Jun-14
TCSS Works/Other Utlities				
S4-031225	Utilities + TCSS + CPW- SC 20/S20	36	17-Jul-13 A	20-May-14 A
S4-031230	Power supply cable ducts	36	20-Jul-13 A	20-May-14 A
Road Lighting/ or High Mast				
S4-031250A	Public Lighting - cabling works	18	04-Oct-13 A	16-Jun-14
S4-031250	Public lighting - Lamp Pole + Lamps	24	20-Dec-13 A	16-Jun-14
S4-031250B	Public Lighting - power supply connection & test	18	26-May-14	16-Jun-14
Roadworks				
A1170	NB16 - Road Re-construction for (HS)	27	29-May-14	30-Jun-14
S4-031260	Northbound road substantial completed in Zone 2	0	17-Jun-14	
A1210	Road Work for Slip Road M (HS)	22	28-Jun-14	23-Jul-14
A1220	Complete	0		23-Jul-14
Z3: CH 1100 to CH 2000: SECT. 4 WORKS				
Section Completion				
Section Completion Date				
KD-300400B	ZONE 3 COMPLETE - KD4 Section 4	0		28-Jun-14
TCSS Works				
TCSS E&M Works & Handover				
S4-0512765	Cabling works for Utilities/TCSS/Lighting	24	20-Sep-13 A	28-Jun-14
S4-0512780	T&C - power supply system to TCSS/Lighting	36	20-Sep-13 A	28-Jun-14
S4-0512785	Handover to TCSS Contractor	0		28-Jun-14
Stage 3: Central Median - Ret. Wall, Noise B, Rd				
W20A + Slope S20				
Cut Slope S20A				



Contract: HY/2008/09

Widening of Tolo Highway / Fanling Highway

Between Island House Interchange and Fanling

(Stage 1 - Between Island House Interchange and Ma Wo)

Three Months Rolling Programme

for the Period of 21 May 2014 to 20 Aug 2014

Activity ID	Activity Name	Original Durat...	Start	Finish
S4-03120AA	Cut Slope S20A - excavation	30	20-Jan-14 A	30-Jun-14
S4-03120AB	Cut Slope S20A - drainage/channels	30	26-May-14	30-Jun-14
Stage 2: Northbound Work- Ret. Wall, Noise B, Rd				
Modification of Existing Bridge No. 10 + Noise B				
Bridge Roadworks & Furnitures				
S4-194899	Road Surfacing & Furnitures	18	18-Apr-14 A	20-Apr-14 A
S4-194990	Bridge No. 10 Modification Completion	0		20-Apr-14 A
Modification of Existing Bridge No.11 + Noise B				
Bridge Roadworks & Furnitures				
S4-195910	Install Noise barrier panel	30	22-Mar-14 A	25-Apr-14 A
S4-195900	Bridge No. 11 Modification Completion	0		25-Apr-14 A
RW W9, Slope S9, & Noise Barrier NB19, NB22				
Noise Barrier NB19				
S4-207190	NB19 Structural Steel, 10 bays	35	01-Apr-14 A	17-May-14 A
S4-207190A	NB19 Structural Steel, 21 bays	35	01-Apr-14 A	17-May-14 A
S4-208190	NB19 NB Panels, 10 bays	10	01-Apr-14 A	17-May-14 A
S4-208190A	NB19 NB Panels, 21 bays	10	01-Apr-14 A	30-May-14
Fill Slope S9				
S4-031095A	Fill Slope S9- backfilling	24	01-Apr-14 A	31-May-14
S4-031095B	Fill Slope S9 - drainage	12	01-Apr-14 A	31-May-14
NB: CH1260-1750, L=410m, Road&Drain+Utilities				
Firemain				
S4-0512630	Firemain- excav, pipe install+pit/new hydrants	24	17-Sep-13 A	16-Jun-14
TCSS Works/Other Utlities				
S4-0512635	Utilities +TCSS buried ducts + civil prov. works	36	21-Oct-13 A	30-Apr-14 A
S4-0512640	Power supply cable ducts	34	20-May-14*	28-Jun-14
Road Lighting/ or High Mast				
S4-0512660	Public lighting - Lamp Pole + Lamps	36	21-Oct-13 A	12-Jun-14
S4-051266A	Public Lighting - cabling works	36	21-Oct-13 A	12-Jun-14
S4-051266B	Public Lighting - power supply connection & test	12	29-May-14	12-Jun-14
Roadworks				
S4-0512645	Roadworks +Slip Road N- Resurfacing	26	18-Oct-13 A	12-Jun-14
S4-0512655	Roadworks +Slip Road N- road marking + furnitures	6	06-Jun-14	12-Jun-14
Z4: CH 2000 to CH 2400: SECT. 2 WORKS				
Stage 1A: Southbound - S14-, RW21-28, TP7,Rd/Dr				
SB Road & Drain, Ch 2000-2200, L=200m				
TCSS Works/Other Utlities				
S2-031295	Power supply cable ducts	277	25-Jul-12 A	30-Apr-14 A
Cut Slope S14				
S2-031140E10	Slope S14 - Soil nail & remaining drainage work (VO343-additional ...	61	10-Jun-13 A	16-Jun-14
Stage 1B: Northbound- S15-S19, RW31-33, Rd/Dr				
Retaining Wall W30, W31, W32(Piled), W33				
Retaining Wall W31,32, 33				
S2-GCL036	Northbound - GCL interfacing work completion for Lane 1,2,3 open	0		20-May-14*
S2-GCL046	Completion of works subject to GCL works completion	30	20-May-14	24-Jun-14
Stage 2A: Southbound- S17, RW 29-34, NB27-29				
Noise Barrier NB27, NB29				
Noise Barrier NB29				
S2-035350	NB29 NB Panels	7	16-Oct-13 A	16-Jun-14
Retaining Wall, W29 & NB27(@W29)				
Retaining Wall W29A				
S2-03529AB	RW W29A facing panel structure (bay 1)	34	22-Apr-14 A	16-Jun-14
SB: CH2200-2400, L=200m, Road&Drain+Utilities				
Road Drainage				
S2-031250	W29A bay 1 road drainage after GCL TTA stage 6A	20	29-May-14	21-Jun-14
TCSS Works/Other Utlities				
S2-031287	TCSS S160 (VDS) - footing	23	14-Sep-13 A	30-Apr-14 A
Roadworks				
S2-031255	W29A bay 1 road work after GCL TTA stage 6A	20	29-May-14	21-Jun-14
S2-031265	Remaining roadwork to final pavement level after GCL TTA stage 6A	6	23-Jun-14	28-Jun-14
Stage 3: Central Median- NB26, NB29 +Road&Drain				
CM: NB26 & NB28 L=400m & Road&Drain+Utilities				
Noise Barrier Structural Steel & Panels				
S2-208395	Implement TTA- divert traffic to new SB, NB & CM	0	20-May-14	
TCSS Works				
TCSS E&M Works & Handover				
S2-208420	Lighting & T&C	24	15-Oct-13 A	30-Apr-14 A
S2-208450	T&C - power supply system to TCSS	8	22-Apr-14 A	30-Apr-14 A
S2-208425	Handover to TCSS Contractor	0		30-Apr-14 A



Contract: HY/2008/09

Widening of Tolo Highway / Fanling Highway

Between Island House Interchange and Fanling

(Stage 1 - Between Island House Interchange and Ma Wo)

Three Months Rolling Programme

for the Period of 21 May 2014 to 20 Aug 2014

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish
HY/2009/08 TOLO HIGHWAY WIDENING, Updated on 20140126						
EXECUTIVE SUMMARY						
Design						
A1330	Alternative Design		100%	292	26-Jul-10 A	14-Jan-11 A
Construction						
Section 1						
A1000	SA21 - North Bound		100%	959	15-Oct-10 A	25-Dec-13 A
A1010	SA21 - South Bound	-100	95.99%	814	15-Oct-10 A	28-Feb-14
A1020	SA21 - Middle Lane	-84	94%	275	08-May-12 A	12-Feb-14
Section 2						
A1030	SA22 - North Bound		100%	1016	26-Feb-10 A	07-Dec-13 A
A1040	SA22 - South Bound	-70	94.7%	1037	01-Apr-10 A	22-Mar-14
A1060	SA23 - South Bound		100%	388	28-Dec-11 A	25-Jan-14 A
A1070	SA24 - North Bound	-95	89.83%	787	25-Aug-10 A	16-Apr-14
A1080	SA25 - South Bound	-48	96.98%	777	20-Oct-10 A	19-Feb-14
A1090	SA26 - North Bound	-55	96.75%	1216	26-Feb-10 A	07-Mar-14
A1100	SA26 - South Bound	-61	96.22%	1216	26-Feb-10 A	13-Mar-14
Section 3						
A1110	SA26A - North Bound	-15	97.48%	1191	26-Feb-10 A	25-Feb-14
A1120	SA26A - South Bound	-21	95.96%	879	26-Feb-10 A	03-Mar-14
A1130	SA26A - North & South Bound		100%	612	26-Feb-11 A	30-Jul-13 A
A1140	SA27 - South Bound	-15	96.43%	826	27-Mar-10 A	25-Feb-14
Section 4						
A1150	SA28 - North Bound	-65	92.64%	1216	26-Feb-10 A	26-Apr-14
A1160	SA28 - South Bound	-8	97.01%	1099	23-Jun-10 A	28-Feb-14
A1170	SA29 - North Bound		100%	909	26-Jan-11 A	26-Sep-13 A
A1180	SA32 - Roadside FVMS		100%	265	26-Mar-11 A	15-Dec-11 A
Section 5						
A1190	SA31 - South Bound		100%	884	26-Feb-10 A	28-Mar-13 A
Section 7						
A1200	SA41 - Site Office	-71	85.96%	1581	26-Feb-10 A	05-Sep-14
A1210	SA42 - Temporary Contractor's Works Area	0	90.52%	1582	25-Feb-10 A	25-Jun-14
Section 17 (Subject to Excision, Engineer may instruct within 819 days)						
A1300	Validity Period	140	98.6%	819	25-Feb-10 A	07-Feb-14
A1310	SA28 - North Bound		100%	34	24-May-12 A	31-Aug-13 A
A1320	SA30A - North Bound		100%	155	14-May-12 A	31-Aug-13 A
KEY DATES/ MILESTONES						
Portion Handover Dates						
Section 1 (Site Area SA21)						



Project ID: J3318-UPDATE 2014JAN
Project Name: HY/2009/08 TOLO HIGHWAY WIDENING...
Print Date:30-Jan-14
Data Date: 27-Jan-14
Page 1 **of** 46

Current Bar
Level of Effort
Critical
Milestone

Highways Department - Contract No. HY/2009/08

Widening of Tolo Highway/ Fanling Highway
Stage 1 - Between Ma Wo and Tai Hang

Updated Works Programme, 26 January 2014

UWP Revision			
Date	Revision	Checked	Approved
27-Jan-14	UWP January, 2014	WY	JC

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish
PHSA2100	Possession of SA21 (Day365)		100%	0	16-Jul-10 A	
Section 3 (Site Area SA26A and SA 27)						
PHSA26A0	Possession of SA26A (Day0)		100%	0	26-Feb-10 A	
PHSA2700	Possession of SA27 (Day 90)		100%	0	26-Mar-10 A	
Section 2 (Site Area SA22, SA23, SA24, SA25 and SA26)						
PHSA2200	Possession of SA22 (Day0)		100%	0	26-Feb-10 A	
PHSA2300	Possession of SA23 (Day180)		100%	0	04-May-10 A	
PHSA2400	Possession of SA24 (Day180)		100%	0	04-May-10 A	
PHSA2500	Possession of SA25 (Day270)		100%	0	04-May-10 A	
PHSA2600	Possession of SA26 (Day0)		100%	0	26-Feb-10 A	
Section 4 (Site Area SA28, SA29 and SA32)						
PHSA2800	Possession of SA28 (Day0)		100%	0	26-Feb-10 A	
PHSA2900	Possession of SA29 (Day270)		100%	0	27-Jul-10 A	
PHSA3200	Possession of SA32 (Day365)		100%	0	25-Feb-11 A	
Section 5 (Site Area SA31)						
PHSA3100	Possession of SA31 (Day0)		100%	0	26-Feb-10 A	
Section 7 (All Works Except Works Included in Other Sections)						
PHSA4100	Possession of SA41 (Day0)		100%	0	26-Feb-10 A	
PHSA4200	Possession of SA42 (Day0)		100%	0	26-Feb-10 A	
PHSA4300	Possession of SA43 (Day90)		100%	0	04-May-10 A	
Section 8 (Estiblishment Works in Site Area SA21)						
PHSA2110	Possession of SA21 (Day1217)	-214	0%	0	27-Jan-14	
Section 9 (Estiblishment Works in Site Area SA22, SA23, SA24, SA25 and SA26)						
PHSA2210	Possession of SA22 (Day1217)	-214	0%	0	27-Jan-14	
PHSA2310	Possession of SA23 (Day1217)	-214	0%	0	27-Jan-14	
PHSA2420	Possession of SA24 (Day1217)	-214	0%	0	27-Jan-14	
PHSA2510	Possession of SA25 (Day1217)	-214	0%	0	27-Jan-14	
PHSA2610	Possession of SA26 (Day1217)	-214	0%	0	27-Jan-14	
Section 10 (Estiblishment Works in Site Area SA26A and SA27)						
PHSA26A1	Possession of SA26A (Day1217)	-214	0%	0	27-Jan-14	
PHSA2710	Possession of SA27 (Day1217)	-214	0%	0	27-Jan-14	
Section 11 (Estiblishment Works in Site Area SA28 and SA29)						
PHSA2810	Possession of SA28 (Day1217)	-214	0%	0	27-Jan-14	
PHSA2910	Possession of SA29 (Day1217)	-214	0%	0	27-Jan-14	
Section 12 (Estiblishment Works in Site Area SA30 and SA30A)						
PHSA3000	Possession of SA30 (Day1217)	-214	0%	0	27-Jan-14	
PHSA30A0	Possession of SA30A (Day1217)	-214	0%	0	27-Jan-14	
Section 13 (Remainder of Estiblishment Works)						
PHSA3110	Possession of SA31 (Day1217)	-178	0%	0	27-Jan-14*	
PHSA3220	Possession of SA32 (Day1217)	-178	0%	0	27-Jan-14*	
PHSA4120	Possession of SA41 (Day1217)	-178	0%	0	27-Jan-14*	
PHSA4220	Possession of SA42 (Day1217)	-178	0%	0	27-Jan-14*	
PHSA4330	Possession of SA43 (Day1217)	-178	0%	0	27-Jan-14*	
Section 14 Comprises Routine Maintenance of Road Network in Site Area SA21 to SA31)						
PHSA2130	Possession of SA21 for Routine Maintenance (Day365)		100%	0	16-Jul-10 A	
PHSA2230	Possession of SA22 for Routine Maintenance (Day0)		100%	0	26-Feb-10 A	



Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish
PHSA2330	Possession of SA23 for Routine Maintenance (Day180)		100%	0	04-May-10 A	
PHSA2430	Possession of SA24 for Routine Maintenance (Day180)		100%	0	04-May-10 A	
PHSA2530	Possession of SA25 for Routine Maintenance (Day270)		100%	0	04-May-10 A	
PHSA2630	Possession of SA26 for Routine Maintenance (Day0)		100%	0	26-Feb-10 A	
PHSA26A3	Possession of SA26A for Routine Maintenance (Day0)		100%	0	26-Feb-10 A	
PHSA2730	Possession of SA27 for Routine Maintenance (Day90)		100%	0	26-Mar-10 A	
PHSA2830	Possession of SA28 for Routine Maintenance (Day0)		100%	0	26-Feb-10 A	
PHSA2930	Possession of SA29 for Routine Maintenance (Day270)		100%	0	27-Jul-10 A	
PHSA3060	Possession of SA30 for Routine Maintenance (Day0)		100%	0	26-Feb-10 A	
PHSA30A4	Possession of SA30A for Routine Maintenance (Day180)		100%	0	27-Jul-10 A	
PHSA3130	Possession of SA31 for Routine Maintenance		100%	0	26-Feb-10 A	
Section 17 (Subject to Excision and Instruct by Engineer within 819 days)						
PHSA3030	Earliest Date to Possession of SA30		100%	0	26-Feb-10 A	
PHSA30A3	Earliest Date to Possession of SA30A		100%	0	27-Jul-10 A	
Key Dates (include EOT GCL submitted and awarded upto Aug 2013)						
HDS01000	KD1: Completion of Section 1 - (Day1216) - Overall Completion of Works	-100	0%	0		28-Feb-14*
HDS01100	KD1: Completion of Section 1 - (Day1216) - Substantial Completion for Road Opening	-71	0%	0		30-Jan-14*
HDS02000	KD2: Completion of Section 2 - (Day1216) - Overall Completion of Works	-95	0%	0		16-Apr-14*
HDS02100	KD2: Completion of Section 2 - (Day1216) - Substantial Completion for Road Opening	-70	0%	0		22-Mar-14*
HDS03000	KD3: Completion of Section 3 - (Day1216) - Overall Completion of Works	-59	0%	0		10-Apr-14*
HDS03100	KD3: Completion of Section 3 - (Day1216) - Substantial Completion for Road Opening	-17	0%	0		28-Feb-14*
HDS04000	KD4: Completion of Section 4 - (Day1216) - Overall Completion of Works	-65	0%	0		26-Apr-14*
HDS04100	KD4: Completion of Section 4 - (Day1216) - Substantial Completion for Road Opening	-8	0%	0		28-Feb-14*
HDS05000	KD5: Completion of Section 5 - (Day884)		100%	0		28-Mar-13 A
HDS07000	KD7: Completion of Section 7 - (Day1581)	0	0%	0		25-Jun-14*
HDS08000	KD8: Completion of Section 8 - (Day1581)	0	0%	0		25-Jun-14*
HDS09000	KD9: Completion of Section 9 - (Day1581)	0	0%	0		25-Jun-14*
HDS10000	KD10: Completion of Section 10 - (Day1581)	0	0%	0		25-Jun-14*
HDS11000	KD11: Completion of Section 11 - (Day1581)	0	0%	0		25-Jun-14*
HDS12000	KD12: Completion of Section 12 - (Day1581)	0	0%	0		25-Jun-14*
HDS13000	KD13: Completion of Section 13 - (Day1581)	0	0%	0		25-Jun-14*
HDS14000	KD14: Completion of Section 14 - (Day1581)	0	0%	0		25-Jun-14*
HDS17000	KD17: Latest Date to Compl of Section 17 - (Day397) Subject to Excision		100%	0		31-Aug-13 A
DESIGN SUBMISSION						
Alternative Design						
Ground Investigation & Reporting						
AD000010	Ground Investigation for Alternative Design		100%	54	22-Mar-10 A	29-May-10 A
AD000020	Report of Ground Investigation		100%	56	12-Apr-10 A	18-Jun-10 A
Package AD1: W56B						
AD000110	AD1 - Design Period		100%	80	29-Mar-10 A	08-Jul-10 A
AD000120	AD1 - Full Package to ICE for Certification		100%	20	09-Jul-10 A	31-Jul-10 A
AD000130	AD1 - Approval by ER/CLIENT/CEDD (GEO)		100%	101	09-Jul-10 A	06-Nov-10 A
Package AD2: W57B						
AD000210	AD2 - Design Period		100%	72	14-Apr-10 A	10-Jul-10 A
AD000220	AD2 - Full Package to ICE for Certification		100%	44	12-Jul-10 A	31-Aug-10 A
AD000230	AD2 - Approval by ER/CLIENT/CEDD (GEO)		100%	172	26-Nov-10 A	26-Apr-11 A



Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish
Package AD3: W69						
AD000310	AD3 - Design Period		100%	75	03-May-10 A	31-Jul-10 A
AD000320	AD3 - Full Package to ICE for Certification		100%	57	02-Aug-10 A	08-Oct-10 A
AD000330	AD3 - Approval by ER/CLIENT/CEDD (GEO)		100%	100	02-Aug-10 A	29-Nov-10 A
Package AD4: W38						
AD000410	AD4 - Design Period		100%	78	09-Jun-10 A	09-Sep-10 A
AD000420	AD4 - Full Package to ICE for Certification		100%	18	10-Sep-10 A	09-Nov-10 A
AD000430	AD4 - Approval by ER/CLIENT/CEDD (GEO)		100%	54	11-Nov-10 A	15-Jan-11 A
Package AD5 (Noise Barrier Foundation): NB38, NB39, NB41 & NB43						
AD000510	AD5 - Design Period		100%	98	21-Jul-10 A	22-Oct-10 A
AD000520	AD5 - Full Package to ICE for Certification		100%	51	23-Oct-10 A	22-Dec-10 A
AD000530	AD5 - Approval by ER/CLIENT/CEDD (GEO)		100%	74	18-Oct-10 A	14-Jan-11 A
MATERIALS PROCUREMENT						
Major Materials (Detail shall refer to supplementary information)						
Water Works						
MA001010	Place Order		100%	0	31-Aug-10 A	
MA001030	Fabrication, Manufacturing & Delivery		100%	900	31-Aug-10 A	31-Aug-12 A
Vehicular Parapet SSD161						
MA001050	Place Order		100%	0	26-May-11 A	
MA001060	Fabrication, Manufacturing & Delivery		100%	350	26-May-11 A	24-Aug-12 A
Bearing						
MA001070	Place Order		100%	0	31-Jul-10 A	
MA001080	Fabrication, Manufacturing & Delivery		100%	630	31-Jul-10 A	05-Aug-12 A
Movement Joint						
MA001090	Place Order		100%	0	31-Aug-10 A	
MA001100	Fabrication, Manufacturing & Delivery		100%	620	31-Aug-10 A	31-Aug-12 A
CONSTRUCTION PHASE						
Preliminaries & General Requirement						
Preliminaries						
General Submissions						
PR000000	Commencement of Works		100%	0	26-Feb-10 A	
PR001000	Site Establishment		100%	90	26-Feb-10 A	25-May-10 A
PR001010	Effect required Insurances		100%	0	26-Feb-10 A	
PR001030	Erect Contractor's Office Compound		100%	69	26-Feb-10 A	04-May-10 A
PR001040	Submit SIte Organization Chart		100%	14	26-Feb-10 A	10-Mar-10 A
PR001050	Submit Site Layout Plan		100%	7	26-Feb-10 A	03-Mar-10 A
PR001060	Prepare/Submit Initial Works Programme		100%	7	26-Feb-10 A	03-Mar-10 A
PR001070	Approval on Initial Works Programme		100%	30	04-Mar-10 A	02-Apr-10 A
PR001080	Prepare/Submit Detailed Works Programme		100%	58	03-Apr-10 A	30-May-10 A
PR001090	Prepare/Submit First 3-month Programme		100%	14	26-Feb-10 A	10-Mar-10 A
PR001100	Submit initial 12-month Pgr for Rou. Maint. Work		100%	14	26-Feb-10 A	10-Mar-10 A
PR001110	Submit Rolling 3month Routine Maint. Program		100%	14	26-Feb-10 A	10-Mar-10 A
PR001170	Prepare/Submit Subcon Management Plan (SMP)		100%	30	26-Feb-10 A	26-Mar-10 A
PR001200	Submit Interface Management Plan		100%	60	26-Feb-10 A	25-Apr-10 A
PR001242	Application of Expressway Permit		100%	7	26-Feb-10 A	03-Mar-10 A
PR001244	Approval of Expressway Permit		100%	21	04-Mar-10 A	24-Mar-10 A



Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish
PR001246	Issurance of Excavation Permit form Hyd		100%	7	26-Feb-10 A	03-Mar-10 A
PR001256	Complete All General Submission		100%	0		30-May-10 A
Technical Submission						
PR001250	Submit Draft Traffic Management Contingency		100%	45	26-Feb-10 A	10-Apr-10 A
PR001260	Submit Sch of Const Seq/TTA in Prin Agreement		100%	14	26-Feb-10 A	10-Mar-10 A
PR001270	Submit TIA/TTA to ER, TD, HKPF etc for Approval		100%	60	26-Feb-10 A	25-Apr-10 A
PR001280	Prepare/Submit Sch of Util Arrangement		100%	60	26-Feb-10 A	25-Apr-10 A
PR001290	Prepare/Submit Conc Mix Design and Trial Test		100%	70	26-Feb-10 A	05-May-10 A
PR001300	Perform Slope / Topographic Survey		100%	95	26-Feb-10 A	30-May-10 A
PR001310	Perform Natural Terrain Survey		100%	200	01-Jan-11 A	19-Jul-11 A
PR001320	Perform Tree Survey		100%	125	26-Feb-10 A	29-Jun-10 A
PR001330	Perform Existing Structural Survey		100%	95	26-Feb-10 A	30-May-10 A
PR001340	Install Geotechnical Instrumentation		100%	90	26-Feb-10 A	25-May-10 A
PR001350	Design for Temporary Noise Barrier		100%	120	26-Feb-10 A	24-Jun-10 A
PR001360	Approval for Temporary Noise Barrier		100%	30	26-Jun-10 A	24-Jul-10 A
PR001370	Design for Irrigation System		100%	150	26-Feb-10 A	24-Jul-10 A
PR001380	Approval for Irrigation System		100%	24	26-Feb-11 A	21-Mar-11 A
PR001385	Detail review of the natural terrain hazard assessment by GEO		100%	90	26-Oct-11 A	23-Jan-12 A
PR001390	Design for Permanent Debris Catch Fence		100%	90	26-Oct-11 A	23-Jan-12 A
PR001400	Approval for Debris Catch Fence System Design		100%	30	24-Jan-12 A	22-Feb-12 A
PR001410	Temporary Works Design		100%	200	26-Feb-10 A	12-Sep-10 A
PR001420	Complete All Technical Submission		100%	0		22-Feb-12 A
Specialist Consultants						
PR001220	Nominate/Submit Horticulturist for Approval		100%	45	26-Feb-10 A	10-Apr-10 A
PR001230	Nominate/Submit IIC (Highway Structures)		100%	45	26-Feb-10 A	10-Apr-10 A
PR001240	Nominate/Submit Traffic Consultant for Approval		100%	7	26-Feb-10 A	03-Mar-10 A
PR001440	Complete Engagement of Specialist Consultants		100%	0		10-Apr-10 A
QSHE Submission						
PR001120	Prepare/Submit Quality Plan		100%	28	26-Feb-10 A	24-Mar-10 A
PR001130	Prepare/Submit Draft Health & Safety Plan		100%	14	26-Feb-10 A	10-Mar-10 A
PR001140	Prepare/Submit Final Health & Safety Plan		100%	35	26-Feb-10 A	31-Mar-10 A
PR001150	Prepare/Submit Draft Env Management Plan		100%	21	26-Feb-10 A	17-Mar-10 A
PR001160	Prepare/Submit Final Env Management Plan		100%	45	26-Feb-10 A	10-Apr-10 A
PR001180	Submit Site Management Plan for Trip Ticket Sys		100%	45	26-Feb-10 A	10-Apr-10 A
PR001430	Complete All QSHE Submission		100%	0		10-Apr-10 A
Variation Orders						
VO000010	VO. 1: Revised layout of Piles, NLKP5		100%	0	17-Jun-10 A	
VO000020	VO. 2: Fencing Detaills Along Site Boundaries of SA29		100%	0	20-Aug-10 A	
VO000030	VO. 3: Existing Bridge 12 Pilecap Concrete Testing (P5/6/8)		100%	0	17-Sep-10 A	
VO000040	VO. 4: Revised Setting Out Plan of Slip Road W in SA28 & SA31		100%	0	15-Sep-10 A	
VO000050	VO. 5: Revised Setting Out Plan of Slip Road W in Site Area SA30		100%	0	15-Sep-10 A	
VO000060	VO. 6: Bridge 15A Pilecap Sleeving Details		100%	0	19-Oct-10 A	
VO000070	VO. 7: Modification of Noise Barrier Footing for NB42 & NB44		100%	0	14-Dec-10 A	
VO000080	VO. 8: Revised Layout of Southen Trunk Sewer		100%	0	15-Dec-10 A	
VO000090	VO. 9: Relocation and Deletion of Access Door at Noise Barrier		100%	0	04-Jan-11 A	
VO000100	VO. 10: Fencing details along Site Boundaries of Section subject to Excision		100%	0	04-Jan-11 A	
VO000110	VO. 11: Fencing details along Site Boundaries of Section subject to Excision		100%	0	04-Jan-11 A	



Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish
VO000120	VO. 12: Fencing for Former Lot 1308 S.B in D.D.6		100%	0	12-Jan-11 A	
VO000130	VO. 13: Relocation of Existing HKCG HP600mm Gasmains at Slip Road T		100%	0	12-Aug-11 A	
VO000140	VO. 14: Revised Layout of Police Observation Platform at CH3700		100%	0	27-Jan-11 A	
VO000150	VO. 15: Revised Layout of Slope S28		100%	0	01-Feb-11 A	
VO000160	VO. 16: Additional Packaging Requirement for Mulch Delivered to LCSD		100%	0	25-Jan-11 A	
VO000170	VO. 17: Revised Bridge 12B and Temp Reinstatement at Existing Bridge 12		100%	0	30-Apr-11 A	
VO000180	VO. 18: Delivered 5 cubic meters of Mulch to EPD		100%	0	15-Feb-11 A	
VO000190	VO. 19: Protection for Existing HKCG HP 600mm Gasmain at Slip Rd T		100%	0	07-Mar-11 A	
VO000200	VO. 20: Revised Fire Mains alignment Plan		100%	0	31-Mar-11 A	
VO000210	VO. 21: Reinforced Earth Walls at Bridge 18A Abutment		100%	0	07-Sep-11 A	
VO000220	VO. 22: Revised Layout of Proposed Lighting and Meter Box at Ma Wo Subway (TP9)		100%	0	15-Apr-11 A	
VO000230	VO. 23: Provision of Drainage at Noise Barriers 41 & 42		100%	0	20-Apr-11 A	
VO000250	VO. 25: Construction of Cross Road Ducts and Traffic Signal Drawpits		100%	0	27-Apr-11 A	
VO000260	VO. 26: Permanent Diversion of Existing DN80 WSD Watermain at MA Wo Subway (TP9)		100%	0	03-May-11 A	
VO000270	VO. 27: Temp. Access and Lighting for Inspection on Bridge 13 Deck Interior		100%	0	16-May-11 A	
VO000280	VO. 28: Provision of Hoarding at Site Boundary of SA22 and SA25		100%	0	11-May-11 A	
VO000300	VO. 30: Removal of dead trees under LKB		100%	0	05-Jul-11 A	
VO000310	VO. 31: Fencing for Former Lot 1308S.B. in D.D.6		100%	0	27-Jul-11 A	
VO000330	VO. 33: Drainage Details at W48		100%	0	03-Aug-11 A	
VO000350	VO. 35: Revised Southern Trunk Sewer Manholes Schedule		100%	0	14-Oct-11 A	
VO000360	VO. 36: Slip Road R road drainage details		100%	0	17-Oct-11 A	
VO000370	VO. 37: Bridge 12A, 13A, LB1, 2, 3 - Pilecaps Sleeving Details		100%	0	18-Nov-11 A	
VO000380	VO. 38: Bridge 18A -Reforced earth walls at West Abutment & associated slope works		100%	0	03-Dec-11 A	
VO000390	VO. 39: Bridge 12A - Revised Foundation for North Abutment		100%	0	03-Dec-11 A	
VO000400	VO. 40: New Lam Kam Road Flyover - Revised drainage arrangement for bridge deck		100%	0	30-Nov-11 A	
VO000410	VO. 41: 450mm Diameter U-channel flap valve behind noise barrier NB42		100%	0	01-Dec-11 A	
VO000430	VO. 43: 450mm Diameter U-channel flap valve behind noise barrier NB42		100%	0	12-Jan-12 A	
VO000440	VO. 44: Bridge 15A - Revised drainage arrangement for bridge deck		100%	0	12-Jan-12 A	
VO000450	VO. 45: Details of drainage arrangement at Tai Po Tai Wo Road Link Bridge 1 & Bridge B13A		100%	0	31-Jan-12 A	
VO000460	VO. 46: Modification of noise barrier footing for NB44		100%	0	13-Feb-12 A	
VO000520	VO. 52: Construction of cross road ducts & traffic signal drawpits at proposed crossing point of Tai Wo Service Road Wes		100%	0	10-Apr-12 A	
VO000530	VO. 53: Bridge 18A - Concrete Plinths for PCCW cables ducts		100%	0	20-Apr-12 A	
VO000550	VO. 55: Provision of drainage at retaining wall W71 and Bridge B18A		100%	0	18-Apr-12 A	
VO000590	VO. 59: Relocation of Existing WSD pumping station (PS106) gate at Hong Lok Yuen Road		100%	0	23-Apr-12 A	
VO000620	VO. 62: Revised Metal Cover Details for Bridge Deck Soffit Access		100%	0	29-May-12 A	
VO000650	VO. 65:Details of additional Vehicular Access Gate for Lot 412 at Tai Wo Servise Road west		100%	0	09-Jul-12 A	
VO000660	VO. 66: Revised Foundation Details of Noise Barriers NB36		100%	0	19-Jul-12 A	
VO000690	VO. 69: Revised Lighting Layout at Ma Wo Subway TP9		100%	0	01-Aug-12 A	
VO000700	VO. 70: Provision of Digital callipers		100%	0	10-Aug-12 A	
VO000710	VO. 71: Details of Typical Section for Slip Road R Verge at AUE Wall		100%	0	20-Aug-12 A	
VO000720	VO. 72: New Lam Kam Road Flyover - revised North and South Ramps Retaining Wall		100%	0	06-Sep-12 A	
VO000730	VO. 73: Revised Sign Gantry Details of G23A, G24, G25, G26, G27, G28, G29, G56, G57,G58, G59, G60, G60A, G101		100%	0	11-Sep-12 A	
VO000740	VO. 74: Bridge 12A South Abutment - Slope Reinstatement Works		100%	0	18-Sep-12 A	
VO000750	VO. 75: Modification of Existing Air Valve Chamber at Slip Road W		100%	0	14-Sep-12 A	
VO000760	VO. 76: Conduct Resistograph and Tomography Assessment to the Internal Decay of Important Tree T13076 at LKR Intercharge		100%	0	19-Sep-12 A	



Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish
VO000770	VO. 77: Provision of Cable Duct for Power Supply in Site Area SA28 and SA31		100%	0	17-Oct-12 A	
VO000780	VO. 78: Bridge 18A Revised CLP Concrete Cable Trough Details		100%	0	22-Oct-12 A	
VO000790	VO. 79: Bridge 18A East Abutment - Reinforced Concrete Wall (Bay3)		100%	0	14-Nov-12 A	
VO000800	VO. 80: Removal and Storage of Remaining Parts of Existing Speed Camera No. W05, W06 at NB and W10 at SB		100%	0	03-Dec-12 A	
VO000810	VO. 81: Details of Maintenance Access of Noise Barrier NB41 and NB42 along Tai Wo Service Road West		100%	0	04-Jan-13 A	
VO000820	VO. 82: Irrigation System Along the Vehicular Access to Wai Tau Tsuen		100%	0	04-Feb-13 A	
VO000830	VO. 83: Stormwater Drainage System MN18.1 to MN18.11 in Front of Retaining Wall W56B		100%	0	08-Feb-13 A	
VO000840	VO. 84: Removal and Storage of Remaining Parts of Existing Speed Enforcement Camera No. TO06 at Tolo Highway Southbound		100%	0	08-Feb-13 A	
VO000860	VO. 86: Provision of Verge Tubular Railing Adjacent to Retaining Wall W67		100%	0	12-Apr-13 A	
VO000870	VO. 87: Existing Retaining Wall at Tai Po Tai Wo Road - Modification Works		100%	0	19-Apr-13 A	
VO000880	VO. 88: Additional Hospital Sign Plate for Existing Directional Signs DSX01A and DSX05B		100%	0	10-May-13 A	
VO000890	VO. 89: Change of Material of Southern Trunk Sewer Pipes between manhole		100%	0	10-May-13 A	
VO000900	VO. 90: Revised Southern Trunk Sewer Details		100%	0	10-May-13 A	
VO000910	VO. 91: Nosing Details at South Abutment of Bridge 13A - Modification Works		100%	0	02-Jul-13 A	
VO000920	VO. 92: Revised Noise Barrier Footing fro NB30 Bay 1		100%	0	14-Jun-13 A	
VO000930	VO. 93: Irrigation System for the Shrub Planting Area Adjacent to Fanling Highway		100%	0	13-Jun-13 A	
VO000940	VO. 94: Irrigation System for the Shrub Planting Area Adjacent to Lam Kam Road Interchange with connection to Firemain		100%	0	11-Jun-13 A	
VO000950	VO. 95: Revised Sign Gantry G101 Details		100%	0	07-Jun-13 A	
VO000970	VO. 97: Provision of Stormwater Drainage System for the Wai Tau Tsuen Access Raod Behind W74		100%	0	13-Jun-13 A	
VO000980	VO. 98: Revised Sign Gantry G101 Sign Face DS T8(B) Details		100%	0	11-Jun-13 A	
VO000990	VO. 99: Revised Sign Gantry G59 Details		100%	0	11-Jun-13 A	
VO001000	VO. 100: Revised Sign Gantry G58 Details		100%	0	11-Jun-13 A	
VO001010	VO. 101: Existing Bridges 12&13 - Revised Detail of the Strengthening Beam of the Stitching Slab		100%	0	02-Jul-13 A	
VO001030	VO. 103: Parapet Wall PW1 - Revised Drainage and Miscellaneous Details		100%	0	03-Jul-13 A	
VO001040	VO. 104: Revised Alignment and Layout of Noise Barrier NB38		100%	0	26-Jun-13 A	
VO001050	VO. 105: Additional Precast Concrete Cover for Catchpit No. CP1.1		100%	0	02-Jul-13 A	
VO001060	VO. 106: Revised Details fo Retaining Wall No. W71 and Slope S43 at CH0.00 to CH4.00		100%	0	02-Jul-13 A	
VO001070	VO. 107: Revised Alignment of U-Channel at Interface of Retaining Wall W66 and Slope S38		100%	0	02-Jul-13 A	
VO001080	VO. 108: Revision for Proposed Cut Slope S31A		100%	0	11-Jul-13 A	
VO001090	VO. 109: Revision for Proposed Cut Slope S45		100%	0	19-Jul-13 A	
VO001100	VO. 110: Revised Base Plate Details of Noise Barrier NB38		100%	0	19-Aug-13 A	
Milestones of Temporary Traffic Arrangement						
TTA000	TTA Stage 0 - Divert the traffic to new Slip Road J & K		100%	0	07-Oct-12 A	
TTA010	TTA Stage 1 - divert the traffic to new bridge 18a		100%	0	23-Jun-13 A	
TTA050	TTA Stage 5 - Full enclorsure of Tai Wo Road (CH3350 - CH3540)		100%	0	27-Sep-12 A	
TTA060	TTA Stage 6 - Open the new Northbound but reserve one lane & close the existing Northbound		100%	0	25-Feb-12 A	
TTA070	TTA Stage 7 - Close the existing southbound and temporary divert the traffic to the existing Northbound		100%	0	25-Feb-12 A	
TTA090	TTA Stage 9 - NLK Open the new Northbound but reserve one lane & close the existing Northbound	-21	0%	0	27-Jan-14	
TTA110	TTA Stage 11 - Open the new LB2 and link up the LB1 & LB3	-24	0%	0	13-Feb-14	
TTA310	TTA Stage 5A-1 Diversion the traffic to B13A and B15A		100%	0	23-Jun-13 A	

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish
TTA320	TTA Stage 4B-1 Diversion the traffic to (CH2600 - CH3000) N/B		100%	0	05-May-13 A	
TTA330	TTA Shift Lane for C1/C2 interface Final Stage (N/B)	-57	0%	0	28-Jan-14	
TTA340	TTA Shift Lane for C1/C2 interface Final Stage (S/B)	-58	0%	0	30-Jan-14	
TTA350	TTA Shift Lane for C2/C3 interface at TWSRW Road (Transition)	19	0%	0	27-Jan-14	
TTA360	TTA Shift Lane for C2/C3 interface (N/B)	13	0%	0	06-Feb-14	
TTA370	TTA Shift Lane for C2/C3 interface (S/B)	-6	0%	0	27-Feb-14	
Section 1						
Site Area SA21						
PHSA2120	Possession of SA21 (Day141)		100%	0	16-Jul-10 A	
SA210000	Site Area SA21 Works Period	118	96.97%	1076	16-Jul-10 A	28-Feb-14
SA210010	Site Area SA21 Works Completion	118	0%	0		28-Feb-14
SA210020	Temporary Traffic Management (Detail shall refer to supplementary information)	95	97.06%	872	16-Jul-10 A	28-Feb-14
SA210030	Overall Utilities Diversion (Detail shall refer to supplementary information)	95	97.06%	872	16-Jul-10 A	28-Feb-14
North Bound						
Preliminaries						
S21N0000	Site Clearance/Access Rd & acquisition of Sub-con		100%	63	15-Oct-10 A	30-Dec-10 A
Slopeworks						
S21N5000	Slopeworks Fill(S21)		100%	10	16-Feb-12 A	25-Dec-13 A
S21N5010	U-Channel and Berm	-57	75%	10	05-Oct-13 A	29-Jan-14
S21N5100	Slopeworks Cut (S22)	-61	97.74%	266	17-Feb-11 A	05-Feb-14
S21N5110	Slopeworks Cut (S22) - Stage 1 (Upper +59mPD)		100%	72	17-Feb-11 A	20-May-11 A
S21N5120	Slopeworks Cut (S22) - Stage 2 (Middle +57mPD)		100%	72	26-Oct-11 A	20-Jan-12 A
S21N5130	Slopeworks Cut (S22) - Stage 3 (Lower +55mPD)		100%	72	28-May-12 A	25-Dec-13 A
S21N5140	U-Channel and Berm	-61	70%	20	05-Oct-13 A	05-Feb-14
S21N5210	Slopeworks Fill(S24)	-73	90%	55	14-Jan-13 A	05-Feb-14
Extension of Culverts						
S21N1000	Extension of Box Culvert (N581)		100%	148	08-Nov-10 A	21-Mar-11 A
S21N1010	Temporary Water Diversion		100%	23	08-Nov-10 A	11-Dec-10 A
S21N1020	Construction of Base Slab		100%	75	13-Dec-10 A	02-Mar-11 A
S21N1030	Construction of Wall Stem		100%	50	13-Dec-10 A	21-Mar-11 A
S21N1040	Construction of Top Slab		100%	45	19-Jan-11 A	21-Mar-11 A
S21N1050	Extension of Box Culvert (TP9), Upstream (CSD 3) (incl. VO.22)		100%	0	26-Mar-11 A	31-Dec-11 A
S21N1060	Temporary Water Diversion		100%	16	26-Mar-11 A	15-Apr-11 A
S21N1070	Construction of Base Slab		100%	75	30-Mar-11 A	05-Jul-11 A
S21N1080	Construction of Wall Stem		100%	72	01-Jul-11 A	31-Dec-11 A
S21N1090	Construction of Top Slab		100%	0	01-Dec-11 A	31-Dec-11 A
Construction of Retaining Wall						
Retaining Wall W35						
S21N2000	Sheet Pile/Excavate & Construct W35		100%	53	26-Mar-11 A	02-Jun-11 A
S21N2010	Opencut excavation		100%	18	26-Mar-11 A	16-Apr-11 A
S21N2020	Construction of W35 Structure		100%	30	26-May-11 A	18-Jun-11 A
S21N2030	Backfilling		100%	14	26-Jul-11 A	10-Aug-11 A
Retaining Wall W36						
S21N2100	Sheet Pile/Excavate & Construct W36		100%	85	11-Aug-11 A	23-Apr-12 A
S21N2110	Opencut excavation		100%	12	11-Aug-11 A	24-Aug-11 A
S21N2120	Construction of W36 Structure		100%	50	19-Sep-11 A	23-Apr-12 A
S21N2130	Backfilling		100%	0	06-Feb-12 A	18-Feb-12 A



Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish
S21N2140	Backfilling behind W36 and drainage works	-58	95%	70	04-Mar-13 A	30-Jan-14
Retaining Wall W38 (AD4)						
S21N2210	Pre-drilling		100%	24	26-Feb-11 A	25-Mar-11 A
S21N2220	Prepare Piling Platform for W38		100%	30	26-Feb-11 A	01-Apr-11 A
S21N2225	COD: Mobilization of 1 no. rig from W56B to W38 for piling work		100%	60	14-Mar-11 A	27-Jun-11 A
S21N2230	Pile for W38 (2 rig)		100%	141	26-Mar-11 A	22-Jun-11 A
S21N2231	Installation of Piles - Stage 1 (CH2470-2545)		100%	69	26-Mar-11 A	22-Jun-11 A
S21N2232	Installation of Piles - Stage 2 (Remain)		100%	72	12-Apr-11 A	22-Jun-11 A
S21N2240	Retaining Wall & Drainage W38		100%	230	27-Jun-11 A	24-Dec-12 A
S21N2242	Excavation to +54.5mPD		100%	60	27-Jun-11 A	05-Sep-11 A
S21N2244	Excavation to formation		100%	60	26-Sep-11 A	06-Dec-11 A
S21N2250	Construction of Base & Wall - Stage 1 (CH2470 - 2520)		100%	75	07-Dec-11 A	31-Jan-12 A
S21N2252	Backfilling to road formation - Stage 1 (CH2470 - 2520)		100%	50	21-Jan-12 A	18-Feb-12 A
S21N2254	Construction of Base & Wall - Stage 2 (Ch2520 - 2600)		100%	75	20-Feb-12 A	29-Sep-12 A
S21N2256	Backfilling to formation level - Stage 2 (CH2520 - 2600)		100%	30	01-Oct-12 A	24-Dec-12 A
S21N2266	Backfilling behind W38 and drainage works		100%	70	04-Mar-13 A	14-Dec-13 A
Retaining Wall W39 (CDS 3)						
S21N2302	Clearing & Prepare Piling Platform & Pre-drilling for W39		100%	10	27-Jun-11 A	09-Jul-11 A
S21N2304	Piling Works		100%	36	03-Oct-11 A	14-Nov-11 A
S21N2306	Sheet Pile/ Excavate & Construct W39		100%	75	20-Aug-12 A	01-Dec-12 A
S21N2307	Opencut Excavation		100%	7	20-Aug-12 A	03-Sep-12 A
S21N2308	Construction of W39 Structure		100%	50	04-Sep-12 A	21-Nov-12 A
S21N2309	Backfilling		100%	12	26-Nov-12 A	01-Dec-12 A
S21N2319	Backfilling behind W39 and drainage works	-58	95%	70	04-Mar-13 A	30-Jan-14
Retaining Wall W40 (CSD 3)						
S21N2312	Clearing & Prepare Piling Platform & Pre-drilling for W40		100%	12	03-Oct-11 A	17-Oct-11 A
S21N2314	Excavation for W40		100%	12	20-Aug-12 A	06-Sep-12 A
S21N2316	Construct W40		100%	40	07-Sep-12 A	13-Oct-12 A
S21N2326	Backfilling		100%	11	20-Dec-12 A	29-Dec-12 A
S21N2336	Backfilling behind W40 and drainage works	-58	95%	70	04-Mar-13 A	30-Jan-14
Retaining Wall W41A						
S21N2400	Sheet Pile/Excavate & Construct W41A		100%	72	26-Sep-11 A	25-Nov-11 A
S21N2410	Opencut Excavation		100%	7	26-Sep-11 A	04-Oct-11 A
S21N2420	Construction of W41A Structure		100%	47	05-Oct-11 A	31-Oct-11 A
S21N2430	Backfilling		100%	18	01-Nov-11 A	25-Nov-11 A
Retaining Wall W41B						
S21N2618	Sheet Pile/Excavate & Construct W41B		100%	71	26-Sep-11 A	25-Nov-11 A
S21N2628	Opencut Excavation		100%	7	26-Sep-11 A	04-Oct-11 A
S21N2648	Construction of W41B Structure		100%	47	05-Oct-11 A	31-Oct-11 A
S21N2658	Backfilling		100%	17	01-Nov-11 A	25-Nov-11 A
Retaining Wall W45-48/A						
S21N2500	Sheet Pile/Excavate & Construct W45-48/A		100%	174	01-Mar-11 A	11-Jan-13 A
S21N2510	Opencut Excavation (W45, W46 & W47)		100%	36	12-Oct-11 A	23-Nov-11 A
S21N2520	Opencut Excavation (W48, W48A)		100%	18	01-Mar-11 A	31-Mar-11 A
S21N2530	Construction of RW Structure (W47)		100%	75	01-Mar-12 A	25-Aug-12 A
S21N2540	Construction of RW Structure (W48)		100%	45	13-Apr-12 A	19-Nov-12 A
S21N2550	Construction of RW Structure (W48A)		100%	60	01-Apr-11 A	06-May-11 A
S21N2560	Backfilling W47, W48 & W48A		100%	40	28-Aug-12 A	11-Jan-13 A

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish
S21N2570	Construction of RW Structure (W45)		100%	75	26-Jan-12 A	04-Jun-12 A
S21N2580	Construction of RW Structure (W46)		100%	75	01-Mar-12 A	26-May-12 A
S21N2590	Backfilling W45 & W46		100%	40	28-Aug-12 A	20-Oct-12 A
S21N2600	Backfilling behind W45 to W48 and drainage works	-58	95%	70	04-Mar-13 A	30-Jan-14
Retaining Wall W49						
S21N2604	Clearing & Prepare Piling Platform & Pre-drilling for W49		100%	24	20-Nov-10 A	24-Feb-11 A
S21N2610	Sheet Pile/Excavate & Construct W49		100%	96	26-Mar-11 A	26-Jul-11 A
S21N2620	Opencut Excavation		100%	18	26-Mar-11 A	16-Apr-11 A
S21N2630	Construction of W49 Structure		100%	36	08-Mar-11 A	20-Aug-11 A
S21N2640	Backfilling		100%	15	22-Aug-11 A	12-Nov-11 A
S21N2650	Backfilling behind W49 and drainage works		100%	70	04-Mar-13 A	25-Nov-13 A
Road Re-Construction Works, Roadworks & Drainage						
S21N4000	Road works Slow Lane (Ch2400 ~ 2650)		100%	20	14-Dec-12 A	04-Jan-13 A
S21N4010	Road works Slow Lane (Ch2650 ~ 2840)		100%	20	10-Jan-13 A	11-Apr-13 A
S21N4100	Roadworks, Drainages & Utilities (CH 2400 - 2840)	-57	98.65%	133	06-Aug-11 A	28-Jan-14
S21N4110	Removal of existing paving		100%	25	06-Aug-11 A	13-Jul-13 A
S21N4120	Drainages (incl. VO 33 : Drainage details at W48)		100%	25	06-Aug-12 A	05-Apr-13 A
S21N4130	Utilities (incl. VO 26: Permanent Diversion of existing DN80 WSD Watermain at Ma WO Subway TP9)	-56	95%	25	08-Jul-13 A	28-Jan-14
S21N4135	Road Surface (Stage 1: CH2400 - CH2520)		100%	75	26-Dec-11 A	24-Feb-12 A
S21N4140	Road Surface (Stage 2 : CH2520 - CH2840)		100%	75	08-Jan-13 A	14-Dec-13 A
S21N4141	Road Construction Works (CH2600 - CH3000) for traffic diversion stage 4B-1		100%	75	10-Jan-13 A	04-May-13 A
S21N4142	Road Construction Works (Fast Lane) for C1/ C2 Interface stage 6B		100%	40	21-Jan-13 A	11-May-13 A
S21N4143	Road Construction Works (Mid Lane) for C1/ C2 Interface stage 7B		100%	28	13-May-13 A	09-Jun-13 A
S21N4144	Road Construction Works (Slow Lane) for C1/ C2 Interface stage 8B		100%	27	10-Jun-13 A	06-Jul-13 A
S21N4145	Road Construction Works for C1/ C2 Interface Final stage	-57	95%	36	08-Jul-13 A	28-Jan-14
S21N4150	Shift lane for C1/ C2 Interface (Stage 1)		100%	0	27-Feb-12 A	
S21N4152	Shift lane for C1/ C2 interface (Stage 2: North Bound along W38 to W46)		100%	0	20-Jan-13 A	
S21N4153	Shift lane for (CH2600 - CH3000) stage 4B-1		100%	0	05-May-13 A	
S21N4155	Shift lane for C1/ C2 Interface stage 6B		100%	0	12-May-13 A	
S21N4156	Shift lane for C1/ C2 Interface stage 7B		100%	0	09-Jun-13 A	
S21N4157	Shift lane for C1/ C2 Interface stage 8B		100%	0	07-Jul-13 A	
S21N4160	Shift lane for C1/ C2 interface Final stage	-57	0%	0	28-Jan-14	
Noise Barriers & Road Barriers						
Noise Barrier NB31						
S21N3010	NB31 (CH 0-183.6, W39 - W49)		100%	80	07-Nov-12 A	17-Jan-13 A
S21N3060	NB31 : Excavation and Footing (Bay 1-4)		100%	24	07-Nov-12 A	05-Jan-13 A
S21N3070	NB31 : Excavation and Footing (Bay 5 - 7)		100%	24	01-Dec-12 A	08-Jan-13 A
S21N3080	NB31 : Erecting H-Column		100%	18	02-Jan-13 A	10-Jan-13 A
S21N3090	NB31 (CH 90-183.6) : Installation Panel		100%	18	11-Jan-13 A	17-Jan-13 A
S21N3100	Remaining NB31 Installation of Panel	-55	98.01%	7	27-Jun-13 A	27-Jan-14
Traffic Control & Survelance System						
S21N4800	TCSS (Gantry G23A) (incl. VO73 Revised Sign Gantry Details)		100%	50	10-Jan-13 A	07-Sep-13 A
Landscaping						
S21N6000	Landscaping Works	-73	50%	25	02-Nov-13 A	19-Feb-14
South Bound						
Preliminaries						
S21S0000	Site Clearance/Access Rd		100%	48	15-Oct-10 A	10-Dec-10 A



Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish
S21S0010	Site Clearance		100%	36	15-Oct-10 A	26-Nov-10 A
S21S0030	Access Road		100%	34	02-Nov-10 A	10-Dec-10 A
Slopeworks						
S21S5000	Slopeworks Fill(S26)	-80	97.19%	40	25-Mar-13 A	28-Jan-14
S21S5010	Slopeworks Fill(S26) - Lower +50mPD		100%	15	25-Mar-13 A	10-May-13 A
S21S5020	Slopeworks Fill(S26) - Upper +55mPD	-80	95%	23	13-May-13 A	28-Jan-14
S21S5100	Slopeworks Fill(S27)		100%	120	09-Jan-13 A	25-Jan-14 A
S21S5110	Slopeworks Fill(S27) - Lower +50mPD		100%	60	09-Jan-13 A	17-Jan-13 A
S21S5120	Slopeworks Fill(S27) - Lower +55mPD		100%	60	18-Jan-13 A	25-Jan-14 A
Extension of Culverts						
S21S1100	Extension of Box Culvert (TP9), Downstream		100%	60	20-Dec-12 A	06-Feb-13 A
S21S5130	Temporary Water Diversion		100%	12	20-Dec-12 A	28-Dec-12 A
S21S5140	Construction of Base Slab, Wall & Top Slab		100%	48	29-Dec-12 A	06-Feb-13 A
Construction of Retaining Wall						
Retaining Wall W50						
S21S2000	Sheet Pile/Excavate & Construct W50 (w/SP)		100%	215	21-May-12 A	23-Apr-13 A
S21S2010	Sheet Pile & ELS Works		100%	24	21-May-12 A	07-Sep-12 A
S21S2020	Construction of W50 Structure		100%	75	02-Jan-13 A	19-Mar-13 A
S21S2030	Backfilling		100%	50	20-Mar-13 A	23-Apr-13 A
Retaining Wall W51-56 (CSD 3)						
S21S2100	Sheet Pile / Excavate & Construct W51-56 (w/SP)		100%	216	25-Feb-11 A	27-Dec-12 A
S21S2110	Sheet Pile & ELS Works (W51)		100%	24	25-Feb-11 A	11-May-11 A
S21S2120	Construction of W51 Structure		100%	42	19-Apr-11 A	14-Jun-11 A
S21S2130	Sheet Pile & ELS Works (W52 & W53)		100%	24	28-Jul-11 A	16-Sep-11 A
S21S2140	Construction of W52 & W53 Structure		100%	42	17-Oct-11 A	05-Dec-11 A
S21S2150	Backfilling of W51, W52 & W53		100%	24	17-Jan-12 A	27-Dec-12 A
S21S2160	Sheet Pile & ELS Works (W54, 55 & 56)		100%	24	17-Feb-12 A	03-Mar-12 A
S21S2170	Construction of W54, 55 & 56 Structure		100%	75	15-Feb-12 A	06-Jul-12 A
S21S2180	Backfilling of W54, 55 & 56		100%	30	02-Aug-12 A	27-Dec-12 A
S21S2190	Backfilling behind W51 to W56 and drainage works		100%	70	04-Mar-13 A	25-Nov-13 A
Retaining Wall W51A(CSD 3)						
S21S2163	Excavate to cut-off level		100%	8	17-Jan-11 A	25-Jan-11 A
S21S2164	Capping/Walling for W51A		100%	18	12-Jul-11 A	01-Aug-11 A
S21S2165	Backfilling		100%	30	28-Dec-11 A	04-Feb-12 A
Retaining Wall W35A, (CSD 2)						
S21S2211	Construction of W35A (w/MP)		100%	198	13-Apr-12 A	05-Dec-12 A
S21S2212	Removal of existing concrete structure at W35A		100%	35	13-Apr-12 A	03-Jul-12 A
S21S2218	Mini Piles for W35A (8 nos.)		100%	30	25-Jul-12 A	14-Aug-12 A
S21S2230	Excavation and tie back installation		100%	25	15-Aug-12 A	09-Oct-12 A
S21S2240	Capping/Walling for W35A		100%	40	10-Oct-12 A	24-Nov-12 A
S21S2250	Backfilling		100%	6	29-Nov-12 A	05-Dec-12 A
Road Re-construction Works, Roadworks & Drainage						
S21S3895	Roadwork (South Bound slow lane along W35A)		100%	6	06-Dec-12 A	09-Dec-12 A
S21S3896	Roadwork (South Bound slow lane along W50 - W56)		100%	30	01-Feb-13 A	29-Apr-13 A
S21S3900	Roadworks, Drainages & Utilities (CH 2400 - 2840)	-58	97.9%	150	25-Jan-13 A	30-Jan-14
S21S4001	Removal of Existing Paving		100%	40	25-Jan-13 A	25-Jan-14 A
S21S4002	Drainages (incl. VO33: Drainage details at W48)	-59	95%	30	14-Sep-13 A	28-Jan-14
S21S4003	Utilities (incl. VO 26 & VO69)	-59	90%	30	27-Jul-13 A	04-Feb-14



Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish
S21S4010	Road Surface (CH2400 - CH2840)	-58	90%	65	04-Mar-13 A	06-Feb-14
S21S4011	Road Construction Works (Fast Lane) for C1/ C2 Interface stage 4A		100%	40	21-Jan-13 A	13-Apr-13 A
S21S4012	Road Construction Works (Mid Lane) for C1/ C2 Interface stage 5A		100%	27	15-Apr-13 A	25-May-13 A
S21S4013	Road Construction Works (Slow Lane) for C1/ C2 Interface stage 6A		100%	39	27-May-13 A	30-Jun-13 A
S21S4014	Road Construction Works for C1/ C2 Interface Final stage	-58	93%	45	02-Jul-13 A	30-Jan-14
S21S4030	Shift lane for C1/ C2 interface (South Bound along W35A)		100%	0	09-Dec-12 A	
S21S4031	Shift lane for C1/ C2 Interface stage 4A		100%	0	14-Apr-13 A	
S21S4032	Shift lane for C1/ C2 Interface stage 5A		100%	0	26-May-13 A	
S21S4033	Shift lane for C1/ C2 Interface stage 6A		100%	0	30-Jun-13 A	
S21S4050	Shift lane for C1/ C2 interface (Final stage)	-58	0%	0	30-Jan-14	
Noise Barriers						
Noise Barrier NB29						
S21S3010	NB29A (CH 0-62.3) on W35A (incl. VO 9: Construction of double leaf access door for noise barrier)		100%	20	01-Aug-13 A	07-Dec-13 A
S21S3011	NB29A (CH 0-62.3) on W35A - Erecting H-Column		100%	10	01-Aug-13 A	14-Sep-13 A
S21S3012	NB29A (CH 0-62.3) on W35A - Installing Panel		100%	10	27-Aug-13 A	07-Dec-13 A
Noise barrier NB30						
S21S3020	NB30 (CH 0-201.9) (incl. VO 9: Construction of double leaf access door for noise barrier)	-55	99.52%	104	01-Aug-12 A	27-Jan-14
S21S3021	NB30 - Excavation and Footing (bay 1 - bay 3)		100%	75	01-Aug-12 A	22-Nov-12 A
S21S3026	NB30 - Excavation and Footing (bay 13 - bay 15)		100%	25	02-May-13 A	14-Jun-13 A
S21S3027	NB30 - Excavation and Footing (bay 4 - bay 12)		100%	45	02-Jul-13 A	18-Sep-13 A
S21S3028	NB30 : Erecting H-Column		100%	10	16-Sep-13 A	09-Nov-13 A
S21S3029	NB30 : Installing Panel	-55	95%	10	17-Oct-13 A	27-Jan-14
Noise Barrier NB33						
S21S3030	NB33 (CH 0-143) (incl. VO 9: Construction of double leaf access door for noise barrier)		100%	102	01-Sep-12 A	09-Nov-13 A
S21S3031	NB33 : Excavation, construction of Footing & Backfilling (bay 3 - bay 13)		100%	75	01-Sep-12 A	10-Jan-13 A
S21S3032	NB33 : Erecting H-Column (bay 3 - bay 13)		100%	15	14-Jan-13 A	17-Jan-13 A
S21S3033	NB33 : Installing Panel (bay 3 - bay 13)		100%	12	25-Jan-13 A	02-Mar-13 A
S21S3034	NB33 : Excavation, construction of Footing & Backfilling (bay 1 - bay 2)		100%	15	07-Mar-13 A	21-Mar-13 A
S21S3035	NB33 : Erecting H-Column (bay 1 - bay 2)		100%	7	26-Apr-13 A	27-Apr-13 A
S21S3036	NB33 : Installing Panel (bay 1 - bay 2)		100%	7	17-Oct-13 A	09-Nov-13 A
Traffic Control & Survelance System						
S21S4800	TCSS (Gantry G60A) (incl. VO73 Revised Sign Gantry Details)	-58	90%	30	02-Jul-13 A	29-Jan-14
Landscaping						
S21S6000	Landscaping Works	-80	30%	35	26-Nov-13 A	28-Feb-14
Middle Lane						
Road Re-construction Works						
S21M4030	Roadworks, Drainage & Utilities (CH 2400 - 2840)	-66	82.31%	65	08-May-12 A	12-Feb-14
S21M4035	Removal of Central barrier & Roadmark		100%	25	08-May-12 A	06-Jun-13 A
S21M4040	Removal of Existing Paving		100%	25	18-May-12 A	06-Jun-13 A
Noise Barriers						
Noise barrier NB32, G23A & G60A						
S21M380	Excavate to cut-off level (Stage 1: Bay 1 - Bay 2)		100%	7	31-Jan-13 A	25-Feb-13 A
S21M390	Construction for NB32 (Stage 1: Bay 1 - Bay 2)		100%	15	25-Feb-13 A	16-Mar-13 A
S21M391	Excavate to cut-off level (Stage 2: Bay 3 - Bay 26)		100%	15	18-May-13 A	10-Aug-13 A
S21M392	Construction for NB32 (Stage 2: Bay 3 - Bay 26 with G23A and G60A)		100%	50	31-May-13 A	07-Sep-13 A
S21M393	Erecting H-Column, NB32		100%	20	05-Sep-13 A	26-Sep-13 A
S21M394	Installing Panel & Road Barrier, NB32		100%	30	05-Sep-13 A	25-Dec-13 A



Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish
S21M400	Backfilling (Stage 1: Bay 1 - Bay 2)		100%	10	18-Mar-13 A	20-Apr-13 A
S21M401	Backfilling (Stage 2: Bay 3 - Bay 26)	-66	90%	20	15-Jul-13 A	28-Jan-14
S21M403	Road Lighting Works	-66	85%	10	29-Apr-13 A	30-Jan-14
S21M404	Remaining Roadworks & Road Surfacing	-66	80%	40	03-Oct-13 A	12-Feb-14
Ready For Pre-Handover Retaining Wall of Section 1						
HRW0010	Ready For Pre-Handover Retaining Wall W35, W36, W38, W39, W40, W44, W45, W46, W47, W48, W49	-62	0%	7	27-Jan-14	06-Feb-14
HRW0011	Ready For Pre-Handover Retaining Wall W35A, W50, W51, W52, W53, W54, W55, W56	-62	0%	7	27-Jan-14	06-Feb-14
Section 2						
Site Area SA22						
PHSA2220	Possession of SA22 (Day0)		100%	0	26-Feb-10 A	
SA220000	Site Area SA22 Works Period (incl. VO 28: Provision of hoarding at site boundry of SA 22)	96	95.48%	1216	26-Feb-10 A	22-Mar-14
SA220010	Site Area SA22 Works Completion	96	0%	0		22-Mar-14
SA220020	Temporary Traffic Management (Detail shall refer to supplementary information)	96	94.42%	985	25-Feb-10 A	22-Mar-14
SA220030	Overall Utilities Diversion (Detail shall refer to supplementary information)	96	94.42%	985	25-Feb-10 A	22-Mar-14
North Bound						
Preliminaries						
S22N0000	Site Clearance/Access Rd (W56A&W56B)		100%	90	26-Feb-10 A	18-Jun-10 A
S22N0001	Site Clearance - Stage 1 (Near W56A)		100%	30	26-Feb-10 A	01-Apr-10 A
S22N0002	Access Road - Stage 1 (Near W56A)		100%	30	22-Mar-10 A	29-Apr-10 A
S22N0003	Site Clearance - Stage 2 (Near W56B)		100%	30	19-Apr-10 A	25-May-10 A
S22N0004	Access Road - Stage 2 (Near W56B)		100%	30	13-May-10 A	18-Jun-10 A
S22N0030	Erection of Temp Safety Fence (N/B ch2840-3150)		100%	60	10-May-10 A	21-Jul-10 A
S22N0040	Erection of Temp Safety Fence (N/B ch2840-3000)		100%	30	10-May-10 A	14-Jun-10 A
S22N0050	Erection of Temp Safety Fence (N/B ch3000-3150)		100%	30	15-Jun-10 A	21-Jul-10 A
Slopeworks						
S22N5000	Slopeworks Cut & U-Channel/Berm (S29-sn), C4		100%	421	22-Jul-10 A	17-Dec-11 A
S22N5010	Slopeworks (S29) & U-channel/Berm - Stage 1 (Cutslope)		100%	12	22-Jul-10 A	04-Aug-10 A
S22N5020	Slopeworks (S29) - Stage 1 (Soil Nail Installation : QRS)		100%	12	26-Mar-11 A	09-Apr-11 A
S22N5040	Slopeworks (S29) & U-Channel/Berm - Stage 2 (Cutslope)		100%	50	19-Aug-10 A	19-Oct-10 A
S22N5050	Slopeworks (S29) - Stage 2 (Soil Nail Installation : MNOP)		100%	21	02-Apr-11 A	30-Apr-11 A
S22N5070	Slopeworks (S29) & U-Channel/Berm - Stage 3 (Cutslope)		100%	28	21-Oct-10 A	13-Nov-10 A
S22N5080	Slopeworks (S29) - Stage 3 (Soil Nail Installation : IJKL)		100%	36	27-Jun-11 A	08-Aug-11 A
S22N5100	Slopeworks (S29) & U-Channel/Berm - Stage 4 (Cutslope)		100%	36	26-Oct-11 A	07-Dec-11 A
S22N5110	Slopeworks (S29) - Stage 4 (Soil Nail Installation : EFGH)		100%	36	07-Nov-11 A	28-Nov-11 A
S22N5130	Slopeworks (S29) & U-Channel/Berm - Stage 5 (Cutslope)		100%	36	03-Jan-13 A	31-Jan-13 A
S22N5140	Slopeworks (S29) - Stage 5 (Soil Nail Installation : ABCD)		100%	36	21-Nov-11 A	03-Jan-13 A
S22N5160	Slopeworks (S29) & U-Channel/Berm - Stage 6 (Cutslope)		100%	36	22-Apr-13 A	15-Oct-13 A
Construction of Retaining Wall						
Retaining Wall W56A, (CSD 1)						
S22N2154	Excavate to cut-off level (Stage 1, Bay 1 - 5)		100%	60	20-Apr-11 A	06-Jul-11 A
S22N2155	Excavate to cut-off level (Stage 2, Bay 5 - 9)		100%	50	26-Sep-11 A	24-Nov-11 A
S22N2160	Base Slab for W56A		100%	141	05-Jul-11 A	19-Dec-11 A
S22N2165	Base Slab for W56A (Stage 1), South		100%	50	05-Jul-11 A	17-Sep-11 A
S22N2166	Base Slab for W56A (Stage 2), North		100%	56	04-Jun-12 A	14-Jul-12 A
S22N2170	Wall Stem		100%	172	11-Aug-11 A	17-Nov-12 A
S22N2171	Wall Stem (Bay 1e & 1f)		100%	25	11-Aug-11 A	23-Sep-11 A



Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish
S22N2173	Wall Stem (Bay 1c & 1d, 1a & 1b, 1g)		100%	25	26-Sep-11 A	26-Oct-11 A
S22N2174	Wall Stem (Bay 2a, 2bnb, 2b)		100%	75	16-Jul-12 A	13-Oct-12 A
S22N2175	Wall Stem (Bay 2c, 2d)		100%	30	06-Aug-12 A	03-Nov-12 A
S22N2176	Wall Stem (Bay 3)		100%	25	31-Aug-12 A	17-Nov-12 A
S22N2186	Backfilling		100%	30	19-Nov-12 A	26-Jan-13 A
Retaining Wall W56B (AD 1)						
S22N2210	Prepare Piling Platform for W56B		100%	37	02-Oct-10 A	11-Feb-11 A
S22N2220	Pre-drilling for W56B		100%	37	02-Oct-10 A	15-Nov-10 A
S22N2240	Pipe Pile for W56B		100%	98	20-Nov-10 A	21-Mar-11 A
S22N2241	Pipe Pile for W56B - Stage 1		100%	75	20-Nov-10 A	23-Feb-11 A
S22N2242	Pipe Pile for W56B - Stage 2		100%	75	31-Jan-11 A	23-Sep-11 A
S22N2250	Construction of W56B		100%	276	17-Sep-11 A	06-Apr-13 A
S22N2251	Excavation (W56B), upper		100%	75	17-Sep-11 A	05-Jan-12 A
S22N2252	Excavation (W56B), Middle		100%	60	06-Jan-12 A	26-May-12 A
S22N2254	Excavation (W56B), bottom		100%	60	11-May-12 A	29-Sep-12 A
S22N2260	Base Slab (W56B), (Bay 1 -3)		100%	25	27-Jul-12 A	10-Sep-12 A
S22N2262	Base Slab (W56B), (Bay 4 - 8)		100%	60	27-Sep-12 A	10-Nov-12 A
S22N2264	Base Slab (W56B), (Bay 9, 10 & 12A)		100%	35	27-Jul-12 A	13-Oct-12 A
S22N2270	Wall Stem (W56B), (Bay 1 - 3, Total 18 pours)		100%	75	01-Nov-12 A	06-Apr-13 A
S22N2274	Wall Stem (W56B), (Bay 4 - 8, Total 30 pours)		100%	75	12-Nov-12 A	06-Apr-13 A
S22N2276	Wall Stem (W56B), (Bay 9 - 10, Total 12 pours)		100%	75	24-Nov-12 A	06-Apr-13 A
S22N2290	Backfilling (Bay 1 to Bay 3)		100%	15	10-Jan-13 A	19-Jan-13 A
S22N2292	Backfilling (Bay 4 to Bay 10)		100%	30	14-Jan-13 A	05-Mar-13 A
Roadworks & Drainage						
S22N4000	Roadworks, Drainages & Utilities (CH 2840 - 3140)		100%	129	15-Jan-13 A	07-Dec-13 A
S22N4010	Roadworks Stage 1 (CH 2840 - 3000)		100%	30	15-Jan-13 A	29-Mar-13 A
S22N4030	Drainages Stage 1 (CH2840 - 3000)		100%	30	15-Jan-13 A	05-Mar-13 A
S22N4040	Road Surface Works		100%	30	21-Mar-13 A	23-Apr-13 A
S22N4042	Roadworks Stage 2 (CH3000 - 3140)		100%	30	18-Mar-13 A	30-Jul-13 A
S22N4044	Drainages Stage 2 (CH3000 - 3140)		100%	30	20-Feb-13 A	11-Apr-13 A
S22N4046	Road Surface Works		100%	30	17-May-13 A	18-Aug-13 A
S22N4048	Road Construction Works Remain Fast Lane (along CH2840 - 3140)		100%	50	25-Nov-13 A	07-Dec-13 A
Noise Barriers						
Noise Barrier NB31A						
S22N3020	NB31A (CH 0-21.9) on W56A (incl. VO 9: Construction of double leaf access door for noise barrier)		100%	74	15-Oct-12 A	22-Nov-12 A
S22N3021	NB31A (CH 0-21.9) on W56A : Erecting H-Column		100%	38	15-Oct-12 A	19-Oct-12 A
S22N3022	NB31A (CH 0-21.9) on W56A : Installing Panel		100%	36	22-Oct-12 A	22-Nov-12 A
South Bound						
Preliminaries						
S22S0000	Site Clearance/Access Rd		100%	84	01-Apr-10 A	16-Jul-10 A
S22S0010	Site Clearance		100%	72	01-Apr-10 A	02-Jul-10 A
S22S0020	Access Road		100%	72	20-Apr-10 A	16-Jul-10 A
Slopeworks						
S22S5000	Slopeworks Cut(S28-sn) (incl. VO15: Revised Layout of Slope S28)		100%	198	21-Oct-10 A	17-Aug-11 A
S22S5010	Slopeworks Cut(S28) - Stage 1 (Cutslope)		100%	23	21-Oct-10 A	16-Nov-10 A
S22S5030	Slopeworks Cut(S28) - Stage 1 (Soil Nail Installation : IJKL)		100%	23	17-Nov-10 A	08-Feb-11 A
S22S5040	Slopeworks Cut(S28) - Stage 2 (Cutslope)		100%	37	11-Dec-10 A	03-Jan-11 A



Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish
S22S5060	Slopeworks Cut(S28) - Stage 2 (Soil Nail Installation : EFGH)		100%	37	08-Feb-11 A	23-Mar-11 A
S22S5070	Slopeworks Cut(S28) - Stage 3 (Cutslope)		100%	36	06-Jul-11 A	17-Aug-11 A
S22S5090	Slopeworks Cut(S28) - Stage 3 (Soil Nail Installation : ABCD)		100%	36	20-Aug-11 A	04-Oct-11 A
S22S5100	Slope Reinstatement Works (Bridge 12B)	-61	0%	25	27-Jan-14	27-Feb-14
Construction of Retaining Wall						
Retaining Wall RWB12B						
S22S2110	Pre-drilling for RWB12B		100%	24	16-Jul-10 A	12-Aug-10 A
S22S2120	Piles for RWB12B		100%	116	13-Aug-10 A	20-Nov-10 A
S22S2130	Excavate to cut-off level		100%	60	26-Jan-11 A	09-Apr-11 A
S22S2140	Capping/Walling for Bay 1-2, RWB12B		100%	60	28-Mar-11 A	10-May-12 A
S22S2142	Capping/Walling for Bay 3-6, RWB12B		100%	75	11-May-12 A	03-Sep-12 A
S22S2150	Backfilling		100%	60	04-Sep-12 A	22-Jun-13 A
Road Re-construction Works, Roadworks & Drainage						
S22S4000	Road Re-construction Works (CH 2840 - 3450)	-57	75.64%	185	06-May-13 A	22-Mar-14
S22S4405	Road and Drainages Works for Fast Lane (CH2840 - 3000)	-56	95%	45	06-May-13 A	29-Jan-14
S22S4410	Road Surface Works for Fast Lane (CH2840 - 3000)	-56	95%	12	26-Nov-13 A	29-Jan-14
S22S4415	Road Re-Construction Works for Mid 2 Lane (CH2840 - 3000)	-49	70%	24	20-Dec-13 A	11-Feb-14
S22S4420	Road and Drainages Works for Fast and Mid Lane (CH3000 - 3450)	-56	20%	18	26-Nov-13 A	19-Feb-14
S22S4425	Road Surface Works for Fast Lane and Mid Lane (CH3000 - 3450)	-56	0%	10	19-Feb-14	03-Mar-14
S22S4430	Road and Drainages Works for Slow Lane (CH2840 - 3450)	-56	0%	10	03-Mar-14	14-Mar-14
S22S4435	Road Surface Works for Slow Lane (CH3000 - 3450)	-56	0%	7	14-Mar-14	22-Mar-14
S22S4440	Road Construction Works Remaining Works (along CH2840 - 3450)	-57	0%	12	10-Mar-14	22-Mar-14
S22S4500	Roadworks for Realignment of Existing Shek Lin Road	-55	0%	18	28-Feb-14	20-Mar-14
Traffic Control & Survelance System						
S22S4820	TCSS - (Gantry 60) (incl. VO73 Revised Sign Gantry Details)	-56	60%	50	16-Sep-13 A	22-Mar-14
Modification of Existing Bridge 12						
S22S1300	Demolish Existing Parapet & Stitching Works for bridge 12 & 12B (incl. VO3 & VO29)	-51	44.29%	70	16-Sep-13 A	15-Mar-14
S22S1315	VO 3: Existing Bridge 12 pile cap construction		100%	30	17-Sep-10 A	15-Feb-11 A
S22S1322	Removal of Existing Steel Barrier and Surface	-24	85%	8	22-Jul-13 A	28-Jan-14
S22S1323	Stitching Works of Existing Bridge Decks B12 and B12B	-24	80%	20	08-Aug-13 A	05-Feb-14
S22S1324	Road Surface of B12B for TW Slip Road	-24	0%	7	05-Feb-14	13-Feb-14
S22S1326	Removal of existing central barrier along B12 and Erection breaking platform	-57	70%	12	16-Sep-13 A	30-Jan-14
S22S1328	Breaking the existing stitch of B12 and condition survey	-57	50%	18	14-Dec-13 A	08-Feb-14
S22S1329	Removal M.J and Replacement M.J	-57	50%	8	26-Nov-13 A	13-Feb-14
S22S1331	Stitching Works for B12	-57	0%	20	14-Feb-14	08-Mar-14
S22S1332	Road Surface Works	-51	0%	6	10-Mar-14	15-Mar-14
Landscaping						
S22S6000	Landscaping Works	-61	20%	30	23-Sep-13 A	27-Mar-14
Site Area SA23						
PHSA2320	Possession of SA23 (Day180)		100%	0	04-May-10 A	
SA230000	Site Area SA23 Works Period		100%	586	16-Jul-10 A	25-Jan-14 A
SA230010	Site Area SA23 Works Completion	151	0%	0		27-Jan-14
South Bound						
Preliminaries						
S23S0000	Site Clearance / Site Access		100%	144	28-Dec-11 A	24-Aug-13 A
S23S1000	Site Clearance		100%	72	28-Dec-11 A	27-Dec-12 A
S23S2000	Site Access		100%	72	28-Dec-12 A	24-Aug-13 A



Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish
Slopeworks						
S21N2638	Slopeworks Fill (S27)		100%	99	29-Nov-12 A	24-Jan-13 A
S21N26381	Slopeworks Fill (S27) - Stage 1, +45mPD		100%	33	29-Nov-12 A	07-Dec-12 A
S21N26382	Slopeworks Fill (S27) - Stage 2, +50mPD		100%	33	08-Dec-12 A	31-Dec-12 A
S21N26383	Slopeworks Fill (S27) - Stage 3, +55mPD		100%	33	04-Jan-13 A	24-Jan-13 A
Landscaping						
S23S6000	Landscaping Works		100%	50	23-Sep-13 A	25-Jan-14 A
Site Area SA24						
PHSA2410	Possession of SA24 (Day180)		100%	0	04-May-10 A	
SA240000	Site Area SA24 Works Period	-95	89.85%	788	04-May-10 A	16-Apr-14
SA240010	Site Area SA24 Works Completion	71	0%	0		16-Apr-14
North Bound						
Preliminaries						
S24N0000	Site Clearance/Access Rd		100%	89	25-Aug-10 A	09-Dec-10 A
S24N0010	Site Clearance		100%	72	25-Aug-10 A	19-Nov-10 A
S24N0020	Access Road		100%	72	07-Sep-10 A	09-Dec-10 A
Slopeworks						
S24N5000	Slopeworks Cut(S31A)		100%	150	01-Jun-11 A	25-Nov-11 A
S24N5010	Slopeworks Cut (S31A) & Soil Nail : Stage 1 (Upper +80mPD)		100%	60	01-Jun-11 A	06-Aug-11 A
S24N5020	Slopeworks Cut (S31A) & Soil Nail : Stage 2 (Lower +72mPD)		100%	60	08-Aug-11 A	22-Oct-11 A
S24N5030	Slopeworks Cut (S31A) : Shortcreting		100%	30	24-Oct-11 A	25-Nov-11 A
S24N5810	Erect Scaffolding & Soil Nail Installation (Area 4)		100%	60	19-Mar-13 A	08-May-13 A
S24N5831	Slope Reinstatement Works (Bridge 12ASA incl. VO74)	-77	80%	75	30-Apr-13 A	15-Feb-14
Construction of Retaining Wall						
Retaining Wall W56B-2 (Bay 12) (AD)						
S24N2110	Prepare Piling Platform for W56B-2		100%	24	02-Oct-10 A	07-Feb-11 A
S24N2120	Pre-drilling for W56B-2		100%	18	28-Oct-10 A	18-Nov-10 A
S24N2130	Retaining Wall W56B-2		100%	255	21-Jan-11 A	01-Dec-11 A
S24N2140	Piles for W56B-2 (Stage 2)		100%	75	21-Jan-11 A	23-Sep-11 A
S24N2150	Excavation, upper		100%	75	26-Sep-11 A	13-Jan-12 A
S24N2152	Excavation, Middle		100%	60	26-Sep-11 A	19-Apr-12 A
S24N2155	Excavation, Bottom		100%	75	11-May-12 A	26-Jul-12 A
S24N2160	Construction of Base Slab (Bay 12)		100%	75	27-Jul-12 A	25-Aug-12 A
S24N2162	Retaining Wall Structure (Bay 12B)		100%	40	01-Oct-12 A	23-Nov-12 A
S24N2170	Drainage & Backfilling W56B-2		100%	75	27-Feb-13 A	22-May-13 A
Retaining Wall W57A						
S24N2200	Construction of W57A		100%	35	26-Jun-13 A	17-Aug-13 A
S24N2202	Construction of Structure W57A (W57B - bay1 to bay2)		100%	20	26-Jun-13 A	23-Jul-13 A
S24N2203	Backfilling		100%	7	22-Jul-13 A	17-Aug-13 A
Retaining Wall W57B (AD 2)						
S24N2310	Prepare Piling Platform for W57B		100%	18	11-Jan-11 A	31-Jan-11 A
S24N2320	Pre-drill for W57B		100%	20	01-Apr-11 A	13-Apr-11 A
S24N2330	Piles for W57B		100%	45	01-Apr-11 A	14-May-11 A
S24N2340	Excavate at W57B		100%	75	26-May-11 A	23-Aug-11 A
S24N2360	Retaining Wall W57B		100%	75	19-Apr-12 A	11-Dec-12 A
S24N2370	Backfilling & Drainage W57B		100%	60	25-Jan-13 A	17-Aug-13 A
Retaining Wall W57C, (CSD 2)						



Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish
S24N2402	Pre-drilling for W57C		100%	20	26-Mar-11 A	19-Apr-11 A
S24N2404	Piles for W57C		100%	45	01-Apr-11 A	14-May-11 A
S24N2407	Excavate to cut-off level		100%	75	26-May-11 A	23-Aug-11 A
S24N2408	Retaining Wall, W57C		100%	75	19-Apr-12 A	13-Dec-12 A
S24N2420	Backfilling & Drainage for W57C		100%	54	25-Jan-13 A	17-Aug-13 A
Retaining Wall RWB12A						
S24N1500	Piling & Construct RWB12A		100%	195	04-Jun-11 A	31-Jan-12 A
S24N1510	Piling of RWB12A, Stage 1 (28/34 nos)		100%	60	04-Jun-11 A	31-Aug-11 A
S24N1515	Piling of RWB12A, Stage 2 (6nos)		100%	24	01-Sep-11 A	23-Sep-11 A
S24N1517	Piles Load Test		100%	36	26-Nov-11 A	10-Jan-12 A
S24N1520	Construction of Base Slab, RWB12A		100%	60	23-Apr-12 A	17-Apr-13 A
S24N1522	Construction of Wall, RWB12A		100%	40	18-Apr-13 A	07-Jun-13 A
S24N1530	Backfilling		100%	20	09-May-13 A	25-Jun-13 A
S24N1540	Construction the wing slab of RWB12A		100%	30	16-Sep-13 A	09-Nov-13 A
Roadworks, Drainage & Utilities						
S24N4000	Roadworks, Drainages & Utilities (ch3140-3400, exclude B12A)		100%	109	19-Aug-13 A	07-Dec-13 A
S24N4015	Road and Drainage Works		100%	10	19-Aug-13 A	14-Sep-13 A
S24N4025	Road Surface Works for Mid and Slow Lane		100%	14	27-Aug-13 A	14-Sep-13 A
S24N4026	TTA - Stage 4B-3		100%	0		14-Sep-13 A
S24N4035	Road Construction Fast Lane and Remaining Works (along CH3140 - 3400)		100%	50	26-Oct-13 A	07-Dec-13 A
Landscaping						
S24N6000	Landscaping Works	-77	0%	50	17-Feb-14	16-Apr-14
Site Area SA25						
PHSA2520	Possession of SA25 (Day270)		100%	0	04-May-10 A	
SA250000	Site Area SA25 Works Period (incl, Provision of hoarding at site boundary of SA25)	118	95.68%	770	04-May-10 A	01-Mar-14
SA250010	Site Area SA25 Works Completion	118	0%	0		01-Mar-14
SA250020	Temporary Traffic Management (Detail shall refer to supplementary information)	95	96.57%	765	04-May-10 A	01-Mar-14
SA250030	Overall Utility Diversion (Detail shall refer to supplementary information)	95	96.57%	765	04-May-10 A	01-Mar-14
South Bound						
Preliminaries						
S25S0000	Site Clearance/Access Rd (ch3400-3600)		100%	97	20-Oct-10 A	16-Feb-11 A
S25S0010	Site Clearance (ch3400-3600)		100%	75	20-Oct-10 A	18-Jan-11 A
S25S0020	Access Road (ch3400-3600)		100%	75	15-Nov-10 A	16-Feb-11 A
Slopeworks						
S25S5000	Slopeworks Fill(S30A)		100%	60	15-Oct-12 A	10-Nov-12 A
S25S5010	Slopeworks Fill (S30A) - Stage 1: +53.5mPD		100%	30	15-Oct-12 A	30-Oct-12 A
S25S5020	Slopeworks Fill (S30A) - Stage 2: 55.8mPD		100%	30	31-Oct-12 A	10-Nov-12 A
S25S5110	Slope Reinstatement Works (Bridge 13A)	-38	65%	25	26-Sep-13 A	08-Feb-14
S25S5140	Slope Reinstatement Works (Bridge LB1)	-38	65%	25	26-Sep-13 A	19-Feb-14
S25S5150	Slope Reinstatement Works (S30A)	-38	65%	25	28-Sep-13 A	01-Mar-14
Construction of Retaining Wall						
Retaining Wall W58B, (CSD 2)						
S25S2020	Site Formation		100%	25	01-Nov-10 A	30-Nov-10 A
S25S2030	Excavate to cut-off level		100%	10	01-Nov-10 A	31-Dec-10 A
S25S2050	Construction of Structure W58B		100%	75	13-May-11 A	15-Sep-12 A
S25S2060	Backfilling		100%	45	05-Nov-12 A	08-Feb-13 A
Road Re-construction Works, Roadworks & Drainage						



Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish
S25S4000	Roadworks, Drainages & Utilities (CH 3400 - 3600)	121	100%	109	27-Feb-13 A	27-Jan-14
S25S4025	Road Works for Mid and Slow Lane		100%	60	27-Feb-13 A	03-Jun-13 A
S25S4030	Drainages Works		100%	60	04-Mar-13 A	19-Apr-13 A
S25S4040	Road Surface for Mid and Slow Lane		100%	10	31-May-13 A	21-Jun-13 A
S25S4060	Removal of existing central barrier and forming temporary road (CH 3350 - CH 3550)		100%	12	24-Jun-13 A	09-Jul-13 A
S25S4070	Road Construction and Remaining Works (along CH 3400 - 3600)	-15	90%	30	27-Jul-13 A	29-Jan-14
S25S4200	Slip Road H		100%	50	27-Aug-13 A	14-Dec-13 A
Noise Barriers & Road Barriers						
Noise Barrier NB34						
S25S3000	Construct Noise Barrier & Beam Barrier, NB34		100%	95	13-Nov-12 A	04-Feb-13 A
S25S3010	NB34 : Foundation Works		100%	36	13-Nov-12 A	03-Jan-13 A
S25S3020	NB34 : Installation of H-column & Panel		100%	36	23-Jan-13 A	04-Feb-13 A
Traffic Control & Survelance System						
S25S4810	TCSS - Stage 1 (Bridge 13A)		100%	30	08-Apr-13 A	25-May-13 A
Site Area SA26						
PHSA2620	Possession of SA26 (Day0)		100%	0	26-Feb-10 A	
SA260000	Site Area SA26 Works Period	-61	96.22%	1216	26-Feb-10 A	13-Mar-14
SA260010	Site Area SA26 Works Completion	-61	0%	0		13-Mar-14
SA260020	Temporary Traffic Management (Detail shall refer to supplementary information)	-49	96.24%	983	26-Feb-10 A	13-Mar-14
SA260030	Overall Utility Diversion (Detail shall refer to supplementary information)	-49	96.24%	983	26-Feb-10 A	13-Mar-14
SA260040	Additional work to existing ball valves, HKCG	-64	0%	52	27-Jan-14	31-Mar-14
North Bound						
Preliminaries						
S26N0000	Site Clearance/Access Rd (Tai Wo Road)		100%	150	26-Feb-10 A	28-Aug-10 A
S26N0010	Site Clearance (Tai Wo Road)		100%	75	26-Feb-10 A	31-May-10 A
S26N0020	Access Road (Tai Wo Road)		100%	75	01-Jun-10 A	28-Aug-10 A
Slopeworks						
S26N5000	Slopeworks Cut(S31A-sn)		100%	150	01-Jun-11 A	25-Nov-11 A
S26N5010	Slopeworks Cut(S31A-sn) - Stage 1 (Upper +65mPD)		100%	50	01-Jun-11 A	06-Aug-11 A
S26N5020	Slopeworks Cut(S31A-sn) - Stage 2 (Middle +60mPD)		100%	50	08-Aug-11 A	22-Oct-11 A
S26N5030	Slopeworks Cut(S31A-sn) - Stage 3 (Lower +55mPD)		100%	50	24-Oct-11 A	25-Nov-11 A
S26N5040	Remaining Works of S31A	-29	70%	40	27-Jul-13 A	19-Feb-14
Construction of Retaining Wall						
Retaining Wall W59						
S26N2000	Excavate & Construct W59 (w/SP)		100%	286	01-Mar-12 A	22-Mar-13 A
S26N2002	W59: Base Slab of Bay 1-3		100%	60	01-Mar-12 A	04-Jun-12 A
S26N2004	W59: Wall of Bay 1-3		100%	60	02-Jul-12 A	24-Dec-12 A
S26N2006	W59: Base Slab & Wall of Bay 9-12a		100%	56	19-Apr-12 A	12-Jan-13 A
S26N2008	W59: Excavation + Soil Nail for Bay 4-8		100%	45	19-Apr-12 A	09-Jul-12 A
S26N2012	W59: Base Slab of Bay 4-8		100%	40	16-Jul-12 A	24-Dec-12 A
S26N2014	W59: Wall of Bay 4-8		100%	75	27-Aug-12 A	02-Feb-13 A
S26N2020	Backfilling		100%	24	23-Apr-12 A	22-Mar-13 A
Roadworks, Drainage & Utilities						
S26N4000	Roadworks, Drainages & Utilities (ch3400-3720)	-23	87.72%	92	29-Jul-13 A	12-Feb-14
S26N4035	Removal of existing paving	-43	60%	7	29-Jul-13 A	29-Jan-14
S26N4055	Road and Drainage Works for Slow and Mid Lane	-43	90%	25	27-Jul-13 A	05-Feb-14
S26N4065	Road Surface for Slow and Mid Lane	-43	90%	10	27-Aug-13 A	06-Feb-14



Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish
S26N4075	Road Construction Fast Lane and Remaining Works (along CH3400 - 3720)	-23	90%	50	26-Oct-13 A	12-Feb-14
Traffic Control & Survelance System						
S26N4810	TCSS - (15m High mast M9), (SEC Poles SC24/ S24) & (Gantry 24) (incl. VO73 Revised Sign Gantry Details)	-31	65%	40	08-Jul-13 A	21-Feb-14
Modification of Existing Bridge						
Modification of Existing Bridge 13						
S26N1200	VO 27: Temporary access and lighting for inspection on Bridge Deck interior of Existing Bridge 13		100%	10	02-Jan-12 A	17-Jan-12 A
S26N1210	Construction of Temporary Pier supports & Installation of Jacks	-44	76.49%	134	22-Jul-13 A	07-Mar-14
S26N1260	Removal of existing central barrier along B13, Erection breaking platform and re-construction of existing parapet		100%	14	22-Jul-13 A	25-Sep-13 A
S26N1270	Breaking the existing stitch of B13 and conditional survey		100%	25	27-Jul-13 A	04-Nov-13 A
S26N1330	Removal existing M.J, Bridge Jacking and replacement bearing & M.J		100%	35	27-Jul-13 A	23-Nov-13 A
S26N1340	TTA - Stage 4B-4	121	0%	0		27-Jan-14
S26N1350	Stitch Works for B13 (Rebar and Formwork)		100%	35	07-Sep-13 A	25-Nov-13 A
S26N1355	Stitch Works for B13 (Concreting)		100%	12	27-Dec-13 A	11-Jan-14 A
S26N1360	Road Surfacing and Road Diversion	-44	10%	35	13-Jan-14 A	07-Mar-14
Landscaping						
S26N6040	Landscaping Works (CH3400 - 3720)	-43	50%	50	16-Sep-13 A	07-Mar-14
South Bound						
Preliminaries						
S26S0000	Site Clearance/Access Rd (Tai Wo Road)		100%	129	26-Feb-10 A	04-Aug-10 A
S26S10	Site Clearance (Tai Wo Road)		100%	80	26-Feb-10 A	05-Jun-10 A
S26S20	Access Rd (Tai Wo Road)		100%	80	29-Apr-10 A	04-Aug-10 A
Slopeworks						
S26S5000	Slopeworks Fill(S32)	-49	58.33%	24	18-Feb-13 A	10-Feb-14
S26S5010	Slopeworks Fill (S32) - Stage 1 (Lower +42mPD)		100%	20	18-Feb-13 A	30-May-13 A
S26S5020	Slopeworks Fill (S32) - Stage 2 (Upper +45mPD)	-49	60%	20	08-Jun-13 A	10-Feb-14
S26S5110	Slope Reinstatement Works (besides LB3)	-27	37.5%	24	04-Mar-13 A	15-Feb-14
S26S5120	Slope Reinstatement Works (besides LB3) - Lower: below +24mPD	-27	70%	20	04-Mar-13 A	05-Feb-14
S26S5130	Slope Reinstatement Works (besides LB3) - Upper: above +24mPD	-27	55%	20	27-Aug-13 A	15-Feb-14
Construction of Retaining Wall						
Retaining Wall RWTW1, (CSD 1)						
S26S1289	Pre-drilling for RWTW1 part 1		100%	11	26-May-11 A	08-Jun-11 A
S26S1290	Construct RWTW1N & RWTW1S		100%	325	26-Nov-11 A	25-Sep-13 A
S26S1391	Temp. Working Platform		100%	30	26-Nov-11 A	17-Dec-11 A
S26S1392	Construction of Structure (mini piles)		100%	60	04-Jan-12 A	31-Jan-12 A
S26S1394	Construction of Structure (part 1, Half of North & South RW)		100%	50	29-Dec-11 A	17-Feb-12 A
S26S1395	Backfilling (part 1, Half of North & South RW)		100%	30	18-Feb-12 A	23-Feb-13 A
S26S1401	ELS Works, Excavation and Protection Existing Gas Main		100%	20	25-Mar-13 A	21-Jun-13 A
S26S1402	Construction of Structure (part 2, Remaining RW)		100%	35	19-Apr-13 A	17-Jul-13 A
S26S1403	Backfilling (part 2, Remaining RW)		100%	15	21-Jun-13 A	11-Sep-13 A
S26S1404	Roadworks		100%	18	15-Aug-13 A	25-Sep-13 A
Retaining Wall RWTW2, (CSD 1)						
S26S1379	Pre-drilling for RWTW2		100%	12	12-Jan-11 A	25-Jan-11 A
S26S1380	Piling/Excavate & Construct RWTW2		100%	609	26-May-11 A	25-Sep-13 A
S26S1381	Minipile Piling works, Stage 1 (Half Bay 1)		100%	50	26-May-11 A	24-Sep-11 A
S26S1382	Piling platform for Stage 2 (Bay 2-4)		100%	9	19-Apr-12 A	04-Jun-12 A
S26S1383	Minipile piling works, stage 2 (31 nos.)		100%	58	04-Jun-12 A	08-Aug-12 A



Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish
S26S1384	Base slab of RWTW2 (stage 1 & 2: half Bay1 & Bay 2-4)		100%	75	26-Nov-11 A	10-Nov-12 A
S26S1386	Wall of RWTW2 (stage 1 & 2: half Bay1 & Bay 2-4)		100%	48	12-Nov-12 A	22-Jan-13 A
S26S1520	Construction of Remain of RWTW2 (stage 3: Remaining Half Bay 1, Connection to LB2)		100%	50	18-Feb-13 A	04-Jun-13 A
S26S1530	Backfilling of RWTW2		100%	20	02-May-13 A	18-Jun-13 A
S26S1540	Roadworks		100%	20	22-Aug-13 A	25-Sep-13 A
Retaining Wall RWTW3, (VO)						
S26S1389	Pre-drilling for RWTW3		100%	12	28-Dec-10 A	11-Jan-11 A
S26S1390	Piling/Excavate & Construct RWTW3		100%	708	01-Aug-11 A	25-Sep-13 A
S26S1591	Piling for RWTW3		100%	24	01-Aug-11 A	23-Sep-11 A
S26S1592	ELS Works & Excavation		100%	24	28-Dec-11 A	28-Jan-12 A
S26S1593	VO 51.1: Modification works of ELS		100%	20	03-Jul-12 A	31-Jul-12 A
S26S1596	VO 51.1: Construction RWTW Base Slab (Bay2-8)		100%	60	20-Aug-12 A	10-Nov-12 A
S26S1598	VO 51.1: Construction RWTW Wall Stem (Bay 2-8)		100%	60	17-Sep-12 A	14-Jan-13 A
S26S1600	VO 51.1: Temporary cut to slope toe		100%	25	22-Jan-13 A	12-Apr-13 A
S26S1602	VO 51.1: Rockfill Slope (Bay 1 -Bay 7)		100%	40	13-Apr-13 A	17-Jun-13 A
S26S1604	VO 51.1: Construction RWTW3 (Bay 1)		100%	40	12-Nov-12 A	12-Dec-12 A
S26S1606	VO 51.1: Remaining Rockfill below LB3	119	90%	20	19-Jun-13 A	28-Jan-14
S26S1608	VO 51.1: Roadworks		100%	30	26-Jun-13 A	25-Sep-13 A
Retaining Wall RWTW3A						
S26S1614	Construction of RWTW 3A		100%	168	01-Oct-12 A	25-Sep-13 A
S26S1628	ELS works RWTW3A		100%	32	01-Oct-12 A	15-Nov-12 A
S26S1638	Excavation works RWTW 3A		100%	25	16-Nov-12 A	24-Nov-12 A
S26S1648	RC wall construction RWTW 3A		100%	70	26-Nov-12 A	27-Apr-13 A
S26S1658	Backfill RWTW 3A		100%	20	06-May-13 A	15-Jun-13 A
S26S1668	Roadworks		100%	30	26-Jun-13 A	25-Sep-13 A
Retaining Wall W60 & W61A (CSD 2)						
S26S2020	Pre-drilling for W60 & W61A		100%	7	06-May-11 A	24-Jun-11 A
S26S2030	Mini Piles for W60 & W61A		100%	30	15-Jun-11 A	20-Aug-11 A
S26S2040	Excavation		100%	50	19-Apr-12 A	25-Aug-12 A
S26S2050	Construct Cap & Wall		100%	52	06-Jun-12 A	31-Aug-12 A
S26S2060	Backfilling		100%	30	04-Sep-12 A	10-Apr-13 A
Temporary Bridge bet. RWTW2 & RWTW1						
S26S2520	TTA Stage 5		100%	0	27-Sep-12 A	
Road Re-construction Works, Roadworks, Drainage & Utilities						
S26S4000	Roadworks, Drainages & Utilities (Landing between B13A & B15A within CH 3600 - 3720)		100%	62	18-Feb-13 A	21-Jun-13 A
S26S4002	Removal of existing paving of landing area		100%	12	18-Feb-13 A	09-Apr-13 A
S26S4005	Road Works		100%	25	10-Apr-13 A	31-May-13 A
S26S4006	Drainages Works		100%	15	23-Apr-13 A	30-May-13 A
S26S4010	Road Surface Works (incl. VO14: Revised Layout of Police Observation Platform at CH3700)		100%	10	01-Jun-13 A	21-Jun-13 A
Noise Barriers & Road Barriers						
Noise Barrier NB35						
S26S3000	Construct Noise Barrier & Beam Barrier, NB35		100%	60	15-Mar-13 A	18-Jun-13 A
S26S3010	Construct Noise Barrier : foundation Works. NB35		100%	30	15-Mar-13 A	11-May-13 A
S26S3020	Construct Noise Barrier : Installation of H-coulmn & Panel NB35		100%	7	17-May-13 A	18-Jun-13 A
S26S3030	Remaining Works of NB35	-49	80%	10	27-Aug-13 A	28-Jan-14
Traffic Control & Survelance System						
S26S4800	TCSS		100%	57	12-Mar-13 A	10-Aug-13 A
S26S4810	TCSS - Stage 1 (LB1) (VSLS Pole P55)		100%	30	12-Mar-13 A	21-Sep-13 A



Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish
S26S4820	TCSS - Stage 1 (LB2)		100%	15	15-Jul-13 A	20-Aug-13 A
S26S4830	TCSS - Stage 1 (LB3), (Gantry G101) (incl. VO73 Revised Sign Gantry Details)		100%	30	10-Jun-13 A	10-Aug-13 A
Landscaping						
S26S6000	Landscaping Works	-49	38.33%	60	26-Nov-13 A	13-Mar-14
S26S6010	Landscaping Works - Stage 1, East of B13A	-49	10%	30	26-Nov-13 A	13-Mar-14
S26S6040	Landscaping Works - Stage 2, West of B13A	-49	10%	30	26-Nov-13 A	13-Mar-14
Middle Lane						
Road Re-construction Works, Roadworks & Drainage						
S26S4014	Removal of existing paving (CH3400 - CH3720)		100%	25	26-Aug-13 A	13-Sep-13 A
S26S4019	Road Works and Surface Works (CH3400 - 3720)		100%	30	26-Aug-13 A	13-Sep-13 A
Construction of Bridge 12B						
S22S1310	Construction of Bridge 12B		100%	367	15-Apr-10 A	20-Jul-13 A
Preparatory and Enabling Works						
S22S1210	Prepare Piling Platform		100%	38	15-Apr-10 A	31-May-10 A
S22S1220	Pre-drilling Works		100%	26	15-Apr-10 A	15-May-10 A
Construction Works of Bridge 12B						
S22S1230	Socketed H-Pile (B12BP8)		100%	62	01-Jun-10 A	13-Aug-10 A
S22S1250	Modify Pile caps & Additional Foundation (B12BP8)		100%	101	02-Jul-10 A	30-Oct-10 A
S22S1251	Excavation & ELS Works		100%	36	02-Jul-10 A	12-Aug-10 A
S22S1260	VO 17.1: Modify Pilecap of Bridge 12, Pier 5, 6 & 7 (Deleted)		100%	48	18-May-12 A	28-May-12 A
S22S1270	VO 17.1: Modify Pilecap of Bridge 12, Pier 8 (Deleted)		100%	48	18-May-12 A	28-May-12 A
S22S1280	VO 17.2: Piling for C9		100%	24	26-Jul-11 A	20-Aug-11 A
S22S1290	VO 17.2: Piling for C10		100%	20	26-Sep-11 A	08-Oct-11 A
S22S1340	VO 17.2: Pilecap construction of C9		100%	60	06-Mar-12 A	02-Jun-12 A
S22S1350	VO 17.2: Pilecap construction of C10		100%	54	01-Jun-12 A	21-Aug-12 A
S22S1400	VO 17.2: Backfilling & Site Formation		100%	24	11-May-12 A	05-Jan-13 A
S22S1410	VO 17.2: Pier Construction of C9 & C10		100%	94	01-Jun-12 A	20-Sep-12 A
S22S1420	VO 17.2: Pier Construction of C9		100%	60	01-Jun-12 A	31-Jul-12 A
S22S1430	VO 17.2: Pier Construction of C10		100%	75	28-Aug-12 A	13-Oct-12 A
S22S1440	Construction of 12B North Abutment		100%	75	26-Aug-11 A	31-Oct-11 A
S22S1450	VO 17.2: Deck Construction (Bearings, Drainage & MJ inculded)		100%	179	20-Dec-12 A	20-Jul-13 A
S22S1460	VO 17.2: Scaffolding & Falsework		100%	35	20-Dec-12 A	28-Mar-13 A
S22S1470	VO 17.2: Deck Formwork, Steel Fixing and Concreting - C9 - C10 (Stage 1)		100%	65	14-Mar-13 A	12-Jul-13 A
S22S1480	VO 17.2: Deck Formwork, Steel Fixing and Concreting - NA to C9 (Stage 2)		100%	65	23-Mar-13 A	12-Jul-13 A
S22S1500	Stressing		100%	5	15-Jul-13 A	20-Jul-13 A
S22S1520	Parapet (Steel Barrier)	-51	95%	15	15-Aug-13 A	27-Jan-14
S22S1540	Road surface & road work	-51	0%	14	27-Jan-14	15-Feb-14
Construction of Bridge 12A						
S24S1280	Construction of Bridge 12A (incl. VO29 & VO37: revised piling details and pile caps sleeving detaills)		100%	451	25-Aug-10 A	14-Sep-13 A
Preparatory and Enabling Works						
S24N1210	Site Clearance		100%	42	25-Aug-10 A	14-Oct-10 A
S24N1220	Haul Road		100%	42	25-Aug-10 A	14-Oct-10 A
S24N1230	Gas main Diversion, HKCG		100%	55	25-Aug-10 A	22-Apr-11 A
S24N1240	11 KV Cable Diversion		100%	55	25-Aug-10 A	30-Oct-10 A
S24N1250	Telephone Cable Diversion		100%	55	25-Aug-10 A	30-Oct-10 A
Substructure and Pier Construction						



Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish
South Abutment						
S24N1260	Piling-South Abutment		100%	29	15-Oct-10 A	19-Jan-11 A
S24N1261	Preparing piling platform		100%	18	15-Oct-10 A	05-Nov-10 A
S24N1262	Pre-drilling		100%	18	15-Oct-10 A	05-Nov-10 A
S24N1263	Piling (21nos)		100%	43	27-Nov-10 A	19-Jan-11 A
S24N1310	Excavation & Cap-South Abutment		100%	35	04-May-11 A	04-Jun-11 A
S24N1360	Pier & backfill, South Abutment		100%	36	27-Jun-11 A	17-Aug-11 A
Pier 1						
S24N1270	Piling-Pier 1 (15nos)		100%	30	02-Mar-11 A	07-Apr-11 A
S24N1320	Cap-Pier 1 & Backfill		100%	36	23-May-11 A	05-Jul-11 A
S24N1370	Pier 1 (Pierhead included)		100%	96	26-Sep-11 A	17-Dec-11 A
Pier 2						
S24N1280	Piling-Pier 2 (15nos)		100%	38	02-Aug-10 A	15-Sep-10 A
S24N1330	Cap-Pier 2 & Backfill		100%	38	20-Nov-10 A	19-Jan-11 A
S24N1380	Pier 2 (Pierhead included)		100%	96	14-Apr-11 A	12-Aug-11 A
Pier 3						
S24N1290	Piling-Pier 3 (15nos)		100%	38	16-Feb-11 A	27-Apr-11 A
S24N1340	Cap-Pier 3 & Backfill		100%	32	26-May-11 A	04-Jul-11 A
S24N1390	Pier 3 (pierhead included)		100%	96	11-Jul-11 A	02-Nov-11 A
North Abutment						
S24N1300	Pre-drilling & Preparation for Piling (incl. VO 39: Revised Foundation for North Abutment)		100%	24	26-May-11 A	23-Jun-11 A
S24N1302	ELS for North abutment		100%	75	19-Jan-12 A	07-Nov-12 A
S24N1350	Cap-North Abutment		100%	25	08-Nov-12 A	20-Nov-12 A
S24N1400	Abutment, Drainage & backfill, North Abutment		100%	75	21-Nov-12 A	25-Jun-13 A
Decking and Finishing						
S24N1410	Deck-South Abutment to Pier 1		100%	62	07-Dec-11 A	26-Apr-12 A
S24N1420	Deck-Pier 1 to Pier 2		100%	75	23-Apr-12 A	30-Aug-12 A
S24N1430	Deck-Pier 2 to Pier 3		100%	75	02-Jun-12 A	22-Dec-12 A
S24N1434	Erection of Falsework		100%	25	29-Dec-12 A	22-Jan-13 A
S24N1440	Deck-Pier 3 to North Abutment		100%	60	22-Jan-13 A	30-Apr-13 A
S24N1444	Dismantling of Falsework		100%	25	14-May-13 A	07-Dec-13 A
S24N1450	Parapet (icl, precast concrete skin)		100%	21	18-Feb-13 A	09-Jul-13 A
S24N1457	Erecting Railing (Short Column and barrier)		100%	10	13-Aug-13 A	14-Sep-13 A
S24N1463	Noise Barrier (Erecting H-Column and Panel)		100%	15	06-Jun-13 A	14-Sep-13 A
S24N1470	Road Lighting		100%	12	27-Aug-13 A	14-Sep-13 A
S24N1480	Surfacing		100%	12	30-Jul-13 A	11-Sep-13 A
S24N1490	Inspection and Handover of Bridge 12A		100%	3	12-Sep-13 A	14-Sep-13 A
Construction of Bridge LB2						
S26S1200	Construction of Bridge LB2 (incl. VO29 & 37: revised piling details and pile caps sleeving detaills)		100%	641	16-Apr-11 A	25-Sep-13 A
Preparatory and Enabling Works						
S26S1205	Gas main Diversion at East Abutment (No Connection)		100%	15	24-Jan-13 A	28-Feb-13 A
S26S1215	Temporary Traffic Arrangement for Piling Work		100%	75	28-Dec-11 A	04-Jun-12 A
Substructure and Pier Construction						
TW4						
S26S1203	Excavation and lateral support		100%	20	05-Mar-12 A	30-Jun-12 A
S26S1204	Coring and backfill for Piling works		100%	75	02-Jul-12 A	28-Jul-12 A
S26S1212	Piling-TW4 (20)		100%	49	30-Jul-12 A	17-Oct-12 A



Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish
S26S1217	Pile Load Test (1 Tension & 2 compression)		100%	25	31-Oct-12 A	22-Nov-12 A
S26S1222	Cap-TW4 & Backfill		100%	35	23-Nov-12 A	05-Feb-13 A
S26S1225	Pier-TW4 Pier		100%	35	06-Feb-13 A	16-Mar-13 A
TW5						
S26S1206	Els, coring and backfill for Piling works		100%	30	19-Jun-12 A	12-Oct-12 A
S26S1210	Piling-TW5 (20)		100%	40	09-Nov-12 A	21-Dec-12 A
S26S1220	Cap-TW5 & Backfill		100%	24	23-Jan-13 A	22-Feb-13 A
S26S1227	Pier-TW5 Pier		100%	35	23-Feb-13 A	05-Mar-13 A
East Abutment						
S26S1214	Piling-East Abutment, Stage 1		100%	36	16-Apr-11 A	30-Jun-11 A
S26S1218	Piling-East Abutment, (stage 2, 6 nos. piles remain)		100%	18	29-Oct-12 A	08-Nov-12 A
S26S1219	Pile Load Test (1 compression)		100%	15	28-Nov-12 A	11-Dec-12 A
S26S1224	Excavation & Pilecap (Delay by gasmain)		100%	28	04-Mar-13 A	27-Mar-13 A
S26S1234	East Abutment		100%	30	02-Apr-13 A	29-Apr-13 A
S26S1254	Backfilling		100%	14	04-Jun-13 A	10-Jun-13 A
West Abutment						
S26S1202	Els, coring & backfill for Piling works		100%	75	26-Nov-11 A	08-Oct-12 A
S26S1216	Piling-West Abutment (28)		100%	65	09-Oct-12 A	30-Nov-12 A
S26S1226	Excavation & Pilecap		100%	28	27-Dec-12 A	01-Feb-13 A
S26S1236	West Abutment		100%	35	02-Feb-13 A	10-Apr-13 A
S26S1256	Backfilling		100%	14	29-Apr-13 A	07-Aug-13 A
Decking and Finishing						
S26S1238	Bridge Decking (Bearings, Drainage & MJ inculded)		100%	84	18-Mar-13 A	25-Sep-13 A
S26S1240	Falsework Erection of Deck - West Abutment to TW4		100%	14	18-Mar-13 A	30-Apr-13 A
S26S1241	Bridge Deck - West Abutment to TW4		100%	48	20-Apr-13 A	08-Jun-13 A
S26S1242	Falsework Dismantling of deck - West Abutment to TW4		100%	10	10-Jul-13 A	24-Aug-13 A
S26S1243	Falsework Erection of Deck - TW4 to TW5		100%	14	18-Mar-13 A	30-Apr-13 A
S26S1244	Bridge Deck - TW4 to TW5		100%	48	24-Apr-13 A	19-Jun-13 A
S26S1245	Falsework Dismantling of deck - TW4 to TW5		100%	10	10-Jul-13 A	24-Aug-13 A
S26S1246	Falsework Erection of Deck - TW5 to East Abutment		100%	14	08-May-13 A	29-May-13 A
S26S1247	Bridge Deck - TW5 to East Abutment		100%	48	15-May-13 A	06-Jul-13 A
S26S1248	Falsework Dismantling of deck - TW5 to East Abutment		100%	10	10-Jul-13 A	24-Aug-13 A
S26S1260	Parapet (icl, precast concrete skin)		100%	25	08-Jul-13 A	25-Sep-13 A
S26S1265	Road Lighting		100%	5	27-Aug-13 A	14-Sep-13 A
S26S1270	Surfacing		100%	10	16-Sep-13 A	25-Sep-13 A
S26S1310	Handover Inspection of LB2 (TTA Stage 11)		100%	158	18-Mar-13 A	25-Sep-13 A
Construction of Bridge LB3						
S26S1280	Construction of Bridge LB3(incl. excavation & backfill) (incl. VO29 & VO37)		100%	267	26-Feb-11 A	02-Oct-13 A
Substructure & Abutment						
S26S1320	Piling for East Abutment		100%	60	26-Feb-11 A	14-May-11 A
S26S1330	Piling for West Abutment		100%	60	14-May-11 A	26-Jul-11 A
S26S1340	ELS & Excavation for East & West Abutment		100%	36	07-Dec-11 A	21-Jan-12 A
S26S1350	Construction of East/West Abutment Structure		100%	45	19-Jan-12 A	13-Jul-12 A
Decking and Finishing						
S26S1370	Bridge Deck (Bearings, Drainage & MJ included)		100%	257	19-Apr-12 A	24-Nov-12 A
S26S1371	Falsework and Scaffolding		100%	36	19-Apr-12 A	31-Aug-12 A
S26S1372	Construction of Deck		100%	69	05-Sep-12 A	24-Nov-12 A



Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish
S26S1373	Falsework dismantling of Deck		100%	24	21-Dec-12 A	09-Jan-13 A
S26S1375	Parapet (icl, precast concrete skin)		100%	20	26-May-13 A	20-Jul-13 A
S26S1376	Erecting of Short Column		100%	20	19-Jun-13 A	13-Aug-13 A
S26S1377	Installing M-Barrier		100%	7	27-Aug-13 A	21-Sep-13 A
S26S1378	Surfacing		100%	8	16-Sep-13 A	25-Sep-13 A
S26S1385	Handover Inspection of LB3		100%	1	02-Oct-13 A	02-Oct-13 A
Construction of Bridge LB1						
S26S1400	Construction of Bridge LB1 (incl. VO29 & VO37: revised piling details and pile caps sleeving detaills)		100%	643	03-May-10 A	02-Oct-13 A
Preparatory and Enabling Works						
S26S1405	Site Clearance		100%	75	03-May-10 A	06-Aug-10 A
S26S1406	Site Clearance - Stage 1 (LB1-North Abutment)		100%	60	03-May-10 A	14-Jul-10 A
S26S1407	Site Clearance - Stage 2 (LB1-TW3)		100%	60	27-May-10 A	06-Aug-10 A
S26S1410	Access Road		100%	75	03-May-10 A	31-Jul-10 A
S26S1411	Access Road - Stage 1 (LB1-North Abutment)		100%	60	03-May-10 A	14-Jul-10 A
S26S1412	Access Road - Stage 2 (LB1-TW3)		100%	60	20-May-10 A	31-Jul-10 A
S26S1450	SA25-Site Clearance (TW1 & TW2)		100%	53	26-Mar-11 A	02-Jun-11 A
S26S1455	SA25 - Access Road (TW1 & TW2)		100%	53	26-Mar-11 A	02-Jun-11 A
S26S1465	VO 31: Fencing for Former Lot 1308 S.B in D.D.6		100%	10	27-Jun-11 A	09-Jul-11 A
Substructure and Pier Construction						
North Abutment						
S26S1420	Piling-North Abutment		100%	51	01-Jun-10 A	31-Jul-10 A
S26S1430	Excavation & Cap-North Abutment		100%	54	11-Nov-10 A	28-Dec-10 A
S26S1440	Pier & backfill, North Abutment		100%	56	26-Jan-11 A	04-Apr-11 A
TW3						
S26S1422	Piling-TW3		100%	54	28-Dec-10 A	21-Mar-11 A
S26S1432	Cap & Backfill - TW3		100%	45	26-May-11 A	19-Jul-11 A
S26S1442	Pier-TW3 (Pierhead included)		100%	75	08-Aug-11 A	17-Dec-11 A
TW1						
S26S1460	Piling-TW1		100%	70	21-Oct-10 A	11-Nov-10 A
S26S1470	Cap & Backfill - TW1		100%	36	27-Jan-11 A	19-Feb-11 A
S26S1480	Pier-TW1 (Pierhead included)		100%	75	23-May-11 A	08-Jul-11 A
TW2						
S26S1462	Piling-TW2		100%	41	28-Mar-11 A	15-Apr-11 A
S26S1472	Cap & Backfill - TW2		100%	45	21-Jun-11 A	15-Jul-11 A
S26S1482	Pier-TW2 (Pierhead included)		100%	75	26-Jul-11 A	11-Feb-12 A
Decking and Finishing						
S26S560	Decking (Bearings, Drainage & MJ included) (incl. VO 45: Details Drainage Arrangement of LB1 & B13A)		100%	199	27-Jul-11 A	12-Jul-12 A
S26S570	Balanced Cantilever at TW1		100%	63	27-Jul-11 A	12-Oct-11 A
S26S580	Preparing of Travelling Form		100%	18	27-Jul-11 A	17-Aug-11 A
S26S590	Construction of Cantiliver Deck, TW1		100%	40	30-Sep-11 A	17-Dec-11 A
S26S610	South End Span		100%	40	28-Dec-11 A	16-Feb-12 A
S26S630	Balanced Cantilever at TW2 & Stitching (TW1-TW2)		100%	58	01-Feb-12 A	15-May-12 A
S26S640	Preparing of Travelling Form		100%	12	01-Feb-12 A	29-Feb-12 A
S26S650	Construction of Cantiliver Deck, TW2		100%	40	19-Apr-12 A	15-May-12 A
S26S660	Stitching TW1-TW2		100%	18	11-May-12 A	11-Jun-12 A
S26S670	Balanced Cantilever at TW3 & Stitching (TW2-TW3)		100%	52	28-Dec-11 A	19-Apr-12 A



Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish
S26S680	Preparing of Travelling Form		100%	12	28-Dec-11 A	11-Jan-12 A
S26S690	Construction of Cantiliver Deck, TW3		100%	40	12-Jan-12 A	19-Apr-12 A
S26S700	Stitching TW2-TW3		100%	22	18-May-12 A	22-Jun-12 A
S26S720	North End Span		100%	50	18-May-12 A	12-Jul-12 A
S26S740	Parapet (icl, precast concrete skin)		100%	52	05-Nov-12 A	21-Sep-13 A
S26S750	Erecting of Precast Parapet		100%	32	05-Nov-12 A	27-Aug-13 A
S26S760	Installing M-Barrier		100%	6	15-Aug-13 A	21-Sep-13 A
S26S770	Noise Barrier		100%	6	15-Aug-13 A	07-Sep-13 A
S26S780	Surfacing		100%	7	16-Sep-13 A	25-Sep-13 A
S26S790	Road Lighting		100%	7	27-Aug-13 A	14-Sep-13 A
S26S800	Handover Inspection of LB1		100%	1	02-Oct-13 A	02-Oct-13 A
Construction of Bridge 13A						
S26S1300	Construction of Bridge 13A (incl. VO29 & VO37: revised piling details and pile caps sleeving detaills)		100%	744	03-May-10 A	22-Jun-13 A
Preparatory and Enabling Works						
S26S1610	Site Clearance		100%	24	03-May-10 A	31-May-10 A
S26S1611	Access Road		100%	63	03-May-10 A	17-Jul-10 A
S26S1620	Gas main Diversion at North/South Abutment, HKCG		100%	37	01-Jun-10 A	15-Jul-10 A
S26S1690	SA25-Site Clearance		100%	25	26-Feb-11 A	26-Mar-11 A
S26S1700	SA25 Haul Road		100%	25	26-Feb-11 A	26-Mar-11 A
S26S1710	SA25-Gas Main diversion at South Abutment & P1		100%	25	26-Feb-11 A	26-Mar-11 A
Substructure and Pier Construction						
North Abutment						
S26S1630	Piling-North Abutment		100%	65	16-Jul-10 A	30-Sep-10 A
S26S1631	Pre-drilling & Preparing of piling platform		100%	20	16-Jul-10 A	07-Aug-10 A
S26S1632	Piling		100%	45	09-Aug-10 A	30-Nov-10 A
S26S1650	Excavation & Cap-Nouth Abutment		100%	50	04-Jan-11 A	04-Apr-11 A
S26S1670	Construction of Abutment-Nouth Abutment		100%	50	27-Oct-11 A	17-Dec-11 A
S26S1930	Backfill Stage 1, North Abutment		100%	24	01-Mar-12 A	14-Apr-12 A
S26S1940	Backfill Stage 2, North Abutment		100%	60	15-Oct-12 A	24-Apr-13 A
South Abutment						
S26S1720	Piling-South Abutment		100%	90	02-Dec-10 A	23-Mar-11 A
S26S1721	Pre-drilling & Preparing of piling platform		100%	30	20-Aug-10 A	20-Sep-10 A
S26S1722	Piling		100%	60	10-Jan-11 A	17-Mar-11 A
S26S1750	Excavation & Cap-South Abutment		100%	40	26-May-11 A	14-Jul-11 A
S26S1780	Abutment, South Abutment		100%	38	26-Oct-11 A	17-Dec-11 A
S26S1950	Backfill Stage 1, South Abutment		100%	24	01-Mar-12 A	04-Jul-12 A
S26S1960	Backfill Stage 2, South Abutment		100%	43	19-Nov-12 A	25-Feb-13 A
S26S1970	COD: 13ASA 18 days additional Drainage works (if RFI can be replied before 4-12-2012)		100%	18	01-Apr-13 A	19-Apr-13 A
P1						
S26S1730	Piling-P1		100%	20	18-Oct-10 A	30-Nov-10 A
S26S1760	Cap & Backfill - P1		100%	33	26-May-11 A	30-Jun-11 A
S26S1790	Pier-P1		100%	75	26-Jul-11 A	24-Oct-11 A
S26S1820	Pier-P1 Pierhead		100%	48	14-Feb-12 A	19-Apr-12 A
P2						
S26S1740	Piling-P2		100%	35	28-Mar-11 A	16-Apr-11 A
S26S1770	Cap & Backfill - P2		100%	38	26-May-11 A	11-Jul-11 A



Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish
S26S1800	Pier-P2		100%	75	26-Oct-11 A	27-Jan-12 A
S26S1910	Pier-P2 Pierhead		100%	53	01-Aug-12 A	12-Oct-12 A
P3						
S26S1640	Piling-P3		100%	50	26-Feb-11 A	19-Mar-11 A
S26S1660	Cap & Backfill -P3		100%	50	26-May-11 A	30-Jul-11 A
S26S1680	Pier-P3		100%	96	26-Sep-11 A	20-Jan-12 A
S26S1920	Pier-P3 Pierhead		100%	48	19-Apr-12 A	31-Jul-12 A
Decking and Finishing						
S26S1808	Decking (Bearings, drainage & MJ included) (incl. VO 45: Details of Drainage Arrangement of LB1 & B13A)		100%	110	01-Jun-12 A	01-Mar-13 A
S26S1810	Balanced Cantilever deck at P1		100%	0	01-Jun-12 A	20-Jul-12 A
S26S1811	Preparing of Travelling Form		100%	12	01-Jun-12 A	25-Sep-12 A
S26S1812	Construction of Cantiliver Deck at P1		100%	55	15-Jun-12 A	04-Aug-12 A
S26S1816	South End Span (South abutment-P1)		100%	197	13-Aug-12 A	09-Nov-12 A
S26S1818	South End Span		100%	50	13-Aug-12 A	10-Nov-12 A
S26S1830	Balanced Cantilever deck at P2 & Stitching (P1-P2)		100%	78	19-Nov-12 A	14-Jan-13 A
S26S1831	Preparing of Travelling Form		100%	12	19-Nov-12 A	08-Dec-12 A
S26S1832	Balanced Cantilever deck at P2		100%	50	10-Dec-12 A	05-Jan-13 A
S26S1833	Stitching (P1-P2)		100%	18	11-Jan-13 A	14-Jan-13 A
S26S1840	Balanced Cantilever deck at P3 & Stitching (P2-P3)		100%	73	20-Aug-12 A	17-Jan-13 A
S26S1841	Preparing of Travelling Form		100%	12	20-Aug-12 A	05-Sep-12 A
S26S1842	Balanced Cantilever deck at P3		100%	43	06-Sep-12 A	05-Nov-12 A
S26S1843	Stitching (P2-P3)		100%	18	15-Jan-13 A	17-Jan-13 A
S26S1850	North End Span & Stitching (Nouth Abutment-P3)		100%	96	29-Oct-12 A	01-Mar-13 A
S26S1851	End Spans for B13A		100%	29	29-Oct-12 A	01-Feb-13 A
S26S1852	Post Tentioning Works		100%	18	18-Feb-13 A	01-Mar-13 A
S26S1860	Parapet (icl, precast concrete skin)		100%	24	19-Mar-13 A	25-May-13 A
S26S1863	Erection of Short Column and Barrier		100%	12	03-May-13 A	15-Jun-13 A
S26S1873	Noise Barrier (Erection of H-Column and Panel)		100%	12	03-May-13 A	11-Jun-13 A
S26S1875	Lighting		100%	12	25-May-13 A	11-Jun-13 A
S26S1880	Surfacing		100%	12	25-May-13 A	21-Jun-13 A
S26S1900	Handover Inspection of Bridge 13A		100%	3	21-Jun-13 A	22-Jun-13 A
Ready For Pre-Handover Retaining Wall of Section 2						
HRW0020	Ready For Pre-Handover Retaining Wall W56A, W56B, W57A, W57B, W57C, W59 and RWB12A(N)	-19	0%	7	27-Jan-14	06-Feb-14
HRW0021	Ready For Pre-Handover Retaining Wall W58, W60, W61A, RWTW1, RWTW2, RWTW3, RWTW3a and RWB12B	-19	0%	7	27-Jan-14	06-Feb-14
Section 3						
Site Area SA26A						
PHSA26A2	Possession of SA26A (Day0)		100%	0	26-Feb-10 A	
SA26A000	Site Area SA26A Works Period	-9	98.02%	1215	26-Feb-10 A	19-Feb-14
SA26A010	Site Area SA26A Works Completion	-9	0%	0		19-Feb-14
SA26A020	Temporary Traffic Arrangement (Detail shall refer to supplementary information)	-8	98.17%	983	26-Feb-10 A	19-Feb-14
SA26A030	Overall Utilities Diversion (Detail shall refer to supplementary information)	-8	98.17%	983	26-Feb-10 A	19-Feb-14
North Bound						
Preliminaries						
S26AN000	Site Clearance/Access Rd		100%	75	26-Feb-10 A	18-Jun-10 A



Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish
S26AN010	Site Clearance		100%	60	26-Feb-10 A	12-May-10 A
S26AN020	Access Rd		100%	60	07-Apr-10 A	18-Jun-10 A
Slopeworks						
S26AN502	Cut Slope (S37A)		100%	48	26-Apr-12 A	03-Jul-12 A
S26AN506	Cut Slope (S40-sn, Including removal of existing retaining wall)		100%	168	19-Jun-10 A	08-Jan-11 A
S26AN508	Slopeworks Cut(S40) - Stage 1 (Cut Slope and Erect Scaffolding)		100%	11	19-Jun-10 A	16-Jul-10 A
S26AN510	Slopeworks Cut(S40) - Stage 1 (Soil Nail Installation : QRST)		100%	11	19-Jul-10 A	18-Aug-10 A
S26AN514	Slopeworks Cut(S40) - Stage 2 (Cut Slope and Erect Scaffolding)		100%	14	19-Aug-10 A	17-Sep-10 A
S26AN516	Slopeworks Cut(S40) - Stage 2 (Soil Nail Installation : MNOP)		100%	14	21-Nov-10 A	26-Dec-10 A
S26AN518	Slopeworks Cut(S40) - Stage 3 (Cut Slope and Erect Scaffolding)		100%	17	18-Aug-10 A	17-Sep-10 A
S26AN520	Slopeworks Cut(S40) - Stage 3 (Soil Nail Installation : IJKL)		100%	17	27-Dec-10 A	01-Feb-11 A
S26AN522	Slopeworks Cut(S40) - Stage 4 (Cut Slope and Erect Scaffolding)		100%	12	28-Jan-11 A	15-Feb-11 A
S26AN524	Slopeworks Cut(S40) - Stage 4 (Soil Nail Installation : EFGH)		100%	12	02-Feb-11 A	19-Feb-11 A
S26AN525	Slopeworks Cut(S40) - Stage 5 (Cut Slope and Erect Scaffolding)		100%	15	29-Oct-11 A	16-Nov-11 A
S26AN526	Slopeworks Cut(S40) - Stage 5 (Soil Nail Installation : ABCD)		100%	18	16-Nov-11 A	07-Dec-11 A
S26AN528	Removal of Existing Retaining Wall		100%	30	11-Apr-11 A	20-May-11 A
S26AN530	Cut Slope (S41-sn)		100%	138	19-Jun-10 A	02-Dec-10 A
S26AN531	Cut Slope (S41-sn) - Stage 1 (Cut Slope and Erect Scaffolding)		100%	11	19-Jun-10 A	16-Jul-10 A
S26AN532	Cut Slope (S41-sn) - Stage 1 (Soil Nail Installation : MNOPQ)		100%	11	19-Jul-10 A	13-Aug-10 A
S26AN533	Cut Slope (S41-sn) - Stage 2 (Cut Slope and Erect Scaffolding)		100%	26	23-Aug-10 A	17-Sep-10 A
S26AN534	Cut Slope (S41-sn) - Stage 2 (Soil Nail Installation : IJKL)		100%	26	28-Dec-10 A	27-Jan-11 A
S26AN535	Cut Slope (S41-sn) - Stage 3 (Cut Slope and Erect Scaffolding)		100%	20	20-Sep-10 A	27-Nov-10 A
S26AN536	Cut Slope (S41-sn) - Stage 3 (Soil Nail Installation : EFGH)		100%	19	30-May-11 A	22-Jun-11 A
S26AN537	Cut Slope (S41-sn) - Stage 4 (Cut Slope and Erect Scaffolding)		100%	12	26-Oct-11 A	08-Nov-11 A
S26AN538	Cut Slope (S41-sn) - Stage 4 (Soil Nail Installation : ABCD)		100%	12	03-Dec-12 A	14-Jan-13 A
S26AN540	Slope 7NW-B/C 349		100%	75	02-Oct-10 A	25-Nov-10 A
S26AN541	Erect Scaffolding & Soil Nail Installation (7NW-B/C 349) - Stage 1 (EF) 52nos.		100%	15	02-Oct-10 A	19-Oct-10 A
S26AN542	Erect Scaffolding & Soil Nail Installation (7NW-B/C 349) - Stage 2 (ABCD) 270nos.		100%	72	20-Oct-10 A	25-Nov-10 A
S26AN550	Slope 7NW-A/C35-sn		100%	200	01-Sep-10 A	20-Nov-10 A
S26AN560	Erect Scaffolding & Soil Nail Installation (7NW-A/C35-sn) - Stage 1 (OP) 25nos.		100%	10	01-Sep-10 A	11-Sep-10 A
S26AN570	Erect Scaffolding & Soil Nail Installation (7NW-A/C35-sn) - Stage 2 (KLMN) 285nos.		100%	40	13-Sep-10 A	19-Oct-10 A
S26AN580	Erect Scaffolding & Soil Nail Installation (7NW-A/C35-sn) - Stage 3 (GHIJ) 370nos.		100%	57	30-Sep-10 A	19-Oct-10 A
S26AN590	Erect Scaffolding & Soil Nail Installation (7NW-A/C35-sn) - Stage 4 (CDEF) 407nos.		100%	62	20-Oct-10 A	19-Nov-10 A
S26AN650	Erect Scaffolding & Soil Nail Installation (7NW-A/C35-sn) - Stage 5 (AB) 204nos.		100%	31	01-Nov-10 A	20-Nov-10 A
S26AN660	Slope 7NW-A/CR39		100%	80	22-Nov-10 A	28-Mar-11 A
S26AN670	Erect Scaffolding & Soil Nail Installation (7NW-A/CR39) - Stage 1 (JK) 28nos.		100%	10	22-Nov-10 A	15-Dec-10 A
S26AN680	Erect Scaffolding & Soil Nail Installation (7NW-A/CR39) - Stage 2 (DEFGHI) 162nos.		100%	40	16-Dec-10 A	25-Feb-11 A
S26AN690	Erect Scaffolding & Soil Nail Installation (7NW-A/CR39) - Stage 3 (ABC) 109nos.		100%	30	22-Feb-11 A	28-Mar-11 A
S26AN930	Erect Scaffolding & Soil Nail Installation (Area 6-1)		100%	75	20-Feb-13 A	25-Nov-13 A
Construction of Retaining Wall						
Retaining Wall W65C (w/SP)						
S26AN100	Sheet Pile/Excavate & Construct W65C (w/SP)		100%	150	27-Jun-11 A	25-Jul-11 A
S26AN101	Sheet Pile and Excavation		100%	24	27-Jun-11 A	25-Jul-11 A
S26AN102	Construction of Structure W65C		100%	72	27-Jun-11 A	25-Jul-11 A
S26AN103	Backfilling		100%	24	27-Jun-11 A	25-Jul-11 A
Retaining Wall W68						
S26AN120	Sheet Pile/Excavate & Construct W68 (w/SP)		100%	99	15-Nov-10 A	16-Jul-12 A
S26AN121	Sheet Pile and Excavation		100%	19	15-Nov-10 A	04-Dec-10 A



Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish
S26AN122	Construction of Structure W68		100%	75	26-Aug-11 A	24-Nov-11 A
S26AN123	Backfilling		100%	54	01-Jun-12 A	16-Jul-12 A
Retaining Wall W69 on Mini-Piles (AD 3)						
S26AN142	Prepare Piling Platform for W69		100%	24	21-Sep-10 A	10-Oct-10 A
S26AN144	Pre-drilling for W69		100%	24	10-Sep-10 A	10-Oct-10 A
S26AN146	Pipe Pile for W69		100%	77	20-Oct-10 A	24-Dec-10 A
S26AN147	Pipe Pile for W69 - Stage 1 (south)		100%	38	20-Oct-10 A	19-Nov-10 A
S26AN148	Pipe Pile for W69 - Stage 2 (north)		100%	26	20-Nov-10 A	19-Dec-10 A
S26AN149	Excavate and Tension Piles W69		100%	110	26-Mar-11 A	11-Aug-11 A
S26AN150	Excavation and Installation of Tension Piles - Stage 1 (south)		100%	55	26-Mar-11 A	04-Jun-11 A
S26AN151	Excavation and Installation of Tension Piles - Stage 2 (north)		100%	55	13-Jun-11 A	16-Aug-11 A
S26AN152	Retaining Wall & Drainage W69		100%	120	26-Aug-11 A	19-Jan-12 A
S26AN153	Construction of Structure W69		100%	75	26-Aug-11 A	24-Nov-11 A
S26AN154	Drainage		100%	40	06-Feb-12 A	15-Mar-13 A
S26AN155	Backfilling		100%	75	01-Jun-12 A	16-Jul-12 A
Retaining Wall W70						
S26AN170	Sheet Pile/Excavate & Construct W70 (w/SP)		100%	165	03-Dec-10 A	15-Mar-13 A
S26AN171	Sheet Pile and Excavation		100%	18	03-Dec-10 A	14-Dec-10 A
S26AN172	Construction of Structure W70 (w/SP)		100%	75	18-Jul-11 A	15-Oct-11 A
S26AN173	Drainage & Backfilling		100%	54	18-Feb-13 A	28-Jun-13 A
S26AN174	Backfilling behind W68 to W70 and drainage works		100%	60	18-Mar-13 A	25-Nov-13 A
S26AN184	Erect Scaffolding & Soil Nail Installation		100%	35	04-Oct-13 A	25-Nov-13 A
Retaining Wall W72A (w/SP)						
S26AN190	Sheet Pile/Excavate & Construct W72A (w/SP)		100%	92	30-Oct-10 A	21-Nov-11 A
S26AN191	Sheet Pile and Excavation		100%	34	30-Oct-10 A	31-Jan-11 A
S26AN192	Construction of Structure W72A (w/SP)		100%	46	03-Jan-11 A	24-Mar-11 A
S26AN193	Draiage & Backfilling		100%	68	01-Jun-11 A	21-Nov-11 A
Road Re-Construction Works, Roadworks & Drainage						
S26AN430	Slip Road R (From W72A to W73) Stage 1 (incl. VO 36: Slip Road R & Drainage detail.)		100%	15	30-Jan-12 A	25-Jul-12 A
S26AN431	Slip Road R (From W70 to B18A) Stage 1.1 formation		100%	15	26-May-12 A	13-Jun-12 A
S26AN432	Slip Road R (From W70 to B18A) Stage 1.1 Drainage & utilities		100%	15	14-Jun-12 A	03-Jul-12 A
S26AN433	Slip Road R (From W70 to B18A) Stage 1.1 pavement & roadworks		100%	15	04-Jul-12 A	26-Jul-12 A
S26AN435	Slip Road R (From W70 to B18A) Stage 2		100%	93	18-May-12 A	14-Sep-13 A
S26AN436	Slip Road R (From W70 to B18A) Stage 2, formation (Remaining)		100%	30	18-May-12 A	06-Aug-13 A
S26AN437	Slip Road R (From W70 to B18A) Stage 2, Drainage & utilities (Remaining)		100%	30	27-Jun-12 A	14-Sep-13 A
S26AN438	Slip Road R (From W70 to B18A) Stage 2, pavement & roadworks (Remaining)		100%	50	14-Jul-12 A	14-Sep-13 A
S26AN447	Construction Slip Road J (Under Bridge 15A)	-13	50%	45	27-Aug-13 A	25-Feb-14
S26AN448	Construction Slip Road Q (At W65C)	-13	50%	45	27-Dec-13 A	25-Feb-14
S26AN451	Road and Drainage Works (CH 3720 - 4550)		100%	168	24-Jun-13 A	20-Dec-13 A
S26AN452	Removal of existing central barrier and forming temporary road (CH3720-4100)		100%	12	24-Jun-13 A	20-Jul-13 A
S26AN4525	TTA - Stage 4B-2		100%	0		21-Jul-13 A
S26AN453	Road and Drainage Works for Slow and Mid Lane (CH3720 - 3850)	-13	60%	20	08-Jul-13 A	07-Feb-14
S26AN454	Road Surface Works for Slow and Mid Lane (CH3720 - 3850)	-6	60%	10	26-Oct-13 A	12-Feb-14
S26AN455	Removal of existing central barrier (CH4100-4550)		100%	8	26-Jul-13 A	09-Aug-13 A
S26AN456	Road Works for Fast and Mid Lane (CH3850 - CH4550)		100%	20	10-Aug-13 A	25-Nov-13 A
S26AN457	Road Surface Works for Fast and Mid Lane (CH3850 - 4550)		100%	10	27-Aug-13 A	25-Nov-13 A
S26AN458	Road Works for Fast Lane (CH3720 - 3850)		100%	20	26-Oct-13 A	25-Nov-13 A
S26AN459	Road Surface Works for Fast Lane (CH3720 - 3850)		100%	10	26-Oct-13 A	25-Nov-13 A



Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish
S26AN460	Road and Drainage Works for Slow Lane (CH4250 - 4550)	-13	60%	35	05-Oct-13 A	14-Feb-14
S26AN461	Road Surface Works for Slow Lane (CH4250 - 4550)	-8	60%	10	26-Oct-13 A	19-Feb-14
S26AN462	Road Construction and Remaining Works (along CH 3720 - 4550)		100%	35	05-Oct-13 A	20-Dec-13 A
S26AN470	Road and Drainage Works (CH 4550 - 4720)	-15	71.36%	88	26-Oct-13 A	28-Feb-14
S26AN471	Road and Drainage Works for Fast Lane (CH 4550 - 4720)		100%	35	26-Oct-13 A	25-Nov-13 A
S26AN472	Road Surface Works for Fast Lane (CH4550 - 4720)		100%	8	26-Oct-13 A	25-Nov-13 A
S26AN482	Road Construction and Remaining Works (along CH 4550 - 4720)	-15	44%	45	05-Oct-13 A	28-Feb-14
Traffic Control & Survelance System						
S26AN480	TCSS (G25, G26, G27, G28 & SEC Poles SC58/S58) (incl. VO73 Revised Sign Gantry Details)	-13	70%	50	15-Jun-13 A	25-Feb-14
Modification of Existing Bridge						
S26AN200	Modification of Existing Bridge 15	-7	83.88%	104	24-Jun-13 A	18-Feb-14
S26AN230	Demolish of Central Barrier		100%	12	24-Jun-13 A	04-Oct-13 A
S26AN240	Raising of Concrete Edge for N/B (CH3800 -3900)		100%	15	09-Sep-13 A	25-Nov-13 A
S26AN250	Removal existing M.J and install new M.J for Slow and Mid Lane (S/B)	-7	85%	8	02-Aug-13 A	28-Jan-14
S26AN260	Raising of Concrete Edge for S/B (CH3800 - 4020) and N/B (CH3900 - 4020)	-7	50%	25	09-Sep-13 A	14-Feb-14
S26AN270	Removal existing M.J and install new M.J for Fast Lane (S/B and N/B)		100%	10	04-Oct-13 A	25-Nov-13 A
S26AN280	Removal existing M.J and install new M.J for Slow and Mid Lane (N/B)	-7	85%	20	09-Sep-13 A	18-Feb-14
Landscaping						
S26AN610	Landscaping Works	5	85%	29	15-Mar-13 A	04-Feb-14
South Bound						
Preliminaries						
S26AS000	Site Clearance/Access Rd		100%	164	26-Feb-10 A	14-Sep-10 A
S26AS010	Site Clearance		100%	75	26-Feb-10 A	18-Jun-10 A
S26AS020	Access Road		100%	75	31-May-10 A	14-Sep-10 A
Slopeworks						
S26AS510	Slope Reinstatement Works (Bridge 15A)	-50	68.42%	95	08-Aug-13 A	05-Mar-14
S26AS515	Backfilling Slope	-50	85%	30	08-Aug-13 A	04-Feb-14
S26AS520	Soil Nail Installation	-50	70%	50	27-Aug-13 A	21-Feb-14
S26AS540	Slope Surface Treatment	-50	30%	15	28-Oct-13 A	05-Mar-14
Landscaping						
S26AS600	Landscaping	-50	0%	30	06-Mar-14	10-Apr-14
Road Re-Construction Works, Roadworks, Drainage & Utilities						
S26AS400	Roadworks, Drainages & Utilities (CH 4020 - 4500)	-18	93.11%	399	14-Feb-12 A	03-Mar-14
S26AS410	Roadworks, Drainages & Utilities Stage 1 (ch4020-ch4200 & Tai Po Tai Wo Road)		100%	110	14-Feb-12 A	11-Dec-12 A
S26AS411	Removal of existing paving		100%	25	14-Feb-12 A	02-Jul-12 A
S26AS412	Utilities		100%	75	14-Feb-12 A	31-Jul-12 A
S26AS416	Drainages		100%	75	27-Jun-12 A	31-Jul-12 A
S26AS418	Road Surface & Roadmark - Stage 1		100%	5	14-Jul-12 A	11-Dec-12 A
S26AS420	Roadworks, Drainages & Utilities Stage 2(ch4200-ch4500)		100%	737	14-Feb-12 A	28-Sep-12 A
S26AS422	Removal of existing paving		100%	50	14-Feb-12 A	12-Jan-13 A
S26AS424	Utilities		100%	75	14-Feb-12 A	28-May-12 A
S26AS426	Drainages		100%	75	27-Jun-12 A	11-Aug-12 A
S26AS428	Road Surface & Roadmark - Stage 2		100%	8	10-Sep-12 A	28-Sep-12 A
S26AS430	Roadworks Stage 3 (ch4020-ch4200 & Tai Po Tai Wo Road)		100%	35	28-Jan-13 A	21-Jun-13 A
S26AS440	Road Construction and Remaining Works (along CH4020 - 4500)		100%	75	28-Jan-13 A	20-Jul-13 A
S27S4090	HyD/Lighting (Existing Street Light removal by HyD Lightings		100%	52	26-May-11 A	25-Jun-11 A
S27S4100	Slip Road K (utilities & drainage), Stage 1 (excl. WSD connection)		100%	75	14-Feb-12 A	19-Apr-12 A
S27S4102	Slip Road K (utilities & drainage roadwork), Stage 2 (incl. WSD connection)		100%	50	18-May-12 A	15-Oct-12 A



Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish
S27S4110	Slip Road S (utilities, drainage & roadwork)	-18	45%	50	04-Oct-13 A	03-Mar-14
S27S4160	TTA Stage 0		100%	0	07-Oct-12 A	
Noise Barriers & Road Barriers						
Noise Barrier NB36 & NB37						
S26AS300	Construct Noise Barrier & Beam Barrier, NB36 & NB37		100%	255	28-Dec-11 A	05-Jul-12 A
S26AS310	Noise Barrier : Foundation Works		100%	75	28-Dec-11 A	31-Jan-12 A
S26AS320	Noise Barrier : Installation of H-column & Panel		100%	60	01-Feb-12 A	05-Jul-12 A
S26AS330	Remaining NB36 installation of panel		100%	7	25-May-13 A	15-Jun-13 A
Traffic Control & Survelance System						
S26AS480	TCSS (ch3720 - ch4820)		100%	56	30-Nov-12 A	15-Jul-13 A
S26AS481	TCSS - Stage 1 (ch3720 - ch3900)		100%	24	11-Mar-13 A	19-Apr-13 A
S26AS482	TCSS - Stage 2 (ch3900 - ch4080)		100%	24	19-Apr-13 A	06-Jun-13 A
S26AS483	TCSS - Stage 3 (ch4080 - ch4260), (Gantry G59) (incl. VO73 Revised Sign Gantry Details)		100%	24	22-Jan-13 A	06-Jun-13 A
S26AS484	TCSS - Stage 4 (ch4260 - ch4440), (Gantry G58) (incl. VO73 Revised Sign Gantry Details)		100%	24	30-Nov-12 A	21-Dec-12 A
S26AS485	TCSS - Stage 5 (ch4440 - ch4620)	17	90%	24	24-Dec-12 A	29-Jan-14
S26AS486	TCSS - Stage 6 (ch4620 - ch4820), (Gantry G57) (incl. VO73 Revised Sign Gantry Details)		100%	24	07-Jan-13 A	15-Jul-13 A
North & South Bound						
Slopworks						
S26ANS50	Slopeworks & Reinforced Earth Wall Bridge 18A		100%	72	26-Feb-11 A	27-May-11 A
Construction of Bridge 18A						
S26AN94	COD: DAN 327 DN800/ 400 - Additional pipeline and thrust blocks	-5	80%	75	06-Aug-12 A	15-Feb-14
S26ANS10	Construct East & West Abutment of Bridge 18A		100%	91	28-Mar-11 A	19-Aug-11 A
S26ANS12	Construct East Abutment (RE Wall part 1) & Bearing (Bridge 18A)		100%	36	28-Mar-11 A	14-May-11 A
S26ANS14	Construction West Abutment (RE Wall part 1) & Bearing (Bridge 18A)		100%	36	08-Jul-11 A	19-Aug-11 A
S26ANS15	Construction East RE Wall (part 2)		100%	50	19-Aug-11 A	26-Oct-12 A
S26ANS16	Construction West RE Wall (part 2)		100%	50	19-Aug-11 A	27-Oct-12 A
S26ANS18	Bridge 18A Decking and Watermain Diversion		100%	162	19-Jul-11 A	24-Jan-12 A
S26ANS60	Erecting Temporary Bridge Support		100%	48	24-Jun-11 A	16-Jul-11 A
S26ANS70	Construction of Deck		100%	60	27-Oct-11 A	07-Jan-12 A
S26ANS80	Construct remaining RE wall (East & West) (incl. VO 21, VO38 and VO79)		100%	40	15-Dec-11 A	29-Apr-13 A
S26ANS82	Drainage, Utilities & Watermain Installation (incl.VO 53:Concrete Plinths for PCCW Cable Ducts & '		100%	50	28-Dec-12 A	15-Jun-13 A
S26ANS90	Road Surfacing		100%	10	07-May-13 A	19-Jun-13 A
S26ANS92	TTA Stage 1		100%	0	22-Jun-13 A	
Roadworks, Drainage & Utilities						
S26ANS42	Diversion of water mains at existing bridge 18		100%	25	20-Feb-13 A	30-Jul-13 A
Demolition of Existing Bridge 18						
S26ANS30	Demolition of Existing Bridge 18		100%	30	24-Jun-13 A	30-Jul-13 A
Site Area SA27						
PHSA2720	Possession of SA27		100%	0	26-Mar-10 A	
SA270000	Site Area SA27 Works Period	-15	97.51%	1187	26-Mar-10 A	25-Feb-14
SA270010	Site Area SA27 Works Completion	-15	0%	0		25-Feb-14
SA270020	Temporary Traffic Arrangement (Detail shall refer to supplementary information)	-13	97.65%	959	26-Mar-10 A	25-Feb-14
SA270030	Overall Utilities Diversion (Detail shall refer to supplementary information)	-13	97.65%	959	26-Mar-10 A	25-Feb-14
South Bound						
Construction of Retaining Wall						
Retaining Wall W65A						
S27S1000	Sheet Pile/Excavate & Construct W65A		100%	83	28-Dec-10 A	08-Apr-11 A



Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish
S27S1001	Sheet Pile & Excavation		100%	32	28-Dec-10 A	07-Feb-11 A
S27S1002	Construction of Structure W65A		100%	50	11-Apr-11 A	13-Aug-11 A
S27S1012	Backfilling behind W65A and drainage works	-41	85%	40	15-Jul-13 A	11-Feb-14
Retaining Wall W65B, (CSD 1)						
S27S1040	WSD 1220 dia Diversion		100%	36	26-Jul-11 A	17-Dec-12 A
S27S1041	HyD Lighting relocation		100%	36	26-May-11 A	18-Jun-11 A
S27S1042	Excavate to cut-off level		100%	42	15-Oct-10 A	03-Dec-10 A
S27S1043	COD: CLP overhead cable		100%	75	15-Jan-11 A	11-Apr-11 A
S27S1044	Relocaltion of Existing Electric Poles, CLP		100%	24	15-Feb-11 A	11-Apr-11 A
S27S1060	Capping/Walling for W65B		100%	42	06-Apr-11 A	20-Aug-11 A
S27S1070	Backfilling for W65A & B		100%	75	10-Sep-11 A	21-Jul-12 A
S27S1090	COD: DAN 273- revised thrust box detail and additional works for DN1220		100%	30	17-Dec-12 A	24-Jan-13 A
S27S1110	Backfilling behind W65B and drainage works	-41	85%	40	15-Jul-13 A	11-Feb-14
Retaining Wall W66/67 (CSD 2) & W71						
S27S1100	W66 & W67 (CSD 2)		100%	45	02-Oct-10 A	19-Mar-11 A
S27S1101	Base Slab (W66)		100%	30	02-Oct-10 A	01-Nov-10 A
S27S1102	Wall Stem (W66)		100%	30	02-Nov-10 A	26-Dec-10 A
S27S1103	Base Slab (W67)		100%	30	08-Nov-10 A	25-Dec-10 A
S27S1113	Wall Stem (W67)		100%	24	28-Feb-11 A	19-Mar-11 A
S27S1115	Backfill for W66&67		100%	61	27-Jun-11 A	15-Oct-11 A
S27S1200	Retaining Wall W71 (Bay1 - Bay5)		100%	110	02-Jun-10 A	12-Oct-10 A
S27S1210	Retaining Wall W71 : Base Slab		100%	55	02-Jun-10 A	06-Aug-10 A
S27S1220	Retaining Wall W71 : Wall Stem		100%	55	07-Aug-10 A	12-Oct-10 A
S27S1230	Backfill for W71		100%	50	27-Jun-11 A	24-Aug-11 A
Slopeworks						
S27S0000	Site Clearance/Access Rd		100%	130	27-Mar-10 A	03-Sep-10 A
S27S0001	Site Clearance (Stage 1)		100%	40	27-Mar-10 A	18-May-10 A
S27S0002	Site Clearance (Stage 2)		100%	40	19-Jun-10 A	05-Aug-10 A
S27S0004	Access Rd (Stage 1)		100%	40	30-Apr-10 A	18-Jun-10 A
S27S0005	Access Rd (Stage 2)		100%	40	20-Jul-10 A	03-Sep-10 A
S27S5000	Slopeworks Cut(S34)		100%	46	28-Dec-10 A	23-Feb-11 A
S27S5100	Slopeworks Cut(S42), Fill(S43)		100%	75	28-Dec-10 A	29-Mar-11 A
S27S5101	Slopeworks Cut(S42)		100%	60	28-Dec-10 A	11-Mar-11 A
S27S5102	Slopeworks Fill(S43)		100%	60	26-Oct-11 A	06-Jan-12 A
S27S5110	Slopeworks Cut(S37)		100%	0	02-Feb-11 A	02-Feb-11 A
S27S5111	Slopeworks Cut(S37) - Stage 1, +40mPD		100%	62	18-Nov-10 A	01-Feb-11 A
S27S5112	Slopeworks Cut(S37) - Stage 2, +33.8mPD		100%	62	30-Jan-12 A	19-Apr-12 A
S27S5120	Slopeworks Fill(S38)(Including removal of existing retaining wall)		100%	96	13-Apr-12 A	21-Aug-12 A
S27S5121	Slopeworks Fill(S38) : Removal of existing retaining wall		100%	24	13-Apr-12 A	19-May-12 A
S27S5122	Slopeworks Fill(S38) - Stage 1, +32mPD		100%	24	26-May-12 A	08-Jun-12 A
S27S5123	Slopeworks Fill(S38) - Stage 2, +34mPD		100%	24	11-Jun-12 A	11-Jul-12 A
S27S5124	Slopeworks Fill(S38) - Stage 3, formation level		100%	24	11-Jul-12 A	21-Aug-12 A
S27S5130	Slopeworks Cut(S39)		100%	138	19-Jun-10 A	23-Feb-11 A
S27S5131	Slopeworks Cut(S39) - Stage 1, +37mPD		100%	46	19-Jun-10 A	12-Aug-10 A
S27S5132	Slopeworks Cut(S39) - Stage 2, +35mPD		100%	46	13-Aug-10 A	07-Oct-10 A
S27S5133	Slopeworks Cut(S39) - Stage 3, formation level		100%	46	28-Dec-10 A	23-Feb-11 A
S27S5150	Slope Reinstatement Works (S42)	-31	97%	40	06-Sep-13 A	28-Jan-14
Landscaping						



Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish
S27S6010	Landscaping	-41	0%	40	11-Feb-14	29-Mar-14
Roadworks, Drainage & Utilities						
S27S4000	Roadworks, Drainages & Utilities - Stage 1 (CH 3900 - 4740)	-13	93.7%	357	13-Apr-12 A	25-Feb-14
S27S4004	Utilities - Stage 1 (W66 & W67)		100%	60	13-Apr-12 A	19-Apr-12 A
S27S4006	Road and Drainages Works - Stage 1		100%	60	11-May-12 A	31-Jul-12 A
S27S4010	Road Surface - Stage 1		100%	50	28-Jul-12 A	11-Dec-12 A
S27S4012	Roadmark and Lane Shifting - Stage 1		100%	30	12-Dec-12 A	27-Dec-12 A
S27S4018	Removal of existing paving - Stage 2 (Remaining CH4500 - 4740)		100%	25	27-Aug-13 A	12-Oct-13 A
S27S4035	Road and Drainage Works for Slow Lane - Stage 2 (incl. VO 55: Provision of drainage at Retaining Wall W71 & Bridge B18A)	-18	65%	30	06-Oct-13 A	11-Feb-14
S27S4055	Road Construction and Remaining Works (along CH4500 - 4740)	-13	75%	30	27-Aug-13 A	25-Feb-14
Construction of Bridge 15A						
Preparatory and Enabling Works						
S26AS205	Site Clearance		100%	102	01-Jun-10 A	30-Sep-10 A
S26AS210	Hual Road		100%	102	01-Jun-10 A	30-Sep-10 A
S26AS215	11KV Diversion, CLP		100%	102	01-Jun-10 A	30-Sep-10 A
S26AS225	2 nos. Existing fresh water mains diversion		100%	36	26-Jan-11 A	11-Mar-11 A
S26AS235	Existing tel cable diversion, PCCW		100%	36	26-Jan-11 A	11-Mar-11 A
S26AS245	HyD/Lighting		100%	60	26-Jan-11 A	09-Apr-11 A
Substructure and Pier Construction						
South Abutment, P1 to P5						
S26AS220	Piling - South Abutmentt, P1 to P5 (incl. VO29: revised piling details)		100%	335	02-Jul-10 A	16-Aug-11 A
S26AS230	Excavation & Cap-South Abutment, P1 to P5 (incl. VO6: Bridge 15A cap sleeving details)		100%	173	07-Feb-11 A	05-Sep-11 A
S26AS240	Pier & backfill, South Abutment, P1 to P5		100%	112	13-Jun-11 A	26-Oct-11 A
South Abutment						
S26AS770	Piling - South Abutment		100%	71	02-Jul-10 A	07-Feb-11 A
S26AS780	Cap & Backfill - South Abutment		100%	37	07-Feb-11 A	22-Mar-11 A
S26AS790	South Abutment		100%	21	13-Jun-11 A	14-Jul-11 A
S26AS800	COD: 15ASA Wingwall		100%	14	13-Jun-11 A	14-Jul-11 A
P1						
S26AS610	Piling - P1		100%	66	18-Jan-11 A	09-Apr-11 A
S26AS620	Cap & Backfill - P1		100%	37	26-May-11 A	09-Jul-11 A
S26AS630	Pier - P1		100%	36	11-Jul-11 A	22-Sep-11 A
P2						
S26AS640	Piling - P2		100%	66	26-Apr-11 A	27-May-11 A
S26AS650	Cap & Backfill - P2		100%	37	09-Jun-11 A	23-Jul-11 A
S26AS660	Pier - P2		100%	36	26-Aug-11 A	22-Oct-11 A
P3						
S26AS670	Piling - P3		100%	66	28-Dec-10 A	01-Feb-11 A
S26AS680	Cap & Backfill - P3		100%	37	26-Mar-11 A	14-May-11 A
S26AS700	Pier - P3		100%	36	09-May-11 A	21-Jun-11 A
P4						
S26AS548	Piling - P4		100%	63	09-Feb-11 A	26-Mar-11 A
S26AS550	Cap & Backfill - P4		100%	46	07-Apr-11 A	16-May-11 A
S26AS560	Pier - P4		100%	36	27-Jun-11 A	08-Aug-11 A
P5						
S26AS570	Piling - P5		100%	54	23-May-11 A	23-Jul-11 A



Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish
S26AS580	Cap & Backfill - P5		100%	36	04-Aug-11 A	16-Sep-11 A
S26AS590	Pier - P5		100%	36	18-Nov-11 A	29-Feb-12 A
P6						
S26AS222	Piling-P6 Stage 1 (6 no.)		100%	20	26-Nov-11 A	19-Dec-11 A
S26AS226	Piling-P6 Stage 2 (Remain, 9 no.)		100%	30	18-May-12 A	26-May-12 A
S26AS232	Cap & Backfill - P6		100%	36	05-Oct-12 A	09-Nov-12 A
S26AS242	Pier-P6		100%	12	20-Nov-12 A	13-Dec-12 A
North Abutment						
S26AS224	Piling-North Abutment, Stage 1 (11no.)		100%	36	07-Oct-11 A	17-Nov-11 A
S26AS228	Piling-North Abutment, Stage 2 (Remain, 16 no.)		100%	60	11-May-12 A	16-Jul-12 A
S26AS234	Excavation & Cap-North Abutment		100%	30	08-Aug-12 A	18-Dec-12 A
S26AS236	Abutment		100%	20	24-Dec-12 A	18-Jan-13 A
S26AS244	Backfilling		100%	50	22-Jan-13 A	15-May-13 A
Decking and Finishing						
S26AS250	Bridge Deck (7 spans) (Bearing, Drainage & MJ included) (incl. VO 44: Revised Drainage Arrangement for Bridge 15A Deck)		100%	314	26-Nov-11 A	28-Mar-13 A
S26AS251	Bridge Deck - Pier 1 to South Abutment		100%	75	26-Nov-11 A	26-May-12 A
S26AS252	Bridge Deck - Pier 2 to Pier 1		100%	75	11-May-12 A	29-Aug-12 A
S26AS253	Bridge Deck - Pier 3 to Pier 2		100%	75	01-Jun-12 A	06-Nov-12 A
S26AS254	Falsework dismantling of deck - Pier 3 to Pier 2		100%	18	03-Dec-12 A	22-Feb-13 A
S26AS255	Bridge Deck - Pier 4 to Pier 3		100%	75	11-Aug-12 A	22-Dec-12 A
S26AS256	Falsework dismantling of deck - Pier 4 to Pier 3		100%	18	25-Feb-13 A	03-May-13 A
S26AS257	Bridge Deck - Pier 5 to Pier 4		100%	75	27-Aug-12 A	31-Jan-13 A
S26AS258	Falsework dismantling of deck - Pier 5 to Pier 4		100%	18	11-Mar-13 A	30-May-13 A
S26AS259	Falsework Erection of deck - Pier 6 to Pier 5		100%	18	03-Dec-12 A	23-Feb-13 A
S26AS260	Bridge Deck - Pier 6 to Pier 5		100%	75	29-Dec-12 A	19-Apr-13 A
S26AS261	Falsework dismantling of deck - Pier 6 to Pier 5		100%	18	06-May-13 A	14-Jun-13 A
S26AS262	Falsework Erection of deck - North Abutment to Pier 6		100%	18	31-Dec-12 A	04-Feb-13 A
S26AS263	Bridge Deck - North Abutment to Pier 6		100%	50	14-Jan-13 A	28-Mar-13 A
S26AS264	Falsework dismantling of deck - North Abutment to Pier 6		100%	18	13-May-13 A	14-Jun-13 A
S26AS269	Parapet (icl, precast concrete skin)		100%	50	06-Dec-12 A	08-Jun-13 A
S26AS270	Noise Barrier for Bridge 15A		100%	25	27-Mar-13 A	12-Jun-13 A
S26AS272	Surfacing		100%	10	10-May-13 A	20-Jun-13 A
S26AS275	Lighting		100%	7	04-May-13 A	07-Jun-13 A
S26AS280	Handover Inspection of Bridge 15A		100%	3	20-Jun-13 A	22-Jun-13 A
Ready For Pre-Handover Retaining Wall of Section 3						
HRW0030	Ready For Pre-Handover Retaining Wall W65C, W68, W69, W70, W72A	3	0%	7	27-Jan-14	06-Feb-14
HRW0031	Ready For Pre-Handover Retaining Wall W65A, W65B, W66, W67, W71	3	0%	7	27-Jan-14	06-Feb-14
Section 4						
Site Area SA28						
PHSA2820	Possession of SA28 (Day0)		100%	0	26-Feb-10 A	
SA280000	Site Area SA28 Works Period	62	92.64%	1216	26-Feb-10 A	26-Apr-14
SA280010	Site Area SA28 Works Completion	62	0%	0		26-Apr-14
SA280030	Temporary Traffic Arrangement (Detail shall refer to supplementary information)	50	92.73%	983	26-Feb-10 A	26-Apr-14
SA280040	Overall Utilities Diversion (Detail shall refer to supplementary information)	50	92.73%	983	26-Feb-10 A	26-Apr-14
North Bound						
Preliminaries						



Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish
S28N0000	Site Clearance/Access Rd		100%	239	26-Feb-10 A	19-Feb-11 A
S28N0010	Site Clearance (ch 4830-5250)		100%	75	26-Feb-10 A	05-Jun-10 A
S28N0020	Site Clearance (ch 5250-5700)		100%	75	17-Apr-10 A	23-Jul-10 A
S28N0110	Access Rd (ch 4830-5250)		100%	75	30-Jun-10 A	04-Oct-10 A
S28N0120	Access Rd (ch 5250-5700)		100%	75	09-Sep-10 A	19-Feb-11 A
Slopeworks						
S28N5000	Slopeworks Fill S44		100%	36	28-Dec-11 A	11-Feb-12 A
S28N5010	Slopeworks Fill S45	-21	0%	40	27-Jan-14	17-Mar-14
Construction of Retaining Wall						
Retaining Wall W72B (CSD 1)						
S28N2010	Prepare Piling Platform for W72B		100%	13	14-Sep-10 A	29-Sep-10 A
S28N2020	Pre-drilling for W72B		100%	13	14-Sep-10 A	29-Sep-10 A
S28N2040	Piling works		100%	24	01-Mar-11 A	21-Mar-11 A
S28N2050	Capping/Walling for W72B		100%	50	26-May-11 A	25-Jul-11 A
S28N2051	Pile Cap for W72B		100%	30	26-May-11 A	09-Jun-11 A
S28N2052	Walling for W72B		100%	75	21-Jun-11 A	17-Sep-11 A
S28N2060	Backfilling		100%	68	26-Sep-11 A	15-Dec-11 A
Retaining Wall W73 (CSD 1)						
S28N2071	Excavation & ELS		100%	24	14-Sep-10 A	13-Oct-10 A
S28N2072	W73 wall Structure (7 bays)		100%	45	01-Mar-11 A	20-Apr-11 A
S28N2073	Base Slab W73		100%	24	01-Mar-11 A	28-Mar-11 A
S28N2074	Wall Stem & W73		100%	24	25-Mar-11 A	20-Apr-11 A
S28N2080	Backfill		100%	75	09-Jul-11 A	24-Dec-11 A
Retaining Wall for Accom. Underpass Extn. (CSD 1)						
S28N230	Pre-drilling for Accommodation Underpass Extension		100%	30	30-Jun-10 A	04-Aug-10 A
S28N240	Prepare Piling Platform for Accom.Underpass Extn		100%	30	30-Jun-10 A	04-Aug-10 A
S28N250	Piling works		100%	45	01-Mar-11 A	25-Mar-11 A
S28N260	Capping/Walling (incl. VO71: Details of typical section for slip road R verge at AUE wall)		100%	54	26-Mar-11 A	03-Jun-11 A
S28N270	Capping (AUE)		100%	45	26-Mar-11 A	25-May-11 A
S28N280	Walling (AUE)		100%	55	26-May-11 A	30-Jul-11 A
S28N290	Backfilling		100%	62	26-Sep-11 A	17-Dec-11 A
Retaining Wall W74						
S28N2105	Liasion with location resident for slip road diversion		100%	75	26-Feb-10 A	05-Jun-10 A
S28N2115	Utilities Diversion		100%	60	07-Jun-10 A	17-Aug-10 A
S28N2120	Temporary road and pedestrian diversion		100%	60	18-Aug-10 A	29-Oct-10 A
S28N2125	Pre-drilling for Piles		100%	15	21-Oct-10 A	19-Nov-10 A
S28N2130	Confirmation of Founding Level		100%	19	26-Mar-11 A	18-Apr-11 A
S28N2134	Falsework removal beteew NLK deck P7 -P8		100%	26	07-Jan-13 A	01-Feb-13 A
S28N2135	Piling work for W74 (Stage 1: Bay1 - 3)		100%	75	21-Feb-13 A	22-Apr-13 A
S28N2140	Temporary Work for Excavation (Stage 1: Bay1 - 3)		100%	20	27-Jun-12 A	31-Jul-12 A
S28N2145	Excavation and Tie Back to Formation Level (Stage 1: Bay1 - 3)		100%	18	18-Jul-12 A	31-Jul-12 A
S28N2150	Pile Head Trimming and bearing plate (Stage 1: Bay1 - 3)		100%	14	27-May-13 A	11-Jun-13 A
S28N2155	Retaining Wall Construction (Stage 1: Bay1 - 3)		100%	45	11-Jun-13 A	07-Oct-13 A
S28N2156	Base Slab (W74) (Bay 1- 3)		100%	30	25-May-13 A	27-Jul-13 A
S28N2158	Wall Stem (W74) (Bay 1- 3)		100%	30	23-Jul-13 A	07-Oct-13 A
S28N2160	Retaining Wall Construction (Stage 2: Bay 4 - 9)	-18	91.34%	202	23-Apr-13 A	19-Feb-14
S28N2161	Falsework removal bewteen NLK deck P8 - P9		100%	26	23-Apr-13 A	20-Jul-13 A
S28N2162	Piling work for W74 (Stage 2: Bay 4 - 9)		100%	50	24-Jun-13 A	22-Oct-13 A



Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish
S28N2164	Temporary Work for Excavation (Stage 2: Bay 4 - 9)		100%	18	27-Jun-12 A	17-Jul-12 A
S28N2165	Excavation and Tie Back to Formation Level (Stage 2: Bay 4 - 9)		100%	19	18-Jul-12 A	31-Jul-12 A
S28N2167	Base Slab (W74) (Bay 4 - 9)		100%	25	07-Sep-13 A	25-Jan-14 A
S28N2168	Wall Stem (W74) (Bay 4 - 9)		100%	30	05-Oct-13 A	25-Jan-14 A
S28N2190	Backfilling	-18	30%	25	12-Oct-13 A	19-Feb-14
Noise Barrier NB43 (AD5)						
S28N2500	Utilities Diversion		100%	127	01-Jun-10 A	10-Feb-11 A
S28N2510	Temporary Noise Barrier Installation		100%	46	16-Nov-10 A	26-Dec-10 A
S28N2520	Noise Barrier Construction Stage 1 (Bay 1 - 3)		100%	72	03-Feb-12 A	14-Aug-12 A
S28N2525	Noise Barrier Construction Stage 2 (Bay 4 - 9)		100%	75	09-Jan-13 A	18-Jun-13 A
S28N2526	Noise Barrier Construction Stage 3 remaining (Bay 4 - 7) Wall		100%	30	28-Oct-13 A	09-Jan-14 A
S28N2530	Erection of Steel Post & Panel (Bay 1 - 3)		100%	75	29-Dec-12 A	31-Jan-13 A
S28N2531	Erection of Steel Post & Panel (Bay 4 - 9)		100%	10	20-Jan-14 A	25-Jan-14 A
Road Re-Construction Works, Roadworks, Drainage & Utilities						
S28N3890	VO 25: Construction of Cross road Ducts & traffic signal Drawpits at proposed crossing point of tai Wo Service Road West		100%	10	27-Apr-11 A	12-Sep-12 A
S28N3900	CLP & Gasmian Diversion, Tear Drop/Slip Road T(incl. VO 19: Protection for existing HKCG HP600mm Gasmain at Slip Road T)		100%	75	15-Oct-11 A	12-Jun-12 A
S28N3902	DN400 landfill gasmain at NB41-stage 1		100%	25	21-Nov-12 A	28-Nov-12 A
S28N3904	DN400 landfill gasmain at NB41-stage 2		100%	25	17-Dec-12 A	02-Mar-13 A
S28N3906	New Joint Box construction for CLP 132kV		100%	50	24-Dec-12 A	14-May-13 A
S28N3910	Watermain, traffic light, road drains & gully, Tear Drop/Slip Road T (incl. VO52)		100%	75	15-Aug-11 A	11-Mar-13 A
S28N3920	COD: TTA Case 50 Stage 1 & 2 (Epron ordered: 16-12-11, expected delivery date: 23-1-13, actual delivery date: 12-3-12)		100%	24	16-Dec-11 A	21-Apr-12 A
S28N3970	Pavement at Tear Drop Area, Slip Road T & Traffic diversion		100%	30	18-May-12 A	11-Mar-13 A
S28N4002	Roadworks, Drainages & Utilities, TWSRW Road from NB41-bay 6 to NB42-bay12 (incl. VO42 & VO43)		100%	150	18-May-12 A	23-Mar-13 A
S28N4004	Drainage, Utilities & Removal of existing paving (incl.TTA & VO 77 Provision of cable duct for power supply)		100%	75	18-May-12 A	11-Mar-13 A
S28N4006	Road surfacing, Tai Wo Service Road West from NB41-bay 6 to NB42-bay12 (incl. VO 81 maintenance acess for NB41 & NB42)		100%	60	22-Jan-13 A	23-Mar-13 A
S28N4010	Roadworks to NKL Flyover and Ramps		100%	175	30-Jan-13 A	16-Aug-13 A
S28N4012	Roadworks to NKL Flyover and Ramp - South Ramp to SA		100%	50	30-Jan-13 A	24-Jul-13 A
S28N4014	Roadworks to NKL Flyover and Ramp - North Ramp to NA		100%	20	13-Jun-13 A	22-Aug-13 A
S28N4020	Road Marking of New Lam Kam Bridge and Final Diversion of South Bound Traffic from NLK Bridge to Modified Lam Kam Bridge		100%	10	23-Jul-13 A	16-Aug-13 A
S28N4024	Road and Drainage Works (along W74 and NB38)	-18	5%	20	08-Jan-14 A	13-Mar-14
S28N4030	300d, 1200d watermain (chA9.00-ch182.00) & Firemains	-14	95.03%	362	06-Aug-10 A	19-Feb-14
S28N4040	Cable Detection and Trial Pit Excavation		100%	72	06-Aug-10 A	19-Sep-10 A
S28N4050	Sheet Pile & ELS		100%	72	20-Sep-10 A	15-Feb-11 A
S28N4060	TBM Boring and Installation of Sleeve Pipe		100%	60	16-Feb-11 A	23-Mar-11 A
S28N4070	Water Pipe installation - inside the sleeve pipe (ch0.00-ch70.00)		100%	50	24-Mar-11 A	28-Jul-11 A
S28N4080	Water Pipe installation (DN1200 chA9.00-0 & DN300 CHA7.3 - 0)		100%	75	19-May-12 A	19-Nov-12 A
S28N4090	Water Pipe installation (DN1200 CH70-165 & CH210-530 approx)		100%	75	28-Dec-11 A	02-Mar-13 A
S28N4202	Water Pipe installation (DN1200 CH185 -210 cross road)		100%	75	28-Nov-12 A	02-Mar-13 A
S28N4220	Water Pipe installation (DN300 CH70 -166)		100%	75	21-Jan-13 A	09-Apr-13 A
S28N4230	Water Pipe installation (DN300 CH166 -247)		100%	75	04-Jun-12 A	09-Apr-13 A
S28N4240	Water Pipe installation (DN300 CHBB5 - 49)		100%	75	15-Feb-13 A	09-Apr-13 A



Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish
S28N4250	Water Pipe installation (DN600 CHB0-84 & CHC0-76 Cross Road)		100%	75	28-Nov-12 A	26-Apr-13 A
S28N4260	Remaining Works for Water Pipe installation (DN1200 CH183 - 227 cross road)	-49	45%	75	06-Sep-13 A	19-Mar-14
S28N4270	Remaining Works for Water Pipe installation (DN1200 CH280 - 330)		100%	75	14-May-13 A	30-Sep-13 A
S28N4280	Remaining Works for Water Pipe installation (DN1200 CH515 - 529)		100%	30	23-Jul-13 A	23-Aug-13 A
S28N4290	Remaining Works for Water Pipe installation (DN600 CHB2.8 - 30.2(Revised 51))	-14	88%	60	08-Jul-13 A	07-Feb-14
S28N4300	Remaining Works for Water Pipe installation (DN600 CHC10.4 - 28.4(Revised 50))	-14	70%	60	08-Jul-13 A	19-Feb-14
S28N4310	Remaining Works for Water Pipe installation (DN300 CH183 - 227 cross road)	-49	30%	75	26-Nov-13 A	01-Apr-14
S28N4320	Remaining Works for Water Pipe installation (DN300 CHBB0 - 11(Revised 59))	-38	90%	45	26-Oct-13 A	07-Apr-14
S28N4330	Roadwork, Drainages & Utilities at TWSRW Road from NB38 to NB41-bay6 (TTA case 50 stage 7&8)	-48	0%	0	26-Nov-12 A	10-Mar-14
S28N4340	CLP Tie-in (Cross road and joint bay)		100%	75	26-Nov-12 A	04-Jun-13 A
S28N4350	Removal existing paving, Drainage & Utilities (incl.TTA case 50 stage 7 & 8 and VO.77)	-53	90%	35	27-Aug-13 A	30-Jan-14
S28N4360	Road Works and Road surfacing at Tai Wo Service Road West from NB38 to NB41 - bay6	-48	0%	30	30-Jan-14	10-Mar-14
S28N4370	Road Works and Road Surfacing at Slip Road T (Slow Lane)	-48	0%	30	30-Jan-14	10-Mar-14
S28N4380	Roadworks, Drainages & Utilities at TWSRW Road from NB38 to NB41- bay6 (TTA case 50 stage 9 & 10)	-53	0%	68	30-Jan-14	26-Apr-14
S28N4390	Removal existing paving, Drainage & Utilities (incl.TTA case 50 stage 9 & 10 and VO.77)	-53	0%	35	30-Jan-14	15-Mar-14
S28N4400	Road Works and Road surfacing at Tai Wo Service Road West from NB38 to NB41 - bay6	-53	0%	18	15-Mar-14	07-Apr-14
S28N4410	Road Works and Road Surfacing at Slip Road T (Fast Lane)	-53	0%	18	15-Mar-14	07-Apr-14
S28N4420	Remaining Road Works at Slip Road T and TWSRW Road from NB38 to NB41 - bay 6	-53	0%	15	07-Apr-14	26-Apr-14
S28N4430	CLP Tie-in (joint bay)		100%	75	01-Dec-12 A	04-Jun-13 A
S28N4440	Transition Road Construction Works for TWSRW Road C2/C3 interface		100%	60	10-Jun-13 A	25-Sep-13 A
Noise Barriers & Road Barriers						
Noise Barrier NB38, NB39, NB40 & NB41 (AD5)						
S28N2301	WSD/DSD/HKCG/PCCW/HGC/CATV/NWT/HKBN/TGT/CLP Diversion		100%	124	19-May-10 A	15-Oct-10 A
S28N2302	Temporary Noise Barrier Installation		100%	45	18-Oct-10 A	26-Dec-10 A
S28N2303	Pre-Drilling for NB39 & NB41		100%	21	26-Jan-11 A	22-Feb-11 A
S28N2304	Confirmation of Founding Level		100%	14	26-Mar-11 A	12-Apr-11 A
S28N2310	Excavation		100%	10	03-Feb-12 A	14-Feb-12 A
S28N2314	Noise barrier Construction (NB38 - NB41)	0	100%	937	26-Apr-11 A	27-Jan-14
S28N2316	Noise barrier Construction NB38		100%	30	27-Aug-13 A	22-Jan-14 A
S28N2318	Noise barrier Construction NB39 (base slab)		100%	75	19-Apr-12 A	31-Dec-12 A
S28N2320	Noise barrier Construction NB41 (incl. VO 23: Provision of Drainage of Noise Barrier 41)		100%	50	26-Apr-11 A	25-Jun-11 A
S28N2330	Noise barrier Construction NB39 (Wall)	0	70%	30	27-Feb-13 A	08-Feb-14
S28N2340	Erection of steel and panel (NB41)		100%	24	11-May-12 A	05-Jun-12 A
S28N2350	Erection of steel and panel (NB39)	0	0%	10	10-Feb-14	20-Feb-14
S28N2355	Erection of steel and panel (NB38)		100%	10	20-Jan-14 A	27-Jan-14 A
S28N2370	Noise Barrier Construction NB40 (Bay1 to Bay3)		100%	50	27-Aug-13 A	24-Jan-14 A
S28N2380	Noise Barrier Construction NB40 (Bay4 to Bay5)		100%	40	25-Mar-13 A	06-Jul-13 A
S28N2385	Erection of steel and panel (NB40)		100%	10	20-Jan-14 A	27-Jan-14 A
Traffic Control & Survelance System						
S28N4800	TCSS (ch4820-ch5640) & (Gantry G29) (incl. VO73 Revised Sign Gantry Details)	7	70%	40	29-Apr-13 A	12-Feb-14
Landscaping						
S28N6000	Landscaping Works (ch4820 - 5640)	-21	20%	50	27-Apr-13 A	17-Mar-14
South Bound						
Preliminaries						
S28S0000	Site Clearance/Access Rd (incl. VO4 & VO5: Revised setting out plan of Slip Road W)		100%	0	23-Jun-10 A	01-Feb-11 A
S28S0010	Site Clearance		100%	75	23-Jun-10 A	18-Sep-10 A



Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish
S28S0020	Access Rd		100%	75	27-Jul-10 A	01-Feb-11 A
Roadworks, Drainage & Utilities						
S28S4010	Roadworks, Drainages & Utilities (CH4820 - Ch5700)(incl. VO20: Revised Fire mains alignment plan)	6	97.25%	454	11-May-12 A	13-Feb-14
S28S4012	Removal of existing paving - Stage 1 (CH5300 - 5700 & Slip Road W)		100%	75	11-May-12 A	08-Jun-13 A
S28S4016	Utilities - Stage 1		100%	75	11-May-12 A	08-Feb-13 A
S28S4020	Road and Drainages Works - Stage 1 (incl.VO 75 Modification of existing SAV Chamber)		100%	75	11-May-12 A	25-Jun-13 A
S28S4021	Road Surface and Roadmark - Stage 1 (Slow Lane)		100%	30	18-Mar-13 A	18-Jul-13 A
S28S4025	Removal of existing paving - Stage 2 (CH5300 - 5700 & Slip Road W)		100%	30	19-Jul-13 A	02-Aug-13 A
S28S4027	Utilities - Stage 2 (CH5300 - 5700) (incl. VO 77 Provision of cable duct for power supply)		100%	30	03-Aug-13 A	12-Aug-13 A
S28S4029	Road and Drainages Works - Stage 2		100%	30	03-Aug-13 A	12-Aug-13 A
S28S4031	Road Surface and Roadmark - Stage 2 (Fast Lane)	6	85%	30	13-Aug-13 A	04-Feb-14
S28S4085	Remaining Road Works at Slip Road W	6	80%	40	27-Aug-13 A	13-Feb-14
Noise Barriers 44 & Road Barriers						
Noise Barrier NB44						
S28S2000	Excavation for NB44		100%	219	25-Aug-10 A	24-May-11 A
S28S2010	Excavation for NB44 (Bay1& Bay2)		100%	44	25-Aug-10 A	18-Oct-10 A
S28S2020	Excavation for NB44 (Bay3 & Bay4)		100%	44	19-Oct-10 A	08-Dec-10 A
S28S2030	Excavation for NB44 (Bay5 & Bay6)		100%	44	26-Apr-11 A	26-May-11 A
S28S2040	Excavation for NB44 (Bay7 & Bay8)		100%	36	26-Aug-11 A	10-Oct-11 A
S28S2050	Excavation for NB44 (Bay9 & Bay10)		100%	43	14-Oct-11 A	03-Dec-11 A
S28S2060	Noise Barrier Footing Construction for NB44 (incl. VO 46: Modification of Noise Barrier Footing for NB44)		100%	282	26-Mar-11 A	20-Dec-11 A
S28S2070	Noise Barrier Footing Construction for NB44 (Bay 1)		100%	32	26-Mar-11 A	15-Apr-11 A
S28S2080	Noise Barrier Footing Construction for NB44 (Bay 2)		100%	32	06-Apr-11 A	21-Apr-11 A
S28S2090	Noise Barrier Footing Construction for NB44 (Bay 3)		100%	32	26-May-11 A	04-Jun-11 A
S28S2100	Noise Barrier Footing Construction for NB44 (Bay 4)		100%	30	26-Apr-11 A	26-May-11 A
S28S2110	Noise Barrier Footing Construction for NB44 (Bay 5)		100%	24	26-Sep-11 A	25-Oct-11 A
S28S2120	Noise Barrier Footing Construction for NB44 (Bay 6)		100%	24	26-Oct-11 A	22-Nov-11 A
S28S2130	Noise Barrier Footing Construction for NB44 (Bay 7)		100%	24	23-Nov-11 A	20-Dec-11 A
S28S2140	Noise Barrier Footing Construction for NB44 (Bay 8)		100%	24	23-Nov-11 A	20-Dec-11 A
S28S2150	Noise Barrier Footing Construction for NB44 (Bay 9)		100%	23	23-Nov-11 A	20-Dec-11 A
S28S2160	Noise Barrier Footing Construction for NB44 (Bay 10)		100%	18	23-Nov-11 A	20-Dec-11 A
S28S2170	Remaining NB44 installation of panel		100%	7	27-Aug-13 A	26-Sep-13 A
Traffic Control & Survelance System						
S28S4800	TCSS	-5	81.5%	130	28-Feb-13 A	26-Feb-14
S28S4810	TCSS - Stage 1 (ch4820 - ch5520)	-5	80%	24	28-Feb-13 A	04-Feb-14
S28S4850	TCSS - Stage 5 (ch5520 - ch5640), (Gantry G56) (incl. VO73 Revised Sign Gantry Details)	-5	20%	24	27-Nov-13 A	26-Feb-14
Modification of Existing Bridge						
S28S1200	Modification of Lam Kam Rd. Flyover	-21	79.23%	119	26-Aug-13 A	27-Feb-14
S28S1240	Diversion for modification kerb and road reconstruction (N/B)	-21	95%	43	26-Aug-13 A	29-Jan-14
S28S1250	Removal central barrier and road construction	-21	85%	40	26-Sep-13 A	08-Feb-14
S28S1260	Diversion for modification kerb and road reconstruction (S/B)	-21	45%	30	02-Dec-13 A	27-Feb-14
Road Construction and Road Resufacing						
S28S4960	Road Construction and Resurfacing S/B for SA28	6	85%	60	26-Sep-13 A	14-Feb-14
Site Area SA29						
PHSA2920	Possession of SA29 (Day270)		100%	0	27-Jul-10 A	



Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish
SA290000	Site Area SA29 Works Period (incl. VO002 & VO0011: Fencing details along site boundaries SA 29)	148	99.63%	946	27-Jul-10 A	30-Jan-14
SA290010	Site Area SA29 Works Completion	148	0%	0		30-Jan-14
SA290020	Temporary Traffic Arrangement (Detail shall refer to supplementary information)	118	99.54%	764	27-Jul-10 A	30-Jan-14
SA290030	Overall Utilities Diversion (Detail shall refer to supplementary information)	118	99.54%	764	27-Jul-10 A	30-Jan-14
North Bound						
Preliminaries						
S29N0000	Site Clearance/Access Rd		100%	60	26-Jan-11 A	09-Apr-11 A
Roadworks, Drainage & Utilities						
S29N4010	Roadworks, Realignment of Tai Wo Service Rd. West (NB42)		100%	58	13-Apr-12 A	21-Jan-13 A
S29N4020	Roadworks, Realignment of Tai Wo Service Rd. West (exclude NB42)		100%	38	15-Jan-13 A	28-Mar-13 A
S29N4100	Gravity Sewer Line (4 sections) (incl. VO 8 & VO 35: Revised layout of Southern Trunk Sewer & Manhole Schedule)		100%	111	03-Jan-11 A	15-Dec-12 A
S29N4110	Gravity Sewer Line - Stage 1 (STS10.30-80)		100%	60	03-Jan-11 A	31-Mar-12 A
S29N4120	Gravity Sewer Line - Stage 2 (STS10.10-30)		100%	60	01-Apr-11 A	30-Jul-11 A
S29N4130	Gravity Sewer Line - Stage 2 (STS10.80-105)		100%	63	28-May-11 A	15-Dec-12 A
Noise Barriers & Road Barriers						
Noise Barrier NB42 on Mini-Piles (AD)						
S29N2000	WSD/DSD/HKCG/PCCW/HGC/CATV/NWT/HKBN/TGT/CLP Diversion		100%	72	11-Apr-11 A	11-Jul-11 A
S29N2020	Footing for NB42 (Bay1 - Bay9) (incl. VO 7: Construction of modified noise barrier foundation for NB42)		100%	110	06-Dec-10 A	05-Jul-11 A
S29N2030	Footing for NB42 (Bay1 - Bay5)		100%	60	06-Dec-10 A	05-Jul-11 A
S29N2040	Footing for NB42 (Bay6 - Bay9)		100%	50	06-Dec-10 A	05-Jul-11 A
S29N3000	Construct Noise Barrier & Beam Barrier (incl. VO 23. Provision of Drainage at Noise Barrier 42)		100%	60	26-Sep-11 A	01-Aug-12 A
Landscaping						
S29N6000	Landscaping Works (Near NB43)		100%	50	27-Jun-13 A	26-Sep-13 A
Site Area SA32						
PHSA3210	Possession of SA32 (Day365)		100%	0	25-Feb-11 A	
SA320000	Site Area SA32 Works Period		100%	265	26-Feb-11 A	17-Nov-11 A
SA320010	Site Area SA32 Works Completion	-46	0%	0		07-Apr-14
General						
S32G0000	Site Clearance/TTM		100%	72	26-Mar-11 A	25-Jun-11 A
S32G4005	Application XP for Construct Roadside Fully Variable Message Sign	-38	90%	60	11-Mar-13 A	05-Feb-14
S32G4015	Construct Roadside Fully Variable Message Sign (RFVMS3)(include duct, footing and column)	-38	15%	30	26-Sep-13 A	07-Mar-14
S32G4025	Construct Roadside Fully Variable Message Sign (RFVMS2)(include duct, footing and column)	-38	15%	30	26-Sep-13 A	07-Mar-14
S32G4035	Construct Roadside Fully Variable Message Sign (RFVMS1)(include duct, footing and column)	-38	15%	30	26-Sep-13 A	07-Apr-14
S32G4045	Construct Roadside Fully Variable Message Sign (TP04)(include duct, footing and column)	-38	15%	30	26-Sep-13 A	07-Apr-14
S32G4060	VO 13: Relocation of existing Directional Signs in the Vicinity of Lam Kam Road Interchange		100%	10	27-Apr-11 A	11-Sep-12 A
Construction of New Lam Kam Road						
Substructure and Pier Construction						
South Ramp						
S28N1213	Temporary Work for Excavation		100%	15	27-Jul-12 A	13-Aug-12 A
S28N1214	Excavation		100%	20	23-Jul-12 A	08-Aug-12 A
S28N1215	Construction of South Ramp (incl. VO72: revised North & South Ramps Retaining Wall)		100%	145	23-Jul-12 A	26-Jan-13 A
S28N1216	Base Slab		100%	60	23-Jul-12 A	19-Oct-12 A
S28N1217	Wing Wall		100%	75	24-Sep-12 A	31-Dec-12 A
S28N1227	Backfilling to South Ramp		100%	40	28-Dec-12 A	25-Jan-13 A

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish
Pier NLKP1						
S28N1200	Gas Main Diversion		100%	45	28-Dec-11 A	28-Jan-12 A
S28N1232	Piling (16shp)		100%	50	13-Apr-12 A	25-Aug-12 A
S28N1234	Cap and Pier (incl. VO29: revised piling details)		100%	70	03-Oct-12 A	26-Nov-12 A
S28N1236	Pile Cap		100%	25	03-Oct-12 A	11-Oct-12 A
S28N1238	Pier		100%	45	15-Oct-12 A	26-Nov-12 A
South Abutment						
S28N1220	Gas Main Diversion		100%	24	28-Dec-11 A	30-Jan-12 A
S28N1230	Piling Work (24shp)		100%	60	15-Feb-12 A	28-Jul-12 A
S28N1240	Cap and Abutment (incl. VO29: revised piling details)		100%	115	15-Oct-12 A	25-Jan-13 A
S28N1250	Pile Cap		100%	40	15-Oct-12 A	10-Nov-12 A
S28N1260	Abutment		100%	50	12-Nov-12 A	15-Dec-12 A
S28N1270	Backfilling to South Abutment		100%	40	28-Dec-12 A	25-Jan-13 A
Pier NLKP2						
S28N1254	Piling Work (28shp)		100%	57	20-Sep-10 A	11-Nov-10 A
S28N1259	Pile Cap Construction (incl. VO29: revised piling details)		100%	46	06-Dec-10 A	10-Feb-11 A
S28N1261	Pier Construction		100%	36	11-Feb-11 A	18-Jul-11 A
Pier NLKP3						
S28N1271	Pre-drilling for Piles		100%	11	11-Sep-10 A	24-Sep-10 A
S28N1272	Confirmation of Founding Level		100%	21	12-Sep-10 A	15-Oct-10 A
S28N1273	Piling Work (24shp)		100%	68	20-Sep-10 A	16-Nov-10 A
S28N1274	Temporary Shoring System		100%	31	17-Nov-10 A	03-Dec-10 A
S28N1275	Excavation to Formation Level		100%	10	06-Dec-10 A	18-Dec-10 A
S28N1276	Pile Head Trimming and bearing plate		100%	11	20-Dec-10 A	24-Dec-10 A
S28N1277	Pile Cap Construction (incl. VO29: revised piling details)		100%	24	20-Dec-10 A	05-Jan-11 A
S28N1278	Backfilling		100%	30	26-Feb-11 A	01-Apr-11 A
S28N1279	Pier Construction		100%	61	02-Apr-11 A	11-Jun-11 A
Pier NLKP4						
S28N1281	Gas main Diversion		100%	120	13-May-10 A	31-Jul-10 A
S28N1282	Pre-drilling for Piles		100%	9	01-Aug-10 A	14-Aug-10 A
S28N1283	Confirmation of Founding Level		100%	22	16-Aug-10 A	31-Aug-10 A
S28N1284	Piling Work (16shp)		100%	63	01-Sep-10 A	30-Sep-10 A
S28N1285	Temporary Shoring System		100%	44	20-Oct-10 A	23-Oct-10 A
S28N1286	Excavation to Formation Level		100%	7	25-Oct-10 A	28-Oct-10 A
S28N1287	Pile Head Trimming and bearing plate		100%	14	29-Oct-10 A	06-Nov-10 A
S28N1288	Pile Cap Construction (incl. VO29: revised piling details)		100%	21	08-Nov-10 A	19-Nov-10 A
S28N1289	Backfilling		100%	30	20-Dec-10 A	11-Jan-11 A
S28N1290	Pier Construction		100%	71	02-Feb-11 A	26-Mar-11 A
Pier NLKP5						
S28N1301	Gas main Diversion		100%	120	13-May-10 A	31-Aug-10 A
S28N1302	Pre-drilling for Piles		100%	7	01-Sep-10 A	11-Sep-10 A
S28N1303	Confirmation of Founding Level		100%	14	13-Sep-10 A	25-Sep-10 A
S28N1304	Piling Work (16shp) (incl. VO001: Revised Layout of Piles at New Lam Kam Road Flyover Pier NLKP5)		100%	62	26-Sep-10 A	19-Oct-10 A
S28N1305	Temporary Shoring System		100%	44	20-Oct-10 A	05-Nov-10 A
S28N1306	Excavation to Formation Level		100%	7	08-Nov-10 A	12-Nov-10 A
S28N1307	Pile Head Trimming and bearing plate		100%	14	15-Nov-10 A	27-Nov-10 A
S28N1308	Pile Cap Construction (incl. VO29: revised piling details)		100%	21	29-Nov-10 A	11-Dec-10 A



Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish
S28N1309	Backfilling		100%	30	13-Dec-10 A	18-Dec-10 A
S28N1310	Pier Construction		100%	74	28-Dec-10 A	28-Mar-11 A
Pier NLKP6						
S28N1321	Gas main Diversion		100%	150	13-May-10 A	10-Nov-10 A
S28N1322	Pre-drilling for Piles		100%	14	21-Jul-10 A	23-Feb-11 A
S28N1323	Confirmation of Founding Level		100%	14	21-Jul-10 A	25-Feb-11 A
S28N1324	Piling Work (23shp)		100%	75	28-Feb-11 A	28-Mar-11 A
S28N1325	Temporary Shoring System		100%	44	26-May-11 A	18-Jul-11 A
S28N1326	Excavation to Formation Level		100%	7	05-May-11 A	23-Jun-11 A
S28N1327	Pile Head Trimming and bearing plate		100%	14	29-Jun-11 A	05-Jul-11 A
S28N1328	Pile Cap Construction (incl. VO29: revised piling details)		100%	23	28-Jul-11 A	24-Aug-11 A
S28N1329	Backfilling		100%	28	26-Sep-11 A	29-Oct-11 A
S28N1330	Pier Construction		100%	71	28-Sep-11 A	12-Nov-11 A
Pier NLKP7						
S28N1341	Realignment of Existing slip road		100%	45	19-May-10 A	13-Jul-10 A
S28N1342	Existing Water main Diversion		100%	45	14-Jul-10 A	03-Sep-10 A
S28N1343	Pre-drilling for Piles		100%	7	04-Sep-10 A	18-Sep-10 A
S28N1344	Confirmation of Founding Level		100%	14	13-Sep-10 A	25-Sep-10 A
S28N1345	Piling Work (16shp)		100%	62	26-Jan-11 A	28-Feb-11 A
S28N1346	Temporary Shoring System		100%	44	08-Mar-11 A	16-Apr-11 A
S28N1347	Excavation to Formation Level		100%	7	08-Mar-11 A	16-Apr-11 A
S28N1348	Pile Head Trimming and bearing plate		100%	14	27-Apr-11 A	17-May-11 A
S28N1349	Pile Cap Construction (incl. VO29: revised piling details)		100%	21	19-May-11 A	31-May-11 A
S28N1350	Backfilling		100%	30	26-Sep-11 A	01-Nov-11 A
S28N1351	Pier Construction		100%	72	03-Oct-11 A	24-Dec-11 A
Pier NLKP8						
S28N1361	Realignment of Existing slip road		100%	45	19-May-10 A	13-Jul-10 A
S28N1363	Existing Water main Diversion		100%	45	14-Jul-10 A	03-Sep-10 A
S28N1364	Pre-drilling for Piles		100%	18	04-Sep-10 A	25-Sep-10 A
S28N1365	Confirmation of Founding Level		100%	14	27-Sep-10 A	13-Oct-10 A
S28N1366	Piling Work (24shp)		100%	75	14-Jan-11 A	05-Feb-11 A
S28N1367	Temporary Shoring System		100%	44	26-Apr-11 A	25-May-11 A
S28N1368	Excavation to Formation Level		100%	30	26-Sep-11 A	22-Oct-11 A
S28N1369	Pile Head Trimming and bearing plate		100%	7	15-Oct-11 A	22-Oct-11 A
S28N1370	Pile Cap Construction (incl. VO29: revised piling details)		100%	24	26-Oct-11 A	02-Nov-11 A
S28N1371	Backfilling		100%	24	26-Nov-11 A	23-Dec-11 A
S28N1372	Pier Construction		100%	72	21-Dec-11 A	31-Jan-12 A
Pier NLKP9						
S28N1381	Realignment of Existing slip road		100%	45	19-May-10 A	13-Jul-10 A
S28N1382	Existing Water main Diversion		100%	45	14-Jul-10 A	03-Sep-10 A
S28N1383	Pre-drilling for Piles		100%	14	04-Sep-10 A	20-Sep-10 A
S28N1384	Confirmation of Founding Level		100%	14	21-Sep-10 A	08-Oct-10 A
S28N1385	COD: Drainage (ADN 72, 86, 121, 145, 225), Fire Services Mains (DAN 202) and related UU works)		100%	75	21-Sep-10 A	21-Oct-11 A
S28N1386	Piling Work (24shp)		100%	75	22-Oct-11 A	19-Dec-11 A
S28N1387	Temporary Shoring System		100%	30	01-Feb-12 A	19-Apr-12 A
S28N1388	Excavation to Formation Level		100%	36	19-Apr-12 A	26-Jun-12 A
S28N1389	Pile Head Trimming and bearing plate		100%	12	27-Jun-12 A	11-Jul-12 A



Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish
S28N1390	Pile Cap Construction (incl. VO29: revised piling details)		100%	12	12-Jul-12 A	01-Aug-12 A
S28N1391	Backfilling		100%	12	28-Jul-12 A	14-Sep-12 A
S28N1392	Pier Construction		100%	40	15-Sep-12 A	18-Oct-12 A
Pier NLKP10						
S28N1401	132 kv Cable Diversion		100%	75	26-Oct-11 A	27-Jan-12 A
S28N1402	Existing Water main Diversion		100%	50	23-Apr-12 A	16-Aug-12 A
S28N1405	Piling Work (17shp)		100%	60	23-Jul-12 A	19-Sep-12 A
S28N1409	Pile Cap construction (incl. VO29: revised piling details)		100%	25	03-Oct-12 A	01-Dec-12 A
S28N1411	Pier Construction		100%	25	11-Dec-12 A	29-Dec-12 A
North Abutment						
S28N1422	Existing Water Main Utilities Diversion		100%	30	09-Jul-12 A	30-Aug-12 A
S28N1426	Piling Work (24shp)		100%	60	20-Sep-12 A	12-Nov-12 A
S28N1428	Pile Cap Construction (incl. VO29: revised piling details)		100%	30	26-Nov-12 A	02-Jan-13 A
S28N1430	Abutment		100%	30	05-Jan-13 A	24-Jan-13 A
S28N1580	Backfilling		100%	20	20-May-13 A	31-May-13 A
North Ramp						
S28N1434	COD: RFI 399 HP Gas Main Clashing with abutment (incl. trail pit excavation)		100%	50	19-Sep-12 A	31-Dec-12 A
S28N1435	Construction of North Ramp (incl. VO72: revised North & South Ramps Retaining Wall)		100%	148	06-Nov-12 A	08-May-13 A
S28N1436	Temporary Work for Excavation		100%	24	06-Nov-12 A	26-Jan-13 A
S28N1437	Excavation		100%	22	22-Nov-12 A	06-Feb-13 A
S28N1438	Base Slab		100%	14	31-Dec-12 A	05-Mar-13 A
S28N1439	Wing Wall		100%	48	01-Feb-13 A	08-May-13 A
S28N1449	Backfilling		100%	20	06-May-13 A	07-Jun-13 A
Decking and Finishing						
S28N1440	Decking (Bearing, Drainage & MJ included) (incl. VO 40: NLK - Revised Drainage Arrangement for Bridge Deck)		100%	559	27-Jun-11 A	14-May-13 A
S28N1450	NLK Deck; P4 - P5		100%	75	27-Jun-11 A	23-Sep-11 A
S28N1460	NLK Deck; P3 - P4		100%	75	26-Oct-11 A	27-Jan-12 A
S28N1470	NLK Deck; P2 - P3		100%	72	11-May-12 A	16-Aug-12 A
S28N1475	Falsework erection of deck: P1 - P2		100%	50	29-Sep-12 A	21-Dec-12 A
S28N1480	NLK Deck; P1 - P2		100%	62	06-Nov-12 A	30-Jan-13 A
S28N1484	Falsework dismantling of deck: P1 - P2		100%	18	21-Mar-13 A	30-Apr-13 A
S28N1485	Falsework erection of deck: South Abutment - P1		100%	25	10-Dec-12 A	30-Jan-13 A
S28N1490	NLK Deck; South Abutment - P1		100%	60	03-Jan-13 A	18-Mar-13 A
S28N1495	Falsework dismantling of deck: South Abutment - P1		100%	18	15-Apr-13 A	11-May-13 A
S28N1500	NLK Deck; P5 - P6		100%	75	26-Nov-11 A	04-Jun-12 A
S28N1510	NLK Deck; P6 - P7		100%	75	16-Jun-12 A	06-Oct-12 A
S28N1520	NLK Deck; P7 - P8		100%	75	03-Sep-12 A	22-Dec-12 A
S28N1524	Falsework dismantling of deck: P7 - P8		100%	26	07-Jan-13 A	01-Feb-13 A
S28N1525	Falsework erection of deck: P8 - P9		100%	18	29-Oct-12 A	29-Jan-13 A
S28N1530	NLK Deck; P8 - P9		100%	75	20-Dec-12 A	29-Mar-13 A
S28N1534	Falsework dismantling of deck: P8 - P9		100%	26	23-Apr-13 A	20-Jul-13 A
S28N1535	Falsework erection of deck: P9 - P10		100%	34	10-Dec-12 A	23-Jan-13 A
S28N1540	NLK Deck; P9 - P10		100%	65	18-Jan-13 A	25-Apr-13 A
S28N1544	Falsework dismantling of deck: P9 - P10		100%	18	20-May-13 A	30-Nov-13 A
S28N1545	Falsework erection of deck: P10 - North Abutment		100%	18	17-Jan-13 A	21-Feb-13 A
S28N1550	NLK Deck; P10 - North Abutment		100%	55	21-Feb-13 A	14-May-13 A
S28N1554	Falsework dismantling of deck: P10 - North Abutment		100%	18	20-May-13 A	08-Jun-13 A



Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish
S28N1570	Parapet (P3 - P6)		100%	45	03-Dec-12 A	18-Apr-13 A
S28N1660	Parapet (SA - P3 & P6 - NA)		100%	65	28-Feb-13 A	26-Jun-13 A
S28N1680	Noise Barriers, Surfacing and Road Lighting		100%	30	10-May-13 A	22-Aug-13 A
S28N1690	Inspection Handover of NLK Bridge		100%	3	22-Aug-13 A	24-Aug-13 A
S28N1700	TTA Stage 9		100%	0	24-Aug-13 A	
S28N1710	Diversion for modifying kerb and laying asphalt paving road (N/B) reconstruction of 1 lane Stage 1		100%	43	26-Aug-13 A	14-Dec-13 A
S28N1715	Road Construction Works (N/B) C2/C3 interface	-22	80%	30	26-Aug-13 A	05-Feb-14
S28N1720	Diversion for removing central barriers Stage 2	-22	45%	18	17-Sep-13 A	17-Feb-14
S28N1730	Diversion for modifying kerb and laying asphalt paving road (S/B) reconstruction of 1 lane Stage 3	-22	0%	10	17-Feb-14	28-Feb-14
S28N1735	Road Construction Works (S/B) C2/C3 interface	-22	0%	10	17-Feb-14	28-Feb-14
Ready For Pre-Handover Retaining Wall of Section 4						
HRW0040	Ready For Pre-Handover Retaining Wall W72B, W73 and W74	-6	0%	7	19-Feb-14	27-Feb-14
Section 5						
Site Area SA31						
PHSA3120	Possession of SA31 (Day0)		100%	0	26-Feb-10 A	
SA310000	Site Area SA31 Works Period (incl. VO42, VO52, VO59 & VO65)	142	98.98%	884	26-Feb-10 A	04-Feb-14
SA310010	Site Area SA31 Works Completion	142	0%	0		04-Feb-14
South Bound						
Preliminaries						
S31S0000	Site Clearance/TTM/Access Rd/Utility Diversion (Incl. Liason and Coordination)		100%	252	26-Feb-10 A	31-Dec-10 A
Roadworks, Drainage & Utilities						
Portion 3						
S31S5000	Portion 3 - New Footpath (CH0 to 175)		100%	165	11-Jun-11 A	15-Jan-13 A
S31S5010	Formation level of footpath		100%	45	04-Jan-12 A	28-Feb-12 A
S31S5020	Preparation for footpath & Cycle Track Diversion		100%	7	11-Jun-11 A	18-Jun-11 A
S31S5025	Unchartted Towngas DN400 HP		100%	178	29-May-12 A	05-Jan-13 A
S31S5030	Additional UU works (CLP 132kV & 11kv)		100%	17	10-Oct-12 A	16-Jan-13 A
S31S5035	Roadworks		100%	215	07-Sep-12 A	16-Mar-13 A
S31S5040	Footpath Sub-base, kerb and concrete surface		100%	17	07-Sep-12 A	30-May-13 A
S31S5050	CLP Overhead wooden Pole		100%	12	26-Dec-12 A	07-Jan-13 A
S31S5060	New cycle track formation level		100%	15	28-Nov-12 A	06-Apr-13 A
S31S5070	New cycle track (Bitonminous Layer)		100%	10	29-Jan-13 A	25-Apr-13 A
S31S5080	New Kerb		100%	7	07-Jan-13 A	23-Apr-13 A
S31S5090	Public Lighting & TCSS Ductings (incl. VO 77 Provision of cable duct for power supply)		100%	7	06-Oct-12 A	23-Apr-13 A
S31S5100	New public lightings poles		100%	15	17-Apr-13 A	20-Apr-13 A
S31S5110	Reconstruction carriageway		100%	7	05-Mar-13 A	20-Apr-13 A
S31S5120	Traffic Lights	116	0%	5	27-Jan-14	04-Feb-14
S31S5130	Roadworks (Other area not affected by towngas)		100%	60	21-May-12 A	16-Mar-13 A
S31S5132	Roadworks (Remaining area affected by towngas)		100%	19	26-Dec-12 A	15-Jan-13 A
Portion 1						
S31S4620	Portion 1 - CH 0 to CH 50 (From Hong Lok Yuen Junction to WSD Gate)		100%	146	20-Jun-11 A	16-Mar-13 A
S31S4630	Site Clearance		100%	7	20-Jun-11 A	27-Jun-11 A
S31S4640	Excavation road formation level		100%	50	28-Jun-11 A	25-Aug-11 A
S31S4648	Unchartted Towngas / CLP		100%	65	16-Jan-12 A	10-Aug-12 A
S31S4650	Trial Pit for Towngas DN400 HP		100%	14	16-Jan-12 A	04-Feb-12 A
S31S4660	Additional Towngas DN400 HP preparation and materials deliverary		100%	50	06-Feb-12 A	27-Apr-12 A



Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish
S31S4670	Additional Towngas DN400 HP laying works		100%	12	28-Apr-12 A	26-May-12 A
S31S4675	Uncharted CLP 11kV Existing diversion (Ducting & Cabling, Tie - in and uncharted cables)		100%	65	30-Jul-12 A	10-Aug-12 A
S31S4678	UU diversion		100%	67	15-Dec-11 A	18-Dec-12 A
S31S4679	Excavation for UU diversion		100%	20	15-Dec-11 A	10-Jan-12 A
S31S4680	Additional CLP 11kV Existing Diversion (Ducting & Cabling, Tie-in and uncharted cables)		100%	10	25-Apr-12 A	10-Aug-12 A
S31S4690	Additional CLP 132 kV (New Lay)		100%	17	02-Apr-12 A	18-Jun-12 A
S31S4700	Additional CLP 132kV (Existing)		100%	22	11-Aug-12 A	16-Aug-12 A
S31S4710	Additional UU work (HGC, HKBN, TGT & NWT)		100%	35	06-Aug-12 A	18-Dec-12 A
S31S4720	Excavation and DN 600 FW & DN 300 SW		100%	68	28-Jun-11 A	09-Nov-12 A
S31S4725	Roadwork		100%	0	15-Oct-12 A	29-Jul-13 A
S31S4730	Footpath & Kerb		100%	30	20-Dec-12 A	29-Jul-13 A
S31S4740	Roadwork		100%	30	15-Oct-12 A	16-Mar-13 A
Portion 2						
S31S4750	Portion 2 - CH 50 to 80 (From WSD Gate to Hong Lok Yuen)		100%	108	20-Jun-11 A	29-Jul-13 A
S31S4760	Site clearance		100%	7	20-Jun-11 A	27-Jun-11 A
S31S4765	UU Diversion		100%	82	28-Mar-12 A	05-Oct-12 A
S31S4766	Slopeworks S45A		100%	18	28-Mar-12 A	21-Apr-12 A
S31S4770	Additional CLP 132kV (New Lay & clashing with existing)		100%	45	25-Apr-12 A	18-Jun-12 A
S31S4780	Additional CLP 11kV New Lay (Ducting & Cabling and Tie-in)		100%	46	19-Jun-12 A	27-Jul-12 A
S31S4790	UU works (HKBN & New Lay HGC)		100%	12	27-Aug-12 A	05-Oct-12 A
S31S4800	Footpath & kerb and Diversion of footpath		100%	15	10-Sep-12 A	29-Jul-13 A
S31S4810	Roadwork		100%	21	25-Oct-12 A	25-Feb-13 A
Roadworks, Drainage & Utilities						
S31S4820	Eastbound Roadworks		100%	50	07-Jan-13 A	08-Apr-13 A
S31S4830	Westbound Roadworks		100%	50	17-Jan-13 A	20-Apr-13 A
Section 7						
Site Area SA41						
PHSA4110	Possession of SA41 (Day0)		100%	0	26-Feb-10 A	
SA410000	Site Area SA41 Works Period	-71	85.96%	1581	26-Feb-10 A	05-Sep-14
SA410010	Site Area SA41 Works Completion	-71	0%	0		05-Sep-14
Temporary Site Office						
S41G0000	Site Clearance / TTM		100%	60	26-Feb-10 A	12-May-10 A
S41G9000	Construction of ER & Contractor's Office (incl. VO 24: Office Renovation)		100%	60	26-Feb-10 A	12-May-10 A
S41G9100	Temp Warehouse, Fabrication & Equip Yard	-78	90%	1419	13-May-10 A	17-Jun-14
S41G9120	Dismantle of ER & Contractor's Office	-60	0%	68	17-Jun-14	05-Sep-14
Site Area SA42 (Core Storage & Works Area)						
PHSA4210	Possession of SA42 (Day0)		100%	0	26-Feb-10 A	
SA410040	Site Area SA42 Works Period	0	90.51%	1581	26-Feb-10 A	25-Jun-14
SA420010	Site Area SA42 Works Completion	0	0%	0		25-Jun-14*
Site Area SA43						
PHSA4310	Possession of SA43 (Day90)		100%	0	04-May-10 A	
SA410020	Site Area SA43 Works Period	-72	85.13%	1492	04-May-10 A	05-Sep-14
SA410030	Site Area SA43 Works Completion	-72	0%	0		05-Sep-14*
Mulching Production Area						
S41G010	Site Clearance		100%	59	27-May-10 A	05-Aug-10 A
S41G020	Site Clearance (Mulching Office Area)		100%	45	27-May-10 A	20-Jul-10 A
S41G030	Site Clearance (Wood Storage Area)		100%	45	12-Jun-10 A	05-Aug-10 A



Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish
S41G040	Construction of Mulching Production Yard		100%	60	06-Aug-10 A	18-Oct-10 A
S41G050	Temp Warehouse, Fabrication & Equip Yard (Site allcated for period till 8 May 2012) : Expected production = 900m3	151	100%	1260	13-Sep-10 A	27-Jan-14
S41G060	Mulching Production Phase 1 (45m3)		100%	63	13-Sep-10 A	09-Oct-10 A
S41G070	Mulching Production Phase 2 (45m3) (incl. VO16, VO 18)		100%	63	21-Dec-10 A	21-Feb-11 A
S41G080	Mulching Production Phase 3 (45m3)		100%	63	20-Feb-11 A	24-Apr-11 A
S41G090	Mulching Production Phase 4 (45m3)		100%	63	24-Apr-11 A	26-Jun-11 A
S41G100	Mulching Production Phase 5 (45m3)		100%	63	27-Jun-11 A	28-Aug-11 A
S41G110	Mulching Production Phase 6 (45m3)		100%	63	29-Aug-11 A	30-Oct-11 A
S41G120	Mulching Production Phase 7 (45m3)		100%	63	31-Oct-11 A	01-Jan-12 A
S41G130	Mulching Production Phase 8 (45m3)		100%	63	02-Jan-12 A	31-Mar-12 A
S41G140	Mulching Production Phase 9 (45m3)		100%	63	02-Apr-12 A	31-Dec-12 A
S41G260	Dismantle of Mulching Production Yard	-61	0%	68	17-Jun-14	05-Sep-14
S41G270	Dismantle of Mulching Production Yard : Removing Mulching Office	-61	0%	48	17-Jun-14	13-Aug-14
S41G280	Dismantle of Mulching Production Yard : Removing Security Fence and Security Device	-61	0%	20	13-Aug-14	05-Sep-14
Section 8						
Establishment Works						
S21G8000	SA21 Establishment Works	-214	0%	365	27-Jan-14	26-Jan-15
Section 9						
Establishment Works						
S22G8000	SA22 Establishment Works	-214	0%	365	27-Jan-14	26-Jan-15
S23G8000	SA23 Establishment Works	-214	0%	365	27-Jan-14	26-Jan-15
S24G8000	SA24 Establishment Works	-214	0%	365	27-Jan-14	26-Jan-15
S25G8000	SA25 Establishment Works	-214	0%	365	27-Jan-14	26-Jan-15
S26G8000	SA26 Establishment Works	-214	0%	365	27-Jan-14	26-Jan-15
Section 10						
Establishment Works						
S26AG800	SA26A Establishment Works	-214	0%	365	27-Jan-14	26-Jan-15
S27G8000	SA27 Establishment Works	-214	0%	365	27-Jan-14	26-Jan-15
Section 11						
Establishment Works						
S28G8000	SA28 Establishment Works	-214	0%	365	27-Jan-14	26-Jan-15
S29G8000	SA29 Establishment Works	-214	0%	365	27-Jan-14	26-Jan-15
Section 12						
Establishment Works						
S30AG800	SA30A Establishment Works	-214	0%	365	27-Jan-14	26-Jan-15
S30G8000	SA30 Establishment Works	-214	0%	365	27-Jan-14	26-Jan-15
Section 13						
Establishment Works						
S30AG810	Remainder of Establishment Works (Exclude Section 8 to 12)	-214	0%	365	27-Jan-14	26-Jan-15
Section 14						
Route Network Maintenance (Subject to the the Engineer's Instruction)						
S21G7000	Tentative Start Date for SA21 Route Maintenance Works		100%	0	17-Sep-10 A	
S22G7000	Tentative Start Date for SA22 Route Maintenance Works		100%	0	26-Feb-10 A	
S23G7000	Tentative Start Date for SA23 Route Maintenance Works		100%	0	25-Aug-10 A	
S24G7000	Tentative Start Date for SA24 Route Maintenance Works		100%	0	25-Aug-10 A	



Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish
S25G7000	Tentative Start Date for SA25 Route Maintenance Works		100%	0	20-Oct-10 A	
S26AG700	Tentative Start Date for SA26A Route Maintenance Works		100%	0	26-Feb-10 A	
S26G7000	Tentative Start Date for SA26 Route Maintenance Works		100%	0	26-Feb-10 A	
S27G7000	Tentative Start Date for SA27 Route Maintenance Works		100%	0	27-May-10 A	
S28G7000	Tentative Start Date for SA28 Route Maintenance Works		100%	0	26-Feb-10 A	
S29G7000	Tentative Start Date for SA29 Route Maintenance Works		100%	0	20-Oct-10 A	
S30AG700	Tentative Start Date for SA30A Route Maintenance Works		100%	0	25-Aug-10 A	
S30G7000	Tentative Start Date for SA30 Route Maintenance Works		100%	0	26-Feb-10 A	
S31G7000	Tentative Start Date for SA31 Route Maintenance Works		100%	0	26-Feb-10 A	
Section 17 (Subject to Excision and Instruct by Engineer within 819 days)						
General						
SC150025	Validity Period		100%	819	25-Feb-10 A	31-Aug-13 A
SC150030	Latest Date for the Engineer to Issue EI		100%	0		31-Aug-13 A
Site Area SA28 & SA30						
PHSA2840	Possession of SA28 & SA30		100%	0	26-Feb-10 A	
SA280005	Site Area SA28 Works Period		100%	0	24-May-12 A	31-Aug-13 A
SA280020	Site Area SA28 & SA30 Works Completion		100%	0		31-Aug-13 A
All Area						
Preliminaries						
S28N1000	Site Clearance/TTM/Access Rd/Utility Diversion		100%	45	24-May-12 A	26-Sep-13 A
Site Area SA30A						
PHSA30A5	Possession of SA30A		100%	0	27-Jul-10 A	
SA30A005	Site Area SA30A Works Period		100%	155	23-May-12 A	31-Aug-13 A
SA30A020	Site Area SA30A Works Completion		100%	0		31-Aug-13 A
North Bound						
Preliminaries						
S30AN100	Site Clearance/TTM/Access Rd/Utility Diversion		100%	75	14-May-12 A	23-May-12 A
Roadworks, Drainage & Utilities						
S30AN415	Section 17 subject to Excision Works Instruction date (Trunk Sewer Line)		100%	245	23-May-12 A	20-Sep-13 A
S30AN420	Issung of latest design drawing		100%	75	24-May-12 A	05-Sep-12 A
S30AN430	Procurement & delivery of Trunk Sewer pipe (Stage 1)		100%	75	06-Sep-12 A	17-Sep-12 A
S30AN440	Design clarification period		100%	60	06-Sep-12 A	31-Jul-13 A
S30AN450	Procurement & delivery of Trunk Sewer pipe (Stage 2)		100%	75	01-Nov-12 A	31-Jul-13 A
S30AN460	Underground Utilities cable detection before ELS works		100%	60	17-Aug-12 A	24-Aug-12 A
S30AN470	Gravity Sewer Line STS10_170 to 160 (22m Long)		100%	90	05-Dec-12 A	06-Feb-13 A
S30AN480	M/H 170 and M/H160 construction (6m depth)		100%	75	05-Dec-12 A	23-Jan-13 A
S30AN490	Pipe laying and concrete surround works		100%	60	05-Dec-12 A	07-Jan-13 A
S30AN500	Backfilling (2 Layers + Temp fill)		100%	30	08-Jan-13 A	06-Feb-13 A
S30AN510	Gravity Sewer Line STS10_160 to 150 (40m Long)		100%	95	27-Feb-13 A	23-Sep-13 A
S30AN520	M/H150 construction (5m depth)		100%	40	27-Feb-13 A	16-Mar-13 A
S30AN530	Pipe laying and concrete surround works (Stage 1)		100%	25	18-Mar-13 A	30-Apr-13 A
S30AN540	Construction of Temporary Access for Villager		100%	8	30-Apr-13 A	10-May-13 A
S30AN550	Pipe Laying and concrete works (Stage 2)		100%	21	13-May-13 A	14-Sep-13 A
S30AN560	Backfilling (15 Layers)		100%	8	27-Jul-13 A	23-Sep-13 A
S30AN570	Gravity Sewer Line STS10_120 to 130 (41m Long)		100%	120	17-Sep-12 A	03-Jan-13 A
S30AN580	M/H 120 and M/H130 construction (3.5m & 4m depth)		100%	70	24-Sep-12 A	12-Oct-12 A
S30AN585	Pipe Laying & concrete surround works		100%	30	14-Nov-12 A	20-Nov-12 A



Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish
S30AN590	Backfilling (15 Layers)		100%	20	21-Nov-12 A	03-Jan-13 A
S30AN600	Gravity Sewer Line STS10_130 to 140 (40m Long)		100%	88	08-Jan-13 A	18-Mar-13 A
S30AN610	M/H 140 construction (4.5m depth)		100%	40	08-Jan-13 A	19-Jan-13 A
S30AN620	Pipe Laying & concrete Surround works		100%	40	14-Jan-13 A	28-Jan-13 A
S30AN630	Backfilling (12 Layers)		100%	25	01-Mar-13 A	18-Mar-13 A
S30AN640	Gravity Sewer Line STS10_140 to 150 (38m Long)		100%	80	28-Feb-13 A	18-May-13 A
S30AN650	Pipe Laying and concrete surround works		100%	50	28-Feb-13 A	18-Mar-13 A
S30AN660	Backfilling (15 Layers)		100%	30	22-Mar-13 A	18-May-13 A
S30AN670	Gravity Sewer Line STS10_120 to 110 (33m Long)		100%	205	03-Aug-12 A	17-Nov-12 A
S30AN680	M/H 110 construction (2.7m depth)		100%	30	03-Aug-12 A	15-Sep-12 A
S30AN690	Pipe laying and concrete surround works		100%	40	06-Oct-12 A	26-Oct-12 A
S30AN700	Backfilling (9 Layers)		100%	20	01-Nov-12 A	17-Nov-12 A
S30AN710	Gravity Sewer Line STS10_100 to 105a (56.5m Long)		100%	75	03-Aug-12 A	15-Dec-12 A
S30AN720	M/ H 100, M/ H 105 and M/ H 105a construction (2.5m depth)		100%	45	03-Aug-12 A	27-Jun-13 A
S30AN730	Pipe Laying and concrete surround works		100%	50	17-Sep-12 A	06-Oct-12 A
S30AN740	Construction of temporary access for Villager		100%	30	08-Oct-12 A	22-Oct-12 A
S30AN750	Backfilling (5 Layers)		100%	25	24-Oct-12 A	15-Dec-12 A
S30AN760	Gravity Sewer Line STS10_105a to 110 and STS10_105 to STS10_105a		100%	8	24-Jun-13 A	13-Aug-13 A
S30AN770	Modification of existing DN2200 valve chamber		100%	1	09-Sep-13 A	17-Sep-13 A
S30AN780	Pipe Laying and concrete surround works (2.5m depth)		100%	26	24-Jun-13 A	05-Aug-13 A
S30AN790	Backfilling (7 Layers)		100%	7	06-Aug-13 A	13-Aug-13 A